

National Mission for Clean Ganga
Format for submission of Monthly Progress Report in the NGT Matter OA No.
673 of 2018 (in compliance to NGT order dated 24.09.2020)
For the State/ UT of Rajasthan (as on 31.08.2024)

I. Total Population: Urban Population & Rural Population separately :1.90 Cr (Urban)

II. Estimated Sewage Generation (MLD) :1649.95 MLD

III. Details of Sewage Treatment Plant:

- Existing no. of STPs and Treatment Capacity (in MLD) :126 nos. STPs (1408.48 MLD)
- Capacity Utilization of existing STPs :1042.54 MLD
- MLD of sewage being treated through Alternate technology :0.50 MLD (through FSSM)
- Gap in Treatment Capacity in MLD :365.94 MLD
(existing Capacity being utilized)
- No. of Operational STPs : 126 nos. STPs (1408.48 MLD)

Details of each existing STP in the State

No.	Location	Existing STP Capacity	Capacity Being Utilized	Operational Status of STP	Compliance Status of STP
Annexure-1					

Details of under construction STPs in the State

No.	Location	Capacity of the plant in MLD	Physical Progress in %	Status of I&D or House sewer connections	Incremental progress	Completion Timeline
Annexure-2						

Details of proposed STPs in the State

No.	Location	Capacity of the STP proposed in MLD	Status of Project (at DPR Stage/ Under Tendering/ Work to be Awarded)	Incremental progress	Likely Date of Completion
Attached as Annexure-3 & 4					

I. Details of Industrial Pollution: (Information enclosed as Annexure RSPCB)

- No. of industries in the State:
- No. of water polluting industries in the State:
- Quantity of effluent generated from the industries in MLD:
- Quantity of Hazardous Sludge generated from the Industries in TPD:
- Number of industrial units having ETPs:
- Number of industrial units connected to CETP:
- Number and total capacity of ETPs (details of existing/ under construction / proposed)
- Compliance status of the ETPs:
- Number and total capacity of CETPs (details of existing/ under construction / proposed)
- Status of compliance and operation of the CETPs

Town	No. of industries	Industrial Discharge	Status of ETPs	Status of CETPs (existing, under construction & proposed)

II. Solid Waste Management:

- Total number of Urban Local Bodies: **196**
- Current Municipal Solid Waste Generation: **6523 TPD**
- Waste Processing Operational : **4322.2 TPD**
- Waste Processing Facilities under Pipeline: **5582.13 TPD**
- **Total Waste Processing: 66.26%.**
- Number, installed capacity and utilization of existing MSW processing facilities in TPD (bifurcated by type of processing e.g.- Waste to Energy (Tonnage and Power Output), Compost Plants (Windrow, Vermi, decentralized pit composting), bio-methanation, MRF etc.
 - a. **Running Centralized Plants- 20 with capacity of 1497 TPD**
 - b. **Running MRF- 152 with capacity of 1643.2 TPD**
- Action plan to bridge gap between Installed Capacity and Current Utilization of processing facilities (if Gap > 20%)
 - Installed capacities are running as full utilization
- No. and capacity of C&D waste processing plants in TPD (existing, proposed and under construction)
 - a. 50 TPD Plant is operational in Udaipur Municipal Corporation.

- b. Work order issued for setting up of 300 TPD capacity C&D processing plant has been issued by Jaipur Municipal Corporation.
- c. **5 towns** work order issued. **Kota** (100 TPD), **Jodhpur** (100 TPD), **Bikaner** (100 TPD), **Ajmer** (50 TPD) & **Alwar** (50 TPD).
- d. LoA issued for setting up C&D processing plant Under CM Budget Announcement **Bharatpur** (50 TPD), **Bhilwara** (50 TPD), **Chittorgarh** (25 TPD).
- Total no. of wards, no. of wards having door to door collection service, no. of wards practicing segregation at source
 - a. Total wards are 7500 and door to door collection is 99%.
- **Details of MSW treatment facilities proposed and under construction (no., capacity, and technology)**
- Installed capacity of MSW processing facilities in TPD
 - a. Running Centralized Plants-20 with capacity of **1497 TPD (22.94%)**
 - b. Running MRF- 152 with capacity of **1643.2 TPD (25.19%)**
 - c. Total 1182 TPD is being processed by BWGs/Pit Composting/ Garden composting/ Informal Recyclers **(18.12%)**

Total Waste Processing: 66.26%.

Note:-

- a. Installed capacity are running as full utilized.
- b. **18 MRFs** are under process (Work in progress/tender) with capacity of **89.1 TPD**.
- c. City Solid Waste Action Plans (under Swachh Bharat Mission 2.0) have been prepared for remaining cities/towns of the state.

Status of ULB wise Management of Solid Waste

ULB	Total MSW generation in TPD	Total MSW being processed in TPD	Existing MSW facilities	Utilization Capacity of the existing MSW facilities	Proposed MSW Facilities & Completion Timeline
Attached as Annexure-5					

III. Bio-medical Waste Management:

- Total Bio-medical generation:
- No. of Hospitals and Health Care Facilities:
- Status of Treatment Facility/ CBMWTF:

IV. Hazardous Waste Management:

- Total Hazardous Waste generation:
- No. of Industries generating Hazardous waste
- Treatment Capacity of all TSDFs
- Avg. Quantity of Hazardous waste reaching the TSDFs and Treated

- Details of on-going or proposed TSDF

V. Plastic Waste Management:

- Total Plastic Waste generation:
- Treatment/ Measures adopted for reduction or management of plastic waste:

- VI. Details of Alternate Treatment Technology being adopted by the State/UT
- VII. Identification of polluting sources including drains contributing to river pollution and action as per NGT order on in-situ treatment:
- VIII. Details of Nodal Officer appointed by Chief Secretary in the State/UT:
- IX. Details of meetings carried under the Chairmanship Chief of Secretary in the State/UT:
- X. Latest water quality of polluted river, its tributaries, drains with flow details and ground water quality in the catchment of polluted river;
- XI. Ground water regulation:
- XII. Good irrigation practices being adopted by the State:
- XIII. Rain Water Harvesting:
- XIV. Demarcation of Floodplain and removal of illegal encroachments:
- XV. Maintaining minimum e-flow of river:
- XVI. Plantation activities along the rivers:
- XVII. Development of biodiversity park:
- XVIII. Reuse of Treated Water:
- XIX. Model River being adopted by the State & Action Proposed for achieving the bathing quality standards:
- XX. Status of Preparation of Action Plan by the 13 Coastal States:
- XXI. Regulation of Mining Activities in the State/UT:
- XXII. Action against identified polluters, law violators and officers responsible for failure for vigorous monitoring

***Note: Incremental progress made by the State/UT in each activity to be provided.**

Detail of each existing STPs in Rajasthan State as on 31.08.2024

Annexure -1

S. No.	Name of Town	Location	STP Capacity (MLD)	Capacity being utilized (MLD)	Treatment Process
1	Ajmer	Khanpura	20.00	18.00	SBR
2	Ajmer	Aanasagar	13.00	12.00	SBR
3	Alwar	Bharatpur Road near Agyarah Dam	20.00	20.00	ASP
4	Badi Sadri	Near Mangri road	1.50	1.50	SBR
5	Balotra	Jerla	9.00	6.00	SBR
6	Banswara	Ghamaniya	6.43	4.90	WSP
7	Barmer	Village Kundla	10.00	4.93	WSP
8	Beawar	Near Vijay Nagar Private Bus Stand	5.00	3.15	SBR
9	Beawar	Near Narsingh pura	4.00	2.50	SBR
10	Beawar	Near Bichral Tank	1.50	1.20	SBR
11	Beawar	Kundan Nagar	1.00	0.60	SBR
12	Bhadra	Mahipalo ka mohalla	1.00	1.00	SBR
13	Bhadra	Nathwana johad	3.50	2.70	SBR
14	Bharatpur	Gopal Nangla (Rundhikiran)	8.00	6.00	SBR
15	Bharatpur	Near existing STP at Ikran Village	5.00	5.00	SBR
16	Bhilwara	Kewada (J/sw)	10.00	10.00	SBR
17	Bhiwadi	RHB	1.50	1.50	SBR
18	Bhiwadi	Mundena Mev	2.00	1.00	SBR
19	Bhiwadi	Santhalka	3.00	2.08	SBR
20	Bhiwadi	Nr. Existing STP	3.00	2.32	SBR
21	Bhiwadi	Vasundhra Nagar (Bhiwadi)	4.00	3.00	SBR
22	Bikaner	Vallabgarden (Bikaner)	40.00	40.00	SBR
23	Bikaner	Sareh Nathania	12.00	12.00	SBR
24	Bikaner	Near Kali Mata Mandir Sujendarsar	20.00	12.66	SBR
25	Bundi	Devpura (Bundi)	8.00	8.00	SBR
26	Chirawa	Near Madela Road	3.00	2.20	SBR
27	Chirawa	Pilani Road	2.00	2.00	SBR
28	Chittorgarh	Pratappura (Bhoikhera) (Chittorgarh)	5.00	4.00	UASB
29	Chittorgarh	Near Abhimanyu Park (Chittorgarh)	3.00	2.00	SBR
30	Chittorgarh	Near Abhimanyu Park (Chittorgarh)	2.00	2.00	SBR
31	Chittorgarh	Near Mukhyamantri Jan Awas Yojna (Chittorgarh)	1.00	0.58	SBR
32	Churu	Village Gajsar	7.00	6.50	WSP
33	Churu	B/W Cremation ground and Agarsen Nagar	1.00	1.00	SBR
34	Churu	TajusaTakiya (Churu)	2.50	2.50	SBR
35	Deedwana	Mela Maidan (Deedwana)	5.00	3.50	SBR
36	Dhoulpur	Tagawali	10.00	9.80	UASB
37	Dhoulpur	Shekhupur (Dholpur)	3.00	1.75	SBR
38	Fateh Nagar Sanwar	Changedi village (Fatehnagar Sanwar)	1.00	0.90	SBR
39	Fatehpur Shekhawati	Near Bari Road	7.50	6.00	SBR

40	Gangapur City	Near Jaipur Highway	5.50	3.50	SBR
41	Gangapur City	Near Jaipur Highway	2.50	1.81	SBR
42	Gangapur City	Aliganj Tiraha	1.50	1.00	SBR
43	Hanumangarh	Near Railway bridge over Ghaggar river	5.00	4.30	SBR
44	Hanumangarh	Jodkiya Phatak (Hanumangarh)	7.50	5.10	WSP
45	Hindaun City	Jaccha ki bawri	0.75	0.50	SBR
46	Hindaun City	Raghav das Bagichi	5.00	3.50	SBR
47	Jaipur	Brahmpuri STP (Jaipur)	8.00	8.00	SBR
48	Jaipur	Paladi Meena (Jaipur)	3.00	0.90	SBR
49	Jaipur	Central Park (Jaipur)	1.00	0.70	MBBR
50	Jaipur	Ralawta (Jaipur)	30.00	24.91	ASP
51	Jaipur	Gajdharpura (Jaipur)	30.00	27.62	ASP
52	Jaipur	Ram Niwas Bagh (Jaipur)	1.00	0.60	MBBR
53	Jaipur	Jawahar Circle (Jaipur)	1.00	0.50	MBBR
54	Jaipur	Swarnjayanti Park (Jaipur)	1.00	0.50	MBBR
55	Jaipur	Jaisingpura Highway	1.00	0.30	SBR
56	Jaipur	Kiro Ki Dhani (Jaipur)	1.00	0.50	SBR
57	Jaipur	Dravyawati River- PaniPech (Jaipur)	20.00	15.00	SBR
58	Jaipur	Dravyawati River- Mansarovar	15.00	12.00	SBR
59	Jaipur	Dravyawati River- Taruchya Nagar (Jaipur)	100.00	70.00	SBR
60	Jaipur	Dravyawati River- Pratap Nagar (Jaipur)	25.00	13.00	SBR
61	Jaipur	Dravyawati River- GONER(Jaipur)	10.00	5.00	SBR
62	Jaipur	Dehlawas unit II (Jaipur)	62.50	24.50	SBR
63	Jaipur	Jaisinghpura Khore (Jaipur)	50.00	50.00	ASP
64	Jaipur	Dehlawas unit I (Jaipur)	62.50	62.50	SBR
65	Jaisalmer	Kisanghat	10.00	7.00	WSP
66	Jaitaran	Near Karolia village (Jaitaran)	2.00	1.30	SBR
67	Jalore	Jalore	10.00	4.50	WSP
68	Jhalawar	Gagron Road (Jhalawar)	6.00	5.46	WSP
69	Jhalrapatan	Girdharpura (Jhalrapatan)	3.00	2.50	ASP
70	Jhunjhunu	Baggar Road Near Agrasen Circle	8.50	5.64	UASB
71	Jhunjhunu	Near Agrasen Circle	7.00	7.00	SBR
72	Jodhpur	Nandari (Jodhpur)	20.00	19.00	WSP
73	Jodhpur	Salawas Unit I (Jodhpur)	50.00	37.51	ASP
74	Jodhpur	Salawas Unit II (Jodhpur)	50.00	39.60	ASP
75	Karauli	Karauli	5.00	2.00	UASB
76	Kishangarh	Nasirabad Highway (Kishangarh)	10.00	6.50	WSP
77	Kota	Dhakarkhedi	20.00	17.82	ASP
78	Kota	Sajidhera	30.00	22.73	SBR
79	Kota	Balita (Kota) (UIT)	30.00	30.00	SBR
80	Kota	Kala Talab (Kota)	15.00	12.00	SBR
81	Kushalgarh	Near Panchayat Samiti (Kushalgarh)	1.00	1.00	SBR
82	Laxmangarh	Indira Awas colony	1.50	0.80	SBR
83	Laxmangarh	Near Basin Road Banjara Basti	1.00	0.60	SBR
84	Laxmangarh	TodhiKui (Laxmangarh)	3.00	1.50	SBR

85	Makrana	Near Kidwai Stadium	6.00	5.20	SBR
86	Mt. Abu	Hetam Ji Village (Mt. Abu)	6.00	3.00	ASP
87	Nagaur	Balwa Road (Nagaur)	8.00	5.25	WSP
88	Nawalgarh	Near Bus stand (Nawalgarh)	3.00	2.10	SBR
89	Nawalgarh	Near Fire station (Nawalgarh)	1.00	0.60	SBR
90	Nimbahera	Near Shamshan Ghat, Kartana	2.00	1.89	SBR
91	Nimbahera	Kasod Basti Nalah (Nimbahera)	1.00	0.35	SBR
92	Nimbahera	Nimbahera Near Dashhera Maidan	4.50	1.30	SBR
93	Nokha	Ward No. 07 (Nokha)	1.00	1.00	SBR
94	Pali	Near ESI Hospital	7.50	2.50	ASP
95	Pali	Mandiya Industrial Area	15.00	13.80	SBR
96	Rajsamand	Rajsamand (Village Pratap pura)	5.00	3.00	UASB
97	Ramgarh Shekhawati	Shamshan ghat	2.00	1.40	SBR
98	Sardar Shahar	Sardar Shahar	5.00	2.00	WSP
99	Sardar Shahar	Sardar Shahar	2.00	0.45	WSP
100	Sawai Madhopur	Village Sorwal (Sawai Madhopur)	10.00	7.00	WSP
101	Sikar	Goshala land (Sikar)	2.00	1.20	SBR
102	Sikar	Near Shiv Colony (Sikar)	8.00	5.00	SBR
103	Sriganganagar	Suratgarh road (Sriganganagar)	10.00	8.00	SBR
104	Sujargarh	Gopal Gaushala on Thardaa Village	5.50	3.00	SBR
105	Sujargarh	Near Kalkanda (Sujargarh)	2.00	1.00	SBR
106	Sumerpur	Sumerpur	10.00	2.00	WSP
107	Suratgarh	Near subjail (Suratgarh)	2.50	1.60	SBR
108	Suratgarh	Adarsh Kalyan Bhumi near Anupgarh highway	2.50	1.80	SBR
109	Tonk	Tonk Molai Pura (Tonk)	16.00	8.00	SBR
110	Tonk	Tonk Dhaula Khera (Tonk)	4.00	2.00	SBR
111	Udaipur	Eklingpura (Udaipur)	20.00	14.58	MBBR
112	Udaipur	Eklingpura (Udaipur)	25.00	25.00	SBR
113	Udaipur	FCI godown (Udaipur)	10.00	5.50	SBR
114	Udaipur	Kajrali house (Udaipur)	5.00	4.20	SBR
115	Kota	I L Township	2.00	1.80	SBR
116	Jaipur	Delhawas (khilari)	90.00	69.00	SBR
117	Kota	Balita Ladpura	6.00	4.00	SBR
118	Pratapgarh	Jain ghosal Kila Road	7.00	4.20	SBR
119	Bhilwara	Near Existing Jindal STP Kuwada	30.00	20.90	SBR
120	Gangapur City	Near Kushal Lake	1.50	0.50	SBR
121	Ajmer	Pushkar	3.50	3.50	SBR
122	Fatehpur Sekhawati	Fatehpur	4.30	3.80	SBR
123	Nathwara	Near Goverdhan Mountain	4.50	1.50	SBR
124	Sirohi	Nehru Nagar	5.00	1.00	SBR
125	Kota	Balita	15.00	2.90	SBR
126	Kota	Dhakarkhedi	40.00	8.25	SBR
			1408.48	1042.54	

Detail of Under Construction STPs in Rajasthan State as on 31.08.2024

Annexure -2

S. No.	Name of Town	Location	Capacity of the plant in MLD	Physical Progress (%) Data Collected by EMC	Incremental Progress per month	Completion Timeline*
1	Chittorgarh	Near Gandhi nagar (Chittorgarh)	2.00	73.2%	0.20%	Nov '2024
2	Ajmer	Khanpura (Ajmer)	40.00	85.0%	4.00%	Nov' 2024
3	Nagaur	Dulai Pond (Nagaur)	1.50	96.7%	0.00%	Dec '2024
4	Sriganganagar	Sugarmill (Sriganganagar)	15.00	99.6%	0.00%	Nov '2024
5	Bhiwadi	Khanpura (Bhiwadi)	2.00	61.0%	-	Due to agitation as per new DPR 2.5 MLD SPS proposed and load transfer to new 34 MLD STPs at another Location. (work order issued)
6	Sikar	Devi pura Beed (Sikar)	5.00	99.0%	0.00%	Nov'2024
7	Ramgarh Shekhawati	Gogamedi (Ramgarh Shekhawati)	1.00	96.0%	0.00%	Nov'2024
8	Baran	Gopalpura (Baran)	7.00	96.9%	0.00%	Nov '2024
9	Jodhpur	Basni Bainsa (Jodhpur South)	40.00	85.3%	0.30%	Dec '2024
10	Sardar Shahar	South STP (Sardar Shahar)	2.30	91.5%	0.50%	Nov'2024
11	Sardar Shahar	North STP (Sardar Shahar)	3.40	90.0%	0.70%	Nov'2024
12	Sardar Shahar	Gandhi Vidhya Mandir (Sardar Shahar)	1.60	89.0%	0.60%	Nov'2024
13	Ratangarh	Ratangarh (Gaushala on Churu Road)	6.10	78.2%	0.20%	Dec'2024
14	Makrana	Near Kidwai Stadium	7.70	80.3%	0.30%	Dec'2024
15	Banswara	Ghamaniya ,Udaipur Road	9.60	85.5%	0.20%	Feb'2025
16	Khetri	Bisau Road ,Village Nanu Wali Bawdi	3.15	57.1%	0.10%	Mar'2025
17	Kuchaman City	Near Dashhera Maidan	7.60	73.9%	0.20%	Dec'2024
18	Ladnu	Asota Village	5.50	78.1%	0.10%	Dec'2024
19	Ladnu	Vishvanathpura	2.40	62.1%	0.00%	Dec'2024
20	Mandawa	Mandawa	3.90	85.0%	5.70%	Nov'2024
21	Deedwana	Deedwana	3.00	78.0%	1.50%	Dec'2024
22	Jodhpur	Near Khokhariya	5.00	5.0%	0.00%	Aug' 2025
23	Jaipur	Sanjhariya	43.00	73.2%	0.20%	Dec'2024
24	Nokha	Near Mandia Village	7.00	28.0%	0.00%	Oct'2025
25	Nokha	Charkada Village	5.00	49.0%	5.70%	Oct'2025
26	Sagwara	Near Banswara Highway	3.6	17.0%	0.00%	Jan'2026
27	Bharatpur	Gopal Nangla	9.4	33.5%	1.50%	Feb'2026
28	Bundi	Within Existing STP Campus	6.5	31.3%	0.30%	April'2025
29	Ajmer	At Anasagar existing STP campus	7.00	24.0%	8.00%	April' 2025
30	Baran	Near Banganga River	4.00	9.0%	3.00%	April' 2025
31	Beawar	Sendra Road, Jalia River	5.60	52.0%	0.00%	April' 2025
32	Churu	Existing Campus at Gajsar	3.50	48.0%	5.00%	April' 2025
33	Dholpur	Near Kushal Lake	10.00	31.0%	1.00%	April' 2025
34	Hanumangarh Upgradation 7.50MLD to 13 MLD	Jodkiya Phatak	5.50	25.0%	5.00%	March' 2025
35	Hindaun City	On Mahuwa Road	2.25	0.0%	0.00%	March' 2025
36	Nagaur	Veterinary Hospital	3.00	2.5%	0.00%	March' 2025
37	Sikar	Jagmalpura	4.50	38.0%	1.00%	March' 2025
38	Sikar	Santosh Nagar	1.00	9.0%	1.00%	March' 2025
39	Sujargarh	Near Sardrshahar- Ajmer Bypass Road	1.50	36.0%	0.00%	March' 2025
40	Dungarpur	Near Do River Udaipur Road	4.00	23.7%	0.70%	January '2026
41	Jaipur	Jaisinghpura khore	30.00	43.0%	3.00%	January '2026
42	Jodhpur	Luni Vivek Vihar Sangariya Village	15.00	78.0%	1.00%	Nov'2024
43	Jodhpur	Luni Uchiyada Village	10.00	79.0%	0.70%	Nov'2024
44	Bhilwara	Near RUIDP 30 MLD plant	10.00	20.0%	2.00%	January '2026

45	Bikaner	Public Park infront of Vishnu Dharamshala	2.00	2.0%	2.00%	January '2026
46	Chittorgarh	Chanderiya Village	2.00	0.0%	0.00%	January '2026
47	Chittorgarh	Near Kumbhe Nagar ward 10	2.00	0.0%	0.00%	January '2026
48	Gangapurcity	Near College Road	4.00	5.0%	5.00%	January '2026
49	Jhalawar	Near Central Jail	1.50	5.0%	5.00%	January '2026
50	Jhunjhunu	Near Shri Ram Nagar	3.70	0.0%	0.00%	January '2026
51	Kishangarh	Naya Gavv	5.00	3.0%	3.00%	January '2026
52	Sawai Madhopur	Near Existing STP at village soorwal	9.00	0.0%	0.00%	June '2026
53	Sriganganagar	Near Idgah	10.00	0.0%	0.00%	June '2026
54	Sriganganagar	Near Suratgarh Road	5.00	0.0%	0.00%	June '2026
55	Bhiwadi	Near Existing STP at Keshav Marg	34.00	0.0%	0.00%	June '2026
56	Jaipur	Adarash Nagar	30.00	3.0%	0.00%	June '2026
57	Tonk	Near Rajput Hostel	1.50	0.0%	0.00%	June '2026
58	Tonk	Near Bikapura Village	1.00	0.0%	0.00%	June '2026
59	Tonk	Near Phooln Bagh	1.00	0.0%	0.00%	June '2026
60	Tonk	Wajirpur Village	0.80	0.0%	0.00%	June '2026
61	Keshoraipatan	Jharniya Basti Ward No.6	1.50	9.0%	2.00%	June '2026
62	Keshoraipatan	Ward No. 17, Ambdehkar Nagar Road	2.50	10.0%	3.20%	June '2026
63	Piparcity		4.25	0.0%	0.00%	June '2026
64	Rawatbhata		4.00	0.0%	0.00%	June '2026
65	Sikar	Near Ramdev Temple	6.00	9.0%	6.00%	June '2026
66	Sikar	Near Shiv Colony	6.00	1.0%	1.00%	June '2026
67	Kotputli	Chaturbhuj	10.00	0.0%	0.00%	June '2026
Completed and under process of commissioning						
1	Chittorgarh	Near Railway Station	1.00	100.0%	-	Completed and commissioning under progress.
2	Chittorgarh	Chandanpura	1.00	100.0%	-	Completed and commissioning under progress.
3	Hindaun City	Karauli road	3.00	100.0%	-	Completed. Process guarantee and trial run under Process. CTO applied.
4	Ratangarh	Near NH-11 JOHAD	3.80	100.0%	CTO Valid up to 31.03.2028	Completed and commissioning under progress.
5	Abu Road	Santpur (Abu Road)	6.90	100.0%		Completed and commissioning under progress.
6	Abu Road	Manpur (Abu Road)	2.30	100.0%		Completed and commissioning under progress.
7	Sirohi	Near Revdar Road (Sirohi)	1.70	100.0%		Completed and commissioning under progress.
8	Sujangarh	Gaushala on Salasar Road (Sujangarh)	1.50	100.0%		Completed and commissioning under progress.
9	Sujangarh	Chaptia pond near F.C.I. Godown (Sujangarh)	1.50	100.0%		Completed and commissioning under progress.
10	Jaipur	Chaugan Stadium (Jaipur)	1.00	100.0%		Completed and commissioning under progress.
Total			536.55			

Detail of non complying existing STPs in Rajasthan State as on dated 31.08.2024

Annexure -3

S. No.	Name of Town	Location	Existing STP Capacity (MLD)	Operational Status of STP	If not applied likely date of application	Process	Compliance Status of STP
1	Balotra	Jerla (Balotra)	9	Operational		SBR	CTO applied on 21.12.2023.
Total			9				

Detail of non complying existing STPs in Rajasthan State under upgradation as on dated 31.08.2024

Annexure -4

S. No.	Name of Town	Location	Existing STP Capacity (MLD)	Operational Status of STP	Process of treatment	Process of treatment	Compliance Status of STP
1	Nagaur	Balwa Road (Nagaur)	8	Operational	WSP	WSP	STP is being upgraded under AMRUT.
2	Alwar	Bharatpur Road near Agyarah Dam (Alwar)	20	Operational	ASP	ASP	Upgradation work under progress in AMRUT
3	Jodhpur	Nandari (Jodhpur)	20	Operational	WSP	WSP	Upgradation work has been withdrawn from AMRUT & will be taken up by ULB.
4	Barmer	Village Kundla (Barmer)	10	Operational	WSP	WSP	Upgradation Proposed in RUIDP Phase-IV tranche -2
5	Jhalrapatan	Girdharpura (Jhalrapatan)	3	Operational	ASP	ASP	Upgradation under RUIDP Phase-III
6	Jodhpur	Salawas Unit II (Jodhpur)	50	Operational	ASP	ASP	Upgradation work is in progress in AMRUT-2
7	Churu	Village Gajsar (Churu)	7	Operational	WSP	WSP	Upgradation shall be proposed in AMRUT-2.0
8	Pali	Mandia Road, Near ESI Hospital (Pali)	7.5	Operational	ASP	ASP	Upgradation shall be proposed
9	Jaisalmer	Kisanghat (Jaisalmer)	10	Operational	WSP	WSP	CTO for Water and Air granted and valid upto 30.06.2022. Upgradation work is in progress under SBM.
10	Jalore	Jalore	10	Operational	WSP	WSP	Upgradation work is in progress under SBM.
11	Rajsamand	Rajsamand	5	Operational	UASB	UASB	CTO for Air granted and valid upto 31.12.2025. (Fresh CTO to be applied) Upgradation work is in progress under SBM.
Total			150.5				

Status of processing plants in Rajasthan State (as on 31.08.2024)**Total MSW generation:** Approx. 6523 TPD**Waste Processing Operational:** 4322.2 TPD**Waste Processing Facilities under Pipeline:** 5582.13 TPD**Operational Waste Processing facilities**

S. No.	Particular	No. of Plants	Total capacity of Plants (TPD)
1	Running Centralized Plants	20	1497
2	Operational MRF	152	1643.2
3	Through BWGs/Pit Composting/ Garden composting/Decentralized composting/ Compost machines/ informal Recyclers	-	1182
Total Processing of Municipal Solid Waste at present			4322.2 TPD (66.26%)

Under pipeline MSW processing Projects

S. No.	Particular	No. of Plants	Total capacity of Plants (TPD)
1	Compost+RDF/ Bio-methanation/ (work in progress)	138	4993.03
2	Material Recovery Facilities (work in progress)	18	89.1
3	Bio methanation (under CM Budget Announcement 2022-23)	2	500
4	City Solid Waste Action Plans (under Swachh Bharat Mission 2.0) have been prepared for remaining cities/towns of the state. The plans shall be forwarded to Ministry of Housing and Urban Affairs after approval from the State High Power Committee & State Level Technical Committee.		
Total waste quantity covered			5582.13 TPD

Note: (i) 1182 TPD is being processed by BWGs/ Informal Recyclers and pit composting, garden composting and remaining waste is being dumped unplanned at landfill sites.

City wise Status of Processing & Disposal of waste:

1. Details regarding Operational Plants					
S. No.	City/Town	Processing Technology	Plant Capacity (TPD)	Highest Royalty payable by Contractor to ULB	Name of Firm
1	Jaipur	WtE (RDF)	350	On PPP	M/s Grasim India Ltd
2	Jaipur	Compost	250	Royalty	M/s Ever Enviro Resource Management Pvt. Ltd.
3	Pratapgarh	Vermi Compost	6	By ULB Fund	By ULB
4	Dungarpur	Vermi Compost	7	By ULB Fund	By ULB
5	Pali	Compost+RDF	100	Royalty Rs 301/Ton on SLF input	M/s Rollz Material Handling System Pvt. Ltd. New Delhi
6	Bhilwara	Compost+RDF	144	Royalty Rs 401/Ton on SLF input	M/s Rollz Material Handling System Pvt. Ltd. New Delhi
7	Udaipur	MRF cum RDF	30	By ULB Fund	By ULB
8	Udaipur	Compost	60	By ULB Fund	M/s Sandal Buildcon Pvt. Limited
9	Udaipur	Biomethanation plant	22	By ULB fund	M/s Mahindra
10	Sikar	Compost	15	By ULB fund	By ULB
11	Jhalawar	Compost+RDF	30	By ULB fund	By ULB
12	Alwar	Compost + RDF	129	Royalty Rs 155/Ton on SLF input	M/s Rollz Material Handling System Pvt. Ltd. New Delhi
13	Udaipur	MRF Facility + Dry waste processing Centre	60	By ULB Fund	By ULB
14	Barmer	Waste to Compost	5	By ULB Fund	By ULB
15	Churu	MRF+Dry waste processing center	45	By ULB Fund	M/s Rupesh Construction
16	Rajsamand	Compost +RDF	44	By ULB fund	M/s Vidarbh Waste management Pvt. Limited
17	Nathdwara	Compost +RDF	20	By ULB fund	M/s Srijan Seva Santhan
18	Laxmangarh	Compost +RDF	40	By ULB fund	M/s Lovit Manpower Service Pvt. Ltd.
19	Sikar	MRF+ Dry waste processing center	100	By ULB Fund	By ULB

20	Sheoganj+ Sumerpur+ Takhatgarh	Compost+RDF	40	Tipping fee on input for Processing is Rs 351/Ton	M/s Durga Impex Udaipur
	Total		1447 TPD		

2. Details regarding Under Construction (Work in Progress) Plants

S. No.	City/Town	Processing Technology	Plant Capacity (TPD)	Highest Royalty payable by Contractor to ULB	Name of Firm	Current Status
1.	Hanumangarh	Compost+RDF	60	Royalty Rs 153/Ton on SLF input	M/s Allied Energy Systems Pvt. Ltd. New Delhi	• CTE has been received. • 80% work has been completed. • Fund issue has been resolved by RUIDP. • Meeting was held on 08.06.2023 by Commissioner Hanumangarh and notice was issued to start the work. • Work started by M/S Allied Energy Systems Pvt. Ltd., New Delhi on site. • Review meeting held on 12.07.2023 under the Chairpersonship of Director & Special Secretary, DLB and Direction has been issued to expedite the work at earliest. • Meeting held on 14.09.2023 to review the progress of the work under the chairmanship of Director & Special Secretary, DLB. • Firm Submitted Project Implementation Plan and requested to extend project completion time. • Construction of administrative building, laboratory and boundary wall is completed. • Equipment Inspection Letter received from firm to ULB to observe Machineries. • 1st and 2nd Lot of machinery & equipments has been received on 30.03.2024. • Firm requested for time extension for completion of Construction work, M Cl Hanumangarh Extended Completion time up to 30.09.2024. • Machinery Installation is under progress. • Expected Completion Date: 30.12.2024.
2.	Jhunjhunu+ Udaipurwati	Compost+RDF	65	Royalty Rs 101/Ton on SLF input	M/s Allied Energy Systems Pvt. Ltd. New Delhi	• Land issue has been resolved. • Notice was issued to firm on 02.05.2023 to start the work. • Review meeting held on 12.07.2023 under the Chairpersonship of Director & Special Secretary, DLB and Direction has been issued to expedite the work at earliest. • Meeting held on 14.09.2023 to review the progress of the work under the chairmanship of Director & Special Secretary, DLB and direction has been issued to sign the lease deed. • Land lease agreement is done on 12.07.2024. • Design Drawing to be submitted. • CTE to be applied.

2. Details regarding Under Construction (Work in Progress) Plants

S. No.	City/Town	Processing Technology	Plant Capacity (TPD)	Highest Royalty payable by Contractor to ULB	Name of Firm	Current Status
3.	Jaipur	Waste to Energy	600	Royalty Rs 66/Ton on processing plant input	M/s JITF Urban Infrastructure Ltd. New Delhi.	• Lease deed has been signed on 12.05.2022. • PPA (Power Purchase Agreement) has been signed between M/s JITF & JVVNL on 11.07.2022. • As per the order, tariff for power purchase has been decided 7.31 Rs/KWH. • Request letter submitted by firm for splitting project in 2 phases on different khasra no. 362/363. • Phase I: Waste to Energy; CTE applied on 20.10.2022. • CTE Granted to M/s JITF on 13 July 2023. • Plant under construction; Site levelling, Construction of Site administrative building, Construction of Guard Room and Construction Power obtained at site 11 KV substations and Metering Room has been completed, while Site Store Building, MSW Pit- excavation, Boiler Foundation work is under construction. • Plantation of 1250 nos. trees has been done around the peripheries at the site. • RRCL Custom Duty clearance Certificate (NNR) has been received for Boiler Transportation. • Phase II: Sanitary Landfill Site; • Applied for Terms of Reference (ToR) on 24.08.2023 in SEAC. ToR issued on 20.09.2023. • M/s JITF has applied Draft Environment Impact Assessment Report to RSPCB to conduct the Public Hearing for proposed SLF on 04.06.2024. • Meeting was held under the Chairmanship of Principal Secretary, LSGD, GoR, with RSPCB Member Secretary and DLB Officials to resolve the pendency's to schedule the Public Hearing. • Public Hearing held on 13.08.2024. MoM to be issued by RSPCB. • Expected Completion Timeline: Dec-2025
4.	Jodhpur	Waste to Energy	400	Royalty Rs 126/Ton on processing plant input	M/s JITF Urban Infrastructure Ltd. New Delhi.	• Lowest bidder is M/s JITF Urban Infrastructure Ltd. • Royalty Rs 126.00/MT given by firm to Nagar Nigam, Jodhpur. • LoA issued on 11-01-2017 to the firm and agreement has been done on 24-04-2018. • Lease deed Agreement executed on 24.02.2022. PPA (Power Purchase Agreement) has been signed between M/s JITF & JVVNL on 04.05.2022. • As per the order tariff for power purchase has been decided 7.43

2. Details regarding Under Construction (Work in Progress) Plants

S. No.	City/Town	Processing Technology	Plant Capacity (TPD)	Highest Royalty payable by Contractor to ULB	Name of Firm	Current Status
						Rs/KWH. - As per the Notification issued by MoEF&CC dated 14.07.2022, MSW based Waste to Energy plants having capacity less than 25 MW have been exempted from Environmental Clearance. - Site clearance work has been completed. - Letter issued to the firm M/s JITF to apply New Environmental clearance certificate (EC). - Meeting organized under the chairmanship of Secretary LSG on 10.05.2023 and instructed to RSPCB to grant CTE within 2 months. - Show cause notice received from RSPCB on 13.06.2023 with quarry about details, Design & layout of Composting, STPs, reply submitted on 27.06.2023. - Ash management, water balance Query replies submitted; while hazardous waste and de-sludging management related queries shall be addressed in July 2023. - Notice issued to M/S JITF from Commissioner Jodhpur for slow progress. (dated 11.07.2023). - Meeting organized under the chairmanship of Secretary LSG on 18.08.2023 and instructed to RSPCB to grant CTE promptly. - CTE Refused by RSPCB on 14.09.2023. CTE reapplied on 10 Oct. 2023. - Show cause notice issued from RSPCB on 06.02.2024 with queries about details, Design & layout of Composting, STPs. Reply of Show cause and Shortcomings have been submitted by M/s JITF on 10.02.2024 and 28.02.2024 separately. - Meeting was held Firm, ULB Officials and RSPCB officials to discuss and resolve the CTE relevant Issues on 22.02.2024. - Reply of Show cause notice and Shortcomings have been re-submitted by M/s JITF on 27.03.2024. - Meeting was held with DLB officials and RSPCB officials to discuss and resolve the CTE issue on 05.06.2024. - A Conditional CTE was granted on June 11, 2024, with the stipulation that Environmental Clearance (EC) must be obtained before commencing construction work. - Construction will be start after receiving of EC. For Sanitary Landfill: - Applied for Terms of Reference (ToR) on 01.11.2023 in SEAC. ToR issued on 28.11.2023.

2. Details regarding Under Construction (Work in Progress) Plants

S. No.	City/Town	Processing Technology	Plant Capacity (TPD)	Highest Royalty payable by Contractor to ULB	Name of Firm	Current Status
						• M/s JITF has applied Draft Environment Impact Assasment Report to RSPCB to conduct the Public Hearing for proposed SLF on 06.06.2024. • Meeting was held under the Chairmanship of Principal Secretary, LSGD, GoR, with RSPCB Member Secretary and DLB Officials to resolve the pendency's to schedule the Public Hearing and Conditions of issued CTE. • Public Hearing held on 12.08.2024. MoM to be issued by RSPCB. • Expected Completion Timeline: Dec-2026.
5.	Bharatpur	Compost+RDF	135.4	Tipping fee Rs 287/- per MT on incoming	M/s Alwazo Solutions Pvt. Ltd., Janakpuri, New Delhi	• Retendering done. • LoA issued on 10.06.2024 to the firm M/s Alwazo Solutions Pvt. Ltd. • Work order issued on 19.06.2024. • Stipulated Time period for completion: 12 Months from start of the work. • Design Drawing to be submitted.
6.	Jaisalmer	Compost+RDF	50	Royalty Rs 255/Ton on SLF input	M/s Shree Balaji Caretaker	• LoA has been issued on 24.08.2022. • Firm Applied EC on 28.12.2022, but application was revoked due to incomplete documents. • Nagar Parishad, Jaisalmer issued a notice letter dated 31.03.2023, 12.05.2023 (Final Notice) to firm M/s Shree Balaji Caretaker regarding delaying in project. • Revised EC applied on 21.12.2023. • CTE applied on 06.02.2024. • ToR granted on 09.02.2024. • Site clearance and leveling work is under progress, construction of plant will be started after grant of CTE. • A Conditional CTE was granted on 30.07.2024, with the stipulation that Environmental Clearance (EC) must be obtained before commencing construction work. • EC to be applied.
7.	Ajmer	Compost+RDF	300	Tipping fee Rs 379/- per ton on incoming quantity	M/s NACOF	• EC has been received on 06.07.2023. • CTE has been applied on 08.08.2023. • Reply of RSPCB Show cause notice has been submitted by firm M/s NACOF on 06.09.2023. • CTE received on 29.12.2023. • Design & Drawings approved on 16.01.2024. • Excavation and levelling work is completed. Administrative

2. Details regarding Under Construction (Work in Progress) Plants						
S. No.	City/Town	Processing Technology	Plant Capacity (TPD)	Highest Royalty payable by Contractor to ULB	Name of Firm	Current Status
						block and storage building is under construction. - Individual components design is approved. - Machinery Installation Under progress. - Expected completion Timeline: September-2024.
8.	Dausa	Compost+RDF	125	Royalty Rs 160/Ton on SLF input	Lakshya Total Solutions	- Work order issued on 23.02.2023. - Contract Agreement has been signed. - Lease deed agreement sign on 27.01.2024. - Municipal Board, Dausa issued a Notice to M/s Lakshya Total Solutions on 28.02.2024 and 04.04.2024 to start the work site at the earliest. - EC and CTE to be applied.
9.	Banswara	Compost+RDF	19	Basic rate of tipping fee per ton Rs. 247/Ton	M/S Shri MohanGarh Construction Company and RKB reuse Pvt. Ltd. (JV)	- Contract agreement has been signed on 28.08.2023. - Work order has been issued on 28.08.2023. - Stipulated Time period for completion: 18 Months from start of the work. - Lease deed signed on 22.12.2023. - Survey has been done and Workplan Submitted. - CTE has been applied on 14.02.2024. - CTE has been granted on 17.05.2024. - Construction work under progress.
10.	Beawer	Compost+RDF	47	Basic rate of tipping fee per ton Rs. 247/Ton	M/S Shri MohanGarh Construction Company and RKB reuse Pvt. Ltd. (JV)	- Contract agreement has been signed on 28.08.2023. - Work order has been issued on 28.08.2023. - Stipulated Time period for completion: 18 Months from start of the work. - Lease deed signed on 27.09.2023. - Survey has been done and Workplan Submitted. - CTE has been applied on 04.01.2024. - CTE has been granted on 24.04.2024. - RCC-Precast Boundary wall is being erected. Construction of boundary wall and levelling work under progress.
11.	Bhiwadi	Compost+RDF	56	Basic rate of tipping fee per ton Rs. 247/Ton	M/S Shri MohanGarh Construction Company and RKB reuse Pvt. Ltd. (JV)	- Contract agreement has been signed on 28.08.2023. - Work order has been issued on 28.08.2023. - Stipulated Time period for completion: 18 Months from start of the work. - Lease deed signed on 21.09.2023. - Survey has been done and Workplan Submitted. - CTE has been applied on 24.11.2023.

2. Details regarding Under Construction (Work in Progress) Plants						
S. No.	City/Town	Processing Technology	Plant Capacity (TPD)	Highest Royalty payable by Contractor to ULB	Name of Firm	Current Status
						• CTE has been granted on 24.06.2024. • Construction work under progress.
12.	Bikaner	Compost+RDF	320	Basic rate of tipping fee per ton Rs. 247/Ton	M/S Shri MohanGarh Construction Company and RKB reuse Pvt. Ltd. (JV)	• Contract agreement has been signed on 28.08.2023. • Work order has been issued on 28.08.2023. • Stipulated Time period for completion: 18 Months from start of the work. • Lease deed signed on 26.09.2023. • Survey has been done and Workplan Submitted. • CTE has been granted on 12.01.2024. • Construction of boundary wall completed, • Detailed drawings is under approval.
13.	Bundi	Compost+RDF	57	Basic rate of tipping fee per ton Rs. 247/Ton	M/S Shri MohanGarh Construction Company and RKB reuse Pvt. Ltd. (JV)	• Contract agreement has been signed on 28.08.2023. • Work order has been issued on 28.08.2023. • Stipulated Time period for completion: 18 Months from start of the work. • Lease deed signed on 03.10.2023. • Survey has been done and Workplan Submitted. • CTE has been applied on 21.12.2023. • CTE has been granted on 14.02.2024. • RCC-Precast Boundary wall is being erected. Construction of boundary wall and levelling work under progress.
14.	Chittaurgarh	Compost+RDF	46	Basic rate of tipping fee per ton Rs. 247/Ton	M/S Shri MohanGarh Construction Company and RKB reuse Pvt. Ltd. (JV)	• Contract agreement has been signed on 28.08.2023. • Work order has been issued on 28.08.2023. • Stipulated Time period for completion: 18 Months from start of the work. • Lease deed signed on 03.10.2023. • Survey has been done and Workplan Submitted. • CTE has been applied on 21.12.2023. • CTE obtained on 07.05.2024. • Construction work under progress.
15.	Dholpur	Compost+RDF	69	Basic rate of tipping fee per ton Rs. 247/Ton	M/S Shri MohanGarh Construction Company and RKB reuse Pvt. Ltd. (JV)	• Contract agreement has been signed on 28.08.2023. • Work order has been issued on 28.08.2023. • Stipulated Time period for completion: 18 Months from start of the work. • Lease deed signed. • Work plan and GAD has been submitted.

2. Details regarding Under Construction (Work in Progress) Plants						
S. No.	City/Town	Processing Technology	Plant Capacity (TPD)	Highest Royalty payable by Contractor to ULB	Name of Firm	Current Status
						• CTE has been applied on 12.02.2024. • CTE has been granted on 26.04.2024. • Construction work under progress.
16.	Gangapur City	Compost+RDF	65	Basic rate of tipping fee per ton Rs. 247/Ton	M/S Shri MohanGarh Construction Company and RKB reuse Pvt. Ltd. (JV)	• Contract agreement has been signed on 28.08.2023. • Work order has been issued on 28.08.2023. • Stipulated Time period for completion: 18 Months from start of the work. • Lease deed signed on 20.12.2023. • Survey has been done and Workplan Submitted. • CTE has been applied on 14.02.2024. • CTE has been granted on 06.04.2024. • RCC-Precast Boundary wall is being erected. Construction of boundary wall and levelling work is under progress.
17.	Hindaun	Compost+RDF	37	Basic rate of tipping fee per ton Rs. 247/Ton	M/S Shri MohanGarh Construction Company and RKB reuse Pvt. Ltd. (JV)	• Contract agreement has been signed on 28.08.2023. • Work order has been issued on 28.08.2023. • Stipulated Time period for completion: 18 Months from start of the work. • Lease deed signed on 18.12.2023. • Survey has been done and Workplan Submitted. • CTE has been applied on 05.01.2024. • CTE has been granted on 28.05.2024. • RCC-Precast Boundary wall is being erected. Construction of Boundary wall is under progress.
18.	Jalore	Compost+RDF	20	Basic rate of tipping fee per ton Rs. 247/Ton	M/S Shri MohanGarh Construction Company and RKB reuse Pvt. Ltd. (JV)	• Contract agreement has been signed on 28.08.2023. • Work order has been issued on 28.08.2023. • Stipulated Time period for completion: 18 Months from start of the work. • Lease deed signed on 21.11.2023. • Survey has been done and Workplan Submitted. • CTE has been applied on 05.01.2024. • CTE has been granted on 28.05.2024. • Construction work is under progress.
19.	Khatushyam Ji	Compost+RDF	5	Basic rate of tipping fee per ton Rs. 247/Ton	M/S Shri MohanGarh Construction Company and	• Contract agreement has been signed on 28.08.2023. • Work order has been issued on 28.08.2023. • Stipulated Time period for completion: 18 Months from start of the work.

2. Details regarding Under Construction (Work in Progress) Plants						
S. No.	City/Town	Processing Technology	Plant Capacity (TPD)	Highest Royalty payable by Contractor to ULB	Name of Firm	Current Status
					RKB reuse Pvt. Ltd. (JV)	- Lease deed signed on 22.09.2023. - Survey has been done and Workplan Submitted. - CTE has been applied on 04.01.2024. - CTE has been granted on 23.04.2024. - RCC-Precast Boundary wall erection completed. Construction of Boundary wall and levelling work is under progress.
20.	Kishangarh	Compost+RDF	26	Basic rate of tipping fee per ton Rs. 247/Ton	M/S Shri MohanGarh Construction Company and RKB reuse Pvt. Ltd. (JV)	- Contract agreement has been signed on 28.08.2023. - Work order has been issued on 28.08.2023. - Stipulated Time period for completion: 18 Months from start of the work. - Lease deed signed. - Survey has been submitted. - CTE has been applied on 18.03.2024. - CTE has been granted on 23.04.2024. - RCC-Precast Boundary wall is being erected. Construction of Boundary wall and levelling work is under progress.
21.	Kota (South)	Compost+RDF	400	Basic rate of tipping fee per ton Rs. 247/Ton	M/S Shri MohanGarh Construction Company and RKB reuse Pvt. Ltd. (JV)	- Contract agreement has been signed on 28.08.2023. - Work order has been issued on 28.08.2023. - Stipulated Time period for completion: 18 Months from start of the work. - Lease deed under progress. - CTE to be applied.
22.	Kota (North)	Compost+RDF	400	Basic rate of tipping fee per ton Rs. 247/Ton	M/S Shri MohanGarh Construction Company and RKB reuse Pvt. Ltd. (JV)	- Contract agreement has been signed on 28.08.2023. - Work order has been issued on 28.08.2023. - Stipulated Time period for completion: 18 Months from start of the work. - Lease deed signed on 05.12.2023. - Survey has been done and Workplan Submitted. - CTE has been applied on 13.12.2023. - CTE obtained on 17.05.2024. - Construction work under progress.
23.	Nagaur	Compost+RDF	51	Basic rate of tipping fee per ton Rs. 247/Ton	M/S Shri MohanGarh Construction Company and RKB reuse Pvt. Ltd. (JV)	- Contract agreement has been signed on 28.08.2023. - Work order has been issued on 28.08.2023. - Stipulated Time period for completion: 18 Months from start of the work. - Lease deed signed on 22.12.2023.

2. Details regarding Under Construction (Work in Progress) Plants						
S. No.	City/Town	Processing Technology	Plant Capacity (TPD)	Highest Royalty payable by Contractor to ULB	Name of Firm	Current Status
						• Survey has been done and Workplan Submitted. • CTE has been applied on 21.01.2024. • CTE obtained on 03.05.2024. • RCC-Precast Boundary wall is being erected. Construction of Boundary wall and levelling work is under progress.
24.	Reengus	Compost+RDF	10	Basic rate of tipping fee per ton Rs. 247/Ton	M/S Shri MohanGarh Construction Company and RKB reuse Pvt. Ltd. (JV)	• Contract agreement has been signed on 28.08.2023. • Work order has been issued on 28.08.2023. • Stipulated Time period for completion: 18 Months from start of the work. • Lease deed signed on 10.01.2023. • Survey has been done and Workplan Submitted. • CTE has been applied on 13.02.2024. • CTE obtained on 09.05.2024. • RCC-Precast Boundary wall is being erected. Construction of Boundary wall and levelling work is under progress.
25.	Sawai Madhopur	Compost+RDF	46	Basic rate of tipping fee per ton Rs. 247/Ton	M/S Shri MohanGarh Construction Company and RKB reuse Pvt. Ltd. (JV)	• Contract agreement has been signed on 28.08.2023. • Work order has been issued on 28.08.2023. • Stipulated Time period for completion: 18 Months from start of the work. • Lease deed signed on 05.12.2023. • Survey has been done and Workplan Submitted. • CTE has been applied on 04.01.2024. • CTE obtained on 06.03.2024. • RCC-Precast Boundary wall is being erected. Construction of Boundary wall and levelling work is under progress.
26.	Sirohi	Compost+RDF	13	Basic rate of tipping fee per ton Rs. 247/Ton	M/S Shri MohanGarh Construction Company and RKB reuse Pvt. Ltd. (JV)	• Contract agreement has been signed on 28.08.2023. • Work order has been issued on 28.08.2023. • Stipulated Time period for completion: 18 Months from start of the work. • Lease deed signed on 30.10.2023. • CTE has been applied on 31.01.2024. Application refused due to fee barred with given time. • CTE has been re-applied on 07.05.2024. • Reply of issued show cause Notice's on date 25.07.2024 and 22.08.2024 has been submitted by firm. • CTE refused on 10.09.2024.

2. Details regarding Under Construction (Work in Progress) Plants						
S. No.	City/Town	Processing Technology	Plant Capacity (TPD)	Highest Royalty payable by Contractor to ULB	Name of Firm	Current Status
						• CTE to be Apply. • Survey has been done and Workplan has been Submitted.
27.	Sujargarh	Compost+RDF	30	Basic rate of tipping fee per ton Rs. 247/Ton	M/S Shri MohanGarh Construction Company and RKB reuse Pvt. Ltd. (JV)	• Contract agreement has been signed on 28.08.2023. • Work order has been issued on 28.08.2023. • Stipulated Time period for completion: 18 Months from start of the work. • Lease deed signed on 04.11.2023. • Survey has been done and Workplan Submitted. • CTE has been applied on 11.01.2024. • CTE obtained on 27.05.2024. • RCC-Precast Boundary wall erection completed. Construction of Boundary wall and levelling work is under progress.
28.	Khetri	Compost+RDF	8	Basic rate of tipping fee per ton Rs. 437/Ton	M/S Shri MohanGarh Construction Company and RKB reuse Pvt. Ltd. (JV)	• Contract agreement has been signed on 14.09.2023. • Work order has been issued on 20.09.2023. • Stipulated Time period for completion: 18 Months from start of the work. • Lease deed signed on 05.01.2024. • Survey has been done and Workplan Submitted. • CTE has been applied on 13.02.2024. • CTE granted on 13.05.2024. • Plant Construction work under progress.
29.	Nawalgarh	Compost+RDF	21	Basic rate of tipping fee per ton Rs. 437/Ton	M/S Shri MohanGarh Construction Company and RKB reuse Pvt. Ltd. (JV)	• Contract agreement has been signed on 14.09.2023. • Work order has been issued on 20.09.2023. • Stipulated Time period for completion: 18 Months from start of the work. • Lease deed has been signed on 31.01.2024. • Survey has been done and Workplan Submitted. • CTE has been applied on 13.02.2024. • CTE granted on 20.03.2024. • RCC-Precast Boundary wall is being erected. Construction of Boundary wall and levelling work is under progress.
30.	Bayana	Compost+RDF	13.5	Basic rate of tipping fee per ton Rs. 437/Ton	M/S Shri MohanGarh Construction Company and RKB reuse Pvt. Ltd. (JV)	• Contract agreement has been signed on 14.09.2023. • Work order has been issued on 20.09.2023. • Stipulated Time period for completion: 18 Months from start of the work. • Land Selection under progress. Lease deed under progress.

2. Details regarding Under Construction (Work in Progress) Plants						
S. No.	City/Town	Processing Technology	Plant Capacity (TPD)	Highest Royalty payable by Contractor to ULB	Name of Firm	Current Status
31.	Bagru	Compost+RDF	13	Basic rate of tipping fee per ton Rs. 437/Ton	M/S Shri MohanGarh Construction Company and RKB reuse Pvt. Ltd. (JV)	- Contract agreement has been signed on 14.09.2023. - Work order has been issued on 20.09.2023. - Stipulated Time period for completion: 18 Months from start of the work. - Lease deed signed 12.03.2024. - CTE applied on 18.03.2024. - CTE granted on 29.07.2024. - Construction of Boundary wall and levelling work is under progress.
32.	Khandela	Compost+RDF	9.5	Basic rate of tipping fee per ton Rs. 437/Ton	M/S Shri MohanGarh Construction Company and RKB reuse Pvt. Ltd. (JV)	- Contract agreement has been signed on 14.09.2023. - Work order has been issued on 20.09.2023. - Stipulated Time period for completion: 18 Months from start of the work. - Lease deed under progress. - CTE to be applied.
33.	Raisinghnagar	Compost+RDF	11.64	Basic rate of tipping fee per ton Rs. 378/Ton	M/s Escostan Infra Pvt Ltd	- Contract agreement has been signed on 22.09.2023. - Work order has been issued on 06.10.2023. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed signed 16.05.2024. - CTE to be applied.
34.	Kesrisinghpur	Compost+RDF	5.76	Basic rate of tipping fee per ton Rs. 378/Ton	M/s Escostan Infra Pvt Ltd	- Contract agreement has been signed on 22.09.2023. - Work order has been issued on 06.10.2023. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed under progress.
35.	Anupgarh	Compost+RDF	12.69	Basic rate of tipping fee per ton Rs. 378/Ton	M/s Escostan Infra Pvt Ltd	- Contract agreement has been signed on 22.09.2023. - Work order has been issued on 06.10.2023. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed under progress.
36.	Karanpur	Compost+RDF	8.75	Basic rate of tipping fee per ton Rs. 378/Ton	M/s Escostan Infra Pvt Ltd	- Contract agreement has been signed on 22.09.2023. - Work order has been issued on 06.10.2023. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed under progress.

2. Details regarding Under Construction (Work in Progress) Plants						
S. No.	City/Town	Processing Technology	Plant Capacity (TPD)	Highest Royalty payable by Contractor to ULB	Name of Firm	Current Status
37.	Padampur	Compost+RDF	7.57	Basic rate of tipping fee per ton Rs. 378/Ton	M/s Escostan Infra Pvt Ltd	- Contract agreement has been signed on 22.09.2023. - Work order has been issued on 06.10.2023. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed signed 18.04.2024. - CTE to be applied.
38.	Vijaynagar	Compost+RDF	7.57	Basic rate of tipping fee per ton Rs. 378/Ton	M/s Escostan Infra Pvt Ltd	- Contract agreement has been signed on 22.09.2023. - Work order has been issued on 06.10.2023. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed under progress.
39.	Gajsinghpur	Compost+RDF	4.11	Basic rate of tipping fee per ton Rs. 378/Ton	M/s Escostan Infra Pvt Ltd	- Contract agreement has been signed on 22.09.2023. - Work order has been issued on 06.10.2023. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed signed 17.04.2024. - CTE to be applied.
40.	Rawatsar	Compost+RDF	14.43	Basic rate of tipping fee per ton Rs. 378/Ton	M/s Escostan Infra Pvt Ltd	- Contract agreement has been signed on 22.09.2023. - Work order has been issued on 06.10.2023. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed under progress. - CTE has been applied on 06.07.2024. - Drawing Design to be submitted.
41.	Bhadra	Compost+RDF	16.71	Basic rate of tipping fee per ton Rs. 378/Ton	M/s Escostan Infra Pvt Ltd	- Contract agreement has been signed on 22.09.2023. - Work order has been issued on 06.10.2023. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed signed 24.04.2024. - CTE has been applied on 18.05.2024. - CTE refused due to fee barred in given timeline. - CTE re-applied on 05.07.2024.
42.	Nohar	Compost+RDF	20.48	Basic rate of tipping fee per ton Rs. 378/Ton	M/s Escostan Infra Pvt Ltd	- Contract agreement has been signed on 22.09.2023. - Work order has been issued on 06.10.2023. - Stipulated Time period for completion: 12 Months from start of the work.

2. Details regarding Under Construction (Work in Progress) Plants						
S. No.	City/Town	Processing Technology	Plant Capacity (TPD)	Highest Royalty payable by Contractor to ULB	Name of Firm	Current Status
						• Lease deed signed 24.04.2024. • CTE has been applied on 18.05.2024. • CTE refused due to fee barred in given timeline. • CTE re-applied on 05.07.2024.
43.	Pilibanga	Compost+RDF	15.33	Basic rate of tipping fee per ton Rs. 378/Ton	M/s Escostan Infra Pvt Ltd	• Contract agreement has been signed on 22.09.2023. • Work order has been issued on 06.10.2023. • Stipulated Time period for completion: 12 Months from start of the work. • Lease deed signed 22.04.2024. • CTE re-applied on 05.07.2024.
44.	Sangaria	Compost+RDF	15.05	Basic rate of tipping fee per ton Rs. 378/Ton	M/s Escostan Infra Pvt Ltd	• Contract agreement has been signed on 22.09.2023. • Work order has been issued on 06.10.2023. • Stipulated Time period for completion: 12 Months from start of the work. • Lease deed under progress.
45.	Neem-Ka-Thana	Compost+RDF	14.89	Basic rate of tipping fee per ton Rs. 367/Ton	M/s Escostan Infra Pvt Ltd	• Contract agreement has been signed on 22.09.2023. • Work order has been issued on 06.10.2023. • Stipulated Time period for completion: 12 Months from start of the work. • Lease deed signed 09.04.2024. • CTE has been applied on 20.05.2024.
46.	Sri Madhopur	Compost+RDF	12.89	Basic rate of tipping fee per ton Rs. 367/Ton	M/s Escostan Infra Pvt Ltd	• Contract agreement has been signed on 22.09.2023. • Work order has been issued on 06.10.2023. • Stipulated Time period for completion: 12 Months from start of the work. • Lease deed signed 16.04.2024. • CTE applied on 15.07.2024.
47.	Lachhmangarh	Compost+RDF	21.94	Basic rate of tipping fee per ton Rs. 367/Ton	M/s Escostan Infra Pvt Ltd	• Contract agreement has been signed on 22.09.2023. • Work order has been issued on 06.10.2023. • Stipulated Time period for completion: 12 Months from start of the work. • Lease deed done. • CTE applied on 15.07.2024.
48.	Ramgarh	Compost+RDF	13.57	Basic rate of tipping fee per ton Rs.	M/s Escostan Infra Pvt Ltd	• Contract agreement has been signed on 22.09.2023. • Work order has been issued on 06.10.2023. • Stipulated Time period for completion: 12 Months from start

2. Details regarding Under Construction (Work in Progress) Plants						
S. No.	City/Town	Processing Technology	Plant Capacity (TPD)	Highest Royalty payable by Contractor to ULB	Name of Firm	Current Status
				367/Ton		of the work. - Lease deed signed 16.04.2024. - CTE applied on 15.07.2024.
49.	Losal	Compost+RDF	11.72	Basic rate of tipping fee per ton Rs. 367/Ton	M/s Escostan Infra Pvt Ltd	- Contract agreement has been signed on 22.09.2023. - Work order has been issued on 06.10.2023. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed signed 22.04.2024. - CTE applied on 15.07.2024.
50.	Fatehpur	Compost+RDF	57.08	Basic rate of tipping fee per ton Rs. 367/Ton	M/s Escostan Infra Pvt Ltd	- Contract agreement has been signed on 22.09.2023. - Work order has been issued on 06.10.2023. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed signed 29.04.2024. - CTE has been applied on 21.05.2024.
51.	Pilani	Compost+RDF	12.22	Basic rate of tipping fee per ton Rs. 367/Ton	M/s Escostan Infra Pvt Ltd	- Contract agreement has been signed on 22.09.2023. - Work order has been issued on 06.10.2023. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed signed 18.04.2024. - CTE has been applied on 15.05.2024. - CTE refused due to fee barred in given timeline. - CTE re-applied on 08.07.2024.
52.	Vidyavihar	Compost+RDF	6.43	Basic rate of tipping fee per ton Rs. 367/Ton	M/s Escostan Infra Pvt Ltd	- Contract agreement has been signed on 22.09.2023. - Work order has been issued on 06.10.2023. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed under progress.
53.	Baggar	Compost+RDF	5.85	Basic rate of tipping fee per ton Rs. 367/Ton	M/s Escostan Infra Pvt Ltd	- Contract agreement has been signed on 22.09.2023. - Work order has been issued on 06.10.2023. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed signed 15.04.2024. - CTE has been applied on 20.05.2024. - CTE refused due to fee barred in given timeline. - CTE re-applied on 06.07.2024.

2. Details regarding Under Construction (Work in Progress) Plants

S. No.	City/Town	Processing Technology	Plant Capacity (TPD)	Highest Royalty payable by Contractor to ULB	Name of Firm	Current Status
54.	Mukandgarh	Compost+RDF	7.59	Basic rate of tipping fee per ton Rs. 367/Ton	M/s Escostan Infra Pvt Ltd	- Contract agreement has been signed on 22.09.2023. - Work order has been issued on 06.10.2023. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed signed 15.04.2024. - CTE has been applied on 22.05.2024. - CTE refused due to fee barred in given timeline. - CTE re-applied on 08.07.2024.
55.	Chirawa	Compost+RDF	18.6	Basic rate of tipping fee per ton Rs. 367/Ton	M/s Escostan Infra Pvt Ltd	- Contract agreement has been signed on 22.09.2023. - Work order has been issued on 06.10.2023. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed signed 16.04.2024. - CTE has been applied on 21.05.2024. - CTE refused due to fee barred in given timeline. - CTE re-applied on 08.07.2024.
56.	Mandawa	Compost+RDF	9.59	Basic rate of tipping fee per ton Rs. 367/Ton	M/s Escostan Infra Pvt Ltd	- Contract agreement has been signed on 22.09.2023. - Work order has been issued on 06.10.2023. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed signed 18.04.2024. - CTE re-applied on 08.07.2024.
57.	Surajgarh	Compost+RDF	8.9	Basic rate of tipping fee per ton Rs. 367/Ton	M/s Escostan Infra Pvt Ltd	- Contract agreement has been signed on 22.09.2023. - Work order has been issued on 06.10.2023. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed under progress.
58.	Bissau	Compost+RDF	9.55	Basic rate of tipping fee per ton Rs. 367/Ton	M/s Escostan Infra Pvt Ltd	- Contract agreement has been signed on 22.09.2023. - Work order has been issued on 06.10.2023. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed signed 16.04.2024. - CTE re-applied on 15.07.2024.
59.	Sarwar	Compost+RDF	8.37	Basic rate of tipping fee per ton Rs.	M/s Rekart Inovations Pvt. Ltd.	- Contract agreement has been signed on 22.12.2023. - Work order has been issued on 22.12.2023. - Stipulated Time period for completion: 12 Months from start

2. Details regarding Under Construction (Work in Progress) Plants						
S. No.	City/Town	Processing Technology	Plant Capacity (TPD)	Highest Royalty payable by Contractor to ULB	Name of Firm	Current Status
				436/Ton		of the work. • Lease deed signed 12.03.2024. • CTE has been applied on 27.03.2024. • CTE obtained on 06.06.2024. • Construction work under progress.
60.	Bijainagar (M)	Compost+RDF	13.2	Basic rate of tipping fee per ton Rs. 436/Ton	M/s Rekart Inovations Pvt. Ltd.	• Contract agreement has been signed on 22.12.2023. • Work order has been issued on 22.12.2023. • Stipulated Time period for completion: 12 Months from start of the work. • Lease deed signed on 28.03.2024. • CTE has been applied on 11.04.2024. • CTE obtained on 16.04.2024. • Construction work under progress. Site survey done as on 16.05.2024 & sample collected on 16.05.2024 for soil testing.
61.	Kekri	Compost+RDF	17.22	Basic rate of tipping fee per ton Rs. 436/Ton	M/s Rekart Inovations Pvt. Ltd.	• Contract agreement has been signed on 22.12.2023. • Work order has been issued on 22.12.2023. • Stipulated Time period for completion: 12 Months from start of the work. • Lease deed signed on 11.03.2024. • CTE has been applied on 28.03.2024. • CTE obtained on 16.05.2024. • Construction work under progress.
62.	Nasirabad	Compost+RDF	20.88	Basic rate of tipping fee per ton Rs. 436/Ton	M/s Rekart Inovations Pvt. Ltd.	• Contract agreement has been signed on 22.12.2023. • Work order has been issued on 22.12.2023. • Stipulated Time period for completion: 12 Months from start of the work. • Lease deed signed on 09.04.2024. • CTE has been applied on 11.04.2024. • CTE obtained on 16.05.2024. • Construction work under progress.
63.	Pushkar	Compost+RDF	9.78	Basic rate of tipping fee per ton Rs. 436/Ton	M/s Rekart Inovations Pvt. Ltd.	• Contract agreement has been signed on 22.12.2023. • Work order has been issued on 22.12.2023. • Stipulated Time period for completion: 12 Months from start of the work. • Lease deed signed on 15.04.2024. • CTE has been applied on 20.04.2024.

2. Details regarding Under Construction (Work in Progress) Plants						
S. No.	City/Town	Processing Technology	Plant Capacity (TPD)	Highest Royalty payable by Contractor to ULB	Name of Firm	Current Status
						• CTE obtained on 27.06.2024. • Construction work under progress.
64.	Gulabpura	Compost+RDF	11.19	Basic rate of tipping fee per ton Rs. 436/Ton	M/s Rekart Inovations Pvt. Ltd.	• Contract agreement has been signed on 22.12.2023. • Work order has been issued on 22.12.2023. • Stipulated Time period for completion: 12 Months from start of the work. • Lease deed signed on 22.12.2023. • CTE has been applied on 19.04.2024. • CTE obtained on 26.06.2024. • Construction work under progress.
65.	Shahpura_BH (M)	Compost+RDF	12.46	Basic rate of tipping fee per ton Rs. 436/Ton	M/s Rekart Inovations Pvt. Ltd.	• Contract agreement has been signed on 22.12.2023. • Work order has been issued on 22.12.2023. • Stipulated Time period for completion: 12 Months from start of the work. • Lease deed signed on 03.04.2024. • CTE has been applied on 06.04.2024. • CTE obtained on 26.06.2024. • Construction work under progress.
66.	Jahazpur	Compost+RDF	8.46	Basic rate of tipping fee per ton Rs. 436/Ton	M/s Rekart Inovations Pvt. Ltd.	• Contract agreement has been signed on 22.12.2023. • Work order has been issued on 22.12.2023. • Stipulated Time period for completion: 12 Months from start of the work. • Lease deed signed on 14.03.2024. • CTE has been applied on 06.04.2024. • CTE obtained on 26.06.2024. • Construction work under progress.
67.	Asind	Compost+RDF	6.83	Basic rate of tipping fee per ton Rs. 436/Ton	M/s Rekart Inovations Pvt. Ltd.	• Contract agreement has been signed on 22.12.2023. • Work order has been issued on 22.12.2023. • Stipulated Time period for completion: 12 Months from start of the work. • Lease deed signed on 05.04.2024. • CTE has been applied on 11.04.2024. • CTE obtained on 27.06.2024. • Construction work under progress.
68.	Mandalgarh	Compost+RDF	5.69	Basic rate of tipping fee per ton Rs.	M/s Rekart Inovations Pvt.	• Contract agreement has been signed on 22.12.2023. • Work order has been issued on 22.12.2023.

2. Details regarding Under Construction (Work in Progress) Plants						
S. No.	City/Town	Processing Technology	Plant Capacity (TPD)	Highest Royalty payable by Contractor to ULB	Name of Firm	Current Status
				436/Ton	Ltd.	- Stipulated Time period for completion: 12 Months from start of the work. - Lease deed signed on 12.04.2024. - CTE has been applied on 02.05.2024. - CTE obtained on 26.06.2024. - Construction work under progress.
69.	Gangapur	Compost+RDF	7.72	Basic rate of tipping fee per ton Rs. 436/Ton	M/s Rekart Inovations Pvt. Ltd.	- Contract agreement has been signed on 22.12.2023. - Work order has been issued on 22.12.2023. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed signed on 08.04.2024. - CTE has been applied on 12.04.2024. - CTE obtained on 26.06.2024. - Construction work under progress.
70.	Uniara	Compost+RDF	5.16	Basic rate of tipping fee per ton Rs. 436/Ton	M/s Rekart Inovations Pvt. Ltd.	- Contract agreement has been signed on 22.12.2023. - Work order has been issued on 22.12.2023. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed signed on 13.03.2024. - CTE has been applied on 12.04.2024. - CTE obtained on 01.07.2024. - Construction work under progress.
71.	Malpura	Compost+RDF	14.81	Basic rate of tipping fee per ton Rs. 436/Ton	M/s Rekart Inovations Pvt. Ltd.	- Contract agreement has been signed on 22.12.2023. - Work order has been issued on 22.12.2023. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed signed on 16.04.2024. - CTE has been applied on 26.04.2024. - CTE obtained on 27.06.2024. - Construction work under progress.
72.	Todaraisingh	Compost+RDF	9.68	Basic rate of tipping fee per ton Rs. 436/Ton	M/s Rekart Inovations Pvt. Ltd.	- Contract agreement has been signed on 22.12.2023. - Work order has been issued on 22.12.2023. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed signed on 19.04.2024. - CTE has been applied on 26.04.2024.

2. Details regarding Under Construction (Work in Progress) Plants						
S. No.	City/Town	Processing Technology	Plant Capacity (TPD)	Highest Royalty payable by Contractor to ULB	Name of Firm	Current Status
						• CTE obtained on 27.06.2024. • Construction work under progress.
73.	Todabhim	Compost+RDF	9.44	Basic rate of tipping fee per ton Rs. 436/Ton	M/s Rekart Inovations Pvt. Ltd.	• Contract agreement has been signed on 22.12.2023. • Work order has been issued on 22.12.2023. • Stipulated Time period for completion: 12 Months from start of the work. • Lease deed under progress.
74.	Karauli	Compost+RDF	56.26	Basic rate of tipping fee per ton Rs. 436/Ton	M/s Rekart Inovations Pvt. Ltd.	• Contract agreement has been signed on 22.12.2023. • Work order has been issued on 22.12.2023. • Stipulated Time period for completion: 12 Months from start of the work. • Lease deed under progress.
75.	Sambhar	Compost+RDF	9.18	Basic rate of tipping fee per ton Rs. 342/Ton	M/S Center for Development Communication Trust	• Contract agreement has been signed on 22.12.2023. • Work order has been issued on 22.12.2023. • Stipulated Time period for completion: 12 Months from start of the work. • Lease deed has been done on 26.04.2024. • CTE has been applied on 07.05.2024. • CTE has been granted on 26.07.2024. • Construction work under progress.
76.	Kishangarh Renwal	Compost+RDF	12	Basic rate of tipping fee per ton Rs. 342/Ton	M/S Center for Development Communication Trust	• Contract agreement has been signed on 22.12.2023. • Work order has been issued on 22.12.2023. • Stipulated Time period for completion: 12 Months from start of the work. • Lease deed signed on 13.03.2024. • CTE has been applied on 10.04.2024. • CTE has been granted on 26.07.2024. • Construction work under progress.
77.	Jobner	Compost+RDF	4.67	Basic rate of tipping fee per ton Rs. 342/Ton	M/S Center for Development Communication Trust	• Contract agreement has been signed on 22.12.2023. • Work order has been issued on 22.12.2023. • Stipulated Time period for completion: 12 Months from start of the work. • Lease deed signed on 12.03.2024. • CTE has been applied on 11.04.2024. • CTE has been granted on 26.07.2024. • Construction work under progress.

2. Details regarding Under Construction (Work in Progress) Plants

S. No.	City/Town	Processing Technology	Plant Capacity (TPD)	Highest Royalty payable by Contractor to ULB	Name of Firm	Current Status
78.	Chaksu	Compost+RDF	13.74	Basic rate of tipping fee per ton Rs. 342/Ton	M/S Center for Development Communication Trust	- Contract agreement has been signed on 22.12.2023. - Work order has been issued on 22.12.2023. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed signed 21.05.2024. - CTE has been applied on 22.05.2024. - CTE has been granted on 04.07.2024. - Construction work under progress.
79.	Shahpura_J (M)	Compost+RDF	13.93	Basic rate of tipping fee per ton Rs. 342/Ton	M/S Center for Development Communication Trust	- Contract agreement has been signed on 22.12.2023. - Work order has been issued on 22.12.2023. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed signed on 28.02.2024. - CTE has been applied on 08.03.2024. - CTE has been granted on 26.07.2024. - Construction work under progress.
80.	Kotputli	Compost+RDF	20.22	Basic rate of tipping fee per ton Rs. 342/Ton	M/S Center for Development Communication Trust	- Contract agreement has been signed on 22.12.2023. - Work order has been issued on 22.12.2023. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed signed 30.04.2024. - CTE has been applied on 20.05.2024. - CTE has been granted on 21.08.2024. - Construction work under progress.
81.	Viratnagar	Compost+RDF	8.45	Basic rate of tipping fee per ton Rs. 342/Ton	M/S Center for Development Communication Trust	- Contract agreement has been signed on 22.12.2023. - Work order has been issued on 22.12.2023. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed signed on 20.03.2024. - CTE has been applied on 10.04.2024. - CTE has been granted on 21.08.2024. - Construction work under progress.
82.	Lalsot	Compost+RDF	14.12	Basic rate of tipping fee per ton Rs. 342/Ton	M/S Center for Development Communication Trust	- Contract agreement has been signed on 22.12.2023. - Work order has been issued on 22.12.2023. - Stipulated Time period for completion: 12 Months from start of the work.

2. Details regarding Under Construction (Work in Progress) Plants

S. No.	City/Town	Processing Technology	Plant Capacity (TPD)	Highest Royalty payable by Contractor to ULB	Name of Firm	Current Status
						• Lease deed signed on 26.02.2024. • CTE has been applied on 06.03.2024. • CTE has been granted on 04.07.2024. • Construction work under progress.
83.	Bandikui	Compost+RDF	18.36	Basic rate of tipping fee per ton Rs. 342/Ton	M/S Center for Development Communication Trust	• Contract agreement has been signed on 22.12.2023. • Work order has been issued on 22.12.2023. • Stipulated Time period for completion: 12 Months from start of the work. • Lease deed signed 02.05.2024. • CTE has been applied on 04.05.2024. • CTE has been granted on 04.07.2024. • Construction work under progress.
84.	Mahwa	Compost+RDF	10.21	Basic rate of tipping fee per ton Rs. 342/Ton	M/S Center for Development Communication Trust	• Contract agreement has been signed on 22.12.2023. • Work order has been issued on 22.12.2023. • Stipulated Time period for completion: 12 Months from start of the work. • Lease deed signed on 16.04.2024. • CTE has been applied on 17.04.2024. • CTE has been granted on 04.07.2024. • Construction work under progress.
85.	Bali	Compost+RDF	8.17	Basic rate of tipping fee per ton Rs. 436/Ton	M/s Rekart Inovations Pvt. Ltd.	• Contract agreement has been signed on 22.12.2023. • Work order has been issued on 22.12.2023. • Stipulated Time period for completion: 12 Months from start of the work. • Lease deed signed on 23.02.2024. • CTE has been applied on 27.03.2024. • CTE has been granted on 25.04.2024. • Construction is under progress. Site survey done as on 09.05.2024 & sample collected on 07.06.2024 for soil testing.
86.	Jaitaran	Compost+RDF	9.3	Basic rate of tipping fee per ton Rs. 436/Ton	M/s Rekart Inovations Pvt. Ltd.	• Contract agreement has been signed on 22.12.2023. • Work order has been issued on 22.12.2023. • Stipulated Time period for completion: 12 Months from start of the work. • Lease deed signed on 14.03.2024. • CTE has been applied on 29.03.2024. • CTE has been granted on 16.05.2024.

2. Details regarding Under Construction (Work in Progress) Plants						
S. No.	City/Town	Processing Technology	Plant Capacity (TPD)	Highest Royalty payable by Contractor to ULB	Name of Firm	Current Status
						Construction is under progress. Site survey done as on 18.03.2024 & sample collected on 11.05.2024 for soil testing.
87.	Falna	Compost+RDF	10.21	Basic rate of tipping fee per ton Rs. 436/Ton	M/s Rekart Inovations Pvt. Ltd.	- Contract agreement has been signed on 22.12.2023. - Work order has been issued on 22.12.2023. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed sign on 23.03.2024. - CTE has been applied on 19.04.2024. - CTE has been granted on 16.05.2024. - Construction is under progress.
88.	Sadri	Compost+RDF	11.26	Basic rate of tipping fee per ton Rs. 436/Ton	M/s Rekart Inovations Pvt. Ltd.	- Contract agreement has been signed on 22.12.2023. - Work order has been issued on 22.12.2023. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed under progress.
89.	Rani	Compost+RDF	5.7	Basic rate of tipping fee per ton Rs. 436/Ton	M/s Rekart Inovations Pvt. Ltd.	- Contract agreement has been signed on 22.12.2023. - Work order has been issued on 22.12.2023. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed signed on 14.04.2024. - CTE has been applied on 19.04.2024. - CTE has been granted on 16.05.2024. - Construction is under progress. Site survey done as on 30.04.2024 & sample collected on 11.05.2024 for soil testing.
90.	Pindwara (M)	Compost+RDF	10.06	Basic rate of tipping fee per ton Rs. 436/Ton	M/s Rekart Inovations Pvt. Ltd.	- Contract agreement has been signed on 22.12.2023. - Work order has been issued on 22.12.2023. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed signed on 19.04.2024. - CTE has been applied on 26.04.2024. - CTE has been granted on 05.06.2024. - Construction is under progress.
91.	Abu Road (M)	Compost+RDF	22.85	Basic rate of tipping fee per ton Rs. 436/Ton	M/s Rekart Inovations Pvt. Ltd.	- Contract agreement has been signed on 22.12.2023. - Work order has been issued on 22.12.2023. - Stipulated Time period for completion: 12 Months from start of the work.

2. Details regarding Under Construction (Work in Progress) Plants						
S. No.	City/Town	Processing Technology	Plant Capacity (TPD)	Highest Royalty payable by Contractor to ULB	Name of Firm	Current Status
						Lease deed under progress.
92.	Sanchore	Compost+RDF	13.51	Basic rate of tipping fee per ton Rs. 436/Ton	M/s Rekart Inovations Pvt. Ltd.	- Contract agreement has been signed on 22.12.2023. - Work order has been issued on 22.12.2023. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed signed on 12.04.2024. - CTE has been applied on 19.04.2024. - CTE obtained on 28.05.2024. - Construction work under progress.
93.	Bilara	Compost+RDF	16.27	Basic rate of tipping fee per ton Rs. 436/Ton	M/s Rekart Inovations Pvt. Ltd.	- Contract agreement has been signed on 22.12.2023. - Work order has been issued on 22.12.2023. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed signed on 14.04.2024. - CTE has been applied on 19.04.2024. - CTE obtained on 28.06.2024. - Construction work under progress.
94.	Phalodi	Compost+RDF	20.51	Basic rate of tipping fee per ton Rs. 436/Ton	M/s Rekart Inovations Pvt. Ltd.	- Contract agreement has been signed on 22.12.2023. - Work order has been issued on 22.12.2023. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed signed on 16.04.2024. - CTE has been applied on 19.04.2024. - CTE obtained on 28.06.2024. - Construction work under progress.
95.	Pipar City	Compost+RDF	15.13	Basic rate of tipping fee per ton Rs. 436/Ton	M/s Rekart Inovations Pvt. Ltd.	- Contract agreement has been signed on 22.12.2023. - Work order has been issued on 22.12.2023. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed done on 22.02.2024. - CTE has been applied on 27.03.2024. - CTE obtained on 13.06.2024. - Construction work under progress.
96.	Balotra	Compost+RDF	45.93	Basic rate of tipping fee per ton Rs.	M/s Rekart Inovations Pvt. Ltd.	- Contract agreement has been signed on 22.12.2023. - Work order has been issued on 22.12.2023. - Stipulated Time period for completion: 12 Months from start

2. Details regarding Under Construction (Work in Progress) Plants						
S. No.	City/Town	Processing Technology	Plant Capacity (TPD)	Highest Royalty payable by Contractor to ULB	Name of Firm	Current Status
				436/Ton		- of the work. - Lease deed signed 07.03.2024. - CTE to be applied on 10.06.2024. - CTE obtained on 12.07.2024. - Construction work under progress.
97.	Pokran	Compost+RDF	9.68	Basic rate of tipping fee per ton Rs. 436/Ton	M/s Rekart Inovations Pvt. Ltd.	- Contract agreement has been signed on 22.12.2023. - Work order has been issued on 22.12.2023. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed signed on 05.04.2024. - CTE has been applied on 19.04.2024. - CTE obtained on 10.07.2024. - Construction work under progress.
98.	Chhoti Sadri	Compost+RDF	7.55	Basic rate of tipping fee per ton Rs. 399/Ton	M/s Rekart Inovations Pvt. Ltd.	- Contract agreement has been signed on 22.12.2023. - Work order has been issued on 22.12.2023. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed signed on 09.02.2024. - CTE has been applied on 29.03.2024. - CTE has been received on 07.05.2024. - Construction work is under progress. Site survey done as on 06.03.2024 & sample collected on 27.05.2024 for soil testing.
99.	Sagwara	Compost+RDF	12.1	Basic rate of tipping fee per ton Rs. 399/Ton	M/s Rekart Inovations Pvt. Ltd.	- Contract agreement has been signed on 22.12.2023. - Work order has been issued on 22.12.2023. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed signed on 16.05.2024. - CTE to be applied. - CTE has been granted on 13.06.2024. - Construction work is under progress. Site survey done as on 06.06.2024 & sample collected on 06.06.2024 for soil testing.
100.	Partapur Garhi (M0	Compost+RDF	6.55	Basic rate of tipping fee per ton Rs. 399/Ton	M/s Rekart Inovations Pvt. Ltd.	- Contract agreement has been signed on 22.12.2023. - Work order has been issued on 22.12.2023. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed signed.

2. Details regarding Under Construction (Work in Progress) Plants						
S. No.	City/Town	Processing Technology	Plant Capacity (TPD)	Highest Royalty payable by Contractor to ULB	Name of Firm	Current Status
						• CTE has been applied on 30.03.2024. • CTE has been granted on 17.05.2024. • Construction work is under progress. Site survey done as on 10.06.2024 & sample collected on 10.06.2024 for soil testing.
101.	Kushalgarh	Compost+RDF	4.38	Basic rate of tipping fee per ton Rs. 399/Ton	M/s Rekart Inovations Pvt. Ltd.	• Contract agreement has been signed on 22.12.2023. • Work order has been issued on 22.12.2023. • Stipulated Time period for completion: 12 Months from start of the work. • Lease deed under progress.
102.	Nathdwara	Compost+RDF	19	Basic rate of tipping fee per ton Rs. 399/Ton	M/s Rekart Inovations Pvt. Ltd.	• Contract agreement has been signed on 22.12.2023. • Work order has been issued on 22.12.2023. • Stipulated Time period for completion: 12 Months from start of the work. • Lease deed signed. • CTE has been applied on 29.03.2024. • CTE has been granted on 26.06.2024. • Construction work is under progress.
103.	Deogarh	Compost+RDF	7.24	Basic rate of tipping fee per ton Rs. 399/Ton	M/s Rekart Inovations Pvt. Ltd.	• Contract agreement has been signed on 22.12.2023. • Work order has been issued on 22.12.2023. • Stipulated Time period for completion: 12 Months from start of the work. • Lease deed signed on 15.03.2024. • CTE has been applied on 30.03.2024. • CTE has been granted on 27.06.2024. • Construction work is under progress.
104.	Amet	Compost+RDF	7.12	Basic rate of tipping fee per ton Rs. 399/Ton	M/s Rekart Inovations Pvt. Ltd.	• Contract agreement has been signed on 22.12.2023. • Work order has been issued on 22.12.2023. • Stipulated Time period for completion: 12 Months from start of the work. • Lease deed under progress.
105.	Fatehnagar	Compost+RDF	9.38	Basic rate of tipping fee per ton Rs. 399/Ton	M/s Rekart Inovations Pvt. Ltd.	• Contract agreement has been signed on 22.12.2023. • Work order has been issued on 22.12.2023. • Stipulated Time period for completion: 12 Months from start of the work. • Lease deed under progress.

2. Details regarding Under Construction (Work in Progress) Plants

S. No.	City/Town	Processing Technology	Plant Capacity (TPD)	Highest Royalty payable by Contractor to ULB	Name of Firm	Current Status
106.	Kanor	Compost+RDF	5.44	Basic rate of tipping fee per ton Rs. 399/Ton	M/s Rekart Inovations Pvt. Ltd.	- Contract agreement has been signed on 22.12.2023. - Work order has been issued on 22.12.2023. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed signed on 16.03.2024. - CTE has been applied on 28.03.2024. - CTE has been granted on 21.06.2024. - Construction work is under progress.
107.	Salumber	Compost+RDF	6.75	Basic rate of tipping fee per ton Rs. 399/Ton	M/s Rekart Inovations Pvt. Ltd.	- Contract agreement has been signed on 22.12.2023. - Work order has been issued on 22.12.2023. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed under progress.
108.	Bhinder	Compost+RDF	7.35	Basic rate of tipping fee per ton Rs. 399/Ton	M/s Rekart Inovations Pvt. Ltd.	- Contract agreement has been signed on 22.12.2023. - Work order has been issued on 22.12.2023. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed under progress.
109.	Kapasan	Compost+RDF	8.58	Basic rate of tipping fee per ton Rs. 399/Ton	M/s Rekart Inovations Pvt. Ltd.	- Contract agreement has been signed on 22.12.2023. - Work order has been issued on 22.12.2023. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed signed on 14.03.2024. - CTE has been applied on 27.03.2024. - CTE has been granted on 20.05.2024. - Construction work is under progress. Site survey done as on 30.05.2024 & sample collected on 30.05.2024 for soil testing.
110.	Nimbahera	Compost+RDF	25.46	Basic rate of tipping fee per ton Rs. 399/Ton	M/s Rekart Inovations Pvt. Ltd.	- Contract agreement has been signed on 22.12.2023. - Work order has been issued on 22.12.2023. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed signed on 06.02.2024. - CTE has been applied on 18.03.2024. - CTE has been granted on 23.04.2024. - Construction work is under progress. Site survey done as on 05.03.2024, drawing submitted on 02.05.2024 and Sample

2. Details regarding Under Construction (Work in Progress) Plants

S. No.	City/Town	Processing Technology	Plant Capacity (TPD)	Highest Royalty payable by Contractor to ULB	Name of Firm	Current Status
						collected on 08.04.2024 for soil testing.
111.	Begun	Compost+RDF	8.51	Basic rate of tipping fee per ton Rs. 399/Ton	M/s Rekart Inovations Pvt. Ltd.	- Contract agreement has been signed on 22.12.2023. - Work order has been issued on 22.12.2023. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed signed on 13.03.2024. - CTE has been Applied on 27.03.2024. - CTE has been granted on 28.05.2024. - Construction work is under progress. Site survey done as on 31.05.2024 & sample collected on 31.05.2024 for soil testing.
112.	Rawatbhata	Compost+RDF	15.49	Basic rate of tipping fee per ton Rs. 399/Ton	M/s Rekart Inovations Pvt. Ltd.	- Contract agreement has been signed on 22.12.2023. - Work order has been issued on 22.12.2023. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed under progress.
113.	Bari sadri	Compost+RDF	6.46	Basic rate of tipping fee per ton Rs. 399/Ton	M/s Rekart Inovations Pvt. Ltd.	- Contract agreement has been signed on 22.12.2023. - Work order has been issued on 22.12.2023. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed signed on 13.03.2024. - CTE has been Applied on 27.03.2024. - CTE has been granted on 23.04.2024. - Construction work is under progress. Site survey done as on 05.03.2024 & sample collected on 22.05.2024 for soil testing.
114.	Bhawani Mandi	Compost+RDF	17.38	Basic rate of tipping fee per ton Rs. 436/Ton	M/s Rekart Inovations Pvt. Ltd.	- Contract agreement has been signed on 22.12.2023. - Work order has been issued on 22.12.2023. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed signed on 08.04.2024. - CTE has been applied on 11.04.2024. - CTE has been received on 24.05.2024. - Construction work is under progress. Site survey done as on 29.04.2024 & sample collected on 14.05.2024 for soil testing.
115.	Jhalarapatan	Compost+RDF	15.41	Basic rate of tipping fee per ton Rs.	M/s Rekart Inovations Pvt. Ltd.	- Contract agreement has been signed on 22.12.2023. - Work order has been issued on 22.12.2023. - Stipulated Time period for completion: 12 Months from start

2. Details regarding Under Construction (Work in Progress) Plants						
S. No.	City/Town	Processing Technology	Plant Capacity (TPD)	Highest Royalty payable by Contractor to ULB	Name of Firm	Current Status
				436/Ton		of the work. - Lease deed signed on 12.03.2024. - CTE has been applied on 27.03.2024. - CTE has been received on 24.05.2024. - Construction work is under progress. Site survey done as on 30.04.2024 & sample collected on 13.05.2024 for soil testing.
116.	Pirawa	Compost+RDF	5.26	Basic rate of tipping fee per ton Rs. 436/Ton	M/s Rekart Inovations Pvt. Ltd.	- Contract agreement has been signed on 22.12.2023. - Work order has been issued on 22.12.2023. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed signed on 19.04.2024. - CTE has been applied on 26.04.2024. - CTE has been received on 24.05.2024. - Construction work is under progress. Site survey done as on 30.04.2024 & sample collected on 14.05.2024 for soil testing.
117.	Mangrol	Compost+RDF	10.31	Basic rate of tipping fee per ton Rs. 436/Ton	M/s Rekart Inovations Pvt. Ltd.	- Contract agreement has been signed on 22.12.2023. - Work order has been issued on 22.12.2023. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed signed on 19.04.2024. - CTE has been applied on 04.05.2024. - CTE has been granted on 21.06.2024. - Construction work is under progress.
118.	Chhabra	Compost+RDF	13.27	Basic rate of tipping fee per ton Rs. 436/Ton	M/s Rekart Inovations Pvt. Ltd.	- Contract agreement has been signed on 22.12.2023. - Work order has been issued on 22.12.2023. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed signed on 16.04.2024. - CTE has been applied on 20.04.2024. - CTE has been granted on 24.05.2024. - Construction work is under progress. Site survey done as on 01.05.2024 & sample collected on 19.05.2024 for soil testing.
119.	Antah	Compost+RDF	13.31	Basic rate of tipping fee per ton Rs. 436/Ton	M/s Rekart Inovations Pvt. Ltd.	- Contract agreement has been signed on 22.12.2023. - Work order has been issued on 22.12.2023. - Stipulated Time period for completion: 12 Months from start of the work.

2. Details regarding Under Construction (Work in Progress) Plants

S. No.	City/Town	Processing Technology	Plant Capacity (TPD)	Highest Royalty payable by Contractor to ULB	Name of Firm	Current Status
						• Lease deed signed on 15.03.2024. • CTE has been applied on 29.03.2024. • CTE has been granted on 24.05.2024. • Construction work is under progress. Site survey done as on 02.05.2024 & sample collected on 28.05.2024 for soil testing.
120.	Baran	Compost+RDF	80.02	Basic rate of tipping fee per ton Rs. 436/Ton	M/s Rekart Inovations Pvt. Ltd.	• Contract agreement has been signed on 22.12.2023. • Work order has been issued on 22.12.2023. • Stipulated Time period for completion: 12 Months from start of the work. • Lease deed signed on 06.02.2024. • CTE has been applied on 18.03.2024. • CTE has been granted on 03.05.2024. • Construction is under progress. Site survey done as on 12.04.2024, drawing submitted on 06.05.2024 and approved. Sample collected on 19.05.2024 for soil testing.
121.	Nainwa	Compost+RDF	8.01	Basic rate of tipping fee per ton Rs. 436/Ton	M/s Rekart Inovations Pvt. Ltd.	• Contract agreement has been signed on 22.12.2023. • Work order has been issued on 22.12.2023. • Stipulated Time period for completion: 12 Months from start of the work. • Lease deed signed on 11.03.2024. • CTE has been applied on 30.03.2024.
122.	Kaprain	Compost+RDF	8.53	Basic rate of tipping fee per ton Rs. 436/Ton	M/s Rekart Inovations Pvt. Ltd.	• Contract agreement has been signed on 22.12.2023. • Work order has been issued on 22.12.2023. • Stipulated Time period for completion: 12 Months from start of the work. • Lease deed signed on 24.04.2024. • CTE has been applied on 01.05.2024. • CTE has been granted on 27.06.2024. • Construction is under progress.
123.	Keshoraipatan	Compost+RDF	10.12	Basic rate of tipping fee per ton Rs. 436/Ton	M/s Rekart Inovations Pvt. Ltd.	• Contract agreement has been signed on 22.12.2023. • Work order has been issued on 22.12.2023. • Stipulated Time period for completion: 12 Months from start of the work. • Lease deed signed. • CTE has been applied on 24.05.2024. • CTE has been granted on 27.06.2024.

2. Details regarding Under Construction (Work in Progress) Plants

S. No.	City/Town	Processing Technology	Plant Capacity (TPD)	Highest Royalty payable by Contractor to ULB	Name of Firm	Current Status
						Construction is under progress.
124.	Lakheri	Compost+RDF	12.15	Basic rate of tipping fee per ton Rs. 436/Ton	M/s Rekart Inovations Pvt. Ltd.	- Contract agreement has been signed on 22.12.2023. - Work order has been issued on 22.12.2023. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed signed on 30.03.2024. - CTE has been applied on 20.05.2024. - CTE has been granted on 20.05.2024. - Construction is under progress. Site survey done as on 23.05.2024 & sample collected on 23.05.2024 for soil testing.
125.	Indergarh	Compost+RDF	3.06	Basic rate of tipping fee per ton Rs. 436/Ton	M/s Rekart Inovations Pvt. Ltd.	- Contract agreement has been signed on 22.12.2023. - Work order has been issued on 22.12.2023. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed signed on 14.03.2024. - CTE has been applied on 30.03.2024. - CTE has been granted on 27.06.2024. - Construction is under progress.
126.	Sangod	Compost+RDF	8.98	Basic rate of tipping fee per ton Rs. 436/Ton	M/s Rekart Inovations Pvt. Ltd.	- Contract agreement has been signed on 22.12.2023. - Work order has been issued on 22.12.2023. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed signed on 14.03.2024. - CTE has been applied on 19.04.2024.
127.	Kaithoon	Compost+RDF	9.97	Basic rate of tipping fee per ton Rs. 436/Ton	M/s Rekart Inovations Pvt. Ltd.	- Contract agreement has been signed on 22.12.2023. - Work order has been issued on 22.12.2023. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed signed on 18.04.2024. - CTE has been applied on 01.05.2024.
128.	Itawa	Compost+RDF	11.24	Basic rate of tipping fee per ton Rs. 436/Ton	M/s Rekart Inovations Pvt. Ltd.	- Contract agreement has been signed on 22.12.2023. - Work order has been issued on 22.12.2023. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed signed on 16.04.2024. - CTE has been applied on 01.05.2024.

2. Details regarding Under Construction (Work in Progress) Plants						
S. No.	City/Town	Processing Technology	Plant Capacity (TPD)	Highest Royalty payable by Contractor to ULB	Name of Firm	Current Status
129.	Ramganj Mandi	Compost+RDF	16.99	Basic rate of tipping fee per ton Rs. 436/Ton	M/s Rekart Inovations Pvt. Ltd.	- Contract agreement has been signed on 22.12.2023. - Work order has been issued on 22.12.2023. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed signed on 12.03.2024. - CTE has been applied on 31.03.2024.
130.	Kuchera	Compost+RDF	9.65	Basic rate of tipping fee per ton Rs. 374/Ton	M/s Rekart Inovations Pvt. Ltd.	- Contract agreement has been signed on 16.03.2024. - Work order has been issued on 16.03.2024. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed signed on 16.04.2024. - CTE has been applied on 26.04.2024. - CTE has been granted on 05.06.2024. - Construction work is under progress.
131.	Parbatsar	Compost+RDF	6.24	Basic rate of tipping fee per ton Rs. 374/Ton	M/s Rekart Inovations Pvt. Ltd.	- Contract agreement has been signed on 16.03.2024. - Work order has been issued on 16.03.2024. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed signed on 16.04.2024. - CTE has been applied on 02.05.2024. - CTE has been granted on 05.06.2024. - Construction work is under progress.
132.	Mundwa	Compost+RDF	6.93	Basic rate of tipping fee per ton Rs. 374/Ton	M/s Rekart Inovations Pvt. Ltd.	- Contract agreement has been signed on 16.03.2024. - Work order has been issued on 16.03.2024. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed under progress.
133.	Merta City	Compost+RDF	18.93	Basic rate of tipping fee per ton Rs. 374/Ton	M/s Rekart Inovations Pvt. Ltd.	- Contract agreement has been signed on 16.03.2024. - Work order has been issued on 16.03.2024. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed signed on 23.04.2024. - CTE has been applied on 02.05.2024. - CTE has been granted on 05.06.2024. - Construction work is under progress.

2. Details regarding Under Construction (Work in Progress) Plants

S. No.	City/Town	Processing Technology	Plant Capacity (TPD)	Highest Royalty payable by Contractor to ULB	Name of Firm	Current Status
134.	Didwana	Compost+RDF	22.09	Basic rate of tipping fee per ton Rs. 374/Ton	M/s Rekart Inovations Pvt. Ltd.	- Contract agreement has been signed on 16.03.2024. - Work order has been issued on 16.03.2024. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed signed on 12.04.2024. - CTE has been applied on 19.04.2024. - CTE has been granted on 05.06.2024. - Construction work is under progress.
135.	Kuchaman City	Compost+RDF	25.47	Basic rate of tipping fee per ton Rs. 374/Ton	M/s Rekart Inovations Pvt. Ltd.	- Contract agreement has been signed on 16.03.2024. - Work order has been issued on 16.03.2024. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed signed on 16.04.2024. - CTE has been applied on 01.05.2024. - CTE has been granted on 05.06.2024. - Construction work is under progress.
136.	Ladnu	Compost+RDF	26.95	Basic rate of tipping fee per ton Rs. 374/Ton	M/s Rekart Inovations Pvt. Ltd.	- Contract agreement has been signed on 16.03.2024. - Work order has been issued on 16.03.2024. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed signed on 30.04.2024. - CTE has been applied on 09.05.2024. - CTE has been granted on 05.06.2024. - Construction work is under progress.
137.	Degana	Compost+RDF	8.23	Basic rate of tipping fee per ton Rs. 374/Ton	M/s Rekart Inovations Pvt. Ltd.	- Contract agreement has been signed on 16.03.2024. - Work order has been issued on 16.03.2024. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed signed on 16.04.2024. - CTE has been applied on 26.04.2024. - CTE has been granted on 05.06.2024. - Construction work is under progress.
138.	Makrana	Compost+RDF	58.25	Basic rate of tipping fee per ton Rs. 374/Ton	M/s Rekart Inovations Pvt. Ltd.	- Contract agreement has been signed on 16.03.2024. - Work order has been issued on 16.03.2024. - Stipulated Time period for completion: 12 Months from start of the work.

2. Details regarding Under Construction (Work in Progress) Plants

S. No.	City/Town	Processing Technology	Plant Capacity (TPD)	Highest Royalty payable by Contractor to ULB	Name of Firm	Current Status
						• Lease deed under progress.
	Total		4993.03 TPD			

S. No.	City/Town	Processing Technology	Plant Capacity (TPD)	Remarks
1	Jaipur (Heritage)	Bio-methanation Plant	400	- In reference to the project proposals forwarded to Department of Economic Affairs, GoI, the in-principle approval was granted by Department of Economic Affairs, GoI on 10.05.2021. - The draft RFP and draft concession agreement have been prepared for Jaipur project and sent to Planning (PPP) Department, GoR for comments and suggestions. - The comments and suggestions from the planning department regarding the draft RFP and draft Concession Agreement for Jaipur project have been received vide letter dated 18.08.2021.
2	Jodhpur (North)	Bio-methanation Plant	100	- As per the observations, comments and suggestions made by Planning Department, the draft RFP and concession agreement for the projects have been prepared and have been approved by the Committee (formed for examination of the documents) on 28.12.2021 and sent to DEA, GoI on 09.02.2022. - As informed by DEA, GoI vide email dated 15.02.2022, the additional documents (Feasibility Report, Financial Model and Annexure-IV as per guidelines) were to be submitted. - The above-mentioned documents have been submitted to DEA, GoI vide letter dated 05.05.2022 & email dated 06.05.2022. - The meeting was held under the chairmanship of Joint Secretary (ISD), Department of Economic Affairs, GoI on 31.05.2022 to discuss the proposals submitted by GoR. - As per the directions, the establishment of Bio-Methanation plant is to be executed under CM Budget Announcement 2022-23. Jaipur: DPR of bio-methanation plant prepared and submitted to DLB along with the proposal to issue Technical Sanction for the work. - Comments/Observations/Shortcomings have been asked regarding the proposal vide letter dated 21.06.2023. - Letter issued to NNJH on 26.07.2023; for approval and signature of higher Authorities, and vetting of DPR from NIT/State Govt Engineering College. - BPCL, IOCL, HPCL, GAIL proposal has been received to DLB, preliminary meeting held and letter has been issued to submit detailed proposal about mutual interests and financial aspects at the earliest for optimum exploration. Jodhpur: DPR of bio-methanation plant prepared and submitted to DLB along with the proposal to issue Technical Sanction for the work. - Comments/Observations/Shortcomings have been asked regarding the proposal vide letter dated 28.07.2023.

			• Meeting held under the chairmanship of Chief Engineer (SBM), DLB on 14.09.2023 to discuss the Technical Sanction of "Establishment of 100 TPD capacity MSW based bio-methanation plant at Jodhpur city". • Letter has been issued on 18.07.2024 to Municipal Corporation, Jaipur (Greater & Heritage) to submit their progress report regarding to "Establishment of 100 TPD capacity MSW based bio-methanation plant at Jaipur city". <u>Current Progress:</u> • Meeting held under the chairmanship of Chief Engineer (SBM), DLB on 18.12.2023 to discuss the proposal received from Oil & Gas Marketing Companies (OGMCs) for establishment of these plants. • Meeting were schedule under the chairmanship of Chief Engineer (SBM), DLB on 30.01.2024 to discuss the establishment of these plants through Oil & Gas Marketing Companies (OGMCs). It was discussed & decided that the Municipal Corporation, Jaipur & Municipal Corporation, Jodhpur shall schedule meeting with OGMCs at their own level to mutually decide the conditions for MoU. • Letter has been issued to Municipal Corporation Jaipur & Jodhpur on 20.02.2024 to schedule meeting with Oil & Gas Marketing Companies (OGMCs) at their own level to mutually decide the conditions for MoU. • Municipal Corporation, Jodhpur (North) has issue meeting notice on 29.02.2024 and scheduled a meeting to be held on 06.03.2024, with OGMCs to discuss their detailed proposals. • MoM Issued by Municipal Corporation, Jodhpur (North) on 30.04.2024; on the basis of GAIL's Proposal Submitted in aforesaid meeting. • Letter has been issued on 18.07.2024 to Municipal Corporation, Jodhpur (North & South) to submit their progress report regarding to "Establishment of 100 TPD capacity MSW based bio-methanation plant at Jodhpur city".
	Total		500 TPD

National Mission for Clean Ganga
Format for submission of Monthly Progress Report in the NGT Matter OA
No. 673 of 2018 (in compliance to NGT order dated 24.09.2020)

For the State of Rajasthan

For Month Sept-2024

Details of Industrial Pollution:

- a. Number of industrial units connected to CETP: 3764
- b. Number and total capacity of CETPs (details of existing/ under construction / proposed)
 - Total CETPs: 14 (Operational)
 - Total Installed capacity: 128.8 MLD
- c. Status of compliance and operation of the CETPs:
 - Complying CETPs: 08
 - Non-Complying: 06

Capacity utilization of CETP is attached at Annexure A

- d. Progress of up-gradation work of CETPs (up to Sept-2024) is attached at Annexure B

Town	Status of CETPs (existing, under construction & proposed)
Ajmer	1
Alwar (Bhiwadi)	1
Banswara	0
Baran	0
Barmer	3
Bharatpur	0
Bhilwara	0
Bikaner	0
Bundi	0
Chittorgarh	0
Churu	0
Dausa	0
Dholpur	0
Dungarpur	0

Hanumangarh	0
Jaipur	4
Jaisalmer	0
Jalore	0
Jhalawar	0
Jodhpur	02
Jhunjhunu	0
Kota	0
Nagaur	0
Pali	3
Rajsamand	0
Sawai Madhopur	0
Sikar	0
Sirohi	0
Shri Ganganagar	0
Tonk	0
Udaipur	0

GIC (Textile)

Compliance Status of Existing Common Effluent Treatment Plants of Rajasthan

S. No	Name & Address of the CETP	Designed capacity (MLD)	Member Units	Operational status (Operational/self-closed)	Operational Capacity (MLD)	Compliance status (Complying/Non-complying with environmental standards)	Action taken, in case of non-complying (SCN/Direction/Closure direction issued)*	Zero Liquid Discharge Status
1	CETP Balotra	18	574	Operational	6.5	Complying		ZLD
2	CETP Jasol	6.5	110	Operational	1	Complying		
3	CETP Bithuja	30	214	Operational	6.2	Complying		
4	M/s Pali Water Pollution Control, Treatment and Research Foundation (CETP No. 04)	12	536	Operational	4.5	Non-complying	SCN issued	
5	M/s Pali Water Pollution Control, Treatment and Research Foundation (CETP No. 06)	12		Operational	4.3	Complying		ZLD
6	M/s Next Gen Textile Park Pvt. Ltd, Pali	3.1	14	Operational	0.2	Non-complying	SCN issued	ZLD
7	M/s Jodhpur Pradushan Niwaran Trust (Textile Vertical) SP-1, Phase-II, Sangaria Industrial Area , Jodhpur	18.5	305	Operational	9.5	Non-complying	SCN issued	
8	M/s Jodhpur Pradushan Niwaran Trust (Steel Vertical)SP-1, Phase-II, Sangaria Industrial Area , Jodhpur	1.5	80	Operational	0.8	Non-complying	SCN issued	
9	M/s Green Tech Mega Food Park, Roopnagarh, Ajmer	1.2	3	Operational	0.1	Complying		ZLD
10	CETP, Bhiwadi Opposite New Bus Stand Road, Bhiwadi	9	953	Operational	4.5	Non-Complying	Direction under EP Act,1986 issued	ZLD
11	M/s Jaipur Integrated Texcraft Park Pvt. Ltd., RIICO Industrial Area, Bagru (Extn.) Kalan Tehsil:Sanganer District:JAIPUR	0.5	19	Operational	0.35	Complying	--	ZLD
12	M/s Sanganer Enviro Project Development, M/s Sanganer Enviro Project Development	12.3	191 (Out of 887)	Operational	1.5	Complying	--	ZLD
13	M/s Jaipur Development Authority 1 MLD Kartarpura Nallah Sudarshanpura Sahkar Marg , Jaipur	1	60	Operational	0.8	Complying	--	
14	M/s Jaipur Leather Complex, Manpur Macheri, Jaipur	0.2	9	Operational	0.2	Complying		

Operational CETPs in Rajasthan State

S. No.	Name of the CETP	Installed Capacity(In MLD)	Remark
Complying CETPs (13)			
1	CETP Balotra	18	The CETP is operating at ZLD level and the treated water is being reused by the member units.
2	CETP Jasol	6.5	Up gradation work undergoing and complete up to March-2025.
3	CETP Bithuja	30	
4	M/s Pali Water Pollution Control, Treatment and Research Foundation (CETP No. 04)	12	The CETP IV was issued CTO AW on 28.06.2024 valid up to 31.12.2024 for operating the Plant at tertiary level and to achieve ZLD status by 31.12.2024. Financial assistance of Rs. 75 Crore has been sanctioned by the State Government.
5	M/s Pali Water Pollution Control, Treatment and Research Foundation (CETP No. 06)	12	The CETP is operating at ZLD level and the treated water is being reused by the member units.
6	M/s Next Gen Textile Park Pvt. Ltd, Pali	3.1	
7	M/s Jodhpur Pradushan Niwaran Trust (Textile Vertical) SP-1, Phase-II, Sangaria Industrial Area , Jodhpur	18.5	CETP has provided treatment facility upto Tertiary treatment and DPR submitted (Upgradation upto ZLD) for obtaining financial assistance from the State/Central Government & Work yet to begin
8	M/s Jodhpur Pradushan Niwaran Trust (Steel Vertical)SP-1, Phase-II, Sangaria Industrial Area , Jodhpur	1.5	CETP has provided treatment facility upto Tertiary treatment and DPR submitted (Upgradation upto ZLD) for obtaining financial assistance from the State/Central Government & Work yet to begin
9	M/s Green Tech Mega Food Park, Roopnagarh, Ajmer	1.2	
10	CETP, Bhiwadi Opposite New Bus Stand Road, Bhiwadi	9	The CETP is operating at ZLD level and the treated water is being reused by the member units.
11	M/s Jaipur Integrated Texcraft Park Pvt. Ltd., RIICO Industrial Area, Bagru (Extn.) Kalan Tehsil:Sanganer District:JAIPUR	0.5	
12	M/s Sanganer Enviro Project Development, M/s Sanganer Enviro Project Development	12.3	
13	M/s Jaipur Development Authority 1 MLD Kartarpura Nallah Sudarshanpura Sahkar Marg , Jaipur	1	
14	M/s Jaipur Leather Complex, Manpur Macheri, Jaipur	0.2	

**Progress of up-gradation work of CETPs
(Sept 2024)**

S. No.	CETP name and capacity	Ongoing up-gradation work	Present progress	Remarks
1.	CETP Pali Unit-4 (12 MLD)	Currently unit is under up gradation phase to achieve the ZLD level.	Upgraded up to Tertiary Treatment Work of RO and MEE yet to be completed.	The CETP IV was issued CTO AW on 28.06.2024 valid up to 31.12.2024 for operating the Plant at tertiary level and to achieve ZLD status by 31.12.2024. Financial assistance of Rs. 75 Crore has been sanctioned by the State Government.
2.	CETP Jasol Unit-2 (2.5 MLD)	Up-gradation up to ZLD.	RO plant of capacity 2.5 MLD completed and operational. Work of MVRE of 250 KLD has been started. For construction of SEPs, Pipeline has been laid down.	Up gradation work undergoing and complete up to March-2025.
3.	CETP Jodhpur Steel Line (1.5 MLD)	To be up-graded up to ZLD.	DPR submitted for obtaining financial assistance from the State /Central Government. Work yet to begin.	DPR submitted to for obtaining financial assistance from the State /Central Government. Work yet to begin.
4.	CETP Jodhpur Textile Line (18.5 MLD)	To be up-graded up to ZLD.	DPR submitted for obtaining financial assistance from the State /Central Government.	DPR submitted to for obtaining financial assistance from the State /Central Government.
5.	Jaipur Leather Complex, Manpur Macheri, Jaipur	Up gradation to achieve ZLD Level	Up gradation work is under progress	



Rajasthan State Pollution Control Board

Headquarter, 4, Institutional Area, JhalanaDoongri, Jaipur-302004

Phone :0141-27168049,2716800e-mail :member-secretary@rpcb.nic.in

HelplineNo. :0141-2716877

Email/Registered Post



F.14/(Gen-50)/RSPCB/STP/NGT/ 919

Date: 27/9/24

Group In charge,
Project Cell,
Rajasthan Pollution Control Board,
Jaipur.

Sub:-Monthly compliance report of STPs &ETP's of August, 2024 in compliance of NGT order dated 24.09.2020- Regarding

Ref:-National Mission for Clean Ganga Department of Water Resources. river Development & Ganga Rejuvenation, Ministry of Jal Shakti office Memorandum dated 22.12.2023.

Sir/ Ma'am,

With reference to above submitted subject and reference, the monthly compliance report of STPs &ETP's established in Rajasthan of August,2024 is enclosed in prescribed format for compilation and further necessary action.

Yours Sincerely,

Encl- As Above

योग्यता
(Yogyata Singh)
EE&GIC (STPs) o/c

S.No.	RO	Name of Town	Location	Operational Status of STP	Existing STP Capacity (MLD)	Capacity being utilized (MLD)	Consent Status(Applied/Not applied/ Pending	Compliance status based on designed parameters (Complying/Non Complying)	Compliance status based on Hon'ble NGT order (Complying/Non Complying)
1	Alwar	Alwar	Bharatpur road near Agyara Dam (Alwar)	Operational	20	14	Expired (Application dated 18/12/2020 for renewal of CTO has been refused on 06/07/2022) and SCN issued on 28/11/2023	Non -Complying	Non -Complying
2	Balotra	Barmer	RGT Living Quarters Village Dhandhalawas and Ravli ki Nadi Tehsil-Gudha Malani	Operational	0.04	0.02	Valid	Complying	Complying
3	Balotra	Barmer	Operation Base Vedanta	Operational	0.25	0.15	Valid	Complying	Complying
4	Balotra	Barmer	MPT Block-RJ-ON-90/1, Nagana Tehsil	Operational	0.045	0.035	Valid	Complying	Complying
5	Balotra	Barmer	Near Kurda Village, Barmer	Operational	10	5	Valid	Non -Complying	Non-Complying
6	Balotra	Balotra	Jerla (Balotra)	Operational	9	4.5	refused	Non-Complying	Non-Complying
7	Banswara	Kushalgarh	Near Heera River, Kushalgarh, District-Banswara	Operational	1	0.75	Valid	Non-Complying	Non-Complying
8	Bharatpur	Bharatpur	Gopal Nagla, Bharatpur	Operational	5	3.9	Valid	complying	complying
9	Bharatpur	Bharatpur	Gopal Nagla, Bharatpur	Operational	8	4.1	Valid	complying	complying
10	Bharatpur	Dholpur	Shekhupura, Dholpur	Operational	3	2.36	Valid	complying	complying
11	Bharatpur	Dholpur	Tagawali, Dholpur	Non-Operational, Due to upgradation work	10	-	Valid	-	-

12	Bhilwara	Bhilwara	M/s Jindal saw limited, Sewage treatment plant, (10 MLD) Kuwara Bhilwara	Operational	10	7	Valid	Complying (as per analysed parameter)	Complying (as per analysed parameter)
13	Bhilwara	Bhilwara	Village- Kuwara, District- Bhilwara	Operational	30	19	Valid	complying	Non Complying
14	Bhiwadi	Bhiwadi	RHB (Bhiwadi)	Operational	1.5	1.3	Applied	Non-Complying	Non-Complying
15	Bhiwadi	Bhiwadi	Mundenamdev (Bhiwadi)	Operational	2	0.7	Applied	Non-Complying	Non-Complying
16	Bhiwadi	Bhiwadi	Santhalka (Bhiwadi)	Operational	3	2	Applied	Non-Complying	Non-Complying
17	Bhiwadi	Bhiwadi	Nr. Existing STP (Bhiwadi)	Operational	3	1.8	Applied	Non-Complying	Non-Complying
18	Bhiwadi	Bhiwadi	Vasundra Nagar (Bhiwadi)	Operational	4	3	valid	Non-Complying	Non-Complying
19	Bikaner	Bikaner	Situated Near MD Vyas Colony, Pugal Road, Nandni Goshala, Banjrang Dhora. Tehsil & District: Bikaner	Operational	12	9	CTO valid till 31.08.2027	Non Complying	Non Complying
20	Bikaner	Bikaner	Near Kali Mata Temple, Sujandesar. Tehsil and District- Bikaner	Operational	20	12	CTO Valid till 30.09.2027	Complying	Complying
21	Bikaner	Bikaner	Ward No. 07, Tehsil- Nokha, Bikaner	Operational	1	1	CTO Valid till 30.09.2027	Non Complying	Non Complying
22	Bikaner	Bikaner	Near Jorbeer, Jaipur Jodhpur bypass, Tehsil & District Bikaner	Operational	40	16	CTO Valid till 31.08.2025	Complying	Complying
23	Bundi	Bundi	Devpura (Bundi)	Operational	8	6	Valid	Complying	Complying
24	Bundi	Tonk	Vill-Molaiपुरा, District- Tonk, Rajasthan -	Operational	16	8	Valid	Complying	Complying
25	Bundi	Tonk	Vill-Soran, District-Tonk, Rajasthan -	Operational	4	2.5	Valid	Complying	Complying
26	Bundi	Bundi	Bibhawa Road, Tehsil:- Bundi	Operational	0.5	0.4	Refused	Complying	Complying

27	Chittorgarh	Chittorgarh	Near Abhinmanu Park(Chittorgarh)	Operational	3	2	Applied	Non Complying	Non Complying
28	Chittorgarh	Chittorgarh	Pratapnura (Bhoikhera) (Chittorgarh)	Operational	5	2	Applied	Non Complying	Non Complying
29	Chittorgarh	Badi sadri	kali magri road,Badi sadri	Operational	1.5	1.5	Applied	Complying	Complying
30	Chittorgarh	Nimbahera	Near Kasod Basti, Nimbahera Tehsil:- Nimbahera	Operational	1	0.35	Applied	Non Complying	Non Complying
31	Chittorgarh	Nimbahera	Vill- Sigari, Tehsil, Nimbahera	Operational	4.5	1	Applied	Non Complying	Non Complying
32	Chittorgarh	Nimbahera	Near Shamsan Ghat, Kartana (Nimbahera)	Operational	2	0.95	Applied	Non Complying	Non Complying
33	Chittorgarh	Pratapgarh	Near Gupteshwar Mahadev Temple	Operational	7	4	Applied	Complying	Complying
34	Hanumangar h	Hanumangarh	Near Railway bridge over Ghaggar river (Hanumangarh)	Operational	5	5	expired	Non-Complying	Non-Complying
35	Hanumangar h	Sriganganagar	Suratgarh Road (Sriganganagar)	Operational	10	10	valid	Non-Complying	Non-Complying
36	Hanumangar h	Suratgarh	Aadarsh Kalayan Bhoomi	operational	2.5	2.5	expired	Complying	Complying
37	Hanumangar h	Suratgarh	Behind Sub jail	Operational	2.5	1.5	expired	Non-Complying	Non-Complying
38	Hanumangar h	Bhadra	Near Transport Nagar, Hanumangarh, Bhadra	Operational	1	0.8	valid	Non-Complying	Non-Complying
39	Hanumangar h	Bhadra	Sadulpura Road, Bhadra, Hanumangarh	Non-Operational	3.5	2	valid	Non-Complying	Non-Complying
40	Jaipur(N)	Jaipur(N)	Swarniyanti Park (Jaipur)	Operational	1	1	Valid	Non Complying	Non Complying
41	Jaipur(N)	Jaipur(N)	Gajdharpura (Jaipur)	Operational	30	22	pending	Complying	Non Complying
42	Jaipur(N)	Jaipur(N)	Jaisinghpura Khor	Operational	1	1	Valid	Non Complying	Non Complying
43	Jaipur(N)	Jaipur(N)	Jaisinghpura Khore (Jaipur)	Operational	50	50	Valid	Complying	Non Complying
44	Jaipur(N)	Jaipur(N)	Dravyawati River- PaniPech (Jaipur)	Operational	20	15	Valid	Non Complying	Non Complying
45	Jaipur(N)	Jaipur(N)	Brahmpuri STP (Jaipur)	Operational	8	8	Valid	Complying	Complying

46	Jaipur(S)	Jaipur	M.s Jaipur Development Authority, 3 MLD STP, Paladi Meena (Jaipur)	Operational	3	0.7	31.05.2027	Non Complying	Non Complying
47	Jaipur(S)	Jaipur	M.s. Jaipur Development Authority, 1 MLD STP, Central Park (Jaipur)	Operational	1	0.7	31.05.2027	Non Complying	Non Complying
48	Jaipur(S)	Jaipur	M.s Jaipur Development Authority, 30 MLD STP, Ralawata (Jaipur)	Operational	30	22	CTO Valid Up to 31.08.2023 and pending CTO renewal	Non Complying	Non Complying
49	Jaipur(S)	Jaipur	M/s. Jaipur Development Authority, 1 MLD STP, Ram Niwas Bagh (Jaipur)	Operational	1	0.6	31.10.2023	Non Complying	Non Complying
50	Jaipur(S)	Jaipur	M/s. Jaipur Development Authority, 1 MLD STP, Jawahar Circle (Jaipur)	Operational	1	0.35	31.05.2027	Non Complying	Non Complying
51	Jaipur(S)	Jaipur	M.s Jaipur Development Authority, 1 MLD STP, Kiro Ki Dhani (Jaipur)	Operational	1	0.5	30.06.2027	Non Complying	Non Complying
52	Jaipur(S)	Jaipur	15 MLD STP, Dravyawati River, Mansarovar (Devi) (Jaipur)	Operational	15	8	31.07.2028	Non Complying	Non Complying

53	Jaipur(S)	Jaipur	100 MLD STP, Dravyawati River, Taruchhaya Nagar (Jaipur)	Operational	100	80	31.07.2028	Non Complying	Non Complying
54	Jaipur(S)	Jaipur	25 MLD STP, Dravyawati River, Pratap Nagar (Bambala) (Jaipur)	Operational	25	15	31.07.2028	Non Complying	Non Complying
55	Jaipur(S)	Jaipur	10 MLD STP, Dravyawati River, Goner (Jaipur)	Operational	10	7	31.07.2028	Non Complying	Non Complying
56	Jaipur(S)	Jaipur	M/s. Jaipur Municipal Corporation, 62.5 MLD STP, Dehlawas Unit-I (Jaipur)	Operational	62.5	55	30.11.2027	Non Complying	Non Complying
57	Jaipur(S)	Jaipur	Rajasthan Housing Board, 2 MLD, Mansarovar, Jaipur	Operational	2	2	31.08.2027	Non Complying	Non Complying
58	Jaipur(S)	Jaipur	Rajasthan Housing Board, 1 MLD, Daskar nagar, Nayla, Jaipur	Non Operational at the time of Inspection	1	0.1	31.07.2027	Non Complying	Non Complying
59	Jaipur(S)	Jaipur	Rajasthan Housing Board, 3 MLD, Indira Gandhi Nagar, Jaipur	Operational	3	3	30.09.2027	Non Complying	Non Complying
60	Jaipur(S)	Jaipur	M/s Jaipur Development Authority, 850 KLD STP, Jaisinghpurawas (Jaipur)	Operational	0.85	0.5	31.07.2027	Non Complying	Non Complying
61	Jaipur(S)	Jaipur	M/s. Jaipur Municipal Corporation, 62.5 MLD STP, Dehlawas Unit-II (Jaipur)	Operational	62.5	45	30.11.2028	Complying	Complying

62	Jaipur(S)	Jaipur	M/s. Jaipur Municipal Corporation, 90 MLD STP, Dehlawas Unit-III (Jaipur)	Operational	90	45	31.08.2028	Complying	Complying
63	Jaisalmer	Jaisalmer	Near Kisanghat Jaisalmer Tehsil:Jaisalmer District:Jaisalmer .	Operational	10	5.5	Valid	Non-complying	Non-complying
64	Jhalawar	Jhalawar	Gagron Road Jhalawar, Faisalpura, Khasara no 84, Tehsil- Jhalrapatan, Dist.- Jhalawar	Operational	6	5.89	Refused on date 17.10.2023 due to STP was non-complying with the standards imposed by CPCB	Complying	Non Complying
65	Jhalawar	Jhalrapatan	Girdharpura, Tehsil- Jhalrapatan.. Dist.-Jhalawar	Operational	3	1.5	Refused on date 18.03.2024 due to STP was non-complying with the standards imposed by CPCB	Complying	Non Complying
66	Jhunjhunu	Chirawa	Near Mandrela Road (Chirawa)	Operational	3	2.5	Valid	Non Complying	Non Complying
67	Jhunjhunu	Chirawa	Bhageniya Johda, Chirawa, Jhunjhunu	Operational	2	1	Valid	Non Complying	Non Complying
68	Jhunjhunu	Jhunjhunu	Bagar Road Near Agrasen Circle (Jhunjhunu)	Non Operational(under upgradation)	8.5	0	Not applied	NA	NA
69	Jhunjhunu	Jhunjhunu	Bagar Road Near Agrasen Circle (Jhunjhunu)	Operational	7	5.5	Valid	Complying	Complying
70	Jhunjhunu	Nawalgarh	STP (Bus Depot, Nawalgarh), Khasara No. 174, Nawalgarh, Jhunjhunu	Operational	3	1.5	Valid	Non Complying	Non Complying
71	Jhunjhunu	Nawalgarh	Khasara no.721, Bhagat Singh Joha ,Nawalgarh, Jhunjhunu	Operational	1	0.6	Valid	Non Complying	Non Complying

72	Jhunjhunu	Churu	STP 7.0 MLD, Village Gajisar, Tehsil and District- Churu	Operational	7	7	Valid	Non Complying	Non Complying
73	Jhunjhunu	Churu	STP 1.0 MLD, B/W Cremation ground and Agarsen Nagar, Tehsil and District- Churu	Operational	1	1	Valid	Non Complying	Non Complying
74	Jhunjhunu	Churu	STP 2.50 MLD, Tajiya Takiya, Tehsil and District- Churu	Operational	2.5	0.75	Valid	Non Complying	Non Complying
75	Jhunjhunu	Sardarshahar	Near Gauskhalla, Bikaner Road, Tehsil-Sardharsahar, Dist.-Churu	Operational	5	3	Not applied	Non Complying	Non Complying
76	Jhunjhunu	Sardarshahar	Near Gauskhalla, Girgicha Road, Tehsil-Sardharsahar, Dist.-Churu	Non-Operational	2	0.5	Not applied	Non Complying	Non Complying
77	Jhunjhunu	Sujangarh	STP 5.5 MLD, Gas Agency Dumping Yard, Tehsil-Sujangarh District- Churu	Operational	5.5	0.8	Valid	Non Complying	Non Complying
78	Jhunjhunu	Sujangarh	Near Gularia Hotel, Khastra no. 787, 246 Sujangarh City, Tehsil-Sujangarh District- Churu	Operational	2	0.4	Valid	Non Complying	Non Complying
79	Jhunjhunu	Sujangarh	STP -1, 1.5 MLD, K. No. 202, Gopal Gausala Land, Near Salasar Road, Tehsil-Sujangarh, Churu	Non-Operational	1.5	0	Applied	NA	NA

80	Jhunjhunu	Sujangarh	STP -2, 1.5 MLD, K. No. 202, Gopal Gausala Land, Near Salasar Road, Tehsil- Sujangarh, Churu	Operational	1.5	1	Applied	Non Complying	Non Complying
81	Jhunjhunu	Ratangarh	Kh. No. 4, 28, NH 11, Derajsar, Ratangarh, Churu	Operational	3.8	2	Valid	Non Complying	Non Complying
82	Jodhpur	Jodhpur	Salawas Unit 1 (Jodhpur)	Operational	50	50	Valid	Non Complying	Non Complying
83	Jodhpur	Jodhpur	Salawas Unit II (Jodhpur)	Operational	50	50	Pending	Non Complying	Non Complying
84	Jodhpur	Jodhpur	Nandari (Jodhpur)	Operational	20	20	Refused	Non Complying	Non Complying
85	Kishangarh	Ajmer	Anasagar (Ajmer)	Operational	13	11	Valid (upto 28.02.2029)	Non Complying	Non Complying
86	Kishangarh	Ajmer	Khanpura (Ajmer)	Operational	20	15	Valid (upto 31.07.2026)	Non Complying	Non Complying
87	Kishangarh	Beawar	STP Vijay Nagar Bus stand, Beawar (5.0 MLD)	Operational	5	4	Valid(upto 31.01.2026)	Non Complying	Non Complying
88	Kishangarh	Beawar	STP, Kundan Nagar, Beawar (1.0 MLD)	Operational	1	1	Valid(upto 31.01.2026)	Non Complying	Non Complying
89	Kishangarh	Beawar	STP Beawar, Bichrahi Tank (1.50 MLD)	Operational	1.5	1.25	Valid(upto 31.01.2026)	Non Complying	Non Complying
90	Kishangarh	Beawar	STP Narsinghpura, Beawar (4.00 MLD)	Operational	4	4	Valid(upto 31.01.2026)	Non Complying	Non Complying
91	Kishangarh	Kishangarh	STP Kishangarh (10 MLD)	Operational	10	7	Valid(upto 31.05.2026)	Non Complying	Non Complying
92	Kishangarh	Jaitaran	STP Jaitaran(02 MLD) Kh NO.432/222, Village- Karoliya Tehsil-Jaitaran	Operational	2	1.5	Valid(upto 31.12.2028)	Non Complying	Non Complying
93	Kishangarh	Pushkar	STP Pushkar(3.5 MLD) Village-Ganachera Tehsil- Pushkar	Operational	3.5	3	Valid(upto 31.05.2028)	Non Complying	Non Complying
94	Kota	Kota	Dhakarkhedi	Under upgradation process	20	0*	Expired on 31/12/2023	Non-operational as plant is Under Upgradation process	Non-operational as plant is Under Upgradation process

95	Kota	Kota	Kata Talab	Operational	15	6	Valid	Complying	Complying
96	Kota	Kota	Dhakar Khari	Operational	40	12	Pending at HO	Complying	Complying
97	Kota	Kota	Balia	Operational	6	3.78	Valid	Complying	Complying
98	Kota	Kota	IL Township	Operational	2	1.5	Valid	Complying	Complying
99	Kota	Kota	Balia	Operational	15	3.5	Valid	Complying	Complying
100	Kota	Kota	Balia	Operational	30	30	Valid	Complying	Complying
101	Kota	Kota	Sajidhera (Kishorepura)	Operational	30	19.86	Valid	Complying	Complying
102	Nagaur	Nagaur	Balwa Road (Nagaur)	Non-Operational	8	0	Valid	NA	NA
103	Nagaur	Didwana	Mela Maidan, Didwana	Operational	5	4	CTO revoked on 26.03.24	Non-complying	Non-complying
104	Nagaur	Makrana	Near Kidwai Stadium, Makrana	Operational	6	6	Valid	Non-complying	Non-complying
105	Nagaur	Mundwa	Ambuja Cement Ltd., Marwar Mundwa	Operational	0.3	0.25	Valid	Non-complying	Non-complying
106	pali	Sumerpur	Kh. No. 233, Purada Bharunda, Sumerpur, Pali	Operational	10	1.5	Refused vide RO Pali letter dated 27.07.2023	Non-complying	Non-complying
107	pali	Pali	M/s Nagar Parishad, Pali (STP 15.0 MLD)	Operational	15	7	Valid CTO upto 30.11.2025	Non-complying	Non-complying
108	pali	Pali	Mandira Road, Near ESI Hospital (Pali)	Operational	7.5	3	Valid CTO upto 30.09.2025	Non-complying	Non-complying
109	Rajsamand	Rajsamand	Pratapnagar, Rajsamand	Operational	5	2	Valid	Complying	Complying
110	Sawai Madhopur	Hindaun City, Karauli	Jachcha ki bawri, Khareta road, Hindaun city, Karauli	Operational	0.75	0.4	Valid	Complying	Non Complying
111	Sawai Madhopur	Hindaun City, Karauli	Raghavdas baghichi, Bayana Road, Hindaun city, Karauli.	Operational	5	4	Valid	Non Complying	Non Complying
112	Sawai Madhopur	Karauli	behind govt. college Karauli	Operational	5	3	expired	Complying	Non Complying
113	Sawai Madhopur	Gangapur City	Kh. No. 152-153, Village-Mirjapur, aliganj tiraha, Gangapur city	Operational	1.5	0.7	Valid	Non Complying	Non Complying
114	Sawai Madhopur	Sawai Madhopur	Village Soorwal (Sawai Madhopur)	Operational	10	9.5	expired	Non Complying	Non Complying

115	Sawai Madhopur	Gangapur City	Kh. No. 167, Village-Hingotiya, Gangapur city	Operational	5.5	3	Valid	Non Complying	Non Complying
116	Sawai Madhopur	Gangapur City	Kh. No. 275, Near Truck union , Gangapur city	Operational	2.5	1.5	Valid	Complying	Non Complying
117	Sikar	Laxmangarh	Near Indira Awas colony (Laxmangarh)	Operational	1.5	0.9	Valid	Complying	Complying
118	Sikar	Laxmangarh	Khasara No 1548/78/2 Banjara Basti, Basni Road, Sikar	Operational	1	0.7	Valid	Complying	Non Complying
119	Sikar	Laxmangarh	Near Todikui (Jeevan Jheel), Sikar	Operational	3	1.5	Valid	Complying	Non Complying
120	Sikar	Ramgarh Shekhawati	Khasara No. 421, Shamsan Ghat, Ramgarh Shekhawati, Sikar	Operational	2	0.9	Valid	Complying	Complying
121	Sikar	Sikar	Goshala land (Sikar)	Operational	2	1.25	Valid	Complying	Non-Complying
122	Sikar	Sikar	Near Shiv Colony (Sikar)	Operational	8	4.5	Valid	Complying	Complying
123	Sikar	Sikar	Nari Bari Road (Fatehpur Shekhawati)	Operational	7.5	6	Valid	Complying	Non Complying
124	Sikar	Sikar	Kh.No. 138,625, 1129, Near Narci Bari Road, Fatehpura, Sekhawati Distt.-sikar	Operational	4.3	2	Valid	Complying	Non-Complying
125	Sirohi	Jalore	Hospital circle , Railway station Road jalore	Operational	10	3	Not Applied for CTO	Non-complying	Non-complying
126	Sirohi	Mt. Abu	Helam Ji Village (Mt. Abu), Sirohi	Operational	6	not assessed	Not Applied for CTO	Non-complying	Non-complying
127	Sirohi	Mt. Abu	Near Swaminarayan School Mt. Abu, Dist. Sirohi	Operational	0.17	not assessed	Applied	Non-complying	Non-complying
128	Sirohi	Mt. Abu	Dhamani Village, Delwara Jain Temple Mt. Abu, Dist. Sirohi	Non Operational	0.315	not assessed	Applied	Non-complying	Non-complying

129	Sirohi	Mt. Abu	In front of hotel miskil asan, naval nagar, behind BSNL. Mt. Abu, Dist. Sirohi	Operational	0.06	not assessed	Applied	Non-complying	Non-complying
130	Sirohi	Mt. Abu	Naval nagar, Aakashwani Road, Torna, Mt. Abu, Dist. Sirohi	Operational	0.07	not assessed	Applied	Non-complying	Non-complying
131	Sirohi	Sirohi	Nehru Nagar, Sirohi	Operational	5	not assessed	Applied	Non-complying	Non-complying
132	Udaipur	Udaipur	Near Alu Factory - Karjali House, Pula, Tehsil : Girwa, dist : Udaipur	Operational	5	1	Valid	Complying	Complying
133	Udaipur	Udaipur	Ekingpura (Udaipur)	Operational	20	11	Valid	Non-Complying	Non-Complying
134	Udaipur	Udaipur	Ekingpura (Udaipur)	Operational	25	22	Valid	Complying	Complying
135	Udaipur	Udaipur	Near FCI Godown, Udaipur road, Udaipur - 313001	Operational	10	3	Valid	Non-Complying	Non-Complying
136	Udaipur	Udaipur	Fatehnagar Sanwar	Non Operational	1	NA	Valid	Non-Complying	Non-Complying

1400.95 928.995

Details of under construction STPs in the State - August'24

S. No	RO	Address	District	Location	Capacity of the Plant in MLD	Remark
1	Bundi	Devpura (Bundi)	Bundi	Commissioner, Nagar Parishad Bundi	6.5	
2	Banswara	within existing STP campus on udaipur road, Janawari, Banswara	Banswara	23.568540, 74.417205	9.6	CTE issued, STP under construction
3	Banswara	within existing STP campus on udaipur road, Ghananiya, Janawari, Banswara	Banswara	23.571162, 74.417405	6.34	CTE issued, STP under construction/ upgradation
4	Hanumangarh	Near Idgah Colony, Shri Ganganagar, Rajasthan	Sri Ganganagar	29.55104 N, 73.5115 E	10	
5	Hanumangarh	Near Sugar Mill Shri Ganganagar, Rajasthan	Sri Ganganagar	29.5531 N, 73.537 E	15	
6	Jhunjhunu	Kh. No. 1396, Bisan Road, Mandawa, Jhunjhunu	Mandawa	Jhunjhunu	Under Construction	3.9
7	Jhunjhunu	Kh. No. 639, Ghanshala Land, Ratangarh, Churu	Ratangarh	Churu	Under-construction	6.1
8	Jhunjhunu	Near Bikaner Road, Janhiti Prayas Colony, City Sardarsahar	Sardarsahar	Churu	Under-construction	2.3
9	Jhunjhunu	Near Girgichiya Road Janhiti Prayas Colony City - Sardarsahar, Churu	Sardarsahar	Churu	Under-construction	3.4
10	Jhunjhunu	Gopal Goushala Land Near Salasar Road, Khasra No. 202, Sujangarh, Churu	Sujangarh	Churu	Under-construction	1.5
11	Jodhpur	Vivek Vihar, Jodhpur	Jodhpur	Khasra No 191, 192, Old Sangriya Road, Gram Panchayat Kudi Bhagiasni, Jodhpur Tehsil-Jodhpur, District-Jodhpur	15	CTE Valid upto 28/02/2027
12	Jodhpur	Uchiyarda, Jodhpur	Jodhpur	Khasra No 04, Vidhyashram International School, Uchiyarda, Jodhpur Tehsil-Jodhpur, District-Jodhpur	10	CTE Valid upto 28/02/2027

13	Jodhpur	Near Basni, Benda, Jodhpur	Jodhpur	Basni, Benda, Jodhpur, Tehsil-Jodhpur, District-Jodhpur	40	CTE Valid upto 31/05/2028
14	Kishangarh	Khanpura Nasirabad Road, Tehsil & Dist.- Ajmer	Ajmer	26.413072 74.644853	40	
15	Nagaur	Khasra No. 405, STP station road, badi kuwa	Nagaur	27.1955961 73.730085	1.5	
16	Nagaur	Vishvanathpura, Ladnu	Didwana - Kuchaman		3.5	
17	Rajsamand	Opposite, CM Jan Aawas Yojana, Village- Dharcha, Tehsil - Nathdwara, Dist.-Rajsamand	Rajsamand	24.939315, 73.80764	4.5	
18	Sawai Madhopur	Khasara No. 5430, Near Ganesh Hotel, Hindaun City	Karauli	26.72 N, 77.02 E	3	
19	Sawai Madhopur	Khasra No. 275, Gangapur City, Sawai Madhopur	Sawaimadhopur	Not Available		
20	Sikar	Devipura, Near Bus Stand, Sikar	Sikar	273555.7 N 750901.9E	5	
21	Sikar	Govt. Primary School Poorvani Johdi, Jagmalpura	Sikar	-	4.5	
22	Sikar	Near Khicharo Ka Bas, Sikar	Sikar	-	1	
23	Sirohi	Near Revdar Road Sirohi	Sirohi	24.866901, 72.839816	1.7	CTE valid upto 31/01/2026
24	Sirohi	Near Moksh Dhama Sanpur Abu Road, Sirohi	Abu road, Sirohi	Abu road, Sirohi 24.477184, 72.760986	6.9	CTE valid upto 31/01/2028
25	Sirohi	Manpur near Banus River, Abu Road, Sirohi	Abu road, Sirohi	24.492431, 72.787193 Abu road, Sirohi	2.3	CTE valid upto 31/01/2029

Details of Proposed STPs in the State - August'24					
S.No	RO	Address	District	Location	Capacity of the STP proposed in MLD
1	Bundi	Near Gandhi Gram Tehsil:- Bundi	Bundi	Common sewage treatment plant, Gandhigram, Bundi(25.393725 75.655106)	0.5
2	Banswara	Near DO River, Udaipur Road, Tehsil & District- Dungarpur	Dungarpur	23.571162, 74.417405	4
3	Banswara	Near BSNL Exchange Office/Central Jail Sagwara Tehsil & District- Dungarpur	Dungarpur	24.01442, 74.46018	3.6
4	Chittorgarh	STP CM Jan auwas, Gandhi Nagar, Chittorgarh	Chittorgarh	24.866685, 74.636928	1 MLD
5	Chittorgarh	Bundi Road, Chittorgarh	Chittorgarh	24.90452, 74.638663	1 MLD
6	Chittorgarh	Abhinanyu Park, chittorgarh	Chittorgarh	24.890929, 74.630764	2 MLD
7	Hanumangarh	Jadkiya Phatak (Hanumangarh)	Hanumangarh	Earlier this STP is based on WSP Technology with capacity of 7.5 MLD. Now, STP has been upgraded on SBR Technology with increased capacity of 13 MLD.	
8	Jaipur (S)	M.s Jaipur Development Authority, 43 MLD STP, Sanjhariya, Near Sankalp Nagar, Jaipur	Jaipur	Sanjhariya, Near Sankalp Nagar, Jaipur	43
9	Jaipur (S)	M.s Jaipur Development Authority, 20 MLD STP, Sushilpura, Ajmer Road, Nagar, Jaipur	Jaipur	Sushilpura, Ajmer Road, Nagar, Jaipur	20
10	Jaipur (S)	FSTP at, Lalot, Dausa	Dausa	Lalot	0.2
11	Jaipur (S)	FSTP at, Mahwa, Dausa	Dausa	Mahwa	20
12	Jaipur (S)	FSTP at, Chaksu	Jaipur	Khasra no 11878, Near Tonk Road, Chaksu	0.025
13	Jaisalmer	M/s STP at Military Station Jaisalmer	Jaisalmer	Military Area Jaisalmer	1.0 MLD
14	Jhalawar	Near Maniyara Talab, Kalyanpura, Tehsil-Baran, District-Baran	Baran	Near Maniyara Talab, Kalyanpura, Tehsil-Baran, District-Baran	0.5
15	Jhalawar	Gopalpura (Baran)	Baran	Mangrol Road, Mathana Choraba, Gopalpura, Tehsil-Baran, District-Baran	7
16	Jhalawar	Facetl Sludge Treatment Plant FSTP Bhawanimandi	Jhalawar	Khasra No. 80, Village Pachpabar Bhawanimandi, District-Jhalawar	0.012

17	Jhalawar	Faecal Sludge Treatment Plant FSTP Aklera	Jhalawar	Khasra No. 1422/544, aklera Dist-Jhalawar	0.02
18	Jhalawar	Faecal Sludge Treatment Plant FSTP Mangrol	Baran	FSTP Khasra No. 3467,3468 Village- Mangrol Dist- Baran	0.02
19	Jhalawar	Faecal Sludge Treatment Plant FSTP Antia	Baran	FSTP Khasra No. 2215/117 Antia Baran	0.035
20	Jhunjhunu	Gandhi Vidhya Mandir (Sardar Sabar)	Churu	Proposed	1
21	Kishangarh	M/s Municipal Corporation, Khasra No. 276-290, 290/1424, Village Ajmer & Tehsil Ajmer	Ajmer	Khasra No. 276-290, 290/1424, Village Ajmer & Tehsil Ajmer	07 MLD
22	Kishangarh	STP, Nagar Parishad, Beawar	Beawar	Khasra No. 30, Village Govindpura, Beawar	5.60 MLD
23	Nagar	Village Asota Ladnu, Nagar	Didwana - Kuchaman	Not Available	5.5
24	Nagar	Near Stadium, Station Road Kuchaman	Didwana - Kuchaman	Not Available	7.6
25	Sawai madhopur	Soorval	Sawai madhopur	26.0123 76.3560	9
26	Sawai madhopur	Near Kushal Lake (Gangapur City)	Sawai madhopur	Not Available	1.5
27	Sikar	M/s FSTP, Kh. NO. 2404/L, Opposite to Police Station, Palsara Road, Khandela, Sikar	Sikar	Not Available	10 KLD
28	Sikar	M/s FSTP, Khasra No. 4983, Reengus, Tehsil - Srimadhapur	Necm Ka Thana	Not Available	20 KLD
29	Sikar	M/s FSTP, Khasra NO. 96, Khatushyam Ji Tehsil - Srimadhapur	Necm Ka Thana	Not Available	10 KLD

National Mission for Clean Ganga
Format for submission of Monthly Progress Report in the NGT Matter OA
No. 673 of 2018 (in compliance to NGT order dated 24.09.2020)

For the State of Rajasthan

For Month August 2024

Overall status of the State:

I. Total Population: Urban Population & Rural Population separately: NA

II. Estimated Sewage Generation (MLD): NA

III. Details of Sewage Treatment Plant:

- Existing no. of STPs and Treatment Capacity (in MLD): (Existing STP-136, 1400.95 MLD)
- Capacity Utilization of existing STPs: 928.995 MLD
- MLD of sewage being treated through Alternate technology: NA
- Gap in Treatment Capacity in MLD: 471.955 MLD
- No. of Existing STPs: 136, Operational- 126, Non-Operational-7, under upgradation - 3
- Status of STP:-
 - Compliance status based on designed parameters- Complying-46 and Non-Complying- 80
 - Compliance status based on Hon'ble NGT order- Complying-33 and Non-Complying- 93

Details of each existing STP in the State

No.	Location	Existing STP Capacity	Capacity Being Utilized	Operational Status of STP	Compliance Status of STP
As enclosed at Annexure A (However latest information may be provided by LSG/UDH Departments.)					

Details of under construction/ Proposed STPs in the State

No.	Location	Capacity of the plant in MLD	Physical Progress in %	Status of I&D or House sewer connections	Incremental progress	Completion Timeline
As enclosed at Annexure B. However latest information may be provided by LSG/UDH Departments.						

Details of proposed STPs in the State

No.	Location	Capacity of the STP	Status of Project (at DPR Stage/ Under	Incremental	Likely Date of
-----	----------	---------------------	--	-------------	----------------

		proposed in MLD	Tendering/ Work to be Awarded)	progress	Completion
As enclosed at Annexure C. However latest information may be provided by LSG/UDH Departments.					

IV. Details of Industrial Pollution:

- No. of Industries in the State:
- No. of water polluting industries in the State:
- Quantity of effluent generated from the industries in MLD: MLD(Individual Units)
- Quantity of Hazardous Sludge generated from the Industries in TPD:HAZ Cell
- Number of industrial units having ETPs: No. of ETPs-1402
- Number of industrial units connected to CETP:
- Number and total capacity of ETPs
Total ETPs: 1402
Total installed capacity: 257.52 MLD
- Compliance status of the ETPs:
Complying ETPs: 1351
Non-Complying: 51 (Show cause notice issued-33, closure direction-3 and action under process-15)

Details of existing ETP in the State

Name of RO	No. of Industries/Units having ETP	Installed Capacity of ETP	Compliance Status		If non complying Action Taken		
			Complying	Non-Complying	Show cause notice	Closure	Under process
As enclosed at Annexure D							

योगेश
GIC (STP)

Detail of ETPs in Rajasthan State - August'24

Name of RO	No. of Industries/Units having ETP	Installed Capacity of ETP (MLD)	Compliance Status		If non complying Action Taken		
			Complying	Non-Complying	Show cause notice	Closure	Under process
Alwar	202	11.6288	200	2	2	0	0
RO Bhiwadi	275	14.49735	275	0	0	-	-
Balotra	127	26.384	125	2	0	2	0
Banswara	4	9.29	4	NA	NA	NA	NA
Bharatpur	20	2.7	20	-	-	-	-
Bhilwara	47	45.4	46	1	Issued on dated 03.07.2024	-	-
Bundi	52	6.957	46	6	6	0	0
Bikaner	118	11.539	102	16	14	1	1
Chittorgarh	8	15.615	8	NA	NA	NA	NA
Hanumangarh	29	1.93	29	0	-	-	-
Jaipur (North)	50	3.277	48	2	2	-	-
Jaipur (South)	120	4.8	115	5	5	0	0
Jaisalmer	1	0.04	0	1	1	0	0
Jhunjhunu	11	0.057	10	1	Nil	Nil	Nil
Jhalawar	15	18.92	14	1	1	NA	NA
Jodhpur	39	2.568	39	0	0	0	0
Kishangarh	42	1	42	-	-	-	-
Kota	53	36.198	53	0	NA	NA	NA
Nagaur	14	0.337	14	-	-	-	-
Pali	56	12.31221	46	10	0	0	10
Rajsamand	4	12.319	4	0	0	0	0
Sikar	16	3.753	16	0	0	0	0
Sirohi	46	1.722	42	4	1	0	4
Sawai Madhopur	2	0.0425	2	0	0	0	0
Udaipur	51	14.23	51	0	0	0	0
1402		257.51686	51				