

On-Going Projects under CGF

Projects Status (as per Monthly Progress Report for May 2024)

Sl. No.	Name/Nature of works	Town	State	Approved Project cost	Date of Sanction	Total expenditure incurred	Physical Progress (%)	Project Status
1	Development work at Gauri Kund	Gauri kund	Uttarakhand	0.96	25.03.2018	0.77	70	Work Under Progress
2	River Front Development Part A	Badrinath	Uttarakhand	28.22	03.06.2022	6.05	11.5	Work Under Progress
3	River Front Development Part C	Badrinath	Uttarakhand	3.89	03.06.2022	0.83	5	Work Under Progress
4	River Front Development Part F1	Badrinath	Uttarakhand	13.17	31.08.2022	0.00	0	Work shall commence after completion of Parts A& C
5	River Front Development Part G1	Badrinath	Uttarakhand	13.93	31.08.2022	0.00	0	Work shall commence after completion of Parts A& C
6	Jaunpur (Additional Ghats work)	Jaunpur	Uttar Pradesh	5.00	07.11.2022	4.46	98	Work Under Progress
7	Development of Prabhupada Ghat at Mayapur	Mayapur	West Bengal	15.31	28.12.2021	9.93	71	Work Under Progress
8	Construction of electric crematorium at Kalyani	Kalyani	West Bengal	4.20	10.06.2022	0.78	21	Work Under Progress
9	Construction of electric crematorium at Kaliganj	Kaliganj	West Bengal	4.05	03.11.2022	0.15	4	Work Under Progress
10	Rejuvenation and Development of Morar River	Gwalior	Madhya Pradesh	39.24	23.12.2021	8.14	48	Work Under Progress
11	Environmental Upgradation of Shivna River, Mandsaur	Mandsaur	Madhya Pradesh	28.91	11.06.2022	2.40	60	Work Under Progress
12	River Front Development (RFD) of River Murar- Phase- II	Gwalior	Madhya Pradesh	32.44	12.03.2024	0.00	0	Under tendering
13	Development of Gauri Cremation Ghat at Bhogpur Talla, Yamkeshwar Block, Pauri Garhwal	Pauri Garhwal	Uttarakhand	1.82	03.06.2022	0.02	0	The site comes under the Forest Departmentt. Requisite clearance is awaited.
14	Balu Ghat	Sultangunj	Bihar	6.21	01.11.2021	0.00	0	The project site is located within the Vikramshila Dolphin Sanctuary. The first phase of the project has been completed satisfactorily and handed over to the ULB. During the construction of the 2nd phase dolphins were spotted. To continue construction a clearance is required from the Forest Dept. which is awaited