

National Mission for Clean Ganga
Format for submission of Monthly Progress Report in the NGT Matter OA No. 673 of 2018 (in compliance to NGT order dated 24.09.2020)
For the State/ UT of Rajasthan (as on 31.10.2025)

I. Total Population: Urban Population & Rural Population separately :1.90 Cr (Urban)

II. Estimated Sewage Generation (MLD) :1649.95 MLD

III. Details of Sewage Treatment Plant:

- Existing no. of STPs and Treatment Capacity (in MLD) :139 nos. STPs (1490.09 MLD)
- Capacity Utilization of existing STPs :1128.08 MLD
- MLD of sewage being treated through Alternate technology :1.18 MLD (through FSSM)
- Gap in Treatment Capacity in MLD :362.01 MLD
(existing Capacity being utilized)
- No. of operational STPs 139 nos. STPs (1490.09 MLD)
- Reuse of Treated Waste Water :570.90 MLD

Details of each existing STP in the State

No.	Location	Existing STP Capacity	Capacity Being Utilized	Operational Status of STP	Compliance Status of STP
Annexure-1					

Details of under construction STPs in the State

No.	Location	Capacity of the plant in MLD	Physical Progress in %	Status of I&D or House sewer connections	Incremental progress	Completion Timeline
Annexure-2						

Details of proposed STPs in the State

No.	Location	Capacity of the STP proposed in MLD	Status of Project (at DPR Stage/ Under Tendering/ Work to be Awarded)	Incremental progress	Likely Date of Completion
Attached as Annexure-3 & 4					

I. Details of Industrial Pollution: (Related to RSPCB)

- No. of industries in the State:
- No. of water polluting industries in the State:
- Quantity of effluent generated from the industries in MLD:
- Quantity of Hazardous Sludge generated from the Industries in TPD:
- Number of industrial units having ETPs:
- Number of industrial units connected to CETP:
- Number and total capacity of ETPs (details of existing/ under construction / proposed)
- Compliance status of the ETPs:
- Number and total capacity of CETPs (details of existing/ under construction / proposed)
- Status of compliance and operation of the CETPs

Town	No. of industries	Industrial Discharge	Status of ETPs	Status of CETPs (existing, under construction & proposed)

II. Solid Waste Management:

- Total number of Urban Local Bodies: **196**
- Current Municipal Solid Waste Generation: **6718.69 TPD**
- Waste Processing Operational : **5700.2 TPD**
- Waste Processing Facilities under Pipeline: **5714.93 TPD**
- **Total Waste Processing: 84.84%**
- Number, installed capacity and utilization of existing MSW processing facilities in TPD (bifurcated by type of processing e.g.- Waste to Energy (Tonnage and Power Output), Compost Plants (Windrow, Vermi, decentralized pit composting), bio-methanation, MRF etc.
 - a. **Running Centralized Plants- 22 with capacity of 2557 TPD**
 - b. **Running MRF- 153 with capacity of 1961.2 TPD**
- Action plan to bridge gap between Installed Capacity and Current Utilization of processing facilities (if Gap > 20%)
 - Installed capacities are running as full utilization
- No. and capacity of C&D waste processing plants in TPD (existing, proposed and under construction)
 - a. 50 TPD Plant is operational in Udaipur Municipal Corporation.

- b. 300 TPD plant is operational in Jaipur (Greater & Heritage) Municipal Corporation.
- c. **5 towns** work order issued and plant under construction at **Kota** (100 TPD), **Jodhpur** (100 TPD), **Bikaner** (100 TPD), **Ajmer** (50 TPD) & **Alwar** (50 TPD).
- d. LoA issued for setting up C&D processing plant Under CM Budget Announcement **Bharatpur** (50 TPD), **Bhilwara** (50 TPD), **Chittorgarh** (25 TPD).
- Total no. of wards, no. of wards having door to door collection service, no. of wards practicing segregation at source
 - a. Total wards are 7500 and door to door collection is 99%.
- **Details of MSW treatment facilities proposed and under construction (no., capacity, and technology)**
- Installed capacity of MSW processing facilities in TPD
 - a. Running Centralized Plants-22 with capacity of **2557 TPD (38.06 %)**
 - b. Running MRF- 153 with capacity of **1961.2 TPD (29.19%)**
 - c. Total 1182 TPD is being processed by BWGs/Pit Composting/ Garden composting/ Informal Recyclers (**17.59%**)

Total Waste Processing: 84.84%.

Note: -

- a. Installed capacity are running as full utilized.
- b. **17 MRFs** are under process (Work in progress/tender) with capacity of **285.9 TPD**.
- c. City Solid Waste Action Plans (under Swachh Bharat Mission 2.0) have been prepared for remaining cities/towns of the state.

Status of ULB wise Management of Solid Waste

ULB	Total MSW generation in TPD	Total MSW being processed in TPD	Existing MSW facilities	Utilization Capacity of the existing MSW facilities	Proposed MSW Facilities & Completion Timeline
Attached as Annexure-5					

III. Bio-medical Waste Management:

- Total Bio-medical generation:
- No. of Hospitals and Health Care Facilities:
- Status of Treatment Facility/ CBMWTF:

IV. Hazardous Waste Management:

- Total Hazardous Waste generation:
- No. of Industries generating Hazardous waste
- Treatment Capacity of all TSDFs
- Avg. Quantity of Hazardous waste reaching the TSDFs and Treated

- Details of on-going or proposed TSDF

V. Plastic Waste Management:

- Total Plastic Waste generation:
- Treatment/ Measures adopted for reduction or management of plastic waste:

VI. Details of Alternate Treatment Technology being adopted by the State/UT

VII. Identification of polluting sources including drains contributing to river pollution and action as per NGT order on in-situ treatment:

VIII. Details of Nodal Officer appointed by Chief Secretary in the State/UT:

IX. Details of meetings carried under the Chairmanship Chief of Secretary in the State/UT:

X. Latest water quality of polluted river, its tributaries, drains with flow details and ground water quality in the catchment of polluted river;

XI. Ground water regulation:

XII. Good irrigation practices being adopted by the State:

XIII. Rain Water Harvesting:

XIV. Demarcation of Floodplain and removal of illegal encroachments:

XV. Maintaining minimum e-flow of river:

XVI. Plantation activities along the rivers:

XVII. Development of biodiversity park:

XVIII. Reuse of Treated Water:

XIX. Model River being adopted by the State & Action Proposed for achieving the bathing quality standards:

XX. Status of Preparation of Action Plan by the 13 Coastal States:

XXI. Regulation of Mining Activities in the State/UT:

XXII. Action against identified polluters, law violators and officers responsible for failure for vigorous monitoring

***Note: Incremental progress made by the State/UT in each activity to be provided.**

Detail of each existing STPs in Rajasthan State as on 31.10.2025

Annexure -1

S. No.	Name of Town	Location	STP Capacity (MLD)	Capacity being utilized (MLD)	Reuse of Treated Waste Water	Treatment Process
1	Ajmer	Khanpura	20.00	18.00	18.00	ASP
2	Ajmer	Aanasagar	13.00	11.59	11.50	SBR
3	Alwar	Bharatpur Road near Agyarah Dam	20.00	17.82	10.00	Pythorid
4	Badi Sadri	Near Mangri road	1.50	1.32	0.20	SBR
5	Balotra	Jerla	9.00	6.86	3.00	SBR
6	Banswara	Ghamaniya	6.34	4.13	2.70	HSSCW
7	Barmer	Village Kundla	10.00	4.93	1.30	WSP
8	Beawar	Near Vijay Nagar Private Bus Stand	5.00	3.15	2.20	SBR
9	Beawar	Near Narsingh pura	4.00	2.50	0.50	SBR
10	Beawar	Near Bichral Tank	1.50	1.20	0.20	SBR
11	Beawar	Kundan Nagar	1.00	0.60	0.20	SBR
12	Bhadra	Mahipalo ka mohalla	1.00	1.00	0.90	SBR
13	Bhadra	Nathwana johad	3.50	2.70	2.70	SBR
14	Bharatpur	Gopal Nangla (Rundhikiran)	8.00	6.00	2.76	SBR
15	Bharatpur	Near existing STP at Ikran Village	5.00	4.19	1.10	SBR
16	Bhilwara	Kewada (J/sw)	10.00	9.15	1.86	SBR
17	Bhiwadi	RHB	1.50	1.50	0.00	SBR
18	Bhiwadi	Mundena Mev	2.00	1.00	0.00	SBR
19	Bhiwadi	Santhalka	3.00	2.08	0.00	SBR
20	Bhiwadi	Nr. Existing STP	3.00	2.32	0.00	SBR
21	Bhiwadi	Vasundhra Nagar (Bhiwadi)	4.00	3.00	1.00	SBR
22	Bikaner	Vallabgarden (Bikaner)	40.00	35.93	8.00	SBR
23	Bikaner	Sareh Nathania	12.00	11.21	2.00	SBR
24	Bikaner	Near Kali Mata Mandir Sujendarsar	20.00	12.66	3.30	SBR
25	Bundi	Devpora (Bundi)	8.00	7.10	2.00	SBR
26	Chirawa	Near Madela Road	3.00	2.20	1.80	SBR
27	Chirawa	Pilani Road	2.00	1.63	1.50	SBR
28	Chittorgarh	Pratappura (Bhoikhera) (Chittorgarh)	5.00	4.00	3.80	UASB
29	Chittorgarh	Near Abhimanyu Park (Chittorgarh)	3.00	2.00	0.40	SBR
30	Chittorgarh	Near Abhimanyu Park (Chittorgarh)	2.00	1.76	0.96	SBR
31	Chittorgarh	Near Mukhyamantri Jan Awas Yojna (Chittorgarh)	1.00	0.58	0.00	SBR
32	Churu	Village Gajsar	7.00	6.50	0.00	WSP
33	Churu	B/W Cremation ground and Agarsen Nagar	1.00	0.71	0.50	SBR
34	Churu	TajusaTakiya (Churu)	2.50	2.32	1.00	SBR
35	Deedwana	Mela Maidan (Deedwana)	5.00	3.50	3.00	SBR
36	Dhoulpur	Tagawali	10.00	8.89	0.00	UASB
37	Dhoulpur	Shekhupur (Dholpur)	3.00	1.75	1.60	SBR
38	Fateh Nagar Sanwar	Changedi village (Fatehnagar Sanwar)	1.00	0.90	0.50	SBR
39	Fatehpur Shekhawati	Near Bari Road	7.50	6.00	4.30	SBR
40	Gangapur City	Near Jaipur Highway	5.50	3.50	3.10	SBR
41	Gangapur City	Near Jaipur Highway	2.50	1.81	0.95	SBR
42	Gangapur City	Aliganj Tiraha	1.50	1.00	0.95	SBR

43	Hanumangarh	Near Railway bridge over Ghaggar river	5.00	4.30	3.50	SBR
44	Hanumangarh	Jodkiya Phatak (Hanumangarh)	7.50	5.10	2.30	WSP
45	Hindaun City	Jaccha ki bawri	0.75	0.50	0.41	SBR
46	Hindaun City	Raghav das Bagichi	5.00	3.50	2.80	SBR
47	Jaipur	Brahmpuri STP (Jaipur)	8.00	7.55	7.55	SBR
48	Jaipur	Paladi Meena (Jaipur)	3.00	2.29	1.35	SBR
49	Jaipur	Central Park (Jaipur)	1.00	0.70	0.70	MBBR
50	Jaipur	Ralawta (Jaipur)	30.00	24.91	3.40	ASP
51	Jaipur	Gajdharpura (Jaipur)	30.00	27.62	10.40	ASP
52	Jaipur	Ram Niwas Bagh (Jaipur)	1.00	0.60	0.50	MBBR
53	Jaipur	Jawahar Circle (Jaipur)	1.00	0.57	0.57	MBBR
54	Jaipur	Swarnjayanti Park (Jaipur)	1.00	0.71	0.50	MBBR
55	Jaipur	Jaisingpura Highway	1.00	0.61	0.30	SBR
56	Jaipur	Kiro Ki Dhani (Jaipur)	1.00	0.60	0.53	SBR
57	Jaipur	Dravyawati River- PaniPech (Jaipur)	20.00	15.00	15.00	SBR
58	Jaipur	Dravyawati River- Mansarovar	15.00	12.62	12.00	SBR
59	Jaipur	Dravyawati River- Taruchya Nagar (Jaipur)	100.00	73.51	70.00	SBR
60	Jaipur	Dravyawati River- Pratap Nagar (Jaipur)	25.00	15.00	13.00	SBR
61	Jaipur	Dravyawati River- GONER(Jaipur)	10.00	5.00	5.00	SBR
62	Jaipur	Dehlawas unit II (Jaipur)	62.50	41.38	0.00	SBR
63	Jaipur	Jaisinghpura Khore (Jaipur)	50.00	50.00	10.00	ASP
64	Jaipur	Dehlawas unit I (Jaipur)	62.50	62.50	3.00	SBR
65	Jaisalmer	Kisanghat	10.00	7.00	2.40	WSP
66	Jaitaran	Near Karolia village (Jaitaran)	2.00	1.30	1.00	SBR
67	Jalore	Jalore	10.00	4.50	2.10	WSP
68	Jhalawar	Gagron Road (Jhalawar)	6.00	5.46	2.30	ASP
69	Jhalrapatan	Girdharpura (Jhalrapatan)	3.00	2.50	2.00	ASP
70	Jhunjhunu	Baggar Road Near Agrasen Circle	8.50	5.64	0.00	UASB
71	Jhunjhunu	Near Agrasen Circle	7.00	5.90	0.00	SBR
72	Jodhpur	Nandari (Jodhpur)	20.00	18.51	18.50	WSP
73	Jodhpur	Salawas Unit I (Jodhpur)	50.00	39.31	35.00	ASP
74	Jodhpur	Salawas Unit II (Jodhpur)	50.00	40.49	34.20	ASP
75	Karauli	Karauli	5.00	2.00	0.56	UASB
76	Kishangarh	Nasirabad Highway (Kishangarh)	10.00	6.50	0.00	WSP
77	Kota	Dhakarkhedi	20.00	17.82	14.17	ASP
78	Kota	Sajidhera	30.00	22.73	22.73	SBR
79	Kota	Balita (Kota) (UIT)	30.00	28.94	22.00	SBR
80	Kota	Kala Talab (Kota)	15.00	12.77	12.00	SBR
81	Kushalgarh	Near Panchayat Samiti (Kushalgarh)	1.00	1.00	0.70	SBR
82	Laxmangarh	Indira Awas colony	1.50	0.80	0.60	SBR
83	Laxmangarh	Near Basin Road Banjara Basti	1.00	0.60	0.60	SBR
84	Laxmangarh	TodhiKui (Laxmangarh)	3.00	1.50	1.50	SBR
85	Makrana	Near Kidwai Stadium	6.00	5.20	4.00	SBR
86	Mt. Abu	Hetam Ji Village (Mt. Abu)	6.00	3.00	0.00	Pythorid
87	Nagaur	Balwa Road (Nagaur)	8.00	5.25	3.50	WSP
88	Nawalgarh	Near Bus stand (Nawalgarh)	3.00	2.10	1.45	SBR
89	Nawalgarh	Near Fire station (Nawalgarh)	1.00	0.60	0.45	SBR
90	Nimbahera	Near Shamshan Ghat, Kartana	2.00	1.89	0.90	SBR

91	Nimbahera	Kasod Basti Nalah (Nimbahera)	1.00	0.35	0.10	SBR
92	Nimbahera	Nimbahera Near Dashhera Maidan	4.50	2.39	1.10	SBR
93	Nokha	Ward No. 07 (Nokha)	1.00	0.80	0.60	SBR
94	Pali	Near ESI Hospital	7.50	3.48	2.00	ASP
95	Pali	Mandiya Industrial Area	15.00	13.80	13.80	SBR
96	Rajsamand	Rajsamand (Village Pratap pura)	5.00	3.00	3.00	UASB
97	Ramgarh Shekhawati	Shamshan ghat	2.00	1.40	0.48	SBR
98	Sardar Shahar	Sardar Shahar	5.00	2.00	2.00	WSP
99	Sardar Shahar	Sardar Shahar	2.00	0.45	0.45	WSP
100	Sawai Madhopur	Village Sorwal (Sawai Madhopur)	10.00	7.51	4.90	WSP
101	Sikar	Goshala land (Sikar)	2.00	1.20	1.10	SBR
102	Sikar	Near Shiv Colony (Sikar)	8.00	5.00	4.25	SBR
103	Sriganganagar	Suratgarh road (Sriganganagar)	10.00	8.00	8.00	SBR
104	Sujargarh	Gopal Gaushala on Thardaa Village	5.50	3.00	0.70	SBR
105	Sujargarh	Near Kalkanda (Sujargarh)	2.00	1.00	0.15	SBR
106	Sumerpur	Sumerpur	10.00	3.00	2.00	WSP
107	Suratgarh	Near subjail (Suratgarh)	2.50	1.60	1.50	SBR
108	Suratgarh	Adarsh Kalyan Bhumi near Anupgarh highway	2.50	1.80	1.60	SBR
109	Tonk	Tonk Molai Pura (Tonk)	16.00	11.69	0.90	SBR
110	Tonk	Tonk Dhaula Khera (Tonk)	4.00	2.93	1.10	SBR
111	Udaipur	Eklingpura (Udaipur)	20.00	16.33	2.66	MBBR
112	Udaipur	Eklingpura (Udaipur)	25.00	23.53	5.09	SBR
113	Udaipur	FCI godown (Udaipur)	10.00	5.50	2.14	SBR
114	Udaipur	Kajrali house (Udaipur)	5.00	4.20	2.09	SBR
115	Kota	I L Township	2.00	1.80	1.63	SBR
116	Jaipur	Delhawas (khilari)	90.00	76.00	0.00	SBR
117	Kota	Balita Ladpura	6.00	4.50	0.00	SBR
118	Pratapgarh	Jain ghosal Kila Road	7.00	5.30	4.00	SBR
119	Bhilwara	Near Existing Jindal STP Kuwada	30.00	23.95	20.00	SBR
120	Gangapur City	Near Kushal Lake	1.50	1.10	0.31	SBR
121	Pushkar	Pushkar (Ajmer)	3.50	3.39	2.05	SBR
122	Fatehpur Sekhawati	Fatehpur	4.30	3.97	2.40	SBR
123	Nathwara	Near Goverdhan Mountain	4.50	2.90	1.75	SBR
124	Sirohi	Nehru Nagar	5.00	3.30	1.95	SBR
125	Kota	Balita	15.00	7.73	4.65	SBR
126	Kota	Dhakarkhedi	40.00	16.73	10.10	SBR
127	Sujargarh	Gaushala on Salasar Road (Sujargarh)	1.5	1.11	0.7	SBR
128	Sujargarh	Chaptia pond near F.C.I. Godown (Sujargarh)	1.5	0.97	0.6	SBR
129	Jaipur	Chaugan Stadium (Jaipur)	1	0.8	0.8	SBR
130	Abu Road	Santpur (Abu Road)	6.9	3.37	2.05	SBR
131	Abu Road	Manpur (Abu Road)	2.3	1.4	0.85	SBR
132	Ajmer	Khanpura (Ajmer)	40	17	10.1	ASP
133	Banswara	Ghamaniya ,Udaipur Road	9.6	2.9	0	SBR
134	Ratangarh	Near NH-11 Johad	3.8	1.93	0	SBR
135	Mandawa	Mandawa	3.9	1.5	0	SBR
136	Sirohi	Near Revdar Road (Sirohi)	1.7	0.5	0	SBR
137	Chittorgarh	Chandanpura , Sedimentation tank, Bundi Road	1	0.4	0	SBR

138	Sikar	Devi pura Beed (Sikar)	5.00	1	0	SBR
139	Churu	Existing Campus at Gajsar	3.50	1.70	0	SBR
			1490.09	1128.08	570.90	

Detail of under construction STPs in Rajasthan State as on 31.10.2025

Annexure -2

S.	Name of Town	Location	Capacit	Physical	Incremen	Completion Timeline*
1	Chittorgarh	Near Gandhi nagar (Chittorgarh)	2.00	92.0%	4.00%	Dec'2025
2	Ramgarh	Gogamedi (Ramgarh Shekhawati)	1.00	98.5%	0.50%	Dec'2025
3	Jodhpur	Basni Baina (Jodhpur South)	40.00	98.0%	2.00%	Dec'2025
4	Sardar Shahar	South STP (Sardar Shahar)	2.30	95.5%	2.50%	Dec'2025
5	Sardar Shahar	North STP (Sardar Shahar)	3.40	91.5%	0.00%	Dec'2025
6	Sardar Shahar	Gandhi Vidhya Mandir (Sardar Shahar)	1.60	89.8%	0.00%	Dec'2025
7	Ratangarh	Ratangarh (Gaushala on Churu Road)	6.10	88.0%	1.00%	Dec'2025
8	Khetri	Bisau Road ,Village Nanu Wali Bawdi	3.15	78.5%	3.50%	Dec'2025
9	Kuchaman City	Near Dashhera Maidan	7.60	97.0%	17.00%	Dec'2025
10	Ladnu	Asota Village	5.50	87.5%	0.50%	Dec'2025
11	Ladnu	Vishvanathpura	2.40	76.3%	0.10%	Dec'2025
12	Deedwana	Deedwana	3.00	98.0%	0.00%	Dec'2025
13	Jodhpur	Near Khokhariya	5.00	6.5%	0.00%	Dec'2025 ,Land Issue
14	Jaipur	Sanjhariya	43.00	95.0%	0.50%	Dec'2025
15	Nokha	Near Mandia Village	7.00	28.2%	0.00%	Dec'2025 ,Land Issue
16	Nokha	Charkada Village	5.00	91.0%	8.00%	Dec'2025
17	Sagwara	Near Banswara Highway	3.6	41.0%	1.00%	Jan'2026
18	Bharatpur	Gopal Nangla	9.4	51.5%	8.00%	Feb'2026
19	Bundi	Within Existing STP Campus	6.5	63.0%	0.40%	Dec'2025
20	Ajmer	At Anasagar existing STP campus	7.00	65.5%	0.00%	March'2026
21	Baran	Near Banganga River	4.00	59.3%	0.00%	March'2026
22	Beawar	Sendra Road, Jalia River	5.60	88.0%	1.50%	March'2026
23	Dholpur	Near Kushal Lake	10.00	65.0%	4.80%	March'2026
24	Hanumangarh	Jodkiya Phatak	5.50	88.0%	2.50%	Jan,2026
25	Hindaun City	On Mahuwa Road	2.25	0.0%	0.00%	Dec'2025 Land Issue
26	Nagaur	Veterinary Hospital	3.00	12.0%	0.50%	Oct'2026
27	Sikar	Jagmalpura	4.50	95.0%	8.50%	Jan'2026
28	Sikar	Santosh Nagar	1.00	71.0%	6.50%	March'2026
29	Sujangarh	Near Sardarsnagar- Ajmer Bypass Road	1.50	93.0%	3.50%	Jan'2026
30	Dungarpur	Near Do River Udaipur Road	4.00	51.0%	1.70%	Jan'2026
31	Jaipur	Jaisinghpura khore	30.00	89.0%	1.00%	Jan'2026
32	Jodhpur	Luni Vivek Vihar, Sangariya Village	15.00	98.5%	0.50%	Dec'2025
33	Jodhpur	Luni Uchiyada Village	10.00	90.5%	0.50%	Dec'2025
34	Bhilwara	Near RUIDP 30 MLD plant	10.00	70.0%	5.70%	March'2026
35	Bikaner		2.00	31.0%	3.50%	June'2026
36	Chittorgarh	Chanderiya Village	2.00	36.0%	1.50%	June'2026
37	Chittorgarh	Near Kumbhe Nagar ward 10	2.00	0.0%	0.00%	Jan'2026 Court Stay on Land
38	Gangapurcity	Near College Road	4.00	15.0%	4.00%	Sept'2026
39	Jhalawar	Near Central Jail	1.50	40.0%	0.50%	June'2026
40	Jhunjhunu	Near Shri Ram Nagar	3.70	25.0%	2.50%	June'2026
41	Kishangarh	Naya Gavv	5.00	36.0%	5.50%	June'2026
42	Sawai Madhopur	Near Existing STP at village soorwal	9.00	12.0%	4.50%	Oct'2026
43	Sriganganagar	Near Idgah	10.00	5.0%	0.00%	Oct'2026
44	Sriganganagar	Near Suratgarh Road	5.00	13.0%	3.00%	Oct'2026
45	Bhiwadi		34.00	64.0%	0.00%	June'2026
46	Jaipur	Adarash Nagar	30.00	92.0%	1.50%	June'2026
47	Tonk	Near Rajput Hostel	1.50	46.0%	0.00%	June'2026
48	Tonk	Near Bikapura Village	1.00	43.0%	0.50%	June'26026
49	Tonk	Near Phooln Bagh	1.00	10.0%	0.00%	Oct'2026
50	Tonk	Wajirpur Village	0.80	0.0%	0.00%	June'2026 ,Land Issue
51	Keshoraipatan	Jharniya Basti Ward No.6	1.50	11.1%	0.00%	June'2026 ,Land Issue
52	Keshoraipatan	Ward No. 17, Ambdehkar Nagar Road	2.50	12.0%	0.00%	June'2026 ,Land Issue
53	Piparcity		4.25	0.0%	0.00%	June'2026
54	Rawatbhata		4.00	0.0%	0.00%	June'2026 ,Land Issue
55	Sikar		6.00	65.0%	4.00%	June'2026
56	Sikar		6.00	73.0%	2.00%	June'2026
57	Kotputli	Charturbhuj	10.00	0.0%	0.00%	June'2026 ,Land Issue
58	Jaipur (JDA)	Nevta	30.00	72.0%	0.50%	Dec'25
59	Bhilwara	Near JS existing STP Kewada	10.00	96.0%	0.30%	Dec'25
60	Jaipur	Muhana (JDA)	30.00	2.5%	0.50%	Feb'2027
61	Jaipur	Dravyawati River , Kishan Bagh RPA	2.00	52.0%	2.00%	March' 2026
62	Srimadhampur	phase-1	2.00	0.0%	0.0%	
63	Srimadhampur	phase-2	2.60	0.0%	0.0%	
64	Sangod		1.00	0.0%	0.0%	

65	Sri Dungargarh		3.00	0.0%	0.0%	
66	Bhimmal		3.00	0.0%	0.0%	
67	Pokaran		3.00	0.0%	0.0%	
Completed and under process of commissioning			504.25			
1	Chittorgarh	Near Railway Station	1.00	100.0%	100.0%	Commissioning Under progress
2	Hindaun City	Karauli road	3.00	100.0%	100.0%	Commissioning Under progress
3	Nagaur	Dulai Pond (Nagaur)	1.50	100.0%	100.0%	Commissioning Under progress
4	Sriganganagar	Sugarmill (Sriganganagar)	15.00	100.0%	100.0%	Commissioning Under progress
5	Baran	Gopalpura (Baran)	7.00	100.0%	100.0%	Commissioning Under progress
6	Makrana	Near Kidwai Stadium	7.70	100.0%	100.00%	Commissioning Under progress
7	Bundi	Gandhi Gram Road	0.50	100.0%	100.00%	Commissioning Under progress
8	Bundi	Bibanwa Road	0.50	100.0%	100.00%	Commissioning Under progress
	Total		540.45			
			Mld			

Details of non complying existing STPs in Rajasthan State as on dated 31.10.2025

Annexure -3

S. No.	Name of Town	Location	Existing STP Capacity (MLD)	Operational Status of STP	If not applied likely date of application	Process	Compliance Status of STP
1	Balotra	Jerla (Balotra)	9	Operational		SBR	CTO to be reapplied.
Total			9				

Detail of non complying existing STPs in Rajasthan State under upgradation as on dated 31.10.2025

Annexure -4

S. No.	Name of Town	Location	Existing STP Capacity (MLD)	Operational Status of STP	Process of treatment	Compliance Status of STP
1	Nagaur	Balwa Road (Nagaur)	8	Operational	WSP	STP is being upgraded under AMRUT. Provisional Time Extension Granted upto 31.12.2025.
2	Jodhpur	Nandari (Jodhpur)	20	Operational	WSP	Upgradation work has been Proposed under NRCP. Under Work Order Process.
3	Barmer	Village Kundla (Barmer)	10	Operational	WSP	Upgradation Proposed in RUIDP Phase-IV tranche -2. Stipulated Completion 23.01.2026
4	Jhalrapatan	Girdharpura (Jhalrapatan)	3	Operational	ASP	Upgradation 92% work completed under RUIDP Phase-III, Work completed up to 31.12.2025.
5	Jodhpur	Salawas Unit II (Jodhpur)	50	Operational	ASP	Upgradation work is in progress AMRUT-2.0. Likely to be completed up to dt. 31.03.2026.
6	Churu	Village Gajsar (Churu)	7	Operational	WSP	Upgradation work under progress in AMRUT-2.0. Stipulated Completion 31.12.2025.
7	Pali	Mandia Road, Near ESI Hospital (Pali)	7.5	Operational	ASP	Work Order has been issued to prepare DPR for upgradation Work.
8	Jaisalmer	Kisanghat (Jaisalmer)	10	Operational	WSP	Upgradation work is in progress under SBM.
9	Jalore	Jalore	10	Operational	WSP	Upgradation work is in progress under SBM.

10	Rajsamand	Rajsamand	5	Operational	UASB	Upgradation work is in progress under SBM.
Total			130.5			

Annexure-5

Status of processing plants in Rajasthan State (as on 31.10.2025)

Total MSW generation: Approx. 6718.69 TPD

Waste Processing Operational: 5640.20 TPD

Waste Processing Facilities under Pipeline: 5439.56 TPD

Operational Waste Processing facilities

S. No.	Particular	No. of Plants	Total capacity of Plants (TPD)
1	Running Centralized Plants	22	2557
2	Operational MRF	153	1961.2
3	Through BWGs/Pit Composting/ Garden composting/Decentralized composting/ Compost machines/ informal Recyclers	-	1182
Total Processing of Municipal Solid Waste at present			5700.2 TPD (84.84%)

Under pipeline MSW processing Projects

S. No.	Particular	No. of Plants	Total capacity of Plants (TPD)
1	Compost+RDF/ Bio-methanation/ (work in progress)	171	4929.03
2	Material Recovery Facilities (work in progress)	17	285.9
3	Bio methanation (under CM Budget Announcement 2022-23)	2	500
4	City Solid Waste Action Plans (under Swachh Bharat Mission 2.0) have been prepared for remaining cities/towns of the state. The plans shall be forwarded to Ministry of Housing and Urban Affairs after approval from the State High Power Committee & State Level Technical Committee.		
Total waste quantity covered			5714.93 TPD

Note: (i) 1182 TPD is being processed by BWGs/ Informal Recyclers and pit composting, garden composting and remaining waste is being dumped unplanned at landfill sites.

City wise Status of Processing & Disposal of waste:

1. Details regarding Operational Plants					
S. No.	City/Town	Processing Technology	Plant Capacity (TPD)	Highest Royalty payable by Contractor to ULB	Name of Firm
1	Jaipur	WtE (RDF)	350	On PPP	M/s Grasim India Ltd
2	Jaipur	Compost	250	Royalty	M/s Ever Enviro Resource Management Pvt. Ltd.
3	Pratapgarh	Vermi Compost	6	By ULB Fund	By ULB
4	Dungarpur	Vermi Compost	7	By ULB Fund	By ULB
5	Pali	Compost+RDF	100	Royalty Rs 301/Ton on SLF input	M/s Rollz Material Handling System Pvt. Ltd. New Delhi
6	Bhilwara	Compost+RDF	144	Royalty Rs 401/Ton on SLF input	M/s Rollz Material Handling System Pvt. Ltd. New Delhi
7	Udaipur	MRF cum RDF	30	By ULB Fund	By ULB
8	Udaipur	Compost	60	By ULB Fund	M/s Sandal Buildcon Pvt. Limited
9	Udaipur	Bio-methanation plant	22	By ULB fund	M/s Mahindra
10	Sikar	Compost	15	By ULB fund	By ULB
11	Jhalawar	Compost +RDF	30	By ULB fund	By ULB
12	Alwar	Compost + RDF	129	Royalty Rs 155/Ton on SLF input	M/s Rollz Material Handling System Pvt. Ltd. New Delhi
13	Udaipur	MRF Facility + Dry waste processing Centre	60	By ULB Fund	By ULB
14	Barmer	Waste to Compost	5	By ULB Fund	By ULB
15	Churu	MRF +Dry waste processing center	45	By ULB Fund	M/s Rupesh Construction
16	Rajsamand	Compost +RDF	44	By ULB fund	M/s Vidarbha Waste management Pvt. Limited
17	Nathdwara	Compost +RDF	20	By ULB fund	M/s Srijan Seva Santhan
18	Laxmangarh	Compost +RDF	40	By ULB fund	M/s Lovit Manpower Service Pvt. Ltd.
19	Sikar	MRF+ Dry waste processing center	100	By ULB Fund	By ULB
20	Sheoganj+Sumerpur+ Takhatgarh	Compost +RDF	40	Tipping fee on input for Processing is Rs 351/Ton	M/s Durga Impex Udaipur
21	Jaipur (Heritage)	Waste to Energy	1000	Royalty Rs 66/Ton on processing plant input	M/s JITF Urban Infrastructure Ltd. New Delhi.
22	Hanumangarh	Compost+RDF	60	Royalty Rs 153/Ton on SLF input	M/s Allied Energy Systems Pvt. Ltd. New Delhi
			2557 TPD		

2. Details regarding Under Construction (Work in Progress) Plants						
S. No.	City/Town	Processing Technology	Plant Capacity (TPD)	Highest Royalty payable by Contractor to ULB	Name of Firm	Current Status
1.	Jhunjhunu+ Udaipurwati	Compost+RDF	65	Royalty Rs 101/Ton on SLF input	M/s Allied Energy Systems Pvt. Ltd. New Delhi	• Land issue has been resolved. • Notice was issued to firm on 02.05.2023 to start the work. • Review meeting held on 12.07.2023 under the Chairpersonship of Director & Special Secretary, DLB and Direction has been issued to expedite the work at earliest. • Meeting held on 14.09.2023 to review the progress of the work under the chairmanship of Director & Special Secretary, DLB and direction has been issued to sign the lease deed. • Land lease agreement is done on 12.07.2024. • Design Drawing to be submitted. • CTE has been applied on 11.11.2024. • CTE has been received on 27.01.2025. • GAD submitted on 05.06.2025, GAD Approved. • Site clearance and levelling work under progress. • Foundation for shed, flooring of shed, approach road, drains leachate pit are under construction. • 30% of construction work completed under Phase 1.
2.	Jodhpur	Waste to Energy	400	Royalty Rs 126/Ton on processing plant input	M/s JITF Urban Infrastructure Ltd. New Delhi.	• Lowest bidder is M/s JITF Urban Infrastructure Ltd. • Royalty Rs 126.00/MT given by firm to Nagar Nigam, Jodhpur. • LoA issued on 11-01-2017 to the firm and agreement has been done on 24-04-2018. • Lease deed Agreement executed on 24.02.2022. PPA (Power Purchase Agreement) has been signed between M/s JITF & JVVNL on 04.05.2022. • As per the order tariff for power purchase has been decided 7.43 Rs/KWH. • As per the Notification issued by MoEF&CC dated 14.07.2022, MSW based Waste to Energy plants having capacity less than 25 MW have been exempted from Environmental Clearance. • Site clearance work has been completed.

2. Details regarding Under Construction (Work in Progress) Plants

S. No.	City/Town	Processing Technology	Plant Capacity (TPD)	Highest Royalty payable by Contractor to ULB	Name of Firm	Current Status
						• Letter issued to the firm M/s JITF to apply New Environmental clearance certificate (EC). • Meeting organized under the chairmanship of Secretary LSG on 10.05.2023 and instructed to RSPCB to grant CTE within 2 months. • Show cause notice received from RSPCB on 13.06.2023 with quarry about details, Design & layout of Composting, STPs, reply submitted on 27.06.2023. • Ash management, water balance Query replies submitted; while hazardous waste and de-sludging management related queries shall be addressed in July 2023. • Notice issued to M/S JITF from Commissioner Jodhpur for slow progress. (dated 11.07.2023). • Meeting organized under the chairmanship of Secretary LSG on 18.08.2023 and instructed to RSPCB to grant CTE promptly. • CTE Refused by RSPCB on 14.09.2023. CTE reapplied on 10 Oct. 2023. • Show cause notice issued from RSPCB on 06.02.2024 with queries about details, Design & layout of Composting, STPs. Reply of Show cause and Shortcomings have been submitted by M/s JITF on 10.02.2024 and 28.02.2024 separately. • Meeting was held Firm, ULB Officials and RSPCB officials to discuss and resolve the CTE relevant Issues on 22.02.2024. Reply of Show cause notice and Shortcomings have been re submitted by M/s JITF on 27.03.2024. • A Conditional CTE was granted on June 11, 2024, with the stipulation that Environmental Clearance (EC) must be obtained before commencing construction work. • Construction will be start after receiving of EC from SWAC. • For Sanitary Landfill: • Applied for Terms of Reference (ToR) on 01.11.2023 in SEAC. ToR issued on 28.11.2023. • M/s JITF has applied Draft Environment Impact Assessment Report to RSPCB to conduct the Public Hearing for proposed SLF on 06.06.2024. • Meeting was held under the Chairmanship of Principal Secretary, LSGD, GoR, with RSPCB Member Secretary and DLB Officials to resolve the pendency's to schedule the Public Hearing and Conditions of issued CTE.

2. Details regarding Under Construction (Work in Progress) Plants						
S. No.	City/Town	Processing Technology	Plant Capacity (TPD)	Highest Royalty payable by Contractor to ULB	Name of Firm	Current Status
						• Public Hearing held on 12.08.2024. MoM issued by RSPCB. • M/s JITF has Submitted final Environment Impact Assessment Report to SEIAA, Environment Department, Rajasthan on 11.09.2024. • Presentation has been done at SEIAA on 27.09.2024. • M/s JITF Attained meeting and given presentation on 27.09.2024 meeting conducted before SEAC. ADS has been raised on 04.10.2024, firm submitted response on 08.10.2024. • EC granted on 08.04.2025. EC from SWAC granted on 10.06.2025. • Plant under construction. • Structure work completed. • Civil Construction is under progress. • Expected Completion Timeline: Dec-2026.
3.	Bharatpur	Compost+RDF	135.4	Tipping fee Rs 287/- per MT on incoming	M/s Alwazo Solutions Pvt. Ltd., Janakpuri, New Delhi	• Retendering done. • LoA issued on 10.06.2024 to the firm M/s Alwazo Solutions Pvt. Ltd. • Work order issued on 19.06.2024. • Stipulated Time period for completion: 12 Months from start of the work. • Lease deed sign on 13.08.2024. • CTE applied on 24.09.2024. • GAD submitted & GAD approved. • CTE Received on 09.10.2024. • Site leveling and boundary wall work in progress. Construction of Administrative block, Guard rooms completed. Foundation work for civil structures underway. Compost shed completed up to plinth level. • Shed work is under progress. • 35% Work completed. • Pre-Processing Shed Work Is Under Process And Will Be Completed By 15th November 2025

2. Details regarding Under Construction (Work in Progress) Plants

S. No.	City/Town	Processing Technology	Plant Capacity (TPD)	Highest Royalty payable by Contractor to ULB	Name of Firm	Current Status
4.	Jaisalmer	Compost + RDF	50	Royalty Rs 255/Ton on SLF input	M/s Shree Balaji Caretaker	- LoA has been issued on 24.08.2022. - Firm Applied EC on 28.12.2022, but application was revoked due to incomplete documents. - Nagar Parishad, Jaisalmer issued a notice letter dated 31.03.2023, 12.05.2023 (Final Notice) to firm M/s Shree Balaji Caretaker regarding delaying in project. - Revised EC applied on 21.12.2023. - CTE applied on 06.02.2024. - ToR granted on 09.02.2024. - Site clearance and leveling work is under progress. - A Conditional CTE was granted on 30.07.2024, with the stipulation that Environmental Clearance (EC) must be obtained before commencing construction work. - Draft EIA report has been submitted, public hearing scheduled on 03.03.2025. - EC Meeting done - Letter of EC is pending.
5.	Ajmer	Compost+RDF	300	Tipping fee Rs 379/- per ton on incoming quantity	M/s NACOF	- EC has been received on 06.07.2023. - CTE has been applied on 08.08.2023. - Reply of RSPCB Show cause notice has been submitted by firm M/s NACOF on 06.09.2023. - CTE received on 29.12.2023. - Design & Drawings approved on 16.01.2024. - Excavation and leveling work is completed. - Shed completed, compost pit under construction, SLF under construction. - Individual components design is approved. - Machinery Installation Under progress. - M/s NACOF requested on 13.06.2025 to Smart City, Ajmer to extend the stipulated project completion timeline till 30.09.2025. Time extension under approval. - Expected completion Timeline: Sept.-2025.

2. Details regarding Under Construction (Work in Progress) Plants

S. No.	City/Town	Processing Technology	Plant Capacity (TPD)	Highest Royalty payable by Contractor to ULB	Name of Firm	Current Status
6.	Dausa	Compost+RDF	125	Royalty Rs 160/Ton on SLF input	Lakshya Total Solutions	• Work order issued on 23.02.2023. • Contract Agreement has been signed. • Lease deed agreement signs on 27.01.2024. • Municipal Board, Dausa issued a Notice to M/s Lakshya Total Solutions on 28.02.2024 and 04.04.2024 to start the work site at the earliest. • CTE to be applied. • ToR has been granted on 14.01.2025. • Draft EIA report to be submit. • GAD submitted on 21.05.2025, GAD under approval. • The Municipal Council of Dausa terminated the work order due to undue delays dated 10.06.2025. • Retendering is under process.
7.	Banswara	Compost+RDF	19	Basic rate of tipping fee per ton Rs. 247/Ton	M/S Shri MohanGarh Construction Company and RKB reuse Pvt. Ltd. (JV)	• Contract agreement has been signed on 28.08.2023. • Work order has been issued on 28.08.2023. • Stipulated Time period for completion: 18 Months from start of the work. • Lease deed signed on 22.12.2023. • Survey has been done and Work plan Submitted. • CTE has been applied on 14.02.2024. • CTE has been granted on 17.05.2024. • GAD Submitted • Construction work under progress. • Expected time of Completion 31.12.2025

2. Details regarding Under Construction (Work in Progress) Plants

S. No.	City/Town	Processing Technology	Plant Capacity (TPD)	Highest Royalty payable by Contractor to ULB	Name of Firm	Current Status
8.	Beawer	Compost+RDF	47	Basic rate of tipping fee per ton Rs. 247/Ton	M/S Shri MohanGarh Construction Company and RKB reuse Pvt. Ltd. (JV)	- Contract agreement has been signed on 28.08.2023. - Work order has been issued on 28.08.2023. - Stipulated Time period for completion: 18 Months from start of the work. - Lease deed signed on 27.09.2023. - Survey has been done and Work plan Submitted. - CTE has been applied on 04.01.2024. - CTE has been granted on 24.04.2024. - RCC-Precast Boundary wall completed. Civil Construction i.e. office building, weighing bridge, etc. work under progress. - Compost pit construction is under progress. - Expected completion date: 31.03.2026.
9.	Bhiwadi	Compost+RDF	56	Basic rate of tipping fee per ton Rs. 247/Ton	M/S Shri MohanGarh Construction Company and RKB reuse Pvt. Ltd. (JV)	- Contract agreement has been signed on 28.08.2023. - Work order has been issued on 28.08.2023. - Stipulated Time period for completion: 18 Months from start of the work. - Lease deed signed on 21.09.2023. - Survey has been done and Workplan Submitted. - CTE has been applied on 24.11.2023. - CTE has been granted on 24.06.2024. - GAD Approved on 05.11.2024, - Construction work under progress.

2. Details regarding Under Construction (Work in Progress) Plants						
S. No.	City/Town	Processing Technology	Plant Capacity (TPD)	Highest Royalty payable by Contractor to ULB	Name of Firm	Current Status
10.	Bikaner	Compost+ RDF	320	Basic rate of tipping fee per ton Rs. 247/Ton	M/S Shri MohanGarh Construction Company and RKB reuse Pvt. Ltd. (JV)	- Contract agreement has been signed on 28.08.2023. - Work order has been issued on 28.08.2023. - Stipulated Time period for completion: 18 Months from start of the work. - Lease deed signed on 26.09.2023. - Survey has been done and Work plan Submitted. - CTE has been granted on 12.01.2024. - Detailed drawings approved. - RCC-Precast Boundary wall completed. Civil Construction i.e. office building, weighing bridge, compost pad etc. work under progress. - Expected completion date: 30.08.2025. 50% Work Completed - Expected date of completion- 31.12.2025
11.	Bundi	Compost+RDF	57	Basic rate of tipping fee per ton Rs. 247/Ton	M/S Shri MohanGarh Construction Company and RKB reuse Pvt. Ltd. (JV)	- Contract agreement has been signed on 28.08.2023. - Work order has been issued on 28.08.2023. - Stipulated Time period for completion: 18 Months from start of the work. - Lease deed signed on 03.10.2023. - Survey has been done and Work plan Submitted. - CTE has been applied on 21.12.2023. - CTE has been granted on 14.02.2024. - RCC-Precast Boundary wall is being erected. Construction of boundary wall and leveling work under progress. 30% of Civil work completed. - Expected completion date: 31.12.2025.
12.	Chittaurgarh	Compost+RDF	46	Basic rate of tipping fee per ton Rs. 247/Ton	M/S Shri MohanGarh Construction Company and RKB reuse Pvt. Ltd. (JV)	- Contract agreement has been signed on 28.08.2023. - Work order has been issued on 28.08.2023. - Stipulated Time period for completion: 18 Months from start of the work. - Lease deed signed on 27.09.2023. - Survey has been done and Workplan Submitted. - CTE has been applied on 21.12.2023. - CTE obtained on 07.05.2024. - RCC-Precast Boundary wall completed. Civil Construction work under progress. 30% Civil Work completed. - Expected completion date: 31.03.2026.

2. Details regarding Under Construction (Work in Progress) Plants

S. No.	City/Town	Processing Technology	Plant Capacity (TPD)	Highest Royalty payable by Contractor to ULB	Name of Firm	Current Status
13.	Dholpur	Compost+RDF	69	Basic rate of tipping fee per ton Rs. 247/Ton	M/S Shri MohanGarh Construction Company and RKB reuse Pvt. Ltd. (JV)	- Contract agreement has been signed on 28.08.2023. - Work order has been issued on 28.08.2023. - Leaase Deed completed - CTE obtainedStipulated Time period for completion: 18 Months from start of the work. - Lease deed signed on 06.02.2023. - Work plan and GAD has been submitted. - CTE has been applied on 12.02.2024. - CTE has been granted on 26.04.2024. - Construction work under progress.
14.	Gangapur City	Compost+RDF	65	Basic rate of tipping fee per ton Rs. 247/Ton	M/S Shri MohanGarh Construction Company and RKB reuse Pvt. Ltd. (JV)	- Contract agreement has been signed on 28.08.2023. - Work order has been issued on 28.08.2023. - Stipulated Time period for completion: 18 Months from start of the work. - Lease deed signed on 20.12.2023. - Survey has been done and Workplan Submitted. - CTE has been applied on 14.02.2024. - CTE has been granted on 06.04.2024. - RCC-Precast Boundary wall completed. Civil Construction i.e. office building, weighing bridge, etc. work under progress. - Expected completion date: 31.03.2026.
15.	Hindaun	Compost+RDF	37	Basic rate of tipping fee per ton Rs. 247/Ton	M/S Shri MohanGarh Construction Company and RKB reuse Pvt. Ltd. (JV)	- Contract agreement has been signed on 28.08.2023. - Work order has been issued on 28.08.2023. - Stipulated Time period for completion: 18 Months from start of the work. - Lease deed signed on 18.12.2023. - Survey has been done and Workplan Submitted. - CTE has been applied on 05.01.2024. - CTE has been granted on 28.05.2024. - RCC-Precast Boundary wall is being erected. Construction of Boundary wall is under progress.

2. Details regarding Under Construction (Work in Progress) Plants

S. No.	City/Town	Processing Technology	Plant Capacity (TPD)	Highest Royalty payable by Contractor to ULB	Name of Firm	Current Status
16.	Jalore	Compost+RDF	20	Basic rate of tipping fee per ton Rs. 247/Ton	M/S Shri MohanGarh Construction Company and RKB reuse Pvt. Ltd. (JV)	- Contract agreement has been signed on 28.08.2023. - Work order has been issued on 28.08.2023. - Stipulated Time period for completion: 18 Months from start of the work. - Lease deed signed on 03.10.2023. - Survey has been done and Workplan Submitted. - CTE has been applied on 05.01.2024. - CTE has been granted on 28.05.2024. - Construction work is under progress. Office building, compost pad, weighing bridge work under progress. - Expected completion date: 31.03.2026.
17.	Khatushyam Ji	Compost+RDF	5	Basic rate of tipping fee per ton Rs. 247/Ton	M/S Shri MohanGarh Construction Company and RKB reuse Pvt. Ltd. (JV)	- Contract agreement has been signed on 28.08.2023. - Work order has been issued on 28.08.2023. - Stipulated Time period for completion: 18 Months from start of the work. - Lease deed signed on 22.09.2023. - Survey has been done and Workplan Submitted. - CTE has been applied on 04.01.2024. - CTE has been granted on 23.04.2024. - RCC-Precast Boundary wall completed. Civil Construction i.e. office building, weighing bridge, compost pad, tipping pad etc. work under progress. - Expected completion date: 30.08.2025.
18.	Kishangarh	Compost+RDF	26	Basic rate of tipping fee per ton Rs. 247/Ton	M/S Shri MohanGarh Construction Company and RKB reuse Pvt. Ltd. (JV)	- Contract agreement has been signed on 28.08.2023. - Work order has been issued on 28.08.2023. - Stipulated Time period for completion: 18 Months from start of the work. - Lease deed signed. - Survey has been submitted. - CTE has been applied on 18.03.2024. - CTE has been granted on 23.04.2024. - RCC-Precast Boundary wall is being erected. Construction of Boundary wall and levelling work is under progress.

2. Details regarding Under Construction (Work in Progress) Plants

S. No.	City/Town	Processing Technology	Plant Capacity (TPD)	Highest Royalty payable by Contractor to ULB	Name of Firm	Current Status
19.	Kota (South)	Compost+RDF	400	Basic rate of tipping fee per ton Rs. 247/Ton	M/S Shri MohanGarh Construction Company and RKB reuse Pvt. Ltd. (JV)	- Contract agreement has been signed on 28.08.2023. - Work order has been issued on 28.08.2023. - Stipulated Time period for completion: 18 Months from start of the work. - Lease deed done on 30.01.2025. - CTE applied on 29.04.2025. - Site Levelling work under progress.
20.	Kota (North)	Compost+RDF	400	Basic rate of tipping fee per ton Rs. 247/Ton	M/S Shri MohanGarh Construction Company and RKB reuse Pvt. Ltd. (JV)	- Contract agreement has been signed on 28.08.2023. - Work order has been issued on 28.08.2023. - Stipulated Time period for completion: 18 Months from start of the work. - Lease deed signed on 05.12.2023. - Survey has been done and Workplan Submitted. - CTE has been applied on 13.12.2023. - CTE obtained on 17.05.2024. - Boundary wall under progress, office building, labour room, weighbridge room, etc under progress. - Expected completion date: 31.03.2026
21.	Nagaur	Compost+RDF	51	Basic rate of tipping fee per ton Rs. 247/Ton	M/S Shri MohanGarh Construction Company and RKB reuse Pvt. Ltd. (JV)	- Contract agreement has been signed on 28.08.2023. - Work order has been issued on 28.08.2023. - Stipulated Time period for completion: 18 Months from start of the work. - Lease deed signed on 22.12.2023. - Survey has been done and Workplan Submitted. - CTE has been applied on 21.01.2024. - CTE obtained on 03.05.2024. - RCC-Precast Boundary wall is being erected. Construction of office building, labor room, weighbridge room work is under progress. - Expected completion date: 31.10.2025.

2. Details regarding Under Construction (Work in Progress) Plants

S. N.	City/Town	Processing Technology	Plant Capacity (TPD)	Highest Royalty payable by Contractor to ULB	Name of Firm	Current Status
22.	Reengus	Compost+RDF	10	Basic rate of tipping fee per ton Rs. 247/Ton	M/S Shri MohanGarh Construction Company and RKB reuse Pvt. Ltd. (JV)	- Contract agreement has been signed on 28.08.2023. - Work order has been issued on 28.08.2023. - Stipulated Time period for completion: 18 Months from start of the work. - Lease deed signed on 10.01.2024. - Survey has been done and Workplan Submitted. - CTE has been applied on 13.02.2024. - CTE obtained on 09.05.2024. - RCC-Precast Boundary wall is being erected. Construction of Boundary wall and levelling work is under progress.
23.	Sawai Madhopur	Compost+RDF	46	Basic rate of tipping fee per ton Rs. 247/Ton	M/S Shri MohanGarh Construction Company and RKB reuse Pvt. Ltd. (JV)	- Contract agreement has been signed on 28.08.2023. - Work order has been issued on 28.08.2023. - Stipulated Time period for completion: 18 Months from start of the work. - Lease deed signed on 05.12.2023. - Survey has been done and Workplan Submitted. - CTE has been applied on 04.01.2024. - CTE obtained on 06.03.2024. - RCC-Precast Boundary wall completed. Civil Construction i.e. office building, weighing bridge, etc. work under progress. - Excavation Work: Initiated by the contractor.
24.	Sirohi	Compost+RDF	13	Basic rate of tipping fee per ton Rs. 247/Ton	M/S Shri MohanGarh Construction Company and RKB reuse Pvt. Ltd. (JV)	- Contract agreement has been signed on 28.08.2023. - Work order has been issued on 28.08.2023. - Stipulated Time period for completion: 18 Months from start of the work. - Lease deed signed on 31.10.2023. - CTE has been applied on 31.01.2024. Application refused due to fee barred with given time. - CTE has been re-applied on 07.05.2024. - Reply of issued show cause Notice's on date 25.07.2024 and 22.08.2024 has been submitted by firm. - CTE refused on 10.09.2024. CTE re considered after firms submitted documents. - CTE received on 21.02.2025. - Construction work under progress. Expected completion date: 31.03.2026.

2. Details regarding Under Construction (Work in Progress) Plants

S. No.	City/Town	Processing Technology	Plant Capacity (TPD)	Highest Royalty payable by Contractor to ULB	Name of Firm	Current Status
25.	Sujangarh	Compost+RDF	30	Basic rate of tipping fee per ton Rs. 247/Ton	M/S Shri MohanGarh Construction Company and RKB reuse Pvt. Ltd. (JV)	- Contract agreement has been signed on 28.08.2023. - Work order has been issued on 28.08.2023. - Stipulated Time period for completion: 18 Months from start of the work. - Lease deed signed on 04.11.2023. - Survey has been done and Workplan Submitted. - CTE has been applied on 11.01.2024. - CTE obtained on 27.05.2024. - RCC-Precast Boundary wall erection completed. Construction of Boundary wall and levelling work is under progress.
26.	Khetri	Compost+RDF	8	Basic rate of tipping fee per ton Rs. 437/Ton	M/S Shri MohanGarh Construction Company and RKB reuse Pvt. Ltd. (JV)	- Contract agreement has been signed on 14.09.2023. - Work order has been issued on 20.09.2023. - Stipulated Time period for completion: 18 Months from start of the work. - Lease deed signed on 04.03.2024. - Survey has been done and Workplan Submitted. - CTE has been applied on 13.02.2024. - CTE granted on 13.05.2024. - Plant Construction work under progress.
27.	Nawalgarh	Compost+RDF	21	Basic rate of tipping fee per ton Rs. 437/Ton	M/S Shri MohanGarh Construction Company and RKB reuse Pvt. Ltd. (JV)	- Contract agreement has been signed on 14.09.2023. - Work order has been issued on 20.09.2023. - Stipulated Time period for completion: 18 Months from start of the work. - Lease deed has been signed on 19.12.2023. - Survey has been done and Workplan Submitted. - CTE has been applied on 13.02.2024. - CTE granted on 20.03.2024. - RCC-Precast Boundary wall is being erected. Construction of Boundary wall and levelling work is under progress.

2. Details regarding Under Construction (Work in Progress) Plants

S. No.	City/Town	Processing Technology	Plant Capacity (TPD)	Highest Royalty payable by Contractor to ULB	Name of Firm	Current Status
28.	Bayana	Compost+RDF	13.5	Basic rate of tipping fee per ton Rs. 437/Ton	M/S Shri MohanGarh Construction Company and RKB reuse Pvt. Ltd. (JV)	- Contract agreement has been signed on 14.09.2023. - Work order has been issued on 20.09.2023. - Stipulated Time period for completion: 18 Months from start of the work. - Lease deed signed 20.09.2024. - GAD approved on 09.06.2025. - CTE has been issued on 02.04.2025. - Construction work under progress.
29.	Bagru	Compost+RDF	13	Basic rate of tipping fee per ton Rs. 437/Ton	M/S Shri MohanGarh Construction Company and RKB reuse Pvt. Ltd. (JV)	- Contract agreement has been signed on 14.09.2023. - Work order has been issued on 20.09.2023. - Stipulated Time period for completion: 18 Months from start of the work. - Lease deed signed 12.03.2024. - CTE applied on 18.03.2024. - CTE granted on 29.07.2024. - Construction of Boundary wall and levelling work is under progress.
30.	Khandela	Compost+RDF	9.5	Basic rate of tipping fee per ton Rs. 437/Ton	M/S Shri MohanGarh Construction Company and RKB reuse Pvt. Ltd. (JV)	- Contract agreement has been signed on 14.09.2023. - Work order has been issued on 20.09.2023. - Stipulated Time period for completion: 18 Months from start of the work. - Lease deed done on 12.03.2024. - CTE to be applied.

2. Details regarding Under Construction (Work in Progress) Plants						
S. No.	City/Town	Processing Technology	Plant Capacity (TPD)	Highest Royalty payable by Contractor to ULB	Name of Firm	Current Status
31.	Raisinghnagar	Compost+RDF	11.64	Basic rate of tipping fee per ton Rs. 378/Ton	M/s Escostan Infra Pvt Ltd	- Contract agreement has been signed on 22.09.2023. - Work order has been issued on 06.10.2023. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed signed 16.05.2024. - GAD submitted. - CTE to be applied. - A large amount of legacy waste has been cleared from the site. 50% rest waste present on site. - Site Clearance: 75% completed - Composting Shed: Foundation work in progress, Material Procured and Work in progress
32.	Kesrisinghpur	Compost+RDF	5.76	Basic rate of tipping fee per ton Rs. 378/Ton	M/s Escostan Infra Pvt Ltd	- Contract agreement has been signed on 22.09.2023. - Work order has been issued on 06.10.2023. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed under progress.
33.	Anupgarh	Compost+RDF	12.69	Basic rate of tipping fee per ton Rs. 378/Ton	M/s Escostan Infra Pvt Ltd	- Contract agreement has been signed on 22.09.2023. - Work order has been issued on 06.10.2023. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed done on 06.03.2025. - Survey conducted, GAD under preparation. - CTE applied on 6.10.2025.
34.	Karanpur	Compost+RDF	8.75	Basic rate of tipping fee per ton Rs. 378/Ton	M/s Escostan Infra Pvt Ltd	- Contract agreement has been signed on 22.09.2023. - Work order has been issued on 06.10.2023. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed under progress.

2. Details regarding Under Construction (Work in Progress) Plants

S. No.	City/Town	Processing Technology	Plant Capacity (TPD)	Highest Royalty payable by Contractor to ULB	Name of Firm	Current Status
35.	Padampur	Compost+RDF	7.57	Basic rate of tipping fee per ton Rs. 378/Ton	M/s Escostan Infra Pvt Ltd	- Contract agreement has been signed on 22.09.2023. - Work order has been issued on 06.10.2023. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed signed 18.04.2024. - GAD submitted and approved. - CTE to be applied on 12.08.2025
36.	Vijaynagar	Compost+RDF	7.57	Basic rate of tipping fee per ton Rs. 378/Ton	M/s Escostan Infra Pvt Ltd	- Contract agreement has been signed on 22.09.2023. - Work order has been issued on 06.10.2023. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed done on 04.03.2025. - CTE to be applied on 17.07.2025 - Legacy Waste Removal: A large amount of legacy waste was present on site and has now been cleared. 80% Site Clearance has been done.
37.	Gajsinghpur	Compost+RDF	4.11	Basic rate of tipping fee per ton Rs. 378/Ton	M/s Escostan Infra Pvt Ltd	- Contract agreement has been signed on 22.09.2023. - Work order has been issued on 06.10.2023. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed signed 17.04.2024. - GAD submitted approval is pending. - CTE to be re-applied.
38.	Rawatsar	Compost+RDF	14.43	Basic rate of tipping fee per ton Rs. 378/Ton	M/s Escostan Infra Pvt Ltd	- Contract agreement has been signed on 22.09.2023. - Work order has been issued on 06.10.2023. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed done on 22.04.2024. - CTE has been applied on 06.07.2024. - Drawing Design to be submitted. - CTE received on 03.09.2024. - Construction work in progress. - Site leveling under-progress.

2. Details regarding Under Construction (Work in Progress) Plants

S. No.	City/Town	Processing Technology	Plant Capacity (TPD)	Highest Royalty payable by Contractor to ULB	Name of Firm	Current Status
39.	Bhadra	Compost+RDF	16.71	Basic rate of tipping fee per ton Rs. 378/Ton	M/s Escostan Infra Pvt Ltd	- Contract agreement has been signed on 22.09.2023. - Work order has been issued on 06.10.2023. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed signed 24.04.2024. - CTE has been applied on 18.05.2024. - CTE refused due to fee barred in given timeline. - CTE re-applied on 05.07.2024. - CTE has been Granted on 03.09.2024. - Construction work in progress. - Site Clearance has been done. - Site work is under-progress.
40.	Nohar	Compost+RDF	20.48	Basic rate of tipping fee per ton Rs. 378/Ton	M/s Escostan Infra Pvt Ltd	- Contract agreement has been signed on 22.09.2023. - Work order has been issued on 06.10.2023. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed signed 23.04.2024. - CTE has been applied on 18.05.2024. - CTE refused due to fee barred in given timeline. - CTE re-applied on 05.07.2024. - CTE granted on 03.09.2024. - Plant under construction. - Site clearance work has been completed. - Wire fencing is also fully completed. - Composting shed: 8% of the work is completed; remaining work is in progress. - Guard room: 15% of the work is completed; remaining work is in progress.

2. Details regarding Under Construction (Work in Progress) Plants						
S. No.	City/Town	Processing Technology	Plant Capacity (TPD)	Highest Royalty payable by Contractor to ULB	Name of Firm	Current Status
41.	Pilibanga	Compost+RDF	15.33	Basic rate of tipping fee per ton Rs. 378/Ton	M/s Escostan Infra Pvt Ltd	- Contract agreement has been signed on 22.09.2023. - Work order has been issued on 06.10.2023. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed signed 22.04.2024. - CTE re-applied on 05.07.2024. - CTE Received on 24.09.2024. - GAD has been submitted. - Site Leveling is under-progress.
42.	Sangaria	Compost+RDF	15.05	Basic rate of tipping fee per ton Rs. 378/Ton	M/s Escostan Infra Pvt Ltd	- Contract agreement has been signed on 22.09.2023. - Work order has been issued on 06.10.2023. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed to be done on 22.03.2025. - Survey conducted, GAD is under preparation.
43.	Neem-Ka-Thana	Compost+RDF	14.89	Basic rate of tipping fee per ton Rs. 367/Ton	M/s Escostan Infra Pvt Ltd	- Contract agreement has been signed on 22.09.2023. - Work order has been issued on 06.10.2023. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed signed 09.04.2024. - CTE has been applied on 20.05.2024. - CTE granted on 04.04.2025. - Site Leveling is under-progress.
44.	Sri Madhopur	Compost+RDF	12.89	Basic rate of tipping fee per ton Rs. 367/Ton	M/s Escostan Infra Pvt Ltd	- Contract agreement has been signed on 22.09.2023. - Work order has been issued on 06.10.2023. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed signed 16.04.2024. - CTE applied on 15.07.2024. - CTE granted on 04.04.2025.

2. Details regarding Under Construction (Work in Progress) Plants

S. No.	City/Town	Processing Technology	Plant Capacity (TPD)	Highest Royalty payable by Contractor to ULB	Name of Firm	Current Status
45.	Laxmangarh	Compost+RDF	21.94	Basic rate of tipping fee per ton Rs. 367/Ton	M/s Escostan Infra Pvt Ltd	- Contract agreement has been signed on 22.09.2023. - Work order has been issued on 06.10.2023. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed done on 18.04.2024. - CTE applied on 15.07.2024. - CTE granted on 04.04.2025. - GAD Submitted. - Site clearance is 30% completed. - Guard room construction is 65% complete. - Construction work is currently in progress.
46.	Ramgarh	Compost+RDF	13.57	Basic rate of tipping fee per ton Rs. 367/Ton	M/s Escostan Infra Pvt Ltd	- Contract agreement has been signed on 22.09.2023. - Work order has been issued on 06.10.2023. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed signed 16.04.2024. - CTE applied on 15.07.2024.
47.	Losal	Compost+RDF	11.72	Basic rate of tipping fee per ton Rs. 367/Ton	M/s Escostan Infra Pvt Ltd	- Contract agreement has been signed on 22.09.2023. - Work order has been issued on 06.10.2023. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed signed 22.04.2024. - CTE applied on 15.07.2024. - CTE granted on 04.04.2025. - Site Clearance: 20% completed - Composting Pad: 70% completed - MRF Shed: 100% completed - Guard Room: 30% completed

• 2. Details regarding Under Construction (Work in Progress) Plants.						
S. No.	City/Town	Processing Technology	Plant Capacity (TPD)	Highest Royalty payable by Contractor to ULB	Name of Firm	• Current Status
48.	Fatehpur	Compost+RDF	57.08	Basic rate of tipping fee per ton Rs. 367/Ton	M/s Escostan Infra Pvt Ltd	- Contract agreement has been signed on 22.09.2023. - Work order has been issued on 06.10.2023. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed signed 29.04.2024. - CTE has been applied on 14.11.2024 and granted on 07.04.2025. - GAD Submitted and Approved. - Site clearance is under progress.
49.	Pilani	Compost+RDF	12.22	Basic rate of tipping fee per ton Rs. 367/Ton	M/s Escostan Infra Pvt Ltd	- Contract agreement has been signed on 22.09.2023. - Work order has been issued on 06.10.2023. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed signed 18.04.2024. - CTE has been applied on 15.05.2024. - CTE refused due to fee barred in given timeline. - CTE re-applied on 08.07.2024. - CTE received on 08.10.2024. - GAD has been submitted. - Construction work to be start. - Composting Pad: 70% completed - MRF foundation: work in progress - Fencing Work: 50% completed. - Site Leveling: 50% completed. - Guard Room: 50% completed
50.	Vidyavihar	Compost+RDF	6.43	Basic rate of tipping fee per ton Rs. 367/Ton	M/s Escostan Infra Pvt Ltd	- Contract agreement has been signed on 22.09.2023. - Work order has been issued on 06.10.2023. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed done on 06.02.2025. - Composting Pad: 70% completed - MRF foundation: work in progress - Fencing Work: 50% completed. - Site Leveling: 50% completed. - Guard Room: 50% completed

• **2. Details regarding Under Construction (Work in Progress) Plants**

S. No.	City/Town	Processing Technology	Plant Capacity (TPD)	Highest Royalty payable by Contractor to ULB	Name of Firm	• Current Status
51.	Baggar	Compost+RDF	5.85	Basic rate of tipping fee per ton Rs. 367/Ton	M/s Escostan Infra Pvt Ltd	• Contract agreement has been signed on 22.09.2023. • Work order has been issued on 06.10.2023. • Stipulated Time period for completion: 12 Months from start of the work. • Lease deed signed 15.04.2024. • CTE has been applied on 20.05.2024. • CTE refused due to fee barred in given timeline. • CTE re-applied on 06.07.2024. • CTE received on 08.10.2024. • GAD Submitted and Approved on 24.03.2025 • Construction work in progress. • Fencing - completed ➤ Guard Room- Completed ➤ MRF Area:- 90% Completed ➤ Composting Area:- up to plinth level 60% ➤ Composting Pad:- Top PCC completed. ➤ Drains:- 90% Completed . ➤ Road work:- 90% ➤ Sub base work in Progress.
52.	Mukandgarh	Compost+RDF	7.59	Basic rate of tipping fee per ton Rs. 367/Ton	M/s Escostan Infra Pvt Ltd	• Contract agreement has been signed on 22.09.2023. • Work order has been issued on 06.10.2023. • Stipulated Time period for completion: 12 Months from start of the work. • Lease deed signed 15.04.2024. • CTE has been applied on 22.05.2024. • CTE refused due to fee barred in given timeline. • CTE re-applied on 08.07.2024. • CTE received on 08.10.2024. • Construction work in progress. • Footing Work: Excavation, casting of footings, and column casting completed. • Material Recovery Facility (MRF): 70% construction completed. • Composting Infrastructure: composting pad installed. • Refining Area: 100% completed. • Tipping Area: Fully completed. • Wire Fencing: 60% completed. • Guard Room: 60% completed. • Gate Pillars: Finished. • Septic Tank: Excavation and PCC (Plain Cement Concrete) work completed.

• 2. Details regarding Under Construction (Work in Progress) Plants

S. No.	City/Town	Processing Technology	Plant Capacity (TPD)	Highest Royalty payable by Contractor to ULB	Name of Firm	• Current Status
53.	Chirawa	Compost+RDF	18.6	Basic rate of tipping fee per ton Rs. 367/Ton	M/s Escostan Infra Pvt Ltd	• Contract agreement has been signed on 22.09.2023. • Work order has been issued on 06.10.2023. • Stipulated Time period for completion: 12 Months from start of the work. • Lease deed signed 16.04.2024. • CTE has been applied on 21.05.2024. • CTE refused due to fee barred in given timeline. • CTE re-applied on 08.07.2024. • CTE received on 08.10.2024. • GAD has been submitted. GAD approved. • Construction work in progress. • Site clearance work: Ground leveling Completed • Wire Fencing: 100% Completed • Composting Pad: 50% completed; remaining work is in progress • MRF Shed : foundation work completed
54.	Mandawa	Compost+RDF	9.59	Basic rate of tipping fee per ton Rs. 367/Ton	M/s Escostan Infra Pvt Ltd	• Contract agreement has been signed on 22.09.2023. • Work order has been issued on 06.10.2023. • Stipulated Time period for completion: 12 Months from start of the work. • Lease deed signed 18.04.2024. • CTE re-applied on 08.07.2024. • CTE received on 08.10.2024. • GAD Submitted • Construction work in progress. • Legacy Waste clearance is now 10% completed • Job operation in progress, mobilization • Guard Room: 5% construction completed • Remaining Work: Currently under process
55.	Surajgarh	Compost+RDF	8.9	Basic rate of tipping fee per ton Rs. 367/Ton	M/s Escostan Infra Pvt Ltd	• Contract agreement has been signed on 22.09.2023. • Work order has been issued on 06.10.2023. • Stipulated Time period for completion: 12 Months from start of the work. • Lease deed under progress.

• **2. Details regarding Under Construction (Work in Progress) Plants**

S. No.	City/Town	Processing Technology	Plant Capacity (TPD)	Highest Royalty payable by Contractor to ULB	Name of Firm	• Current Status
56.	Bissau	Compost+RDF	9.55	Basic rate of tipping fee per ton Rs. 367/Ton	M/s Escostan Infra Pvt Ltd	- Contract agreement has been signed on 22.09.2023. - Work order has been issued on 06.10.2023. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed signed 16.04.2024. - CTE re-applied on 15.07.2024. - CTE Granted on 04.04.2025. - GAD Submitted and Approved on 30.04.2025 - Construction work is in progress. - Site clearance work: 100% completed ➤ Wire fencing: Fully completed ➤ Composting Pad: 70% completed; foundation work completed, remaining work is in progress about plinth level, brick work under process
57.	Sarwar	Compost+RDF	8.37	Basic rate of tipping fee per ton Rs. 436/Ton	M/s Rekart Inovations Pvt. Ltd.	- Contract agreement has been signed on 22.12.2023. - Work order has been issued on 22.12.2023. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed signed 12.03.2024. - CTE has been applied on 27.03.2024. - CTE obtained on 06.06.2024. - Construction work under progress.
58.	Bijainagar (M)	Compost+RDF	13.2	Basic rate of tipping fee per ton Rs. 436/Ton	M/s Rekart Inovations Pvt. Ltd.	- Contract agreement has been signed on 22.12.2023. - Work order has been issued on 22.12.2023. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed signed on 28.03.2024. - CTE has been applied on 11.04.2024. - CTE obtained on 16.04.2024. - GAD has been Submitted. - Construction work under progress. Site survey done as on 16.05.2024 & sample collected on 16.05.2024 for soil testing.
59.	Kekri	Compost+RDF	17.22	Basic rate of tipping fee per ton Rs. 436/Ton	M/s Rekart Inovations Pvt. Ltd.	- Contract agreement has been signed on 22.12.2023. - Work order has been issued on 22.12.2023. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed signed on 11.03.2024.

						• CTE has been applied on 28.03.2024. • CTE obtained on 16.05.2024. • GAD has been submitted. • Construction work under progress.
60.	Nasirabad	Compost+RDF	20.88	Basic rate of tipping fee per ton Rs. 436/Ton	M/s Rekart Inovations Pvt. Ltd.	• Contract agreement has been signed on 22.12.2023. • Work order has been issued on 22.12.2023. • Stipulated Time period for completion: 12 Months from start of the work. • Lease deed signed on 09.04.2024. • CTE has been applied on 11.04.2024. • CTE obtained on 16.05.2024. • GAD submitted and approved on 25.11.2024. • Construction work under progress.
61.	Pushkar	Compost+RDF	9.78	Basic rate of tipping fee per ton Rs. 436/Ton	M/s Rekart Inovations Pvt. Ltd.	• Contract agreement has been signed on 22.12.2023. • Work order has been issued on 22.12.2023. • Stipulated Time period for completion: 12 Months from start of the work. • Lease deed signed on 15.04.2024. • CTE has been applied on 20.04.2024. • CTE obtained on 27.06.2024. • Construction work under progress.
62.	Gulabpura	Compost+RDF	11.19	Basic rate of tipping fee per ton Rs. 436/Ton	M/s Rekart Inovations Pvt. Ltd.	• Contract agreement has been signed on 22.12.2023. • Work order has been issued on 22.12.2023. • Stipulated Time period for completion: 12 Months from start of the work. • Lease deed signed on 22.12.2023. • CTE has been applied on 19.04.2024. • CTE obtained on 26.06.2024. • GAD has been Submitted. Site levelling under progress. • Construction work under progress.

2. Details regarding Under Construction (Work in Progress) Plants						
S. No.	City/Town	Processing Technology	Plant Capacity (TPD)	Highest Royalty payable by Contractor to ULB	Name of Firm	Current Status
63.	Shahpura_BH (M)	Compost+RDF	12.46	Basic rate of tipping fee per ton Rs. 436/Ton	M/s Rekart Inovations Pvt. Ltd.	- Contract agreement has been signed on 22.12.2023. - Work order has been issued on 22.12.2023. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed signed on 03.04.2024. - CTE has been applied on 06.04.2024. - CTE obtained on 26.06.2024. - Construction work under progress.
64.	Jahazpur	Compost+RDF	8.46	Basic rate of tipping fee per ton Rs. 436/Ton	M/s Rekart Inovations Pvt. Ltd.	- Contract agreement has been signed on 22.12.2023. - Work order has been issued on 22.12.2023. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed signed on 14.03.2024. - CTE has been applied on 06.04.2024. - CTE obtained on 26.06.2024. - Construction work under progress.
65.	Asind	Compost+RDF	6.83	Basic rate of tipping fee per ton Rs. 436/Ton	M/s Rekart Inovations Pvt. Ltd.	- Contract agreement has been signed on 22.12.2023. - Work order has been issued on 22.12.2023. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed signed on 05.04.2024. - CTE has been applied on 11.04.2024. - CTE obtained on 27.06.2024. - Construction work under progress.

2. Details regarding Under Construction (Work in Progress) Plants						
S. No.	City/Town	Processing Technology	Plant Capacity (TPD)	Highest Royalty payable by Contractor to ULB	Name of Firm	Current Status
66.	Mandalgarh	Compost+RDF	5.69	Basic rate of tipping fee per ton Rs. 436/Ton	M/s Rekart Inovations Pvt. Ltd.	- Contract agreement has been signed on 22.12.2023. - Work order has been issued on 22.12.2023. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed signed on 12.04.2024. - CTE has been applied on 02.05.2024. - CTE obtained on 26.06.2024. - Construction work under progress.
67.	Gangapur	Compost+RDF	7.72	Basic rate of tipping fee per ton Rs. 436/Ton	M/s Rekart Inovations Pvt. Ltd.	- Contract agreement has been signed on 22.12.2023. - Work order has been issued on 22.12.2023. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed signed on 08.04.2024. - CTE has been applied on 12.04.2024. - CTE obtained on 26.06.2024.
68.	Uniara	Compost+RDF	5.16	Basic rate of tipping fee per ton Rs. 436/Ton	M/s Rekart Inovations Pvt. Ltd.	- Contract agreement has been signed on 22.12.2023. - Work order has been issued on 22.12.2023. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed signed on 13.03.2024. - CTE has been applied on 12.04.2024. - CTE obtained on 01.07.2024. - Construction work under progress.
69.	Malpura	Compost+RDF	14.81	Basic rate of tipping fee per ton Rs. 436/Ton	M/s Rekart Inovations Pvt. Ltd.	- Contract agreement has been signed on 22.12.2023. - Work order has been issued on 22.12.2023. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed signed on 16.04.2024. - CTE has been applied on 26.04.2024. - CTE obtained on 27.06.2024. - GAD has been Approved. - Construction work under progress.

2. Details regarding Under Construction (Work in Progress) Plants						
S. No.	City/Town	Processing Technology	Plant Capacity (TPD)	Highest Royalty payable by Contractor to ULB	Name of Firm	Current Status
70.	Todaraisingh	Compost+RDF	9.68	Basic rate of tipping fee per ton Rs. 436/Ton	M/s Rekart Inovations Pvt. Ltd.	- Contract agreement has been signed on 22.12.2023. - Work order has been issued on 22.12.2023. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed signed on 19.04.2024. - CTE has been applied on 26.04.2024. - CTE obtained on 27.06.2024. - GAD has been Approved. - Construction work under progress.
71.	Todabhim	Compost+RDF	9.44	Basic rate of tipping fee per ton Rs. 436/Ton	M/s Rekart Inovations Pvt. Ltd.	- Contract agreement has been signed on 22.12.2023. - Work order has been issued on 22.12.2023. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed under progress.
72.	Karauli	Compost+RDF	56.26	Basic rate of tipping fee per ton Rs. 436/Ton	M/s Rekart Inovations Pvt. Ltd.	- Contract agreement has been signed on 22.12.2023. - Work order has been issued on 22.12.2023. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed under progress.
73.	Sambhar	Compost+RDF	9.18	Basic rate of tipping fee per ton Rs. 342/Ton	M/S Center for Development Communication Trust	- Contract agreement has been signed on 22.12.2023. - Work order has been issued on 22.12.2023. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed has been done on 26.04.2024. - CTE has been applied on 07.05.2024. - CTE has been granted on 26.07.2024. - GAD Prepared and Submitted. - Construction work under progress.

2. Details regarding Under Construction (Work in Progress) Plants						
S. No.	City/Town	Processing Technology	Plant Capacity (TPD)	Highest Royalty payable by Contractor to ULB	Name of Firm	Current Status
74.	Kishangarh Renwal	Compost+RDF	12	Basic rate of tipping fee per ton Rs. 342/Ton	M/S Center for Development Communication Trust	- Contract agreement has been signed on 22.12.2023. - Work order has been issued on 22.12.2023. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed signed on 13.03.2024. - CTE has been applied on 10.04.2024. - CTE has been granted on 26.07.2024 - GAD Submitted on 04.08.2025. - Construction work under progress.
75.	Jobner	Compost+RDF	4.67	Basic rate of tipping fee per ton Rs. 342/Ton	M/S Center for Development Communication Trust	- Contract agreement has been signed on 22.12.2023. - Work order has been issued on 22.12.2023. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed signed on 12.03.2024. - CTE has been applied on 11.04.2024. - CTE has been granted on 26.07.2024. - GAD has been Approved. Ground leveling and Wire fencing has been done; Construction work is under progress.
76.	Chaksu	Compost+RDF	13.74	Basic rate of tipping fee per ton Rs. 342/Ton	M/S Center for Development Communication Trust	- Contract agreement has been signed on 22.12.2023. - Work order has been issued on 22.12.2023. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed signed 21.05.2024. - CTE has been applied on 22.05.2024. - CTE has been granted on 04.07.2024. - GAD submitted and approved. - Construction work under progress.

2. Details regarding Under Construction (Work in Progress) Plants						
S. No.	City/Town	Processing Technology	Plant Capacity (TPD)	Highest Royalty payable by Contractor to ULB	Name of Firm	Current Status
77.	Shahpura_J (M)	Compost+RDF	13.93	Basic rate of tipping fee per ton Rs. 342/Ton	M/S Center for Development Communication Trust	- Contract agreement has been signed on 22.12.2023. - Work order has been issued on 22.12.2023. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed signed on 28.02.2024. - CTE has been applied on 08.03.2024. - CTE has been granted on 26.07.2024. - Construction work under progress.
78.	Kotputli	Compost+RDF	20.22	Basic rate of tipping fee per ton Rs. 342/Ton	M/S Center for Development Communication Trust	- Contract agreement has been signed on 22.12.2023. - Work order has been issued on 22.12.2023. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed signed 30.04.2024. - CTE has been applied on 20.05.2024. - CTE has been granted on 21.08.2024. - GAD has been Approved. Ground leveling and Wire fencing has been done; - Construction work is under progress.
79.	Viratnagar	Compost+RDF	8.45	Basic rate of tipping fee per ton Rs. 342/To n	M/S Center for Development Communication Trust	- Contract agreement has been signed on 22.12.2023. - Work order has been issued on 22.12.2023. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed signed on 20.03.2024. - CTE has been applied on 10.04.2024. - CTE has been granted on 21.08.2024. - GAD Submitted and approved. - Construction work under progress.
80.	Lalsot	Compost+RDF	14.12	Basic rate of tipping fee per ton Rs. 342/Ton	M/S Center for Development Communication Trust	- Contract agreement has been signed on 22.12.2023. - Work order has been issued on 22.12.2023. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed signed on 26.02.2024. - CTE has been applied on 06.03.2024. - CTE has been granted on 04.07.2024. - Construction work under progress.

81.	Bandikui	Compost+RDF	18.36	Basic rate of tipping fee per ton Rs. 342/Ton	M/S Center for Development Communication Trust	• Contract agreement has been signed on 22.12.2023. • Work order has been issued on 22.12.2023. • Stipulated Time period for completion: 12 Months from start of the work. • Lease deed signed 02.05.2024. • CTE has been applied on 04.05.2024. • CTE has been granted on 04.07.2024. • Construction work under progress. • Phase 1 and 2 completed. Phase 3 is under-progress.
82.	Mahwa	Compost+RDF	10.21	Basic rate of tipping fee per ton Rs. 342/Ton	M/S Center for Development Communication Trust	• Contract agreement has been signed on 22.12.2023. • Work order has been issued on 22.12.2023. • Stipulated Time period for completion: 12 Months from start of the work. • Lease deed signed on 16.04.2024. • CTE has been applied on 17.04.2024. • CTE has been granted on 04.07.2024. • Construction work under progress.
83.	Bali	Compost+RDF	8.17	Basic rate of tipping fee per ton Rs. 436/Ton	M/s Rekart Inovations Pvt. Ltd.	• Contract agreement has been signed on 22.12.2023. • Work order has been issued on 22.12.2023. • Stipulated Time period for completion: 12 Months from start of the work. • Lease deed signed on 23.02.2024. • CTE has been applied on 27.03.2024. • CTE has been granted on 25.04.2024. • Construction is under progress. Site survey done as on 09.05.2024 & sample collected on 07.06.2024 for soil testing.
84.	Jaitaran	Compost+RDF	9.3	Basic rate of tipping fee per ton Rs. 436/Ton	M/s Rekart Inovations Pvt. Ltd.	• Contract agreement has been signed on 22.12.2023. • Work order has been issued on 22.12.2023. • Stipulated Time period for completion: 12 Months from start of the work. • Lease deed signed on 14.03.2024. • CTE has been applied on 29.03.2024. • CTE has been granted on 16.05.2024. • Site survey done as on 18.03.2024 & sample collected on 11.05.2024 for soil testing. • Construction is under progress.

2. Details regarding Under Construction (Work in Progress) Plants						
S. No.	City/Town	Processing Technology	Plant Capacity (TPD)	Highest Royalty payable by Contractor to ULB	Name of Firm	Current Status
85.	Falna	Compost+RDF	10.21	Basic rate of tipping fee per ton Rs. 436/Ton	M/s Rekart Inovations Pvt. Ltd.	- Contract agreement has been signed on 22.12.2023. - Work order has been issued on 22.12.2023. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed sign on 12.04.2024. - CTE has been applied on 19.04.2024. - CTE has been granted on 16.05.2024. - Construction is under progress.
86.	Sadri	Compost+RDF	11.26	Basic rate of tipping fee per ton Rs. 436/Ton	M/s Rekart Inovations Pvt. Ltd.	- Contract agreement has been signed on 22.12.2023. - Work order has been issued on 22.12.2023. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed under progress.
87.	Rani	Compost+RDF	5.7	Basic rate of tipping fee per ton Rs. 436/Ton	M/s Rekart Inovations Pvt. Ltd.	- Contract agreement has been signed on 22.12.2023. - Work order has been issued on 22.12.2023. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed signed on 14.04.2024. - CTE has been applied on 19.04.2024. - CTE has been granted on 16.05.2024. - Site survey done as on 30.04.2024 & sample collected on 11.05.2024 for soil testing. - Construction is under progress.
88.	Pindwara (M)	Compost+RDF	10.06	Basic rate of tipping fee per ton Rs. 436/Ton	M/s Rekart Inovations Pvt. Ltd.	- Contract agreement has been signed on 22.12.2023. - Work order has been issued on 22.12.2023. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed signed on 19.04.2024. - CTE has been applied on 26.04.2024. - CTE has been granted on 05.06.2024. - Construction is under progress.

2. Details regarding Under Construction (Work in Progress) Plants						
S. No.	City/Town	Processing Technology	Plant Capacity (TPD)	Highest Royalty payable by Contractor to ULB	Name of Firm	Current Status
89.	Abu Road (M)	Compost+RDF	22.85	Basic rate of tipping fee per ton Rs. 436/Ton	M/s Rekart Inovations Pvt. Ltd.	- Contract agreement has been signed on 22.12.2023. - Work order has been issued on 22.12.2023. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed under progress.
90.	Sanchore	Compost+RDF	13.51	Basic rate of tipping fee per ton Rs. 436/Ton	M/s Rekart Inovations Pvt. Ltd.	- Contract agreement has been signed on 22.12.2023. - Work order has been issued on 22.12.2023. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed signed on 12.04.2024. - CTE has been applied on 19.04.2024. - CTE obtained on 28.05.2024. - Construction work under progress.
91.	Bilara	Compost+RDF	16.27	Basic rate of tipping fee per ton Rs. 436/Ton	M/s Rekart Inovations Pvt. Ltd.	- Contract agreement has been signed on 22.12.2023. - Work order has been issued on 22.12.2023. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed signed on 14.04.2024. - CTE has been applied on 19.04.2024. - CTE obtained on 28.06.2024. - Construction work under progress.
92.	Phalodi	Compost+RDF	20.51	Basic rate of tipping fee per ton Rs. 436/Ton	M/s Rekart Inovations Pvt. Ltd.	- Contract agreement has been signed on 22.12.2023. - Work order has been issued on 22.12.2023. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed signed on 16.04.2024. - CTE has been applied on 19.04.2024. - CTE obtained on 28.06.2024. - Construction work under progress.

2. Details regarding Under Construction (Work in Progress) Plants						
S. No.	City/Town	Processing Technology	Plant Capacity (TPD)	Highest Royalty payable by Contractor to ULB	Name of Firm	Current Status
93.	Pipar City	Compost+RDF	15.13	Basic rate of tipping fee per ton Rs. 436/Ton	M/s Rekart Inovations Pvt. Ltd.	- Contract agreement has been signed on 22.12.2023. - Work order has been issued on 22.12.2023. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed done on 22.02.2024. - CTE has been applied on 27.03.2024. - CTE obtained on 13.06.2024. - Construction work under progress.
94.	Balotra	Compost+RDF	45.93	Basic rate of tipping fee per ton Rs. 436/Ton	M/s Rekart Inovations Pvt. Ltd.	- Contract agreement has been signed on 22.12.2023. - Work order has been issued on 22.12.2023. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed signed 07.03.2024. - CTE to be applied on 10.06.2024. - CTE obtained on 12.07.2024. - Construction work under progress.
95.	Pokran	Compost+RDF	9.68	Basic rate of tipping fee per ton Rs. 436/Ton	M/s Rekart Inovations Pvt. Ltd.	- Contract agreement has been signed on 22.12.2023. - Work order has been issued on 22.12.2023. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed signed on 05.04.2024. - CTE has been applied on 19.04.2024. - CTE obtained on 10.07.2024. - Construction work under progress.
96.	Chhoti Sadri	Compost+RDF	7.55	Basic rate of tipping fee per ton Rs. 399/Ton	M/s Rekart Inovations Pvt. Ltd.	- Contract agreement has been signed on 22.12.2023. - Work order has been issued on 22.12.2023. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed signed on 09.02.2024. - CTE has been applied on 29.03.2024. - CTE has been received on 07.05.2024. - Construction work is under progress. Site survey done as on 06.03.2024 & sample collected on 27.05.2024 for soil testing. - Site Clearance is under-progress.

2. Details regarding Under Construction (Work in Progress) Plants						
S. No.	City/Town	Processing Technology	Plant Capacity (TPD)	Highest Royalty payable by Contractor to ULB	Name of Firm	Current Status
97.	Sagwara	Compost+RDF	12.1	Basic rate of tipping fee per ton Rs. 399/Ton	M/s Rekart Inovations Pvt. Ltd.	- Contract agreement has been signed on 22.12.2023. - Work order has been issued on 22.12.2023. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed signed on 16.05.2024. - CTE to be applied. - CTE has been granted on 13.06.2024. - Construction work is under progress. Site survey done as on 06.06.2024 & sample collected on 06.06.2024 for soil testing.
98.	Partapur Garhi (M0	Compost+RDF	6.55	Basic rate of tipping fee per ton Rs. 399/Ton	M/s Rekart Inovations Pvt. Ltd.	- Contract agreement has been signed on 22.12.2023. - Work order has been issued on 22.12.2023. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed signed on 12.03.2024. - CTE has been applied on 30.03.2024. - CTE has been granted on 17.05.2024. - Construction work is under progress. Site survey done as on 10.06.2024 & sample collected on 10.06.2024 for soil testing.
99.	Kushalgarh	Compost+RDF	4.38	Basic rate of tipping fee per ton Rs. 399/Ton	M/s Rekart Inovations Pvt. Ltd.	- Contract agreement has been signed on 22.12.2023. - Work order has been issued on 22.12.2023. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed under progress.
100.	Nathdwara	Compost+RDF	19	Basic rate of tipping fee per ton Rs. 399/Ton	M/s Rekart Inovations Pvt. Ltd.	- Contract agreement has been signed on 22.12.2023. - Work order has been issued on 22.12.2023. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed signed on 11.03.2024. - CTE has been applied on 29.03.2024. - CTE has been granted on 26.06.2024. - Construction work is under progress.

2. Details regarding Under Construction (Work in Progress) Plants						
S. No.	City/Town	Processing Technology	Plant Capacity (TPD)	Highest Royalty payable by Contractor to ULB	Name of Firm	Current Status
101.	Deogarh	Compost+RDF	7.24	Basic rate of tipping fee per ton Rs. 399/Ton	M/s Rekart Inovations Pvt. Ltd.	- Contract agreement has been signed on 22.12.2023. - Work order has been issued on 22.12.2023. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed signed on 15.03.2024. - CTE has been applied on 30.03.2024. - CTE has been granted on 27.06.2024. - Construction work is under progress.
102.	Amet	Compost+RDF	7.12	Basic rate of tipping fee per ton Rs. 399/Ton	M/s Rekart Inovations Pvt. Ltd.	- Contract agreement has been signed on 22.12.2023. - Work order has been issued on 22.12.2023. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed under progress.
103.	Fatehnagar	Compost+RDF	9.38	Basic rate of tipping fee per ton Rs. 399/Ton	M/s Rekart Inovations Pvt. Ltd.	- Contract agreement has been signed on 22.12.2023. - Work order has been issued on 22.12.2023. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed done on 10.07.2024. - CTE applied on 21.07.2024. - CTE obtained on 01.10.2024. - Construction is under progress.
104.	Kanor	Compost+RDF	5.44	Basic rate of tipping fee per ton Rs. 399/Ton	M/s Rekart Inovations Pvt. Ltd.	- Contract agreement has been signed on 22.12.2023. - Work order has been issued on 22.12.2023. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed signed on 16.03.2024. - CTE has been applied on 28.03.2024. - CTE has been granted on 21.06.2024. - Construction work is under progress.

2. Details regarding Under Construction (Work in Progress) Plants						
S. No.	City/Town	Processing Technology	Plant Capacity (TPD)	Highest Royalty payable by Contractor to ULB	Name of Firm	Current Status
105.	Salumber	Compost+RDF	6.75	Basic rate of tipping fee per ton Rs. 399/Ton	M/s Rekart Inovations Pvt. Ltd.	- Contract agreement has been signed on 22.12.2023. - Work order has been issued on 22.12.2023. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed under progress.
106.	Bhinder	Compost+RDF	7.35	Basic rate of tipping fee per ton Rs. 399/Ton	M/s Rekart Inovations Pvt. Ltd.	- Contract agreement has been signed on 22.12.2023. - Work order has been issued on 22.12.2023. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed under progress.
107.	Kapasan	Compost+RDF	8.58	Basic rate of tipping fee per ton Rs. 399/Ton	M/s Rekart Inovations Pvt. Ltd.	- Contract agreement has been signed on 22.12.2023. - Work order has been issued on 22.12.2023. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed signed on 14.03.2024. - CTE has been applied on 27.03.2024. - CTE has been granted on 20.05.2024. - Site survey done as on 30.05.2024 & sample collected on 30.05.2024 for soil testing. - Construction is under progress.
108.	Nimbahera	Compost+RDF	25.46	Basic rate of tipping fee per ton Rs. 399/Ton	M/s Rekart Inovations Pvt. Ltd.	- Contract agreement has been signed on 22.12.2023. - Work order has been issued on 22.12.2023. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed signed on 06.02.2024. - CTE has been applied on 18.03.2024. - CTE has been granted on 23.04.2024. - Construction work is under progress. Site survey done as on 05.03.2024, drawing submitted on 02.05.2024 and Sample collected on 08.04.2024 for soil testing.

2. Details regarding Under Construction (Work in Progress) Plants						
S. No.	City/Town	Processing Technology	Plant Capacity (TPD)	Highest Royalty payable by Contractor to ULB	Name of Firm	Current Status
109.	Begun	Compost+RDF	8.51	Basic rate of tipping fee per ton Rs. 399/Ton	M/s Rekart Inovations Pvt. Ltd.	- Contract agreement has been signed on 22.12.2023. - Work order has been issued on 22.12.2023. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed signed on 13.04.2024. - CTE has been Applied on 27.03.2024. - CTE has been granted on 28.05.2024. - Site survey done as on 31.05.2024 & sample collected on 31.05.2024 for soil testing. - Construction is under progress.
110.	Rawatbhata	Compost+RDF	15.49	Basic rate of tipping fee per ton Rs. 399/Ton	M/s Rekart Inovations Pvt. Ltd.	- Contract agreement has been signed on 22.12.2023. - Work order has been issued on 22.12.2023. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed under progress.
111.	Bari sadri	Compost+RDF	6.46	Basic rate of tipping fee per ton Rs. 399/Ton	M/s Rekart Inovations Pvt. Ltd.	- Contract agreement has been signed on 22.12.2023. - Work order has been issued on 22.12.2023. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed signed on 12.03.2024. - CTE has been Applied on 27.03.2024. - CTE has been granted on 23.04.2024. - Construction work is under progress. Site survey done as on 05.03.2024 & sample collected on 22.05.2024 for soil testing.
112.	Bhawani Mandi	Compost+RDF	17.38	Basic rate of tipping fee per ton Rs. 436/Ton	M/s Rekart Inovations Pvt. Ltd.	- Contract agreement has been signed on 22.12.2023. - Work order has been issued on 22.12.2023. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed signed on 08.04.2024. - CTE has been applied on 11.04.2024. - CTE has been received on 24.05.2024. - Site survey done as on 29.04.2024 & sample collected on 14.05.2024 for soil testing. - Construction is under progress.

2. Details regarding Under Construction (Work in Progress) Plants						
S. No.	City/Town	Processing Technology	Plant Capacity (TPD)	Highest Royalty payable by Contractor to ULB	Name of Firm	Current Status
113.	Jhalrapatan	Compost+RDF	15.41	Basic rate of tipping fee per ton Rs. 436/Ton	M/s Rekart Inovations Pvt. Ltd.	- Contract agreement has been signed on 22.12.2023. - Work order has been issued on 22.12.2023. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed signed on 12.03.2024. - CTE has been applied on 27.03.2024. - CTE has been received on 24.05.2024. - Site survey done as on 30.04.2024 & sample collected on 13.05.2024 for soil testing. - Construction is under progress.
114.	Pirawa	Compost+RDF	5.26	Basic rate of tipping fee per ton Rs. 436/Ton	M/s Rekart Inovations Pvt. Ltd.	- Contract agreement has been signed on 22.12.2023. - Work order has been issued on 22.12.2023. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed signed on 19.04.2024. - CTE has been applied on 26.04.2024. - CTE has been received on 24.05.2024. - GAD has been submitted and approved. - Site survey done as on 30.04.2024 & sample collected on 14.05.2024 for soil testing. - Construction is under progress.
115.	Mangrol	Compost+RDF	10.31	Basic rate of tipping fee per ton Rs. 436/Ton	M/s Rekart Inovations Pvt. Ltd.	- Contract agreement has been signed on 22.12.2023. - Work order has been issued on 22.12.2023. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed signed on 19.04.2024. - CTE has been applied on 04.05.2024. - CTE has been granted on 21.06.2024. - GAD has been submitted. - Construction work is under progress.

2. Details regarding Under Construction (Work in Progress) Plants						
S. No.	City/Town	Processing Technology	Plant Capacity (TPD)	Highest Royalty payable by Contractor to ULB	Name of Firm	Current Status
116.	Chhabra	Compost+RDF	13.27	Basic rate of tipping fee per ton Rs. 436/Ton	M/s Rekart Inovations Pvt. Ltd.	- Contract agreement has been signed on 22.12.2023. - Work order has been issued on 22.12.2023. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed signed on 16.04.2024. - CTE has been applied on 20.04.2024. - CTE has been granted on 24.05.2024. - Site survey done as on 01.05.2024 & sample collected on 19.05.2024 for soil testing. - Construction is under progress.
117.	Antah	Compost+RDF	13.31	Basic rate of tipping fee per ton Rs. 436/Ton	M/s Rekart Inovations Pvt. Ltd.	- Contract agreement has been signed on 22.12.2023. - Work order has been issued on 22.12.2023. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed signed on 15.03.2024. - CTE has been applied on 29.03.2024. - CTE has been granted on 24.05.2024. - Site survey done as on 02.05.2024 & sample collected on 28.05.2024 for soil testing. - Construction is under progress.
118.	Baran	Compost+RDF	80.02	Basic rate of tipping fee per ton Rs. 436/Ton	M/s Rekart Inovations Pvt. Ltd.	- Contract agreement has been signed on 22.12.2023. - Work order has been issued on 22.12.2023. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed signed on 18.03.2024. - CTE has been applied on 18.03.2024. - CTE has been granted on 03.05.2024. - Construction is under progress. Site survey done as on 12.04.2024, drawing submitted on 06.05.2024 and approved. Sample collected on 19.05.2024 for soil testing.

2. Details regarding Under Construction (Work in Progress) Plants						
S. No.	City/Town	Processing Technology	Plant Capacity (TPD)	Highest Royalty payable by Contractor to ULB	Name of Firm	Current Status
119.	Nainwa	Compost+RDF	8.01	Basic rate of tipping fee per ton Rs. 436/Ton	M/s Rekart Inovations Pvt. Ltd.	- Contract agreement has been signed on 22.12.2023. - Work order has been issued on 22.12.2023. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed signed on 11.03.2024. - CTE has been applied on 30.03.2024. - CTE obtained on 01.07.2024. - Construction is under progress.
120.	Kaprain	Compost+RDF	8.53	Basic rate of tipping fee per ton Rs. 436/Ton	M/s Rekart Inovations Pvt. Ltd.	- Contract agreement has been signed on 22.12.2023. - Work order has been issued on 22.12.2023. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed signed on 24.04.2024. - CTE has been applied on 01.05.2024. - CTE has been granted on 27.06.2024. - GAD has been submitted.
121.	Keshoraipatan	Compost+RDF	10.12	Basic rate of tipping fee per ton Rs. 436/Ton	M/s Rekart Inovations Pvt. Ltd.	- Contract agreement has been signed on 22.12.2023. - Work order has been issued on 22.12.2023. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed signed on 17.05.2024. - CTE has been applied on 24.05.2024. - CTE has been granted on 27.06.2024. - Construction is under progress.
122.	Lakheri	Compost+RDF	12.15	Basic rate of tipping fee per ton Rs. 436/Ton	M/s Rekart Inovations Pvt. Ltd.	- Contract agreement has been signed on 22.12.2023. - Work order has been issued on 22.12.2023. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed signed on 30.03.2024. - CTE has been applied on 20.05.2024. - CTE has been granted on 20.05.2024. - Site survey done as on 23.05.2024 & sample collected on 23.05.2024 for soil testing. - Construction is under progress.

2. Details regarding Under Construction (Work in Progress) Plants						
S. No.	City/Town	Processing Technology	Plant Capacity (TPD)	Highest Royalty payable by Contractor to ULB	Name of Firm	Current Status
123.	Indergarh	Compost+RDF	3.06	Basic rate of tipping fee per ton Rs. 436/Ton	M/s Rekart Inovations Pvt. Ltd.	- Contract agreement has been signed on 22.12.2023. - Work order has been issued on 22.12.2023. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed signed on 14.03.2024. - CTE has been applied on 30.03.2024. - CTE has been granted on 27.06.2024. - Construction is under progress.
124.	Sangod	Compost+RDF	8.98	Basic rate of tipping fee per ton Rs. 436/Ton	M/s Rekart Inovations Pvt. Ltd.	- Contract agreement has been signed on 22.12.2023. - Work order has been issued on 22.12.2023. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed signed on 14.03.2024. - CTE has been applied on 19.04.2024. - GAD has been submitted; GAD approved. - CTE obtained on 31.07.2024. - Construction is under progress.
125.	Kaithoon	Compost+RDF	9.97	Basic rate of tipping fee per ton Rs. 436/Ton	M/s Rekart Inovations Pvt. Ltd.	- Contract agreement has been signed on 22.12.2023. - Work order has been issued on 22.12.2023. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed signed on 18.04.2024. - CTE has been applied on 01.05.2024. - GAD has been Submitted & approved. - Construction is under progress.

2. Details regarding Under Construction (Work in Progress) Plants						
S. No.	City/Town	Processing Technology	Plant Capacity (TPD)	Highest Royalty payable by Contractor to ULB	Name of Firm	Current Status
126.	Itawa	Compost+RDF	11.24	Basic rate of tipping fee per ton Rs. 436/Ton	M/s Rekart Inovations Pvt. Ltd.	- Contract agreement has been signed on 22.12.2023. - Work order has been issued on 22.12.2023. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed signed on 16.04.2024. - CTE has been applied on 01.05.2024. - CTE granted on 02.08.2024. - GAD to be submitted & approved. - Construction is under progress.
127.	Ramganj Mandi	Compost+RDF	16.99	Basic rate of tipping fee per ton Rs. 436/Ton	M/s Rekart Inovations Pvt. Ltd.	- Contract agreement has been signed on 22.12.2023. - Work order has been issued on 22.12.2023. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed signed on 12.03.2024. - CTE has been applied on 31.03.2024. - CTE obtained on 31.07.2024. - Construction is under progress.
128.	Kuchera	Compost+RDF	9.65	Basic rate of tipping fee per ton Rs. 374/Ton	M/s Rekart Inovations Pvt. Ltd.	- Contract agreement has been signed on 16.03.2024. - Work order has been issued on 16.03.2024. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed signed on 16.04.2024. - CTE has been applied on 26.04.2024. - CTE has been granted on 05.06.2024. - Construction work is under progress.

2. Details regarding Under Construction (Work in Progress) Plants						
S. No.	City/Town	Processing Technology	Plant Capacity (TPD)	Highest Royalty payable by Contractor to ULB	Name of Firm	Current Status
129.	Parbatsar	Compost+RDF	6.24	Basic rate of tipping fee per ton Rs. 374/Ton	M/s Rekart Inovations Pvt. Ltd.	- Contract agreement has been signed on 16.03.2024. - Work order has been issued on 16.03.2024. Stipulated Time period for completion: 12 Months from start of the work. - Lease deed signed on 16.04.2024. - CTE has been applied on 02.05.2024. - CTE has been granted on 05.06.2024. - Construction work is under progress.
130.	Mundwa	Compost+RDF	6.93	Basic rate of tipping fee per ton Rs. 374/Ton	M/s Rekart Inovations Pvt. Ltd.	- Contract agreement has been signed on 16.03.2024. - Work order has been issued on 16.03.2024. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed signed on 21.04.2025.
131.	Merta City	Compost+RDF	18.93	Basic rate of tipping fee per ton Rs. 374/Ton	M/s Rekart Inovations Pvt. Ltd.	- Contract agreement has been signed on 16.03.2024. - Work order has been issued on 16.03.2024. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed signed on 23.04.2024. - CTE has been applied on 02.05.2024. - CTE has been granted on 05.06.2024. - Construction work is under progress.
132.	Didwana	Compost+RDF	22.09	Basic rate of tipping fee per ton Rs. 374/Ton	M/s Rekart Inovations Pvt. Ltd.	- Contract agreement has been signed on 16.03.2024. - Work order has been issued on 16.03.2024. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed signed on 12.04.2024. - CTE has been applied on 19.04.2024. - CTE has been granted on 05.06.2024. - Construction work is under progress.

2. Details regarding Under Construction (Work in Progress) Plants						
S. No.	City/Town	Processing Technology	Plant Capacity (TPD)	Highest Royalty payable by Contractor to ULB	Name of Firm	Current Status
133.	Kuchaman City	Compost+RDF	25.47	Basic rate of tipping fee per ton Rs. 374/Ton	M/s Rekart Inovations Pvt. Ltd.	- Contract agreement has been signed on 16.03.2024. - Work order has been issued on 16.03.2024. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed signed on 16.04.2024. - CTE has been applied on 01.05.2024. - CTE has been granted on 05.06.2024. - GAD has been submitted; GAD approved. - Construction work is under progress.
134.	Ladnu	Compost+RDF	26.95	Basic rate of tipping fee per ton Rs. 374/Ton	M/s Rekart Inovations Pvt. Ltd.	- Contract agreement has been signed on 16.03.2024. - Work order has been issued on 16.03.2024. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed signed on 30.04.2024. - CTE has been applied on 09.05.2024. - CTE has been granted on 05.06.2024. - Construction work is under progress.
135.	Degana	Compost+RDF	8.23	Basic rate of tipping fee per ton Rs. 374/Ton	M/s Rekart Inovations Pvt. Ltd.	- Contract agreement has been signed on 16.03.2024. - Work order has been issued on 16.03.2024. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed signed on 16.04.2024. - CTE has been applied on 26.04.2024. - CTE has been granted on 05.06.2024. - GAD submitted on 25.11.2024. - Construction work is under progress.
136.	Makrana	Compost+RDF	58.25	Basic rate of tipping fee per ton Rs. 374/Ton	M/s Rekart Inovations Pvt. Ltd.	- Contract agreement has been signed on 16.03.2024. - Work order has been issued on 16.03.2024. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed under progress.

2. Details regarding Under Construction (Work in Progress) Plants						
S. No.	City/Town	Processing Technology	Plant Capacity (TPD)	Highest Royalty payable by Contractor to ULB	Name of Firm	Current Status
137.	Rajajhera	Compost+RDF	13.84	Basic rate of tipping fee per ton Rs. 399/Ton	M/S Center for Development Communication Trust	- Contract agreement has been signed on 08.08.2024. - Work order has been issued on 27.08.2024. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed to be done.
138.	Bari	Compost+RDF	25.78	Basic rate of tipping fee per ton Rs. 399/Ton	M/S Center for Development Communication Trust	- Contract agreement has been signed on 08.08.2024. - Work order has been issued on 27.08.2024. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed signed on 17.04.2025.
139.	Rupbas	Compost+RDF	6.79	Basic rate of tipping fee per ton Rs. 399/Ton	M/S Center for Development Communication Trust	- Contract agreement has been signed on 08.08.2024. - Work order has been issued on 27.08.2024. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed signed on 02.12.2024. - GAD Prepared. - Phase 1 ongoing
140.	Deeg	Compost+RDF	18.49	Basic rate of tipping fee per ton Rs. 399/Ton	M/S Center for Development Communication Trust	- Contract agreement has been signed on 08.08.2024. - Work order has been issued on 27.08.2024. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed done on 05.11.2024. - CTE has been applied on 25.04.2025 - CTE has been granted on 11.06.2025. - GAD submitted on 25.07.2025. - Phase 1 Construction work completed. - GAD Prepared. - Phase-1 work complete. - Phase 2 is under-progress.
141.	Kaman	Compost+RDF	15.63	Basic rate of tipping fee per ton Rs. 399/Ton	M/S Center for Development Communication Trust	- Contract agreement has been signed on 08.08.2024. - Work order has been issued on 27.08.2024. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed signed on 24.06.2025. - Phase-1 work completed.

2. Details regarding Under Construction (Work in Progress) Plants						
S. No.	City/Town	Processing Technology	Plant Capacity (TPD)	Highest Royalty payable by Contractor to ULB	Name of Firm	Current Status
142.	Kumher	Compost+RDF	9.68	Basic rate of tipping fee per ton Rs. 399/Ton	M/S Center for Development Communication Trust	- Contract agreement has been signed on 08.08.2024. - Work order has been issued on 27.08.2024. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed signed on 26.06.2025. - CTE Applied on 27.06.2025 and approved on 22.07.2025. - GAD Submitted. - Phase-1 work initiated.
143.	Nagar	Compost+RDF	10.51	Basic rate of tipping fee per ton Rs. 399/Ton	M/S Center for Development Communication Trust	- Contract agreement has been signed on 08.08.2024. - Work order has been issued on 27.08.2024. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed to be done.
144.	Nadbai	Compost+RDF	10.85	Basic rate of tipping fee per ton Rs. 399/Ton	M/S Center for Development Communication Trust	- Contract agreement has been signed on 08.08.2024. - Work order has been issued on 27.08.2024. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed signed on 15.11.2024. - Phase 1 completed.
145.	Weir	Compost+RDF	7.97	Basic rate of tipping fee per ton Rs. 399/Ton	M/S Center for Development Communication Trust	- Contract agreement has been signed on 08.08.2024. - Work order has been issued on 27.08.2024. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed signed on 07.01.2025. - GAD Submitted.
146.	Bhusawar	Compost+RDF	8.2	Basic rate of tipping fee per ton Rs. 399/Ton	M/S Center for Development Communication Trust	- Contract agreement has been signed on 08.08.2024. - Work order has been issued on 27.08.2024. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed sign on 23.05.2025. - CTE Applied on 24.05.2025. - GAD has been prepared and submitted.

2. Details regarding Under Construction (Work in Progress) Plants						
S. No.	City/Town	Processing Technology	Plant Capacity (TPD)	Highest Royalty payable by Contractor to ULB	Name of Firm	Current Status
147.	Rajgarh_AI	Compost+RDF	10.95	Basic rate of tipping fee per ton Rs. 399/Ton	M/S Center for Development Communication Trust	- Contract agreement has been signed on 08.08.2024. - Work order has been issued on 27.08.2024. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed to be done. - Site Clearance is under-progress.
148.	Khairthal	Compost+RDF	15.74	Basic rate of tipping fee per ton Rs. 399/Ton	M/S Center for Development Communication Trust	- Contract agreement has been signed on 08.08.2024. - Work order has been issued on 27.08.2024. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed signed on 12.06.2025. - CTE Applied on 24.06.2025 and Allotted on 29.10.2025 - GAD has been submitted and approved. - Phase 1 completed.
149.	Tijara	Compost+RDF	10.17	Basic rate of tipping fee per ton Rs. 399/Ton	M/S Center for Development Communication Trust	- Contract agreement has been signed on 08.08.2024. - Work order has been issued on 27.08.2024. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed signed on 13.11.2024. - CTE Applied on 01.05.2025 and Allotted on 11.09.2025 - GAD has been submitted and approved. - Phase 1 completed.
150.	Kherli	Compost+RDF	7.25	Basic rate of tipping fee per ton Rs. 399/Ton	M/S Center for Development Communication Trust	- Contract agreement has been signed on 08.08.2024. - Work order has been issued on 27.08.2024. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed to be done.
151.	Kishangarhbas MB	Compost+RDF	8.55	Basic rate of tipping fee per ton Rs. 399/Ton	M/S Center for Development Communication Trust	- Contract agreement has been signed on 08.08.2024. - Work order has been issued on 27.08.2024. - Stipulated Time period for completion: 12 Months from start of the work. - Lease done on 31.10.2025. - CTE to be applied.

2. Details regarding Under Construction (Work in Progress) Plants

S. No.	City/Town	Processing Technology	Plant Capacity (TPD)	Highest Royalty payable by Contractor to ULB	Name of Firm	Current Status
152.	Behror	Compost+RDF	12.14	Basic rate of tipping fee per ton Rs. 399/Ton	M/S Center for Development Communication Trust	- Contract agreement has been signed on 08.08.2024. - Work order has been issued on 27.08.2024. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed signed on 25.04.2025. - CTE Applied on 22.05.2025 and Alloted on 07.10.2025 - GAD Submitted
153.	Baseri	Compost+RDF	8.49	Basic rate of tipping fee per ton Rs. 417/Ton	M/S Alwazo Solution Pvt. Ltd	- Contract agreement has been signed on 08.08.2024. - Work order has been issued on 05.05.2025. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed to be sign.
154.	Sarmathura	Compost+RDF	7.84	Basic rate of tipping fee per ton Rs. 417/Ton	M/S Alwazo Solution Pvt. Ltd	- Contract agreement has been signed on 08.08.2024. - Work order has been issued on 05.05.2025. - Stipulated Time period for completion: 12 Months from start of the work. - Lease Agreement Will Be Done By 30th November 2025
155.	Ucchain	Compost+RDF	8.33	Basic rate of tipping fee per ton Rs. 417/Ton	M/S Alwazo Solution Pvt. Ltd	- Contract agreement has been signed on 08.08.2024. - Work order has been issued on 05.05.2025. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed to be sign.
156.	Atru	Compost+RDF	9.17	Basic rate of tipping fee per ton Rs. 382/Ton	M/S Alwazo Solution Pvt. Ltd	- Contract agreement has been signed on 08.08.2024. - Work order has been issued on 05.05.2025. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed to be sign.

2. Details regarding Under Construction (Work in Progress) Plants

S. No.	City/Town	Processing Technology	Plant Capacity (TPD)	Highest Royalty payable by Contractor to ULB	Name of Firm	Current Status
157	Jhalawar	Compost+RDF	25.25	Basic rate of tipping fee per ton Rs. 382/Ton	M/S Alwazo Solution Pvt. Ltd	- Contract agreement has been signed on 08.08.2024. - Work order has been issued on 05.05.2025. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed to be sign.
158	Sultanpur	Compost+RDF	9.01	Basic rate of tipping fee per ton Rs. 382/Ton	M/S Alwazo Solution Pvt. Ltd	- Contract agreement has been signed on 08.08.2024. - Work order has been issued on 05.05.2025. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed to be sign.
159	Rajakhera	Compost+RDF	13.87	Basic rate of tipping fee per ton Rs. 382/Ton	M/S Center for Development Communication Trust	- Work order has been issued on 27.08.2024. - Lease deed done on 02-09-2025
160	Niwai	Compost+RDF	14.02	Basic rate of tipping fee per ton Rs. 382/Ton	M/S Alwazo Solution Pvt. Ltd	Work order has been issued on 03.10.2025
161	Tonk	Compost+RDF	92.05	Basic rate of tipping fee per ton Rs. 382/Ton	M/S Alwazo Solution Pvt. Ltd	Work order has been issued on 03.10.2025

2. Details regarding Under Construction (Work in Progress) Plants						
S. No.	City/Town	Processing Technology	Plant Capacity (TPD)	Highest Royalty payable by Contractor to ULB	Name of Firm	Current Status
162	Dungargarh	Compost+RDF	21.9	Basic rate of tipping fee per ton Rs. 382/Ton	M/S Alwazo Solution Pvt. Ltd	• Work order has been issued on 03.10.2025.
163	Nokha	Compost+RDF	25.77	Basic rate of tipping fee per ton Rs. 382/Ton	M/S Alwazo Solution Pvt. Ltd	• Work order has been issued on 03.10.2025.
164	Bidasar	Compost+RDF	14.68	Basic rate of tipping fee per ton Rs. 382/Ton	M/S Alwazo Solution Pvt. Ltd	• Work order has been issued on 03.10.2025.
165	Chhapar	Compost+RDF	8.11	Basic rate of tipping fee per ton Rs. 382/Ton	M/S Alwazo Solution Pvt. Ltd	• Work order has been issued on 03.10.2025
166	Deshnoke	Compost+RDF	7.59	Basic rate of tipping fee per ton Rs. 382/Ton	M/S Alwazo Solution Pvt. Ltd	• Work order has been issued on 03.10.2025.
167	Rajaldesar	Compost+RDF	11.27	Basic rate of tipping fee per ton Rs. 382/Ton	M/S Alwazo Solution Pvt. Ltd	• Work order has been issued on 03.10.2025
168	Rajgarh_Ch	Compost+RDF	24.33	Basic rate of tipping fee per ton Rs. 382/Ton	M/S Alwazo Solution Pvt. Ltd	• Work order has been issued on 10.03.2025.
169	Ratangarh	Compost+RDF	29.23	Basic rate of tipping fee per ton Rs. 382/Ton	M/S Alwazo Solution Pvt. Ltd	• Work order has been issued on 03.10.2025
170	Sardarshahar	Compost+RDF	59.13	Basic rate of tipping fee per ton Rs. 382/Ton	M/S Alwazo Solution Pvt. Ltd	• Work order has been issued on 03.10.2025.
171	Taranagar	Compost+RDF	13.42	Basic rate of tipping fee per ton Rs. 382/Ton	M/S Alwazo Solution Pvt. Ltd	• Work order has been issued on 03.10.2025
	Total		4929.03 TPD			

3. Details regarding Bio-Methanation Plant

S. No.	City/Town	Processing Technology	Plant Capacity (TPD)	Remarks
1	Jaipur (Heritage)	Bio-methanation Plant	400	- In reference to the project proposals forwarded to Department of Economic Affairs, GoI, the in-principle approval was granted by Department of Economic Affairs, GoI on 10.05.2021. - The draft RFP and draft concession agreement have been prepared for Jaipur project and sent to Planning (PPP) Department, GoR for comments and suggestions. - The comments and suggestions from the planning department regarding the draft RFP and draft Concession Agreement for Jaipur project have been received vide letter dated 18.08.2021. - As per the observations, comments and suggestions made by Planning Department, the draft RFP and concession agreement for the projects have been prepared and have been approved by the Committee (formed for examination of the documents) on 28.12.2021 and sent to DEA, GoI on 09.02.2022. - As informed by DEA, GoI vide email dated 15.02.2022, the additional documents (Feasibility Report, Financial Model and Annexure-IV as per guidelines) were to be submitted. - The above-mentioned documents have been submitted to DEA, GoI vide letter dated 05.05.2022 & email dated 06.05.2022. - The meeting was held under the chairmanship of Joint Secretary (ISD), Department of Economic Affairs, GoI on 31.05.2022 to discuss the proposals submitted by GoR. - As per the directions, the establishment of Bio-Methanation plant is to be executed under CM Budget Announcement 2022-23. Jaipur: DPR of bio-methanation plant prepared and submitted to DLB along with the proposal to issue Technical Sanction for the work. - Comments/Observations/Shortcomings have been asked regarding the proposal vide letter dated 21.06.2023. - Letter issued to NNJH on 26.07.2023; for approval and signature of higher Authorities, and vetting of DPR from NIT/State Govt Engineering College. - BPCL, IOCL, HPCL, GAIL proposal has been received to DLB, preliminary meeting held and letter has been issued to submit detailed proposal about mutual interests and financial aspects at the earliest for optimum exploration. Jodhpur: DPR of bio-methanation plant prepared and submitted to DLB along with the proposal to issue Technical Sanction for the work. - Comments/Observations/Shortcomings have been asked regarding the proposal vide letter dated 28.07.2023. - Meeting held under the chairmanship of Chief Engineer (SBM), DLB on 14.09.2023 to discuss the
2	Jodhpur (North)	Bio-methanation Plant	100	

				Technical Sanction of "Establishment of 100 TPD capacity MSW based bio-methanation plant at Jodhpur city". - Letter has been issued on 18.07.2024 to Municipal Corporation, Jaipur (Greater & Heritage) to submit their progress report regarding to "Establishment of 100 TPD capacity MSW based bio-methanation plant at Jaipur city". <u>Progress:</u> - Meeting held under the chairmanship of Chief Engineer (SBM), DLB on 18.12.2023 to discuss the proposal received from Oil & Gas Marketing Companies (OGMCs) for establishment of these plants. - Meeting were schedule under the chairmanship of Chief Engineer (SBM), DLB on 30.01.2024 to discuss the establishment of these plants through Oil & Gas Marketing Companies (OGMCs). It was discussed & decided that the Municipal Corporation, Jaipur & Municipal Corporation, Jodhpur shall schedule meeting with OGMCs at their own level to mutually decide the conditions for MoU. - Letter has been issued to Municipal Corporation Jaipur & Jodhpur on 20.02.2024 to schedule meeting with Oil & Gas Marketing Companies (OGMCs) at their own level to mutually decide the conditions for MoU. - Municipal Corporation, Jodhpur (North) has issue meeting notice on 29.02.2024 and scheduled a meeting to be held on 06.03.2024, with OGMCs to discuss their detailed proposals. - MoM Issued by Municipal Corporation, Jodhpur (North) on 30.04.2024; on the basis of GAIL's Proposal Submitted in aforesaid meeting. - Letter has been issued on 18.07.2024 to Municipal Corporation, Jaipur (Heritage & Greater) and Jodhpur (North & South) to submit their progress report. - Meeting were schedule under the chairmanship of Principal Secretary, LSGD on 27&28.01.2025 to discuss the establishment of these plants through Oil & Gas Marketing Companies (OGMCs). It was discussed & decided that the MC, Jaipur & MC, Jodhpur shall schedule meeting with OGMCs at their own level to mutually decide the conditions for MoU. Minutes issued on 06.02.2025 to sign MoU with concerning OGMCs. - Letter issued to Municipal Corporation, Jaipur (Greater & Heritage), Jodhpur (south & North), Alwar and Udaipur regarding to sign MoU with OGMCs to establishment the CBG plants on 20.02.2025. - Letter issued to Municipal Corporation, Jaipur (Greater & Heritage), Jodhpur (south & North), Alwar and Udaipur regarding to sign MoU with OGMCs to establishment the CBG plants on 18.06.2025.
	Total		500 TPD	

National Mission for Clean Ganga
Format for submission of Monthly Progress Report in the NGT Matter OA No.
673 of 2018 (in compliance to NGT order dated 24.09.2020)
For the State/ UT of Rajasthan (as on Oct.-2025)

Overall status of the State:

- I. Total Population: Urban Population & Rural Population separately: To be submitted by LSG
- II. Estimated Sewage Generation (MLD) : To be submitted by LSG

III. Details of Sewage Treatment Plant:

- Existing no. of STPs and Treatment Capacity (in MLD): 150 having capacity 1441.05 MLD
- Capacity Utilization of existing STPs : 985.859 MLD
- MLD of sewage being treated through Alternate technology : To be submitted by LSG
- Gap in Treatment Capacity in MLD : 455.191 MLD
- No. of Operational STPs : 132
- No of Complying STPs : 41
- No. of Non-complying STPs (operational) : 86

*(Samples Not Collected- 4; Results awaited: -01)

Details of each existing STP in the State

No.	Location	Existing STP Capacity	Capacity Being Utilized	Operational Status of STP	Compliance Status of STP
Annexure 1					

Details of under construction STPs in the State

No.	Location	Capacity of the plant in MLD	Physical Progress in %	Status of I&D or House sewer connections	Incremental progress	Completion Timeline
Annexure 2						

Details of proposed STPs in the State

No.	Location	Capacity of the STP proposed in MLD	Status of Project (at DPR Stage/ Under Tendering/ Work to be Awarded)	Incremental progress	Likely Date of Completion
Annexure 3					

IV. Details of Industrial Pollution:

- No. of industries in the State: 39317
- No. of water polluting industries in the State: 5225
- Quantity of effluent generated from the industries in MLD: 397
- Quantity of Hazardous Sludge generated from the Industries in TPD:
- Number of industrial units having ETPs: 1463
- Number of industrial units connected to CETP: 3764
- Number and total capacity of ETPs (details of existing/ under construction / proposed): 1463
- Compliance status of the ETPs: 1335
- Number and total capacity of CETPs (details of existing/ under construction / proposed): 14 existing
- Status of compliance and operation of the CETPs: 13 operational out of which 08 are complying/ 1 CETP Re Commissioning on 05/06/2025

V. Solid Waste Management: To be Submitted by LSG

- Total number of Urban Local Bodies and their Population:
- Current Municipal Solid Waste Generation:
- Number, installed capacity and utilization of existing MSW processing facilities in TPD (bifurcated by type of processing eg- Waste to Energy (Tonnage and Power Output), Compost Plants (Windrow, Vermi, decentralized pit composting), biomethanation, MRF etc
- Action plan to bridge gap between Installed Capacity and Current Utilization of processing facilities (if Gap > 20%)-
- No. and capacity of C&D waste processing plants in TPD (existing, proposed and under construction)-
- Total no. of wards, no. of wards having door to door collection service, no. of wards practicing segregation at source
- Details of MSW treatment facilities proposed and under construction (no., capacity, and technology)
- Installed capacity of MSW processing facilities in TPD

Status of ULB wise Management of Solid Waste

ULB	Total MSW generation in TPD	Total MSW being processed in TPD	Existing MSW facilities	Utilization Capacity of the existing MSW facilities	Proposed MSW Facilities & Completion Timeline
Annual Report enclosed at Annexure 4					

VI. Bio-medical Waste Management:

- Total Bio-medical generation: 19907.644 Kg/day
- No. of Hospitals and Health Care Facilities: 11,540
- Status of Treatment Facility/ CBMWTF: 11 CBMWTFs are operational in the state

VII. Hazardous Waste Management:

- Total Hazardous Waste generation: 8,83,734.30 MT
- No. of Industries generating Hazardous waste: 2504
- Treatment Capacity of all Captive TSDFs:
 - Landfill capacity of all common TSDFs:- 9,88,698 MT
 - Incineration capacity of all common TSDFs:- 40 Ton Per Day
- Avg. Quantity of Hazardous waste reaching the TSDFs and Treated:
 - For Landfill (Common TSDFs) :- 1,27,988.70 MT
 - For Incineration (Common TSDFs):- 5094.86 MT
- Details of on-going or proposed TSDF:
 - Existing common TSDFs:- 04
 1. Rajasthan Waste Management Project, Udaipur
 2. Balotra Waste Management Project, Balotra
 3. Continental Petroleum Limited, Behror
 4. Shiv Shakti Oil & Lubricants, Nagaur
 - Proposed common TSDFs:- NIL

VIII. Plastic Waste Management:

- Total Plastic Waste generation: 89842.651 TPA
- Treatment/ Measures adopted for reduction or management of plastic waste: Co processing/Road construction/processed/landfill

IX. Details of Alternate Treatment Technology being adopted by the State/UT: Not related to RSPCB

X. Identification of polluting sources including drains contributing to river pollution and action as per NGT order on in situ treatment: Not related to RSPCB

XI. Details of Nodal Officer appointed by Chief Secretary in the State/UT: Not related to RSPCB

- XII. Details of Nodal Officer appointed by Chief Secretary in the State/UT: Not related to RSPCB
- XIII. Details of meetings carried under the Chairmanship Chief of Secretary in the State/UT: Not related to RSPCB
- XIV. Latest water quality of polluted river, its tributaries, drains with flow details and ground water quality in the catchment of polluted river: Enclosed at Annexure 5
- XV. Ground water regulation: Not related to RSPCB
- XVI. Good irrigation practices being adopted by the State: Not related to RSPCB
- XVII. Rain Water Harvesting: Not related to RSPCB
- XVIII. Demarcation of Floodplain and removal of illegal encroachments: Not related to RSPCB
- XIX. Maintaining minimum e-flow of river: Not related to RSPCB
- XX. Plantation activities along the rivers: Not related to RSPCB
- XXI. Development of biodiversity park: Not related to RSPCB
- XXII. Reuse of Treated Water:
- XXIII. Model River being adopted by the State & Action Proposed for achieving the bathing quality standards:
- XXIV. Status of Preparation of Action Plan by the 13 Coastal States: Not Applicable
- XXV. Regulation of Mining Activities in the State/UT: Not related to RSPCB
- XXVI. Action against identified polluters, law violators and officers responsible for failure for vigorous monitoring
- *Note: Incremental progress made by the State/UT in each activity to be provided.**

21/7/07

Details of installed/operational STPs in the State- October-25

ANNEXURE-1

S.N.	R.O.	Name of Town	Location	Operational Status of STP	Existing STP Capacity (MLD)	Alternate Technologies Provided (Yes/ No)	Details of Alternate Technologies (If provided)	Capacity being utilized (MLD)	Consent Status(Applied/Not applied/ Pending	Compliance status based on designed parameters (Complying/Non Complying	Compliance status based on Hon'ble NGT order (Complying/Non Complying
1	Alwar	Village - Agyara	27.512222 N, 76.746388 E	Operative	20	Yes	Anaerobic tanks, facultative ponds, mechanical aerator and finally phytoid beds (phytoremediation)	12.5	CTO Pending	Complying	Complying
2	Balotra	Balotra	Jerla (Balotra)	Operational	9	No	-	4.4	Not Applied	Non-Complying	Non-Complying
3	Balotra	Barmer	Near Kurla Village, Barmer	Operational	10	No	-	5.7	Valid	Non Complying	Non-Complying
4	Balotra	Barmer	MPT Block-RJ-ON-90/1, Nagana Tehsil	Operational	0.045	No	-	0.034	Valid	Complying	Complying
5	Balotra	Barmer	Operation Base Vedanta	Operational	0.25	No	-	0.13	Valid	Complying	Complying
6	Balotra	Barmer	RGT Living Quarters Village Dhandhalawas and Rayli ki Nadi Tehsil Gudha Malani	Operational	0.04	No	-	0.025	Valid	Complying	Complying
7	Banswara	Kushalgarh	Near Heera River, Kushalgarh (District- Banswara)	Operational	1	No	NA	0.75	Expired	Non-Complying	Non-Complying
8	Banswara	Banswara	within existing STP campus on udaipur road, Janawari, Banswara	Operational	9.6	No	NA	7.5	Valid	Non-Complying	Non-Complying
9	Bharatpur	Bharatpur	Gopal Nagla , Achnera Road	Operational	5	Yes	Sequence Batch Reactor (SBR)	1.6	Valid	Complying	Complying
10	Bharatpur	Bharatpur	Gopal Nagla , Achnera Road	Operational	8	Yes	Sequence Batch Reactor (SBR)	3.23	Valid	Complying	Complying
11	Bharatpur	Dholpur	Tagawali	Non-Operational	10	Yes	Upflow Anaerobic Sludge Blanket Reactor (UASB)	-	Valid	-	Non-Complying, (under upgradation)
12	Bharatpur	Dholpur	Shekhupur	Operational	3	Yes	Sequence Batch Reactor (SBR)	0.8	Valid	Complying	Complying

3	Bikaner	Bikaner	Situated Near MD Vyas Colony, Pugal Road, Nandni Goshala, Banjrang Dhora, Tehsil & District: Bikaner	Operational	12	No	-	11	CTO valid till 31.08.2027	Non Complying	Non-Complying
4	Bikaner	Bikaner	Near Kali Mata Temple, Sujandesar, Tehsil and District- Bikaner	Operational	20	No	-	10	CTO Valid till 30.09.2027	Non Complying	Non-Complying
5	Bikaner	Bikaner	Near Jorbeer, Jaipur Jodhpur bypass, Tehsil & District Bikaner	Operational	40	No	-	17	CTO Valid till 31.08.2025	Non Complying	Non-Complying
6	Bhilwara	Bhilwara	M/s Jindal saw limited, Sewage treatment plant,(10 MLD) Kuwara Bhilwara	Operational	10	-	-	7	Valid	Complying	Complying
7	Bhilwara	Bhilwara	Sewage treatment plant,(30 MLD), Kuwara Bhilwara	Operational	30	-	-	20	Valid	Complying	Complying
8	Bhilwara	Bhilwara	M/s Jindal saw limited, Sewage treatment plant,(10 MLD) Kuwara Bhilwara	Under Trial	10	-	-	-	Valid	-	-
9	Bhiwadi	Bhiwadi	M/s Rajasthan Housing Board STP (1.5 MLD), Aravali Vihar, In front of RTO Office, Bhiwadi	Operational	1.5	No	N.A.	1.3	31.05.2029	Non-Complying	Non-Complying
20	Bhiwadi	Bhiwadi	M/s Municipal Council Bhiwadi, Khasra No. 253, Mundana Mev (Bhiwadi)	Operational	2	No	N.A.	0.7	31.05.2029	Complying	Complying
21	Bhiwadi	Bhiwadi	M/s MCB, Plant-Santhalka STP (3 MLD), Khasra No. 547, Near Shiv Mandir, Santhalka, City- Bhiwadi	Operational	3	No	N.A.	2	31.05.2029	Complying	Non-Complying
22	Bhiwadi	Bhiwadi	STP Near Existing STP (3 MLD), UIT Bhiwadi, Bus Stand, Bhiwadi	Operational	3	No	N.A.	1.8	31.05.2029	Non-Complying	Non-Complying

3	Bhiwadi	Bhiwadi	M/s Sewage Treatment Plant, (4 MLD), New Bhiwadi Mode, Sector-1, Bhiwadi, Bhiwadi Integrated Development Authority, (BIDA) STP	Operational	4	No	N.A.	3	30.06.2026	Non-Complying	Non-Complying
4	Bhiwadi	Bhiwadi	M/s Municipal Council Bhiwadi (Septage STP Shahdod), Village-Shahdod, Khasra no. 112	Operational	0.5	No	N.A.	0.4	CTE Issued on dated 18.10.2021, CTO Not Applied	Complying	Non-Complying
5	Bhiwadi	Bhiwadi	M/s Udaipur 0.3 MLD Septage, Village- Udaipur, Khasra no. 117, Bhiwadi	Operational	0.3	No	N.A.	0.1	CTE Issued on dated 18.10.2021, CTO Not Applied	Complying	Non-Complying
6	Bhiwadi	Bhiwadi	Septage STP (0.4 MLD) at Godhan, Bhiwadi	Operational	0.4	No	N.A.	0	CTE Issued on dated 18.10.2021, CTO Not Applied	Complying	Complying
7	Bundi	Bundi	Devpora (Bundi)	Operational	8	-	SBR	6	Valid	Not Complying	Non-Complying
8	Bundi	Bundi	Bibnawa Road, District-Bundi	Operational	0.5	-	Phytoremediation	0.4	Valid	Not Complying	Non-Complying
9	Bundi	Tonk	Vill-Molaipura, District-Tonk, Rajasthan	Operational	16	-	SBR	8	Valid	Not Complying	Non-Complying
10	Bundi	Tonk	Vill-Soran, District-Tonk, Rajasthan	Operational	4	-	SBR	2.5	Valid	Not Complying	Non-Complying
11	Bundi	Bundi	Gandhi Gram Septage	Operational	0.5	-	SBR	0.4	Valid	Not Complying	Non-Complying
12	Chittorgarh	Chittorgarh	Near Abhimanyu Park(Chittorgarh)	Operational	3	No	-	1	CTO valid upto 31.08.2026	Non Complying	Non-Complying
13	Chittorgarh	Chittorgarh	Bhoikhera (Chittorgarh)	Operational	5	No	-	3.5	CTO valid upto 30.09.2026	Non Complying	Non-Complying
14	Chittorgarh	Chittorgarh	kali magri road,Badi sadri	Operational	1.5	No	-	1.2	CTO valid upto 30.09.2025	Non Complying	Non-Complying
15	Chittorgarh	Chittorgarh	Near Kasod Basti, Nimbahera Tehsil- Nimbahera	Non-Operational	1	No	-	0	CTO valid upto 31.07.2025	Non Complying	Non Complying
16	Chittorgarh	Chittorgarh	Ambamata, Vill- Sigari, Tehsil, Nimbahera	Operational	4.5	No	-	3.2	CTO valid upto 31.10.2027	Non Complying	Non-Complying
17	Chittorgarh	Chittorgarh	Near Shamshan Ghat, Kartana (Nimbahera)	Operational	2	No	-	1.6	CTO valid upto 31.07.2025	Non Complying	Non-Complying
18	Chittorgarh	Chittorgarh	Near Abhimanyu Park(Chittorgarh)	Operational	2	No	-	0.7	CTO valid upto 31.03.2029	Non Complying	Non-Complying
19	Chittorgarh	Chittorgarh	STP CM jan aawas, Gandhi Nagar, Chittorgarh	Operational	1	No	-	0.5	CTO valid upto 31.03.2029	Non Complying	Non-Complying

0	Chittorgarh	Pratapgarh	Near Gupteshwar Mahadev Temple	Operational	7	No	-	4	CTO valid upto 31.08.2028	Complying	Complying
1	Chittorgarh	Chittorgarh	Bundi Road	Operational	1	NO	-	1	CTO valid upto 30.04.2029	Sample Not Collected	Sample Not Collected
2	Hanumangarh	Hanumangarh	Near Railway bridge over Ghaggar river (Hanumangarh)	Non-Operational	5	No	-	5	pending	NA	NA
3	Hanumangarh	Sriganganagar	Suratgarh Road (Sriganganagar)	Operational	10	No	-	10	Valid upto 30/06/2025	Non-complying	Non-Complying
4	Hanumangarh	Sriganganagar	Aadarsh Kalayan Bhoomi	operational	2.5	No	-	2.5	Not applied	Non-complying	Non-Complying
5	Hanumangarh	Sriganganagar	Behind Sub jail	Operational	2.5	No	-	1.5	Not applied	Non-complying	Non-Complying
6	Hanumangarh	Hanumangarh	Near Transport Nagar, Hanumangarh, Bhadra	Non-Operational	1	No	-	0.8	Valid upto 31/01/2027	Non-complying	Non-complying
7	Hanumangarh	Hanumangarh	Sadulpura Road, Bhadra, Hanumangarh	Non-Operational	3.5	No	-	2	Valid upto 31/01/2027	Non-complying	Non-complying
8	Jaipur (South)	Jaipur	M.s Jaipur Development Authority, 3 MLD STP, Paladi Meena (Jaipur)	Operational	3	NA	NA	0.7	Consent valid till 31.05.2027	Non Complying	Non-Complying
9	Jaipur (South)	Jaipur	M.s Jaipur Development Authority, 30 MLD STP, Ralawata (Jaipur)	Operational	30	NA	NA	22	Consent valid till 31.01.2028	Complying	Complying
0	Jaipur (South)	Jaipur	M/s. Jaipur Development Authority, 1 MLD STP, Jawahar Circle (Jaipur)	Operational	1	NA	NA	0.35	Consent valid till 31.05.2027	Non Complying	Non-Complying
1	Jaipur (South)	Jaipur	M.s Jaipur Development Authority, 1 MLD STP, Kiro Ki Dhani (Jaipur)	Operational	1	NA	NA	0.5	Consent valid till 30.06.2027	Non Complying	Non-Complying
2	Jaipur (South)	Jaipur	100 MLD STP, Dravyawati River, Taruchhaya Nagar (Jaipur)	Operational	100	NA	NA	80	Consent valid till 31.07.2028	Non Complying	Non-Complying
3	Jaipur (South)	Jaipur	25 MLD STP, Dravyawati River, Pratap Nagar (Bambala) (Jaipur)	Operational	25	NA	NA	15	Consent valid till 31.07.2028	Non Complying	Non-Complying
4	Jaipur (South)	Jaipur	10 MLD STP, Dravyawati River, Goner (Jaipur)	Operational	10	NA	NA	7	Consent valid till 31.07.2028	Complying	Complying
5	Jaipur (South)	Jaipur	M/s. Jaipur Municipal Corporation, 62.5 MLD STP, Dehlawas Unit-I (Jaipur)	Operational	62.5	NA	NA	55	Consent valid till 30.11.2027	Complying	Complying

Jaipur (South)	Jaipur	Rajasthan Housing Board, 1 MLD, Dastkar nagar, Nayla, Jaipur	Operational	1	NA	NA	0.1	Consent valid till 31.07.2027	Non Complying	Non-Complying
Jaipur (South)	Jaipur	Rajasthan Housing Board, 3 MLD, Indira Gandhi Nagar, Jaipur	Operational	3	NA	NA	3	Consent valid till 30.09.2027	Non Complying	Non-Complying
Jaipur (South)	Jaipur	M/s. Jaipur Municipal Corporation, 62.5 MLD STP, Dehlawas Unit-II (Jaipur)	Operational	62.5	NA	NA	45	Consent valid till 30.11.2028	Complying	Complying
Jaipur (South)	Jaipur	M/s. Jaipur Municipal Corporation, 90 MLD STP, Dehlawas Unit-III (Jaipur)	Operational	90	NA	NA	45	Consent valid till 31.08.2028	Complying	Complying
Jaipur (South)	Jaipur	Rajasthan Housing Board, 2 MLD, Mansarovar, Jaipur	Operational	2	NA	NA	2	Consent Valid till 31.08.2027	Non Complying	Non-Complying
Jaipur (South)	Jaipur	15 MLD STP, Dravyawati River, Mansarovar (Devri), Jaipur	Operational	15	NA	NA	9	Consent Valid till 31.07.2028	Non Complying	Non-Complying
Jaipur (South)	Jaipur	M/s Jaipur Development Authority, 850 KLD STP, Jaisingpura Vas, Jaipur	Non-Operational	0.85	NA	NA	0.5	Consent valid till 31.07.2027	NA	NA
Jaipur (North)	Jaipur North	Sewage Treatment Plant of Jaipur Development Authority, Village Gajadharpara, Kalwar Road, Jaipur	Operational	30	No	NA	22	Valid up to 30.09.2025	Non Complying	Non-Complying
Jaipur City	Jaipur	M/s. Jaipur Development Authority, 1 MLD STP, Central Park (Jaipur)	Operational	1	NA	NA	0.7	31.05.2027	Non Complying	Non-Complying
Jaipur City	Jaipur	M/s. Jaipur Development Authority, 1 MLD STP, Ram Niwas Bagh (Jaipur)	Operational	1	NA	NA	0.6	30.11.2028	Non Complying	Non-Complying
Jaipur City	Jaipur	M/s Jaipur Development Authority, 01 MLD STP, Jaisinghpura khor (Jaipur)	Operational	1	NA	NA	0.85	31.07.2027	Non Complying	Non-Complying
Jaipur City	Jaipur	Jaipur Development Authority, Swarn Jayanti Park Vidhyadhar Nagar, Tehsil: Jaipur	Non-Operational	1	NA	NA	NA	30.09.2026	NA	NA

Jaipur City	Jaipur	Jaipur Municipal Corporation ,8 MLD STP Plant Brahmapuri STP Campus Area Jaipur	Operational	8	NA	NA	8	31.01.2028	Complying	Complying
Jaipur City	Jaipur	Jaipur Municipal Corporation ,50 MLD STP Jaisinghpura Khor Tehsil: Jaipur	Operational	50	NA	NA	50	30.09.2027	Non Complying	Non-Complying
Jaipur City	Jaipur	Chaugam Stadium 01 MLD Jaipur	Non-operational	1	NA	NA	NA	31.05.2029	NA	NA
Jaipur City	Jaipur	Jaipur Developmwent Authority ,Amanishah Nallah Tehsil: Jaipur(20 MLD STP Bassi - Sitarampura)	Operational	20	NA	NA	15	31.07.2028	Non Complying	Non-Complying
Jaisalmer	Jaisalmer	M/s 10 MLD STP Near Kisanghat village, Jaisalmer , Jaisalmer Tehsil:Jaisalmer District:Jaisalmer	Operational	10	No	-	5-6 MLD	Valid (upto 30.06.2027)	Result Awaited	Result Awaited
Jhalawar	Jhalawar	Gagron Road Jhalawar, Faisalpura, Khasara no 84, Tehsil- Jhalrapatan, Dist.- Jhalawar	Operational	6	No	NA	5.89	Refused on date 17.10.2023 due to STP was non-complying with the standards imposed by CPCB, Show Cause Notices were issued on dated 01.01.2024, 12.07.2024, 30.09.2024 & 08.11.2024.	Non-Complying	Non-Complying
Jhalawar	Jhalawar	Girdharpura, Tehsil- Jhalrapatan, Dist.- Jhalawar	Non-operational	3	No	NA	1.5	Refused on date 18.03.2024 due to STP was non-complying with the standards imposed by CPCB, Show Cause Notices were issued on dated 12.07.2024, 30.09.2024 & 08.11.2024 .	Non-Complying	Non-Complying

Jhalawar	Baran	7 MLD STP, Mangrol Road, Mathana Chauraha, Gopalpura, Tehsil-Jhalrapatan, Dist.-Jhalawar	Operational	7	No	NA	2	Consent to Operate has issued on dated 26.09.2025, STP was complying with the standards imposed by CPCB.	Complying	Complying
Jhunjhunu	Chirawa	Near Mandrela Road (Chirawa)	Operational	3	No	NA	2.5	Valid	Non Complying	Non-Complying
Jhunjhunu	Chirawa	Bhageniya Johda, Chirawa, Jhunjhunu	Operational	2	No	NA	1	Valid	Non Complying	Non-Complying
Jhunjhunu	Jhunjhunu	Bagar Road Near Agrasen Circle (Jhunjhunu)	Operational	7	No	NA	5.5	Not Valid	Complying	Complying
Jhunjhunu	Nawalgarh	STP (Bus Depot. Nawalgarh), Khasara No. 174, Nawalgarh, Jhunjhunu	Operational	3	No	NA	1.5	Valid	Non Complying	Non-Complying
Jhunjhunu	Nawalgarh	Khasra no.721, Bhagat Singh Joha, Nawalgarh (Jhunjhunu)	Operational	1	No	NA	0.6	Valid	Non Complying	Non-Complying
Jhunjhunu	Mandawa	Near Fatehpur Stand, Ward No. 06, Mandawa (Jhunjhunu)	Operational	3.9	No	NA	3.9	Valid	Complying	Complying
Jhunjhunu	Churu	STP 7.0 MLD, Village Gajsar, Tehsil and District- Churu	Operational	7	No	NA	7	Valid	Non Complying	Non-Complying
Jhunjhunu	Churu	STP 1.0 MLD, B/W Cremation ground and Agarsen Nagar, Tehsil and District- Churu	Operational	1	No	NA	1	Valid	Non Complying	Non-Complying
Jhunjhunu	Churu	STP 2.50 MLD, Tajusa Takiya, Tehsil and District- Churu	Operational	2.5	No	NA	0.75	Valid	Non Complying	Non-Complying
Jhunjhunu	Sardarshahar	Near Gaushalla, Bikaner Road, Tehsil-Sardharsahar, Dist.-Churu	Operational	5	No	NA	3	Not applied	Non Complying	Non-Complying
Jhunjhunu	Sardarshahar	Near Gaushalla, Girgicha Road, Tehsil-Sardharsahar, Dist.-Churu	Operational	2	No	NA	0.5	Not applied	Non Complying	Non-Complying

88	Jhunjhunu	Sujangarh	Sujangarh District- Churu Near Gularia Hotel, Khasra no. 787, 246 Sujangarh City, Tehsil- Sujangarh District- Churu	Operational	5.5	No	NA	0.8	Valid	Sample Not Collected	Sample Not
89	Jhunjhunu	Sujangarh	STP -1, 1.5 MLD, K. No. 202, Gopal Gausala Land, Near Salasar Road, Tehsil- Sujangarh, Churu	Operational	2	No	NA	0.4	Valid	Non Complying	Non-Comp
90	Jhunjhunu	Sujangarh	STP -2, 1.5 MLD, K. No. 202, Gopal Gausala Land, Near Salasar Road, Tehsil- Sujangarh, Churu	Operational	1.5	No	NA	1	Valid	Sample Not Collected	Sample Not Co
91	Jhunjhunu	Ratangarh	Kh. No. 4, 28, NH 11, Derajsar, Ratangarh, Churu	Operational	1.5	No	NA	1	Valid	Sample Not Collected	Sample Not Coll
92	Jodhpur	Jodhpur	Salawas Unit I (Jodhpur)	Operational	3.8	No	NA	2	Valid	Complying	Complying
93	Jodhpur	Jodhpur	Salawas Unit II (Jodhpur)	Operational	50	No	NA	50	Valid	Non Complying	Non-Complying
94	Jodhpur	Jodhpur	Nandari (Jodhpur)	Operational	50	No	NA	50	Pending	Non Complying	Non-Complying
95	Kishangarh	Ajmer	Anasagar (Ajmer)	Operational	20	No	NA	50	Refused	Non Complying	Non-Complying
96	Kishangarh	Ajmer	Khanpura (Ajmer)	Operational	13	No	-	20	Valid (upto 28.02.2029)	Complying	Complying
97	Kishangarh	Beawar	STP Vijay Nagar Bus stand, Beawar (5.0 MLD)	Operational	20	No	-	11	Valid (upto 31.07.2026)	Non Complying	Non-Complying
98	Kishangarh	Beawar	STP, Kundan Nagar, Beawar (1.0 MLD)	Operational	5	No	-	15	Valid(upto 31.01.2026)	Complying	Complying
99	Kishangarh	Beawar	STP Beawar, Bichrali Tank (1.50 MLD)	Operational	1	No	-	4	Valid(upto 31.01.2026)	Non Complying	Non-Complying
100	Kishangarh	Beawar	STP Narsinghpura, Beawar (4.00 MLD)	Operational	1.5	No	-	1	Valid(upto 31.01.2026)	Complying	Complying
101	Kishangarh	Beawar	STP Kishangarh (10 MLD)	Operational	4	No	-	1.25	Valid(upto 31.01.2026)	Complying	Complying
102	Kishangarh	Kishangarh	STP Jaitaran(02 MLD) Kh NO.432/222,Village- Karoliya Tehsil-Jaitaran	Operational	10	No	Waste wetland technology	4	Valid(upto 31.01.2026)	Non Complying	Non-Complying
103	Kishangarh	Pushkar	STP Pushkar(3.5 MLD) Village-Ganehera Tehsil- Pushkar	Operational	2	No	-	7	Valid(upto 31.05.2026)	Non Complying	Non-Complying
104	Kota	Kota	Dhakarkhedi	Operational	3.5	No	-	1.5	Valid(upto 31.12.2028)	Non Complying	Non-Complying
105	Kota	Kota	Dhakarkhedi	Non-Operational	20	No	-	3	Valid(upto 31.05.2028)	Non Complying	Non-Complying
106	Kota	Kota	Dhakarkhedi	Non-Operational	20	No	NA	0*	Expired on 31/12/2023	Non-Operational	Non-operational

	Kota	Kota	Kala Talab	Operational	15	No	NA	12	Valid	Complying	Complying
	Kota	Kota	Dhakar Kheri	Operational	40	No	NA	31.5	Valid	Complying	Complying
	Kota	Kota	Balita	Operational	6	No	NA	3.7	Valid	Complying	Complying
	Kota	Kota	IL Township	Operational	2	No	NA	2	Valid	Complying	Complying
	Kota	Kota	Balita	Operational	15	No	NA	6.2	Valid	Complying	Complying
	Kota	Kota	Balita	Operational	30	No	NA	30	Valid	Complying	Complying
	Kota	Kota	Sajidhera (Kishorepura)	Operational	30	No	NA	23	Valid	Complying	Complying
	Nagaur	Nagaur	Balwa Road (Nagaur)	Non Operational	8	No	NA	8	Valid	Non-complying	Non-complying
	Nagaur	Didwana	Mela Maidan, Didwana	Operational	5	No	NA	5	Consent revoked on 26.03.24	Non-complying	Non-Complying
	Nagaur	Makrana	Near Kidwai Stadium, Makrana	Operational	6	No	NA	6	Valid	Non-complying	Non-Complying
	Nagaur	Mundwa	Marwar Mundwa	Operational	0.3	No	NA	0.15	Valid	Non-complying	Non-Complying
	Nagaur	Nagaur	Khasra No. 405, STP station road, badi kuwa	Operational	1.5	No	NA	1.5	Valid	Non-Complying	Complying
	Pali	Pali	Mandia Road Near ESI Hospital (Pali)	Operational	7.5	No	NA	7	Valid CTO up to 30.09.2025	Non-Complying	Non-Complying
	Pali	Pali	M/s Nagar Parishad, Pali (STP15 MLD)	Operational	15	No	NA	14.5	CTO Expired on dated 30.11.2023	Non-Complying	Non-Complying
	Pali	Sumerpur Pali	Kh No. 233, Purada Bharunda, Sumerpur, Pali	Operational	10	No	NA	2	CTE refused vide RO Pali letter dated 27.07.2023	Non-Complying	Non-Complying
	Rajsamand	Rajsamand	Pratappura, Rajsamand	Operational	5	No	No.	2	Valid	Complying	Non-Complying
	Sikar	Fatehpur Shekhawati	Nari Bari Road (Fatehpur Shekhawati)	Operational	7.5	No	-	6	Valid	Complying	Complying
	Sikar	Laxmangarh	Near Indira Awas colony (Laxmangarh)	Operational	1.5	No	-	0.9	Valid	Complying	Complying
	Sikar	Laxmangarh	khasara No 1548/78/2 Banjara Basti, Basni Road, Sikar	Operational	1	No	-	0.7	Valid	Complying	Non-Complying
	Sikar	Laxmangarh	Near Todikui (Jeevan Jheel), Sikar	Operational	3	No	-	1.5	Valid	Complying	Non-Complying
	Sikar	Ramgarh Shekhawati	Khasara No. 421, Shamsan Ghat, Ramgarh Shekhawati, Sikar	Operational	2	No	-	0.9	Valid	Complying	Complying
	Sikar	Sikar	Goshala land (Sikar)	Operational	2	No	-	1.25	Valid	Complying	Non-Complying
	Sikar	Sikar	Near Shiv Colony (Sikar)	Operational	8	No	-	4.5	Valid	Non Complying	Non-Complying
	Sikar	Fatehpur Shekhawati	Kh.No. 138,625,1129,Near Narci Bari Road,Fatehpura,Sekhawati Distt.-sikar	Operational	4.3	No	-	2	Valid	Complying	Non-Complying

	Sirohi	Jalore	Hospital circle , Railway station Road ,jalore	Operational	10	No	NA	not assessed	Not Applied for CTO	Non Complying	Non-Complying
0	Sirohi	Mt.Abu	Hetam Ji Village (Mt. Abu), Sirohi	Operational	6	No	NA	not assessed	CTO valid	Complying	Complying
1	Sirohi	Mt.Abu	Near Swaminarayan School Mt. Abu, Dist. Sirohi	Non Operational	0.17	No	NA	not assessed	CTO valid	Complying	Complying
2	Sirohi	Mt.Abu	Dhamani Village, Delwara Jain Temple Mt. Abu, Dist. Sirohi	Non Operational	0.315	No	NA	not assessed	CTO valid	Non Complying	Non Complying
3	Sirohi	Mt.Abu	In front of hotel miskil asan, naval nagar,behind BSNL. Mt. Abu, Dist. Sirohi	Non Operational	0.06	No	NA	not assessed	CTO valid	Non Complying	Non Complying
4	Sirohi	Mt.Abu	Naval nagar,Aakashwani Road, Torna, Mt. Abu, Dist. Sirohi	Non Operational	0.07	No	NA	not assessed	CTO valid	Complying	Complying
5	Sirohi	Sirohi	Nehru Nagar, Sirohi	Operational	5	No	NA	not assessed	CTO valid	Complying	Complying
6	Sirohi	Abu road, Sirohi	Near Moksh Dhama Santpur Abu Road, Sirohi	Operational	6.9	No	NA	not assessed	CTE valid	Non Complying	Non-Complying
7	Sirohi	Abu road, Sirohi	Manpur near Banas River, Abu Road, Sirohi	Operational	2.3	No	NA	not assessed	CTE valid	Non Complying	Non-Complying
8	Sirohi	Sirohi	Near Revdar Road Sirohi	Operational	1.7	No	NA	not assessed	CTO valid	Non Complying	Non-Complying
9	Sawaimad hopur	Hindaun City, Karauli	Jachcha ki bawri, khareta road, Hindaun city, Karauli	Operational	0.75	Yes	SBR	0.4	CTO is valid upto 30.09.2026	Non Complying (only parameters out - PH)	Non-Complying
0	Sawaimad hopur	Hindaun City, Karauli	Raghavdas baghichi, Bayana Road, Hindaun city, Karauli.	Operational	5	Yes	SBR	4	CTO is valid upto 30.09.2026	Non Complying	Non-Complying
1	Sawaimad hopur	Gangapur City,Sawai Madhopur	Kh. No. 152-153, Village-Mirjapur , aliganj tiraha, Gangapur city	Operational	1.5	Yes	SBR	0.7	CTO is valid upto 31.01.2028	Non Complying	Non-Complying
2	Sawaimad hopur	Gangapur City,Sawai Madhopur	Kh. No. 275, Near Truck union , Gangapur city	Operational	2.5	Yes	SBR	1.5	CTO is valid upto 31.01.2028	Complying	Non-Complying
3	Sawaimad hopur	Gangapur City,Sawai Madhopur	Kh. No. 167, Village-Hingotiya, Gangapur city	Operational	5.5	Yes	SBR	3	CTO is valid upto 31.01.2028	Non Complying	Non-Complying
4	Sawaimad hopur	Sawai Madhopur	Village Soorwal (Sawai Madhopur)	Operational	10	Yes	SBR	9.5	CTO was valid upto 31.05.2024	Non Complying (only parameters out - PH)	Non-Complying
5	Sawaimad hopur	Karauli	behind govt. college Karauli	Non Operational	5	No	NA	NA	CTO was valid upto 30.06.2024	NA	NA

daipur	Udaipur	Near Alu Factory - Karjali House, Pula, Tehsil :Girwa, dist : Udaipur	Non Operational	5	No	NA	0	Valid (30/06/2030)	complying	complying
daipur	Udaipur	Eklingspura (Udaipur)	Operational	20	No	NA	12	Valid (31/12/2026)	complying	complying
daipur	Udaipur	Eklingspura (Udaipur)	Operational	25	No	NA	20	Valid (31/10/2028)	complying	complying
daipur	Udaipur	Near FCI Godown, Udaisagar road, Udaipur - 313001	Operational	10	No	NA	3	Valid (31/08/2029)	Non-complying	Non-Complying
daipur	Udaipur	Fatehnagar Sanwar	Operational	1	No	NA	0.8	Valid (28/02/2026)	Non-complying	Non-Complying
				1441.05			985.859			

Details of Under construction STPs in the State - October 2025

RO	Address	District	Location	Capacity of the Plant in MLD	Physical Process or Status of Civil Work (in %)	Tentative date of completion	Remark
Banswara	within existing STP campus on udaipur road, Dhamaniya, Janawari, Banswara	Banswara	23.571162, 74.417405	6.34	100%	30.09.2025	CTE issued, STP construction completed. Commissioning is pending. Unit has applied for CTO & application is pending at pre-screening level.
Bikaner	Sewage Treatment Plant 5 MLD, Charkara	Bikaner	Khasra No 1574, Charkara, Teh-Nokha, Dist-Bikaner	5	-	-	-
Bikaner	Sewage Treatment Plant 2 MLD, Public Park	Bikaner	Public Park Bikaner	2	-	-	-
Bhiwadi	34 MLD STP Near Vasundhara Nagar	Khairthal Tijara	Near Vasundhara Nagar, Bhiwadi	34	35%	Dec'2025	
Bundi	Village Gandhigram, Bundi	Bundi	Gandhigram	0.5 MLD	Civil Work Approx. 80 % complete	August	-
Bundi	Devpura, Bundi	Bundi	Devpura	6.5 MLD	Civil Work Approx. 50 % complete	-	-
Tonk	Bikapura, Tonk	Tonk	Bikapura	1.0 MLD	Civil Work Approx. 30 % complete	-	-
Tonk	Giriraj Vihar Colony, Tonk	Tonk	Giriraj Vihar Colony	0.5 MLD	Civil Work Approx. 90 % complete	August	-
RO Hanumangarh	Near Idgah Colony , Shri Ganganagar, Rajasthan	Sri Ganganagar	29.55104 N, 73.5115 E	10	-	-	-
RO Hanumangarh	Near Sugar Mill Shri Ganganagar, Rajasthan	Sri Ganganagar	29.5531 N, 73.537 E	15	-	-	-

Jodhpur	Vivek Vihar, Jodhpur	Jodhpur	Khasra No191,192, Old Sangriya Road, Gram Panchayat Kudi Bhagtasni, Jodhpur Jodhpur Tehsil:Jodhpur District:Jodhpur (26.189260,73.038155)	15 MLD			CTE has been issued vide HO letter dated 20.12.2022 for 15 MLD STP
Jodhpur	Uchyarda, Jodhpur	Jodhpur	Khasra No04, Near Vidhyashram International School, Uchiyada Jodhpur Uchiyada Tehsil:Jodhpur District:Jodhpur (26°16'3.12"N, 73° 6'20.34"E)	10 MLD			CTE has been issued vide letter dated 07.11.2022 for 10 MLD STP
Jodhpur	Near Basni Benda Jodhpur	Jodhpur	Basni Benda Jodhpur Tehsil:Jodhpur District:Jodhpur (26.24250000, 73.08666667)	40			CTE has been issued vide letter dated 27.08.2021 for 40 MLD STP
ishangarh	Khanpura Nasirabad Road, Tehsil & Dist.- Ajmer	Ajmer	26.413072 74.644853	40			
Nagaur	Chimpolai, Ladnun	Didwana - Kuchaman	27.644136 N, 74.446224 E	2.4	85% Work is completed.	B131/Dec/25	
Nagaur	Near Stadium, Station Road Kuchaman	Didwana - Kuchaman	27°07'46.8"N 74°51'18.7"E	7.6	87% work is completed.	B131/Dec/25	
Nagaur	Village- Asota, Ladnun	Didwana - Kuchaman	27.19903 N, 74.342128 E	5.5	100% work is completed	B131/Mar/26	
Nagaur	Near Kidwai Stadium, Makrana	Didwana - Kuchaman	27.039337 N, 74.702912 E	7.7	100% work is completed	31-Aug-25	Due to some issues in developing the bacteria culture, the plant is yet to start.

Nagaur	Mela Maidan, Didwana	Didwana-Kuchaman	27°23'06.8"N 74°33'06.8"E	3	97% work is completed	30-Oct-25	Due to rainy season, the civil work was stopped. That is why delay of one month.
Nagaur	Near Pashu Mela Maidan, Nagaur	Nagaur	27.177307 N, 73.723926 E	3	6% work is completed	31-Jul-26	
Rajsamand	Opposite CM Jan Aawas Yojana ,Village - Dharcha, Tehsil- Nathdwara	Rajsamand	24.939288, 73.807718	4.5	Almost Complete	Almost Complete	CTE issued
Sikar	Devipura, Near Bus Stand, Sikar	Sikar	273555.7 N 750901.9E	5	50	30.07.2025	Under construction
Sikar	Govt. Primary School Poorvani Johdi, Jagmalpura	Sikar	-	4.5	90	30.07.2025	Under construction
Sikar	Near Khicharo Ka Bas, Sikar	Sikar	-	1	50	31.08.2025	Under construction
Sawai Madhopur	Khasara No. 5430, Near Ganesh Hotel, Hindaun City	Karauli	26.72 N, 77.02 E	3	95%	31.07.2025 (As informed)	
Sawai Madhopur	Soorwal	Sawai Madhopur	26.0123 76.3560	9	20%	31.12.2025 (As informed)	
Sawai Madhopur	Near college road, Gangapur City	Sawai Madhopur	Not Available	1.5	90%	30.09.2025 (As informed)	
Sawai Madhopur	Near college road, Gangapur City	Sawai Madhopur	Not Available	4	3%	31.10.2026 (As informed)	
Sirohi	Near Revdar Road Sirohi	Sirohi	24.866901, 72.839816	1.7			Cte Valid Upto 31/01/2026
Chittorgarh	STP 1	Chittorgarh	Chanderiya	2	34%	10-05-2025	
Chittorgarh	Gandi Nagar	Gandi Nagar	Chittorgarh	2	80%	Aug-25	
Chittorgarh	Railway Colony	Gandi Nagar	Chittorgarh	1	88%	Aug-25	

Details of Proposed STPs in the State - October 25

S.No	RO	Address	District	Location	Capacity of the STP proposed in MLD	Status of Project
1	Banswara	Near DO River, Udalpur Road, Tehsil & District- Dungarpur	Dungarpur	23.571162, 74.417405	4	Proposed (CTE issued on dated 22.08.2024)
2	Banswara	Near BSNL Exchange Office/Central Jail Sagwara Tehsil & District- Dungarpur	Dungarpur	24.01442, 74.46018	3.6	Proposed (CTE issued on dated 22.08.2024)
3	Sewage treatment plant,(10 MLD), Kuwara Bhilwara	Kuwara Road, Kuwara, Bhilwara	Bhilwara	Kuwara Road, Kuwara, Bhilwara	10	
4	RO Hanumangarh	Jadkiya Phatak (Hanumangarh)	Hanumangarh		Earlier this STP is based on WSP Technology with capacity of 7.5 MLD. Now, STP has been upgarded on SBR Technology with increased capcity of 13 MLD.	
5	RO Jaipur (South)	M.s Jaipur Development Authority, 43 MLD STP, Sanjhariya, Near Sankalp Nagar, Jaipur	Jaipur	Sanjhariya, Near Sankalp Nagar, Jaipur	43	Proposed
5	RO Jaipur (South)	M.s Jaipur Development Authority, 20 MLD STP, Sushilpura, Ajmer Road, Nagar, Jaipur	Jaipur	Sushilpura, Ajmer Road, Nagar, Jaipur	20	Proposed
7	RO Jaipur (South)	FSTP at, Chaksu	Jaipur	Khasra No11878, Near Tonk Road, Chaksu	0.025	Proposed
	Jaisalmer	M/s STP at Military Station Jaisalmer	Jaisalmer	Military Area Jaisalmer	1.0 MLD	Not-commissioning
	Jhunjhunu	Gandhi Vidhya Mandir (Sardar Sahar)	Sardarshahar	Churu	1 KLD	
	Kishangarh	M/s Municipal Corporation , Khasra No. 276-290, 290/1424, Village Ajmer & Tehsil Ajmer	Ajmer	Khasra No. 276-290, 290/1424, Village Ajmer & Tehsil Ajmer	07 MLD	Proposed
	Kishangarh	STP, Nagar Parishad, Beawar	Beawar	Khasra No. 30, Village Govindpura, Beawar	5.60 MLD	Proposed

12	Kishangarh	Municipal Corporation Kishangarh (5 MLD STP at Nayagaon)	Ajmer	Near 10 MLD STP ,Nayagaon ,Kishangarh	5.00 MLD	Proposed
13	Sikar	M/s FSTP, Kh. NO. 2404/1, Opposite to Police Station, Palsana Road, Khandela, Sikar	Sikar	Not Available	10 KLD	
14	Sikar	M/s FSTP, Khasra No. 4983, Reengus, Tehsil - Srimadhapur	Sikar	Not Available	20 KLD	
15	Sikar	M/s FSTP, Kh. NO. 2133/367 Losal, District Sikar	Sikar	Not Available	20 KLD	



Rajasthan State Pollution Control Board

Headquarter, 4, Institutional Area, Jhalana Doongri, Jaipur-302004
Phone :0141-2716804, 2716800 e-mail : member-secretary@rpcb.nic.in

Helpline No. : 0141-2716877

E-mail/Registered Post



Annexure - 4

F.14/Annual Report/RPCB/MSW/ 1315

Date: 24.1.25

Member Secretary,
Central Pollution Control Board,
Delhi, India.
Email: -

Sub: Submission of Annual Report under Solid Waste Management Rules, 2016 for financial year 2023-2024.

Sir,

With reference to above, please find enclosed herewith Annual Report under Solid Waste Management Rules, 2016 of financial year 2023-2024.

Yours sincerely,

(Vijai N.)
Member Secretary

Signature valid



Digitally signed by Vijai N.
Designation: Member Secretary
Date: 2025.01.24 16:04 IST
Reason: Approved

Annual Report for the Year 2023-2024 under SWM Rules, 2016

PART A

1.	Name of the State	Rajasthan
2.	Name & address of the State Pollution Control	Rajasthan State Pollution Control Board, 4, Institutional Area, Jhalana Doongri, Jaipur-302004
3.	Number of local bodies responsible for management of solid waste in the State under these rules	241
4.	No. of authorisation application Received	-
5.	A Summary Statement on progress made by local body in respect of solid waste management	Annexure-I
6.	A Summary Statement on progress made by local bodies in respect of waste collection, segregation, transportation and disposal	As per Annexure-I
7.	A summary statement on progress made by local bodies in respect of implementation of Schedule II	As per Annexure-I

Date:

Place: Jaipur

Member Secretary

Signature valid

Digitally signed by Member Secretary
Designation: Member Secretary
Date: 2025.06.13 13:27 IST
Reason: Approved

Annual Report for the Year 2023-2024 under SWM Rules, 2016

PART B

↓ Towns/cities

Total number of towns/cities: 41 districts

Total number of ULBs: 241. Data has been compiled for 227 ULBs as per information received in Form V from Regional Offices of State Board in reference to information furnished in Form IV by concerning ULB's.

Number of class I & class II cities/towns: Class I-12 & Class II-44

↓ Authorisation status (names/number)

Number of applications received: 0

Number of authorisations granted: 0

Authorisations under scrutiny: 0

↓ Solid Waste Generation status

Solid waste generation in the state: 7909.385 TPD

Collected: 7746.633 TPD

Treated: 1747.72 TPD

Land filled: 5409.958 TPD

↓ Compliance to Schedule I of SWM Rules (Number/names of towns/capacity)

• **Good practices in cities/towns-**

House-to-house collection: 213 ULB's (Annexure-II)

Segregation: 157 ULBs (Annexure III)

Storage: Adopted in 178 ULBs (Annexure IV)

Covered transportation: In 121 ULB's covered transportation while in 77 ULB's partially covered transportation (Annexure V)

↓ Processing of Solid Waste (Number/names of towns/capacity)

• **Solid Waste processing facilities setup:**

Sr. No.	Facility	Name
1.	Composting	Ms ULB, Dungarpur
2.	Composting	M/s ULB, Banswara

Signature valid
Digitally signed by 
Designation: Secretary
Date: 2025.01.14 14:07 IST
Reason: Approved
5.92

3.	Vermi-composting	M/s ULB, Dungarpur	.5
4.	Boi Gas	M/s ULB, Dungarpur	1.02
5.	RDF/Palettization	M/s ULB, Dungarpur	2031 Tonne
6.	RDF/Palettization	M/s ULB, Banswara	2920 tonne
7.	MRF facility	M/s Nagar Pallka, Deshnoke	2.5
8.	Composting	M/s ULB, Bhilwara	84
9.	RDF/Palettization	M/s ULB, Bhilwara	48
10.	Composting	M/s ULB, Keshorai patan	2.5
11.	RDF/Palettization	M/s ULB, Chirawa	7
12.	Composting	M/s ULB, Pali	38
13.	Composting	M/s ULB, Falna	-
14.	Composting	M/s ULB, Sadri	-
15.	Composting	M/s IL & FS, Sewapura, Jaipur	250
16.	RDF/Palletisation	M/s Ultra Tech Ltd., Langriyawas, Jaipur	350
17.	Composting	M/s ULB, Jodhpur	150
18.	Composting	M/s ULB, Phalodi	20
19.	Composting	M/s ULB, Jaisalmer	5
20.	Composting	M/s ULB, Chittorgarh	15
21.	Composting	M/s ULB, Nimbahera	8
22.	Composting	M/s ULB, Pratapgarh	7
23.	RDF/Palletisation	M/s ULB, Laxamangarh	14
24.	Composting	M/s ULB, Baran	0.5
25.	Composting	M/s ULB, Jhalarapatan	2
26.	Composting	M/s ULB, Jhalawar	2
27.	Composting+RDF	M/s ULB, Alwar	175
28.	Composting + RDF/Palletisation	M/s ULB, Udaipur	80 + 75
29.	Biogas	M/s ULB, Udaipur	20
30.	Composting	M/s ULB, Ajmer	
31.	Composting	M/s ULB, Kishangarh	
32.	Composting	M/s ULB, Beawar	
33.	Composting	M/s ULB, Kota North	
34.	Composting + Biogas	M/s ULB, Kota South	20 + 150

Signature valid

Digitally signed by M/s ULB, Kota South
Designation: Member Secretary
Date: 2025.06.13 13:27 IST
Reason: Approved

• Processing facility operational:

Sr. No.	Facility	Name	Capacity (TPD)
1.	Composting		18
2.	Composting	Municipal Council, Barmer	350
3.	Composting	Municipal Council, Balotra	4.08
4.	Composting	Ms ULB, Dungarpur	5.92
5.	Vermi-composting	M/s ULB, Banswara	.5
6.	Boi Gas	M/s ULB, Dungarpur	1.02
7.	RDF/Palletisation	M/s ULB, Dungarpur	2031 Tonne
8.	RDF/Palletisation	M/s ULB, Banswara	2920 tonne
9.	RDF/Palletisation	M/s Nagar Palika, Nokha	25
10.	Composting	M/s Municipal Council Bhilwara	84
11.	RDF/Palletisation	M/s Municipal Council Bhilwara	48
12.	Composting	M/s ULB, Keshoraipatan	2.5
13.	Composting	M/s ULB, Kota North	3
14.	Composting	M/s ULB, Kota South	20
15.	Composting	M/s ULB, Falna	-
16.	Composting	M/s ULB, Sadri	-
17.	Composting	M/s IL & FS, Sewapura, Jaipur	250
18.	RDF/Palletisation	M/s Ultra Tech Ltd., Langriyawas, Jaipur	350
19.	Composting+RDF	M/s ULB, Alwar	175
20.	Composting	M/s ULB, Nimbahera	4.5
21.	Composting	M/s ULB, Pratapgarh	6.55
22.	Composting	M/s ULB, Baran	0.5
23.	Composting	M/s ULB, Jhalarapatan	2
24.	Composting	M/s ULB, Jhalawar	2
25.	Composting	M/s ULB, Jodhpur	
26.	Composting	M/s ULB, Phalodi	

Signature valid
Digitally signed by
Designation: Member Secretary
Date: 2025.03.13 13:27 IST
Reason: Approved

• Processing facility under installation/planned:

Sr. No	Place	Facility	Capacity	Name of firm	Status
1.	Bikaner	Composting	170 TPD		proposed
2.	Bikaner	RDF/Palletisation	150 TPD		proposed
3.	Chittorgarh	Composting + RDF/Palletisation	50 + 150 TPD		Work is under process.
4.	Nibhahera	Composting + RDF/Palletisation	2.16 + 14.00 TPD		Work is under process.
5.	Kapasan	Composting + RDF/Palletisation	0.86 + 4.29 TPD		Work is under process.
6.	Barl Sadri	Composting + RDF/Palletisation	0.64 + 3.20 TPD		Work is under process.
7.	Begun	Composting + RDF/Palletisation	0.85 + 4.26		Work is under process.
8.	Choti Sadri	Composting + RDF/Palletisation	0.76 + 3.78 TPD		Work is under process.
9.	Hanumang arh	Composting			Processing Plant (RDF + Compost) is proposed.
10	Sri Ganganagar	Composting			Processing Plant (RDF + Compost) is proposed.
11	Bagru	Composting + RDF/Palletisation	50		
12	Mahwa	Composting + RDF/Palletisation	15		
13	Bandikui	Composting + RDF/Palletisation	30		
14	Lalsot	Composting + RDF/Palletisation	20		
15	Chaksu	Composting + RDF/Palletisation	20		
16	Kalthoon	Composting + RDF/Palletisation	0.99 + 4.98		
17	Itawa	Composting + RDF/Palletisation	1.12 + 5.62		
18	Ramganjmandi	Composting +	1.70 + 8.50		

Signature valid

Digitally signed by  at
Designation: Member Secretary
Date: 2025.04.22 13:27 IST
Reason: Approved

19	Sangod	RDF/Palletisation			
		Composting + RDF/Palletisation	0.90 + 4.49		
20	Kota North	Composting + RDF/Palletisation	400 + 400		
21	Kota South	Composting + RDF/Palletisation	400 + 400		
22	Sirohi	Composting	40		
23	Jalore	Composting	55		
24	Santhore	Composting + RDF/Palletisation	1.35 + 7		
25	Takhatgarh	Composting	-		

➤ **Waste-to-Energy Plants: (Number/names of towns/capacity): -**

Sr. No.	Facility	Name	Capacity	Status
1.	Waste to Energy	M/s JITF Urban Infrastructure Ltd., village Jamwaramgarh, Jaipur	12 MW	Consent to establish has been granted under construction phase
2.	Waste to Energy	M/s JITF Urban Infrastructure Ltd., village Keru, Jodhpur	6 MW	Consent to establish has been granted under construction phase

➤ **Disposal of Solid Waste (number/names of towns/capacity):**

Landfill sites identified: 34

Landfill constructed: 7 (02-Pali, 01-Bagru, 02 - Kishangarh, 02 - Jaisalmer)

Landfill under construction: 2 (01 in Bhilwara, 01 in Kishangarh)

Landfill in operation: 4

Landfill exhausted: Nil

Landfilled capped: Nil

➤ **Solid Waste Dumpsites (number/names of towns/capacity):**

Total number of existing dumpsites: 208

(RO- Alwar - 6, Balotra - 3, Banswara - 4, Bharatpur - 10, Bhilwara - 8, Bhilwadi - 4, Bundi - 11, Chittorgarh - 8, Hanumangarh - 15,

Signature valid

Digitally signed by Member Secretary
Designation: Member Secretary
Date: 2025.05.13 13:27 IST
Reason: Approved

Jaipur (North) -8, Jaipur (South) - 7, Jhalawar - 10, Jhunjhunu - 9, Jodhpur - 7, Kota - 6, Jaisalmer - 2, Nagaur - 14, Pali - 6, Rajsamand - 4, Swaimadhopur - 8, Sikar - 14, Sirohi - 10, Udaipur - 7, Kishangarh - 10)

Dumpsites reclaimed/capped:

Dumpsites converted to sanitary landfill:

↓ Monitoring at Waste processing/Landfills sites: Nil

↓ Status of Action Plan prepared by Municipalities:

Total Number of Municipalities: 241

Number of Action Plan Submitted: 03

Date:

Place: Jaipur

Member Secretary

Signature valid

Digitally signed by Member Secretary
Designation: Member Secretary
Date: 2025.07.23 13:27 IST
Reason: Approved

Water quality status of Polluted Rivers Stretches

Water quality status of Polluted Rivers Stretches												
S. No	Monitoring Location	Station Code	River	District	BOD (mg/l) 2019		BOD (mg/l) 2021		Priority Class	BOD (mg/l) 2014		
					Min	Max	Min	Max		Min	Max	
1	Indrapur Dam, Tonk, Rajasthan	2951	Bunx	Tonk	0.4	1.7	1.0	3.5	I	9.0	16	
	Power Dam, Kapur, Rajasthan	2952	Kapur	Japur	3.5	35.7	3.6	9.1	I	9.0	35	
2	Thanas Dam, Pali	2968	Bundi	Pali	1.1	4.1	2.1	9.4	I	8.0	10	
3	Indrapur River, Near Village Kapur, Chittorgarh	4171	Bundi	Pali	2.02	88.2	41.36	94				
4	Bhawani Sarda Dam, Near Village Dholal	4804	Berach	Chittorgarh	1.3	2.3	1.3	3.9	V	2.1	31	
	Chittorgarh at Rangpur, Kota	4805	Semla	Pratapgarh	1.1	3.0	0.8	2.3	V	2.0	33	
	Chittorgarh at Rangpur, Kota	1289		Kota	0.9	3.3	1.7	3.2		1.1	28	
5	Chittorgarh at Rangpur, Kota	1413		Sawai Madhopur	0.4	2.1	1.3	3.1		0.54	212	
	Chittorgarh at Rangpur, Kota	10029	Chambal	Bundi	1.3	3.3	1.5	2.7	V	1.3	29	
	Chambal at Keshoraipatan d/s near Ambedkar nagar, Bundi	10030		Bundi	1.5	2.3	2.3	3.5		1.4	31	
	Gambhir at Ghosunda Dam, Chittorgarh	4172		Chittorgarh	1.4	3.3	1.2	4.4		2.8	41	
6	Gambhir dam, Nimbaheera, Chittorgarh	4173	Gambhir	Chittorgarh	0.9	3.5	1.3	4.9	V	1.7	29	
	Gambhir near old Bus stand, Chittorgarh	4174		Chittorgarh	1.2	3.1	1.2	3.6		2.4	34	
7	Cawadi reservoir, u/s of Guwardi Mata	4771	Guwardi	Bhilwara	1.2	2.1	4.8	4.8	IV	2.8	54	
8	Jawai Dam, Sirohi, Rajasthan	2947	Jawai	Sirohi	0.8	1.7	0.5	2.2	III	BDL	20	
9	Kanota Dam, Village - Sumel, Bansi, Jaipur	4781	Kanota	Jaipur	3.1	9.5	2.4	5.1	IV	5.5	21.5	
10	Kharai at Kothara reservoir, Rajasmand	4772	Kharai	Rajasmand	1.1	7.6	1.7	2.7	IV	2.2	34	
11	Kharai at Myra dam, Bhilwara	4770	Kharai	Bhilwara	1.4	6.2	0.9	2.9	IV	1.7	28	
12	Safra at Kharai pur dam, Pali	2949	Luni	Pali	1.0	3.8	1.2	2.4	V	BDL	20	
13	Indrapur Dam, Bhawani Mandi	4790	Pyliat	Bhilwara	1.7	2.7	1.2	3.2	V	1.7	31	