

Projects Status as on 31st October 2023								
SI No	Projects Undertaken	No of Projects	Sanction Cost (Rs in Cr)	No of Projects Completed	No of Projects Under Progress	No of Projects Under Tendering	AA&ES Issued	Total Expenditure (Rs in Cr)
Sewage Infrastructure								
1	Sewage Infrastructure	194	30934.13	109	46	35	4	13968.07
2	Modular STPs Decentralized Treatment	1	410.00	0	0	1	0	0.00
Entry Level Activites								
3	Old Ghats & Crematoria (Projects under NRCP/NGRBA-in State of West Bengal)	24	204.39	24	0	0	0	180.16
	Ghats & Crematoria (New Projects under Namami Gange Programme)	73	1068.30	54	12	4	3	711.24
4	River Front Development	7	461.19	1	4	2	0	321.01
Sub Total		104	1733.88	79	16	6	3	1212.41
Solid-Waste Management								
5	Ghats Cleaning	5	59.84	3	2	0	0	51.82
6	River Surface Cleaning	1	33.53	1	0	0	0	19.49
7	Solid Waste/Sanitation	6	201.89	5	0	0	1	120.93
Sub Total		12	295.26	9	2	0	1	192.24
Institutional Development (Non -Infrastructure)								
8	Ganga Knowledge Centre	7	153.27	2	5	0	0	44.20
9	Industrial Pollution Abatement (1.Pollution Inventorization, Assessment and Surveillance on Ganga river,2.Strengthening of Environmental Regulator,3.Water Quality Monitoring system for River Ganga, 4. Strengthening of laboratories, 5.)Inspectuion & Monitoring of Industries,STPs & CETPs, 6.Upgradation of Infrastructure of Existing CETP	21	1608.73	7	12	2	0	467.64
10	District Ganga Committee	1	2.30	0	1	0	0	0.00

Projects Status as on 31st October 2023								
SI No	Projects Undertaken	No of Projects	Sanction Cost (Rs in Cr)	No of Projects Completed	No of Projects Under Progress	No of Projects Under Tendering	AA&ES Issued	Total Expenditure (Rs in Cr)
	Sub Total	29	1764.30	9	18	2	0	511.84
Project Implementation Support/Research & Study Projects/Public Relations and Public Outreach								
11	Project Implementation Support/Research & Study Projects/Public Relations and Public Outreach	37	260.29	12	23	0	2	48.63
Biodiversity								
12	Educating Schools & Communities for conserving habitat of Ganga River Dolphin	1	1.28	1	0	0	0	1.28
13	Assessment of fish & fisheries of the Ganga river system for developing suitable conservation & restoration plan	5	52.21	4	0	0	1	18.65
14	Biodiversity Conservation	8	185.44	3	4	0	1	72.12
	Sub Total	14	238.93	8	4	0	2	92.05
Afforestation								
15	Afforestation	37	525.18	32	5	0	0	370.95
Composite Ecological Task Force & Ganga Mitra								
16	Composite Ecological Task Force and Ganga Mitra	6	200.18	5	1	0	0	167.34
Bioremediation								
17	Bioremediation	15	238.96	7	8	0	0	38.08
Construction of IHHL across Gram Panchayats near Ganga River								
18	Construction of toilets across Gram Panchayats near Ganga River (States-UK, UP,BH,JH,WB)	1	1421.26	0	1	0	0	1020.44
	Grand Total	450	38022.37	270	124	44	12	17622.05

Sewage Infrastructure												
Projects Status as on 31st October 2023												
SI No	States	No of Projects	sanction Cost (Rs in Cr)	STP Capacity to be created (In MLD)	Ceation of STP capacity through rehabilitation of Old STP in MLD	STP Capacity Created	STP capacity created through rehabilitation of Old STP in MLD	Sewer Network to be laid (in km)	Sewer Network laid (in km)	Total Fund Released (Rs in Cr)	Total Rxpensiture (Rs in Cr)	No of Projects Completed
1	Uttarakhand	41	1581.59	223.14	0	164.5	0	196.23	174.91	759.58	759.58	36
2	Uttar Pradesh	69	14097.18	2068.61	319.95	669.51	275.25	1894.616	1800	5322.21	5322.21	37
3	Bihar	37	6160.15	744.6	0	273.5	0	1791.59	1314.05	3783.67	3783.67	13
4	Jharkhand	5	1310.3	261.5	0	15.5	0	151.36	87.9	214.3	186.15	2
5	West Bengal	27	4742.02	698.18	187.04	242.03	137.04	975.38	862.83	1734.53	1734.53	11
6	Haryana	2	217.87	70	75	70	75	40.97	51.62	217.94	217.94	2
7	Delhi	9	1951.03	882	386	318	386	37.322	35.85	1802.52	1785	7
8	Himachal Pradesh	1	11.57	1.72	0	1.72				3.75	3.75	1
9	Rajasthan	1	258.48	36.00		36.00		146.00	138.38	187.04	175.24	0
10	Madhya Pradesh	2	603.94	219.38	0.00			20.17	0.00	0.00	0.00	0
Grand Total (UK,UP,BH,JH, WB,HR,DL)		194	30934.13	5205.13	967.99	1790.76	873.29	5253.64	4465.54	14025.54	13968.07	109

Sewage Infrastructure						
Projects Status as on 31st October 2023						
Name of State	No of works Taken up	Total Cost of Project (Rs in Cr)	Completed	Under Progress	Under Tendering	AA&ES Issued
UK	41	1581.59	36	3	2	0
UP	69	14097.18	37	16	13	3
BH	37	6160.15	13	15	8	1
JH	5	1310.30	2	1	2	0
WB	27	4742.02	11	8	8	0
Haryana	2	217.87	2	0	0	0
Delhi	9	1951.03	7	2	0	0
Himachal Pradesh	1	11.57	1	0	0	0
Rajasthan	1	258.48	0	1	0	0
Madhya Pradesh	2	603.94	0	0	2	0
GrantTotal	194	30934.13	109	46	35	4

Sewage Infrastructure															
Projects Status as on 31st October 2023															
State-Uttarakhand															
Rs. in crores															
Sl. No.	Towns	Non EAP/EAP/NGP	Approved Project Cost	Awarded Cost	Date of Sanction	Name/Nature of works	STP Capacity to be created (in MLD)	STP Capacity created (in MLD)	Sewer Network to be laid (km)	Sewer network laid (Km)	Funds released by GoI & State Share	Total expenditure incurred (including State share)	Overall Physical progress (%)	Brief Physical Status - N: Work yet to start P: Under Progress C: Completed O: O & M Stage	Actual / Tentative year of completion
			Total	Total							Total	Total			
1	Badrinath	Non-EAP	7.26	7.26	16.10.08	Interception and Diversion (I&D)			7.53	7.53	7.25	7.25	100	Completed.(C) Work completed in Aug 2017	
2	Badrinath	NGP	18.23	11.95	Original AA&ES 22.08.08 Revised AA&ES Date: 29.03.17	Pollution Abatement works (Interception and Diversion with STP)	1.01	1.01			9.45	9.45	100	Completed.(C) Completed on July 2020	
3	Devprayag	Non-EAP	3.66	3.49	22.07.09	Sewage Treatment Plant (STP)	1.40	1.40			3.50	3.50	100	Completed.(C) Completed on July 2016	
4	Devprayag	Non-EAP	7.27	6.71	08.07.09	Interception and Diversion (I&D)	0.22	0.22	7.60	7.60	7.18	7.18	100	Completed.(C) Completed on October 2017	
5	Devprayag	Non-EAP	4.50	4.10	25.06.15	Restoration and Reconstruction of Sewerage Scheme due to disaster in Devprayag					4.10	4.10	100	Completed(C) .Completed on Aug 2016	
6	Joshimath	Non-EAP	9.61	9.93	17.03.10	Interception and Diversion (I&D)			27.66	27.66	9.46	9.46	100	Completed. Completed on March 2016	
7	Joshimath	NGP	62.40	35.33	Original AA&ES 16.03.17 Revised AA&ES Date: 31.08.21	Interception and Diversion (I&D)with STP	3.78	3.78	2.50	2.50	40.02	40.02	100	Completed. Completed on February 2023	
8	Gopeshwar	Non-EAP	10.18	9.73	18.03.10	Interception and Diversion (I&D)			35.63	35.63	9.73	9.73	100	Completed. Completed on March 2017	
9	Chamoli-Gopeshwar	NGP	64.34	45.49	Original AA&ES 29.03.17 Revised AA&ES Date: 25.10.22	Interception & Diversion and STP, at Chamoli	4.38	4.38	1.04	1.04	33.02	33.02	100	Completed. Completed on February 2021	

Projects Status as on 31st October 2023															
State-Uttarakhand															
Sl. No.	Towns	Non EAP/EAP/NGP	Approved Project Cost	Awarded Cost	Date of Sanction	Name/Nature of works	STP Capacity to be created (in MLD)	STP Capacity created (in MLD)	Sewer Network to be laid (km)	Sewer network laid (Km)	Funds released by GoI & State Share	Total expenditure incurred (including State share)	Overall Physical progress (%)	Brief Physical Status - T-Tendering N: Work yet to start P: Under Progress C: Completed O: O & M Stage	Actual / Tentative year of completion
			Total	Total							Total	Total			
10	Rishikesh	Non-EAP	7.23	7.23	23.03.11	Sewerage Scheme at Triveni Ghat			1.02	1.02	4.36	4.36	100	Completed (C) and O & M Stage(O) O & M start from 01.06.2015.	
11	Rishikesh	EAP-World Bank	158.00	126.37	16.03.17	Interception and Diversion (I&D)with STP	26.00	26.00	2.50	2.15	101.75	101.75	100	Completed (C). Completed on Feb 2022	
12	Tapovan (Tehri)	Non-EAP	24.12	24.12	23.03.11	Sewerage system and STP for Tapovan area	3.50	3.50	11.04	11.04	15.55	15.55	100	Completed (C)and O & M Stage(O). Completed on May 2016	
13	Tapovan (Tehri)	NGP	2.19	1.02	16.03.17	upgradation of 3.50 MLD STP					0.73	0.73	100	Completed (C).Completed on April 2018	
14	Haridwar	Non-EAP	24.84	13.69	23.03.11	Sewerage Scheme at Ahbab Nagar Jwalapur Zone E-2 at Haridwar			13.49	13.49	16.98	16.98	100	Completed (C) and O & M Stage(O) from 28.12.2014	
15	Haridwar	Non-EAP	24.91	20.81	23.03.11	Construction of 18 mld STP at Sarai, Haridwar	18.00	18.00			20.69	20.69	100	Completed (C) and O & M Stage(O) from 01.04.2014.	
16	Haridwar	NGP	273.37	171.53	16.03.17	Sewage Treatment Plant (STP) at Jagjeetpur(68MLD) & Sarai(14MLD)	82.00	82.00			117.51	117.51	100	Completed. Completed on February 2020	
17	Haridwar	NGP	32.65	21.28	16.03.2017 Revised AA&ES date: 16.01.2018	Tertiary treatment of existing 27 MLD STP at Jagjeetpur & Upgradation of existing 18 MLD STP at Sarai					14.87	14.87	100	Completed. Completed on September 2019	
18	Haridwar	NGP	116.28	75.05	16.03.17	Interception and Diversion works at Sarai & Jagjeetpur			17.10	17.10	95.77	95.77	100	Completed. Completed on April 2019	
19	Haridwar	NGP	4.68	2.21	16.01.2018	Laying of Sewer Lines in Arihant Vihar & New Vishnu Garden, Kankhal in Haridwar			3.65	3.65	3.35	3.35	100	Completed (C). Completed on December 2018	
20	Gangotri	Non-EAP	10.48	6.54	23.03.11	Sewerage System and STP for Gangotri Dham	1	1	2.75	2.75	7.83	7.83	100	Completed (C) and O & M Stage(O). Completed on October 2017	

Projects Status as on 31st October 2023															
State-Uttarakhand															
Sl. No.	Towns	Non EAP/EAP/NGP	Approved Project Cost	Awarded Cost	Date of Sanction	Name/Nature of works	STP Capacity to be created (in MLD)	STP Capacity created (in MLD)	Sewer Network to be laid (km)	Sewer network laid (Km)	Funds released by GoI & State Share	Total expenditure incurred (including State share)	Overall Physical progress (%)	Brief Physical Status - N: Work yet to start P: Under Progress C: Completed O: O & M Stage	Actual / Tentative year of completion
			Total	Total							Total	Total			
21	Gangotri	Non-EAP	0.45	0.45	25.06.15	Restoration and Reconstruction of Sewerage Scheme due to disaster in Gangotri					0.45	0.45	100	Completed.(C). Completed on October 2016	
22	Uttarkashi	Non-EAP	4.84	4.84	23.07.15	Restoration and Reconstruction of Sewerage Scheme due to disaster in Uttarkashi					3.48	3.48	100	Completed (C) . Work completed on September 2017	
23	Uttarkashi	NGP	10.03	7.59	16.03.17	Upgradation of 2MLD STP(Gyansu)					3.94	3.94	100	Completed (C) . Completed on December 2018	
24	Karanprayag	NGP	12.09	8.83	Original AA&ES: 24.12.08 Revised AA&ES issued on 16.03.17	Interception and Diversion (I&D)	0.35	0.35	4.73	4.73	0.94	0.94	12	Scheme of I&D for Karanprayag was sanctioned on 20.07.2009 for 3.5 KM of I&D works with an	Completed.(C). Completed on February 2020
						Sewage Treatment Plant (STP)					7.62	7.62	100		
25	Rudraprayag	NGP	13.14	10.36	Original AA&ES: 22.09.09 Revised AA&ES issued on 16.03.17	Interception and Diversion (I&D)	0.52	0.52	0.52	0.52	0.67	0.67	12	Scheme of I&D for Rudraprayag was sanctioned on 22.09.2009 for 6.69 KM	Completed.(C). Completed on November, 2020
						Sewage Treatment Plant (STP)					8.20	8.20	100		
26	Rudraprayag	NGP-II	23.37	18.67	04.08.22	I & D and STP for Gauri Kund and Tilwada, District Rudraprayag, Uttarakhand' under Namami Gange Programme	0.31				0.07	0.07	5	Under Progress (P) Date of start-03/04/2023	Mar-2025
27	Kirtinagar	NGP	4.23	3.77	16.03.17	Pollution Abatement works for River Alaknanda (STP creation of 10KLD & 50KLD)	0.06	0.06			2.30	2.30	100	Completed.(C). Completed on July 2018	
28	Srinagar	NGP	22.51	20.73	29.03.17	Interception & Diversion and STP	1.00	1.00	2.30	2.30	16.46	16.46	100	Completed. Completed on April 2019	
29		NGP	15.40	6.05	29.03.17	Upgradation of Existing STP (3.5 MLD)					4.36	4.36	100	Completed.(C). Completed on February 2019	

Projects Status as on 31st October 2023															
State-Uttarakhand															
Sl. No.	Towns	Non EAP/EAP/NGP	Approved Project Cost	Awarded Cost	Date of Sanction	Name/Nature of works	STP Capacity to be created (in MLD)	STP Capacity created (in MLD)	Sewer Network to be laid (km)	Sewer network laid (Km)	Funds released by GoI & State Share	Total expenditure incurred (including State share)	Overall Physical progress (%)	Brief Physical Status - T-Tendering N: Work yet to start P: Under Progress C: Completed O: O & M Stage	Actual / Tentative year of completion
			Total	Total							Total	Total			
30	Nandprayag	NGP	6.46	4.36	29.03.17	Interception & Diversion and STP	0.15	0.15	0.38	0.38	4.52	4.52	100	Completed (C). Completed on April 2019	
31	Muni Ki Reti	EAP-World Bank	80.45	67.02	29.03.17	Rising main (500m) and STP of 12.5MLD	12.50	12.50	3.50	3.50	48.23	48.23	100	Completed (C). Completed on September 2020	
32	Muni Ki Reti	NGP	8.67		08.10.2020	Sludge Management Plant at Chorepani, Muni Ki Reti Uttarakhand State, under Namami Gange Programme					4.61	4.61	100	Completed.(C). Completed on January 2022	
33	Muni Ki Reti	NGP-II	94.06		06.09.2022	I & D and STP works at Muni ki reti, Neelkanth, Swarg aashram	12.80		4.50					LOA Issued	Apr-2025
34	Swargashram (Paudi Garhwal)	NGP	5.20	4.13	29.03.17 Revised AA&ES issued on 12.01.2018	Upgradation of Existing STP (3.0 MLD)					2.40	2.40	100	Completed.(C). Completed on December 2018	
35	Dehradun (Rispana & Bindal River)	NGP	63.75	57.81	13.09.2018 Revised AA&ES 20.12.2019	Interception & Diversion Works for Rispana & Bindal River in Dehradun (under Namami Gange Programme)			31.00	27.00	44.07	44.07	100	Completed.(C). Completed on Feb 2023	
36	Ramnagar (Kosi River)	NGP	55.06	50.09	15.02.2019 Revised AA&ES date 03.12.2019	Interception & Diversion of Nallas Discharging in Kosi River at Ramnagar	8.50	8.50	1.70	1.70	31.34	31.34	100	Completed.(C). Completed on July 2021	
37	Srikot-Gangnali (River Alaknanda)	NGP	7.86	6.70	08.03.2019	Pollution Abatement of River Alaknanda at Srikot-Gangnali Part A	0.13	0.13			4.32	4.32	100	Completed.(C). Completed on Feb 2021	
38	Udham Singh Nagar (Dhela)	NGP-II	199.36	167.04	17.09.2021	(I&D) and STP work of 06 nos. Polluted River Stretches to Rejuvenate River Bhela, Dhela, Kichha, Kosi, Nandhore, Pilakhar and Kashipur Sewerage (I&D) Scheme (Dhela River)	30.30		3.70		48.17	48.17	33	Under Progress (P)	Jan-2024

Projects Status as on 31st October 2023															
State-Uttarakhand															
Sl. No.	Towns	Non EAP/EAP/NGP	Approved Project Cost	Awarded Cost	Date of Sanction	Name/Nature of works	STP Capacity to be created (in MLD)	STP Capacity created (in MLD)	Sewer Network to be laid (km)	Sewer network laid (Km)	Funds released by GoI & State Share	Total expenditure incurred (including State share)	Overall Physical progress (%)	Brief Physical Status - N: Work yet to start P: Under Progress C: Completed O: O & M Stage	Actual / Tentative year of completion
			Total	Total							Total	Total			
			Total	Total							Total	Total			
39	Haridwar	NGP-II	8.60		11.06.2022	Co-Treatment of Septage at existing STPs of Haridwar-150 KLD (100 KLD Jagjeetpur + 50 KLD Sarai), Rishikesh-50 KLD, Srinagar 30 KLD and Devprayag-5.0 KLD in Uttarakhand under Namami Gange Programme	0.23				0.00	0.00		Under Tendering	Dec-2023
40	Devprayag	NGP-II	0.87		04.08.2022	Repair and Restoration (Protection works) in existing STPs/Sewerage network and its appurtenant works damaged during natural calamity (Cloud Burst & Glacial Breakdown) 2021 in Uttarakhand at Devprayag, Karanprayag and Chamoli-Gopeshwar under Namami Gange Programme					0.33	0.33	100	Completed.(C). Completed on February 2023	
41	Dehradun (Suswa River)	NGP-II	78.99		25.10.2022	I&D with STP works at Sapera Basti, Dehradun	15.00		3.70					Under Tendering	Apr-2025
Grand Total (Component A+B)			1581.59	1042.28			223.14	164.50	196.23	174.91	759.58	759.58			

Sewage Infrastructure																	
Projects Status as on 31st October 2023																	
State - Uttar Pradesh																	
Sl. No.	Towns	NON-EAP/EAP/NGP	Approve Project cost	Awarded Cost	Date of Sanction	Name/Nature of works	STP capacity to be created (in MLD)	Creation of capacity through rehabilitation of old STP (in mld)	STP capacity created (in MLD)	STP capacity created through rehabilitation (in mld)	Sewer Network to be laid (km)	Sewer network laid (Km)	Total Funds released by GoI & State share	Total expenditure incurred (including State share)	Overall Physical Progress (%)	Brief Physical Status - T-Tendering N: Work yet to start P: Under Progress C: Completed O: O & M Stage	Actual / Tentative year of completion
			Total	Total									Total	Total			
1	Prayagraj	Non-EAP	199.26	118.02	6.05.10	Sewerage & Non-Sewerage schemes for Pollution abatement of River Ganga at District-'B' & 'E' of Allahabad	85.00		85.00		10.88	10.88	174.70	174.70	100	Completed (C).Completed on March 2016	
2	Prayagraj	EAP-World Bank	106.08	97.95	6.05.10	Sewerage & Non-Sewerage schemes for Pollution abatement of River Ganga at District-'A' of Allahabad	20.00		20.00		9.24	9.24	89.85	89.85	100	Completed (C) Completed on March 2016	
3	Prayagraj	EAP-World Bank	132.86	128.64	22.02.11	Sewerage work in Swerage District-E					109.20	109.20	138.25	138.25	100	Completed(C) O & M Stage (O).Completed on June 2016	
		Non-EAP	9.14														
4	Prayagraj	EAP-World Bank	42.40	53.39	27.11.13	14 mld STP at Salori, Allahabad	14.00		14.00				34.93	34.93	100	Completed(C) O & M Stage (O).Completed on September 2016	
5	Prayagraj	EAP-World Bank	170.95	120.82	27.11.13 Revised AA&ES 13.09.2019	Sewerage System in Sewerage District-C & Allahpur, Allahabad (Prayagraj)					134.19	134.19	167.76	167.76	100	Completed.Completed on January 2019	
6	Prayagraj	EAP-World Bank	299.40	288.94	20.02.14 Revised AA&ES 11.11.2019	Sewerage Works in Sewerage District-A of Allahabad					241.63	241.63	288.77	288.77	100	Completed.Completed on October 2019	
7	Prayagraj	EAP-World Bank	300.84	265.86	30.12.14 Revised Date 11.11.2019	Sewerage system with Sewer network-(District B)					214.88	214.88	293.02	293.02	100	Completed.Completed on April 2019	
8	Prayagraj	EAP-World Bank	52.78	43.56	28.09.2016	Sewer Network in District E of Allahabad -Part 2 (Additional Work) under Component "A"					42.66	42.66	50.43	50.43	100	Completed.Completed on May 2018	
9	Prayagraj	NGP	767.59	335.26	19.05.2017	Interception, Diversion and Treatment Works for Naini (District G) Phaphamau (District F) and Jhushi Area District : Allahabad (under Hybrid annuity based PPP model-Namami Gange Programme) STP-42 MLD Naini, 16 MLD Jhushi and 14 MLD Phaphamau	72		72		13.21	13.21	276.97	276.97	100	Completed.Completed on June 2023	
10	Prayagraj	NGP	904.00	558.10	09.03.2018	Rehabilitation and Operation & Maintenance of existing Sewage Treatment Infrastructure at Allahabad (under Hybrid annuity based PPP model-Namami Gange Programme)-Rehabilitation of Naini SPT (80 MLD)		80.00		80			281.04	281.04	100	Completed. Completed on June 2021	
11	Varanasi	EAP-JICA	246.44	688.44	14.07.10 Revised AA&ES issued on 17.11.2017	JICA assisted Ganga Action Plan Phase-II Project at Varanasi (EAP - JICA) Construction of 140 MLD STP at Dinapur	140.00		140.00				597.67	597.67	100	Completed (C).Completed on Nov 2018	
12			165.76			Construction of interceptor sewers, relieving trunk sewer & rising mains			28.00	28.00	100	Completed (C).Completed on Nov 2018					
13			39.57			Construction of 3 pumping stations (Chaukaghat, Phulwariya & Sariya)					100	Completed (C).Completed on Nov 2018					
14			89.95			Rehabilitation of old trunk sewer					100	Completed (C).Completed on June 2022					
15			20.52			Rehabilitation of 5 Ghat pumping stations and STPs at Dinapur & Bhagwanpur					100	Completed (C).Completed on July 2020					
16			126.20			Non Sewerage, Institutional Development & Other works					100	Completed (C).Completed on September 2021					
17	Garmukteshwar	Non EAP	46.51	34.46	24.02.11	Sewerage system & STP works	9.00		9.00		69.00	69.00	44.21	44.21	100	Completed.Completed on April 2018	

Projects Status as on 31st October 2023																	
State - Uttar Pradesh																	
Sl. No.	Towns	NON-EAP/EAP/NGP	Approve Project cost	Awarded Cost	Date of Sanction	Name/Nature of works	STP capacity to be created (in MLD)	Creation of capacity through rehabilitation of old STP (in mld)	STP capacity created (in MLD)	STP capacity created through rehabilitation (in mld)	Sewer Network to be laid (km)	Sewer network laid (Km)	Total Funds released by GoI & State share	Total expenditure incurred (including State share)	Overall Physical Progress (%)	Brief Physical Status - T-Tendering N: Work yet to start P: Under Progress C: Completed O: O & M Stage	Actual / Tentative year of completion
			Total	Total									Total	Total			
18	Moradabad (Ramganga)	Non EAP	330.05	330.05	24.02.11 Revised AA&ES issued on 31.07.2020	Sewerage system & STP works (Phase I)	58.00		58.00		264.25	264.25	280.21	280.21	100	Completed. Completed on November 2021	
19	Moradabad (Ramganga)	NGP	118.69	99.68	23.07.2018	Pollution Abatement Works for River Ram Ganga at Moradabad (Sewerage Zone-2) under Hybrid annuity based PPP model-Namami Gange Programme)	25.00						9.72	9.72	27	Under Progress (P)	Jan-2025
20	Kannauj (Kali)	Non EAP	43.66	39.65	24.02.11	Sewerage system & STP works (Phase II)	1.00		1.00		62.50	62.50	40.67	40.67	100	Completed. Completed on April 2018	
21	Bulandshahr	EAP-World Bank	48.45	34.87	04.04.14 Revised AA&ES issued on 09.05.2018	Sewerage scheme at Narora, Bulandshahr	4.00		4.00		21.03	21.03	47.69	47.69	100	Completed. Completed on April 2018.	
22	Anup Shahar	EAP-World Bank	75.79	78.89	19.05.14	Sewerage Works in Anup Shahar, Buland Shahar	2.50		2.50		58.88	58.88	69.82	69.82	100	Completed. Completed on February 2019.	
23	Bithoor, Kanpur nagar	NGP	13.40	9.99	26.12.13 , Revised AA&ES issued on 10.10.2017	Sewerage scheme and STP at Bithoor Kanpur nagar, (UP)							10.73	10.73	100	Completed. Completed on February 2020.	
24	Ramana (Varanasi)	NGP	161.31	153.11	02.03.2017	Sewerage Treatment Plant (STP) for Assi-BHU Sewerage District at Ramana (under Hybrid annuity based PPP model-Namami Gange Programme)	50.00		50.00				133.08	133.08	100	Completed. Completed on June 2021	
25	Ramnagar (Varanasi)	NGP	72.91	69.41	28.07.2017	Interception, diversion of Drains & Sewage Treatment works at Ramnagar	10.00		10.00		0.44	0.44	26.32	26.32	100	Completed. Completed on June 2021	
26	Kanpur City	NGP	63.80	57.12	03.10.2016	Interception/Diversion of Sisamau Nala of Kanpur City under Component "B" of Namami Gange Programme					1.63	1.63	60.36	60.36	100	Completed. Completed on April 2019	
27	Kanpur (District 1)	EAP-World Bank	430.49	309.11	18.10.2016 Revised AA&ES 10.12.2019	Sewerage Works in Sewerage District 1 of Kanpur					401.50	397.48	460.50	460.50	100	Completed. Completed on September 2021 (Expenditure including Price Escalation of Rs.43.53 cr.)	
28	Pankha-Kanpur	NGP	967.23	708.70	12.03.2018	Rehabilitation of existing Sewage Treatment Infrastructure , Development of sewage Treatment Plant at Pankha (30 MLD) along with appurtenant works, and 15 years O & M at Kanpur in the State of Uttar Pradesh under Hybrid Annuity based PPP mode under Namami Gange Program. Rehabilitation, Operation & Maintenance of 130 MLD STP in Jajmau Zone	30.00	130.00	30.00	130.00	16.50	13.20	254.98	254.98	100	Completed. Completed on July 2023	
29	Vrindavan	NGP	42.82	33.50	29.03.2017 Revised AA&ES 11.12.2019	Rehabilitation of Sewerage Infrastructure & Augmentation/Upgradation of STP (4 MLD)		4		4			21.76	21.76	100	Completed. Completed on February 2020.	
30	Unnao	NGP	102.20	68.67	28.07.2017	Interception, diversion of Drains & Sewage Treatment works at Unnao (under Hybrid annuity based PPP model-Namami Gange Programme)	15		15		3.3	3.30	52.01	52.01	95	Under Progress (P).	Dec-2023
31	Shuklaganj, Distt-Unnao	NGP	65.18	38.87	28.07.2017	Interception, diversion of Drains & Sewage Treatment works at Shuklaganj (under Hybrid annuity based PPP model-Namami Gange Programme)	5				0.15	0.08	23.47	23.47	77	Under Progress (P).	Dec-2023

Projects Status as on 31st October 2023																	
State - Uttar Pradesh																	
Sl. No.	Towns	NON-EAP/EAP/N GP	Approve Project cost	Awarded Cost	Date of Sanction	Name/Nature of works	STP capacity to be created (in MLD)	Creation of capacity through rehabilitation of old STP (in mld)	STP capacity created (in MLD)	STP capacity created through rehabilitation (in mld)	Sewer Network to be laid (km)	Sewer network laid (Km)	Total Funds released by GoI & State share	Total expenditure incurred (including State share)	Overall Physical Progress (%)	Brief Physical Status - T-Tendering N: Work yet to start P: Under Progress C: Completed O: O & M Stage	Actual / Tentative year of completion
			Total	Total									Total	Total			
32	Mirzapur	NGP	129.08	151.58	28.05.2020	Interception, Diversion and Treatment Works for abatement of Pollution of River Ganga at Mirzapur Town (under Hybrid annuity based PPP model-Namami Gange Programme)	18				2.07	1.4	53.61	53.61	76	Under Progress (P).	Mar-2024
33	Chunar	NGP	2.70	2.04	07.03.2019	Faecal Sludge Management for pollution abatement at Chunar	0.01		0.01				1.98	1.98	100	Completed. Completed on June 2021	
34	Farrukhabad	NGP	261.12	252.41	16.10.2017 Revised AA&ES date 09.02.2021	Interception, Diversion & Sewage Treatment Works in Farrukhabad-Fategarh (under Hybrid annuity based PPP model-Namami Gange Programme)	45	2.70			5.76	0.00	124.28	124.28	64	Under Progress	Apr-2024
35	Mathura	NGP	460.45	437.95	13.12.2017 Revised AA&ES date 11.06.2018	Rehabilitation/Renovation of Mathura sewerage scheme : Construction of 30 MLD STP at Masani (under Hybrid annuity based PPP model-Namami Gange Programme)	30.00	37.30	30.00	37.30			295.23	295.23	100	Completed. Completed on June 2022.	
36	Mathura	NGP-II	292.56	240.01	07.09.2022	Sewerage Scheme (I&D and STP Works for balance drains) under Hybrid Annuity based PPP mode	60.00				11.26					LOA Issued JV M/s Enviro Infra engineer Limited, Delhi and M/s Micro Transmission System, Greater Noida. on	Apr-2025
37	Ayodhya-Faizabad (Saryu-River)	NGP	37.67	29.02	11.06.2018	Interception & Diversion (I&D) of drains at Ayodhya, District-Faizabad					5.00	5.00	18.96	18.96	100	Completed. Completed on February 2020.	
38	Faizabad (Saryu/Ghaghara River)	NGP-II	221.66	149.47	06.05.2021	Pollution Abatement Works for River Saryu/Ghaghara at Faizabad town, District Ayodhya (Interception & Diversion with STP)	33.00						35.86	35.86	53	Under Progress (P)	Dec-2024
39	Sultanpur (Gomti River)	NGP	70.18	60.41	24.12.2018 Revised AA&ES 04.12.2019	Interception & Diversion with STP at Sultanpur (Construction of New 7 mld & Upgradation of existing 5 mld to 10 mld)	17.00		17.00		8.00	7.84	43.89	43.89	99	Under Progress (P)	Dec-2023
40	Kasganj (Kali river)	NGP	76.73	67.56	24.12.2018	Interception & Diversion with STP at Kasganj	15.00		15.00		2.80	2.80	40.52	40.52	100	Completed :Completed on January 2022.	
41	Agra (Yaumna-River)	EAP-World Bank	842.25	582.85	06.05.2020	Interception & Diversion with Rehabilitation of sewerage scheme at Agra(under Hybrid annuity based PPP model-Namami Gange Programme)	177.60				17.61		50.20	50.20	21	Under Progress (P) LOA issued to M/s Vishvraj Environment Private Limited, Mumbai	Mar-2025
42	Muzaffarnagar (Hindon-River)	NGP	234.03	205.10	02.01.2019 Revised AA&ES 13.01.2020	Interception & Diversion works and STP at Muzaffarnagar(under Hybrid annuity based PPP model-Namami Gange Programme)	54.50		22.00		5.91	5.91	141.79	141.79	90	Under Progress (P)	Dec-2023
43	Budhana	NGP	48.76	41.29	18.02.2019	Interception & Diversion works and STP at Budhana(under Hybrid annuity based PPP model-Namami Gange Programme)	10.00		10.00		1.00	0.79	29.15	29.15	99	Under Progress (P)	Dec-2023
44	Bareilly (Ram Ganga-River)	NGP	271.39	233.72	03.01.2019	Interception & Diversion works and STP at Bareilly	63.00						181.03	181.03	85	Under Progress (P)	Mar-2024
45	Jaunpur (River Gomti)	NGP	206.05	164.00	12.02.2019	Interception & Diversion works and STP at Jaunpur	30.00		30.00				137.58	137.58	100	Completed :Completed on July 2023. STP - 100(%) STP Commissioned on Aug-2022	
46	Meerut (River Kali)	EAP-World Bank	690.71	369.74	06.05.2020	Pollution Abatement Works for River Kali Meerut under Meerut Municipality (Interception & Diversion with STP)(under Hybrid annuity based PPP model-Namami Gange Programme)	220.00						13.34	13.34		LOA issued to (JV) M/s GA Infra Private Ltd. Rajasthan and, M/s SSG Infratech Pvt. Ltd. New Delhi on 27.05.2023.	Apr-2024

Projects Status as on 31st October 2023																	
State - Uttar Pradesh																	
Sl. No.	Towns	NON-EAP/EAP/NGP	Approve Project cost	Awarded Cost	Date of Sanction	Name/Nature of works	STP capacity to be created (in MLD)	Creation of capacity through rehabilitation of old STP (in mld)	STP capacity created (in MLD)	STP capacity created through rehabilitation (in mld)	Sewer Network to be laid (km)	Sewer network laid (Km)	Total Funds released by GoI & State share	Total expenditure incurred (including State share)	Overall Physical Progress (%)	Brief Physical Status - T: Tendering N: Work yet to start P: Under Progress C: Completed O: O & M Stage	Rs. in crores Actual / Tentative year of completion
			Total	Total									Total	Total			
47	Baghpat (River Yamuna)	NGP	77.36	63.57	19.02.2019	Interception & Diversion and STP works of Baghpat Town	14.00		14.00		2.35	2.35	32.22	32.22	100	Completed :Completed on December 2022.	
48	Firozabad (River Yamuna)	NGP	51.08	42.42	01.03.2019	Firozabad Sewerage Scheme (Interception & Diversion) works					2.50	2.50	25.77	25.77	100	Completed :Completed on July 2021.	
49	Etawah	NGP	140.60	119.94	28.02.2019	Sewerage Scheme (Interception & Diversion) works	21.00	23.95	21.00	23.95	75.28	75.28	52.99	52.99	100	Completed :Completed on Feb 2022.	
50	Lucknow (River Gomti)	NGP	213.91	157.67	02.03.2019 Revised AA&ES 06.05.2020	Interception & Diversion and STP works at Lucknow	40.00	42.00					45.12	45.12	51	Under Progress (P)	Apr-2024
51	Ghazipur	NGP	152.83	140.94	06.05.2020	Sewerage, Sewage Treatment works at Ghazipur city (under Hybrid annuity based PPP model-Namami Gange Programme)	21.00				1.30	0.45	48.79	48.79	80	Under Progress (P)	Feb-2024
52	Kairana	NGP	78.42	59.20	07.12.2020	Interception & Diversion works for Kairana Town, Distt- Shamli, Uttar Pradesh State under Namami Gange Programme	15.00						20.85	20.85	80	Under Progress (P) (24/08/2021)	Apr-2024
53	Bijnor	NGP	0.39		14.12.2020	Faecal Sludge Management (Co-treatment) for abatement of pollution in River Ganga at Bijnor							0.13	0.13	100	Completed :Completed on June 2022.	
54	Saharanpur	NGP-II (World Bank)	577.23		11.06.2022	Interception & Diversion (I&D) and Sewage Treatment Plant works at Saharanpur, Uttar Pradesh (Under Hybrid annuity based PPP model-Namami Gange Programme)	135.00				16.00		0.00	0.00		Under Tendering	Apr-2025
55	Varanasi	NGP-II	308.09		19.10.2022	I&D and STP Works for Assi-BHU Area (Phase II), Varanasi, Uttar Pradesh under Namami Gange Programme	55.00				3.45		0.00	0.00		Under Tendering	Apr-2025
56	Chhata	NGP-II	56.15		25.10.2022	I&D and STP Works	6.00				2.17		0.00	0.00		Under Tendering	Apr-2025
57	Kosi	NGP-II	66.59		25.10.2022	I&D and STP Works	12.00				0.03		0.00	0.00		Under Tendering	Apr-2025
58	Vrindavan	NGP-II	77.70		25.10.2022	I&D and STP Works	13.00				0.60		0.00	0.00		Under Tendering	Apr-2025
59	Hathras	NGP-II	128.91		30.01.2023	I&D and STP works at Hathras Town in Uttar Pradesh State under Namami Gange Programme	24.00				5.67		0.00	0.00		Under Tendering	Aug-2025
60	Lucknow	NGP-II	264.67		30.01.2023	Interception & Diversion and STP works at Lucknow, Phase-II Part-I	50.00				3.50		0.00	0.00		Under Tendering	Aug-2025
61	Prayagraj	NGP-II	475.98		27.01.2023	Interception & Diversion of Balance 7 drains and Augmentation of Rajapur STP Capacity by 90 MLD (Sewerage District D) at Prayagraj Under Namami Gange Programme	90.00				8.00		0.00	0.00		Under Tendering	Aug-2025
62	Prayagraj	NGP-II	331.75		14.03.2023	Interception and diversion of balance discharge of 13 drains and augmentation of Salori STP (sewerage district C)	43.00									Under Tendering	Apr-2025
63	Shamli	NGP-II	48.71		25.05.2023	I&D and STP works at Banat Town, Dist. Shamli in Uttar Pradesh State under Namami Gange Mission-II	5.00				0.64					Under Tendering	Jun-2025
64	Shamli	NGP-II	55.47		25.05.2023	I&D and STP works at Babri & Bantikhera Villages, Dist. Shamli in Uttar Pradesh State under Namami Gange Mission-II	5.00				2.84					Under Tendering	Jun-2025
65	Shamli	NGP-II	97.19		25.05.2023	I&D and STP works at Thanabhawan Town, Dist. Shamli in Uttar Pradesh State under Namami Gange Mission-II	10.00				7.54					Under Tendering	Jun-2025

Projects Status as on 31st October 2023																	
State - Uttar Pradesh																	
Sl. No.	Towns	NON-EAP/EAP/N GP	Approve Project cost	Awarded Cost	Date of Sanction	Name/Nature of works	STP capacity to be created (in MLD)	Creation of capacity through rehabilitation of old STP (in mld)	STP capacity created (in MLD)	STP capacity created through rehabilitation (in mld)	Sewer Network to be laid (km)	Sewer network laid (Km)	Total Funds released by GoI & State share	Total expenditure incurred (including State share)	Overall Physical Progress (%)	Brief Physical Status - T-Tendering N: Work yet to start P: Under Progress C: Completed O: O & M Stage	Rs. in crores
			Total	Total									Total	Total			Actual / Tentative year of completion
66	Shamli	NGP-II	206.02		25.05.2023	I&D and STP works at Shamli Town, Dist. Shamli in Uttar Pradesh State under Namami Gange Mission-II	40.00				0.20					Under Tendering	Jun-2025
67	Hapur	NGP-II	49.06		05.09.2023	I&D and STP works at Hapur in Uttar Pradesh State under Namami Gange Mission-II	6.00				0.06					AA&ES issued	Sep-2025
68	Prayagraj	NGP-II	186.47		05.09.2023	Interception and Diversion of Balance Discharge of 02 Drains and 50 MLD STP to Augment existing Treatment Capacity Dist-A Prayagraj UP, under Namami Gange Mission-II	50.00				0.006					AA&ES issued	Mar-2025
69	Lucknow	NGP-II	351.03		19.09.2023	Interception & Diversion and STP works at Lucknow, Phase-II Part-II	100.00									AA&ES issued	Sep-2025
Grand Total (Component A+B)			14097.18	8335.95			2068.61	319.95	669.51	275.25	1894.62	1800.00	5322.21	5322.21			

Status of Sewage Infrastructure Projects Status as on 31st October 2023 State - Bihar															Rs. in crores
SI No.	Towns	Non EAP/EAP/NGP	Approved Project cost	Awarded Cost	Date of Sanction	Name/Nature of works	STP Capacity to be created (in MLD)	STP Capacity created (in MLD)	Sewer network to be laid (in Km)	Sewer network laid (Km)	Funds released by GoI & State share	Total expenditure incurred (including State)	Overall Physical Progress (%)	Brief Physical Status - T-Tendering N: Work yet to start P: Under Progress C: Completed O: O & M Stage	Actual / Tentative year of completion
			Total	Total							Total	Total			
1	Begusarai	EAP-World Bank	230.06	236.85	Original AA&ES 08.03.10 Revised AA&ES Date: 05.03.2018	Sewer Network, SPS and STP	17.00		114.00	16.00	10.94	10.94	14	16 km sewer network already laid in the previous contract. In the new contract 98km sewer network and 17 mld STP to	Dec-2023
										90.50	194.43	194.43	87	Under Progress	
2	Buxar	NGP	164.23		08.03.10 Revised AA&ES 31.12.2019	Sewer Networks, SPS and STP	16.00		106.06	39.00	17.29	17.29	39	39 km sewer network already laid in the previous contract. In the new contract 66.62km sewer network and 16 mld STP to be created.	Dec-2024
														Tendering (T). Under Tendering Procees	
3	Hajipur (Gandak)	NGP	305.19	316.18	Original AA&ES 08.03.10 Revised AA&ES Date: 05.03.2018	Sewer Networks, SPS and STP	22		189.30	50.40	33.92	33.92	27	50.40 km sewer network already laid in the previous contract. In the new contract 138.90km sewer network and 22mld STP to	Dec-2023
										130.32	264.85	264.85	81	Under Progress	
4	Munger	EAP- World Bank	294.02	350.79	Original AA&ES 08.03.10 Revised AA&ES Date: 05.03.2018	Sewer Networks, SPS and STP	30		174.75	9.02	3.24	3.24	21	9.02 km sewer network already laid in the previous contract. In the new contract 165.73km sewer network and 30mld STP to	Dec-2023
										152.84	262.19	262.19	86	Under Progress	
5	Patna-Beur	EAP-World Bank	93.94	88.80	Original AA&ES Date: 15.07.14 Revised AA&ES Date: 04.08.2022	Sewage Treatment Plant - Beur for Patna, Bihar	43	43			62.76	62.76	100	Completed. Completed on July 2020	
6	Patna Beur	EAP-World Bank	225.77	398.40	30.12.14	Sewerage system with Sewer network, Patna Beur			179.74	158.00	362.52	362.52	100	Completed. Completed on June 2022	
7	Patna-Karmalichak	EAP-World Bank	90.94	85.38	Original AA&ES Date: 15.07.14 Revised AA&ES Date: 04.08.2022	Sewage Treatment Plant - Karmalichak for Patna, Bihar	37	37			59.00	59.00	100	Completed. Completed on October 2019	
8	Patna-Saidpur	EAP-World Bank	184.93	188.18	01.04.15	Saidpur STP and adjoining Network for Patna, Bihar	60.00	60	55.1	55.1	176.16	176.16	100	Completed. Completed on February 2021	
9	Patna-Saidpur	EAP-World Bank	268.63	431.21	01.04.15	Saidpur Sewer Network, Patna, Bihar			172.5	117.40	478.03	478.03	100	Completed. Completed on June 2022 (Escal- 61.87)	

Status of Sewage Infrastructure															
Projects Status as on 31st October 2023															
State - Bihar															
SI No.	Towns	Non EAP/EAP/NGP	Approved Project cost	Awarded Cost	Date of Sanction	Name/Nature of works	STP Capacity to be created (in MLD)	STP Capacity created (in MLD)	Sewer network to be laid (in Km)	Sewer network laid (Km)	Funds released by GoI & State share	Total expenditure incurred (including State)	Overall Physical Progress (%)	Brief Physical Status - T: Tendering N: Work yet to start P: Under Progress C: Completed O: O & M Stage	Actual / Tentative year of completion
			Total	Total							Total	Total			
			Rs. in crores												
10	Patna-Karmalichak	EAP-World Bank	277.42	253.98	Original AA&ES Date: 30.12.14 Revised AA&ES Date: 16.03.17	Sewerage system with Sewer network ,Patna Karmalichak			96.54	96.54	345.95	345.95	100	Completed. Completed on Feb 2023	

Status of Sewage Infrastructure															
Projects Status as on 31st October 2023															
State - Bihar															
SI No.	Towns	Non EAP/EAP/NGP	Approved Project cost	Awarded Cost	Date of Sanction	Name/Nature of works	STP Capacity to be created (in MLD)	STP Capacity created (in MLD)	Sewer network to be laid (in Km)	Sewer network laid (Km)	Funds released by GoI & State share	Total expenditure incurred (including State)	Overall Physical Progress (%)	Brief Physical Status - T-Tendering N: Work yet to start P: Under Progress C: Completed O: O & M Stage	Actual / Tentative year of completion
			Total	Total							Total	Total			
11	Patna-Pahari	EAP-World Bank	191.62	147.65	Original AA&ES Date:26.12.13 Revised AA&ES Date: 19.05.2017	Sewage Treatment Plant at Pahari - Patna, Bihar	60.00	60.00			116.30	116.30	100	Completed. Completed on May 2022	
12	Patna-Pahari	EAP-World Bank	230.48	230.48	Original AA&ES Date:26.12.13 Revised AA&ES Date: 22.05.2017 (Revised: 22.02.2023)	Sewerage scheme at Pahari (Zone IVA (S)), Patna, Bihar			93.02	93.02	207.11	207.11	100	Completed. Completed on July 2021	
13	Patna-Pahari	EAP-World Bank	356.37	364.90	Original AA&ES Date:20.02.14 Revised AA&ES Date: 22.05.2017	Sewerage scheme at Pahari Zone V, Patna, Bihar			115.93	115.93	294.85	294.85	100	Completed. Completed on Feb 2023	
14	Patna-Mokama	NGP	73.40	73.40	28.07.2017 Revised Date 06.03.2019, Revised Date 22.02.2023	Interception, Diversion & Sewage Treatment Plant works under Namami Gange Programme	8.00	8.00			48.28	48.28	99	Under Progress (P)	Dec-2023
15	Patna-Barh	NGP	58.26	53.9	10.08.2017	I&D and STP Project under Namami Gange Programme	11	11			38.07	38.07	100	Completed. Completed on June 2022	
16	Patna-Kankarbagh	EAP-World Bank	578.89	453.82	11.08.2017	Sewage Treatment Plant (50MLD) and Sewerage Network(150 km)in Kankarbagh-Patna(under Hybrid annuity based PPP mode-Namami Gange Programme)	50.00		150	49.71	86.85	86.85	33	Under Progress (P)	Mar-2024
17	Patna -Digha	EAP-World Bank	824.00	734.09	11.08.2017	Sewage Treatment Plant (100MLD) and Sewerage Network(288 km)in Digha-Patna(under Hybrid annuity based PPP mode-Namami Gange Programme)	100.00		288	116.85	286.99	286.99	38	Under Progress (P)	Mar-2024
18	Maner-Patna	NGP	41.36	40.83	02.01.2019	Interception & Diversion & Sewage Treatment Plant for Maner Town	6.50		3.00	1.20	29.32	29.32	95	Under Progress (P)	Dec-2023

Status of Sewage Infrastructure															
Projects Status as on 31st October 2023															
State - Bihar															
SI No.	Towns	Non EAP/EAP/NGP	Approved Project cost	Awarded Cost	Date of Sanction	Name/Nature of works	STP Capacity to be created (in MLD)	STP Capacity created (in MLD)	Sewer network to be laid (in Km)	Sewer network laid (Km)	Funds released by GoI & State share	Total expenditure incurred (including State Total)	Overall Physical Progress (%)	Brief Physical Status - T: Tendering N: Work yet to start P: Under Progress C: Completed O: O & M Stage	Rs. in crores
			Total	Total							Total	Total			Actual / Tentative year of completion
19	Danapur-Patna	NGP	103.27	108.41	08.02.2019	Interception & Diversion & Sewage Treatment Plant for Danapur Town	25.00				37.14	37.14	89	Under Progress (P)	Mar-2024
20	Phulwari shariff-Patna	NGP	46.25	48.66	08.02.2019	Interception & Diversion & Sewage Treatment Plant for Phulwarishariff Town	13.00				6.85	6.85	85	Under Progress (P)	Mar-2024
21	Fatuha	NGP	35.49	37.43	24.12.2018	Interception and Diversion and STP works in Fatuha (under Namami Gange Programme)	7.00				5.83	5.83	49	Under Progress (P)	Mar-2024
22	Sultanganj	NGP	60.22	63.50	01.08.2017	Interception, Diversion & Sewage Treatment Plant works under Namami Gange Programme	10.00	10.00			34.01	34.01	100	Completed. Completed on January 2022	
23	Naugachia	NGP	60.79	61.39	01.08.2017	Interception, Diversion & Sewage Treatment Plant works under Namami Gange Programme	9.00	9.00			46.44	46.44	100	Completed. Completed on Feb 2023	
24	Bhagalpur	NGP	413.29	385.09	12.10.2017 Revised AA&ES Date 10.11.2020	Interception and Diversion and STP works in Bhagalpur (under Hybrid annuity based PPP mode-Namami Gange Programme)	45.00				90.91	90.91	54	Under Progress (P)	Mar-2024
25	Kahalgaon	NGP	25.77	45.98	30.12.2019	Interception and Diversion and STP scheme in Kahalgaon (under Namami Gange Programme)	6.00							LOA Issued	Dec-2024
26	Sonepur	NGP	38.26	38.26	14.09.2018 Revised AA&ES issued on 30.01.2023	Interception and Diversion and STP works in Sonepur Town (under Namami Gange Programme)	3.50	3.50	5.60	5.60	24.59	24.59	100	Completed. Completed on August 2022	

Status of Sewage Infrastructure															
Projects Status as on 31st October 2023															
State - Bihar															
Rs. in crores															
SI No.	Towns	Non EAP/EAP/NGP	Approved Project cost	Awarded Cost	Date of Sanction	Name/Nature of works	STP Capacity to be created (in MLD)	STP Capacity created (in MLD)	Sewer network to be laid (in Km)	Sewer network laid (Km)	Funds released by GoI & State share	Total expenditure incurred (including State Total)	Overall Physical Progress (%)	Brief Physical Status - T- Tendering N: Work yet to start P: Under Progress C: Completed O: O & M Stage	Actual / Tentative year of completion
			Total	Total							Total	Total			
27	Chhapra	NGP	236.15	244.39	30.11.2018	Interception and Diversion and STP works in Chhapra (under Namami Gange Programme)	32.00	32.00	18.95	16.62	122.98	122.98	98	Under Progress (P).	Jan-2024
28	Bakhtiyarpur	NGP	35.88	36.05	24.12.2018	Interception and Diversion and STP works in Bakhtiyarpur (under Namami Gange Programme)	10.00				35.87	35.87	95	Under Progress (P)	Dec-2023
29	Barahiya	NGP	27.00		30.12.2019	Interception and Diversion and STP works in Barahiya (under Namami Gange Programme)	6.00							Tendering (T) NIT published	Dec-2024
30	Dehri (Sone)	NGP-II	63.89	86.26	01.12.2021	Interception and Diversion and STP works at Dehri (under Namami Gange Programme)	21.00		2.86					LOA Issued	Oct-2024
31	Ramnagar	NGP-II	56.97		12.09.2022	I&D and STP Works, NGM-II	9.00		4.05					Under Tendering	Apr-2025
32	Sapaul	NGP-II	57.09		7.09.2022	I&D and STP Works, NGM-II	12.10		5.74					Under Tendering	Apr-2025
33	Narkatiyaganj	NGP-II	47.39		17.10.2022	Interception and Diversion and STP works	7.00		6.00					Under Tendering	Feb-2025
34	Motihari	NGP-II	149.16		24.01.2023	Interception & Diversion and STP scheme for Motihari town, Bihar under Namami Gange Mission-II	23.00		6.50					Under Tendering	Nov-2025
35	Daudnagar	NGP-II	42.25		24.01.2023	Interception & Diversion of drains and STP works at Daudnagar town, Bihar under Namami Gange Mission II	10.50		0.35					Under Tendering	Aug-2025
36	Lakhisarai	NGP-II	94.13		10.03.2023	Interception & Diversion and STP scheme for Lakhisarai town	22.00		2.10					Under Tendering	Apr-2025
37	Jamui	NGP-II	77.39		11.07.2023	Interception & Diversion and STP scheme for Jamui town, Bihar under Namami Gange Mission-II	13.00		1.50					AA&ES Issued	Jun-2025
Grand Total (Component A+B)			6160.15	5604.26			744.60	273.50	1791.59	1314.05	3783.67	3783.67			

Sewage Infrastructure															
Projects Status as on 31st October 2023															
State - Jharkhand															
Sl. No.	Towns	Non EAP/EAP/NGP	Approved Project cost	Awarded Cost	Date of Sanction	Name/Nature of works	STP Capacity to be created (mld)	STP Capacity created (mld)	Sewer Network to be laid (km)	Sewer network laid (Km)	Funds released by GoI & State	Total expenditure incurred (including State share)	Overall Physical Progress (%)	Brief Physical Status - T-Tendering N: Work yet to start P: Under Progress C: Completed O: O & M Stage	Actual / Tentative year of completion
			Total	Total							Total	Total			
1	Sahibganj	EAP-World Bank	99.36	132.62	26.12.13	Sewerage scheme and STP	12.00	12.00	55.00	55.00	153.45	131.15	100	Completed (C).	
2	Rajmahal	EAP-World Bank	56.76	52.97	30.03.17 Revised AA&ES 06.06.2018	Sewerage scheme and STP	3.50	3.5	34.21	32.90	54.85	53.24	100	Completed. On June 2022	
3	Phusro	NGP	61.05	52.81	15.12.2020	I & D and STP Project	14.00		0.65		6.00	1.76		LOA Issued	Mar-2025
4	Ramgarh	NGP-II	284.80		17.10.2022	I&D and STP Works	40.00		34					Under Tendering	Mar-2025
5	Dhanbad	NGP-II	808.33		30.01.2023	I&D and STP Works	192.00		27.5					Under Tendering	Jan-2026
Grand Total (Component A+B)			1310.30	238.40			261.50	15.50	151.36	87.90	214.30	186.15			

Sewage Infrastructure																	
Projects Status as on 31st October 2023																	
State - West Bengal																	
Sl. No.	Towns	Non EAP/EAP/NGP	Approved Project cost	Awarded Cost	Date of Sanction	Name/Nature of works	STP Capacity to be created (mld)	Creation of capacity through rehabilitation of old STP (in mld)	STP Capacity created (mld)	STP Capacity created through rehabilitation of old STP (in mld)	Sewer network to be laid (in Km)	Sewer network laid (Km)	Funds released by GoI & State	Total expenditure incurred (including)	Overall Physical Progress (%)	Brief Physical Status - T-Tendering N: Work yet to start P: Under Progress C: Completed O: O & M Stage	Actual / Tentative year of completion
			Total	Total									Total	Total			
1	Gayeshpur	Non-EAP	168.67	150.30	22.02.2011	Sewerage system & STP	8.23		8.23		61.00	61.00	156.97	156.97	100	Completed (C). Completed on January 2017.	
2	Kalyani	Non-EAP	57.87	121.10	01.03.2011	Sewerage system & STP	11	10	11	10	46.33	46.33	117.05	117.05	100	Completed (C). Completed on December 2017	
3	Bhatpara	Non-EAP	228.52	332.05	01.03.2011	Sewerage system & STP	41		41		125	125	320.49	320.49	100	Completed (C). Completed on November 2018	
4	Halishar	EAP-World Bank	332.56	332.56	28.02.2014 Revised AA&ES on 30.01.2023	Sewerage scheme & STP Halishar	16		16		226.99	226.87	271.26	271.26	100	Completed (C). Completed on June 2022 NMCGLiability- 219.36 Cr State Liability- 113.20 Cr Total Revised Project Cost- 332.56	
5	Budge-Budge	EAP-World Bank	225.45	225.45	11.07.2014 Revised AA&ES on 30.01.2023	Sewerage System and STP at Budge-Budge	9.30		9.3		131.59	131.59	163.93	163.93	100	Completed (C). Completed on March 2022 NMCGLiability- 119.61 Cr State Liability- 105.84 Cr Total Revised Project Cost- 225.45 Cr	
6	Barrackpore	EAP-World Bank	341.68	341.68	30.12.2014 Revised AA&ES on 30.01.2023	Sewerage system with Sewer network and STP -	24		24		247.14	239.72	299.24	299.24	100	Completed (C). Completed on June 2022 NMCGLiability- 229.68 Cr State Liability- 112 Cr Total Revised Project Cost- 341.68 Cr	
7	Kancharapara (Barrackpore)	NGP	48.77	49.63	28.11.2018	Interception & Diversion with STP(Upgradation of existing 13 MLD STP to 18 MLD capacity)	18		18		2.50	2.50	25.09	25.09	100	Completed (C). Completed on July 2022	
8	Barrackpore	NGP	0.93		08.10.2020	Design and Build of I & D structure. including Lock Gate and it's all appurtenant structures as well as allied works at Barrackpore Municipality, North 24 Parganas, West Bengal State									100	Completed (C). Completed on July 2022	
9	Tolly's Nullah (Adi Ganga)	EAP-World Bank	653.67		12.01.2023	Pollution Abatement work for Rejuvenation of River Adi Ganga, Kolkata	25.10				49.50					Under Tendering	Feb-2026

Projects Status as on 31st October 2023																			
State - West Bengal																			
Sl. No.	Towns	Non EAP/EAP/NGP	Approved Project cost		Date of Sanction	Name/Nature of works	STP Capacity to be created (mld)	Creation of capacity through rehabilitation of old STP (in mld)	STP Capacity created (mld)	STP Capacity created through rehabilitation of old STP (in mld)	Sewer network to be laid (in Km)	Sewer network laid (Km)	Funds released by GoI & State		Total expenditure incurred (including)		Overall Physical Progress (%)	Brief Physical Status - T-Tendering N: Work yet to start P: Under Progress C: Completed O: O & M Stage	Actual / Tentative year of completion
			Total	Total									Total	Total					
			Rs. in crores																
10	Howrah	EAP-World Bank		209.13	23.08.2017 Revised AA&ES Date 10.02.2021	Pollution Abatement Works for River Ganga at Howrah(Interception & Diversion with STP) (under Hybrid annuity based PPP mode-Namami Gange Programme)	65		65.00				49.99	49.99	92		Under Progress. (P)	Mar-2024	

Projects Status as on 31st October 2023																	
State - West Bengal																	
Sl. No.	Towns	Non EAP/EAP/NGP	Approved Project cost	Awarded Cost	Date of Sanction	Name/Nature of works	STP Capacity to be created (mld)	Creation of capacity through rehabilitation of old STP (in mld)	STP Capacity created (mld)	STP Capacity created through rehabilitation of old STP (in mld)	Sewer network to be laid (in Km)	Sewer network laid (Km)	Funds released by GoI & State	Total expenditure incurred (including)	Overall Physical Progress (%)	Brief Physical Status - T-Tendering N: Work yet to start P: Under Progress C: Completed O: O & M Stage	Actual / Tentative year of completion
			Total	Total									Total	Total			
11	Bally	EAP-World Bank	595.72	191.51	10.10.2017 Revised AA&ES Date 10.02.2021	Pollution Abatement Works for River Ganga at Bally under Howrah Municipal Corporation (Interception & Diversion with STP (under Hybrid annuity based PPP mode-Namami Gange Programme)	40		40.00				45.45	45.45	94	Under Progress. (P)	Mar-2024
12	Kamarhati and Baranagar Municipalities	EAP-World Bank		174.15	17.01.2018 Revised AA&ES Date 10.02.2021	STP & Sewer network - (under Hybrid annuity based PPP mode-Namami Gange Programme)	60.00				9.00	6.99	47.20	47.20	92	Under Progress. (P)	Mar-2024
13	Nabadwip	NGP	61.23	58.32	18.01.2018 Revised AA&ES 10.02.2019	DPR of Interception & Diversion Network for existing drains falling in river Ganges including STP at Nabadwip Municipality	9.50	10.50	9.50	10.50	4.00	4.00	31.88	31.88	100	Completed (C).Completed on April 2022	

Projects Status as on 31st October 2023																					
State - West Bengal																					
Rs. in crores																					
Sl. No.	Towns	Non EAP/EAP/NGP	Approved Project cost	Awarded Cost	Date of Sanction	Name/Nature of works	STP Capacity to be created (mld)	Creation of capacity through rehabilitation of old STP (in mld)	STP Capacity created (mld)	STP Capacity created through rehabilitation of old STP (in mld)	Sewer network to be laid (in Km)	Sewer network laid (Km)	Funds released by GoI & State	Total expenditure incurred (including)	Overall Physical Progress (%)	Brief Physical Status - T-Tendering N: Work yet to start P: Under Progress C: Completed O: O & M Stage	Actual / Tentative year of completion				
			Total	Total									Total	Total							
20	Uttarpara-Kortung-Konnagar	NGP	86.61	50.86	08.03.2019	Rejuvenation of existing STPs alongwith lifting stations & pumping station		22.00		22.00			11.84	11.84	100	Completed (C).Completed on July 2022					
	Baidyabati																	8.30	8.30	100	
	Bhadreswar												7.60		7.60						
21	Burdwan	NGP-II	6.46		20.06.2022	Faecal Sludge Management for abatement of pollution in River Ganga	0.05									Under Tendering	Mar-2024				
22	Durgapur	NGP	287.53		03.01.2019	Interception and Diversion Network for Drains including Pumping Stations and STP under Durgapur Municipality	80.00				11.39					Tendering (T) (Revised DPR under Progress)	Dec-2024				
23	Asansol & Kulti (River Damodar & Barakar)	NGP	384.96		12.02.2019	Interception and Diversion Sewerage System & STP for Asansol & Kulti towns	95.00				4.50					Tendering (T) (Revised DPR under Progress)	Dec-2024				
24	Naihati	NGP	65.54	52.99	08.03.2019	Rejuvenation of existing STPs alongwith lifting stations & pumping stations							42.48	42.48	100	Completed (C).Completed on July 2022					
	Garulia																	18.06		18.06	
	Titagarh																	4.10		4.10	
	Panihati																	9.08		9.08	
	Titagarh-Bandipur																	12.00		12.00	
25	North Barrackpore	NGP	214.78	134.32	02.12.2021	Pollution Abatement Works for River Ganga at North Barrackpore municipality(Interception and Diversion with STP)	38.00				10.36					LOA Issued	Sep-2024				
26	Keorapukur	NGP-II	67.06		25.10.2022	Pollution Abatement Works for River Ganga at Kolkata Municipal Corporation (Rehabilitation of existing 50 MLD STP at Keorapukur and other allied works at Kolkata)		50.00								Under Tendering	Jul-2024				
27	Chakdah	NGP-II	121.66		15.03.2023	Pollution Abatement Sewerage Project (Interception and Diversion with STP) at Chakdah Municipal Town	15.00				9.45					Under Tendering	Apr-2025				
Grand Total			4742.02	2961.03			698.18	187.04	242.03	137.04	975.38	862.83	1734.53	1734.53							

Sewage Infrastructure																
Projects Status as on 31st October 2023																
State - Haryana																
Sl. No	Towns	Non EAP/EAP / NGP	Approve d Project cost	Awarded Cost	Date of Sanction	Name/ Nature of Works	STP Capacity to be created (in MLD)	Creation of capacity through rehabilitation of old STP (in MLD)	STP Capacity created in(MLD)	STP created through rehabilitation of old STP (in MLD)	Sewer network to be laid (in Km)	Sewer network laid (Km)	Funds released by GoI & State	Total Expenditure incurred (GOI +State share)	Overall Physical Progress (%)	Brief Physical Status
			Total										Total	Total		
1	Panipat	Non EAP	129.51	129.51	17.07.2012	Sewerage and Sewage Treatment Plant (STP)	45 (20+25)	45 (35+10)	45 (20+25)	45 (35+10)	24.19	36.48	128.45	128.45	100	Completed (C). Work completed on January 2018.
2	Sonepat	Non EAP	88.36	88.36	17.07.2012	Sewerage and Sewage Treatment Plant (STP)	25	30	25	30	16.78	15.14	89.49	89.49	100	Completed (C). Work completed on June 2018.
Total			217.87	217.87			70	75	70	75	40.97	51.62	217.94	217.94		

Sewage Infrastructure																	
Projects Status as on 31st October 2023																	
State - Delhi (Central Share : 85% and State Share: 15%)																	
Sl No.	Towns	Non EAP/EAP/NGP	Approved Project cost	Awarded Cost	Date of Sanction	Name/ Nature of Works	STP Capacity to be created (in MLD)	Creation of capacity through rehabilitation of old STP (in MLD)	STP Capacity created (in MLD)	STP created through rehabilitation of old STP (in MLD)	Sewer network to be created (Rehabilitation) (in Km)	Sewer Network created (km)	Funds released by GoI & State	Total expenditure incurred (including State share)	Overall Physical Progress (%)	Brief Physical Status - N: Work yet to start P: Under Progress C: Completed O: O & M Stage	Actual / Tentative year of completion
			Total										Total	Total			
1	Delhi -YAP-III - Kondli zone (K1)	EAP	87.43	55.42	05.05.2016	Rehabilitation of Trunk Sewer No.4					8.60	8.60	53.60	49.40	100.00	Completed (C).Completed on March 2022	
2	Delhi -YAP-III - Kondli zone (K2)		83.40	74.35	06.05.2016	Rehabilitation of Trunk Sewer No.5					7.61	7.61	85.78	75.42	100	Completed (C).Completed on February 2021	
3	Delhi -YAP-III - Kondli zone (K3)		239.11	314.7	05.05.2016	Rehabilitation and upgradation of Kondli Phase-I STP (45 MLD), Phase-II STP (114 MLD) & Phase-III STP (45 MLD)		204		204			280.97	265.35	100.00	Completed (C).Completed on July 2023	
4	Delhi -YAP-III - Kondli zone (K4)		59.13	42.9	16.03.2017	Rehabilitation of Rising Mains					9.60	9.60	58.29	56.43	100.00	Completed (C).Completed on December 2021	
5	Delhi -YAP-III -Rithala zone (R1a)		43.92	30.71	05.05.2016	Rehabilitation of Trunk Sewers					5.09	3.62	24.66	21.39	100.00	Completed (C).Completed on August 2022	
6	Delhi -YAP-III -Rithala zone (R1b)		45.40	44.65	16.03.2017	Rehabilitation of Rising Main					6.42	6.42	52.00	48.54	100	Completed (C).Completed on February 2021	
7	Delhi -YAP-III -Rithala zone (R2)		211.79	223.7	05.05.2016	Rehabilitation and up-gradation of Phase-I STP (182 MLD)		182		182			207.10	190.41	94.00	Under Progress (P)	31.12.2023
8	Delhi -YAP-III - Okhla zone (O)		665.78	942.18	16.03.2017	Construction of 564 MLD (124 MGD) Waste Water Treatment Plant (WWTP) with Effluent Standards of BOD - 10mg/l, TSS - 10 mg/l or better and Power Generation on DBO basis at Okhla on Turnkey Basis and Demolition of Existing 136 MLD (Phase-I), 55 MLD (Phase-II), 204 MLD (Phase-III) and 168 MLD (Phase-IV) WWTPs	564.00						646.08	689.98	93.00	Under Progress (P)	31.12.2023
9	Coronation Pillar, Delhi	NGP	515.07	515.07	03.12.2018	Construction of 318 MLD (70 MGD) WWTP with 10 years O & M on DBO basis at Coronation Pillar, Delhi	318.00		318				394.04	388.08	100.00	Completed (C).Completed on March 2022	
Grand Total (Component A+B)			1951.03	2243.68			882.00	386.00	318.00	386.00	37.32	35.85	1802.52	1785.00			

**Sewage Infrastructure
Projects Status as on 31st October 2023
State - Rajasthan**

Rs. in crores															
Sl. No.	Towns	Non EAP/EAP/NGP	Approve		Date of Sanction	Name/Nature of works	STP Capacity to be created (mld)	STP Capacity created (mld)	Sewer network to be laid (in Km)	Sewer network laid (Km)	Funds		Overall Physical Progress (%)	Brief Physical Status - T-Tendering N: Work yet to start P: Under Progress C: Completed O: O & M Stage	Actual / Tentative year of completion
			Total	Awarded Cost							Total	Total			
1	Kota	NGP	258.48	207.1	Revised AA&ES Date 25.02.2021	Environmental Improvement Plan for River Chambal at Kota	36.00	36.00	146.00	138.38	187.04	175.24	95.00	Under Progress (P)	Dec-2023
Total			258.48	207.1			36.00	36.00	146.00	138.38	187.04	175.24			

Sewage Infrastructure															
Projects Status as on 31st October 2023															
State - Himachal Pradesh															
Rs. in crores															
Sl. No.	Towns	Non EAP/EAP/NGP	Approved Project cost	Awarded Cost	Date of Sanction	Name/Nature of works	STP Capacity to be created (mld)	STP Capacity created (mld)	Sewer network to be laid (in Km)	Sewer network laid (Km)	Funds released by GoI & State	Total expenditure incurred (including State share)	Overall Physical Progress (%)	Brief Physical Status T- Tendering N: Work yet to start P: Under Progress C: Completed O: O & M Stage	Actual / Tentative year of completion
			Total								Total	Total			
1	Paonta Sahib (District - Sirmour) (Yaumna-River)	NGP	11.57	9.64	31.12.2018	Sewerage scheme for Zone II & III of Paonta Town in Tehsil Poanta Sahib, District Sirmour, Himachal Pradesh	1.72	1.72			3.75	3.75	100	Completed: Completed on December 2021 However Transformer has been installed.SOP connection released Trial run of SBR unit has been done with DG set .	
Total			11.57	9.64			1.72	1.72			3.75	3.75			

Sewage Infrastructure															
Projects Status as on 31st October 2023															
State - Madhya Pradesh															
Rs. in crores															
Sl. No.	Towns	Non EAP/EAP/ NGP	Approved Project cost	Awarded Cost	Date of Sanction	Name/Nature of works	STP Capacity to be created (mld)	STP Capacity created (mld)	Sewer Network to be laid (km)	Sewer network laid (Km)	Funds release d by	Total	Overall Physical Progress (%)	Brief Physical Status - T-Tendering N: Work yet to start P: Under Progress C: Completed O: O & M Stage	Actual / Tentative year of completion
			Total	Total							CoT	incurred Total			
1	Indore	NGP-II	511.15	0.00	28.03.2023	Additional Decentralized STP to cater Abatement of river pollution of Kanh & Saraswati River, Indore Madhya Pradesh under Namami Gange Mission-II	195.00		15.27		0.00	0.00		Under Tendering	Apr-2025
2	Ujjain	NGP-II	92.79	0.00	24.05.2023	Interception & Diversion (I & D) with STP works at Ujjain town, Madhya Pradesh State under Namami Gange Mission-II	24.38		4.90		0.00	0.00		Under Tendering	Jun-2025
Sub Total			603.94	0			219.38	0.00	20.17	0.00	0.00	0.00			

Entry Level Activites (Ghats/Crematoria)								
Projects Status as on 31st October 2023								
SI No	States	No of Projects	Sanction Cost (Rs in Cr)	Completed	Under Progress	Under Tendering	AA&ES issued	Total Expenditure (Rs in Cr)
1	Budget Allocation Projects	10	238.52	8	1	0	1	176.79
2	Uttarakhand	9	126.89	7	1	1	0	111.02
3	Uttar Pradesh	14	267.54	12	0	0	2	150.15
4	Bihar	13	125.41	10	1	2	0	85.16
5	Jharkhand	4	62.07	4	0	0	0	47.20
6	WestBengal	24	204.39	24	0	0	0	180.16
		5	18.22	4	0	1	0	15.06
7	Clean Ganga Fund Projects	16	199.80	8	8	0	0	108.36
8	CSR Projects	2	29.85	1	1	0	0	17.50
Grand Total (Budget Allocation,UK,UP,BH,JH,WB ,CGF,CSR)		97	1272.69	78	12	4	3	891.40

Entry Level Activities (Ghats/ Crematoria)																
Component B (New initiatives) (Approved Projects after 13/05/2015)																
Projects Status as on 31st October 2023																
SI No	States	No of Projects	No of Ghats		Kunds/P onds	Total (G+C+K)	Sanction Cost (Rs in Cr)	Status								
			Ghats (G)	Crematoria ©				Completed			Under Progress			Under Tendering		
								Ghats	Crematoria	Kunds	Ghats	Crematoria	Kunds	Ghats	Crematoria	Kunds
1	Budget Allocation Projects	10	61	10	1	72	238.52	60	7	1	1	1	0	0	2	0
2	Uttarakhand	9	22	22	0	44	126.89	20	21	0	1	1	0	1	0	0
3	Uttar Pradesh	14	44	7	0	51	267.54	36	7	0	0	0	0	8	0	0
4	Bihar	13	31	4	0	35	125.41	27	2	0	1	1	0	3	1	0
5	Jharkhand	4	13	3	0	16	62.07	13	3	0	0	0	0	0	0	0
6	West Bengal	5	9	4	0	13	18.22	9	3	0	0	0	0	0	1	0
Sub Total		55	180	50	1	231	838.65	165	43	1	3	3	0	12	4	0
7	Clean Ganga Fund Projects	16	29	10	8	47	199.80	22	5	8	7	5	0	0	0	0
8	CSR Projects	2	3	1	0	4	29.85	2	1	0	1	0	0	0	0	0
Grand Total		73	212	61	9	282	1068.30	189	49	9	11	8	0	12	4	0

River Front Development Projects						
Status of River Front Development Projects Status as on 31st October 2023						
Sl No	States	No of Projects	sanction Cost (Rs in Cr)	Total Fund Released (Rs in Cr)	Total Expenditure (Rs in Cr)	No of Projects Completed
1	Bihar	1	330.86	316.45	316.45	1
2	Madhya Pradesh	2	71.12	3.25	3.14	0
3	Uttarakhand	4	59.21	6.88	1.42	0
Total		7	461.19	326.58	321.01	1

River Front Development										
Projects Status as on 31st October 2023										
Component A (Approved Projects prior to 13/05/2015)										
Sl. No.	Town	State	Non-EAP/EAP	Approved Project cost	Date of Sanction	Name/Nature of works	Total Fund Released (GOI+State)	Total expenditure incurred (including State share)	Overall Physical Progress (%)	Brief Physical Status - Not yet started (A), On-going (B), Completed (C), O&M stage (D) & Bidding Stage (X)
				Total			Total	Total		
1	Patna	Bihar	(EAP - World Bank)	330.86	19.06.13 Revised AA&ES date 26.02.2019 Revised on 19.01.2023	Ganga River Front Development	316.45	316.45	100	Completed Ghats- 16 Crematoria- 1
2	Gwalior	Madhya Pradesh	CGF	39.24	23.12.2021	Rejuvenation and Development of Morar River	3.25	3.14	20	Under Progress
3	Satna	Madhya Pradesh	NGP	31.88	03.08.2022	Ghat Construction work at Mandakini River Bank Chitrakoot Dham District Satna, Madhya Pradesh under Namami Gange Programme	0.00	0.00		Under Progress Ghats-1
4	Badrinath	Uttarakhand	CGF	28.22	03.06.2022	River Front Development Part A	6.05	1.42	4	Under Progress Ghats-1

5	Badrinath	Uttarakhand	CGF	3.89	03.06.2022	River Front Development Part C	0.83	0.00	5	Under Progress Ghats-1
6	Badrinath	Uttarakhand	CGF	13.17	31.08.2022	River Front Development Part F1	0.00	0.00		Under Tendering Ghats-1
7	Badrinath	Uttarakhand	CGF	13.93	31.08.2022	River Front Development Part G1	0.00	0.00		Under Tendering Ghats-1
Total				461.19			326.58	321.01		

Solid-Waste Management					
Projects Status as on 31st October 2023					
Sl No	Project Name	No of Projects	Sanction Cost (Rs in Cr)	Total Fund Released (Rs in Cr)	Total Expenditure (Rs in Cr)
1	Ghats Cleaning	5	59.84	51.82	51.82
2	River Surface Cleaning	1	33.53	19.49	19.49
3	Solid-Waste/Sanitation	6	201.89	120.93	120.93
Grand Total		12	295.26	192.24	192.24

Solid-Waste Management									
Projects Status as on 31st October 2023									
									Rs. in crores
Sl No	Name of Project	Sanction Cost (Rs in Cr)	Date of Sanction	Duration of project	Nature of works	Funds released by GoI (Rs in Cr)	Total expenditure incurred (Rs in Cr)	Brief Status on Physical Progress	Tentative year of completion
Ghats Cleaning (Component B)									
1	Cleaning of the 84 Ghats at Varanasi- Executing Agency Varanasi Nagar Nigam	20.41	17.10.2016 Revised Date 16.01.2020	1 yrs (To be Renewed annually for maxium 3 yrs)	Cleaning of the 84 Ghats along with the adjoining area up to 100m from the River Ganga at Varanasi -By Varanasi Nagar Nigam, Excuting Agency- IL&FS Environmental and Services Ltd	20.04	20.04	Completed	
2	Ghat cleaning Project at 4 towns of Bithoor,Kanpur,Allahabad, Mathura-Vrindavan- Executing Agency: Nagar Panchayat-Bithoor, Nagar Nigam-Kanpur,Allahabad,Mathura-Vrindavan	12.97	20.07.2018	3yrs	Cleaning of the 87 Ghats (Bithoor-19 Ghats, Kanpur-20 Ghats , Allahabad-21 Ghats , Mathura-Vrindavan-27 Ghats)	12.82	12.82	Completed	
3	Cleaning of the 72 Ghats at Haridwar - Executing Agency Hardiwar Nagar Nigam	15.90	17.07.2018	3yrs	Cleaning of the 72 Ghats at Haridwar-By Nagar Nigam Hardiwar	15.46	15.46	Completed	
4	Ghat cleaning Project at Rishikesh	2.35	23.12.2021	2yrs	Ghat cleaning Project at Rishikesh (8 Ghats)	0.00	0.00	Under Progress	2023-2024
5	Varansi Ghats Cleaning (88 Ghats)	8.21	11.02.2021	2yrs	Varansi Ghats Cleaning	3.50	3.50	Under Progress	2023-2024
Total		59.84				51.82	51.82		
River Surface Cleaning (Component B)									

1	River Surface Cleaning (In - Uttarakhand,U.P, Bihar, Jharkhand and West Bengal,Delhi)	33.53	09.12.2016	3 years	Trash skimmers are being deployed to collect all kinds of floating waste materials in the river such as flowers, coconuts, plastic bottles/bags, food packets, dead bodies (human & animal), algae, logs, bamboos and any other wood material, water hyacinth, other aquatic flora (plants) and any other floating waste.	19.49	19.49	Completed	
Total		33.53				19.49	19.49		
Solid-Waste/Sanitation (Component B)									
1	Community Toilets for cleanliness and Sanitation in Kumbh Mela 2019 Allahabad-(NGP)-Health Deptt. Allahabad	113.00	20.07.2018		Community Toilets for cleanliness and Sanitation	79.10	79.10	Completed.	
2	Procurement of Dustbins and Lining Bags for Solid Waste Collection in Kumbh Mela 2019 Allahabad (NGP)-Health Deptt. Allahabad	3.60	25.07.2018		Procurement of Dustbins and Lining Bags for Solid Waste Collection	2.52	2.52	Completed.	
3	Procurement and Installation of Green Organic Waste composter Machine at Uttarakhand Secretariat, Dehradun (NGP)	0.03	24.12.2018		Procurement and Installation of Green Organic Waste composter Machine at Uttarakhand Secretariat, Dehradun	0.03	0.03	Completed.	
4	Community Toilets for cleanliness and Sanitation in Magh Mela 2020 Prayagraj-(NGP)-Health Deptt. Allahabad	5.84	27.12.2019	45 days	Community Toilets for cleanliness and Sanitation	0.00	0.00	Completed.	
5	Community Toilets for Toilets, Sanitation & in Haridwar Kumbh Mela 2021 Uttarakhand-(NGP)	79.12	14.12.2020	48 days	Community Toilets ,Urinals,Dustbins & IEC activities for Cleanliness and Sanitation in Haridwar Kumbh 2021	39.28	39.28	Completed.	
6	Pilot Solid Waste Management project in Uttarkashi (Bhagirathi Ecc-Sensitive Zone), Uttarakhand Under Namami Gange Mission-II	0.30	06.06.2023	1 yrs	Pilot Solid Waste Management project in Uttarkashi (Bhagirathi Ecc-Sensitive Zone), Uttarakhand Under Namami Gange Mission-II	0.00	0.00	AA&ES Issued	2023-2024
Total		201.89				120.93	120.93		
Grand Total		295.26				192.24	192.24		

Institutional Development (Non -Infrastructure)					
Projects Status as on 31st October 2023					
Sl No	Project Name	No of Projects	Sanction Cost (Rs in Cr)	Total Fund Released (Rs in Cr)	Total Expenditure (Rs in Cr)
1	GKC	7	153.27	101.74	44.2
2	Industrial Pollution Abatement	21	1608.73	541.56	467.64
3	DGC(District Ganga Committee)	1	2.30	0	0
Grand Total		29	1764.30	643.30	511.84

Institutional Development Projects									
Status of the Institutional Development Projects Status as on 31st October 2023									
Sl. No.	Name of Project	Approved project cost (Rs in Cr)	Date of Sanction	Duration of project	Nature of works	Funds released by GoI (Rs in Cr)	Total expenditure incurred (Rs in Cr)	Brief Status on Physical Progress	Tentative year of completion
GKC									
1	Setting up 'Ganga Knowledge Centre' (EAP-World Bank)	24.84	19.09.2013	8 years		1.28	1.28		
2	Collection and Computerization of legacy data at 'Ganga Knowledge Centre'	23.70	24.04.2014	4 years	Collection of legacy data on river Ganga pertaining to Environmental, Scientific, Administrative Technical, Developmental, agricultural, industrial, social, cultural and systemic issues.	0.87	0.87	Project Completed	
3	Reconstructing the Ganga of the Past from Corona archival imagery-(By IIT Kanpur)	0.40	11.05.2018	2 years	1. A web--based archive of corrected historic images of the Ganga River 2. Atlas of the Ganga showing comparative images and description for important locations	0.40	0.40	Project Completed	
4	Generation of High Resolution DEM and GIS Ready Database for part of River Ganga for NMCG-(By Survey of India)	86.84	14.05.2018	5.3 yrs	GIS Ready datasets including high resolution DEM would facilitate major support to Ganga River basin Management by embedding GIS in different aspects of - planning and implementation at national/state/local levels; bringing GIS support in decision-making; enable a sound process of monitoring development and identifying	86.84	35.57	Aerial data acquisition has been done	2023-24
5	GIS -based Mapping of Microbial Diversity across the Ganges for Ecosystem Services -(By NEERI, Nagpur) , Funding under NGP	9.33	06.09.2019	2yrs	GIS -based Mapping of Microbial Diversity across the Ganges for Ecosystem Services	4.55	2.41	Under Progress	2023-24
6	Data generation for aquifer mapping with focus on paleo-channels in parts of Ganga Yamuna Doab in Kaushambi-Kanpur stretch , Uttar Pradesh, Funding under NGP	6.34	03.12.2019	1.6 yrs	1. Tracking the inferred paleo-channel further northywest ward. 2. 3D mapping of Principal Aquifers system, 3. Establishing linkages between aquifer system including paleo-channel with river system4. Estimating age profile of paleo river and climate conditions. 5. Development of a plan for Managed Aquifer Recharge.	6.34	2.96	Report printing under process	
7	Geomorphic and Ecological Impacts of Sand Mining in Large Rivers as revealed from high resolution historical remote sensing data and drone surveys: Assessment, Analysis and Mitigation under Namami Gange Program	1.82	27.03.2021	36 months	Remote Sensing/Drone Technology related R & D project- 'Geomorphic and Ecological Impacts of Sand Mining in Large Rivers as revealed from high resolution historical remote sensing data and drone surveys: Assessment, Analysis and Mitigation under Namami Gange Program	1.46	0.71	Under Progress	2023-24
SubTotal		153.27				101.74	44.20		
Industrial Pollution Abatement (CPCB)									

Institutional Development Projects									
Status of the Institutional Development Projects Status as on 31st October 2023									
Sl. No.	Name of Project	Approved project cost (Rs in Cr)	Date of Sanction	Duration of project	Nature of works	Funds released by GoI (Rs in Cr)	Total expenditure incurred (Rs in Cr)	Brief Status on Physical Progress	Tentative year of completion
1	Pollution Inventorization, Assessment and Surveillance on Ganga river- Non EAP	38.57	29.03.2011 Revised on 29.06.2016	6 Years	Pollution Inventorization, Assessment and Surveillance.- Similar activities with few additions such as increased no. and frequency in sampling.	15.60	15.60	Project completed and activities continued in new PIAS project.	Project completed on 28th Sep 2017
	Pollution Inventorization, Assessment and Surveillance on Ganga river- Funding Head- NGP	82.17	02.11.2017	3 years and further extended till 31st March, 2023	Pollution Inventorization, Assessment and Surveillance.-	81.66	81.66	Project completed and activities continued in new PIAS project.	
2	Strengthening of Environmental Regulator – CPCB (EAP - World Bank)	69.26	19.06.2013	8 Years	Capacity building of CPCB including manual monitoring of Ganga water quality through 134 manual monitoring stations.	20.12	20.05	Project completed on 17th February, 2022	
3	Strengthening of Environmental Regulator – CPCB (under the Institutional Development component of the World Bank)	66.21	18.02.2022	36 months	"Strengthening of Environmental Regulator" to the CPCB under the Institutional Development component of the World Bank	6.14	6.14	1. Recruitment Criteria is being finalised. 2. Manual water quality monitoring at 97 locations on main stem of river Ganga is being continued. 3. Training of the staff as per the proposal of ICT Mumbai was held through online sessions during August 2022 and physical training Dec-2022. 4. Procurement plan for F.Y. 2022-23 Regarding Infrastructure has been completed by the World Bank	2024-25
4	Water Quality Monitoring system for River Ganga -Phase I (EAP - World Bank)	94.45	19.06.2013	7 Years	Real time water quality monitoring through 113 monitoring stations, Bio-monitoring, Community monitoring of Ganga water quality.	22.19	22.19	Project completed on June, 2020	
5	Water Quality Monitoring for River Ganga-CPCB Phase II for the period 2020-2026' Funding under World Bank	126.17	27.08.2020	6 years	Water Quality Monitoring for River Ganga-CPCB Phase II	19.31	19.31	1. 36 Real Time Water Quality Monitoring Stations (RTWQMS) have been operationalised. 40 new RTWQMS have been installed. 2. Contract signed between CPCB and Data Qualification Services Consultant. 4. Biomonitoring of river Ganga has been carried in the stretch from Haridwar (Uttarakhand) to Damodar Harbour (West Bengal) at 34 locations to assess the biological water quality using benthic macro-invertebrates. Besides main stem of river Ganga, biomonitoring has also been carried out at 08 locations of 07 tributaries excluding Yamuna river. For river Yamuna, this study has been carried out at 12 locations in the stretch from Panipat (Haryana) to Prayagraj (Uttar Pradesh). 13 round of Biomonitoring study has been completed for river Ganga and its tributaries till Pre-monsoon phase of 2023 and total 503 sampling events have been undertaken till January. For river Yamuna including river Hindon, total 80 sampling events have been undertaken till January.	2026-27

Institutional Development Projects									
Status of the Institutional Development Projects Status as on 31st October 2023									
Sl. No.	Name of Project	Approved project cost (Rs in Cr)	Date of Sanction	Duration of project	Nature of works	Funds released by GoI (Rs in Cr)	Total expenditure incurred (Rs in Cr)	Brief Status on Physical Progress	Tentative year of completion
6	Strengthening of laboratories of Uttarakhand Environment Protection and Pollution Control Board(UEPPCB)- Funding under NGP	16.21	06.06.2018	5 Years	Develop & strengthen the laboratory capacity to monitoring water quality characteristics (organoleptic, physico-chemical, microbiological & biological parameters; heavy metals, trace elements & pesticides) for rejuvenation of River Ganga	8.13	5.50	Under Progress.	2023-24
7	Strengthening of laboratories of Uttar Pradesh Pollution Control Board(UPPCB)- Funding under NGP	36.08	06.06.2018	5 Years	Develop & strengthen the laboratory capacity to monitoring water quality characteristics (organoleptic, physico-chemical, microbiological & biological parameters; heavy metals, trace elements & pesticides) for rejuvenation of River Ganga	32.06	20.80	Under Progress	2023-24
8	Strengthening of laboratories of Bihar State Pollution Control Board(BSPCB)- Funding under NGP	10.92	06.06.2018	5 Years	Develop & strengthen the laboratory capacity to monitoring water quality characteristics (organoleptic, physico-chemical, microbiological & biological parameters; heavy metals, trace elements & pesticides) for rejuvenation of River Ganga	2.31	3.61	Under Progress	2023-24
9	Strengthening of laboratories of Jharkhand State Pollution Control Board(BSPCB)- Funding under NGP	9.83	06.06.2018	5 Years	Develop & strengthen the laboratory capacity to monitoring water quality characteristics (organoleptic, physico-chemical, microbiological & biological parameters; heavy metals, trace elements & pesticides) for rejuvenation of River Ganga	0.90	0.65	Under Progress (3.5 Cr. Returned)	2023-24
10	Strengthening of laboratories of West Bengal Pollution Control Board(WBPCB)- Funding under NGP	12.93	06.06.2018	5 Years	Develop & strengthen the laboratory capacity to monitoring water quality characteristics (organoleptic, physico-chemical, microbiological & biological parameters; heavy metals, trace elements & pesticides) for rejuvenation of River Ganga	5.67	5.59	Under Progress	2023-24
11	20 MLD CETP for Tannery cluster at Jajmau, Kanpur- Funding under NGP	617.02	24.07.2018 Revised AA&ES date 11.02.2019	2 years	20 MLD CETP for Jajmau Tannery cluster	304.00	251.00	Construction of CETP is under progress. Overall 80% work has been completed	Oct-23
12	Inspection and Monitoring of Industries, STPs and CETPs by Third Party Institutions- Funding under NGP	2.31	28.11.2018 Revised AA&ES Date 21.01.2019	5 months	Inspection and Monitoring of Industries, STPs and CETPs by Third Party Institutions	0.80	0.80	Completed	

Institutional Development Projects									
Status of the Institutional Development Projects Status as on 31st October 2023									
Sl. No.	Name of Project	Approved project cost (Rs in Cr)	Date of Sanction	Duration of project	Nature of works	Funds released by GoI (Rs in Cr)	Total expenditure incurred (Rs in Cr)	Brief Status on Physical Progress	Tentative year of completion
13	Upgradation of Infrastructure of Existing CETP for Textile Printing Units at Mathura Industrial Area, Mathura-	13.87	28.11.2018	8 months	Component-A > Upgradation of Collection & Conveyance and Installation of Distribution System Component -B> Civil, Electrical and Mechanical System of Upgradation/Installation of CETP treatment units, Component-C > Project monitoring and other administrative , IEC activities.	9.51	7.00	Completed The Project has been commissioned and compliance as per stipulated discharge norms of CPCB/UPPCB The CETP is on Operational Stage The O&M Agreement between MACP & EPC contractor will be signed on 13/07/2023	
14	Construction of Industrial Effluent /Sewer Piped Network & Setting up Common Effluent Treatment Plant (CETP) of 7.5 MLD Capacity in Gorakhpur Industrial Development Authority (GIDA) at Gorakhpur"- Uttar-Pradesh	93.52	11.01.2022	30 months	Construction of Industrial Effluent /Sewer Piped Network & Setting up Common Effluent Treatment Plant (CETP) of 7.5 MLD Capacity in Gorakhpur Industrial Development Authority (GIDA) at Gorakhpur"- Uttar-Pradesh	0.00	0.00	Under Tendering Process. NMCG issued a NOC to publish the NIT and tender document subject to incorporation of NMCG observations.	Jan-24
15	Short term study on "Water Quality data analysis, trend visualisation using Statistical tools"-Funding under NGP	0.24	30.11.2018	6 months	Water Quality Data Analysis, trend visualisation using Statistical Tools	0.18	0.18	Completed	
16	Upgradation of 4.5 MLD CETP for Banthar Leather Technology Park at Banthar, U.P -Funding under NGP	115.90	21.02.2020 and 16.08.2023	30 months	Up-gradation of 4.5 MLD CETP for Banthar Leather Technology Park at Banthar, U.P (Sanction Cost Rs 108.93 Crores) 81.7 Crores GOI share and 27.23 Crores BIPCC share	10.00	7.16	Under Progress The proposal for revised cost and validity extension of the project of Rs 108.93 was presented to 49th EC and the same was approved by EC members with an increment in the project cost of Rs. 115.901. The validity of the project has also been extended in 49th EC for February 2025.	Feb-25
17	Upgradation of 2.15 MLD CETP to 2.6 MLD located at Unnao Industrial Area, Unnao, Unnao District - Uttar Pradesh-- Funding under NGP	67.68	22.06.2020	24 months	Upgradation of 2.15 MLD CETP to 2.6 MLD located at Unnao Industrial Area, Unnao, Unnao District - Uttar Pradesh--	0.00	0.00	Under Tendering Process.	Aug-24
18	Demonstration of end-to-end treatment of Textile Wastewater using TADOX Technology with an onsite 20 KLD Pilot Plant at CETP, Rooma, Uttar Pradesh	0.90	03.12.2021	9 months	Demonstration of end-to-end treatment of Textile Wastewater using TADOX Technology with an onsite 20 KLD Pilot Plant at CETP, Rooma, Uttar Pradesh	0.71	0.40	Completed	

Institutional Development Projects									
Status of the Institutional Development Projects Status as on 31st October 2023									
Sl. No.	Name of Project	Approved project cost (Rs in Cr)	Date of Sanction	Duration of project	Nature of works	Funds released by GoI (Rs in Cr)	Total expenditure incurred (Rs in Cr)	Brief Status on Physical Progress	Tentative year of completion
19	Pollution Inventorization, Assessment and Surveillance on River Ganga Basin (PIAS) under Namami Gange Mission-II	113.85	24.05.2023	36 months	Pollution Inventorization, Assessment and Surveillance on River Ganga Basin (PIAS) under Namami Gange Mission-II	0.00	0.00	1. During 2022-23, inventorization (6th round) of Grossly Polluting Industries (GPIs) of river Ganga and Yamuna and their major tributaries has been updated in consultation with concerned State Pollution Control Boards (SPCBs)/Pollution Control Committee (PCC). A total of 3194 GPIs including 42 Common Effluent Treatment Plants are inventorized i.e. 1231 GPIs operating in river Ganga and its major tributaries along with 1963 GPIs in river Yamuna and its major tributaries. 6th round of GPIs inspection has commenced from 9th Feb 2023 and as on 9th April, 2023, inspection of 1146 GPIs completed.	Jun-26
20	"Proof-ofconcept (POC) for Installation and Commissioning of an Electro-Oxidation- based Modular Effluent Treatment Plant (with capacity of 100 KLD) for the treatment of discharged water from Textile Industries at Mathura Nodal-Vivek Raj	0.79	30.07.2022	6 months	"Proof-ofconcept (POC) for Installation and Commissioning of an Electro-Oxidation- based Modular Effluent Treatment Plant (with capacity of 100 KLD) for the treatment of discharged water from Textile Industries at Mathura	0.00	0.00	Under Progress	
21	Proposal for Pollution Prevention and Effective Waste Management of Panipat Textile Cluster to optimize the trade potential of the cluster, Panipat Haryana Nodal-Vivek Raj	19.85	07.12.2022	3 Years	Proposal for Pollution Prevention and Effective Waste Management of Panipat Textile Cluster to optimize the trade potential of the cluster, Panipat Haryana	2.27	0.00	Under Progress (The trail run of few industries has been initiated)	Dec-2025
SubTotal		1608.73				541.56	467.64		
DGC (District Ganga Committee) -Component B (Approved Projects after 13/05/2015)									
1	Devolution of roles, responsibilities and financial authority to District Ganga Committee (DGC) -Funding under NGP	2.30	31.07.2018		1. Devolution of roles & responsibilities as per authority order dated 07.10.2016. 2. Provision for budgetary allocation to DGC.3. Grant to DGC.	0.00	0.00	Under Progress	
Total		2.30				0.00	0.00		
GrandTotal(GKC+ CPCB+DGC)		1764.30				643.30	511.84		

**Project Implementation Support/Research & Study Projects/Public Relations and Public Outreach
Projects Status as on 31st October 2023**

SI No	Project Name	No of Projects	Sanction Cost (Rs in Cr)	Total Fund Released (Rs in Cr)	Total Expenditure (Rs in Cr)
1	Biodiversity	14	238.93	106.93	92.05
2	Afforestation	37	525.18	436.539	370.95
3	Project Implementation Support/Research & Study Projects/Public Relations and Public	37	260.29	61.51	48.63
Total		88	1024.40	604.98	511.63

Project Implementation Support/Research & Study Projects									
Projects Status as on 31st October 2023									
Sl. No.	Name of Project	Approved project cost (Rs in Cr)	Date of Sanction	Duration of project	Nature of works	Funds released by GoI (Rs in Cr)	Total expenditure incurred (Rs in Cr)	Brief Status on Physical Progress	Tentative year of completion
Biodiversity									
1	Educating Schools and Communities for conserving habitat of Ganga River Dolphin (EAP)- Centre for Environment Education	1.28	04.03.2014	3 years	Educating Schools and Communities for conserving habitat of Ganga River Dolphin	1.28	1.28	Completed.	
2	Assessment of fish & fisheries of the Ganga river system for developing suitable conservation & restoration plan- Central Inland Fisheries Research Institute	5.80	13.07.2015	60 months	Explorating survey of river Ganga for identification of suitable sampling sites through experimental cruise(wherever possible)	5.80	5.67	Completed.	
3	Exploratory survey on Hilsa (Tenuolosa ilisha) catch and life stages availability along up/down stream of Farakka barrage- Central Inland Fisheries Research Institute	0.24	23.01.2017	4 months	Exploratory survey on Hilsa (Tenuolosa ilisha) catch and life stages availability along up/down stream of Farakka barrage	0.24	0.24	Completed.	
4	Hilsa fisheries improvement in river Ganga at Farakka- Central Inland Fisheries Research Institute	1.28	02.11.2018	1 years	1. Ranching of wild collected Hilsa seed/ juveniles upstream of Farakka barrage. 2. Study and monitor Hilsa migration in river Ganga	1.27	1.25	Completed.	
5	Biodiversity Conservation and Ganga Rejuvenation, Part-1 under the Namami GangeProgramme - (Wildlife Institute of India)	7.69	27.6.2016	3Yrs	COMPONENT 1: ESTABLISHMENT OF GANGA AQUALIFE CONSERVATION MONITORING CENTRE COMPONENT 2: CAPACITY BUILDING OF FOREST DEPARTMENT AND OTHER STAKEHOLDERS COMPONENT 3: ESTABLISHMENT OF AQUATIC WILDLIFE RESCUE AND REHABILITATION CENTRES	7.70	7.70	Completed.	
6	Biodiversity Conservation and Ganga Rejuvenation, Part-2 under the Namami GangeProgramme - (Wildlife Institute of India)	17.14	27.09.16	3 yrs	1.Planning aquatic species restoration for Ganga River 2. Community based conservation programmes for species restoration in Ganga River.3. Nature interpretation and education for biodiversity conservation of Ganga River	17.14	17.14	Completed.	
7	Planning and Management for aquatic species conservation and maintenance of ecosystem services in the Ganga River Basin for a clean Ganga-Under the Namami GangeProgramme - (By Wildlife Institute of India)	113.99	08.03.2019	5 yrs	1. To strengthen the aquatic biodiversity conservation measures at six identified biodiversity hotspots along the Ganga river 2. To explore the natural and assisted colonization of species of conservation significance to other stretches of main stem Ganga River. 3. To determine the current state of aquatic environment and biodiversity of the major tributaries and wetlands in Ganga basin.	48.97	42.66	Under Progress	Mar-2024

Sl. No.	Name of Project	Approved project cost (Rs in Cr)	Date of Sanction	Duration of project	Nature of works	Funds released by GoI (Rs in Cr)	Total expenditure incurred (Rs in Cr)	Brief Status on Physical Progress	Tentative year of completion
8	Expanding conservation breeding program of freshwater turtles and Gharial Rehabilitation Centre-Under the Namami Gange Programme -(By Uttar Pradesh Forest Department)	3.13	08.03.2019	3 yrs	1. Procurement of breeding individuals 2. Development of captive breeding infrastructure at KGRC 3. Head -start 500 Gharial and 1000 turtles each year 4. Conduct post release monitoring to investigate survival rate of Gharials and turtles. 5. Education, Awareness and Training programmes.6. Develop and follow relevant husbandry protocols of national and international standards.	2.86	2.58	Completed	
9	Fish stock enhancement including Hilsa and livelihood improvement for sustainable fisheries and conservation in river Ganga -Under the Namami - Gange Programme (By Central Inland Fisheries Research Institute)	13.51	01.09.2020	3 yrs	1. To restore selected fish species (IMC & Masheer) of river Ganga Through ranching. 2. To assess the stock of selected fishes (IMC & Masheer) of river Ganga 3. create awareness among stakeholders regarding sustainable fisheries	13.46	11.49	Completed	
10	Uttar Pradesh Forest Department for Establishment of Four Ganga Biodiversity Parks in Four Districts of Uttar Pradesh viz. Mirzapur, Bulandshahar, Hapur and Budaun (one park for each District) under Namami Gange Mission-II	24.97	19.10.2022	4 yrs	Uttar Pradesh Forest Department for Establishment of Four Ganga Biodiversity Parks in Four Districts of Uttar Pradesh viz. Mirzapur, Bulandshahar, Hapur and Budaun (one park for each District) under Namami Gange Mission II	7.03	2.04	Under Progress	Mar-2026
11	"Setting-up of Biodiversity Parks in the two districts of Uttar Pradesh, namely Bijnor and Ayodhya " under Namami Gange Mission – II. Nodal- Sunil Kumar	11.78	16.08.2023	2.5 Years	"Setting-up of Biodiversity Parks in the two districts of Uttar Pradesh, namely Bijnor and Ayodhya " under Namami Gange Mission – II.	1.18	0.00	project Initiated	Mar-2026
12	"Initiation of M.Sc. Course in Freshwater Ecology and Conservation at Ganga Aqua-life Conservation Monitoring Centre/ National Center for River Research, Wildlife Institute of India (WII), Dehradun, Uttarakhand" under NGP- Non EAP head of Namami Gange Mission-II Nodal- Sunil Kumar	1.37	31.08.2023	2.5 Years	"Initiation of M.Sc. Course in Freshwater Ecology and Conservation at Ganga Aqua-life Conservation Monitoring Centre/ National Center for River Research, Wildlife Institute of India (WII), Dehradun, Uttarakhand" under NGP- Non EAP head of Namami Gange Mission-II	0.00	0.00	project Initiated	Mar-2026
13	"Conserving and sustainably managing three priority wetlands in Kalewala Jheel (Muzaffarnagar District), Numaiya Dahi Jheel Kheduva Taal (Prayagraj District) and Dahtal Reoti wetland (Ballia District) of Uttar Pradesh" under Namami Gange Mission II	5.37	06.11.2023	2.5 Years	"Conserving and sustainably managing three priority wetlands in Kalewala Jheel (Muzaffarnagar District), Numaiya Dahi Jheel Kheduva Taal (Prayagraj District) and Dahtal Reoti wetland (Ballia District) of Uttar Pradesh" under Namami Gange Mission II	0.00	0.00	AA&ES Issued	Mar-2026

Sl. No.	Name of Project	Approved project cost (Rs in Cr)	Date of Sanction	Duration of project	Nature of works	Funds released by GoI (Rs in Cr)	Total expenditure incurred (Rs in Cr)	Brief Status on Physical Progress	Tentative year of completion
14	"Fish Conservation and Stock Enhancement of Fishery of Ganga river basin (Phase-III)" under Namami Gange Mission-II Nodal- Sunil Kumar	31.38	03.11.2023	2.5 Years	Central Inland Fisheries Research Institute (CIFRI) project "Fish Conservation and Stock Enhancement of Fishery of Ganga river basin (Phase-III)" under Namami Gange Mission-II	0.00	0.00	AA&ES Issued	Mar-2026
SubTotal Component (A+B)		238.93				106.93	92.05		
Afforestation									
1	Preparation of DPR of Forestry Intervention for Ganga	1.18	22.09.2015	1 Yrs	Preparation of DPR	1.18	1.18	Completed.	
	Afforestation programme in Uttarakhand-under the Namami GangeProgramme Uttarakhand Forest Department	15.92	14.7.2016	1 Yrs	Plantation of indigenous species of trees	15.92	15.81		
2	Afforestation programme in Uttar Pradesh-under the Namami GangeProgramme (Uttar Pradesh Forest Department)	9.52	14.7.2016	1 Yrs	Plantation of indigenous species of trees	9.52	9.13	Completed.	
3	Afforestation programme in Bihar-under the Namami GangeProgramme (Bihar Forest Department)	6.03	14.7.2016	1 Yrs	Plantation of indigenous species of trees	6.03	5.28	Completed.	
4	Afforestation programme in Jharkhand under the Namami GangeProgramme (Jharkhand Forest Department)	7.99	14.7.2016	1 Yrs	Plantation of indigenous species of trees	7.99	7.93	Completed.	
5	Afforestation programme in West Bengal-under the Namami GangeProgramme (West Bengal Forest Department)	11.16	27.06.2016	1 yrs	Plantation of indigenous species of trees	4.66	4.66	Completed.	
6	Afforestation programme in Uttarakhand-under the Namami GangeProgramme (Uttarakhand Forest Department)	19.56	21.6.2017	1Yrs	Nursery development and Plantation of indigenous species of trees	19.56	19.56	Completed.	
7	Afforestation programme in Uttar Pradesh-under the Namami GangeProgramme (Uttar Pradesh Forest Department)	9.13	21.6.2017	1 Yrs	Plantation of indigenous species of trees	8.13	8.13	Completed.	
8	Afforestation programme in Bihar-under the Namami GangeProgramme (Bihar Forest Department)	18.88	21.6.2017	1 Yrs	Plantation of indigenous species of trees	17.36	17.36	Completed.	
9	Afforestation programme in Jharkhand under the Namami GangeProgramme (Jharkhand Forest Department)	5.43	21.6.2017	1 Yrs	Plantation of indigenous species of trees	4.94	4.94	Completed.	

Sl. No.	Name of Project	Approved project cost (Rs in Cr)	Date of Sanction	Duration of project	Nature of works	Funds released by GoI (Rs in Cr)	Total expenditure incurred (Rs in Cr)	Brief Status on Physical Progress	Tentative year of completion
10	Afforestation programme in West Bengal-under the Namami GangeProgramme (West Bengal Forest Department)	8.48	21.6.2017	1 yrs	Plantation of indigenous species of trees	7.48	7.48	Completed.	
11	Afforestation programme in Uttarakhand-under the Namami GangeProgramme (Uttarakhand Forest Department)-Funding under Clean Ganga Fund	28.49	01.06.2018	1 yrs	Nursery development and Plantation of indigenous species of trees	25.50	24.57	Completed.	
12	Afforestation programme in Uttar Pradesh-under the Namami GangeProgramme (Uttar Pradesh Forest Department)-Funding under Clean Ganga Fund	21.86	01.06.2018	1 yrs	Plantation of indigenous species of trees	16.28	15.12	Completed.	
13	Afforestation programme in Bihar-under the Namami GangeProgramme (Bihar Forest Department)-Funding under Clean Ganga Fund	20.69	06.06.2018	1 yrs	Plantation of indigenous species of trees	19.16	17.42	Completed.	
14	Afforestation programme in Jharkhand under the Namami GangeProgramme (Jharkhand Forest Department)-Funding under Clean Ganga Fund	6.69	06.06.2018	1 yrs	Plantation of indigenous species of trees	4.68	3.92	Completed.	
15	Afforestation programme in West Bengal-under the Namami GangeProgramme (West Bengal Forest Department)Funding under Clean Ganga Fund	10.09	06.06.2018	1 yrs	Plantation of indigenous species of trees	6.86	6.61	Completed.	
16	Promotion of Cultivation of Medicinal Plant on Ganga Basin in Uttar Pradesh under Namami Gange Programme (Uttar Pradesh Forest Department)-Funding under NGP	35.46	29.08.2018	2 yrs	Plantation of Medicinal Plants along Ganga Basin in Uttar Pradesh	4.43	4.43	Completed.	
17	Forestry Interventions for Ganga in Uttarakhand-under the Namami Gange Programme Uttarakhand Forest Department)- Funding under NGP	19.19	24.09.2019	1 yrs	Plantation of indigenous species of trees	19.19	16.28	Completed.	
18	Forestry Interventions for Ganga in Uttar Pradesh-under the Namami Gange Programme (Uttar Pradesh Forest Department)- Funding under NGP	22.33	24.09.2019	1 yrs	Plantation of indigenous species of trees	19.23	6.16	Completed.	
19	Forestry Interventions for Ganga in Bihar-under the Namami Gange Programme (Bihar Forest Department)- Funding under NGP	18.23	24.09.2019	1 yrs	Plantation of indigenous species of trees	18.23	16.22	Completed.	

Sl. No.	Name of Project	Approved project cost (Rs in Cr)	Date of Sanction	Duration of project	Nature of works	Funds released by GoI (Rs in Cr)	Total expenditure incurred (Rs in Cr)	Brief Status on Physical Progress	Tentative year of completion
20	Forestry Interventions for Ganga in Jharkhand-under the Namami Gange Programme (Jharkhand Forest Department)- Funding under NGP	4.28	24.09.2019	1 yrs	Plantation of indigenous species of trees	4.28	4.20	Completed.	
21	Forestry Interventions for Ganga in West Bengal-under the Namami Gange Programme (West Bengal Forest Department)- Funding under NGP	5.72	24.09.2019	1 yrs	Plantation of indigenous species of trees	4.29	3.10	Completed.	
22	Forestry Interventions for Ganga in Uttarakhand-under the Namami Gange Programme Uttarakhand Forest Department)- Funding under NGP	39.95	24.09.2020	1 yrs	Plantation of indigenous species of trees	37.70	36.65	Completed.	
23	Forestry Interventions for Ganga in Uttar Pradesh-under the Namami Gange Programme (Uttar Pradesh Forest Department)- Funding under NGP	12.46	24.09.2020	1 yrs	Plantation of indigenous species of trees	6.97	5.78	Completed.	
24	Forestry Interventions for Ganga in Bihar-under the Namami Gange Programme (Bihar Forest Department)- Funding under NGP	28.5	24.09.2020	1 yrs	Plantation of indigenous species of trees	28.51	24.30	Completed.	
25	Forestry Interventions for Ganga in Jharkhand-under the Namami Gange Programme (Jharkhand Forest Department)- Funding under NGP	2.46	24.09.2020	1 yrs	Plantation of indigenous species of trees	2.23	1.38	Completed.	
26	Forestry Interventions for Ganga in West Bengal-under the Namami Gange Programme (West Bengal Forest Department)- Funding under NGP	2.61	24.09.2020	1 yrs	Plantation of indigenous species of trees	2.61	2.55	Completed.	
27	Mid-Term evaluation of Forestry Plantaion funded by NMCG- Funding under NGP	1.11	17.02.2021	10 months	Mid-Term evaluation of Forestry Plantaion	1.11	1.11	Completed.	
28	Forestry Interventions for Ganga in Uttarakhand-under the Namami Gange Programme Uttarakhand Forest Department)- Funding under NGP	26.39	26.10.2021	1 yrs	Plantation of indigenous species of trees	26.39	18.38	Completed	
29	Forestry Interventions for Ganga in Uttar Pradesh-under the Namami Gange Programme (Uttar Pradesh Forest Department)- Funding under NGP	13.25	26.10.2021	1 yrs	Plantation of indigenous species of trees	13.24	7.63	Completed	

Sl. No.	Name of Project	Approved project cost (Rs in Cr)	Date of Sanction	Duration of project	Nature of works	Funds released by GoI (Rs in Cr)	Total expenditure incurred (Rs in Cr)	Brief Status on Physical Progress	Tentative year of completion
30	Forestry Interventions for Ganga in Bihar-under the Namami Gange Programme (Bihar Forest Department)- Funding under NGP	27.20	26.10.2021	1 yrs	Plantation of indigenous species of trees	27.19	19.99	Completed	
31	Forestry Interventions for Ganga in Jharkhand-under the Namami Gange Programme (Jharkhand Forest Department)- Funding under NGP	1.01	26.10.2021	1 yrs	Plantation of indigenous species of trees	1.01	0.89	Completed	
32	Forestry Interventions for Ganga in West Bengal-under the Namami Gange Programme (West Bengal Forest Department)- Funding under NGP	9.24	26.10.2021	1 yrs	Plantation of indigenous species of trees	8.09	7.03	Completed	
33	Forestry Interventions for Ganga in Uttar Pradesh' approved under the Namami Gange Programme	9.86	03.08.2022	1 yrs	Plantation of indigenous species of trees	6.19	3.04	Under Progress	2023-24
34	Afforestation programme in West Bengal' approved under the Namami Gange Programme	0.45	03.08.2022	1 yrs	Plantation of indigenous species of trees	0.45	0.00	Under Progress	2023-24
35	Afforestation programme for the year 2022-23 in Jharkhand approved under Namami Gange Mission-II programme	1.57	19.10.2022	1 yrs	Afforestation programme for the year 2022-23 in Jharkhand approved under Namami Gange Mission-II programme	1.57	0.79	Under Progress	2023-24
36	Afforestation programme for the Year 2022-23 in Uttarakhand approved under Namami Gange Mission-II programme	16.92	07.02.2023	1 yrs	Afforestation programme for the Year 2022-23 in Uttarakhand approved under Namami Gange Mission-II programme	9.33	7.56	Under Progress	2023-24
37	Afforestation programme for the Year 2022-23 in Bihar approved under Namami Gange Mission-II programme	25.89	07.02.2023	1 yrs	Afforestation programme for the Year 2022-23 in Bihar approved under Namami Gange Mission-II programme	19.05	14.38	Under Progress	2023-24
SubTotal		525.18				436.54	370.95		
Project Implementation Support/Research & Study Projects/Public Realties and Public Outreach									
1	Assessment of Water Quality and Sediment Analysis to understand the special property of river Ganga (Non-EAP)-NEERI	5.00	10.03.2015	15 months	Water & Sediment Water Quality Monitoring	5.00	5.00	Project Completed.	

Sl. No.	Name of Project	Approved project cost (Rs in Cr)	Date of Sanction	Duration of project	Nature of works	Funds released by GoI (Rs in Cr)	Total expenditure incurred (Rs in Cr)	Brief Status on Physical Progress	Tentative year of completion
2	A Detail Study to Understand the Non-Putrefying Property of River Ganga in both Water and Sediment and "- (NGP)-NEERI Addition of component 'Study on impact of pollution caused by Tannery cluster at Jajmau on health of people in the vicinity' (NGP)-NEERI Nodal- Ashwani Dubey	5.09	21.08.2017 revised on 02.01.2019	24 months	COMPONENT 1. Water quality monitoring 2. Dissolved Oxygen Studies 3. Sediment Characterization 4. Geochemical partitioning of trace metals and their influence on non-putrefying properties of river Ganga ecosystem 5. Investigation of chemo-biological interactions of plant-originated organics for self-purification properties of River Ganga 6. Quantitative Risk Assessment in River Ganga to assess hot spots in the river and associated health risk.	3.59	3.57	Under Progress- Final Report Submitted and processed for approval.	2023-24
3	High-resolution climate scenarios for basin scale water resource management applications - (NGP)-IIT Delhi Nodal- Peeyush Gupta	1.31	07.03.2019	3 years	High-resolution climate scenarios for basin scale water resource management applications	1.05	0.99	Project Completed.	
4	Rejuvenation of dying springs in Tokoli Gad catchment of Tehri Garhwal District using Geo-chemical & Geo-physical techniques, By IIT Roorkee (Funding under -NGP) Nodal- Peeyush Gupta	1.35	20.12.2019	48 months	Rejuvenation of dying springs in Tokoli Gad catchment of Tehri Garhwal District using Geo-chemical & Geo-physical techniques	1.15	1.13	Implementation on ground is under process	Jun-24
5	Aerial acquisition of River Ramganga Basin for assessment of environmental flow by UAV technology" Nodal- Peeyush Gupta	0.35	12.05.2022	6 months	Aerial acquisition of River Ramganga Basin for assessment of environmental flow by UAV technology"	0.35	0.35	Completed	
6	Fluvial geomorphology mapping of Hindon River basin" under Namami Gange Program" Nodal- Peeyush Gupta	0.15	30.11.2022	12 months	Fluvial geomorphology mapping of Hindon River basin" under Namami Gange Program"	0.12	0.06	Under Progress	2023-24
7	Geo-Ganga: Space Based Mapping & Monitoring of Ganga River under NGP Nodal- Peeyush Gupta	4.84	17.02.2023	36 months	Geo-Ganga: Space Based Mapping & Monitoring of Ganga River under NGP	1.93	0.00	Under Progress	Feb-2026
8	Identification of Critical Soil Erosion Prone Areas and Preparation of CAT Plan under Namami Gange Programme Nodal- Peeyush Gupta	0.40	23.12.2021	24 months	Identification of Critical Soil Erosion Prone Areas and Preparation of CAT Plan under Namami Gange Programme	0.32	0.12	Data Validation Under process	Dec-2023
9	Interstate Cooperation for Namami Gange: Policy and Institutional Challenges and Opportunities"; "Master Plan for River-centric Urban Planning: Limits, Potential and Opportunities" & "How Relevant are the European River Rejuvenation Experiences for NGP and Indian Rivers?" Under NGP Nodal- Peeyush Gupta	3.20	01.09.2022	18 months	Interstate Cooperation for Namami Gange: Policy and Institutional Challenges and Opportunities"; "Master Plan for River-centric Urban Planning: Limits, Potential and Opportunities" & "How Relevant are the European River Rejuvenation Experiences for NGP and Indian Rivers?"	0.22	0.22	Under Progress	Mar-2024

Sl. No.	Name of Project	Approved project cost (Rs in Cr)	Date of Sanction	Duration of project	Nature of works	Funds released by GoI (Rs in Cr)	Total expenditure incurred (Rs in Cr)	Brief Status on Physical Progress	Tentative year of completion
10	Upgradation/integration of existing UASB system with micro-aerobic processes under Namami Gange Program Nodal- Peeyush Gupta	3.03	11.08.2022	36 months	Upgradation/integration of existing UASB system with micro-aerobic processes	1.21	0.00	Under Progress	Aug-2025
11	Proposal to document Cultural Heritage along river Ganga from Gaumukh to Ganga Sagar (Bay of Bengal) By INTACH	3.91	15.10.2018	25 months	Proposal to document Cultural Heritage along river Ganga from Gaumukh to Ganga Sagar (Bay of Bengal)	3.91	3.91	Under Progress.	
12	Involvement of Youth in Namami Gange programme 29 Districts -by NYKS (Funding under NGP) Nodal- Priyanka Jha	9.90	15.05.2017	3 years	Involvement of Youth in Namami Gange programme	8.39	7.16	Completed	
13	Involvement of Youth in Namami Gange programme 26 Districts -by NYKS (Funding under NGP) Nodal- Priyanka Jha	7.03	01.01.2021	12 months	Involvement of Youth in Namami Gange programme	4.42	3.62	Completed	
14	Census Survey of Water Bodies in Ganga Bain by Quality Council of India (Funding under NGP) Nodal- Priyanka Jha	2.77	22.01.2020	4.5 months	Census Survey of Water Bodies in Ganga Bain by Quality Council of India	0.51	0.51	Under Progress	
15	Addressing the Urban Drivers of River Health in the Ganga River Basin- By National Institute of Urban Affairs, New Delhi (Funding under NGP) Nodal- Ashwani Dubey	4.04	06.03.2019	3 years	1. Develop strategic guidelines to mainstream urban river management into city's Master Plan 2. Support one selected Class-I town for the systematic preparation of an urban river management plan 3. Roll out three different capacity-building modules for selected Urban Local Bodies and other stakeholders in the knowledge and application of matters related	4.04	4.04	Completed	
16	Urban Wetland Management Guidelines A Toolkit for Local Stakeholders-By School of Planning and Architecture, New Delhi (Funding under NGP) Nodal- Ashwani Dubey	0.48	07.03.2019	6 months	1. Draft Urban Wetland Management Toolkit within 3 months of signing of Agreement 2. Final Urban Wetland Management Toolkit within next 3 months after receiving feedback from stakeholders and experts	0.48	0.48	Completed.	
17	Conserving and Sustainably Managing Gangetic Floodplain Wetlands of Uttar Pradesh (Funding under NGP)	4.15	16.10.2019	1 years	Conserving and Sustainably Managing Gangetic Floodplain Wetlands of Uttar Pradesh	2.65	2.55	Completed.	
18	Public Relations and Public Outreach of Yamuna Action Plan III-under JICA assisted Yamuna Action Plan Phase-III (Funding under EAP-JICA) Nodal- Najeeb ahsan	20.46	08.03.2019	42 months	1. Mass media 2. YAP Information Management Centre 3. Outreach Program	0.00	0.54	Under Progress	Mar-2025

Sl. No.	Name of Project	Approved project cost (Rs in Cr)	Date of Sanction	Duration of project	Nature of works	Funds released by GoI (Rs in Cr)	Total expenditure incurred (Rs in Cr)	Brief Status on Physical Progress	Tentative year of completion
19	Environmental Flow Assessment for Yamuna River from Hathanikund Barrage to Okhla Barrage- By National Institute of Hydrology,Rorkee (Funding under-NGP)	1.04	09.03.2019	12 months	1.Assessment of Environmental Flow for Yamuna River from Hathanikund Barrage to Okhla Barrage. 2. To suggest the management options for maintaining the recommended e-Flows.	0.52	0.52	Completed.	
20	Continuous Learning and Activity Portal (CLAP) and Ganga Quest-EAP funded Nodal- Najeeb ahsan	2.95	19.01.2021	29 Months	Continuous Learning and Activity Portal (CLAP) and Ganga Ques	1.77	1.77	Under Progress	Dec-2023
21	Ganga ki Baat- Chacha Chaudhary keh saath Nodal- Najeeb ahsan	2.26	27.10.2021	12 months	Ganga ki Baat- Chacha Chaudhary keh saath	2.26	2.26	Completed	2023-24
22	To develop a framework model for Implementation of Arth Ganga concept Nodal- Priyanka Jha	1.70	15.01.2021	9 Months	To develop a framework model for Implementation of Arth Ganga concept- Sustainable Economic Development of Ganga Districts linked to river conservation in 5 states(UK,UP,BH,JH,WB)	0.50	0.50	Under Progress	
23	Rejuvenation of 05 Waterbodies, Façade Improvement and Art Project in Ayodhya, Uttar Pradesh under Namami Gange Programme. Nodal- Mahendra	9.25	07.05.2021	18 months	Rejuvenation of 05 Waterbodies, Façade Improvement and Art Project in Ayodhya, Uttar Pradesh under Namami Gange Programme.	5.71	4.26	Under Progress (95%)	Dec-2023
24	Selection guidelines for constructed wetland systems for treatment of sewage in India under Namami Gange Programme Nodal- Ashwani Dubey	0.47	23.12.2021	12 months+ 6 months (extension)	Selection guidelines for constructed wetland systems for treatment of sewage in India under Namami Gange Programme	0.38	0.38	Under Progress (Payment in progress)	
25	Evaluation of Natural Farming Practices on Water and Energy Savings,and Enhancement of Soil fertility and Crop Productivity under Andhra Pradesh Community Managed Natural Farming Project Nodal- Priyanka Jha	1.91	20.06.2022		Evaluation of Natural Farming Practices on Water and Energy Savings,and Enhancement of Soil fertility and Crop Productivity under Andhra Pradesh Community Managed Natural Farming Project	0.67	0.00	Under Progress	
26	Development Of Ganga Districts linked to river conservation in 5 States Viz. Uttarakhand,Uttar Pradesh,West Bengal,Bihar & Jharkhand.	1.71	15.01.2021		Development Of Ganga Districts linked to river conservation in 5 States Viz. Uttarakhand,Uttar Pradesh,West Bengal,Bihar & Jharkhand.	1.08	0.00	Under Progress	
27	conserving and Sustainably managing Udhwa Lake Bird Sanctuary,Sahibganj district,Jharkhand" under The Namami Gange Programme Nodal- Sunil Kumar	0.50	05.09.2022	12 months	conserving and Sustainably managing Udhwa Lake Bird Sanctuary,Sahibganj district,Jharkhand" under The Namami Gange Programme	0.50	0.50	Under Progress	

Sl. No.	Name of Project	Approved project cost (Rs in Cr)	Date of Sanction	Duration of project	Nature of works	Funds released by GoI (Rs in Cr)	Total expenditure incurred (Rs in Cr)	Brief Status on Physical Progress	Tentative year of completion
28	conserving and Sustainably managing Gangetic floodplain Wetland of Bihar"Under The Namami Gange Programme. Nodal- Sunil Kumar	2.51	27.12.2021	18 months	conserving and Sustainably managing Gangetic floodplain Wetland of Bihar"Under The Namami Gange Programme.	1.36	0.39	Under Progress	
29	Centre for River Sensitive Cities Under Namami Gange Programme Nodal- Ashwani Dubey	5.50	23.12.2021	3 years	National Institute of Urban Affairs, New Delhi on Centre for River Sensitive Cities Under Namami Gange Programme	3.22	2.70	Under Progress	Dec-2024
30	Jalaj: Connecting River and people to Realize Arth Ganga to Wildlife Institute of India (WII), Dehradun Nodal- Priyanka Jha	18.89	08.09.2022	2 years	Jalaj: Connecting River and people to Realize Arth Ganga to Wildlife Institute of India (WII), Dehradun	1.00	0.00	Under Progress	
31	Capacity building programme for leveraging of community Resource and Appropriate local resource Based on Technology to Adopt Arth Ganga Modal Nodal- Priyanka Jha	5.20	26.09.2022	3 years	Capacity building programme for leveraging of community Resource and Appropriate local resource Based on Technology to Adopt Arth Ganga Modal	1.00	0.00	Under Progress	
32	Belended capacity bulding programe for stakeholders of river ganga by indian institute of public administration, New Delhi under Namami Gange mission -II Nodal- Priyanka Jha	5.00	08.08.2023	3 years	Belended capacity bulding programe for stakeholders of river ganga by indian institute of public administration, New Delhi under Namami Gange mission -II	0.00	0.00	Under Progress	Mar-2026
33	NMCG-TERI Centre of Excellence on Water Reuse to The Energy and Resources Institute (TERI) Nodal- Ruchi Toamar	3.13	30.11.2021	5 Years	NMCG-TERI Centre of Excellence on Water Reuse to The Energy and Resources Institute (TERI)	0.27	0.27	Under Progress	Nov-2025
34	Exploring Policy Pathways for aligning Livehoods Restoration of Riverine Communities with Conserving Ganga Nodal- Ruchi Toamar	1.68	30.12.2021 Revised on 29.04.2022	2.5 Years	Exploring Policy Pathways for aligning Livehoods Restoration of Riverine Communities with Conserving Ganga	0.11	0.00	Under Progress	Dec-2023
35	Patanjali Organic Institute(PORI), Haridwar, Uttarakhand, under the Namami Gange Mission-II programme NMCG Share- 2.42 Cr. Nodal- Sunil Kumar	4.32	07.02.2023	1.5 Years	Patanjali Organic Institute(PORI), Haridwar, Uttarakhand on Scientific exploration of floral diversity near the Ganga river banks for ethnobotanical purposes along with their conservation and economic development of the region via skill development programs region	1.82	0.83	Under Progress	Jul-2024
36	Rejuvenation of River Kali East by development of in-situ Constructed Wetland System at eight location in District Muzaffaranagar, Meerut, Hapur, and Bulandshahr (UP) Under Namami Gange Programme	95.47	06.07.2023	1 years	Rejuvenation of River Kali East by development of in-situ Constructed Wetland System at eight location in District Muzaffaranagar, Meerut, Hapur, and Bulandshahr (UP) Under Namami Gange Programme	0.00	0.00	AA&ES Issued	

Sl. No.	Name of Project	Approved project cost (Rs in Cr)	Date of Sanction	Duration of project	Nature of works	Funds released by GoI (Rs in Cr)	Total expenditure incurred (Rs in Cr)	Brief Status on Physical Progress	Tentative year of completion
37	"Preparation of Urban River Management Plans (URMPs) and its implementation in the member cities of the RCA" (Under- World Bank) Nodal- Ashwani Dubey	19.34	04.09.2023	2 Years	"Preparation of Urban River Management Plans (URMPs) and its implementation in the member cities of the RCA"	0.00	0.00	AA&ES Issued	Sep-2025
SubTotal Component (A+B)		260.29				61.51	48.63		

Composite Ecological Task Force (CETF) & Ganga Mitra						
Projects Status as on 31st October 2023						
Sl No	Project Name	Component A/B	No of Projects	Sanction Cost (Rs in Cr)	Total Fund Released (Rs in Cr)	Total Expenditure (Rs in Cr)
1	Rising of one composite ecological task force (CETF) Battalion Territorial Army for National Mission for Clean Ganga under the Namami Gange programme	Component B New initiatives)	2	197.34	165.37	165.37
2	Eco-skills and Capacity Building Training for Ganga Mitra	Component B New initiatives)	4	2.84	1.97	1.97
Total			6	200.18	167.34	167.34

Composite Ecological Task Force (CETF)									
Projects Status as on 31st October 2023									
Rs. in crores									
SI No	Name of Project	Approved project cost (Rs in Cr)	Date of Sanction	Duration of project	Nature of works	Funds released by GoI	Total expenditure incurred	Brief Status on Physical Progress	Tentative year of completion
1	Rising of one composite ecological task force (CETF) Battalion Territorial Army for National Mission for Clean Ganga under the Namami Gange programme-Part I	30.34	01.07.2016	1yrs	1. Plantation of trees to check soil erosion 2. Management of public awareness/ participation campaigns. 3. Patrolling of sensitive river areas for biodiversity protection 4. Monitoring of River Pollution.	30.34	30.34	Completed	
2	Rising of one composite ecological task force (CETF) Battalion Territorial Army for National Mission for Clean Ganga under the Namami Gange programme -Part-II	167.00	10.08.2017	4 years(+ 3year extension)	1. Plantation of trees to check soil erosion 2. Management of public awareness/ participation campaigns. 3. Patrolling of sensitive river areas for biodiversity protection 4. Monitoring of River Pollution. 5. Assist local Civil Administration/Police in Management of Ghats. 6. Assist during floods/natural calamity in the region	135.03	135.03	At present 07 officers, 05 Junior commissioned Officers & 129 other Ranks (including the temporary attach personnel) has already reported to the unit at Allahabad	Dec-23
3	Eco-skills and Capacity Building Training for Ganga Mitra- under the Namami Gange Programme	0.63	20.07.2018	6 months	Eco-skills and Capacity Building Training for Ganga Mitra (Task force at grass root level) to help in Rejuvenating the Ganga and its Accociated water Bodies	0.63	0.63	Completed	
4	Eco-skills and Capacity Building Training for Ganga Mitra- under the Namami Gange Programme	0.53	23.09.2019	6 months	Eco-skills and Capacity Building Training for Ganga Mitra (Task force at grass root level) to help in Rejuvenating the Ganga and its Accociated water Bodies	0.37	0.37	Completed	
5	Eco-skills and Capacity Building Training for Ganga Mitra(Task force at grass root level)- under the Namami Gange Programme	0.79	25.09.2020	9 months	Eco-skills and Capacity Building Training for Ganga Mitra (Task force at grass root level)	0.08	0.08	Completed	
6	Engagement of trained eco-skilled ganga mitra in public outreach awareness under the Namami Gange Programme	0.89	03.12.2021	12 Months	Engagement of trained eco-skilled ganga mitra in public outreach awareness	0.89	0.89	Completed	
Total		200.18				167.34	167.34		

Bioremediation						
Projects Status as on 31st October 2023						
SI No	Project Name	Component A/B	No of Projects	Sanction Cost (Rs in Cr)	Total Fund Released (Rs in Cr)	Total Expenditure (Rs in Cr)
1	Bioremediation	Component B New initiatives)	15	238.96	41.48	38.08
Total			15	238.96	41.48	38.08

Bioremediation									
Projects Status as on 31st October 2023									
									Rs. in crores
SI No	Name of Project	Approved project cost (Rs in Cr)	Date of Sanction	Duration of project	Nature of works	Funds released by GoI	Total expenditure incurred	Brief Status on Physical Progress	Tentative year of completion
1	Treatment of Danapur Cantt. Drain at Patna using Bioremediation - (M/s Enviroway Bio sciences Pvt Ltd) Under CGF	0.73	25.09.2017	1 years	Treatment of Danapur Cantt. Drain at Patna using Bioremediation	0.13	0.13	Completed	
2	Treatment of Nehru Drain , Allahabad using Bioremediation - (M/s Greenway Technologies Pvt Ltd) Under CGF	0.90	25.09.2017	1 years	Treatment of Nehru Drain , Allahabad using Bioremediation	0.07	0.07	Completed	
3	Treatment of Rajapura Drain at Patna using Bioremediation - (M/s J M Enviro Technologies Pvt Ltd) Under CGF	5.67	17.04.2018 Revised AA&ES Date 09.04.2021	1 years	Treatment of Rajapura Drain at Patna using Bioremediation	2.68	2.68	Completed	
4	Treatment of Ramnagar Drain at Varanasi using Bioremediation - (M/s Bint Biotech Pvt. Ltd)	4.32	26.04.2018	1 years	Treatment of Ramnagar Drain at Varanasi using Bioremediation	2.50	1.79	Project Suspended by SMCG-UP	
5	Treatment of (30 +23) Drains in Uttar Pradesh and Third Party Monitoring of 152 drains	109.71	25.09.2018	8 months	Treatment of 23 Drains in Allahabad and its upstream reaches	28.42	28.42	completed	
			09.11.2018	6 months	Third Party Monitoring and Analysis of BOD,TSS and Fecal Coliform in outlets and Inlets of 123 drains				
6	Treatment of Rampur Drain, Rampur using bio-remediation -By M/s TechAirMart.Com	14.16	09.11.2018	12 months	Treatment of Rampur Drain using Bio-remediation	4.15	4.15	Completed	

Bioremediation									
Projects Status as on 31st October 2023									
									Rs. in crores
SI No	Name of Project	Approved project cost (Rs in Cr)	Date of Sanction	Duration of project	Nature of works	Funds released by GoI	Total expenditure incurred	Brief Status on Physical Progress	Tentative year of completion
7	In-situ/ex-situ treatment of drains going into river Ganga & its tributaries-under Namami Gange Scheme	60.13	09.11.2018	5 years	Treatment of drains going into river Ganga & its tributaries- 1. Moksha dham drain-Moradabad by M/s. DNP infrastructures Pvt Ltd. 2.Hapur drain-I (city drain)-Hapur by M/s. DNP infrastructures Pvt Ltd. 3.Kasganj Drain -Kasganj by M/s. DNP infrastructures Pvt Ltd. 4.Chauri drain,Bhadohi & Barbaspur drain- Bhadohi by M/s Primove Infra.	0.00	0.00	Work Awarded	2023-24
8	In-situ/ex-situ treatment of two drains (Dhobi basti and Shamshan ghat drain) of Budhana district-under Namami Gange Scheme	9.10	06.12.2018 Revised AA&ES Date 28.02.2019	1 years	Treatment of Two drains - 1. Shamshan Ghat Drain -by M/s FIL-Ingeo-SS JV, 2. Dhobi Basti Area Drain - by M/s FIL-Ingeo-SS JV	0.00	0.00	Work Awarded	Dec-2023
9	In-situ/ex-situ treatment of drain at Titagarh, West Bengal (Package-5)-under Namami Gange Scheme	3.11	06.12.2018	5 years	Treatment of Titagarh drains - by M/s. Enviroway Bio-Science Pvt Ltd.	0.00	0.00	Work Awarded	Dec-2023
10	In-situ/ex-situ treatment of two drains (Taar nalla, Babaganj and Ganda nalla,Raiyapur) of Kunda, Uttar Pradesh (Package - 14)-under Namami Gange Scheme	19.77	06.12.2018	5 years	Treatment of two drains - 1. Taar nalla, Babaganj - by M/s Ozone - M.M Enviro P. Ltd . JV, 2.Ganda Nala, Raiyapur- by M/s Ozone - M.M. Enviro P. Ltd. JV	0.00	0.00	1. The Bioremediation drain project of Taar nala is not started as on date, the project will be started after the monsoon session. 2. The Ganda nala project has been cancelled	Dec-2023
11	Treatment of Tuglakabad Drain,Delhi using bio-remediation	4.31	24.09.2020	11 months	Treatment of Tuglakabad Drain,Delhi using bio-remediation	2.06	0.00	Under Progress (The agency has completed 8.5 month work for bioremediation of tughlakabad drain)	

Bioremediation									
Projects Status as on 31st October 2023									
									Rs. in crores
SI No	Name of Project	Approved project cost (Rs in Cr)	Date of Sanction	Duration of project	Nature of works	Funds released by GoI	Total expenditure incurred	Brief Status on Physical Progress	Tentative year of completion
12	In-situ/ex-situ treatment of untapped drains identified in the 09 polluted river stretches of Uttarakhand by Bio-remediation Technolgies -under Namami Gange Scheme	2.59	14.12.2020	4 months	Treatment of untapped drains identified in the 09 polluted river stretches of Uttarakhand by Bio-remediation Technolgies	0.74	0.74	Completed	
13	Treatment of Kosi Drain, Vrindavan using Bio-remediation Technolgies-By M/s BioXGreen Technology Pvt Ltd	1.39	18.12.2020	11 months	Treatment of Kosi Drain, Vrindavan using Bio-remediation Technolgies-By M/s BioXGreen Technology Pvt Ltd	0.10	0.10	Completed	
14	Executing pilot/demonstration project-Treatment of Panipat Drain, Panipat	2.49	18.02.2022	11 months	Executing pilot/demonstration project-Treatment of Panipat Drain, Panipat	0.63	0.00	Closed (Not Continue Further)	
15	Survey and Investigation of Shahdara drain under the project for rejuvenation & conservation of the drain with nature-based treatment-Soil Bio-Technology	0.58	07.08.2023	2 Months	the project "Survey and Investigation of Shahdara drain under the project for rejuvenation & conservation of the drain with nature-based treatment-Soil Bio-Technology" under Namami Gange Mission - II, with 100% central sector support	0.00	0.00	Under Progress	
Total		238.96				41.48	38.08		

Construction of IHHL across Gram Panchayats near Ganga River						
Projects Status as on 31st October 2023						
SI No	Project Name	Component B	No of Projects	Sanction Cost (Rs in Cr)	Total Fund Released (Rs in Cr)	Total Expenditure (Rs in Cr)
1	Construction of toilets across Gram Panchayats near Ganga River (5 States-Uttarakhand, Uttar Pradesh, Bihar, Jharkhand and West Bengal)-through Ministry of Drinking Water & Sanitation	Component B (New initiatives)	1	1421.26	1020.44	1020.44
Total			1	1421.26	1020.44	1020.44

	A	B	C	D
1	Construction of IHHL across Gram Panchayats near Ganga River			
3	Ministry of Drinking Water and Sanitation has taken up construction of IHHLs, liquid waste management for all 1662 Gram Panchayats.			
4	Statewise construction of Toilets across Gram Panchayats near river Ganga			
5	SI No	States Name	Completed IHHL	Villages (Near Ganga) Declared as ODF
6	1	Uttarakhand	9,971	226
7	2	Uttar Pradesh	4,11,548	1,638
8	3	Jharkhand	23,224	66
9	4	Bihar	2,77,256	472
10	5	West Bengal	5,16,076	2,105
11	Total		12,38,075	4,507