

National Mission for Clean Ganga
Format for submission of Monthly Progress Report in the NGT Matter OA No.
673 of 2018 (in compliance to NGT order dated 24.09.2020)
For the State/ UT of Rajasthan (as on 31.12.2022)

Overall status of the State:

- I. Total Population: Urban Population & Rural Population separately: 1.90 Cr (Urban).
 II. Estimated Sewage Generation (MLD) :1550.81 MLD

III. Details of Sewage Treatment Plant:

- Existing no. of STPs and Treatment Capacity (in MLD) :112 nos. STPs (1148.18 MLD)
- Capacity Utilization of existing STPs :704.03 MLD
- MLD of sewage being treated through Alternate technology :0.35 MLD through FSSM.
- Gap in Treatment Capacity in MLD :444.15 MLD (existing Capacity being utilized)
- No. of Operational STPs : 112 nos. STPs (1148.18 MLD)
- No. of Non-complying STPs (operational) :14 Nos. (Annexure-3& 4)

Details of each existing STP in the State

No.	Location	Existing STP Capacity	Capacity Being Utilized	Operational Status of STP	Compliance Status of STP
Details enclosed at Annexure – 1					

Details of under construction STPs in the State

No.	Location	Capacity of the plant in MLD	Physical Progress in %	Status of I&D or House sewer connections	Incremental progress	Completion Timeline
Details enclosed at Annexure – 2						

Details of proposed STPs in the State

No.	Location	Capacity of the STP proposed in MLD	Status of Project (at DPR Stage/ Under Tendering/ Work to be Awarded)	Incremental progress	Likely Date of Completion
Nil					

IV. Details of Industrial Pollution: (Related to RSPCB)

- No. of Industries in the State:
- No. of water polluting industries in the State: 5006
- Quantity of effluent generated from the industries in MLD:210.5 MLD(Individual Units)
- Quantity of Hazardous Sludge generated from the Industries in TPD:
- Number of industrial units having ETPs: No. of ETPs-1250
- Number of industrial units connected to CETP: 3756
- Number and total capacity of ETPs (details of existing/ under construction / proposed)
Total ETPs: 1250
Total installed capacity: 381.5MLD
- Compliance status of the ETPs:
Complying ETPs: 1099
Non-Complying: 151(Show cause notice issued-52, closure direction-8 and action under process-91)
- Number and total capacity of CETPs (details of existing/ under construction / proposed)
Total CETPs: 15(13-Operational and 2 Non-Operational)
Total Installed capacity: 159.88 MLD
- Status of compliance and operation of the CETPs:
Complying CETPs: 10
Non-Complying: 03(CETP- Jodhpur and Jaipur Leather Complex, Manpur Machedi, Jaipur and Jaipur Integrated Texcraft Bagru (compliance status and capacity utilization of CETP is attached at **Annexure D**
- Progress of up-gradation work of CETPs(up to Dec-2022) is attached at **Annexure E**

Town	No. of industries	Industrial discharge	Status of ETPs	Status of CETPs (existing, under construction & proposed)
Ajmer	NA	NA	54	1
Alwar	NA	NA	453	1
Banswara	NA	NA	3	0
Baran	NA	NA	7	0
Barmer	NA	NA	114	3
Bharatpur	NA	NA	1	0
Bhilwara	NA	NA	39	0
Bikaner	NA	NA	104	0

Bundi	NA	NA	31	0
Chittorgarh	NA	NA	8	0
Churu	NA	NA	1	0
Dausa	NA	NA	2	0
Dholpur	NA	NA	6	0
Dungarpur	NA	NA	2	0
Hanumangarh	NA	NA	19	0
Jaipur	NA	NA	154	4
Jaisalmer	NA	NA	1	0
Jalore	NA	NA	5	0
Jhalawar	NA	NA	4	0
Jodhpur	NA	NA	13	1
Jhunjhunu	NA	NA	4	0
Kota	NA	NA	43	0
Nagaur	NA	NA	05	0
Pali	NA	NA	44	5
Rajsamand	NA	NA	4	0
Sawai Madhopur	NA	NA	2	0
Sikar	NA	NA	17	0
Sirohi	NA	NA	22	0
Shri Ganganagar	NA	NA	19	0
Tonk	NA	NA	7	0
Udaipur	NA	NA	47	0

V. **Solid Waste Management:**

- Total number of Urban Local Bodies: 196
- Current Municipal Solid Waste Generation: **6523 TPD**
- Waste Processing Operational : **3587 TPD**
- Waste Processing Facilities under Pipeline: **1880 TPD**
- **Total Waste Processing: 55.00%.**
- Number, installed capacity and utilization of existing MSW processing facilities in TPD (bifurcated by type of processing eg- Waste to Energy (Tonnage and Power Output), Compost Plants (Windrow, Vermi, decentralized pit composting), bio-methanation, MRFetc
 - a. **Running Centralized Plants-14 with capacity of 1208 TPD**
 - b. **Running MRF- 126 Nos with capacity of 1197 TPD**

- Action plan to bridge gap between Installed Capacity and Current Utilization of processing facilities (if Gap > 20%)
Installed capacity are running as full utilization
- No. and capacity of C&D waste processing plants in TPD (existing, proposed and under construction)
 - a. 50 TPD Plant is operational in Udaipur Municipal Corporation
 - b. LOI for setting up of 300 TPD capacity processing plant has been issued by Jaipur Municipal Corporation
- Total no. of wards, no. of wards having door to door collection service, no. of wards practicing segregation at source
 - a. Total wards are 5389 and door to door collection is 99%.
- **Details of MSW treatment facilities proposed and under construction (no., capacity, and technology)**
- Installed capacity of MSW processing facilities in TPD
 - a. Running Centralized Plants-14 with capacity of **1208 TPD (18.52%)**
 - b. Running MRF- 126 Nos with capacity of **1197 TPD (18.35%)**
 - c. Total 1182 TPD is being processed by BWGs/Pit Composting/ Garden composting/ Informal Recyclers **(18.12%)**

Total Waste Processing: 55.00%.

Note:-

- a. Installed capacity are running as full utilized
- b. 43 MRFs are under Work in progress/tender with capacity of 232 TPD.
- c. City Solid Waste Action Plans (under Swachh Bharat Mission 2.0) have been prepared for remaining cities/towns of the state.

Status of ULB wise Management of Solid Waste

ULB	Total MSW generation in TPD	Total MSW being processed in TPD	Existing MSW facilities	Utilization Capacity of the existing MSW facilities	Proposed MSW Facilities & Completion Timeline
Attached as Annexure-SWM					

VI. Bio-medical Waste Management:

- Total Bio-medical generation:
- No. of Hospitals and Health Care Facilities:
- Status of Treatment Facility/ CBMWTF:

VII. Hazardous Waste Management:

- Total Hazardous Waste generation:

- No. of Industries generating Hazardous waste
- Treatment Capacity of all TSDFs
- Avg. Quantity of Hazardous waste reaching the TSDFs and Treated
- Details of on-going or proposed TSDF

VIII. Plastic Waste Management:

- Total Plastic Waste generation:
 - Treatment/ Measures adopted for reduction or management of plastic waste:
- IX. Details of Alternate Treatment Technology being adopted by the State/UT
 - X. Identification of polluting sources including drains contributing to river pollution and action as per NGT order on insitu treatment:
 - XI. Details of Nodal Officer appointed by Chief Secretary in the State/UT:
 - XII. Details of meetings carried under the Chairmanship Chief of Secretary in the State/UT:
 - XIII. Latest water quality of polluted river, its tributaries, drains with flow details and ground water quality in the catchment of polluted river;
 - XIV. Ground water regulation:
 - XV. Good irrigation practices being adopted by the State:
 - XVI. Rain Water Harvesting:
 - XVII. Demarcation of Floodplain and removal of illegal encroachments:
 - XVIII. Maintaining minimum e-flow of river:
 - XIX. Plantation activities along the rivers:
 - XX. Development of biodiversity park:
 - XXI. Reuse of Treated Water:
 - XXII. Model River being adopted by the State & Action Proposed for achieving the bathing quality standards:
 - XXIII. Status of Preparation of Action Plan by the 13 Coastal States:
 - XXIV. Regulation of Mining Activities in the State/UT:
 - XXV. Action against identified polluters, law violators and officers responsible for failure for vigorous monitoring

***Note: Incremental progress made by the State/UT in each activity to be provided.**

Detail of each existing STPs in Rajasthan State as on 31.12.2022

Annexure -1

S. No.	Name of Town	Location	Existing STP Capacity (MLD)	Capacity being utilized (MLD)	Treatment Process	CTO	Compliance Status of STP
1	Ajmer	Khanpura (Ajmer)	20.00	13.00	ASP	Granted	CTO Granted & Valid up to 31.07.2026
2	Ajmer	Anasagar (Ajmer)	13.00	10.00	SBR	Granted	CTO granted & valid upto 29.02.2024.
3	Alwar	Bharatpur Road near Agyarah Dam (Alwar)	20.00	6.50	ASP	Applied	CTO applied on dated 24.12.2022 (Upgradation work under AMRUT)
4	Badi Sadri	Near Mangri road (Badi Sadari)	1.50	1.50	SBR	Granted	CTO granted & valid upto 30.09.2025.
5	Balotra	Jerla (Balotra)	9.00	5.00	SBR	Applied	CTO Not applied.
6	Banswara	Ghamaniya (Banswara)	6.43	3.50	WSP	not applied	CTO Not applied. (Upgradation in RUIDP phase -IV)
7	Barmer	Village Kundla (Barmer)	10.00	3.70	WSP	Applied	CTO applied on dated 01.12.2022 (Upgradation Proposed in phase IV tranche -2)
8	Beawar	Near Vijay Nagar Private Bus Stand (Beawar)	5.00	1.90	SBR	Granted	CTO granted and valid upto 31.01.2026.
9	Beawar	Near Narsingh Pura (Beawar)	4.00	1.80	SBR	Granted	CTO granted and valid upto 31.01.2026.
10	Beawar	Near Bichral Tank (Beawar)	1.50	1.20	SBR	Granted	CTO granted and valid upto 31.01.2026.
11	Beawar	Kundan Nagar (Beawar)	1.00	0.10	SBR	Granted	CTO granted and valid upto 31.01.2026.
12	Bhadra	Mahipalon ka Mohalla (Bhadra)	1.00	0.60	SBR	Granted	CTO granted and valid upto 31.01.2027.
13	Bhadra	Nathwana johad (Bhadra)	3.50	0.40	SBR	Granted	CTO granted and valid upto 31.01.2027.
14	Bharatpur	Gopal Nangla (Rundhikiran) (Bharatpur)	8.00	6.00	SBR	Granted	CTO granted and valid upto 31.08.2024
15	Bharatpur	Near existing STP at Ikran Village (Bharatpur)	5.00	5.00	SBR	Granted	CTO granted and valid upto 30.04.2025
16	Bhilwara	Kewada (Bhilwara) JSW	10.00	10.00	SBR	Granted	CTO granted & complied
17	Bhiwadi	RHB (Bhiwadi)	1.50	1.32	SBR	Granted	CTO granted and valid upto 31.12.2023
18	Bhiwadi	MundenaMev (Bhiwadi)	2.00	1.00	SBR	Granted	CTO granted and valid upto 31.12.2023
19	Bhiwadi	Santhalka (Bhiwadi)	3.00	1.40	SBR	Granted	CTO granted and valid upto 31.12.2023
20	Bhiwadi	Nr. Existing STP (Bhiwadi)	3.00	1.62	SBR	Granted	CTO granted and valid upto 31.12.2023
21	Bhiwadi	Vasundhra Nagar (Bhiwadi)	4.00	3.00	SBR	Granted	CTO granted and valid upto 30.06.2026
22	Bikaner	Vallabgarden (Bikaner)	20.00	7.00	SBR	Granted	CTO granted and valid upto 31.03.2024
23	Bikaner	Vallabgarden (Bikaner)	20.00	17.00	SBR	Granted	CTO granted and valid upto 31.03.2024
24	Bikaner	Sareh Nathania (Bikaner)	12.00	10.50	SBR	Applied	CTO applied (Upgradation work in progress under AMRUT)
25	Bikaner	Near Kali Mata Mandir Sujendarsar (Bikaner)	20.00	8.00	SBR	Granted	CTO granted and valid up to 30.09.2027
26	Bundi	Devpura (Bundi)	8.00	3.50	SBR	Granted	CTO granted and valid upto 31.03.2023.
27	Chirawa	Near Madela Road (Chirawa)	3.00	1.80	SBR	Granted	CTO granted & valid upto 31.08.2026.
28	Chirawa	Pilani Road (Chirawa)	2.00	0.30	SBR	Granted	CTO granted & valid upto 31.10.2026.
29	Chittorgarh	Pratappura (Bhoikhera) (Chittorgarh)	5.00	2.00	UASB	Granted	CTO granted valid up to 30.09.2026
30	Chittorgarh	Near Abhimanyu Park (Chittorgarh)	3.00	2.00	SBR	Granted	CTO granted & valid upto 31.08.2026.
31	Chittorgarh	Near Abhimanyu Park (Chittorgarh)	2.00	0.00	SBR	Applied	CTO applied (House Sewer Connection work is started)
32	Chittorgarh	Near Mukhyamantri Jan Awas Yojna (Chittorgarh)	1.00	0.00	SBR	Applied	CTO applied (House Sewer Connection work is started)
33	Churu	Village Gajsar (Churu)	7.00	6.50	WSP	CTE	CTE granted on date 18.11.2022.
34	Churu	B/W Cremation ground and Agarsen Nagar (Churu)	1.00	0.20	SBR	Applied	CTO applied and observations complied
35	Churu	TajusaTakiya (Churu)	2.50	0.10	SBR	Applied	CTO applied and observations complied
36	Deedwana	Mela Maidan (Deedwana)	5.00	3.40	SBR	Granted	CTO granted and valid up to 30.06.2027
37	Dhoulpur	Tagawali (Dhoulpur)	10.00	9.80	UASB	Applied	CTO applied on 30.11.2022. (Upgradation proposed under AMRUT)
38	Dhoulpur	Shekhupur (Dhoulpur)	3.00	1.75	SBR	Granted	CTO granted & valid upto 30.11.2026.
39	Fateh Nagar Sanwar	Changedi village (Fatehnagar Sanwar)	1.00	0.90	SBR	Granted	CTO granted & valid upto 28.02.2026.
40	Fatehpur Shekhawati	Nari Bari Road (Fatehpur Shekhawati)	7.50	6.00	SBR	Granted	CTO granted & valid upto 31.01.2026.
41	Gangapur City	Near Jaipur Highway (Gangapur City)	5.50	0.45	SBR	Applied	CTO applied on 01.10.2022
42	Gangapur City	PHED campus (Gangapur City)	2.50	0.00	SBR	Applied	CTO applied on 01.10.2022
43	Gangapur City	Aliganj Tiraha (Gangapur City)	1.50	0.50	SBR	Applied	CTO applied on 01.10.2022
44	Hanumangarh	Near Railway bridge over Ghaggar river (Hanumangarh)	5.00	4.30	SBR	Granted	CTO granted & valid upto 30.06.2024
45	Hanumangarh	Jodkiya Phatak (Hanumangarh)	7.50	5.10	WSP	Granted	CTO granted & valid upto 30.06.2024 (upgradation proposed in AMRUT-2.0 with enhanced capacity of 13 MLD)
46	Hindaun City	Jaccha ki bawri (Hindaun City)	0.75	0.50	SBR	Granted	CTO granted & valid upto 30.09.2026
47	Hindaun City	Raghav das Bagichi (Hindaun City)	5.00	3.00	SBR	Granted	CTO granted & valid upto 30.09.2026
48	Jaipur	Brahmpuri STP (Jaipur)	8.00	8.00	SBR	Granted	CTO granted & valid upto 31.07.2023.
49	Jaipur	Paladi Meena (Jaipur)	3.00	0.90	SBR	Granted	CTO granted & valid upto 31.05.2027.
50	Jaipur	Central Park (Jaipur)	1.00	0.70	MBBR	Granted	CTO granted & valid upto 31.05.2027.
51	Jaipur	Ralawta (Jaipur)	30.00	22.00	ASP	Granted	CTO granted & valid upto 31.08.2023. (Upgradation required to be done by JDA)
52	Jaipur	Gajdharpura (Jaipur)	30.00	25.00	ASP	Granted	CTO granted & valid upto 29.02.2024. (Upgradation required to be done by JDA)
53	Jaipur	Ram Niwas Bagh (Jaipur)	1.00	0.60	MBBR	Granted	CTO granted & valid upto 31.10.2023.
54	Jaipur	Jawahar Circle (Jaipur)	1.00	0.40	MBBR	Granted	CTO granted & valid upto 31.05.2027.
55	Jaipur	Swarnjayanti Park (Jaipur)	1.00	0.50	MBBR	Granted	CTO granted & valid upto 30.09.2026.

Detail of each existing STPs in Rajasthan State as on 31.12.2022

Annexure -1

S. No.	Name of Town	Location	Existing STP Capacity (MLD)	Capacity being utilized (MLD)	Treatment Process	CTO	Compliance Status of STP
56	Jaipur	Sahkar Marg (Jaipur)	1.00	0.30	CETP	Granted	CTO granted & valid upto 31.12.2026.
57	Jaipur	Kiro Ki Dhani (Jaipur)	1.00	0.50	SBR	Granted	CTO granted & complied
58	Jaipur	Dravyawati River- PaniPech (Jaipur)	20.00	15.00	SBR	Granted	CTO granted & valid upto 31.07.2028.
59	Jaipur	Dravyawati River- Mansarovar (Jaipur)	15.00	12.00	SBR	Granted	CTO granted & valid upto 31.07.2028.
60	Jaipur	Dravyawati River- Taruchya Nagar (Jaipur)	100.00	70.00	SBR	Granted	CTO granted & valid upto 31.07.2028.
61	Jaipur	Dravyawati River- Pratap Nagar (Jaipur)	25.00	13.00	SBR	Granted	CTO granted & valid upto 31.07.2028.
62	Jaipur	Dravyawati River- Goner (Jaipur)	10.00	5.00	SBR	Granted	CTO granted & valid upto 31.07.2028.
63	Jaipur	Dehlawas unit II (Jaipur)	62.50	-	ASP	Granted	CTO granted and valid upto 30.11.2023. (Upgradation in progress by JNN-Greater)
64	Jaipur	Jaisinghpura Khore (Jaipur)	50.00	50.00	ASP	Applied	CTO applied on 28.11.2018. Permission is still awaited. (Upgradation to be proposed in AMRUT-2.0)
65	Jaisalmer	Kisanghat (Jaisalmer)	10.00	6.00	WSP	Applied	Applied for CTO renewal on 30.06.2022, fee deposited, CTO under process in RSPCB, Consent to operate awaited
66	Jaitaran	Near Karolia village (Jaitaran)	2.00	1.30	SBR	Granted	CTO granted and valid upto 30.09.2023.
67	Jalore	Jalore	10.00	4.50	WSP	Applied	CTO applied on 03.11.2022 (To be proposed in RUIDP Ph-IV)
68	Jhalawar	Gagron Road (Jhalawar)	6.00	1.75	WSP	Applied	CTO applied and fee has been deposited. Permission is still awaited. (Upgradation is approved under Phase-3 RUIDP)
69	Jhalrapatan	Girdharpura (Jhalrapatan)	3.00	1.25	ASP	Applied	CTE issued for existing STP and valid upto 30.06.2025. CTO applied and fee has been deposited. Permission is still awaited. (Upgradation under RUIDP Phase-III)
70	Jhunjhunu	Baggar Road Near Agrasen Circle (Jhunjhunu)	8.50	0.00	UASB	-	Upgradation to be proposed in AMRUT-2.0 Plant is not running.
71	Jhunjhunu	Baggar Road Near Agrasen Circle (Jhunjhunu)	7.00	6.00	SBR	Granted	CTO (under Water Act) obtained and valid up to 28.02.2025) CTO under Air Act obtained and valid up to 31/03/2026
72	Jodhpur	Nandari (Jodhpur)	20.00	20.00	WSP	Applied	CTO applied 10.10.2022 (Upgradation work under AMRUT)
73	Jodhpur	Salawas Unit I (Jodhpur)	50.00	30.00	ASP	Granted	CTO Granted & Complied (Upgradation to be proposed in AMRUT-2.0)
74	Jodhpur	Salawas Unit II (Jodhpur)	50.00	30.00	ASP	Granted	CTO for Water and Air granted and valid upto 31.03.2023. (Upgradation to be proposed in AMRUT-2.0)
75	Karauli	Karauli	5.00	2.00	UASB	Granted	CTO for Water and Air granted and valid upto 30.06.2024.
76	Kishangarh	Nasirabad Highway (Kishangarh)	10.00	6.50	WSP	Granted	CTO for Water and Air granted and valid upto 31.05.2026. (Upgradae under AMRUT-1.0)
77	Kota	Dhakarkhedhi (Kota)	20.00	17.82	ASP	Granted	CTO granted and valid upto 31.12.2023.
78	Kota	Sajidhera (Kishorepura Iadpura) (Kota)	30.00	14.18	SBR	Granted	CTO granted and valid upto 31.05.2023.
79	Kushalgarh	Near Panchayat Samiti (Kushalgarh)	1.00	1.00	SBR	Granted	CTO granted and valid upto 30.09.2025
80	Laxmangarh	Near Indira Awas colony (Laxmangarh)	1.50	0.80	SBR	Granted	CTO for Water granted and valid upto 31.01.2026.
81	Laxmangarh	Near Basin Road Banjara Basti (Laxmangarh)	1.00	0.60	SBR	Granted	CTO granted and valid upto 31.01.2026.
82	Laxmangarh	TodhiKui (Laxmangarh)	3.00	0.20	SBR	Granted	CTO Granted
83	Makrana	Near Kidwai Stadium (Makrana)	6.00	4.00	SBR	Applied	Application rejected on 16.11.2021 for water and air. CTO reapplied in May 2022.
84	Mt. Abu	Hetam Ji Village (Mt. Abu)	6.00	0.00	ASP	Applied	CTE is obtained and valid upto 31.12.2025 Application for CTO is under Process (Upgradation under process RUIDP Phase-3)
85	Nagaur	Balwa Road (Nagaur)	8.00	5.25	WSP	Granted	CTO granted and valid upto 30.09.2027.
86	Nawalgarh	Near Bus stand (Nawalgarh)	3.00	0.60	SBR	Granted	CTO obtained
87	Nawalgarh	Near Fire station (Nawalgarh)	1.00	0.10	SBR	Granted	CTO obtained
88	Nimbahera	Near Shamshan Ghat, Kartana (Nimbahera)	2.00	1.89	SBR	Granted	CTO granted and valid upto 31.07.2025
89	Nimbahera	Kasod Basti Nalah (Nimbahera)	1.00	0.35	SBR	Granted	CTO granted and valid upto 31.07.2025
90	Nimbahera	Nimbahera Near Dashhera Maidan (Nimbahera)	4.50	1.10	SBR	Granted	CTO applied and observations complied
91	Pali	Mandia Road, Near ESI Hospital (Pali)	7.50	2.00	ASP	Granted	CTO granted and valid upto 30.09.2025
92	Pali	Mandiya Industrial Area (Pali)	15.00	9.50	SBR	Granted	CTO granted and valid upto 30.11.2023.
93	Rajsamand	Rajsamand (Village Pratap pura)	5.00	1.30	UASB	Granted	CTO for Air granted and valid upto 30.09.2027
94	Ramgarh Shekhawati	Shamshan ghat (Ramgarh Shekhawati)	2.00	0.75	SBR	Granted	CTO granted
95	Ramgarh Shekhawati	Gogamedi (Ramgarh Shekhawati)	1.00	0.10	SBR	Applied	CTO applied. Permission is awaited from RSPCB.
96	Sardar Shahar	Sardar Shahar	5.00	2.00	WSP	CTE	CTE granted on date 14.11.2022 (Upgradation proposed in RUIDP Ph IV)
97	Sardar Shahar	Sardar Shahar	2.00	0.45	WSP	CTE	CTE granted on date 18.11.2022 (Upgradation proposed in RUIDP Ph IV)

Detail of each existing STPs in Rajasthan State as on 31.12.2022

Annexure -1

S. No.	Name of Town	Location	Existing STP Capacity (MLD)	Capacity being utilized (MLD)	Treatment Process	CTO	Compliance Status of STP
98	Sawai Madhopur	Village Sorwal (Sawai Madhopur)	10.00	7.00	WSP	Granted	CTO granted and valid upto 31.05.2024. (Upgradation in RUIDP Ph-III)
99	Sikar	Goshala land (Sikar)	2.00	1.20	SBR	Granted	CTO granted and valid upto 31.12.2023
100	Sikar	Near Shiv Colony (Sikar)	8.00	5.00	SBR	Granted	CTO granted and valid upto 31.12.2023
101	Sriganganagar	Suratgarh road (Sriganganagar)	10.00	2.75	SBR	Granted	CTO granted and valid upto 30.06.2025.
102	Sumerpur	Sumerpur	10.00	2.00	WSP	Applied	CTO applied.
103	Suratgarh	Near subjail (Suratgarh)	2.50	1.50	SBR	Granted	CTO granted and valid upto 31.07.2024.
104	Suratgarh	Adarsh Kalyan Bhumi near Anupgarh highway (Suratgarh)	2.50	1.60	SBR	Granted	CTO granted and valid upto 31.07.2024.
105	Tonk	Tonk Molai Pura (Tonk)	16.00	0.90	SBR	Applied	Already applied for CTO.
106	Tonk	Tonk Dhaura Khera (Tonk)	4.00	0.65	SBR	Granted	CTO granted and valid upto 31.07.2023.
107	Udaipur	Eklingpura (Udaipur)	20.00	13.00	MBBR	Granted	CTO granted and valid upto 31.12.2021.
108	Udaipur	Eklingpura (Udaipur)	25.00	25.00	SBR	Granted	CTO granted and valid upto 31.10.2023.
109	Udaipur	FCI godown (Udaipur)	10.00	5.50	SBR	Granted	CTO granted and valid upto 31.08.2024
110	Udaipur	Kajrali house (Udaipur)	5.00	4.20	SBR	Granted	CTO granted and valid upto 30.06.2025.
111	Nokha	Ward No. 07 (Nokha)	1.00	0.90	SBR	Applied	CTO applied. Permission is awaited from RSPCB.
112	Jaipur	Dehlawas unit I (Jaipur)	62.50	62.50	SBR	Granted	CTO granted and valid upto 30.11.2027.
			1148.18	704.03			

Detail of under construction STPs in Rajasthan State as on 31.12.2022

Annexure -2

S. No.	Name of Town	Location	Capacity of the plant in MLD	Physical Progress (%)	Incremental Progress per month	Completion Timeline*
1	Chittorgarh	Chandanpura (Chittorgarh)	1.00	85.0%	5.00%	March'2023
2	Chittorgarh	Near Gandhi nagar (Chittorgarh)	2.00	7.0%	13.43%	March'2023
3	Chittorgarh	Near Railway Station (Chittorgarh)	1.00	90.0%	10.00%	March'2023
4	Jaipur	Chaugan Stadium (Jaipur)	1.00	90.0%	3.33%	March'2023
5	Jaipur	Dehlawas (Jaipur)	90.00	60.0%	13.33%	March'2023
6	Ajmer	Khanpura (Ajmer)	40.00	80.0%	-	Sep'2023 The work is slow. Notice issued to contractor to complete the work under Risk & Cost Clause. Retender under process.
7	Nagaur	Dulai Pond (Nagaur)	1.50	56.0%	14.67%	March'2023
8	Sriganganagar	Idgah (Sriganganagar)	10.00	2.0%	24.50%	March'2023 Work was stopped due to payment issue with Contractor. Meeting held with Collector. Contractor assured to start the work within this week.
9	Sriganganagar	Sugarmill (Sriganganagar)	15.00	98.0%	0.50%	April'2023 Work was stopped due to payment issue with Contractor. Meeting held with Collector. Work has been started and under progress.
10	Bhiwadi	Khanpura (Bhiwadi)	2.00	61.0%	-	Under litigation with Hon'ble High Court. Next hearing date is yet to be allotted.
11	Sikar	Devi pura Beed (Sikar)	5.00	95.0%	1.67%	March'2023 (Civil Work completed)
12	Ramgarh Shekhawati	Gogamedi (Ramgarh Shekhawati)	1.00	85.0%	7.50%	Feb'2023 (Civil work completed)
13	Baran	Gopalpura (Baran)	7.00	90.0%	3.33%	March'2023
14	Sujargarh	Gopal Gaushala on Thardaa Village (Sujargarh)	5.50	96.0%	1.33%	March'2023
15	Sujargarh	Gaushala on Salasar Road (Sujargarh)	1.50	55.0%	15.00%	March'2023
16	Sujargarh	Chaptia pond near F.C.I. Godown (Sujargarh)	1.50	55.0%	15.00%	March'2023
17	Sujargarh	Near Kalkanda (Sujargarh)	2.00	96.0%	1.33%	March'2023
18	Kota	Dhakar kheri (Kota)	40.00	95.0%	1.67%	March'2023. CTE (Air and Water) obtained and valid upto 31.11.2024.
19	Kota	Kala Talab (Kota)	15.00	98.0%	0.67%	March'2023. CTE (Air and Water) obtained and valid upto 31.05.2025.
20	Kota	IL Township (Kota)	2.00	96.0%	1.33%	March'2023. CTE (Air and Water) obtained.
21	Kota	Balita (Kota)	15.00	84.0%	5.33%	March'2023. Application for CTE submitted on date 08.03.2021. Land allotment from UIT is pending.
22	Jodhpur	Basni Bainsa (Jodhpur South)	40.00	50.0%	8.33%	June'2023 Work in progress
23	Sardar Shahar	South STP (Sardar Shahar)	2.30	70.5%	4.92%	June'2023. CTE obtained.
24	Sardar Shahar	North STP (Sardar Shahar)	3.40	65.4%	5.77%	June'2023. CTE obtained.
25	Sardar Shahar	Gandhi Vidhya Mandir (Sardar Shahar)	1.60	0.0%	-	June'2023. Land allotment is pending.
26	Fatehpur	Fatehpur	4.30	81.5%	3.08%	June'2023, CTE obtained.
27	Ratangarh	Ratangarh (Near NH-11)	3.80	75.4%	4.10%	June'2023. CTE obtained.
28	Ratangarh	Ratangarh (Gaushala on Churu Road)	6.10	47.3%	8.79%	June'2023. CTE obtained.
29	Pratapgarh	Pratapgarh	7.00	33.9%	2.87%	Nov'2024. CTE obtained.
30	Abu Road	Santpur (Abu Road)	6.90	66.3%	1.88%	June'2024. CTE obtained.
31	Abu Road	Manpur (Abu Road)	2.30	63.3%	2.04%	June'2024. CTE obtained.
32	Sirohi	Nehru Nagar (Sirohi)	5.00	80.3%	1.09%	June'2024. CTE obtained.
33	Sirohi	Near Revdar Road (Sirohi)	1.70	81.3%	1.04%	June'2024. CTE obtained.

34	Makrana	Near Kidwai Stadium	7.70	36.0%	3.76%	May'2024. CTE obtained.
35	Banswara	Ghamaniya	9.60	35.8%	2.47%	Feb'2025. CTE obtained.
36	Khetri	Bisau Road	3.15	2.0%	6.53%	March'2024. CTE obtained.
37	Kuchaman City	Near Dashhera Maidan	7.60	29.0%	4.18%	May'2024. CTE obtained.
38	Ladnu	Asota Village	5.50	25.0%	4.41%	May'2024. CTE obtained.
39	Ladnu	Vishvanathpura	2.40	5.0%	5.59%	May'2024. CTE granted and valid upto 31.10.2027
40	Mandawa	Mandawa	3.90	16.5%	5.57%	March'2024. CTE obtained.
41	Deedwana	Deedwana	3.00	25.5%	4.38%	May'2024. CTE obtained.
42	Nathdwara	Near Goverdhan Mountain	4.30	80.0%	6.67%	March'2023
43	Jodhpur	Near Khokhariya	5.00	0.0%	0.00%	March'2025. Land allotment is pending from JDA to RUIDP.
44	Nokha	Near Mandia Village	7.00	0.0%	0.00%	Oct'2025 (Design & Drawing under submission.
45	Nokha	Charkada Village	5.00	0.0%	0.00%	Oct'2025 (Design & Drawing under submission.
46	Jaipur	Sanjhariya	43.00	0.0%	0.00%	June'2024

Completed and under process of commissioning

1	Gangapur City	Near Kushal Lake (Gangapur City)	1.50	100.0%	-	Completed. Process guarantee and trial run under Process. CTO applied.
2	Hindaun City	Karauli road (Hindaun City)	3.00	100.0%	-	Completed. Process guarantee and trial run under Process. CTO applied.
3	Kota	Balita (Kota) (UIT)	30.00	100.0%	-	Completed and commissioning under progress. Permission to operate the Plant is pending from RSPCB.
4	Ajmer	Pushkar (Ajmer)	3.50	100.0%	-	Completed. Undertrial run.
5	Kota	Balita Iadpura (Kota) (UIT)	6.00	100.0%	-	Completed and commissioning under progress.
6	Bhilwara	Near Existing Jindal STP Kuwada (Bhilwara)	30.00	100.0%	-	Completed and Commissioning under progress.

		(B)
	Under process of tendering	

Under process of tendering.						
1	Sikar	Jagmalpura	4.50	0.0%	0.00%	Under process of tendering.
2	Sikar	Santosh Nagar	1.00	0.0%	0.00%	Under process of tendering.
3	Sujangarh	Near Sardrshahar- Ajmer Bypass Road	1.50	0.0%	0.00%	Under process of tendering.
4	Hanumangarh	Jodkiya Phatak	13.00	0.0%	0.00%	Under process of tendering.
5	Hindaun City	On Mahuwa Road	2.25	0.0%	0.00%	Under process of tendering.
6	Baran	Near Banganga River	4.00	0.0%	0.00%	Under process of tendering.
7	Nagaur	Veterinary Hospital	3.00	0.0%	0.00%	Under process of tendering.
8	Dholpur	Near Kushal Lake	10.00	0.0%	0.00%	Under process of tendering.
9	Ajmer	At Anasagar existing STP campus	7.00	0.0%	0.00%	Under process of tendering.
10	Beawar	Sendra Road, Jalia River	5.60	0.0%	0.00%	Under process of tendering.
11	Churu	Existing Campus at Gajsar	3.50	0.0%	0.00%	Under process of tendering.

Total

579.90

Note: 02 nos. STPs at Jaipur under AMRUT for Kartarpura Nallah Project have been dropped due to non availability of land and non feasibility.

TIME LINE FOR CONSTRUCTION OF ONGOING STPs						
S. No.	Year of completion			Nos.		Remarks
1	Total nos. of STPs			175		
2	Total nos. of completed STPs			112		
3	Ongoing STPs (175-112)			63		
Bifurcation of ongoing STPs (63 STPs)						
1	Total nos. of ongoing STPs			51		To be completed by: Dec'2023 (28 nos.), Dec'2024 (13 nos.), Dec'2025 (04 Nos.) and STPs ready to commission (06 nos.)
2	Yet not finalised due to court Case			1		Bhiwadi Khanpura (2 MLD) Under litigation in Hon'ble High Court.
3	STPs under process of tendering			11		As table stated below
Total nos. of ongoing STPs				63		
STPs under process of tendering						
S. No.	Name of Town	Location	Capacity of the plant in MLD	Physical Progress (%)	Incremental Progress per month	Completion Timeline*
1	Sikar	Jagmalpura	4.50	0.0%	0.00%	Under process of tendering.
2	Sikar	Santosh Nagar	1.00	0.0%	0.00%	Under process of tendering.
3	Sujangarh	Near Sardrshahar- Ajmer Bypass Road	1.50	0.0%	0.00%	Under process of tendering.
4	Hanumangarh	Jodkiya Phatak	13.00	0.0%	0.00%	Under process of tendering.
5	Hindaun City	On Mahuwa Road	2.25	0.0%	0.00%	Under process of tendering.
6	Baran	Near Banganga River	4.00	0.0%	0.00%	Under process of tendering.
7	Nagaur	Veterinary Hospital	3.00	0.0%	0.00%	Under process of tendering.
8	Dholpur	Near Kushal Lake	10.00	0.0%	0.00%	Under process of tendering.
9	Ajmer	At Anasagar existing STP campus	7.00	0.0%	0.00%	Under process of tendering.
10	Beawar	Sendra Road, Jalia River	5.60	0.0%	0.00%	Under process of tendering.
11	Churu	Existing Campus at Gajsar	3.50	0.0%	0.00%	Under process of tendering.

Detail of non complying existing STPs in Rajasthan State as on dated 31.12.2022**Annexure -3**

S. No.	Name of Town	Location	Existing STP Capacity (MLD)	Capacity being utilized (MLD)	Operational Status of STP	Process	Compliance Status of STP
1	Balotra	Jerla (Balotra)	9	5.00	Operational	SBR	CTO not applied
2	Makrana	Near Kidwai Stadium (Makrana)	6	4.00	Operational	SBR	Application rejected on 16.11.2021 for water and air. CTO reapplied in May 2022.
Total			15	9			

Detail of non complying existing STPs in Rajasthan State under upgradation as on dated 31.12.2022

Annexure -4

S. No.	Name of Town	Location	Existing STP Capacity (MLD)	Capacity being utilized (MLD)	Operational Status of STP	Process of treatment	Compliance Status of STP
1	Ajmer	Khanpura (Ajmer)	20	13.00	Operational	ASP	Upgradation work under AMRUT
2	Nagaur	Balwa Road (Nagaur)	8	5.25	Operational	WSP	STP is being upgraded under AMRUT.
3	Alwar	Bharatpur Road near Agyarah Dam (Alwar)	20	6.50	Operational	ASP	Upgradation work under AMRUT
4	Jodhpur	Nandari (Jodhpur)	20	20.00	Operational	WSP	Upgradation work under AMRUT
5	Barmer	Village Kundla (Barmer)	10	3.70	Operational	WSP	Upgradation Proposed in RUIDP Phase-IV tranche -2
6	Jhalrapatan	Girdharpura (Jhalrapatan)	3	1.25	Operational	ASP	Upgradation under RUIDP Phase-III
7	Jodhpur	Salawas Unit II (Jodhpur)	50	30.00	Operational	ASP	Upgradation proposed in AMRUT-2.0
8	Churu	Village Gajsar (Churu)	7	6.50	Operational	WSP	Upgradation proposed in AMRUT-2.0
9	Pali	Mandia Road, Near ESI Hospital (Pali)	7.5	2.00	Operational	ASP	Upgradation shall be proposed in AMRUT-2.0
10	Jaisalmer	Kisanghat (Jaisalmer)	10	6.00	Operational	WSP	CTO for Water and Air granted and valid upto 30.06.2022. (Upgradation proposed in RUIDP Ph-IV Tranch-II)
11	Jalore	Jalore	10	4.50	Operational	WSP	CTE applied. Upgradation to be proposed.
12	Rajsamand	Rajsamand	5	1.30	Operational	UASB	CTO for Air granted and valid upto 31.12.2025. CTO for Water granted and valid upto 30.4.2022. (Fresh CTO to be applied) Upgradation to be proposed.
Total			170.5	100.00			

Detail of existing STPs to be upgraded

Annexure -5

S. No.	Name of Town	Location	Existing STP Capacity (MLD)	Capacity being utilized (MLD)	Treatment Process	Compliance Status of STP	
						Provision of Upgradation taken or not	Provision of Upgradation to be proposed
1	Ajmer	Khanpura (Ajmer)	20.00	13.00	ASP	Upgradation work under AMRUT	
2	Chittorgarh	Pratappura (Bhoikhera) (Chittorgarh)	5.00	2.00	UASB	Upgradation work under AMRUT	
3	Hanumangarh	Jodkiya Phatak (Hanumangarh)	7.50	5.10	WSP		To be proposed in AMRUT-2.0
4	Jaipur	Ralawta (Jaipur)	30.00	22.00	ASP		To be upgraded by JDA
5	Jaipur	Gajdharpura (Jaipur)	30.00	25.00	ASP		To be upgraded by JDA
6	Jaipur	Dehlawas unit II (Jaipur)	62.50	62.50	ASP	Upgradation in progress by JNN-Greater	
7	Jaipur	Jaisinghpura Khore (Jaipur)	50.00	50.00	ASP		To be proposed in AMRUT-2.0
8	Nagaur	Balwa Road (Nagaur)	8.00	5.25	WSP	Upgradation work under AMRUT	
9	Alwar	Bharatpur Road near Agyarah Dam (Alwar)	20.00	6.50	ASP	Upgradation work under AMRUT	
10	Dhoulpur	Tagawali (Dholpur)	10.00	9.80	UASB	Upgradation proposed under AMRUT	
11	Jodhpur	Nandari (Jodhpur)	20.00	20.00	WSP	Upgradation work under AMRUT	
12	Jodhpur	Salawas Unit I (Jodhpur)	50.00	30.00	ASP		To be proposed in AMRUT-2.0
13	Jodhpur	Salawas Unit II (Jodhpur)	50.00	30.00	ASP		To be proposed in AMRUT-2.0
14	Kishangarh	Nasirabad Highway (Kishangarh)	10.00	6.50	WSP	Upgraded under AMRUT-1.0	
15	Jaisalmer	Kisanghat (Jaisalmer)	10.00	6.00	WSP	Upgradation proposed in RUIDP Ph-IV	
16	Jalore	Jalore	10.00	4.50	WSP		To be proposed in AMRUT-2.0
17	Jhunjhunu	Baggar Road Near Agrasen Circle (Jhunjhunu)	8.50	0.00	UASB		To be proposed in AMRUT-2.0
18	Karauli	Karauli	5.00	2.00	UASB		To be proposed in RUIDP Ph-IV
19	Mt. Abu	Hetam Ji Village (Mt. Abu)	6.00	0.00	ASP	Upgradation under process RUIDP Phase-III	
20	Sawai Madhopur	Village Sorwal (Sawai Madhopur)	10.00	7.00	WSP	Upgradation in RUIDP Ph-III	
21	Sumerpur	Sumerpur	10.00	2.00	WSP		
22	Barmer	Village Kundla (Barmer)	10.00	3.70	WSP	Upgradation Proposed in ruidp phase IV tranche -2	
23	Churu	Village Gajsar (Churu)	7.00	6.50	WSP		To be proposed in AMRUT-2.0
24	Jhalawar	Gagron Road (Jhalawar)	6.00	1.75	WSP	Upgradation approved under RUIDP Phase-III	
25	Jhalrapatan	Girdharpura (Jhalrapatan)	3.00	1.25	ASP	Upgradation under RUIDP Phase-III	
26	Kota	Dhakarkhedhi (Kota)	20.00	17.82	ASP		
27	Pali	Mandia Road, Near ESI Hospital (Pali)	7.50	2.00	ASP		To be proposed in AMRUT-2.0
28	Rajsamand	Rajsamand (Village Pratap pura)	5.00	1.30	UASB		
29	Sardar Shahar	Sardar Shahar	5.00	2.00	WSP	Upgradation under RUIDP Phase-4	
30	Sardar Shahar	Sardar Shahar	2.00	0.45	WSP	Upgradation under RUIDP Phase-4	
31	Banswara	Ghamaniya (Banswara)	6.43	3.50	WSP	Upgradation in RUIDP phase - IV	
Total			504.43	349.42			

Status of Operational CETPs in Rajasthan State							Annexure-D
	CETP						
S. No.	Name of the CETP	Installed Capacity(In MLD)	Capacity of CETP being used at present(In MLD)	No of units connected with CETP	Type of units	Status of Compliance	Action taken
	Complying CETPs (10)						
1	CETP Balotra	18	6	375	Textile	Complying	
2	CETP Jasol	6.5	2	110	Textile	Complying	
3	CETP-II, Mandia Road, Pali	8.4	5.5	239	Textile	Complying(only Primary Treatment)	
4	CETP-IV, Punayata Road, Pali	12	5.3	74	Textile	Complying(only Primary Treatment)	
5	CETP-VI, Punayata Road, Pali	12	11.75	488	Textile	Complying	
2	Next Gen Textile Park, Pali	3.1	1.5	12	Textile	Complying	
7	JDA Kartarpura Nalha , Sudarshanpura, Jaipur	1	0.4	60	Miscellaneous	Complying	

8	Green Tech Mega Food Park, Roopnagarh, Ajmer	1.2	0	3	Food Processing	Complying	
9	CETP Bithuja	30	6 to 7	214	Textile	Complying	
10	CETP, Bhiwadi Opposite New Bus Stand Road, Bhiwadi	9	8 to 9	899	Miscellaneous	Complying	
Non-complying CETPs (3)							
1	Jaipur Leather Complex, Manpur Macheri, Jaipur	0.6	0.2	9	Tanneries	Non Complying	Consent to operate under the Water Act and the Air Act has been revoked vide this office letter dated 07.07.2022 and show cause notice intended directions under section 33A of the Water Act and intended prosecution under sections of 43/44 of the Waster Act has been issued vide this office letter dated 07.07.2022. in response, the CETP has voluntarily closed down all member units for improvement in O & M and up-gradation of the CETP. DPR for upgradation is under preparation likely to be submitted by 15.01.2023
2	M/s Jaipur Integrated Texcraft Park Pvt. Ltd., Bagru, Jaipur	0.5	0.4	19	Textile	Non-Complying	show cause notices issued on 18.07.2022 and 19.09.2022. Opportunity to being Heared(OBH) is scheduled on 10.1.2023

3	CETP Jodhpur	20	12	393	Textile and Steel	Non-complying	Directions under section 33A of the Water Act 1974 has been issued vide this office letter dated 14.09.2022 for 1. Implementation of the rotational closure plan effectively so that untreated effluent is not discharged into RIICO drain. 2. Immediately close the lateral line so that no treated waste water gets discharged into the RIICO drains 3. Immediately repairs the overflowing manholes. 4. Submission of time bound action plan (DPR) latest by 30.09.2022 for laying down of new conveyance system for transportation of waste water from member units to the CETP.
Non-operational CETPs (2)							
1	CETP, Sanganer, Jaipur	12.3		835	Textile	Non - Operational	To make CETP, Sanganer operational, the matter has been reviewed by the Chief Secretary, Rajasthan and review meetings was held on 22.06.2022, 27.07.2022 and 3.11.2022. Action plan has been submitted by the SPV to make it operational through tankers and additional pipeline.
2	CETP unit-III, Pali	9.08		44	Textile	Non - Operational	Pali Unit No.-03 was being used for Primary Treatment only, Final Treatment is being done in Pali, Unit-06. Upgradation work upto ZLD has been completed and will be commissioned soon.

**Progress of up-gradation work of CETPs
(Dec- 2022)**

S. No.	CETP name and capacity	Ongoing up-gradation work	Present progress	Remarks
1	CETP Pali Unit-6 (12 MLD)	Being up-graded up to ZLD	Operational	
2	CETP Pali Unit-4 (12 MLD)	Presently being used for providing primary treatment of effluent. To be up-graded up to ZLD level.	Construction work started at site. Physico-chemical treatment system is in final stage of completion. Work of RO and MEE yet to be completed.	Financial assistance of Rs. 42 Crore has been sanctioned by the State Government. Likely date of completion of ZLD plant is March 2023.
3	CETP Jasol Unit-2 (2.5 MLD)	Up-gradation up to ZLD.	RO plant of capacity 2.5 MLD completed. Work of MEE of 250 KLD yet not started. Tenders invited again, as no one participated in earlier bids. For construction of SEPs, land allotted; work yet to begin.	
4	CETP Jodhpur Steel Line (1.5 MLD)	To be up-graded up to ZLD.	DPR submitted to for obtaining financial assistance from the State Government. Work yet to begin.	
5	CETP Jodhpur Textile Line (18.5 MLD)	To be up-graded up to ZLD.	DPR prepared. To be submitted for financial assistance. Work yet to begin.	
6	CETP Bhiwadi (9 MLD)	To be up-graded to ZLD (for capacity of 6 MLD)	Work started. Likely to be completed by May 2023.	

Annexure -SWM

Status of processing plants in Rajasthan State			
Total MSW generation:		~ Approx 6523 TPD	
Waste Processing Operational		:	3587 TPD
Waste Processing Facilities under Pipeline:		2912 TPD	
Operational Waste Processing facilities			
S.No	Particular	No. of Plants	Total capacity of Plants (TPD)
1	Running Centralized Plants	14	1208
2	Operational MRF	126	1197
3.	Through BWGs/Pit Composting/ Garden composting/Decentralized composting/ Compost machines/ informal Recyclers	-	1182
Total Processing of Municipal Solid Waste at present			3587 TPD (55.00%)
Under pipeline MSW processing Projects			
S.No	Particular	No. of Plants	Total capacity of Plants (TPD)
1	Compost+RDF/ Biomethanation/Waste to Energy Plants	14	1880
2	Material Recovery Facilities (work in progress/ under tender)	43	285
3	Biomethanation + RDF (under VGF Scheme of GoI)	3	800
4	City Solid Waste Action Plans (under Swachh Bharat Mission 2.0) have been prepared for remaining cities/towns of the state. The plans shall be forwarded to Ministry of Housing and Urban Affairs after approval from the State High Power Committee & State Level Technical Committee.		
Total waste quantity covered			2912 TPD (44.64%)

Note: (i) 905 TPD is being processed by BWGs/ Recyclers and pit composting, garden composting and remaining waste is being dumped unplanned at landfill sites.

City wise Status of Processing & Disposal of waste:

1. Details regarding Operational Plants					
S.No	City/Town	Processing Technology	Plant Capacity (TPD)	Highest Royalty payable by Contractor to ULB	Name of Firm
1	Jaipur	WtE (RDF)	350	On PPP	M/s Grasim India Ltd
2	Jaipur	Compost	250	Royalty	M/s IL&FS
3	Pratapgarh	Vermi Compost	6	By ULB Fund	By ULB
4	Dungarpur	Vermi Compost	7	By ULB Fund	By ULB
5	Pali	Compost+RDF	100	Royalty Rs 301/Ton on SLF input	M/s Rollz Material Handling System Pvt. Ltd. New Delhi
6	Bhilwara	Compost+RDF	144	Royalty Rs 401/Ton on SLF input	M/s Rollz Material Handling System Pvt. Ltd. New Delhi
7	Udaipur	MRF cum RDF	30	By ULB Fund	By ULB
8	Udaipur	Compost	60	By ULB Fund	M/s Sandal Buildcon Pvt. limited
9	Udaipur	Biomethanation plant	22	By ULB fund	M/s Mahindra
10	Sikar	Compost	15	By ULB fund	By ULB
11	Jhalawar	Compost+RDF	30	By ULB fund	By ULB
12	Alwar	Compost + RDF	129	Royalty Rs 155/Ton on SLF input	M/s Rollz Material Handling System Pvt. Ltd. New Delhi
13	Udaipur	MRF Facility + Dry waste processing Centre	60	By ULB Fund	By ULB
14	Barmer	Waste to Compost	5	By ULB Fund	By ULB
	Total		1208		

2. Details regarding Under Construction (Work in Progress) Plants						
S. No	City/Town	Processing Technology	Plant Capacity (TPD)	Highest Royalty payable by Contractor to ULB	Name of Firm	Current Status
1	Churu	MRF+Dry waste processing center	45	By ULB Fund	M/s Rupesh Construction	- Under Construction. - Expected to be completed May 2023.
2	Kota	Bio Gas	02	By ULB fund	By ULB	- Under Construction. - Expected to be completed by June 2023.
3	Rajsamand	Compost +RDF	44	By ULB fund	M/s Vidarbh waste management Pvt. Limited	- Under Construction. - Expected to be completed by March 2023.
4	Hanumangarh	Compost+RDF	60	Royalty Rs 153/Ton on SLF input	M/s Allied Energy Systems Pvt. Ltd. New Delhi	- Under Construction. - Expected to be completed by May 2024.
5	Tonk-Newai	Compost+RDF	82	Royalty Rs 57/Ton on SLF input	M/s Zonta Infratech Pvt. Ltd. Bangalore	- Work halted by the firm. - Notice has been issued.
6	Bundi	Compost+RDF	42	Royalty Rs 59/Ton on SLF input	M/s Zonta Infratech Pvt. Ltd. Bangalore	- Contract terminated. - Re-tender has to be issued by Jan 2023.
7	Jhunjhunu+Baggar+Udaipurwati	Compost+RDF	65	Royalty Rs 101/Ton on SLF input	M/s Allied Energy Systems Pvt. Ltd. New Delhi	- Public agitation on allotted land. - Under consideration with District Collector.
8	Jaipur	Waste to Energy	600	Royalty Rs 66/Ton on processing plant input	M/s JITF Urban Infrastructure Ltd. New Delhi.	LoA issued date- 04.11.2016 and agreement done on 19.04.2017. Lease period is 30 years. - Lowest bidder is M/s JITF Urban Infrastructure Ltd. - Royalty Rs 66.00/MT given by firm to Nagar Nigam Jaipur. - Lease deed Agreement has been executed on 12.05.2022. As per the order tariff for power purchase has been decided 7.31 Rs/KWH. - CTE has been applied on 20.10.2022. EC shall be applied by Jan 2023. - Plant shall be established within 12 months after receiving EC.

2. Details regarding Under Construction (Work in Progress) Plants						
S. No	City/Town	Processing Technology	Plant Capacity (TPD)	Highest Royalty payable by Contractor to ULB	Name of Firm	Current Status
9	Jodhpur	Waste to Energy	400	Royalty Rs 126/Ton on processing plant input	M/s JITF Urban Infrastructure Ltd. New Delhi.	- Lowest bidder is M/s JITF Urban Infrastructure Ltd. - Royalty Rs 126.00/MT given by firm to Nagar Nigam Jodhpur. - LoA issued on dt.- 11-01-2017 to the firm and agreement has been done on 24-04-2018. - Lease deed Agreement executed on 24.02.2022. As per the order tariff for power purchase has been decided 7.43 Rs/KWH. - CTE has been applied on 17.09.2022. EC shall be applied by Jan 2023. - Plant shall be established within 12 months after receiving EC.
10	Sikar	Compost+MRF + dry waste processing center	50	By ULB Fund	By ULB	- Work not started by M/s IL&FS and Contract Terminated. - The work of Capacity expansion of Waste to compost plant to 25 TPD capacity (Existing capacity: 15 TPD) and Construction of Shed for Material Recovery Facility (MRF) & dry waste processing center (40 TPD capacity) have been started (under construction) by Municipal Council, Sikar at their own level. - Construction of MRF is expected to be completed by March 2023 & expansion of compost plant is expected to be completed by April 2023.
11	Sheoganj+ Sumerpur+ Takhatgarh	Compost+RDF	40	Tipping fee on input for Processing is Rs 351/Ton	M/s Durga Impex Udaipur	- CTE has been applied. - Expected to be completed by May 2023.
12	Bharatpur	Compost+RDF	100	Royalty Rs 101/Ton on SLF input	M/s Rollz Material Handling System Pvt. Ltd. New Delhi	- The project is special category (A) project due to KEVLADEV NATIONAL PARK and Project Land also falls under TTZ area. - After submission of Environmental Impact Assessment Report, in 38th EAC meeting held on 6 Feb 2019, EAC sought NOC from TTZ for granting EC. - It was decided in the Taj Trapezium Zone Pollution (Prevention and Control) Authority meeting held on 16.12.2021 that the NOC shall be issued for the setting

2. Details regarding Under Construction (Work in Progress) Plants						
S. No	City/Town	Processing Technology	Plant Capacity (TPD)	Highest Royalty payable by Contractor to ULB	Name of Firm	Current Status
						up of the centralized processing plant. • Re-applied for Environment clearance on Parivesh Portal and Project proposal relisted in the Agenda Point of EAC –MOEF. • MOEF sought some additional details before the EAC meeting on 11th may, 2022 for granting Environmental Clearance. Required Details have been furnished and it is expected to receive EC in the next EAC meeting. • Plant shall be established within 12 months after receiving EC.
13	Jaisalmer	Compost+RDF	50	Royalty Rs 255/Ton on SLF input	M/s Shree Balaji Caretaker	• EC has been applied on 28.12.2022. • Plant shall be established within 12 months after receiving EC.
14	Ajmer	Compost+RDF	300	Tipping fee Rs 379/- per ton on incoming quantity	M/s NACOF	• Under Litigation.
	Total		1880			

3. Proposals prepared under VGF Scheme of Government of India					
S.No	City/Town	Processing Technology	Plant Capacity (TPD)	Highest Royalty payable by Contractor to ULB	Remarks
1	Jaipur	Bio-methanation Plant	400	By VGF fund (under NIP scheme)	In reference to the project proposals forwarded to Department of Economic Affairs, GoI, the in principle approval was granted by Department of Economic Affairs, GoI on 10.05.2021.
2	Jodhpur	Bio-methanation Plant	100	By VGF fund (under NIP scheme)	The draft RFP and draft concession agreement have been prepared for Jaipur project and sent to Planning (PPP) Department, GoR for comments and suggestions.
3	Jaipur	RDF Plant	300	By VGF fund (under NIP scheme)	- The comments and suggestions from the planning department regarding the draft RFP and draft Concession Agreement for Jaipur project have been received vide letter dated 18.08.2021. - As per the observations, comments and suggestions made by Planning Department, the draft RFP and concession agreement for the projects have been prepared and have been approved by the Committee (formed for examination of the documents) on 28.12.2021 and sent to DEA, GoI on 09.02.2022. - As informed by DEA, GoI vide email dated 15.02.2022, the additional documents (Feasibility Report, Financial Model and Annexure-IV as per guidelines) were to be submitted. - The above mentioned documents have been submitted to DEA, GoI vide letter dated 05.05.2022 & email dated 06.05.2022. - The meeting was held under the chairmanship of Joint Secretary (ISD), Department of Economic Affairs, GoI on 31.05.2022 to discuss the proposals submitted by GoR. - The Detailed Project Report (DPR), RFP and Concession Agreement are to be prepared and submitted to Department of Economic Affairs, GoI for the consideration of the Empowered Committee of DEA, GoI. - Current Status: Detailed Project Report (DPR), RFP and Concession Agreement are under preparation. DPR & RFP are expected to be prepared by Feb 2023.
	Total		800		