



By E-Mail

Madhya Pradesh Pollution Control Board
Paryavaran Parisar, E-5, Arera Colony, Bhopal – 462016 (M. P.)
Tel: 0755-2464428, 2466191 Fax: 0755-2463742 Web: www.mppcb.nic.in

No. **228** PRS-Monitoring/HO/MPPCB/2026

Bhopal, Dt: **31** / **7** / 2026

To,

Executive Director (Technical)
National Mission for Clean Ganga,
Ministry of Jal Shakti, GOI,
New Delhi- 110002

Subject:- Submission of Monthly Progress Report of June, 2026 of Polluted River Stretches in M.P. for the Compliance of Hon'ble NGT order passed on dated 06/12/2019 in OA No. 673/2018.

Ref. :- (1) Your O.M. no. L-34 / 2014 -15 / legal /2019 (Part)
(2) UADD's letter no 10884 dtd 29/07/2026 (received by e-mail)

Respected Sir,

With reference to the above subject, please find enclosed here with the Monthly Progress Report regarding Polluted River Stretches in Madhya Pradesh in the revised format for the month of **June, 2026** in compliance of Hon'ble NGT order dated 06/12/2019 in case of OA no. 673/2018.

Enclosed: - As above


(A. A. Mishra)
Member Secretary

Copy to :-

For information and necessary action please.

1. Additional Chief Secretary, Environment, GoMP, Mantralaya, Vallabh Bhawan, Bhopal.
2. Principal Secretary, Urban Development and Housing Department, GoMP, Mantralaya, Vallabh Bhawan, Bhopal.
3. Commissioner, Directorate of Urban Administration and Development Department, Shivaji nagar, Bhopal.
4. Engineer in Chief, WRD, Narmada Bhawan, Bhopal.
5. Principal Chief Conservator of Forest, Satpura Bhawan, Bhopal.
6. Regional Director, CGWD, Paryawas Bhawan, Bhopal.
7. Divisional Head, WQM-I Division. Central Pollution control Board, Delhi for information in reference of letter no. A14011/O.A.673/2020 WQM-112235 dt. 04/02/2020.
8. All Regional Officers MPPCB for verification of facts & reporting to HO.

National Mission for Clean Ganga
Format for submission of Monthly Progress Report of June, 2026
in the NGT Case No. 673 of 2018
(In compliance to NGT order dated 24.09.2020)

For the State of Madhya Pradesh

Overall Status of the State:

- I. Total Population: 7,26,26,809 (As per Census 2011)**
 Urban Population: 2,00,66,787
 Rural Population: 5,25,60,022
- II. Estimated Sewage Generation For Urban Population (MLD): 2183.65 MLD**

III. Details of Sewage Treatment Plant:

- Existing no. of STPs and Treatment Capacity: **93 Nos & 1651.52 MLD**
- Capacity Utilization of existing STPs: **1102.85 MLD**
- Gap in Treatment Capacity in MLD: **548.67 MLD**
- No. of Operational STPs: **93**
- No. of Complying STPs: **93**
- No. of Non-complying STPs: **00**
- No. of Non- Operational STPs: **00**

Details of Operational STPs in the State

No.	Location	Existing STP Capacity	Capacity Being Utilized	Operational Status of STP	Compliance Status of STP
	Enclosed as Annexure -I				

Details of Under Construction/Under Trial Run STPs in the State

No.	Location	Capacity of the plant in MLD	Physical Progress in %	Status of I & D or House sewer connections	Completion Timeline
	Enclosed as Annexure -II				

Details of Proposed STPs in the State

No.	Location	Capacity of the STP proposed in MLD	Status of Project (at DPR Stage/ Under Tendering/ Work to be Awarded)	Likely Date of Completion
	Enclosed as Annexure -III			

Details of Household Service Connections in the State

Enclosed as Annexure -IV					
---------------------------------	--	--	--	--	--

IV. Details of Industrial Pollution

- No. of industries in the State : 18188 **nos. (Stone Crushers located in Mining Area are Merged)**
- No. of water polluting industries in the State: **2343 nos.**
- Quantity of effluent generated from the industries in MLD: **532.303 (Approx.)**
- Quantity of Hazardous Sludge generated from the Industries:- **2,42,014.39 MT/Y**
- Number of industrial units having ETPs: **2343**
- Number of industrial units connected to CETP: **276**
- Number and total capacity of ETPs : **2343** and approx. - **759.8 MLD**
(Details of existing / under construction / proposed)
- Compliance status of the ETPs: Being complied : **2343**
- Number and total capacity of CETPs : **06 & 14.3 MLD**
- Status of compliance and operation of the CETPs

Town	No. of Industries	CETP's Capacity	Status of CETPs	Status of CETPs
1 Govindpura Industrial Area, Bhopal	26	0.2 MLD approx.	Operational	Compliant
2.Sanwer Road, Indore	168	4.0 MLD approx.	Operational	Compliant
3. Burhanpur	51	4.5 MLD approx.	Closed	Non-Compliant*
4. Meghnagar, Jhabua	10	0.4 MLD approx.	Operational	Compliant **
5. Rangwasa Indore	14	0.2 MLD approx.	Operational	Compliant
6. Narwar Ujjain	7	05 MLD approx.	Operational	Compliant***

* Burhanpur CETP is closed, as per information received by Municipal Corporation Burhanpur's letter no. 50 dated 13.05.2025.

** No discharge outlets from CETP Meghnagar Jhabua due to Multiple Effect Evaporator (MEE) Technique.

*** New CETP at Plot no. 152 Vikram Udhyogpuri Narwar Ujjain CETP Installed & operational from July 2025.

V. Solid Waste Management :

- Total number of Urban Local Bodies and their Population: **413 & 1,93,40,256** respectively
(As per Census 2011 excluding five Cantonment Boards).
- Current Municipal Solid Waste Generation : **6770.03 TPD**
- Number, installed capacity and utilization of existing MSW processing facilities in TPD (bifurcated by type of processing e.g.- Waste to Energy (Tonnage and Power Output), Compost Plants (Windrow, Vermi- composting, decentralized pit composting), Biomethanation, MRF etc.

S. No.	Name of the Facility	SWM facilities (Number)	Existing Capacity
1	MRFs Waste segregation facility	360 MRFs (No. ULBs covered- 401)	5964 TPD
2	Biodegradable waste (Bio-Methanation & Composting)	Composting- No. ULBs covered - 401 Biomethanation- 06	Composting- 4988 TPD Bio-Methanation -547 TPD
3	Non bio- degradable	Recycling- 360 MRFs (No. ULBs covered- 401)	Recycling- 5964 TPD
4	Recycling, RDF, WTE	RDF- (As RDF is the Byproduct of Dry waste. Hence it is already covered in MRF Capacity) Waste to Energy- 1 (No. of ULB Covered- 16)	WTE- 600 TPD (Jabalpur plant functional) Installed Capacity- 11.2 MW

- Action plan to bridge gap between Installed Capacity and Current Utilization of processing facilities (if Gap > 20%) :- **Annexure - V-(A)**
- No. and capacity of C&D waste processing plants in TPD (existing, proposed and under construction) - **Annexure - V-(A)**
- Total no. of wards, no. of wards having door to door collection service, no. of wards practicing segregation at source. - **Annexure -V-(A)**
- Details of MSW treatment facilities proposed and under construction (no., capacity, and technology)- **Annexure-V-(B)**
- **There are 12 ULBs which are yet to setup MSW facilities** -for further details are as **Annexure -V-(B)**
- No. and area (in acres) of uncontrolled garbage dumpsites and Sanitary Landfills. **Pl. refer Ann.-V-(C)**
- No. and area (in acres) of legacy waste within 1 km buffer of both side of the rivers **Pl. refer Ann.-V-(C)**
- No. of drains falling into rivers and no. of drains having floating racks/screens installed to prevent solid waste from falling into the rivers. **Pl. refer Ann.-V-(C)**

Status of ULB wise Management of Solid Waste
(As per UADD ULB's Wise List)

ULB	Total MSW generation in TPD	Total MSW being processed in TPD	Existing MSW facilities	Utilization Capacity of the existing MSW facilities	Proposed MSW Facilities & Completion Timeline
413	6770.03	6746.74	Out of 413 ULBs, only 7 ULBs don't have treatment facility. Need to setup.	Details are as per Annexure-V-(B)	Details are as per Annexure-V-(B)

VI. Bio-medical Waste Management:

- Total Bio-medical waste generation: **20.90 TPD (As per Annual Report – 2024)**
- No. of Hospitals and Health Care Facilities: **12261 nos.**
- Status of Treatment Facility/CBMWTF: **20 CBWTFs operating**

VII. Hazardous Waste Management:

- Total Hazardous Waste generation: **215494.66 MT/Y(As per Annual Report 2024-25)**
- No. of Industries generating Hazardous waste **4872 nos.**
- Treatment Capacity of all TSDFs :- **01 TSDF**
1-Incinerator Capacity: - **1.5-2.5 T/hr.**
2- Incinerator Capacity:-**5.5 Mk. Cal.**
3 - Land fill site:-**1,75,000 MT /A**
- Avg. Quantity of Hazardous waste reaching the TSDFs and Treated: as per above
- Details of on-going or proposed TSDF: As per **Annexure VI**

VIII. Plastic Waste Management:

- Total Plastic Waste generation: **553.38 TPD (As per Annual Report 2024-25)**
- Treatment/ Measures adopted for reduction or management of plastic waste: Co-processing in Cement plants and utilization in Road Construction. **Annexure-VII**

IX. Details of Alternate Treatment Technology being adopted by the State/UT: **Annexure- VII**

X. Identification of polluting sources including drains contributing river pollution and action as per NGT order on in-situ treatment:

XI. The In-Situ Bio remediation has been started in two cities Mandideep and Nagda on pilot basis. On successful implementation of in-situ bioremediation in these two towns; it will be replicated to other towns also.

XII. Details of Nodal Officer appointed by Chief Secretary in the State/UT: PS ,UADD

XIII. Details of meetings carried under the Chairmanship of Chief Secretary in the State/UT: Latest meeting on dated: 17.07.2020 In O.A. no. 606/2018.

- XIV.** Latest water quality of polluted river, its tributaries, drains with flow details and ground water quality in the catchment of polluted river: Latest river water quality is enclosed as **Annexure- VIII**
- XV.** Ground water regulation: Being done **Annexure-IX**
- XVI.** Good irrigation practices being adopted by the State: Yes
- XVII.** Rain Water Harvesting: **Annexure-IX**
- XVIII.** Demarcation of Floodplain and removal of illegal encroachments: **Annexure-IX**
- XIX.** Maintaining minimum e-flow of river: Most of the rivers are non-perennial hence difficult to maintain minimum flow of rivers.
- XX.** Plantation activities along the rivers: **Annexure-IX**
- XXI.** Development of biodiversity park: **Annexure - IX**
- XXII.** Reuse of Treated Water: Being done: **Annexure –IX**
- XXIII.** Model River being adopted by the State & Action Proposed for achieving the bathing quality standards : **Annexure – IX**
- XXIV.** Status of Preparation of Action Plan by the 13 Coastal States: No coastal area so, not applicable
- XXV.** Regulation of Mining Activities in the State/UT: Being done
- XXVI.** Action against identified polluters, law violators and officers responsible for failure for vigorous monitoring: Time to time appropriate action taken against violator

Annexure -I

Details of Operational STPs in the State						
S. No.	Location	Existing STP Capacity (MLD)	Capacity Being Utilized (MLD)	Reuse of Treated Water (MLD)	Operational Status of STP	Compliance Status
1	Bhopal (M Corp.) - Maholi Damkheda	35	17.5	5	Amrut 1.0 Operational	Compliant
2	Bhopal (M Corp.) - Bawariya Kalan	13	13	11.7	PHE operational	Compliant
3	Bhopal (M Corp.) - Mata Mandir	4.5	2	1.5	PHE operational	Compliant
4	Bhopal (BHEL)	4.5	4.5	0.5	B.H.E.L	Compliant
5	Bhopal (Maholi damkheda)	25	25	0	B.H.E.L	Compliant
6	Bhopal (BHEL)	2.5	1	0.55	B.H.E.L	Compliant
7	Bhopal (M Corp.) - Badwai	16.67	16.5	4	ADB operational	Compliant
8	Bhopal (M Corp.) - Gondarmau	2.36	2.3	1.7	ADB operational	Compliant
9	Bhopal (M Corp.) - Kotra	10	8	0.5	Bhoj Wetland	Compliant
10	Bhopal (M Corp.) - Ekant Park	8	8	1	Bhoj Wetland	Compliant
11	Bhopal (M Corp.) - Shirin River (Kohefiza)	5	3.9	0.5	Amrut 1.0 Operational	Compliant
12	Bhopal (Char Imli ,Shahpura)	4.5	4.5	1	Amrut 1.0 Operational	Compliant
13	Bhopal (Neelbad, Shahpura)	6	4	1.5	Amrut 1.0 Operational	Compliant
14	Bhopal (Sankhedhi, Kolar)	32	21	15	Amrut 1.0 Operational	Compliant
15	Bhopal (Behind Bansal Hospital,Shahpura)	9.5	5	1	Amrut 1.0 Operational	Compliant
16	Bhopal (Professor's Colony)	2	1.5	0.85	Amrut 1.0 Operational	Compliant
17	Bhopal (Jamoniya Chir Shahpura)	3.5	3	2	Amrut 1.0 Operational	Compliant
18	Bhopal (Makshi, Kolar)	20.5	10	5.8	Amrut 1.0 Operational	Compliant
19	Indore (M Corp.) - Kabit Khedi	12	10.07	0	NRCP 2004 & 2006	Compliant
20	Indore (M Corp.) - Kabit Khedi	245	206.86	75.17	JNNURM 2016 operational	Compliant
21	Indore (M Corp.) - Kabit Khedi	78	67.94	0	NRCP 2004 & 2006	Compliant
22	Indore (M Corp.) - Hukma Khedi (Indore-1)	7	6.48	3.64	Amrut 1.0 Operational	Compliant

Details of Operational STPs in the State						
S. No.	Location	Existing STP Capacity (MLD)	Capacity Being Utilized (MLD)	Reuse of Treated Water (MLD)	Operational Status of STP	Compliance Status
23	Indore (M Corp.) - Prateek Setu (Indore-1)	8	5.73	3.09	Amrut 1.0 Operational	Compliant
24	Indore (M Corp.)-Radhaswami (Indore-1)	6	4.58	2.4	Amrut 1.0 Operational	Compliant
25	Indore (M Corp.)-Zoo (Indore-1)	35	19.35	6.74	Amrut 1.0 Operational	Compliant
26	Indore (M Corp.)-Naharbhandara (Indore-1)	11	9.59	6.11	Amrut 1.0 Operational	Compliant
27	Indore (M Corp.)-C.P.Shekhar Nagar	10	7.58	4.95	Smart city operational	Compliant
28	Indore (Sirpur)	20	8.67	0	IMC	Compliant
29	Indore (Pipliyana)	0.5	0.33	0.11	IMC	Compliant
30	Burhanpur (M Corp.)-Boharda	21	9	5.5	Amrut 1.0 Operational	Compliant
31	Burhanpur (M Corp.)	4.5	2.3	0.46	European Union operational	Compliant
32	Dewas (M Corp.) - Nanda Nagar, Mendki	14	2.3	0.8	UIDSSMT operational	Compliant
33	Dewas (M Corp.) - Balawali	12	2.32	2	UIDSSMT operational	Compliant
34	Dewas (Saroday Nagar)	22	5.1	1.78	UIDSSMT operational	Compliant
35	Ujjain (M Corp.)	83	78	0	Operational	Compliant
36	Ujjain (Salsa Village)	92.5	32	1.5	Amrut 1.0 Operational	Compliant
37	Neemuch (Bus Stand)	7	1.18	0.63	Amrut 1.0 Operational	Compliant
38	Neemuch (Ravanrundi)	9.5	1.66	0.44	Amrut 1.0 Operational	Compliant
39	Ratlam (Khetalpur)	16	13.1	3.89	Amrut 1.0 Operational	Compliant
40	Ratlam (Trenching Ground)	21.5	9.21	1.25	Amrut 1.0 Operational	Compliant
41	Khargone (M)-Ward No.14	17.6	4.9	1.5	Amrut 1.0 Operational	Compliant
42	Jabalpur (M Corp.) - Gwarighat	0.55	0.24	0.22	JMC	Compliant
43	Jabalpur (M Corp.) - Ranital	5	3.49	3.49	Smart city operational	Compliant

Details of Operational STPs in the State						
S. No.	Location	Existing STP Capacity (MLD)	Capacity Being Utilized (MLD)	Reuse of Treated Water (MLD)	Operational Status of STP	Compliance Status
44	Jabalpur (Zone II Khatonda)	32	26.18	5.24	Amrut 1.0 Operational	Compliant
45	Jabalpur Zone three and four at Lalpur	34	24.82	4.9	Amrut 1.0 Operational	Compliant
46	Jabalpur Zone 5 Tewar	29	19.18	4.22	Amrut 1.0 Operational	Compliant
47	Jabalpur Kharighat	1	0.69	0	JMC operation	Compliant
48	Jabalpur Bhabha	1	0.74	0	JMC operation	Compliant
49	Jabalpur Gulauwa Taal	0.5	0.48	0	JMC operation	Compliant
50	Jabalpur Jain Gaushala	0.5	0.4	0	JMC operation	Compliant
51	Jabalpur Gaur pull	0.7	0.49	0	JMC operation	Compliant
52	Jabalpur Old Tilwara Bridge	0.03	0.02	0	JMC operation	Compliant
53	Jabalpur Kathoda	50	-	-	Project Uday	Compliant
54	Jabalpur Sidhi Ghat	0.1	0.06		JMC operation	Compliant
55	Gwalior (M Corp.) - Jalalpur (Lashkar)	145	130	78.2	Amrut 1.0 Operational	Compliant
56	Gwalior (M Corp.)-Laltipara (Morar)	65	64	55.5	Amrut 1.0 Operational	Compliant
57	Gwalior (M Corp.)-Shatabdipuram (Morar)	8	7	6.31	Amrut 1.0 Operational	Compliant
58	Gwalior (Lashkar)	4	3.4	2.9	Amrut 1.0 Operational	Compliant
59	Morena (M)-Ward No. 4 Atarsuma Area	25	8.1	5	Amrut 1.0 Operational	Compliant
60	Bhind	12	7	7	Amrut 1.0 Operational	Compliant
61	Datia (Ward 14, Nr Sewda)	12	5.1	1.02	Amrut 1.0 Operational	Compliant
62	Guna (P H E Guest House)	7.6	3.8	1.8	Amrut 1.0 Operational	Compliant
63	Guna (Saket pura)	14.65	9.1	4.1	Amrut 1.0 Operational	Compliant
64	Sagar (Patharia Hat)	43	18	4.6	Amrut 1.0 Operational	Compliant
65	Satna (Zone I Dhawari)	15	9	1.5	Amrut 1.0 Operational	Compliant

Annexure -I

Details of Operational STPs in the State						
S. No.	Location	Existing STP Capacity (MLD)	Capacity Being Utilized (MLD)	Reuse of Treated Water (MLD)	Operational Status of STP	Compliance Status
66	Satna (Zone III Kripalpur)	11	2.5	0.5	Amrut 1.0 Operational	Compliant
67	Satna (Zone II)	16	2.5	0.5	Amrut 1.0 Operational	Compliant
68	Vidisha (M)-Haripur Peria Nalla	22.25	11.2	4.48	Amrut 1.0 Operational	Compliant
69	Sehore (M) - Junia Wada	12	7.5	1.2	Amrut 1.0 Operational	Compliant
70	Rewa (Baba Ghat)	0.2	0.1	0.02	Amrut 1.0 Operational	Compliant
71	Rewa (Vivekanand Nagar Nallah)	6.5	3	1	Amrut 1.0 Operational	Compliant
72	Rewa (Bichiya Laxman Bagh Road)	6.5	3	1	Amrut 1.0 Operational	Compliant
73	Singrauli (NTPC)	18.73	15.4	3.08	NTPC Operational	Compliant
74	Shivpuri (Ghasari)	20	20	—	PHE	Compliant
75	Dharampuri	2	2	1.4	World Bank operational	Compliant
76	Bhedaghat (panchwati)	0.43	0.38	0.37	World Bank operational	Compliant
77	Bhedaghat (lametaghat)	0.12	0.084	0.082	World Bank operational	Compliant
78	Bhedaghat(gopalpur)	0.22	0.151	0.14	World Bank operational	Compliant
79	Bhedaghat (bhadpura)	0.06	0.041	0.034	World Bank operational	Compliant
80	Bhedaghat (Lameta village)	0.06	0.043	0.04	World Bank operational	Compliant
81	Shajapur	11.2	7	1.4	World Bank operational	Compliant

Details of Operational STPs in the State						
S. No.	Location	Existing STP Capacity (MLD)	Capacity Being Utilized (MLD)	Reuse of Treated Water (MLD)	Operational Status of STP	Compliance Status
82	Chhindwara	28	13.5	2.7	World Bank operational	Compliant
83	Omkareshwar (Near Vridhashram)	0.55	0.45	0.3	Vishesh Nidhi Operational	Compliant
84	Omkareshwar (Trenching Ground,)	0.45	0.45	0.3	Vishesh Nidhi Operational	Compliant
85	Amarkantak	1.2	0.6	0.12	Vishesh Nidhi Operational	Compliant
86	Budhni (Near Dindayal convent school)	2.2	1.48	1.35	Vishesh Nidhi Operational	Compliant
87	Budhni (Vill-Mana)	1.08	0.685	0.05	Vishesh Nidhi Operational	Compliant
88	Saikheda	2.6	1.4	0.3	ADB operational	Compliant
89	Anjad(Gram Panchayat Palasia)	3.66	1.15	0.33	ADB operational	Compliant
90	Barwaha(Near Trenching Ground, Ward no. 2)	3.75	1	0.3	ADB operational	Compliant
91	Sendhwa	8.5	5	2	KFW operational	Compliant
92	Narsingpur (Dedwara Region, Near WTP)	6.25	1	0	KFW operational	Compliant
93	Narsingpur (Naktua Region, Near Jail)	2.75	1	0	KFW operational	Compliant
Total		1651.52	1102.854	385.056		

Details of Under Trial Run STPs in the State

S. No.	Name of ULBs	Location	Capacity in MLD	Scheme
1	Nemawar	Village Nemawar	1	KFW
2	Dindori	Vill-Sukharamaal	3.85	VISHESH NIDHI
3	Mandla	Mandla	7.75	KFW
4	Nasrullaganj	Ward No.6	4.2	Word Bank
	Total		16.8	

Details of Under Construction STPs in the State

S. No.	Name of ULBs	Location	Capacity of the Plant in MLD	No. of STP's	Physical Progress in June %	Status	Completion Timeline	Scheme
1	Murwara (Katni)	Madhav Nagar	7.5	1	100	Balance Work in progress	Jul-26	Amrut 1.0
2	Murwara (Katni)	Katyaghat	6	1	88.12	Balance Work in progress	Aug-26	Amrut 1.0
3	Murwara (Katni)	Kuthla Bus Stand	11	1	81.16	Balance Work in progress	Sep-26	Amrut 1.0
4	Rewa	Vibhishan Nagar	3	1	0	Land Issue	-	Amrut 1.0
5	Rewa	Laxman Bagh Road	9	1	99	Balance Work in progress	Jul-26	Amrut 1.0
6	Rewa	Nepaniya	0.4	1	99	Balance Work in progress	Jul-26	Amrut 1.0
7	Rewa	Jayanti Kunj	12	1	80	STP completed under JNNURM; Network Under AMRUT remaining	Sep-26	PHE under NRCP
8	Satna	Sonaura	3	1	75	Balance Work in progress	Sep-26	Smart City
9	Singrauli	Ward 43 Near Nirvah Colony	11	1	95	Balance Work in progress	Sep-26	Amrut 1.0
10	Singrauli	Ward 29 Near Devera Village	10	1	82	Balance Work in progress.	Sep-26	Amrut 1.0
11	Singrauli	Ward 32 Navjivan Vihar Colony	10	1	98	Balance Work in progress.	Sep-26	Amrut 1.0

Annexure - II

S. No.	Name of ULBs	Location	Capacity of the Plant in MLD	No. of STP's	Physical Progress in June %	Status	Completion Timeline	Scheme
12	Jabalpur (Civil Lines)	Civil Line	5	1	2	Land issue	-	Amrut 1.0
13	Maheshwar	Maheshwar	4.19	1	49	Contract terminated on 06.09.2024. Bidding in process for rest of work.	-	WORLD Bank
14	Shahdol	Near Murna Nalla	17	1	85	Work in progress	Oct-26	WORLD Bank
15	Mandleshwar	Mandleshwar	3	1	72	Work in progress	-	VISHESH NIDHI
16	Chitrakoot	Village Manjhgawa	4.7	1	92	Work in progress	Mar 27	VISHESH NIDHI
17	Narmadapuram	Kishanpur, Rashulia	21	1	42.94	Work in progress	Sep-26	VISHESH NIDHI
18	Mandla	Village Gaunjhi	1.75	1	94.54	Work in progress	Jul-26	KFW
19	Badwani	Bheelkhera	9	1	95.62	Work in progress	Aug-26	KFW
20	Sanavad	Sanavad	5.58	1	42	Contract foreclosed, Bidding for balance work is under process	-	ADB
21	Khajuraho	Khajuraho	4.56	1	35.5	Work in progress	Aug-26	ADB
22	Rajnagar	Rajnagar	2.82	1	36.8	Work in progress	Aug-26	ADB

Annexure - II

S. No.	Name of ULBs	Location	Capacity of the Plant in MLD	No. of STP's	Physical Progress in June %	Status	Completion Timeline	Scheme
23	Maihar	Maihar	14.5	1	83	Work in progress	Oct-26	ADB
24	Sanchi	Sanchi	2.1	1	5	Work in progress	Apr-27	ADB
25	Dhamnod	Dhamnod	10	1	72	Work in progress	Jan-27	ADB
26	Khurai	Khurai	10	1	73	Work in progress	Jan-27	ADB
27	Unhel	Unhel	1.6	1	65	Work Started	June -27	SBM 2.0
28	Maksi (NP)	Maksi (NP)	1.6	1	40	Work Started	Jun-27	SBM 2.0
29	Meghnagar	Meghnagar	0.45	1	-	Work Started	Jun-27	SBM 2.0
30	Meghnagar	Meghnagar	0.55	1	60	Work Started	Jun-27	SBM 2.0
31	Mangrauni	Mangrauni	1	1	0	Work Order Issued	Sep-27	SBM 2.0
32	Alirajpur (M)	Alirajpur (M)	3	1	10	Work Started	Jun-27	SBM 2.0
33	Nowgong	Nowgong	5.5	1	40	Work Started	Jun-27	SBM 2.0
34	Khachrod	Khachrod	3.5	1	5	Work Started	Jun-27	SBM 2.0
35	Badarwas (NP)	Badarwas (NP)	1	1	0	Work Order Issued	Sep-27	SBM 2.0
36	Chaurai Khas (M)	Chaurai Khas (M)	1.5	1	0	Work Started	Jun-27	SBM 2.0
37	Damua (M)	Damua (M)	2.9	1	10	Work Started	Jun-27	SBM 2.0
38	Lodhikheda (NP)	Lodhikheda (NP)	1.3	1	15	Work Started	Jun-27	SBM 2.0
39	Tarana (NP)	Tarana (NP)	2.5	1	15	Work Started	Sep-27	SBM 2.0

Annexure - II

S. No.	Name of ULBs	Location	Capacity of the Plant in MLD	No. of STP's	Physical Progress in June %	Status	Completion Timeline	Scheme
40	Garhakota	Garhakota	4	1	15	Work Started	Jun-27	SBM 2.0
41	Soyatkalan (NP)	Soyatkalan (NP)	1	1	0	Work Started	Sep-27	SBM 2.0
42	Manavar	Manavar	4.5	1	15	Work Started	Jun-27	SBM 2.0
43	JHABUA	JHABUA	5	1	0	Work Order Issued	Sep-27	SBM 2.0
44	Niwas (NP)	Niwas (NP)	1	1	20	Work Started	Jun-27	SBM 2.0
45	Chandameta-Butaria (NP)	Chandameta-Butaria (NP)	1.5	1	10	Work Started	Jun-27	SBM 2.0
46	Bichua	Bichua	0.7	1	5	Work Started	Jun-27	SBM 2.0
47	Barghat (NP)	Barghat (NP)	1.3	1	0	Work Order Issued	Sep-27	SBM 2.0
48	Katangi (NP)	Katangi (NP)	2.6	1	10	Work Started	Sep-27	SBM 2.0
49	Neuton Chikhli Kalan (NP)	Neuton Chikhli Kalan (NP)	1	1	0	Work Started	Jun-27	SBM 2.0
50	Rehli	Rehli	3.4	1	16	Work Started	Jun-27	SBM 2.0
51	Radhogarh	Radhogarh	1	1	0	Work Order Issued	Sep-27	SBM 2.0
52	Radhogarh	Radhogarh	1.5	1	0	Work Order Issued	Sep-27	SBM 2.0
53	Radhogarh	Radhogarh	2	1	0	Work Order Issued	Sep-27	SBM 2.0
54	Radhogarh	Radhogarh	4	1	0	Work Order Issued	Sep-27	SBM 2.0
55	Akodia (NP)	Akodia (NP)	0.85	1	10	Work Started	Jun-27	SBM 2.0
56	Kanad (NP)	Kanad (NP)	0.7	1	0	Work Started	Jun-27	SBM 2.0

Annexure - II

S. No.	Name of ULBs	Location	Capacity of the Plant in MLD	No. of STP's	Physical Progress in June %	Status	Completion Timeline	Scheme
57	Pankhedi Kalapipal)	Pankhedi (Kalapipal)	1	1	0	Work Started	Jun-27	SBM 2.0
58	Sitamau (NP)	Sitamau (NP)	1	1	55	Work Started	Jun-27	SBM 2.0
59	AGAR	AGAR	3.35	1	0	Work Started	Sep-27	SBM 2.0
60	Tal (NP)	Tal (NP)	1.2	1	20	Work Started	Sep-27	SBM 2.0
61	Kasrawad (NP)	Kasrawad (NP)	2.5	1	30	Work Started	Dec-27	SBM 2.0
62	Kewlari	Kewlari	1.5	1	5	Work Started	Sep-27	SBM 2.0
63	Badkuhi (NP)	Badkuhi (NP)	1	1	0	Work Started	Sep-27	SBM 2.0
64	Thikari	Thikari	2	1	8	Work Started	Sep-27	SBM 2.0
65	Niwali Burjurg	Niwali Burjurg	1.5	1	0	Work Order Issued	Sep-27	SBM 2.0
66	Jamai (M)	Jamai (M)	3	1	0	Work Started	Jun-27	SBM 2.0
67	Chichli	Chichli	1.65	1	0	Work Started	Sep-27	SBM 2.0
68	Harrai (NP)	Harrai (NP)	1.3	1	0%	Work Order Issued	Sep-27	SBM 2.0
69	NEPANAGAR	NEPANAGAR	3	1	10	Work Started	Sep-27	SBM 2.0
70	NEPANAGAR	NEPANAGAR	0.7	1	-	Work Started	Sep-27	SBM 2.0
71	SIDDHI	SIDDHI	5	1	-	Work Started	Sep-27	SBM 2.0
72	SIDDHI	SIDDHI	1	1	20%	Work Started	Sep-27	SBM 2.0
73	Kurwai (NP)	Kurwai (NP)	1.25	1	0	Work Order Issued	Sep-27	SBM 2.0
74	Obedullaganj (NP)	Obedullaganj (NP)	2.7	1	5	Work Started	Sep-27	SBM 2.0
75	Palsud (NP)	Palsud (NP)	0.8	1	0	Work Started	Sep-27	SBM 2.0
76	Runji-Gautampura (NP)	Runji-Gautampura (NP)	1	1	20	Work Started	Sep-27	SBM 2.0
77	Barhi (NP)	Barhi (NP)	1.5	1	40	Work Started	Sep-27	SBM 2.0

Annexure - II

S. No.	Name of ULBs	Location	Capacity of the Plant in MLD	No. of STP's	Physical Progress in June %	Status	Completion Timeline	Scheme
78	Baihar (NP)	Baihar (NP)	1.5	1	0	Work Started	Sep-27	SBM 2.0
79	Bhaurasa (NP)	Bhaurasa (NP)	1	1	0	Work Started	Sep-27	SBM 2.0
80	Bistaan	Bistaan	0.8	1	0	Work Started	Sep-27	SBM 2.0
81	Petlawad (NP)	Petlawad (NP)	1	1	0	Work Order Issued	Sep-27	SBM 2.0
82	MALAJKHAND	MALAJKHAND	3	1	0	Work Started	Sep-27	SBM 2.0
83	Khetia (NP)	Khetia (NP)	2	1	30	Work Started	Sep-27	SBM 2.0
84	DONGAR PARASIYA	DONGAR PARASIYA	4	1	2	Work Started	Sep-27	SBM 2.0
85	Salichouka(Bawaikalan)	Salichouka(Bawaikalan)	0.8	1	10	Work Started	Sep-27	SBM 2.0
86	Betma (NP)	Betma (NP)	0.8	1	0	Work Started	Sep-27	SBM 2.0
87	MHOWGAON	MHOWGAON	3	1	0	Work Order Issued	Sep-27	SBM 2.0
88	Gotegaon (NP)	Gotegaon (NP)	3.5	1	5	Work Started	Sep-27	SBM 2.0
89	BARELI	BARELI	3.5	1	0	Work Order Issued	Sep-27	SBM 2.0
90	Katangi (NP)	Katangi (NP)	1.5	1	0	Work Started	Sep-27	SBM 2.0
91	Khujner (NP)	Khujner (NP)	0.6	1	0	Work Started	Sep-27	SBM 2.0
92	Aantri	Aantri	0.5	1	0	Work Started	Sep-27	SBM 2.0
93	Vankhedi	Vankhedi	1	1	2	Work Started	Sep-27	SBM 2.0
94	Jobat (NP)	Jobat (NP)	0.75	1	0	Work Order Issued	Sep-27	SBM 2.0
95	Bhainsdehi	Bhainsdehi	0.6	1	0	Work Order Issued	Sep-27	SBM 2.0
96	Pali (NP)	Pali (NP)	1.5	2	0	Work Order Issued	Sep-27	SBM 2.0

Annexure - II

S. No.	Name of ULBs	Location	Capacity of the Plant in MLD	No. of STP's	Physical Progress in June %	Status	Completion Timeline	Scheme
97	Nowrozabad (Khodargama) (NP)	Nowrozabad (Khodargama) (NP)	1.3	1	0	Work Order Issued	Sep-27	SBM 2.0
98	Sirali	Sirali	0.7	1	0	Work Order Issued	Sep-27	SBM 2.0
99	BIJURI	BIJURI	1.65	3	0	Work Started	Sep-27	SBM 2.0
100	Chand	Chand	1.1	1	3	Work Started	Sep-27	SBM 2.0
101	Mohgaon (NP)	Mohgaon (NP)	1	1	0	Work Started	Sep-27	SBM 2.0
102	Badagaon (NP)	Badagaon (NP)	0.5	1	0	Work Order Issued	Sep-27	SBM 2.0
103	Badod (NP)	Badod (NP)	1	1	25	Work Started	Sep-27	SBM 2.0
104	Bamhani (NP)	Bamhani (NP)	1	1	5	Work Started	Sep-27	SBM 2.0
105	Panagar (M)	Panagar (M)	3.8	1	5	Work Started	Sep-27	SBM 2.0
106	Namli (NP)	Namli (NP)	0.7	1	0	Work Order Issued	Dec-27	SBM 2.0
107	Susner (NP)	Susner (NP)	1	1	30	Work Started	Sep-27	SBM 2.0
108	Patan (NP)	Patan (NP)	1	1	2	Work Started	Sep-27	SBM 2.0
109	BADNAGAR	BADNAGAR	4	1	12	Work Started	Sep-27	SBM 2.0
110	Sailana	Sailana	1	1	0	Work Started	Sep-27	SBM 2.0
111	Manasa (NP)	Manasa (NP)	3.12	1	20	Work Started	Dec-27	SBM 2.0
112	Pansemal (NP)	Pansemal (NP)	0.8	1	5	Work Started	Dec-27	SBM 2.0
113	Chapara	Chapara	1.3	1	0	Work Started	Sep-27	SBM 2.0
114	Seondha (NP)	Seondha (NP)	1.6	2	0	Work Order Issued	Sep-27	SBM 2.0
115	Lakhnadon (NP)	Lakhnadon (NP)	2.3	1	0	Work Started	Sep-27	SBM 2.0
116	Sausar (M)	Sausar (M)	3	1	3	Work Started	Jun-27	SBM 2.0
117	Hatod (NP)	Hatod (NP)	1	1	0	Work Order	Sep-27	SBM 2.0

Annexure - II

S. No.	Name of ULBs	Location	Capacity of the Plant in MLD	No. of STP's	Physical Progress in June %	Status	Completion Timeline	Scheme
						Issued		
118	Shahpur (NP)	Shahpur (NP)	1	1	80	Work Started	Sep-27	SBM 2.0
119	Ranapur (NP)	Ranapur (NP)	0.6	1	5	Work Started	Sep-27	SBM 2.0
120	Piparai	Piparai	1.5	2	0	Work Order Issued	Sep-27	SBM 2.0
121	Mungaoli (NP)	Mungaoli (NP)	4	1	3	Work Started	Sep-27	SBM 2.0
122	Ichhawar (NP)	Ichhawar (NP)	1	1	20	Work Started	Sep-27	SBM 2.0
123	Polaykalan (NP)	Polaykalan (NP)	0.9	1	10	Work Started	Dec-27	SBM 2.0
124	Tendukheda (NP)	Tendukheda (NP)	1.6	1	0	Work Order Issued	Sep-27	SBM 2.0
125	Bichhiya (NP)	Bichhiya (NP)	1	1	0	Work Order Issued	Sep-27	SBM 2.0
126	Jhundpura (NP)	Jhundpura (NP)	1	1	0	Work Order Issued	Sep-27	SBM 2.0
127	Bairad	Bairad	1	2	0	Work Order Issued	Sep-27	SBM 2.0
128	Bhitarwar (NP)	Bhitarwar (NP)	1	1	3	Work Started	Sep-27	SBM 2.0
129	Bhitarwar (NP)	Bhitarwar (NP)	1	1	-	Work Started	Sep-27	SBM 2.0
130	Badnawar (NP)	Badnawar (NP)	3	1	15	Work Started	Sep-27	SBM 2.0
131	Aron (NP)	Aron (NP)	1.05	1	0	Work Order Issued	Sep-27	SBM 2.0
132	Aron (NP)	Aron (NP)	0.5	1	0	Work Order Issued	Sep-27	SBM 2.0
133	Raisen	Raisen	5	1	0	Work Order Issued	Sep-27	SBM 2.0
134	Machalpur (NP)	Machalpur (NP)	0.6	1	0	Work Order Issued	Dec-27	SBM 2.0

Annexure - II

S. No.	Name of ULBs	Location	Capacity of the Plant in MLD	No. of STP's	Physical Progress in June %	Status	Completion Timeline	Scheme
135	Kumbhraj (NP)	Kumbhraj (NP)	0.5	1	0	Work Issued Order	Dec-27	SBM 2.0
136	Kumbhraj (NP)	Kumbhraj (NP)	1.5	1	0	Work Issued Order	Dec-27	SBM 2.0
137	Gormi (NP)	Gormi (NP)	3	1	0	Work Issued Order	Dec-27	SBM 2.0
138	MAHIDPUR	MAHIDPUR	4	1	0	Work Issued Order	Dec-27	SBM 2.0
139	Alot (NP)	Alot (NP)	2.1	1	0	Work Started	Dec-27	SBM 2.0
140	Indergarh (NP)	Indergarh (NP)	1	1	0	Work Issued Order	Dec-27	SBM 2.0
141	Piplanarayanwar (NP)	Piplanarayanwar (NP)	1.1	1	0	Work Issued Order	Dec-27	SBM 2.0
142	Bagli (NP)	Bagli (NP)	0.5	1	0	Work Started	Dec-27	SBM 2.0
143	Suwasara (NP)	Suwasara (NP)	0.9	1	0	Work Issued Order	Dec-27	SBM 2.0
144	Vijayraghavgarh (NP)	Vijayraghavgarh (NP)	1.2	1	0	Work Issued Order	Sep-27	SBM 2.0
145	Piplodha	Piplodha	0.6	1	0	Work Issued Order	Dec-27	SBM 2.0
146	Rampur Baghelan (NP)	Rampur Baghelan (NP)	0.7	1	0	Work Started	Dec-27	SBM 2.0
147	Khategaon (NP)	Khategaon (NP)	3.5	1	0	Work Issued Order	Dec-27	SBM 2.0
148	Bhikangaon (NP)	Bhikangaon (NP)	1.5	1	0	Work Started	Jun-27	SBM 2.0
149	PANDHURNA	PANDHURNA	4	1	5	Work Started	Sep-27	SBM 2.0
150	Badoda (NP)	Badoda (NP)	1	1	0	Work Issued Order	Sep-27	SBM 2.0

Annexure - II

S. No.	Name of ULBs	Location	Capacity of the Plant in MLD	No. of STP's	Physical Progress in June %	Status	Completion Timeline	Scheme
151	CHANDERI	CHANDERI	3	1	37	Work Started	Dec-27	SBM 2.0
152	CHANDERI	CHANDERI	1	1	-	Work Started	Dec-27	SBM 2.0
153	Shahpur (NP)	Shahpur (NP)	1.5	1	0	Work Started	Dec-27	SBM 2.0
154	Shahganj	Shahganj	0.5	1	0	Work Started	Dec-27	SBM 2.0
155	Sardarpur (NP)	Sardarpur (NP)	0.5	1	0	Work Started	Dec-27	SBM 2.0
156	Nainpur (M)	Nainpur (M)	2	1	0	Work Order Issued	Dec-27	SBM 2.0
157	Waraseoni	Waraseoni	2	1	5	Work Started	Dec-27	SBM 2.0
158	Jeerapur (NP)	Jeerapur (NP)	1	1	0	Work Order Issued	Dec-27	SBM 2.0
159	Jeerapur (NP)	Jeerapur (NP)	1.5	1	0	Work Order Issued	Dec-27	SBM 2.0
160	SABALGARH	SABALGARH	6	1	0	Work Order Issued	Dec-27	SBM 2.0
161	Unchahara	Unchahara	0.8	1	0	Work Started	Dec-27	SBM 2.0
162	Bijaypur	Bijaypur	0.75	1	0	Work Order Issued	Dec-27	SBM 2.0
163	Bijaypur	Bijaypur	0.5	1	0	Work Order Issued	Dec-27	SBM 2.0
164	RAHATGARH	RAHATGARH	3.75	1	0	Work Order Issued	Sep-27	SBM 2.0
165	Patharia (NP)	Patharia (NP)	2.35	1	0	Work Order Issued	Dec-27	SBM 2.0
166	Harpalpur (NP)	Harpalpur (NP)	0.9	1	0	Work Order Issued	Dec-27	SBM 2.0
167	Pichhore (NP)	Pichhore (NP)	1	1	0	Work Order Issued	Dec-27	SBM 2.0
168	Narwar (NP)	Narwar (NP)	2	1	0	Work Order	Dec-27	SBM 2.0

Annexure - II

S. No.	Name of ULBs	Location	Capacity of the Plant in MLD	No. of STP's	Physical Progress in June %	Status	Completion Timeline	Scheme
						Issued		
169	Malhargarh	Malhargarh	1	1	10	Work Started	Sep-27	SBM 2.0
170	Rannod	Rannod	0.8	1	0	Work Started	Dec-27	SBM 2.0
171	PIPARIYA_M	PIPARIYA_M	3	1	5	Work Started	Dec-27	SBM 2.0
172	PIPARIYA_M	PIPARIYA_M	1.9	1	-	Work Started	Dec-27	SBM 2.0
173	HATTA	HATTA	3.6	1	0	Work Order Issued	Dec-27	SBM 2.0
174	Shamshabad (NP)	Shamshabad (NP)	0.8	1	0	Work Order Issued	Dec-27	SBM 2.0
175	Pichhore (NP)	Pichhore (NP)	0.7	1	0	Work Started	Dec-27	SBM 2.0
176	Rajpur (NP)	Rajpur (NP)	1.5	1	30	Work Started	Sep-27	SBM 2.0
177	BEGUMGANJ	BEGUMGANJ	3.5	1	20	Work Started	Sep-27	SBM 2.0
178	Lateri (NP)	Lateri (NP)	2	1	0	Work Started	Dec-27	SBM 2.0
179	AMLA	AMLA	2	1	0	Work Order Issued	Dec-27	SBM 2.0
180	AMLA	AMLA	0.2	1	0	Work Order Issued	Dec-27	SBM 2.0
181	DHANPURI	DHANPURI	0.7	1	0	Work Order Issued	Dec-27	SBM 2.0
182	DHANPURI	DHANPURI	0.5	1	0	Work Order Issued	Dec-27	SBM 2.0
183	DHANPURI	DHANPURI	0.5	1	0	Work Order Issued	Dec-27	SBM 2.0
184	UMARIYA	UMARIYA	0.6	1	0	Work Order Issued	Dec-27	SBM 2.0
185	UMARIYA	UMARIYA	0.6	1	0	Work Order Issued	Dec-27	SBM 2.0

Annexure - II

S. No.	Name of ULBs	Location	Capacity of the Plant in MLD	No. of STP's	Physical Progress in June %	Status	Completion Timeline	Scheme
186	Chandia (NP)	Chandia (NP)	0.8	1	0	Work Issued Order	Dec-27	SBM 2.0
187	Dabhoura	Dabhoura	0.5	1	0	Work Issued Order	Dec-27	SBM 2.0
188	Jaisinghnagar (NP)	Jaisinghnagar (NP)	0.6	1	0	Work Issued Order	Dec-27	SBM 2.0
189	Manpur	Manpur	1	1	0	Work Started	Dec-27	SBM 2.0
190	Kailaras (NP)	Kailaras (NP)	4.5	1	0	Work Issued Order	Dec-27	SBM 2.0
191	Baandri	Baandri	4	1	1	Work Started	Dec-27	SBM 2.0
192	Ghodadogri	Ghodadogri	0.6	1	0	Work Issued Order	Mar-28	SBM 2.0
193	Kolaras (NP)	Kolaras (NP)	1	1	0	Work Started	Dec-27	SBM 2.0
194	ASHTA	ASHTA	1.5	1	0	Work Issued Order	Dec-27	SBM 2.0
195	ASHTA	ASHTA	5	1	0	Work Issued Order	Dec-27	SBM 2.0
196	Badi (NP)	Badi (NP)	2.3	1	0	Work Issued Order	Dec-27	SBM 2.0
197	BERASIA	BERASIA	3	1	0	Work Issued Order	Dec-27	SBM 2.0
198	Athner (NP)	Athner (NP)	0.65	1	0	Work Issued Order	Dec-27	SBM 2.0
199	HARDA	HARDA	8	1	5	Work Started	Dec-27	SBM 2.0
200	MULTAI	MULTAI	0.85	1	0	Work Issued Order	Dec-27	SBM 2.0
201	Timarni (NP)	Timarni (NP)	2.4	1	0	Work Issued Order	Dec-27	SBM 2.0

Annexure - II

S. No.	Name of ULBs	Location	Capacity of the Plant in MLD	No. of STP's	Physical Progress in June %	Status	Completion Timeline	Scheme
202	Babai (NP)	Babai (NP)	1.8	1	0	Work Issued Order	Dec-27	SBM 2.0
203	Shahpura (NP)	Shahpura (NP)	1	1	0	Work Issued Order	Dec-27	SBM 2.0
204	BAMORE	BAMORE	3.5	1	0	Work Issued Order	Dec-27	SBM 2.0
205	Lanji (NP)	Lanji (NP)	1.5	1	0	Work Issued Order	Dec-27	SBM 2.0
206	Chicholi (NP)	Chicholi (NP)	.05	1	0	Work Issued Order	Dec-27	SBM 2.0
207	Chhapiheda (NP)	Chhapiheda (NP)	0.65	1	0	Work Started	Dec-27	SBM 2.0
208	Kothri (NP)	Kothri (NP)	0.6	1	0	Work Issued Order	Dec-27	SBM 2.0
209	Kukdeshwar	Kukdeshwar	1	1	5	Work Started	Dec-27	SBM 2.0
210	Karera (NP)	Karera (NP)	2	1	0	Work Started	Dec-27	SBM 2.0
211	Gohad	Gohad	1.	1	0	Work Issued Order	Dec-27	SBM 2.0
212	Gohad	Gohad	0.3	1	0	Work Issued Order	Dec-27	SBM 2.0
213	Gohad	Gohad	1.8	1	0	Work Issued Order	Dec-27	SBM 2.0
214	Gohad	Gohad	5	1	0	Work Issued Order	Dec-27	SBM 2.0
215	Gohad	Gohad	0.3	1	0	Work Issued Order	Dec-27	SBM 2.0
216	Manpur (NP)	Manpur (NP)	0.5	1	5	Work Started	Aug-26	SBM 2.0

Annexure - II

S. No.	Name of ULBs	Location	Capacity of the Plant in MLD	No. of STP's	Physical Progress in June %	Status	Completion Timeline	Scheme
217	Jiran	Jiran	1.07	1	0	Work Issued Order	Dec-26	SBM 2.0
218	Dhamnodb_R	Dhamnodb_R	0.55	1	0	Work Issued Order	Feb-27	SBM 2.0
219	Amarpatan (NP)	Amarpatan (NP)	0.75	1	0	Work Issued Order	Jul-27	SBM 2.0
220	Jawad (NP)	Jawad (NP)	1.8	1	2	Work Started	Jul-27	SBM 2.0
221	Shamgarh (NP)	Shamgarh (NP)	3	1	20	Work Started	Jul-27	SBM 2.0
222	Khand(Bansagar) (NP)	Khand(Bansagar) (NP)	0.7	1	0	Work Issued Order	Jul-27	SBM 2.0
223	Bilhara	Bilhara	1	1	0	Work Issued Order	Jul-27	SBM 2.0
224	SIHORA	SIHORA	4	1	0	Work Issued Order	Jul-27	SBM 2.0
225	JAWARA	JAWARA	5	1	0	Work Started	Jul-27	SBM 2.0
226	Anuppur (M)	Anuppur (M)	1.35	1	0	Work Issued Order	Jul-27	SBM 2.0
227	Anuppur (M)	Anuppur (M)	0.6	1	0	Work Issued Order	Jul-27	SBM 2.0
228	Khaniyadhana (NP)	Khaniyadhana (NP)	1	1	0	Work Issued Order	Jul-27	SBM 2.0
229	Mohna	Mohna	1	1	0	Work Issued Order	Jul-27	SBM 2.0
230	Mohna	Mohna	0.7	1	0	Work Issued Order	Jul-27	SBM 2.0
231	JAURA	JAURA	5	1	0	Work Started	Jul-27	SBM 2.0

Annexure - II

S. No.	Name of ULBs	Location	Capacity of the Plant in MLD	No. of STP's	Physical Progress in June %	Status	Completion Timeline	Scheme
232	Thandla (NP)	Thandla (NP)	1	1	0	Work Order Issued	Dec-27	SBM 2.0
233	Sheopur	Sheopur	2.5	1	0	Work Started	Dec-27	SBM 2.0
234	Sheopur	Sheopur	2	1	4%	Work Started	Dec-27	SBM 2.0
235	Sheopur	Sheopur	1.5	1	0	Work Started	Dec-27	SBM 2.0
236	SIRONJ	SIRONJ	5.5	1	5	Work Started	Dec-27	SBM 2.0
237`	Pandhana (NP)	Pandhana (NP)	0.4	1	0	Work Started	Dec-27	SBM 2.0
237`	Pandhana (NP)	Pandhana (NP)	1.6	1	0	Work Started	Dec-27	SBM 2.0
238	Rampur Naikin (NP)	Rampur Naikin (NP)	1	1	0	Work Order Issued	Dec-27	SBM 2.0
239	Garhi - Malhera (NP)	Garhi - Malhera (NP)	0.9	1	0	Work Order Issued	Dec-27	SBM 2.0
240	Sultanpur (NP)	Sultanpur (NP)	1.2	1	0	Work Order Issued	Dec-27	SBM 2.0
241	Jawar (NP)	Jawar (NP)	0.5	1	0	Work Order Issued	Dec-27	SBM 2.0
242	Depalpur (NP)	Depalpur (NP)	0.5	1	0	Work Order Issued	Dec-27	SBM 2.0
243	Depalpur (NP)	Depalpur (NP)	.05	1	0	Work Order Issued	Dec-27	SBM 2.0
244	Depalpur (NP)	Depalpur (NP)	0.35	1	0	Work Order Issued	Dec-27	SBM 2.0
245	Betul-Bazar (NP)	Betul-Bazar (NP)	0.5	1	0	Work Order Issued	Dec-27	SBM 2.0

Annexure - II

S. No.	Name of ULBs	Location	Capacity of the Plant in MLD	No. of STP's	Physical Progress in June %	Status	Completion Timeline	Scheme
246	Porsa	Porsa	5	1	0	Work Order Issued	Dec-27	SBM 2.0
247	Mehgaon (NP)	Mehgaon (NP)	3.5	1	0	Work Order Issued	Dec-27	SBM 2.0
248	Balaghat	Balaghat	4	1	0	Work Started	Dec-27	SBM 2.0
249	Balaghat	Balaghat	2	1	0	Work Started	Dec-27	SBM 2.0
250	Balaghat	Balaghat	1	1	0	Work Started	Dec-27	SBM 2.0
251	Balaghat	Balaghat	1	1	0	Work Started	Dec-27	SBM 2.0
252	Gairatganj (NP)	Gairatganj (NP)	0.9	1	0	Work Order Issued	Dec-27	SBM 2.0
253	Tarichar Kalan (NP)	Tarichar Kalan (NP)	0.75	1	0	Work Order Issued	Dec-27	SBM 2.0
254	Chhindwara	Chhindwara	NA	NA	65	Work in progress	Jul-27	SBM 2.0
255	Katni	Katni	6	1	23.35	Work in progress	Jul-27	Amrut 2.0
256	Satna	Satna	NA	NA	50	Work in progress	Jul-27	Amrut 2.0
257	Pithampur	Pithampur	31	1	11	Work in progress	Jul-27	Amrut 2.0
258	Dewas	Dewas	1	1	1	Work in progress	Mar-28	Amrut 2.0
259	Dewas	Dewas	1	1	1	Work in progress	Mar-28	Amrut 2.0
260	Indore	INDORE	80	1	-	Work in progress	Mar-28	Amrut 2.0
261	Indore	INDORE	40	1	20.81	Work in progress	Mar-27	Amrut 2.0

Annexure - II

S. No.	Name of ULBs	Location	Capacity of the Plant in MLD	No. of STP's	Physical Progress in June %	Status	Completion Timeline	Scheme
262	Khandwa	Khandwa	24	1	9	Work in progress	Jul-27	Amrut 2.0
263	Khandwa	Trenching ground Khandwa	12	1	10	Work in progress	Jul-27	Amrut 2.0
264	Khargone	Khargone	NA	NA	19	Work in progress	Jul-27	Amrut 2.0
265	Mandsaur	Mandsaur	24	1	25	Work in progress	Jul-27	Amrut 2.0
266	Neemuch	Neemuch	1.85	1	29	Work in progress	Jul-27	Amrut 2.0
267	Ratlam	Ratlam	NA	NA	47	Work in progress	Jul-27	Amrut 2.0
268	Nagda	Juna Nagda	1.35	1	37	Work in progress	Jul-27	Amrut 2.0
269	Ujjain	Ujjain	8	1	27	Work in progress	Jul-27	Amrut 2.0
270	Bhopal	Bhopal	5	1	-	Work in progress	Jul-27	Amrut 2.0
271	Bhopal	Bhopal	30	1	23.17	Work in progress	Jul-27	Amrut 2.0
272	Bhopal	Bhopal	60	1	-	Work in progress	Aug-27	Amrut 2.0
273	Bhopal	Bhopal	76	1	-	Work in progress	Sep-27	Amrut 2.0
275	Sehore	Sehore	2	1	22.5	Work in progress	Jul-27	Amrut 2.0
276	Sagar	Sagar	NA	NA	3	Work in progress	Sep-27	Amrut 2.0
277	Vidisha	Vidisha	NA	NA	20	Work in progress	Mar-27	Amrut 2.0
278	Bhind	Bhind	17.9	1	10	Work in progress	Jul-27	Amrut 2.0
279	Dabra	Dabra	20	1	10	Work in progress	Jul-27	Amrut 2.0

Annexure - II

S. No.	Name of ULBs	Location	Capacity of the Plant in MLD	No. of STP's	Physical Progress in June %	Status	Completion Timeline	Scheme
280	Burhanpur	Burhanpur	12	1	4	Work in progress	Aug-27	Amrut 2.0
281	Morar Cantt	Morar Cantt	13	1	0	Work in progress	Mar-28	Amrut 2.0
282	Morena	Morena	10	1	0	Work in progress	May-29	Amrut 2.0
283	Morena	Morena	11	1	0	Work in progress	May-29	Amrut 2.0
284	Indore	Indore	40	1	34.53	Work in progress	Aug-27	NMCG
285	Indore	Indore	35	1	30.53	Work in progress	Jul-27	NMCG
286	Indore	Indore	120	1	35.15	Work in progress	Jul-27	NMCG
287	Nagda	Nagda	16	1	2	Work in progress	Jul-28	NMCG
288	Nagda	Nagda	2	1	2	Work in progress	Jul-28	NMCG
		Total	1293.23	288				

Details of Proposed STPs in the State

S. No.	Name of ULBs	No. of STPs	Capacity (MLD)	Status	Scheme
1	Ujjain	2	24.38	Re-tendered	NMCG
2	Jabalpur	11	124	Tender in progress	Amrut 2.0
3	Jabalpur Cantt	NA	NA	Tender in Progress	Amrut 2.0
4	Seoni M	4	17.4	Tender in progress	Amrut 2.0
5	Rewa	NA	NA	Tender in Progress	Amrut 2.0
6	Singrauli	NA	NA	Tender in Progress	Amrut 2.0
7	Damoh	1	17.3	Tender in progress	Amrut 2.0
8	Chhatarpur	2	23.4	Tender in Progress	Amrut 2.0
9	Sagour Cantt	1	5	Tender in Progress	Amrut 2.0
10	Betul	1	16	DPR not approved	Amrut 2.0
11	Datia	2	5.5	Tender in Progress	Amrut 2.0
12	Guna	1	5	DPR not approved	Amrut 2.0
13	Gwalior	NA	NA	Tender in progress	Amrut 2.0
14	Shivpuri	NA	NA	Tender in Progress	Amrut 2.0
15	Sawer	2	12	Tender in progress	VisheshNidhi
16	Majholi (NP)	1	1	DPR Approved By SLTC	SBM 2.0
17	Buxwaha (NP)	1	0.55	Rate Approved by SLTC	SBM 2.0
18	Gurh (NP)	1	1	Rate Approved by SLTC	SBM 2.0
19	Nalkheda (NP)	1	2	Rate Approved by SLTC	SBM 2.0
20	Mihona (NP)	1	2.7	Rate Approved by SLTC	SBM 2.0
21	Tonk Khurd	1	0.85	DPR Approved By SLTC	SBM 2.0
22	Badawada (NP)	1	0.6	Rate Approved by SLTC	SBM 2.0
23	Madhusudangarh	1	1.5	DPR Approved By SLTC	SBM 2.0
24	Pasan (M)	1	1.75	DPR Approved By SLTC	SBM 2.0
25	Shahpur	2	0.7	DPR Approved By SLTC	SBM 2.0
26	Jaitwara (NP)	1	0.5	DPR Approved By SLTC	SBM 2.0
27	SEONI MALWA	1	3	Rate Approved by SLTC	SBM 2.0
28	Khirkiya (NP)	1	1.3	Rate Approved by SLTC	SBM 2.0
29	Nayagaon	1	1	DPR Approved By SLTC	SBM 2.0
30	GANJBASODA	1	9.5	DPR Approved By SLTC	SBM 2.0
31	Sohagpur	2	2.5	DPR Approved By SLTC	SBM 2.0
32	Chakghat (NP)	1	1	DPR Approved By SLTC	SBM 2.0
33	Shadora	1	1	Rate Approved by SLTC	SBM 2.0
34	Udaipura (NP)	1	1.7	DPR Approved By SLTC	SBM 2.0
35	Pachore (NP)	1	3	DPR Approved By SLTC	SBM 2.0
36	Mangawan (NP)	1	1	Rate Approved by SLTC	SBM 2.0
37	Bhainsoda Mandi	1	1.6	DPR Approved By SLTC	SBM 2.0
38	Phuphkalan (NP)	1	1	DPR Approved By SLTC	SBM 2.0
39	Ghuwara (NP)	1	0.7	DPR Approved By SLTC	SBM 2.0

Annexure – III

S. No.	Name of ULBs	No. of STPs	Capacity (MLD)	Status	Scheme
40	GADARWARA	1	5.5	DPR Approved By SLTC	SBM 2.0
41	Bada Malhera (NP)	1	1.3	DPR Approved By SLTC	SBM 2.0
42	Rehti	1	1.35	Rate Approved by SLTC	SBM 2.0
43	Bijawar (NP)	1	1.5	DPR Approved By SLTC	SBM 2.0
44	Warigarh	1	0.5	Rate Approved by SLTC	SBM 2.0
45	Akoda (NP)	1	1.3	DPR Approved By SLTC	SBM 2.0
46	Rajgarh (NP)	1	2.3	DPR Approved By SLTC	SBM 2.0
47	Alampur (NP)	1	0.7	DPR Approved By SLTC	SBM 2.0
48	Daboh (NP)	1	2	Rate Approved by SLTC	SBM 2.0
49	LAHAR	2	4	Rate Approved by SLTC	SBM 2.0
50	Kakarhati (NP)	1	1	DPR Approved By SLTC	SBM 2.0
51	Amanganj (NP)	1	1	Rate Approved by SLTC	SBM 2.0
52	Hindoria (NP)	1	1.65	DPR Approved By SLTC	SBM 2.0
53	Mundi (NP)	1	0.75	DPR Approved By SLTC	SBM 2.0
54	Jaithari (NP)	1	0.89	DPR Approved By SLTC	SBM 2.0
55	Bangawan (Rajnagar)	1	0.8	DPR Approved By SLTC	SBM 2.0
56	Kari (NP)	1	1	Rate Approved by SLTC	SBM 2.0
57	Itarsi	1	12	DPR Approved By SLTC	SBM 2.0
58	BIAORA	2	5	DPR Prepared	SBM 2.0
59	NARSINGHGARH	1	4.5	DPR Approved By SLTC	SBM 2.0
60	RAJGARH_R	1	4	DPR Prepared	SBM 2.0
61	SARANGPUR	1	4	DPR Prepared	SBM 2.0
62	Mandideep	5	10	DPR Approved By SLTC	SBM 2.0
63	Khilchipur (NP)	1	2	DPR Prepared	SBM 2.0
64	Silwani (NP)	1	2	DPR Approved By SLTC	SBM 2.0
65	Deori	1	1	DPR Approved By SLTC	SBM 2.0
66	Boda (NP)	1	1	DPR Prepared	SBM 2.0
67	Talen (NP)	1	1.04	DPR Prepared	SBM 2.0
68	Suthaliya (NP)	1	0.8	DPR Approved By SLTC	SBM 2.0
69	Kurawar	1	1.67	DPR Prepared	SBM 2.0
70	ASHOKNAGAR	2	12	DPR Approved By SLTC	SBM 2.0
71	AMBAH	2	5.5	DPR Under Preparation	SBM 2.0
72	Raun	1	2.5	DPR Under Preparation	SBM 2.0
73	Pohari	1	2	DPR Prepared	SBM 2.0
74	Isagarh (NP)	1	1.5	DPR Prepared	SBM 2.0
75	Badoni (NP)	1	1	DPR Prepared	SBM 2.0
76	Mau (NP)	1	1.9	DPR Approved By SLTC	SBM 2.0
77	Malanpur	2	1.05	DPR Approved By SLTC	SBM 2.0
78	Chachaura-Binaganj (NP)	2	2.5	DPR Approved By SLTC	SBM 2.0
79	Bilaua (NP)	2	0.7	DPR Approved By SLTC	SBM 2.0

Annexure – III

S. No.	Name of ULBs	No. of STPs	Capacity (MLD)	Status	Scheme
80	Bhander (NP)	2	2.6	DPR Approved By SLTC	SBM 2.0
81	DHAR	1	12	DPR Approved By SLTC	SBM 2.0
82	RAU	1	5	DPR Under Preparation	SBM 2.0
83	Kukshi	1	3.5	DPR Approved By SLTC	SBM 2.0
84	Chhanera (NP)	1	2.5	DPR Approved By SLTC	SBM 2.0
85	Bhavra (NP)	1	1.5	DPR Under Preparation	SBM 2.0
86	Mandav (NP)	1	1.5	DPR Approved By SLTC	SBM 2.0
87	Punasa	1	1.5	DPR Prepared	SBM 2.0
88	KARAH PADLIYA KHURD	1	1	DPR Under Preparation	SBM 2.0
89	Dahi (NP)	1	1	DPR Approved By SLTC	SBM 2.0
90	KARELI	1	3.25	DPR Approved By SLTC	SBM 2.0
91	Kymore (NP)	1	2.01	DPR Approved By SLTC	SBM 2.0
92	Barela (NP)	1	1	DPR Approved By SLTC	SBM 2.0
93	Amarwara (M)	1	1.5	DPR Approved By SLTC	SBM 2.0
94	Teonthar (NP)	1	0.8	DPR Approved By SLTC	SBM 2.0
95	Mauganj (NP)	1	2.2	DPR Approved By SLTC	SBM 2.0
96	Bargaon	1	3	DPR Under Preparation	SBM 2.0
97	Beohari (NP)	1	3.5	DPR Under Preparation	SBM 2.0
98	New Ramnagar	1	2	Rate Approved by SLTC	SBM 2.0
99	Majhauri (NP)	1	1.5	DPR Under Preparation	SBM 2.0
100	Bakho	1	2.5	DPR Under Preparation	SBM 2.0
101	Bargaon (Amlai)	1	2.2	DPR Approved By SLTC	SBM 2.0
102	Sarai	1	2.5	DPR Under Preparation	SBM 2.0
103	Burhar (NP)	1	2.5	DPR Prepared	SBM 2.0
104	Semaria (NP)	1	0.5	DPR Approved By SLTC	SBM 2.0
105	Sirmour (NP)	1	1	DPR Approved By SLTC	SBM 2.0
106	Govindgarh (NP)	1	0.7	DPR Approved By SLTC	SBM 2.0
107	Naigarhi (NP)	1	0.25	DPR Approved By SLTC	SBM 2.0
108	Kotar (NP)	1	0.5	DPR Approved By SLTC	SBM 2.0
109	Dumarkachar	1	1	DPR Approved By SLTC	SBM 2.0
110	Dola	1	1	DPR Approved By SLTC	SBM 2.0
111	Kothi (NP)	1	1	DPR Under Preparation	SBM 2.0
112	Hanumana (NP)	1	1.25	DPR Approved By SLTC	SBM 2.0
113	Churhat (NP)	1	2	DPR Under Preparation	SBM 2.0
114	Birsinghpur (NP)	1	1	DPR Approved By SLTC	SBM 2.0
115	Baikunthpur (NP)	1	0.8	DPR Approved By SLTC	SBM 2.0
116	PANNA	1	9	DPR Approved By SLTC	SBM 2.0
117	BANDA	1	3.5	DPR Approved By SLTC	SBM 2.0
118	BINA ETAWA	1	8	DPR Prepared	SBM 2.0
119	MAKRONIA	2	8	DPR Under Preparation	SBM 2.0

Annexure – III

S. No.	Name of ULBs	No. of STPs	Capacity (MLD)	Status	Scheme
120	TIKAMGARH	2	11	DPR Approved By SLTC	SBM 2.0
121	Satai (NP)	1	0.5	DPR Approved By SLTC	SBM 2.0
122	Pawai (NP)	1	0.65	DPR Approved By SLTC	SBM 2.0
123	Patera	2	0.98	DPR Approved By SLTC	SBM 2.0
124	Maharajpur (NP)	1	1.3	DPR Approved By SLTC	SBM 2.0
125	Lavkush Nagar (NP)	1	2.25	DPR Approved By SLTC	SBM 2.0
126	Prithvipur (NP)	1	3	DPR Approved By SLTC	SBM 2.0
127	Deori (M)	1	3	DPR Approved By SLTC	SBM 2.0
128	Niwari (NP)	1	2.45	DPR Approved By SLTC	SBM 2.0
129	Malthaun	1	1.5	DPR Approved By SLTC	SBM 2.0
130	BARODIYA KALAN	1	2	DPR Approved By SLTC	SBM 2.0
131	Karrapur	1	1.5	DPR Approved By SLTC	SBM 2.0
132	Surakhi	1	2	DPR Prepared	SBM 2.0
133	Jatara (NP)	1	2	DPR Approved By SLTC	SBM 2.0
134	Palera (NP)	1	2	DPR Approved By SLTC	SBM 2.0
135	Ajaigarh (NP)	1	2	DPR Approved By SLTC	SBM 2.0
136	Shahgarh (NP)	1	2	DPR Under Preparation	SBM 2.0
137	Khargapur (NP)	1	1.54	DPR Approved By SLTC	SBM 2.0
138	Tendukheda (NP)	1	1.5	DPR Approved By SLTC	SBM 2.0
139	Lidhora Khas (NP)	1	1.5	DPR Approved By SLTC	SBM 2.0
140	Devendranagar (NP)	1	1.5	DPR Under Preparation	SBM 2.0
141	Gunnor	1	1.5	DPR Prepared	SBM 2.0
142	Orchha (NP)	1	1.5	DPR Prepared	SBM 2.0
143	Jeron Khalsa (NP)	1	1	DPR Approved By SLTC	SBM 2.0
144	Badgaon	1	0.96	DPR Approved By SLTC	SBM 2.0
145	Baldeogarh (NP)	1	1	DPR Approved By SLTC	SBM 2.0
146	Chandla (NP)	1	0.8	Rate Approved by SLTC	SBM 2.0
147	SHUJALPUR	1	6	DPR Approved By SLTC	SBM 2.0
148	Sonkatch	1	1.59	DPR Approved By SLTC	SBM 2.0
149	Singoli (NP)	1	0.82	DPR Approved By SLTC	SBM 2.0
150	Satwas (NP)	1	1.36	DPR Approved By SLTC	SBM 2.0
151	Sarwaniya Maharaj	2	0.55	DPR Approved By SLTC	SBM 2.0
152	Ratangarh	1	1	DPR Approved By SLTC	SBM 2.0
153	Rampura (NP)	1	2	DPR Prepared	SBM 2.0
154	Piplyamandi	2	1.46	DPR Prepared	SBM 2.0
155	Pipalrawan (NP)	1	1.1	DPR Approved By SLTC	SBM 2.0
156	Narayangarh (NP)	1	1.02	DPR Under Preparation	SBM 2.0
157	Nagri (NP)	1	1	DPR Approved By SLTC	SBM 2.0
158	Loharda (NP)	1	0.98	DPR Approved By SLTC	SBM 2.0
159	Karnawad (NP)	1	1.09	DPR Approved By SLTC	SBM 2.0
160	Kantaphod (NP)	1	1.12	DPR Approved By SLTC	SBM 2.0

Annexure – III

S. No.	Name of ULBs	No. of STPs	Capacity (MLD)	Status	Scheme
161	Kannod (NP)	1	2	DPR Approved By SLTC	SBM 2.0
162	Hatpiplya (NP)	1	1.82	DPR Approved By SLTC	SBM 2.0
163	Garoth (NP)	1	1.43	DPR Approved By SLTC	SBM 2.0
164	Makdon (NP)	1	1.5	DPR Under Preparation	SBM 2.0
165	Bhanpura (NP)	1	2	DPR Approved By SLTC	SBM 2.0
166	Athana	1	1	DPR Approved By SLTC	SBM 2.0
167	Diken	1	1	DPR Under Preparation	SBM 2.0
168	SARNI	1	2.7	DPR Approved By SLTC	SBM 2.0
169	KOTMA	1	3.4	DPR Approved By SLTC	SBM 2.0
170	Nagod (NP)	1	2	DPR Approved By SLTC	SBM 2.0
171	Shahpura (NP)	1	1	DPR Approved By SLTC	SBM 2.0
172	Sawer (NP)	1	2	Sewerage Project is being Implemented under Special Assistance Scheme	SBM 2.0
Total		203	596.56		

Annexure - IV

Details of Household Service Connections in the State (Sewerage)								
S. No.	Name of City	Number of Households covered at the start of Mission (2015-2016)	Number of Household Connection Proposed Under Amrut Mission	Total Connections Done Through Amrut	Balance Connections in AMRUT	Total Connections Done Through Convergence	Total no. of Connection Done Through AMRUT & Convergence	Total Connections Done
1	Jabalpur	0	103942	80432	23510	9500	89932	89932
2	Gwalior	131458	38414	38977	0	0	38977	170435
3	Morena	0	22231	22231	0	0	22231	22231
4	Satna	50000	51500	27411	24089	0	27411	27411
5	Sagar	0	60173	29000	31173	0	29000	29000
6	Rewa	3000	42933	19064	23869	0	20196	20196
7	Katni	9000	29000	3420	25580	0	3420	12420
8	Singrauli	8404	16048	8510	7538	0	8510	8510
9	Chhindwara	0	1000	0	0	22750	22750	22750
10	Bhind	0	12585	13585	0	0	13585	13585
11	Guna	0	26000	23695	2305	0	26000	26000
12	Shivpuri	0	0	0	0	0	0	0
13	Chhatarpur	0	0	0	0	0	0	0
14	Damoh	0	0	0	0	0	0	0
15	Seoni	0	0	0	0	0	0	0
16	Datia	0	10000	9223	777	0	9223	9223
17	Dabra	0	0	0	0	0	0	0
18	Betul	0	0	0	0	0	0	0
19	Bhopal	91717	151185	82953	0	31581	114534	124534

Annexure - IV

Details of Household Service Connections in the State (Sewerage)								
S. No.	Name of City	Number of Households covered at the start of Mission (2015-2016)	Number of Household Connection Proposed Under Amrut Mission	Total Connections Done Through Amrut	Balance Connections in AMRUT	Total Connections Done Through Convergence	Total no. of Connection Done Through AMRUT & Convergence	Total Connections Done
20	Burhanpur	1593	23520	23520	0	1500	25020	25020
21	Dewas	7500	0	0	0	22852	22852	22852
22	Narmadapuram	1100	0	0	0	3245	3245	3245
23	Indore	263812	63379	63379	0	72513	558510	558510
24	Khandwa	0	0	0	0	0	0	0
25	Khargone	300	9349	9349	0	0	9349	9349
26	Mandsaur	4840	0	0	0	0	0	0
27	Nagda	0	0	0	0	0	0	0
28	Neemuch	500	16222	16222	0	0	16222	16222
29	Omkareshwar	0	0	0	0	2400	2400	2400
30	Pithampur	6455	0	0	0	0	0	0
31	Ratlam	1000	55873	50273	0	3000	53273	53273
32	Sehore	500	14200	14200	0	0	14200	14800
33	Ujjain	0	60320	19341	40979	0	19341	19341
34	Vidisha	700	18406	18406	0	0	18406	18406
35	Shajapur	0	0	0	0	13645	13645	13645
36	Bhedaghat	0	0	0	0	1125	1125	1125
37	Nasrullaganj (Bheirunda)	0	0	0	0	3973	3973	3973

Annexure - IV

Details of Household Service Connections in the State (Sewerage)								
S. No.	Name of City	Number of Households covered at the start of Mission (2015-2016)	Number of Household Connection Proposed Under Amrut Mission	Total Connections Done Through Amrut	Balance Connections in AMRUT	Total Connections Done Through Convergence	Total no. of Connection Done Through AMRUT & Convergence	Total Connections Done
38	Chitrakoot	0	0	0	0	1250	1250	1250
39	Mandla	0	0	0	0	16094	16094	16094
40	Narsinghpur	0	0	0	0	15500	15500	15500
41	Barwani	0	0	0	0	5163	5163	5163
42	Sendhwa	0	0	0	0	12346	12346	12346
43	Barwaha	0	0	0	0	5429	5429	5429
44	Anjad	0	0	0	0	5300	5300	5300
45	Saikheda	0	0	0	0	2860	2860	2860
46	Budhni	0	0	0	0	3419	3419	3419
47	Dharampuri	0	0	0	0	2309	2309	2309
48	Nemawar	0	0	0	0	1019	1019	1019
49	Amarkantak	0	0	0	0	1520	1520	1520
50	Mandleshwar	0	0	0	0	1159	1159	1159
51	Dindori	0	0	0	0	2028	2028	2028
52	Sanawad	0	0	0	0	1021	1021	1021
53	Maheshwar	0	0	0	0	2007	2007	2007
54	Dhamnod	0	0	0	0	2583	2583	2583
55	Rajnagar	0	0	0	0	0	0	0
56	Shahdol	0	0	0	0	2100	2100	2100

Annexure - IV

Details of Household Service Connections in the State (Sewerage)								
S. No.	Name of City	Number of Households covered at the start of Mission (2015-2016)	Number of Household Connection Proposed Under Amrut Mission	Total Connections Done Through Amrut	Balance Connections in AMRUT	Total Connections Done Through Convergence	Total no. of Connection Done Through AMRUT & Convergence	Total Connections Done
57	Sanchi	0	0	0	0	0	0	0
58	Khajuraho	0	0	0	0	0	0	0
59	Maihar	0	0	0	0	0	0	0
60	Khurai	0	0	0	0	0	0	0
Total		581879	826280	573191	179820	271191	1270437	1421495

Annexure - V-A

- **Action plan to bridge gap between installed capacity and Current Utilization of processing facilities (if Gap > 20%)**

Quantity of MSW generated (TPD)	6770.03
Quantity of MSW processed (TPD)	6746.74
Quantity of MSW disposed in secured land fill site (TPD)	260

We are processing more than 99% of the waste generated currently.

- No. and capacity of C & D waste processing plants in TPD (existing, proposed and under construction)

Head	No. of plants	Name of ULB	Plant capacity (In TPD)
Existing	1	Indore	100
	1	Bhopal	100
	1	Ujjain	100
	1	Jabalpur	50
	1	Rewa	50
	1	Sagar	50
	1	Singrauli	30
	1	Gwalior	50
Note: 07 newly formed ULBs don't have any provisions for C&D waste management & remaining 398 ULBs have dedicated storage cum manual segregation units for C&D Waste. It is not financially viable for setting up C&D waste processing plant in ULBs with <100 TPD of C&D waste generation rate.			

- Total no. of wards, no. of wards having door to door collection service, no. of wards practicing segregation at source.

Total no. of wards	No. of wards having door to door collection service	No. of wards practicing segregation at source
7591	7588	99%

Status of ULB Wise Management of Solid Waste

S. No.	ULB Name	ULB ID	SW_ Generation (TPD)	SW_ Collection (TPD)	SW_ Processed (TPD)	Existing MSW Facilities	Utilization Capacity of the Existing MSW Facilities
1	AGAR	802237	8.39	8.39	8.39	Yes	100%
2	BADAGAON_A	802235	1.06	1.06	1.06	Yes	100%
3	BARODE	802236	3.87	3.87	3.87	Yes	100%
4	KANAD	802238	3.87	3.87	3.87	Yes	100%
5	NALKHEDA	802234	4.61	4.61	4.61	Yes	100%
6	SOYATKALAN	802232	3.87	3.87	3.87	Yes	100%
7	SUSNER	802233	3.11	3.11	3.11	Yes	100%
8	ALIRAJPUR	802433	7.26	7.26	7.26	Yes	100%
9	BHAVRA	802431	4.04	4.02	4.02	Yes	100%
10	JOBAT	802432	3.56	3.56	3.56	Yes	100%
11	AMARKANTAK	802421	1.61	1.61	1.61	Yes	100%
12	ANUPPUR	802419	3.87	3.87	3.87	Yes	100%
13	BANGAWAN (RAJNAGAR)	900691	1.81	1.81	1.81	Yes	100%
14	BIJURI	802416	3.66	3.66	3.66	Yes	100%
15	DOLA	900692	0.65	0.65	0.65	Yes	100%
16	DUMARKACHA R	900693	1.29	1.29	1.29	Yes	100%
17	JAITHARI	802420	1.94	1.94	1.94	Yes	100%
18	Bargawan (Amlai)	New ULB	8.59	5.35	5.35	Yes	100%
19	KOTMA	802417	1.87	1.87	1.87	Yes	100%
20	PASAN	802418	4.97	4.97	4.97	Yes	100%
21	ASHOKNAGAR	802408	17.1	17.1	17.1	Yes	100%
22	CHANDERI	802407	4.49	4.49	4.49	Yes	100%
23	ESAGARH	802406	4.42	4.42	4.42	Yes	100%
24	MUNGAOLI	802409	8.39	8.39	8.39	Yes	100%
25	PIPARAI	900682	3.29	3.29	3.29	Yes	100%
26	SHADORA	900156	4.32	4.32	4.32	Yes	100%
27	BAIHAR	802398	2.76	2.76	2.76	Yes	100%
28	BALAGHAT	802397	18.57	18.57	18.57	Yes	100%
29	KATANGI_B	802395	1.87	1.87	1.87	Yes	100%
30	LANGI	802400	1.68	1.68	1.68	Yes	100%
31	MALAJKHAND	802399	11.45	11.45	11.45	Yes	100%
32	WARASEONI	802396	4.78	4.78	4.78	Yes	100%
33	ANJAD	802286	4.81	4.81	4.81	Yes	100%
34	BADWANI	802285	21.08	21.08	21.08	Yes	100%
35	KHETIA	802290	3.55	3.55	3.55	Yes	100%
36	NIWALI BURJURG	900677	3.52	3.52	3.52	Yes	100%
37	PALSOOD	802288	3.58	3.58	3.58	Yes	100%
38	PANSEMAL	802289	3.45	3.45	3.45	Yes	100%

Annexure- VB

S. No.	ULB Name	ULB ID	SW_ Generation (TPD)	SW_ Collection (TPD)	SW_ Processed (TPD)	Existing MSW Facilities	Utilization Capacity of the Existing MSW Facilities
39	RAJPUR_M	802287	6.87	6.87	6.87	Yes	100%
40	SENDHWA	802291	19.45	19.45	19.45	Yes	100%
41	THIKARI	900678	3.56	3.56	3.56	Yes	100%
42	AMLA	802340	10.06	10.06	10.06	Yes	100%
43	ATHNER	802334	1.45	1.45	1.45	Yes	100%
44	BETUL	802335	31.35	31.35	31.35	Yes	100%
45	BETUL BAZAAR	802336	3.67	3.67	3.67	Yes	100%
46	BHAINSDEHI	802333	2.29	2.29	2.29	Yes	100%
47	CHICHOLI	802337	1.17	1.17	1.17	Yes	100%
48	GHODADOGRI	900702	1.74	1.74	1.74	Yes	100%
49	MULTAI	802339	6	6	6	Yes	100%
50	SARNI	802338	30.39	30.39	30.39	Yes	100%
51	SHAHPUR	900703	1.87	1.87	1.87	Yes	100%
52	AKODA	802091	3.61	3.61	3.61	Yes	100%
53	ALAMPUR	802098	5.48	5.48	5.48	Yes	100%
54	BHIND	802090	71.28	71.28	71.28	Yes	100%
55	DABOH	802099	5.48	5.48	5.48	Yes	100%
56	GOHAD	802094	12.52	12.52	12.52	Yes	100%
57	GORMI	802093	6.42	6.42	6.42	Yes	100%
58	LAHAR	802097	8.29	8.29	8.29	Yes	100%
59	MALANPUR	900680	3.37	3.37	3.37	Yes	100%
60	MAU	802095	6.39	6.39	6.39	Yes	100%
61	MEHGAON	802092	7.35	7.35	7.35	Yes	100%
62	MIHONA	802096	5.55	5.55	5.55	Yes	100%
63	PHUPHKALAN	802089	3.6	3.6	3.6	Yes	100%
64	RAUN	900681	4.11	4.11	4.11	Yes	100%
65	BERASIA	802311	3.11	3.11	3.11	Yes	100%
66	BHOPAL	802312	821.6	821.6	821.6	Yes	100%
67	BURHANPUR	802439	60.3	60.3	60.3	Yes	100%
68	NEPANAGAR	802441	0.12	0.02	0.02	Yes	100%
69	SHAHPUR_B	802440	5.21	5.21	5.21	Yes	100%
70	BADALMALHE RA	802142	3.1	3.1	3.1	Yes	100%
71	BIJAWAR	802145	5.39	5.39	5.39	Yes	100%
72	BUXWAHA	802146	3.66	3.66	3.66	Yes	100%
73	CHANDALA	802134	2.94	2.94	2.94	Yes	100%
74	CHHATARPUR	802139	43.1	43.1	43.1	Yes	100%
75	GADIMALHAR A	802137	3.61	3.61	3.61	Yes	100%
76	GHUWARA	802143	3.16	3.16	3.16	Yes	100%
77	HARPALPUR	802135	4.05	4.05	4.05	Yes	100%
78	KHAJURAO	802141	4.27	4.27	4.27	Yes	100%
79	LAVKUSH NAGAR	802133	3.96	3.96	3.96	Yes	100%

Annexure- VB

S. No.	ULB Name	ULB ID	SW_ Generation (TPD)	SW_ Collection (TPD)	SW_ Processed (TPD)	Existing MSW Facilities	Utilization Capacity of the Existing MSW Facilities
80	MAHARAJPUR	802138	5.39	5.39	5.39	Yes	100%
81	NOGAON	802136	4.38	4.38	4.38	Yes	100%
82	RAJNAGAR	802140	4.25	4.25	4.25	Yes	100%
83	SATAI	802144	3.04	3.04	3.04	Yes	100%
84	WARIGARH	802132	2.77	2.77	2.77	Yes	100%
85	AMARWARA	802377	5.17	5.17	5.17	Yes	100%
86	BADKUHI	802385	2.66	2.66	2.66	Yes	100%
87	BICHHUUA	900160	1.83	1.83	1.83	Yes	100%
88	CHAND	900161	2.73	2.73	2.73	Yes	100%
89	CHANDAMETA BUTARIA	802384	4.15	4.15	4.15	Yes	100%
90	CHHINDWARA	802386	59	59	59	Yes	100%
91	CHORAI	802379	2.13	2.13	2.13	Yes	100%
92	DAMUA	802381	8.35	8.35	8.35	Yes	100%
93	DONGAR PARASIYA	802383	17.83	17.83	17.83	Yes	100%
94	HARRAI	802378	3.55	3.55	3.55	Yes	100%
95	JUNNARDEO	802380	10.06	10.06	10.06	Yes	100%
96	LODHIKHEDA	802389	3.32	3.32	3.32	Yes	100%
97	MOHGAON	802388	3.16	3.16	3.16	Yes	100%
98	NEWTONCHIKH LI	802382	1.94	1.94	1.94	Yes	100%
99	PANDHURNA	802391	13.55	13.55	13.55	Yes	100%
100	PIPLANARAYA NWAR	802390	2.39	2.39	2.39	Yes	100%
101	SAUSAR	802387	5.42	5.42	5.42	Yes	100%
102	DAMOH	802167	45.02	45.02	45.02	Yes	100%
103	HATTA	802164	4.45	4.45	4.45	Yes	100%
104	HINDORIYA	802166	3.72	3.72	3.72	Yes	100%
105	PATERA	900165	3.93	3.93	3.93	Yes	100%
106	PATHARIYA	802165	4.11	4.11	4.11	Yes	100%
107	TENDUKHEDA_ D	802168	3.93	3.93	3.93	Yes	100%
108	BADONI	802110	3.81	3.81	3.81	Yes	100%
109	BHANDER	802111	6.45	6.45	6.45	Yes	100%
110	DATIA	802109	33.14	33.14	33.14	Yes	100%
111	INDERGARH_M P	802108	7.71	7.71	7.71	Yes	100%
112	SEONDHA	802107	5.97	5.97	5.97	Yes	100%
113	BAGLI	802254	4.16	4.16	4.16	Yes	100%
114	BHAURASA	802245	2.75	2.75	2.75	Yes	100%
115	DEWAS	802248	113.16	113.16	113.16	Yes	100%
116	HATPIPLIYA	802255	4.21	4.21	4.21	Yes	100%
117	KANNOD	802249	3.71	3.71	3.71	Yes	100%
118	KANTHAPHOD	802251	3	3	3	Yes	100%
119	KARNAWAD	802253	2.85	2.85	2.85	Yes	100%

Annexure- VB

S. No.	ULB Name	ULB ID	SW_ Generation (TPD)	SW_ Collection (TPD)	SW_ Processed (TPD)	Existing MSW Facilities	Utilization Capacity of the Existing MSW Facilities
120	KHATEGAON	802256	3.79	3.79	3.79	Yes	100%
121	LOHARDA	802250	2.4	2.4	2.4	Yes	100%
122	NEEMAWAR	900166	1.71	1.71	1.71	Yes	100%
123	PIPALRAWAN	802247	2.75	2.75	2.75	Yes	100%
124	SATWAS	802252	3.5	3.5	3.5	Yes	100%
125	SONKATCH	802246	4.29	4.29	4.29	Yes	100%
126	TONKHURD	802244	1.23	1.23	1.23	Yes	100%
127	BADNAWAR	802257	5.1	5.1	5.1	Yes	100%
128	DAHI	802264	2.15	2.15	2.15	Yes	100%
129	DHAMNOD_D	802266	7.61	7.61	7.61	Yes	100%
130	DHAR	802260	40	40	40	Yes	100%
131	DHARAMPURI	802267	4.58	4.58	4.58	Yes	100%
132	KUKSHI	802263	7.94	7.94	7.94	Yes	100%
133	MANAVAR	802265	9.46	9.46	9.46	Yes	100%
134	MANDAV	802262	2.75	2.75	2.75	Yes	100%
135	PITHAMPUR	802261	42.77	42.77	42.77	Yes	100%
136	RAJGARH_D	802258	4.84	4.84	4.84	Yes	100%
137	SARDARPUR	802259	2.58	2.58	2.58	Yes	100%
138	DINDORI_D	802371	4.13	4.13	4.13	Yes	100%
139	SHAHPURA_D	802370	2.5	2.5	2.5	Yes	100%
140	ARON	802404	6.6	6.6	6.6	Yes	100%
141	CHACHODABIN AGANJ	802405	5.23	5.23	5.23	Yes	100%
142	GUNA	802401	52.9	52.9	52.9	Yes	100%
143	KUMBHRAJ	802403	7.13	7.13	7.13	Yes	100%
144	MADHUSUDAN GARH	900683	2.75	2.75	2.75	Yes	100%
145	RADHOGARH	802402	6.31	6.31	6.31	Yes	100%
146	ANTRI	802106	3.71	3.71	3.71	Yes	100%
147	BILAUA	802102	3.93	3.93	3.93	Yes	100%
148	BITARWAR	802105	6.29	6.29	6.29	Yes	100%
149	DABRA	802104	18.62	18.62	18.62	Yes	100%
150	GWALIOR	802100	520.92	520.92	520.92	Yes	100%
151	MOHNA	900684	3.65	3.65	3.65	Yes	100%
152	PICHHORE	802103	4.68	4.68	4.68	Yes	100%
153	HARDA	802342	22.71	22.71	22.71	Yes	100%
154	KHIRKIYA	802341	3.9	3.9	3.9	Yes	100%
155	SIRALI	900704	4	4	4	Yes	100%
156	TIMARNI	802343	3.16	3.16	3.16	Yes	100%
157	BABAI	802347	4.42	4.42	4.42	Yes	100%
158	BANKHEDI	900171	5.68	5.68	5.68	Yes	100%
159	HOSHANGABA D	802346	24.19	24.19	24.19	Yes	100%
160	ITARSI	802345	20	20	20	Yes	100%
161	PIPARIYA_M	802349	3.29	3.29	3.29	Yes	100%

Annexure- VB

S. No.	ULB Name	ULB ID	SW_ Generation (TPD)	SW_ Collection (TPD)	SW_ Processed (TPD)	Existing MSW Facilities	Utilization Capacity of the Existing MSW Facilities
162	SEONI MALWA	802344	4.06	4.06	4.06	Yes	100%
163	SOHAGPUR	802348	4.09	4.09	4.09	Yes	100%
164	BETMA	802270	4.29	4.29	4.29	Yes	100%
165	DEPALPUR	802269	7.07	7.07	7.07	Yes	100%
166	GAUTAMPURA	802268	5.55	5.52	5.52	Yes	100%
167	HATHOD	802271	2.94	2.94	2.94	Yes	100%
168	INDORE	802273	1,006.5	1,006.5	1,006.5	Yes	100%
169	MANPUR	802277	2.58	2.58	2.58	Yes	100%
170	MHOWGAON	802276	7.23	7.23	7.23	Yes	100%
171	RAU	802274	13.85	13.85	13.85	Yes	100%
172	SANWER	802272	3.1	3.1	3.1	Yes	100%
173	BERALA_M	802363	4.27	4.27	4.27	Yes	100%
174	BHEDAGHAT	802362	0.75	0.75	0.75	Yes	100%
175	JABALPUR	802361	502.3	502.3	502.3	Yes	100%
176	KATANGI_J	802357	5.39	5.39	5.39	Yes	100%
177	MANJHOLI_J	802356	3.39	3.39	3.39	Yes	100%
178	PANAGAR	802364	7.18	7.18	7.18	Yes	100%
179	PATAN_MP	802358	2.97	2.97	2.97	Yes	100%
180	Punasa	New ULB	4.3	4.	4.	Yes	100%
181	SHAHPUR BHITONI	802359	4.26	4.26	4.26	Yes	100%
182	SIHORA	802355	15	15	15	Yes	100%
183	JHABUA	802429	9.61	9.61	9.61	Yes	100%
184	MEGHNAGAR	900157	4.19	4.19	4.19	Yes	100%
185	PETLAWAD	802428	4.61	4.61	4.61	Yes	100%
186	RANAPUR	802430	3.77	3.77	3.77	Yes	100%
187	THANDLA	802427	3.87	3.87	3.87	Yes	100%
188	CHHANERA	802434	4.23	4.23	4.23	Yes	100%
189	KHANDWA	802435	43.61	43.61	43.61	Yes	100%
190	MUNDI	802437	7.1	7.1	7.1	Yes	100%
191	OMKARESHWA R	802436	3.29	3.29	3.29	No	100%
192	PANDHANA	802438	4	4	4	Yes	100%
193	BARWAHA	802278	7.96	7.96	7.96	Yes	100%
194	BHIKANGAON	802283	3.39	3.39	3.39	Yes	100%
195	BISTAAN	900679	0.77	0.77	0.77	Yes	4%
196	KARHI PANDLYA	900158	2.74	2.74	2.74	Yes	100%
197	KASRAWAD	802282	6.53	6.53	6.53	Yes	100%
198	KHARGONE	802284	40.25	40.25	40.25	Yes	100%
199	MAHESHWAR	802280	6.71	6.71	6.71	Yes	100%
200	MANDLESHWA R	802281	3.42	3.42	3.42	Yes	100%
201	SANAWAD	802279	10.32	4.13	4.13	Yes	40%
202	BAMHANI	802374	3.53	3.53	3.53	Yes	100%

Annexure- VB

S. No.	ULB Name	ULB ID	SW_ Generation (TPD)	SW_ Collection (TPD)	SW_ Processed (TPD)	Existing MSW Facilities	Utilization Capacity of the Existing MSW Facilities
203	BHUA BHICHHIA	802375	3.55	3.55	3.55	Yes	100%
204	MANDLA	802373	18.55	18.55	18.55	Yes	100%
205	NAINPUR	802376	8.48	8.48	8.48	Yes	100%
206	NIWAS	802372	2.4	2.4	2.4	Yes	100%
207	BHAINSODA MANDI	900701	3.4	3.39	3.39	Yes	100%
208	BHANPURA	802205	5.65	5.65	5.65	Yes	100%
209	GAROTH	802209	2.77	2.77	2.77	Yes	100%
210	MALHARGARH	802206	0.94	0.94	0.94	Yes	100%
211	MANDSAUR	802211	26.21	26.21	26.21	Yes	100%
212	NAGRI_M	802212	1.21	1.21	1.21	Yes	100%
213	NARAYANGAR H	802207	0.61	0.61	0.61	Yes	100%
214	PIPALYA MANDI	802208	1.94	1.94	1.94	Yes	100%
215	SHYAMGARH	802210	1.19	1.19	1.19	Yes	100%
216	SITAMAU	802213	1.23	1.23	1.23	Yes	100%
217	AMBAH	802081	10.29	10.29	10.29	Yes	100%
218	BAMORE	802084	8.74	8.74	8.74	Yes	100%
219	JAURA	802085	9.74	9.74	9.74	Yes	100%
220	JHUNDPURA	802087	2.81	2.81	2.81	Yes	100%
221	KAILARAS	802086	6.84	6.84	6.84	Yes	100%
222	MORENA	802083	82.26	82.26	82.26	Yes	100%
223	PORSA	802082	9.65	9.65	9.65	Yes	80%
224	SABALGARH	802088	7.26	7.26	7.26	Yes	100%
225	BARHI	802352	4.39	4.39	4.39	Yes	100%
226	KATNI	802351	107.57	107.57	107.57	Yes	100%
227	KYMORE	802353	5.18	5.18	5.18	Yes	100%
228	VIJAY RADHOGARH	802354	3.32	3.32	3.32	Yes	100%
229	CHICHLI	900163	3.03	3.03	3.03	Yes	100%
230	GADARWARA	802366	9.44	9.44	9.44	Yes	100%
231	GOTEGAON	802365	7.97	7.97	7.97	Yes	100%
232	KARELI	802368	9.78	9.78	9.78	Yes	100%
233	NARSINGHPUR	802367	18.95	18.95	18.95	Yes	100%
234	SAINKHEDA	900159	3.13	3.13	3.13	Yes	100%
235	SALICHOKA	900162	3.03	3.03	3.03	Yes	100%
236	TENDUKHEDA_ N	802369	3.39	3.26	3.26	Yes	100%
237	ATHANA	900167	1.08	1.08	1.08	Yes	100%
238	DIKEN	802196	1.53	1.53	1.53	Yes	100%
239	JAWAD	802197	2	2	2	Yes	100%
240	JEERAN	802201	3.87	3.87	3.87	Yes	100%
241	KUKDESHWAR	802204	2.39	2.39	2.39	Yes	100%
242	MANASA	802203	6.39	6.39	6.39	Yes	100%

Annexure- VB

S. No.	ULB Name	ULB ID	SW_ Generation (TPD)	SW_ Collection (TPD)	SW_ Processed (TPD)	Existing MSW Facilities	Utilization Capacity of the Existing MSW Facilities
243	NAYAGAON	900168	1.82	1.82	1.82	Yes	100%
244	NEEMUCH	802200	33.56	33.56	33.56	Yes	100%
245	RAMPURA	802202	3.4	3.4	3.4	Yes	100%
246	RATANGARH_N _M	802199	1.16	1.16	1.16	Yes	100%
247	SARWANIA MAHARAJ	900169	1.19	1.19	1.19	Yes	100%
248	SINGOLI	802198	0.65	0.65	0.65	Yes	100%
249	JERON KHALSA	802122	4.29	4.29	4.29	Yes	100%
250	NIWARI	802120	3.42	3.42	3.42	Yes	100%
251	ORCHHA	802121	4.02	4.02	4.02	Yes	100%
252	PRITHVIPUR	802123	4.03	4.03	4.03	Yes	100%
253	TARICHARKAL A	802119	2.94	2.94	2.94	Yes	100%
254	AJAIGARH	802147	4.6	4.6	4.6	Yes	100%
255	AMANGANJ	802151	4.13	4.13	4.13	Yes	100%
256	DEVENDRA NAGAR	802149	4.6	4.6	4.6	Yes	100%
257	GUNNOR	900696	3.84	3.84	3.84	Yes	100%
258	KIKRATHI	802150	3.19	3.19	3.19	Yes	100%
259	PANNA	802148	11.66	11.66	11.66	Yes	100%
260	PAWAI	802152	4.36	4.36	4.36	Yes	100%
261	BAADI	802330	4.6	4.6	4.6	Yes	100%
262	BARELI	802329	4.14	4.14	4.14	Yes	100%
263	BEGUMGANJ	802325	4.19	4.19	4.19	Yes	100%
264	karrapur	New ULB	7.46	6.3	6.3	Yes	100%
265	DEORI_R	901162	3.39	3.39	3.39	Yes	100%
266	GAIRATGANJ	802324	1.23	1.23	1.23	Yes	100%
267	MANDIDEEP	802327	8.61	8.61	8.61	Yes	100%
268	OBEDULLAGA NJ	802328	5.8	5.8	5.8	Yes	100%
269	RAISEN	802323	5.65	5.65	5.65	Yes	100%
270	SANCHI	802322	3.35	3.35	3.35	Yes	100%
271	SILWANI	802331	4.26	4.26	4.26	Yes	100%
272	SULTANPUR_R	802326	3.1	3.1	3.1	No	100%
273	UDAIPURA	802332	4.48	4.48	4.48	Yes	100%
274	BIAORA	802299	6.62	6.62	6.62	Yes	100%
275	BODA	802302	2.37	2.37	2.37	Yes	100%
276	CHHAPIHEDA	802295	1.02	1.02	1.02	Yes	100%
277	JEERAPUR	802293	2.39	2.39	2.39	Yes	100%
278	KHILCHIPUR	802294	2.12	2.12	2.12	Yes	100%
279	KHUJNER	802297	2.75	2.75	2.75	Yes	100%
280	KURAWAR	900154	3.52	3.52	3.52	Yes	100%
281	MACHALPUR	802292	0.99	0.99	0.99	Yes	100%
282	NARSINGHGAR	802301	4.83	4.83	4.83	Yes	100%

Annexure- VB

S. No.	ULB Name	ULB ID	SW_ Generation (TPD)	SW_ Collection (TPD)	SW_ Processed (TPD)	Existing MSW Facilities	Utilization Capacity of the Existing MSW Facilities
	H						
283	PACHORE	802303	6.72	6.72	6.69	Yes	100%
284	RAJGARH_R	802296	6.15	6.15	6.15	Yes	100%
285	SARANGPUR	802300	4.84	4.84	4.84	Yes	100%
286	SUTHALIA	802298	2.48	2.48	2.48	Yes	100%
287	TALEN	802304	1.01	1.01	1.01	Yes	100%
288	ALOT	802218	4.87	4.87	4.87	Yes	100%
289	BADAWADA	802217	3.06	3.06	3.06	Yes	100%
290	DHAMNOD_R	802223	2.76	2.76	2.76	Yes	100%
291	JAWARA	802216	18	18	18	Yes	100%
292	NAMLI	802221	2.9	2.9	2.9	Yes	100%
293	PIPLODHA	802215	2.76	2.76	2.76	Yes	100%
294	RATLAM	802222	114.67	114.67	114.67	Yes	100%
295	SAILANA	802220	2.91	2.91	2.91	Yes	100%
296	TAL	802219	2.75	2.75	2.75	Yes	100%
297	BAIKUNTHPUR_M	802183	3.25	3.25	3.25	Yes	100%
298	CHAKGHAT	802180	3.16	3.16	3.16	Yes	100%
299	DABHOURA	900690	2.77	2.77	2.77	Yes	100%
300	GOVINDGARH	802190	2.06	2.06	2.06	Yes	100%
301	GURH	802191	3.85	3.81	3.81	Yes	100%
302	HANUMANA	802186	3.32	3.29	3.29	Yes	100%
303	MANGAVA	802184	2.81	2.81	2.81	Yes	100%
304	MAUGANJ	802187	8.06	8.06	8.06	Yes	100%
305	NAI GARHI	802188	2.61	2.61	2.61	Yes	100%
306	REWA	802189	115.59	115.59	115.59	Yes	100%
307	SEMARIA	802185	2.48	2.48	2.48	Yes	100%
308	SIRMOUR	802182	2.58	2.58	2.58	Yes	100%
309	THEOTHAR	802181	3	3	3	No	100%
310	BAANDRI	900697	3.45	3.45	3.45	No	100%
311	BANDA	802155	6.9	6.9	6.9	Yes	100%
312	BILHARA	900698	4.16	4.16	4.16	Yes	100%
313	Badodiyakalan	New ULB	8.62	7.9	7.9	Yes	100%
314	Bargawan	New ULB	10.51	9.11	9.11	Yes	100%
315	BINA ETAWA	802153	16.94	16.94	16.94	Yes	100%
316	DEORI_S	802163	5.94	5.94	5.94	Yes	100%
317	GARHAKOTA	802161	4.93	4.93	4.93	Yes	100%
318	KHURAI	802154	21.35	21.35	21.35	Yes	100%
319	MAKRONIA	900172	5	5	5	Yes	100%
320	MALTHAUN	900699	4.42	4.42	4.42	Yes	100%
321	RAHATGARH	802157	9.55	9.55	9.55	Yes	100%
322	REHLI	802162	3.96	3.96	3.96	Yes	100%
323	SAGAR	802159	138.4	138.4	138.4	Yes	100%

Annexure- VB

S. No.	ULB Name	ULB ID	SW_ Generation (TPD)	SW_ Collection (TPD)	SW_ Processed (TPD)	Existing MSW Facilities	Utilization Capacity of the Existing MSW Facilities
324	SHAHGARH	802156	4.32	4.32	4.32	Yes	100%
325	SHAHPUR_S	802158	3.88	3.88	3.88	Yes	100%
326	SURAKHI	900700	4.58	4.58	4.58	No	100%
327	AMARPATAN	802178	3.25	3.22	3.22	No	100%
328	BIRSINGHPUR	802172	3.03	3.03	3.03	Yes	100%
329	CHITRAKOOT	802171	3.13	3.13	3.13	Yes	100%
330	JAITWARA	802173	1.94	1.94	1.94	Yes	100%
331	KOTAR	802177	2.45	2.45	2.45	Yes	100%
332	KOTHI	802169	2.9	2.9	2.9	Yes	100%
333	MAIHAR	802179	5.4	5.4	5.4	Yes	100%
334	NAGOD	802174	8.36	8.36	8.36	Yes	100%
335	NEW RAMNAGAR	900164	2.94	2.94	2.94	Yes	100%
336	RAMPUR BHAGHELAN	802176	4.1	4.06	4.06	Yes	100%
337	SATNA	802170	127.58	127.57	127.57	Yes	100%
338	UCHEHRA	802175	4.19	4.19	4.19	Yes	100%
339	ASHTA_MP	802315	14.7	14.7	14.7	Yes	100%
340	BUDNI	802320	5.59	5.59	5.59	Yes	100%
341	ICHHAWAR	802318	1.16	1.16	1.16	Yes	100%
342	JAWAR	802317	2.89	2.89	2.89	Yes	100%
343	KOTHRI	802316	3.26	3.26	3.26	Yes	100%
344	NASRULLAGAN J	802319	4.06	4.06	4.06	Yes	100%
345	REHTI	802321	3.61	3.61	3.61	Yes	100%
346	SEHORE	802314	21.15	21.15	21.15	Yes	100%
347	SHAHGANJ	900127	3.1	3.1	3.1	Yes	100%
348	BARGHAT	802394	1.94	1.94	1.94	Yes	100%
349	CHAPARA	900688	0.84	0.84	0.84	Yes	100%
350	KEWLARI	900689	1.94	1.94	1.94	Yes	100%
351	LAKHNADOAN	802392	3.78	3.78	3.78	Yes	100%
352	SEONI_M	802393	18.71	18.71	18.71	Yes	98%
353	BAKHO	900694	2.81	2.79	2.79	Yes	100%
354	BEOHARI	802411	2.58	2.58	2.58	Yes	100%
355	BURHAR	802414	2.92	2.92	2.92	Yes	100%
356	DHANPURI	802415	9.61	9.61	9.61	Yes	100%
357	JAYSINGH NAGAR	802412	1.83	1.83	1.83	Yes	100%
358	KHAND	802410	2.09	2.09	2.09	Yes	100%
359	SHAHDOL	802413	29	29	29	Yes	100%
360	AKODIA	802242	3.24	3.24	3.21	Yes	100%
361	MAKSHI	802240	5.32	5.32	5.32	Yes	100%
362	PALAYKALA	802243	3.29	3.29	3.29	Yes	100%
363	PANKHEDI KALAPIPAL	900170	3.77	3.77	3.77	Yes	100%
364	SHAJAPUR	802239	19.69	19.69	19.69	Yes	100%

Annexure- VB

S. No.	ULB Name	ULB ID	SW_ Generation (TPD)	SW_ Collection (TPD)	SW_ Processed (TPD)	Existing MSW Facilities	Utilization Capacity of the Existing MSW Facilities
365	SHUJALPUR	802241	13.97	13.97	13.97	Yes	100%
366	BADODA	802080	6	6	6	Yes	100%
367	BIJAYPUR	802078	5.48	5.48	5.48	Yes	100%
368	SHEOPUR	802079	12.71	12.71	12.71	Yes	100%
369	BADARWAS	802116	2.1	0.94	0.94	Yes	100%
370	BAIRAD	900155	4.97	4.97	4.97	Yes	100%
371	KARERA	802114	6.84	6.84	6.84	Yes	100%
372	KHANIADHAN A	802118	6.1	6.1	6.1	Yes	100%
373	KOLARAS	802115	4.94	4.64	4.64	Yes	100%
374	MANGRAUNI	900685	4.26	4.26	1.55	Yes	100%
375	NARWAR	802113	6.45	6.45	6.45	Yes	36%
376	PICHHOR	802117	4.61	4.61	4.61	Yes	100%
377	Sarai	New ULB	8.48	6.83	6.83	Yes	100%
378	POHARI	900686	4.84	4.84	4.81	Yes	100%
379	RANNOD	900687	3.87	3.87	0.03	Yes	100%
380	SHIVPURI	802112	62.23	62.23	62.23	Yes	1%
381	CHURHAT	802423	4	4	4	Yes	100%
382	MANJHOLI_S	802425	1.94	1.94	1.94	Yes	100%
383	RAMPURNEKIN	802422	2.74	2.74	2.74	Yes	100%
384	SIDDHI	802424	11.81	11.81	11.81	Yes	100%
385	BARGAON	901164	0.03	0.03		Yes	100%
386	SINGRAULI	802426	88.09	88.09	88.09	No	67%
387	BADAGAON_T	802131	2.08	2.08	2.08	Yes	100%
388	BALDEVGARH	802127	2.97	2.97	2.97	Yes	100%
389	JATARA	802125	3.91	3.91	3.91	Yes	100%
390	KARI	802129	3.87	3.87	3.87	Yes	100%
391	KHARGAPUR	802128	3.72	3.72	3.72	Yes	100%
392	LIDHORAKHAS	802124	3.89	3.89	3.89	Yes	100%
393	PALERA	802126	3.75	3.75	3.75	Yes	100%
394	TIKAMGARH	802130	8.67	8.67	8.67	Yes	100%
395	BADNAGAR	802231	5.63	5.63	5.63	Yes	100%
396	KHACHROD	802224	7.35	7.35	7.35	Yes	100%
397	MAHIDPUR	802227	8.52	8.52	8.52	Yes	100%
398	MAKDONE	802229	3.33	3.33	3.33	Yes	100%
399	NAGDA	802225	35.19	35.19	35.19	Yes	100%
400	TARANA	802228	4.6	4.6	4.6	Yes	100%
401	UJJAIN	802230	248.41	248.41	248.41	Yes	100%
402	UNHEL	802226	3.35	3.35	3.35	Yes	100%
403	CHANDIA	802193	0.04	0.04	0.04	Yes	100%
404	MANPUR-U	900695	4.74	4.74	4.74	Yes	100%
405	NAWROZABAD	802195	3.2	3.17	3.17	Yes	100%
406	PALI_M	802194	5.55	5.55	5.55	Yes	100%
407	UMARIYA	802192	10	10	10	Yes	100%

Annexure- VB

S. No.	ULB Name	ULB ID	SW_ Generation (TPD)	SW_ Collection (TPD)	SW_ Processed (TPD)	Existing MSW Facilities	Utilization Capacity of the Existing MSW Facilities
408	GANJBASODA	802308	8.48	8.48	8.48	Yes	100%
409	KURWAI	802307	2.74	2.74	2.74	Yes	100%
410	LATERI	802305	3.07	3.07	3.07	Yes	100%
411	SHAMSHABAD	802309	3.16	3.16	3.16	Yes	100%
412	SIRONJ	802306	4.38	4.38	4.38	Yes	100%
413	VIDISHA	802310	56.42	56.42	56.42	Yes	100%

1. No. & Area (In Acres) of uncontrolled garbage dumpsites and sanitary landfills:-

Currently, In the State 9 sanitary landfills are available either at individual ULB level or on a cluster basis, which covers around 65 ULBs. UADD has further proposed 44 common regional sanitary landfills to set up in different locations to meet the requirement. There are total 413 ULBs in the state, but presently open dumpsites are available in 109 ULBs only and the total area covered by all these dump sites of 109 ULBs is approx. 590 acres.

2. No. and Area of legacy waste within 1 km buffer of both side of the rivers:-

11 ULBs dumpsites are coming within 1 km buffer of river out of these 86 ULBs and they have prepared their proposals for 5.32 Lack tons Legacy Waste remediation, which have been submitted to MoHUA for their approval and fund transfer to State. Currently, all 86 ULBs have floated tenders for the appointment of contractors to commence the dumpsite remediation work in the ULB.

3. No. of drains falling into rivers and no. of drains having floating racks/screen installed to prevent solid waste from falling into the rivers:-

There are total 1310 storm water drains identified in the state and 2089 wire mash have been installed on them to prevent floating solid from joining the stream.

Annexure- VI

Proposed Project Information's

S.No.	Description	Details
1	Project Name	Integrated Common Hazardous Waste , Treatment, Storage, Disposal & Recycling Facility
2	Address:	Plot no 2- Sector B-1 (P-H) at Industrial Growth Centre (IGC), Maneri , Dist. Mandla (MP)
3	Land Area	19.77 acres [Allotted by MPIDC (formerly MPAKVN) in notified Industrial Area]
4	Status of Environmental Clearance (EC)	Obtained from MoEF & CC (EC no-Letter No.F.No.10-40/2019-IA-III; Dated 15 th October 2020-under Project / Activity 7 (d) CHWTSDf, Category "A"
5	Project Cost	INR- 40 .0 Cr
6	Water Demand	120 KLD sources rom MPIDC supply
7	Power Requirement	325 KVA from MPMKVCL- Jabalpur & power back up provision of DG Set
8	Green Belt	33% of total area
9	Water Pollution Control	Zero Liquid Discharge (ETP & LCP)
10	Air Pollution Control	Dust Control System, Scrubber followed by Stack of appropriate height of respective sources for Incinerator, DG Set, SPL, E-waste etc
11	Objective of Project	Resources Management Facility under Environmental Sustainability approach
12	EMP Cost	INR 4 cr for EMP for Proposed Project

Annexure- VI



CTE Application – Proposed Waste Treatment & Recycle with Capacity

S. No.	Facility	Capacity	Remark
1	Secured Landfill (Direct Landfill)	250 TPD	Direct Landfill as per waste acceptance CPCB criteria
2	Landfill after Treatment	400 TPD	Landfill after treatment as per CPCB guidelines
3	Common Incineration (for hazardous waste and bio-medical waste)	55 TPD	Common Incinerator for HzW & BMW (Modular Type)
4	Bio Medical Waste Treatment	12.5 TPD	In line of CBMWTF guidelines
5	Alternative Fuel and Raw Material Facility (AFRF)	55 TPD	Collection, mixing, blending, drying, bagging & packing for reuse in line of CPCB guidelines
6	E-Waste Recycling Facility (Dry Process)	82 TPD	Dry Process Only-Collection, Dismantling, Segregation & resale to authorized vendors
7	Drum Decontamination Plant	10 TPD	De-contamination, cutting & granulation
8	Used / Spent Oil Recycling Facility	54 KLD	Standard Operating Plant as per CPCB SOP
9	Lead Recycling Facility	65 TPD	Standard Operating Plant as per CPCB SOP
10	Paper Recycling Facility	10 TPD	Dry Process-Collection, de-contamination, shredding, bailing & resale to authorized vendors
11	Plastics Recycling Facility	10 TPD	Standard Operating Plant as per CPCB SOP
12	Aluminium Dross Reprocessing Facility	165 TPD	Standard Operating Plant as per CPCB SOP
13	Spent Pot Liner (Carbon Portion) Reprocessing Facility	165 TPD	Standard Operating Plant as per CPCB SOP
14	Spent Pot Liner (Refractory Portion) Reprocessing and Disposal Facility	165 TPD	Standard Operating Plant as per CPCB SOP
15	Solvent Recovery Facility	27 KLD	Proposed Development Based on market demand development
16	Renewable Energy	2 MW	Proposed under Non-conventional green energy plan
17	Waste to Energy	2 MW	Proposed utilized in-house energy sources

(I) Plastic Waste Management in the state of Madhya Pradesh (as per Annual Report 2023-24):-

1. Municipal Solid Waste (MSW) generation from the State :- **6898.24 MT/day.**
2. Average Plastic waste generation as a part of the Municipal Solid Waste (7.23% of MSW) :-**495.70 MT/day.**
3. Composition of Plastic waste generated from the state:
 - (a) Recyclable :- 371.77 MT/day.**
(Utensils, toys, domestic goods, pet bottles, storage items, mechanical parts, other containers etc)
 - (b) Non-Recyclable:- 123.92 MT/day.**
(Carry bags, packaging materials, cutlery items, decoration, thermocol items etc.)

(II) The Plastic waste is being used in the Cement kilns for co-processing for energy utilization from 2008-09, around 84,194 MT plastic waste has been co processed during 2022-23. Around 257595.94 MT plastic waste co-processed during 2024-25.

(III) There are 133 plastic waste recyclers in the state; they recycled 4,06,213.1 MT plastic waste during 2024-25.

(IV) As per the overall status, total generation is 201984 MT and total utilization is 115524 MT during 2024-25.

(V) Action taken for implementation of the Rules in the state:

- (a)** The state government has imposed complete ban on the production, storage, transportation, sale and use of plastic carry bags in the entire state of Madhya Pradesh from 24/05/2017 under the Madhya Pradesh Jaiv Anashya Apshishtha (Niyantaran) Adhiniyam, 2004.
- (b)** The Government of India has imposed ban on Single Use Plastic (SUP) vide notification dated 12/08/2021. In compliance of which Madhya Pradesh Pollution Control Board has given direction to all 29 Single Use Plastic manufacturing units established in the Madhya Pradesh state stop the production up to 15/08/2022.
- (c)** Regular awareness programs are being conducted by the Urban Local Bodies of the State to make aware all the stake holders to comply with the regulations. Raids & seizure actions are being taken and penalties have been imposed on the violators during 2023-24 as follows:

1. No. of awareness program conducted by MPPCB/ULBs:- 44,241
2. No. of raids conducted by MPPCB/ULBs:- 74,688
3. Polythene seized (MT):- 183.98
4. Penalty imposed (Rs.): - 1,27,74,788 /-

(VI) The Madhya Pradesh Pollution Control Board identified 217 Producers/Brand owners/Importers working in the state and requiring registration from the State Pollution Control Board out of which 75 Producers/Brand owners obtained registration from the Board & 44 MSME exempted as per rules.



M.P. Pollution Control Board
Water Quality Status of 18 Polluted Rivers Stretches in M.P. - June - 2026

Annexure-VIII

S. No.	River	Code	Name of Monitoring Station	Monitoring Agency	Dissolved Oxygen	BOD	Fecal Coliform	Total Coliform	Water Quality Status
			Water Quality Criteria		>4.0 mg/l	<3.0 mg/l	<2500 MPN/100ml	<5000 MPN/100ml	
1	Basli	1607	River Basli Gohad Dam, Gohad, Bhind	MPPCB	7.2	1.8	3	32	SATISFACTORY
2	Betwa	2119	River Betwa at Nayapura Down Stream Industrial. Area-1,Mandideep	MPPCB	Dry				
		2121	River Betwa near road bridge, Bhojpur, Distt. Raisen	MPPCB	6.5	3.2	34	170	NOT SATISFACTORY
		2124	River Betwa Near Charantrithghat,Vidisha	MPPCB	6.5	3.6	32	350	NOT SATISFACTORY
		2125	River Betwa D/S after mixing of Bais River at Vidisha	MPPCB	6.2	3.2	32	280	NOT SATISFACTORY
		30080	River Betwa at Kanjia road bridge Ashoknagar	CPCB	*				
3	Chambal	1366	River Chambal at 1 km D/s Nagda	MPPCB	Nil	36	1600	1600	NOT SATISFACTORY
		3309	River Chambal at Tal Ratlam	MPPCB	Dry				
		30060	River Chambal at Fish Farm gandhisagar (M.P.)	CPCB	*				
4	Gour	2100	River Gour near Bhogdwar wss intake point Jabalpur	MPPCB	6.2	1.4	9.2	63	SATISFACTORY
5	Hiran	4613	River Hiran after mixing pariyat near road bridge at vill.Ganiyari	MPPCB	6.1	1.8	17	43	SATISFACTORY
6	Narmada	4596	River Narmada at Hanuwantia, Khandwa	MPPCB	7.6	1	1.8	41	SATISFACTORY
7	Kaliasoat	2120	River Kaliasoat Near road Bridge, Mandideep	MPPCB	6.8	2.9	63	280	SATISFACTORY
8	Kshipra	3316	River Kshipra at Mahidpur Ujjain	MPPCB	6.8	4.8	240	1600	NOT SATISFACTORY
		1468	River Kshipra at Siddhwat,Ujjain	MPPCB	6.9	6.8	4100	16000	NOT SATISFACTORY
		1369	River Kshipra at Ramghat,Ujjain	MPPCB	6.7	4	2300	160000	NOT SATISFACTORY
		3315	River Kshipra at Gaughat,Ujjain	MPPCB	5.8	8	1600	1600	NOT SATISFACTORY
		1370	River Kshipra at 1k.m. d/s Trivenisangam ,Ujjain	MPPCB	Stagnant water				

9	Kunda	2114	River Kunda at Khargone	MPPCB	Dry				
10	Khan	1367	River Khan at Kabit Khedi Indore	MPPCB	Nil	14	350	2700	NOT SATISFACTORY
		2110	River Khan at Shakkarkhedi, Indore	MPPCB	Nil	15	350	2400	NOT SATISFACTORY
		2111	River Khan at Sanwer Indore	MPPCB	Nil	15	220	2100	NOT SATISFACTORY
		5539	River Khan at Ramwasa Stop Dam, Ujjain	MPPCB	5.5	14	1600	1600	NOT SATISFACTORY
11	Mahi	5916	River Mahi at vill.Bajna (M.P.)	MPPCB	7	1.8	1.8	46	SATISFACTORY
12	Mandakini	1372	River Mandakini at Chitrakoot, Satna	MPPCB	7.4	2.3	1.8	110	SATISFACTORY
13	Parwati	1615	River Parwati near intake point Pillukhedi, Rajgarh	MPPCB	Stagnant water				
		2126	River Parwati D/s after vindhyachal nalla, Pillukhedi, Rajgarh	MPPCB	Dry				
14	Sindh	1608	River Sindh at Dabra, Gwalior	MPPCB	7.7	1.8	Nil	24	SATISFACTORY
15	Sone	3834	River Sone, Chitwal near road bridge Chitrangi, Singrauli	MPPCB	7.9	1.8	1.8	130	SATISFACTORY
16	Tapti	1250	River Tapti at Hathnoor, Burhanpur	MPPCB	6.8	1.8	14	140	SATISFACTORY
17	Wardha	30059	River Wardha at Bangon village near Pandhurna	CPCB	*				
18	Tons	1144	River Tons at Madhavgarh, Bardhiyaghat Satna	MPPCB	**				
		3328	River Tons at Madhavgarh near PHED w/s intake point Satna	MPPCB	**				
		*	These locations are not covered under NWMP by MPPCB						
		**	Not under MPPCB monitoring schedule in this month						

A. Ground water Management and Rain Water Harvesting (RWH):

Under the State Action Plan named “Akshay Jal Sanchay Yojna”, the current number of installed rainwater harvesting structures in the urban area of State is 47564. The work of further installation is also going on.

In the first phase of the mission 29 cities were chosen from 11 water scarce districts in Madhya Pradesh as pilot cities. Concentrated efforts were made not only for the selected district under the mission, but the purview of the project was also extended to all the other districts of the State. The National position of Madhya Pradesh was 3rd in the first phase of the program. MP has also incorporated RWH in its Building By-laws and the mandatory provision is made in MP Bhumi Vikas Nigam- 2012 for installation of RWH on all building structures covered over 140m² land area.

Jal Shakti Abhiyan was launched in July 2019 with following components:

- Renovation of old Rain water Harvesting (RWH) Structures and creation of new RWH structures.
- Tree plantation.
- Clean water channels & use that for recharge of aquifers through wells.
- Identification and rejuvenation of water bodies.
- Reuse of treated waste water.
- Creation of permeable green spaces.
- Jal Shakti”park (Rain water Harvesting parks) in big / capital cities.

Jal shakti Abhiyan 3 (Catch the Rain 3) was launched on March 4th 2023 by the Honorable Prime Minister. In the second phase the intervention was extended to all the cities and likewise in Madhya Pradesh all the 418 ULBs are the part of the mission. The Progress made under the mission under various tasks are as follows:

S.No	Component	Progress
1	No. of RWH structures renovated	17611
2	No. of RWH structures constructed	125131
3	Number of Establishments using Treated Wastewater	1850
4	Total Treated Waste water Reused (in KLD)	179521
5	Number of Water Bodies Rejuvenated	969
6	Total Number of Saplings Planted	2566063

B. Demarcation of Floodplain and removal of illegal encroachments:-

Many Actions have been taken in this matter. Municipal corporations and councils have been instructed by UADD through letter no.4589 dated 14.05.2020 to take appropriate action for the removal of illegal encroachments. This is a continuous process.

C. Plantation activities along the rivers:-

Plantation is done every year by the ULBs. Around 11,40,000 nos., 13,20,000 and 14,80,000 nos. of trees have been planted in year 2021, 2022 and 2023, respectively by different ULBs. No. of Saplings planted till date is 25,66,063.

D. Development of Biodiversity park:-

This activity comes under Madhya Pradesh State Biodiversity Board, which is constituted under the Department of Forest, Govt. of MP. As per the information available on website of MPSBB biodiversity, the Biodiversity parks are being developed in Sagar, Rewa, Ujjain, Indore, Shahdol, Dewas, Burhanpur and Hoshangabad through Forest Department. Representative floral species of the area and rare, endangered and threatened species of the area are being conserved under Biodiversity Park.

E. Reuse of Treated Water:-

At present 385.056 MLD of treated water is being used for irrigation/gardening purpose. Twenty percent of the total cumulative capacity of the STPs under construction under AMRUT is proposed to be reused for irrigation and other purposes.

F. Model river being adopted by the State & Action proposed for achieving the bathing quality standards:

For River Khan, total quantity of sewage affecting the river is 350MLD. For preventing pollution in the river, 9 STPs having cumulative capacity of 412 MLD are operational. These include 4 new STPs having cumulative capacity of 62 MLD which were commissioned in March 2021 (3 STPs under AMRUT and one under Smart City project). Therefore, total 412 MLD cumulative capacity of STPs are now operational for preventing River Khan from pollution and will satisfy the bathing quality standards of the river stream.