

MAHARASHTRA POLLUTION CONTROL BOARD

Phone No. 24010437 / 24020781

Visit us at : <http://mpcb.gov.in>

Email : jdwater@mpcb.gov.in



Kalptaru Point 2nd floor,
Sion Matunga Scheme Road
No. 8, Infant of Sion Circle,
Sion (E),
Mumbai – 400 022.

"Your Service is our Duty"

No./MPCB/JD(WPC)/250507-FTS-0037

Date 07/05/2025

To,

The Secretary,

Ministry of Jal Shakti,

Shram Shakti Bhawan,

Rafi Marg, New Delhi-110001

Sub: Submission of Monthly Progress Report of compliance of H'ble NGT Order in O.A. No. 673/2018 in the matter of news item published in The Hindu authored by Shri Jacob Koshy titled, "More river stretches are now critically polluted: CPCB".(for the month Feb – 2025)

Ref: Office Memorandum dtd. 22.01.2020 by National Mission for Clean Ganga, Ministry of Jal Shakti.


Respected Sir,

Hon'ble National Green Tribunal in order dtd. 06.12.2019 in O. A. No. 673/2018 directed Chief Secretaries of all states to submit Monthly Progress Report to Secretary, Ministry of Jal Shakti, GoI along with copy to CPCB.

In view of the same, Monthly Progress Reports of Maharashtra State have been submitted up to Jan 2024. We are submitting herewith Monthly Progress Report for month of Feb 2025 in prescribed format.

This is submitted in prejudice of Hon'ble Supreme Court Order vide dtd. 14.02.2020, in which Hon'ble Supreme court has stayed impinged order dtd. 08.04.2019 of Hon'ble NGT.

Yours faithfully,


(Dr. Avinash Dhakne, IAS)
Member Secretary

Copy Submitted in favor of information to:

Hon'ble Chairman Maharashtra Pollution Control Board, Mumbai.

Copy submitted for information to:

1. Principal Secretary, Environment Department, GoM, Mantralaya, Mumbai
2. Member Secretary, Central Pollution Control Board, New Delhi

Copy for information to:

Joint Director (WPC)/RO HQ, MPCB, Mumbai

National Mission for Clean Ganga
Format for submission of Monthly Progress Report in the NGT Matter OA No.
673 of 2018 (in compliance to NGT order dated 24.09.2020)
For the State of Maharashtra (**Feb** -2025)

Overall status of the State:

I. Total Population: Urban Population & Rural Population separately:

Rural: 6,15,45,441, Urban: 5,08,27,531 Estimated Sewage Generation
(MLD): **9190.10 MLD**

Details of Sewage Treatment Plant (entire State): As per Annexure-II

- Existing no. of STPs and Treatment Capacity (in MLD): **155 STPs** with treatment capacity of **7013.26 MLD**
- **Capacity Utilization of existing STPs : 4927.66 MLD**
MLD of sewage being treated through Alternate technology: Faecal Sludge Treatment Plant- 15 FSTPs have been installed along polluted river stretches, with total capacity of 300 KLD.

Gap in Treatment in MLD : $(9190.10 - 4927.66) = 4262.44$ MLD

Gap in STP installed capacity in MLD: $(7013.26 - 4927.66) = 2085.60$

- **No. of STPs installed- 155**
- **No. of Operational STPs :150**
- **No. of Complying STPs : 93**
- **No. of Non-complying STPs : - 57**
- **Non. Operational STP : 4 Nos .**
- **STP Plant under Upgradation : 1 Nos.**
- **Results Awaited : Nil**
- **Along 53 Polluted Rivers (in Priority I - 9, II - 6, III - 14, IV - 10, V – 14) MPR**
submitted for Year 2020, 2021, 2022, 2023, & upto Jan 2025.
- Total sewage generation in PRS – 2728.65 MLD
- No. of STPs-64
- Sewage treatment existing in PRS – 2024.16 MLD
- Gap in Treatment Capacity- 704.49
- Capacity Utilization – 1676.07 MLD
- STPs proposed/ ongoing – 1279.70 MLD
(Pls refer Annexure-I for river wise progress of STP work)

Details of each existing STP in the State

Sr. No.	Name of the Town with no. of STP	Location of the Sewage Treatment Plant (STP)	Sewage Treatment Plant (STP) Installed Capacity (MLD) STP wise	Status (Operational / Non-Operational / Under Construction)	Present capacity/ utilization (MLD)	Compliance Status (Comply / Non-Comply /)
1.	Municipal Corporation of Greater Mumbai	Colaba WWTF Nr Afgan Church Colaba Mumbai -05 Tel No.22150723	41	Operational	31	Comply
2.	Municipal Corporation of Greater Mumbai	LGP WWTF-IPS 89,Dr.A.B. Road Worli Mumbai 18. Tel No.24933697	757	Operational	309	Non-Comply
3.	Municipal Corporation of Greater Mumbai	Malad STP Marve Road, Mith Chawky, Malad (W), Mumbai-95 Tel : 28820860	280	Operational	204	Comply
4.	Municipal Corporation of Greater Mumbai	Charkop STP MHADA, Sector 8 & 9, Kandivali(W), Mumbai- 400067 Tel : 28681357	6	Operational	5.0	Comply
5.	Municipal Corporation of Greater Mumbai	Bhandup WWTF Off eastern Express Highway Near Airoli Bridge Traffic Signal Bhandup East Tel No. 8286226994	280	Operational	102	Comply
6.	Municipal Corporation of Greater Mumbai	Ghatkopar WWTF Off eastern Express Highway Near Pant Nagar Traffic Signal Ghatkopar East. Tel No. 9082820120	386	Operational	116	Comply
7.	Municipal Corporation of Greater Mumbai	Versova STP J.P. Road Jn.,Link Road, Near Apnana Bazar, Andheri (W), Mumbai-53 Tel : 26366881	180	Operational	113	Comply
8.	Municipal Corporation of Greater Mumbai	Influent Pumping Station Bandra, Mahim (West), Mumbai 400016.Tel. No. 24464750	797	Operational	572	Non - Comply
9.	Thane Municipal Corporation	TMC STP Kopri, Thane	120	Operational	60.0	Comply
10.	Thane Municipal Corporation	TMC STP Mumbra, Thane	32	Operational	13.0	Comply
11.	Thane Municipal Corporation	TMC STP Vartak Nagar	0.9	Operational	0.3	Comply
12.	Thane Municipal Corporation	Vitava	8.45	Operational	5.0	Comply

13.	Thane Municipal Corporation	Everest World, Kolshet	23.06	Operational	8.0	Comply
14.	Thane Municipal Corporation	Lodha	22.02	Operational	16.0	Comply
15.	Thane Municipal Corporation	Nagla Bunder	7	Operational	3.5	Comply
16.	Mira- Bhaindar Municipal Corporation	Bhayander (W) near Garden Court Tower	8	Operational	8.0	Non - Comply
17.	Mira- Bhaindar Municipal Corporation	Golden Nest Road, Bhayander (E) Goddev	12	Operational	7.0	Comply
18.	Mira- Bhaindar Municipal Corporation	Kanakia, Mira Road (E)	17	Operational	10.0	Comply
19.	Mira- Bhaindar Municipal Corporation	Shanti Park - Mira road - Sanghavinagar	13	Operational	8.0	Comply
20.	Mira- Bhaindar Municipal Corporation	Mhada- shanti garden- Mira Penkarpadagavthan (Mhada Colony)	7	Operational	7.0	Comply
21.	Mira- Bhaindar Municipal Corporation	Shanti nagar Mira road station, Near ayappamandir,	11	Operational	6.0	Comply
22.	Mira- Bhaindar Municipal Corporation	Ghodbunder- Kashigaon, Mashachhapada Bhayander, Survey No. 233	14	Operational	14.0	Comply
23.	Mira- Bhaindar Municipal Corporation	Jesal park	2	Operational	2.0	Non-Comply
24.	Mira- Bhaindar Municipal Corporation	Near Corporation Garden, Kashmiri Road, Reservation 170	12	Operational	12.0	Non-Comply
25.	Mira- Bhaindar Municipal Corporation	Shrushti complex, Mira Road	1.5	Operational	1.5	Non - Comply
26.	Vasai-Virar Municipal Corporation	Bolinge Village STP - 2,	30	Operational	30.0	Non - Comply
27.	Kalyan Dombivali Municipal Corporation	Adharwadi	25	Operational	22.0	Comply
28.	Kalyan Dombivali Municipal Corporation	Barave	15	Operational	10.0	Non - Comply
29.	Kalyan Dombivali Municipal Corporation	Motagaon	40	Non Operational	5.0	Non Operational
30.	Kalyan Dombivali Municipal Corporation	Chinchpada	40	Operational	15.0	Comply
31.	Kalyan Dombivali Municipal Corporation	Manda Titwala 2.0 MLD.(E)	2	Operational	1.0	Comply
32.	Kalyan Dombivali Municipal Corporation	Manda Titwala 1.0 MLD (W)	1	Operational	0.5	Comply
33.	Bhiwandi Nizampur Municipal Corporation	Katai-1	13	Operational	13.0	Comply
34.	Bhiwandi Nizampur Municipal Corporation	Katai-2	17	Non-Operational	-	Non Operational
35.	Bhiwandi Municipal Corporation Idgah Slaughter House STP	Idgah Slaughter House STP	30	Operational	30	Comply
36.	Ambernath Municipal Council	Vadalgaon STP	45	operational	22	Non-Comply
37.	Ambernath Municipal Council	Chikloli STP	9	Operational	2.5	Comply

38.	Kulgaon Badalapur Municipal Council	Badlapur STP	22	Operational	20	Comply
39.	Ulhasnagar Municipal Corporation	Shanti Nagar-1	31.26	Operational	15	Non-Comply
40.	Ulhasnagar Municipal Corporation	Shanti Nagar-2	15	Operational	6.0	Comply
41.	Ulhasnagar Municipal Corporation	Vadholgaon	20.7	Operational	15.0	Non-Comply
42.	Navi Mumbai Municipal Corporation	Sec-12 C.B.D.	19.00	Operational	12.0	Comply
43.	Navi Mumbai Municipal Corporation	Sec-50, Nerul	100.00	Operational	32.9	Comply
44.	Navi Mumbai Municipal Corporation	Sec-18, Vashi	100.00	Operational	21.6	Comply
45.	Navi Mumbai Municipal Corporation	Sec-20, Sanpada	37.50	Operational	18.9	Comply
46.	Navi Mumbai Municipal Corporation	Sec-15, Ghansoli	30.00	Operational	11.9	Comply
47.	Navi Mumbai Municipal Corporation	Sec-14, Koparkhairane	87.50	Operational	30.8	Comply
48.	Navi Mumbai Municipal Corporation	Sec-18, Airoli	80.00	Operational	27.3	Comply
49.	Panvel Municipal Corporation	Bandar Road, Panvel, Dist. Raigad.	14	Operational	12.0	Comply
50.	Panvel Municipal Corporation	Sector-16, Kharghar, Tal. Panvel, Dist. Raigad.	25	Non-operational	8.0	Non-operational
51.	Panvel Municipal Corporation	Sector-16, Kharghar, Tal. Panvel, Dist. Raigad.	70	Operational	32.0	Comply
52.	Panvel Municipal Corporation	Sector-32, , Kamothe, Tal. Panvel, Dist. Raigad.	85	Operational	42.4	Comply
53.	Panvel Municipal Corporation	Sector-12, Kalamoli, Tal. Panvel, Dist. Raigad.	50	Operational	30.0	Comply
54.	Panvel Municipal Corporation	Sector-06, Ulwe, Tal. Panvel, Dist. Raigad.	32	Operational	2.0	Comply
55.	Panvel Municipal Corporation	Kalundre, Kalundre Gaon, Panvel, Navi Mumbai	2	Operational	2	Comply
56.	Panvel Municipal Corporation	CIDCO Karanjade	28	Operational	2.0	Comply
57.	Nashik Municipal Corporation	Chehedi STP	22	Operational	22.0	Comply
58.	Nashik Municipal Corporation	Chehedi STP	21	Operational	21.0	Comply
59.	Nashik Municipal Corporation	Panchak	7.5	Operational	7.5	Comply
60.	Nashik Municipal Corporation	Panchak	21	Operational	21.0	Comply
61.	Nashik Municipal Corporation	Panchak	32	Operational	32.0	Comply
62.	Nashik Municipal Corporation	Tapvan	78	Operational	78.0	Comply
63.	Nashik Municipal Corporation	Tapvan	52	Operational	52.0	Comply
64.	Nashik Municipal Corporation	Agar Takali	70	Operational	70.0	Comply
65.	Nashik Municipal Corporation	Agar Takali	40	Operational	40.0	Comply

66.	Nashik Municipal Corporation	Municipal STP Gangapur	18	Operational	18.0	Comply
67.	Tryambakeshwar Municipal Council	Municipal Council Tryambak	1	Operational	1.0	Non-Comply
68.	Nashik Municipal Corporation-	Municipal STP Pimpalgaon Baswant	32	Operational	32.0	Comply
69.	Shirpur Municipal Council	Municipal Council - Shirpur, Tq Shirpur Dist Dhule	12.5	Operational	6	Non-Comply
70.	Nandurbar Municipal Council	Municipal Council - Nandurbar, Tq and Dist Nandurbar	17.5	Operational	9.3	Non-Comply
71.	Shirdi Nagarpanchyat	Shirdi, Tal-- Rahata, Dist- Ahmednagar	16	Operational	4.2	Comply
72.	Pune Municipal corporation	Erandwane STP, S.No.3&4 Erandwane	50	Operational	50.0	Comply
73.	Pune Municipal corporation	Bopodi STP, S.No.2A, 2B, 2C, 2D &6 (P) Bopodi	18	Operational	18.0	Comply
74.	Pune Municipal corporation	Tanajiwadi S.No.24, Shivajinagar	17	Operational	17.0	Comply
75.	Pune Municipal corporation	Bhairoba STP, Final plot No.330 S.No.33A, 33B Koregaon Park	130	Operational	130.0	Comply
76.	Pune Municipal corporation	Mundhawa STP, S.No.2,3A,4 Mundhawa	45	Operational	45.0	Non Comply
77.	Pune Municipal corporation	Vithalwadi STP, S.No.20(P) Hingane	32	Operational	32.0	Comply
78.	Pune Municipal corporation	Baner STP, S.No.221 To 227 Baner	30	Operational	30.0	Comply
79.	Pune Municipal corporation	Kharadi STP, S.No.74, 75 Kharadi	40	Operational	40.0	Comply
80.	Pune Municipal corporation	New Naidu STP, S.No.439 To 444 Pune final Plot No. 98 Knndy Road	115	Operational	115.0	Comply
81.	Ulhasnagar Municipal Corporation (Khadegovili STP)	(Khadegovili STP)	8	Operational	5.0	Non-Comply
82.	Baramati Munucipal council	Gunawadi Road, Baramati	11.5	Operational	11.5	Non-Comply
83.	Daund Municipal Council	Daund Municipal Council STP	4.2	Non-Operational (Maintanance work under progress)	0	Non-Operational
84.	Saswad Municipal Council	Saswad Municipal council STP	2	Operational	2	Non-Comply
85.	Lonavala Municipal Council	Dongar Gaon, Lonavala	6.0	Operational	6.0	Comply
86.	Shirur Municipal Council	Sr. No. 269, Sonar Ali, Shirur	6	Proposed	5.2	Proposed
87.	Pune Cantonment Board	900 Boottee Street, Pune-!	20	Operational	9	Non-Comply
88.	Khadaki Cantonment Board	Gaddi Adda, Ward No. Tamela Chawl, Khadaki.	8	Operational	6	Non-Comply

89.	Khadaki Cantonment Board	East Khadali, Near Lokmanya Tilak Highschool	1.2	Operational	1	Non-Comply
90.	Pimpri Chinchwad Municipal Corporation	Chikhali Phase I	16	Operational	11.5	Comply
91.	Pimpri Chinchwad Municipal Corporation	Chikhali Phase II	16	Operational	11.5	Comply
92.	Pimpri Chinchwad Municipal Corporation	Chinchwad Phase I (Bhatnagar)	30	Operational	29.1	Non Comply
93.	Pimpri Chinchwad Municipal Corporation	Chinchwad Phase II	30	Operational	29.1	Comply
94.	Pimpri Chinchwad Municipal Corporation	Sangvi Phase I	10	Operational	8.0.	Non Comply
95.	Pimpri Chinchwad Municipal Corporation	Kasarwadi I	40	Operational	32.7	Comply
96.	Pimpri Chinchwad Municipal Corporation	Kasarwadi II	40	Operational	32.7	Comply
97.	Pimpri Chinchwad Municipal Corporation	Kasarwadi III	40	Operational	32.7	Comply
98.	Pimpri Chinchwad Municipal Corporation	Pimple Nilekh	20	Operational	18.5	Comply
99.	Pimpri Chinchwad Municipal Corporation	Ravet	20	Operational	12.4	Comply
100.	Pimpri Chinchwad Municipal Corporation	Akurdi	30	Operational	17.8	Comply
101.	Pimpri Chinchwad Municipal Corporation	Sangvi Phase II (Dapodi)	20	Operational	16.7	Comply
102.	Pimpri Chinchwad Municipal Corporation	Chahroli Phase I	21	Operational	17.9	Comply
103.	Pimpri Chinchwad Municipal Corporation	Chahroli Phase II	20	Operational	17.9	Non Comply
104.	Solapur Municipal Corporation	Degaon STP	75.00	Operational	68.0	Comply
105.	Solapur Municipal Corporation	Kumathe STP	12.50	Operational	12.5	Comply
106.	Solapur Municipal Corporation	Pratap Nagar STP	15.00	Operational	15.0	Comply
107.	Mahabaleshwar Municipal Council	Compartment no. 79(City Survey no.257/1) behind Karmachari Vasahat, At-Mahabaleshwar, Tal-Mahabaleshwar, Dist-Satara	4	Operational	22	Comply
108.	Mahabaleshwar Municipal Council	at Survey No.626, near Dhobi Ghat,At-Mahabaleshwar, Tal-Mahabaleshwar, Dist-Satara	1	Operational	0.5	Comply
109.	Panchagani Municipal Council	Survey No. 83/2 near Siddharthnagar,At-Panchgani, Tal-Mahabaleshwar, Dist-Satara	0.65	Operational	0.5	Comply
110.	Panchagani Municipal Council	Plot no. 497/4 & 5 near Shivajinagar,At-Panchgani, Tal-Mahabaleshwar, Dist-Satara	0.35	Operational	0.28	Comply
111.	Panchagani Municipal Council	Hindu Crematorium,At-Panchgani, Tal-	1.5	Operational	1.0	Comply

		Mahabaleshwar, Dist-Satara				
112.	Karad Municipal Council	Bara Dabari, Karad, Tal-Karad, Dist-Satara	12.5	Operational	9.5	Non Comply
113.	Malkapur Municipal Council	A/p-Malkapur Tal Karad Dist-Satara	5	Operational	4	Comply
114.	Malkapur Municipal Council	A/p-Malkapur Tal Karad Dist-Satara	3	Operational	2	Comply
115.	Pandharpur Municipal Council	STP Gopalpur,Pandharpur	15.5	Operational	12	Non-Comply
116.	Pandharpur Municipal Council	STP, 65 Acre,Pandharpur	2.5	Operational	0.5	Non-Comply
117.	Kolhapur Municipal Corporation, Kolhapur	Kolhapur Municipal Corporation STP (76 MLD)Kasaba Bavada, Kolhapur	76	Operational	75.0	Comply
118.	Kolhapur Municipal Corporation, Kolhapur	Kolhapur Municipal Corporation STP (17 MLD)Dudhali, Kolhapur	17	Operational	16.0	Comply
119.	Sangli Municipal Corporation	Dhulgaon STP 27 MLD (Oxidation pond)	27	Operational	27.0	Non Comply
120.	Sangli Municipal Corporation	STP at Miraj-9 MLD (Oxidation pond)	9	Operational	9	Non-Comply
121.	Sangli Municipal Corporation	Hamumannagar STP 100 Footy road(Commising date-23/7/2018)	23.5	Operational	16.0	Non Comply
122.	Ichalkaranji Municipal Council	Ichalkaranji Municipal Council (STP 18 MLD) Old Sangli Naka, Ichalkaranji	20	Operational	16	Comply
123.	Chhatrapati Sambhajnagar Municipal Corporation	Chhatrapati Sambhajnagar	161	Operational	70.0	Non Comply
124.	Chhatrapati Sambhajnagar Municipal Corporation	Padegaon	10	Operational	2.5	Non-Comply
125.	Chhatrapati Sambhajnagar Municipal Corporation	Salim Ali Lake	5	Presently upgradation of STP is in progress and sewage is diverted to Kanchanwadi STP which has sufficient capacity.	0	Under Upgradation work
126.	Chhatrapati Sambhajnagar Municipal Corporation	At Zalta,	35	Operational	7.5	Non-Comply
127.	Nanded Waghala Municipal Corporation	Elichpur	30	Operational	12.0	Non Comply
128.	Nanded Waghala Municipal Corporation	Bondar	87	Operational	35.0	Non Comply
129.	Nanded Waghala Municipal Corporation	Sangvi	15	Operational	10.0	Non Comply
130.	Nagpur Municipal corporation	Bhandewadi	200	Operational	200.0	Non-Comply

131.	Nagpur Municipal corporation	Bhandewadi	130	Operational	130.0	Non-Comply
132.	Nagpur Municipal corporation	Mankapur	5	Operational	5.0	Non-Comply
133.	Nagpur Municipal corporation	Mokshadham	5	Operational	5.0	Comply
134.	Nagpur Municipal corporation	Kachimet (NIT)	1	Operational	1.0	Comply
135.	Nagpur Municipal corporation	Sonegaon (NIT)	0.3	Operational	0.3	Comply
136.	Nagpur Municipal corporation	Hazari Pahad (NIT)	4	Operational	4.0	Comply
137.	Nagpur Municipal corporation	Somalwada-1(Ongoing work by NIT)	20	Operational	20.0	Comply
138.	Nagpur Municipal corporation	Dabha(NIT)	5	Operational	5.0	Comply
139.	Hinganghat Municipal Council	Pili Mazid Bhimnagar Ward, Hinganghat.	10 + 3.5	Operational	6.25	Comply
140.	Amravati Municipal Corporation	STP-1 –Lalkhadi,	44	Operational	44.0	Non Comply
141.	Amravati Municipal Corporation	STP-2-Lalkhadi	30.5	Operational	30.5	Non Comply
142.	Shegaon Municipal Council	S.No. 752/1, Charmori, Shegaon, Dist.-Buldana	7	Operational	3.5	Non Comply
143.	Washim Municipal Council	Opposite to Chamunda Devi Mandir, Nimazaga Washim	8	Operational	4	Non Comply
144.	Chandrapur Municipal Corporation	Pathanpura	45	Operational	24.0	Non Comply
145.	Chandrapur Municipal Corporation	Rehmat Nagar	25	Operational	22.0	Comply
146.	Chandrapur Municipal Corporation	Azad Garden	0.5	Operational	0.5	Non-Comply
147.	Akola Municipal Corporation	Shiloda	30	Operational	30	Non Comply
148.	Akola Municipal Corporation	PDKV	7	Operational	7	Non Comply
149.	Panvel Municipal Corporation	CDCO Taloja phase-I	32	Operational	7	Comply
150	Kalyan Dombivali Municipal Corporation (Vadavali STP)	Vadavali STP)	21	Operational	10	Comply
151	Kalyan Dombivali Municipal Corporation(Vadeghar STP)	(Vadeghar STP)	26	Operational	10	Comply
152	Mumbai Municipal Corporation MCGM – Powai STP	WSP Compound Powai 8 MLD STP.	8.0	Operational	8.0	Comply
153	Barshi Municipal Council	Aatri krushi mandir, kasarwadi road barshi	18.5	Operational	8.5	Comply
154	Pimpri Chinchwad Municipal Corporation	Survey no 217, Bhosari	7	Operational	5	Comply
155	Pimpri Chinchwad Municipal Corporation	Kudalwadi Nalla-(Ramdara Nalla), Chikhli.	3.0	Operational	2	Comply

			7013.26		4927.66	
--	--	--	---------	--	---------	--

Details of under construction STPs along the Polluted River Stretches- List of 23 STP

Sr. No.	Name of the City/Town	Location	Capacity of the plant in MLD	Physical Progress in %	Status of I&D or House sewer connections	Completion Timeline
1	Municipal Corporation of Greater Mumbai	WSP Compound	8	work completed now in operation	---	Now In operation
2	Pimpri Chinchwad Municipal Corporation	Under construction STP	12	Work was stopped and structure demolished as per Hon'ble NGT Order. Retendering has been initiated and work is allotted to contractor on land parcel at Chikhli.	Construction work is Under Progress.	Oct-2025.
3.	Sangli Miraj Kupwad Municipal Corporation	SMKC Bedag road Miraj	22.5	100% work is completed	Out of 3 intermediate Pumping stations, 1 SPS completed of capacity 10 MLD and STP is in running condition. Balance SPS work will be completed.	Jul-2025
4	Jalgaon Municipal Corporation	Gat No.413,390 Jalgaon Shiwar	48	Civil Construction, Mechanical Work, under sewage line completed & only power supply tendering work order is completed.	Sewage line completed	Apr 2025
5.	Pachora Municipal Council	Pachora Municipal Council STP	9	Civil work is completed, machinery yet not installed.	Drainage network work is under progress.	Dec 2025
6	Kolhapur Municipal Corporation, Kolhapur	Kolhapur Municipal Corporation STP (6 MLD) Dudhali, Kolhapur	6	95% work completed		Apr 2025
7	Ichalkaranji Municipal Council	Ichalkaranji Municipal Council (STP 18 MLD) Ichalkaranji STP Takawade	18	95% work completed		Apr 2025
8	Roha Municipal Council	Kundalika River Right Bank at Survy No. 128/3A at Vill. Ashtami, about 120 mtrs. away from Kundalika River.	1	Roha MC has stipulated the condition of provision of Septic tank & soak pit while granting the building permission. Rest water is discharged in to saline water zone of Kundalika.		Mar 2027

				1MLD and 4 MLD capacity of STP proposed.		
9	Nanded Waghala Municipal Corporation	Chunal Nalla	10	95 %	Sewage Pumping station- RCC construction work completed. construction work of 150 meters nala completed. MBBR tank- 2 Nos. - completed . Construction work of Clarifier completed. G.I.Pipeline work from sewage pumping station to inlet of STP completed. Only electric supply is pending.	July 2025
10	Gadchiroli Municipal Council	Bormala Road, Gadchiroli	11.5	Work order for STP is just awarded to contractor. Foundation work is just started.	40% work of main drainage line has been completed. The work of internal drainage is yet to start.	<u>Dec 2025</u>
11	Khalapur Nagar Panchayat	Khalapur Nagar Panchayat STP	3	Work completed up to PCC level.		<u>Dec 2025</u>
12	Amalner Municipal Council	Amalner Municipal Council STP	12.6	15% work completed	Total Sewage network length is 80km, till date work completed is 21km.	<u>Dec 2025</u>
13	Dhule Municipal Corporation	Dhule Municipal Corporation STP	17	88% of Underground drainage work completed, 92% construction work of 40 MLD STP is completed and 90 % construction work of 17 MLD STP is completed Technology- SBR Funding details- Amrut Mission.	The Sewer network is completed upto 130 Km and 16 Km network is under progress..	<u>Apr 2025</u>
14	Dhule Municipal Corporation	Dhule Municipal Corporation STP	40			
15	Ballarpur Municipal Council	Near Solid Waste Management Plant, Survey No. 22	7.5	Work Order for STP awarded and excavation work in under progress	Drainage pipeline of 54.09 kms is proposed in the zone-I of Ballarpur City. Zone-II of Ballarpur City is having old drainage network & same will be utilized.	<u>Dec 2026</u>
16	Ballarpur Municipal Council	Visapur Road, Survey No. 86/2	8.5			

17	Kulgaon Badalapur Municipal Council	Kulgaon Badalapur Municipal Council Proposed STP	12	Preliminary works in progress - Cleaning, survey, design, trial bore etc. 80 % Civil work completed.	1.Hendrepada nalla- 2.5km 2. Joveli nalla- 1km 3. Eramjad nalla- 550mtr. 4. Badlapur gaon nalla- 1.5km 5. Sonivali Nalla- 700mtr. 6. Near WTP barrage road nalla-2km	<u>May. 2025</u>
18	Kulgaon Badalapur Municipal Council	Kulgaon Badalapur Municipal Council Proposed STP	10			
19	Solapur Municipal Corporation	Desai Nagar STP	20	65 % work civil work is completed		<u>December 2025</u>
20	Pune Municipal corporation	Ramtekadi	10	10 % work civil work is completed.	Existing sewage network	<u>March 2026</u>
21	Saswad unicipal Council	Saswad	3	95% work is completed		<u>Apr 2025</u>
22	Saswad unicipal Council	Saswad	3	95% work is completed		<u>Apr 2025</u>
23	Degloor Municipal Council, Tal-Degloor, Dist-Nanded	Gat No- 70,71,72,73, Degloor, Tal-Degloor, Dist-Nanded	8	Civil & Mechanical work completed. Electrical work remaining.	House connection to drainage line/chamber remaining.	<u>Dec 2025</u>
		Total	307			

Details of Proposed STPs in the State (List of 79 STP)

Sr. No.	Name of the Town with no. of STP	Location	Capacity of the STP proposed in MLD	Status of Project (at DPR Stage/ Under Tendering/ Work to be Awarded)	Likely Date of Completion
1.	Municipal Corporation of Greater Mumbai	Worli STP, MCGm, Mumbai	500	Proposed	Mar-26
2.	Municipal Corporation of Greater Mumbai	Bandra STP, MCGM, Mumbai	360	Proposed	Mar-26
3.	Municipal Corporation of Greater Mumbai	Dharavi STP, MCGM, Mumbai	418	Proposed	Mar-26
4.	Municipal Corporation of Greater Mumbai	Ghatkopar STP, MCGM, Mumbai	337	Proposed	Mar-25
5.	Municipal Corporation of Greater Mumbai	Versova	180	Proposed	Mar-25
6.	Municipal Corporation of Greater Mumbai	Bhandup	215	Proposed	Mar-25
7.	Municipal Corporation of Greater Mumbai	Malad STP, MCGM, Mumbai	454	Proposed	Mar-27
8.	Mira- Bhaindar Municipal Corporation	Bhayander West	8	Proposed	Sep-2025
9.	Mira- Bhaindar Municipal Corporation	Kharigaon	13	Proposed	April 2025
10.	Vasai-Virar Municipal Corporation	Chikhhal dongri	13	Proposed	Dec-2025
11.	Vasai-Virar Municipal Corporation	Nalla sopara (East)	30.5	Proposed	
12.	Vasai-Virar Municipal Corporation	Nalla sopara (West)	49	Proposed	
13.	Vasai-Virar Municipal Corporation	Navghar Manikpur	7.1	Proposed	
14.	Vasai-Virar Municipal Corporation	Navghar Manikpur	33.85	Proposed	
15.	Vasai-Virar Municipal Corporation	Vasai	11.57	Proposed	
16.	Bhiwandi Nizampur Municipal Corporation	Bhadwad	9	Proposed	Dec-2025
17.	Bhiwandi Nizampur Municipal Corporation	Stepping Garden	31	Proposed	Dec-2025
18.	Kulgaon Badalapur Municipal Council	Kulgaon Badalapur Municipal Council Proposed STP	10	Proposed	Dec.2025
19.	Panvel Municipal Corporation	CIDCO Pushpak Nagar	45	Proposed	Apr 2027
20.	Roha Municipal Council	Kundalika River Left Bank, at Survy No. 211/1/2/3/4/8/9/10/11(0.43A) at Roha.	4	Proposed	Dec 2026
21.	Ahmednagar Municipal Corporation	Ahmednagar, Tal & Dist- Ahmednagar	57	Proposed	Mar 2027

22.	Pune Municipal corporation	Pune Municipal Corporation, Botanical Garden, Pune	10	Proposed - Work order issued	2025
23.	Pune Municipal corporation	Pune Municipal Corporation, Baner,	25	Proposed - Work order issued	2025
24.	Pune Municipal corporation	Pune Municipal Corporation, Warje, Pune	28	Proposed - Work order issued	2025
25.	Pune Municipal corporation	Pune Municipal Corporation, Vadgaon, Pune	26	Proposed - Work order issued	2025
26.	Pune Municipal corporation	Pune Municipal Corporation, Tanaji Wadi,	15	Proposed - Work order issued	2025
27.	Pune Municipal corporation	Pune Municipal Corporation, Naidu,	127	Proposed - Work order issued	2025
28.	Pune Municipal corporation	Pune Municipal Corporation, Dhanori, Pune	33	Proposed - Work order issued	2025
29.	Pune Municipal corporation	Pune Municipal Corporation, Bhairaba, Pune	75	Proposed - Work order issued	2025
30.	Pune Municipal corporation	Pune Municipal Corporation, Mundhva, Pune	20	Proposed - Work order issued	2025
31.	Pune Municipal corporation	Pune Municipal Corporation, Kharadi, Pune	30	Proposed - Work order issued	2025
32.	Pune Municipal corporation	Pune Municipal Corporation, Matsyabij Kendra, Pune	7	Proposed - Work order issued	2025
33.	Pimpri Chinchwad Municipal Corporation	Bhatnagar	15	Proposed - Work order issued Drawing design approval in progress. Excavation started	May -2025
34.	Alandi Municipal Council	Alandi Municipal Council STP	4	Proposed	Mar 2026
35.	Satara Municipal Council	STP	17.5	Proposed	Mar 2026
36.	Wai Municipal Council	Wai Municipal Council STP	6	Proposed	Mar 2027
37.	Ashta Municipal Council	Ashta Municipal Council STP	5.5	Proposed	Mar 2027
38.	Islampur Municipal Council	Islampur Municipal Council STP	7	Proposed	March 2026
39.	Islampur Municipal Council	Islampur Municipal Council STP	5	Proposed	March 2026
40.	Malvan Municipal Council	Malvan Council	4	Proposed	March 2027
41.	Chhatrapati Sambhajinagar Municipal Corporation	Banewadi	10	Proposed	

42.	Paithan Municipal Council	Paithan Municipal Council STP	8.8	Proposed	March 2027
43.	Beed Municipal Council	Beed Municipal Council, STP	35	Proposed	
44.	Latur Municipal Corporation	Latur Municipal Corporation Proposed STP	40	Proposed	Oct- 2027
45.	Latur Municipal Corporation	Latur Municipal Corporation Proposed STP	32	In progress	
46.	Kamptee Municipal Council	Kamptee Municipal Council STP	12.5	Proposed	
47.	Bhandara Municipal Council	Bhandara Municipal Council STP	15	Proposed	March 2025.
48.	Pauni Municipal Council	Pauni Municipal Council STP	7	Proposed	March 2025.
49.	Amravati Municipal Corporation	Amravati Municipal Corporation Proposed STP	16	Proposed	Dec 2025
50.	Amravati Municipal Corporation	Amravati Municipal Corporation Proposed STP	12	Proposed	
51.	Bramhapuri Municipal Council	Bramhapuri Municipal Council STP	7	Proposed	
52.	Rajura Municipal Council Municipal Corporation of Greater Mumbai	Rajura Municipal Council STP	5.5	Proposed	
53.	Solapur Municipal Corporation	Desai Nagar STP	20	Proposed	
54.	Bhiwandi Nizampur Municipal Corporation (Bakra Bazar- Bhiwandi)	Bakra Bazar- Bhiwandi	29	Proposed (90% work completed)	Dec 25
55.	Khalapur Nagar Panchayat	Khalapur Nagar Panchayat STP	3	Proposed	Dec 25
56.	Jalgaon Municipal Corporation	Gat No.413,390 Jalgaon Shiwar	48	Work is Under Progress	Dec 2025
57.	Amalner Municipal Council	Amalner Municipal Council STP	12.6	Proposed	March 2026
58.	Pachora Municipal Council	Pachora Municipal Council STP	9	Proposed	March 2026
59.	Dhule Municipal Corporation	Dhule Municipal Corporation STP	17	Work is Under Progress	Apr-2025
60.	Dhule Municipal Corporation	Dhule Municipal Corporation STP	40	Work is Under Progress	Apr-2025
61	Kulgaon Badalapur Municipal Council	Kulgaon Badalapur Municipal Council Proposed STP	12	Proposed	Sept. 2025
62	Bhokar Municipal Council, Tal-Bhokar, Dist-Nanded	Bhokar M.Council STP	6.0	Proposed (DPR Prepared & send to MJP for Technical Sanction)	Mar 2027

63	Mudkhed Municipal Council, Tal-Mudkhed, Dist-Nanded	Mudkhed M.Council STP	4.5	Proposed (DPR Prepared & send to MJP for Technical Sanction)	March 2027
64	Ardhapur Nagar Panchayat, Gat No-698, Ardhapur, Tal-Ardhapur, Dist-Nanded.	Ardhapur M.Council STP	5.5	Proposed (DPR Approved. Technical sanction- 10.03.2022, Administrative Approval dated 22.04.2022. Amount Rs.42.88 Crs. Fund yet not release. E-tendering is in process)	March 2027
65	Pune Municipal corporation	Keshavagar	12	Proposed - Work order issued	Sep-26
66	Pune Municipal corporation	Manjari bk	93.5	Proposed - Work order issued	Sep-26
67	Parbhani Municipal Corporation	Karegaon Road	2.5	Proposed	March 2027
68	Parbhani Municipal Corporation	Vangi Road	18	Proposed	March 2027
69	Parbhani Municipal Corporation	Agri. Univerisity	32	Proposed	March 2027
70	Parli Vaijnath Municipal Council	Parli Vaijnath STP	17	Proposed	March 2027
71	Pimpri Chinchwad Municipal Corporation	Pimple nilakh	15	Proposed STP, work order issued.Board has granted Consent to Establish. Construction Work is under Progress.	May -2026
72	Pimpri Chinchwad Municipal Corporation	Bopkhel	5.0	Proposed.Work order issued.	May -2027
73	Pimpri Chinchwad Municipal Corporation	Tathwade	10.0	DPR preparation in progress	May -2027
74	Pimpri Chinchwad Municipal Corporation	Chikhali STP - Chikhali, Sur. No. 92/93	12	Part of revised AMRUT-1, sewerage project. Work order issued. Work in Progress	Dec -2026
75	Pimpri Chinchwad Municipal Corporation	Bhosari STP, Sr. no. 1- Beside Bhosari Natyagruha, Sur. No. 01	5	Part of AMRUT2 sewerage project. Work order issued. Work in Progress	Dec -2025
76	Pimpri Chinchwad Municipal Corporation	Walhekarwadi, Chinchwad STP- Chinchwad, Walhekarwadi, Sur.no. 94	4	Part of AMRUT2 sewerage project.. Work in Progress	March 2026

77	Pimpri Chinchwad Municipal Corporation	Chikhali STP (Augmentation Sambhaji nagar, existing STP)	4	Work in progress	May -2026
78	Pimpri Chinchwad Municipal Corporation	CME STP	45	DPR preparation in progress	May -2027
79	Pimpri Chinchwad Municipal Corporation	Kiwale STPKiwale, Sur. No. 96	10	DPR preparation in progress	May -2027
		Total	4201.68 MLD		

Information of FSTPs-along polluted river stretches in Maharashtra State

Sr. No.	River Stretch	Name of city	Capacity of FSTP (KLD)	Technology used
1	Kanhan	Mouda	20	Sludge Drying Bed
2	Krishna	Wai	70	MBBR
3	Bori	Amalner	20	Sludge Drying Bed
4	Girna	Jalgaon	20	Sludge Drying Bed
5	Krishna	Islampur	15	Sludge Drying Bed
6	Darna	Igatpuri	10	Sludge Drying Bed
7	Panzara	Dhule	20	Sludge Drying Bed
8	Patalganga	Khopoli	15	Sludge Drying Bed
9	Kundalika	Roha	5	Sludge Drying Bed
10	Savitri	Mahad	10	Anaerobic Buffered Reactor
11	Wardha	Ballarpur	45	Sludge Drying Bed, MBR
12	Bindusar	Beed	20	Sludge Drying Bed
13	Godavari	Gangakhed	10	Sludge Drying Bed
14	Gomai	Shahada	10	Sludge Drying Bed
15	Rangavali	Navapur	10	Sludge Drying Bed

II. Details of Industrial Pollution:

- No. of industries in the State:92081
- No. of water polluting industries in the State: 16597
- Quantity of effluent generated from the industries in MLD:2100 MLD
- Quantity of Hazardous Sludge generated from the Industries in TPD: 2738.53
- Number of industrial units having ETPs: 16597

- Number of industrial units connected to CETP: 7856
- Number and total capacity of ETPs (details of existing/ under construction / proposed)
No. of ETPs- 16597 with capacity of 2100 MLD
- Compliance status of the ETPs: 16417 complied and 180 non-complied
- Number and total capacity of CETPs (details of existing/ under construction / proposed)- 26 Nos of CETPs with capacity of 244.85 MLD
- Status of compliance and operation of the CETPs: 23 CETPs are complied, 1non-complied one is not in operation and one is under stabilization and one CETP is closed for upgration Purpose.

CETP Details

Sr. No.	Town	No. of industries	Industrial Discharge (MLD)	Status of CETPs (existing, under construction & proposed)
1.	Additional Ambernath CETP, Dist. Thane	113	7.5	Existing and under stabilization
2.	Butibori CETP Pvt. Ltd., Dist. Nagpur	450	5	Existing
3.	SMS Waluj CETP Pvt Ltd, Dist. Chhatrapati Sambhajinagar	224	10	Existing
4.	Greenfield CET Plant P. Ltd, Dist. Solapur	36	1.0	Existing
5.	Ichalkaranji Textile Development Cluster Ltd. (1 MLD), Dist. Kolhapur	11	1	Existing
6.	Ichalkaranji Textile Development Cluster Ltd. (12 MLD), Dist. Kolhapur	191	12	Existing
7.	Kagal-Hatkanangale C.E.T.P., Dist. Kolhapur	5	10	Existing
8.	L.K. Akiwate Industrial Co Op, Estate Ltd, Dist. Kolhapur	15	0.8	Existing
9.	Hydro Air Tectonics (PCD), Dist. Pune	1	4	Existing
10.	Kurkumbh Environment Protection Co op Society, Dist. Pune	65	1	Existing
11.	Ranjangaon CETP, Dist. Pune	117	3	Existing
12.	Lote Parshuram Environment Protection Co-op Societ, Dist. Ratnagiri	190	10	Existing
13.	MMA-CETP Co Operative Society Ltd., Dist. Raigad	73	7.5	Existing
14.	RIA CETP Co-op. Society Ltd., Dist. Raigad	41	22.5	Existing
15.	PRIA CETP (I) Ltd., Dist. Raigad	18	15	Existing

16.	Taloja CETP Co Operative Society, Dist. Thane	941	22.5	Existing
17.	Thane-Belapur Association, Dist. Thane	3309	27	Existing
18.	Badlapur CETP Association, Dist. Thane	263	8	Existing
19.	Chikholi-Morivali Effluent Treatment, Dist. Thane	130	0.8	Existing
20.	ACMA - CETP-Co-operative Society Ltd, Dist. Thane	61	0.25	Existing
21.	Dombivli CETP (Chemical) (Phase-II), Dist. Thane	118	1.5	Existing
22.	Dombivli Better Environment System Association, Dist. Thane	148	16	Existing
23.	Tarapur Environment Protection Society CETP, Dist. Thane	1176	25	Existing
24.	Akkalkot Cctp, Dist.	222	3	Existing
25.	Additional Amravati Industrial Area, Dist. Amravati	5	5	Existing
26.	Tarapur Environmental Protection Society, Tarapur, Palghar - Phase II	1176	25	Existing
27.	Satpur in District Nashik	--	1	Proposed
28.	Krishna Valley Envirotech (P) Ltd. Plot No J-MIDC kupwada Block Sangali-Miraj Industrial Area Dist-Sangali	--	0.64	Under Construction
29.	Ichalkaranji in Kolhapur District	--	1.2	Proposed
30.	Butibori CETP Pvt. Ltd., Dist. Nagpur	--	5	Under Construction

III. Solid Waste Management:

- Total number of Urban Local Bodies and their Population- No. of ULBs-418
Population- 5,08,27,531.
- Current Municipal Solid Waste Generation- 24951.37 (MT/D).
- Current Municipal Solid Waste Treatment- 23175.21 (MT/D).
- Number, installed capacity and utilization of existing MSW processing facilities in TPD: ULBs installed 541 composting plants as a waste processing facility. 53 bio-methanization plants are installed, 01 waste to Energy plant and 8 RDF plant installed. The 382 landfill sites are identified and 43 sites under construction phase.
- No. and capacity of C&D waste processing plants in TPD (existing, proposed and under construction)- In Operation 1 with capacity 300 TPD

Proposed 4 Nos with Capacity of 1750 TPD

Sr. No.	Name of Municipal Corporation	Plant capacity (TPD)	Present Status
1	Thane Municipal Corporation	300	In operation.

2	Pimpri-Chinchwad Municipal Corporation	200	Work order issued. Proposed plant.
3	Navi Mumbai Municipal Corporation	150	Proposed plant.
4	Municipal Corporation of Greater Mumbai	1200	E-Tendered. Proposed Plant.
5	Pune Municipal Corporation	200	Proposed Plant.

- Total no. of wards-12420, no. of wards having door to door collection service-12333, no. of wards practicing segregation at source -10229.

IV. Bio-medical Waste Management:

- Total Bio-medical generation: 62254.62 Kg/Day
- No. of Hospitals and Health Care Facilities: 63642
- Status of Treatment Facility/ CBMWTF: 30 CTFs are operating in Maharashtra State covering 36 Districts. 29 Incineration Based and 1 Deep burial.

V. Hazardous Waste Management:

- Total Hazardous Waste generation: 999565.96 MT
- No. of Industries generating Hazardous waste: 7257
- Treatment Capacity of all TSDFs:
 - Capacity of 03 Nos of Incinerator Facilities (MT/Hour) - 9.0
 - Capacity of 04 Nos of Secured Landfill (MT/A)- 2,61,600
- Avg. Quantity of Hazardous waste reaching the TSDFs and Treated; 360505.3 MT
- Details of on-going or proposed TSDF- NA.

VI. Plastic Waste Management:

- Total Plastic Waste generation: 4.43 Lacs MT
- Treatment/ Measures adopted for reduction or management of plastic waste:
 - From Oct 2018 to August 2020, Plastic Waste collected- 72600 MT.
 - Plastic waste recyclers- 88 Nos.
 - Plastic waste used in Cement Industry-27000 MT
 - Plastic to Fuel Plants- 05 Nos
 - 71 Extended Producers Responsibility (EPR) is granted by Urban Development Department for regulation of Plastic Waste.
 - Issued the GR to use waste plastic in to the construction of the road at the tune of 7%.

VII. Details of Alternate Treatment Technology being adopted by the State/UT:

Faecal Sludge Treatment Plant- 15 FSTPs have been installed along polluted river stretches, with total capacity of 300 KLD.

VIII. Identification of polluting sources including drains contributing to river pollution and action as per NGT order on insitu treatment: Polluting sources including drains have been identified contributing to river pollution. Demonstration project has been

started by MPCB for in-situ treatment of wastewater at Kotwali village drain on Vashisthi River to explore the possibilities and viability of the interim measures as resources of the Government are very much limited.

- IX.** Details of Nodal Officer appointed by Chief Secretary in the State/UT: Member Secretary, Maharashtra Pollution Control Board
- X.** Details of meetings carried under the Chairmanship Chief of Secretary in the State/UT: Ten meetings were held under the chairmanship of Hon'ble Chief Secretary to take review of the compliance in the matter OA 673/2018.
- XI.** Latest water quality of polluted river, its tributaries, drains with flow details and ground water quality in the catchment of polluted river.

Status of Polluted River Stretches			
Priority	No. of stretches declared by CPCB in 2018 (On the basis of data 2016 & 2017)	No. of stretches declared by CPCB in 2022 (On the basis of data 2019 & 2021)	No. of stretches by MPCB in April 2023 to March 2024
Priority I	9	4	3
Priority II	6	5	3
Priority III	14	18	7
Priority IV	10	17	10
Priority V	14	11	27
Non Polluted	-	1	1
Dry	-	-	5
Total	53	56	56

WATER QUALITY STATUS OF POLLUTED RIVER STRETCHES IN MAHARASHTRA
(April 2023 to March 2024)

Sr. No.	NAME OF RIVER	POLLUTED STRETCH	BOD (mg/l)		Current Priority
			Min	Max	
Priority I					
1	GODAVARI	SOMESHWAR TEMPLE TO RAHED	3.2	12	III
2	KALU	Along ATALE VILLAGE	18	18	III

3	KUNDALIKA	SALAV TO ROHA	4	18	III
4	MITHI	POWAI TO DHARAVI	210	210	I
5	MORNA	AKOLA TO TAKALIJALAM	5.8	5.8	V
6	MULA	BOPODI TO AUNDH GAON	17.5	24	II
7	MUTHA	SHIVAJI NAGAR TO KHADAKWASLA DAM	3.2	40	I
8	NIRA	SANGAVI TO SHINDEWADI	4.5	14	III
9	VEL	NHAVARE TO SHIKARPUR	8.4	8.4	IV

Priority II					
1	BHIMA	VITHALWADI TO TAKLI	3.2	8	IV
2	INDRAYANI	MOSHIGAON TO ALANDIGAON	9	10	IV
3	MULA-MUTHA	THEUR TO MUNDHWA BRIDGE	13.5	21	II
4	PAWANA	DAPODI TO RAVET	4.8	36	I
5	WAINGANGA	TUMSA TO ASHTI	3.2	8.4	IV
6	WARDHA	GHUGHUS TO RAJURA	3.3	4.6	V
Priority III					
1	GHOD	ANNAPUR TO SHISHUR	10.5	10.5	III
2	KANHAN	BHANDARA TO NAGPUR	3.5	4.6	V
3	KOLAR (MAH)	Along Koradi	4	4	V
4	KRISHNA	SHINDI TO KURUNDWAD	3	8.4	IV
5	MOR	JALGAON TO AMODA	3.8	3.8	V
6	PATALGANGA	KHADEPADA TO KOPOLI	5	8	IV
7	PEDHI	NARAYANPUR TO BHATKULI	3.6	3.6	V
8	PENGANGA	MEHKAR TO UMARKHED	3.6	4	V
9	PURNA	DHUPESHWAR TO ASEGAON	3.5	4.4	V
10	TAPI	RAVER TO SHAHADA	3.8	4.6	V
11	URMODI	DHANGARWADI TO NAGTHANE	5.2	5.2	V
12	VENNA	MAHABALESHWAR TO MAHULI	3.6	6.4	IV
13	WAGHUR	SUNASGAON TO SAKEGAON	3	3	Non-polluted
14	WENA	KAWADGHAT TO HINDANGHAT	3.6	3.8	V
Priority IV					
1	BINDUSAR	SWARAJ NAGAR TO SNEHNAGAR	13	13	III
2	BORI	Along AMALNER	Dry	Dry	Dry
3	CHANDRABHAGA	PANDHARPUR TO SHEGAON DHUMALA	4.2	9.5	IV
4	DARNA	IGATPURI TO SANSARI	3.6	4	V
5	GIRNA	MALEGAON TO JALGAON	3.4	3.4	V
6	HIWARA	PACHORA TO NIMBORA	Dry	Dry	Dry
7	KOYNA	KARAD TO PAPDARDE	5	5	V
8	PELHAR	PELHAR DAM TO GOLANI NAKA	4	4	V
9	SINA	SOLAPUR TO BANKALAGI	4.4	9	IV
10	TITUR	Along CHALISGAON, JALGAON	Dry	Dry	Dry
Priority V					
1	AMBA	BENSE TO ROHA	4	4	V
2	BHATSA	SHAHAPUR TO BHADANE	3.5	4	V
3	GOMAI	LONKHEDA TO SHAHDA	4	4	V
4	KAN	KAVATHE TO SAKARI	3.8	3.8	V
5	MANJARA	LATUR TO NANDED BRIDGE	Dry	Dry	Dry
6	PANCHGANGA	SHIROL TO KOLHAPUR	3.1	7.5	IV
7	PANZARA	VARKHEDE TO DHULE	3.2	3.2	V
8	RANGAVALI	TINTEMBA TO NAVAPUR	4	4	V

9	SAVITRI	DADLI TO MUTHAVALI	3	15	III
10	SURYA	DHAMNI DAM TO PALGHAR	4	5	V
11	TANSA	Along Thane	6	6	V
12	ULHAS	KALYAN TO BADLAPUR	5	7	IV
13	VAITARNA	GANDHRE TO SARASHI	4	4	V
14	VASHISHTHI	KHERDI TO DALVATNE	2.8	5	V

Non-polluted Rivers	BOD (mg/l) Min	BOD (mg/l) Max	Current Priority
1. BURAI	3.2	3.2	V
2. MUCHKUNDI	3.8	3.8	V
3. AMRAVATI			DRY

XII. Ground water regulation:

- In Maharashtra State Ground Water is regulated under Maharashtra Groundwater (Development and Management) Act, 2009. Groundwater Surveys and Development Agency (GSDA).
- GSDA concerned with groundwater surveys, exploration, assessment, monitoring, development, management and regulation of groundwater resources for irrigation, drinking and industrial needs. It also undertakes periodic ground water assessment in order to regulate the ground water use and guide ground water developmental activities on scientific basis.
- GSDA also works towards ensuring sustainability of ground water resources, on a long-term basis. It acts as a custodian, for the implementation of ground water legislation, within the State of Maharashtra.

XIII. Good irrigation practices being adopted by the State:

- 82% of water is used for irrigation purpose in State.
- As per MWRRA notification dated 25 Jun 2015, it is mandatory to supply water through micro-irrigation for selected irrigation projects in State.
- Government of Maharashtra has adopted Piped Irrigation Network policy from Jan 2017, in which it is aimed to achieve 20 % increase in irrigation efficiency. Several projects are undertaken by the Government in order to supply water through piped net work.

XIV. Rainwater Harvesting:

- Maharashtra Govt. is implementing "Shivkalin Pani Sathawan Yojana", the scheme for augmentation the availability of water for Drinking and Domestic use and Strengthening of Drinking Water Sources by utilising Rainwater.
- RRC has already requested to Water Resource Dept, GoM water shed management. All concerned local bodies located along the riverbanks are mandated to implement Water shed management, rain water harvesting,

XV. Demarcation of Floodplain and removal of illegal encroachments: Water resource Department and Local Bodies ensure Demarcation of Floodplain and removal of illegal encroachments.

XVI. Maintaining minimum e-flow of river: Rainwater Harvesting: RRC has already requested to Water Resource Dept, GoM for maintaining minimum E-flows the rivers.

XVII. Plantation activities along the rivers: RRC has already requested to Water Resource Dept, GoM for plantation on both sides of the river. All concerned local bodies located along the riverbanks are mandated for plantation at both sides of the river and setting up biodiversity parks in their jurisdiction.

XVIII. Development of biodiversity park: RRC has already requested to Water Resource Dept, GoM for setting up of biodiversity parks. All concerned local bodies located along the riverbanks are mandated for setting up biodiversity parks in their jurisdiction.

XIX. Reuse of Treated Water:

- At present 395 MLD sewage is recycled for Industrial purpose (130 Ko and
- Water resource department, GoM has prepared integrated State Water Plan, which includes recycling of Treated sewage.
- MPCB has submitted Action plan for Utilization of Treated Sewage to CPCB, in which it is mandated to utilize treated sewage for different class of users like Thermal Power Plants, Industrial Units, Construction activities, non-potable municipal uses, Agriculture-Irrigation, etc. depending on its availability.
- The Infrastructure Projects are mandated by MPCB to recycle 60% of treated sewage for secondary use by providing dual pipeline.
- The Local Bodies will be encouraged to reuse treated sewage for various purposes including construction and gardening.

XX. Model River being adopted by the State & Action Proposed for achieving the bathing quality standards:

GOM, has announced Namami Chandrabhaga Abhiyan on 18/03/2016 to revive and rejuvenate the river Chandrabhaga and to restore its historic glory. The aim of the Namami Chandrabhaga Abhiyan is to make the Chandrabhaga river pollution free and conserve its purity and sanctity up to year 2022 and others are as mentioned below:

- To maintain the permanent minimum continuous flow of water in the river bed.
- To construct weirs in the river bed for maintaining water level.
- To maintain & keep minimum environmental flow of water.
- To make available sufficient public bathrooms & toilets as well as mobile bio-toilets to the publics during Pandharpur yatras.
- To install STP's for treatment of domestic wastes and scientific disposal facilities for solid waste generated from the villages & cities located on the bank of Chandrabhaga river.
- To carry out the beautification & forestation of river banks.
- To make reuse/recycle of treated industrial water generated from the industries and industrial estates located in the catchment area of Chandrabhaga river.
- As per the local need to work for public participation and development of pilgrimage area.

“Namami Chandrabhaga Pradhikaran” established under the Chairmanship of Hon’ble Chief Minister, GoM & Co-Chairmanship of Hon’ble Finance Minister, GoM, having Divisional Commissioner, Pune as Member Secretary.

“High Power Committee” established under the Chairmanship of Hon’ble Chief Secretary, GoM of Maharashtra having Divisional Commissioner, Pune as Member Secretary.

The Maharashtra Government intends to cleanse and make the holy river Chandrabhaga pollution free by the year 2022.

XXI. Status of Preparation of Action Plan by the 13 Coastal States:

In compliance to Hon’ble NGT order dated 21.09.2020 passed in OA No 829/2019 in the matter of Lt.Col. Sarvadaman Vs UoI & Ors, Maharashtra has prepared comprehensive district wise action plans of six coastal districts – Mumbai, Palghar, Thane, Raigad, Ratnagiri, Sindhudurg and submitted to CPCB on 08.06.2021. The action plan includes all the aspects of pollution viz. MSW, C&D waste, plastic waste, BMW, Hazardous waste, E-waste, water quality and air quality aspects.

Maharashtra has also updated the action plans based on the inputs received from CPCB. The updated action plans will be sent to CPCB.

In Compliance of Hon'ble NGT Order dtd. 29/01/2021 in the matter of O.A. No. 360/2018 filed by Shree Nath Sharma V/s Union of India, the state has requested Hon'ble Justice V.M. Kanade to monitor the implementation of both State and district environment plans (including coastal district action plans). The first meeting for the same has been conducted on 09.07.2021.

XXII. Regulation of Mining Activities in the State/UT: All mining activities are regulated by issuing consent to Establish and consent to Operate along with post approval periodic monitoring of mining activities. All Coal mines are regulated by DGMS (Director General Mines and Safety), Dhanbad and other mines are regulated by Indian Bureau of Mines, Nagpur and Goa.

XXIII. Action against identified polluters, law violators and officers responsible for failure for vigorous monitoring:

MPC Board issued directions to 15 Municipal Corporations, 29 Municipal Councils and one Cantonment Board to provide adequate sewage treatment plant and to achieve the consented standards prescribed by MoEFCC, GoI and to implement short term and long term measures for treatment of sewage and restrict the discharge of untreated/partially treated sewage to the rivers.

In compliance with the Hon'ble NGT order dtd. 28.08.2019 in the matter of OA No. 593/2017 Paryavaran Suraksha Samiti v Union of India, the MPC Board has issued directions to 01 Mega city, 09 Million plus cities, 254 Class I cities/towns and 122 Nagar Panchayats as to why Environmental Compensation shall not be levied after the stipulated timeline.

XXIV. Municipal Corporation of Greater Mumbai Corporation (MCGM) details of up gradation of Proposed STP Network Details as on 24/05/2023

As per order of Hon'ble Supreme Court in Civil Appeal no. 5036/2019 dated 01/02/2022, Municipal Commissioner had submitted the affidavit dated 11/02/2022 giving detail timeline about re-invitation of the tenders. The status report about the WWTF works was submitted to Hon'ble Supreme Court on 15.07.2022 and the same was taken on record by Hon'ble Supreme Court in the hearing on 04.08.2022. the updated status report of STPs is as under :

Timeline of WwTF Projects:

Sr. No.	Name of WwTF	Plant capacity in MLD	Tertiary Treatment in MLD	Design, Build Period in years	Date of Issue of LOA	Expected Date of completion w.r.t. Commencement Date
1	Worli	500	250	5	30.05.2022	04.07.2027
2	Bandra	360	180	5	31.05.2022	04.07.2027
3	Dharavi	418	209	5	27.05.2022	04.07.2027
4	Versova	180	90	4	31.05.2022	04.07.2026
5	Malad	454	227	6	30.05.2022	04.07.2028
6	Ghatkopar	337	169	4	31.05.2022	04.07.2026
7	Bhandup	215	108	4	13.07.2022	22.08.2026
	Total	2464	1233			

The status of each individual STP project is summarized below:

(1) Worli WWTF :

- i. As per tender condition, the Joint Venture of M/s. Suez India Private Limited & M/s. Suez International has formed a Special Purpose Vehicle (SPV), under name M/s. Suez Ultrafor Pvt. Ltd. for execution of the Worli WwTF work.
- ii. The contract for Worli WwTF is executed. The operation and maintenance of existing plant is being carried out by the contractor. The contractor has mobilized the site and submitted topography survey, Soil investigation and Basic Engineering Package (BEP) which is under review. The old and redundant structures are being removed. Condition structural assessment of existing plant is completed and the repair works of the same are in progress. The underground utilities survey is also in progress.
- iii. The contractor has also carried out tree survey. The contractor had submitted plant layout and has been directed to revise the same in order to save maximum number of trees.

(2) Dharavi WwTF:

- (i) The Joint Venture of M/s. Welspun Enterprises Limited & M/s. EDAC Engineers Limited has formed a Special Purpose Vehicle (SPV) under name M/s. Welspun EDAC JV Pvt. Ltd. for execution of the Dharavi WwTF work.
- (ii) The contract for Dharavi WwTF is executed. The contractor has mobilized the site and submitted topography survey, Soil investigation and Basic Engineering Package (BEP) which is under review. The contractor has also carried out tree survey.

(3) Bandra WwTF:

- (i) The contract for Bandra WwTF is executed. The operation and maintenance of existing plant is being carried out by the contractor. The contractor has mobilized the site and completed the tree survey, topography survey, Geotechnical survey, Soil investigation and submitted Basic Engineering Package (BEP) which is under review. The abandoned structures are partially removed. Condition structural assessment of existing plant and underground utility survey is in progress. Temporary fencing is partially completed. Consent to Operate from MPCB is received.
- (ii) The contractor has also carried out tree survey. The contractor had submitted plant layout and has been directed to revise the same in order to save maximum number of trees.

(4) Ghatkopar WwTF:

- (i) The contract for Ghatkopar WwTF is executed. The operation and maintenance of existing plant is being carried out by the contractor. The contractor has mobilized the site and completed the tree survey, topography survey. Geotechnical survey, Soil investigation and Basic Engineering Package (BEP) are submitted which is under review. Temporary fencing is partially completed. Consent to Establish is received from MPCB.
- (ii) The existing site has 4 lagoons. The sewage is treated in 2 lagoons and the new plant will be constructed in balance 2 lagoons. For these 2 lagoons, Dewatering and Desludging activity is being carried out. The removed sludge is being treated for disposal.
- (iii) The contractor had submitted plant layout and has been directed to revise the same in order to save maximum number of trees.

(5) Versova WwTF:

- (i) The contract for Versova WwTF is executed. The operation and maintenance of existing plant is being carried out by the contractor. The contractor has mobilized the site and submitted topography survey, Soil investigation and Basic Engineering Package (BEP) which is under review. The contractor has applied for Consent to Operate and Consent to Establish from MPCB.

- (ii) The existing site has 2 streams of 3 lagoons each. The sewage is treated in 1 stream (3 lagoons). The new plant will be constructed in balance 1 stream (2 lagoons). For this 1 stream (2 lagoons), Dewatering and Desludging activity is being carried out. The removed sludge is being treated for disposal.

(6) Malad WwTF:

- (i) The contract for Malad WwTF is executed. The contractor has mobilized the site. Basic Engineering Package (BEP) is submitted which is under review.
- (ii) As the land proposed for Malad WwTF work is covered with mangroves, the requisite permission from Forest department i.e Stage -II Forest Clearance (final approval) is received from regional office, WCZ, MOEF&CC, GOI on 03.02.2023. Order for Diversion of land for non-forest purpose is received on 31.03.2023 from department of Revenue & Forest, GOM. The compliance of the conditions mentioned in the permissions is in process.

(7) Bhandup WwTF:

- (i) The contract for Bhandup WwTF is executed. The operation and maintenance of existing plant is being carried out by the contractor. The contractor has mobilized the site and completed topography survey, Geotechnical survey, Soil investigation and Basic Engineering Package (BEP) is submitted which is under review. Consent is granted by MPCB.
- (ii) The existing site has 4 lagoons. The sewage is treated in 2 lagoons and the new plant will be constructed in balance 2 lagoons. For these 2 lagoons, Dewatering and Desludging activity is being carried out. The removed sludge is being treated for disposal.

Annexure-1 for Month of Feb-2025

River wise Gap Analysis in Sewage Generation & Treatment

Sr. no.	Name of the River	River Stretches	Length in Km	Priority CPCB Report 2018	Priority CPCB Jan to Dec 2020	Cities/Towns	Type of Local Body	Major Drains	Sewage Generation (MLD)	Sewage Treatment Capacity (MLD)	Gap in Treatment Capacity (MLD)	Actual Treatment (MLD)	Gap in Treatment (MLD)	Capacity of Proposed STP (MLD)	Stage of Proposed STP	Stage of Under construction STP	Timeline for completion of STPs for current requirement.	Timeline for completion of STPs for future need.	ULB wise information of drainage network	Remarks	SRO	RO
1	Godavari	Someswar Temple to Rahed	584	I	IV	Tryambakeshwar Municipal Council	Municipal Council	1) Local Nallas	1.00	1.00	0.00	1.00	0.00	5.0 MLD	Proposed STP of 5.0 MLD is under construction and will be commissioned in 2026	Started construction work and under progress.	12/1/2023, Final date for completion is yet not finalised.	NA		Temporary treatment on Nalla	Nashik	Nashik
2					II	Nashik Municipal Corporation	Municipal Corporation	1) Chikhali Nalla 2) Gangapur Nalla 3) Baran phata Nalla, 4) Someshwar Nalla, 5) Chopda Nalla	290.00	360.00	0.00	290.00	0.00	0.00	32.00 MLD STP Commissioned	STP capacity 360 MLD	Complied	Complied	1600 km sewer network completed 210km sewer network work under progress is 80% completed , Final date for completion is yet not finalised.	1600 km sewer network completed 210km sewer network work under progress is 80% completed , Final date for completion is yet not finalised.	Nashik	Nashik
3					II	Pathan Municipal Council	Municipal Council	1) Local Nallas	5.00	0.00	5.00	0.00	5.00	8.80	Permission for flashing of tender is to obtained considering finance allocation. After approval to carry further tender process from Pathan Aagrasan Vikas Pradhikaran Committee, tender for STP Construction and allied work will be done	Sewer line construction is under process	23-05-2023 (Already Expired), Final date for completion is yet not finalised.	23-05-2023 (Already Expired), Final date for completion is yet not finalised.	In zone-1 drainage network of DWC and RCC pipe of various dia of length 19304 m is laid. In zone-2, which is currently in progress. 32000 m drainage network of DWC and RCC pipe are laid. About 3 km drainage network is balance. Site for wet well no.2 is now finalised by M. C. Pathan on 9-6-2020.	Budget 46 Cr Sanctioned.	Chhatrapati Sambhaji Nagar	Chhatrapati Sambhaji Nagar
3					II	Gangakhed Municipal Council	Municipal Council	1) Local Nallas	4	0	4	0	4	10	Funds of Rs. 20 Cr received under swach Bharat Mission for STP of capacity 10 MLD and revised DPR will be submitted to MAHARASHTRA JIVAN PRADHAKARN for technical approval.	Construction not started	--	--	Construction not started	Construction not started	Parbhani	Chhatrapati Sambhaji Nagar
					II	Nanded Wagha Municipal Corporation	Municipal Corporation	North side Nalla - 1.Chunal Nalla 2.Bhimphat Nalla East 3.Shani Mandir Nalla, 4.Govardhan Ghat Nalla East 5. Govardhan Ghat Nalla West 6. Badgiri Nalla - 1 7. Badgiri Nalla - 2 8. Gadgipura Nalla Harjan Wasti 9. Gadgipura Nalla Badgiri danga 10. Gadgipura Hobbi Talhi 11. Sathhi Ghat Nalla 12. Killa Center Nalla 13.Killa East Nalla 14. BornaGalli Nalla 15. NewGhat Nalla 16. Karhala Nalla 17. Chonphala Nalla 18 Build nage Nalla 19 Kadlomanagar Nalla	70.00	132.00	0.00	57.00	13.00	10.00		1. Sewage Pumping station completed. 2.approach nalla 400 meters completed 3. Primary Treatment Unit construction work completed & mechanical work completed. 4.MBBR tank- 2 Nos. completed Mechanical work completed. 5.Construction work of Clarifier completed & mechanical work completed. 6. Construction work of chlorination unit completed. 7. C.I.Pipeline work from sewage pumping station to inlet of STP completed. 8. Construction work of administrator building completed 9.ESSR and GSR are completed 10. only electric work of transformer is remaining		31/12/2024	31/12/2024	AMRUT 2.0 work for nanded city drainage is in progress, physically it is completed upto 39% There is gap of 13 MLD in sewage treatment. Municipal corporation has already installed 03 STPs of 132 MLD capacity. But, to treat 10 MLD sewage coming from chunal Nalla, STP based on MBBR technology and with capacity of 10 MLD is under construction on Chunal Nalla coming from north side of city. Balance 03 MLD sewage coming from south side will be diverted to existing STP at Bonda. Pumping station is proposed for the diversion.	Sah Regional Office Nanded	Chhatrapati Sambhaji Nagar
4	Kalu	Along Atale village	2.5		IV	Kalyan-Dombivali	Municipal Corporation	1) Neptune Nalla, 2) Balkrishna Paper Mill Nalla, 3) Shiv Mandir Nalla, 4) Bhayani Nalla	7.60	5.00	2.60	0.00	2.60	21.00	NA	Construction work of Ambivali (Vadavali) STP is completed. Sequential Batch Reactor technology (SBR).	STP is brought into operation.	NA	As said area is having less population, under ground network is not proposed. Sewage collection is proposed by nalla intersection at Sewage pumping station followed by treatment at STP. Civil Structure of pumping at all the nallas are completed. At present 10 MLD sewage is being treated.	At present 10 MLD sewage is being treated entire sewage generated from this area will be treated by Dec 2024. As mentioned from the 4 nallas 7.60 MLD sewage is flowing out of which 5 MLD has been diverted to Ambivali (Vadavali) STP.	Kalyan-1	Kalyan
5	Kundalika	Roha to Salav	35.5	I	III	Roha Municipal Council	Municipal Council	1) Local nallas	2.80	0.00	2.80	0.00	2.80	5.00	Roha Municipal Council has proposed to install 5 MLD capacity STP. But proposed STP plant site falls under CRZ. MPCB Raigad office issued letter to municipal council on 15.04.2021 to get NOC from CRZ for construction of STP. Presently municipal council is in process to get approval from concern department for installation of STP.	Work is not commissioned yet.	Timeline not provided	Timeline not finalised.	Drainage network 60% completed.	Roha MC has stipulated the condition of provision of Septic tank & soak pit while granting the building permission. Rest water is discharged in to saline water zone of Kundalika. 1MLD and 4 MLD capacity of STP proposed.	Raigad2	Raigad
6	Mithi	Powai to Dharavi	17.8	I	I	Mumbai Municipal Corporation	Municipal Corporation	1) Local Nallas	286.00	8.00	278.00	8.00	278.00	0.00	STP of 8.0 MLD capacity completed and in operation.	Completed	3/1/2024, timeline not finalised.	3/1/2024, timeline not finalised.	---	Construction of STP of 8 MLD capacity and WSP compound. 144+134-278MLD will be diverted to existing STPs at Bander and Ghoshpur by March 2024 Out of Total 286 MLD of Dry weather flow, the work of construction of STP of 8 MLD capacity from Filterpada	Mumbai2	Mumbai

Annexure-1 for Month of Feb-2025
River wise Gap Analysis in Sewage Generation & Treatment

Sr. no.	Name of the River	River Stretches	Length in Km	Priority CPCB Report 2018	Priority CPCB Jan to Dec 2020	Cities/Towns	Type of Local Body	Major Drains	Sewage Generation (MLD)	Sewage Treatment Capacity (MLD)	Gap in Treatment Capacity (MLD)	Actual Treatment (MLD)	Gap in Treatment (MLD)	Capacity of Proposed STP (MLD)	Stage of Proposed STP	Stage of Under construction STP	Timeline for completion of STPs for current requirement.	Timeline for completion of STPs for future need.	ULB wise information of drainage network	Remarks	SRO	RO
7	Morna	Akola to Takajilam	6	I	IV	Akola Municipal Corporation	Municipal Corporation	1) Khadwa Nalla at Varnaga river 2) Hingna Nalla 3) Khadwa Nalla 4) Kalash khedi 5) Nimwadi Nalla 6) Luxury Bus stand Nalla 7) Anicut Nalla 8) Kholebwar nalla 9) Ganesh Ghat Nalla 10) Shalini Talkies Nalla 11) Sevaram Nalla 12) Masum Shah baba Nalla 13) Mohata Mill Smashan Nalla 14) najik nager Nalla 15) Naigoon nalla at nagina masjid trust 16) River Junction Naigoon Nalla 17. Shanavajpur Naigoon Nalla 18. Najik Nagar nalla 19. Sidhatha nager at Mgh Nalla 20. Bhatkar Nalla	37.00	37.00	0.00	37.00	0.00	30+7=37	Operational	The STP of capacity 180.00 & The STP of capacity 10.00 have been used and operational.	Complied	-----	The underground drainage scheme is designed for the population left bak at old akola city 2.27km and nalla intercept (15No.). Right bak of morna river length 10.93 km and nalla intercept 18 no., Bapu nager to Khanap length 1.91km nalla interception 2 nos. Construction of pumping station with Wetwell at Old city River Bak (Wet well at old city river bank)	Provided 02 STPs of total Capacity 37 MLD. At present sewage generation is 37 MLD. M.C. has installed 37 MLD capacities STPs.	Akola	Amravati
8	Mula	Bopodi to Aundh Ghat	2.7	I	III	Pune Municipal Corporation	Municipal Corporation	1) Botanical Garden Nallah in Pune City	97.00	73.00	24.00	73.00	24.00	50.00	work order issued for JICA STP on 03.03.2022, within next three years work of STP will completed, remaining work of two STPs of Keshavnagar (12 MLD) and Manjari bk (93.5 MLD) will completed up to 2026. Work of STP (10 MLD) at Ramtekadi is in progress, will completed	Construction work is not yet started	2025	2025	PMC has proposed provision of new drainage line of 168 Km length, repairing of existing drainage line of 14 KM and work will completed within next three years.	01 STPs with capacity 10. MLD proposed on this stretch and will be completed by 2025, existing 1 STPs having capacity 10 MLD is in operation. Total Sewage generation from PMC area is 883 MLD. PMC has proposed 14 STPs with capacity 511.50 MLD	Pune1	Pune
9	Mutha	Shivaji Nagar to Khatolavanda Dam	16	I	II	Pune Municipal Corporation	Municipal Corporation	1)Wajpe nalla 2)Madgaon bk nalla 3) Hingra nalla 4)Ramdevnagar nalla 5)Nagari nalla 6)Ambli odha nalla	151.00	94.00	57.00	94.00	57.00	54.00	Work order issued for JICA STP on 03.03.2022, within next three years work of STP will completed, remaining work of two STPs of Keshavnagar (12 MLD) and Manjari bk (93.5 MLD) will completed up to 2026. Work of STP (10 MLD) at Ramtekadi is in progress, will completed up to 2024.	Work of STP (10 MLD) at Ramtekadi is in progress, will completed up to 2024.	2025	2025	PMC has proposed provision of new drainage line of 168 Km length, repairing of existing drainage line of 14 KM and work will completed within next three years.	02 STPs with capacity of 26 MLD & 28 MLD are proposed & will be completed by 2025, existing 2 STPs having Easibhawa- 50 MLD and Vithalwadi- 32 MLD capacity i.e. total 82 MLD. Total Sewage generation from PMC area is 750 MLD. PMC has proposed 14 STPs with capacity 511.50 MLD & Pune Cantonment Board has proposed one STP of capacity 20 MLD.	Pune1	Pune
10	Mula-Mutha	Ther to Mundhwa Bridge	15	II	III	Pune Municipal Corporation	Municipal Corporation	1) Keshavnagar Nalla 2) Nalla at Bhagkar Mala 3) Rangicha Odha at Bhagkar Mala	496.00	400.00	96.00	400.00	96.00	259.00	Work order issued for JICA STP on 03.03.2022, within next three years work of STP will completed, remaining work of two STPs of Keshavnagar (12 MLD) and Manjari bk (93.5 MLD) will completed up to 2026. Work of STP (10 MLD) at Ramtekadi is in progress 50 % completed will completed up to July 2023	Work of STP (10 MLD) at Ramtekadi is in progress 50 % completed will completed up to July 2023, however further timeline is not yet finalized.	2025	2025	PMC has proposed provision of new drainage line of 168 Km length, repairing of existing drainage line of 14 KM and work will completed within next three years.	02 STPs with capacity of 93.5 MLD & 12 MLD have been proposed & will be completed by 2025. Existing STP of 45 MLD is provided at Mundhwa. Total Sewage generation from PMC area is 750 MLD. PMC has proposed 14 STPs with capacity 511.50 MLD.	Pune1	Pune
11																						
12																						
13	Nira	Sangavi to Shindewadi	43	I	III	Akluj Gram Panchayat	Gram Panchayat	1) local nallas	1.30	0.00	1.30	0.00	1.30	0.00	NEERI prepared Campus Soil Bio Technology Treatment base STP. The Proposal is submitted to Jeevan Pradhikaran which is under progress.	Nil	Timeline not finalized.	Timeline not finalized.	-----	Gap in the Treatment capacity is 1.3 MLD. 8 MLD STPs is proposed in Phaltan. MPC Board will provide financial & technical assistance to Akluj in next three years.	Solapur	Pune
14			I	III	Phaltan Municipal Council	Municipal Council	1) Khadakhira nalla from Phaltan 2) Dagadi Khan nalla near distri naka	7.00	0.00	7.00	0.00	7.00	0.00	8.00	Work in progress of STP 2.5 MLD located at Shivaji nager Open space & 5.5 MLD STP located at Dagdi Khan Sheti Shala	2.5 MLD STP - 40 % of work of STP completed. 5.5 MLD-90 % of work of STP completed.	Timeline not finalized.	Timeline not finalized.	Underground drainage network line work is under progress. Total 76 km sewage line is under development out of that 23 Km of sewage line is completed.	8MLD (2 STPS: 2.5 + 5.5) grant from Maharashtra savarna jayanti nagrothan Mahashajhyaj yojana of 72.76 Cr.	Satara	Pune
15	Vel	Nhavare to Shikrapur	10	I	III	Shikrapur Gram Panchayat	Gram Panchayat	1) local nallas	2.00	0.00	2.00	0.00	2.00	0.00	NA	NA	Timeline not finalized.	Timeline not finalized.	-----	Shikrapur is Gram panchayat & there is no proposal of STP. MPC Board will provide financial & technical assistance to small towns to install STPs	Pune	Pune
16	Pawana	Dapodi to Ravet	20	II	II	Pimpri-Chinchwad Municipal Corporation	Municipal Corporation	1) Ravet Nalla Near Ravet STP 2) Garware Nalla Near Bhanagar 3) Kalanagar Nalla 4) Chinchwad Nalla Near SBR 30 MLD STP 5) Garware Colony Nalla Near Manikbag (Chinchwad Station Nalla Nearby Bhanagar Section)	205.80	260.00	0.00	205.80	0.00	15.00	1) DPR prepared for Augmentation of 30 MLD Bhanagar STP to 45 MLD. Now Excavation is started	Excavation is started	May-25	May-25	Intercepted Sewer along the PCMC side bank of river is in progress.	Intercepted Sewer along the PCMC side bank of river is in progress.DPR prepared for Augmentation of 30 MLD Bhanagar STP to 45 MLD. Now excavation is started	PCMC	Pune

Annexure-1 for Month of Feb-2025
River wise Gap Analysis in Sewage Generation & Treatment

Sr. no.	Name of the River	River Stretches	Lengh in Km	Priority CPCB Report 2018	Priority CPCB Jan to Dec 2020	Cities/Towns	Type of Local Body	Major Drains	Sewage Generation (MLD)	Sewage Treatment Capacity (MLD)	Gap in Treatment Capacity (MLD)	Actual Treatment (MLD)	Gap in Treatment (MLD)	Capacity of Proposed STP (MLD)	Stage of Proposed STP	Stage of Under construction STP	Timeline for completion of STPs for current requirement.	Timeline for completion of STPs for future need.	ULB wise information of drainage network	Remarks	SRO	RO	
17	Indrayani	Moshigaoen to AlandiGaoen	4.62	II	III	Pimpri-Chinchwad Municipal Corporation	Municipal Corporation	1) Ramdara Nalla 2) Moshi Nalla	88.20	73.00	15.20	73.00	15.20	12 MLD	Foundation work of STP at Chihhali is in progress		5/1/2024, revised final date is yet not finalised.	5/1/2024, revised final date is yet not finalised.	Work is in progress	Previous STP work was stopped and structure demolished as per Hon'ble NGT Order, alternative land at sr. No. 92 & 93 having STP capacity 12 MLD is proposed . Revised DPR sanctioned Tender floated and foundation work is in progress	PCMC	Pune	
		5 MLD												PCMC has started foundation work of 5 MLD Capacity at Bhosari	PCMC has started foundation work of 5 MLD Capacity at Bhosari	5/1/2024, revised final date is yet not finalised.	5/1/2024, revised final date is yet not finalised.	Drainage work is in progress	PCMC has started foundation work of 5 MLD Capacity at Bhosari	PCMC	Pune		
18															7 MLD (Alandi STP)	3)PCMC has recently started civil work for -7MLD-STP at bhosri Survey no 217, the work is in progress & will be completed upto Feb-2023. PCMC has recently, applied for Consent to Establish to Board office.	3)PCMC has recently started civil work for - 7MLD-STP at bhosri Survey no 217, the work is in progress & will be completed upto Feb-2023. PCMC has recently, applied for Consent to Establish to Board office.	8/23/2023, revised final date is yet not finalised.	---	3)PCMC has recently started civil work for -7MLD-STP at bhosri Survey no 217, the work is in progress & will be completed upto Feb-2023. PCMC has recently, applied for Consent to Establish to Board office.	3)PCMC has recently started civil work for -7MLD-STP at bhosri Survey no 217, the work is in progress & will be completed upto Feb-2023. PCMC has recently, applied for Consent to Establish to Board office.	Pune-II	Pune
			II		IV	Alandi Municipal Council	Municipal Council	local nallas	2.50	0.00	2.50	0.00	2.50	4.00	Work not yet started	Funds sanctioned under Pilgrims Development Scheme. Work under board, 80 percent work of underground drainage network has been completed. STP plant construction is remaining.	Timeline not provided	Timeline not provided	Alandi Municipal Council completed 80% work of underground sewage network lines.	DPR prepared for STP at Alandi. DPR is prepared for Alandi Municipal council.	SRO-Pune-2	Pune	
19	Wainganga	Tumase to Adshi	98	II	III	Desgaon Municipal Council	Municipal Council	1) local nallas	3.50	0.00	3.50	0.00	3.50	0.00	STP yet not proposed	-----	Timeline not provided	--		DPR preparation is also yet not started. Project cost of 50 Cr including the drainage network cost. Proposal submitted by Municipal Council to UDO. But UDO has yet not given any approval.	Chandrapur	Chandrapur	
20					III	Gadchiroli Municipal Council	Municipal Council	1) local nallas	5.00	0.00	5.00	0.00	5.00	11.50		95% work completed. Order placed for machinery. Yet to be received.	7/31/2023, revised final date is yet not finalised.	--	99% work of main drainage line has been completed. The work of internal drainage line is in progress.	Received technical sanction from MIP. Tender floated. Work Order of Rs. 12.0 Crores given to STP contractor based at Gajanan. MIP is the overall Project Consultant for this. Project cost of 96.5 Cr including the drainage network cost and this is approved UDD. As on today, Rs. 20 Core has already been spent. Out of 96.5 Core, Rs. 12.0 Core will be utilized for STP & remaining Rs. 84.5 Core are for drainage work.	Chandrapur	Chandrapur	
21					III	Brambarguri Municipal Council	Municipal Council	1) local nallas	3.50	0.00	3.50	0.00	3.50	7.00	7.0 MLD STP is proposed. DPR is under consideration of MIP.		Timeline not provided	---	STP Project cost of approx. 70 Cr including the drainage network cost.	For proper construction, we are requesting our drainage network cost. DPR is prepared by private agency through tender process. This DPR submitted to MIP for approval. MIP has yet not given approval. (Note:- Distance of Brambarguri City is approx. 10 km from Wainganga River. Part of Untreated sewage reaches upto Wainganga River through Bhuti Nalla. Part of untreated sewage is filled by	Chandrapur	Chandrapur	
22					III	Bhandara Municipal Council	Municipal Council	1) Bhandara town drain coming from Sant Tukdoji Ward, Town Bhandara, Dist- Bhandara.	5.50	0.00	5.50	0.00	5.50	15.00	Land allotted for STP. DPR approved. Approved DPR has been sent to MIP for technical sanction.		5/1/2024 further time line not given	---	----	DPR has been submitted to MIP for technical approval.	Bhandara	Nagpur	
23					III	Parsi Municipal Council	Municipal Council	1) Parsi town drain	1.00	0.00	1.00	0.00	1.00	7.00	Land allotted for STP. DPR approved. Approved DPR has been sent to MIP for technical sanction.		3/1/2024 further time line not given	---	----	DPR has been submitted to MIP for technical approval. FSTP of 5 KLD is provided	Bhandara	Nagpur	
24	Wardha	Ghuggao to Rajura	42	II	III	Chandrapur	Municipal Corporation	1) Confluence of Erai & Wardha River near Hadasti Village 2) Tail end of Amal nalla meeting to Wardha River near Sant Omenkar Mines	35.00	70.50	0.00	35.00	0.00	0.00	NA		NA	Complied	---	Total sewage network length is 176 km, completed 141km, balance 35km. Balance could not be completed currently by CCMC due to no NOC from forest dept., Archeological dept. and other gov. dept..	Chandrapur has Sewage Treatment capacity of 70.5 MLD. But, inadequate drainage network. Presently 80% sewage generated is treated in STP and balance 20% alongwith the 80% treated sewage is discharged in Erai River, which later meets Wardha river.	Chandrapur	Chandrapur
25					IV	Ballapur	Municipal Council	1) Discharge of BILT Nalla in Ballapur, behind Ballapur Opencast Mines. 2) Local Nalla near crematorium meeting to Wardha River at Ballapur	5.00	0.00	5.00	0.00	5.00	16.00		Construction of STP 10% work completed.	12/1/2023., revised final date is yet not finalised.	---	Drainage pipeline of 54.09 km is proposed in the zone-I of Ballapur City. Zone-II of Ballapur City is having old drainage network & same will be utilized.	Ballapur has proposed 2 STPs of 7.5 and 6.5MLD with total capacity 16 MLD. Total project cost of STP & underground sewage network is Rs. 57.19 Cr. Project cost of 7.5 MLD is 6.992 Crores & 8.5 MLD is 7.5906 Crores. The agency will complete drainage pipeline of 54.09 km, in the zone-I of Ballapur City. Zone-II of Ballapur City is having old drainage network same will be utilized.	Chandrapur	Chandrapur	
26					IV	Rajura	Municipal Council	1) Kapanaga Nalla meeting to Wardha River at Rajura	3.20	0.00	3.20	0.00	3.20	5.50	DPR Prepared		Timeline not provided	NA	----	Ballapur has proposed 2 STPs of 7.5 and 6.5MLD with total capacity 16 MLD. Total project cost of STP & underground sewage network is Rs. 57.19 Cr. Project cost of 7.5 MLD is 6.992 Crores & 8.5 MLD is 7.5906 Crores. The agency will complete drainage pipeline of 54.09 km, in the zone-I of Ballapur City. Zone-II of Ballapur City is having old drainage network same will be utilized.	Chandrapur	Chandrapur	
27	Ghod	Amnapur to Shirur	10	III	IV	Shirur	Municipal Council	1) Nallah near Kalhapur Village 2) Nallah near Hindu temple at Malawadi 3) Ramling Grampanchayat Nallah 4) Shirur Town nallahs 5) Shirur Grampanchayat Nallah	6.00	6.00	0.00	5.20	0.00	0.00	Shirur Municipal Council is having STP from 2014 and is in working condition			Complied	---	-----	There is discharge from villages Amnapur, Kalhapur & Phukate.MPC Board will provide financial & technical assistance to villages in next three years.	Pune	Pune
28		Bhandara to	100		IV	Kamptee	Municipal Council	1) JN Road Nalla 2) Akshok nagar Nalla 3) Jakhya layout Nalla. 4) Raghav Nalla 5) Other 2 local nallas	10.80	0.00	10.80	0.00	10.80	12.50	1) MC has proposed to provide sewage Treatment plant of capacity 12.50 MLD through private agency. MC had said proposal to MIP for Technical approval but now MC has proposed to construct private agency. Tender is processed. DPR will be prepaid STP. 2) Applied for grant of consent under Water/Air Act and is under consideration.		NA	Timeline not provided	Timeline not provided	Lenth of Nalla is 7.5 km (3 mtr. Avg.)	As a Short term measure MC has provided, Sand and Boulder filters at Drains carrying sewage. Also MC has proposed to construct small STP of capacity of 100 CMD, 300 CMD & 500 KLD of budget 4 to 5 Cr.	Nagpur1	Nagpur

Annexure-1 for Month of Feb-2025

River wise Gap Analysis in Sewage Generation & Treatment

Sr. no.	Name of the River	River Stretches	Length in Km	Priority CPCB Report 2018	Priority CPCB Jan to Dec 2020	Cities/Towns	Type of Local Body	Major Drains	Sewage Generation (MLD)	Sewage Treatment Capacity (MLD)	Gap in Treatment Capacity (MLD)	Actual Treatment (MLD)	Gap in Treatment (MLD)	Capacity of Proposed STP (MLD)	Stage of Proposed STP	Stage of Under construction STP	Timeline for completion of STPs for current requirement.	Timeline for completion of STPs for future need.	ULB wise information of drainage network	Remarks	SRO	RO	
29	Kamini	Nagpur			II	Kanhan Pimpri	Municipal Council	1) Local Nallas	8.00	0.00	8.00	0.00	8.00	8.00	submitted proposal for provision of sewage Treatment plant of capacity 8.0 MLD estimating 32.42 Crs to the Govt of Maharashtra for further approval. Funding by Urban Development.		Timeline not provided	Timeline not provided	Open Drain	Letter issued to Kanhan MC by RO, Nagpur vide dated 14/08/2020 to submit details of DPR, Time line. Meeting was conducted under the Chairmanship of the Hon'ble Minister Env regarding pollution of Nag River on 01/03/2021 and directed Collector, Nagpur, to resolve issue of STP of the Kanhan & Kamptee. Chief Officer, M.C. Also meeting was conducted under chairmanship of Hon'ble Divisional Commissioner where in local bodies where instructed to submit short term & long term action plan.	Nagpur-1	Nagpur	
30						Mouda	Municipal Council	1) Local Nallas	1.50	0.00	1.50	0.00	1.50	1.00	Nagar Panchayat has called Tender for submission of DPR for installation of 1.0 MLD.		3/1/2023, revised final date is yet not finalised.	---	Length of Nalla is 7.5 km (3 mtr). Avg.	2 nos. of STP of capacity 0.5 MLD each is proposed at 2 locations, which will be expected to be completed by 2021. FSTP provided and is in operation having capacity 20 KLD.	Nagpur-1	Nagpur	
31						Chandkapur	Gram Panchayat	1) Chandkapur village sub drain	0.25	0.00	0.25	0.00	0.25	0.00	2P CEO vide letter dated 14/08/2020 has submitted Estimate for Provision of combined STP of 2 MLD capacity for Chandkapur & Chicholi and requested to sanction fund of Rs 3,56,92,459/-.	MPCB Regional Officer, Nagpur vide letter dated 14/08/2020 has requested to submit detail DPR with Bank Details to submit said proposal at Head office for further needful. A Detail proposal has been sent to The Head office, M.P.C.B vide L.O.I No.675 dated 19/10/2020. For further needful.		Timeline not provided	---	---	MPC Board will provide financial & technical assistance to villages in next three years to comply with waste management. Meeting was conducted under the Chairmanship of the Hon'ble Minister Env regarding pollution of Nag River on 01/03/2021 in this regard letter is received from ZP Nagpur regarding grant same is attached.	Nagpur-1	Nagpur
32																							
33	Kolar	Along Koradi	3.4	III	Mahadula	Nagar Panchayat	1) Drain coming from side pond No. 3 Koradi TPS.	1.40	0.00	1.40	0.00	1.40	0.00		No construction & installation activity.	Timeline not provided	Timeline not provided	Open Drain	no nagpur, issue letter to mahadula nagp nagar vide dated 14/08/2020 to submit details of DPR, Time line. Also meeting was conducted under chairmanship of Hon'ble Divisional Commissioner where in local bodies	Nagpur-1	Nagpur		
34					Sangli Miraj Kupwad	Municipal Corporation	1) Sheri Nalla, Sangli. 2) Salkarbh Nagar Nalla, Sangli. 3) Haripur Nalla, Sangli. 4) Miraj Nalla, Miraj 5) Other Minor drain	58.70	46.00	12.70	49.20	9.50	22.50	All Civil & mechanical work completed, however electric supply & connection of drainage line under progress.	electric supply & connection of drainage line under progress.	Oct. 2024	Oct. 2024	Total 164.9 KM sewer line is proposed out of that 116.5 KM work completed	03 STPs having capacity of 59.7 MLD (27, 9.2 & 23.5) are in operation with actual utilization of 52.2 MLD (23.5 MLD STP at Hanuman Nagar is operating at 16 MLD). One STP of capacity 22.5 MLD STP at Bedga Road is at final stage of commissioning.	Sangli	Kolhapur		
							Sangliwadi	3.00	3.00	0.00	0.00	3.00	3.00	NA	Proposed	Time line not provided	Time line not provided	--	Time line not provided	Sangli	Kolhapur		
							Vakharbhag	22.00	22.00	0.00	0.00	22.00	22.00	NA	Proposed	Time line not provided	Time line not provided	--	Time line not provided	Sangli	Kolhapur		
35	Krishna	Shindi to Kurumbwad		III	IV	Islampur	Municipal Council	8 km distance from city 1) Islampur Municipal Council Local Nalla.	9.00	0.00	9.00	0.00	9.00	12.00	Land acquisition under progress.	NA	Time line not provided	Time line not provided	Pumping station land acquisition under process.	7MLD-4.5MLD STP by March 2022.	No water is being discharged to river every drop of treated sewage is utilised for agricultural use.	Sangli	Kolhapur
36					IV	Ashta	Municipal Council	Krishna River 6 Km away from city 1) Local Nallas	2.50	0.00	2.50	0.00	2.50	5.50	Proposal sent for Administrative approval.	NA	Timeline not provided	Time line not provided	Connected all drains to RCC constructed Cannel. The canal were block because of farms had diverted that water and the canal is very narrow.	DPR sent for approval		Sangli	Kolhapur
37					IV	Wai	Municipal Council	1) Gangapuri nalla 2) Siddheshwar Nalla 3) Other small nalla	4.00	0.00	4.00	0.00	4.00	6.00	DPR forwarded to MIP Pune for technical sanctioning.	Timeline not provided	Timeline not provided	---	--	Land acquisition for STP is in process. Technical sanction of STP & underground networking is in progress. Presently no fund sanctioned work will be commenced under Maharashtra Savarnajayanti Vojana. FSTP of 70 KLD Capacity has been installed and is in operation.	Satara	Pune	
38	Mor	Jalgaon to Amoda	20	III	V	Marul	Gram Panchayat	1) Local Nallas	0.45	0.00	0.45	0.00	0.45	0.00	No	No	Timeline not provided	---	NA	Zilla Parishad, Jalgaon, given proposal for Financial & Technical Assistance from MPCB for provision of STP at the Marul, Nhari & Padase village. MPCB given work order for Financial assistance to 03 Gram Panchayats for preparation of DPR for Sewage treatment facilities, 2 Lakhs each.	Jalgaon	Nashik	
39					Nhari	Gram Panchayat	1) Local Nallas	0.50	0.00	0.50	0.00	0.50	0.00	No	No	Timeline not provided	---	NA		Jalgaon	Nashik		
40					Padase	Gram Panchayat	1) Local Nallas	0.26	0.00	0.26	0.00	0.26	0.00	No	No	Timeline not provided	---	NA		Jalgaon	Nashik		
41	Paralganga	Khadrapada to Kopoli	20	III	Khopoli	Municipal Council	1) Bazarpeh Nalla	11	0	11	0	11	13	Tender of 13 MLD STP was allotted to M/s. Arquitech Solutions Pvt. Ltd.. Work of 13 MLD capacity STP (SBR Technology) in progress.	-	3/24/2023, revised final date is yet not finalised.	--	---	DPR sanctioned tendering process is under progress.	Raigad 1	Raigad		
42					Khalapur	Nagar Panchayat	1) Lendi Nalla 2) Bazarpeh Nalla	1.6	0	1.6	0	1.6	3	Tender work of allotment of STP is in progress.	-	Timeline not provided	--	---	DPR Preparation work is inprogress	Raigad1	Raigad		
43	Pethi	Narayapur to Bharkuli	3.2	III	V	Amravati Municipal Corporation	Municipal Corporation	1) Drain from Village Narayapur 2) Drain from Village Bharkuli 3) Amba Nalla from Amravati City 4) Fitargura Nalla 5) Pradhani Nagar Nalla 6) Minor Nalla 7) nahi nagar 8) Ketigan nalla 9) Nawathe nalla 10) Bhambur Mahadula							DPR Prepared by MIP Amravati and submitted to Higher Authorities of MIP for necessary approvals		Timeline not provided	---	---	DPR Prepared by MIP Amravati and submitted to Higher Authorities of MIP for necessary approvals	Amravati1	Amravati	

Annexure-1 for Month of Feb-2025
River wise Gap Analysis in Sewage Generation & Treatment

Sr. no.	Name of the River	River Stretches	Length in Km	Priority CPCB Report 2018	Priority CPCB Jan to Dec 2020	Cities/Towns	Type of Local Body	Major Drains	Sewage Generation (MLD)	Sewage Treatment Capacity (MLD)	Gap in Treatment Capacity (MLD)	Actual Treatment (MLD)	Gap in Treatment (MLD)	Capacity of Proposed STP (MLD)	Stage of Proposed STP	Stage of Under construction STP	Timeline for completion of STPs for current requirement.	Timeline for completion of STPs for future need.	ULB wise information of drainage network	Remarks	SRO	RO	
44	Purna	Aargoon to Dhangarwar	223.2	III	IV	Amravati Municipal Corporation	Municipal Corporation	1. Drain from Village Aargoon Purna 2. Drain from Village Purna Nagar 3. Drain From Village Sawalapur 4. Drain From Village Nerul Gausgani 5. Drain From Village Nerul Wakhoda Shahdeshwar 6. Drain From Village Darapur 7. Drain From Village Kholapur	93.00	74.50	18.50	74.50	18.50	28.00	DPR Prepared by MIP Amravati and submitted to Higher Authorities of MIP for necessary approvals			Timeline not provided	---	----	DPR Prepared by MIP Amravati and submitted to Higher Authorities of MIP for necessary approvals	Amravati	Amravati
45	Penganga	Mehkar to Umarched	7.65	III	V	Mehkar Municipal Council	Municipal Council	1) Mehkar to umarched Lendhi nalla	3.77	0.00	3.77	0.00	3.77	0.00	DPR Preparation under progress			3/1/2023, revised final date is yet not finalised.	---	----	MC appointed PMC to prepared DPR for under ground drainage and STPs.	Amravati	Amravati
46	Penganga	Mehkar to Umarched		III	IV	Umarched	Municipal Council	1) Mehkar to umarched Lendhi nalla	4.10	0.00	4.10	0.00	4.10	9.60	Full-fledged STP is not proposed. However, Municipal Council has worked out a proposal of Rs. 10.0 Lakhs based on Phyto-Plankton Technology.			Timeline not provided	---	----	STP Project cost of 33 Cr including the drainage network cost was done by NEERI Nagpur. Then this proposal was submitted to MP for technical sanction. MP has not given technical sanction. Hence, administrative approval is not given by UDO. Then Municipal Council has worked out a proposal of Rs. 10.0 Lakhs based on Phyto-	Chandrapur	Chandrapur
47	Tapi	Raver to Shahada	58	III	IV	Bhusawal	Municipal Council	1) Local Nallas	11.00	0.00	11.00	0.00	11.00	12.50	Proposal for closed drain system and STP is submitted to Government for approval.	No	No	Timeline not provided	---	NA	Gap in the treatment capacity is 11 MLD. As perment no treatment facility at Bhusawal, proposal for closed drain system and STP is submitted to Government for approval.	Jalgaon	Nashik
48						Shirpur	Municipal Council	1) Local Nallas	5.00	12.50	0.00	5.00	0.00	0.00	Shirpur Municipal Council is having STP and is in working condition	---	Complied	---	Total existing sewage network length 74km	ORM technology of STP is SBR - level of treatment aeration and chlorination.	Dhule	Nashik	
49	Urmodi	Dhangarwadi to Naphane	18	III	V	Valse	Gram Panchayat	1) Valse nalla	0.40	0.00	0.40	0.00	0.40	0.00	NA	NA	Timeline not provided	---	SRO Satara office has issued letter to Gram Panchayat for installation of STP	MPC Board will provide financial & technical assistance to villages in next three years to comply with waste management. SRO Satara, has issued letter to Gram Panchayat for installation of STP.	Satara	Pune	
50						Nagthane	Gram Panchayat	1) Nagthane nalla	0.00	0.00	0.00	0.00	0.00	0.00	NA	NA	Timeline not provided	---	SRO Satara office has issued letter to Gram Panchayat for installation of STP	MPC Board will provide financial & technical assistance to villages in next three years to comply with waste management. SRO Satara, has issued letter to Gram Panchayat for installation of STP.	Satara	Pune	
51	Venna	Mahabaleshwar to Mahuli	47	III	IV	Medha	Nagar Panchayat	Local nalla	0.6	0	0.6	0	0.6	0	No treatment provided	No treatment provided	No treatment provided	---	No treatment provided	No treatment provided	Satara	Pune	
52	Waghur	Sarangon to Sakargon	98	III	V	Satara	Municipal Council	1) Ramnala Nala, Karanje	12.80	0.00	12.80	0.00	12.80	17.50	Work in progress of STP 5.5 MLD located at Survey No.387 A, Opp.Ashahwani, Karanje, Satara	5.5 MLD STP - 20 % of work of STP completed.	revised final date is yet not finalised.	---	Under ground drainage system work is under progress (96.27 % work completed).	DPR approved vide letter no.Amrat-2022/P.K.24/Navi-33 dtd 28/04/2022.	Satara	Pune	
53						Pahur, Dist. Jalgaon	Gram Panchayat	1) Local Nallas	0.45	0.00	0.45	0.00	0.45	0.00	DPR not Prepared	NA	Timeline not provided	NA	NA	Zilla Parishad, Jalgaon, given proposal for Financial & Technical Assistance from MPCB for provision of STP at the Pahur, Neri and Sakargon, Nhari & Padate villages. MPCB has approved fund of Rs. 2 Lakh for each Gram Panchayts.	Jalgaon	Nashik	
54						Neri, Dist. Jalgaon	Gram Panchayat	1) Local Nallas	0.00	0.00	0.00	0.00	0.00	0.00	NA	NA	Timeline not provided	---	---	---	Nashik	Nashik	
55	Wena	Kwarghat to Hingarghat	1	III	V	Hingarghat	Municipal Council	1) Hingarghat town drain coming to Wena River near Railway Bridge 2) Hingarghat town drain coming to Wena River from Ghut	13.60	10 + 3.5	0.10	6.25	7.35	0.00	1) 10 mld STP in operation since, March-2022. 2) 3.5 STP in operation since March 2024	NA	NA	NA	01 STPs of 10 MLD is in operational since March -22. 2nd STP of Capacity 3.5 MLD in Operational since March 2024	Nagpur2	Nagpur		
56	Bindisar	Swarnajagar to Sebhargur	0.7	IV	IV	Beed Municipal Council	Municipal Council	1) Subhash Road nalla at Sathu Chowk, Seeba Nagar, Beed.	22.00	0.00	22.00	0.00	22.00	35.00	Proposed. As per letter received from CO, MC Beed the land is yet not finalise and at present there is no any physical progress at site.	Land issue	8/22/2023 (Already equiped), however revised final date is yet not finalised.	---	Work of drainage work yet not be started	our treatment facility. we have a propogser with capacity of 35 MLD. Budget 165 Cr Sanctioned. 50%-GOI, 25%-GOM & 25%-MAC. WVO already released but the letter received from Chief Officer, Municipal Council Beed regarding progress report of proposed STP site at Bhowad, Tal. Dist. Beed by mentioning that the site for proposed STP has been not yet finalized due to dispute of Grampanchayat Bhowadi for this land and the proposal for new site is submitted to the District Collector, Beed	Jalna	Chhatrapati Sambhajinagar	
57	Boti	Along Amalner	20	IV	V	Amalner	Municipal Council	1) Local nalla coming from Amalner city.	10.00	0.00	10.00	0.00	10.00	12.60	STP Under Construction	95% Civil work completed. Machinery installation pending	Timeline not provided	NA	Total Sewage network length is 80km, till date work completed is 21km.	capacity 25 KLPD is provided.	Jalgaon	Nashik	
58	Chandrabhaga	Pandharpur to Shergoon Dhumala	3.5	IV	III	Pandharpur	Municipal Council	1) Gopalpur Nalla coming from Pandharpur.	22.00	18.00	4.00	18.00	4.00	13.00	DPR submitted for technical sanction	Nil	Timeline not provided	Timeline not provided	1) Drainage network of 85% completed. Total length in current phase 60km 2) DPR proposal for 13 MLD at Gopalpur and additional drainage network submitted for T.S.	---	Solapur	Pune	
59	Darna	Igarpuri to Samari	35	IV	IV	air	Gram Panchayat	1) Ghosi Village Nalla	0.87	0.00	0.87	0.00	0.87	0.00	No	No	Timeline not provided	NA	---	MPC Board will provide financial & technical assistance to small towns in next three years to comply with waste management.	Nashik	Nashik	
60						Bhagar	Municipal Council	1) Bhagar Village Nalla,	0.74	0.00	0.74	0.00	0.74	0.00	No	No	Timeline not provided	NA	---	---	Nashik	Nashik	
61						Samari Village	Gram Panchayat	1) Samari Nalla.	0.42	0.00	0.42	0.00	0.42	0.00	No	No	Timeline not provided	NA	---	---	Nashik	Nashik	
62	Girna	Malegaon to Jalgaon	110	IV	V	Jalgaon	Municipal Corporation	1) Local nalla coming from the Jalgaon city	48.00	0.00	48.00	0.00	48.00	48.00	STP will be operational by the June 2024	100% Civil Construction, 100% Mechanical Work & 95% under sewageline completed. STP will be operational by June 2024	6/1/2024, revised final date is yet not finalised.	Dec-27	95 % Under sewage network completed	STP Work has been started at site of work at Gat No.413,390 Jalgaon Shivar having capacity of 48.00 MLD. FSTP of capacity 20 KL/Day is provided.	Jalgaon	Nashik	
63						Bhadgaon	Municipal Council	1) Kolha nalla coming from the Bhadgaon City	2.00	0.00	2.00	0.00	2.00	0.00	No	No	Timeline not provided	NA	NA	MPC Board will provide financial & technical assistance to villages in next three years to comply with waste management.	Jalgaon	Nashik	
64	Hiwara	Pachora to Nimbhora	57	IV	V	Pachora	Municipal Council	1) Local nalla coming from Pachora city.	3.00	0.00	3.00	0.00	3.00	9.00	STP Under Construction	Civil work is completed and Machinery yet not installed.	Timeline not provided	NA	Drainage network work is under progress.	Civil work is completed	Jalgaon	Nashik	
65	Koyana	Karad to Paparde	29.6	IV	IV	Malhapur	Municipal Council	1) Local nalla	6.14	8.00	0.00	6.14	0.00	0.00	-	-	Complied	---	Total Network 59 km and construction work of Network 51km done	Malhapur STP completed and rest of nalla will divert to STP by March 2020.	Satara	Pune	
66						Karad	Municipal Council	1) Local nalla	8.50	8.50	0.00	8.50	0.00	0.00	-	-	Complied	NA	---	Instructions given to MC for upgradation of existing STP.	Satara	Pune	
67	Sina	Solapur to Bunkalaji	6	IV	III	Solapur	Municipal Corporation	1) Deagon Nalla.	95.50	102.50	0.00	95.50	0.00	20.00	Desai Nagar 20 MLD CapacitySTP under construction	-	Dec-25	Dec-25	3 STPs provided with treatment capacity of 75 MLD and 15 MLD &12.50 MLD respectively. 01 STP of 20 MLD At Desai nagar under construction	---	Solapur	Pune	

River wise Gap Analysis in Sewage Generation & Treatment

Sr. no.	Name of the River	River Stretch	Length in Km	Priority CPCB Report 2018	Priority CPCB Jan to Dec 2020	Cities/Towns	Type of Local Body	Major Drains	Sewage Generation (MLD)	Sewage Treatment Capacity (MLD)	Gap in Treatment Capacity (MLD)	Actual Treatment (MLD)	Gap in Treatment (MLD)	Capacity of Proposed STP (MLD)	Stage of Proposed STP	Stage of Under construction STP	Timeline for completion of STPs for current requirement.	Timeline for completion of STPs for future need.	ULB wise information of drainage network	Remarks	SRO	RO
69	Titar	Along river to Jalgaon Kodgaon Dam, Tal. Chalisgaon,	35	IV	V	Chalisgaon	Municipal Council	1) Local nallas	13.63	0.00	13.63	0.00	13.63	19.00	STP Under Construction	65 % Work Completed of 6 MLD STP	Timeline not provided	NA	Drainage network work is under progress.	Two STPs of capacity 13 MLD and 6 MLD are proposed. Administrative approval pending	Jalgaon	Nashik
71	Bhatva	Shahapur to Bhadane	23.4	V		Shahapur	Nagar Panchayat	1) Local nallas	2.50	0.00	2.50	0.00	2.50	0.00	Shahapur Nagar Panchayat has proposed to provide STP. However, DPR not yet prepared	Not Started	Timeline not provided	---	No drainage system	MPC Board will provide financial & technical assistance to villages in next three years to comply with waste management.	Kalyan3	Kalyan
72						Vashind Village	Gram Panchayat	1) Local nallas	0.00	0.00	0.00	0.00	0.00	0.00	Nil	Nil	Timeline not provided	----	No drainage system	MPC Board will provide financial & technical assistance to villages in next three years to comply with waste management.	Kalyan3	Kalyan
73	Gomai	Lonkheda to Shahda	7	V	V	Shahada	Municipal Council	1) Local nallas	2.00	0.00	2.00	0.00	2.00	0.00	NA	FSTP of 10 KLD Installed	Complied	--	----	1) Inlet water supply for Shahda City is less than 135 LPCD so STP is not proposed for Shahada Municipal Council. FSTP is approved for Shahada Municipal Council of capacity 10 KLD (0.01 MLD) and now in operation 2)Technology used for FSTP: Sludge Drying Bed	Dhule	Nashik
74	Kan	Kasathe to Sakari	10	V	V	Sakari	Nagar Panchayat	1) Local nallas	1.20	0.00	1.20	0.00	1.20	0.00	ULB has passed resolution for preparing DPR for STP after procuring of land only. So, ULB has submitted proposal for land to the Collector, Dhule. Preparation of DPR and STP project will be start after availability of land and after acquiring required funds from the government.	NA	Process for purchase of land not yet completed.	---	-----	Process for purchase of land not yet completed. STP project will be started after availability of this land and after acquiring required funds from the government.	Dhule	Nashik
75	Manjira	Latur to Nanded Bridge	8	V	IV	Latur Municipal Corporation	Municipal Corporation	1) Siddheshwar Nalla	32.00	32.00	0.00	0.00	32.00	32.00	Work in Progress	Work Order issued for 32 MLD STP dated 16.02.2021. 85% work completion. (Part 1) Civil Work 95% 2) Mechanical work 85% Excavation Completed, Trunk main 12 Km laid. 3) Trunk Main 00%, MC Latur informed that work will be completed by March 24	31/03/2024, revised final date is yet not finalized.	--	---	1 Nos. of STPs with Capacity (32 MLD) have been proposed. The Latur Corporation provided water twice in a Week. River Manjira is 7 km away from Latur city, except monsoon water never came to the river, it is being used by the farmers.	Latur	Chhatrapati Sambhaji Nagar
76	Panchganga	Shirdi to Kolhapur	67	V	Less Polluted	Kolhapur	Municipal Corporation	1) Chaudhar Nalla 2) Jayanti Nalla 3) Duthali Nalla 4) Jander Chub Nalla 5) Siddharth Nagar Nalla 6) CPR hospital Nalla 7) Rajaram Nalla 8) Ramamala Nalla 9) Dream World Nalla 10) Line Bazar Nalla 11) Kasaba Bandra Nalla 12) Bapat Camp Nalla 13) Kala Odha Nalla 14) Gandhinagar Nalla 15) Valivade Nalla 16) Tilavani/Rui Nalla	149.10	106.70	42.40	106.70	42.40	43.50	1) STP- Duthali- 6 MLD- 80% work completed (boundation) 2) STP- Kasaba Bawda- 4 MLDs commissioned on 16.12.2023	12/1/2023, revised final date is yet not finalized.	4 MLD STP work is completed December 2023 & 6 MLD STP work will be complete till Nove 2024	Work of balance 5 nallas diversion work to STP in progress and expected to be completed by 2025.	Temporary measures by means of bleaching powder dosing manually and traditional Phytoremediation.	Kolhapur	Kolhapur	
77						Khalkaranji	Municipal Corporation	1) Chaudhar Nalla 2) Kahrur Nalla (Including Chaudhar nalla)	40.00	20.00	20.00	20.00	20.00	18.00	Proposed 3 Nos STP with total 43.5 MLD	18 MLD STP under construction will be commissioning up to Jun 24	Timeline is not fixed, due to court matter	--	4 nallas are connected to river without treatment.		Kolhapur	Kolhapur
78						39 Other villages	Gram Panchayat	1) Local nallas	23.00	0.00	23.00	0.00	23.00	0.00	1. 19.5 MLD – Shingapur, Uttarashi 2. 15 MLD – Kasaba Bawda	Timeline not provided	---	----	---		Kolhapur	Kolhapur
79	Panzara	Varhadre to Dhule	7	V	V	Dhule	Municipal corporation	1. Meti Nalla 2. Hagna Nalla 3. Sudehi Nalla 4. Londhi Nalla 5. G.T.B Nalla 6. Hasani Nalla	36.00	0.00	36.00	0.00	36.00	57.00	Total 147 km Sewage network 132 km is Underground drainage work completed, 92% construction work of 40 MLD STP is completed and 98 % construction work of 17 MLD STP is completed Technology- SBR Funding details- Amrut Mission. Two STPs of 40 MLD and 17 MLD capacity are under construction.	Underground drainage work completed, 92% construction work of 40 MLD STP is completed and 98 % construction work of 17 MLD STP is completed Technology- SBR Funding details- Amrut Mission.	Mar-25	---	Sewer network is completed upto 132 Km out of 147 Km	Approved fund allocated Funding details- GoM 32.89 Cr. & ULB/MC-57.32 Cr. Total 155.98 Cr. Amrut Mission implimentation Agency maharatra Jeevan prashikaran Dhule.	Dhule	Nashik
80	Rangwali	Tinembra to Navapur	3.2	V	V	Navapur	Municipal Council	1) Local nallas	2.00	0.00	2.00	0.00	2.00	0.00	FSTP of 10 KLD Installed	Complied	---	----	Inlet water supply for Navapur City is less than 135 LPCD so FSTP of 10 KLD installed and now in operation	Dhule	Nashik	
81	Savtri	Dudli to Shirdi	3.5	V	Less Polluted	Mahad	Municipal Council	1. Local Nallas from Chambhar khind to fish market 2. Local Nallas from Navaregar to prabhat colony crematorium 3. Local Nallas from Kotesbhari lend valah	5.05	0.00	5.05	0.00	5.05	7.00	As per Urban development Department GR Dated 14/02/2023 Project Management Consultancy is appointed for DPR Preparation. Work order is given on dated 10/03/2023 to the GeoSpatial Studio LLP Pune for the Preparation of DPR. DPR preparation is under progress.	As per Urban development Department GR Dated 14/02/2023 Project Management Consultancy is appointed for DPR Preparation. Work order is given on dated 10/03/2023 to the GeoSpatial Studio LLP Pune for the Preparation of DPR. DPR Preparation is under Progress.	Dec-24	NA	1. Local Nallas from Chambhar khind to fish marker 2. Local Nallas from Navaregar to prabhat colony crematorium 3. Local Nallas from Kotesbhari lend valah	Under Swachh Bharat Mission - Urban 2.0. Under City Sanitation Action Plan Mahad Municipal Council has got approval for 5 MLD Sewage Treatment Plant and for construction of STP Rs. 5.85 crore are sanctioned. Maharashtra Urban Development Mission Directorate Swachh Bharat Mission (Urban) empanelled the firms for the DPR Preparation. From this firms Geo Special Studies LLP Pune is appointed by the Mahad Municipal Council and work order is given on dated 10/03/2023 for DPR Preparation. DPR Preparation is under Progress.	Mahad	Raigad
83						1) Meti Village	Gram Panchayat														Kalyan3	Kalyan
84						2) Uchat Village.	Gram Panchayat														Kalyan3	Kalyan

Annexure-1 for Month of Feb-2025
River wise Gap Analysis in Sewage Generation & Treatment

Sr. no.	Name of the River	River Stretchs	Length in Km	Priority CPCB Report 2018	Priority CPCB Jan to Dec 2020	Cities/Towns	Type of Local Body	Major Drains	Sewage Generation (MLD)	Sewage Treatment Capacity (MLD)	Gap in Treatment Capacity (MLD)	Actual Treatment (MLD)	Gap in Treatment (MLD)	Capacity of Proposed STP (MLD)	Stage of Proposed STP	Stage of Under construction STP	Timeline for completion of STPs for current requirement.	Timeline for completion of STPs for future need.	ULB wise information of drainage network	Remarks	SRO	RO
85	Tansa River	Along Thane	10	V	V	3) Kondhale Village,	Gram Panchayat														Kalyan3	Kalyan
86						4) Mhaswal Village,	Gram Panchayat														Kalyan3	Kalyan
	Tansa River	Along Thane	10	V	V			No major drains as only small villages are located	0.73	0	0.73	0	0.73	0	Nil	Nil	S	NA	No Thrinane as only small villages	The generated sewage is being soaked in to sandpits provided by individual residents of village due to which		

Annexure-I for Month of Feb- 2025

2760.29	2124.16		1754.29		1024.00
---------	---------	--	---------	--	---------

Annexure-II STP details Feb -2025																				
Sr. No.	Name of the Town with no. of STP	Location of the Sewage Treatment Plant (STP)	Sewage Treatment Plant (STP) Installed Capacity (MLD) STP wise	Coordinates (Latitude & Longitude) of STP	Consent Status	STP Commissioned in (Year)	Status (Operational / Non-Operational / Under Construction)	Present capacity/ utilization (MLD)	Technology	Use of Treated sewage with Quantity (MLD)	Discharge of treated sewage (Waterbody) (MLD)	Present Gaps in Sewage Management (MLD)	Action plan for Gaps in Sewage Manageme nt (MLD)	Compliance Status (in mg/Lit except pH)				Compliance Status (Comply / Non-Comply /	Time line for prposed STPs	SRO Jurisdiction
														pH	TSS	BOD	COD			
1	Municipal Corporation of Greater Mumbai	Colaba WWTF Nr Afgan Church Colaba Mumbai -05 Tel No.22150723	41	LAT:19.24 Long:72.9608	valid upto 31/12/2026	2020	Operational	31	Preliminay treatment by screening & diffused aerated grit chambers. Dilution & dispersion through marine outfall.	NIL	31	NIL	NIL	8	6	4	8	Comply	...	SRO Mumbai 1
2	Municipal Corporation of Greater Mumbai	LGP WWTF-IPS 89,Dr.A.B. Road Worli Mumbai 18. Tel No.24933697	757	latitude- 18.99. longitude- 72.81	31/12/2026	1991	Operational	309	Preliminay treatment by screening & diffused aerated grit chambers. Dilution & dispersion through	0.8	374.78	NIL	NIL	7.9	32	70	184	Non-Comply	...	SRO Mumbai 1
3	Municipal Corporation of Greater Mumbai	Bhandup WWTF Off eastern Express Highway Near Airoli Bridge Traffic Signal Bhandup East Tel No. 8286226994	280		31/12/2026		Operational	102.0	Preliminary treatment by screening & diffused aerated grit chambers. Dilution & dispersion through marine outfall.	----	Discharge in to Vashi Creek	nil	nil	7.6	20	30	72	Non-Comply	..	SRO Mumbai 3
4	Municipal Corporation of Greater Mumbai	Ghatkopar WWTF Off eastern Express Highway Near Pant Nagar Traffic Signal Ghatkopar East. Tel No. 9082820120	386		31/12/2026		Operational	116.0	Preliminary treatment by screening & diffused aerated grit chambers. Dilution & dispersion through marine outfall.	----	22750 M3/D send to M/s. RCF for further treatment and remaining discharge in to Vashi Creek.	nil	nil	7.5	38	20	84	Non-Comply	...	SRO Mumbai 3
5	Municipal Corporation of Greater Mumbai	Malad STP Marve Road, Mith Chawky, Malad (W), Mumbai-95 Tel : 28820860	280		31/12/2026		Operational	204.0	Preliminary treatment by screening & diffused aerated grit	Treated sewage used for gardening on Gorai		nil	nil	7.5	96	115	264	Non-Comply	...	SRO Mumbai4
6	Municipal Corporation of Greater Mumbai	Charkop STP MHADA, Sector 8 & 9, Kandivali(W), Mumbai- 400067 Tel : 28681357	6		31/12/2026		Operational	5.0	MBR	----		nil	nil	8.3	10	8	4	Comply	...	SRO Mumbai4
7	Municipal Corporation of Greater Mumbai	Worli STP, MCGM, Mumbai	0		31/12/2026		Proposed of 500	NA	...	...	...	...	...					NA	Mar-26	RO Mumbai

Annexure-II STP details Feb -2025

Sr. No.	Name of the Town with no. of STP	Location of the Sewage Treatment Plant (STP)	Sewage Treatment Plant (STP) Installed Capacity (MLD) STP wise	Coordinates (Latitude & Longitude) of STP	Consent Status	STP Commissioned in (Year)	Status (Operational / Non-Operational / Under Construction)	Present capacity/ utilization (MLD)	Technology	Use of Treated sewage with Quantity (MLD)	Discharge of treated sewage (Waterbody) (MLD)	Present Gaps in Sewage Management (MLD)	Action plan for Gaps in Sewage Management (MLD)	Compliance Status (in mg/Lit except pH)				Compliance Status (Comply / Non-Comply)	Time line for proposed STPs	SRO Jurisdiction
8	Municipal Corporation of Greater Mumbai	Bandra STP, MCGM, Mumbai	0	Latitude 19.05° N Longitudes 72.83° E	31/12/2026	NA	Proposed of 360 MLD	NA	...	...	...	...	...					NA	Mar-26	RO Mumbai
9	Municipal Corporation of Greater Mumbai	Dharavi STP, MCGM, Mumbai	0		31/12/2026		Proposed of 418 MLD	NA	...	...	...	...	...					NA	Mar-26	RO Mumbai
10	Municipal Corporation of Greater Mumbai	Versova STP J.P. Road Jn., Link Road, Near Apnana Bazar, Andheri (W), Mumbai-53 Tel : 26366881	180	Latitude 19.14° N Longitudes 72.81° E	31/12/2026	1998	Operational	113	Aerobic & Facultative Lagoon	nil	Disposal into sea	65	Nil	7.2	54	28	116	Non-Comply	...	SRO Mumbai 2
11	Municipal Corporation of Greater Mumbai	Influent Pumping Station Bandra, Opp Swami Vivekanand Garden, Mahim Causway, Mahim (West), Mumbai 400016, Tel No. 24464750	797	Latitude 19.05° N Longitudes 72.83° E	31/12/2026	2003	Operational	572	Preliminary treatment by screening & diffused aerated grit chambers. Dilution & dispersion	nil	Disposal into sea	160	Nil	7.2	22	75	184	Non-Comply	...	SRO Mumbai 2
12	Municipal Corporation of Greater Mumbai	Ghatkopar STP, MCGM, Mumbai	0	...	31/12/2026	NA	Proposed of 337 MLD	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	Mar-27	Mumbai 3
13	Municipal Corporation of Greater Mumbai	Versova	0	...	31/12/2026		Proposed of 180 MLD	NA	NA	NA	NA	NA	NA	NA	NA	NA		NA	Mar-27	SRO Mumbai 2
14	Municipal Corporation of Greater Mumbai	Bhandup	0		31/12/2026		Proposed of 215 MLD	NA	NA	NA	NA	NA	NA	NA	NA	NA		NA	Mar-27	Mumbai 3
15	Municipal Corporation of Greater Mumbai	Malad STP, MCGM, Mumbai	0	Latitude 19.18° 30 Lonitud 07.8° 49	31/12/2026	Proposed	Proposed of 454 MLD	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	Mar-27	Mumbai 4
16	Municipal Corporation of Greater Mumbai	Powai STP, 8 MLD	8		31/12/2026	2024	operational	8	---	NA	NA	0	NA	8	10	4	12			Mumbai 3
17	Thane Municipal Corporation	TMC STP Kopri, Thane	120	19.177/72.973	31.12.2025	2012	Operational	120.0	SBR Technology	NIL	70	25	25	7.4	12	7	24			

Annexure-II STP details Feb -2025																				
Sr. No.	Name of the Town with no. of STP	Location of the Sewage Treatment Plant (STP)	Sewage Treatment Plant (STP) Installed Capacity (MLD) STP wise	Coordinates (Latitude & Longitude) of STP	Consent Status	STP Commissioned in (Year)	Status (Operational / Non-Operational / Under Construction)	Present capacity/ utilization (MLD)	Technology	Use of Treated sewage with Quantity (MLD)	Discharge of treated sewage (Waterbody) (MLD)	Present Gaps in Sewage Managem ent (MLD)	Action plan for Gaps in Sewage Manageme nt (MLD)	Compliance Status (in mg/Lit except pH)				Compliance Status (Comp ly / Non- Compl y /	Time line for prposed STPs	SRO Jurisdiction
18	Thane Municipal Corporation	TMC STP Mumbra, Thane	32	19.173/73.028	31.12.2025	2015	Operational	32.0	SBR Technology	NIL	12	13	13		7	12	18	48	comply	Thane1
19	Thane Municipal Corporation	TMC STP Vartak Nagar	0.9	19.208/72.958	31.12.2025	2017	Operational	0.9	Inlet Chamber, Equilization Tank, Aeration Tank, Settling	0.25	nil	0.75	0.75	7.1	10	6	16.0	Comply		
20	Thane Municipal Corporation	Vitava	8.45	19.183/72.991	31.12.2025	2019	Operational	8.5	MBBR Technology	NIL	2.5	5	5	7.7	10	7	24	comply		
21	Thane Municipal Corporation	Kharegoan	46.76	19.209/73.011	31.12.2025	2019	Operational	47.0	MBBR Technology	NIL	0	NA	NA	NA	NA	NA	NA	NA	operational	
22	Thane Municipal Corporation	Everest World, Kolshet	23.06	19.232/72.985	31.12.2025	2019	Operational	23.0	MBBR Technology	NIL	5	16	16	7.7	12	10	32	Comply		
23	Thane Municipal Corporation	Lodha- Majiwada	22.02	19.12/72.59	31.12.2025	2019	Operational	22.0	MBBR Technology	5	0	15	15	7.8	14	10	36	Comply		
24	Thane Municipal Corporation	Nagla Bunder	7	19.170/72.564	31.12.2025	NA	Operational	7.0	SBR Technology	NA	NA	NA	NA	7.3	10	5	12	Comply		
25	Thane Municipal Corporation	Hiranandani	59	19.15/72.59	31.12.2025	2021	Operational	59.0	Pumping Station, Inlet, Screen Channels, Grid Chamber, C	NA	NA	0	NA	NA	NA	NA	NA	NA	operational	
26	Thane Municipal Corporation	STP at Dosti Imperia	0.8	...	31.12.2025	2022	Operational	0.8	MMBR	NA	NA	0	NA	..	..	..	..	..	Thane 1	
27	Thane Municipal Corporation	Dosti Planet North Shil	0.45	...	31.12.2025	2022	Operational	0.5	MMBR	NA	NA	0	NA	..	..	..	..	..	Thane 1	
28	Thane Municipal Corporation	Kaveri Rental Majiwada	0.12	...	31.12.2025	2022	Operational	0.1	MMBR	NA	NA	0	NA	..	..	..	..	..	Thane 1	

Annexure-II STP details Feb -2025

Sr. No.	Name of the Town with no. of STP	Location of the Sewage Treatment Plant (STP)	Sewage Treatment Plant (STP) Installed Capacity (MLD) STP wise	Coordinates (Latitude & Longitude) of STP	Consent Status	STP Commissioned in (Year)	Status (Operational / Non-Operational / Under Construction)	Present capacity/ utilization (MLD)	Technology	Use of Treated sewage with Quantity (MLD)	Discharge of treated sewage (Waterbody) (MLD)	Present Gaps in Sewage Management (MLD)	Action plan for Gaps in Sewage Management (MLD)	Compliance Status (in mg/Lit except pH)				Compliance Status (Comply / Non-Comply)	Time line for proposed STPs	SRO Jurisdiction
29	Thane Municipal Corporation	Rosa Gardenia Hospital	0.05	...	31.12.2025	2022	Operational	0.1	MMBR	NA	NA	0	NA	..	..	..	..	..	..	Thane 1
30	Thane Municipal Corporation	Lodha Balkum	0.09	...	31.12.2025	2022	Operational	0.1	MMBR	NA	NA	0	NA	7.8	14	10	36	..	..	Thane 1
31	Mira- Bhaindar Municipal Corporation	Bhayander (W) near Garden Court Tower	8	Latitude - 19.295233 & Longitude - 72.854393	Applied for Consent to Operate	Jun-17	Operational	8.0	MBBR	No Use-0	Creek-8	NIL	NIL	7.2	10	20	72	Non-Comply		
32	Mira- Bhaindar Municipal Corporation	Golden Nest Road, Bhayander (E) Goddev	12	Latitude- 19.300933 & Longitude- 72.861209	Applied for Consent to Operate	Jan-17	Operational	12.0	MBBR	Gardening-0.5	Creek-11.5	NIL	NIL	7.4	11	12	40	Comply		
33	Mira- Bhaindar Municipal Corporation	Kanakia, Mira Road (E)	17	Latitude- 19.29667 & Longitude- 72.876755	Applied for Consent to Operate	Mar-14	Operational	17.0	MBBR	Gardening-0.5	Creek-16.5	NIL	NIL	7.4	10	18	84	comply		
34	Mira- Bhaindar Municipal Corporation	Shanti Park - Mira road - Sanghavinagar	13	Latitude- 19.277066 & Longitude- 72.866181	Applied for Consent to Operate	Mar-14	Operational	13.0	MBBR	Gardening-0.3	Creek-12.7	NIL	NIL	7.4	12	14	56	comply		
35	Mira- Bhaindar Municipal Corporation	Mhada- shanti garden- Mira Penkarpadagavthan (Mhada Colony)	7	Latitude- 19.274139 & Longitude- 72.87139	Applied for Consent to Operate	Jan-18	Operational	7.0	MBBR	Gardening-0.1	Creek-10.9	NIL	NIL	7.5	12	13	56	comply		
36	Mira- Bhaindar Municipal Corporation	Shanti nagar Mira road station, Near ayappamandir,	11	Latitude- 19.275489 & Longitude- 72.859627	Applied for Consent to Operate	Mar-14	Operational	11.0	MBBR	Gardening-0.7	Creek-10.3	NIL	NIL	7.3	10	8	28	comply		
37	Mira- Bhaindar Municipal Corporation	Near Corporation garden, Kashimira road, Reservation No 170- Kanungo	12	Latitude- 19.290598 & Longitude- 72.859672	Applied for Consent to Operate	NA	Operational	12	NA	NA	NA	NA	NA	7.5	11	12	56	Non-Comply		
38	Mira- Bhaindar Municipal Corporation	Ghodbunder- Kashigaon, Mashachhapada Bhayander, Survey No. 233	14	Latitude- 19.288713 & Longitude- 72.879549	Applied for Consent to Operate	Aug-17	Operational	14.0	MBBR	Gardening-0.2	Creek-13.8	NIL	NIL	8.2	10	12	56	Comply		

Annexure-II STP details Feb -2025																				
Sr. No.	Name of the Town with no. of STP	Location of the Sewage Treatment Plant (STP)	Sewage Treatment Plant (STP) Installed Capacity (MLD) STP wise	Coordinates (Latitude & Longitude) of STP	Consent Status	STP Commissioned in (Year)	Status (Operational / Non-Operational / Under Construction)	Present capacity/ utilization (MLD)	Technology	Use of Treated sewage with Quantity (MLD)	Discharge of treated sewage (Waterbody) (MLD)	Present Gaps in Sewage Managem ent (MLD)	Action plan for Gaps in Sewage Manageme nt (MLD)	Compliance Status (in mg/Lit except pH)				Compl iance Status (Comp ly / Non- Compl y /	Time line for prposed STPs	SRO Jurisdiction
39	Mira- Bhaindar Municipal Corporation	Jesal park	2	Latitude- 19.290488 & Longitude- 72.859634	Valid upto 31/12/2018 & applied for renewal	1990	Operational	2.0	Conventional	Gardening- 0.1	Creek-1.9	NIL	NIL	7.3	10	6	36	Non-comply	SRO Thane II	
40	Mira- Bhaindar Municipal Corporation	Shrushti complex, Mira Road	1.5	Latitude- 19.271064 & Longitude- 72.867567	Valid upto 31/12/2018 & applied for renewal	2000	Operational	1.5	Conventional	Gardening- 0.1	Creek-1.4	NIL	NIL	7.6	14	16	36	Non comply		
41	Mira- Bhaindar Municipal Corporation	Bhayander West(STP-1)	0	Latitude- 19.30453 & Longitude- 72.847201	NA	NA	Proposed 8 MLD	NA	NA	NA	NA	NA	NA	0	0	0	0	60% CONS TRUC TION COMP LETED		June-26
42	Mira- Bhaindar Municipal Corporation	Near Ayappa Mandir Shanti Nagar	11	Latitude- 19.310788 & Longitude- 72.862679	NA	NA	0	11	NA	NA	NA	NA	NA	NIL	NIL	NIL	NIL	NA		June-26
43	Mira- Bhaindar Municipal Corporation	Near Buntas Bar					Proposed 10 MLD	NA	NA	NA	NA	NA	NA	Nil	Nil	Nil	Nil	NA		June-26
44	Mira- Bhaindar Municipal Corporation	Near Galaxy Hospital					Proposed 14 MLD	NA	NA	NA	NA	NA	NA	Nil	Nil	Nil	Nil	NA		June-26
45	Mira- Bhaindar Municipal Corporation	Near Gaurav Sankalpa Building					Proposed 11 MLD	NA	NA	NA	NA	NA	NA	Nil	Nil	Nil	Nil	NA		June-26
46	Vasai Virar City Municipal Corporation	Bolinge Village STP - 1	30	Latitude - 19°27'5.45"N & Longitude - 72°48'3.34"E	31.01.2026	#####	Operational	30.0	MBBR	No Use-0	Creek-19	NIL	NO gap	7.3	36	40	88	Non-Compl y		

Annexure-II STP details Feb -2025																				
Sr. No.	Name of the Town with no. of STP	Location of the Sewage Treatment Plant (STP)	Sewage Treatment Plant (STP) Installed Capacity (MLD) STP wise	Coordinates (Latitude & Longitude) of STP	Consent Status	STP Commissioned in (Year)	Status (Operational / Non-Operational / Under Construction)	Present capacity/ utilization (MLD)	Technology	Use of Treated sewage with Quantity (MLD)	Discharge of treated sewage (Waterbody) (MLD)	Present Gaps in Sewage Management (MLD)	Action plan for Gaps in Sewage Management (MLD)	Compliance Status (in mg/Lit except pH)				Compliance Status (Comply / Non-Comply /)	Time line for prposed STPs	SRO Jurisdiction
47	Vasai Virar City Municipal Corporation	Bolinge Village STP - 2,	0	Latitude - 19°27'5.45"N & Longitude - 72°48'3.34"E	NA	NA	Proposed 22 MLD	-	-	-	-	-	-	NA	NA	NA	NA	NA	Dec-26	
48	Vasai-Virar Municipal Corporation	Nalla sopara (East)	0	Latitude- 19°24'11.25" N & Longitude- 72°49'40.99" E	NA	NA	Proposed 103 MLD	NA	MBBR	NA	NA	NA		NA	NA	NA	NA	NA	Dec-26	
49	Vasai-Virar Municipal Corporation	Nalla sopara (West)	0	Latitude- 19°24'33.07" N & Longitude- 72°48'42.85" E	NA	NA	Proposed 28.0 MLD	NA	MBBR	NA	NA	NA		NA	NA	NA	NA	NA	Dec-26	
50	Vasai-Virar Municipal Corporation	Navghar Manikpur	0	Latitude- 19°21'40.00" N & Longitude- 72°49'36.94" E	NA	NA	Proposed 46.0	NA	MBBR	NA	NA	NA		NA	NA	NA	NA	NA	Dec-26	
51	Kalyan Dombivali Municipal Corporation	Adharwadi	25	1926437.78" N 731487314"E		2013	Operational	25	SBR	NA	25	0		8	10	4	12	Comply		mira
52	Kalyan Dombivali Municipal Corporation	Barave	15	1924950.17" N 7312128.17" E		2013	Operational	15	SBR	NA	15	0		7.8	16	6	28	Non Comply		
53	Kalyan Dombivali Municipal Corporation	Motagaon	40	19013°28.38" N 7304°14.35"E		Old STP	Non Operatoinl	40	SBR	NA	0	40	Litigation matter and will be commissioned on DEC 2025	..	..	..	..	Not operational	Not operational	
54	Kalyan Dombivali Municipal Corporation	Chinchpada	40	19013°9.818" N 7308°59.899" E		2016	Operational	40	SBR	NA	25	15	Pipeline network is in progress completed till March 2032	7.8	30	32	84	complied		

Annexure-II STP details Feb -2025																				
Sr. No.	Name of the Town with no. of STP	Location of the Sewage Treatment Plant (STP)	Sewage Treatment Plant (STP) Installed Capacity (MLD) STP wise	Coordinates (Latitude & Longitude) of STP	Consent Status	STP Commissioned in (Year)	Status (Operational / Non-Operational / Under Construction)	Present capacity/ utilization (MLD)	Technology	Use of Treated sewage with Quantity (MLD)	Discharge of treated sewage (Waterbody) (MLD)	Present Gaps in Sewage Management (MLD)	Action plan for Gaps in Sewage Management (MLD)	Compliance Status (in mg/Lit except pH)				Compliance Status (Comply / Non-Comply / Comply)	Time line for prposed STPs	SRO Jurisdiction
55	Kalyan Dombivali Municipal Corporation	Manda Titwala 2.0 MLD.(E)	2	19017'48"N 73011'56"E	31.12.2025	2014	Operational	2	Root Zone	NA	2	0		8.4	8	4	12	Comply		mira
56	Kalyan Dombivali Municipal Corporation	Manda Titwala 1.0 MLD (W)	1	19017'48"N 73011'56"E		2014	Operational	1	Root Zone	NA	1	0		8.3	8	5	20	Comply		
57	Kalyan Dombivali Municipal Corporation	Vadavali STP	21			2023	Operational	21	SBR	NA	10	11	Presently 10 MLD is being treated and rest will be treated by Dec 2024	8.4	10	4	16	Comply		
58	Kalyan Dombivali Municipal Corporation	Wadeghar STP	26			2023	Operational	26	SBR	NA	10	16	Presently 10 MLD is being treated and rest will be treated by Dec 2032	7.8	8	4	16	Comply		
59	Bhiwandi Nizampur Municipal Corporation	Katai-1	13	Lat - 19.30935 & Long - 73.07349	Not Obtained	2015	Opeartional	13.0	SBR	6	Disposal into saline water zone	7 MLD		7.4	24	45	112	comply	-	Bhiwandi
60	Bhiwandi Nizampur Municipal Corporation	Katai-2	17	Lat - 19.30908 & Long - 73.04857	Not Obtained	1978	Non Opeartional	17.0	SBR	0	-	17 MLD		-	-	-	-	NA	-	Bhiwandi
61		Bakra Bazar- Bhiwandi	0	Lat - 19.30935 & Long - 73.07349	Not Applied	NA	Proposed 29	NA	SBR	0		29 MLD		-	-	-	-	NA	Dec-26	Bhiwandi
62	Bhiwandi Nizampur Municipal Corporation	Idgah STP, near Slaughter House, Karivali Road	30	Lat - 19.30232 & Long - 73.04342	Not Applied	NA	Opertaional	30	SBR	7	Disposal into saline water zone	23 MLD	-	7.2	6	4	12	comply	-	Bhiwandi

Annexure-II STP details Feb -2025																				
Sr. No.	Name of the Town with no. of STP	Location of the Sewage Treatment Plant (STP)	Sewage Treatment Plant (STP) Installed Capacity (MLD) STP wise	Coordinates (Latitude & Longitude) of STP	Consent Status	STP Commissioned in (Year)	Status (Operational / Non-Operational / Under Construction)	Present capacity/ utilization (MLD)	Technology	Use of Treated sewage with Quantity (MLD)	Discharge of treated sewage (Waterbody) (MLD)	Present Gaps in Sewage Management (MLD)	Action plan for Gaps in Sewage Management (MLD)	Compliance Status (in mg/Lit except pH)				Compliance Status (Comply / Non-Comply)	Time line for proposed STPs	SRO Jurisdiction
63	Bhiwandi Nizampur Municipal Corporation	Bhadwad	0	Lat - 19.2836 & Long - 73.0826	Not Applied	Erection to be Started	Proposed 9	NA	SBR	0	-	9 MLD		-	-	-	-	NA	Dec-26	Bhiwandi
64	Bhiwandi Nizampur Municipal Corporation	Stepping Garden	0	Lat - 19.2833103 & Long - 73.0651592	C to E granted on 04.06.2022	Erection to be Started	Proposed 31	NA	SBR	0	-	31 MLD		-	-	-	-	NA	Dec-26	Bhiwandi
65	Ambemath Municipal Council	At Vadalgao, Ambemath Tal- Ambemath, Dist- Thane	45	19.2160896 , 73.1714823	Obtained	2016	operational	45	SBR	0	22	Nil	Nil	7.8	16	10	44	Comply		SRO Jurisdiction
66	Ambemath Municipal Council	At Chikloli, Ambemath Tal- Ambemath Dist- Thane	9	19.1841473 , 73.2208672	Obtained	2016	Operational	9	SBR	0	6	Nil	Nil	7.6	10	5	24	Comply		
67	Kulgaon Badalapur Municipal Council	Rameshwadi , Samarth Nagar, Badlapur Tal- Ambemath Dist- Thane	26	19.160773 , 73.251346	Obtained	2016	Operational	21.5	SBR	0	21.5	4.5	Domestic sewage drainage pipe line work is in progress.	7.7	8	4	12	Comply		
68	Kulgaon Badalapur Municipal Council	At Shirganon Badlapur, Tal- Ambemath Dist- Thane	0				Proposed 12		SBR				Preliminary works in progress. Hydraulic design for Sewerage Treatment Plant is Submitted Superintendent Engineer, MJP for Sanction	...	...	..	...	Proposed		

Annexure-II STP details Feb -2025

Sr. No.	Name of the Town with no. of STP	Location of the Sewage Treatment Plant (STP)	Sewage Treatment Plant (STP) Installed Capacity (MLD) STP wise	Coordinates (Latitude & Longitude) of STP	Consent Status	STP Commissioned in (Year)	Status (Operational / Non-Operational / Under Construction)	Present capacity/ utilization (MLD)	Technology	Use of Treated sewage with Quantity (MLD)	Discharge of treated sewage (Waterbody) (MLD)	Present Gaps in Sewage Management (MLD)	Action plan for Gaps in Sewage Management (MLD)	Compliance Status (in mg/Lit except pH)				Compliance Status (Comply / Non-Comply)	Time line for proposed STPs	SRO Jurisdiction
69	Kulgaon Badalapur Municipal Council	At Sonivali, Badlapur, Tal- Ambarnath Dist- Thane	0				Proposed 10							..	..	..	..	Proposed	Dec-26	
70	Ulhasnagar Municipal Corporation	At Shanti Nagar-1, Ulhasnagar Tal- Ulhasnagar, Dist- Thane	31.26		Not Obtained	2021	Operational	15	SBR	NA	NA	39	228 km new network proposed under Amrut 2.0	7.8	10	7	36	comply		
71	Ulhasnagar Municipal Corporation	At Shanti Nagar-2, Ulhasnagar Tal- Ulhasnagar, Dist- Thane	15	LAT: 19.23405 Long: 73.14794	Not Obtained	2021	Operational	6	SBR	0	-			7.9	8	5	20	Comply		
72	Ulhasnagar Municipal Corporation	At Vadolgaon, Ulhasnagar Tal- Ulhasnagar, Dist- Thane	20.7	19.2143549 73.1109476	Not Obtained	March 2020	Operational	15.0	SBR	0	20.7			7.9	18	20	76	Comply		
73	Ulhasnagar Municipal Corporation	At Khadegovili STP, Ulhasnagar Tal- Ulhasnagar, Dist- Thane	8			Feb-22	Operational	5		NA	NA			7.8	14	7	32	Comply		
74	Navi Mumbai Municipal Corporation	Sec-12 C.B.D.	19.00	19°01'11.2"N 73°02'52.1"E	31/05/2027	#####	Operational	10.5	SBR	0.8	9.7			7.8	18	2	4	Comply		

Annexure-II STP details Feb -2025																				
Sr. No.	Name of the Town with no. of STP	Location of the Sewage Treatment Plant (STP)	Sewage Treatment Plant (STP) Installed Capacity (MLD) STP wise	Coordinates (Latitude & Longitude) of STP	Consent Status	STP Commissioned in (Year)	Status (Operational / Non-Operational / Under Construction)	Present capacity/ utilization (MLD)	Technology	Use of Treated sewage with Quantity (MLD)	Discharge of treated sewage (Waterbody) (MLD)	Present Gaps in Sewage Management (MLD)	Action plan for Gaps in Sewage Management (MLD)	Compliance Status (in mg/Lit except pH)				Compliance Status (Comply / Non-Comply)	Time line for prposed STPs	SRO Jurisdiction
75	Navi Mumbai Municipal Corporation	Sec-50, Nerul	100.00	19°00'32.6"N 73°01'09.3"E	31/05/2027	15/04/2008	Operational	53.0	SBR	17	36.0			7.9	8	BDL	BDL	Comply		Navi Mumbai1
76	Navi Mumbai Municipal Corporation	Sec-18, Vashi	100.00	19°04'21.5"N 73°00'15.2"E	31/05/2027	30/09/2008	Operational	45.0	SBR	12.5	32.5			7.5	10	2	4	Comply		
77	Navi Mumbai Municipal Corporation	Sec-20, Sanpada	37.50	19°03'05.0"N 73°00'34.5"E	31/05/2027	15/04/2012	Operational	28.0	SBR	7	21.0			7.8	8	2	4	Comply		
78	Navi Mumbai Municipal Corporation	Sec-15, Ghansoli	30.00	19°07'25.9"N 72°59'28.0"E	31/05/2027	Dec-2016 transferred from CIDCO	Operational	## ## ## ## ## ##	SBR		11.90			7.4	10	5	24	Comply		
79	Navi Mumbai Municipal Corporation	Sec-14, Koparkhairane	87.50	19°05'45.1"N 72°59'55.5"E	31/05/2027	27/01/2012	Operational	30.8	SBR		30.80			8	8	4	16	Comply		
80	Navi Mumbai Municipal Corporation	Sec-18, Airoli	80.00	19°00'32.2"N 73°01'06.7"E	31/05/2027	30/04/2008	Operational	27.3	SBR		27.30			7.5	16	5	24	Comply		
81	Panvel Municipal Corporation	Bandar Road, Panvel, Dist. Raigad.	14	19.036193 & 73.098223	28.02.2027	2009	Operational	14	MBBR	0	14	NA	NA	7.3	6	4	16	Comply		
82	Panvel Municipal Corporation	Sector-16, Kharghar, Tal. Panvel, Dist. Raigad.	25	19.043169 & 73.081276	Not applied for Consent Operate	2008	Non - Operational	25	MBBR	0	10	NA	NA	..	..	..	..	-		
83	Panvel Municipal Corporation	Sector-16, Kharghar, Tal. Panvel, Dist. Raigad.	70	19.043169 & 73.081276	Earlier Consent to Operate was valid up to 31.03.2019. Then applied for Renewal of consent on 09.05.2024 (UAN No. 208728)	2012	Operational	41	MBBR	2	39	NA	NA	7.2	8	7	36	Comply		
84	Panvel Municipal Corporation	Sector-32, , Kamothe, Tal. Panvel, Dist. Raigad.	85	19.019307 & 73.088024	Earlier Consent to Establish on 11.07.2008. Then applied for Consent to operate on 09.05.2024 (UAN No. 208721)	2012	Operational	28	MBBR	0	28	NA	NA	5.2	46	290	772	Comply		

Annexure-II STP details Feb -2025																				
Sr. No.	Name of the Town with no. of STP	Location of the Sewage Treatment Plant (STP)	Sewage Treatment Plant (STP) Installed Capacity (MLD) STP wise	Coordinates (Latitude & Longitude) of STP	Consent Status	STP Commissioned in (Year)	Status (Operational / Non-Operational / Under Construction)	Present capacity/ utilization (MLD)	Technology	Use of Treated sewage with Quantity (MLD)	Discharge of treated sewage (Waterbody) (MLD)	Present Gaps in Sewage Managem ent (MLD)	Action plan for Gaps in Sewage Manageme nt (MLD)	Compliance Status (in mg/Lit except pH)				Compliance Status (Comp ly / Non- Compl y /	Time line for prposed STPs	SRO Jurisdiction
85	Panvel Municipal Corporation	Sector-12,Kalamboli, Tal. Panvel, Dist. Raigad.	50	19.032912 & 73.096607	Earlier Consent to Establish on 23.07.2009. Then applied for Consent to operate on 09.05.2024 (UAN No. 208693)	2011	Operational	32	MBBR	0	32	NA	NA	7.2	12	7	36	Comply	Raigad1	
86	Panvel Municipal Corporation	Sector-06, Ulwe, Tal. Panvel, Dist. Raigad.	32	19.020429 & 73.047936	Earlier Consent to Establish on 21.05.2015. Then applied for Consent to operate on 09.05.2024 (UAN No. 208746)	2018	Operational	23	MBBR	0	23	NA	NA	7.5	12	12	48	Comply		
87	Panvel Municipal Corporation	Kalundre, Kalundre Gaon, Panvel, Navi Mumbai	2	18.978131 & 73.125605	Earlier Consent to Establish on 04.09.2017. Then applied for Consent to operate on 25.06.2024 (UAN No. 212563)	2019	Operational	2	MBBR	0	2	NA	NA	7	10	5	20	Comply		
88	Panvel Municipal Corporation	CIDCO Karanjade	28	18.978832 & 73.104224	Earlier Consent to Establish on 10.07.2015. Then applied for Consent to operate on 09.05.2024 (UAN No. 208736)	2019	Operational	6	MBBR	0	6	NA	NA	7.1	8	4	16	Comply		
89	Panvel Municipal Corporation	CIDCO Taloja Phase-I	32	-	Earlier Consent to Establish on 13.07.2015. Then applied for Consent to operate on 09.05.2024 (UAN No. 208702)	-	Operational	4	MBBR	0	4	NA	NA	7.6	10	4	16	Comply		
90	Panvel Municipal Corporation	CIDCO Pushpak Nagar	0	-		-	Proposed 45 mld..	NA	MBBR	-	-	-	-	..	..	..	..	NA	Dec-26	Raigad1
91	Roha Municipal Council	Kundalika River Right Bank at Sura No. 128/20	0	Latitude- 18.439472 and	C to E Obtained vide dtd. 04/06/2019	NA	Proposed 1 mld..	NA	MMBR, Multi Media Bio Reactor	NA	NA	NA	NA	NA	NA	NA	NA	NA	Dec-26	Raigad1
92	Roha Municipal Council	Kundalika River Left Bank at Sura No. 128/20	0	Latitude- 18.439472	C to E Obtained vide dtd.	NA	Proposed 4	NA		NA	NA	NA	NA	NA	NA	NA	NA	NA	Dec-26	Raigad 2
93	Khalapur Nagar Panchayat	Khalapur Nagar Panchayat STP	0				Proposed 3							..	..	..	..	..	Dec-26	
94	Nashik Municipal Corporation	Chehedi STP	22	19° 56' 09" N 73° 51' 59.7" E	Issued on - 09.02.2023. Validity -	2006	Operational	22.0	UASB	No	To Darna River	No	Nashik Municipal Corporation	8.2	47	9	28	Comply		

Annexure-II STP details Feb -2025																				
Sr. No.	Name of the Town with no. of STP	Location of the Sewage Treatment Plant (STP)	Sewage Treatment Plant (STP) Installed Capacity (MLD) STP wise	Coordinates (Latitude & Longitude) of STP	Consent Status	STP Commissioned in (Year)	Status (Operational / Non-Operational / Under Construction)	Present capacity/ utilization (MLD)	Technology	Use of Treated sewage with Quantity (MLD)	Discharge of treated sewage (Waterbody) (MLD)	Present Gaps in Sewage Management (MLD)	Action plan for Gaps in Sewage Management (MLD)	Compliance Status (in mg/Lit except pH)				Compliance Status (Comply / Non-Comply /)	Time line for prposed STPs	SRO Jurisdiction
95	Nashik Municipal Corporation	Chehedi STP	20	19 ^o 59' 05" N 73 ^o 51' 29" E	Issued on - 09.02.2023. Validity - 31.12.2025	2012	Operational	21.0	ASP	No	To Darna River	No		8	32	4	16	Comply		Nashik
96	Nashik Municipal Corporation	Panchak	7.5	19 ^o 59' 08" N 73 ^o 51' 25.2" E	Issued on - 09.02.2023. Validity - 31.12.2025	2004	Operational	7.5	ASP	No	Godavari	No		7.6	41	7	20	Comply		
97	Nashik Municipal Corporation	Panchak	21	19 ^o 56' 09" N 73 ^o 51' 59.7" E	Issued on - 09.02.2023. Validity - 31.12.2025	2012	Operational	21.0	ASP	No	Godavari	No		7.7	31	11	32	Comply		
98	Nashik Municipal Corporation	Panchak	32	19 ^o 59' 10.5" N 73 ^o 51' 26.4" E	Issued on - 09.02.2023. Validity - 31.12.2025	2016	Operational	32.0	UASB+MBBR	No	Godavari	No		7.6	46	10	32	Comply		
99	Nashik Municipal Corporation	Tapvan	78	19 ^o 59' 54" N 73 ^o 59' 3.4" E	Issued on - 09.02.2023. Validity - 31.12.2025	2003	Operational	78.0	UASB +Extended Aeration	No	Godavari	No		7.4	53	8	28	Comply		
100	Nashik Municipal Corporation	Tapvan	52	19 ^o 59' 55" N 73 ^o 59' 05" E	Issued on - 09.02.2023. Validity - 31.12.2025	2010	Operational	52.0	UASB +Extended Aeration	No	Godavari	No		7.4	48	12	40	Comply		
101	Nashik Municipal Corporation	Agar Takali	70	19 ^o 59' 07" N 73 ^o 59' 43" E	Issued on - 09.02.2023. Validity - 31.12.2025	2015	Operational	70.0	ASP	No	Godavari	No		7.6	38	10	36	Comply		
102	Nashik Municipal Corporation	Agar Takali	40	19 ^o 59' 11.8" N 73 ^o 59' 44" E	Issued on - 09.02.2023. Validity - 31.12.2025	2016	Operational	40.0	UASB+MBBR	No	Godavari	No		7.5	36	8	24	Comply		
103	Nashik Municipal Corporation	Municipal STP Gangapur	18	20 ^o 01' 58" N 73 ^o 43' 10.1" E	Issued on - 09.02.2023. Validity - 31.12.2025	2020	Operational	18.0	SBR	No	Godavari	No		8.2	24	5	12	Comply		
104	Nashik Municipal Corporation	Municipal STP Pimpalgaon, Khamb	32	19°59'06"N 73°79'18"E	Issued on - 09.02.2023. Validity - 31.12.2025	2023	Operational	32.0	SBR	No	Waldevi		Commissioned mmissioned	7.7	38	4	32	Comply		
105	Tryambakeshwar Municipal Council	Municipal Council Tryambak	1	19.55'59"N	31-12-2017 and Applied for renewal	2000	Operational	1	FAB	Nil	0.8 Treated +3.2 Untreated	3	DPR prepared					Non Comply		
106	Jalgaon Municipal Corporation	Gat No.413,390 Jalgaon Shiwar	0	21.03235226 2417344, 75.56489814 9307	In Process	Final Stage - Testing on going	Final Stage - Testing on going	48	SBR Technology	Partly for Gardening	0	42	48 MLD plant completed and commissioned and will be in operation by June	..	..	..	..	NA	48 MLD - June 2025 & 75 MLD DPR work January 2027	Jalgaon
107	Amalner Municipal Council	Amalner Municipal Council STP	0	21.05887, 75.07283	By December 2024	NA	Under Construction 12.6	12.6	SBR Technology	NA	NA	0	NA	NA	NA	NA	NA	NA	Dec-26	JALGAON
108	Pachora Municipal Council	Pachora Municipal Council STP	0				Proposed 7.7											NA		

Annexure-II STP details Feb -2025																				
Sr. No.	Name of the Town with no. of STP	Location of the Sewage Treatment Plant (STP)	Sewage Treatment Plant (STP) Installed Capacity (MLD) STP wise	Coordinates (Latitude & Longitude) of STP	Consent Status	STP Commissioned in (Year)	Status (Operational / Non-Operational / Under Construction)	Present capacity/ utilization (MLD)	Technology	Use of Treated sewage with Quantity (MLD)	Discharge of treated sewage (Waterbody) (MLD)	Present Gaps in Sewage Management (MLD)	Action plan for Gaps in Sewage Management (MLD)	Compliance Status (in mg/Lit except pH)				Compliance Status (Comply / Non-Comply)	Time line for proposed STPs	SRO Jurisdiction
109	Dhule Municipal Corporation	Dhule Municipal Corporation STP	0				Under Construction 17	NA										NA	Dec-25	Dhule
110	Dhule Municipal Corporation	Dhule Municipal Corporation STP	0				Under Construction 40	NA										NA	Dec-25	Dhule
111	Shirpur Municipal Council	Municipal Council - Shirpur, Tq Shirpur Dist Dhule	12.5	21°21',097 N 74°54',1566 E	Valid up to 28/02/2027	2017	Operational	6	SBR	Nil	Disposal into non notified Arunavati River	NA	NA	8.2	52	3.5	20	Non-comply		Dhule
112	Nandurbar Municipal Council	Municipal Council - Nandurbar, Tq and Dist Nandurbar	17.5	21.39N 74.21E	Applied & Refused	Nov-2018	Non-Operational	9.3	SBR	Nil	Disposed in to Patalganga non notified river (local name Patalganga Nalla)	NA	NA	--	--	--	--	Non-comply		Dhule
113	Shirdi Nagarpanchayat	Shirdi, Tal-- Rahata, Dist- Ahmednagar	16	19.773415 N, 74.499672 E	31.12.2017, Applied for renewal	2015	Operational	4.2	UASB	9	0	0	0	7.4	10	6	15	Comply		Ahmednagar
114	Ahmednagar Municipal Corporation	Ahmednagar, Tal & Dist- Ahmednagar	0	19.330 N, 74.4331E	Proposed	NA	Proposed 57	NA	Proposed	Proposed	Proposed	Proposed	Proposed	..	..	..	..	NA	Dec-27	Ahmednagar
115	Pune Municipal corporation	Erandwane STP, S.No.3&4 Erandwane	50	18.487378,73.828207	31.12.2023	2004	Operational	50.0	Activated Sludge Process	300-300 MLD as per requirement to Irrigation department from Mundhawa	Nallah	300-350	proposed to provide 396 MLD capacity 11 no. of STP's up to 2022	7.4	11.00	2.7	24.00	Comply	PMC has proposed total 11 no. of STP's under JICA having capacity 396 MLD and remaining three STP of 10 MLD, 93.5 MLD and 12 MLD i.e. total capacity 115.50 MLD, Work order issued for JICA STP on 03.03.2022, within next 4 years work of STP will completed, remaining work of two STP's of Keshavagar (12 MLD) and Manjari bk (93.5 MLD) will	
116	Pune Municipal corporation	Bopodi STP, S.No.2A, 2B, 2C, 2D & 6 (P) Bopodi	18	18.572866,73.834808	31.12.2023	Jun-03	Operational	18.0	Extended Atriation Process		River			7.90	10.0	1.9	12	Comply		
117	Pune Municipal corporation	Tanajiwadi S.No.24, Shivajinagar	17	18.538226,73.853294	31.12.2023	Apr-14	Operational	17.0	Biotower and extended ariation process		River			7.6	14.0	4.6	28.00	Comply		
118	Pune Municipal corporation	Bhairoba STP, Final plot No.330 S.No.33A, 33B Koregaon Park	130	18.538394,73.902304	31.12.2023	Jul-03	Operational	130.0	Activated Sludge Process		Nallah			7.7	10.0	3.7	20.00	Comply		
119	Pune Municipal corporation	Mundhawa STP, S.No.2,3A,4 Mundhawa	45	18.547650,73.950455	31.12.2023	Feb-09	Operational	45.0	Sequential Batch Process		River			7.5	14.00	3.1	16	Non Comply		
120	Pune Municipal corporation	Vithalwadi STP, S.No.20(P) Hingane	32	18.48378,73.828207	31.12.2023	Mar-09	Operational	32.0	Modified Activated Sludge Process		River			7.6	10.0	4.1	28.0	Comply		
121	Pune Municipal corporation	Old Naidu STP, S.No.439 To 444 Pune final Plot No. 98 Knndy Road	0	12.961056,77.646274	31.12.2023	Nov-88	Proposed 70	0.0	Activated Sludge Process		River			...	...	...	...	..		

Annexure-II STP details Feb -2025

Sr. No.	Name of the Town with no. of STP	Location of the Sewage Treatment Plant (STP)	Sewage Treatment Plant (STP) Installed Capacity (MLD) STP wise	Coordinates (Latitude & Longitude) of STP	Consent Status	STP Commissioned in (Year)	Status (Operational / Non-Operational / Under Construction)	Present capacity/ utilization (MLD)	Technology	Use of Treated sewage with Quantity (MLD)	Discharge of treated sewage (Waterbody) (MLD)	Present Gaps in Sewage Management (MLD)	Action plan for Gaps in Sewage Management (MLD)	Compliance Status (in mg/Lit except pH)				Compliance Status (Comply / Non-Comply /)	Time line for proposed STPs	SRO Jurisdiction
122	Pune Municipal corporation	Baner STP, S.No.221 To 227 Baner	30	18.564744,73.776571	31.12.2023	Jan-11	Operational	30.0	Sequential Batch Process		River			8.1	13.0	2.1	16.00	Comply	completed up to 2026. Work of STP (10 MLD) at Ramtekadi is in progress, will completed up to 2026.	SRO Pune1
123	Pune Municipal corporation	Kharadi STP, S.No.74, 75 Kharadi	40	18.547684,73.950533	31.12.2023	Feb-12	Operational	40.0	Sequential Batch Process		River			7.5	9	2.5	16.00	Comply		
124	Pune Municipal corporation	New Naidu STP, S.No.439 To 444 Pune final Plot No. 98 Knndy Road	115	18.5329,73.8686	31.12.2023	2010	Operational	115.0	Activated Sludge Process		River			7.6	13	2.7	12.00	Comply		
125	Pune Municipal corporation	Pune Municipal Corporation, Botanical Garden, Pune 18.5660 / 73.8257	10		C2E is granted 18.05.2015	NA	Operational	10	Extended Aeration Process	...	Nil		...	...	...	...	...	Non Comply	NA	
126	Pune Municipal corporation	Pune Municipal Corporation, Baner, 18.564744 / 73.776571	0		C2E is granted 18.05.2015	NA	Proposed 25 mld.	NA	SBR				Tendering in Progress	...	...	...	...	NA	2027	
127	Pune Municipal corporation	Pune Municipal Corporation, Warje, Pune 18.4865 / 73.7968	0		C2E is granted 18.05.2015	NA	Proposed 28 mld	NA	Extended Aeration Process				Tendering in Progress	...	...	...	...	NA	2027	
128	Pune Municipal corporation	Pune Municipal Corporation, Vadgaon, Pune 18.4616 / 73.8169	0		C2E is granted 18.05.2015	NA	Proposed 26 mld..	NA	Extended Aeration Process				Tendering in Progress	...	...	...	...	NA	2027	
129	Pune Municipal corporation	Pune Municipal Corporation, Tanaji Wadi, 18.338226 / 73.853294	0		C2E is granted 18.05.2015	NA	Proposed 15 mld..	NA	Extended Aeration Process				Tendering in Progress	...	...	...	...	NA	2027	

Annexure-II STP details Feb -2025

Sr. No.	Name of the Town with no. of STP	Location of the Sewage Treatment Plant (STP)	Sewage Treatment Plant (STP) Installed Capacity (MLD) STP wise	Coordinates (Latitude & Longitude) of STP	Consent Status	STP Commissioned in (Year)	Status (Operational / Non-Operational / Under Construction)	Present capacity/ utilization (MLD)	Technology	Use of Treated sewage with Quantity (MLD)	Discharge of treated sewage (Waterbody) (MLD)	Present Gaps in Sewage Management (MLD)	Action plan for Gaps in Sewage Management (MLD)	Compliance Status (in mg/Lit except pH)				Compliance Status (Comply / Non-Comply)	Time line for proposed STPs	SRO Jurisdiction
130	Pune Municipal corporation	Pune Municipal Corporation, Naidu, 18.5329 / 73.8686	0		C2E is granted 18.05.2015	NA	Proposed 127 mld.	NA	Anoxic-Oxic Process (A2O)+Power				Tendering in Progress	...	...	...	...	NA	2027	
131	Pune Municipal corporation	Pune Municipal Corporation, Dhanori, Pune 18.5968 / 73.8969	0		C2E is granted 18.05.2015	NA	Proposed 33 mld..	NA	Extended Aeration Process				Tendering in Progress	...	...	...	...	NA	2027	
132	Pune Municipal corporation	Pune Municipal Corporation, Bhairoba, Pune 18.538394 / 73.902304	0		C2E is granted 18.05.2015	NA	Proposed 75 mld	NA	Anoxic-Oxic Process (A2O)+Power				Tendering in Progress	...	...	...	...	NA	2027	
133	Pune Municipal corporation	Pune Municipal Corporation, Mundhva, Pune 18.547650 / 73.950455	0		C2E is granted 18.05.2015	NA	Proposed 20	NA	SBR				Tendering in Progress	...	...	...	...	NA	2027	
134	Pune Municipal corporation	Pune Municipal Corporation, Kharadi, Pune 18.547684 / 73.950533	0		C2E is granted 18.05.2015	NA	Proposed 30 mld.	NA	SBR				Tendering in Progress	...	...	...	...	NA	2027	
135	Pune Municipal corporation	Keshavagar	0				Proposed 12	NA	SBR				Tendering in Progress	...	...	...	...	NA	2027	
136	Pune Municipal corporation	Manjari bk	0				Proposed 93.5	NA	SBR				Tendering in Progress	...	...	...	...	NA	2027	
137	Pune Municipal corporation	Ramtekadi	0				Proposed 10	NA	SBR				Under construction	...	...	...	...	NA	2027	
138	Pune Municipal corporation	Pune Municipal Corporation, Matsyabij Kendra, Pune 18.5235 / 73.9854	0		C2E is granted 18.05.2015	NA	Proposed 7	NA	SBR				Tendering in Progress	...	...	...	...	NA	2027	
139	Baramati Municipal council	Gunawadi Road, Baramati	11.5	Lat- 18.134813 Long- 74.578484	NA	2019	Operational	11.5	SBR	11.5	11.5	NA	2 STP plants are under progress	8.5	10	31	60	Non Comply		

Annexure-II STP details Feb -2025																				
Sr. No.	Name of the Town with no. of STP	Location of the Sewage Treatment Plant (STP)	Sewage Treatment Plant (STP) Installed Capacity (MLD) STP wise	Coordinates (Latitude & Longitude) of STP	Consent Status	STP Commissioned in (Year)	Status (Operational / Non-Operational / Under Construction)	Present capacity/ utilization (MLD)	Technology	Use of Treated sewage with Quantity (MLD)	Discharge of treated sewage (Waterbody) (MLD)	Present Gaps in Sewage Management (MLD)	Action plan for Gaps in Sewage Management (MLD)	Compliance Status (in mg/Lit except pH)				Compliance Status (Comply / Non-Comply /)	Time line for prposed STPs	SRO Jurisdiction
140	Daund Municipal Council	Daund Municipal Council STP	4.2	18°28'03" N 74°35'39" E	Not renewed	2016	Non Opeartaional	0	SBR	Nil	through nalla to river	0	NA	..	..	..	..	Non Opeartaional	Non Opeartaional	
141	Saswad Municipal Council	Saswad Municipal council STP	2	Latitude- 18.3338993 Longitude- 74.032845	Earlier Consent was valid upto 31.3.2017.Board has refused consent on 31.10.2018	2015	Operational	2	MBBR	1	through nalla to Karha river	1.4	proposed to provide 6 MLD STP, 10% civil work of STP is	7.6	...	...	95.8	Non Comply	2027	
142	Lonavala Municipal Council	Dongar Gaon, Lonavala	6	18.746393 73.431416	Not Obtained	1998	Opeartaional	6	MBBR	NA	6	13.5	proposed 8 nos of STPs based on intigrated wetland technologies with	7.5	23	8.3	28	Comply	NA	Pune2
143	Shirur Municipal Council	Sr. No. 269, Sonar Ali, Shirur	6	18.826431 74.375059	Not Obtained	2013	Operational	5.2	SBR technology	5	0	0	Nil	No	No	No	No	Proposed		Pune2
144	Pune Cantonment Board	900 Boottee Street, Pune-!	20	Latitude 18.52 N, Longitude 73.87 E	Consent to operate - BO/JD(WPC)/U AN NO. 83623/2010001 016 Dtd. 27.10.2020	2018	Operational	9	SBR	Gardening - 5 acers	Mutha River- 8 MLD	Nil	NA	7.3	12	13.2	24	Non Comply		Pune2
145	Khadaki Cantonment Board	Gaddi Adda, Ward No. Tamela Chawl, Khadaki.	8	Latitude 18.571045 N, Longitude 73.84 E	Valid up to 31.05.2021	1991	Operational	6	Convetional type treatment	Gardening	Mula River	0	NA	7.1	143	46.8	---	Non Comply		Pune2
146	Khadaki Cantonment Board	East Khadali, Near Lokmanya Tilak Highschool	1.2	Latitude 18.554558 N, Longitude 73.86730 E		2003	Operational	1	Convetional type treatment	Gardening	Mula River	0	NA	7.8	126	36.1	---	Non Comply		
147	Pimpri Chinchwad Municipal Corporation	Chikhali Phase I	16	18.664711 73.803569	Consent granted for 14 STP dtd.21.09.2022 upto 31.10.2025	1987	Operational	11.5	Extended Aeration	3	8.5	31.109	1) DPR prepared for Augmentation of 30 MLD	7.8	10	4	12	Comply		Pimpri Chinchwad
148	Pimpri Chinchwad Municipal Corporation	Chikhali Phase II	16	18.664711 73.803569		2000	Operational	11.5	ASP					7.9	11	6	24	Comply		

Annexure-II STP details Feb -2025																				
Sr. No.	Name of the Town with no. of STP	Location of the Sewage Treatment Plant (STP)	Sewage Treatment Plant (STP) Installed Capacity (MLD) STP wise	Coordinates (Latitude & Longitude) of STP	Consent Status	STP Commissioned in (Year)	Status (Operational / Non-Operational / Under Construction)	Present capacity/ utilization (MLD)	Technology	Use of Treated sewage with Quantity (MLD)	Discharge of treated sewage (Waterbody) (MLD)	Present Gaps in Sewage Management (MLD)	Action plan for Gaps in Sewage Management (MLD)	Compliance Status (in mg/Lit except pH)				Compliance Status (Comply / Non-Comply /)	Time line for prposed STPs	SRO Jurisdiction
149	Pimpri Chinchwad Municipal Corporation	Chinchwad Phase I (Bhatnagar)	30	18.6285751 73.795442		2000	Operational	29.1	ASP	0	29.1			7.3	114	58	180	Non Comply		
150	Pimpri Chinchwad Municipal Corporation	Chinchwad Phase II	30	18.6302577 73.7939078		2008	Operational	29.1	SBR	0	29.1			7.7	10	4.6	28	Comply		
151	Pimpri Chinchwad Municipal Corporation	Sangvi Phase I	10	18.5760751 73.824546		2011	Operational	8.0	ISBR	0				6.9	15	5	44	Comply		
152	Pimpri Chinchwad Municipal Corporation	Kasarwadi I	40	18.6068105 73.8197588		1999	Operational	32.7	ASP	15	17.7			7.5	16	2.4	16	Comply		
153	Pimpri Chinchwad Municipal Corporation	Kasarwadi II	40	18.6068105 73.8197588		2003	Operational	32.7	ASP					7.8	14	6	28	Comply		
154	Pimpri Chinchwad Municipal Corporation	Kasarwadi III	40	18.6068105 73.8197588		July.2010	Operational	32.7	SBR					7.9	16	3	20	Comply		
155	Pimpri Chinchwad Municipal Corporation	Pimple Nilekh	20	18.56604 73.790782		2007	Operational	18.5	Biotower	0	18.5			7.6	9	3.2	20	Comply		
156	Pimpri Chinchwad Municipal Corporation	Ravet	20	18.641957 73.748192		2009	Operational	12.4	SBR	0	12.4			7.4	15	6.2	24	Comply		
157	Pimpri Chinchwad Municipal Corporation	Akurdi	30	18.65089 73.778496		Jan. 2011	Operational	17.8	ISBR	0	17.8			7.5	22	5.6	20	Comply		
158	Pimpri Chinchwad Municipal Corporation	Sangvi Phase II (Dapodi)	20	18.578343 73.8247606		2012	Operational	16.7	SBR	0.65	16.05			7.7	10	5.4	28	Comply		
159	Pimpri Chinchwad Municipal Corporation	Chahroli Phase I	21	18.6506303 73.9258596		2013	Operational	17.9	SBR	0	17.9		7.5	15	6.5	24	Comply			
160	Pimpri Chinchwad Municipal Corporation	Chahroli Phase II	20	18.6506303 73.9258596		2019	Operational	17.9	SBR	0	17.90		7.7	11	4.2	12	Comply			
161	Pimpri Chinchwad Municipal Corporation	Bhosari	7		Consent granted for dtd.23.03.2024 upto 28.02.2025	2024	Operational	5		0	5.00	0	***	7.6	9	6.2	24	Comply		
162	Pimpri Chinchwad Municipal Corporation	Kudalwadi	3		Consent granted for dtd.26.03.2024 upto 28.02.2025	2024	Operational	2		0	2.00	0	****	7.9	16	7.2	28	Comply		

Annexure-II STP details Feb -2025																				
Sr. No.	Name of the Town with no. of STP	Location of the Sewage Treatment Plant (STP)	Sewage Treatment Plant (STP) Installed Capacity (MLD) STP wise	Coordinates (Latitude & Longitude) of STP	Consent Status	STP Commissioned in (Year)	Status (Operational / Non-Operational / Under Construction)	Present capacity/ utilization (MLD)	Technology	Use of Treated sewage with Quantity (MLD)	Discharge of treated sewage (Waterbody) (MLD)	Present Gaps in Sewage Management (MLD)	Action plan for Gaps in Sewage Managemen t (MLD)	Compliance Status (in mg/Lit except pH)				Compliance Status (Comp ly / Non- Compl y /	Time line for prposed STPs	SRO Jurisdiction
163	Pimpri Chinchwad Municipal Corporation	Proposed STP	0				Proposed 12													
164	Pimpri Chinchwad Municipal Corporation	Bbhatnagar	0				Proposed 15 mld..													
165	Alandi Municipal Council	Alandi Municipal Council STP	0				Proposed 4						Funds sanctioned under Pilgrimis Development Scheme							
166	Solapur Municipal Corporation	Degaon STP	75.00	17.663260 & 75.857317	31/12/2026	#####	Operational	68	SBR	2.60	65.40	0	Construction - Desai Nagar STP - 20.00 MLD under Amrut	7.8	10	9.3	28			
167	Solapur Municipal Corporation	Kumathe STP	12.50	17.598227 & 75.921544	31/12/2026	#####	Operational	12.5	SBR	0.50	12.00	0		7.8	14	5.4	20			
168	Solapur Municipal Corporation	Pratap Nagar STP	15.00	17.608417 & 75.866364	31/12/2026	#####	Operational	15	SBR	0.50	14.50	0		7.8	13	7.3	24			
169	Mahabaleshwar Municipal Council	Compartment no. 79(City Survey no.257/1) behind Karmachari Vasahat,	4	17.921177, 73.658819	31/03/2026	2011	Operational	2	MBBR	2	-	0	NA	8.1	9	3	20	Complied		
170	Mahabaleshwar Municipal Council	at Survey No.626, near Dhobi Ghat,At-Mahabaleshwar, Tal-Mahabaleshwar, Dist-	1	17.925583, 73.648926		2013	Operational	0.5	SBR	0.5	-	0	NA	7	13	2.5	12	Complied		
171	Panchagani Municipal Council	Survey No. 83/2 near Siddharthnagar,At-Panchgani, Tal-Mahabaleshwar, Dist-	0.65	17.914151, 73.802782	31/12/2021 applied for renewal of consent	2011	Operational	0.65	MBR	0.65	-	0	NA	8.4	11	3.2	20	Partially complies		
172	Panchagani Municipal Council	Plot no. 497/4 & 5 near Shivajinagar,At-Panchgani, Tal-Mahabaleshwar, Dist-Satara	0.35	17.918896, 73.795987		2011	Operational	0.35	MBR	0.35	-	0	NA	8	8	3	20	Complied		
173	Panchagani Municipal Council	Hindu Crematorium,At-Panchgani, Tal-Mahabaleshwar, Dist-Satara	1.5	17.927506, 73.800127		2015	Operational	1.5	MBR	1.5	-	0	NA	7.7	9	2.4	16	Complied		

Annexure-II STP details Feb -2025

Sr. No.	Name of the Town with no. of STP	Location of the Sewage Treatment Plant (STP)	Sewage Treatment Plant (STP) Installed Capacity (MLD) STP wise	Coordinates (Latitude & Longitude) of STP	Consent Status	STP Commissioned in (Year)	Status (Operational / Non-Operational / Under Construction)	Present capacity/ utilization (MLD)	Technology	Use of Treated sewage with Quantity (MLD)	Discharge of treated sewage (Waterbody) (MLD)	Present Gaps in Sewage Management (MLD)	Action plan for Gaps in Sewage Management (MLD)	Compliance Status (in mg/Lit except pH)				Compliance Status (Comply / Non-Comply)	Time line for proposed STPs	SRO Jurisdiction
174	Karad Municipal Council	Bara Dabari, Karad, Tal-Karad, Dist-Satara	12.5	Lat- 17.27702200 Long- 74.19371500	31/12/2023 renewal application rejected	2017	Operational	9.5	MBBR Technology	For Irrigation Purpose	9.5	0	NA	7.4	35	19.5	76	Complied		
175	Malkapur Municipal Council	A/p-Malkapur Tal Karad Dist-Satara	5	LAT - 17.274381 LONG- 74.178125	31/12/2024	2017	Operational	5	MBR		4.65	0	Nil	8	10	2.6	16	Complied		
176	Malkapur Municipal Council	A/p-Malkapur Tal Karad Dist-Satara	3	LAT- 17.24215 LONG- 74.178859		2018	Operational	3	MBR		2.025	0	Nil	7.8	14	8.5	32	Complied		
177	Satara Municipal Council	Municipal Council STP	0		Not Applied		Proposed 17.5				...	..	DPR prepared. Budget sanctioned of 50cr.	Proposed						
178	Wai Municipal Council	Wai Municipal Council STP	0		Not Applied		Proposed 6							Proposed						
179	Pandharpur Municipal Council	STP Gopalpur, Pandharpur	15.5	Latitude- 17.654721 Longitude- 75.342168	Applied	2013	Operational	15.5	SBR	2.5	13	4	1) Proposed STP and underground	7.9	10	22	64			
180	Pandharpur Municipal Council	STP, 65 Acre, Pandharpur	2.5	Latitude- 17.689674 Longitude- 75.343068	Not Applied	2019	Operational	0.5	SBT	0.5	0			7.7	11	13.2	36			
181	Kolhapur Municipal Corporation, Kolhapur	Kolhapur Municipal Corporation STP (76 MLD) Kasaba Bavada, Kolhapur	76	16.736989 74.245694	31.07.2021 Applied for Renewal vide MPCB- CONSENT- 0000129229	2014	Operational	83.6	SBR	NIL	83.6	42.4 MLD	Proposed (under construction) 6 MLD and 4 MLD STP commissioned on	7.3	13	6	32			
182	Kolhapur Municipal Corporation, Kolhapur	Kolhapur Municipal Corporation STP (17 MLD) Dudhali, Kolhapur	17	16.697336 74.226921	31.07.2021 Applied	2018	Operational	18.7	SBR	NIL	18.7	42.4 MLD	Proposed (u	7.5	18	4.8	24			

Annexure-II STP details Feb -2025																				
Sr. No.	Name of the Town with no. of STP	Location of the Sewage Treatment Plant (STP)	Sewage Treatment Plant (STP) Installed Capacity (MLD) STP wise	Coordinates (Latitude & Longitude) of STP	Consent Status	STP Commissioned in (Year)	Status (Operational / Non-Operational / Under Construction)	Present capacity/ utilization (MLD)	Technology	Use of Treated sewage with Quantity (MLD)	Discharge of treated sewage (Waterbody) (MLD)	Present Gaps in Sewage Management (MLD)	Action plan for Gaps in Sewage Manageme nt (MLD)	Compliance Status (in mg/Lit except pH)				Compliance Status (Comply / Non-Comply /)	Time line for prposed STPs	SRO Jurisdiction
183	Kolhapur Municipal Corporation, Kolhapur	Kolhapur Municipal Corporation STP (6 MLD) Bawda, Kolhapur	6	16.736989 74.245694	NA	2024	operational	6	SBR	NA	NA	NA	NA	NA	NA	NA	NA			
184	Kolhapur Municipal Corporation, Kolhapur	Kolhapur Municipal Corporation STP (4 MLD) Dudhali, Kolhapur	4	16.697336 74.226921	NA	Dec-23	Operational	NA	SBR	NA	NA	NA	NA	7.6	19	7	48			
185	Sangli Municipal Corporation	Dhulgaon STP 27 MLD (Oxidation pond)	27	16.9370978 74.6702849	Application under Process	2015	Operational	27.0	Oxidation Pond	27 MLD for irrigation purpose	NA	0	NA	7.8	10	11	25			
186	Sangli Municipal Corporation	STP at Miraj-9.2 MLD (Oxidation pond)	9.2	16.9528618 74.6870644	Application under Process	1970	Operational	9.0	Oxidation Pond	NA	Discharge of treated effluent in to River through various Nallas	NA	NA	7.5	15	16	46			
187	Sangli Municipal Corporation	Hamumnagar STP 100 Footy road	23.5	16.8436206 74.5820353	C to E granted vide dtd.	2018	Non Operational	0.0	SBR	Treated effluent	NA	NA	NA	0	0	0	0			
188	Sangli Municipal Corporation	SMKC Bedag road Miraj	0	16.9528618 74.6870644	NA	NA	Proposed 22.5 mld.	NA	SBR	NA	NA	NA	NA	NA	NA	NA	NA			
189	Ashta Municipal Council	Ashta Municipal Council STP	0				Proposed 5.5 mld						DPR sent for approval							
190	Islampur Municipal Council	Islampur Municipal Council STP	0				Proposed 7						Land acquisition under							
191	Islampur Municipal Council	Islampur Municipal Council STP	0				Proposed 5													
192	Ichalkaranji Municipal Council	Ichalkaranji Municipal Council (STP 20 MLD) Old Sangli Naka, Ichalkaranji	20	16.709583 74.478379	Obtained Consent to Establish	1995	Operational	20	SBR	NIL	20	20	18 MLD STP is proposed	8	17	4	28			
193	Ichalkaranji Municipal Council	Ichalkaranji Municipal Council (STP 18 MLD)Ichalkaranji STP Takawade	0	16.684993 74.512667	NA	NA	Proposed 18	NA	SBR	NIL	NA	NA	NA	NA	NA	NA	NA			
194	Malvan Municipal Council	Malvan Council	0	NA	NA	NA	Proposed 4	NA	NA	NA	NA	C to E granted by the Board to Malvan Nagarपालिका	NA	NA	NA	NA	NA			
195	Chattrapati Sambhaji Nagar Municipal Corporation	Kanchanwadi, Chattrapati Sambhaji Nagar	161	(19-50-14.3N) (75-17-18.2 E)	28.02.2026	23.12.2017	Operational	70	SBR	70	70	0	NA	8.1	990	38	104			

[illegible]

Annexure-II STP details Feb -2025

Sr. No.	Name of the Town with no. of STP	Location of the Sewage Treatment Plant (STP)	Sewage Treatment Plant (STP) Installed Capacity (MLD) STP wise	Coordinates (Latitude & Longitude) of STP	Consent Status	STP Commissioned in (Year)	Status (Operational / Non-Operational / Under Construction)	Present capacity/ utilization (MLD)	Technology	Use of Treated sewage with Quantity (MLD)	Discharge of treated sewage (Waterbody) (MLD)	Present Gaps in Sewage Management (MLD)	Action plan for Gaps in Sewage Management (MLD)	Compliance Status (in mg/Lit except pH)				Compliance Status (Comply / Non-Comply /)	Time line for proposed STPs	SRO Jurisdiction
208	Hingoli Municipal Council	Nagar parishad colony, Hingoli	0	0			Under Commissioning- 15 mld	NA										NA		
209	Nagpur Municipal corporation	Bhandewadi	200	21° 8'16.07"N 79° 9'23.92"E	Consent to operate for Nagpur Municipal Corporation valid up to 1982 Applied for consent to establish for STP	2018	Operational	200.0	SBR	0	200	1) Total sewage generation is 520 MLD. 2) Present Treatment	1) 5 no. of STPS of capacity of 58.2 MLD are under construction. 2) for	7.5	28	15.6	36	Non Comply		Nagpur1
210	Nagpur Municipal corporation	Bhandewadi	130	21°08'12.8"N 79°09'32.8"E	Consent to operate for Nagpur Municipal Corporation valid up to 21/12/2018	2016	Operational	130.0	SBR	130	0			8	30	12	32	Non Comply		
211	Nagpur Municipal corporation	Mankapur	5	21°11'25.05" N 79°04'44.6"E	Consent to operate for Nagpur Municipal Corporation valid up to 1982 Applied for consent to establish for STP	2017	Operational	5.0	MBBR	0	5			7.5	21	12	30	Non Comply		
212	Nagpur Municipal corporation	Mokshadham	5	21°08'18.4"N 79°05'44.6"E	Consent to operate for Nagpur Municipal Corporation valid up to 1982 Applied for consent to establish for STP	2017	Operational	5.0	MBBR	0	5			7.7	23	14.8	32.4	Non Comply		
213	Nagpur Municipal corporation	Kachimet (NIT)	1	21°09'6.61"N 79°1'12.84"E	Combined consent to establish is issued by the Board vide letter dated 31/01/2020.	2018	Operational	1.0	SBT (Soil Bio Tech)	1	0			7.3	18	11.8	24	24.4		
214	Nagpur Municipal corporation	Sonegaon (NIT)	0.3	21°05'58.78" N 79°02'58.6.0" E	Combined consent to establish is issued by the Board vide letter dated 31/01/2020.	Sept. 2019	Operational	0.3	Phytoid bed Trickling Filter	0	0.3			7.3	16	15.6	38.4	Non Comply		

Annexure-II STP details Feb -2025

Sr. No.	Name of the Town with no. of STP	Location of the Sewage Treatment Plant (STP)	Sewage Treatment Plant (STP) Installed Capacity (MLD) STP wise	Coordinates (Latitude & Longitude) of STP	Consent Status	STP Commissioned in (Year)	Status (Operational / Non-Operational / Under Construction)	Present capacity/ utilization (MLD)	Technology	Use of Treated sewage with Quantity (MLD)	Discharge of treated sewage (Waterbody) (MLD)	Present Gaps in Sewage Management (MLD)	Action plan for Gaps in Sewage Management (MLD)	Compliance Status (in mg/Lit except pH)				Compliance Status (Comply / Non-Comply)	Time line for proposed STPs	SRO Jurisdiction
215	Nagpur Municipal corporation	Hazari Pahad (NIT)	4	21°09'57.80" N 79°1'36.33"E	Combined consent to establish is issued by the Board vide letter dated 31/01/2020.	Oct. 2019	Operational	4.0	SBR	0	4			7.8	24	13.6	34	Non Comply		
216	Nagpur Municipal corporation	Somalwada-1 (Ongoing work by NIT)	20	21°05'13.50" N 79°4'30.76"E	Combined consent to establish is issued by the Board vide letter dated 31/01/2020.	...	Operational	20.0	--	0	0			7.5	14	12.5	30	Non Comply	NA	
217	Nagpur Municipal corporation	Somalwada-2 (Ongoing work by NIT)	20	21°05'16.48" N 79°4'17.85"E	Combined consent to establish is issued by the Board vide letter dated 31/01/2020.	...	Operational	2	SBR	0				7.4	18	13.8	34.4	Non 'Comply		
218	Nagpur Municipal corporation	Ambazari (NIT)	3.2	21°07'46.42" N 79°1'3.69"E	Combined consent to establish is issued by the Board vide letter dated 31/01/2020.	...	Operational	NA	Phytorid bed Trickling Filter	0				7.6	16	8.4	20.8	Comply		
219	Nagpur Municipal corporation	Dabha(NIT)	5	21°10'118.33" N 79°00'42.29" E	Applied for Consent to Establish and under consideration of HQ	...	Operational	5.0	SBR	0				7.8	20	10.9	28	Non'Comply		
220	Nagpur Municipal corporation	Ittabhatti(NIT)	10	21°10'35.56" N 79°07'46.50" E	Applied for Consent to Establish and under consideration of HQ	...	Operational	10	SBR	0				7.7	26	14	34	Non Comply		
221	Kamptee Municipal Council	Kamptee Municipal Council STP	0				Proposed 12.5						Technical approval from MJP and land approval proposal is	..	..	..	..	NA		

Annexure-II STP details Feb -2025

Sr. No.	Name of the Town with no. of STP	Location of the Sewage Treatment Plant (STP)	Sewage Treatment Plant (STP) Installed Capacity (MLD) STP wise	Coordinates (Latitude & Longitude) of STP	Consent Status	STP Commissioned in (Year)	Status (Operational / Non-Operational / Under Construction)	Present capacity/ utilization (MLD)	Technology	Use of Treated sewage with Quantity (MLD)	Discharge of treated sewage (Waterbody) (MLD)	Present Gaps in Sewage Management (MLD)	Action plan for Gaps in Sewage Management (MLD)	Compliance Status (in mg/Lit except pH)				Compliance Status (Comply / Non-Comply /)	Time line for proposed STPs	SRO Jurisdiction
222	Mouda Nagar Panchayat	Nagpur Road	0				Proposed 1							..	..	..	..	NA		SRO Nagpur-2
223	Bhandara Municipal Council	Bhandara Municipal Council STP	0				Proposed 15 mld..							..	..	..	..	NA	2027	SRO Bhandara
224	Pauni Municipal Council	Pauni Municipal Council STP	0				Proposed 7							..	..	..	..	NA	2027	SRO Bhandara
225	Hinganghat Municipal Council	Pili Mazid Bhimnagar Ward, Hinganghat.	10+3.5	Lat- 20.560296 & Long- 76.927056	Consent not obtained & not yet applied	NA	Operational	3.5	ASP	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	Nagpur2
226	Hinganghat Municipal Council	Hinganghat Municipal Council	3.5			NA	Proposed 3.5		MBBR					...	...	...	...	...	2027	
227	Amravati Municipal Corporation	STP-1 -Lalkhadi,	44	ingoli	31-07-2006. Applied for consent to operate for STP of capacity 30.5 mld on 01-10-	2017	Operational	44.0	ASP	0	44	Gaps - 18.5	Zone wise 5 nos STP's are proposed of capacities - 14.5 MLD.	8.2	64	5.2	11.2	Non-comply		Amravati1
228	Amravati Municipal Corporation	STP-2-Lalkhadi	30.5	20.56°23.97" N 77.43°42.94" E		2013	Operational	30.5	ASP	0	30.5			8.2	56	5.8	13	Non-comply		
229	Amravati Municipal Corporation	Amravati Municipal Corporation Proposed STP	0				Proposed 16						DPR Prepared by MJP Amravati and	...	...	...	...	...	...	
230	Amravati Municipal Corporation	Amravati Municipal Corporation Proposed STP	0				Proposed 12							...	...	...	...	NA		
231	Akola Municipal Corporation	Shiloda	30	Lat- 20.752263 Long - 76.992215	NA	NA	Operational	30	SBR	0	0	0	NA	8.8	74	4.4	10.8	Non comply	NA	Akola
232	Akola Municipal Corporation	PDKV	7	Lat- 20.711595 Long - 77.02539	NA	NA	Operational	7	SBR	0	0	0	NA	8.8	68	4.9	13.6	Non Comply	NA	Akola
233	Shegaon Municipal Council	S.No. 752/1, Chamori, Shegaon, Dist.-Buldana	7	Lat. 20.47°38.8" N Longi. 76.42°15.9" E	Board has granted consent C to O vide no RO- Amravati/Consent/1901001356	2015	Operational	3.5	MBR			NA	NA	8	48	13	28	Non comply		Akola
234	Washim Municipal Council	Sr. No. 259,260,261 & 262 ,Near Chamunda Devi Temple,Washim Te	8	20.092752- 20.533N , 77.136964- 77.813E	Board has granted consent C to E vide no RO-	NA	Operational	4	SBR	0	0	0	NA	7.4	64	12.5	32	Non comply	NA	SRO Amravati 2

Annexure-II STP details Feb.2025

[illegible]