

संख्या— एन.जी.टी.-404 / 81-7-2023-49(पर्या) / 2017

प्रेषक,

देवेन्द्र सिंह चौहान,

अनु सचिव,

उ०प्र० शासन।

सेवा में,

अधिशायी निदेशक—तकनीकी,

राष्ट्रीय स्वच्छ गंगा मिशन,

प्रथम तल, मेजर ध्यान चन्द्र नेशनल स्टेडियम,

इण्डिया गेट, नई दिल्ली-110002.

पर्यावरण, वन एवं जलवायु परिवर्तन अनु०-7 लखनऊ : दिनांक : 06 सितम्बर, 2023

विषय—मा० एन०जी०टी०, नई दिल्ली में विचाराधीन ओ०ए० संख्या-673/2018 में पारित आदेश के अंतर्गत गठित केन्द्रीय अनुश्रवण समिति, जल शक्ति मंत्रालय को माह जुलाई, 2023 एवं अगस्त, 2023 तक की प्रगति आख्या प्रेषित किये जाने के सम्बन्ध में।

महोदय,

उपर्युक्त विषय पर मुझे यह कहने का निदेश हुआ है कि मा० एन.जी.टी., नई दिल्ली में विचाराधीन ओ०ए० सं०-673/2018 में पारित आदेश के अंतर्गत गठित केन्द्रीय अनुश्रवण समिति, जल शक्ति मंत्रालय की प्रथम मासिक बैठक में लिये गये निर्णयों के अनुपालन में प्रदेश में स्थित 12 नदियों के प्रदूषित खण्डों के पुनर्जीवीकरण हेतु बनायी गयी कार्ययोजना के क्रियान्वयन से सम्बन्धित विभिन्न विभागों से प्राप्त सूचना के आधार पर माह जुलाई, 2023 एवं अगस्त, 2023 तक की संकलित प्रगति आख्या केन्द्रीय अनुश्रवण समिति के अवलोकनार्थ संलग्न कर प्रेषित की जा रही है।

संलग्नक—यथोक्त।

भवदीय,

Signed by देवेन्द्र सिंह

चौहान

Date: 06-09-2023 16:56:57

Reason: Approved

(देवेन्द्र सिंह चौहान)

अनु सचिव।

संख्या एवं दिनांक तदैव

प्रतिलिपि— सदस्य सचिव, उ०प्र० प्रदूषण नियंत्रण बोर्ड, लखनऊ को उनके पत्र सं०-जी-41564/सी-4/आरआरसी/2023, दिनांक 05.09.2023 के संदर्भ में सूचनार्थ प्रेषित।

आज्ञा से,

(देवेन्द्र सिंह चौहान)

अनु सचिव।

**Monthly Progress Report of Uttar Pradesh in the NGT Matter OA No. 673 of
2018(In compliance to NGT order dated 24.09.2020)**

Jul. – Aug. 2023

I. Details of Sewage Treatment Plant in the State

Total Population of the state: 19.98 Crore as per census 2011.

a) Urban Population- 4.44 Crore in Year 2011

b) Rural Population- 15.54 Crore in Year 2011

Total Estimated Sewage Generation (MLD): 5500 MLD

a) Total existing treatment capacity of 130 STPs :- 4074.5 MLD (Annexure-1)

b) Existing 130 STPs utilization capacity :- 3175.4 MLD

c) Current Gap:- 1425.5 MLD

d) 47 STPs under construction :- 850.2 MLD (Timeline Mar. 2025) (Annexure-2)

e) 16 STPs under tendering :- 836 MLD (Timeline June 2025) (Annexure-3A)

f) 16 STPs DPR sanctioned/submitted/to be submitted to NMCG :- 579.90 MLD (Annexure-3B)


Performance of Sewage Treatment Plant

S.No	STPs in UP	Number
1	Total Installed STP	130 (Total Capacity- 4074.5 MLD) (Utilized Capacity: 3175.4 MLD)
2	Operational STP	119
3	STP Achieving norms	87
	STP Not Achieving norms	32
4	STP Not In Operation	8
	Under trial	3

The standards as per MOEF&CC Notification dated 13.10.2017, titled "Applicable Effluent Discharge Standards for STPs" are as follows:

For State Capital: pH-6.5-9.0; BOD - <20 mg/l; TSS- <50 mg/l & FC- <1000 MPN/100 ml

Other than State Capital: pH-6.5-9.0; BOD - <30 mg/l; TSS- <100 mg/l & FC- <1000MPN/100 ml



II. Details of Industrial Pollution:

Status of GPI Industries inspected during 2022-23 upto 29.08.23

Total GPIs	1644
Action taken	1467
Action pending	177
Complied	870
Non-Complied- SCN	181
Non-Complied- Closure	43
Self- Closed- Permanent	34
Self- Closed- Temporary	339

Status of Common Effluent Treatment Plants (CETPs)

- Number of existing CETP :- 07 (Annexure-4)
- Capacity of CETP :- 58.55 MLD
- No. of Upgradation/ under construction CETP :- 05
- Capacity of under construction CETP:- 32.4 MLD

Performance of Common Effluent Treatment Plant :-

S.No	CETP in Uttar Pradesh	Number
1	Total Installed CETP	7
2	Operational CETP	6
	CETP Achieving Norms	5
	CETP Not Achieving Norms	1
	Not in Operation	1

Details of under construction/proposed CETP

S. No	Name of District	Capacity (MLD)	Agency/ Project	Timeline/ Date of Commissioning	Remark
1	Jajmau, Kanpur Nagar	20	JATETA	Oct., 2023	-
2	Bhadohi	1	-	-	-
3	SEZ, Moradabad	2.4	UPSIDA	-	-
4	Growth Centre, Jainpur, Kanpur Dehat	2	UPSIDA	March, 2024	-
5	GIDA, Gorakhpur	7	Namami Gange & Urban Development	July, 2024	ToR for Environmental Cleanrance issued by SIEAA. EIA Study pending at PP

III. Solid Waste Management:

Total Population of the state: 19.98 Crore as per census 2011.

- a) Urban Population- 4.44 Crore in Year 2011
- b) Rural Population- 15.54 Crore in Year 2011

(A). Solid Waste Management (Urban):

- Total number of Urban Local Bodies :- 762
- Urban Population- 4.44 Crore in Year 2011
- Current Municipal Solid Waste Generation- **14710 TPD**
 - a) Total existing treatment capacity :- 10337 TPD
 - b) Current GAP:- 4373 TPD
 - c) Plants under construction :- 8746 TPD
 - d) Proposed Treatment Facilities :- 4980 TPD
 - e) Segregation at source :- 12504 TPD



Solid Waste Management (Urban)

Existing Facilities: - The following facilities are operational: -

- There are 19 centralized waste-to-compost plants operational in 19 ULBs with a treatment capacity of 5895 TPD (Annexure-5).
- 868 Compost Pits with a treatment capacity of 1344 TPD are operational in 161 ULBs for wet waste processing (Annexure-5.1).
- There are 02 Waste-to-Energy (WTE) plants in Dasna, Ghaziabad and Muzaffarnagar with a waste disposal capacity of 193.97 TPD (Annexure-5.2).
- 581 Material Recovery Facility (MRF) units with a total capacity of 2905 TPD are currently operational in 581 ULBs for dry waste processing (Annexure-5.3).

Under Construction Facilities: - The following facilities are under-construction: -

- A total of 36 MSW plants located in 36 ULBs with 4305 TPD capacity are at various stages of construction. 22 of these 36 plants have completed 100% of construction work. As regards other plants, they are to be completed by December 2023 (Annexure 5.5)
- 226 Compost Pits with a treatment capacity of 1036 TPD in 226 ULBs for which steps are being taken to make the units operational by December 2023.
- 04 Bio-CNG Plants at Prayagraj, Ghaziabad, Gorakhpur and Lucknow with total 1000 TPD capacity are under-construction by September 2024. An additional plant of 300 TPD in Noida is also under construction.

Proposed Facilities: -The following facilities are in pipeline: -


- 19 Dry waste- cum-composting Plants with 1180 TPD capacity in 19 ULBs. The timeline for these proposed projects is December 2024.
- 03 WTE Plants at Ghaziabad, Agra and Muzaffarnagar with 3800 TPD capacity are also proposed to be established by March 2025.

(B). Solid Waste Management (Rural):

- Rural Population- 15.54 Crore in Year 2011
- Current Municipal Solid Waste Generation- **11959 TPD**
 - a) Total existing treatment capacity :- 3000 TPD
 - b) Current GAP:-8959 TPD
 - c) Proposed Treatment Facilities :- 8959 TPD (Timeline March 2025)



Solid Waste Management (Rural)



(C) Details of legacy waste in the State:-

- a) Total legacy waste dump sites :- 86 (Annexure – 5.4)
- b) Total area of legacy waste dump sites:- 690 acre
- c) Estimated quantity :- **13341739.93 Ton**
- d) Remediated waste :- **6805921.292 Ton** on 389 acres of land
- e) **No. and area (in acres) of legacy waste within 1.0 km buffer of both side of the rivers:-**There is no legacy waste site situated within 1 KM of the banks of rivers.

[Handwritten signatures]

Under SBM 2.0, 711 ULBs of the 762 ULBs of the state have been approved in which a detailed Gap Analysis has been done for each ULB with projection till the end of SBM 2.0 period i.e., 2026. The following gaps in waste processing capacity and respective fund requirements are still there which need to be fulfilled to achieve high standards of cleanliness in the towns and cities of Uttar Pradesh for healthy, hygienic and liveable environment: -


- There is a gap of 6110.11 TPD in Wet Waste Processing Capacity whose estimated cost is Rs. 70266.25 Lakh.
- There is a gap of 2384.73 TPD in Dry Waste Processing Capacity whose estimated cost is Rs. 20270.17 Lakh.
- There is a gap of 628.12 TPD in C&D Waste Processing Capacity whose estimated cost is Rs. 3768.12 Lakh.
- There are 212 dumpsites with 48.14 Lakh MT Legacy Waste whose remediation estimated cost is Rs. 26478 Lakh.

Out of the proposed fund requirements, the central share received for SWM is Rs. 14.48 Crore.



IV. Construction & Demolition Waste :

- a) Current C&D Waste Generation :- 1471 TPD
- b) Total processing capacity :- 1305 TPD
- c) Current GAP:- 166 TPD
- d) Plants under construction :- 450 TPD (Timeline Mar. 2024)
- e) Proposed Treatment Facilities :- 720 TPD (Timeline March 2024)



a) Districtwise detail of Operational C& D Waste Processing Facilities:-

S.No	Operational	Capacity
1.	Agra	05 TPD
2.	Varanasi	200 TPD
3.	Prayagraj	100 TPD
4.	Ghaziabad	400 TPD
5.	Noida	400 TPD
6.	Lucknow	100 TPD
7.	Kanpur	100 TPD
Total		1305 TPD

7

b) Under Construction C& D Waste Processing Facilities:-

S.No.	Under Construction	Capacity	Timeline
1.	Agra	150 TPD	31.03.24
2.	Mathura	50 TPD	31.03.24
3.	Gorakhpur	50 TPD	31.03.24
4.	Lucknow	200 TPD	30.09.23
Total		450 TPD	

c) Proposed C& D Waste Processing Facilities:-

S.No.	Proposed	Capacity	Timeline
1.	Aligarh	100 TPD	31.03.2024
2.	Meerut	200 TPD	31.03.2024
3.	Moradabad	100 TPD	31.03.2024
4.	Firozabad	50 TPD	31.03.2024
5.	Jhansi	50 TPD	31.03.2024
6.	Ayodhya	20 TPD	31.03.2024
7.	Kanpur	200 TPD	31.03.2024
Total		720 TPD	



V. **Bio-medical Waste Management:**

- Total Bio-medical generation: 71264.2 Kg/day
- No. of Hospitals and Health Care Facilities: 37,927
- Status of Treatment Facility/ CBMWTF: 22

VI. **Plastic Waste Management:**

- Total Plastic Waste generation: 1030 TPD
- Uttar Pradesh has potential for disposal of Plastic Waste of 2360 TPD

S.No.	Mode of Disposal	Disposal Capacity
1.	Recycling Facilities (82 Number)	1908.5 TPD
2.	Co-processing Facilities-01 (M/s Ultratech Cement, Sonbhadra)	150 TPD
3.	Waste to Oil -03	33.1 TPD
4.	Waste to Energy -03	268.97
Total recycling & disposal infrastructure in UP- 2360.06 TPD		

VII. **Details of Nodal Officer appointed by Chief Secretary in the State/UT:** Three tier monitoring mechanism developed and functional.

VIII. **Latest water quality of polluted river, its tributaries, drains with flow details and ground water quality in the catchment of polluted river:** Latest water quality status of polluted river stretches is available at link <http://www.uppcb.com/data-of-year-2022.htm>.

IX. **Demarcation of Floodplain and removal of illegal encroachments:**

- 14446 pillars have been placed against 15293 pillars for demarcation of floodplain zone of River Ganga from Kannauj to Unnao.
- Flood Plain Zones for Rivers Hindon, Yamuna, Varuna, Gomti, Kali east, Ramganga, Betwa, Ghaghra, Rapti, Sai, Saryu has been decided.



X. Maintaining minimum e-flow of river:

- E-flow for Kannauj-Unnao maintained as per directions of CWC.
- E-flow in Rivers Ghaghra, Rapti, Ramganga, Saryu, Betwa has been decided.
- E-flow for River Yamuna and Ganga (Unnao-UP Border) yet to be decided.
- Rivers Sai, Gomti, Varuna, Hindon, Kali east are non-perennial rivers, e-flow cannot be maintained

XI. Plantation activities along the rivers:

- Total **1,63,80,540** (One Crore Sixty Three Lakh Eighty Thousand five hundred and forty saplings) have been planted along 14 polluted river stretches in the year 2021-22.
- Total **2,32,88,553** (Two Crore Thirty Two Lakh Eighty Eight Thousand Five Hundred and Fifty Three saplings) have been planted along 14 polluted river stretches in the year 2022-23.

XII. Reutilization of Treated Sewage from STP:


- 8 MLD treated water from Trans - Yamuna - I and II STPs at Mathura is supplied to IOCL, Mathura.
- Treated sewage and sludge from the STP is auctioned to farmers, used in land filling and as manure, disposed in Nagar Palika land, for construction activity and in Horticulture (Miyawaki).
- Future Plan: -**

S.No.	Re-utilization of treated sewage	Timeline
1.	Treated water from Bingawan STP (210 MLD) to Panki Thermal Power Plant (approx. 40 MLD)	under consideration
2.	20 MLD treated water from Trans - Yamuna - I and II STPs at Mathura is to be supplied to IOCL, Mathura	December, 2023
3.	Treated water from Shahjahanpur STP (45 MLD) to Rosa TPS (approx. 40 MLD)	June, 2025
4.	Treated water from Aligarh STP (45 MLD) to Harduaganj TPS (approx. 30 MLD)	July, 2025
5.	Treated water from Naini, Prayagraj STP (80 MLD) to Bara TPS (approx. 55 MLD)	December, 2025
6.	Treated water from Bulandshahr STP (40 MLD) to Rosa TPS (approx. 20 MLD)	July, 2025

XIII. Progress regarding newly identified Polluted River Stretches in the State:

Other than 12 Critically Polluted River Stretches CPCB has identified 06 more Critically Polluted River Stretches in Uttar Pradesh. Out of these 06 newly identified critically polluted River stretches 04 River stretches namely- River Son (Chaupan), Rihand (Renukoot), Ban Ganga (Shukratal), Pilakhar (Rampur) are under priority V and 02 Polluted River stretches Kali (west) (Muzaffarnagar), Bahela (Tanda) River stretches are under priority I.

The draft action plan for 04 rivers i.e. Son (Chaupan), Rihand (Renukoot), Ban Ganga (Shukratal), Pilakhar (Rampur) have been prepared by the State Pollution Control Board and it will be reviewed in the next meeting of concerned District Environment Committee.



Annexure-1

Details of existing STPs in Uttar Pradesh (August - 2023)

S.No.	Name of Town/District	Name of STP	Year of Commissioning	Design Technology	Capacity of STP (MLD)	Utilized Capacity (MLD)	Primary Agency Maintaining the STP	Compliance Status as per MOEFCC notification dated 13.10.2017
1	Agra	Bichhpuri	2012	UASB	40	27.16	UPJN (Urban)	Achieving
2	Agra	Dandupura	2001	UASB	78	77.58	UPJN (Urban)	Achieving
3	Agra	Dandupura - 2	2013	UASB	24	17.11	UPJN (Urban)	Achieving
4	Agra	Devri Road	2011	UASB	12	9.35	UPJN (Urban)	Achieving
5	Agra	Jaganpur	2011	UASB	14	14	UPJN (Urban)	Achieving
6	Agra	Naglaburhi	2000	WSP	2.25	2.25	UPJN (Urban)	Achieving
7	Agra	Pilkhar	2001	WSP	10	10	UPJN (Urban)	Achieving
8	Anupshahar	Aahar Road	2001	WSP	0.81	0.75	UPJN (Urban)	Not-Achieving
9	Anupshahar	Shivanand Asharam	2001	WSP	1.76	1.7	UPJN (Urban)	Not-Achieving
10	Ayodhya	Ramghat Ayodhya	2014	UASB	12	12	UPJN (Urban)	Not-Achieving
11	Bijnour	Bijnour	2018	UASB	24	21.18	UPJN (Urban)	Achieving
12	Bulandshahar	Bulandshahar	2022	SBR	40	19	UPJN (Urban)	Achieving
13	Etah	Manpur	2021	SBR	24	12.57	UPJN (Urban)	Achieving
14	Fatehgarh	Fatehgarh	1993	Oxidation Pond	2.7	2.02	UPJN (Urban)	Not-Achieving
15	Firozabad	Mohammadpur	2021	ASP+BNR	67	42.3	UPJN (Urban)	Achieving
16	Ghaziabad	Dudaheda	2013	SBR	56	56	UPJN (Urban)	Achieving
17	Ghaziabad	Dudaheda - 3	1998	UASB	70	70	UPJN (Urban)	Not-Achieving
18	Ghaziabad	Indirapuram	2013	SBR	74	74	UPJN (Urban)	Achieving
19	Ghaziabad	Indirapuram - 2	1998	UASB	56	56	UPJN (Urban)	Not-Achieving
20	Gorakhpur	Mahadev Jharkhandi	2010	SBR	15	12.44	UPJN (Urban)	Achieving
21	Gorakhpur	Ramgarhtal	2015	SBR	30	12.72	UPJN (Urban)	Achieving
22	Hapur	Hapur	2022	SBR	30	8	UPJN (Urban)	Achieving
23	Jhansi	Laxmi Tal	2021	SBR	26	22.5	UPJN (Urban)	Achieving
24	Kannauj	Kannauj (State/NGRBA)	2015	SBR	13	2	UPJN (Urban)	Not Achieving
25	Kanpur	Jajmau - 3	1989	UASB	5	4.5	UPJN (Urban)	Not Achieving
26	Loni	Loni	2013	MBBR	30	17	UPJN (Urban)	Achieving
27	Lucknow	Bharwara	2016	UASB	345	345	UPJN (Urban)	Not-Achieving
28	Lucknow	Daulatganj	2003	FAB	42	42	UPJN (Urban)	Achieving
29	Lucknow	Daulatganj - 2	2009	FAB	14	14	UPJN (Urban)	Achieving
30	Mainpuri	Powerhouse Road	2014	UASB	23	17	UPJN (Urban)	Achieving
31	Meerut	Village Kamalpur	2016	ASP	72	72	UPJN (Urban)	Achieving
32	Mirzapur	Vindhyachal	2022	WSP	7	4	UPJN (Urban)	Achieving
33	Modinagar	Modinagar	2022	SBR	20	17.5	UPJN (Urban)	Not Achieving
34	Muzaffar nagar	Kidwai nagar	2001	WSP	32.5	31	UPJN (Urban)	Not Achieving
35	Pilkhua	Pilkhua	2011	ASP	3	1.81	UPJN (Urban)	Achieving
36	Prayagraj	Salori - 2	2016	SBR	14	13	UPJN (Urban)	Achieving
37	Raebareilly	Raebareilly	2022	SBR	18	4	UPJN (Urban)	Achieving
38	Saharanpur	Mlahipur	1998	UASB	38	38	UPJN (Urban)	Achieving
39	Saifai	Saifai	2006	Oxidation Pond	1.6	0.65	UPJN (Urban)	Not Achieving
40	Varanasi	Dinapur	1994	ASP	80	80	UPJN (Urban)	Achieving
41	Varanasi	Goitha	2018	UASB	120	45	UPJN (Urban)	Achieving
42	Varanasi	Varanasi GAP-II (JICA)	2018	ASP	140	91	UPJN (Urban)	Achieving
43	Vrindavan	Manth Road	2015	UASB	8	8	UPJN (Urban)	Achieving
44	Pratapgarh	Belha Pratapgarh	2023	FAB	8.95	1.69	UPJN (Urban)	Achieving
45	Ayodhya	Ramghat Ayodhya-2	2023	SBR	6	2.5	UPJN (Urban)	Achieving

S.No.	Name of Town/District	Name of STP	Year of Commissioning	Design Technology	Capacity of STP (MLD)	Utilized Capacity (MLD)	Primary Agency Maintaining the STP	Compliance Status as per MOEFCC notification dated 13.10.2017
46	Kanpur	Baniyapur	2018	SBR	15	0	UPJN (Urban)	Not-Operational
47	Banda	Kanwara Road	1979	Oxidation Pond	4	3.1	UPJN (Urban)	Achieving
48	Rampur	Benajeerpur	2015	UASB	14	13.7	UPJN (Urban)	Achieving
49	Rampur	Paharigaon	2015	UASB	15	0	UPJN (Urban)	Not operational
50	Rampur	Rampur	2017	SBR	5	0	UPJN (Urban)	Not operational
51	Aligarh	Aligarh	2023	SBR	45	0	UPJN (Urban)	Under Trail Run
52	Bareilly	Bareilly	2023	ASP	35	12.5	UPJN (Urban)	Achieving
53	Shahjahanpur	Shahjahanpur	2023	SBR	40	3	UPJN (Urban)	Under Stabilization
54	Gorakhpur	Gorakhpur	2023	SBR	5	2.84	UPJN (Urban)	Achieving
55	Anupshahar	Anupshahar (NGRBA) Zone-A	2018	UASB	1.5	2	UPJN (Rural)	Achieving
56	Anupshahar	Anupshahar Zone B	2018	MBBR	1	1.5	UPJN (Rural)	Achieving
57	Baghpat	Baghpat	2022	SBR Pond	14	4.5	UPJN (Rural)	Achieving
58	Etawah	Karanpur	2000	WSP	10.45	10.45	UPJN (Rural)	Achieving
59	Etawah	Umren	2013	SBR	13.45	13.45	UPJN (Rural)	Achieving
60	Etawah	Etawah	2022	SBR	21	21	UPJN (Rural)	Achieving
61	Garhmukteshwar	Garhmukteshwar-I	2018	UASB	6	4	UPJN (Rural)	Achieving
62	Garhmukteshwar	Garhmukteshwar-II Extension	2018	UASB	3	2.5	UPJN (Rural)	Achieving
63	Kanpur	Bingaon	2015	UASB	210	135	UPJN (Rural)	Not Achieving
64	Kanpur	Jajmau - 2	1999	ASP	130	115	UPJN (Rural)	Not Achieving
65	Kanpur	Kanpur (JNNURM)	2016	UASB	43	42	UPJN (Rural)	Not Achieving
66	Kanpur	Sajari	2016	ASP	42	22	UPJN (Rural)	Achieving
67	Kasganj	Kasganj	2022	SBR	15	15	UPJN (Rural)	Achieving
68	Mathura	Mosani	2000	WSP	6.8	6.8	UPJN (Rural)	Achieving
69	Mathura	Trans Yamuna	2016	UASB	16	16	UPJN (Rural)	Achieving
70	Mathura	Trans Yamuna - 2	2000	WSP	14.5	14.5	UPJN (Rural)	Achieving
71	Mathura	Masani	2021	SBR	30	30	UPJN (Rural)	Achieving
72	Mirzapur	Pucca pokhra	1993	UASB	14	7	UPJN (Rural)	Not Achieving
73	Moradabad	Moradabad (NGRBA)	2018	UASB	58	31	UPJN (Rural)	Achieving
74	Narora	Narora (NGRBA)	2019	UASB	4	3.5	UPJN (Rural)	Achieving
75	Prayagraj	Kodra	2013	HRBF	25	28.95	UPJN (Rural)	Achieving
76	Prayagraj	Naini	1999	ASP	60	112.88	UPJN (Rural)	Achieving
77	Prayagraj	Naini - 2	2013	ASP	20		UPJN (Rural)	Achieving
78	Prayagraj	Numayadih	2013	HRBF	50	59.04	UPJN (Rural)	Achieving
79	Prayagraj	Ponghat	2013	HRBF	10	13.14	UPJN (Rural)	Achieving
80	Prayagraj	Rajapur	2013	UASB	60	72.03	UPJN (Rural)	Achieving
81	Prayagraj	Salori - 3	2007	FAB	29	39.26	UPJN (Rural)	Achieving
82	Varanasi	Bhagwanpur	1994	ASP	8	10	UPJN (Rural)	Achieving
83	Varanasi	Ramna	2021	SBR	50	50	UPJN (Rural)	Plant in shut down mode due to flood condition since 26.07.2023.
84	Varanasi	Ramnagar	2021	A2O	10	9.5	UPJN (Rural)	Achieving
85	Vrindavan	Near Pagal Baba Mandir	1998	WSP	4	4	UPJN (Rural)	Achieving
86	Bithoor	Bithoor	2020	Wetland	1.3	1.3	UPJN (Rural)	Plant in shut

S.No.	Name of Town/District	Name of STP	Year of Commissioning	Design Technology	Capacity of STP (MLD)	Utilized Capacity (MLD)	Primary Agency Maintaining the STP	Compliance Status as per MOEFCC notification dated 13.10.2017
								down mode due to flood condition
87	Varanasi	Jaunpur Varanasi	2023	A2O	30	30	UPJN (Rural)	Achieving
88	Prayagraj	42 MLD STP Naini	2023	FCR	42	42	UPJN (Rural)	Achieving
89	Prayagraj	14 MLD STP Phaphamau	2023	FCR	14	13.6	UPJN (Rural)	Achieving
90	Kanpur	Pankha	2023		30		UPJN (Rural)	Under Trial Run
91	Agra	Bichhpuri - 2	2013	SBR	36	36	ADA	Achieving
92	Agra	Kalandi Bihar	2013	UASB	4.5	4.5	ADA	Achieving
93	Chitrakoot	Near Viklang Kendra	2016	Oxidation	3.42	3.42	NPP	Not Achieving
94	Firozabad	Firozabad	2012	UASB	3	3	NPP	Not Achieving
95	Ghaziabad	Bapudham	2018	UASB	56	56	GDA	Achieving
96	Ghaziabad	Govindpuram	2012	UASB	56	56	GDA	Achieving
97	Ghaziabad	Indirapuram 3	2012	UASB	56	56	GDA	Achieving
98	Ghaziabad	Morti Rajendra Nagar	2011	SBR	56	56	GDA	Achieving
99	Greater Noida	Badalpur	2013	SBR	2	1.5	Greater Noida	Achieving
100	Greater Noida	Ecotech 2nd	2018	SBR	15	8	Greater Noida	Achieving
101	Greater Noida	Ecotech 3rd	2018	SBR	20	10	Greater Noida	Achieving
102	Greater Noida	Kasna	2013	SBR	137	50	Greater Noida	Achieving
103	Loni	Tronica City	2020	MBBR	5	3	UPSIDA	Not Operational (Under maintenance)
104	Lucknow	Awas Vikas STP	2017	SBR	37.5	37.5	Awas Vikas	Achieving
105	Lucknow	Jalkal	2010	SBR	6.5	6.5	Jalkal	Achieving
106	Mathura	Trans Yamuna (Gowardhan)	2010	WSP	2.76	2.76	NPP	Not Achieving
107	Meerut	Ganga Nagar	2011	SBR	10	3.8	MDA	Not Achieving
108	Meerut	Lohia Nagar	2010	ASP	10	2	MDA	Not Achieving
109	Meerut	Major Dhyani Chand	2012	ASP	7	4	MDA	Not Achieving
110	Meerut	Modipuram Tiraha	2016	ASP	5	4.9	MDA	Not Achieving
111	Meerut	Pallavpuram	2012	ASP	7	6.5	MDA	Not Achieving
112	Meerut	Pallavpuram - 2	2008	ASP	11	7	MDA	Not Achieving due to maintenance work
113	Meerut	Pandav Nagar	2008	ASP	3	2.7	MDA	Not Achieving
114	Meerut	Rakshapuram	2011	ASP	6	4.4	MDA	Not Achieving
115	Meerut	Saardapuri Phase 2	2011	SBR	6	5.5	MDA	Not Achieving
116	Meerut	Sainik Vihar	2017	UASB	6	5.95	MDA	Not Achieving
117	Meerut	Sharda Puri Phase-1	2011	ASP	6	5.6	MDA	Not Achieving
118	Meerut	Shatabdi Nagar	2010	ASP	15	4.8	MDA	Not Achieving
119	Meerut	Ved Vyaspur	2010	ASP	15	4.5	MDA	Not Achieving
120	Narora	Narora Atomic Power Plant	2010	ASP	2.25	2.25	Narora Atomic Power Plant	Achieving

S.No.	Name of Town/District	Name of STP	Year of Commissioning	Design Technology	Capacity of STP (MLD)	Utilized Capacity (MLD)	Primary Agency Maintaining the STP	Compliance Status as per MOEFCC notification dated 13.10.2017
121	Noida	Sector-123	2009	SBR	35	35	Noida	Achieving
122	Noida	Sector-168	2009	SBR	50	50	Noida	Achieving
123	Noida	Sector-50	2009	SBR	25	25	Noida	Achieving
124	Noida	Sector-50-2	2013	SBR	34	34	Noida	Achieving
125	Noida	Sector-54-2	2009	SBR	33	33	Noida	Achieving
126	Noida	Sector-54-3	2013	SBR	54	54	Noida	Achieving
127	Noida	STP 168	2022	SBR	100	20	Noida	Achieving
128	Varanasi	DLW	1989	ASP	12	12	BLW	Not operational
129	Moradabad	MDA, New Moradabad	2017	SBR	20	0	Moradabad Development Authority	Not operational
130	Noida	STP 123	2022	SBR	80	20	Noida	Achieving
				Total	4074.5	3187.27		

Annexure-2**Details of under construction STPs in the State
(August 2023)**

S. No.	Name Of Town/District	No. of STP	Capacity (MLD)	Constructing Agency	Date of Completion	Present Progress	Status of I&D or House sewer connections/ Remarks
1	Mirzapur	2	17	UP Jal Nigam (Rural)	Jan-24	66.00%	12 I&D works proposed. Work in progress.
2	Ghazipur	1	21	UP Jal Nigam (Rural)	Jan-24	69.00%	No I&D work proposed
3	Ballia	1	19.6	State Sector	-	Balance work to be executed by UPJN (Urban)	
4	Unnao	1	15	Under Namami Gange Programme by UP Jal Nigam (Rural)	Oct, 23	95.00%	STP work is Completed. 1/1 I&D work completed. Desilting work of sewer line is in progress.
5	Shuklaganj	1	5	Namami Gange Programme by UP Jal Nigam (Rural)	Oct-23	75.50%	5 I&D works proposed. Work is in progress
6	Moradabad	1	25	Namami Gange Programme by UP Jal Nigam (Rural)	Dec-24	19.00%	5 I&D works proposed. Work is in progress
7	G. H. Canal , Lucknow	1	120	UPJN (Urban)	Sep-23	87.00%	
8	Gorakhpur	1	10	UPJN (Urban)	Jun-23	94.00%	
9	Gorakhpur	1	10	UPJN (Urban)	Sep-24	2.00%	
10	Gorakhpur	1	30	UPJN (Urban)	Mar-25	3.00%	
11	Gorakhpur	1	38	UPJN (Urban)	Mar-25	3.00%	
12	Balrampur	1	8.5	UPJN (Urban)	Nov-23	60.00%	
13	Sultanpur	3	17	Namami Gange Programme by UP Jal Nigam (Rural)	Sep, 23	99.00%	10 & 5 MLD work is completed. 4/5 I&D works completed. Balance work is in progress.
14	Muzaffarnagar	2	54.5	Namami Gange Programme by UP Jal Nigam (Rural)	Dec-23	87.08%	22 MLD -Sahawali STP is Commissioned. 32.5 STP – Kidwai nagar is in progress. 5 I&D works proposed. Work is in progress.
15	Budhana	1	10	Namami Gange Programme by UP Jal Nigam (Rural)	Oct-23	96.00%	STP has been commissioned. 3 I&D works proposed. Balance Work is in progress.
16	Hathi Park, Lucknow	1	1.5	Smart City	-	-	-
17	C.G. City, Lucknow	1	19	LDA	-	-	-
18	Daulatganj, Lucknow	1	39	U.P. Jal Nigam (Rural)	Dec-23.	42.41%	4 I&D works proposed. Work in progress.
19	Bairikala, Lucknow	1	1	U.P. Jal Nigam (Rural)	Dec-23.	42.41%	4 I&D works proposed. Work in progress.
20	Fatehgarh	3	45	U.P. Jal Nigam (Rural)	Jun-24.	55.50%	6 I&D works proposed. Work in progress.

S. No.	Name Of Town/District	No. of STP	Capacity (MLD)	Constructing Agency	Date of Completion	Present Progress	Status of I&D or House sewer connections/ Remarks
21	Bareilly	3	63	U.P. Jal Nigam (Rural)	Aug-24	80.00%	15 I&D works proposed. Work in progress.
22	Kairana	1	15	U.P. Jal Nigam (Rural)	Aug-23	71.83%	1 I&D works proposed. Work in progress.
23	Azamgarh	1	8	AMRUT Programme by UP Jal Nigam (Urban)	Jan-24	60.00%	
24	Ayodhya	1	33	U.P. Jal Nigam (Rural)	Dec-24.	38.90%	15 I&D works proposed. Work in progress.
25	Agra	13	177.6	U.P. Jal Nigam (Rural)	Dec-24.	16.30%	22 I&D works proposed. Work in progress.
26	Ghaziabad	1	21.5	Awas Vikas Parishad	Jul, 23	70.00%	
27	Jhansi	1	26	Nagar Nigam, Jhansi	Aug, 23	60.00%	
Total		47	850.2				
Source : UP Jal Nigam							

Annexure-3A**Details of proposed STPs by UPJN (Rural)– August, 2023****A. Under Tendering Stage**

Sl.	Location	No. of STPs	Capacity of STP proposed (MLD)	Status of Project	Timeline
1	Meerut	1	220	LOA has been issued to the firm on 27.05.2023.	Jun - 2025
2	Saharanpur	1	135	Technical bids were opened on 23.03.2023. 6 bids were received which have been evaluated. Observations were received from NMCG over the TBER . Revised TBEC report sent to NMCG on 02.08.23 .After the approval from NMCG, financial bids will be opened.	
3	Varanasi	1	55	Technical bids were opened on 06.03.2023. 9 bids were received which have been evaluated. Evaluation report has been submitted to NMCG on 24.05.2023. Observations were received from NMCG over the TBER . Revised TBEC report sent to NMCG on 04.08.23 .After the approval from NMCG, financial bids will be opened.	
4	Mathura	1	60	Technical bids were opened on 03.04.2023. 4 bids were received which have been evaluated. Financial bids were opened on 30.05.2023 and financial bid evaluation report sent to NMCG on 14.07.2023.	
5	Kosi	1	12	Technical bid were opened on 26.06.2023. 9 bids were received . Technical bid evaluation report sent to NMCG on 14.08.2023..	
6	Chhata	1	6	Technical bid were opened on 26.06.2023. 2 bids were received Technical bid evaluation report sent to NMCG on 14.08.2023.	
7	Vrindavan	1	13	Technical bid were opened on 26.06.2023. 6 bids were received . Technical bid evaluation report sent to NMCG on 14.08.2023..	
8	Hathras	1	24	Technical bid were opened on 26.06.2023. 7 bids were received Technical bid evaluation report sent to NMCG on 14.08.2023..	
9	Prayagraj (Distt. D)	1	90	Technical bids were opened on 08.06.2023. 8 bids have been Technical bid evaluation report sent to NMCG on 10.08.2023	
10	Lucknow	1	50	Last date for submission of bids is 22.06.2023 and 8 bids have been received Technical bid evaluation report sent to NMCG on 04.08.23...	
11	Prayagraj (Distt. C)	1	43	Technical bids were opened on 17.07.2023. 10 bids have been received which are under evaluation.	
12	Shamli Town	1	40	Bid documents has been prepared and submitted to NMCG for evaluation. . Approval of bid document received on 08.08.23. NIT published on 09.08.233. Last date for bid Submission is 15.09.23..	
13	Banat Town, distt. Shamli	1	5		
14	Thanabhawan town, distt. Shamli	1	10		
15	Babri-Bantikhera, disttShamli	1	5		
	Total	15	768		

<u>Details of STP under tendering Stage in the State by UPJN (Urban) August-2023</u>						
Sl.	Location	No. of STP	Capacity of STP proposed (MLD)	Status of Tender(Complete or Under Process)	Executing Agency	Timeline
1	Ghaziabad	1	68	Tender have been cancelled and under re-tendering, Technical bid will be opened on 10.08.2023	UPJN (Urban)	Jun-25
	Total	1	68			

Annexure-3B**A. Newly Sanctioned DPR by NMCG**

Sl.	Location/Town	No. of STPs	Capacity of STP proposed (MLD)	Remarks	Likely Date of Completion
1	Pollution Abatement of River Gomti Lucknow (Phase-2 , Part-2)	1	100	Scheme was sanctioned by NMCG in 50 th EC Meeting held on 31.07.2023.	24 months after issuance of effective date of start
2	Hapur	1	8	Scheme was sanctioned by NMCG in 50 th EC Meeting held on 31.07.2023	
3	Interception and Diversion of 02 untapped Drains and Augmentations of Naini-1 Sewerage treatment facility in Prayagraj.	1	50	Scheme was sanctioned by NMCG in 50 th EC Meeting held on 31.07.2023	
Sub-Total (A)		3	158		

B. Status of DPR submitted/to be submitted to NMCG for approval

Sl.	Location/Town	No. of STPs	Capacity of STP proposed (MLD)	Remarks	Likely Date of Completion
DPRs under review in NMCG/TPA					
1	Chandauli	1	37	DPR is under TPA.	24 months after issuance of effective date of start
2	Dalmau, Raebareilly	-	0.006	DPR is under TPA.	
3	Varanasi (Durga drain)	1	55	DPR is under TPA.	
4	Lucknow Phase-III	1	75	DPR is under TPA.	
5	Gulaothi, Bulandshahar	1	10	DPR is under TPA.	
6	Manikpur	1	2.4	Revised DPR was submitted to NMCG on 18.08.2022.	
7	Deoband	1	20	DPR was submitted to NMCG on 05.06.2023.	
8	I & D and STP works at Barhalganj NP, Distt. Gorakhpur	1	6	Revised DPR Submitted to NMCG on 16.01.23. Observation on DPR received on 09.06.23. Reply to observation sent to NMCG on 19.07.23	
9	I&D & STP works for 8 drains falling in River Rapti at Distt. Gorakhpur	1	44	Revised DPR was submitted to NMCG vide SMCG letter no.1030/0-390T/SMCG-UP/01 dated 20.09.2022. Observations have been intimated by NMCG vide their letter dated 21.10.2022. Reply of observations has been submitted to NMCG vide letter dated 04.11.2022. Observation on DPR received on 06.06.23. Reply to Observation sent to NMCG on 30.06.23. NMCG vide letter dated 17.07.23 requested DM Gorakhpur to reviewed the DPR with involvement of GNN. DM , Gorakhpur sent reply to observation on DPR to NMCG on 26.08.23	
10	DPR of 06 drains in Sewerage Distt.G& F at Prayagraj	-	-	To be included in variation under on-going NamamiGange Project. Proposal for variation is sent to	

Sl.	Location/Town	No. of STPs	Capacity of STP proposed (MLD)	Remarks	Likely Date of Completion
				NMCG on 03.05.2023	NMCG.
11	I & D and STP works at Tanda Distt. Ambedkar nagar	1	15	Revised DPR sent to NMCG on 18.08.23	
	Sub-Total (A)– 11 DPRs	9	264.406		
DPRs under review in UPJN (Rural)					
1	I & D and STP works of Aligarh Drain at Distt. Aligarh	2	113	Revised DPR under preparation	24 months after issuance of effective date of start
2	I & D of remaining 7 drains falling in river Ganga of Kanpur city	-	-	Revised DPR under preparation	
3	I & D and STP works of drains falling in Ghaghara at NPP, Dohrighat, Distt. Mau	1	3.5	Revised DPR under preparation	
4	DPR for I & D and STP works at Distt. Moradabad (Zone -3)	1	43	01 Drain of Moradabad - DPR has been submitted to SMCG vide letter dated 13.12.2022.Observations have been intimated by SMCG, reply of which has been submitted vide letter dated 28.03.2023.	
	Sub-Total (B) – 4 DPRs	4	159.5		
	Grand Total (A+B) – 15 DPRs	13	423.906		

Annexure-4

Status of CETP August 2023								
S.N	District	Name and Address of the CETPs	Operated by	Capacity (MLD)	Nature of Member Units	Operational Status	Observed final effluent quality	Name of treated Effluent receiving water body Drain/Sub- Tributary/ River
1	Hapur	CETP, HPDA, Pilkhaun, Hapur	HPDA	2.1 MLD	Textile	Operational	Achieving	River Ganga through River Kali East
2	Kanpur	CETP, UPSIDC Textile Complex, Rooma, Kanpur (for textile units)	UPSIDC/ Rooma Pollution Control Association	1.5 MLD	Textile	Operational	Achieving	On Land
3	Ghaziabad	Apparel Park Tronica City CETP, Phase-I (for textile units), Ghaziabad	UPSIDC	6 MLD	Textile	Operational	Achieving	River Yamuna Through Hindon River
4	Mathura	CETP, Industrial Area, Site-A, Mathura	Industrial Association	6.25 MLD,	Textile	Operational	Achieving	River Yamuna
5	Unnao	Banther Industrial Pollution Control Co. CETP, Banther, Unnao	Banther Industrial Pollution Control Co.	4.5 MLD	Tannery	Operational	Not- Achieving	River Ganga
6	Unnao	Unnao Tanneries Pollution Control Company (CETP) Site-II, Unnao	Unnao Tanneries Pollution Control Company	2.15 MLD	Tannery	Not- Operational	Not- Operational as closure order issued by NMCG	River Ganga
7	Kanpur	CETP Jajmau, Kanpur	U.P. Jal Nigam	36 MLD	Tannery	Operational	Achieving	Irrigation Channel

Annexure- 5

Solid Waste Progeess Report					
Current Status					
19 Plants					
S. N.	District	ULB	Capacity	Authorization Valid upto	Current Status (Operational/Non-Operational)
1	Hapur	Pilkhuwa	45	17-03-2028	Operational
2	Prayagraj	Prayagraj	400	15-03-2028	Operational
3	Kannauj	Kannauj	25	15-03-2028	Operational
4	Kanpur	Kanpur	1500	02-04-2028	Operational
5	Muzaffarnagar	Muzaffarnagar	120	16-03-2028	Operational
6	Aligarh	Aligarh	220	16-03-2028	Operational
7	Etawah	Etawah	75	14-04-2027	Operational
8	Mathura	Mathura Vrindavan	180	16-03-2028	Operational
9	Agra	Agra	300	01-07-2024	Operational
10	Barabanki	Nawabganj	100	27-03-2028	Operational
11	Lucknow	Lucknow	1300	16-03-2027	Operational
12	Varanasi	Varanasi	600	31-12-2027	Operational
13	Jaunpur	Jaunpur	60	31-12-2027	Operational
14	Ballia	Bailla	50	Not Granted	Operational
15	Azamgarh	Mubarakpur	40	31-12-2027	Operational
16	Moradabad	Moradabad	400	31-12-2027	Operational
17	Noida	Noida	380		Operational
18	Ballia	Reoti	10	Applied For Authorization	Operational
19	Shahjahanpur	Shahjahanpur	90	Applied For Authorization	Operational
Total			5895		

Annexure-5.1

Solid Waste Progress Report						
Current Status						
161 ULBs(Compost Pits)						
S.No.	District	ULB Name	No. Of Pit	Pit Composting Capacity (TPD)	Pit Composting Utilized (TPD)	Issues related to progress
1	Agra	Agra	44	528	528	No issue
2	Agra	Shamsabad	5	6.5	2.5	No issue
3	Agra	Fatehpur Sikri	5	6.5	2.5	No issue
4	Agra	ACHHNERA	4	4	2	No issue
5	Agra	ETMADPUR	4	4	2	No issue
6	Agra	Bah	2	2.8	1.5	No issue
7	Agra	Jagner	2	2	1	No issue
8	Agra	Kheragarh	4	4.5	1.8	No issue
9	Agra	Kiraoli	4	4.5	1	No issue
10	Agra	Pinahat	3	3	1	No issue
11	Amroha	Hasanpur	6	7.5	7	No issue
12	Amroha	Bachhraon	5	2	1	No issue
13	Amroha	Naugawan Sadat	6	4	6	No issue
14	Bareilly	Bisharatganj	2	5	5	No issue
15	Bareilly	Fatehganj Pashchimi	2	5	5	No issue
16	Bareilly	Meerganj	2	5	1.99	No issue
17	Basti	Basti	2	2	2	No issue
18	Bhadohi	Bhadohi	2	4	2	No issue
19	Bhadohi	Nai Bazar	3	3	1	No issue
20	Bhadohi	Gopiganj	2	1.5	0.5	No issue
21	Bulandshahr	Anupshahr	5	0.5	0.5	No issue
22	Etah	Etah	3	5	5	No issue
23	Etah	Marhera	4	5	5	No issue
24	Etah	Aliganj	4	5	5	No issue
25	Etah	Awagarh	2	4	2.3	No issue
26	Etah	Jaithara	1	5	2.52	No issue
27	Etah	Nidhauri Kalan	2	2	1.77	No issue
28	Etah	Sakit	2	2	1.69	No issue
29	Etawah	Etawah	5	5	5	No issue
30	Etawah	Bharthana	3	3	3	No issue
31	Etawah	Jaswantnagar	3	3	3	No issue
32	Etawah	Bakewar	1	1	1	No issue
33	Etawah	Ekdil	2	2	2	No issue
34	Etawah	Lakhna	1	1	1	No issue
35	Farrukhabad	Farrukhabad	3	3	3	No issue
36	Farrukhabad	Kaimganj	8	4	4	No issue
37	Farrukhabad	Kamalganj	1	1	1	No issue
38	Farrukhabad	Kampil	1	1	1	No issue
39	Farrukhabad	Mohammadabad	6	4	4	No issue
40	Farrukhabad	Shamsabad	10	5	5	No issue

41	Fatehpur	Fatehpur	5	20	20	No issue
42	Fatehpur	Bindki	4	8	4	No issue
43	Fatehpur	Hathgam	1	1	1	No issue
44	Fatehpur	Khaga	67	30	30	No issue
45	Fatehpur	Kora Jahanabad	6	12	3	No issue
46	Hamirpur	Gohand	3	3	2	No issue
47	Hardoi	Hardoi	4	12	12	No issue
48	Hardoi	Shahabad	2	3	3	No issue
49	Hardoi	Sandila	4	5.5	5.5	No issue
50	Hardoi	Mallawan	4	3	3	No issue
51	Hardoi	PIHANI	2	4.5	4.5	No issue
52	Hardoi	Bilgram	6	4	4	No issue
53	Hardoi	Sandi	2	3.5	3.5	No issue
54	Hardoi	Beniganj	2	1.5	1.5	No issue
55	Hardoi	Gopamau	4	2.23	2.23	No issue
56	Hardoi	Kachhauna Patseni	2	2.1	2.1	No issue
57	Hardoi	Kursath	2	0.1	0.1	No issue
58	Hardoi	Madhoganj	2	4	4	No issue
59	Hardoi	Pali	2	2.35	2.35	No issue
60	Hathras	Hathras	8	8	6	No issue
61	Hathras	Sadabad	8	8	4	No issue
62	Kaushambi	Bharwari	5	5	1	No issue
63	Kaushambi	Manjhanpur	8	8	1	No issue
64	Kaushambi	Ajuwa	2	2	0.5	No issue
65	Kaushambi	Chail	1	1	0.25	No issue
66	Kaushambi	Karari	2	2	0.5	No issue
67	Kaushambi	Daranagar	2	2	0.5	No issue
68	Kaushambi	Purab Pashchim Sharira	2	2	0.5	No issue
69	Kaushambi	Sarai Aquil	2	2	0.5	No issue
70	Kaushambi	Sirathu	2	2	0.5	No issue
71	Kaushambi	Charwa	2	2	0.5	No issue
72	Kushinagar	Padrauna	2	2	2	No issue
73	Kushinagar	Kushinagar	2	5	2	No issue
74	Kushinagar	Hata	2	5	2	No issue
75	Kushinagar	Kaptanganj	1	2	2	No issue
76	Kushinagar	Dudahi	2	2	2	No issue
77	Kushinagar	Ramkola	1	2	2	No issue
78	Kushinagar	Sewarhi	1	1	1	No issue
79	Lakimpur Kheri	Lakhimpur	5	5	5	No issue
80	Lakimpur Kheri	Gola Gokarannath	1	1	1	No issue
81	Lakimpur Kheri	MOHAMMADI	1	1	1	No issue
82	Lakimpur Kheri	Barwar	16	16	3	No issue
83	Lakimpur Kheri	Dhaurahra	4	10	6	No issue
84	Lakimpur Kheri	Kheri	2	2	2	No issue

85	Lakimpur Kheri	Mailani	1	1	1	No issue
86	Lakimpur Kheri	Oel Dhakhwa	2	1	2	No issue
87	Lakimpur Kheri	Singahi Bhedaura	1	1	1	No issue
88	Lucknow	Lucknow	142	213	213	No issue
89	Lucknow	Amethi	2	6	6	No issue
90	Lucknow	Bakshi Ka Talab	2	6	6	No issue
91	Lucknow	Gosaiganj	1	3	3	No issue
92	Lucknow	Itaunja	1	3	3	No issue
93	Lucknow	Kakori	1	3	3	No issue
94	Lucknow	Mahona	1	3	3	No issue
95	Lucknow	Malihabad	1	3	3	No issue
96	Lucknow	Banthara	2	6	6	No issue
97	Lucknow	Mohanlalganj	2	6	6	No issue
98	Lucknow	Nagram	2	6	6	No issue
99	Mahoba	Mahoba	6	2	3.25	No issue
100	Mahoba	Charkhari	3	1	1	No issue
101	Mahoba	Kabrai	3	1	1	No issue
102	Mahoba	Kharela	3	1	1	No issue
103	Mahoba	Kulpahar	6	2	2	No issue
104	Mainpuri	Mainpuri	18	30	30	No issue
105	Meerut	Shahjahanpur	1	4	2.37	No issue
106	Meerut	Siwalkhas	1	2	0.5	No issue
107	Mirzapur	Mirzapur	2	2	2	No issue
108	Mirzapur	Chunar	2	3	3	No issue
109	Mirzapur	Ahaura	1	0.5	0.5	No issue
110	Mirzapur	Kachhwa	2	1	1	No issue
111	Muzaffarnagar	Muzaffarnagar	3	3	3	No issue
112	Muzaffarnagar	Khatauli	3	3	3	No issue
113	Muzaffarnagar	Bhokerheri	3	3	3	No issue
114	Muzaffarnagar	Budhana	3	3	3	No issue
115	Muzaffarnagar	Charthawal	3	3	3	No issue
116	Muzaffarnagar	Jansath	3	3	3	No issue
117	Muzaffarnagar	Meerapur	3	3	3	No issue
118	Muzaffarnagar	Purquazi	3	3	3	No issue
119	Muzaffarnagar	Shahpur	3	3	3	No issue
120	Muzaffarnagar	Sisauli	3	3	3	No issue
121	Pilibhit	Neoria Husainpur	1	10	3.6	No issue
122	Pratapgarh	Pratapgarh	5	10	10	No issue
123	Rae Bareli	Rae Bareli	7	12	12	No issue
124	Rae Bareli	Bachhrawan	2	2	2	No issue
125	Rae Bareli	Dalmau	1	1	1	No issue
126	Rae Bareli	Lalganj	2	2	2	No issue
127	Rae Bareli	Maharajganj	1	1	1	No issue
128	Rae Bareli	Nasirabad	2	2	2	No issue
129	Rae Bareli	Parshadepur	1	1	1	No issue
130	Rae Bareli	Salon	2	2	2	No issue
131	Rae Bareli	Unchahar	1	1	1	No issue

132	Saharanpur	Saharanpur	20	35	35	No issue
133	Saharanpur	Deoband	3	15	15	No issue
134	Sambhal	Chandausi	10	3	3	No issue
135	Sambhal	Babrara	6	2	2	No issue
136	Sambhal	Sirsi	30	6	5.6	No issue
137	Shahjahanpur	Powayan	4	4	4	No issue
138	Shahjahanpur	Allahganj	2	2	2	No issue
139	Shahjahanpur	Katra	2	2	2	No issue
140	Shahjahanpur	Khutar	5	5	5	No issue
141	Shahjahanpur	Banda	1	1	1	No issue
142	Shamli	Shamli	10	5	5	No issue
143	Shravasti	Ikauna	6	1	0.5	No issue
144	Sitapur	Sitapur	10	10	10	No issue
145	Sitapur	Mahmudabad	5	5	5	No issue
146	Sitapur	Laharpur	8	8	8	No issue
147	Sitapur	Biswan	10	10	10	No issue
148	Sitapur	KHAIRABAD	40	20	16	No issue
149	Sitapur	Mishritnaimishar nya	2	2	2	No issue
150	Sitapur	Hargaon	6	5	5	No issue
151	Sitapur	Maholi	5	5	5	No issue
152	Sitapur	Paintepur	4	4	4	No issue
153	Sitapur	Sidhauli	8	8	8	No issue
154	Sitapur	Tambaur Cum Ahmadabad	8	5	5	No issue
155	Sonbhadra	Robertsganj (sonbhadra)	2	5	5	No issue
156	Sonbhadra	Ghorawal	1	2	2	No issue
157	Sonbhadra	Pipri	2	4	4	No issue
158	Sonbhadra	Renukoot	4	8	8	No issue
159	Unnao	Mohan	2	1	1	No issue
160	Unnao	Nyotani	2	1	1	No issue
161	Varanasi	Gangapur	2	2	1.65	No issue
Total			868	1456.58	1344.07	

Annexure-5.2**Solid Waste Progress Report****Current Status****2 WTE Plants**

S.no	Name of the Unit	Address	Waste Disposal Capacity (TPD)	Status(Operational/ Non-Operational)	Issues related to progress
1	ROLLZ INDIA WASTE MANAGEMENT PVT LTD	293M, Village Deenanathpur Puthi, Dasna, Ghaziabad (WTE)	73.97	Operational	
2	K. K. Duplex and Paper Mills	Muzaffarnagar	120	Operational	
Total Capacity			193.97		

List of 581 unit of MRFs Operational

S.N	Division	District	ULB Name	No of MRF Unit	Operational status
1	Agra	Agra	Achhnera (Npp)	1	Operational Manually
2	Agra	Agra	Agra (M. Corp)	1	Operational Manually
3	Agra	Agra	Bah (Npp)	1	Operational Manually
4	Agra	Agra	Dayalbagh (Np)	1	Operational Manually
5	Agra	Agra	Etmadpur (Npp)	1	Operational Manually
6	Agra	Agra	Fatehpur Sikri (Npp)	1	Operational Manually
7	Agra	Agra	Jagner (Np)	1	Operational Manually
8	Agra	Agra	Kheragarh (Np)	1	Operational Manually
9	Agra	Agra	Kiraoali (Np)	1	Operational Manually
10	Agra	Agra	Pinahat (Np)	1	Operational Manually
11	Agra	Agra	Shamsabad (Npp)	1	Operational Manually
12	Agra	Agra	Swamibagh (Np)	1	Operational Manually
13	Agra	Firozabad	Eka (Np)	1	Operational Manually
14	Agra	Firozabad	Fariha (Np)	1	Operational Manually
15	Agra	Firozabad	Firozabad (M. Corp)	1	Operational with Machine
16	Agra	Firozabad	Makkhanpur	1	Operational Manually
17	Agra	Firozabad	Shikohabad (Npp)	1	Operational Manually
18	Agra	Firozabad	Sirsaganj (Npp)	1	Operational Manually
19	Agra	Firozabad	Tundla (Npp)	1	Operational Manually
20	Agra	Mainpuri	Barnahal	1	Operational Manually
21	Agra	Mainpuri	Bewar (Np)	1	Operational Manually
22	Agra	Mainpuri	Bhogaon (Np)	1	Operational Manually
23	Agra	Mainpuri	Ghiraur (Np)	1	Operational Manually
24	Agra	Mainpuri	Jyoti Khuriya (Np)	1	Operational Manually
25	Agra	Mainpuri	Karhal (Np)	1	Operational Manually
26	Agra	Mainpuri	Kishni (Np)	1	Operational Manually
27	Agra	Mainpuri	Kuraoali (Np)	1	Operational Manually
28	Agra	Mainpuri	Kushmara (Np)	1	Operational Manually
29	Agra	Mainpuri	Mainpuri (Npp)	1	Operational Manually
30	Agra	Mathura	Bajna (Np)	1	Operational Manually
31	Agra	Mathura	Baldeo (Np)	1	Operational Manually
32	Agra	Mathura	Barsana (Np)	1	Operational Manually
33	Agra	Mathura	Chaumuhan (Np)	1	Operational Manually
34	Agra	Mathura	Chhata (Np)	1	Operational Manually
35	Agra	Mathura	Farah (Np)	1	Operational Manually

36	Agra	Mathura	Gokul (Np)	1	Operational Manually
37	Agra	Mathura	Govardhan (Np)	1	Operational Manually
38	Agra	Mathura	Mahavan (Np)	1	Operational Manually
39	Agra	Mathura	Mathura (M. Corp)	1	Operational Manually
40	Agra	Mathura	Nandgaon (Np)	1	Operational Manually
41	Agra	Mathura	Saunkh (Np)	1	Operational Manually
42	Aligarh	Aligarh	Aligarh (M. Corp)	1	Operational Manually
43	Aligarh	Aligarh	Atrauli (Npp)	1	Operational Manually
44	Aligarh	Aligarh	Beswan (Np)	1	Operational Manually
45	Aligarh	Aligarh	Chandaus	1	Operational Manually
46	Aligarh	Aligarh	Chharra (Np)	1	Operational Manually
47	Aligarh	Aligarh	Harduaganj (Np)	1	Operational Manually
48	Aligarh	Aligarh	Iglas (Np)	1	Operational Manually
49	Aligarh	Aligarh	Jalali (Np)	1	Operational Manually
50	Aligarh	Aligarh	Jattari (Np)	1	Operational Manually
51	Aligarh	Aligarh	Kauriaganj (Np)	1	Operational Manually
52	Aligarh	Aligarh	Khair (Npp)	1	Operational Manually
53	Aligarh	Aligarh	Pilkhana (Np)	1	Operational Manually
54	Aligarh	Aligarh	Vijaigarh (Np)	1	Operational Manually
55	Aligarh	Etah	Aliganj (Npp)	1	Operational Manually
56	Aligarh	Etah	Awagarh (Np)	1	Operational Manually
57	Aligarh	Etah	Etah (Npp)	1	Operational with Machine
58	Aligarh	Etah	Jaithara (Np)	1	Operational Manually
59	Aligarh	Etah	Jalesar (Npp)	1	Operational Manually
60	Aligarh	Etah	Marehra (Npp)	1	Operational Manually
61	Aligarh	Etah	Nidhauli Kalan (Np)	1	Operational Manually
62	Aligarh	Etah	Raja Ka Rampur (Np)	1	Operational Manually
63	Aligarh	Etah	Sakit (Np)	1	Operational Manually
64	Aligarh	Hathras	Hasayan (Np)	1	Operational Manually
65	Aligarh	Hathras	Hathras (Npp)	1	Operational Manually
66	Aligarh	Hathras	Mendu (Np)	1	Operational Manually
67	Aligarh	Hathras	Purdilnagar (Np)	1	Operational Manually
68	Aligarh	Hathras	Sadabad (Np)	1	Operational Manually
69	Aligarh	Hathras	Sasni (Np)	1	Operational Manually
70	Aligarh	Kasganj	Amapur (Np)	1	Operational Manually
71	Aligarh	Kasganj	Bhargain (Np)	1	Operational Manually
72	Aligarh	Kasganj	Ganj Dundawara (Npp)	1	Operational Manually
73	Aligarh	Kasganj	Kasganj (Npp)	1	Operational Manually
74	Aligarh	Kasganj	Mohanpur (Np)	1	Operational Manually
75	Aligarh	Kasganj	Patiyali (Np)	1	Operational Manually
76	Aligarh	Kasganj	Sahawar (Np)	1	Operational Manually
77	Aligarh	Kasganj	Sidhpura (Np)	1	Operational Manually
78	Aligarh	Kasganj	Soron (Npp)	1	Operational Manually
79	Ayodhya	Ambedkar Nagar	Akbarpur (Npp)	1	Operational Manually

80	Ayodhya	Ambedkar Nagar	Itifatganj (Np)	1	Operational Manually
81	Ayodhya	Amethi	Gauriganj (Npp)	1	Operational Manually
82	Ayodhya	Amethi	Musafirkhana (Np)	1	Operational Manually
83	Ayodhya	Ayodhya	Ayodhya (M. Corp)	1	Operational Manually
84	Ayodhya	Ayodhya	Bikapur (Np)	1	Operational Manually
85	Ayodhya	Ayodhya	Gosainganj (Np)	1	Operational Manually
86	Ayodhya	Ayodhya	Kumarganj (Np)	1	Operational Manually
87	Ayodhya	Ayodhya	Rudauli (Npp)	1	Operational Manually
88	Ayodhya	Barabanki	Banki (Np)	1	Operational with machine
89	Ayodhya	Barabanki	Belhara (Np)	1	Operational Manually
90	Ayodhya	Barabanki	Dewa (Np)	1	Operational Manually
91	Ayodhya	Barabanki	Fatehpur (Np)	1	Operational Manually
92	Ayodhya	Barabanki	Nawabganj (Npp)	1	Operational with machine
93	Ayodhya	Barabanki	Ramnagar (Np)	1	Operational Manually
94	Ayodhya	Barabanki	Satrikh (Np)	1	Operational Manually
95	Ayodhya	Barabanki	Siddhaur (Np)	1	Operational Manually
96	Ayodhya	Barabanki	Tikait Nagar (Np)	1	Operational Manually
97	Ayodhya	Barabanki	Zaidpur (Np)	1	Operational Manually
98	Ayodhya	Sultanpur	Dostpur (Np)	1	Operational Manually
99	Ayodhya	Sultanpur	Kadipur (Np)	1	Operational Manually
100	Ayodhya	Sultanpur	Koeripur (Np)	1	Operational with machine
101	Ayodhya	Sultanpur	Sultanpur (Npp)	1	Operational Manually
102	Azamgarh	Azamgarh	Atrauliya (Np)	1	Operational Manually
103	Azamgarh	Azamgarh	Azamgarh (Npp)	1	Operational Manually
104	Azamgarh	Azamgarh	Bilariaganj (Np)	1	Operational Manually
105	Azamgarh	Azamgarh	Jiyanpur (Np)	1	Operational Manually
106	Azamgarh	Azamgarh	Katghar Lalganj (Np)	1	Operational Manually
107	Azamgarh	Azamgarh	Mahrajganj (Np)	1	Operational Manually
108	Azamgarh	Azamgarh	Mahul (Np)	1	Operational Manually
109	Azamgarh	Azamgarh	Mehnagar (Np)	1	Operational Manually
110	Azamgarh	Azamgarh	Mubarakpur (Npp)	1	Operational Manually
111	Azamgarh	Azamgarh	Nizamabad (Np)	1	Operational Manually
112	Azamgarh	Azamgarh	Phulpur (Np)	1	Operational Manually
113	Azamgarh	Azamgarh	Sarai Mir (Np)	1	Operational Manually
114	Azamgarh	Ballia	Ballia (Npp) (G)	1	Operational Manually
115	Azamgarh	Ballia	Bansdih (Np)	1	Operational Manually
116	Azamgarh	Ballia	Belthara Road (Np)	1	Operational Manually
117	Azamgarh	Ballia	Rasra (Npp)	1	Operational Manually
118	Azamgarh	Ballia	Reoti (Np)	1	Operational Manually
119	Azamgarh	Ballia	Sahatwar (Np)	1	Operational Manually
120	Azamgarh	Ballia	Sikanderpur (Np)	1	Operational Manually
121	Azamgarh	Mau	Kopaganj (Np)	1	Operational Manually
122	Azamgarh	Mau	Kurthi Jafarpur	1	Operational Manually
123	Bareilly	Badaun	Allapur (Np)	1	Operational Manually

124	Bareilly	Badaun	Bilsa (Npp)	1	Operational Manually
125	Bareilly	Badaun	Bisauli (Npp)	1	Operational Manually
126	Bareilly	Badaun	Budaun (Npp)	1	Operational Manually
127	Bareilly	Badaun	Dataganj (Npp)	1	Operational Manually
128	Bareilly	Badaun	Faizganj (Np)	1	Operational Manually
129	Bareilly	Badaun	Gulariya (Np)	1	Operational Manually
130	Bareilly	Badaun	Islamnagar (Np)	1	Operational Manually
131	Bareilly	Badaun	Kachhla (Np)	1	Operational Manually
132	Bareilly	Badaun	Kakralla (Npp)	1	Operational Manually
133	Bareilly	Badaun	Kunwargaon (Np)	1	Operational Manually
134	Bareilly	Badaun	Mundiya (Np)	1	Operational Manually
135	Bareilly	Badaun	Rudayan (Np)	1	Operational Manually
136	Bareilly	Badaun	Sahaswan (Npp)	1	Operational Manually
137	Bareilly	Badaun	Saidpur (Np)	1	Operational Manually
138	Bareilly	Badaun	Sakhanu (Np)	1	Operational Manually
139	Bareilly	Badaun	Ujhani (Npp)	1	Operational Manually
140	Bareilly	Badaun	Usawan (Np)	1	Operational Manually
141	Bareilly	Badaun	Usehat (Np)	1	Operational Manually
142	Bareilly	Badaun	Wazirganj (Np)	1	Operational Manually
143	Bareilly	Bareilly	Aonla (Npp)	1	Operational Manually
144	Bareilly	Bareilly	Bisharatganj (Np)	1	Operational Manually
145	Bareilly	Bareilly	Deoranian (Np)	1	Operational Manually
146	Bareilly	Bareilly	Faridpur (Np)	1	Operational Manually
147	Bareilly	Bareilly	Fatehganj Pashchimi (Np)	1	Operational Manually
148	Bareilly	Bareilly	Fatehganj Purvi (Np)	1	Operational Manually
149	Bareilly	Bareilly	Mirganj (Np)	1	Operational Manually
150	Bareilly	Bareilly	Rithora (Np)	1	Operational Manually
151	Bareilly	Bareilly	Sainthal (Np)	1	Operational Manually
152	Bareilly	Bareilly	Shahi (Np)	1	Operational Manually
153	Bareilly	Bareilly	Shergarh (Np)	1	Operational Manually
154	Bareilly	Bareilly	Shishgarh (Np)	1	Operational Manually
155	Bareilly	Bareilly	Sirauli (Np)	1	Operational Manually
156	Bareilly	Bareilly	Thiriya Nizawat Khan (Np)	1	Operational Manually
157	Bareilly	Pilibhit	Barkhera (Np)	1	Operational Manually
158	Bareilly	Pilibhit	Bilsanda (Np)	1	Operational Manually
159	Bareilly	Pilibhit	Bisalpur (Npp)	1	Operational Manually
160	Bareilly	Pilibhit	Gulariya Bhindara (Np)	1	Operational Manually
161	Bareilly	Pilibhit	Jahanabad (Np)	1	Operational Manually
162	Bareilly	Pilibhit	Kalinagar (Np)	1	Operational Manually
163	Bareilly	Pilibhit	Nyoria Husainpur (Np)	1	Operational Manually
164	Bareilly	Pilibhit	Pilibhit (Npp)	1	Operational Manually
165	Bareilly	Pilibhit	Puranpur (Npp)	1	Operational Manually
166	Bareilly	Shahjahanpur	Allahganj (Np)	1	Operational Manually
167	Bareilly	Shahjahanpur	Jalalabad (Npp)	1	Operational Manually

168	Bareilly	Shahjahanpur	Kanth (Np)	1	Operational Manually
169	Bareilly	Shahjahanpur	Katra (Np)	1	Operational Manually
170	Bareilly	Shahjahanpur	Khudaganj (Np)	1	Operational Manually
171	Bareilly	Shahjahanpur	Khutar (Np)	1	Operational Manually
172	Bareilly	Shahjahanpur	Powayan (Npp)	1	Operational Manually
173	Bareilly	Shahjahanpur	Shahjahanpur (M. Corp)	1	Operational Manually
174	Bareilly	Shahjahanpur	Tilhar (Npp)	1	Operational Manually
175	Basti	Basti	Bankati (Np)	1	Operational Manually
176	Basti	Basti	Basti (Npp)	1	Operational Manually
177	Basti	Basti	Bhanpur Kaswa	1	Operational Manually
178	Basti	Basti	Gaayghat	1	Operational Manually
179	Basti	Basti	Ganeshpur (Np)	1	Operational Manually
180	Basti	Basti	Harraiya (Np)	1	Operational Manually
181	Basti	Basti	Mundervan (Np)	1	Operational Manually
182	Basti	Basti	Nagar Bazar (Np)	1	Operational Manually
183	Basti	Basti	Rudhali Bazar (Np)	1	Operational Manually
184	Basti	Sant Kabeer Nagar	Hariharpur (Np)	1	Operational Manually
185	Basti	Sant Kabcer Nagar	Khalilabad (Npp)	1	Operational Manually
186	Basti	Sant Kabcer Nagar	Maghar (Np)	1	Operational Manually
187	Basti	Sant Kabeer Nagar	Mehdawal (Np)	1	Operational Manually
188	Basti	Siddharth Nagar	Bansi (Npp)	1	Operational Manually
189	Chitrakoot	Banda	Banda (Npp)	1	Operational Manually
190	Chitrakoot	Banda	Atarra (Npp)	1	Operational Manually
191	Chitrakoot	Banda	Babaru (Np)	1	Operational Manually
192	Chitrakoot	Banda	Bisanda Buzurg (Np)	1	Operational Manually
193	Chitrakoot	Banda	Mataundh (Np)	1	Operational Manually
194	Chitrakoot	Banda	Naraini (Np)	1	Operational Manually
195	Chitrakoot	Banda	Oran (Np)	1	Operational Manually
196	Chitrakoot	Banda	Tindwari (Np)	1	Operational Manually
197	Chitrakoot	Chitrakoot	Chitrakootdham Karwi (Npp)	1	Operational Manually
198	Chitrakoot	Chitrakoot	Manikpur Sarhat (Np)	1	Operational Manually
199	Chitrakoot	Chitrakoot	Mau (Np)	1	Operational Manually
200	Chitrakoot	Chitrakoot	Rajapur (Np)	1	Operational Manually
201	Chitrakoot	Hamirpur	Hamirpur (Npp)	1	Operational Manually
202	Chitrakoot	Hamirpur	Maudaha (Npp)	1	Operational Manually
203	Chitrakoot	Hamirpur	Rath (Npp)	1	Operational Manually
204	Chitrakoot	Hamirpur	Sumerpur (Np)	1	Operational Manually
205	Chitrakoot	Mahoba	Charkhari (Npp)	1	Operational Manually
206	Chitrakoot	Mahoba	Kabrai (Np)	1	Operational Manually
207	Chitrakoot	Mahoba	Kharela (Np)	1	Operational Manually
208	Chitrakoot	Mahoba	Kul Pahar (Np)	1	Operational Manually
209	Chitrakoot	Mahoba	Mahoba (Npp)	1	Operational with Machine
210	Devipatan	Bahraich	Bahraich (Npp)	1	Operational Manually

211	Devipatan	Bahraich	Jarwal (Np)	1	Operational Manually
212	Devipatan	Balrampur	Pachperwa (Np)	1	Operational Manually
213	Devipatan	Balrampur	Tulsipur (Np)	1	Operational Manually
214	Devipatan	Gonda	Katra (Np)	1	Operational Manually
215	Devipatan	Gonda	Paraspur (Np)	1	Operational Manually
216	Devipatan	Sravasti	Bhinga (Npp)	1	Operational Manually
217	Devipatan	Sravasti	Ikauna (Np)	1	Operational Manually
218	Gorakhpur	Deoria	Bariyarpur (Np)	1	Operational Manually
219	Gorakhpur	Deoria	Bhatpar Rani (Np)	1	Operational Manually
220	Gorakhpur	Dcoria	Dcoria (Npp)	1	Operational with Machine
221	Gorakhpur	Dcoria	Gaura Barhaj (Npp)	1	Operational with Machine
222	Gorakhpur	Deoria	Gauri Bazar (Np)	1	Operational Manually
223	Gorakhpur	Deoria	Lar (Np)	1	Operational Manually
224	Gorakhpur	Deoria	Rampur Karkhana (Np)	1	Operational with Machine
225	Gorakhpur	Deoria	Rudrapur (Np)	1	Operational Manually
226	Gorakhpur	Dcoria	Salempur (Np)	1	Operational Manually
227	Gorakhpur	Gorakhpur	Gola Bazar (Np)	1	Operational Manually
228	Gorakhpur	Gorakhpur	Gorakhpur (M. Corp)	1	Operational Manually
229	Gorakhpur	Gorakhpur	Kasba Sangrampur(Np)	1	Operational Manually
230	Gorakhpur	Gorakhpur	Pipraich (Np)	1	Operational Manually
231	Gorakhpur	Gorakhpur	Sahjanwan (Np)	1	Operational Manually
232	Gorakhpur	Kushinagar	Chhitauni	1	Operational Manually
233	Gorakhpur	Kushinagar	Hata (Npp)	1	Operational Manually
234	Gorakhpur	Kushinagar	Kaptanganj (Np)	1	Operational Manually
235	Gorakhpur	Kushinagar	Kushinagar (Npp)	1	Operational Manually
236	Gorakhpur	Maharajganj	Anandnagar (Np)	1	Operational Manually
237	Gorakhpur	Maharajganj	Maharajganj (Npp)	1	Operational with Machine
238	Gorakhpur	Maharajganj	Nautanwa (Npp)	1	Operational Manually
239	Gorakhpur	Maharajganj	Nichlaul (Np)	1	Operational with Machine
240	Gorakhpur	Maharajganj	Paniyara	1	Operational Manually
241	Gorakhpur	Maharajganj	Siswa Bazar (Np)	1	Operational with Machine
242	Gorakhpur	Maharajganj	Sonauli (Np)	1	Operational Manually
243	Jhansi	Jalaun	Ait (Np)	1	Operational Manually
244	Jhansi	Jalaun	Jalaun (Npp)	1	Operational with Machine
245	Jhansi	Jalaun	Kadaura (Np)	1	Operational Manually
246	Jhansi	Jalaun	Kalpi (Npp)	1	Operational Manually
247	Jhansi	Jalaun	Konch (Npp)	1	Operational Manually
248	Jhansi	Jalaun	Kotra (Np)	1	Operational Manually
249	Jhansi	Jalaun	Madhogarh (Np)	1	Operational Manually
250	Jhansi	Jalaun	Nadigaon (Np)	1	Operational Manually
251	Jhansi	Jalaun	Orai (Npp)	1	Operational Manually
252	Jhansi	Jalaun	Rampura (Np)	1	Operational Manually
253	Jhansi	Jalaun	Umri (Np)	1	Operational Manually
254	Jhansi	Jhansi	Baragaon (Np)	1	Operational Manually

255	Jhansi	Jhansi	Barua Sagar (Npp)	1	Operational Manually
256	Jhansi	Jhansi	Chirgaon (Npp)	1	Operational Manually
257	Jhansi	Jhansi	Erich (Np)	1	Operational Manually
258	Jhansi	Jhansi	Garautha (Np)	1	Operational Manually
259	Jhansi	Jhansi	Gursarai (Npp)	1	Operational Manually
260	Jhansi	Jhansi	Jhansi (M. Corp)	1	Operational Manually
261	Jhansi	Jhansi	Jhansi (M. Corp)	1	Operational Manually
262	Jhansi	Jhansi	Jhansi (M. Corp)	1	Operational Manually
263	Jhansi	Jhansi	Jhansi (M. Corp)	1	Operational Manually
264	Jhansi	Jhansi	Jhansi (M. Corp)	1	Operational Manually
265	Jhansi	Jhansi	Jhansi (M. Corp)	1	Operational Manually
266	Jhansi	Jhansi	Kathera (Np)	1	Operational Manually
267	Jhansi	Jhansi	Mauranipur (Npp)	1	Operational Manually
268	Jhansi	Jhansi	Moth (Np)	1	Operational Manually
269	Jhansi	Jhansi	Ranipur (Np)	1	Operational Manually
270	Jhansi	Jhansi	Samthar (Npp)	1	Operational Manually
271	Jhansi	Jhansi	Tondi Fatehpur (Np)	1	Operational Manually
272	Jhansi	Lalitpur	Lalitpur (Npp)	1	Operational Manually
273	Jhansi	Lalitpur	Mahroni (Np)	1	Operational Manually
274	Jhansi	Lalitpur	Pali (Np)	1	Operational Manually
275	Jhansi	Lalitpur	Talbehat (Np)	1	Operational Manually
276	Kanpur	Auraiya	Achhalda (Np)	1	Operational Manually
277	Kanpur	Auraiya	Atasu (Np)	1	Operational Manually
278	Kanpur	Auraiya	Auraiya (Npp)	1	Operational Manually
279	Kanpur	Auraiya	Babarpur Ajitmal (Np)	1	Operational Manually
280	Kanpur	Auraiya	Bidhuna (Np)	1	Operational Manually
281	Kanpur	Auraiya	Dibiyapur (Np)	1	Operational Manually
282	Kanpur	Auraiya	Phaphund (Np)	1	Operational Manually
283	Kanpur	Etawah	Bharthana (Npp)	1	Operational Manually
284	Kanpur	Etawah	Ekdil (Np)	1	Operational Manually
285	Kanpur	Etawah	Etawah (Npp)	1	Operational with Machine
286	Kanpur	Etawah	Etawah (Npp)	1	Operational Manually
287	Kanpur	Etawah	Etawah (Npp)	1	Operational Manually
288	Kanpur	Etawah	Etawah (Npp)	1	Operational Manually
289	Kanpur	Etawah	Jaswantnagar (Npp)	1	Operational Manually
290	Kanpur	Farrukhabad	Farrukhabad (Npp) (G)	1	Operational with Machine
291	Kanpur	Farrukhabad	Kaimganj (Npp)	1	Operational with Machine
292	Kanpur	Farrukhabad	Kamalganj (Np)	1	Operational with Machine
293	Kanpur	Farrukhabad	Kampil (Np)	1	Operational Manually
294	Kanpur	Farrukhabad	Mohammadabad (Np)	1	Operational with Machine
295	Kanpur	Farrukhabad	Shamsabad (Np)	1	Operational with Machine
296	Kanpur	Kannauj	Chhibramau (Npp)	1	Operational with Machine
297	Kanpur	Kannauj	Gursahaiganj (Npp)	1	Operational with Machine
298	Kanpur	Kannauj	Samdhan (Np)	1	Operational Manually

299	Kanpur	Kannauj	Sikanderpur (Np)	1	Operational with machine
300	Kanpur	Kannauj	Talgram (Np)	1	Operational with Machine
301	Kanpur	Kannauj	Tirwaganj (Np)	1	Operational with Machine
302	Kanpur	Kanpur Dehat	Akbarpur (Np)	1	Operational Manually
303	Kanpur	Kanpur Dehat	Derapur (Np)	1	Operational with Machine
304	Kanpur	Kanpur Dehat	Jhinhak (Npp)	1	Operational with Machine
305	Kanpur	Kanpur Dehat	Pukhrayan (Npp)	1	Operational Manually
306	Kanpur	Kanpur Dehat	Rajpur	1	Operational Manually
307	Kanpur	Kanpur Dehat	Raniya	1	Operational Manually
308	Kanpur	Kanpur Dehat	Rasulabad (Np)	1	Operational Manually
309	Kanpur	Kanpur Dehat	Rura (Np)	1	Operational Manually
310	Kanpur	Kanpur Dehat	Shivli (Np)	1	Operational Manually
311	Kanpur	Kanpur Nagar	Kanpur (M. Corp) (G)	1	Operational Manually
312	Kanpur	Kanpur Nagar	Shivrajpur (Np)	1	Operational Manually
313	Lucknow	Hardoi	Bilgram (Npp)	1	Operational with Machine
314	Lucknow	Hardoi	Goparnau (Np)	1	Operational Manually
315	Lucknow	Hardoi	Hardoi (Npp)	1	Operational with Machine
316	Lucknow	Hardoi	Kachhauna Patseni (Np)	1	Operational Manually
317	Lucknow	Hardoi	Kursath (Np)	1	Operational Manually
318	Lucknow	Hardoi	Madhoganj (Np)	1	Operational Manually
319	Lucknow	Hardoi	Mallawan (Npp)	1	Operational Manually
320	Lucknow	Hardoi	Pali (Np)	1	Operational Manually
321	Lucknow	Hardoi	Pihani (Npp)	1	Operational with Machine
322	Lucknow	Hardoi	Sandila (Npp)	1	Operational Manually
323	Lucknow	Hardoi	Shahabad (Npp)	1	Operational Manually
324	Lucknow	Kheeri	Barwar (Np)	1	Operational Manually
325	Lucknow	Kheeri	Dhaurehra (Np)	1	Operational Manually
326	Lucknow	Kheeri	Gola Gokarannath (Npp)	1	Operational Manually
327	Lucknow	Kheeri	Kheri (Np)	1	Operational Manually
328	Lucknow	Kheeri	Lakhimpur (Npp)	1	Operational Manually
329	Lucknow	Kheeri	Mailani (Np)	1	Operational Manually
330	Lucknow	Kheeri	Mohammadi (Npp)	1	Operational Manually
331	Lucknow	Kheeri	Oel Dhakwa (Np)	1	Operational Manually
332	Lucknow	Kheeri	Paliya Kalan (Npp)	1	Operational Manually
333	Lucknow	Kheeri	Singahi Bhindaura (Np)	1	Operational Manually
334	Lucknow	Lucknow	Amethi (Np)	1	Operational Manually
335	Lucknow	Lucknow	Bakshi Ka Talab (Np)	1	Operational Manually
336	Lucknow	Lucknow	Gosainganj (Np)	1	Operational Manually
337	Lucknow	Lucknow	Itaunja (Np)	1	Operational Manually
338	Lucknow	Lucknow	Kakori (Np)	1	Operational Manually
339	Lucknow	Lucknow	Lucknow (M. Corp)	1	Operational Manually
340	Lucknow	Lucknow	Lucknow (M. Corp)	1	Operational Manually
341	Lucknow	Lucknow	Lucknow (M. Corp)	1	Operational Manually
342	Lucknow	Lucknow	Lucknow (M. Corp)	1	Operational Manually

343	Lucknow	Lucknow	Lucknow (M. Corp)	1	Operational Manually
344	Lucknow	Lucknow	Lucknow (M. Corp)	1	Operational Manually
345	Lucknow	Lucknow	Lucknow (M. Corp)	1	Operational Manually
346	Lucknow	Lucknow	Lucknow (M. Corp)	1	Operational Manually
347	Lucknow	Lucknow	Lucknow (M. Corp)	1	Operational Manually
348	Lucknow	Lucknow	Lucknow (M. Corp)	1	Operational Manually
349	Lucknow	Lucknow	Lucknow (M. Corp)	1	Operational Manually
350	Lucknow	Lucknow	Mahona (Np)	1	Operational Manually
351	Lucknow	Lucknow	Nagram (Np)	1	Operational Manually
352	Lucknow	Raebareilly	Bachhrawan (Np)	1	Operational Manually
353	Lucknow	Raebareilly	Dalmai (Np)	1	Operational Manually
354	Lucknow	Raebareilly	Maharajanj (Np)	1	Operational Manually
355	Lucknow	Raebareilly	Nasirabad (Np)	1	Operational Manually
356	Lucknow	Raebareilly	Parsadepur (Np)	1	Operational Manually
357	Lucknow	Raebareilly	Rae Bareli (Npp)	1	Operational Manually
358	Lucknow	Raebareilly	Salon (Np)	1	Operational Manually
359	Lucknow	Raebareilly	Unchahar (Np)	1	Operational Manually
360	Lucknow	Sitapur	Biswan (Npp)	1	Operational Manually
361	Lucknow	Sitapur	Hargaon (Np)	1	Operational with Machine
362	Lucknow	Sitapur	Khairabad (Npp)	1	Operational Manually
363	Lucknow	Sitapur	Laharpur (Npp)	1	Operational with Machine
364	Lucknow	Sitapur	Mahmudabad (Npp)	1	Operational Manually
365	Lucknow	Sitapur	Maholi (Np)	1	Operational Manually
366	Lucknow	Sitapur	Misrikh-Naimish (Npp)	1	Operational Manually
367	Lucknow	Sitapur	Paintepur (Np)	1	Operational Manually
368	Lucknow	Sitapur	Sidhauli (Np)	1	Operational Manually
369	Lucknow	Sitapur	Sitapur (Npp)	1	Operational Manually
370	Lucknow	Sitapur	Tambaur- Ahamdabad (Np)	1	Operational Manually
371	Lucknow	Unnao	Achalganj (Np)	1	Operational Manually
372	Lucknow	Unnao	Auras (Np)	1	Operational Manually
373	Lucknow	Unnao	Bangarmau (Npp)	1	Operational with Machine
374	Lucknow	Unnao	Bhagwant Nagar (Np)	1	Operational Manually
375	Lucknow	Unnao	Bighapur (Np)	1	Operational Manually
376	Lucknow	Unnao	Fatehpur Chaurasi (Np)	1	Operational Manually
377	Lucknow	Unnao	Gangaghat (Npp) (G)	1	Operational Manually
378	Lucknow	Unnao	Ganj Muradabad (Np)	1	Operational Manually
379	Lucknow	Unnao	Hyderabad (Np)	1	Operational Manually
380	Lucknow	Unnao	Kursath (Np)	1	Operational Manually
381	Lucknow	Unnao	Maurawan (Np)	1	Operational Manually
382	Lucknow	Unnao	Mohan (Np)	1	Operational Manually
383	Lucknow	Unnao	Nawabganj (Np)	1	Operational Manually
384	Lucknow	Unnao	Nyotini (Np)	1	Operational Manually
385	Lucknow	Unnao	Purwa (Np)	1	Operational Manually
386	Lucknow	Unnao	Rasulabad (Np)	1	Operational Manually

387	Lucknow	Unnao	Safipur (Np)	1	Operational Manually
388	Lucknow	Unnao	Ugu (Np)	1	Operational Manually
389	Lucknow	Unnao	Unnao (Npp)	1	Operational Manually
390	Meerut	Bagpat	Aminagar Sarai (Np)	1	Operational Manually
391	Meerut	Bagpat	Baghpat (Npp)	1	Operational Manually
392	Meerut	Bagpat	Baraut (Npp)	1	Operational Manually
393	Meerut	Bagpat	Chhaprauli (Np)	1	Operational Manually
394	Meerut	Bagpat	Doghat (Np)	1	Operational Manually
395	Meerut	Bagpat	Khekada (Npp)	1	Operational Manually
396	Meerut	Bagpat	Tikri (Np)	1	Operational Manually
397	Meerut	Bulandsahar	Anupshahr (Npp) (G)	1	Operational Manually
398	Meerut	Bulandsahar	Aurangabad (Np)	1	Operational Manually
399	Meerut	Bulandsahar	Bhawan Bahadurnagar (Np)	1	Operational Manually
400	Meerut	Bulandsahar	Bugrasi (Np)	1	Operational Manually
401	Meerut	Bulandsahar	Bulandshahr (Npp)	1	Operational Manually
402	Meerut	Bulandsahar	Bulandshahr (Npp)	1	Operational Manually
403	Meerut	Bulandsahar	Chhatari (Np)	1	Operational Manually
404	Meerut	Bulandsahar	Dibai (Npp)	1	Operational Manually
405	Meerut	Bulandsahar	Gulaoti (Npp)	1	Operational Manually
406	Meerut	Bulandsahar	Jahangirabad (Npp)	1	Operational Manually
407	Meerut	Bulandsahar	Khanpur (Np)	1	Operational Manually
408	Meerut	Bulandsahar	Khurja (Npp)	1	Operational Manually
409	Meerut	Bulandsahar	Naraura (Np) (G)	1	Operational Manually
410	Meerut	Bulandsahar	Shikarpur (Npp)	1	Operational Manually
411	Meerut	Bulandsahar	Siana (Npp)	1	Operational Manually
412	Meerut	Bulandsahar	Sikandrabad (Npp)	1	Operational Manually
413	Meerut	Gautam Buddh Nagar	Bilaspur (Np)	1	Operational Manually
414	Meerut	Gautam Buddh Nagar	Dadri (Npp)	1	Operational Manually
415	Meerut	Gautam Buddh Nagar	Jewar (Np)	1	Operational Manually
416	Meerut	Ghaziabad	Faridnagar (Np)	1	Operational Manually
417	Meerut	Ghaziabad	Ghaziabad (M. Corp)	1	Operational Manually
418	Meerut	Ghaziabad	Modinagar (Npp)	1	Operational Manually
419	Meerut	Ghaziabad	Niwari (Np)	1	Operational Manually
420	Meerut	Hapur	Garhmukhteshwar (Npp)(G)	1	Operational with Machine
421	Meerut	Hapur	Hapur (Npp)	1	Operational with Machine
422	Meerut	Meerut	Daurala (Np)	1	Operational Manually
423	Meerut	Meerut	Harra (Np)	1	Operational with Machine
424	Meerut	Meerut	Hastinapur (Np) (G)	1	Operational Manually
425	Meerut	Meerut	Karnawal (Np)	1	Operational Manually
426	Meerut	Meerut	Kharkhauda (Np)	1	Operational with Machine
427	Meerut	Meerut	Khiwai (Np)	1	Operational Manually
428	Meerut	Meerut	Lawar (Np)	1	Operational with Machine

429	Meerut	Meerut	Mawana (Npp)	1	Operational with Machine
430	Meerut	Meerut	Parikshitgarh (Np)	1	Operational Manually
431	Meerut	Meerut	Phalanda (Np)	1	Operational Manually
432	Meerut	Meerut	Sardhana (Npp)	1	Operational Manually
433	Meerut	Meerut	Sewalkhas (Np)	1	Operational Manually
434	Meerut	Meerut	Shahjahanpur (Np)	1	Operational Manually
435	Mirzapur	Bhadohi	Bhadohi (Npp)	1	Operational with Machine
436	Mirzapur	Bhadohi	Ghosia Bazar (Np)	1	Operational Manually
437	Mirzapur	Bhadohi	Gopiganj (Npp)	1	Operational Manually
438	Mirzapur	Bhadohi	Gyanpur (Np)	1	Operational Manually
439	Mirzapur	Bhadohi	Khamaria (Np)	1	Operational Manually
440	Mirzapur	Bhadohi	Nai Bazar (Np)	1	Operational Manually
441	Mirzapur	Bhadohi	Suriawan (Np)	1	Operational Manually
442	Mirzapur	Mirzapur	Ahaura (Npp)	1	Operational Manually
443	Mirzapur	Mirzapur	Chunar (Npp) (G)	1	Operational Manually
444	Mirzapur	Mirzapur	Mirzapur (Npp) (G)	1	Operational Manually
445	Mirzapur	Sonbhadra	Chopan (Np)	1	Operational Manually
446	Mirzapur	Sonbhadra	Dudhi (Np)	1	Operational Manually
447	Mirzapur	Sonbhadra	Ghorawal (Np)	1	Operational Manually
448	Mirzapur	Sonbhadra	Pipri (Np)	1	Operational Manually
449	Mirzapur	Sonbhadra	Renukoot (Np)	1	Operational Manually
450	Mirzapur	Sonbhadra	Sonbhadra- Robertsganj (Npp)	1	Operational Manually
451	Moradabad	Amroha	Amroha (Npp)	1	Operational Manually
452	Moradabad	Amroha	Amroha (Npp)	1	Operational Manually
453	Moradabad	Amroha	Bachhraon (Npp)	1	Operational Manually
454	Moradabad	Amroha	Dhanaura (Npp)	1	Operational Manually
455	Moradabad	Amroha	Gajraula (Npp)	1	Operational Semi automatic
456	Moradabad	Amroha	Hasanpur (Npp)	1	Operational Manually
457	Moradabad	Amroha	Hasanpur (Npp)	1	Operational Manually
458	Moradabad	Amroha	Naugawan Sadat (Np)	1	Operational Manually
459	Moradabad	Amroha	Saidnagli (Np)	1	Operational Manually
460	Moradabad	Bijnor	Afzalgarh (Npp)	1	Operational Manually
461	Moradabad	Bijnor	Bijnore (Npp) (G)	1	Operational Manually
462	Moradabad	Bijnor	Chandpur (Npp)	1	Operational Manually
463	Moradabad	Bijnor	Dhampur (Npp)	1	Operational Manually
464	Moradabad	Bijnor	Haldaur (Npp)	1	Operational Manually
465	Moradabad	Bijnor	Jalalabad (Np)	1	Operational Manually
466	Moradabad	Bijnor	Jhalu (Np)	1	Operational Manually
467	Moradabad	Bijnor	Kiratpur (Npp)	1	Operational Manually
468	Moradabad	Bijnor	Mandawar (Np)	1	Operational Manually
469	Moradabad	Bijnor	Nagina (Npp)	1	Operational Manually
470	Moradabad	Bijnor	Najibabad (Npp)	1	Operational Manually
471	Moradabad	Bijnor	Nehtaur (Npp)	1	Operational Manually

472	Moradabad	Bijnor	Noorpur (Npp)	1	Operational Manually
473	Moradabad	Bijnor	Sahanpur (Np)	1	Operational Manually
474	Moradabad	Bijnor	Sahaspur (Np)	1	Operational Manually
475	Moradabad	Bijnor	Seohara (Npp)	1	Operational Manually
476	Moradabad	Bijnor	Sherkot (Npp)	1	Operational Manually
477	Moradabad	Bijnor	Warhapur (Np)	1	Operational Manually
478	Moradabad	Moradabad	Agwanpur (Np)	1	Operational Manually
479	Moradabad	Moradabad	Bhojpur Dharampur (Np)	1	Operational Manually
480	Moradabad	Moradabad	Bilari (Npp)	1	Operational Manually
481	Moradabad	Moradabad	Dhakia (Np)	1	Operational Manually
482	Moradabad	Moradabad	Kanth (Np)	1	Operational Manually
483	Moradabad	Moradabad	Kundarki (Np)	1	Operational Manually
484	Moradabad	Moradabad	Pakbada (Np)	1	Operational Manually
485	Moradabad	Moradabad	Thakurdwara (Npp)	1	Operational Manually
486	Moradabad	Moradabad	Umri Kalan (Np)	1	Operational Manually
487	Moradabad	Rampur	Bilaspur (Npp)	1	Operational Manually
488	Moradabad	Rampur	Maswasi (Np)	1	Operational Manually
489	Moradabad	Rampur	Milak (Npp)	1	Operational Manually
490	Moradabad	Rampur	Rampur (Npp)	1	Operational Manually
491	Moradabad	Rampur	Shahabad (Np)	1	Operational Manually
492	Moradabad	Rampur	Swar (Npp)	1	Operational Manually
493	Moradabad	Rampur	Tanda (Npp)	1	Operational Manually
494	Moradabad	Sambhal	Babrala (Np) (G)	1	Operational Manually
495	Moradabad	Sambhal	Bahjoi (Npp)	1	Operational Manually
496	Moradabad	Sambhal	Chandausi (Npp)	1	Operational Manually
497	Moradabad	Sambhal	Gawan (Np)	1	Operational Manually
498	Moradabad	Sambhal	Gunnaur (Np)	1	Operational Manually
499	Moradabad	Sambhal	Narauli (Np)	1	Operational Manually
500	Moradabad	Sambhal	Sambhal (Npp)	1	Operational with Machine
501	Moradabad	Sambhal	Sirsi (Np)	1	Operational with Machine
502	Prayagraj	Fatehpur	Asother (Np)	1	Operational Manually
503	Prayagraj	Fatehpur	Bindki (Npp)	1	Operational with Machine
504	Prayagraj	Fatehpur	Fatehpur (Npp)	1	Operational Manually
505	Prayagraj	Fatehpur	Hathgaam (Np)	1	Operational Manually
506	Prayagraj	Fatehpur	Khaga (Np)	1	Operational with Machine
507	Prayagraj	Fatehpur	Kora Jahanabad (Np)	1	Operational with Machine
508	Prayagraj	Kaushambi	Ajhuwa (Np)	1	Operational Manually
509	Prayagraj	Kaushambi	Bharwari (Np)	1	Operational Manually
510	Prayagraj	Kaushambi	Chail (Np)	1	Operational Manually
511	Prayagraj	Kaushambi	Karari (Np)	1	Operational Manually
512	Prayagraj	Kaushambi	Manjhanpur (Np)	1	Operational with Machine
513	Prayagraj	Kaushambi	Sarai Aquil (Np)	1	Operational Manually
514	Prayagraj	Kaushambi	Sirathu (Np)	1	Operational Manually
515	Prayagraj	Pratapgarh	Bela Pratapgarh (Npp)	1	Operational Manually

516	Prayagraj	Pratapgarh	Katra Medniganj (Np)	1	Operational Manually
517	Prayagraj	Pratapgarh	Kunda (Np)	1	Operational Manually
518	Prayagraj	Pratapgarh	Lalganj (Np)	1	Operational Manually
519	Prayagraj	Pratapgarh	Manikpur (Np)	1	Operational Manually
520	Prayagraj	Pratapgarh	Patti (Np)	1	Operational Manually
521	Prayagraj	Pratapgarh	Pratapgarh City (Np)	1	Operational Manually
522	Prayagraj	Pratapgarh	Raniganj (Np)	1	Operational Manually
523	Prayagraj	Prayagraj	Bharatganj (Np)	1	Operational Manually
524	Prayagraj	Prayagraj	Handia (Np)	1	Operational Manually
525	Prayagraj	Prayagraj	Koraon (Np)	1	Operational Manually
526	Prayagraj	Prayagraj	Lal Gopalganj (Np)	1	Operational with Machine
527	Prayagraj	Prayagraj	Mau Aima (Np)	1	Operational with Machine
528	Prayagraj	Prayagraj	Phulpur (Np)	1	Operational with Machine
529	Prayagraj	Prayagraj	Prayagraj (M. Corp) (G)	1	Operational with Machine
530	Prayagraj	Prayagraj	Prayagraj (M. Corp) (G)	1	Operational with Machine
531	Prayagraj	Prayagraj	Shankargarh (Np)	1	Operational with Machine
532	Prayagraj	Prayagraj	Sirsa (Np)	1	Operational Manually
533	Saharanpur	Muzaffarnagar	Bhokarhedi (Np)	1	Operational Manually
534	Saharanpur	Muzaffarnagar	Budhana (Np)	1	Operational Manually
535	Saharanpur	Muzaffarnagar	Charthawal (Np)	1	Operational Manually
536	Saharanpur	Muzaffarnagar	Jansath (Np)	1	Operational Manually
537	Saharanpur	Muzaffarnagar	Khatauli (Npp)	1	Operational Manually
538	Saharanpur	Muzaffarnagar	Mirapur (Np)	1	Operational Manually
539	Saharanpur	Muzaffarnagar	Muzaffarnagar (Npp)	1	Operational Manually
540	Saharanpur	Muzaffarnagar	Purquazi (Np)	1	Operational Manually
541	Saharanpur	Muzaffarnagar	Shahpur (Np)	1	Operational Manually
542	Saharanpur	Muzaffarnagar	Sisauli (Np)	1	Operational Manually
543	Saharanpur	Saharanpur	Ambehta (Np)	1	Operational Manually
544	Saharanpur	Saharanpur	Behat (Np)	1	Operational Manually
545	Saharanpur	Saharanpur	Chilkana Sultanpur (Np)	1	Operational Manually
546	Saharanpur	Saharanpur	Deoband (Npp)	1	Operational Manually
547	Saharanpur	Saharanpur	Gangoh (Npp)	1	Operational Manually
548	Saharanpur	Saharanpur	Gangoh (Npp)	1	Operational Manually
549	Saharanpur	Saharanpur	Nakur (Npp)	1	Operational Manually
550	Saharanpur	Saharanpur	Nanauta (Np)	1	Operational Manually
551	Saharanpur	Saharanpur	Rampur Maniharan (Np)	1	Operational Manually
552	Saharanpur	Saharanpur	Sarsawa (Npp)	1	Operational Manually
553	Saharanpur	Saharanpur	Titron (Np)	1	Operational Manually
554	Saharanpur	Shamli	Ailam (Np)	1	Operational Manually
555	Saharanpur	Shamli	Banat (Np)	1	Operational Manually
556	Saharanpur	Shamli	Garhi Pukhta (Np)	1	Operational Manually
557	Saharanpur	Shamli	Jalalabad (Np)	1	Operational Manually
558	Saharanpur	Shamli	Jhinjhana (Np)	1	Operational Manually
559	Saharanpur	Shamli	Kairana (Npp)	1	Operational Manually

560	Saharanpur	Shamli	Kandhla (Npp)	1	Operational Manually
561	Saharanpur	Shamli	Shamli (Npp)	1	Operational Manually
562	Saharanpur	Shamli	Thana Bhawan (Np)	1	Operational Manually
563	Saharanpur	Shamli	Un (Np)	1	Operational Manually
564	Varanasi	Chandauli	Chakia (Np)	1	Operational Manually
565	Varanasi	Chandauli	Chandauli (Np)	1	Operational Manually
566	Varanasi	Chandauli	Mughalsarai (Npp)(G)	1	Operational with Machine
567	Varanasi	Chandauli	Saiyad Raza (Np)	1	Operational Manually
568	Varanasi	Ghazipur	Bahadurganj (Np)	1	Operational Manually
569	Varanasi	Ghazipur	Dildarnagar (Np)	1	Operational Manually
570	Varanasi	Ghazipur	Ghazipur (Npp) (G)	1	Operational Manually
571	Varanasi	Ghazipur	Jangipur (Np)	1	Operational Manually
572	Varanasi	Ghazipur	Mohammadabad (Npp)	1	Operational Manually
573	Varanasi	Ghazipur	Sadat (Np)	1	Operational Manually
574	Varanasi	Ghazipur	Saidpur (Np) (G)	1	Operational Manually
575	Varanasi	Jaunpur	Badlapur (Np)	1	Operational Manually
576	Varanasi	Jaunpur	Jaunpur (Npp)	1	Operational Manually
577	Varanasi	Jaunpur	Kajgaon	1	Operational Manually
578	Varanasi	Jaunpur	Kerakat (Np)	1	Operational Manually
579	Varanasi	Jaunpur	Khetasarai (Np)	1	Operational Manually
580	Varanasi	Jaunpur	Mariahu (Np)	1	Operational Manually
581	Varanasi	Varanasi	Gangapur (Np)	1	Operational Manually

Annexure-5.4

List of 86 Legacy Waste Sites

S.No	District	Ulb Name	Waste Quantity (Ton)	Waste Remediated (Ton)	Dumpsite Area to be Remediated	Dumpsite Area remediated	% work Completed	Fund Allocated	Funded By	Remediation Status
1	Agra	Agra (M. Corp.)	940000	940000	72	72	100	By 15 FC	By ULB	Work Completed
2	Aligarh	Aligarh (M. Corp.)	447912	0	15	0	0	2048.5519	By SBM U	Under tender process
3	Ambedkar Nagar	Akbarpur (NPP)	40887	0	8	0	0	238.13	By SBM U	Work Commenced
4	Amroha	Amroha (NPP)	49061.1	49061.1	6	6	100	166.81	By SBM U	Work Completed
5	Amroha	Dhanaura (NPP)	17291	0	1	0	0	88.96	By SBM U	Work Commenced.
6	Ayodhya	Ayodhya (M. Corp)	77760	77760	22	22	100	By 15 FC	By ULB	Work Completed
7	Ayodhya	Ayodhya (M. Corp)	50015	5000	5	0	10	253.8	By SBM U	Work Commenced
8	Azamgarh	Azamgarh (NPP)	25603	0	5	0	0	By 15 FC	CSWAP	CSWAP
9	Badaun	Badaun (NPP)	46246.8	46246.8	1	1	100	193.00	By SBM U	Work Completed
10	Bagpat	Baraut (NPP)	12000	12000	3.26	3.26	100	By 15 FC	By ULB	Work Completed
11	Bagpat	Khokada (NPP)	14600	10220	2	1.4	70	By 15 FC	By ULB	Work Commenced
12	Bagpat	Tikri (NP)	12500	0	0.37	0	0	By 15 FC	CSWAP	CSWAP
13	Bahraich	Bahraich (NPP)	30139	30139	1	1	100	115.43	By SBM U	Work Completed
14	Ballia	Belthara Road (NP)	6500	6500	1	1	100	By 15 FC	By ULB	Work Completed
15	Ballia	Ballia (NPP)	337714.5	67542.9	5.62	0.5	20	1519.72	By SBM U	Work Commenced
16	Banda	Banda (NPP)	16425	1000	3.46	0.21065449	6	By 15 FC	By ULB	CSWAP
17	Bareilly	Bareilly (M. Corp.)	575578	0	23	18.4	0	2030.00	By SBM U	Work Commenced
18	Basti	Bhabnan Bazar (NPP)	7000	7000	1	1	100	By 15 FC	By ULB	Work Completed
19	Basti	Basti (NPP)	20000	20000	4.2	4.2	100	By 15 FC	By ULB	Work Completed

20	Bulandshahar	Anupshahr (NPP)	38220	38220	1.07	1.07	100	By 15 FC	By ULB	Work Completed
21	Bulandshahar	Bulandshahar (NPP)	10000	4000	5	2	40	By 15 FC	By ULB	Work Commenced
22	Bulandshahar	Sikandarabad (NPP)	25304.28	9348.3	1.39	0.55	37	166.21	By SBM U	Work Commenced
23	Bulandshahar	Jahangirabad (NPP)	12000	1200	8	0.8	10	By 15 FC	By ULB	Work Commenced
24	Bulandshahar	Bugrasi (NP)	8600	0	0.313	0	0	By 15 FC	CSWAP	CSWAP
25	Etah	Etah (NPP)	88725.7	88725	2.6	2.6	100	421.45	By SBM U	Work Completed
26	Etah	Etah (NPP)	81314	81314	3	3	100	468.00	By SBM U	Work Completed
27	Farrukhabad	Farrukhabad (NPP)	79941.9	0	2.5	0	0	430.60	By SBM U	Work Commenced
28	Fatehpur	Fatehpur (NPP)	41205	41205	7	7	100	180.07	By SBM U	Work Completed
29	Firozabad	Firozabad (M. Corp.)	188518	188518	6.2	6.2	100	644.73	By SBM U	Work Commenced
30	Firozabad	Shikohabad (NPP)	25829	0	1.75	0	0	136.9	By SBM U	Under tender process
31	Gautam budh Nagar	Dankaur (NP)	10950	2335	1	0.213242009	21	By 15 FC	By ULB	Work Commenced
32	Jaunpur	Jaunpur (NPP)	74869	0	3.6	0	0	430.4409	By SBM U	Work Commenced
33	Gautambudh Nagar	Dadri (NPP)	20388	0	5	0	0	152.1307	By SBM U	Work Commenced
34	Ghaziabad	Ghaziabad (M. Corp.)	650000	650000	32	32	100	By 15 FC	By ULB	Work Completed
35	Ghaziabad	Loni (NPP)	72000	65000	1.89	1.5	90	By 15 FC	By ULB	Work Commenced
36	Ghaziabad	Modinagar (NPP)	10000	7000	2	1.4	70	By 15 FC	By ULB	Work commenced
37	Ghaziabad	Ghaziabad (M. Corp.)	272214	0	9	0	0	1285.82	By SBM U	Work Commenced
38	Ghaziabad	Moradnagar (NPP)	95095.85	0	3	0	0	454.10	By SBM U	Work Commenced
39	Ghaziipur	Ghaziipur (NPP)	4500	4500	1.48	1.48	100	By 15 FC	By ULB	Work Completed
40	Gonda	Gonda(NPP)	47813	0	3	0	0	265.38	By SBM U	Work Commenced
41	Gorakhpur	Gorakhpur(M. Corp)	260000	10000		0	4	By 15 FC	By ULB	Work Commenced
42	Hapur	Hapur (NPP)	85171	75000	3	2	88	337.28	By SBM U	Work Commenced

43	Hapur	Garhmukteshwar (NPP)	20324	0	5	0	0	116.05	By SBM U	Work Commenced
44	Hardoi	Kachhauna Patseni (NP)	20800	20800	0.6	0.6	100	By 15 FC	By ULB	Work Completed
45	Hardoi	Sandi (NPP)	13000	13000	0.7	0.7	100	By 15 FC	By ULB	Work Completed
46	Hardoi	Shahabad (NPP)	7300	7300	0.62	0.62	100	By 15 FC	By ULB	Work Completed
47	Hardoi	Hardoi (NPP)	63319	0	1	0	0	263.76	By SBM U	Work Commenced
48	Hathras	Hathras (NPP)	77184	77184	10	10	100	366.62	By SBM U	Work Completed
49	Jalaun	Orai (NPP)	15170	0	2.75	0	0	83.79	By SBM U	Work Commenced
50	Jhansi	Jhansi (M. Corp.)	326028	326028	3.29	3.29	100	1467.13	By SBM U	Work Completed
51	Jhansi	Baruasagar (NPP)	8322	8322	1	1	100	By 15 FC	By ULB	Work Completed
52	Kannauj	Kannauj (NPP)	33384.5	33384.5	2.6	2.6	100	182.00	By SBM U	Work Completed
53	Kanpur	Kanpur (M. Corp.)	1450000	425000	61	18	29	By 15 FC	By ULB	Work Commenced
54	Lakhimpur Kheeri	Lakhimpur (NPP)	76073	0	2	0	0	309.41	By SBM U	Work Commenced
55	Lalitpur	Lalitpur (NPP)	51738.8	38286.712	2.5	1.00	74	279.39	By SBM U	Work Commenced
56	Lucknow	Lucknow (M. Corp.)	650000	650000	24	24	100	By 15 FC	By ULB	Work Completed
57	Lucknow	Lucknow (M. Corp.)	1849902	33000	32	0	2	9653.46	By SBM U	Work Commenced
58	Lucknow	Malihabad(NP)	9450	0	1	0	0	75.06	By SBM U	Work Commenced
59	Mahoba	Mahoba(NPP)	10000	10000	2	2	100	By 15 FC	By ULB	Work Completed
60	Mainpuri	Mainpuri (NPP)	173342.8	173342	4	4	100	806.04	By SBM U	Work Completed
61	Mathura - Vrindavan	Mathura - Vrindavan (M. Corp.)	259358	55000	9	2	21	1173.20	By SBM U	Work Commenced
62	Mau	Maunath Bhanjan (NPP)	45336	0	2	0	0	174.38	By SBM U	Work Commenced
63	Meerut	Meerut (M. Corp.)	300000	300000	8	8	100	By 15 FC	By ULB	Work Completed
64	Meerut	Meerut (M. Corp.)	170936	0	5	0	0	937.68	By SBM U	Work Commenced
65	Mirzapur	Mirzapur (NPP)	8803.6	8803.6	12	12	100	28.00	By SBM U	Work Completed
66	Moradabad	Moradabad (M. Corp.)	580000	290000	20	10	50	By 15 FC	By ULB	Work Commenced

67	Moradabad	Thakurdwara (NPP)	14384	0	1.77	0	0	94.0035	By SBM U	Work Commenced
68	Muzaffar Nagar	Purqazi (NP)	12000	1200	2.45	0.245	10	By 15 FC	By ULB	Work Commenced
69	Muzaffar Nagar	Bhokarkhedi (NP)	14000	600	0.82	0.035142857	4	By 15 FC	By ULB	Work Commenced
70	Muzaffar Nagar	Meerapur (NP)	13000	3000	2.47	0.57	23	By 15 FC	By ULB	Work Commenced
71	Muzaffar Nagar	Budhana (NP)	25000	23750	2.5	2.375	95	By 15 FC	By ULB	Work Commenced
72	Muzaffarnagar	Muzaffarnagar (NPP)	224655	202189.5	14.5	4.35	90	986.00	By SBM U	Work Commenced
73	Pilibhit	Pilibhit (NPP)	38645	38645	10	10	100	177.00	By SBM U	Work Completed
74	Prayagraj	Prayagraj (M. Corp.)	833500	698000	62	15.0	84	2558.00	By SBM U	Work Commenced
75	Raebareilly	Raebareilly (NPP)	62770	62770	29.4	29.4	100	307.57	By SBM U	Work Completed
76	Rampur	Rampur (NPP)	163823	140887.78	22.15	15	86	803.00	By SBM U	Work Commenced
77	Saharanpur	Saharanpur (M. Corp)	200000	200000	0.74	0.74	100	By 15 FC	By ULB	Work Completed
78	Sambhal	Sambhal (NPP)	49061.1	49061.1	7.37	7.37	100	183.98	By SBM U	Work Commenced
79	Sambhal	Chandausi (NPP)	29328	0	4.96	0	0	187.18	By SBM U	Work Commenced
80	Shahjahanpur	Shahjahanpur (M.corp)	60000	60000	1.05	1.05	100	By 15 FC	By ULB	Work Completed
81	Shamli	Shamli (NPP)	22000	0	6.65	0	0	By 15 FC	CSWAP	CSWAP
82	Sitapur	Sitapur (NPP)	20882	0	11.96	0	0	136.15	By SBM U	Work Commenced
83	Sultanpur	Sultanpur (NPP)	51237	0	3	0	0	268.6844	By SBM U	Work Commenced
84	Unnao	Unnao (NPP)	42532	42532	6	6	100	221.17	By SBM U	Work Completed
85	Unnao	Gangaghat (NPP)	40260	0	1	0	0	227.05	By SBM U	Work Commenced
86	Varanasi	Varanasi (M. Corp.)	275000	275000	3.5	3.5	100	By 15 FC	By ULB	Work Completed in 2014 and C&D plant and STP plant in operational in the site in Ramna
			13341739.93	6805921.292	690.053	389.233941				

ठोस अपशिष्ट प्रबंधन योजनाओं की प्रगति

Annexure- 5.5

प्रारूप-1

दिनांक 15.08.2023

(रु० लाख में)

क्र० सं०	यूनिट का नाम	सॉलिड वेस्ट मैनेजमेंट योजना का नाम	प्लांट की क्षमता (टी०पी०डी०)	मूल स्वीकृत लागत	अनुबन्धित लागत	अवमुक्त धनराशि		अनुबन्ध के अनुसार कार्य प्रारम्भ की तिथि/वास्तविक तिथि	अनुबन्ध के अनुसार कार्य पूर्ण तिथि/सम्पन्न तिथि	व्यय धनराशि	भौतिक प्रतिशत	टिप्पणी
						दिनांक	धनराशि					
1		2	3	4	5	6		7	8	9	10	11
1	31	लोनी, गजियाबाद	275	1728.00	922.34	06.10.2009 17.05.2010 19.06.2021 23.09.2021 31.03.2022 26.07.2022 23.09.2022	531.57 59.06 223.23 223.23 223.23 223.23 244.45 1728.00	20.11.2010/ 14.06.2022	19.05.2021/ 15.09.2022	1686.00	100%	1. टिपिंग एरिया - पूर्ण। 2. ग्री प्रोसेसिंग एरिया कवर्ड - पूर्ण। अनकवर्ड - पूर्ण। 3. कम्पोस्ट पेंड कवर्ड - पूर्ण। अनकवर्ड - पूर्ण। 4. मशीन शेड - पूर्ण। 5. क्यूरिंग एरिया - पूर्ण। 6. वेवब्रिज कम्पलीज सेट - पूर्ण। 7. वाटर रिकवरीसेन्ट - पूर्ण। 8. 1 नग टॉयलेट ब्लॉक - पूर्ण। 9. गार्ड रूम - पूर्ण। 10. बाजण्ड्रीवाल - पूर्ण। कार्य पूर्ण। योजना दिनांक 05.04.2023 को हस्तान्तरित।
2	31	खुर्जा जनपद बुलन्दशहर	50	524.86	306.01	29.11.2021	487.29	22-11-2021/ 15.12.2021	21.02.2022/ 15.12.2022	402.43	100%	1. टिपिंग एरिया - पूर्ण। 2. ग्री प्रोसेसिंग एरिया कवर्ड - पूर्ण। अनकवर्ड - पूर्ण। 3. कम्पोस्ट पेंड कवर्ड - पूर्ण। अनकवर्ड - पूर्ण। 4. मशीन शेड - पूर्ण। 5. क्यूरिंग एरिया - पूर्ण। 6. प्रोडक्ट गोडाउन - पूर्ण। 7. वेवब्रिज कम्पलीज सेट - पूर्ण। 8. वाटर रिकवरीसेन्ट - पूर्ण। 9. 1 नग टॉयलेट ब्लॉक - पूर्ण। 10. गार्ड रूम - पूर्ण। कार्य पूर्ण एवं योजना दिनांक 15.03.2023 को हस्तान्तरित।

क्र० सं०	यूनिट का नाम	सॉलिड वेस्ट मैनेजमेन्ट योजना का नाम	प्लान्ट की क्षमता (टी०पी०डी०)	मूल स्वीकृत लागत	अनुबन्धित लागत	अवमुक्त धनराशि		अनुबन्ध के अनुसार कार्य प्रारम्भ की तिथि/वास्तविक तिथि	अनुबन्ध के अनुसार कार्य पूर्ण की तिथि/सम्भावित तिथि	व्यय धनराशि	भौतिक प्रतिशत	टिप्पणी
						दिनांक	धनराशि					
1		2	3	4	5	6		7	8	9	10	11
Site Cleaning including uprooting of roots, bush, small trees etc. all complete. - कार्य पूर्ण। Tipping Area or Receiving Area -Uncovered - कार्य पूर्ण। प्री-प्रोसेसिंग एरिया कवर्ड - समस्त कार्य पूर्ण। अनकवर्ड - समस्त कार्य पूर्ण। 3. कम्पोस्ट पैड - समस्त कार्य पूर्ण। अनकवर्ड - समस्त कार्य पूर्ण। 4. मशीन शेड - समस्त कार्य पूर्ण। 5. क्यूरींग एरिया - समस्त कार्य पूर्ण। 6. फिनिशड प्रोडक्ट - समस्त कार्य पूर्ण। 7. वॉटर रिकवॉयसेन्ट - बोरिंग का कार्यपूर्ण। 8. टॉयलेट ब्लाक - कार्य पूर्ण। नोट- समस्त कार्य पूर्ण। योजना दिनांक 25.05.2023 को हस्तान्तरित।												
3	36	ललितपुर	75	808.44	636.22	12.10.2021 31.12.2022	404.22 404.32 808.44	31.12.2021	31.01.2023	808.44	100%	
4	2	पीलीभीत	60	616.51	481.88	25.02.2022 05.12.2022	308.26 308.25 616.51	05.01.2022/ 15.02.2022	04.04.2022/ 15.01.2023	523.84	100%	1. टिपिंग एरिया - समस्त कार्य पूर्ण 2. प्री-प्रोसेसिंग एरिया (अ) कवर्ड - समस्त कार्य पूर्ण। (ब) अनकवर्ड - समस्त कार्य पूर्ण। 3. कम्पोस्ट पैड (अ) कवर्ड - समस्त कार्य पूर्ण। (ब) अनकवर्ड- समस्त कार्य पूर्ण। 4. मशीन शेड - समस्त कार्य पूर्ण। 5. क्यूरींग एरिया - समस्त कार्य पूर्ण। 6. फिनिशड प्रोडक्ट गोडाउन - समस्त कार्य पूर्ण। 7. वेल्डिंग कम्पलीट सेट - समस्त कार्य पूर्ण। 8. वॉटर रिकवॉयसेंट - समस्त कार्य पूर्ण। 9. 02 नग टॉयलेट ब्लाक - समस्त कार्य। 10. गार्ड रूम - समस्त कार्य पूर्ण। 11. बाउण्ड्रीवाल - प्राक्कलन में स्वीकृत नहीं है। 12. आन्तरिक सड़क - प्राक्कलन में स्वीकृत नहीं है। नोट- समस्त कार्य पूर्ण। योजना दिनांक 26.06.2023 को हस्तान्तरित।

क्र० स०	यूनिट का नाम	सॉलिड वेस्ट मैनेजमेंट योजना का नाम	प्लान्ट की क्षमता (टी०पी०डी०)	मूल स्वीकृत लागत	अनुबन्धित लागत	अवमुक्त धनराशि		अनुबन्ध के अनुसार कार्य प्रारम्भ की तिथि/वास्तविक तिथि	अनुबन्ध के अनुसार कार्य पूर्ण की तिथि/समाप्ति तिथि	व्यय धनराशि	भौतिक प्रतिशत	टिप्पणी
						दिनांक	धनराशि					
1		2	3	4	5	6		7	8	9	10	11
5	29	गंगाघाट जनपद उन्नाव	50	516.43	340.19	12.10.2021 16.12.2022	258.215 216.43 474.645	31.12.2021	30.03.2022/ 15.02.2023	425.03	100%	1. टिपिंग एरिया- निर्माण कार्य पूर्ण। 2. ग्री प्रोसेसिंग एरिया कवर्ड- निर्माण कार्य पूर्ण। अनकवर्ड - निर्माण कार्य पूर्ण। 3. कम्पोस्ट पेड कवर्ड- निर्माण कार्य पूर्ण। अनकवर्ड- निर्माण कार्य पूर्ण। 4. मशीन शेड- निर्माण कार्य पूर्ण। 5. क्यूरिंग एरिया- निर्माण कार्य पूर्ण। 6. प्रोडक्ट गोडाउन- निर्माण कार्य पूर्ण। 7. वेस्टब्रिज कम्पलीट सेट- ऑफिस का कार्य पूर्ण। 8. वाटर रिक्वायरमेंट- निर्माण कार्य पूर्ण। 9. टॉयलेट ब्लाक- निर्माण कार्य पूर्ण। 10. गार्ड रूम- निर्माण कार्य पूर्ण। 11. बाउण्ड्रीवाल - अनुबन्ध में प्रस्तावित नहीं है। 12. आन्तरिक रोड- अनुबन्ध में प्रस्तावित नहीं है। नोट-रू० 222.53 का उपयोगिता प्रमाण पत्र दि० 13.06.22 को प्रेषित किया गया था। जिसके साथै रू० 258.215 लाख का शान्नादेश दि० 27.09.22 को हुआ था जिसमें से रू० 41.78 लाख की धनराशि अवमुक्त होना शेष है। हस्तान्तरण प्रपत्र दिनांक 27.03.2023 को अधिशासी अधिकारी, न०पा०परि० गंगाघाट को प्रेषित।
6	7	नगीना जनपद बिजनौर	50	496.73	385.03	20.10.2022	445.10	25.11.2021/ 20.01.2022	30.06.2022/ 15.02.2023	496.73	100%	1. टिपिंग एरिया - 300.00 वर्गमी० - 100 प्रतिशत 2. ग्री प्रोसेसिंग एरिया कवर्ड - 100 वर्गमी० - 100 प्रतिशत अनकवर्ड - 99 प्रतिशत 3. कम्पोस्ट पेड कवर्ड - 1200 वर्गमी० - 100 प्रतिशत अनकवर्ड - 2800 वर्गमी० - 100 प्रतिशत 4. मशीन शेड - 150 वर्गमी०- 100 प्रतिशत 5. क्यूरिंग एरिया - 180.00 वर्गमी० - 100 प्रतिशत 6. प्रोडक्ट गोडाउन -300.00 वर्गमी० - 100 प्रतिशत 7. वेस्टब्रिज कम्पलीट सेट -1 नग - 100 प्रतिशत 8. वाटर रिक्वायरमेंट - 10000 ली० पी०पी०सी० टैंक एम०एस० स्टेजिंग सहित, बोरिंग एवं पम्प रूम। - 100 प्रतिशत 9. 2 नग टॉयलेट ब्लाक - 100 प्रतिशत 10. गार्ड रूम - 1 नग - 100 प्रतिशत नोट-समस्त कार्य पूर्ण। योजना दिनांक 12.05.2023 को हस्तान्तरित।

क्र० सं०	यूनिट का नाम	सॉलिड वेस्ट मैनेजमेंट योजना का नाम	प्लान्ट की क्षमता (टी०पी०डी०)	मूल स्वीकृत लागत	अनुबन्धित लागत	अवमुक्त धनराशि दिनांक	अवमुक्त धनराशि	अनुबन्ध के अनुसार कार्य प्रारम्भ की तिथि/वास्तविक तिथि	अनुबन्ध के अनुसार कार्य पूर्ण तिथि/सम्पादित तिथि	व्यय धनराशि	भौतिक प्रतिशत	टिप्पणी
1	2	3	4	5	6	7	8	9	10	11	12	
7	30	शाहजहाँपुर	130	1269.71	967.44	15-02-2022 04-07-2022 04-10-2022	1206.20	01.01.2022	04.07.2022/ 28.02.2023	932.11	100%	1. टिपिंग एरिया – समस्त कार्य पूर्ण। 2. ग्री प्रोसेसिंग एरिया कवर्ड – समस्त कार्य पूर्ण। अनकवर्ड – समस्त कार्य पूर्ण। 3. कम्पोस्ट पैड कवर्ड – समस्त कार्य पूर्ण। अनकवर्ड – समस्त कार्य पूर्ण। 4. मशीन शेड – समस्त कार्य पूर्ण। 5. क्यूरिंग एरिया – समस्त कार्य पूर्ण। 6. प्रोडक्ट गोडाउन – समस्त कार्य पूर्ण। 7. वेबमिज कम्पलीट सेट – समस्त कार्य पूर्ण। 8. वाटर रिक्वायरमेंट – समस्त कार्य पूर्ण। 9. टॉयलेट ब्लॉक – समस्त कार्य पूर्ण। 10. गार्ड रूम – समस्त कार्य पूर्ण। 11. बाउण्ड्रीवाल – 1006 मी० के सामेक्ष 1006 मी० बाउण्ड्रीवाल के समस्त निर्माण कार्य पूर्ण। 1 नग गेट का कार्य पूर्ण। 12. आन्तरिक रोड – आन्तरिक रोड के समस्त कार्य पूर्ण।
8	9	सहारनपुर	320	2235.57	1763.23	24.11.2021 24.04.2022 16.12.2022	558.89 558.89 558.89 447.11 2123.78	05.01.2022	04.09.2022/ 28.02.2023	2123.79	100%	1. टिपिंग एरिया– 100 % 2. ग्री प्रोसेसिंग एरिया कवर्ड–100 % अनकवर्ड– 100 % 3. कम्पोस्ट पैड कवर्ड– 100 %, अनकवर्ड– 100 % 4. मशीन शेड– 100 % 5. क्यूरिंग एरिया– 100 % 6. फिनिश प्रोडक्ट गोडाउन– 100 % 7. वे–ब्रिज कम्पलीट सेट– 100 % 8. वाटर टैंक– 100 % 9. 2 नग टॉयलेट ब्लॉक– 100 % 10. गार्ड रूम– 100 % 11. बाउण्ड्रीवाल – 100 % 12. आन्तरिक रोड– 100 % नोट– समस्त कार्य पूर्ण। योजना दिनांक 12.05.2023 को हस्तान्तरित। ₹० 111.78 लाख प्राप्त होना शेष।
9	43	फर्रुखाबाद	120	1273.3	913.75	29.12.2021 27.06.2022 25.08.2022 16.01.2023	318.33 281.68 318.33 291.31 1209.65	10.12.2021	09.04.2022/ 31.03.2023	1209.65	100%	1. टिपिंग एरिया– 100 प्रतिशत कार्य पूर्ण। 2. ग्री प्रोसेसिंग एरिया कवर्ड– 100 प्रतिशत कार्य पूर्ण। अनकवर्ड– 100 प्रतिशत कार्य पूर्ण। 3. कम्पोस्ट पैड कवर्ड– 100 प्रतिशत कार्य पूर्ण। अनकवर्ड– 100 प्रतिशत कार्य पूर्ण। 4. मशीन शेड– 100 प्रतिशत कार्य पूर्ण। 5. क्यूरिंग एरिया– 100 प्रतिशत कार्य पूर्ण। 6. प्रोडक्ट गोडाउन– 100 प्रतिशत कार्य पूर्ण। 7. वेबमिज कम्पलीट सेट– 100 प्रतिशत कार्य पूर्ण। 8. वाटर रिक्वायरमेंट– 100 प्रतिशत कार्य पूर्ण। 9. 1 नग टॉयलेट ब्लॉक– 100 प्रतिशत कार्य पूर्ण। 10. गार्डरूम– 100 प्रतिशत। नोट– समस्त कार्य पूर्ण। योजना दिनांक 17.04.2023 को हस्तगत।

क्र० सं०	यूनिट का नाम	सॉलिड वेस्ट मैनेजमेंट योजना का नाम	प्लान्ट की क्षमता (टि०पी०डी०)	मूल स्वीकृत लागत	अनुवर्धित लागत	अवमुक्त धनराशि		अनुबन्ध के अनुसार कार्य प्रारम्भ की तिथि/वास्तविक तिथि	अनुबन्ध के अनुसार कार्य पूर्ण की तिथि/सम्पन्नित तिथि	व्यय धनराशि	मासिक प्रतिशत	टिप्पणी
						दिनांक	धनराशि					
1		2	3	4	5	6		7	8	9	10	11
10	53	हरदोई	50	511.5	400.83	01/2022 10/2022 Total	255.75 255.75 511.50	12.12.2021/ 15.01.2022	14.03.2022/ 28.02.2023	511.50	100%	1. टिपिंग एरिया - 100% 2. ग्री प्रोसेसिंग एरिया (अ)कवर्ड - 100% (ब) अनकवर्ड - 100% 3. कम्पोस्ट पैड (अ) कवर्ड - 100% (ब) अनकवर्ड - 100% 4. मशीन शेड - 100% 5. क्यूरिंग एरिया - 100% 6. फिनिश प्रोडक्ट गोडाउन - 100% 7. वेवब्रिज कम्पलीज सेट - 100% 8. वाटर रिक्वायरेमेंट - 100% 9. 1 नग टॉयलेट ब्लॉक - 100% 10. गार्ड रूम - 100% नोट-दिनांक 12.05.2023 को योजना अधिशासी अधिकारी, न0पा0च0 हरदोई को हस्तांतरित।
11	29	उन्नाव	65	672.57	455.02	08.10.2021 18.01.2023	336.285 336.285 672.57	25.12.2021	24.06.2022/ 28.02.2023	588.38	100%	1. टिपिंग एरिया- निर्माण कार्य पूर्ण। 2. ग्री प्रोसेसिंग एरिया कवर्ड- निर्माण कार्य पूर्ण। अनकवर्ड - निर्माण कार्य पूर्ण। 3. कम्पोस्ट पैड कवर्ड- निर्माण कार्य पूर्ण। अनकवर्ड- निर्माण कार्य पूर्ण। 4. मशीन शेड- निर्माण कार्य पूर्ण। 5. क्यूरिंग एरिया- निर्माण कार्य पूर्ण। 6. प्रोडक्ट गोडाउन- निर्माण कार्य पूर्ण। 7. वेवब्रिज कम्पलीट सेट- निर्माण कार्य पूर्ण। 8. वाटर रिक्वायरेमेंट- निर्माण कार्य पूर्ण। 9. 2 नग टॉयलेट ब्लॉक- निर्माण कार्य पूर्ण। 10. गार्ड रूम- निर्माण कार्य पूर्ण। 11. बाउण्ड्रीवाल - निर्माण कार्य पूर्ण। 12. आन्तरिक रोड- निर्माण कार्य पूर्ण। नोट- समस्त कार्य पूर्ण। योजना दिनांक 28.06.2023 को हस्तांतरित।
12	31	खोडा मकनपुर जनपद गाजियाबाद	90	783.82	590.37	28.11.2022	783.82	05.01.2022/ 25.04.2022	04.05.2022/ 15.03.2023	695.95	100%	1. टिपिंग एरिया - 100 प्रतिशत पूर्ण। 2. ग्री प्रोसेसिंग एरिया कवर्ड - 100 प्रतिशत पूर्ण। अनकवर्ड - 100 प्रतिशत पूर्ण। 3. कम्पोस्ट पैड कवर्ड - 100 प्रतिशत पूर्ण। अनकवर्ड - 100 प्रतिशत पूर्ण। 4. मशीन शेड - 100 प्रतिशत पूर्ण। 5. क्यूरिंग एरिया - 100 प्रतिशत पूर्ण। 6. प्रोडक्ट गोडाउन - 100 प्रतिशत पूर्ण। 7. वेवब्रिज कम्पलीज सेट - 100 प्रतिशत पूर्ण। 8. वाटर रिक्वायरेमेंट - 100 प्रतिशत पूर्ण। 9. 1 नग टॉयलेट ब्लॉक - 100 प्रतिशत पूर्ण। 10. गार्ड रूम - 100 प्रतिशत पूर्ण। कार्य पूर्ण एवं योजना दिनांक 15.05.2023 को हस्तांतरित।

क्र० सं०	यूनिट का नाम	सॉलिड वेस्ट मैनेजमेंट योजना का नाम	प्लान्ट की क्षमता (टि०पी०डी०)	मूल स्वीकृत लागत	अनुबन्धित लागत	अवमुक्त धनराशि दिनांक	अनुबन्ध के अनुसार कार्य प्रारम्भ की तिथि/वास्तविक तिथि	अनुबन्ध के अनुसार कार्य पूर्ण की तिथि/सम्प्राप्ति तिथि	व्यय धनराशि	भौतिक प्रतिशत	टिप्पणी
1		2	3	4	5	6	7	8	9	10	11
13	31	सिकन्दरबाद जनपद बुलन्दशहर	50	526.52	306.01	03.02.2022	22.11.2021/ 12.05.2022	21.02.2022/ 15.03.2023	360.60	100%	1. टिपिंग एरिया – 100 प्रतिशत पूर्ण। 2. प्री प्रोसेसिंग एरिया कवर्ड – 100 प्रतिशत पूर्ण। अनकवर्ड – 100 प्रतिशत पूर्ण। 3. कम्पोस्ट पैड कवर्ड – 100 प्रतिशत पूर्ण। अनकवर्ड – 100 प्रतिशत पूर्ण। 4. मशीन शेड – 100 प्रतिशत पूर्ण। 5. क्यूरिंग एरिया – 100 प्रतिशत पूर्ण। 6. प्रोडक्ट गोडाउन – 100 प्रतिशत पूर्ण। 7. रेवेन्जिज कम्पलीज सेट – 100 प्रतिशत पूर्ण। 8. वाटर रिवायरमेन्ट – 100 प्रतिशत पूर्ण। 9. 1 नग टॉयलेट ब्लॉक – 100 प्रतिशत पूर्ण। 10. गार्ड रूम – 100 प्रतिशत पूर्ण। कार्य पूर्ण एवं योजना दिनांक 03.05.2023 को हस्तान्तरित।
14	48	बाँदा	55	727.71	527.95	01/2022	05.01.2022	04.07.2022/ 28.02.2023	616.59	100%	1. टिपिंग एरिया – पूर्ण। 2. प्री प्रोसेसिंग एरिया कवर्ड – पूर्ण। अनकवर्ड – पूर्ण। 3. कम्पोस्ट पैड कवर्ड – पूर्ण। अनकवर्ड – पूर्ण। 4. मशीन शेड – पूर्ण। 5. क्यूरिंग एरिया – पूर्ण। 6. रेवेन्जिज कम्पलीज सेट – पूर्ण। 7. वाटर रिवायरमेन्ट – पूर्ण। 8. 1 नग टॉयलेट ब्लॉक – पूर्ण। 9. गार्ड रूम – पूर्ण। 10. बाउण्ड्रीवाल – पूर्ण। समस्त कार्य पूर्ण। योजना दिनांक 09.06.2023 को हस्तान्तरित।
15	19	पडरौना, जनपद कुशीनगर	50	504.17	384.66	04/2022 12/2022	01.12.2021	01.06.2022/ 28.02.2023	504.17	100%	1. Tipping Area or Receiving Area – Uncovered. 2. Pre Processing Area - (i) Covered – समस्त कार्य पूर्ण। (ii) Uncovered – समस्त कार्य पूर्ण। 3. Compost Pad (i) Covered – समस्त कार्य पूर्ण। (ii) Uncovered – समस्त कार्य पूर्ण। 4. Machine Shed - समस्त कार्य पूर्ण। 5. Curing Area – समस्त कार्य पूर्ण। 6. Finished Product Godown - समस्त कार्य पूर्ण। 7. Earth Filling – कार्य पूर्ण। 8. Boring – कार्य पूर्ण। 9. Toilet Block – समस्त कार्य पूर्ण। 10. Gaurd room with Worker's Cradle and Weighbridge Room – कार्य प्रगति पर। नोट- समस्त कार्य पूर्ण। योजना दिनांक 10.05.2023 को हस्तगत।

क्र० स०	यूनिट का नाम	सॉलिड वेस्ट मैनेजमेंट योजना का नाम	प्लान्ट की क्षमता (टी०पी०डी०)	मूल स्वीकृत लागत	अनुबन्धित लागत	अवमुक्त धनराशि		अनुबन्ध के अनुसार कार्य प्रारम्भ की तिथि/वास्तविक तिथि	अनुबन्ध के अनुसार कार्य पूर्ण की तिथि/सम्भावित तिथि	व्यय धनराशि	भौतिक प्रतिशत	टिप्पणी
						दिनांक	धनराशि					
1		2	3	4	5	6		7	8	9	10	11
16	25	हाथरस	60	577.06	407.18	12/2021	577.06	01.01.2022/ 28.03.2022	01.03.2022/ 28.02.2023	527.00	100%	1. टिपिंग एरिया - पूर्ण। 2. ग्री प्रोसेसिंग एरिया कवर्ड - पूर्ण। अनकवर्ड - पूर्ण। 3. कम्पोस्ट पैड कवर्ड - पूर्ण। अनकवर्ड - पूर्ण। 4. मशीन शेड - पूर्ण। 5. क्यूरिंग एरिया - पूर्ण। 6. वेवब्रिज कम्पलीज सेट - पूर्ण। 7. वाटर रिक्वायरेमेंट - पूर्ण। 8. 1 नग टॉयलेट ब्लॉक - पूर्ण। 9. गार्ड रूम - पूर्ण। 10. बाउण्ड्रीवाल - पूर्ण। कार्य पूर्ण। योजना दिनांक 16.05.2023 को हस्तान्तरित।
17	18	चन्दौसी, जनपद सम्मल	50	727.73	557.37	31.03.2022 23.02.2023	363.865 363.865 727.73	05.01.2022/ 15.03.2022	04.07.2022/ 31.03.2023	679.32	100%	1. टिपिंग एरिया - 100 प्रतिशत पूर्ण। 2. ग्री प्रोसेसिंग एरिया कवर्ड - 100 प्रतिशत पूर्ण। अनकवर्ड - 100 प्रतिशत पूर्ण। 3. कम्पोस्ट पैड कवर्ड - 100 प्रतिशत पूर्ण। अनकवर्ड - 100 प्रतिशत पूर्ण। 4. मशीन शेड - 100 प्रतिशत पूर्ण। 5. क्यूरिंग एरिया - 100 प्रतिशत पूर्ण। 6. प्रोडक्ट गोडाउन - 100 प्रतिशत पूर्ण। 7. वेवब्रिज कम्पलीज सेट - 100 प्रतिशत पूर्ण। 8. वाटर रिक्वायरेमेंट - 100 प्रतिशत पूर्ण। 9. 1 नग टॉयलेट ब्लॉक - 100 प्रतिशत पूर्ण। 10. गार्ड रूम - 100 प्रतिशत पूर्ण। नोट:- समस्त कार्य पूर्ण। यूनिट के मन्त्रांक 2108 दिनांक 09.06.2023 को हस्तान्तरण प्रपत्र प्रेषित।
18	36	उरई	90	1094.4	856.72	01.12.2021 15.02.2023 14.03.2023 06.06.2023	273.60 273.60 273.60 218.88 1039.68	31.12.2021	31.12.2022/ 28.02.2023	1018.00	100%	Site Cleaning including uprooting of roots, bush, small trees etc. all complete. - कार्य पूर्ण। Tipping Area or Receiving Area -Uncovered - कार्य पूर्ण। ग्री-प्रोसेसिंग एरिया कवर्ड - कार्य पूर्ण। अनकवर्ड - समस्त कार्य पूर्ण। 3. कम्पोस्ट पैड - कवर्ड-कार्य पूर्ण। अनकवर्ड - कार्य पूर्ण। 4. मशीन शेड - कार्य पूर्ण। 5. क्यूरिंग एरिया - कार्य पूर्ण। 6. फिनिश प्रोडक्ट - कार्य पूर्ण। 7. वाटर रिक्वायरेमेंट - कार्य पूर्ण। 8. टॉयलेट ब्लॉक - कार्य पूर्ण। 9. बाउण्ड्रीवाल-कार्य पूर्ण। नोट:- समस्त कार्य पूर्ण। योजना दिनांक 03.07.2023 को हस्तान्तरित।

क्र० स०	यूनिट का नाम	सॉलिड वेस्ट मैनेजमेंट योजना का नाम	प्लान्ट की क्षमता (टी०पी०डी०)	मूल स्वीकृत लागत	अनुबन्धित लागत	अवमुक्त धनराशि दिनांक	अनुबन्ध के अनुसार कार्य प्रारम्भ की तिथि/वास्तविक तिथि	अनुबन्ध के अनुसार कार्य पूर्ण की तिथि/सम्पादित तिथि	व्यय धनराशि	भौतिक प्रतिशत	टिप्पणी
1		2	3	4	5	6	7	8	9	10	11
19	14	देवरिया	75	748.02	569.19	01/2022	07-01-2022	06.06.2023/ 31.03.2023	650.45	100%	1. डिपिंग एरिया -100 प्रतिशत। 2. ग्री प्रोसेसिंग एरिया (अ) कवर्ड -100 प्रतिशत, (ब) अनकवर्ड -100 प्रतिशत। 3. कम्पोस्ट पैड (अ) कवर्ड -100 प्रतिशत, (ब) अनकवर्ड -100 प्रतिशत। 4. मशीन शेड - 100 प्रतिशत। 5. क्यूरींग एरिया - 100 प्रतिशत। 6. प्रोडक्ट गोडाउन - 100 प्रतिशत। 7. वेवब्रिज कम्पलीज सेट -100 प्रतिशत। 8. वाटर रिक्वायरमेंट -100 प्रतिशत। 9. 2 नग टॉयलेट ब्लॉक - 100 प्रतिशत। 10. गार्ड रूम -100 प्रतिशत। 11. बाउण्ड्रीवाल -प्राविधानित नहीं है। 12. आन्तरिक रोड -प्राविधानित नहीं है। नोट- समस्त कार्य पूर्ण। हस्तान्तरण प्रपत्र 872 दिनांक 22.06.2023 को अधिशासी अधिकारी, नगपा०परि०, देवरिया को प्रेषित।
20	44	अयोध्या	140	1749.98	1369.48	04-2022 11-2022 01-2023	05-01-2022	04.10.2022/ 28.02.2023	1518.08	100%	1. डिपिंग एरिया - कार्य पूर्ण। 2. ग्री प्रोसेसिंग एरिया (अ) कवर्ड -कार्य पूर्ण। (ब) अनकवर्ड - कार्य पूर्ण। 3. कम्पोस्ट पैड (अ) कवर्ड -कार्य पूर्ण। (ब) अनकवर्ड -कार्य पूर्ण। 4. मशीन शेड - कार्य पूर्ण। 5. क्यूरींग एरिया -कार्य पूर्ण। 6. प्रोडक्ट गोडाउन -कार्य पूर्ण। 7. वेवब्रिज कम्पलीज सेट -कार्य पूर्ण। 8. वाटर रिक्वायरमेंट - कार्य पूर्ण। 9. 2 नग टॉयलेट ब्लॉक - कार्य पूर्ण। 10. गार्ड रूम - कार्य पूर्ण। 11. लगभग 980 मी० बाउण्ड्रीवाल- कार्य पूर्ण। 12. आन्तरिक रोड -कार्य पूर्ण।
21	36	झोंसी	320	2762.41	1683.10	06.01.2022	06.01.2022	05.10.2022/ 31.03.2023	2421.17	100%	1. डिपिंग एरिया - कार्य पूर्ण। 2. ग्री प्रोसेसिंग एरिया (अ) कवर्ड -कार्य पूर्ण। (ब) अनकवर्ड - कार्य पूर्ण। 3. कम्पोस्ट पैड (अ) कवर्ड -कार्य पूर्ण। (ब) अनकवर्ड -कार्य पूर्ण। 4. मशीन शेड - कार्य पूर्ण। 5. क्यूरींग एरिया -कार्य पूर्ण। 6. प्रोडक्ट गोडाउन -कार्य पूर्ण। 7. वेवब्रिज कम्पलीज सेट -कार्य पूर्ण। 8. वाटर रिक्वायरमेंट - कार्य पूर्ण। 9. 2 नग टॉयलेट ब्लॉक - कार्य पूर्ण। 10. गार्ड रूम - कार्य पूर्ण। 11. आन्तरिक रोड -कार्य पूर्ण।

क्र० सं०	यूनिट का नाम	सॉलिड वेस्ट मैनेजमेंट योजना का नाम	प्लांट की क्षमता (टि०पी०डी०)	मूल स्वीकृत लागत	अनुबन्धित लागत	अवमुक्त धनराशि		अनुबन्ध के अनुसार कार्य प्रारम्भ की तिथि/वास्तविक तिथि	अनुबन्ध के अनुसार कार्य पूर्ण की तिथि/सम्भावित तिथि	व्यय धनराशि	भौतिक प्रतिशत	टिप्पणी
						दिनांक	धनराशि					
1		2	3	4	5	6		7	8	9	10	11
22	19	कुशीनार	55	614.77	484.50	08/2022 02/2023	307.39 307.79 614.78	01.12.2021/ 01.06.2022	01.06.2022/ 31.03.2023	575.48	100%	1. टिपिंग एरिया – कार्य पूर्ण। 2. ग्री प्रोसेसिंग एरिया (अ) कवर्ड – कार्य पूर्ण। (ब) अनकवर्ड – कार्य पूर्ण। 3. कम्पोस्ट पैड (अ) कवर्ड – कार्य पूर्ण। (ब) अनकवर्ड – कार्य पूर्ण। 4. मशीन शेड – कार्य पूर्ण। 5. क्यूरिंग एरिया – कार्य पूर्ण। 6. प्रोडक्ट गोडाउन – कार्य पूर्ण। 7. वेवब्रिज कम्पलीट सेट – कार्य पूर्ण। 8. वाटर रिकवोरमेंट – कार्य पूर्ण। 9. 2 नग टॉयलेट ब्लॉक – कार्य पूर्ण। 10. गार्ड रूम – कार्य पूर्ण। 11. आन्तरिक रोड – कार्य पूर्ण।
23	9	कैराना जनपद शामिली	50	473.97	307.83	12.10.2021	236.985 236.985 473.98	07.12.2021/ 20.07.2022	06.03.2022/ 28.02.2023	412.15	98%	1. टिपिंग एरिया – 100 प्रतिशत 2. ग्री प्रोसेसिंग एरिया कवर्ड – 100 प्रतिशत अनकवर्ड – 100 प्रतिशत 3. कम्पोस्ट पैड कवर्ड – 95 अनकवर्ड – 100 प्रतिशत 4. मशीन शेड – 95 प्रतिशत 5. क्यूरिंग एरिया – 95 प्रतिशत 6. प्रोडक्ट गोडाउन – 87 प्रतिशत 7. वेवब्रिज कम्पलीट सेट – 95 प्रतिशत 8. वाटर रिकवोरमेंट – 9. 2 नग टॉयलेट ब्लॉक – 90 प्रतिशत 10. गार्ड रूम – 90 प्रतिशत नोट – द्वितीय किश्त का शासनादेश दिनांक 21.03.2023 जारी। धनराशि अप्राप्त। कार्य प्रगति पर।
24	49	बरेली	500	2404.18	1613.60	11-01-22 30-03-22 30-09-22	2283.97	07.12.2021	06.03.2022/ 28.02.2023	2082.99	98%	1. टिपिंग एरिया – 100 प्रतिशत कार्य पूर्ण। 2. ग्री प्रोसेसिंग एरिया (अ) कवर्ड – 100 प्रतिशत कार्य पूर्ण, (ब) अनकवर्ड – 100 प्रतिशत कार्य पूर्ण। 3. कम्पोस्ट पैड कवर्ड – 100 प्रतिशत कार्य पूर्ण। अनकवर्ड – 100 प्रतिशत कार्य पूर्ण। 4. मशीन शेड – 100 प्रतिशत कार्य पूर्ण। 5. क्यूरिंग एरिया – 95 प्रतिशत कार्य पूर्ण। 6. प्रोडक्ट गोडाउन – 100 प्रतिशत कार्य पूर्ण। 7. वेवब्रिज कम्पलीट सेट – 90 प्रतिशत कार्य पूर्ण आगे कार्य प्रगति पर। 8. वाटर रिकवोरमेंट – 90 प्रतिशत कार्य पूर्ण आगे कार्य प्रगति पर। 9. 2 नग टॉयलेट ब्लॉक – 100 प्रतिशत कार्य पूर्ण। 10. गार्ड रूम – 100 प्रतिशत कार्य पूर्ण।

क्र० स०	यूनिट का नाम	सॉलिड वेस्ट मैनेजमेंट योजना का नाम	प्लान्ट की क्षमता (टि०पी०डी०)	मूल स्वीकृत लागत	अनुबन्धित लागत	अवमुक्त धनराशि		अनुबन्ध के अनुसार कार्य प्रारम्भ की तिथि/वास्तविक तिथि	अनुबन्ध के अनुसार कार्य पूर्ण की तिथि/समाप्ति तिथि	व्यय धनराशि	भौतिक प्रतिशत	टिप्पणी
						दिनांक	धनराशि					
1		2	3	4	5	6		7	8	9	10	11
25	8	एटा	60	558.68	380.31	--	558.68	14-12-2021/ 09.04.2022	14.03.2022/ 28.02.2023	402.17	98%	1. टिपिंग एरिया - कार्य प्रगति पर। (प्रगति 95 प्रतिशत) 2. ग्री-प्रोसेसिंग एरिया कवर्ड- कार्य प्रगति पर। (प्रगति 94 प्रतिशत) अनकवर्ड - कार्य प्रगति पर। (प्रगति 94 प्रतिशत) 3. कम्पोस्ट पैड कवर्ड - कार्य प्रगति पर। (प्रगति 93 प्रतिशत) अनकवर्ड - कार्य प्रगति पर। (प्रगति 95 प्रतिशत) 4. मशीन शेड - कार्य प्रगति पर। (प्रगति 92 प्रतिशत) 5. क्यूरिंग एरिया - कार्य प्रगति पर। (प्रगति 90 प्रतिशत) 6. प्रोडक्ट गोडाउन - कार्य प्रगति पर। (प्रगति 92 प्रतिशत) 7. वेब्रिज कम्पलीज सेट- कार्य प्रगति पर। (प्रगति 95 प्रतिशत) 8. वाटर रिकवरीसेन्ट - कार्य प्रगति पर। (प्रगति 80 प्रतिशत) 9. टॉयलेट ब्लाक - कार्य प्रगति पर। (प्रगति 95 प्रतिशत) 10. गार्ड रूम - कार्य प्रगति पर। (प्रगति 95 प्रतिशत) 11. बाउण्ड्रीवाल - कार्य में शामिल नहीं है। 12. आन्तरिक रोड - कार्य में शामिल नहीं है। नोट- ₹ 278.10 लाख का उपयोगिता प्रमाणपत्र दिनांक 26.07.2023 को शासन को प्रेषित। धनराशि अप्राप्त।
26	39	बहराइच	75	969.53	762.67	24-11-21 03-12-21 27.02.2023 Total	300.000 184.765 484.765 969.53	05.01.2022/ 08.04.2022	04.07.2023	871.21	98%	1. टिपिंग एरिया - 98% 2. ग्री प्रोसेसिंग एरिया (अ)कवर्ड - 90%, (ब) अनकवर्ड - 95% 3. कम्पोस्ट पैड (अ) कवर्ड - 97%, (ब) अनकवर्ड - 90% 4. मशीन शेड - 98% 5. क्यूरिंग एरिया. 98% 6. प्रोडक्ट गोडाउन - 98% 7. वेब्रिज कम्पलीज सेट - 95% 8. वाटर रिकवरीसेन्ट - 80% 9. 2 नग टॉयलेट ब्लाक - 85% 10. गार्ड रूम - 92% 11. बाउण्ड्रीवाल - 100% 12. आन्तरिक रोड - 98% 1. टिपिंग एरिया - 100% 2. ग्री प्रोसेसिंग एरिया (अ)कवर्ड - 95%, (ब) अनकवर्ड - 100% 3. कम्पोस्ट पैड (अ) कवर्ड - 91%, (ब) अनकवर्ड - 99% 4. मशीन शेड - 96% 5. क्यूरिंग एरिया - 93% 6. प्रोडक्ट गोडाउन - 96% 7. वेब्रिज कम्पलीज सेट - 50% 8. वाटर रिकवरीसेन्ट - 85% 9. 2 नग टॉयलेट ब्लाक - 95% 10. गार्ड रूम - 90% 11. बाउण्ड्रीवाल - 94% 12. आन्तरिक रोड - 95% नोट- धनराशि ₹ 1176.76 लाख का उपयोगिता प्रमाण-पत्र दिनांक 26.07.2023 को शासन को प्रेषित। धनराशि अप्राप्त।
27	18	रामपुर	140	1568.76	1226.31	03-03-2022 23.02.2023 22.06.2023	392.19 392.19 392.19 1176.57	05.01.2022/ 15.03.2022	04.07.2022/ 31.03.2023	1170.26	91%	

क्र० सं०	यूनिट का नाम	सॉलिड वेस्ट मैनेजमेंट योजना का नाम	प्लांट की क्षमता (टी०पी०डी०)	मूल स्वीकृत लागत	अनुवर्धित लागत	अवमुक्त धनराशि		अनुबन्ध के अनुसार कार्य प्रारम्भ की तिथि/वास्तविक तिथि	अनुबन्ध के अनुसार कार्य पूर्ण की तिथि/सम्भावित तिथि	व्यय धनराशि	भौतिक प्रतिशत	टिप्पणी
						दिनांक	धनराशि					
1		2	3	4	5	6		7	8	9	10	11
28	53	लखीमपुर जनपद खीरी	65	686.19	533.86	01-12-2021 28.02.2023	343.095 343.095 686.19	18.12.2021/ 15.02.2022	20.03.2022/ 31.03.2023	555.00	85%	1. डिपिंग एरिया - 100% 2. ग्री प्रोसेसिंग एरिया (अ)कवर्ड - 95%, (ब) अनकवर्ड - 100% 3. कम्पोस्ट पैड (अ) कवर्ड - 90%, (ब) अनकवर्ड - 100% 4. मशीन शेड - 95% 5. क्यूरिंग एरिया - 95% 6. प्रोडक्ट गोडाउन - 95% 7. वेवब्रिज कम्पलीज सेट - 0% 8. वाटर रिक्वायरमेंट - 50% 9. टॉयलेट ब्लाक - 95% 10. गार्ड रूम - 95% 11. नाली एवं एग्नेन - 90% 12. द्यूबेल - 100% 13. पम्परूम - 100% 14. नाली एवं एग्नेन - 90%
29	14	गोरखपुर	500	2840.16	2195.76		710.04 710.04 1420.08	07.01.2022	31.03.2023	1420.08	80%	1. डिपिंग एरिया - 90 प्रतिशत 2. ग्री प्रोसेसिंग एरिया (अ)कवर्ड - (ब) अनकवर्ड - 3. कम्पोस्ट पैड (अ) कवर्ड - (ब) अनकवर्ड - 4. मशीन शेड - 90 प्रतिशत। 5. क्यूरिंग एरिया - 90 प्रतिशत। 6. प्रोडक्ट गोडाउन - 98 प्रतिशत। 7. वेवब्रिज कम्पलीज सेट - 8. वाटर रिक्वायरमेंट - 100 प्रतिशत। 9. 2 नग टॉयलेट ब्लाक - 90 प्रतिशत। 10. गार्ड रूम - 90 प्रतिशत। 11. बाउण्ड्रीवाल - 80 प्रतिशत। 12. आन्तरिक रोड - नोट:- ₹0 1165.25 लाख का उपयोगिता प्रमाण-पत्र यूनिट के पत्रांक 851 दिनांक 15.06.2023 द्वारा नगर आयुक्त, नगर निगम, गोरखपुर को प्रेषित एवं नगर आयुक्त, न०नि०, गोरखपुर के पत्रांक 181 दिनांक 10.07.2023 को राज्य मिशन निदेशक, स्वच्छ भारत मिशन-नगरीय, लखनऊ को प्रेषित। धनराशि अप्राप्त।
30	38	भदोही	55	566.59	405.29	12.10.2021	283.30	15.12.2021/ 10.12.2022	14.03.2022/ 31.03.2023	283.30	78%	1. डिपिंग एरिया - 100% 2. ग्री प्रोसेसिंग एरिया (अ)कवर्ड - 100%, (ब) अनकवर्ड - 100% 3. कम्पोस्ट पैड (अ) कवर्ड - 100%, (ब) अनकवर्ड - 25% 4. मशीन शेड - 100% 5. क्यूरिंग एरिया - 80% 6. प्रोडक्ट गोडाउन - 65% 7- टॉयलेट ब्लाक - 95% नोट:- पत्रांक 993 दिनांक 16.05.2023 द्वारा ₹0 215.64 लाख का उपयोगिता प्रमाण-पत्र प्रेषित। दिनांक 23.06.2023 को शासन प्रेषित। धनराशि अप्राप्त।

क्र० सं०	यूनिट का नाम	सॉलिड वेस्ट मैनेजमेंट योजना का नाम	प्लान्ट की क्षमता (टी०पी०डी०)	मूल स्वीकृत लागत	अनुबन्धित लागत	अवमुक्त धनराशि दिनांक	अवमुक्त धनराशि धनराशि	अनुबन्ध के अनुसार कार्य प्रारम्भ की तिथि/वास्तविक तिथि	अनुबन्ध के अनुसार कार्य पूर्ण की तिथि/सम्भावित तिथि	व्यय धनराशि	भौतिक प्रतिशत	टिप्पणी
1		2	3	4	5	6		7	8	9	10	11
31	35	फिरोजाबाद	250	1710.98	1331.63	24-11-2021 27-09-2022 10-03-2023	427.745 427.745 344.51 1200.00	06.01.2022	28.02.2023	1200.00	75%	रिसीविंग एरिया/टीपिंग एरिया अनकवर्ड, प्रोप्रोसेसिंग एरिया अनकवर्ड एवं कम्पोस्ट पैड के स्लेटफार्म की ब्रिक ड्रेन एवं स्लेटफार्म का कार्य पूर्ण। क्यूरींग एरिया कवर्ड, फिनिशड प्रोडक्ट गोडाउन एवं मशीन शेड के के स्ट्रक्चर, ब्रिक वर्क, प्लास्टर का कार्य पूर्ण, पुट्टी का कार्य प्रगति पर। प्रोप्रोसेसिंग एरिया कवर्ड एवं मशीन शेड के ड्रस शेड का कार्य पूर्ण, कम्पोस्ट पैड शेड कवर्ड की ड्रस के कोलम का कार्य पूर्ण, फिनिश प्रोडक्ट गोडाउन एवं क्यूरींग शेड के ड्रस के रास्टर का कार्य पूर्ण, परलिन का कार्य प्रगति पर। कम्पोस्ट पैड अनकवर्ड का कार्य 5700.00 वर्ग मी० पूर्ण, अवशेष कार्य प्रगति पर। डेबरेज रूम एवं गार्ड रूम की छत, ब्रिक वर्क एवं प्लास्टर का कार्य पूर्ण, 100 कि०ली०/15 मी० स्टेजिंग के अवर जलाशय का कार्य पूर्ण। 75 कि०ली० ओवर ग्राउण्ड टैंक का कार्य पूर्ण, प्लास्टर का कार्य प्रगति पर। कार्यालय भवन की फुटिंग एवं प्लिंथ बीम का कार्य पूर्ण, अवशेष कार्य प्रगति पर। कैम्पस में 1500 वर्ग मी० रोड का कार्य पूर्ण, अवशेष कार्य प्रगति पर है। कार्य तीव्र गति से कराया जा रहा है तथा धन की उपलब्धता के आधार कार्य को पूर्ण करा दिया जायेगा। नोट— रु० 1080.00 लाख का उपयोगिता प्रमाण-पत्र यूनिट के पत्रांक 793 दिनांक 17.06.2023 द्वारा नगर अधिस्त, नगर निगम, फिरोजाबाद को प्रेषित किया जा चुका है। दिनांक 20.07.2023 को शासन को प्रेषित। धनराशि अप्राप्त।
32	37	गाजीपुर	50	583.52	450.92	10-12-2021	291.76	04.01.2022/ 01.05.2022	03.01.2023/ 31.07.2023	291.76	70%	1. डिपिंग एरिया — 56 प्रतिशत कार्य पूर्ण। 2. प्रोप्रोसेसिंग एरिया (अ)कवर्ड — 56 प्रतिशत कार्य पूर्ण। (ब) अनकवर्ड 3. कम्पोस्ट पैड (अ) कवर्ड — 52 प्रतिशत कार्य पूर्ण। (ब) अनकवर्ड 4. मशीन शेड — 47 प्रतिशत कार्य पूर्ण। 5. क्यूरींग एरिया — 52 प्रतिशत कार्य पूर्ण। 6. प्रोडक्ट गोडाउन — 52 प्रतिशत कार्य पूर्ण। 7. वेवब्रिज कम्पलीज सेट — 8. वाटर रिकवरीमेन्ट — 31 प्रतिशत कार्य पूर्ण। 9. 2 नग टॉयलेट ब्लॉक — 91 प्रतिशत कार्य पूर्ण। 10. गार्ड रूम — 86 प्रतिशत कार्य पूर्ण। 11. बाउण्ड्रीवाल— 100 प्रतिशत कार्य पूर्ण। नोट—सॉलिड वेस्ट गाजीपुर का कार्यस्थल लोलेड है। जिसकी मिट्टी भराई हेतु जिला प्रशासन की गठित कमेटी द्वारा 15532.60 घनमीटर मिट्टी भराई का आकलन किया गया है। मिट्टी भराई हेतु यूनिट के पत्रांक 540 दिनांक 29.06.22, पत्रांक 708 दिनांक 22.08.22, पत्रांक 832 दिनांक 30.09.22 एवं 876 दिनांक 17.10.22 द्वारा अधिशासी अधिकारी, नगर पालिका परिसर, गाजीपुर से अनुरोध किया गया है। मिट्टी भराई का कार्य अपेक्षित है। अधिशासी अधिकारी, न०पा०१०, गाजीपुर द्वारा अपने पत्रांक 655/23 दिनांक 16.01.2023 द्वारा मिट्टी भराई को सम्मिलित करते हुए योजना का पुनरीक्षित आगमन तैयार किये जाने के निर्देश दिये गये हैं। पुनरीक्षित आगमन का गठन किया जा रहा है।

क्र० सं०	यूनिट का नाम	सॉलिड वेस्ट मैनेजमेंट योजना का नाम	प्लान्ट की क्षमता (टी०पी०डी०)	मूल स्वीकृत लागत	अनुबन्धित लागत	अवमुक्त धनराशि	अनुबन्ध के अनुसार कार्य प्रारम्भ की तिथि/वास्तविक तिथि	अनुबन्ध के अनुसार कार्य पूर्ण की तिथि/सम्पादित तिथि	व्यय धनराशि	भौतिक प्रतिशत	टिप्पणी
1	2	3	4	5	6	धनराशि	7	8	9	10	11
33	3	मऊ	130	1407.24	1098.09	351.81 351.81 703.62	05-01-2022	31.03.2023	501.81	64%	1- टिपिंग एरिया- 2- फ्री प्रोसेसिंग एरिया- कवर्ड- 0, अकवर्ड-35 प्रतिशत। 3-कम्पोस्ट पैड- कवर्ड- 68 प्रतिशत। अकवर्ड- 38 प्रतिशत। 4-मशीन शेड- 58 प्रतिशत 5-क्लरिंग एरिया- 68 प्रतिशत 6-प्रोडक्ड गोडाउन- 68 प्रतिशत 7-वैब्रिज कम्पलीट सेट-0 प्रतिशत 8-वाटर रिचार्जिंग-30 प्रतिशत 9- 2 नंग टायलेट ब्लॉक-62 प्रतिशत 10-गार्ड रूम- 68 प्रतिशत 11-बाउण्ड्रीवाल-लगभग 95 प्रतिशत। 12-आन्तरिक रोड-0 प्रतिशत
34	44	टाण्डा जनपद अम्बेडकर नगर	50	742.36	574.18	371.18	05-01-2022	04.07.2022/ 30.06.2023	85.25	12%	लगभग 350 मी० बाउण्ड्रीवाल के कालम व चिनाई कार्य पूर्ण, दिनांक 07.04.2022 को कार्यस्थल पर स्थानीय लोगों द्वारा विवाद किये जाने एवं जान से मारने की धमकी देने पर कार्य बन्द हो गया है। दिनांक 28.09.2022 को खिलाधिकारी महोदय, अम्बेडकरनगर द्वारा कार्यस्थल का निरीक्षण किया गया एवं निर्देश दिये गये कि उक्त कार्य हेतु यदि भूमि उपयुक्त नहीं है तो किसी अन्य स्थल का चयन किया जाये। नवीन स्थल चिन्हित करने हेतु यूनिट कार्यालय के पत्रांक-1581 दिनांक 14.12.2022 द्वारा उपजिलाधिकारी/अधिसायी अधिकारी, नगर पालिका परिषद टाण्डा, जनपद अम्बेडकरनगर से अनुरोध किया गया है। उक्त के क्रम में अधोहस्ताक्षरी के साथ उपजिलाधिकारी महोदय, टाण्डा, अम्बेडकरनगर द्वारा दिनांक 28.01.2023 को तहसील-टाण्डा के क्षेत्रान्तर्गत ग्राम-महुआरी में गाटा सं०-6 में भूमि का चिन्हकन कराया गया है। उक्त भूमि के समीप पूर्व में ही नगर पंचायत, इतिहासगंज, अम्बेडकरनगर का एम०आर०एफ० सेक्टर निर्मित है। संज्ञान में आया है कि उक्त भूमि पर प्लाट निर्मित करने के विरुद्ध शायीनों द्वारा मा० उच्च न्यायालय की खण्डपीठ, लखनऊ में याचिका दायर की गयी है।
35	9	शामली	50	383.48	257.51	191.74	07.12.2021	06.03.2022/ 31.03.2023	0.00	0%	दिनांक 27.07.2023 को भूमि का विहाकन कर लिया गया है। सर्वे एवं मूला परीक्षण का कार्य पूर्ण।
36	25	कासगंज	50	675.55	493.50	337.78	01.01.2022	01.06.2022	0.00	0%	नगर पालिका परिषद कासगंज द्वारा उक्त योजना हेतु अन्यत्र स्थल का चयन कर लिया गया है। भूमि का विहाकन पूर्ण। मूला परीक्षण का कार्य पूर्ण।
		कुल योग	4305	37041.40	26939.93	31209.65			28550.69		