

Details of Sewerage Projects under Namami Gange Programme

Uttarakhand

Sl. No.	Towns	Details of Sewerage Projects	Sanctioned Cost(Rs. In Crore)	Scope and Achievements				Status (Completed/ Under Progress/ Under Tendering)	Completion Schedule
				STP Capacity (New + Rehabilitation) (MLD)		Sewer Network to be laid (km)			
				Targeted	Achieved	Targeted	Achieved		
1	Badrinath	Interception and Diversion (I&D)	7.259	0	0	7.53	7.53	Completed	Aug-2017
2	Badrinath	Pollution Abatement works (Interception and Diversion with STP)	18.23	1.01	1.01			Completed	Jul-2020
3	Devprayag	Sewage Treatment Plant (STP)	3.664	1.4	1.4			Completed	Jul-2016
4	Devprayag	Interception and Diversion (I&D)	7.269	0.22	0.22	7.6	7.6	Completed	Oct-2017
5	Devprayag	Restoration and Reconstruction of Sewerage Scheme due to disaster in Devprayag	4.5	0	0			Completed	Aug-2016
6	Joshimath	Interception and Diversion (I&D)	9.61	0	0	27.66	27.66	Completed	Mar-2016
7	Gopeshwar	Interception and Diversion (I&D)	10.18	0	0	35.63	35.63	Completed	Mar-2017
8	Chamoli-Gopeshwar	Interception & Diversion and STP, at Chamoli	61.83	4.38	4.38	1.04	1	Completed	Feb-2021

Sl. No.	Towns	Details of Sewerage Projects	Sanctioned Cost(Rs. In Crore)	Scope and Achievements				Status (Completed/ Under Progress/ Under Tendering)	Completion Schedule
				STP Capacity (New + Rehabilitation) (MLD)		Sewer Network to be laid (km)			
				Targeted	Achieved	Targeted	Achieved		
9	Rishikesh	Sewerage Scheme at Triveni Ghat	7.23	0	0	1.02	1.02	Completed	Jun-2015
10	Rishikesh	Interception and Diversion (I&D)with STP	158	26	26	2.5	2.15	Completed	Feb-2022
11	Tapovan (Tehri)	Sewerage system and STP for Tapovan area	24.12	3.5	3.5	11.04	11.04	Completed	May-2016
12	Tapovan (Tehri)	upgradation of 3.50 MLD STP	2.19	0	0			Completed	Apr-2018
13	Haridwar	Sewerage Scheme at Ahbab Nagar Jwalapur Zone E-2 at Haridwar	24.84	0	0	13.49	13.49	Completed	Dec-2014
14	Haridwar	Construction of 18 mld STP at Sarai, Haridwar	24.91	18	18			Completed	Apr-2014
15	Haridwar	Sewage Treatment Plant (STP) at Jagjeetpur(68MLD) & Sarai(14MLD)	273.37	82	82			Completed	Feb-2020
16	Haridwar	Tertiary treatment of existing 27 MLD STP at Jagjeetpur & Upgradation of	32.65	0	0			Completed	Sep-2019

Sl. No.	Towns	Details of Sewerage Projects	Sanctioned Cost(Rs. In Crore)	Scope and Achievements				Status (Completed/ Under Progress/ Under Tendering)	Completion Schedule
				STP Capacity (New + Rehabilitation) (MLD)		Sewer Network to be laid (km)			
				Targeted	Achieved	Targeted	Achieved		
		existing 18 MLD STP at Sarai							
17	Haridwar	Interception and Diversion works at Sarai & Jagjeetpur	116.28	0	0	17.1	17.1	Completed	Apr-2019
18	Haridwar	Laying of Sewer Lines in Arihant Vihar & New Vishnu Garden, Kankhal in Haridwar	4.68	0	0	3.65	3.65	Completed	Dec-2018
19	Gangotri	Sewerage System and STP for Gangotri Dham	10.48	1	1	2.75	2.75	Completed	Oct-2017
20	Gangotri	Restoration and Reconstruction of Sewerage Scheme due to disaster in Gangotri	0.45	0	0			Completed	Oct-2016
21	Uttarkashi	Restoration and Reconstruction of Sewerage Scheme due to disaster in Uttarkashi	4.84	0	0			Completed	Sep-2017
22	Uttarkashi	Upgradation of 2MLD STP(Gyansu)	10.03	0	0			Completed	Dec-2018

Sl. No.	Towns	Details of Sewerage Projects	Sanctioned Cost(Rs. In Crore)	Scope and Achievements				Status (Completed/ Under Progress/ Under Tendering)	Completion Schedule
				STP Capacity (New + Rehabilitation) (MLD)		Sewer Network to be laid (km)			
				Targeted	Achieved	Targeted	Achieved		
23	Karanprayag	Interception and Diversion (I&D) / Sewage Treatment Plant (STP)	12.09	0.35	0.35	4.73	4.73	Completed	Feb-2020
24	Rudraprayag	Interception and Diversion (I&D) / Sewage Treatment Plant (STP)	13.14	0.52	0.52	7.21	2.14	Completed	Nov-2020
25	Kirtinagar	Pollution Abatement works for River Alaknanda (STP creation of 10KLD & 50KLD)	4.23	0.06	0.06			Completed	Jul-2018
26	Srinagar	Interception & Diversion and STP	22.51	1	1	2.3	2.3	Completed	Apr-2019
27	Srinagar	Upgradation of Existing STP (3.5 MLD)	15.4	0	0			Completed	Feb-2019
28	Nandprayag	Interception & Diversion and STP	6.46	0.15	0.15	0.38	0.38	Completed	Apr-2019
29	Muni Ki Reti	Rising main (500m) and STP of 12.5MLD	80.45	12.5	12.5	3.5	3.5	Completed	Sep-2020
30	Muni Ki Reti	Sludge Management Plant at Chorepani, Muni Ki Reti Uttarakhand State,	8.67	0	0			Completed	Jan-2022

Sl. No.	Towns	Details of Sewerage Projects	Sanctioned Cost(Rs. In Crore)	Scope and Achievements				Status (Completed/ Under Progress/ Under Tendering)	Completion Schedule
				STP Capacity (New + Rehabilitation) (MLD)		Sewer Network to be laid (km)			
				Targeted	Achieved	Targeted	Achieved		
		under Namami Gange Programme							
31	Swargashram (Paudi Garhwal)	Upgradation of Existing STP (3.0 MLD)	5.2	0	0			Completed	Dec-2018
32	Ramnagar (Kosi River)	Interception & Diversion of Nallas Discharging in Kosi River at Ramnagar	55.06	8.5	8.5	1.7	1.7	Completed	Jul-2021
33	Srikot-Gangnali (River Alaknanda)	Pollution Abatement of River Alaknanda at Srikot-Gangnali Part A	7.86	0.125	0.13			Completed	Feb-2021
34	Joshimath	Interception and Diversion (I&D)with STP	62.4	3.78	1.08	2.5	2.5	Under Progress	Jun-2022
35	Dehradun (Rispana & Bindal River)	Interception & Diversion Works for Rispana & Bindal River in Dehradun (under Namami Gange Programme)	63.75	0	0	31	13.86	Under Progress	Jun-2022

Sl. No.	Towns	Details of Sewerage Projects	Sanctioned Cost(Rs. In Crore)	Scope and Achievements				Status (Completed/ Under Progress/ Under Tendering)	Completion Schedule
				STP Capacity (New + Rehabilitation) (MLD)		Sewer Network to be laid (km)			
				Targeted	Achieved	Targeted	Achieved		
36	Udham Singh Nagar (Dhela)	(I&D) and STP work of 06 nos. Polluted River Stretches to Rejuvenate River Bhela, Dhela, Kichha, Kosi, Nandhore, Pilakhar and Kashipur Sewerage (I&D) Scheme (Dhela River)	199.36	30.3	0			Under Progress	Oct-2023

Uttar Pradesh

Sl. No.	Towns	Details of Sewerage Projects	Sanctioned Cost	Scope and Achievements				Status (Completed / Under Progress/ Under Tendering)	Completion Schedule
				STP Capacity (New + Rehabilitation) (MLD)		Sewer Network to be laid (km)			
				Targeted	Achieved	Targeted	Achieved		
37	Allahabad	Sewerage & Non-Sewerage schemes for Pollution	199.26	85	85	10.88	10.88	Completed	Mar-2016

Sl. No	Towns	Details of Sewerage Projects	Sanctioned Cost	Scope and Achievements				Status (Completed / Under Progress/ Under Tendering)	Completion Schedule
				STP Capacity (New + Rehabilitation) (MLD)		Sewer Network to be laid (km)			
				Targeted	Achieved	Targeted	Achieved		
		abatement of River Ganga at District-'B' & 'E' of Allahabad							
38	Allahabad	Sewerage & Non-Sewerage schemes for Pollution abatement of River Ganga at District-'A' of Allahabad	106.08	20	20	9.24	9.24	Completed	Mar-2016
39	Allahabad	Sewerage work in Swerage District-E	142	0	0	109.2	109.2	Completed	Jun-2016
40	Allahabad	14 mld STP at Salori, Allahabad	42.4	14	14			Completed	Sep-2016
41	Allahabad	Sewerage System in Sewerage District-C & Allahpur, Allahabad (Prayagraj)	170.95	0	0	134.19	134.19	Completed	Jan-2019
42	Allahabad	Sewerage Works in Sewerage District-A of Allahabad	299.4	0	0	241.63	241.63	Completed	Oct-2019
43	Allahabad	Sewerage system with Sewer network-(District B)	300.84	0	0	214.88	214.88	Completed	Apr-2019

Sl. No	Towns	Details of Sewerage Projects	Sanctioned Cost	Scope and Achievements				Status (Completed / Under Progress/ Under Tendering)	Completion Schedule
				STP Capacity (New + Rehabilitation) (MLD)		Sewer Network to be laid (km)			
				Targeted	Achieved	Targeted	Achieved		
44	Allahabad	Sewer Network in District E of Allahabad -Part 2 (Additional Work) under Component "A"	52.78	0	0	42.66	42.66	Completed	May-2018
45	Allahabad	Rehabilitation and Operation & Maintenance of existing Sewage Treatment Infrastructure at Allahabad (under Hybrid annuity based PPP model- Namami Gange Programme)- Rehabilitation of Naini SPT (80 MLD)	904	80	80			Completed	Jun-2021
46	Varanasi	JICA assisted Ganga Action Plan Phase-II Project at Varanasi (EAP - JICA) Construction of 140 MLD STP at Dinapur	246.44	140	140			Completed	Nov-2018
47	Varanasi	Construction of interceptor sewers,	165.76	0	0	28	28	Completed	Nov-2018

Sl. No	Towns	Details of Sewerage Projects	Sanctioned Cost	Scope and Achievements				Status (Completed / Under Progress/ Under Tendering)	Completion Schedule
				STP Capacity (New + Rehabilitation) (MLD)		Sewer Network to be laid (km)			
				Targeted	Achieved	Targeted	Achieved		
		relieving trunk sewer & rising mains							
48	Varanasi	Construction of 3 pumping stations (Chaukaghat, Phulwariya & Sariya)	39.57	0	0			Completed	Nov-2018
49	Varanasi	Rehabilitation of 5 Ghat pumping stations and STPs at Dinapur & Bhagwanpur	20.52	0	0			Completed	Jul-2020
50	Varanasi	Non Sewerage, Institutional Development & Other works	126.2	0	0			Completed	Sept-2021
51	Garmukteshwar	Sewerage system & STP works	46.51	9	9	69	69	Completed	Apr-2018
52	Moradabad (Ramganga)	Sewerage system & STP works (Phase I)	330.05	58	58	264.25	264.25	Completed	Nov-2021
53	Kannauj (Kali)	Sewerage system & STP works (Phase II)	43.66	1	1	62.5	62.5	Completed	Apr-2018
54	Bulandsahar	Sewerage scheme at Narora, Bulandshar	48.45	4	4	21.03	21.03	Completed	Apr-2018

Sl. No	Towns	Details of Sewerage Projects	Sanctioned Cost	Scope and Achievements				Status (Completed / Under Progress/ Under Tendering)	Completion Schedule
				STP Capacity (New + Rehabilitation) (MLD)		Sewer Network to be laid (km)			
				Targeted	Achieved	Targeted	Achieved		
55	Anup Shahr	Sewerage Works in Anup Shahr, Buland Shahr	75.79	2.5	2.5	58.88	58.88	Completed	Feb-2019
56	Bithoor, Kanpurnagar	Sewerage scheme and STP at Bithoor Kanpurnagar, (UP)	13.4	2	2			Completed	Feb-2020
57	Ramana (Varanasi)	Sewerage Treatment Plant (STP) for Assi-BHU Sewerage District at Ramana (under Hybrid annuity based PPP model- Namami Gange Programme)	161.31	50	50			Completed	Nov - 2021
58	Ramnagar (Varanasi)	Interception, diversion of Drains & Sewage Treatment works at Ramnagar	72.91	10	10	0.44	0.43	Completed	June -2021
59	Kanpur City	Interception/Diversion of Sisamau Nala of Kanpur City under Component "B" of Namami Gange Programme	63.8	0	0	1.63	1.63	Completed	Apr-2019

Sl. No	Towns	Details of Sewerage Projects	Sanctioned Cost	Scope and Achievements				Status (Completed / Under Progress/ Under Tendering)	Completion Schedule
				STP Capacity (New + Rehabilitation) (MLD)		Sewer Network to be laid (km)			
				Targeted	Achieved	Targeted	Achieved		
60	Kanpur (District 1)	Sewerage Works in Sewerage District 1 of Kanpur	430.49	0	0	401.5	397.48	Completed	Sep-2021
61	Vrindavan	Rehabilitation of Sewerage Infrastructure & Augmentation/Upgradation of STP (5MLD)	42.82	4	4			Completed	Feb-2020
62	Ayodhya-Faizabad (Saryu-River)	Interception & Diversion (I&D) of drains at Ayodhya, District-Faizabad	37.67	0	0	5	5	Completed	Feb-2020
63	Kasganj (Kali river)	Interception & Diversion with STP at Kasganj	76.73	15	15	2.8	2.8	Completed	Jan-2022
64	Firozabad (River Yamuna)	Firozabad Sewerage Scheme (Interception & Diversion) works	51.08	0	0	2.5	2.5	Completed	Jul-2021
65	Etawah	Sewerage Scheme (Interception & Diversion) works	140.6	44.95	44.95	75.28	75.28	Completed	Feb-2022

Sl. No	Towns	Details of Sewerage Projects	Sanctioned Cost	Scope and Achievements				Status (Completed / Under Progress/ Under Tendering)	Completion Schedule
				STP Capacity (New + Rehabilitation) (MLD)		Sewer Network to be laid (km)			
				Targeted	Achieved	Targeted	Achieved		
66	Chunar	Faecal Sludge Management for pollution abatement at Chunar	2.7	0.01	0.01			Completed	Jun-2021
67	Allahabad	Interception, Diversion and Treatment Works for Naini (District G) Phaphamau (District F) and Jhansi Area District : Allahabad (under Hybrid annuity based PPP model-Namami Gange Programme) STP-42 MLD Naini, 16 MLD Jhusi and 14 MLD Phahphamau	767.59	72	0	13.21	1.58	Under Progress	Dec-2022
68	Varanasi	Rehabilitation of old trunk sewer	89.95	0	0			Under Progress	Apr - 2022
69	Moradabad (Ramganga)	Pollution Abatement Works for River Ram Ganga at Moradabad (Sewerage Zone-2)under Hybrid annuity based PPP	118.69	25	0			Under Progress	Mar-2024

Sl. No	Towns	Details of Sewerage Projects	Sanctioned Cost	Scope and Achievements				Status (Completed / Under Progress/ Under Tendering)	Completion Schedule
				STP Capacity (New + Rehabilitation) (MLD)		Sewer Network to be laid (km)			
				Targeted	Achieved	Targeted	Achieved		
		model-Namami Gange Programme)							
70	Pankha-Kanpur	Rehabilitation of existing Sewage Treatment Infrastructure , Development of sewage Treatment Plant at Pankha (30 MLD) along with appurtenant works, and 15 years O & M at Kanpur in the State of Uttar Pradesh under Hybrid Annuity based PPP mode under Namami Gange Program. Rehabilitation, Operation & Maintenance of 130 MLD STP in Jajmau Zone	967.23	160	0	16.5	12.37	Under Progress	Sept -2022
71	Unnao	Interception,diversion of Drains & Sewage Treatment	102.2	15	0	3.3	2.7	Under Progress	Sept - 2022

Sl. No	Towns	Details of Sewerage Projects	Sanctioned Cost	Scope and Achievements				Status (Completed / Under Progress/ Under Tendering)	Completion Schedule
				STP Capacity (New + Rehabilitation) (MLD)		Sewer Network to be laid (km)			
				Targeted	Achieved	Targeted	Achieved		
		works at Unnao (under Hybrid annuity based PPP model-Namami Gange Programme)							
72	Shuklaganj, Distt-Unnao	Interception, diversion of Drains & Sewage Treatment works at Shuklaganj (under Hybrid annuity based PPP model-Namami Gange Programme)	65.18	5	0	0.15	0.07	Under Progress	Dec-2022
73	Mirzapur	Interception, Diversion and Treatment Works for abatement of Pollution of River Ganga at Mirzapur Town (under Hybrid annuity based PPP model-Namami Gange Programme)	129.08	18	0	2.07		Under Progress	Oct - 2023
74	Farrukhabad	Interception , Diversion & Sewage Treatment Works in Farrukhabad-	261.12	47.7	0	5.76	0	Under Progress	Apr-2024

Sl. No	Towns	Details of Sewerage Projects	Sanctioned Cost	Scope and Achievements				Status (Completed / Under Progress/ Under Tendering)	Completion Schedule
				STP Capacity (New + Rehabilitation) (MLD)		Sewer Network to be laid (km)			
				Targeted	Achieved	Targeted	Achieved		
		Fategarh (under Hybrid annuity based PPP model- Namami Gange Programme)							
75	Mathura	Rehabilitation/Renovation of Mathura sewerage scheme : Construction of 30 MLD STP at Masani (under Hybrid annuity based PPP model-Namami Gange Programme)	460.45	67.3	0			Under Progress	Apr -2022
76	Faizabad (Saryu/Ghaghara River)	Pollution Abatement Works for River Saryu/Ghaghara at Faizabad town, District Ayodhya (Interception & Diversion with STP)	221.66	33	0			Under Progress	Aug -2024
77	Sultanpur (Gomti River)	Interception & Diversion with STP at Sultanpur (Construction of New 7 mld &	70.18	17	0	8	6.4	Under Progress	Jun-2022

Sl. No	Towns	Details of Sewerage Projects	Sanctioned Cost	Scope and Achievements				Status (Completed / Under Progress/ Under Tendering)	Completion Schedule
				STP Capacity (New + Rehabilitation) (MLD)		Sewer Network to be laid (km)			
				Targeted	Achieved	Targeted	Achieved		
		Upgradation of existing 5 mld to 10 mld)							
78	Agra (Yaumna-River)	Interception & Diversion with Rehabilitation of sewerage scheme at Agra (under Hybrid annuity based PPP model-Namami Gange Programme)	842.25	177.6	0	17.61		Tendering	Oct-2024
79	Muzaffarnagar (Hindon-River)	Interception & Diversion works and STP at Muzaffarnagar (under Hybrid annuity based PPP model-Namami Gange Programme)	234.03	54.5	0	5.91	1.08	Under Progress	Jun-2023
80	Budhana	Interception & Diversion works and STP at Budhana (under Hybrid annuity based PPP model-	48.76	10	0	1	0.65	Under Progress	Dec-2023

Sl. No	Towns	Details of Sewerage Projects	Sanctioned Cost	Scope and Achievements				Status (Completed / Under Progress/ Under Tendering)	Completion Schedule
				STP Capacity (New + Rehabilitation) (MLD)		Sewer Network to be laid (km)			
				Targeted	Achieved	Targeted	Achieved		
		Namami Gange Programme)							
81	Bareilly (Ram Ganga-River)	Interception & Diversion works and STP at Bareilly	271.39	63	0	0	0	Under Progress	Apr-2024
82	Jaunpur (River Gomti)	Interception & Diversion works and STP at Jaunpur	206.05	30	0			Under Progress	Jul -2022
83	Meerut (River Kali)	Pollution Abatement Works for River Kalikat Meerut under Meerut Municipality (Interception & Diversion with STP)(under Hybrid annuity based PPP model-Namami Gange Programme)	690.71	220	0			Tendering	Dec -2024
84	Baghpat (River Yamuna)	Interception & Diversion and STP works of Baghpat Town	77.36	14	0	2.35	1.99	Under Progress	May-2022

Sl. No	Towns	Details of Sewerage Projects	Sanctioned Cost	Scope and Achievements				Status (Completed / Under Progress/ Under Tendering)	Completion Schedule
				STP Capacity (New + Rehabilitation) (MLD)		Sewer Network to be laid (km)			
				Targeted	Achieved	Targeted	Achieved		
85	Lucknow (River Gomti)	Interception & Diversion and STP works at Lucknow	213.91	82	0			Under Progress	Apr-2024
86	Ghazipur	Sewerage, Sewage Treatment works at Ghazipur city (under Hybrid annuity based PPP model- Namami Gange Programme)	152.83	21	0	1.3		Under Progress	May -2024
87	Kairana	Interception & Diversion works for Kairana Town, Distt- Shamli, Uttar Pradesh State under Namami Gange Programme	78.42	15	0			Under Progress	Apr-2024
88	Bijnor	Faecal Sludge Management (Co-treatment) for abatement of pollution in River Ganga at Bijnor	0.29	0	0			Under Progress	Apr - 2022
89	Pratapgarh	Interception & Diversion (I & D) of Drains and	39.67	12.63	0	2.31		AA & ES Issued	Mar -2024

Sl. No.	Towns	Details of Sewerage Projects	Sanctioned Cost	Scope and Achievements				Status (Completed / Under Progress/ Under Tendering)	Completion Schedule
				STP Capacity (New + Rehabilitation) (MLD)		Sewer Network to be laid (km)			
				Targeted	Achieved	Targeted	Achieved		
		Sewerage Treatment Plant							

Bihar

Sl. No.	Towns	Details of Sewerage Projects	Sanctioned Cost	Scope and Achievements				Status (Completed/ Under Progress/ Under Tendering)	Completion Schedule
				STP Capacity (New + Rehabilitation) (MLD)		Sewer Network to be laid (km)			
				Targeted	Achieved	Targeted	Achieved		
90	Patna-Beur	Sewage Treatment Plant - Beur for Patna, Bihar	68.16	43	43			Completed	August-2020
91	Patna-Karmalichak	Sewage Treatment Plant - Karmalichak for Patna, Bihar	77.04	37	37			Completed	August -2020

Sl. No.	Towns	Details of Sewerage Projects	Sanctioned Cost	Scope and Achievements				Status (Completed/ Under Progress/ Under Tendering)	Completion Schedule
				STP Capacity (New + Rehabilitation) (MLD)		Sewer Network to be laid (km)			
				Targeted	Achieved	Targeted	Achieved		
92	Patna-Saidpur	Saidpur STP and adjoining Network for Patna, Bihar	184.93	60	60	55.1	55.1	Completed	March - 2021
93	Patna-Pahari	Sewerage scheme at Pahari (Zone IVA (S)), Patna, Bihar	184.86	0	0	87.69	92	Completed	July - 2021
94	Sultanganj	Interception, Diversion & Sewage Treatment Plant works under Namami Gange Programme	60.22	10	10			Completed	January-2022
95	Patna-Pahari	Sewage Treatment Plant at Pahari - Patna, Bihar	191.62	60	0			STP Completed	March - 2022
96	Begusarai	Sewer Network, SPS and STP	230.06	17	0	114	86.77	Under Progress	March -2023
97	Buxar	Sewer Networks, SPS and STP	164.23	16	0	106.06	39	Tendering	April -2024
98	Hajipur (Gandak)	Sewer Networks, SPS and STP	305.19	22	0	189.3	116.44	Under Progress	Aug -2023
99	Munger	Sewer Networks, SPS and STP	294.02	30	0	174.75	17.84	Under Progress	Dec - 2023
100	Patna Beur	Sewerage system with Sewer	225.77	0	0	179.74	154.2	Under Progress	May -2022

Sl. No.	Towns	Details of Sewerage Projects	Sanctioned Cost	Scope and Achievements				Status (Completed/ Under Progress/ Under Tendering)	Completion Schedule
				STP Capacity (New + Rehabilitation) (MLD)		Sewer Network to be laid (km)			
				Targeted	Achieved	Targeted	Achieved		
		network,Patna Beur							
101	Patna-Saidpur	Saidpur Sewer Network, Patna, Bihar	268.63	0	0	172.5	113.4	Under Progress	May - 2022
102	Patna-Karmalichak	Sewerage system with Sewer network ,Patna Karmalichak	277.42	0	0	96.54	88.03	Under Progress	May - 2022
103	Patna-Pahari	Sewerage scheme at Pahari Zone V, Patna, Bihar	356.37	0	0	115.93	79	Under Progress	June - 2022
104	Patna-Mokama	Interception, Diversion & Sewage Treatment Plant works under Namami Gange Programme	60.91	8	0			Under Progress	June - 2022
105	Patna-Barh	I&D and STP Project under Namami Gange Programme	58.26	11	0			Under Progress	April - 2022

Sl. No.	Towns	Details of Sewerage Projects	Sanctioned Cost	Scope and Achievements				Status (Completed/ Under Progress/ Under Tendering)	Completion Schedule
				STP Capacity (New + Rehabilitation) (MLD)		Sewer Network to be laid (km)			
				Targeted	Achieved	Targeted	Achieved		
106	Patna-Kankarbagh	Sewage Treatment Plant (50MLD) and Sewerage Network(150 km)in Kankarbagh-Patna(under Hybrid annuity based PPP mode-Namami Gange Programme)	578.89	50	0	150	31.61	Under Progress	Dec - 2023
107	Patna -Digha	Sewage Treatment Plant (100MLD) and Sewerage Network(288 km)in Digha-Patna(under Hybrid annuity based PPP mode-Namami Gange Programme)	824	100	0	288	55.64	Under Progress	March - 2023
108	Maner-Patna	Interception & Diversion & Sewage Treatment Plant for Maner Town	41.36	6.5	0	3		Under Progress	March - 2022
109	Danapur-Patna	Interception & Diversion &	103.27	25	0			Under Progress	Dec - 2022

Sl. No.	Towns	Details of Sewerage Projects	Sanctioned Cost	Scope and Achievements				Status (Completed/ Under Progress/ Under Tendering)	Completion Schedule
				STP Capacity (New + Rehabilitation) (MLD)		Sewer Network to be laid (km)			
				Targeted	Achieved	Targeted	Achieved		
		Sewage Treatment Plant for Danapur Town							
110	Phulwari shariff-Patna	Interception & Diversion & Sewage Treatment Plant for Phulwarishariff Town	46.25	13	0			Under Progress	Dec - 2022
111	Fatuha	Interception and Diversion and STP works in Fatuha (under Namami Gange Programme)	35.49	7	0			Under Progress	Dec - 2022
112	Naugachia	Interception, Diversion & Sewage Treatment Plant works under Namami Gange Programme	60.79	9	0			Under Progress	May -2022
113	Bhagalpur	Interception and Diversion and STP works in Bhagalpur (under Hybrid annuity based PPP mode-Namami	413.29	45	0			Under Progress	March -2024

Sl. No.	Towns	Details of Sewerage Projects	Sanctioned Cost	Scope and Achievements				Status (Completed/ Under Progress/ Under Tendering)	Completion Schedule
				STP Capacity (New + Rehabilitation) (MLD)		Sewer Network to be laid (km)			
				Targeted	Achieved	Targeted	Achieved		
		Gange Programme)							
114	Kahalgaon	Interception and Diversion and STP scheme in Kahalgaon (under Namami Gange Programme)	25.77	6	0			Tendering	Oct - 2023
115	Sonepur	Interception and Diversion and STP works in Sonepur Town (under Namami Gange Programme)	30.93	3.5	0			Under Progress	May - 2022
116	Chhapra	Interception and Diversion and STP works in Chhapra (under Namami Gange Programme)	236.15	32	0	18.95	8.36	Under Progress	Dec - 2022
117	Bakhtiyarpur	Interception and Diversion and STP works in Bakhtiyarpur	35.88	10	0			Under Progress	Jul - 2022

Sl. No.	Towns	Details of Sewerage Projects	Sanctioned Cost	Scope and Achievements				Status (Completed/ Under Progress/ Under Tendering)	Completion Schedule
				STP Capacity (New + Rehabilitation) (MLD)		Sewer Network to be laid (km)			
				Targeted	Achieved	Targeted	Achieved		
		(under Namami Gange Programme)							
118	Barahiya	Interception and Diversion and STP works in Barahiya (under Namami Gange Programme)	27	6	0			Tendering	March - 2024
119	Dehri (Sone)	Interception and Diversion and STP works at Dehri (under Namami Gange Programme)	63.89	21	0	2.86		AA & ES Issued	March - 2024

Jharkhand

Sl. No.	Towns	Details of Sewerage Projects	Sanctioned Cost	Scope and Achievements				Status (Completed/ Under Progress/ Under Tendering)	Completion Schedule
				STP Capacity (New + Rehabilitation) (MLD)		Sewer Network to be laid (km)			
				Targeted	Achieved	Targeted	Achieved		
120	Sahibganj	Sewerage scheme and STP	99.36	12	12	55	55	Completed	Apr-2019
121	Rajmahal	Sewerage scheme and STP	56.76	3.5	0	34.21	32.68	Completed	Mar -2022
122	Phusro	I & D and STP Project	61.05	15	0	0.65		Under Tendering	May-2023

West Bengal

Sl. No.	Towns	Details of Sewerage Projects	Sanctioned Cost	Scope and Achievements				Status (Completed / Under Progress/ Under Tendering)	Completion Schedule
				STP Capacity (New + Rehabilitation) (MLD)		Sewer Network to be laid (km)			
				Targeted	Achieved	Targeted	Achieved		
123	Gayeshpur	Sewerage system & STP	168.67	8.23	8.23	61	61	Completed	Jan-2017
124	Kalyani	Sewerage system & STP	57.87	21	21	46.33	46.33	Completed	Dec-2017
125	Bhatpara	Sewerage system & STP	228.52	31	31	125	125	Completed	Nov-2018
126	Halisahar	Sewerage scheme & STP Halishar	274.76	16	16	226.99	226.08	Completed	May-2022
127	Budge-Budge	Sewerage System and STP at Budge-Budge	145.98	9.3	9.3	131.59	131.59	Completed	Apr-2022
128	Barrackpore	Sewerage system with Sewer network and STP -	272.32	24	24	247.14	239.72	Completed	Mar-2022
129	Kancharapara (Barrackpore)	Interception & Diversion with STP (Upgradation of existing 13 MLD STP to 18 MLD capacity)	48.77	18	0	2.5	1.12	Under Progress	Jun-2022

Sl. No.	Towns	Details of Sewerage Projects	Sanctioned Cost	Scope and Achievements				Status (Completed / Under Progress/ Under Tendering)	Completion Schedule
				STP Capacity (New + Rehabilitation) (MLD)		Sewer Network to be laid (km)			
				Targeted	Achieved	Targeted	Achieved		
130	Barrackpore Municipality	Design and Build of I & D structure. including Lock Gate and it's all appurtenant structures as well as allied works at Barrackpore Municipality, North 24 Parganas, West Bengal State	0.93	0	0			Under Progress	Mar-2022
131	Tolly's Nullah (Adi Ganga)	Abatement & Rehabilitation of Tolly's Nullah (Adi Ganga), Kolkata- (Interception & Diversion with PS and STP) (under Hybrid annuity based PPP mode- Namami Gange Programme)	307.12	26.1	0	114		Tendering	Dec-2024

Sl. No.	Towns	Details of Sewerage Projects	Sanctioned Cost	Scope and Achievements				Status (Completed / Under Progress/ Under Tendering)	Completion Schedule
				STP Capacity (New + Rehabilitation) (MLD)		Sewer Network to be laid (km)			
				Targeted	Achieved	Targeted	Achieved		
132	Howrah	Pollution Abatement Works for River Ganga at Howrah(Interception & Diversion with STP) (under Hybrid annuity based PPP mode- Namami Gange Programme)	595.72	65	0			Under Progress	Sep-2023
133	Bally	Pollution Abatement Works for River Ganga at Bally under Howrah Municipal Corporation (Interception & Diversion with STP (under Hybrid annuity based PPP mode- Namami Gange Programme)		40	0			Under Progress	Sep-2023

Sl. No.	Towns	Details of Sewerage Projects	Sanctioned Cost	Scope and Achievements				Status (Completed / Under Progress/ Under Tendering)	Completion Schedule
				STP Capacity (New + Rehabilitation) (MLD)		Sewer Network to be laid (km)			
				Targeted	Achieved	Targeted	Achieved		
134	Kamarhati and Baranagar Municipalities	STP & Sewer network - (under Hybrid annuity based PPP mode- Namami Gange Programme)		60	0	9	2.07	Under Progress	Sep-2023
135	Nabadwip	DPR of Interception & Diversion Network for existing drains falling in river Ganges including STP at Nabadwip Municipality	61.23	20	20	4	4	Under Progress	May-2022
136	Berhampore	Pollution Abatement works for River Ganga at Behrampore- Municipal Town (Interception & Diversion)	51.21	3.5	0	5.25	0	Under Progress	July -2023
137	Jangipur Municipality	Pollution Abatement Works for River Ganga at Jangipur (Interception &	68.47	13	0	11.38	2.67	Under Progress	July -2023

Sl. No.	Towns	Details of Sewerage Projects	Sanctioned Cost	Scope and Achievements				Status (Completed / Under Progress/ Under Tendering)	Completion Schedule
				STP Capacity (New + Rehabilitation) (MLD)		Sewer Network to be laid (km)			
				Targeted	Achieved	Targeted	Achieved		
		Diversion with STP)							
138	Kolkata	Rehabilitation of Garden Reach STP, 57 MLD Capacity and Keorapukar STP, 45 MLD capacity including 15 yerars O&M at Kolkata (under Hybrid annuity based PPP mode)	165.16	102	0			Tendering	Dec -2024
139	Maheshtala Town	Pollution Abatement works for River Ganga at Maheshtala- Municipal Town (Interception & Diversion with STP)under Hybrid Annuity based PPP mode	224.69	35	0			Under Progress	May-2024

Sl. No.	Towns	Details of Sewerage Projects	Sanctioned Cost	Scope and Achievements				Status (Completed / Under Progress/ Under Tendering)	Completion Schedule
				STP Capacity (New + Rehabilitation) (MLD)		Sewer Network to be laid (km)			
				Targeted	Achieved	Targeted	Achieved		
140	Hooghly-Chinsurah	Pollution Abatement works for River Ganga at Hooghly Chinsurah-Municipal Town (Interception & Diversion with STP)	154.73	26.5	0	20		Under Progress	Mar-2024
141	Level 2 Hoogly	Rejuvenation of existing STPs alongwith lifting stations & pumping station	86.61	78.9	0	0	0	Under Progress	Jun-2022
142	Burdwan	Interception & Diversion with STP at Burdwan	234.31	50	0	19		Tendering	Dec-2024
143	Durgapur	Interception and Diversion Network for Drains including Pumping Stations and STP under Durgapur Municipality	287.53	80	0	11.39		Tendering	Dec-2024

Sl. No.	Towns	Details of Sewerage Projects	Sanctioned Cost	Scope and Achievements				Status (Completed / Under Progress/ Under Tendering)	Completion Schedule
				STP Capacity (New + Rehabilitation) (MLD)		Sewer Network to be laid (km)			
				Targeted	Achieved	Targeted	Achieved		
144	Asansol & Kulti (River Damodar & Barakar)	Interception and Diversion Sewerage System & STP for Asansol & Kulti towns	384.96	95	0	4.5		Tendering	Dec-2024
145	Level 2 North 24 Parganas	Rejuvenation of existing STPs alongwith lifting stations & pumping stations	65.54	46.24	0	0	0	Under Progress	June -2022
146	North Barrackpore	Pollution Abatement Works for River Ganga at North Barrackpore municipality(Inter ception and Diversion with STP)	214.78	38	0	10.36		AA & ES Issued	Dec - 2024

Haryana

Sl. No.	Towns	Details of Sewerage Projects	Sanctioned Cost	Scope and Achievements				Status (Completed/ Under Progress/ Under Tendering)	Completion Schedule
				STP Capacity (New + Rehabilitation) (MLD)		Sewer Network to be laid (km)			
				Targeted	Achieved	Targeted	Achieved		
147	Panipat	Sewerage and Sewage Treatment Plant (STP)	129.51	90	90	24.19	36.48	Completed	Jan-2018
148	Sonepat	Sewerage and Sewage Treatment Plant (STP)	88.36	55	55	16.78	15.14	Completed	Jun-2018

Delhi

Sl. No.	Towns	Details of Sewerage Projects	Sanctioned Cost	Scope and Achievements				Status (Completed/ Under Progress/ Under Tendering)	Completion Schedule
				STP Capacity (New + Rehabilitation) (MLD)		Sewer Network to be laid (km)			
				Targeted	Achieved	Targeted	Achieved		
149	Delhi -YAP-III - Kondli zone (K2)	Rehabilitation of Trunk Sewer No.5	83.4	0	0	7.61	7.61	Completed	Feb-2021
150	Delhi -YAP-III - Kondli zone (K4)	Rehabilitation of Rising Mains	59.13	0	0	9.6	9.6	Completed	Dec-2021
151	Delhi -YAP-III -Rithala zone (R1b)	Rehabilitation of Rising Main	45.4	0	0	6.42	6.42	Completed	Feb-2021
152	Coronation Pillar, Delhi	Construction of 318 MLD (70 MGD) WWTP with 10 years O & M on DBO basis at Coronation Pillar, Delhi	515.07	318	0			Completed	Mar-2022

Sl. No.	Towns	Details of Sewerage Projects	Sanctioned Cost	Scope and Achievements				Status (Completed/ Under Progress/ Under Tendering)	Completion Schedule
				STP Capacity (New + Rehabilitation) (MLD)		Sewer Network to be laid (km)			
				Targeted	Achieved	Targeted	Achieved		
153	Delhi -YAP-III - Kondli zone (K1)	Rehabilitation of Trunk Sewer No.4	87.43	0	0	8.6	7.47	Under Progress	Mar-2022
154	Delhi -YAP-III - Kondli zone (K3)	Rehabilitation and upgradation of Kondli Phase-I STP (45 MLD), Phase-II STP (114 MLD) & Phase-III STP (45 MLD)	239.11	204	0			Under Progress	Dec-2022
155	Delhi -YAP-III -Rithala zone (R1a)	Rehabilitation of Trunk Sewers	43.92	0	0	5.092	3.62	Under Progress	Mar-2022
156	Delhi -YAP-III -Rithala zone (R2)	Rehabilitation and up-gradation of Phase-I STP (182 MLD)	211.79	182	0			Under Progress	Dec-2022
157	Delhi -YAP-III - Okhla zone (O)	Construction of 564 MLD (124 MGD) Waste Water Treatment Plant (WWTP) with Effluent Standards of BOD – 10mg/l, TSS – 10 mg/l or better	665.78	564	0			Under Progress	Dec-2022

Sl. No.	Towns	Details of Sewerage Projects	Sanctioned Cost	Scope and Achievements				Status (Completed/ Under Progress/ Under Tendering)	Completion Schedule
				STP Capacity (New + Rehabilitation) (MLD)		Sewer Network to be laid (km)			
				Targeted	Achieved	Targeted	Achieved		
		and Power Generation on DBO basis at Okhla on Turnkey Basis and Demolition of Existing 136 MLD (Phase-I), 55 MLD (Phase-II), 204 MLD (Phase-III) and 168 MLD (Phase-IV) WWTPs							

Himachal Pradesh

Sl. No.	Towns	Details of Sewerage Projects	Sanctioned Cost	Scope and Achievements				Status (Completed/ Under Progress/ Under Tendering)	Completion Schedule
				STP Capacity (New + Rehabilitation) (MLD)		Sewer Network to be laid (km)			
				Targeted	Achieved	Targeted	Achieved		
158	Paonta Sahib (District - Sirmour) (Yaumna-River)	Sewerage scheme for Zone II & III of Paonta Town in Tehsil Poanta Sahib, District	11.57	1.72	1.72			Completed	Mar -2022

		Sirmour, Himachal Pradesh							
--	--	---------------------------------	--	--	--	--	--	--	--

Rajasthan

Sl. No.	Towns	Details of Sewerage Projects	Sanctioned Cost	Scope and Achievements				Status (Completed/ Under Progress/ Under Tendering)	Completion Schedule
				STP Capacity (New + Rehabilitation) (MLD)		Sewer Network to be laid (km)			
				Targeted	Achieved	Targeted	Achieved		
159	Kota	Environmental Improvement Plan for River Chambal at Kota	258.48	36	30	146	82.9	Under Progress	Jun-2022

Modular STPs Decentralized Treatment

Sl. No.	Details of Sewerage Projects	Sanctioned Cost	No. of Projects	No. of Projects under tendering
160	Modular STPs Decentralized Treatment	410	1	1