

GOVERNMENT OF ANDHRA PRADESH
MUNICIPAL ADMINISTRATION & URBAN DEVELOPMENT (UBS) DEPARTMENT

Letter No.1282446/UBS/2020

Dated:23-11-2022

From
The Special Chief Secretary to Government,
MA & UD Department,
A.P. Secretariat,
Velagapudi,
Guntur District

To
The Secretary,
Ministry of Jal Sakti,
MoHUA.,
Government of India,
New Delhi.(w.e.)

Sir,


Sub:- MA & UD Department - National Green Tribunal – Orders of the
National Green Tribunal Principal Bench, New Delhi in OA
No.673/2018 - Monthly Progress Report for the month of OCTOBER,
2022 - Furnished – Regarding.

Ref:- Orders of the National Green Tribunal Principal Bench, New Delhi in
OA No.673/2018, dated.24.09.2020.

* * * *

In compliance to the directions of the Hon'ble National Green Tribunal Principal Bench, New Delhi in the reference cited, I am herewith enclose the Monthly Progress Report in the prescribed format for the month of October, 2022 for taking further necessary action.

Yours faithfully,



For SPECIAL CHIEF SECRETARY TO GOVERNMENT



National Mission for Clean Ganga
Format for submission of Monthly Progress Report for Month of October,
2022 in the NGT Matter OA No. 673 of 2018(in compliance to NGT order
dated 24.09.2020)
For the State of Andhra Pradesh

Overall status of the State:

I. Total Urban Population :@1.5 Crore

II. Estimated Sewage Generation (MLD) : 1503.20 MLD

III. Details of Sewage Treatment Plants:

- Existing STPs and Treatment Capacity (15 ULBs) : 614.45 MLD (48Nos)
- Present Gap in Treatment Capacity in MLD :888.75 MLD
- Capacity of under construction STP's (34 ULBs) :428.17.MLD (58 Nos)
- Quantity of Treated Sewerage : 477.40 MLD
- STPs Under Tender Stage:35.60 MLD
- Operational STPs : 48 Nos
- Complying STPs : 46 Nos
- Non-complying STP : 1 (Commissioned but Under Trail Run)
- Quantity of Reuse of Treated water : 119.90 MLD
- No of STPs Under Construction at APTIDCO Houses : 117.75 MLD (130 Nos)
(0.20 to 3.70 MLD)
- Gap after completion of above STPs : 307.23 MLD
- Proposed STPs (below 1 lakh population) : 74 ULBs
- Proposed Capacity for year 2040 : 670.00 MLD
- No. of STPs : 117
- No. of NSTPs : 117
- Estimated Cost : 1445.16 Crs
- Current Status : Tender Floated
- Bio-remediation of drains is taken up in the ULBs
to treat the untreated Sewage by installing Dosing Points at Outfall Drains.

III (A) Details of each existing STP in the State:

Sl. No	City / Town	Location of STP	Date of Commissioning	Existing STP Capacity (in MLD)	Utilization capacity (in MLD)	Operational Status of STP	Compliance Status of STP
1	GVMC	Old town	05/2019	38.00	38.00	Operational	Complied
2		Appughar	09/2010	25.00	25.00	Operational	Complied
3		Mudasarlova	04/2008	13.00	13.00	Operational	Complied
4		Narava	08/2001	54.00	54.00	Operational	Complied
5		Anakapalle	04/2018	15.00	15.00	Operational	Complied
6		Madinabagh	2018	2.00	2.00	Operational	Complied
7		Yathapalem Colonies	04/2008	2.50	2.50	Operational	Complied
8		Srinagar	04/2008	0.50	0.50	Operational	Complied
9		Karnavanipalem	12/2019	5.00	0.0	Operational	Complied
10		Mantripalem	04/ 2008	1.00	1.00	Operational	Complied
11		Aganampudi	12/2015	6.00	6.00	Operational	Complied
12		RathiCheruvu	09/ 2019	2.00	2.00	Operational	Complied
13		Kommadi / Madhurawada	08/2018	4.00	4.00	Operational	Complied
14		Bakkannapalem	08/ 2011	1.00	1.00	Operational	Complied
15		Marikavalasa	12/ 2012	2.00	2.00	Operational	Complied
16		Vambay Colony	08/ 2011	3.00	3.00	Operational	Complied
17		YSR Nagar	08/ 2011	2.00	2.00	Operational	Complied
18		Boyapalem	08/ 2011	1.00	1.00	Operational	Complied
19		Narava	10/2022	54.00	15.00	Under Trail Run	Complied
			Sub Total	231	187.00		

Sl. No	City / Town	Location of STP	Date of Commissioning	Existing STP Capacity (in MLD)	Utilization capacity (in MLD)	Operational Status of STP	Compliance Status of STP
20	Rajamahendravaram	Hukumpeta	01/2009	30.00	30.00	Operational	Complied
21	Vijayawada	Ajith Singh Nagar-1	05/2011	40.00	40.00	Operational	Complied
22		Ajith Singh Nagar-2	05/2012	20.00	20.00	Operational	Complied
23		Ramalingeswar Nagar-1	06/2012	20.00	20.00	Operational	Complied
24		Ramalingeswar Nagar-2	10/2006	10.00	10.00	Operational	Complied
25		Autonagar -1	03/2005	10.00	10.00	Operational	Complied
26		Autonagar -2	12/2018	10.00	10.00	Operational	Complied
27		Jakkampudi	07/2017	20.00	20.00	Operational	Complied
			Sub Total	130.00	130.00		
28	Tirupathi	Thukivakam	09/2018	50.00	33.00	Operational	Complied
29	Kadapa	Nanapally	08/2012	20.00	10.00	Under Rehabilitation	Complied

30	Pulivendula	Rotarypuram	01/2009	6.50	2.50	Under Rehabilitation	Complied
31		Rotarypuram	10/2022	10.00	0.00	Under Trail Run	-
32	Tadipatri	Gannevaripalle	10/2010	3.50	3.50	Operational	Complied
33			10/2010	8.00	8.00	Operational	Complied
			Sub Total	11.50	11.50		Complied
34	Puttaparthi	1.Sai Nagar	07/2001	0.50	0.50	Operational	Complied
35		2. Gokulam	07/2001	0.50	0.20	Under Rehabilitation	Complied
36		3. Prasanthi Gram	07/2001	0.50	0.0	Under Rehabilitation	Complied
			Sub Total	1.50	0.70		
37	Narsaraopeta	CPT Road	02/2018	15.55	9.50	Operational	Complied
38	Nellore	Janardhan Reddy Colony	-	5.00	5.00	Operational	Complied
39		Allepuram	-	55.00	55.0		
40		Drivers Colony	-	11.00	0.00	Under Trail Run	Complied
			Sub Total	71.00	60.00		
41	Kurnool	Jammichettu	03/2019	0.80	0.80	Operational	Complied
42		SankalBagh	03/2019	0.80	0.80	Operational	Complied
43		Tungabhadra PumpHouse	03/2018	0.80	0.80	Operational	Complied
			Sub Total	2.40	2.40		
44	Tadepalli	Mahanadu-1	12/2018	0.20	0.20	Operational	Complied
45		Mahanadu-2	12/2018	0.20	0.20	Operational	Complied
46	Kondapalli	Security Colony	12/2021	0.80	0.40	Operational	Complied
47	Yemmiganuru		06/2022	19.80	0.00	Under Trail Run	-
48	Ongole	Koppolu	10/2022	15.00	0.00	Under Trail Run	-
		Grand Total		614.45	477.40		

III (B) Details of Under Construction STPs in the State:

S. No.	Location	Scheme Name	No. of STP	Capacity of the plant (in MLD)	Physical Progress in %	Completion Timeline	Status
1	Srikakulam	AMRUT	1	10.00	45%	Dec - 2023	Proposals submitted to the Govt for tenders
2	Vizianagaram	AMRUT	1	5.00	54%	Dec - 2023	Proposals submitted to the Govt for tenders
3	Kakinada	AMRUT	1	5.00	72%	March 2023	In Progress

4	Rajamahendravaram	AMRUT	1	5.00	61%	May2023	In Progress
5	Bhimavaram	AMRUT	1	5.00	73%	March 2023	In Progress
6	Tadepalligudem	AMRUT	1	5.00	3%	Dec - 2023	In Progress
7	Eluru	AMRUT	1	5.00	93%	June-2023	In Progress
8	Machilipatnam	AMRUT	1	5.00	48%	Sep -2023	Proposals submitted to the Govt for Closer
9	Gudivada	AMRUT	1	5.00	71%	Jan - 2023	In Progress
10	Vijayawada	JNNURM	1	20.00	87%	Dec -2022	In Progress
11	Tenali	AMRUT	1	10.00	80%	Dec -2022	In Progress
		14 FC	1	2.00	30%	March - 23	Work stopped due to court case
12	Chilakaluripeta	AMRUT	1	5.00	30%	June2023	In Progress
13	Kavali	AMRUT	1	15.00	89%	Jan - 2023	In Progress
14	Nellore	HUDCO	1	20.00	85%	March - 23	In Progress
			1	14.00	0%	Sept-2023	The site issue resolved, work will be Grounded
15	Tirupati	Smart City	1	25.00	70%	March 2023	In Progress
16	Srikalahasti	AMRUT	1	7.00	45%	March 2023	In Progress
17	Madanapalle	AMRUT	1	5.00	21%	March 2023	In Progress
18	Kadapa	AMRUT	1	20.00	0%	Dec -2023	-
19	Anantapuramu	AMRUT	1	10.00	-	Dec - 2023	LoA issued to the Agency
20	Dharmavaram	AMRUT	2	8.00	-	Dec - 2023	Tender Process
21	Guntakal	AMRUT	1	8.00	2%	March 2024	Proposals submitted to the Govt for Re - Tenders
22	Kurnool	AMRUT	1	2.00	90%	Dec -2022	In Progress
		AMRUT	1	10.00	24%	Sep- 2023	In Progress
23	Nandyal	AMRUT	1	10.00	40%	May -2023	In Progress
24	Adoni	AMRUT	1	5.00	28%	May -2023	In Progress
25	Guntur	OTSFA	1	10.00	70%	Dec -2023	-
			1	20.00	60%	Dec -2023	-

			1	42.00	51%	Dec -2023	-
			1	28.00	51%	Dec -2023	-
			1	23.00	0%	March - 2024	The site issue resolved, Work will be Grounded
26	Pulivendula	PLAN	1	1.50	90%	Dec -2022	In Progress
			1	1.50	5%	June -2023	-
			5	2.50 (0.50 MLD x 5 Nos)	10%	March 2023	In Progress
			1	0.02	5%	March 2023	-
			1	0.07	5%	March 2023	-
			1	0.08	5%	March 2023	-
			1	0.10	5%	March 2023	-
27	Rayachoti	PLAN	5	6.90	5%	Dec -2023	In Progress
			1	15.50	2%	Dec -2023	-
29	Kondapalli	CSR Fund	1	2.00	12 %	Dec -2023	In Progress
30	Kanigiri	AIIB	1	6.00	2%	Sep -2023	-
31	Sullurpet	AIIB	3	8.00	4%	Sep -2023	Sites handed over, Designs under finalization
32	Allagadda	AIIB	1	5.00	2%	March 2024	-
34	Nandikotkur	AIIB	1	5.00	0 %	March 2024	-
34	Madakasira	AIIB	1	5.00	2%	March 2024	-
Grand Total			59	428.17			

III (C) Details of Proposed STPs in the State:

Phase	Description	No. of ULBs	Proposed STP capacities (MLD)	Cost of Total STPs (crores)
I	Municipal Corporations	17	539.00	1617.00
II	ULBs having population above 1,00000 Lakh	18	221.00	663.00
III	ULBs having Population ranging between 75,000 to 1.00 Lakh	8	43.00	129.00
IV	ULBs having Population less than 75,000	78	499.00	1497.00
V	Taxes and others etc @20%			781.20
	Total		1302.00	4687.20

III D) Details of Under Construction STPs in APTIDCO Houses:

Sl. No	District Name	Name of the ULB	Name of the Location	Capacity in MLD	Estimate Amount (Rs.In.Crs)
1	2	3	4	5	6
1	Srikakulam	Srikakulam	Patrunivalasa	2.10	6.10
2	Vizianagaram	Vizianagaram	Saripalli	1.50	4.92
3	Visakhapatnam	GVMC	Satyanarayanapuram	1.50	7.92
4		GVMC	Parawada	0.50	
5	West Godavari	TadepalliGudem	a. Kondruprolu-I	2.00	19.80
6			b. Kondruprolu-II	0.75	
7		Palakollu	Penukulapadu	3.50	
8	Nellore	Kavali	Maddurupadu	1.50	18.99
9		Atmakur	Nellorepalem	1.00	
10		Gudur	Gandhinagar	3.70	
11	Kurnool	Kurnool	Jagannadhagattu	0.50	45.16
12				0.50	
13				1.00	
14				1.50	
15				2.00	
16	Kurnool	Nandyal	SRBC Colony	1.00	
17				1.00	
18			Nandhamuri Nagar	1.00	
19				1.00	
20	Kurnool	Adhoni	Siriguppa Road	1.00	
21				1.00	
22	East Godavari	Peddapuram	Valuthimmapuram	2.00	40.36
23		Mandapeta	Gollapunta	3.00	
24		Pithapuram	Gorsa	0.50	
25		Ramachandrapuram	Kothuru (Ph-I)	0.75	
26		Amalapuram	Bodasukurru	1.00	

Sl. No	District Name	Name of the ULB	Name of the Location	Capacity in MLD	Estimate Amount (Rs.In.Crs)
27		Rajamahendravaram	Bommuru-I	1.50	
28		Rajamahendravaram	Torredu	0.50	
29		Samalkota	Jaggamvaripeta	0.50	
30		Samalkota	Uppuvarisatram	0.50	
31	Guntur	Tenali	Chinaravuru	0.60	17.02
32		Ponnuru	Nidubrolu	1.25	
33		Chilakaluripeta	Purushothapatnam	2.80	
34	Visakhapatnam	GVMC	Dabbanda	0.90	8.00
35	Visakhapatnam	GVMC	Aganampudi(Tri Junction)	1.10	
36	Krishna	Vijayawada	Jakkampudi I (A)	0.90	14.90
37		Vijayawada	Jakkampudi II (B)	0.60	
38		Vijayawada	Jakkampudi III (C)	0.90	
39		Vijayawada	Jakkampudi IV (D)	0.90	
40	Krishna	Gudivada	Mallayapalem I	1.60	20.59
41		Gudivada	Mallayapalem II	2.70	
42		Machilipatnam	Gosangam II	0.50	
43		Machilipatnam	Rudravaram II	0.70	
44	Guntur	Mangalagiri	RGK Colony -I	0.80	19.71
45		Guntur	Vengalayapalem I & II	1.50	
46		Repalle	Repalle II	0.60	
47		Piduguralla	Kondamodu II	1.30	
48		Macherla	Gorilamandhi-II	0.50	
49	Chittoor	Srikalahasthi II	S.W. Hostel -II	0.90	21.73
50		Chittoor	Murukumbattu -II	1.30	
51		Puttur	Nandimangalam -II	0.20	
52		Punganur	Ethuru -II	0.70	
53		Madanapalli	Venkappakota -II	0.90	
54		Srikalahasthi I	Rajiv Nagar -I	1.00	
55	East Godavari	Kakinada	Kakinada(Paralovapeta)	1.50	17.66

Sl. No	District Name	Name of the ULB	Name of the Location	Capacity in MLD	Estimate Amount (Rs.In.Crs)
56		Rajahmundry	Bommuru-II	1.50	
57			Namavaram	0.75	
58		Ramachandrapuram	KothuruIII	1.00	
59	Nellore	Naidupeta-II	Biradawada	0.90	25.08
60		Sullurupeta-II	Mannrupoluru	0.80	
61		Venkatagiri-II	Chevireddypalli	0.80	
62		Nellore	Akkacheruvupadu-II	1.60	
63		Nellore	Kallurupalli-II	1.10	
64		Nellore	Kondlapudi II&III	1.20	
65	Prakasam	Kandukur	Uppucheruvu-I	1.40	7.89
66		Markapur	Pedanagulavaram Road -I	0.50	
67	Vizianagaram	Vizianagaram	Sonia nagar	0.50	18.14
68	Vizianagaram	Nellimarla	Nellimarla	0.30	
69	Srikakulam	Rajam	Kancharam	0.20	
70	Srikakulam	Amadalavalasa	Byrsastrulla-pet	0.30	
71	Vizianagaram	Bobbili	Bobbili	0.80	
72		Saluru	Saluru	0.60	20.73
73		Parvathipuram	Parvathipuram	0.40	
74	West Godavari	Tanuku	Indiramma Colony	0.20	
75		Tanuku	BalaBalaji	0.30	
76		Jangareddygudem	Markandeyapuram -II	0.40	
77		Nidadavolu	Tirugudem -II	0.50	
78		Kovvuru	Pedathallapunta -II	0.30	
79		Eluru	Ponangi road	2.50	
80		Eluru	Kotturu road	0.20	
81	Guntur	Vinukonda	Vellaturu road II	0.70	12.89
82	Prakasam	Kanigiri	Chakirala -III	0.50	
83		Giddaluru	Modempalli -III	0.60	
84		Addanki	Singarakonda -III	0.50	

Sl. No	District Name	Name of the ULB	Name of the Location	Capacity in MLD	Estimate Amount (Rs.In.Crs)
85	Krishna	Nuziveedu	M.R. Apparao colony II	1.30	23.65
86		Tiruvuru	PT Kotturu II	0.40	
87			PT Kotturu II	0.40	
88		Jaggaihpeta	Gurukulapathasala II	1.60	
89		Nandigama	Hanumanthupalem II	0.20	
90		Vuyyuru	Gemini School -II	0.90	
91		Vuyyuru	Gandigunta -II	0.30	
92		Vuyyuru	Raghava estates -II	0.10	
93	Guntur	Adavitakkilapadu	Adavitakkilapadu	2.00	6.10
94	YSR Kadapa	Kadapa	Chinnachowk -I	1.00	19.07
95		Kadapa	Chalamareddypalli -II	1.00	
96		Jammalamadugu	Gudemcheruvu -II	1.00	
97		Rayachoti	Sibyala -II	0.50	
98		Yerraguntla	Yerraguntla road -II	1.00	
99	Kurnool	Nandyal	Alyyalurimitta	1.00	7.36
100		Allagadda	Chinthakuntla Village-III	0.60	
101	Ananthapuram	Tadipatri I &II	Gannavaripalli -I&II	2.75	37.67
102		Dharmavaram	Regatipalli-II	0.75	
103		Hindupur	Kotipi-II	0.70	
104		Kadiri	Hindupur road-II	0.60	
105		Pamidi	VKA Reddy colony-II	0.70	
106		Puttaparthi	Karnataka nagepalli-II	0.25	
107		Ananthapur	Pandameru-3	1.25	
108		Guntakal	Dhonimukkala-3	1.25	
109		Raydurgam	Mallapuram-3	0.60	
110	Srikakulam	Ichapuram	Ichapuram	0.10	14.50
111		Palasa	Palasa	0.40	
112	Visakhapatnam	GVMC	Appikonda	0.40	
113		GVMC	Mulagada	0.20	

Sl. No	District Name	Name of the ULB	Name of the Location	Capacity in MLD	Estimate Amount (Rs.In.Crs)
114		GVMC	Nadipur	0.50	
115		GVMC	Sangivalasa	0.30	
116		GVMC	Kondakoppaka	0.20	
117	Visakhapatnam	GVMC	Sirasapalli	0.30	17.08
118			AtchauLova-1	1.00	
119		GVMC	AtchauLova-2	1.00	
120		Yelamanchili	Yelamanchili	0.20	
121		Narsipatnam	Narsipatnam-1	0.60	
122			Narsipatnam-2	0.30	
123	Guntur	CRDA	Ananthavaram	0.20	16.46
124			Dondapadu	0.50	
125			Thulluru	0.20	
126			Manadadam	0.20	
127			Inavolu	0.30	
128			Nowluru	0.30	
129			Penumaka	0.30	
130			Nidamaruru	0.30	
	Grand Total			117.75	489.48

III E) Details of STPs submitted to Govt. for sanction under AMRUT 2.0

S. No.	Name of the ULB	Capacity of STP in MLD	Project Cost in Rs. Crs
1	Srikakulam	5.00	53.66
2	Vizianagaram	5.00	28.00
3	GVMC	0.76	3.80
4	Kakinada	23.00	86.56
5	Bhimavaram	1.86	12.39
6	Tadepalligudem	8.26	124.26
7	Eluru	11.10	194.42
8	Gudivada	24.70	103.34
9	Machilipatnam	10.14	39.70
10	Guntur	10.37	70.73
11	Narsaraopeta	3.00	21.40

12	Chilakaluripeta	15.50	64.54
13	Tenali	8.00	32.00
14	Ongole	27.63	150.56
15	Kavali	3.96	33.43
16	Nellore	12.00	70.24
17	Madanapalle	1.29	6.45
18	Chittoor	13.57	52.28
19	Kadapa	9.64	66.22
20	Tadipatri	6.00	13.23
21	Hindupur	23.00	79.00
22	Dharmavaram	8.66	33.30
23	Anantapur	25.00	48.00
24	Guntakal	2.24	13.15
25	Nandyal	26.12	168.21
26	Kurnool	36.07	134.19
27	Adoni	21.44	103.73
	Total	343.31	1806.79

III E) STATUS OF STPs UNDER RIVER STRETCHES

- Total Estimated Sewage Generation (in MLD) 2022 :302.00 MLD
- Existing no. of STP with Treatment Capacity (in MLD) :162.40 MLD
- Present Gap in Treatment Capacity (in MLD) : 139.60 MLD
- Capacity of under Construction STPs (in MLD) : 57.00 MLD
- Gap after completion of ongoing Projects : 82.60 MLD

S. No	Name of River Stretch	Name of the ULB	Ongoing STP Capacity (in MLD)	Status of Ongoing Works	Status of DPRs
1.	Tungabhadra	Kurnool	10 MLD	24%	Administrative sanction for an amount of Rs.79.78crs has been accorded by the Government for construction of 35.60MLD capacity of STPs and submitted to Govt. of India for sanction of funds under AMRUT 2.0
			2 MLD	90%	
2	Kundu	Nandyal	10 MLD	40%	Comprehensive DPR on UGD scheme is prepared for Rs.85.00 Cr with STPs capacity of 26 (21 + 5) MLD to cater the needs of 2035 year. DPR submitted to the Govt. for according Administrative Sanction.

S. No	Name of River Stretch	Name of the ULB	Ongoing STP Capacity (in MLD)	Status of Ongoing Works	Status of DPRs
1.	Nagavali	Srikakulam	10 MLD	45%	Comprehensive proposal for providing UGD scheme for 2035 needs is prepared for an amount of Rs.190.36 Cr with an additional STP capacity of 12 MLD.
2.	Godavari	Rajamahendravaram	5 MLD	61 %	DPR on Comprehensive UGD scheme prepared with additional STP's of capacity 72.37 MLD for an amount of Rs.404.00 Cr. Government of India accorded Administrative Approval & Expenditure Sanction for an amount of 88.43 Crores for Project "Pollution abatement and conservation of River Godavari under NRCP" on Dt.17/03/2022. SNA Account opened as from Government is awaited
3.	Krishna	Vijayawada	20 MLD	87%	DPR is prepared for providing Comprehensive UGD scheme to meet the 2035 demand for Rs.246.38 Crs including up-gradation of 2 STPs of 30.00 MLD capacity. Proposals for upgradation of existing 20 MLD STP, Bio-Gas Energy plants is prepared with an estimate cost of Rs.14.93 Crores and submitted the proposal for according administrative sanction by the Government.

IV. Details of Industrial Pollution:

- No. of industries in the State: 9962 No's
- No. of water polluting industries in the State: 1442 No's
- Quantity of effluent generated from the industries in MLD: 4542.5

Effluent Break-Up Details:

- Once through Cooling water: 3826.13 MLD
- Trade effluents: 412.69 MLD
- cooling tower/Boiler blow down: 254.12 MLD
- Domestic waste water: 49.565 MLD

From the total waste water generation from the industries, major portion is once through cooling water (about 85%) and temperature to be maintained for discharge of once through cooling system is not more than 5⁰C temperature of intake water.

- ✓ From the Cooling tower/Boiler blow down (about 5.6%).
- ✓ The remaining about 9.4% is generated from Trade effluent & Domestic Discharges.
- ✓ APPCB is not permitting any industry to discharge industrial / trade effluents into the rivers.
- Number of industrial units having ETPs: 1093 No's
- Number of industrial units connected to CETP: 349 No's
 - i. Existing: 1093 no's ETPs
 - ii. Under construction: Nil
 - iii. Proposed: Nil
- **Compliance status of the ETPs:**
 - ✓ APPCB is regularly monitoring the compliance status of ETPs and action is being initiated for non-compliance industries.
- Number and total capacity of CETPs (details of existing/ under construction / proposed)
 - i. Existing: 8 No's with total capacity of 22.5 MLD
M/s. APIIC Mega Food Park, CETP (Phase-I), Sy.No.11, Mallavalli (V), Bapulapadu (M), Krishna District (0.3 MLD) – is under stabilization.
 - ii. Proposed: 3 no's
 - 1.5 MLD at Atchuthapuram SEZ, Visakhapatnam – Under Approval
 - 1.5 MLD at Nakkapalli, Visakhapatnam. -Under ADB approval.

V. Solid Waste Management:

- Total Number of Urban Local Bodies: **123** and their Population: **1.5** Crore
- Current Municipal Solid Waste Generation: **6890** TPD for 123 ULBs
- The Source Segregation in the State is 98.17% and 100 % door to door collection in the state.
- Interim Action Plan is implemented to provide immediate solution to Solid Waste Management in all ULBs

Door to Door Garbage collection & Source Segregation

- Total No. of wards in 123 ULBs: 3928
- No. of wards having door to door collection system: 3928
- No. of wards practicing segregation at source: 3856

Waste to Energy Projects

- Waste to Energy Plants are being used for final disposal of combustible dry waste collected by the ULBs on daily basis. There are Two Waste to Energy projects established in the State.
- Guntur & Visakhapatnam Waste to Energy Plants each of 15 MW capacity are established & synchronized with grid and running at full load capacity.
- These two plants are processing around 1800 TPD of municipal waste covering 72 ULBs (Visakhapatnam-27 ULBs & Guntur-45 ULBs).

Wet Waste Processing Plants

- 32 Waste to Compost/Bio-methanation Plants are already established covering 42 ULBs. Out of which 28 Waste to Compost & 4 Bio-methanation plants. The installed capacity of these 32 Wet Waste Plants are 1558 TPD and at present treating 1455 TPD.
- 17 Waste to Compost/Bio-methanation Plants (15 Waste to Compost & 2 Bio-methanation) covering 17 ULBs are in progress with an installed capacity of 409 TPD.
- Work orders issued to 37 Agencies for establishment of 37 Integrated Solid Waste Management Projects.
- 81 ULBs Windrow Compost Units are established treating 2335 TPD of wet waste as an interim measure till the establishment of ISWM Projects/Waste to Compost Plants for which tenders finalized/awarded.
- Compost produced is being sold to Farmers by Processing Plant Developers & in ULB operated Plants, Compost is being used in Parks, Greenery in Central Medians, Avenue Plantation etc.
- CNG gas produced is being sold to the Commercial establishments like Hotels, Restaurants etc.,

Construction & Demolition Waste Processing Plants

- 3 Construction and Demolition waste processing plants with an installed capacity of 200 TPD are existing at Greater Visakhapatnam Municipal Corporation, Vijayawada Municipal Corporation and Tirupati Municipal Corporation & treating 100 TPD by each plant.
- 2 Construction & Demolition Waste Crushing and Storage Units established in Kakinada Municipal Corporation and Kurnool Municipal Corporation Treating 20 TPD.

Bio remediation of Legacy Waste

- 123 Dumpsites with an area of 1011 Acres are existing in the state.
- Out of 32 ULBs Above 1 Lakh Population, in 2 ULBs (Vijayawada & Tirupati) Work was Completed.
- Work is under Progress in remaining 30 ULBs with above 1 Lakh Population
- Work Commissioned in all 91 ULBs below 1 Lakh Population.
- So far, 16.62 lakh Tons of Legacy Waste has already been treated of out 85.00 Lakh Tons estimated.
- No Dump sites of legacy waste are within 1 KM buffer of both sides of the rivers in the State.

Material Recovery facilities (MRFs)

- 123 Material Recovery facilities are established in 123 ULBs processing 945 TPD.
- Sorted out recyclables are being sold to Identified Recyclers by the ULBs
- For Disposal of RDF 51 ULBs are mapped to 7 Cement Plants treating 355 TPD of Combustible Waste.

Status of ULB wise Management of Solid Waste

S. No	Name of the ULB	Waste Generated (TPD)	Wet waste processing	Plant Capacity (TPD)	Capacity Utilization	Dry Waste Processing				
						RDF	Waste Sent in TPD	MRF	Plant Capacity TPD	Capacity Utilization
1	Amudalavalasa	19.00	Existing WtC	11.00	90%	WtEVizag	6.00	Established	2.00	90%
2	Ichchapuram	18.00	Existing WtC	11.00	90%	WtEVizag	6.00	Established	1.00	90%
3	Palasa- kasibugga	28.00	Existing WtC	17.00	90%	WtEVizag	10.00	Established	1.00	90%
4	Rajam	21.00	Existing WtC	12.00	90%	WtEVizag	7.00	Established	2.00	90%
5	Bobbili	29.00	Existing WtC	16.00	90%	WtEVizag	12.00	Established	1.00	90%
6	Salur	24.00	Existing WtC	16.00	90%	WtEVizag	7.00	Established	1.00	90%
7	GVMC	918.00	Existing WtC	519.00	90%	WtEVizag	353.00	Established	46.00	90%
8	Narsipatnam	30.00	Existing WtC	16.00	90%	WtEVizag	12.00	Established	2.00	90%
9	Yellamanchili	23.00	Existing WtC	13.00	90%	WtEVizag	8.00	Established	2.00	90%
10	Adoni	81.00	Existing CNG	23.00	90%	Connected to Cement Factories	14.00	Established	44.00	90%
11	Nuzivid	29.00	Existing WtC	16.00	90%	WtE Guntur	10.00	Established	3.00	90%

S. No	Name of the ULB	Waste Generated (TPD)	Wet waste processing	Plant Capacity (TPD)	Capacity Utilization	Dry Waste Processing				
						RDF	Waste Sent in TPD	MRF	Plant Capacity TPD	Capacity Utilization
12	Tiruvuru	17.00	Existing WtC	9.00	90%	WtE Guntur	6.00	Established	2.00	90%
13	Tenali	80.00	Existing WtC	44.00	90%	WtE Guntur	32.00	Established	4.00	90%
14	Sattenpalle	28.00	CNG - Pidugurala	13.00	90%	WtE Guntur	10.00	Established	5.00	90%
15	Narsaraopet	57.00	CNG - Pidugurala	13.00	90%	WtE Guntur	30.00	Established	14.00	90%
16	Piduguralla	31.00	Existing CNG	13.00	90%	WtE Guntur	12.00	Established	6.00	90%
17	Allagadda	20.00	Existing WtC	11.00	90%	Connected to Cement Factories	4.00	Established	5.00	90%
18	Rayadurgam	30.00	Existing WtC	18.00	90%	Connected to Cement Factories	4.00	Established	8.00	90%
19	Puttaparty	15.00	Existing WtC	8.00	90%	Connected to Cement Factories	3.00	Established	4.00	90%
20	Yemmiganur	46.00	CNG – Adoni	23.00	90%	Connected to Cement Factories	8.00	Established	15.00	90%
21	Anantapur	131.00	Windrow composting	81.00	90%	Connected to Cement Factories	20.00	Established	30.00	90%
22	Atmakur K	22.00	Windrow composting	13.00	90%	Connected to Cement Factories	3.00	Established	6.00	90%
23	Badvel	35.00	Windrow composting	20.00	90%	Connected to Cement Factories	6.00	Established	9.00	90%

S. No	Name of the ULB	Waste Generated (TPD)	Wet waste processing	Plant Capacity (TPD)	Capacity Utilization	Dry Waste Processing				
						RDF	Waste Sent in TPD	MRF	Plant Capacity TPD	Capacity Utilization
24	Dhone	29.00	Windrow composting	18.00	90%	Connected to Cement Factories	5.00	Established	6.00	90%
25	Markapur	35.00	Existing WtC	19.00	90%	WtE Guntur	14.00	Established	2.00	90%
26	Giddalur	19.00	Existing WtC	11.00	90%	Connected to Cement Factories	3.00	Established	5.00	90%
27	Kanigiri	22.00	Existing WtC	12.00	90%	WtE Guntur	8.00	Established	2.00	90%
28	Chirala	42.00	Existing WtC	25.00	90%	WtE Guntur	15.00	Established	2.00	90%
29	Gudivada	58.00	Windrow composting	32.00	90%	WtE Guntur	23.00	Established	3.00	90%
30	Palamaneru	25.00	Existing WtC	15.00	90%	Connected to Cement Factories	3.00	Established	7.00	90%
31	Punganur	27.00	Existing WtC	16.00	90%	Connected to Cement Factories	4.00	Established	7.00	90%
32	Madanpalle	67.00	Existing CNG	28.00	90%	Connected to Cement Factories	11.00	Established	28.00	90%
33	Sullurpet	22.00	Windrow composting	12.00	90%	Connected to Cement Factories	7.00	Established	3.00	90%
34	Srikakulam	65.00	Windrow composting	36.00	90%	WtEVizag	26.00	Established	3.00	90%
35	Palakonda	16.00	Windrow composting	8.00	90%	WtEVizag	6.00	Established	2.00	90%

S. No	Name of the ULB	Waste Generated (TPD)	Wet waste processing	Plant Capacity (TPD)	Capacity Utilization	Dry Waste Processing				
						RDF	Waste Sent in TPD	MRF	Plant Capacity TPD	Capacity Utilization
36	Vizianagaram	119.00	Windrow composting	65.00	90%	WtEVizag	48.00	Established	6.00	90%
37	Parvathipuram	26.00	Clustered with Existing WtC, Bobbili	14.00	90%	WtEVizag	9.00	Established	3.00	90%
38	Nellimarla	14.00	Windrow composting	8.00	90%	WtEVizag	5.00	Established	1.00	90%
39	Gudur N	36.00	Windrow composting	19.00	90%	Connected to Cement Factories	13.00	Established	4.00	90%
40	Guntakal	62.00	Windrow composting	32.00	90%	Connected to Cement Factories	11.00	Established	19.00	90%
41	Jaggaiahpet	26.00	Windrow composting	14.00	90%	WtE Guntur	8.00	Established	4.00	90%
42	Jammalamadugu	22.00	Existing WtC	12.00	90%	Connected to Cement Factories	4.00	Established	6.00	90%
43	Pedana	16.00	Windrow composting	9.00	90%	WtE Guntur	5.00	Established	2.00	90%
44	Vuyyuru	20.00	Windrow composting	11.00	90%	WtE Guntur	6.00	Established	3.00	90%
45	Guntur	363.00	Windrow composting	200.00	90%	WtE Guntur	145.00	Established	18.00	90%
46	Mangalagiri - Tadepalle	70.00	Windrow composting	38.00	90%	WtE Guntur	28.00	Established	4.00	90%
47	Ponnur	29.00	Existing WtC	16.00	90%	WtE Guntur	9.00	Established	4.00	90%

S. No	Name of the ULB	Waste Generated (TPD)	Wet waste processing	Plant Capacity (TPD)	Capacity Utilization	Dry Waste Processing				
						RDF	Waste Sent in TPD	MRF	Plant Capacity TPD	Capacity Utilization
48	Chilakaluripet	49.00	Windrow composting	27.00	90%	WtE Guntur	20.00	Established	2.00	90%
49	Bapatla	34.00	Windrow composting	19.00	90%	WtE Guntur	10.00	Established	5.00	90%
50	Repalle	25.00	Windrow composting	13.00	90%	WtE Guntur	8.00	Established	4.00	90%
51	Vinukonda	30.00	Windrow composting	16.00	90%	WtE Guntur	9.00	Established	5.00	90%
52	Macherla	28.00	Existing WtC	19.00	90%	WtE Guntur	8.00	Established	1.00	90%
53	Kadapa	167.00	Windrow composting	93.00	90%	Connected to Cement Factories	28.00	Established	46.00	90%
54	Dharmavaram	62.00	Windrow composting	35.00	90%	Connected to Cement Factories	11.00	Established	16.00	90%
55	Kadiri	43.00	Windrow composting	24.00	90%	Connected to Cement Factories	7.00	Established	12.00	90%
56	Gooty	24.00	Windrow composting	13.00	90%	Connected to Cement Factories	4.00	Established	7.00	90%
57	Hindupur	74.00	Windrow composting	40.00	90%	Connected to Cement Factories	13.00	Established	21.00	90%
58	Kurnool	224.00	Windrow composting	128.00	90%	Connected to Cement Factories	36.00	Established	60.00	90%
59	Kalyandurgam	21.00	Windrow composting	11.00	90%	Connected to Cement Factories	4.00	Established	6.00	90%

S. No	Name of the ULB	Waste Generated (TPD)	Wet waste processing	Plant Capacity (TPD)	Capacity Utilization	Dry Waste Processing				
						RDF	Waste Sent in TPD	MRF	Plant Capacity TPD	Capacity Utilization
60	Madakasira	12.00	Windrow composting	7.00	90%	Connected to Cement Factories	2.00	Established	3.00	90%
61	Machilipatnam	89.00	Windrow composting	49.00	90%	WtE Guntur	36.00	Established	4.00	90%
62	Mydukur	22.00	Windrow composting	12.00	90%	Connected to Cement Factories	3.00	Established	7.00	90%
63	Nandigama	22.00	Windrow composting	12.00	90%	WtE Guntur	7.00	Established	3.00	90%
64	Nandikotkur	23.00	Windrow composting	13.00	90%	Connected to Cement Factories	4.00	Established	6.00	90%
65	Gudur K	14.00	Windrow composting	8.00	90%	Connected to Cement Factories	2.00	Established	4.00	90%
66	Nandyal	98.00	Windrow composting	59.00	90%	Connected to Cement Factories	16.00	Established	23.00	90%
67	Proddutur	79.00	Windrow composting	44.00	90%	Connected to Cement Factories	13.00	Established	22.00	90%
68	Pulivendula	32.00	Existing WtC	19.00	90%	Connected to Cement Factories	5.00	Established	8.00	90%
69	Rajahmundry	168.00	Windrow composting	93.00	90%	WtEVizag	67.00	Established	8.00	90%
70	Rajampeta	23.00	Windrow composting	13.00	90%	Connected to Cement Factories	4.00	Established	6.00	90%
71	Rayachoti	44.00	Windrow composting	26.00	90%	Connected to Cement Factories	7.00	Established	11.00	90%

S. No	Name of the ULB	Waste Generated (TPD)	Wet waste processing	Plant Capacity (TPD)	Capacity Utilization	Dry Waste Processing				
						RDF	Waste Sent in TPD	MRF	Plant Capacity TPD	Capacity Utilization
72	Tadipatri	53.00	Existing WtC	31.00	90%	Connected to Cement Factories	9.00	Established	13.00	90%
73	Tirupati	208.00	Existing CNG	110.00	90%	Connected to Cement Factories	35.00	Established	63.00	90%
74	Ongole	123.00	Windrow composting	68.00	90%	WtE Guntur	49.00	Established	6.00	90%
75	Chimakurthy	17.00	Windrow composting	9.00	90%	WtE Guntur	5.00	Established	3.00	90%
76	Addanki	20.00	Existing WtC	11.00	90%	WtE Guntur	6.00	Established	3.00	90%
77	Kandukur	28.00	Windrow composting	14.00	90%	WtE Guntur	10.00	Established	4.00	90%
78	Kakinada	159.00	Windrow composting	87.00	90%	WtEVizag	64.00	Established	8.00	90%
79	Vijayawada	507.00	Existing WtC	279.00	90%	WtE Guntur	203.00	Established	25.00	90%
80	Gollaprolu	11.00	Windrow composting	6.00	90%	WtEVizag	3.00	Established	2.00	90%
81	Pithapuram	25.00	Windrow composting	13.00	90%	WtEVizag	8.00	Established	4.00	90%
82	Peddapuram	24.00	Windrow composting	13.00	90%	WtEVizag	7.00	Established	4.00	90%
83	Samalkota	28.00	Windrow composting	16.00	90%	WtEVizag	8.00	Established	4.00	90%

S. No	Name of the ULB	Waste Generated (TPD)	Wet waste processing	Plant Capacity (TPD)	Capacity Utilization	Dry Waste Processing				
						RDF	Waste Sent in TPD	MRF	Plant Capacity TPD	Capacity Utilization
84	Yeleswaram	16.00	Windrow composting	9.00	90%	WtEVizag	5.00	Established	2.00	90%
85	Ramachandrapuram	21.00	Windrow composting	12.00	90%	WtEVizag	6.00	Established	3.00	90%
86	Mandapeta	26.00	Windrow composting	14.00	90%	WtEVizag	8.00	Established	4.00	90%
88	Tuni	12.00	Clustered with Existing WtC, Narsipatnam	6.00	90%	WtEVizag	4.00	Established	2.00	90%
88	Mummidivaram	26.00	Windrow composting	14.00	90%	WtEVizag	8.00	Established	4.00	90%
89	Amalapuram	26.00	Windrow composting	14.00	90%	WtEVizag	8.00	Established	4.00	90%
90	Eluru	106.00	Windrow composting	59.00	90%	WtE Guntur	42.00	Established	5.00	90%
91	Tadepalligudem	51.00	Windrow composting	28.00	90%	WtE Guntur	20.00	Established	3.00	90%
92	Tanuku	44.00	Windrow composting	24.00	90%	WtE Guntur	13.00	Established	7.00	90%
93	Palakollu	33.00	Windrow composting	18.00	90%	WtE Guntur	10.00	Established	5.00	90%
94	Narsapuram	29.00	Windrow composting	16.00	90%	WtE Guntur	9.00	Established	4.00	90%
95	Bhimavaram	69.00	Windrow composting	38.00	90%	WtE Guntur	28.00	Established	3.00	90%

S. No	Name of the ULB	Waste Generated (TPD)	Wet waste processing	Plant Capacity (TPD)	Capacity Utilization	Dry Waste Processing				
						RDF	Waste Sent in TPD	MRF	Plant Capacity TPD	Capacity Utilization
96	Nidadavole	21.00	Windrow composting	12.00	90%	WtE Guntur	6.00	Established	3.00	90%
97	Kovvur	19.00	Windrow composting	10.00	90%	WtEVizag	6.00	Established	3.00	90%
98	JangareddyGudem	26.00	Windrow composting	14.00	90%	WtE Guntur	8.00	Established	4.00	90%
99	Chittoor	92.00	Windrow composting	55.00	90%	Connected to Cement Factories	16.00	Established	21.00	90%
100	SriKalahasti	39.00	Windrow composting	23.00	90%	Connected to Cement Factories	7.00	Established	9.00	90%
101	Nagari	30.00	Windrow composting	17.00	90%	Connected to Cement Factories	6.00	Established	7.00	90%
102	Puttur	26.00	Windrow composting	15.00	90%	Connected to Cement Factories	5.00	Established	6.00	90%
103	Nellore	300.00	Windrow composting	165.00	90%	Connected to Cement Factories	120.00	Established	15.00	90%
104	Venkatagiri	25.00	Windrow composting	13.00	90%	Connected to Cement Factories	8.00	Established	4.00	90%
105	Yerraguntla	17.00	Windrow composting	10.00	90%	Connected to Cement Factories	4.00	Established	3.00	90%
106	Naidupet	22.00	Windrow composting	12.00	90%	Connected to Cement Factories	7.00	Established	3.00	90%
107	Atmakur N	15.00	Windrow composting	8.00	90%	Connected to Cement Factories	5.00	Established	2.00	90%

S. No	Name of the ULB	Waste Generated (TPD)	Wet waste processing	Plant Capacity (TPD)	Capacity Utilization	Dry Waste Processing				
						RDF	Waste Sent in TPD	MRF	Plant Capacity TPD	Capacity Utilization
108	Kavali	51.00	Windrow composting	28.00	90%	WtE Guntur	20.00	Established	3.00	90%
109	Kondapalli	21.00	Windrow composting	12.00	90%	WtE Guntur	6.00	Established	3.00	90%
110	Akiveedu	11.00	Windrow composting	6.00	90%	WtE Guntur	2.00	Established	3.00	90%
111	Dachepali	11.00	Clustered with Existing Bio CNG Pidugurala	6.00	90%	WtE Guntur	3.00	Established	2.00	90%
112	Gurazala	9.00	Clustered with Existing WtC, Macherla	5.00	90%	WtE Guntur	3.00	Established	1.00	90%
113	Darsi	12.00	Windrow composting	6.00	90%	WtE Guntur	4.00	Established	2.00	90%
114	BuchireddyPalem	12.00	Windrow composting	6.00	90%	Connected to Cement Factories	4.00	Established	2.00	90%
115	Penukonda	10.00	Clustered with Existing WtC, Puttaparthi	5.00	90%	Connected to Cement Factories	2.00	Established	3.00	90%
116	Bethamcharla	14.00	Windrow composting	9.00	90%	Connected to Cement Factories	2.00	Established	3.00	90%
117	Kamlapuram	7.00	Windrow composting	4.00	90%	Connected to Cement Factories	1.00	Established	2.00	90%
118	Kupam	15.00	Windrow composting	9.00	90%	Connected to Cement Factories	3.00	Established	3.00	90%

S. No	Name of the ULB	Waste Generated (TPD)	Wet waste processing	Plant Capacity (TPD)	Capacity Utilization	Dry Waste Processing				
						RDF	Waste Sent in TPD	MRF	Plant Capacity TPD	Capacity Utilization
119	Y.S.R. - Tadigadapa	29.00	Clustered with Existing WtC, Vijayawada	19.00	90%	WtE Guntur	9.00	Established	1.00	90%
120	Chintalapudi	4.00	Windrow composting	2.00	90%	WtE Guntur	1.00	Established	1.00	90%
121	Podili	6.00	Clustered with Existing WtC, Kanigiri	3.00	90%	WtE Guntur	2.00	Established	1.00	90%
122	Alluru	9.00	Windrow composting	5.00	90%	Connected to Cement Factories	3.00	Established	1.00	90%
123	B.KothaKota	6.00	Windrow composting	3.00	90%	Connected to Cement Factories	1.00	Established	2.00	90%

VI. Bio-medical Waste Management:

- Total Bio-medical waste generation: 15.644Tones/ day
- No. of Hospitals and Health Care Facilities: 13,176 Nos.

Status of Treatment Facility/ CBMWTF	:	Presently, there are 13 Nos. of Common Bio-medical Waste Treatment and disposal Facilities (CBMWTFs) operating in the State of Andhra Pradesh for treatment and for disposal of Bio-Medical waste as per the BMW Management Rules 2016.
--------------------------------------	---	--

VII. Hazardous Waste Management:

- Total Hazardous Waste generation is about: 36,624.35Tones during the month of October, 2022 and cumulative quantity (April toOctober 2022) is 2,57,311.653 tones.
- No of industries generating Hazardous Waste:2748 Nos as per Hazardous Waste inventory, 2021 -22.
- **For the month of October, 2022, the Quantity of Hazardous Waste Treated & Disposed is as follows:**
 - i) Utilizable waste is20307.79TPM (suitable to use as raw material or as alternative fuel viz. Co-processing in Cement Plants so as to conserve the resources),
 - ii) Recyclable waste is1822.61 TPM (suitable for recycling /recovery of material viz. oil reclamation units, lead and zinc recovery units).
 - iii) Incinerable waste is 308.80 TPM (not suitable for any recycling / reuse and having high calorific value i.e. > 2500 K cal/kg) and
 - iv) Land fillable waste is 14185.15TPM (not suitable for any recycling / reuse and having low calorific value i.e. < 2500 K cal/kg) is reaching and treated at the TSDFs in Visakhapatnam and Nellore.

Note: The above data is obtained from the APEMC online portal. The above data may vary during verification of annual returns submitted by the industry.

- **Details of on-going or proposed TSDF:**

Two TSDF are existing in the State of Andhra Pradesh

- ✓ M/s Coastal Waste Management Project Unit-1, Parwada, Visakhapatnam.
- ✓ M/s Coastal Waste Management Project Unit-2 a division of Mumbai Waste Management Limited, S.P.S.R. Nellore District.

Status of compliance and operation of the CETPs:

S. No	Name and Address of the CETP & contact person	Design capacity (in MLD)	Current Operating capacity (in MLD)	Type and No. of member units	Compliance status
1.	Brandix India Apparel City Private Limited, APSEZ, Atchutapuram Pudimadaka Road, Visakhapatnam.	6*	4.55	Textile park- 14 units	Complied * APPCB permitted to establish 20 MLD capacity of CETP for operation full capacity industrial park. At present 6 MLD CETP was constructed as the effluent generation is 5.1 MLD.
2.	Ramky Pharma City (India) Ltd, JN Pharma City, Parawada Mandal, Visakhapatnam.	9.53	4.19	Pharmaceutical & Bulk drugs-93	Complied
3.	Kondapally Envirotech Pvt. Ltd., (KEPL), IDA, Kondapalli (V), Ibrahimpatnam (M), Krishna District.	0.2	* 0.0	Pharmaceutical & Bulk drugs-14 units	*The CETP restarted operations and under stabilization and effluent sent to CETP, JNPC for further treatment 11.11.2022.
4.	Vijayawada Auto Cluster Development Company, Industrial Estate, Auto Nagar, Vijayawada.	0.2	0.057	Food beverages, Herbal pharma, Oil solvents & lubricants - 35 units.	Complied
5.	Machilipatnam Imitation Jewellery Park Pvt. Ltd., Jewellery Park, Pothepalli, Machilipatnam.	0.07	0.0003	Electro Plating – 48 Units	Complied
6.	Nagari Dyeing Owners Association, Chinthalapatteda (V), Nagari (M), Chittoor District.	4	1.25	Manual Dyeing units - 105 units	Complied
7.	Atchuthapuram Effluent Treatment Plant, Atchutapuram Visakhapatnam.	1.5	0.51	Pharmaceutical & Bulk drugs-39 units	Complied
8.	M/s Andhra Pradesh Industrial Infrastructure Corporation Limited (APIIC), 1.0 MLD CEPT, MPSEZ, Menakur (V), Naidu pet (M), SPSR Nellore District.	1.0	0.043	Pharmaceutical – 8 Units	Complied Started operations in the month of November 2021 and receiving effluents from 3 Industries.
	Total	21.5	10.6003		

VIII. Plastic Waste Management:

Total plastic waste generation	39,626 TPA (As per Annual Report for the F.Y. 2020-21).
Implementation of Plastic Waste Management Rules 2016 in Urban Local Bodies	62 Nos of recyclers registered with APPCB. Total recycling capacity is 39,991 TPA. - The State has released G.O.Ms.No.349, dated 29.10.2018 for implementation of Plastic Waste Management Rules, 2016 in the ULBs. - The plastic waste in Urban Local Bodies is being collected through the Public Health Workers of the ULBs. The segregated plastic waste, which is recyclable, is sent to recyclers i.e., from MRFs and the segregated plastic, which is not suitable for recycling is sent to nearby Cement Plants and also being used in road construction in some ULBs. 51 ULBs have so far, tied up with nearby Cements Plants to send non-recyclable Plastic Waste & another 2 ULBs found viable to send Plastic Waste to Cement Plants, considering the distance and instructions issued to Municipal Commissioners to enter into MoU with them also by end of December, 2022. - The manufacture, sale& usage of plastic carry bags of below 75 microns' thickness is banned in the State of Andhra Pradesh. Teams of PCB are making inspections and surprise raids to ensure no sale & usage of banned plastic carry bags. - About 24.17 ton of plastic waste seized which includes SUP and other banned items. - In Visakhapatnam, Vizianagaram, Vijayawada, Kurnool & Tirupati, under extended producer responsibility, Plastic Waste Collection system has been established. - Instructions issued to the Municipal Commissioners of Head Quarter ULBs to conduct stakeholders' meetings under the Chairmanship of the District Collectors to ensure setting up collection centers under EPR in Municipal Corporations & bigger ULBs. - In Visakhapatnam, Vijayawada, Tirupati, Rajamahendravaram, Kakinada & Amalapuram Plastic Waste is being used in construction of Roads and the details are as follows: - Banned Plastic Flexi Banners in A.P State, under Environment (Protection) Act, 1986 w.e.f. 26.01.2023 G.O.Ms. No.75, dated 31.10.2022 of Environment, Forests, Science & Technology Department

Sl. No.	Name of the ULB	Length of Road Constructed	Quantity of Plastic Waste utilized for constructions of Road
1	Visakhapatnam	8.0Kms	14.5 Tons
2	Vijayawada	5.0Kms	5.0 Tons
3	Tirupati	0.9Kms	0.9 Tons
4	Rajamahendravaram	3.0Kms	4.2 Tons
5	Kakinada	1.2 Kms	2.0 Tons

6	Amalapuram	1.0 Km	0.2 Tons
---	------------	--------	----------

IX. Details of Alternate Treatment Technology being adopted by the State

Details of Faecal Sludge Treatment Plants:

No. of Completed FSTPs	:	5 (75 KLD)
No. of In-progress FSTPs	:	60 (905 KLD)
No. of FSTPs to be retendered	:	11 (175 KLD)
No. of FSTPs DPRs to be Prepared:		15

IX(A): Details of Completed FSTPs:

S.No.	Name of ULB	Capacity (in KLD)	Operational Status of FSTP
1	Narsapur	15	Operational
2	Rajam	15	Operational
3	Palamaneru	15	Operational
4	Bobbili	15	Operational
5	Vinukonda	15	Operational

IX(B): Details of In-Progress FSTPs:

S.No	Name of the ULB	Plant Capacity (in KLD)	Expected Date of Completion
1	Dhone	20	85 % of Work Completed Nov 22
2	Gooty	15	March -23
3	Jammalamadugu	15	March -23
4	Kadiri	25	March -23
5	Kalyanadurgam	10	March -23
6	Madakasira	5	March -23
7	Pulivendula	20	March -23
8	Puttaparthi	10	March -23
9	Rayachoti	25	March -23
10	Rayadurg	20	March -23
11	Allagadda	10	March -23
12	Atmakur (K)	15	March -23
13	Badvel	25	March -23
14	Gudur (K)	5	March -23

S.No	Name of the ULB	Plant Capacity (in KLD)	Expected Date of Completion
15	Mydukuru	15	March -23
16	Nandikotkur	15	March -23
17	Yelamanchili	15	March -23
18	Punganur	15	March -23
19	Rajampeta	15	March -23
20	Yerraguntla	10	March -23
21	Atmakur (N)	10	March -23
22	Giddalur	10	March -23
23	Gudur (TPT)	20	March -23
24	Kandukur	20	March -23
25	Kanigiri	15	March -23
26	Markapur	20	85 % of Work Completed, Nov- 22
27	Nagari	20	March -23
28	Naidupet	15	March -23
29	Puttur	15	March -23
30	Sullurpeta	15	March -23
31	Venkatagiri	15	March -23
32	Addanki	10	March -23
33	Bapatla	25	70% work completed Dec- 22
34	Chimakurthy	10	March -23
35	Chirala	25	70% work completed Dec 22
36	Macherla	15	March -23
37	Mangalagiri	25	March -23
38	Piduguralla	15	March -23
39	Ponnur	15	70% work completed Dec- 22
40	Repalle	15	March -23
41	Sattenapalli	15	March -23
42	Salur	15	March -23
43	Amalapuram	15	March -23
44	Gollaprolu	5	March -23
45	Kovvur	10	March -23
46	Mandapeta	15	March -23
47	Mummidivaram	10	March -23
48	Peddapuram	15	March -23
49	Pithapuram	15	March -23
50	Ramachandrapuram	15	March -23
51	Samalkota	15	March -23

S.No	Name of the ULB	Plant Capacity (in KLD)	Expected Date of Completion
52	Tuni	15	March -23
53	Yeleshwaram	10	March -23
54	Amudalavalasa	10	March -23
55	Parvathipuram	15	March -23
56	Ichapuram	10	March -23
57	Narsipatnam	20	March -23
58	Nellimarla	10	March -23
59	Palakonda	10	March -23
60	Palasa-Kasibugga	15	March -23
		905	

IX (C) Details of FSTPs under TenderStage:

S.No	Name of the ULB	Capacity of Plant (KLD)
1	Jangareddigudem	15
2	Nidadavolu	15
3	Palacole	20
4	Pedana	10
5	Tadepalli	20
6	Tanuku	25
7	Vuyyuru	15
8	Jaggaiahpetta	15
9	Nandigama	15
10	Nuzividu	15
11	Tiruvuru	10

IX(D) Details of FSTPs for which DPRs Preparation in progress:

S.No	Name of ULB	Status of the project
1	Akiveedu	DPR Preparation Completed Tender will be floated by November 2022.
2	Kondapalli	
3	Dachepali	
4	Gurazala	
5	Darsi	
6	BuchireddyPalem	
7	Penukonda	
8	Bethamcharla	
9	Kamlapuram	
10	Kupam	
11	Y.S.R. -Tadegadapa	
12	Chuintalapudi	
13	Podili	
14	Alluru	
15	B.KothaKota	

- X.** Identification of polluting sources including drains contributing to river pollution and action as per NGT order on insitu treatment:
- A total 32 No`s of outfall points of the major disposal drains have been identified which are contributing to River Pollution. All the above 32 No`s of outfall points are provided with Meshes/Screens to prevent solid waste from falling in to the Rivers.
- XI. Details of Nodal Officer appointed by Chief Secretary in the State/UT:**
Commissioner & Director of Municipal Administration Appointment as a Nodal Officer for Polluted River stretches as per G.O.RT. No: 103 EFS&T Department Dated: 25-11-2020.
- XII.** Details of meetings carried under the Chairmanship of Chief Secretary in the State/UT:
- XIII. Latest water quality of polluted river, its tributaries, drains with flow details:**
- APPCB has been monitoring the 5 polluted river stretches at 27 locations on monthly basis and the data is being uploaded in RRC Website <https://rrc.ap.gov.in/Views/Monitoring.aspx> every month. **The monitoring of water quality data for the month of October, 2022 is enclosed.**
 - **As per the analysis of samples collected at 27 locations in the month of October 2022 the B.O.D value is less than 3.0 mg/lit. (Details enclosed)**
- XIV.** Ground water regulation:
- XV.** Good irrigation practices being adopted by the State:
- XVI.** Rain Water Harvesting:
- XVII.** Demarcation of Floodplain and removal of illegal encroachments:
- XVIII.** Maintaining minimum e-flow of river:
- XIX.** Plantation activities along the rivers:
- XX.** Development of biodiversity park:

XXI. Reuse of Treated Water:

- 9 ULBs Utilizing Re – Use of Treated Waste Water

S.No	Name of the ULB	Installed Capacity (in MLD)	Qty of treated sewage utilised
1	2	3	4
1	Visakhapatnam	177.00	39.00
2	Rajamahendravaram	30.00	20.00
3	Tirupathi	50.00	33.00
4	Narsaraopeta	15.55	8.50
5	Tadipatri	11.50	6.50
6	Puttaparthi	1.50	0.30
7	Kurnool	2.40	0.096
8	Kadapa	20.00	10.00
9	Pulivendula	6.50	2.50
	Total in MLD	314.45	119.90

XXII. Model River being adopted by the State & Action Proposed for achieving the bathing quality standards:

XXIII. Status of Preparation of Action Plan by the 13 Coastal States:

XXIV. Regulation of Mining Activities in the State/UT:

XXV. Action against identified polluters, law violators and officers responsible for failure for vigorous monitoring.

Water quality status of polluted river stretches in Andhra Pradesh - 2022

I. River Godavari:

Andhra Pradesh Pollution Control Board is monitoring water quality of river Godavari at the following locations. Data pertaining to important parameters like, pH, Dissolved Oxygen, BOD, Total Coliform, Fecal Coliform and TDS for the year, 2022 is as follows:

S. No.	Code	Location Point
1	4367	Koundinyamukti (Kukunur) border point between Andhra Pradesh & Telangana States, West Godavari Dist.
2	4359	After confluence with Sabari at Kunavaram (waddigudem), East Godavari Dist.
3	0014	Polavaram, West Godavari Dist.
4	1218	Upstream of Rajahmundry at Kumaradevam
5	2370	At Rajahmundry Upstream of Nalla channel
6	2371	At Rajahmundry Downstream of Nalla channel
7	1219	Downstream of Rajahmundry at Dhawaleswaram
8	4365	Upstream of Narasapuram town before confluence with sewage, West Godavari Dist.
9	4366	Downstream of Narasapuram town after confluence with town sewage, West Godavari Dist.
10	4358	Near GMC Balayogi bridge, Govalanka, East Godavari Dist.

Month-wise data of water quality of river Godavari, 2022																
Parameter	Code	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Standard		
														Class A	Class B	Class C
pH	4367	8.06	8.47	8.46	8.64	8.13	7.77	8.4	7.77	8.13	7.92			6.0 - 8.5	6.0 – 9.0	
	4359	7.44	7.66	8.45	8.42	7.78	7.61	----	7.71	7.71	8.39					
	0014	7.45	8.03	7.80	8.01	8.27	8.16	7.57	7.73	8.06	7.95					
	1218	7.41	7.99	7.93	8.05	8.12	7.94	7.58	7.73	8.02	8.05					
	2370	7.45	7.47	7.83	7.96	7.49	7.50	7.34	7.66	7.96	7.76					
	2371	7.74	7.55	7.58	7.98	7.90	7.48	7.7	7.65	8.01	8.02					
	1219	7.75	7.31	7.87	8.01	7.05	7.83	8.05	8.13	8.26	7.94					
	4365	8.05	7.85	8.21	8.44	7.88	7.77	7.48	7.79	7.94	8.13					
	4366	8.01	4.85	8.27	8.43	7.68	7.84	7.48	7.8	7.98	7.9					
	4358	7.41	7.72	8.17	7.77	7.46	7.86	7.79	8.31	7.93	8.09					
DO	4367	8.5	8.5	7.2	7.5	6.5	6.0	6.8	7.0	6.4	7.8			6.0	5.0	4.0
	4359	8.1	8.1	7.0	7.2	6.5	6.2	----	7.0	7.0	7.1					
	0014	8.8	8.7	6.0	7.0	6.5	6.4	7.0	6.8	6.4	7.8					
	1218	8.5	8.0	7.0	7.4	6.4	6.3	6.8	6.7	6.3	7.4					
	2370	7.1	7.0	7.0	7.0	6.0	6.8	7.2	7.4	7.6	7.4					
	2371	6.8	6.3	6.5	6.5	5.9	6.7	7.4	7.6	6.7	7.1					
	1219	8.0	6.9	7.0	7.2	6.2	6.5	7.4	7.6	7.7	7.4					
	4365	7.2	8.0	6.7	6.6	6.0	5.6	5.6	7.4	6.2	7.4					
	4366	5.8	6.5	5.8	6.4	5.8	5.5	5.4	7.6	6.1	7.2					
	4358	6.4	7.0	7.5	6.2	6.0	7.0	6.5	7.1	7.0	6.8					
BOD	4367	2.0	2.3	2.2	1.9	2.0	1.9	1.9	1.8	1.8	2.6			2.0	3.0	3.0
	4359	2.0	2.0	2.0	2.0	1.8	1.6	----	2.0	2.0	2.0					
	0014	1.8	1.7	2.0	1.8	1.0	2.2	2.0	2.0	2.1	2.1					
	1218	1.6	2.0	1.8	1.5	1.1	1.3	2.2	2.1	2.3	2.4					
	2370	2.4	1.4	1.8	2.0	1.9	2.4	2.2	2.2	2.0	2.0					
	2371	2.4	1.5	1.8	2.2	2.3	2.6	2.4	2.4	2.4	2.4					
	1219	2.0	2.2	2.0	2.0	2.2	2.4	2.4	2.2	2.2	2.2					
	4365	2.0	2.1	2.1	2.0	2.4	2.0	1.4	2.2	2.4	2.2					
	4366	2.4	2.5	2.3	2.2	2.6	2.2	1.3	2.4	2.6	2.8					
	4358	2.6	2.1	2.2	2.0	2.4	2.8	2.6	2.4	2.2	2.8					

Total Coliform	4367	120	210	120	120	150	120	150	93	150	93			50	500	5000
	4359	49	43	49	39	28	43	----	21	21	20					
	0014	93	120	75	93	120	150	150	120	120	75					
	1218	75	93	39	64	120	210	120	150	120	150					
	2370	120	210	120	93	210	210	210	240	210	210					
	2371	150	460	150	120	240	240	240	210	210	150					
	1219	120	240	240	150	240	240	150	210	240	150					
	4365	120	120	120	120	150	150	120	120	210	240					
	4366	150	150	460	150	240	240	240	210	240	210					
	4358	93	240	93	93	110	150	120	150	150	150					
Fecal Coliform	4367	7	10	7	15	7	4	7	4	28	15			---	500	---
	4359	3	3	4	3	3	3	----	3	3	3					
	0014	4	9	4	4	4	4	3	3	9	9					
	1218	3	4	3	3	7	7	3	3	7	15					
	2370	7	21	9	7	9	7	7	11	11	28					
	2371	9	28	15	9	15	9	11	7	7	21					
	1219	9	43	15	9	21	20	7	9	21	9					
	4365	9	9	4	4	4	3	3	4	7	4					
	4366	11	15	21	9	9	7	7	7	21	15					
	4358	3	21	4	4	4	4	3	3	7	7					
TDS	4367	172	192	196	172	314	85	135	120	140	163			500 - 2000		
	4359	84	72	108	780	85	84	----	430	430	82					
	0014	166	200	176	158	120	105	130	122	150	158					
	1218	160	192	164	152	140	96	132	128	130	184					
	2370	184	218	196	156	144	127	265	232	170	206					
	2371	196	240	212	180	140	109	130	230	160	190					
	1219	192	208	222	182	144	97	140	184	150	186					
	4365	17124	23240	25840	25432	29462	20838	13020	124	132	164					
	4366	19480	26680	26728	27364	29082	27404	19230	146	1940	246					
	4358	17240	19400	27860	31570	3024	21065	26325	172	148	170					
Note: (1) All values are expressed in mg/L except pH & Total Coliform value. Total Coliform is expressed in MPN count / 100 ml.																
Remarks: BOD & fecal coliform values found to be within the standard limits stipulated for bathing at all the locations except at U/S & D/S of Narsapuram town. High TDS values at Narsapuram & GMC Balayogi bridge, Govalanka could be attributed to the intrusion of backwaters of Bay of Bengal.																

2. River Krishna:

Andhra Pradesh Pollution Control Board is monitoring water quality of river Krishna at the following locations. Data pertaining to important parameters like, pH, Dissolved Oxygen, BOD, Total Coliform, Fecal Coliform and TDS for the year, 2022 is as follows:

S. No.	Code	Location point
01	1175	Sangameswaram, Kurnool Dist.
02	3083	Srisailam, Kurnool Dist.
03	4381	After confluence with river Musi at Vadapalli, Guntur Dist.
04	1786	Vedadri, Krishna Dist.
05	1787	Amaravathi, Guntur Dist.
06	0025	Prakasham barrage, Vijayawada, Krishna Dist.
07	4375	Pavitrasangamam at Ibrahimpatnam, Krishna Dist.
08	1782	Hamsaladeevi, Krishna Dist.

Month-wise data of water quality of river Krishna, 2022:

Parameters	Code	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	*Standard		
														Class A	Class B	Class C
pH	1175	7.9	7.7	7.3	7.9	7.6	7.4	7.8	7.3	7.1	7.6			6.0 - 8.5		6.0 – 9.0
	3083	7.8	7.8	7.0	7.7	7.9	7.8	7.9	8.0	7.0	7.3					
	4381	7.85	8.23	8.14	8.24	7.62	7.70	7.60	7.84	7.6	7.76					
	1786	7.80	7.28	7.46	7.87	7.94	7.88	7.49	7.52	7.86	7.90					
	1787	7.83	8.01	7.39	8.31	7.86	7.09	7.96	8.06	7.86	7.92					
	0025	7.86	7.43	7.48	8.17	7.45	7.50	7.24	7.99	8.26	7.52					
	4375	8.17	7.77	7.86	7.99	8.01	7.96	7.78	8.28	8.16	7.52					
	1782	7.84	7.44	7.58	7.65	7.85	7.63	7.83	7.70	7.96	7.84					

DO	1175	6.0	6.1	6.0	5.7	5.2	5.8	6.1	6.2	6.2	6.2			6.0	5.0	4.0
	3083	6.5	6.3	6.0	6.0	5.4	5.9	5.8	6.4	6.2	6.2					
	4381	7.1	6.9	7.2	7.1	7.3	7.2	7.4	7.2	7.4	7.2					
	1786	7.1	6.9	6.8	6.9	7.2	6.9	7.1	7.3	7.2	7.3					
	1787	7.2	7.4	7.3	7.5	6.9	6.9	7.2	7.1	7.2	7.6					
	0025	7.3	7.1	7.2	7.4	7.2	7.1	7.4	7.2	7.1	7.4					
	4375	6.9	7.2	7.1	7.2	7.3	7.1	7.4	7.4	7.3	7.4					
	1782	6.5	6.8	6.7	6.4	6.3	6.1	6.7	6.6	6.9	6.7					
BOD	1175	<2	<2	2.5	2.0	2.5	1.8	1.5	1.5	1.3	1.3			2.0	3.0	3.0
	3083	<2	<2	<2	1.5	2.0	1.5	1.3	1.7	1.5	1.0					
	4381	2.4	2.8	2.7	2.6	2.7	2.8	2.6	2.8	2.9	2.8					
	1786	2.4	2.6	2.7	2.8	2.8	2.7	2.8	2.6	2.8	2.7					
	1787	2.6	2.4	2.5	2.6	2.8	2.7	2.8	2.9	2.8	2.7					
	0025	2.6	2.6	2.4	2.8	2.9	2.6	2.6	2.4	2.6	2.6					
	4375	2.4	2.6	2.5	2.6	2.8	2.6	2.6	2.6	2.8	2.6					
	1782	2.8	2.6	2.8	2.7	2.9	2.7	2.6	2.8	2.7	2.8					
Total Coliform	1175	792	870	914	659	830	866	722	866	659	550			50	500	5000
	3083	1120	1203	1300	602	550	617	816	921	727	689					
	4381	120	120	120	120	120	399	342.8	329	277	320					
	1786	120	150	150	150	120	560	439	403	385	320					
	1787	120	75	64	75	75	395	275	196	339	280					
	0025	75	64	75	120	120	423	367	317	274	230					
	4375	75	75	120	150	120	505	412	395	290	250					
	1782	150	120	150	120	120	368	328.2	293	277	210					

Fecal Coliform	1175	189	214	212	170	256	203	312	289	158	124			---	500	---
	3083	362	343	400	119	281	333	298	356	298	309					
	4381	3	3	3	3	3	11.9	10.3	11.5	13.3	14					
	1786	3	3	3	3	3	49.8	15.6	13.4	15.6	14					
	1787	3	3	3	3	3	30.7	14.2	12.5	13.5	12					
	0025	3	3	3	3	3	37.5	25.3	18.5	16.4	9					
	4375	3	3	3	3	3	18.9	15.6	13.7	13.5	10					
	1782	3	3	3	3	3	46.6	24.4	19.6	9.2	9					
TDS	1175	432	598	682	641	842	846	752	321	263	356			500 - 2000		
	3083	412	426	412	469	426	443	412	399	269	275					
	4381	484	502	498	498	540	510	440	490	504	526					
	1786	510	541	552	510	520	486	502	460	488	510					
	1787	470	518	510	470	576	448	410	442	410	368					
	0025	440	548	480	484	540	470	440	370	376	448					
	4375	468	510	524	506	512	470	420	298	318	356					
	1782	10400	9670	16980	18900	20100	17800	8460	9100	11900	12100					
Note: All values are expressed in mg/L except pH, Total Coliform value & Fecal Coliform. Total Coliform & Fecal Coliform is expressed in MPN count / 100 ml.																
Remarks: BOD & fecal coliform values found to be within the standard limits stipulated for bathing at all the locations. High TDS values at Hamsaladeevi could be attributed due to the intrusion of backwaters of Bay of Bengal.																

3. River Tungabhadra:

Andhra Pradesh Pollution Control Board is monitoring water quality of river Tungabhadra at the following locations. Data pertaining to important parameters like, pH, Dissolved Oxygen, BOD, Total Coliform, Fecal Coliform and TDS for the year, 2022 is as follows:

S. No.	Code	Location point
01	1785	Manthralayam, Kurnool Dist.
02	1174	Bhavapuram, Kurnool Dist.
03	4388	U/S of Kurnool town B/C with domestic sewage & A/c of Rayalaseema alkalies industries at Gondiparla, Kurnool.
04	4389	D/S of Kurnool town A/C with domestic sewage at Gondiparla, Kurnool.

Month-wise data of water quality of river Tungabhadra, 2022

Parameters	Code	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	*Standard		
														Class A	Class B	Class C
pH	1785	7.8	7.9	7.2	7.8	7.8	7.2	7.9	7.3	7.4	7.5			6.0 – 8.5	6.0 – 9.0	
	1174	7.8	7.9	7.5	7.8	7.8	6.9	7.4	7.2	6.9	7.5					
	4388	7.6	7.6	7.6	7.4	7.2	6.8	7.2	7.2	7.4	7.3					
	4389	7.2	7.2	7.0	7.2	7.0	7.0	6.9	6.7	7.2	7.7					
DO	1785	6.5	6.1	5.8	5.2	4.5	5.0	5.6	6.2	5.4	5.4			6.0	5.0	4.0
	1174	6.2	6.4	5.9	5.4	4.9	5.7	5.4	6.1	6.1	6.1					
	4388	6.1	5.8	5.5	5.1	5.1	5.6	4.8	6.0	6.1	6.1					
	4389	5.3	5.5	5.6	5.3	4.6	5.7	4.4	6.2	5.9	5.9					
BOD	1785	2.7	2.5	2.2	3.5	3.7	2.8	2.0	1.8	1.8	2.2			2.0	3.0	3.0
	1174	2.2	2.0	2.8	3.3	3.3	2.5	1.8	2.0	2.2	2.0					
	4388	3	2.7	2.2	3.5	3.3	2.3	2.0	1.8	1.7	2.2					

	4389	3.2	2.8	2.5	3.5	3.3	2.5	2.8	2.2	2.0	1.5					
Total Coliform	1785	1011	980	914	980	1553	1733	1553	689	727	792			50	500	5000
	1174	1203	1300	1203	1203	1414	1203	1414	1120	866	830					
	4388	1046	1203	1300	866	830	1553	1414	1046	1203	101					
	4389	1203	1046	1203	1046	1414	1120	1733	1414	1120	1046					
Fecal Coliform	1785	510	530	333	219	389	412	358	190	182	173			---	500	---
	1174	169	173	224	289	204	155	243	293	266	205					
	4388	416	412	343	258	272	352	320	204	220	298					
	4389	149	155	279	354	437	376	549	472	344	408					
TDS	1785	502	792	524	666	1046	884	1096	287	302	368			500 - 2000		
	1174	723	792	810	692	682	684	894	336	257	389					
	4388	968	842	689	742	743	699	990	402	267	635					
	4389	843	823	796	746	832	745	994	185	266	424					
Note: All values are expressed in mg/L except pH, Total Coliform value & Fecal coliform. Total Coliform & Fecal Coliform is expressed in MPN count / 100 ml.																
Remarks: BOD & fecal coliform values found to be within the standard limits stipulated for bathing at all the locations. However, the DO values found to be between 4.0 and 5.0 mg/lit. at certain instances at U/S & D/S of Kurnool town. Hence, they may be categorized as Class – C at these points.																

4. River Nagavali:

Andhra Pradesh Pollution Control Board is monitoring water quality of river Nagavali at the following locations. Data pertaining to important parameters like, pH, Dissolved Oxygen, BOD, Total Coliform, Fecal Coliform and TDS for the year, 2022 is as follows:

S. No.	Code	Location point
01	4351	River Nagavali at Kureru, Vizianagaram Dist.
02	1448	Thotapally, Vizianagaram Dist.
03	4346	River Nagavali U/S of Srikakulam town.
04	4347	River Nagavali D/S of Srikakulam town.

Month-wise data of water quality of river Nagavali, 2022

Parameters	Code	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	*Standard		
														Class A	Class B	Class C
pH	4351	7.48	7.15	8.10	8.17	8.32	7.99	7.88	8.36	8.06	8.17			6.0 – 8.5	6.0 – 9.0	
	1448	7.11	7.09	7.88	7.92	8.66	7.55	7.97	8.13	7.98	8.03					
	4346	8.31	7.24	8.18	8.26	7.18	8.37	7.27	8.40	7.24	7.70					
	4347	7.55	7.36	8.14	8.13	7.78	8.01	7.19	8.27	7.38	7.58					
DO	4351	7.1	8.3	5.5	6.5	6.2	5.6	6	6.2	6.0	6.0			6.0	5.0	4.0
	1448	7.7	7.4	7.0	6.2	7.2	7.4	6.2	6.3	6.2	6.5					
	4346	8.0	8.5	7.5	6.8	7.5	6.7	6.9	6.1	6.4	4.5					
	4347	7.5	7.0	7.0	6.3	7.0	6.1	5.5	6.0	8.0	6.2					
BOD	4351	1.9	1.3	2.7	2.3	2.4	2.6	2.2	2.0	1.2	2.3			2.0	3.0	3.0
	1448	1.7	1.8	2.0	1.7	2.1	2.8	2.2	1.9	1.3	2.4					
	4346	2.0	2.1	2.0	1.8	2.2	2.4	2.6	2.4	2.5	1.5					
	4347	2.5	2.5	2.5	2.2	2.5	1.8	2.8	2.5	2.8	1.9					
Total Coliform	4351	150	150	150	120	120	150	150	210	64	120			50	500	5000
	1448	120	150	120	93	150	150	120	150	240	240					
	4346	120	460	120	120	150	210	240	210	240	210					
	4347	150	1100	150	150	150	120	150	240	150	210					
Fecal Coliform	4351	15	9	15	15	7	11	7	9	14	4			----	500	----
	1448	9	15	9	4	7	9	4	7	23	7					
	4346	7	15	9	9	7	9	7	4	7	11					
	4347	15	20	15	15	9	7	7	7	7	28					
TDS	4351	188	220	240	268	259	223	135	125	145	146			500-2000		
	1448	194	196	200	238	210	211	120	166	165	132					
	4346	168	224	212	276	272	208	175	175	188	216					
	4347	242	228	248	288	258	218	174	164	170	278					

Note: All values are expressed in mg/L except pH, Total Coliform value & Fecal Coliform. Total Coliform & Fecal Coliform is expressed in MPN count / 100 ml.

Remarks: BOD & Fecal coliform values found to within the standard limits stipulated for bathing at all the locations.

5. River Kundu:

Andhra Pradesh Pollution Control Board is monitoring water quality of river Kundu at the following locations. Data pertaining to important parameters like, pH, Dissolved Oxygen, BOD, Total Coliform, Fecal Coliform and TDS for the year, 2022 is as follows:

S. No.	Code	Location point
1	2351	At Nandyal, Kurnool Dist.

Month-wise data of water quality of river Kundu, 2022

Parameters	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	*Standard		
													Class A	Class B	Class C
pH	7.5	8.0	7.2	7.1	7.1	7.6	6.9	7.1	7.2	7.2			6.0 – 8.5		6.0 – 9.0
DO	6.3	6.5	6.0	5.1	4.0	4.8	4.4	5.7	6.1	6.1			6.0	5.0	4.0
BOD	3.4	2.7	2.8	3.7	3.2	2.7	2.5	2.0	2.0	1.5			2.0	3.0	3.0
Total Coliform	966	1203	1046	1733	1986	1300	1733	1986	1553	1414			50	500	5000
Fecal Coliform	306	412	491	412	722	530	403	575	457	395			---	500	---
TDS	521	762	853	742	648	682	689	384	328	343			500 - 2000		
Note: All values are expressed in mg/L except pH, Total Coliform & Fecal Coliform value. Total Coliform & Fecal Coliform is expressed in MPN count / 100 ml.															
Remarks: BOD & Fecal Coliform values found to be within the standard limits stipulated for bathing.															

CPCB Water Quality Criteria for Designated Best Use

Designated-best- use	Class of water	Criteria
Drinking Water Source without conventional treatment but after disinfection.	A	• Total Coli forms Organism MPN/100 ml shall be 50 or less. • pH between 6.5 and 8.5 • Dissolved oxygen 6 mg/l or more. • Biochemical Oxygen Demand 5 days 20°C 2mg/l or less.
Outdoor bathing (Organized)	B	• Total Coli forms Organism MPN/100 ml shall be 500 or less. • pH between 6.5 and 8.5 • Dissolved oxygen 5 mg/l or more. • Biochemical Oxygen Demand 5 days 20°C 3mg/l or less.
Drinking Water Source after conventional treatment and disinfection.	C	• Total Coli forms Organism MPN/100 ml shall be 5000 or less. • pH between 6 to 9 • Dissolved oxygen 4 mg/l or more. • Biochemical Oxygen Demand 5 days 20°C 3mg/l or less
Propagation of Wild life and Fisheries.	D	• pH between 6.5 to 8.5 • Dissolved oxygen 4 mg/l or more. • Free Ammonia (as N) 1.2 mg/l or less • pH 9 between 6.0 to 8.5.
Irrigation, Industrial Cooling, Controlled Waste disposal.	E	• Electrical Conductivity at 25°C micro mhos/cm Max. 2250. • Sodium Absorption ratio Max. 26 • Boron Max.2 mg/l.
	Below -E	Not Meeting A, B, C, D & E Criteria.