




ಕರ್ನಾಟಕ ರಾಜ್ಯ ಮಾಲಿನ್ಯ ನಿಯಂತ್ರಣ ಮಂಡಳಿ
Karnataka State Pollution Control Board

"ಪರಿಸರ ಭವನ", 1 ರಿಂದ 5ನೇ ಮಹಡಿಗಳು, ಸಂ.49, ಚರ್ಚ್ ಸ್ಟ್ರೀಟ್, ಬೆಂಗಳೂರು-560001, ಕರ್ನಾಟಕ ರಾಜ್ಯ, ಭಾರತ
"Parisara Bhavan", 1st to 5th Floor, # 49, Church Street, Bangalore - 560 001, Karnataka State, India

No. KSPCB/CEO-2/673-2018/2022-23/ 3885

Date: 07 SEP 2022

To,
D.P. Mathuria,
Executive Director-Technical,
Central Monitoring Committee,
National Mission for Clean Ganga,
1st floor, Major Dhyan Chand National Stadium,
India Gate, New Delhi-110002.



Sub: Submission of Dossier for the month of July 2022 for the State of Karnataka in the
matter of OA 673/2018 - reg.

Adverting to the above subject, please find the Dossier for the month of July 2022 for
the State of Karnataka as per the directions given by the Hon'ble NGT in the matter of OA
673/2018.

This is for information and further needful in the matter.

Yours faithfully,

Member Secretary,
KSPCB

National Mission for Clean Ganga

Format for submission of Monthly Progress Report in the NGT Matter OA No. 673 of 2018 (in compliance to NGT order dated 24.09.2020)

For the State/ UT of KARNATAKA

July 2022

Overall status of the State:

- I. Total Population: Urban Population **22941508**
- II. Estimated Sewage Generation (MLD): **3356.5 MLD**

III. Details of Sewage Treatment Plant:

	Overall Karnataka (Annexure 1)		17 PRS (Annexure 2)
Estimated sewage generation	3356.5 MLD		884.25 MLD
Existing no. of STPs	168 STPs	2 FSSM	45 STPs,
Existing treatment Capacity (installed)	2787.213MLD	0.012 MLD	Capacity = 822 MLD
	Total = 2787.23 MLD		
Capacity Utilization of existing STPs	1929.1MLD	0.012 MLD	531.33 MLD
	Total = 1929.11MLD		
Percent capacity utilization	69.21%		64.64%
Sewage being treated through Alternate technology (MLD)	0.012 MLD through FSSM (0.006MLD in Devanahalli and 0.006 MLD in Nelamangala)		In-situ bioremediation: proposed for the construction of artificial island in Dorekere (global village Techpark) and Kempambudhi (Sonnenahalli bridge) amounting to ₹62.41 lakh
Gap in Treatment Capacity in MLD	569.27 MLD Percentage gap = 16.96 %		62.25 MLD Percentage gap = 7%
Gap in capacity utilization (MLD)	858.12 MLD Percentage gap = 30.83%		290.67 MLD Percentage gap = 35.4%
Gap in overall sewage treatment (MLD)	1427.39 MLD Percentage gap = 42.46%		352.92 Percentage gap = 39.9%
No. of Operational STPs	158 STPs + 2 FSSM		43 STPs
No. of non-operational STPs	10 STPs (37.89 MLD) (Annexure 3)		2 STPs (6.55 MLD)
No. of Complying STPs	153 STPs complying		40 STPs complying
No. of Non-complying STPs	5 STPs		3 STPs non-complying

- **Details of each existing STP in the State: Annexure 1**

168 STPs of existing capacity 2787.213 MLD and capacity utilization of 1931.11 MLD

- **Details of each existing STP in the 17 PRS ULB: Annexure 2**

45 STPs of existing capacity 822 MLD and capacity utilization of 531.33 MLD

- **Details of non-operational STP in the State: Annexure 3**

10 STPs of operational capacity 37.89 MLD

- **Details of under construction STPs in the State: Annexure 4**

70 STPs of capacity 421.13 MLD

- **Details of under construction STPs in the 17 PRS ULB: Annexure 5**

19 STPs of capacity 59.56 MLD

- **Details of proposed STPs in the State: Annexure 6**

95 STPs of capacity 263.67 MLD

- **Details of proposed STPs in the 17 PRS ULB: Annexure 7**

36 STPs of capacity 73.39 MLD

IV. Details of Industrial Pollution:

- No. of industries in the State:
- No. of water polluting industries in the State: 3603 (effluent generating only)
- Quantity of effluent generated from the industries in MLD: 436.63 MLD
- Quantity of Hazardous Sludge generated from the Industries in TPD:
- Number of industrial units having ETPs: 3423
- Number of industrial units connected to CETP: 803
- Number and total capacity of ETPs (details of existing/ under construction / proposed): 3423 industrial ETPs; existing capacity = 739.64 MLD
- Compliance status of the ETPs: 3423
 - Number of functional ETPs = 3423
 - Complying ETPs = 3423
 - Non-complying ETPs = 168
 - Industries with no ETPs = 60 (most of them are KSRTC Bus Depots)
 - Industries with non-functional ETPs = 1 (Criminal Case filed)
 - Industries do not require ETP = 14
 - Industries closed by Board = 46
 - Self-closed industries = 61

Action taken against industries with no ETP and non-functional ETPs:

Action taken	Against industries with No ETP (60)	Against industries with Non-functional ETPs (1)	Overall action
Personal Hearing was held with all the KSRTC bus depots by giving an opportunity on the Principle of Natural Justice before initiating actions as per the provisions of Water Act. It was decided to complete ETP works and commission them within 45 days for those depots wherein the ETP works are being established, and for the remaining KSRTC bus depots, directions were given to complete ETP works and commission them in 90 days.	60	-	60
Legal case		1	1

- **Number and total capacity of CETPs (details of existing/ under construction / proposed):** 11 CETPs; total capacity = 6395 KLD
- **Status of compliance and operation of the CETPs**

Sl No	CETP name	Installed capacity (KLD)	Operational capacity (KLD)	No. of member industries	Compliance	Action taken for non-complying CETPs
1	Eco Green Solution Systems Pvt Ltd, KIADB, Doddaballapur	200	197.6	480	Complying	
2	Pai and Pai Chemicals-1	300	240	27	Complying	
3	Pai and Pai Chemicals-2	40	35	9	Complying	
4	Bangalore Eco park	100	96.7	74	Complying	
5	CETP Malur	60	56.98	69	Complying	
6	Govind Solvents	75	68.8	52	Complying	
7	Viwa eco-club	20	20	40	Complying	
8	Lidkar Tanners	1000	Closed	-	-	Closed Voluntarily (the member

						units connected to this CETP are sending their effluent to the nearby CETPs)
9	CETP Mangalore-1MSEZ	3500	2000	5	Complying	
10	CETP Mangalore-2, Kotepura	600	600	13	Complying	
11	CETP Project Mother Earth Environ Tech Pvt Ltd	500	500	34	Complying	
		6395	3815.08	803		

Details of under construction CETPs:

District	Address	Status	Designed capacity	Proposed date of completion
Bidar	Kolhar industrial area	Under construction	1.2 MLD	31/03/2024

Details of proposed CETPs:

District	Address	Status	Designed capacity	Proposed date of completion
Peenya	Peenya industrial area	EOI issued	0.125 MLD	31/03/2024
Bellary	KIADB, 4th stage apparel park	Proposed	Yet to be estimated	31/03/2024

V. Solid Waste Management:

Total number of Urban Local Bodies and their Population: ULBs = 315; Population = 14349953

Current Municipal Solid Waste Generation: 11091 TPD

Number, installed capacity and utilization of existing MSW processing facilities in TPD (bifurcated by type of processing eg- Waste to Energy (Tonnage and Power Output), Compost Plants (Windrow, Vermi, decentralized pit composting), bimethanation, MRF etc

Numbers of ULBs	315
Quantity of MSW generated (TPD)	11091
Quantity of MSW collected (TPD)	10198
Quantity of MSW segregated & transported (TPD)	8646
Quantity of MSW processed (TPD)	6817
Quantity of MSW disposed in secured land fill site (TPD)	1250
Gap in Solid Waste Management UTs (TPD)	3018
Wet waste generated	6921
Wet waste: composting, vermicomposting and bio-methanation (TPD)	5902
Dry waste generated (TPD)	4170
Dry waste : MRF, recycling and RDF (TPD)	1039

Details of waste processing in Karnataka

	Total Capacity (TPD)	Number	No. of ULBs covered
Material Recovery facilities	310	217	204
Recycling	514	217	204
Composting	5834	216	198
Biomethanation	68	15	11
RDF	215	217	204
Dry waste sent to cement kilns	1779		

- **Action plan to bridge gap between Installed Capacity and Current Utilization of processing facilities (if Gap > 20%)**

Instructions have been given to ULBs with existing processing facilities to ensure that the existing facility is used to its fullest capacity. Since many of the ULBs were unable to ensure 100% utilization of existing facility because of infrastructure gaps. The ULBs have been instructed to propose the same in Swachh Bharat Mission (U) DPRs and procure the same to ensure 100% utilization of existing facility. Accordingly 219 ULBs DPRs have been approved with the Designed capacity of 9159 TPD.

- **No. and capacity of C&D waste processing plants in TPD (existing, proposed and under construction)**

Existing: M/s Rock Crystals has obtained Consent for Operation from KSPCB to process 1000 TPD C&D waste from Bengaluru city. The plant is operational since 2015 with an operating capacity of 100-400 TPD.

Proposed:

- M/s. Rubbel Revival Pvt Ltd., has obtained Consent for Establishment form KSPCB to establish a 750 MTPD plant on 28.05.2020 to process C&D waste in Bengaluru.
- City Corporation, Mangalore have obtained CFE for establishing 20 TPD C&D waste processing unit at Pachanady on 30/12/2020.

- c. Mysuru City Corporation has prepared DPR for 150 TPD capacity of C&D waste processing facility in PPP model.
- d. Additionally, sites for C& D waste processing facilities have been identified at Shivalli (50TPD) Hubli – Dharwad, Belagavi, Mangalore and Kalburgi.

Quantity of C&D waste generated (TPD) excluding BBMP	479.15 TPD
ULBs that have identified land for C&D waste storage and processing	98
ULBs that have issued notification for collection, transportation and processing charges for C&D waste	110
Total amount collected by defaulters (lakh rupees)	3216

- **Total no. of wards, no. of wards having door to door collection service, no. of wards practicing segregation at source**

Total no. of wards	wards having d-t-d collection	Wards practicing source segregation
6902	6694	5543

- **Details of MSW treatment facilities proposed and under construction (no., capacity, and technology)**

219 DPR have been approved Under SBM scheme for developing 9159 TPD processing facilities. The technology adopted in the DPRs include windrow composting, vermi, Boimethanation etc. 219 ULBs have invited tender for implement the contents of DPR.

The State has identified requirement of around 818 DWCCS/MRFs, out of which there are 217 DWCCs are existing. As per the State strategy, dry waste will be sent to cement kilns for co-processing. 600 TPD-11.5 MW waste to energy plant is being built by BBMP and KPCL and 200 TPD NTPCL at Dharwad City Corporation. Bangalore: KSPCB has issued the Consent of Establishment for 11.5 MW waste-to-energy plant at Bidadi to Karnataka Power Corporation Limited (KPCL).

- **No. and area (in acres) of uncontrolled garbage dumpsites and Sanitary Landfills.**

There are 248 Dumpsites and 91 Sanitary Landfills sites in the State. 224 ULBs are developing sanitary landfill sites under Swachh Bharat Mission scheme.

- **No. and area (in acres) of legacy waste within 1km buffer of both side of the rivers**

ULBs have been instructed not to dump the municipal solid waste on the rivers bank. There are 38 cities (Excluding BBMP) located on the River banks of the State out of which 26 cities have finalized their SWM DPRs under Swachh Bharat Mission(U) and are under various stages of implementation.

- **No. of drains falling into rivers and no. of drains having floating racks/screens installed to prevent solid waste from falling into the rivers**

Nil

VI. Bio-medical Waste Management:

- Total Bio-medical waste generation: 86286 Kg/d
- No. of Hospitals and Health Care Facilities: 44685
- Status of Treatment Facility/ CBMWTF: 26 operating, 1 closed, 2 under construction (Haveri & Koppal)

VII. Hazardous Waste Management:

- Total Hazardous Waste generation: 292596.61 MT/annum
- No. of Industries generating Hazardous waste: 3511
- Treatment Capacity of all TSDFs: 951000 MT
- Avg. Quantity of Hazardous waste reaching the TSDFs and Treated: 50899.73 MT
Incinerable: 29691.84 MT
Recyclable: 115836.06 MT
Utilizable: 96233.61 MT
- Details of on-going or proposed TSDF: One TSDF unit is proposed in Harohalli Industrial Area of Ramanagara District of capacity of 3 lakh tons lifetime capacity. EC has been issued. CFE from the KSPCB is yet to be issued.

VIII. Plastic Waste Management:

- Total Plastic Waste generation: 368080 T/A
- Treatment/ Measures adopted for reduction or management of plastic waste:
 1. Registered recycling units: 143 (till date)
 2. Authorized recycling capacity: 210820.04 MT/annum (till date)
 3. Ban on the use of single use plastic in Karnataka since 2017 as per Plastic Ban Notification issued on 11-03-2016 by Government of Karnataka
 4. 118 closure directions have been issued till date.

IX. Details of Alternate Treatment Technology being adopted by the State/UT 4

The government of Karnataka has approved FSTP at 45 Urban Local Bodies of capacity 165 KLD with an estimated cost of Rs. 89.19 crores. Fecal Sludge and Septage Management facility of 6 KLD capacity at Devanahalli and 6 KLD at Nelamangala are operational and FSSM facility of 15 KLD capacity at Gowribidanur of Chikkaballapur Dist is under construction stage. Further, a proposal has been sent to the Government of Karnataka to provide FSSM facility to 129 ULBs having non-UGD and with less than 50,000 population. Details are enclosed as **Annexure 8**.

X. Identification of polluting sources including drains contributing to river pollution and action as per NGT order on insitu treatment:

Sl. No	Prio rity	River Name	Polluted Stretch	PRS Lengt h (Km)	No. of drain s
1	PIII	Arkavathi	Thippagondanahalli Reservoir to Kanakapura	55	16
2	PIII	Lakshmanteer tha	Hunasuru to Kattemalalvadi	10	2
3	PIII	Malaprabha	Khanapur to Ramdurg	80	18
4	PIII	Tungabhadra	Harihara to haralahalli	60	6
5	PIV	Bhadhra	Bhadravathi to Holehonnur	10	6
6	PIV	Cauvery	Muller to Sattegala Bridge, Chamarajanagara; From Ranganattitu Bird Sanctuary, Srirangapattana, to Sattegala Road Bridge, Kollegala	50	18
7	PIV	Kabini	Nanjanagud to Hejjige village	9	6
8	PIV	Kagina	Shahabad to Hongunta	10	1
9	PIV	Kali	Hasan Maad (west coast paper mill) to Bommanahalli	10	5
10	PIV	Krishna	Yadurwadi to Jungurwadi village; Yalagur Village to narayanpur Bridge; North of Uppinhal village in Lingur taluk to Tintini Bridge in Devadurga taluk	189.5 7	38
11	PV	Asangi - Krishna	Along Asangi Barrage, Bagalkot District.	33	3
12	PV	Shimsha	Yedyur to Halagur Bridge stretch	80	1
13	PV	Bhima	Ghanagapur to Yadgir	160	5
14	PV	Netravathi	Netravathi	55	13
15	PV	Kumaradhara	Kumaradhara		
16	PV	Tunga	Shivamogga To Kudli	10	6
17	PV	Yagachi	Belur to Halavagilu, Hassan	60	2

XI. Details of Nodal Officer appointed by Chief Secretary in the State/UT:

Principal Secretary (Ecology and Environment, Department of Forest Ecology and Environment).

XII. Details of meetings carried under the Chairmanship Chief of Secretary:

Under the chairmanship of Sri Vijay Kumar Gogi (IFS), Chairman, Karnataka State Pollution Control Board, Principal Secretary, Forest Department of Karnataka, a review meeting was held with the stakeholder departments to discuss the progress and current status through Video conference on 24/08/2020 at the conference room, KSPCB. The meeting was attended (in person as well as through VC) by higher officers from KSPCB, DMA, KUIDFC, KUWS&DB, BWSSB and BBMP. Chairman directed the stakeholder departments to furnish the data and monthly progress relevant to the 17 PRS matter in OA. 673/2018.

Under the chairmanship of Sri Vijay Kumar Gogi (IFS), Chairman, Karnataka State Pollution Control Board, Principal Secretary, Forest Department of Karnataka, a review meeting was held with the stakeholder departments to discuss the progress and current status through Video conference on 29/08/2020 at the conference room, KSPCB. The meeting was attended (in person as well as through VC) by higher officers from KSPCB, DMA, KUIDFC, KUWS&DB, BWSSB and BBMP. Chairman reviewed the data and progress relevant to the 17 PRS matter in OA. 673/2018, furnished by the stakeholder departments. Chairman further directed to provide necessary data on a monthly basis.

Under the chairmanship of Sri Rakesh Singh, Additional Chief Secretary of Government of Karnataka, a review meeting was held with the stakeholder departments to discuss the progress and current status on 09/03/2021 to review the progress in compliance with the issues raised by CMC, Jal Shakti during 9th meeting. The meeting was attended by higher officers from KSPCB, DMA, KUIDFC, KUWS&DB, BWSSB and BBMP. The Chairperson reviewed the data and progress relevant to OA. 673/2018, furnished by the stakeholder departments.

Under the chairmanship of Sri Rakesh Singh, Additional Chief Secretary of Government of Karnataka, a review meeting was held with the stakeholder departments to discuss the progress and current status on 02/07/2021 to review the progress in compliance with the issues raised by CMC, Jal Shakti during 10th meeting. The meeting was attended by higher officers from KSPCB, DMA, KUIDFC, KUWS&DB, BWSSB. The Chairperson reviewed the data and progress relevant to OA. 673/2018, furnished by the stakeholder departments.

Review meeting under the chairmanship of Sri. Brijesh Kumar, Chairman (KSPCB), Principal Secretary (Ecology and Environment, Department of Forest, Ecology and Environment) to review the status and progress was held on 04/09/2021. The meeting was attended by higher officers from KSPCB, DMA, KUIDFC, KUWS&DB, BWSSB, ACIWRM and KBB. The Chairperson reviewed the data and progress relevant to OA. 673/2018, furnished by the stakeholder departments.

Under the chairmanship of Sri Rakesh Singh, Additional Chief Secretary of Government of Karnataka, UDD, a review meeting was held on 07/05/2022 with the stakeholder departments to discuss the progress made in compliance with the issues raised by CMC, Jal Shakti. The meeting was attended by higher officers from KSPCB, DMA, KUIDFC, KUWS&DB and BWSSB. The Chairperson reviewed the data and progress relevant to OA. 673/2018,

furnished by the stakeholder departments. The directions were being issued to the stakeholder departments to come up with the actual facts and figures for the next meeting.

Under the chairmanship of Sri Rakesh Singh, Additional Chief Secretary of Government of Karnataka, a review meeting was held on 10/05/2022 with the stakeholder departments to discuss the progress made in compliance with the issues raised by CMC, Jal Shakti. The meeting was attended by higher officers from KSPCB, DMA, KUIDFC, KUWS&DB and BWSSB. The Chairperson reviewed the data and progress relevant to OA. 673/2018, furnished by the stakeholder departments. He further directed the stakeholder to provide necessary data on monthly basis.

XIII. Latest water quality of polluted river, its tributaries, drains with flow details and ground water quality in the catchment of polluted river:

Water quality data is attached as **Annexure 9**

XIV. Ground water regulation:

In order to control over exploitation of groundwater, the State Government has enacted the Karnataka Groundwater (Regulation and control of Development and Management) Act 2011, Rules 2012. As per the section 10 of the Act 2011 the areas will be notified. There is a restriction to drill a new bore well in the notified taluks. As per section 11 of the Act 2011, prior permission from the competent authority should be taken to drill a new bore well in the notified area. Registration of drilling rigs is made compulsory to drill bore well in any part of the State. The registration certificates issued in form-7A by the Karnataka Groundwater Authority. Any commercial user of groundwater for industry / infrastructure / mining / entertainment purposes, must obtain permission / NOC from Karnataka Groundwater Authority (KGWA).

XV. Good irrigation practices being adopted by the State:

Department of Agriculture and Horticulture have submitted an action plan for the implementation of the following measures: (a) farmers are made aware to use irrigation water optimally. (b) Adopting micro irrigation system (sprinkler and drip) in agricultural crops. (c) Crop rotation is encouraged.

XVI. Rain Water Harvesting:

XVII. Demarcation of Floodplain and removal of illegal encroachments:

XVIII. Maintaining minimum e-flow of river:

Details on minimum e-flow of river is attached as **Annexure 10**

XIX. Plantation activities along the rivers:

Karnataka Forest Department is implementing the Karnataka River Conservation Program pertaining to Forest Department, since 2018-19 in 9 forest divisions. Under this program, seedlings are planted on the river banks of Ghataprabha to an extent of 660 ha and Cauvery to an extent of 620 ha in 2018-19. Year wise plantation raised throughout Karnataka is as in the table below.

Financial year	Extent of plantation raised
2018-19	44494 Ha
2019-20	41620 Ha
2020-2021	74399 Ha
2021-2022 (till July)	31085 Ha

XX. Development of biodiversity park:

One biodiversity park proposed in Hassan ULB

XXI. Reuse of Treated Water:

779.3 MLD of treated water is reused in Bengaluru as follows:

Sewage treatment and treated sewage reuse in Bengaluru urban					
Sl.no	Location of STP	STP Capacity (MLD)	Capacity Utilized (MLD)	Treated sewage reused (MLD)	Used for
1	Rajacanal	40	23.17	22.77	Used for irrigation in the area of Chikkaballapura and Devanahalli KIADB Industrial area through 65 no. of tanks.
2	Rajacanal	40	39.52	38.2	
3	Horamavu	20	11.45	11.36	
4	Hebbal	100	78.96	78.3	
6	K & C Valley	248	179.94	179.94	The entire treated water is being pumped to lakes of kolar district by minor irrigation department, GOK.
7	Bellandur Amanikere	90	91.86	91.86	
5	Jakkur	15	16.72	16.62	To KPTCL for power generation as per KPCL requirment remaining to recharge Jakkuru lake.
8	Sarakki	5	4.06	4.06	Proposal to recharge existing Sarakki Lake
9	V Valley	180	52.77	0	
	TTP V.Valley	60	5.32	0.42	M/s. Arvind limited for cloth washing
10	Lalbagh	1.5	1.28	1.28	Horticulture Department
11	Cubbon Park	4	1.32	1.28	Horticulture Department, Rajbhavan, Hon'ble High Court, Bangalore Golf Course, Planatarium, War Memorial, CID, Vidhana Soudha, KPSC, KPWD,

					Civil Court
12	Yelhanka	10	9.5	8.6	M/s. Kempegowda International Airport Limited, M/s. Indian Tobacco Company, M/s. Indian Air Force, M/s. Bharath electronics limited, M/s. Rail Wheel Factory, Prestige, Emabassy and Excess effluent to Allasandra Lake
13	Yelemelle chetty	15	14.28	14.28	Yelemallappa Chetti kere
14	Chikkabanavar	5	5.33	5.01	To recharge chikkabanavara lake.
15	Mailsandra	75	76.12	0.25	M/s Global Village for Gardening
16	V Valley	180	92.6		10 MLD to tertiary plant, balance to SWD
17	Kempambudhi	1	1.1	1.08	To Kempambudhi Lake
18	Mallathahalli	5	3.98	3.79	To recharge Malathalli Lake and Ullal Lake
19	Kadugodi	6	4.44	4.44	Presently letting into SWD. Proposal to HPCL 2 MLD increasing to 6 MLD with completion of pipeline work for which work is under process
20	Halasuru	2	1.96	1.96	Halasuru Lake
21	Nagasandra	20	12.75	11.86	To SWD
22	Nagasandra	20	6.98	6.68	
27	Kadabeesanahalli	50	42.43	0.3	Presently letting into SWD - Proposed for future utilisation in KIADB Industrial Area at Narasapur with the completion of TTP at Narasapura
23	K R Puram	20	12.07	12.07	Vengaiana Kere
24	Doddabele	40	40.923	0.558	For STP process
25	Kengeri	60	38.76	1.3	
26	Doddabele	20	16.03	0.52	

28	K & C Valley	60	58	58	The entire treated water is being pumped to lakes of anekal taluk by minor irrigation department, GOK.
29	Hulimavu	10	7.39	7.39	Hulimavu Kere
30	Agaram	35	26.67	26.67	Agaram Kere
31	K&C Valley	150	145	145	The entire treated water is being pumped to lakes of kolar district by minor irrigation department, GOK.
32	KR Puram (New)	20	19.3	19.3	Vengaiana Kere
33	Chikka Beguru	5	3.65	3.65	Chikkabegur kere
34	Hennur	1	0.5	0.48	To Bio Diversity Park and remaining to SWD
	Total	1613.5	1146.133	779.278	

XXII. Model River being adopted by the State & Action Proposed for achieving the bathing quality standards:

Tungabhadra has been adopted as the model river by Karnataka. There are 3 ULBs that covers this stretch and the major source of pollution along the stretch is the entry of sewage from CMC-Harihara, CC-Davangere and TP-Honnali. There are two industries namely M/s HPF and Grasilene which discharges the treated effluent into the river. The total quantity of industrial discharge of 32.5 MLD is treated to the required standards before discharging into the river. The total sewage generated from these 3 ULBs coming under this stretch of river is 67.74 MLD. The KSPCB is pursuing with the ULBs for the treatment of the sewage and accordingly the KUIDFC and KUWS&DB have provided STPs of capacity 66.3 MLD and have been asked to augment the inflow of sewage into the STPs by increasing the UGD network area and the work is under progress.

The rejuvenation of Tungabhadra has been initiated by approving the installation of four Real Time Water Quality Monitoring Stations (RTWQMS). The following sites are proposed for the installation of RTWQMS. Advanced Centre for Integrated Water Resources Management (ACIWRM), Water Resource Department is proceeding with procurement and installation process.

The project is funded by the Asian Development Bank. Detailed project report for setting up the monitoring stations at the following locations is in the process of seeking approval from the funding agency. Once the approval from ADB is received, tender will be issued.

Sl No	Location	Co-ordinates
1	Bridge across river Tungabhadra on Harihara-Sivamogga road, near Harihara town, upstream	Lat: 14° 31' 01''; Long: 75° 47' 59''

	of HPF	
2	Jackwell point well on river Tungabhadra, downstream of HPF	Lat: 14° 32' 55''; Long: 75° 48' 10''
3	Tunga river, downstream of Sivamogga (Taralabalu School campus)	Lat: 13° 56' 25''; Long: 75° 35' 58''
4	Bhadra river near Water Treatment Plant (WTP) of Holehonnur village	Lat: 13° 59' 11''; Long: 75° 41' 02''

XXIII. Status of Preparation of Action Plan by the 13 Coastal States:

The Coastal Pollution Prevention Action Plan for Karnataka has been submitted to the Central Pollution Control Board for approval.

XXIV. Regulation of Mining Activities in the State/UT:

The Karnataka new sand policy 2020 has been issued as per government order CI 344 MMN 2019 Bengaluru dated;05/05/2020 and published in the Gazette dated 21/05/2020 it has come into force on the same day. A proposal was submitted to Govt. to create special enforcement squad called “Mineral Protection Force”. It adds strength to the Competent Authority in curbing and controlling illegal mining storage and transportation.

XXV. Action against identified polluters, law violators and officers responsible for failure for vigorous monitoring.

KSPCB has closed 46 defaulting units and criminal case has been filled against one non-functional industry, and Personal Hearing was held with the KSRTC bus depots.

Incremental progress made by the State/UT in each activity:

November 2021:

- STP of 5 MLD capacity is recently commissioned at Byadigi and is operational at 1.5 MLD capacity, thereby increasing the existing STP capacity to 2679.5 MLD
- Increase in capacity utilization from 1649.6 MLD to 1769.12 MLD
- Tenders for the STPs at Jewargi, Belthangadi and Bannur have been finalized and the work orders have been issued.
- 3 STPs that were non-operational at Srinivasapura have been rectified and are currently operational.

December 2021:

- STP of 150 MLD capacity at V Valley, Bengaluru Urban was commissioned and is operational at 70 MLD capacity. STP lies in the PRS Arkavathi catchment, thus contributing for substantial reduction of sewage load to the PRS.
- 5.5 MLD capacity STP at Raichur is commissioned and is currently operational on trial run basis at 0.8 MLD capacity.
- 13.88 MLD capacity STP at Raichur is commissioned and is currently operational on trial run basis at 6.65 MLD capacity.

- 3.3 MLD capacity STP at Ramdurga has been commissioned but is currently non-operational due to incomplete UGD.
- Tenders for the STPs at Hunasur, Hassan, Belur, Honnavara and Haliyal have been finalized and the work orders have been issued.

Till March 2022:

- STP of 7.5 MLD capacity at Ranebannur which was non-operational has been rectified and is currently operational.
- STP of 7.92 MLD capacity at Harapanahalli which was non-operational has been rectified and is currently operational.
- STP of 4.6 MLD capacity at Kudligi is commissioned and is currently operational at 1.2 MLD capacity.
- STP of 2.75 MLD capacity at Bhatkal is commissioned and is currently operational at 2.75 MLD capacity.
- STP of 3 MLD capacity at Karkala is commissioned and is currently operational at 1 MLD capacity.
- STP of 4.4 MLD capacity at Ullal is commissioned and is currently operational at 4.4 MLD capacity.
- CETP of 0.5 MLD capacity at Yadagir is commissioned and is currently operational at 0.5 MLD capacity.

April 2022:

- STP of 9.2 MLD capacity at Rabakavi-Banahatti which was non-operational has been rectified and is currently operational.
- STP of 0.25 MLD capacity at Dharwad which was non-operational has been rectified and is currently operational.
- STP of 3.75 MLD capacity at Sadalga which was non-operational has been rectified and is currently operational.
- STP of 5.5 MLD capacity at Laxmeshwara which was non-operational has been rectified and is currently operational.
- STP of 12 MLD capacity at Sindhanur is commissioned and is currently operational at 2 MLD capacity.

Till June 2022:

- STP of 4 MLD capacity at Madiwala is commissioned and is currently operational at 4 MLD capacity.

Till June 2022:

- Additional 10 STPs have been proposed, wrt four STPs work order has been issued and for the remaining 6 STP DPRs have been submitted to the government for approval.

- The Board conducted Personal Hearing with four non-complying industries so as to provide a final opportunity on the Principle of Natural Justice before initiating action against them under the provision of Water Act, 1974.

**Member Secretary
KSPCB**

Annexure-1

List of existing STPs in Karnataka										
Sl. no.	District	ULB	Is ULB under 17 Polluted River Stretch?	Implementing agency	Address of the STP	Status	STP Installed Capacity (MLD)	Technology	STP capacity utilization (MLD)	Status of Complying
1	Bangalore	Bangalore Urban	Yes	BWSSB	V Valley	Operational	150	ASP	106.76	Complying
2	Bengaluru	Bangalore Urban	No	BWSSB	Agaram	Operational	35	SBR	28.18	Complying
3	Bengaluru	Bangalore Urban	No	BWSSB	Bellandur Amanikere	Operational	90	ASP	93.43	Complying
4	Bengaluru	Bangalore Urban	Yes	BWSSB	Chikkabanavara	Operational	5	SBR	5.23	Complying
5	Bengaluru	Bangalore Urban	No	BWSSB	Chikkabegur	Operational	5	SBR	2.64	Complying
6	Bengaluru	Bangalore Urban	No	BWSSB	Cubbon Park	Operational	4	MBBR	2.53	Complying
7	Bengaluru	Bangalore Urban	Yes	BWSSB	Doddabele	Operational	40	SBR	28.27	Complying
8	Bengaluru	Bangalore Urban	Yes	BWSSB	Doddabele	Operational	20	SBR	12.05	Complying
9	Bengaluru	Bangalore Urban	No	BWSSB	Halasuru	Operational	2	SBR	1.88	Complying
10	Bengaluru	Bangalore Urban	No	BWSSB	Hebbal	Operational	100	SBR	72.20	Complying
11	Bengaluru	Bangalore Urban	No	BWSSB	Horamavu	Operational	20	SBR	20.11	Complying
12	Bengaluru	Bangalore Urban	No	BWSSB	Hulimavu	Operational	10	SBR	6.59	Complying
13	Bengaluru	Bangalore Urban	No	BWSSB	Jakkur	Operational	15	UASB+EA	15.08	Complying
14	Bengaluru	Bangalore Urban	No	BWSSB	K & C Valley	Operational	218	ASP	162.30	Complying
15	Bengaluru	Bangalore Urban	No	BWSSB	K & C Valley	Operational	30	ASP	31.73	Complying
16	Bengaluru	Bangalore Urban	No	BWSSB	K & C Valley	Operational	60	ASP	62.34	Complying
17	Bengaluru	Bangalore Urban	No	BWSSB	K & C Valley	Operational	150	ASP	147.30	Complying
18	Bengaluru	Bangalore Urban	No	BWSSB	K R Puram	Operational	20	UASB+EA	15.63	Complying
19	Bengaluru	Bangalore Urban	No	BWSSB	K.R.Puram	Operational	20	SBR	17.28	Complying
20	Bengaluru	Bangalore Urban	No	BWSSB	Kadabeesanahalli	Operational	50	EA	31.74	Complying
21	Bengaluru	Bangalore Urban	No	BWSSB	Kadugodi	Operational	6	SBR	5.22	Complying
22	Bengaluru	Bangalore Urban	Yes	BWSSB	Kempambudhi	Operational	1	EA	0.76	Complying
23	Bengaluru	Bangalore Urban	Yes	BWSSB	Kengeri	Operational	60	ASP	48.94	Complying
24	Bengaluru	Bangalore Urban	No	BWSSB	Lalbagh	Operational	1.5	Activated aeration + plate settlers + UV disinfection	1.23	Complying
25	Bengaluru	Bangalore Urban	Yes	BWSSB	Mailsandra	Operational	75	EA	76.55	Complying
26	Bengaluru	Bangalore Urban	Yes	BWSSB	Mallathahalli	Operational	5	SBR	2.61	Complying
27	Bengaluru	Bangalore Urban	Yes	BWSSB	Nagasandra	Operational	20	SBR	7.47	Complying
28	Bengaluru	Bangalore Urban	Yes	BWSSB	Nagasandra	Operational	20	Extended Aeration	8.53	Complying
29	Bengaluru	Bangalore Urban	No	BWSSB	Rajacanal	Operational	40	SBR	21.68	Complying
30	Bengaluru	Bangalore Urban	No	BWSSB	Rajacanal	Operational	40	Extended Aeration	40.15	Complying
31	Bengaluru	Bangalore Urban	No	BWSSB	Sarakki	Operational	5	SBR	4.33	Complying
32	Bengaluru	Bangalore Urban	Yes	BWSSB	V Valley	Operational	180	Trickling process	82.71	Complying
33	Bengaluru	Bangalore Urban	No	BWSSB	Yelemelle chellappa chetty	Operational	15	SBR	15.48	Complying
34	Bengaluru	Bangalore Urban	No	BWSSB	Yelhanka	Operational	10	ASP	9.80	Complying
35	Bengaluru	Bangalore Urban	No	BWSSB	Hennur	Operational	1	SBT	0.50	Complying
36	Bengaluru	Bangalore Urban	No	BWSSB	Madiwala	Operational	4	SBR	4.00	Complying
37	Dharwad	Hubballi-Dharwad	No	KUIDFC	Madihal in Dharwad	Operational	20	SBR	16.000	Complying
38	Dharwad	Hubballi-Dharwad	No	KUIDFC	Gabbur in Hubballi	Operational	40	SBR	20.000	Complying
39	Bijapur	Bijapur	No	KUIDFC	Indi Road, Vijayapur	Operational	31	FAL	25.000	Complying
40	Bagalkote	Jamkhandi	No	KUIDFC	Near Malgur road	Operational	7.6	FAL	2.000	Complying
41	Raichur	Raichur	No	KUIDFC	Ekaspur	Operational	20	FAL	12.000	Complying
42	Raichur	Raichur	No	KUIDFC	Hosur	Operational	8	FAL	5.000	Complying
43	Chamarajanagar	Chamarajanagar	No	KUIDFC	Near Boodithittu village	Operational	9	FAL	5.000	Complying
44	Tumkur	Tiptur	No	KUIDFC	Huchagondanahalli Sy No 53	Operational	6	SBR	3.000	Complying
45	Bengaluru rural	Doddaballapur	No	KUIDFC	Majarahosahalli Sy No.35	Operational	12	WSP	7.000	Non-complying
46	Chikkaballapur	Chikkaballapur	No	KUIDFC	Gopala Krishna Ammnikere Sy No.260	Operational	10	WSP	7.000	Complying
47	Uttarakannada	Bhatkal	No	KUIDFC	Venktapura bhatkal	Operational	1.5	WSP	1.500	Complying
48	Dakshina Kannada	Mangaluru(Pachanady)	No	KUIDFC	Pachanady	Operational	8.75	ASP	4.500	Complying
49	Dakshina Kannada	Mangaluru(Kavoor)	No	KUIDFC	Kavoor	Operational	43.5	UASB	22.000	Complying
50	Dakshina Kannada	Mangaluru(Surathkal)	No	KUIDFC	Surathkal	Operational	16.5	ASP	1.500	Complying
51	Dakshina Kannada	Mangaluru(Bajal)	No	KUIDFC	Bajal	Operational	20	ASP	8.000	Complying
52	Kalburgi	Kalaburgi	No	KUIDFC	Near Nandikur Village	Operational	40	SBR	40.000	Complying
53	Uttarakannada	Karwar	Yes	KUIDFC	Gandhi nagar Near KEB Karwar	Operational	1.5	Aerator Lagoon	1.500	Complying
54	Udupi	Udupi	No	KUIDFC	Nittur	Operational	12.5	FAL	5.000	Complying
55	Bidar	Bidar	No	KUIDFC	Gornalli B Village Bidar - 01 No. (KUIDFC)	Operational	17.26	Aerated Lagoon Type	5.000	Non-complying
56	Belagavi	Gokak	No	KUIDFC	Maldinni Village	Operational	8.7	FAL	1.500	Complying
57	Davangere	Davangere	Yes	KUIDFC	Shivanagar, Davanagere	Operational	20	SBR	20.000	Complying
58	Davangere	Davangere	Yes	KUIDFC	Avaragere	Operational	5	SBR	2.500	Complying
59	Davangere	Davangere	Yes	KUIDFC	Shivanagar	Operational	20	SBR	15.000	Complying

60	Davangere	Harihara	Yes	KUIDFC	Harlapura	Operational	18	FAL	4.000	Complying
61	Haveri	Ranebannur	Yes	KUIDFC	Hunatti	Operational	7.5	FAL	7.500	Complying
62	Haveri	Ranebannur	Yes	KUIDFC	Hunatti	Operational	7.5	FAL	2.500	Complying
63	Bagalkote	Rabkavi Banahatti	Yes	KUIDFC	Near Gattagi, Basaveshwara road	Operational	9.2	SBR	2.000	Complying
64	Bidar	Humnabad	No	KUIDFC	Dummanasoor village, Chinnakera Road, Near Forestry Nursery	Non-operational	6	WSP	0.000	na
65	Haveri	Haveri	No	KUIDFC	Siddevapure	Non-operational	4.71	FAL	0.000	na
66	Bagalkote	Ilkal	No	KUIDFC	Tondyal village	Operational	8	FAL	2.000	Complying
67	Vijayanagara	Hospete	No	KUIDFC	Belagadu Village	Operational	27	ASP	5.000	Complying
68	Haveri	Byadigi	No	KUIDFC	Theradahalli	Operational	5	SBR	1.500	Complying
69	Sindhanur		No	KUIDFC	Sukalpet	Operational	12	FAL	2.000	Complying
70	Hassan	Hassan	Yes	KUWS&D B	Bittagowdanahalli	Operational	10	WSP	9.3	Complying
71	Hassan	Belur	Yes	KUWS&D B	Hole Beedhi	Operational	2.4	WSP	2.1	Complying
72	Hassan	Belur	Yes	KUWS&D B	Behind Ayyappa Swamy Temple	Operational	0.3	WSP	0.3	Complying
73	Mandya	Sriragapatna	yes	KUWS&D B	Chandagalu road Ganjam, Sriragapatna	Operational	1.39	WSP	1.39	Complying
74	Mandya	Sriragapatna	yes	KUWS&D B	Chandagalu road Ganjam, Sriragapatna	Operational	2.21	WSP	1.63	Complying
75	Mandya	Maddur	yes	KUWS&D B	Hole Anjananeya Temple	Operational	3.5	WSP	2.4	Complying
76	Mysore	Nanjangudu	yes	KUWS&D B	Goluru	Operational	7	WSP	3.3	Complying
77	Mysore	Bannuru	yes	KUWS&D B	Chamanahalli	Operational	2.25	WSP	1	Non-complying
78	Chamarajnagar	Kollegala	yes	KUWS&D B	Kollegala- Mulluru Road	Operational	9	Areated lagoon	5.2	Complying
79	Chamarajnagar	Gundlupete	No	KUWS&D B	Zone 'B' VIJAYAPURA	Operational	1.5	WSP	0.8	Complying
80	Chamarajnagar	Gundlupete	No	KUWS&D B	Chennapura Road, Chikkamagaluru	Operational	2.5	WSP		Complying
81	Mysore	T Narsipura	yes	KUWS&D B	Near KSRTC Bus stand (Constructed)	Operational	5.5	SBR	3.67	Complying
82	Mysore	KR Nagar	No	KUWS&D B	Kantenahalli	Operational	1.44	WSP	4.37	Complying
83	Mysore	KR Nagar	No	KUWS&D B	Madhuvinahalli	Operational	1.45			Complying
84	Mysore	KR Nagar	No	KUWS&D B	Madhuvinahalli	Operational	2.50			Complying
85	Mysore	Hunsuru	yes	KUWS&D B	Kalkunike	Operational	3.9	WSP	3.9	Complying
86	Dharwad	Subramanya	Yes	KUWS&D B	Back side of Subramanyeshwara college	Operational	2.6	Aerated Lagoon	1	Complying
87	Ramanagara	Kanakapura	Yes	KUWS&D B	Aralalu Village	Operational	6.29	WSP	3.3	Complying
88	Ramanagara	Ramanagara	Yes	KUWS&D B	Kumbapura	Operational	7.56	Aerated Lagoon	6.24	Complying
89	Shivamogga	Shivamogga	Yes	KUWS&D B	Purle	Operational	5.13	SBR	0.52	complying
90	Shivamogga	Shivamogga	Yes	KUWS&D B	Near Thyavarechatnalli	Operational	35.58	Aerated Lagoon	24	Complying
91	Shivamogga	Bhadravathi	Yes	KUWS&D B	Near APMC yard	Operational	7.2	WSP	2	Non-complying
92	Shivamogga	Bhadravathi	Yes	KUWS&D B	Jatpat Nagara	Operational	5.83	WSP	4.8	Complying
93	Shivamogga	Bhadravathi	Yes	KUWS&D B	At Ujjinipura	Operational	1	SBR	0.3	Complying
94	Davangere	Honnali	Yes	KUWS&D B	Malladevarakatte	Operational	3.3	WSP	0.9	Complying
95	Dharwad	Dharwad	No	KUWS&D B	Sy. No. 151, Narendra village, University of agricultural sciences premises, Dharwad	Operational	10	SBR	3.68	Complying
96	Dharwad	Dharwad	No	KUWS&D B	At Kelageri lake premises, near Radhakrishna nagar, Dharwad	Operational	3	SBR	1	Complying
97	Dharwad	Dharwad	No	KUWS&D B	Joglyallapur	Operational	0.25	MBBR	0.06	Complying
98	Dharwad	Hubballi	No	KUWS&D B	At RS No. 315, Unakal lake premises, Hubballi	Operational	3	Phytorid	2	Complying
99	Dharwad	Hubballi	No	KUWS&D B	Tolanakeri, Akshaya colony, Hubballi	Operational	1	Phytorid	1	Complying
100	Dharwad	Hubballi	No	KUWS&D B	At Ramanagar, near Ashraya colony, beside Tarihal Industrial area, Hubballi	Operational	0.25	MBBR	0.25	Complying
101	Bagalkote	Badami	No	KUWS&D B	Behind Veerpulikesh Education Institution, Yargoppa Road , Badami	Operational	4.3	WSP	3	Complying

102	Bagalkote	Mudhol	No	KUWS&D B	Near Yadahalli-Ingaldi road Mudhol	Operational	9.06	ULB	4.8	Complying
103	Bagalkote	Bilagi	No	KUWS&D B	Towards Korthi Road Distance 2 KM Away from city limit	Operational	3.5	ULB	2.4	Complying
104	Bijapur	Basavana Bagewadi	No	KUWS&D B	Ivanagi Road Basavana Bagewadi	Operational	4.02	ULB	3	Complying
105	Bijapur	Indi	No	KUWS&D B	Ahirsang Road Indi	Operational	4.2	ULB	4.02	Complying
106	Bijapur	Talikote	No	KUWS&D B	RTC NO Survey No-45/2, 3,4,5,RTC-66/2/1,58 Harnal Road, Talikote	Operational	4.24	ULB	3	Complying
107	Belagavi	Bailhongal	No	KUWS&D B	Anigol Road, Bailhongal	Operational	8.28	Aerated Lagoon	4	Complying
108	Belagavi	Chikodi	Yes	KUWS&D B	HIREKODI	Operational	5.8	WSP	2.7	Non-complying
109	Belagavi	Sadalga	Yes	KUWS&D B	Dattawad Road Honde	Operational	3.72	Aerated Lagoon	1	Complying
110	Gadag	Gadag-Betageri CMC	No	KUWS&D B	Nagasamudra	Operational	13.88	WSP	6.65	Complying
111	Gadag	Laxmashwar	No	KUWS&D B	Akkigunda, Desaiban	Operational	5.5	Aerated Lagoon	0.8	Complying
112	Vijayanagara	Kudligi	No	KUWS&D B	Near NH 50, Beside Town Panchayat SWM Site, SY No. 60/a and others.	Operational	4.6	SBR	1.2	Complying
113	Vijayanagara	TMC, Huvina Hadagali	Yes	KUWS&D B	2nd Ward Naval Road Near Old Filter House Hadagali	Operational	4.27	Waste Stabilization Pond type	3.5	Complying
114	Vijayanagara	Harapanahalli	No	KUWS&D B	Narayanapura, Harapanhalli Taluka.	Operational	7.92	Waste Stabilization Pond type	4	Complying
115	Kalburgi	CC, Kalaburagi	No	KUWS&D B	Near Nandikur Village	Operational	20.00	SBR type	12	Complying
116	Kalburgi	CC, Kalaburagi	No	KUWS&D B	Near Kapnoor Village Sy. No. 69/2 & 69/3	Operational	25.00	SBR type	10	Complying
117	Kalburgi	TMC,Chittapur	No	KUWS&D B	Chittapura Town Sy. No. 82/2	Operational	5.10	WSP type	3.6	Complying
118	Yadgir	TMC,Gurmitkal	No	KUWS&D B	Nanapur area in Gurmitkal	Operational	3.00	WSP type	1	Complying
119	Bidar	CMC. Bidar	No	KUWS&D B		Operational	17.26	SBR type	3	Complying
120	Bellary	CCB, Ballari	No	KUWS&D B	30MLD Annathapur Road	Operational	30.00	Aerated Lagoons	23	Complying
121	Bellary	CCB, Ballari	No	KUWS&D B	15 MLD at Cowl Bazaar	Operational	15.00	Aerated Lagoons	9	Complying
122	Bellary	CCB, Ballari	No	KUWS&D B	Enturi Nagar, Ballari	Operational	10.00	SBR Type	7	Complying
123	Koppala	CMC, Gangavathi	No	KUWS&D B	chikka janthkal Road at Gangavathi	Operational	14.00	FAB Type	12.6	Complying
124	Raichur	CMC, Raichur	No	KUWS&D B	Yeramarus Village near Raichur	Operational	5.50	SBR	1.2	Complying
125	Hassan	Arasikere	No	KUWS&D B	Garudangiri Road	Operational	12.00	SBR	5	Complying
126	Hassan	Channarayapatna	No	KUWS&D B	Gadderameshwara badavane	Operational	4.60	WSP	4.6	Complying
127	Hassan	Holenarasipura	No	KUWS&D B	Tattekere Grama	Operational	3.00	WSP	3	Complying
128	Chikkamagalur	Chickmagalur	No	KUWS&D B	Chennapura Road, Chikkamagaluru	Operational	20.00	MBBR	6	Complying
129	Chikkamagalur	Birur	No	KUWS&D B	Hindu Rudrabhoomi, Yagati Road, Birur	Operational	2.64	WSP	2.64	Complying
130	Mandya	Mandya	No	KUWS&D B	Yathagadahalli Road	Operational	9.62	OP	7.5	Complying
131	Mandya	Mandya	No	KUWS&D B	Chikkegowdana Doddi	Operational	8.9	WSP	7.5	Complying
132	Mandya	Malavalli	No	KUWS&D B	Goudgere	Operational	5.65	WSP	4.5	Complying
133	Mandya	Krishnarajpet	No	KUWS&D B	Sy. No 32, Hosaholalu	Operational	5	WSP	2	Complying
134	Mandya	Nagamangala	No	KUWS&D B	Gaddebhuvanahalli	Operational	3	WSP	1.8	Complying
135	Udupi	Karkala	No	KUWS&D B	Near Existing Oxidation Pond, Kabbettu, Karkala	Operational	3	Oxidation Pond	1	Complying
136	Dakshina Kannada	Ullala	No	KUWS&D B	Kodikotepura, Ullala	Operational	4.4	SBT	4.4	Complying
137	Mysore	Mysore	No	KUWS&D B	Rayanakere	Operational	60		125	Complying
138	Mysore	Mysore	No	KUWS&D B	Vidyananyapuram	Operational	67.5			Complying
139	Mysore	Mysore	No	KUWS&D B	Hebbal	Operational	8			Complying

140	Mysore	Mysore	No	KUWS&D B	Kesare	Operational	30			Complying
141	Tumkur	Tumakuru	No	KUWS&D B	Bheemasandra village, City corporation Tumakuru	Operational	24.57	Aerated lagoon	24	Complying
142	Tumkur	Sira	No	KUWS&D B	Kallukote grama	Operational	10.6	SBR	1.75	Complying
143	Chitradurga	Chitradurga	No	KUWS&D B	Beside Railway Track, Near NH4, Chitradurga	Operational	20	SBR	18	Complying
144	Davangere	Davanagere	yes	KUWS&D B	Kundavada	Operational	14.8	WSP	12	Complying
145	Bengaluru	Anekal	No	KUWS&D B	Aldenhalli	Operational	3.1	SBR	2	Complying
146	Bengaluru	Anekal	No	KUWS&D B	Doodakere	Operational	3.3	SBR		Complying
147	Ramanagara	Magadi	No	KUWS&D B	PURA GRAMA	Operational	3.7	WSP	1.78	Complying
148	Kolar	Kolar	No	KUWS&D B	Near Siddhartha school ,manighatta main Road ,gandhi nagara kolar	Operational	10.16	WSP	5.68	Complying
149	Kolar	Mulbagal	No	KUWS&D B	Chikkagopammanakere	Operational	6.3	SBT	5	Complying
150	Kolar	Srinivasapura	No	KUWS&D B	Hebbata kere	Operational	3	WSP	2.2	Complying
151	Kolar	Srinivasapura	No	KUWS&D B	1) Indiranagara near APMC yard	Operational	0.112	DEWATs	0.028	Complying
152	Kolar	Srinivasapura	No	KUWS&D B	2) Near Unikili Village	Operational	0.117	DEWATs	0.03	Complying
153	Kolar	Srinivasapura	No	KUWS&D B	3) Near Nallapalli	Operational	0.107	DEWATs	0.021	Complying
154	Kolar	Srinivasapura	No	KUWS&D B	4) Near Byrapalli Village	Operational	0.057	DEWATs	0.011	Complying
155	Kolar	Malur	No	KUWS&D B	Malur town,Kadadenahalli	Operational	4	SBR	2	Complying
156	Chikkaballapur	Chintamani	No	KUWS&D B	Near Gopasandra Tank	Operational	2	WSP	2	Complying
157	Chikkaballapur	Shidalghatta	No	KUWS&D B	Bellutti lake	Operational	3.1	WSP	1.6	Complying
158	Bijapur	Basavana Bagewadi	No	KUWS&D B	Jainapur	Operational	0.25	MBBR	0.2	Complying
159	Uttarakannada	Bhatkal	No	KUWS&D B	Venkatapur village, Post Bhatkala, Bhatkala tuluk, Uttara Kannada district - 581320	Operational	2.75	Floating aerator type	2.75	Complying
160	Bagalkote	Hungund	No	KUWS&D B	Ramawadagi Village Road	Non-operational	3.50	WSP	0	na
161	Gadag	Naragund TMC	No	KUWS&D B	In Hirehal	Non-operational	4.18	WSP	0	na
162	Kalburgi	TMC, Jewargi	Yes	KUWS&D B	Jewargi Town Near Kalaburagi Road	Non-operational	3.25	WSP	0	na
163	Shivamogga	Shikaripura	No	KUWS&D B	Ambaragoppa Village Cross	Non-operational	5.00	SBR	0	na
164	Tumkur	Turuvekere	No	KUWS&D B	Bidiswaste Sy No 101/1, 101/2, 103/1, 103/2 and others	Non-operational	1.95	Waste stabilization pond	0	na
165	Belagavi	Ramdurga	Yes	KUWS&D B	Halagatti	Non-operational	3.30	WSP	0	na
166	Dakshina Kannada	Sullia	No	KUWS&D B	Oldgate,Hosagadde, Sullia	Non- Operational	2	Oxidation Pond	0	na
167	Bagalkote	Guledgudda	No	ULB	Padanakatti Village	Non-operational	4	oxidation pond	0.000	na
168	Bagalkote	Bagalkote	No	ULB	near APMC Bagalkote	Operational	12.5	oxidation pond	6.500	Complying

2787.213

1929.100

Annexure-2

List of existing STPs in 17 PRS										
Sl. no.	District	ULB	Is ULB under 17 Polluted River Stretch?	Implementing agency	Address of the STP	Status	STP Installed Capacity (MLD)	Technology	STP capacity utilization (MLD)	Status of Complying
1	Bangalore	Bangalore Urban	Yes	BWSSB	V Valley	Operational	150	ASP	106.76	Complying
2	Bengaluru	Bangalore Urban	Yes	BWSSB	Chikkabanavara	Operational	5	SBR	5.23	Complying
3	Bengaluru	Bangalore Urban	Yes	BWSSB	Doddabele	Operational	40	SBR	28.27	Complying
4	Bengaluru	Bangalore Urban	Yes	BWSSB	Doddabele	Operational	20	SBR	12.05	Complying
5	Bengaluru	Bangalore Urban	Yes	BWSSB	Kempambudhi	Operational	1	EA	0.76	Complying
6	Bengaluru	Bangalore Urban	Yes	BWSSB	Kengeri	Operational	60	ASP	48.94	Complying
7	Bengaluru	Bangalore Urban	Yes	BWSSB	Mailsandra	Operational	75	EA	76.55	Complying
8	Bengaluru	Bangalore Urban	Yes	BWSSB	Mallathahalli	Operational	5	SBR	2.61	Complying
9	Bengaluru	Bangalore Urban	Yes	BWSSB	Nagasandra	Operational	20	SBR	7.47	Complying
10	Bengaluru	Bangalore Urban	Yes	BWSSB	Nagasandra	Operational	20	Extended Aeration	8.53	Complying
11	Bengaluru	Bangalore Urban	Yes	BWSSB	V Valley	Operational	180	Trickling process	82.71	Complying
12	Uttarakannada	Karwar	Yes	KUIDFC	Gandhi nagar Near KEB Karwar	Operational	1.5	Aerator Lagoon	1.500	Complying
13	Davangere	Davangere	Yes	KUIDFC	Shivanagar, Davanagere	Operational	20	SBR	20.000	Complying
14	Davangere	Davangere	Yes	KUIDFC	Avaragere	Operational	5	SBR	2.500	Complying
15	Davangere	Davangere	Yes	KUIDFC	Shivanagar	Operational	20	SBR	15.000	Complying
16	Davangere	Harihara	Yes	KUIDFC	Harlapura	Operational	18	FAL	4.000	Complying
17	Haveri	Ranebannur	Yes	KUIDFC	Hunatti	Operational	7.5	FAL	7.500	Complying
18	Haveri	Ranebannur	Yes	KUIDFC	Hunatti	Operational	7.5	FAL	2.500	Complying
19	Bagalkote	Rabkavi Banahatti	Yes	KUIDFC	Near Gattagi, Basaveshwara road	Operational	9.2	SBR	2.000	Complying
20	Hassan	Hassan	Yes	KUWS& DB	Bittagowdanahalli	Operational	10	WSP	9.3	Complying
21	Hassan	Belur	Yes	KUWS& DB	Hole Beedhi	Operational	2.4	WSP	2.1	Complying
22	Hassan	Belur	Yes	KUWS& DB	Behind Ayyappa Swamy Temple	Operational	0.3	WSP	0.3	Complying
23	Mandya	Sriragapatna	yes	KUWS& DB	Chandagalu road Ganjam, Srirangapatna	Operational	1.39	WSP	1.39	Complying
24	Mandya	Sriragapatna	yes	KUWS& DB	Chandagalu road Ganjam, Srirangapatna	Operational	2.21	WSP	1.63	Complying
25	Mandya	Maddur	yes	KUWS& DB	Hole Anjananeya Temple	Operational	3.5	WSP	2.4	Complying
26	Mysore	Nanjangudu	yes	KUWS& DB	Goluru	Operational	7	WSP	3.3	Complying
27	Mysore	Bannuru	yes	KUWS& DB	Chamanahalli	Operational	2.25	WSP	1	Non-complying
28	Chamarajnagar	Kollegala	yes	KUWS& DB	Kollegala- Mulluru Road	Operational	9	Areated lagoon	5.2	Complying
29	Mysore	T Narsipura	yes	KUWS& DB	Near KSRTC Bus stand (Constructed)	Operational	5.5	SBR	3.67	Complying
30	Mysore	Hunsuru	yes	KUWS& DB	Kalkunike	Operational	3.9	WSP	3.9	Complying

31	Dharwad	Subramanya	Yes	KUWS& DB	Back side of Subramanyeshwara college	Operational	2.6	Aerated Lagoon	1	Complying
32	Ramanagara	Kanakapura	Yes	KUWS& DB	Aralalu Village	Operational	6.29	WSP	3.3	Complying
33	Ramanagara	Ramanagara	Yes	KUWS& DB	Kumbapura	Operational	7.56	Aerated Lagoon	6.24	Complying
34	Shivamogga	Shivamogga	Yes	KUWS& DB	Purle	Operational	5.13	SBR	0.52	complying
35	Shivamogga	Shivamogga	Yes	KUWS& DB	Near Thyavarechatnalli	Operational	35.58	Aerated Lagoon	24	Complying
36	Shivamogga	Bhadravathi	Yes	KUWS& DB	Near APMC yard	Operational	7.2	WSP	2	Non-complying
37	Shivamogga	Bhadravathi	Yes	KUWS& DB	Jatpat Nagara	Operational	5.83	WSP	4.8	Complying
38	Shivamogga	Bhadravathi	Yes	KUWS& DB	At Ujjinipura	Operational	1	SBR	0.3	Complying
39	Davangere	Honnali	Yes	KUWS& DB	Malladevarakatte	Operational	3.3	WSP	0.9	Complying
40	Belagavi	Chikodi	Yes	KUWS& DB	HIREKODI	Operational	5.8	WSP	2.7	Non-complying
41	Belagavi	Sadalga	Yes	KUWS& DB	Dattawad Road Honde	Operational	3.72	Aerated Lagoon	1	Complying
42	Vijayanagara	TMC, Huvina Hadagali	Yes	KUWS& DB	2nd Ward Navali Road Near Old Filter House Hadagali	Operational	4.27	Waste Stabilization Pond type	3.5	Complying
43	Davangere	Davanagere	yes	KUWS& DB	Kundavada	Operational	14.8	WSP	12	Complying
44	Kalburgi	TMC, Jewargi	Yes	KUWS& DB	Jewargi Town Near Kalaburagi Road	Non-operational	3.25	WSP	0	na
45	Belagavi	Ramdurga	Yes	KUWS& DB	Halagatti	Non-operational	3.30	WSP	0	na

821.78

531.33

Annexure-3

List of Non-Operational STPs in Karnataka

Sl. no.	District	ULB	Is ULB under 17 Polluted River Stretch?	Implementing agency	Address of the STP	Status	STP Installed Capacity (MLD)	Technology	Reason for non - operational	Proposed actions to operate the STP
1	Bidar	Humnabad	No	KUIDFC	Dummanasoor village, Chinnakera Road, Near Forestry Nursery	Non-operational	6	WSP	No HSC connection	No HSC connection
2	Haveri	Haveri	No	KUIDFC	Siddevapure	Non-operational	4.71	FAL	Rectification works under progress	No HSC connection
3	Bagalkote	Hungund	No	KUWS&D B	Ramawadagi Village Road	Non-operational	3.50	WSP	In the A/A estimate of Providing UGD scheme to Hungund town amounting to Rs.1902.35 lakhs, there is no provision for HSCs. However the scheme is commissioned during March 2018 . Sewage is not generating due to HSCs are not provided by the ULB.	It is requested to ULB to provide HSCs
4	Gadag	Naragund TMC	No	KUWS&D B	In Hirehal	Non-operational	4.18	WSP	1) UGD scheme to Nargund town was taken up at the estimate cost of Rs.720.00 Lakhs which was approved on 23.02.2004 2) Above estimate not included HSCs. Now estimate amounting to Rs. 981.00 Lakhs is submitted to Govt. for approval vide Board lette No: 283 Dated: 09.05.2019. Approval is awaited.	The estimate for Providing House Service Connections to the UGD Scheme amounting to Rs. 981.00 Lakhs has been submitted to Government vide Board letter No. 283 Dated: 09.05.2019 for according Administrative Approval. However, the ULB is requested to give HSCs directly by the public.
5	Kalburgi	TMC, Jewargi	Yes	KUWS&D B	Jewargi Town Near Kalaburagi Road	Non-operational	3.25	WSP	Outfall Sewerline is damaged and HSC's are not connected. The UGD Scheme was handed over to ULB during the Year-2012.	The scheme for construction of 5.83 MLD under NGT is sanctioned from GOK. The work is under progress.
6	Shivamogga	Shikaripura	No	KUWS&D B	Ambaragoppa Village Cross	Non-operational	5.00	SBR	The internal and outfall sewerline is executed by KHB authorities and the work is under progress. Once the sewer network is completed, sewage will be pumped to STP.	STP trial run carried out on 01-03-2019. The internal and outfall sewerline is executed by KHB authorities and the work is under progress. Once the sewer network is completed, sewage will be pumped to STP. After completion of sewer network with successful flow test, TMC Shikaripura has to insist individual property owners of Shikaripura to take house service connection to sewer network. Once completion of 30 to 40% of individual house service connections in the town, sewage will be generated to wetwell and then to STP.
7	Tumkur	Turuvekere	No	KUWS&D B	Bidiswaste Sy No 101/1, 101/2, 103/1, 103/2 and others	Non-operational	1.95	Waste stabilization pond	After commissioning of the scheme, pattana panchayat Turuvekere has not accepted for further maintenance of the scheme due to the reason that HSC's were not executed in the scheme	DPR for providing 2nd Stage UGD scheme to Turuvekere town amounting Rs.1184.00 lakhs is submitted to GoK vide Board letter no.271/2021-22 dt:24-05-2021 and ltr No. 1325, dtd13/10/2021 for approval. DPR is returned back from the GOK 13/UWS/2021, dtd: 02.02.2022 due to shortage of fund. The DPR is to be resubmitted for approval.
8	Belgavi	Ramdurga	Yes	KUWS&D B	Halagatti	Non-operational	3.30	WSP	HSC's are not provided in the scheme	The estimate for HSC is forwarded to the Local Body to take up the work vide Ltr. No. 1053 Dtd : 01.09.2021 for Rs. 592.22 Lakhs.
9	Bagalkote	Guledgudda	No	ULB	Padanakatti Village	Non-operational	4	oxidation pond	No HSC connection	No HSC connection
10	Dakshina Kannada	Sullia	No	KUWS&DB	Oldgate, Hosagade, Sullia	Non-Operational	2	Oxidation Pond	No HSC connection	

Annexure-4

List of Under Construction STPs in Karnataka																			
Sl. No.	ULB name	is ULB under 17 PRS?	Implementing agency	STP location	Proposed capacity (MLD)	Technology used	Status of the project	Physical progress as on 30/11/21	Physical progress as on 31/12/21	Physical progress as on 31/01/22	Physical progress as on 28/02/22	Physical progress as on 31/03/22	Physical progress as on 30/04/22	Physical progress as on 31/05/22	Physical progress as on 30/06/22	Physical progress as on 31/07/22	Proposed date of completion	Reason for Slow progress	Remark
1	Bangalore Urban	No	BWSSB	Puttenahalli	7	SBR	Under construction	25%	30%	40%	45%	49.58%	55.00%	59%	59.00%	60.00%	31-07-2022	Due to heavy rain and site soil condition	
2	Bangalore Urban	No	BWSSB	Kaggadasapura	5	SBR	Under construction	0%	0%	0%	0%	0%	3%	3%	3%	3%	-	Due to land issue	Work Started
3	Bangalore Urban	No	BWSSB	Hesaraghatta	3	SBR	Under construction	8%	9%	10%	11%	12%	13%	15%	15%	15%	05-05-2022	Due to heavy rain and site soil condition	
4	Bangalore Urban	No	BWSSB	Pillaganahally	4	SBR	Under construction	0%	1%	1%	5%	10%	15%	15%	18%	19%	01.01.2024		work is under progress and will be completed within stipulated period
5	Bangalore Urban	No	BWSSB	Varthur	25	SBR	Under construction	Not yet started								Land issue	01.01.2024		Land issue
6	Bangalore Urban	No	BWSSB	Talaghattapura	5	SBR	Under construction	1%	1%	2%	5%	10%	15%	15%	20%	25%	01.01.2024		work is under progress and will be completed within stipulated period
7	Bangalore Urban	No	BWSSB	Nagasandra	9	SBR	Under construction	1%	1%	2%	5%	10%	15%	15%	18%	23%	01.01.2024		work is under progress and will be completed within stipulated period
8	Bangalore Urban	No	BWSSB	Herohally	3	SBR	Under construction	1%	1%	2%	5%	10%	10%	10%	10%	10%	01.01.2024	LDA -objection to construct STP in designated place.	Land issue
9	Bangalore Urban	No	BWSSB	Kariobanahally	10	SBR	Under construction	1%	1%	2%	5%	10%	15%	15%	15%	18%	01.01.2024		work is under progress and will be completed within stipulated period
10	Bangalore Urban	No	BWSSB	Chikkabanavara	4	SBR	Under construction	1%	1%	2%	5%	10%	15%	15%	15%	19%	01.01.2024		
11	Bangalore Urban	No	BWSSB	Hosahally	6	SBR	Under construction	1%	1%	2%	5%	10%	15%	15%	15%	18%	01.01.2024		
12	Bangalore Urban	No	BWSSB	Hemmigepura	13	SBR	Under construction	1%	1%	2%	5%	10%	15%	15%	18%	22%	01.01.2024		
13	Bangalore Urban	No	BWSSB	Somapura	8	SBR	Under construction	1%	1%	2%	5%	10%	10%	10%	10%	10%	01.01.2024		Land issue
14	Bangalore Urban	No	BWSSB	Bilishivale	17	SBR	Under construction	1%	1%	2%	5%	10%	15%	15%	20%	20%	06.01.2024		work is under progress and will be completed within stipulated period
15	Bangalore Urban	No	BWSSB	Doddabetta hally	7	SBR	Under construction	1%	1%	2%	5%	10%	15%	15%	18%	19%	06.01.2024		
16	Bangalore Urban	No	BWSSB	Jakkur	7	SBR	Under construction	1%	1%	2%	5%	10%	15%	15%	20%	21%	06.01.2024		
17	Bangalore Urban	No	BWSSB	Yelahanka	6	SBR	Under construction	1%	1%	2%	5%	10%	15%	15%	15%	17%	06.01.2024		
18	Dandeli	Yes	KUWS&DB	Kerwadi (Halmaddi village)	8.00	SBR	Under construction	72%	75%	76%	79%	81%	83%	86%	88%	90%	01.05.2023	1. CMC Dandeli has handed over the land on Dtd:01.09.2020. 2. Civil work is completed.Delay is due to procurement of electromechanical items by the agency.	Expected date of completion is 31/12/2022.
19	Dandeli	Yes	KUWS&DB	Nirmal nagar Janata colony-Padukote	0.50	Phytorid	Under construction	53%	55%	58%	61%	64%	68%	75%	77%	80%	01.05.2023	CMC Dandeli has handed over the land on Dtd:28.08.2020.	work is in progress
20	Ramdurga	Yes	KUWS&DB	Halaga	1.00	MBBR	Under construction	75%	75	76	78	80	80%	85%	95%	100%	30.06.2022	Commissioned on 30.06.2022	recently commissioned.
21	Belagavi	No	KUWS & DB	Chinnapura tank, Manighatta main Road ,gandhi nagara kolar	70.00	SBR	Under construction	33	33	34	34.25	34.5	34.50%	34.70%	34.70%	34.70%	31.03.2023	delayed due to rain & slow progress by the agency	
22	Kolar	No	KUWS&DB	Chinnapura tank, Manighatta main Road ,gandhi nagara kolar	8.00	SBR	Under construction	0%	0%	0%	0%	0%	0%	0%	0%	0%	31-05-2023	1) In approved DPR WSP type STP was provisioned. Due to site issues technology of STP changed to 8 MLD SBR type STP. But public are opposing to carry out the work. 2) At present rejuvenation proposal for existing 10.16 MLD WSP type STP prepared and will be submitted after obtaining consent from local body with NOC from local residents of above said area	UGD network and HSC's completed.
23	KGf(Robertsopenet)	No	KUWS&DB	Parandahalli Tank	5.00	MBBR	Under construction	70%	70%	75%	76%	78%	80%	80%	80%	80%	31-10-2022	Delay and slow progress by agency	

24	Hosakote	No	KUWS&DB	Chikkakere	8.52	SBR	Under construction	60%	60%	60%	60%	60%	60%	60%	60%	60%	31-3-2023	The work of construction of STP is stopped due to shortage of funds. The proposal amounting to Rs.20.21Cr is submitted to GOK for approval	Balance work will be taken up after approval to the estimate amounting to Rs 20.21 Cr submitted to Govt vide letter no 1617, Dt: 23-11-2021.
25	Sagar	No	KUWS&DB	Shiravala	9.00	SBR	Under construction	96%	97%	97%	97%	97%	98%	98%	98%	98%	30-4-2022	Delay in issuing CFE from KSPCB, delay due to heavy rainfall, delay by Agency, etc.	Trial run conducted on 05.01.2022. Connections to UGD network has to be taken up by ULB which is under process. The network is proposed to be commissioned during March 2023.
26	Kumta	No	KUWS&DB	Gund, Shashihittal	4.60	SBR	Under construction	0%	0%	0%	0%	0%	0%	0%	0%	0%	31.12.2023	*1. CRZ clearance obtained on Dtd:23.03.2022. 2. In order to start the STP work approval to revised estimate is essential. The Revised Estimate is prepared and Submitted to CE DWD vide letter No :369 Dated :09.06.2022	—
27	Honnagara	No	KUWS&DB	Udham Nagar	2.60	SBR	Under construction	0%	0%	0%	0%	0%	0%	0%	0%	0%	31.05.2023	Agitation from local public to start the work.	—
28	Honnagara	No	KUWS&DB	Jeevan jyothi	0.20	MBBR	Under construction	0%	0%	0%	0%	0%	0%	0%	0%	0%	31.05.2024	Agitation from local public to start the work.	The zone of 0.2 MLD STP is not yet tackled. It is decided to commission the tackled works by restricting the estimated cost. Hence the 0.2 MLD capacity STP is deleted.
29	Tumkur	No	KUWS&DB	Bheemsandra	25.00	SBR	Under construction	35%	41%	42%	50%	60%	65%	75%	76%	78%	31/12/2022		
30	Madikeri	No	KUWS&DB	Kbadaga village near Golf ground	4.50	SBT	Under construction	10%	10%	10%	10%	10%	10%	10%	10%	10%	31.03.2023	The work of construction of 3.0MLD capacity SBT type STP is delayed due to non-availability of approach road to construction site which has been encroached by the adjacent land owners. An alternative road to the construction site was identified during March-2021 and earthwork excavation for Bioreactors is completed. But the works had to be stopped due to monsoon. However the road works could not be taken up due to interference from neighbouring land owners. The road construction works can be taken up after the land is notified in the name of CMC, Madikeri. Hence STP works could not be resumed.	The double cart road notified in the approved village map connecting the STP site has been encroached by two individuals. As suggested by the District Administration and Revenue Department, an alternative alignment for construction of approach road has been identified during March-2021. CMC has been requested to acquire and hand over the required land to an extent of 1.0 acre (660m length x 6.5m wide) for construction of alternative approach road. The site was visited by Hon'ble MLA, Madikeri Constituency along with the Revenue Department, CMC and KUWSDB officials on 11-02-2022 and directions have been issued to hand over the required land to Board. At present, notice is issued to concerned land owners for conducting survey vide Tahshildar, Madikeri letter No.:04/19-20 dated: 29-06-2022. Survey is yet to be carried out.
31	Kushalnagar	No	KUWS&DB	Gummankolli village	6.50	SBT	Under construction	35%	40%	45%	60%	65%	70%	73%	73%	75%	31.07.2022	The progress of works hampered due to heavy rain during Monsoon (June 2022 to August 10th 2022). At present the works are under progress.	Construction of 2 Nos. of Collection tanks completed. Construction of 2 Nos of Bioreactors completed. Roof slab concreting for equalisation tank and tube settler is under progress. Filling of media for Bioreactor-1 is under progress.
32	Bagepalli	No	KUWS&DB	Kurikunte Kere	4.30	SBT	Under construction	40%	45%	50%	55%	60%	60%	65%	67%	70%	16/09/2022		Concreting works completed, Finishing works are in progress
33	Bagepalli	No	KUWS&DB	Reddy kere	0.55	SBT	Under construction	0%	0%	0%	0%	0%	0%	0%	0%	0%	16/09/2022	Modified Structural designs is yet to be submitted by Agency	
34	Hosadurga	No	KUWS&DB	Goravinakallu village	3.30	SBR	Under construction	96%	96%	96%	98%	100%	100%	100%	100%	100%	31-3-2022		STP commissioned on 22-03-2022 with DG set. Awaiting for power supply. Once the power supply is obtained, STP will be put to use.
35	Sedam	No	KUWS&DB	Sy.No 239/2, Sedam Village, Taluka Sedam	9.00	SBR	Under construction	67%	73%	74%	76%	80%	85%	85%	85%	90%	30.06.2022	—	The civil works are almost complete, the electro-mechanical erection works are under progress.
36	Bhatkal	No	KUWS&DB	Venkatapura	3.00	SBR	Under construction	50%	60%	67%	70%	73%	74%	76%	77%	78%	31.12.2023	The sewer network laying work is very slow as the local public is agitating. STP civil work is completed and erection of mechanical equipments is put on hold, as only 20 % of sewer network laying is completed.	work is in progress
37	Bhatkal	No	KUWS&DB	Gousia street	2.50	MBBR	Under construction	0%	0%	0%	0%	0%	0%	0%	0%	0%	31.12.2023	Private Land identified and land is to be handed over by TMC Bhatkal.	—

38	Jali	No	KUWS&DB	Venkatapura	3.00	SBR	Under construction	14%	15%	18%	20%	25%	28%	30%	32%	35%	30.06.2023	The proposed STP sites for Bhatkal and Jali towns are adjacent to each other. Due to the site constraints civil works of STP are tackled after completion of Bhatkal STP.	work is in progress
39	Madhugiri	No	KUWS&DB	Solid Waste Management Area (4MLD)	4.00	MBBR	Under construction	50%	55%	56%	60%	62%	65%	68%	70%	72%	30/09/2022	Delay by the Agency, Delay due to COVID lockdown	
40	Madhugiri	No	KUWS&DB	Lingenahalli Pavagada road (0.6MLD)	0.60	MBBR	Under construction	35%	37%	38%	45%	50%	55%	60%	65%	70%	30/09/2022		
41	Madhugiri	No	KUWS&DB	Siddapura Sira road(80KLD)	0.08	NEBR	Under construction	0%	0%	0%	0%	0%	0%	0%	0%	0%	NA	As the land for construction of 80KLD STP of NEBR Technology is not handed over by ULB, it is proposed to drop the STP and divert the sewage to 0.6MLD STP by pumping from the last Manhole.	Construction of 80KLD will not be taken up as the land is not handed over by ULB.
42	Periyapatna	No	KUWS&DB	Keernalli village	4.20	SBR	Under construction	2%	10%	25%	40%	55%	70%	75%	78%	80%	30/09/2022	Now the work is in progress. Initially, the STP work is not taken up by the agency as the variation is not approved for change in Technology.	In the tender there is a provision for Aerated lagoon, since the area for construction of Aerated lagoon is more and also the villagers are agitated for the above work. Hence the new technology SBR is adopted as per the recommendation of KSPCB. After obtaining the approval for new technology, work has been started. SBR basin walkway concreting completed, PTU bed fabrication works under progress, Admin building Column concreting and BBM Work up to 5.1mtr completed, slab centring work under progress. Chlorine contact tank Concreting works completed finishing works are under progress. Chlorine room Upto plinth beam completed.
43	Haliyal	No	KUWS&DB	Hullatti Village	3.50	SBR	Under construction	0%	0%	0%	0%	0%	0%	0%	0%	0%	01.10.2023	For Diversion of forest land, proposal is re submitted to CCF Sirsi by DFO Haliyal on 18.07.2022 and the Clearance is awaited.	work is in progress
44	Haliyal	No	KUWS&DB	DK halli road	0.75	Phytorid	Under construction	0%	0%	0%	3%	5%	10%	30%	35%	40%	01.10.2023	Proposed land pertains to forest dept. Sheesam and mango tree cutting in the proposed site is done by forest department on Feb 2022. After that lineout is given to agency.	—
45	Sindhagi	No	KUWS&DB	Sindagi Almel Road	7.37	WSP	Under construction	6%	7%	8%	13%	25%	35%	40%	45%	48%	2.12.2022	Work under progress	
46	Basavana Bagewadi	No	KUWS&DB	Savalahalla Tanda	0.25	MBBR	Final Stage of Progress	65%	65%	65%	70%	75%	75%	85%	100%	100%	31.05.2022	work completed	
47	Muddebihal	No	KUWS&DB	Near Mudnal MI pond	5.24	SBT	Under construction	55%	55%	55%	65%	75%	80%	90%	100%	100%	31.05.2022	work completed	
48	Maddur	Yes	KUWS&DB	Near Hole Anjaney	2.50	Aerated Lagoon	Under construction	85%	85%	85%	95%	95%	95%	95%	95%	95%	14/04/2022	power supply work in progress	STP trail run and partially commissioned on 08.03.2022
49	Ballari City Corporation	No	KUWS&DB	Singappa Road, Ballari	2.00	SBR	Under construction	80%	85%	85%	85%	85%	90%	92%	92%	95%	30-06-2022	1. Land for Wetwell construction was delayed to handed over to Board. 2. Dispute land issues for outfall sewer alignment. 3. Due to DI rising main alignment problems from wetwell to STP. 4. Approval for design and drawing of wetwell pumping mechanarices delayed	Civil works completed, Electro-mechanical erection works under progress.
50	Bidar CMC	No	KUWS&DB	Sy. No.107/1,107/2,108/2,108/3 of Naubad village of Bidar City	7.00	SBR	Under construction	59%	59%	60%	70.00%	73.60%	78.00%	80.00%	80.00%	82.00%	30-06-2022	Delay due to Lockdown imposed by Govt of India due to COVID-19.	Civil works under progress, supply of electro-mechanical works under progress.
51	Sandur TMC	No	KUWS&DB	Sy.No.209, Near Nandihalli PG Center, Sandur	0.55	SBR	Under construction	0%	0%	0%	0%	0%	0%	0%	0%	-	13/01/2023	Due to Land issue	On 12.11.2021 EE, Ballari inspected along with Chief officer, TMC sandur & land owner at site as agreed to handover the approach road within 22.11.2021 & regarding 3 Nos of wetwell & 0.55MLD STP visited to Tahsilidhar office sandur, requested & insisted Tahsilidhar Madam to hand over the site. &
52	Sandur TMC	No	KUWS&DB	Sy.No.274, Bhujanganagar Road, Sandur	6.00	SBR	Under construction	0%	0%	0%	0%	0%	0%	0%	0%	-	13/01/2023		

53	TMC Jewargi	Yes	KUWS&DB	Sy.No 21 Jewargi Kalburgi Road	5.83	SBR	Under construction	0%	0%	0%	0%	0%	5%	10%	10%	20%	31/01/2023	NA	Basic Engineering Plan for STP is Approved and mark out is given, the excavation for wetwell is nearing completion and balance work is under progress.
54	Hassan	Yes	KUWS&DB	Near Bittgondanahalli	10.00	SBR	Under construction	-	-	0%	1%	2%	3%	3%	3%	5%	18.01.2024	Works under progress.	Existing 10 MLD STP with WSP is proposed to upgraded to 20 MLD with SBR technology. Excavation for STP under progress. Out of 43.55 Kms of sewer network 4.8 Kms with manholes completed.
55	Hassan	Yes	KUWS&DB	Near KSRTC Bus Stand (Channapatna tank bed)	10.00	SBR	Under construction	-	-	0%	0%	0%	0%	0%	0%	0%			
56	Hassan	Yes	KUWS&DB	Hunasina kere	5.00	SBR	Under									1%			
57	Belur	Yes	KUWS&DB	Near existing 2.40 MLD WSP type STP (Holle bidi)	2.60	SBR	Yet to be started	-	-	0%	0%	0%	5%	5%	5%	7%	18.01.2023	STP land handed over during April 2022.	Existing 2.40 MLD STP with WSP is upgraded to 5.00 MLD with SBR technology. Dewatering & Silt removing from existing WSP is completed. Sub structure completed for DG room, chlorination building, Admin, SCADA etc., SBR basin PCC completed.
58	Channarayapata	No	KUWS&DB	Udayagiri Badavane	0.25	SBR	Under construction	15%	20%	25%	30%	32%	45%	50%	55%	60%	30.05.2022	1. Delay in getting the clearance from the KSPCB. 2. Land problem for laying 50mtr sewer pipeline near Natural Nala	Work under progress
59	Belthangady	No	KUWS&DB	Renkedaguttu	0.01	FSTP	Yet to start work	--	--	--	--	--	10%	15%	40%	50%	05-11-2022	Work started. But due to public protest, alternative site for construction of FSTP is handed over by the local body on 19-05-2022	Excavation under progress.
60	Hunsuru	Yes	KUWS&DB	Kalkunike	8.00	SBR	The agreement for the work concluded on 31-12-2021. Hydraulic designs for STP and wetwell- 4 are approved, QAPs for pipes are approved.						8%	8%	10%	16%	31.03.2023		Work started. Raft concreting of SBR basins completed. Wetwell -4 earthwork excavation completed, Wetwell-5 earthwork excavation is in progress. Rising main of length 1.25 Kms completed out of 2.90 Kms.
61	Bannuru	Yes	KUWS&DB	Channahalli near Mandya Road	1.55	SBT	Hydraulic Designs and drawings of sewer network, STP's and wetwells has been approved on 03-03-2022. Strengthening of WSP ponds						5%	5%	5%	10%	31.03.2023	Site allocation is pending for 0.65, 0.23 MLD STP's and 2 No's of wetwells.	Excavation and PCC of 3.8 MLD SBT type STP completed and grade beam concrete is under progress. Excavation is under progress for the 0.65 & 0.15 MLD Mini STPs. Out of 37 Kms of network 9.5 Kms with 350 manholes & 2195 HSCs completed.
62	Bannuru	Yes	KUWS&DB	Bismilla Nagar	0.65								5%	5%	5%	5%			
63	Bannuru	Yes	KUWS&DB	Channahalli Gudda	0.65									0	0	—			
64	Bannuru	Yes	KUWS&DB	Ashraya Badavane Makaanahalli	0.23									0	0	—			
65	Bannuru	Yes	KUWS&DB	Near Kaveri Circle	0.15									5%	5%	5%			
66	Nanjangudu	Yes	KUWS&DB		1.00	SBT	Under construction						7%	7%	8%	10%	31.03.2023	Site allocation pending for 0.3, 0.2 MLD STP's and Wetwell	PCC work under progress. Out of 23.93 Kms of network 12.2 Kms with 338 manholes & 800 HSCs completed.
67	Nanjangudu	Yes	KUWS&DB		0.20	SBT								0%	0%	0			
68	Nanjangudu	Yes	KUWS&DB		0.30	SBT								0%	0%	0			
69	Sriragapatna	Yes	KUWS&DB	Chandagal road	1.40	SBR	Under construction								0%	1%	08.05.2023	work started in May 2022	
70	Bagalkote	NO		Sector no.62 at Navanagara	11.20	SBR	Under construction					100%	100%	100%	100%	100%	31.05.2022 under commissioning stage	UGD network and HSC's work under progress	

Annexure-5

List of Under Construction STPs in 17 PRS																			
Sl. No.	ULB name	is ULB under 17 PRS?	Implementing agency	STP location	Proposed capacity (MLD)	Technology used	Status of the project	Physical progress as on 30/11/21	Physical progress as on 31/12/21	Physical progress as on 31/01/22	Physical progress as on 28/02/22	Physical progress as on 31/03/22	Physical progress as on 30/04/22	Physical progress as on 31/05/22	Physical progress as on 30/06/22	Physical progress as on 31/07/22	Proposed date of completion	Reason for Slow progress	Remark
1	Dandeli	Yes	KUWS&DB	Kerwadi (Halmaddi village)	8.00	SBR	Under construction	72%	75%	76%	79%	81%	83%	86%	88%	90%	01.05.2023	1. CMC Dandeli has handed over the land on Dtd:01.09.2020. 2. Civil work is completed.Delay is due to procurement of electromechanical items by the agency.	Expected date of completion is 31/12/2022.
2	Dandeli	Yes	KUWS&DB	Nirmal nagar Janata colony-	0.50	Phytorid	Under construction	53%	55%	58%	61%	64%	68%	75%	77%	80%	01.05.2023	CMC Dandeli has handed over the land on Dtd:28.08.2020.	work is in progress
3	Ramdurga	Yes	KUWS&DB	Padukote	1.00	MBBR	Under construction	75%	75	76	78	80	80%	85%	95%	100%	30.06.2022	Commissioned on 30.06.2022	Recently commissioned.
4	Maddur	Yes	KUWS&DB	Near Hole Anjaneya Temple	2.50	Aerated Lagoon	Under construction	85%	85%	85%	95%	95%	95%	95%	95%	95%	14/04/2022	power supply work is in progress	STP trail run and partially commissioned on 08.03.2022
5	TMC Jewargi	Yes	KUWS & DB	Sy.No 21 Jewargi Kalburgi Road	5.83	SBR	Under construction	0%	0%	0%	0%	0%	5%	10%	10%	20%	31/01/2023	NA	Basic Engineering Plan for STP is Approved and mark out is given, the excavation for wetwell is nearing completion and balance work is under progress.
6	Hassan	Yes	KUWS&DB	Near Bittgondanahalli	10.00	SBR	Under construction	-	-	0%	1%	2%	3%	3%	3%	5%	18.01.2024	Works under progress.	Existing 10 MLD STP with WSP is proposed to upgraded to 20 MLD with SBR technology. Excavation for
7	Hassan	Yes	KUWS&DB	Near KSRTC Bus Stand (Channapatna tank bed)	10.00	SBR	Under construction	-	-	0%	0%	0%	0%	0%	0%	0%			
8	Hassan	Yes	KUWS&DB	Hunasina kere	5.00	SBR	Under construction									1%			
9	Belur	Yes	KUWS&DB	Near existing 2.40 MLD WSP type STP (Holle bidi)	2.60	SBR	Yet to be started	-	-	0%	0%	0%	5%	5%	5%	7%	18.01.2023	STP land handed over during April 2022.	Existing 2.40 MLD STP with WSP is upgraded to 5.00 MLD with SBR technology. Dewatering & Silt removing from existing WSP is completed. Sub structure completed for DG room, chlorination building, Admin, SCADA etc., SBR basin PCC completed.
10	Hunsuru	Yes	KUWS&DB	Kalkunike	8.00	SBR	The agreement for the work concluded on 31-12-2021. Hydraulic designs for STP and wetwell- 4 are approved, QAPs for pipes are approved.						8%	8%	10%	16%	31.03.2023		Work started. Raft concreting of SBR basins completed. Wetwell -4 earthwork exavation completed, Wetwell-5 earthwork excavation is in progress. Rising main of length 1.25 Kms completed out of 2.90 Kms.
11	Bannuru	Yes	KUWS&DB	Chamnahalli near Mandya Road	1.55	SBT	Hydraulic Designs and drawings of sewer network, STP's and wetwells has been approved on 03-03-2022. Strenthening of WSP ponds is under progress.						5%	5%	5%	10%	31.03.2023	Site allocation is pending for 0.65, 0.23 MLD STP's and 2 No's of wetwells.	Excavation and PCC of 3.8 MLD SBT type STP completedn and grade beam concrete is under progress. Excavationis under progress for the 0.65 & 0.15 MLD Mini STPs.
12	Bannuru	Yes	KUWS&DB	Bismilla Nagar	0.65								5%	5%	5%	5%			
13	Bannuru	Yes	KUWS&DB	Chamnahalli Gudda	0.65								0	0	0	0			
14	Bannuru	Yes	KUWS&DB	Ashraya Badavane Mankanahalli	0.23								0	0	0	0			
15	Bannuru	Yes	KUWS&DB	Near Kaveri Circle	0.15								5%	5%	5%	5%			
16	Nanjangudu	Yes	KUWS&DB		1.00	SBT	Under construction						7%	7%	8%	10%	31.03.2023	Site allocation pending for 0.3, 0.2 MLD STP's and Wetwell	PCC work under progress. Out of 23.93 Kms of network
17	Nanjangudu	Yes	KUWS&DB		0.20	SBT								0%	0%	0			12.2 Kms with 338 manholes
18	Nanjangudu	Yes	KUWS&DB		0.30	SBT								0%	0%	0			
19	Sriragapatna	Yes	KUWS&DB	Chandagal road	1.40	SBR	Under construction								0%	1%	08.05.2023	work started in May 2022	

Annexure-6

List of Proposed STPs in Karnataka

Sl. No.	ULB name	Is ULB under 17 polluted river stretch ? (Yes/No)	Technology of proposed STP	STP capacity Proposed (in MLD)	Status of the proposal as on 30.06.2022 Pl select the options only	Proposed date of completion	Remarks
1	Hassan	Yes	MBBR	2.00	Land aquisition	18.01.2024	Work order issued on 19.01.2022. The land for constructions of STP's yet to be handed over to the board by the local
2	Hassan	Yes	MBBR	2.00	Land aquisition	18.01.2024	
3	Pandavapura	No	SBT	3.00	Land aquisition		
4	Bantwala	Yes	SBR	4.14	Land aquisition		Land required for the construction of Wetwell No.1, Wetwell No.2, STP-1 (Partly), Wetwell No.4(1) is handed over by Bantwala TMC to Board on 04-04-2022. Land required for the construction of Wetwell No.6 (Govt land) and Wetwell No.7 (Govt. land) already handed over by Bantwala TMC to Board. Tender invited for 5 nos of wetwells and one number of STP on 11-08-2022.
5	Bantwala	Yes	SBR	0.22	Land aquisition		-----do-----
6	Subramanya	Yes	SBR	0.00	Tendering		DPR amounting to Rs.523.00 lakhs for Upgradation of the existing STP of 2.60 MLD capacity Aerated Lagoon type STP to SBR is Administratively approved vide GO No. UDD-01/UWL 2019/ BHA-3, Bengaluru dated 25-03-2021 as per Hon'ble NGT directions. 8th call tender invited 06-05-2022. Tender is cancelled due to high percentage quoted by the bidder. Revised estimate of the work is to be submitted to the Govt. for approval
7	Kanakapura	Yes		0.30	Work Order issued	17/4/2023	LOA issued on 06/04/2022. Work order issued on 18/4/2022
8	Kanakapura	Yes		0.40	Work Order issued		
9	Honnali	Yes		0.00	Work Order issued	09-05-2023	LOA issued on 07/04/2022. Work order issued on 10/05/2022.
10	Shivamogga	Yes		0	Work Order issued		Agency fixed. LOA issued on 19/7/2022. Agreement to be concluded by the agency. Works to be completed one year after entrustment
11	Bhadravathi	Yes		0	Work Order issued		Agency fixed. LOA issued on 19/7/2022. Agreement to be concluded by the agency. Works to be completed one year after entrustment
12	Bhadravathi	Yes		0.00	Work Order issued		Technology upgradation
13	Kushtagi	No	SBR	4.51	DPR submitted		
14	Kerur	No	SBR	3.50	DPR submitted		
15	Guledgudda	No	SBR	5.32	DPR submitted		
16	Mulagund TP	No	SBR	3.00	DPR submitted		
17	Karwar CMC	Yes	SBR	3.00	Tendering		Tender notification 6th call is invited and technical Bids are to be placed before TA & TSC.
18	Khanapura (TP)	Yes	MBBR	0.50	Work Order issued	27-04-2023	agreement concluded vide No. 05/2022-23 Dt 28-04-2022, Work is yet to be taken up by the agency.
19	Khanapura (TP)	Yes	MBBR	0.50	Work Order issued		
20	Khanapura	Yes	SBR	3.70	DPR submitted		DPR of Rs. 6657.00 lakhs submitted to Govt vide Itr No. 2026 Dtd : 08-11-2019
21	M.K Hubli (TP)	Yes	MBBR	0.25	Work Order issued	24-02-2023	Agency fixed vide Tender Agreement No. 6/AGR/2021-22 Dtd: 25.02.2022. Work is yet to be taken up by the agency.
22	M.K Hubli (TP)	Yes	MBBR	0.50	Work Order issued		
23	M.K.Hubli	Yes	SBR	4.40	DPR submitted		DPR Rs. 5466.00 lakhs submitted to Govt vide Ltr No. 1916 Dtd: 28-10-2019. Approval is awaited
24	Saundatti (TP)	Yes	SBR	3.50	Work Order issued	21-04-2023	Agency fixed vide Tender Agreement No. 03/AGR/2021-22 Dtd: 22.04.2022. Work is yet to be taken up by the agency.
25	Saundatti (TP)	Yes	MBBR	0.50	DPR under preparation		DPR Rs. 10430.00 lakhs submitted to Govt vide Itr No. 01 Dtd : 02-04-2019 and approval is awaited
26	Saundatti (TP)	Yes	SBR	8.50	DPR submitted		
27	Munavalli	Yes	MBBR	1.00	Work Order issued	27-04-2023	Agency fixed vide Tender Agreement No. 04/AGR/2021-22 Dtd: 28.04.2022. Work is yet to be taken up by the agency.
28	Munavalli	Yes	MBBR	0.25	Work Order issued		
29	Munavalli	Yes	SBR	5.30	DPR submitted		Estimate Rs. 6876.00 lakhs submitted to Govt vide Itr No. 1917 Dtd: 28-10-2019 and Approval is awaited
30	Ugarkurd (TMC)	Yes	MBBR	2.10	Work Order issued		Agency fixed vide Tender Agreement No. 09/AGR/2022-23 Dtd: 18.07.2022.
31	Kudachi (TMC)	Yes	MBBR	2.03	Work Order issued	20-04-2023	
32	Kudachi (TMC)	Yes	SBR	3.66	DPR submitted		Estimate Rs. 7341.00 lakhs submitted to Govt vide Itr No. 1842 Dtd: 19-10-2019 and approval is awaited
33	Examba (TP)	Yes	MBBR	1.45	Tendering		LOA is to be issued
34	Examba (TP)	Yes	SBR	2.61	DPR submitted		DPR Rs. 7372.00 lakhs submitted to Govt vide Itr No. 1136 Dtd: 17-10-2020 and approval is awaited
35	Ainapur (TP)	Yes	MBBR	1.66	Work Order issued	21-04-2023	Agency fixed vide Tender Agreement No. 01/AGR/2021-22 Dtd: 22.04.2022. Work is yet to be taken up by the agency.

36	Ainapur (TP)	Yes	SBR	4.37	DPR submitted		DPR Rs. 6988.00 lakhs submitted to Govt vide Itr No. 1036 Dtd: 01-08-2019 and approval is awaited
37	Chinchili (TP)	Yes	MBBR	1.67	Tendering		LOA is to be issued
38	Chinchili (TP)	Yes	SBR	3.88	DPR submitted		DPR Rs. 6060.00 lakhs submitted to Govt vide No. 1137 Dtd: 17-10-2020 and approval is awaited
39	Karwar	Yes	SBR	7.00	DPR under preparation		DPR under preparation
40	Karwar	Yes	SBR	1.00	DPR under preparation		DPR under preparation
41	Karwar	Yes	SBR	1.00	DPR under preparation		DPR under preparation
42	Arkalgud	No	WSP	1.00	Land aquisition		The land for construction of wetwell and STP not yet handed over by the local body.
43	Arkalgud	No	WSP	1.50	Land aquisition		
44	Ullala	No	SBT	1.70	Land aquisition		
							Work is in progress. Out of 8 nos. of wetwells wetwell no.-3 and STP-1 at Kodi Koteputa completed. Construction of wetwell No.7 at Thokkottu junction is completed upto ground level. Construction of wetwell No.5 at Bandikotya completed upto ground level. Land owner stopped the work due to non receipt of land acquisition compensation. Attempts were made to start the construction work of, wetwell no.2 at Subhas Nagar, but public protest the work. Land not handed over by local body for the construction of wetwell No.-8 at Kallapu monepu, wetwell No.-11 near Kallapu urdu school. There is stay from Hon'ble High Court for construction of wetwell no.9 at Hosagadde and STP-2 and wetwell no.12 at Kallapu burdu. The judgement dated 06-01-2021 for WP No.17113-117/2016 filed by Sri Peter Monterio and others and the judgement dated 06-01-2021 for WP No.34120/2015 filed by Sri Raghava which is allowed by the learned single judge of the Honb'le High Court of Karnataka, quashed the preliminary notification dated 12-04-2013 and final notification under Section 6(1) of the land acquisition Act 1894 dated 24-11-2014 Gazetted on 25-06-2015. The writ appeal is filed in the High court of Karnataka by the Board before division bench of the Honb'le High court of Karnataka. Stay obtained from appealed to division bench.
45	Kaup	No	SBR	0.30	Land aquisition		Land required for construction of STP has to be finalised by TMC, Kaup. Contract to be foreclosed.
46	Kundapur	No	SBR	2.80	Land aquisition		Tender to be invited. Land required for approach road to STP and wetwell -7 is to be handed over by TMC, Kundapura.
47	Kundapur	No	SBR	0.14	Land aquisition		Work not taken up due to non availability of land.
48	Kundapur	No	SBR	0.07	Land aquisition		-----do-----
49	Kunigal	No	MBBR	5.80	DPR submitted		Revised estimate submitted to GoK Vide Itr no.2712 dtd:25-01-2019 for approval. Works will be taken up and completed 1 year after approval to RE
50	Gubbi	No	SBT	2.90	DPR submitted		Revised estimate submitted to GoK Vide Itr no.2350 dtd:18-12-2018 for approval. Works will be taken up and completed 1 year after approval to RE.
51	Mulbagal	No	SBT	1.00	DPR submitted		Revised Estimate (including 1 MLD STP)amounting to Rs. 2950 lakhs is prepared and submitted to CE(D&M) for approval vide EE, KUWS & DB, Division, Kolar Itr No. 270 on Dt.21-6-2021. Works will be taken up and completed 1 year after entrustment of work to the agency (RE yet to be approved)
52	CMC, Chintamani	No	SBR	6.40	DPR submitted		2 Acres of land is earmarked for one wetwell and an STP of 6.4 MLD capacity using SBR technology in Survey No. 9, AmmaniKeelukuntekere village, AmbajiDurgaHobli, Chintamanitaluk which is in custody of CMC, Chintamani. Works will be taken up and completed 15 months after approval of DPR
53	Bidadi	No	SBR	6.00	Work Order issued	Jan 2023	The work of providing sewer network under UGD scheme to Bidadi town is under Progress. The work of construction of STP is to be started.
54	Bidadi	No	MBBR	0.10	Work Order issued		
55	Bidadi	No	MBBR	0.10	Work Order issued		
56	Bidadi	No	MBBR	0.16	Work Order issued		
57	Hosakote	No		1.82	Land aquisition		the work will be taken up after the land is handed over by ULB
58	Sagar	No	NEBR	0.62	DPR under preparation		DPR for providing NEBR Technology STP is under Preparation. Works will be taken up and completed One year after entrustment.
59	CMC, Shahapura	No	SBR type	13.00	DPR submitted		DPR prepared for Rs.17260.00 Lakhs and Submitted to the Govt vide letter No.526 date : 15--07--2019 for Administrative Approval.
60	CMC, Shorapura	No	SBR type	7.50	DPR submitted		DPR prepared for Rs.5041.00 Lakhs and Submitted to the Govt vide letter No.1114 date : 13--11--2019 for Administrative Approval.

61	CMC, Shorapura	No		1.00	DPR submitted		
62	CMC, Shorapura	No		0.75	DPR submitted		
63	CMC, Shorapura	No		0.15	DPR submitted		
64	TMC, Aland	No	SBR type	8.18	DPR submitted		DPR prepared for Rs.11845.00 Lakhs and Submitted to the Govt vide Managing Director, KUWSDB, Kalburgi letter No.770 date : 12-10-2020 for Administrative Approval.
65	CCB, Ballari	No	SBR Type	2.00	DPR submitted		It is cleared in 107th TA & TSC Meeting on 11-06-2021 and 296th Board meeting held on 25-06-2021 & Submitted to Government for Administrative approval by the Managaing Director, KUWS & DB, Bengaluru vide ltr no. 524 Dated: 31-07-2021.
66	CCB, Ballari	No	SBR Type	2.00	DPR submitted		
67	CCB, Ballari	No	SBR Type	2.00	DPR submitted		
68	CCB, Ballari	No	SBR Type	4.50	DPR submitted		
69	CMC, Raichur	No	SBR Type	13.22	DPR submitted		DPR amounting to Rs. 172.00 crores is submitted for approval
70	TMC, Deodurga	No	SBR Type	5.00	DPR submitted		DPR prepared for Rs.3694.00 Lakhs and Submitted to the Govt vide Managing Director, KUWSDB, Bengaluru letter No.1173 date : 18-01-2021 for Administrative Approval.
71	TMC, Lingasugur	No	SBR Type	6.82	DPR submitted		Estimate amounting to Rs.9150.00 lakhs is submitted to the Govt. for administrative approval vide the Managing Director, KUWS & DB, Bengaluru ltr No: 897 Dated: 04-10-2019. The Estimate is returned from Govt Vide Letter no 21/UDS/2019, Dated 31.08.2020.
72	TMC, Siruguppa	No	Aerated Lagoons	8.03	DPR submitted		Estimate amounting to Rs.9150.00 lakhs was submitted to the Govt. for administrative approval vide the Managing Director, KUWS & DB, Bengaluru ltr No:3030 Dated: 12-01-2017
73	CMC, Siddlagha	No	SBR	6.60	DPR submitted		The STP is proposed near existing STP at Belluti tank. The DPR project amounting to Rs. 44.90 Cr returned from the Government due to shortage of funds vide ltr no UDD/06/UWS/2019 dtd 14.08.2019. Works will be taken up and completed 15 months after approval of DPR.
74	Hukkeri	No	SBR	3.87	DPR submitted		DPR Rs. 6926.00 lakhs submitted to Govt vide No. 1012 Dtd: 08.10.2021 and Approval from Govt is awaited
75	Sankeshwar	No	SBR	5.91	DPR submitted		DPR Rs. 9798.00 lakhs submitted to Govt vide No. 1013 Dtd: 08.10.2021 and Approval from Govt is awaited
76	Harugeri	No	SBR	6.38	DPR submitted		DPR Rs. 8595.00 lakhs submitted to Govt vide No. 2025 Dtd: 08-11-2019 and Approval from Govt is awaited
77	Athani	No	SBR	11.52	DPR submitted		DPR Rs. 22310.00 lakhs submitted to Govt vide No. 839 Dtd: 31.08.2020 and Approval from Govt is awaited
78	Annigeri	No	SBR	3.66	DPR submitted		DPR Rs. 9340.00 lakhs submitted to Govt vide ltr No.1030 Dt: 01-08-2019 and approval is awaited
79	Hubli - Dharwad	No	SBR	4.00	DPR submitted		DPR Rs. 49291.00 lakhs submitted to Govt vide ltr No. 251 Dt: 18-05-2020 Approval from Govt is awaited
80	Hubli - Dharwad	No	SBR	9.00	DPR submitted		
81	Hubli - Dharwad	No	SBR	3.00	DPR submitted		
82	Hubli - Dharwad	No	Phythorid	0.25	DPR submitted		
83	Hubli - Dharwad	No	Phythorid	0.50	DPR submitted		
84	Hubli - Dharwad	No	Phythorid	0.75	DPR submitted		
85	Hubli - Dharwad	No	Phythorid	1.00	DPR submitted		
86	CN Halli	No	SBR	2.4	Work Order issued		Agreement concluded on 13-07-2022
87	CN Halli	No	MBBR	0.15	Work Order issued		Agreement concluded on 13-07-2022
88	CN Halli	No	MBBR	0.15	Work Order issued		Agreement concluded on 13-07-2022
89	CN Halli	No	MBBR	0.7	Work Order issued		Agreement concluded on 13-07-2022
90	Belluru	No	MBBR	1.35	DPR submitted		The DPR Rs. 6635.00 lakhs submitted to Govt vide ltr No. 320/2021-22 Dt: 28.05.2022. Approval is awaited
91	Belluru	No	MBBR	1.35	DPR submitted		
92	Belluru	No	MBBR	1.35	DPR submitted		
93	Belluru	No	MBBR	0.30	DPR submitted		
94	Belluru	No	MBBR	0.10	DPR submitted		
95	Belluru	No	MBBR	0.10	DPR submitted		

Annexure-7

List of Proposed STPs in 17 PRS

Sl. No.	ULB name	Is ULB under 17 polluted river stretch ? (Yes/No)	Technology of proposed STP	STP capacity Proposed (in MLD)	Status of the proposal as on 30.06.2022 Please select the options only	Proposed date of completion	Remarks
1	Hassan	Yes	MBBR	2.00	Land aquisition	18.01.2024	Work order issued on 19.01.2022. The land for constructions of STP's yet to be handed over to the board by the local body. Land acquisition is under process.
2	Hassan	Yes	MBBR	2.00	Land aquisition	18.01.2024	
3	Bantwala	Yes	SBR	4.14	Land aquisition		Land required for the construction of Wetwell No.1, Wetwell No.2, STP-1 (Partly), Wetwell No.4(1) is handed over by Bantwala TMC to Board on 04-04-2022. Land required for the construction of Wetwell No.6 (Govt land) and Wetwell No.7 (Govt. land) already handed over by Bantwala TMC to Board. Tender invited for 5 nos of wetwells and one number of STP on 11-08-2022.
4	Bantwala	Yes	SBR	0.22	Land aquisition		-----do-----
5	Subramanya	Yes	SBR	0.00	Tendering		DPR amounting to Rs.523.00 lakhs for Upgradation of the existing STP of 2.60 MLD capacity Aerated Lagoon type STP to SBR is Administratively approved vide GO No. UDD-01/UWL 2019/ BHA-3, Bengaluru dated 25-03-2021 as per Hon'ble NGT directions. 8th call tender invited 06-05-2022. Tender is cancelled due to high percentage quoted by the bidder. Revised estimate of the work is to be submitted to the Govt. for approval
6	Kanakapura	Yes		0.30	Work Order issued	17/4/2023	LOA issued on 06/04/2022. Work order issued on 18/4/2022
7	Kanakapura	Yes		0.40	Work Order issued		
8	Honnali	Yes		0.00	Work Order issued	09-05-2023	LOA issued on 07/04/2022. Work order issued on 10/05/2022.
9	Shivamogga	Yes		0	Work Order issued		Agency fixed. LOA issued on 19/7/2022. Agreement to be concluded by the agency. Works to be completed one year after entrustment
10	Bhadravathi	Yes		0	Work Order issued		Agency fixed. LOA issued on 19/7/2022. Agreement to be concluded by the agency. Works to be completed one year after entrustment
11	Bhadravathi	Yes		0.00	Work Order issued		Technology upgradation
12	Karwar CMC	Yes	SBR	3.00	Tendering		Tender notification 6th call is invited and technical Bids are to be placed before TA & TSC.
13	Khanapura (TP)	Yes	MBBR	0.50	Work Order issued	27-04-2023	agreement concluded vide No. 05/2022-23 Dt 28-04-2022, Work is yet to be taken up by the agency.
14	Khanapura (TP)	Yes	MBBR	0.50	Work Order issued		
15	Khanapura	Yes	SBR	3.70	DPR submitted		DPR of Rs. 6657.00 lakhs submitted to Govt vide Ltr No. 2026 Dtd : 08-11-2019
16	M.K Hubli (TP)	Yes	MBBR	0.25	Work Order issued	24-02-2023	Agency fixed vide Tender Agreement No. 6/AGR/2021-22 Dtd: 25.02.2022. Work is yet to be taken up by the agency.
17	M.K Hubli (TP)	Yes	MBBR	0.50	Work Order issued		
18	M.K.Hubli	Yes	SBR	4.40	DPR submitted		DPR Rs. 5466.00 lakhs submitted to Govt vide Ltr No. 1916 Dtd: 28-10-2019. Approval is awaited
19	Saundatti (TP)	Yes	SBR	3.50	Work Order issued	21-04-2023	Agency fixed vide Tender Agreement No. 03/AGR/2021-22 Dtd: 22.04.2022. Work is yet to be taken up by the agency.
20	Saundatti (TP)	Yes	MBBR	0.50	DPR under preparation		DPR Rs. 10430.00 lakhs submitted to Govt vide Ltr No. 01 Dtd : 02-04-2019 and approval is awaited
21	Saundatti (TP)	Yes	SBR	8.50	DPR submitted		
22	Munavalli	Yes	MBBR	1.00	Work Order issued	27-04-2023	Agency fixed vide Tender Agreement No. 04/AGR/2021-22 Dtd: 28.04.2022. Work is yet to be taken up by the agency.
23	Munavalli	Yes	MBBR	0.25	Work Order issued		
24	Munavalli	Yes	SBR	5.30	DPR submitted		Estimate Rs. 6876.00 lakhs submitted to Govt vide Ltr No. 1917 Dtd: 28-10-2019 and Approval is awaited
25	Ugarkurd (TMC)	Yes	MBBR	2.10	Work Order issued		Agency fixed vide Tender Agreement No. 09/AGR/2022-23 Dtd: 18.07.2022.
26	Kudachi (TMC)	Yes	MBBR	2.03	Work Order issued	20-04-2023	

27	Kudachi (TMC)	Yes	SBR	3.66	DPR submitted		Estimate Rs. 7341.00 lakhs submitted to Govt vide Itr No. 1842 Dtd: 19-10-2019 and approval is awaited
28	Examba (TP)	Yes	MBBR	1.45	Tendering		LOA is to be issued
29	Examba (TP)	Yes	SBR	2.61	DPR submitted		DPR Rs. 7372.00 lakhs submitted to Govt vide Itr No. 1136 Dtd: 17-10-2020 and approval is awaited
30	Ainapur (TP)	Yes	MBBR	1.66	Work Order issued	21-04-2023	Agency fixed vide Tender Agreement No. 01/AGR/2021-22 Dtd: 22.04.2022. Work is yet to be taken up by the agency.
31	Ainapur (TP)	Yes	SBR	4.37	DPR submitted		DPR Rs. 6988.00 lakhs submitted to Govt vide Itr No. 1036 Dtd: 01-08-2019 and approval is awaited
32	Chinchili (TP)	Yes	MBBR	1.67	Tendering		LOA is to be issued
33	Chinchili (TP)	Yes	SBR	3.88	DPR submitted		DPR Rs. 6060.00 lakhs submitted to Govt vide No. 1137 Dtd: 17-10-2020 and approval is awaited
34	Karwar	Yes	SBR	7.00	DPR under preparation		DPR under prepration
35	Karwar	Yes	SBR	1.00	DPR under preparation		DPR under prepration
36	Karwar	Yes	SBR	1.00	DPR under preparation		DPR under prepration

73.39

Annexure-8

Details of FSTP under NGT Matter OA No 673/2018						
Status of proposed FSSP						
Sl. No.	Name of ULB	Is ULB under 17 polluted river stretch?	Technology proposed FSTP	Proposed capacity of Capacity in KLD	Status of the proposal (DPR preparation/DPR submitted /tendered/ land acquisition/work order issued)	Proposed date of completion
1	Vijayapura	No	Planted Dry Bed	9	DPR are approved & tender is invited	31.08.2023
2	Pavagada	No	Planted Dry Bed	6		
3	Bangarpete	No	Planted Dry Bed	12		
4	H D Kote	No	Planted Dry Bed	6		
5	Holalkere	No	Planted Dry Bed	6		
6	Hosanagara	No	Planted Dry Bed	3		
7	Thirthahalli	No	Planted Dry Bed	3		
8	Narsimharajpura	No	Planted Dry Bed	3		
9	Alur	No	Planted Dry Bed	3		
10	Hanur	No	Planted Dry Bed	3		
11	Somavarpete	No	Planted Dry Bed	3		
12	Virajpete	No	Planted Dry Bed	6		
13	Mundagod	No	Planted Dry Bed	6		
14	Hanagal	No	Planted Dry Bed	9		
15	Alnavar	No	Planted Dry Bed	6		
16	Terdal	No	Planted Dry Bed	6		
17	Kerur	No	Planted Dry Bed	6		
18	Raybag	No	Planted Dry Bed	6		
19	Konnur	No	Planted Dry Bed	3		
20	Mudalgi	No	Planted Dry Bed	6		
21	Kallolli	No	Planted Dry Bed	3		
22	P G Mallapura	No	Planted Dry Bed	3		
23	Arabhavi	No	Planted Dry Bed	3		

24	Naganur	No	Planted Dry Bed	3		
25	Athani	No	Planted Dry Bed	12		
26	Nipani	No	Planted Dry Bed	12		
27	Puttur	No	Planted Dry Bed	15	DPR is prepared & directed for revision of estimates as per new 2022-23 SR	31.10.2023
28	Tarikere	No	Planted Dry Bed	12		
29	Boragaon	No	Planted Dry Bed	3		
30	Mulagunda	No	Planted Dry Bed	6		
31	Savanur	No	Planted Dry Bed	12		
32	Sirsi	No	Planted Dry Bed	15		
33	Aurad	No	Planted Dry Bed	6		
34	Shahabad	No	Planted Dry Bed	12		
35	Chincholi	No	Planted Dry Bed	9		
36	Afzalpur	No	Planted Dry Bed	12		
37	Shahpura	No	Planted Dry Bed	18		
38	Siraguppa	No	Planted Dry Bed	15		
39	Tekkalkote	No	Planted Dry Bed	9		
40	Kustagi	No	Planted Dry Bed	9		
41	Manvi	No	Screw press	15		
42	Basavakalyana	No	Screw press	18		
43	Karkala	No	Planted Dry Bed	6	Tendered & LOI is issued	31.06.2023
44	Vitla	No	Planted Dry Bed	9		
45	Sakaleshpura	No	Planted Dry Bed	6		

List of proposed FSTP (which is yet to get approval from Government)						
Sl. No.	Name of ULB	Is ULB under 17 polluted river stretch?	Technology proposed FSTP	Proposed capacity of Capacity in KLD	Status of the proposal (DPR preparation/DPR submitted /tendered/ land acquisition/work order issued)	Proposed date of completion
46	Hunasamaranahalli	No	Planted Dry Bed	12		
47	Chikkabanavara	No	Planted Dry Bed	12		

48	Madnayakanahalli	No	Planted Dry Bed	29
49	Attibele	No	Planted Dry Bed	10
50	Chandapura	No	Planted Dry Bed	12
51	Basheetyhalli	No	Planted Dry Bed	9
52	Vemagal-Kurugal	No	Planted Dry Bed	7
53	Robertsonpete	No	Planted Dry Bed	39
54	Gudibande	No	Planted Dry Bed	16
55	Harohalli	No	Planted Dry Bed	12
56	Holalkere	No	Planted Dry Bed	19
57	Chalakere	No	Planted Dry Bed	13
58	Hiriyuru	No	Planted Dry Bed	9
59	Holalkere	No	Planted Dry Bed	11
60	Molakalmuru	No	Planted Dry Bed	11
61	Nayakanahatti	No	Planted Dry Bed	8
62	Honnali	No	Planted Dry Bed	16
63	Nyamathi	No	Planted Dry Bed	12
64	Channagiri	No	Planted Dry Bed	19
65	Jagaluru	No	Planted Dry Bed	13
66	Huliyur	No	Planted Dry Bed	9
67	Koratagere	No	Planted Dry Bed	11
68	Madhugiri	No	Planted Dry Bed	11
69	Anavati	No	Planted Dry Bed	8
70	Sorba	No	Planted Dry Bed	8
71	Shiralkoppa	No	Planted Dry Bed	16
72	Holehonnuru	No	Planted Dry Bed	12
73	Ramnahalli	No	Planted Dry Bed	19
74	Kadakola	No	Planted Dry Bed	13
75	Bogadi	No	Planted Dry Bed	9

Not applicable

Not applicable

76	Hootagalli	No	Planted Dry Bed	11
77	Srirampura	No	Planted Dry Bed	11
78	Peeriyapattan	No	Planted Dry Bed	8
79	Sarguru	No	Planted Dry Bed	16
80	Bynadoor	No	Planted Dry Bed	12
81	Saligrama	No	Planted Dry Bed	19
82	Ajjampura	No	Planted Dry Bed	13
83	Kadur	No	Planted Dry Bed	9
84	Mudigere	No	Planted Dry Bed	11
85	Sringeri	No	Planted Dry Bed	11
86	Someshwara	No	Planted Dry Bed	8
87	Kinnigoli	No	Planted Dry Bed	16
88	Kadaba	No	Planted Dry Bed	12
89	Bajapi	No	Planted Dry Bed	19
90	Kotekaru	No	Planted Dry Bed	13
91	Moodabidri	No	Planted Dry Bed	9
92	Mulki	No	Planted Dry Bed	11
93	Yelandur	No	Planted Dry Bed	11
94	Chanarayapatna	No	Planted Dry Bed	8
95	Ankalagi & Akkathangeral	No	Planted Dry Bed	16
96	Machai	No	Planted Dry Bed	12
97	Piranwadi	No	Planted Dry Bed	19
98	Malapura PG	No	Planted Dry Bed	13
99	Kagawada	No	Planted Dry Bed	9
100	Yaragatti	No	Planted Dry Bed	11
101	Harurgeri	No	Planted Dry Bed	11
102	Kabburu	No	Planted Dry Bed	8
103	Kankanwadi	No	Planted Dry Bed	16

104	Mugalkhod	No	Planted Dry Bed	12
105	Shedbal	No	Planted Dry Bed	19
106	Shiruru	No	Planted Dry Bed	13
107	Lokapura	No	Planted Dry Bed	9
108	Ameenagada	No	Planted Dry Bed	11
109	Belagali	No	Planted Dry Bed	11
110	Kamatgi	No	Planted Dry Bed	8
111	Mahalingapura	No	Planted Dry Bed	16
112	Annigeri	No	Planted Dry Bed	12
113	Kalaghatagi	No	Planted Dry Bed	19
114	Kundagol	No	Planted Dry Bed	13
115	Navalagunda	No	Planted Dry Bed	9
116	Gajendragada	No	Planted Dry Bed	11
117	Mundargi	No	Planted Dry Bed	11
118	Ron	No	Planted Dry Bed	8
119	Shirahatti	No	Planted Dry Bed	16
120	Thikota	No	Planted Dry Bed	12
121	Babaleshwar	No	Planted Dry Bed	19
122	Alamel	No	Planted Dry Bed	13
123	Chadachan	No	Planted Dry Bed	9
124	Devarahipparagi	No	Planted Dry Bed	11
125	Kolhara	No	Planted Dry Bed	11
126	Managuli	No	Planted Dry Bed	8
127	Nalatavada	No	Planted Dry Bed	16
128	Nidagundi	No	Planted Dry Bed	12
129	Bankapura	No	Planted Dry Bed	19
130	Bydagi	No	Planted Dry Bed	13
131	Guthala	No	Planted Dry Bed	9

Not applicable

Not applicable

132	Shiggaon	No	Planted Dry Bed	11
133	Rattihalli	No	Planted Dry Bed	11
134	Ankola	No	Planted Dry Bed	8
135	Dandeli	No	Planted Dry Bed	16
136	Haliyal	No	Planted Dry Bed	12
137	Naregal	No	Planted Dry Bed	19
138	Jali	No	Planted Dry Bed	13
139	Siddapura	No	Planted Dry Bed	9
140	Yellapura	No	Planted Dry Bed	11
141	Manki	No	Planted Dry Bed	11
142	Jalahalli	No	Planted Dry Bed	8
143	Balagnur	No	Planted Dry Bed	16
144	Kavitala	No	Planted Dry Bed	12
145	Lingasuguru	No	Planted Dry Bed	19
146	Maski	No	Planted Dry Bed	13
147	Mudgal	No	Planted Dry Bed	9
148	Sirwar	No	Planted Dry Bed	11
149	Turvihal	No	Planted Dry Bed	11
150	Yadrami	No	Planted Dry Bed	8
151	Kamalapura	No	Planted Dry Bed	16
152	Kalgi	No	Planted Dry Bed	12
153	Wadi	No	Planted Dry Bed	19
154	Aland	No	Planted Dry Bed	13
155	Kakkeru	No	Planted Dry Bed	9
156	Kembhavi	No	Planted Dry Bed	11
157	Hunsugi	No	Planted Dry Bed	11
158	Bhagyanagar	No	Planted Dry Bed	8
159	Kanakgiri	No	Planted Dry Bed	16

160	Karatgi	No	Planted Dry Bed	12		
161	Kukanoor	No	Planted Dry Bed	19		
162	Tavargera	No	Planted Dry Bed	13		
163	Yelburga	No	Planted Dry Bed	9		
164	Chitguppa	No	Planted Dry Bed	11	Not applicable	Not applicable
165	Kamlanagar	No	Planted Dry Bed	11		
166	Hulsoor	No	Planted Dry Bed	8		
167	Hagaribommanalli	No	Planted Dry Bed	16		
168	Kamalapura	No	Planted Dry Bed	12		
169	Kampli	No	Planted Dry Bed	19		
170	Kottur	No	Planted Dry Bed	13		
171	Kudathini	No	Planted Dry Bed	9		
172	Kurekoppa	No	Planted Dry Bed	11		
173	Kurugodu	No	Planted Dry Bed	11		
174	Mariyammanalli	No	Planted Dry Bed	8		

Annexure-9

Water Quality of Polluted River Stretches during the year 2022-23															
Sl. No.	River Name	River Stretch	Monitoring Station/Location	May-22				Jun-22				Jul-22			
				DO	BOD	FC	TC	DO	BOD	FC	TC	DO	BOD	FC	TC
1	ARKAVATHI	THIPPAGONDANA HALLI RESERVOIR TO KANAKAPURA TOWN	At D/S of Kanakapura	4.4	9	84x10 ³ /2	1600x10 ³ /2	5	7	3100	54000	2.9	13	230	920
			T.G. Halli Reservoir	4.6	6	35000	40000	4.4	5	1200	9200	4.4	5	9200	1200
2	LAKSHMANTIRTHA	HUNSUR TO KATTEMALAVADI	D/S of Hunsur Town	5.1	5	490	2400	5.9	4	390	2400	5.1	4.5	330	2200
			D/S of Kattemalavadi	4.8	5.2	270	2100	5.6	4.3	470	2800	5.8	4	380	2400
			D/s of Lakshmanthirtha at Hunsur Water Supply Intake Point	5.4	4	390	2400	5.9	4	380	2400	5.6	4.8	320	2100
3	MALAPRABHA	KHANAPUR TO RAMDURG	At D/S of Aihole Town	7.7	3.3	920	1600	6.7	2.8	1080	1840				
			W/A point to Hubli Dharwad at Saundatti.	6.5	1.98	920	1600	5.6	1.38	540	1600				
			At D/S of Khanapur Village	6.4	2.94	920	1600	5.7	1.74	540	1600				
			At Badami Bridge	7.3	2.94	920	1600	6.3	2.9	1080	1840				
4	TUNGABHADRA	HARIHARA TO HARLAHALLI BRIDGE	At Honnali Bridge	6.8	2.8	110	540	7.1	3.3	115	286	7.1	2	49	140
			At Ullanur Bridge	7	3	490	2800	7.1	2	460	2200	9.7	10	415	1008
			At Haralahalli Bridge	7.2	2.8	130	540	5.6	3.5	46	121	7.2	2.4	38	120
			Confluence point of Tunga and Bhadra at Kudli	7.3	1.5	—	—	7.5	1.6	—	—				
			D/S of HPF	5.6	6	120	350	4.9	6.5	58	150	6.8	3.2	49	240
			At Jack Well Point	5.8	3.2	79	350	5.3	3.3	33	83	7	2.3	33	94
			At Harihar Water Supply Intake point	6.8	3.5	940	2200	7	3.6	124	270	7	2.6	280	1600
			Near Holehonmur	6.9	1.4	—	—	8.2	1	—	—	6	3		
5	BHADRA	HOLEHUNNUR TO BHADRAVATHI	D/S of Bhadravathi City	6.8	1.5	—	—	6.9	1.4	—	—	6	3.5		
6	CAUVERY	RANGANATHITTU TO SATHIGALA BRIDGE	At D/S of Road Bridge at Shrirangapatna	6.1	3	270	2200	6.1	3	270	1300				
			At Ranganathittu	6.6	2.3	140	1100	6.6	2.5	220	1500				
			At Satyagala Bridge	6.6	2	140	1200	6.3	2.8	170	1100	6.3	2.5	140	1200
7	KABINI	NANJANGUD TO HEJJIGE	At Bathing Ghat, Nanjanagud	6.5	2.5	91	1200	5.7	3.5	210	1200	6	3	170	1100
			Water supply intake point to T. Narasipura	6.5	2	93	1100	6.6	2	91	630	6	2.8	91	790
8	KAGINA	SHAHABAD TO HONGUNTA	Kagina D/S of Sewage disposal point	7.2	2	280	1600	7.2	3	350	1600				
			At Shahabad Bridge	7.4	2	170	920	7.4	3	280	1600				
9	KALI	HASAN MAAD (WEST COAST PAPER MILL) TO BOMMANAHALLI RESERVOIR	At U/S of West Coast Paper Mills	7.8	2.3	26	63	7.6	2.4	29	74	7.8	2.6	33	110
			At D/S of West Coast Paper Mills	7.6	2.6	33	76	7.2	2.7	37	89	7.6	2.8	40	139
10	KRISHNA	YADURWADI TO TINTINI BRIDGE	At D/S of Devasagar Bridge	7	3	350	1600	7	3	240	1600				
			At D/S of Narayana pura Dam	7.1	1.14	920	1600	5.8	1.08	280	2600				
			At D/S of Ugarkhurd Barrage	5.7	2.46	920	1600	6.4	1.26	350	1600				
			Ankali Bridge Along Chikkodi Kagwad Road	5.6	2.1	920	1600	6.4	2.1	350	1600				
			D/S of Alamatti Dam	7.5	1.38	920	1600	5.1	1.14	220	1600				
			AT Tintini Bridge	7	2	280	1600	7.6	2	240	1600				
11	SIMSHA	YEDIYUR TO HALAGUR	At D/S of Bridge Halagur	No Water flow				6.1	3	320	1500				
			Near Yediyur on NH-47	6.4	3	3300	24000	5.9	4.6	490	9200	5.9	4.6	490	9200
			D/s Shimsha near Madduar town	No Water flow				6.2	3	170	1300				
12	KRISHNA (Asangi Barrage)	ALONG ASANGI BARRAGE	Asangi Village	7.4	1.98	920	1600	8.5	2	920	1600				
13	BHIMA	GHANAGAPUR TO YADGIR	At D/S of Bridge near Yadgir	7	3	790	2200	7	2	490	2800				
			At D/S of Road Bridge Ghanagapur Village	7.6	2	350	1600	7.6	3	700	2800				
			At Ferozabad	7	2	280	1600	6.8	3	350	1600				
			Bhima River Confluence of Jewagri Town Sewage Disposal point	7	2	460	2200	7	3	330	1700				
14	KUMARADHARA	ALONG UPPINANGADI	U/S Uppinagady Town Before Confluence with river Nethravathi	7.5	2	40	330	7	2	39	280	7.8	2	68	390
15	NETRAVATHI	UPPINANGADI TO MANGALURU	Thumbe water supply station to Mangaluru city	6.9	2	33	280	6.7	2	27	240	7.3	2	40	280
			U/s of Uppinangady town	7.5	3	39	280	7	3	45	390	7.6	3	47	350
16	TUNGA	SHIVAMOGGA TO KUDLI	At D/S of Shimoga	6.9	2.1	—	—	6.6	6.8	—	—	7.2	2.5		
17	YAGACHI	ALONG YAGACHI, HASSAN	Yagachi River Near Pumping Station, Hassan City	6.1	2.3	92	920	6.3	2.1	94	920	7.3	2	210	1100

Note:1) * - No Water in the River/ Reservoir/ Samples are not Collected.

2) — : Data not submitted

3) **DO**- Dissolved Oxygen in mg/L, **BOD**-Biochemical Oxygen Demand in mg/L,**FC**- Fecal Coliforms in MPN/100ml, **TC**- Total Coliforms in MPN/100ml.

Annexure 10

Maintaining minimum e-Flow of River

Krishna and Cauvery river basins are the major river basins in Karnataka which covers 59.48% and 17.99% of the state drainage area respectively. Water released from the reservoirs into the river course fulfils the requirement of water for flora and fauna which is part of environmental flows. The details of releases from major reservoirs and river gauge stations under Krishna and Cauvery basin are as under:

1. Cauvery Basin

*Volume in TMC

Month	Biligundlu Gauge Station
Jun-21	7.69
Jul-21	27.98
Aug-21	22.64
Sep-21	33.14
Oct-21	48.28
Nov-21	71.57
Dec-21	26.18
Jan-22	3.55
TOTAL	241.04

2. Tungabhadra sub-basin of Krishna Basin

*Volume in TMC

Month	Tunga	Bhadra	Tungabhadra	Madhavaram R.B Gauge on Tungabhadra river
Jun-21	16.30	0.19	0.30	11.61
Jul-21	50.06	0.25	32.96	46.39
Aug-21	32.75	7.36	38.86	73.36
Sep-21	20.92	3.41	17.53	61.73
Oct-21	12.76	7.67	33.31	70.21
Nov-21	8.35	4.50	32.20	72.25
Dec-21	3.47	3.10	3.66	33.12
Jan-22	1.16	0.67	2.18	12.45
TOTAL	145.77	27.14	161.00	381.12

3. Krishna Basin (excluding Tungabhadra sub-basin)

*Volume in TMC

Month	Ghataprabha	Malaprabha	Almatti	Narayanapura
Jun-21	0.10	0.60	19.91	22.74
Jul-21	12.78	6.99	288.94	285.85
Aug-21	5.68	0.55	157.42	143.39
Sep-21	3.10	2.02	70.81	66.12
Oct-21	0.66	2.67	33.50	18.92
Nov-21	0.26	0.70	12.44	0.27
Dec-21	0.23	0.60	7.08	0.28
Jan-22	0.18	0.64	17.58	0.35
TOTAL	22.99	14.77	607.68	537.93

National Mission for Clean Ganga
Format for submission of Monthly Progress Report in the NGT Matter OA No. 673 of 2018 (in compliance to NGT order dated 24.09.2020) For the State of Karnataka

Name of the River	Arkavathi River
Polluted river stretch	Tippagondanahalli reservoir to Kanakapura Town
Priority	III
Status as on	31st July 2022

Overall status of the State:

Particulars		CMC Ramanagara	CMC Kanakapura	Total
I.	Total Population: Urban Population & Rural Population separately	95167	54014	149181
II.	Estimated Sewage Generation (MLD):	10.0	4.4	14.4

III. Details of Sewage Treatment Plant:

Particulars	CMC Ramanagara	CMC Kanakapura	Total
Existing no. of STPs and Treatment Capacity (in MLD):	No. of STPs- 1 Treatment Capacity- 7.5 MLD	No. of STPs- 1 Treatment Capacity-6.29 MLD	No. of STPs- 2 Treatment Capacity- 13.79 MLD
Capacity Utilization of existing STPs:	6.0	3.8	9.8
MLD of sewage being treated through Alternate technology:	4.0(Through Septic tank & Soak Pit)	0.6(Through Septic tank & Soak Pit)	4.6(Through Septic tank & Soak Pit)
Gap in Treatment Capacity in MLD:	4.0	0.6	4.6
No. of Operational STPs:	1	1	2
No. of Complying STPs:	0	0	0
No. of Non-complying STPs:	1*	1*	2

a. Details of each existing STP in the State

Name of the Local Body	Location	Existing STP Capacity	Capacity Being Utilized	Operational Status of STP	Compliance Status of STP
CMC Ramanagara	12°43'24.94"N 77°16'59.69"E	7.5 MLD	6.0 MLD	Operational	Non-complying
CMC Kanakapura	12°32'26.83"N 77°25'4.99"E	6.29 MLD	3.8 MLD	Operational	Non-complying
Total		13.79 MLD	9.8 MLD		

b. Details of under construction STPs in the State

Name of the Local Body	Location	Capacity of the plant in MLD	Physical Progress in %	Status of I&D or House sewer connections	Completion Timeline
CMC Ramanagara	12°43'24.94"N 77°16'59.69"E	Nil	NIL	11 drains carrying sullage effluent is to be connected to wet well before Micro STP. No Work Progress	31.12.2021 DPR has been prepared and submitted to Govt. by the KUWS & DB for the amount of Rs.220.17 Crores for connecting missing links, wet well conditioning and up gradation of STP.
CMC Kanakapura	12°32'26.83"N 77°25'4.99"E	Nil	NIL	05 drains carrying sullage effluent is to be connected to STPs. No Work Progress	31.12.2021 DPR has been prepared and submitted to Govt by the KUWS&DB for the amount of Rs.30.0 Crores for connecting missing links and up gradation of STP by retro fitting using Bio-remediation and Special Aeration system.
Total					

c. Details of proposed STPs in the State

Name of the Local Body	Location	Capacity of the STP proposed in MLD	Status of Project (at DPR Stage/ Under Tendering/ Work to be Awarded)	Likely Date of Completion
CMC Ramanagara	NA	NIL	NIL	NIL
CMC Kanakapura	NA	NIL	NIL	NIL
Total				

IV. Details of Industrial Pollution:

Particulars	CMC Ramanagara	CMC Kanakapura	Arkavathi Polluted River stretch		Total
			Arkavathi River stretch	V Valley catchment area	
No. of industries in the State:	0	0	2 industries (both Red category)	181 industries (Red-30, Orange-52, Green-96, White-03)	183
No. of water polluting industries in the State:	0	0	2 industries (both Red category)	181 industries (Red-30, Orange-52, Green-96, White-03)	183
Quantity of effluent generated from the industries in MLD:	0	0	0.6027 (From 2 industries namely M/s Senapathy Whiteley Limited & Lakshmanan Isola Limited, Acchalu Village, Ramanagar Taluk, both Red categories) in operation. - The sewage of 0.0245 MLD is being disposed to individual septic tank and soak pits. - The trade effluent of about 0.578 MLD is being treated and completely recycled. - Both the industries are complying to consent conditions. - There is no discharge of any type of effluent from these two industries to Arkavathi river. - Barring little sewage from unsewered area of TMC- Bidadi, CMC- Ramanagar and	Total generation- 8.008MLD (Sewage generation- 3.309MLD, of which 0.1716MLD of sewage is treated in Septic tank & Soak pit, 3.137MLD of sewage is treated in 30 numbers of STPs and 1.079MLD of treated sewage is completely recycled and 2.058MLD is discharged to on land for gardening. Trade effluent- 4.699MLD, About 0.0186 MLD of effluent from 17 industries is being sent to Common ETPs for treatment and disposal of which. About 4.680MLD of trade effluent is treated in 33 numbers of ETPs (including combined ETPs) and 3.321MLD of treated effluent is completely recycled and 1.358MLD is discharged to on land for gardening. There are no common ETPs in the Arkavathi catchment	8.6107

			CMC-Kanakapura Town. River Arkavathi is polluted mainly because of discharge of untreated effluents and sewage from urban areas upstream of Thippagondana Halli Reservoir of Bangalore Urban District and the untreated effluents and sewage discharged to Vrishabhavathi Valley which originates from Bangalore Urban/BBMP area.	area.	
--	--	--	--	-------	--

****River Arkavathi is polluted mainly because of discharge of untreated effluents and sewage from urban areas upstream of Thippagondana Halli Reservoir of Bangalore Urban District and the untreated effluents and sewage discharged to Vrishabhavathi Valley which originates from Bangalore Urban/BBMP area.**

Quantity of Hazardous Sludge generated from the Industries in TPD:	0	0	2.565 MTPA	2680.152 MTPA	2682.717
Number of industrial units having ETPs:	0	0	2	31	33
Number of industrial units connected to CETP:	0	0	0	14	14
Number and total capacity of ETPs (details of existing/ under construction / proposed)	0	0	No-2 & Capacity-	31	33
Compliance status of the ETPs:	0	0	Complied	Complied	0
Number and	0	0	0	0	0

total capacity of CETPs (details of existing/ under construction / proposed)					
--	--	--	--	--	--

d. Status of compliance and operation of the CETPs

Town	No. of industries	Industrial discharge	Status of ETPs	Status of CETPs (existing, under construction & proposed)
CMC Ramanagara	NIL	NIL	NIL	NIL
CMC Kanakapura	NIL	NIL	NIL	NIL
Total				

V. Solid Waste Management:

Particulars					CMC Ramanagara		CMC Kanakapura				Total
• Total number of Urban Local Bodies and their Population					CMC Ramanagara-95167		CMC Kanakapura-54014				2-149181
• Current Municipal Solid Waste Generation					40.0		24.0				64
1. Quantity of MSW generated (TPD)					35.0		20.0				55
2. Quantity of MSW Collected(TPD)					35.0		12.0				47
3. Quantity of MSW segregated & transported (TPD)					15.0		10.0				25
4. Quantity of MSW Processed(TPD)					20.0		7.0				27
5. Quantity of MSW disposed in secured landfill site(TPD)					20.0		7.0				27
6. Gap in Solid Waste Management UTs(TPD)					20		17				37
• Number, installed capacity and utilization of existing MSW processing facilities in TPD (bifurcated by type of processing eg- Waste to Energy (Tonnage and Power Output), Compost Plants (Windrow, Vermi, decentralized pit composting), biomethanation, MRF etc											
Name of the ULB	Composting		Vermi Composting		Bio-Methanation		Refuse Derived Fuel		W2E		Combustible waste supplied to cement plant
	Waste Processed	Product Produced	Waste Processed	Product Produced	Waste Processed	Product Produced	Waste Processed	Product Produced	Waste Processed	Product Produced	
CMC-Ramanagara	10	2	4.0	0.8	1.0	10 KVA	Nil	Nil	Nil	Nil	Nil

CMC-Kanaka pura	10	2	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	
Action plan to bridge gap between Installed Capacity and Current Utilization of processing facilities (if Gap > 20%)						Instructions have been given to ULB's to ensure that the existing MSW processing facility is used to its fullest capacity						
No. and capacity of C&D waste processing plants in TPD (existing, proposed and under construction)						0		0		0		
Total no. of wards, no. of wards having door to door collection service, no. of wards practicing segregation at source						31		31		62		
Details of MSW treatment facilities proposed and under construction (no., capacity, and technology)						3 Vermi composting units under construction		1 under construction(will be completed by 31.03.2021)		4		
No. and area (in acres) of uncontrolled garbage dumpsites and Sanitary Landfills						NIL		NIL		NIL		
No. and area (in acres) of legacy waste within 1km buffer of both side of the rivers						NIL		NIL		NIL		
No. of drains falling into rivers and no. of drains having floating racks/screens installed to prevent solid waste from falling into the rivers						11		5		17		

Status of ULB wise Management of Solid Waste

Name of the ULB	Total MSW generation in TPD	Total MSW being processed in TPD	Existing MSW facilities	Utilization Capacity of the existing MSW facilities	Proposed MSW Facilities & Completion Timeline
CMC Ramanagara	40	15	18.0	18.0	SWM DPR prepared under swaccha Bharath Mission is approved and action is being taken up as per DPR.
CMC Kanakapura	24	10	24	10	Under construction
Total	64	25	42	28	

VI. Bio-medical Waste Management:

Particulars	CMC Ramanagara	CMC Kanakapura	Total
Total Bio-medical generation:	0.2043TPD	0.00684 TPD	0.21114 TPD
No. of Hospitals and Health Care Facilities:	454	152	606
Status of Treatment Facility/ CBMWTF:	complying	complying	-

VII. Hazardous Waste Management:

Particulars	CMC Ramanagara	CMC Kanakapura	Arkavathi polluted river stretch
Total Hazardous Waste generation:	0	0	Land Fillable -1576.89 MTPA Incinerable – 1018.86 MTPA Recyclable – 1298.4 MTPA Utilizable - 138.51 MTPA Total- 4032.66 MTPA
No. of Industries generating Hazardous waste	0	0	92.0
Treatment Capacity of all TSDFs	NA	NA	
Avg. Quantity of Hazardous waste reaching the TSDFs and Treated	NA	NA	
Details of on-going or proposed TSDF	NA	NA	

VIII. Plastic Waste Management:

Particulars	CMC Ramanagara	CMC Kanakapura	Total
Total Plastic Waste generation:	2.0TPD	1.25 TPD	3.25 TPD
Treatment/ Measures adopted for reduction or management of plastic waste:	NA	NA	NA

Particulars	CMC Ramanagara	CMC Kanakapura	Total
IX. Details of Alternate Treatment Technology being adopted by the State/UT			
X. Identification of polluting sources including drains contributing to river pollution and action as per NGT order on insitu treatment:	11Drains identified and monitored periodically	5 Drains identified and monitored periodically	16 Drains identified and monitored periodically
XI. Details of Nodal Officer appointed by Chief Secretary in the State/UT:	-		
XII. Details of meetings carried under the Chairmanship Chief of Secretary in the State/UT:	NA		
XIII. Latest water quality of polluted river, its tributaries, drains with flow details and ground water quality in the catchment of polluted river;	Annexure-1		
XIV. Ground water regulation:	As per the details submitted by Sr. Geologist, District Ground Water Authority, Ramanagara District for the month of August 2020, as per the circular KGA/NOC/2019-20 dated 29-05-2019 with reference to Karnataka Act 2011 U/s 17 (K), so as to fulfill the objectives of the Act, in notified taluks and non notified taluks for NOC for the purpose of industrial, commercial, entertainment, infrastructure, mining and others is made compulsory. This subject was discussed in District Ground Water Authority meeting. In this regard, as per the directions, a notice has been issued to obtain NOC for extracting groundwater from Karnataka Ground Water Authority / District Ground Water Authority. <u>Status of Ground Water Resource Assessment in Annexure-2</u>		
XV. Good irrigation practices being adopted by the State:	The Dept. of Agriculture and Horticulture have submitted action plan for implementation of following measures. - Farmers are made aware to use water optimally. - By adopting Micro irrigation system(Sprinkler And Drip) in agricultural crops .		
XVI. Rain Water Harvesting:	As per the details submitted by Sr. Geologist, District Ground Water Authority, Ramanagara for the month of August 2020, to improve the ground water situation rain water harvesting structure and some of the other artificial recharge structures are recommended to be constructed in their premises while giving the permission to extract ground water from the authority.		
XVII. Demarcation of Floodplain and removal of illegal encroachments:	The tahasildars of the concerned taluk have furnished replies that they are in the process of obtaining the details on encroachment of lands of flood plain and upon receipt of the same they would initiate further needful action		

XVIII. Maintaining minimum e-flow of river:	The Cauvery Neeravari Nigam Ltd., is requested to submit the action plan as per MoEF & CC norms during monsoon seasons and same is not submitted
XIX. Plantation activities along the rivers:	The Forest Department has submitted action plan for plantation of saplings on the banks of polluted river stretch of Arkavathi which specifies the plantation of saplings and creation of eco park etc for that they have ear marked Rs.13.49 crores. This will be completed by them within time frame of March 2024 , their letter reads.
XX. Development of biodiversity park:	
XXI. Reuse of Treated Water:	Treated water is being utilized for onland for Gardening/Irrigation/Recycled for process/Toilet Flushing
XXII. Model River being adopted by the State & Action Proposed for achieving the bathing quality standards:	NA
XXIII. Status of Preparation of Action Plan by the 13 Coastal States:	NA
XXIV. Regulation of Mining Activities in the State/UT:	Nil
XXV. Action against identified polluters, law violators and officers responsible for failure for vigorous monitoring	Nil
XXVI. Overall progress of the month: Please provide overall progress achieved in terms of all the above points compared to previous month.	

Annexure-1

XIII Status of Water Quality Assessment of polluted rivers in Annexure-1

Sl. No.	Details of Water Quality Monitoring locations as per NWMP	Year	DO(mg/l)	BOD(mg/l)	Fecal Coliform (MPN/100 ml)	Total Coliform (MPN/100 ml)
1	Thippagondanahalli reservoir	July-2022	4.4	5.0	9200	1200
2	Downstream of Kanakapura	July-2022	2.9	13.0	230	920

XIV Status of Ground Water Resource Assessment in Annexure-1

Sl.No	Village	Well Type	Sampling Date	Fe	EC	pH	NO3	Cl	F	TH
1	Kailancha Village, Ramanagara Tq & District	Dug Well	11/10/2020	0.03	1230	8.29	14	210	0.55	304
2	Ramanagara Town, Ramanagara District	Bore Well	11/10/2020	0.06	1370	8.14	66	176	1.03	328
3	Harohalli, Village Kanakapura Taluk	Dug Well	--	--	--	--	--	--	--	--
4	Kanakapura Town, Ramanagara District	Bore Well	--	--	--	--	--	--	--	--

Sd/-
Environment Officer
Regional Office-Ramanagara

Format for submission of monthly Progress report by States/ UTs for the Month July-2022
(Hon'ble NGT in the matter of OA No. 673/2018, Dated: 06/12/2019)
(Tamadaddi village to Chikkapdasalagi Village – 33 Kms stretch of Krishna River,
Bagalkot District)

Name of the River : Asangi Krishna River
Polluted river stretch : Tamadaddi village to Chikkapdasalagi Village – 33 Kms stretch of Krishna River, Bagalkot District
Priority : V
Status as on : July-2022

Overall status of the State:

I. Total Population: Urban Population & Rural Population separately:

a. Urban Population:

Sl. No.	Name	Population
1	CMC, Rabakavi-Banahatti, Jamakhandi-Tq, Bagalkot-Dist.	77,004
2	TMC, Terdal, Jamakhandi-Tq, Bagalkot-Dist.	26,088
Total		1,03,092

b. Rural Population:

Sl. No.	Name	Population
1	Gram Panchayat, Tamadaddi	3,101
2	Gram Panchayat, Halingali	7,363
3	Gram Panchayat, Madanamatti	1,207
4	Gram Panchayat, Asangi	5,787
Total		17,458

II. Estimated Sewage Generation (MLD): 9.95MLD

III. Details of Sewage Treatment Plant:

- Existing no. of STPs and Treatment Capacity (in MLD): 01 & 9.2MLD
- Capacity Utilization of existing STPs: 9.2MLD

- MLD of sewage being treated through Alternate technology: 0
- Gap in Treatment Capacity in MLD: 0.75MLD
- No. of Operational STPs: 1
- No. of Complying STPs: 1
- No. of Non-complying STPs: 0

Details of each existing STP in the State

No.	Location	Existing STP Capacity	Capacity Being Utilized	Operational Status of STP	Compliance Status of STP
01.	CMC, Rabakavi-Banahatti, Tq-Jamakhandi, Dist-Bagalkot	9.2MLD	9.2MLD	Operating	Operating

Details of under construction STPs in the State

No.	Location	Capacity of the plant in MLD	Physical Progress in %	Status of I&D or House sewer connections	Completion Timeline
--	--	--	--	--	--

Details of proposed STPs in the State

No.	Location	Capacity of the STP proposed in MLD	Status of Project (at DPR Stage/ Under Tendering/ Work to be Awarded)	Likely Date of Completion
01.	TMC-Terdal, Jamakhandi-Tq, Bagalkot-Dist.	0.75MLD	DPR Stage	DPR Stage

IV. Details of Industrial Pollution:

- No. of industries in the Polluted River stretch: 07
- No. of water polluting industries in the Polluted River stretch: 07
- Quantity of effluent generated from the industries in MLD: 2.25
- Quantity of Hazardous Sludge generated from the Industries in TPD: 00

- Number of industrial units having ETPs: 05
- Number of industrial units connected to CETP: 00
- Number and total capacity of ETPs (details of existing/ under construction / proposed): 05ETPs of total capacity 2.75MLD
- Compliance status of the ETPs: Complying
- Number and total capacity of CETPs (details of existing/ under construction / proposed): 00
- Status of compliance and operation of the CETPs: Not applicable

Town/ village	No. of industries	Industrial discharge	Status of ETPs	Status of CETPs (existing, under construction & proposed)
Terdal	01	478KLD	500KLD (01 No)- Operating	NA
Hipparagi-Mygur	02	902KLD	1000KLD (01 No)- Operating	NA
Hirepadasalagi	02	630KLD	1000KLD (01 No)- Operating	NA
Asangi	01	242.28KLD	250KLD (01 No)- Operating	NA
Banahatti	01	2.5KLD	5.0KLD (01 No)- Operating	NA

V. **Solid Waste Management:**

- Total number of Urban Local Bodies and their Population:

Sl. No.	Name	Population
1	CMC, Rabakavi-Banahatti, Jamakhandi-Tq, Bagalkot-Dist.	77,004
2	TMC, Terdal, Jamakhandi-Tq, Bagalkot-Dist.	26,088
Total		1,03,092

- **Current Municipal Solid Waste Generation:**

The details are enclosed as Annexure-1.

- **Number, installed capacity and utilization of existing MSW processing facilities in TPD (bifurcated by type of processing eg- Waste to Energy (Tonnage and Power Output), Compost Plants (Windrow, Vermi, decentralized pit composting), biomethanation, MRF etc**

The details are enclosed as Annexure-1.

- **Action plan to bridge gap between Installed Capacity and Current Utilization of processing facilities (if Gap > 20%)**

Nil

- **No. and capacity of C&D waste processing plants in TPD (existing, proposed and under construction)**

Nil

- **Total no. of wards, no. of wards having door to door collection service, no. of wards practicing segregation at source**

a. In CMC, Rabakavi-Banahatti total 31 wards are there and all the wards have door to door collection service.

b. In TMC, Terdal total 23 wards are there and all the wards have door to door collection service.

- **Details of MSW treatment facilities proposed and under construction (no., capacity, and technology)**

The details are enclosed as Annexure-1.

- **No. and area (in acres) of uncontrolled garbage dumpsites and Sanitary Landfills.**

Nil

- **No. and area (in acres) of legacy waste within 1km buffer of both side of the rivers**

Nil

- No. of drains falling into rivers and no. of drains having floating racks/screens installed to prevent solid waste from falling into the rivers

Nil

Status of ULB wise Management of Solid Waste

ULB	Total MSW generation in TPD	Total MSW being processed in TPD	Existing MSW facilities	Utilization Capacity of the existing MSW facilities	Proposed MSW Facilities & Completion Timeline
CMC, Rabakavi-Banahatti, Jamakhandi-Tq, Bagalkot-Dist	26	26	Vermi Composting	26TPD	---
TMC, Terdal, Jamakhandi-Tq, Bagalkot-Dist	13	0	No Vermi Composting has been practiced. Only landfill site is provided.	0	---

VI. Bio-medical Waste Management:

- Total Bio-medical generation: 0.610TPD
- No. of Hospitals and Health Care Facilities: 118
- Status of Treatment Facility/ CBMWTF: Complying

VII. Hazardous Waste Management:

- Total Hazardous Waste generation: 3.45TPD
- No. of Industries generating Hazardous waste: 05
- Treatment Capacity of all TSDFs: Nil
- Avg. Quantity of Hazardous waste reaching the TSDFs and Treated: Nil
- Details of on-going or proposed TSDF: Nil

VIII. Plastic Waste Management:

- Total Plastic Waste generation: 3.46TPD
- Treatment/ Measures adopted for reduction or management of plastic waste: Nil

IX. Details of Alternate Treatment Technology being adopted by the State/UT: Nil

X. Identification of polluting sources including drains contributing to river pollution and action as per NGT order on insitu treatment:

Presently there is no any proposal for In-situ, Remediation from the concerned authority. They were informed to appoint a expert to suggest better technology and finalization of technology.

XI. Details of Nodal Officer appointed by Chief Secretary in the State/UT: ----

XII. Details of meetings carried under the Chairmanship Chief of Secretary in the State/UT: ----

XIII. Latest water quality of polluted river, its tributaries, drains with flow details and ground water quality in the catchment of polluted river;

Krishna River

Name of the River: Krishna River

Name of the Station: Asangi Barrage

Station Code: 2763

Sl No.	Month/Parameters	Aug-21	Sep-21	Oct-21	Nov-21	Dec-21	Jan-22	Feb-22	Mar-22	Apr-22	May-22	June-22
1	Dissolved Oxygen	6.4	6.5	7.0	6.5	6.8	8.5	6.7	6	6.3	7.4	8.5
2	BOD	1.55	1.27	1.32	1.38	1.14	1.62	2.94	2.94	2.4	1.98	2.34
3	Total Coliforms	1600	1600	1600	1600	>1600	1600	>1600	>1600	1600	1600	1600
4	Fecal Coliforms	540	920	920	920	920	920	920	920	920	920	920
5	Fecal Streptococci	350	540	540	350	540	540	540	540	540	540	540
6	Conductivity	390	518	530	767	588	700	752	640	698	762	758

XIV. Ground water regulation:

Letter addressed to the Senior Geologist, Ground Water Directorate, Bagalkot for compliance.

XV. Good irrigation practices being adopted by the State:

Letter addressed to the Joint Director, Agriculture Department, Bagalkot for compliance.

XVI. Rain Water Harvesting:

Letter addressed to the P.D, DUDC & PD, ZP, Bagalkot for compliance.

XVII. Demarcation of Flood plain and removal of illegal encroachments:

Letter addressed to the DCF, Bagalkot, Karnataka Forest Department for compliance.

XVIII. Maintaining minimum e-flow of river:

Letter addressed to the Executive Engineer, Krishna Bhagya Jala Nigam Ltd., Dam Zone, Almatti, Tq: Basavana Bagewadi, Dist: Vijayapura for compliance.

XIX. Plantation activities along the rivers:

Letter addressed to the DCF, Bagalkot, Karnataka Forest Department for compliance.

XX. Development of biodiversity park:

Letter addressed to the DCF, Bagalkot, Karnataka Forest Department for compliance.

XXI. Reuse of Treated Water: ----

XXII. Model River being adopted by the State & Action Proposed for achieving the bathing quality standards: ----

XXIII. Status of Preparation of Action Plan by the 13 Coastal States: ----

XXIV. Regulation of Mining Activities in the State/UT: ----

XXV. Action against identified polluters, law violators and officers responsible for failure for vigorous monitoring: ----

XXVI. Overall progress of the month: ----

**ENVIRONMENTAL OFFICER
RO, KSPCB, BAGALKOT**

Annexure-I

Status of Solid Waste Management & Details of Processing Facilities:

Name of the Local Body	Types of Waste/ Characteristic of waste	Generated Quantity (MT/Day)	Collection/Storage facility with capacity (MT/Day)	Disposal/Treatment facility with capacity along with location (MT/Day)	Total Gap with generation & existing treatment facilities if Any (MT/Day)	Proposed action plan /facility to cover gap	Time limit	Remarks	Present Status
CMC, Rabakavi-Banahatti, Jamakhandi-Tq, Bagalkot-Dist	Domestic Waste (Mixed type)	26	26	26	00	—	31-12-2020	The authorities have vermin-composting pit and vermin-composting has been practiced.	Rabakavi-Banahatti generate 26TPD of solid waste and all 26 TPD of solid waste is composted & sold as manure
TMC, Terdal, Jamakhandi-Tq, Bagalkot-Dist	Domestic Waste (Mixed type)	13	13	0	13	—	31-12-2020	No Vermicomposting has been practiced	TMC, Terdal generate 13TPD of solid waste and no treatment & dumped in landfill site
Total		39	39	26	13				

ENVIRONMENTAL OFFICER,
RO, KSPCB, BAGALKOT

National Mission for Clean Ganga

Format for submission of Monthly Progress Report in the NGT Matter OA

No. 673 of 2018 (in compliance to NGT order dated 24.09.2020)

For the State of Karnataka

Name of the River : Bhadra River
Polluted river stretch : 10Km
Priority : IV
Status as on : 31.07.2022

Overall status of the State:

I. Total Population: Urban Population & Rural Population separately:

CMC Bhadravathi Population is 151102. (As on 2011 census)

II. Estimated Sewage Generation (MLD): 20 MLD

III. Details of Sewage Treatment Plant:

- Existing no. of STPs and Treatment Capacity (in MLD):

Existing 3 no of STP's of 5.83 MLD, WSP Technology at Jatpat Nagar, Bhadravathi, 7.2 MLD, WSP Technology at Sy.no.77/P,75/P,75/1P,741/P,64/P,58/1,Seegebagi, CN Road, Bhadravathi, Shivamogga Dist & 1 MLD STP is 1 MLD STP located at Ward no 22, Ujjanipura, Bhadravathi are under operation.

Capacity Utilization of existing STPs: 0.05 MLD

- MLD of sewage being treated through Alternate technology: --
- Gap in Treatment Capacity in MLD:17.95
- No. of Operational STPs: 1
- No. of Complying STPs : 1
- No. of Non-complying STPs: 2

Details of each existing STP in the State

No.	Location	Existing STP Capacity	Capacity Being Utilized	Operational Status of STP	Compliance Status of STP
1	City Municipal Council, Bhadravathi Jatpat Nagara, Bhadravathi, Shivamogga Dist	5.83 MLD	0	Not Working	Not Complied
2	City Municipal Council, Bhadravathi Sy.no.77/P,75/P,75/1P,74 1/P,64/P,58/1, Seegebagi, CN Road,Bhadravathi, Shivamogga Dist	7.2MLD	0	Not Working	Not Complied
3	City Municipal Council, Bhadravathi,Sy.No.13, WardNo.22,Ujjipura, Bhadravathi,Shivamogga	1MLD	0.05 MLD	Working	Complied

Details of under construction STPs in the State

No.	Location	Capacity of the plant in MLD	Physical Progress in %	Status of I&D or House sewer connections	Completion Timeline
-	-	-	-	-	-

Details of proposed STPs in the State

No.	Location	Capacity of the STP proposed in MLD	Status of Project (at DPR Stage/ Under Tendering/ Work to be Awarded)	Likely Date of Completion
-	-	-	-	-

IV. Details of Industrial Pollution:

- No. of industries in the State:

There are 3 large industries are located in the bank of the Bhadra River.

1. MPM is not working since 6 years.
2. VISL is working intermittently. BF and SMS unit are not working since 5 years.
3. Bhadra Packaids is recycling waste water and comply.

- No. of water polluting industries in the State: 3

- Quantity of effluent generated from the industries in MLD: -

1. The Mysore Paper Mills Ltd, Bhadravathi, Shivamogga Dist. The effluent generation was 29 MLD. MPM is not working since 6 years.

2. Steel Authority Of India Ltd, Visveswarayya Iron and Steel Ltd., Bhadravathi, Shivamogga. The effluent generation was 1520 KLD. Blast Furnance and SMS units are not working. Rerolling Mill and Forging units operating intermittently.

3. Bhadra Packaids Pvt. Ltd, Bommenahalli, Barandur, Badravahti Tq, Shivamogga Dist. The effluent generation is 340 KLD. Recycled back into the process & in washing section after treating in ETP.

.

- Quantity of Hazardous Sludge generated from the Industries in TPD: -
- Number of industrial units having ETPs: 3
- Number of industrial units connected to CETP: Nil
- Number and total capacity of ETPs (details of existing/ under construction / proposed) : 87400 KLD
- Compliance status of the ETPs: Complied
- Number and total capacity of CETPs (details of existing/ under construction / proposed) : --

Not Applicable (Shivamogga Dist is not having any CETP.

Status of compliance and operation of the CETPs

Town	No. of industries	Industrial discharge	Status of ETPs	Status of CETPs (existing, under construction & proposed)
	Nil			

V. Solid Waste Management:

- Total number of Urban Local Bodies and their Population:

1 - City Municipal Council, Bhadravathi. Population is 151102

Current Municipal Solid Waste Generation is about 53.8 TPD.

- Number, installed capacity and utilization of existing MSW processing facilities in TPD (bifurcated by type of processing eg- Waste to Energy (Tonnage and Power Output), Compost Plants (Windrow, Vermi, decentralized pit composting), biomethanation, MRF etc :

City Municipal Council, Bhadravathi is having MSW sit processing & disposal at Hiriyuru Village, Bhadravathi Tq, Shivamogga Dist.

- Action plan to bridge gap between Installed Capacity and Current Utilization of processing facilities (if Gap > 20%) : --
- No. and capacity of C&D waste processing plants in TPD (existing, proposed and under construction) : NIL
- Total no. of wards, no. of wards having door to door collection service, no. of wards practicing segregation at source : The CMC Bhadravathi is Collecting Solid waste from door to door. The CMC has reported that they have carried out segregation in all 35 wards. The wet waste is composted in the existing solid waste disposal site, the dry recyclable waste are segregated and sent to recyclers.
- Details of MSW treatment facilities proposed and under construction (no., capacity, and technology)-**Nil**

- No. and area (in acres) of uncontrolled garbage dumpsites and Sanitary Landfills.: --
- No. and area (in acres) of legacy waste within 1km buffer of both side of the rivers : --
- No. of drains falling into rivers and no. of drains having floating racks/screens installed to prevent solid waste from falling into the rivers:---

Status of ULB wise Management of Solid Waste

ULB	Total MSW generation in TPD	Total MSW being processed in TPD	Existing MSW facilities	Utilization Capacity of the existing MSW facilities	Proposed MSW Facilities & Completion Timeline
1	53.8 TPD	45 TPD	Composting	45 TPD	Plant & Machineries installation work is under process . Work completed on July-2022

VI. Bio-medical Waste Management:

- Total Bio-medical generation : 290Kg/day
- No. of Hospitals and Health Care Facilities : There are 121 No of Health Care facilities in the Local body located on the Bhadra river stretch including 32 No bedded Health Care facility, 88 No Non bedded Health Care facilities and 01 Veterinary Hospital.
- Status of Treatment Facility/ CBMWTF: The Shivamogga Dist is having one CBMWTF at i.e.M/s.Shushrutha Biomedical Waste Management Society®, Plot.No.31/C Machenahalli,Bhadravathi Tq & Shivamogga Dist.
The unit has obtained Consent and Authorization from the Board for the period up to 30.06.2025.

VII. Hazardous Waste Management:

- No. of Industries generating Hazardous waste : 6
- Treatment Capacity of all TSDFs:

Not Applicable (Shivamogga Dist is not having TSDF Site)

- Avg. Quantity of Hazardous waste reaching the TSDFs and Treated: Not Applicable
- Details of on-going or proposed TSDF: Not Applicable

VIII. Plastic Waste Management:

- Total Plastic Waste generation: 1095 TPA
- Treatment/ Measures adopted for reduction or management of plastic waste:

The City Municipal Council, Bhadravathi has prepared By laws for Plastic Waste Management Rule. Plastic raids on Commercial activities are conducted from time to time from City Municipal Council, Bhadravathi and KSPCB.

IX. Details of Alternate Treatment Technology being adopted by the State/UT --

X. Identification of polluting sources including drains contributing to river pollution and action as per NGT order on insitu treatment:--

XI. Details of Nodal Officer appointed by Chief Secretary in the State/UT:--

XII. Details of meetings carried under the Chairmanship Chief of Secretary in the State/UT:--

XIII. Latest water quality of polluted river, its tributaries, drains with flow details and ground water quality in the catchment of polluted river;

Earlier Samples were collected from the drains and Bore well and Results also Submitted along with Action Plan. This Office has collected drains and Bore well samples during December 2020. This Office is collecting the River Water Samples every month at 4 locations.

XIV. Ground water regulation:

District Ground Water Office has reported that Shivamogga Dist lies under safe zone (There is no over exploited Taluk)

XV. Good irrigation practices being adopted by the State:

Adaption of micro irrigation practices such as drip/sprinkler.

XVI. Rain Water Harvesting:

Shivamogga Urban Development Authority (SUDA) is insisting residential Buildings/Commercial Buildings to adopt Rain Water Harvesting in its approval.

XVII. Demarcation of Floodplain and removal of illegal encroachments:

Flood plain zone encroachment details are sought from the Revenue Department.

XVIII. Maintaining minimum e-flow of river:

Karnataka Water Resources Department is the concerned Department and it is maintaining the flow as per the Norms.

XIX. Plantation activities along the rivers:

The Deputy Commissioner has informed the Forest Department Officers to take suitable action for plantation in flood plain zone.

XX. Development of biodiversity park:

The Deputy Commissioner instructed the Irrigation Department Officials to verify the encroachment if any on the river banks and informed to take suitable action on this issue along with the concerned Department.

XXI. Reuse of Treated Water: --

XXII. Model River being adopted by the State & Action Proposed for achieving the bathing quality standards: --

XXIII. Status of Preparation of Action Plan by the 13 Coastal States: Not Applicable

XXIV. Regulation of Mining Activities in the State/UT:

Mines & Geology Dept is monitoring Sand Mining activity

XXV. Action against identified polluters, law violators and officers responsible for failure for vigorous monitoring:--

XXVI. Overall progress of the month:--

Please provide overall progress achieved in terms of all the above points compared to previous month.

National Mission for Clean Ganga

Format for submission of Monthly Progress Report in the NGT Matter

OA No. 673 of 2018 (in compliance to NGT order dated 24.09.2020)

For the State of Karnataka

Name of the River : BHIMA RIVER
Polluted river stretch : Ghanagapur to Yadgir - 160km
Priority : V
Status as on : 05.08.2022
Overall status of the State:

I. Total Population: Urban Population & Rural Population separately : **25,686**

II. Estimated Sewage Generation (MLD): **2.77MLD**

III. Details of Sewage Treatment Plant:

- Existing no. of STPs and Treatment Capacity (in MLD): **Nil**
- Capacity Utilization of existing STPs: **Nil**
- MLD of sewage being treated through Alternate technology: **Nil**
- Gap in Treatment Capacity in MLD: **2.77MLD**
- No. of Operational STPs: **Nil**
- No. of Complying STPs: **Nil**
- No. of Non-complying STPs: **Nil**

Details of each existing STP in the State

No.	Location	Existing STP Capacity	Capacity Being Utilized	Operational Status of STP	Compliance Status of STP
-	-	-	-	-	-

Details of under construction STPs in the State

No.	Location	Capacity of the plant in MLD	Physical Progress in %	Status of I&D or House sewer connections	Completion Timeline
-	-	-	-	-	-

Details of proposed STPs in the State

No.	Location	Capacity of the STP proposed in MLD	Status of Project (at DPR Stage/ Under Tendering/ Work to be Awarded)	Likely Date of Completion
1	Jewargi	3.25	-	-

IV. Details of Industrial Pollution:

- No. of industries in the State: **Nil** (There are no industry located in the river stretch)
- No. of water polluting industries in the State: **Nil**
- Quantity of effluent generated from the industries in MLD: **Nil**
- Quantity of Hazardous Sludge generated from the Industries in TPD: **Nil**
- Number of industrial units having ETPs: **Nil**
- Number of industrial units connected to CETP: **Nil**
- Number and total capacity of ETPs (details of existing/ under construction / proposed): **Nil**
- Compliance status of the ETPs: **Nil**
- Number and total capacity of CETPs (details of existing/ under construction / proposed) : **Nil**
- Status of compliance and operation of the CETPs

Town	No. of industries	Industrial discharge	Status of ETPs	Status of CETPs (existing, under construction & proposed)
-	-	-	-	-

V. **Solid Waste Management:**

- Total number of Urban Local Bodies and their Population : **Town Municipal Council, Jewargi having population of 25,686**
- Current Municipal Solid Waste Generation: **10MT/day, Dry waste – 4MT/day and Wet waste – 6MT/day.**
- Number, installed capacity and utilization of existing MSW processing facilities in TPD (bifurcated by type of processing eg- Waste to Energy (Tonnage and Power Output), Compost Plants (Windrow, Vermi, decentralized pit composting), biomethanation, MRF etc: **Dry waste from the TMC, Jewargi is sent to Cement industry for co-processing in cement kiln and Wet waste is converted into compost by local body in the designated/authorised solid waste processing site.**
- Action plan to bridge gap between Installed Capacity and Current Utilization of processing facilities (if Gap > 20%): **NIL**
- No. and capacity of C&D waste processing plants in TPD (existing, proposed and under construction): **Proposed**
- Total no. of wards, no. of wards having door to door collection service, no. of wards practicing segregation at source : **23**
- Details of MSW treatment facilities proposed and under construction (no., capacity, and technology) : **Dry waste from the TMC, Jewargi is sent to Cement industry for co-processing in cement kiln.**
- No. and area (in acres) of uncontrolled garbage dumpsites and Sanitary Landfills-**NIL**
- No. and area (in acres) of legacy waste within 1km buffer of both side of the rivers-**NIL**

- No. of drains falling into rivers and no. of drains having floating racks/screens installed to prevent solid waste from falling into the rivers : **Drains-5**, no. of drains having floating racks/screens - **Nil**

Status of ULB wise Management of Solid Waste

ULB	Total MSW generation in TPD	Total MSW being processed in TPD	Existing MSW facilities	Utilization Capacity of the existing MSW facilities	Proposed MSW Facilities & Completion Timeline
1	10MT/day	10MT/day	1	10MT/day	-

VI. Bio-medical Waste Management:

- Total Bio-medical generation: **32.5 Kg/day**
- No. of Hospitals and Health Care Facilities: **32 Bedded HCFs and 72 Non Bedded HCFs**
- Status of Treatment Facility/ CBMWTF: **The CBWTFs has provided online continuous monitoring system to incinerator for monitoring of emission. CBWTF has already upgraded their incinerator to meet revised emissions standards as per MOEF Notification 2016.**

VII. Hazardous Waste Management:

- Total Hazardous Waste generation: **Nil**
- No. of Industries generating Hazardous waste: **Nil**
- Treatment Capacity of all TSDFs: **Nil**
- Avg. Quantity of Hazardous waste reaching the TSDFs and Treated: **Nil**
- Details of on-going or proposed TSDF: **Nil**

VIII. Plastic Waste Management:

- Total Plastic Waste generation: **1.1TPD**

Treatment/ Measures adopted for reduction or management of plastic waste: **Segregated Plastic waste from the TMC Jewargi is sent to Cement industry for co-processing in cement kiln. Draft Policy and Plan for plastic waste management has been prepared by the ULBD and accordingly plastic waste shall be collected from un-organized sectors and from house hold/commercial sectors. Plastic raids (Sales & Shops) were conducted from time to time by Local Body.**

- IX. Details of Alternate Treatment Technology being adopted by the State/UT : **Nil**
- X. Identification of polluting sources including drains contributing to river pollution and action as per NGT order on insitu treatment: **Identified**
- XI. Details of Nodal Officer appointed by Chief Secretary in the State/UT: ---
- XII. Details of meetings carried under the Chairmanship Chief of Secretary in the State/UT: ----
- XIII. Latest water quality of polluted river, its tributaries, drains with flow details and ground water quality in the catchment of polluted river; **Analysis reports enclosed.**
- XIV. Ground water regulation: ---
- XV. Good irrigation practices being adopted by the State: ---
- XVI. Rain Water Harvesting: ----
- XVII. Demarcation of Floodplain and removal of illegal encroachments: ----
- XVIII. Maintaining minimum e-flow of river: ----
- XIX. Plantation activities along the rivers: ---
- XX. Development of biodiversity park: ---
- XXI. Reuse of Treated Water: ---
- XXII. Model River being adopted by the State & Action Proposed for achieving the bathing quality standards: ---
- XXIII. Status of Preparation of Action Plan by the 13 Coastal States: **NA**

XXIV. Regulation of Mining Activities in the State/UT: ---

XXV. Action against identified polluters, law violators and officers responsible for failure for vigorous monitoring: **Nil**

XXVI. Overall progress of the month: ---

Please provide overall progress achieved in terms of all the above points compared to previous month.

National Mission for Clean Cauvery

Format for submission of Monthly Progress Report in the NGT Matter OA No. 673 of 2018 (in compliance to NGT order dated 24.09.2020) For the State of Karnataka

Name of the River	Cauvery
Polluted river stretch	Ranganathittu to Sattedgala Bridge
Priority	IV
Status as on	July-22

Overall status of the State:

Particulars		TMC Srirangapatna	TMC Bannur	TMC Narasipura	GP Mullur	GP Harale (Dasanapura & Harle Village)	CMC Kollegala	GP Sattedgala (Yedkuri Village)	Total
I.	Total Population: Urban Population & Rural Population separately	25069	24430	31498	5671	3264	57149	428	147509
II.	Estimated Sewage Generation (MLD):	2.7	2.63	3.40	0.24	0.14	6.19	0.018	15.318

III. Details of Sewage Treatment Plant:

Particulars	TMC Srirangapatna	TMC Bannur	TMC Narasipura	GP Mullur	GP Harale (Dasanapura & Harle Village)	CMC Kollegala	GP Sattedgala (Yedkuri Village)	Total capacity in MLD
Existing no. of STPs and Treatment Capacity (in MLD):	3.6	3.31	5.5	Nil	Nil	9	Nil	21.41
Capacity Utilization of existing STPs:	2.7	2.63	3.40	Nil	Nil	4.5	Nil	13.23
MLD of sewage being treated through Alternate technology:	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil
Gap in Treatment Capacity in MLD:	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil
No. of Operational STPs:	1	1	1	Nil	Nil	1	Nil	4
No. of Complying STPs:	1	1	1	Nil	Nil	1	Nil	4
No. of Non-complying STPs:	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil

- Note:** GP Mullur, GP Harale (Dasanapura & Harle Village) & GP Sattedgala (Yedkuri Village) does not have STP and the Sewage effluent from the individual houses are being disposed off in to Septic tank and soak pits.

Details of each existing STP in the State

Name of the Local Body	Location	Existing STP Capacity	Capacity Being Utilized	Operational Status of STP	Compliance Status of STP
TMC Srirangapatna	Ganjam, Srirangapatna	3.6 MLD	2.7 MLD	Operational	Complied
TMC, T Narasipura	Sy. No. 65/1, Byrapura & Algudu Village, T.N.Pura Taluk, Mysuru	5.5 MLD	3.8 MLD	Operational	STP is under stabilization & not receiving full quantum of sewage
TMC, Bannur	Sy. No. 174/1, 174/2, Yedahalli Village, Bannur Hobli, Bannur, Mysuru	3.31 MLD	2.36 MLD	Operational	STP consisting of WSP not maintained & operated in scientific manner
CMC, Kollegala	Sy No.930, 934, 946 & 935, Mullur Road, Kollegal Taluk	9.0 MLD	4.5 MLD	4.5 MLD	As per the MRP submitted by CMC Kollegal for the month of December-2021: STP is under Operation the missing UGD links in the networks have been identified and are being laid by the water board. The entire UGD network and other sources of sewage generator have been connected to the STP

Details of under construction STPs in the State

Name of the Local Body	Location	Capacity of the plant in MLD	Physical Progress in %	Status of I&D or House sewer connections	Completion Timeline
TMC Srirangapatna	Ganjam, Srirangapatna.	Up gradation of existing 3.6 MLD STP to 5 MLD with SBR Technology	Revised DPR is prepared by KUWS&DB, Mandya Division for Rs. 16.30 Crores to divert the sewage discharged in to river through storm water drain. Connecting household to UGD by 3000 houses. Up gradation of existing 3.6 MLD STP to 5.0 MLD. The DPR is approved and tender is under process.	Proposals submitted to Government for taking up I&D works to reconnect the sewage in to nearby wet wells and household UGD connections for 3000 houses.	31-03-2021

TMC, T Narasipura	Sy. No. 65/1, Byrapura & Algudu Village, T.N.Pura Taluk, Mysuru	Nil	Nil	4 drains carrying sullage effluent is to be connected to wet well before Micro STP. No Work is in Progress.	31-03-2021
TMC, Bannur	Sy. No. 174/1, 174/2, Yedahalli Village, Bannur Hobli, Bannur, Mysuru	0.49 MLD	DPR prepared by KUWS&DB, Mysuru for Rs. 58 Crores for laying UGD network for new extension and to upgrade the existing STP to 3.8 MLD with SBT Technology.	50% of the town limit is connected to UGD & the remaining houses are yet to be connected. The sewage effluent from Makanahalli Extension is disposed off in to Septic tank and the same is transported to STP for further treatment & disposal.	31-03-2021
GP, Mulluru	-	-	-	Proposed to provide Common Septic tank and soak pit by diverting the sullage joining to river. No Work is in Progress.	31-03-2021
GP Harale (Dasanapura & Harle Village)	-	-	-	Proposed to provide Common Septic tank and soak pit by diverting the sullage joining to river. No Work is in Progress.	31-03-2021
CMC, Kollegala	Sy No.930, 934, 946 & 935, Mullur Road, Kollegal Taluk	9 MLD	80% is completed. since Out of the planned 7 wet wells serving each of the 7 collection networks zones, the construction of 03 wet wells one each for Uppara mole, shankanapura and Hosanagalli is yet to be taken up by the implementing agency i.e., KUWS&DB. The construction of Shankanapura collection zones wet well is delayed has the land issue of the wet well site as enter into illegal litigation in the Karnataka High Court. As per the MPR for the March 2021 received from CMC, Kollegal: The missing Links in the sewer network are being attended to and the proposed wet wells in separate areas away from the city like Hosaanagalli, Shankanapura ,budithittu and Bendarahalli have been dropped and	Laying UGD network is in progress & after completion of the same sewage discharge in to storm water drain is avoided. Work is in progress. Presently, 9 MLD STP is under operation & not receiving full quantum of sewage because of the missing links. UGD works is completed but the house to sewer network connection is partially completed. As per the MPR submitted by the CMC Kollegala the connection of entire sewer network and other sources of generation of sewage have been connected to the STP barring the isolated areas of Hosa Anagalli, Shankanapura, Upparamole and Bendarahalli and Booditittu. The earlier proposed wet wells have been dropped at Hosa Anagalli, Shankanapura, Upparamole and Bendarahalli and Booditittu and new technology based decentralized local	31-03-2021

			new technology based decentralized local treatment units have been proposed for the said areas which will take some time for implementation and commissioning. Stipulating the time limit as August- 2021. No Work is in Progress.	treatment units in the form of mini STP have been proposed for the said area. Hence CMC kollegala has sought time till Aug 2021 for the establishment and commissioning of the proposed mini STP's. No Work is in Progress.	
Yedkuri Village (GP Sathhegala)	-	-	-	Proposed to provide Common Septic tank and soak pit by diverting the sullage joining to river. No Work is in Progress.	31-03-2021

Details of proposed STPs in the State

Name of the Local Body	Location	Capacity of the STP proposed in MLD	Status of Project (at DPR Stage/ Under Tendering/ Work to be Awarded)	Likely Date of Completion
TMC Srirangapatna	Chandagalu Road, Ganjam, Srirangapatna.	Up gradation of existing 3.6 MLD STP to 5.0 MLD.	Revised DPR is prepared by KUWS&DB, Mandya Division for Rs. 16.30 Crores to divert the sewage discharged in to river through storm water drain. Connecting household to UGD by 3000 houses. Up gradation of existing 3.6 MLD STP to 5.0 MLD. The DPR is approved and tender is under process.	March - 2021
TMC, T Narasipura	Sy. No. 65/1, Byrapura & Algudu Village, T.N.Pura Taluk, Mysuru	Nil	Nil	Nil
TMC, Bannur	Sy. No. 174/1, 174/2, Yedahalli Village, Bannur Hobli, Bannur, Mysuru	Upgradation the existing STP to 3.8 MLD with SBT Technology.	DPR prepared by KUWS&DB, Mysuru for Rs. 58 Crores for laying UGD network for new extension and to upgrade the existing STP to 3.8 MLD with SBT Technology.	March - 2021
GP, Mulluru	GP, Mulluru	2 drains is identified & monitored. ZP Chamarajanagar has earmarked an amount of Rs. 3.0 Lakhs for providing Common Sewage collection tank & Common septic tank and soak pit. No physical progress in Field is made upto Jan 2022.	Proposed to provide Common Septic tank and soak pit by diverting the sullage joining to river. The Executive Officer, Taluk Panchayath, Kollegala has submitted a letter stating that under Swatch Bharath mission budget is sanctioned for providing septic tank and	March - 2021

			soak pit and phyto remediation technique for treatment of sullage for the villages located along the banks of Cauvery river. No Work is in Progress. As per the letter submitted by Executive Officer, Taluk Panchayath, Kollegal on 03/01/2021, stating that the Construction of the septic tank and soak pit as per IS 2470 by the end of March 2022 is being prepared and submitted action plan to the Zilla Panchayat Office for approval.	
GP Harale (Dasanapura & Harle Village)	GP Harale (Dasanapura & Harle Village)	5 drains is identified & monitored. ZP Chamarajanagar has earmarked an amount of Rs. 3.0 Lakhs for providing Common Sewage collection tank & Common septic tank and soak pit. No physical progress in Field is made upto Jan- 2021.	Proposed to provide Common Septic tank and soak pit by diverting the sullage joining to river. The Executive Officer, Taluk Panchayath, Kollegala has submitted a letter stating that under Swatch Bharath mission budget is sanctioned for providing septic tank and soak pit and phyto remediation technique for treatment of sullage for the villages located along the banks of Cauvery river. No Work is in Progress.	March - 2021
Yedkuri Village (GP Sathhegala)	Yedkuri Village (GP Sathhegala)	Nil	Nil	March - 2021
CMC, Kollegala	CMC, Kollegala	1 drains is identified & monitored. ZP Chamarajanagar has earmarked an amount of Rs. 3.0 Lakhs for providing Common Sewage collection tank & Common septic tank and soak pit. No physical progress in Field is made upto Jan 2021.	Proposed to provide Common Septic tank and soak pit by diverting the sullage joining to river. The Executive Officer, Taluk Panchayath, Kollegala has submitted a letter stating that under Swatch Bharath mission budget is sanctioned for providing septic tank and soak pit and phyto remediation technique for treatment of sullage for the villages located along the banks of Cauvery river. No Work is in Progress.	-

IV. Details of Industrial Pollution:

Particulars	TMC Srirangapatna	TMC Bannur	TMC Narasipura	GP Mullur	GP Harale (Dasanapura & Harle Village)	CMC Kollegala	GP Satthegala (Yedkuri Village)
No. of industries in the State:	6	4	34	Nil	Nil	14	Nil
No. of water polluting industries in the State:	1	3	22	Nil	Nil	2	Nil
Quantity of effluent generated from the industries in MLD:	0.0196	0.027	0.027	Nil	Nil	0.0178	Nil
Quantity of Hazardous Sludge generated from the Industries in TPD:	Nil	Nil	Nil	Nil	Nil	0	Nil
Number of industrial units having ETPs:	1	3	22	Nil	Nil	2 (1 no. Sri Sai Automobiles, Kollegal, 1 No. Partially provided grit Chamber as a part of ETP KSRTC Kollegal)	Nil
Number of industrial units connected to CETP:	Nil	Nil	Nil	Nil	Nil	Nil	Nil
Number and total capacity of ETPs (details of existing/ under construction / proposed)	No. of ETP-1, Capacity-0.022 Under construction-0, Capacity-0 Proposed-0. Capacity-0	No. of ETP-3, Capacity-0.027 Under construction-0, Capacity-0 Proposed-0. Capacity-0	No. of ETP-22, Capacity-0.027 Under construction-0, Capacity-0 Proposed-0. Capacity-0	Nil	Nil	No. of ETP-2, Capacity-0.0178 Under construction-0, Capacity-0 Proposed-1. Capacity-0.018	Nil
Compliance status of the ETPs:	Complied	Nil	Nil	Nil	Nil	Complied	Nil
Number and total capacity of CETPs (details of existing/ under construction / proposed)	Nil	Nil	Nil	Nil	Nil	Nil	Nil

Status of compliance and operation of the CETPs

Town	No. of industries	Industrial discharge	Status of ETPs	Status of CETPs (existing, under construction & proposed)
TMC Srirangapatna	Nil	Nil	Nil	Nil
TMC, T Narasipura	Nil	Nil	Nil	Nil
TMC, Bannur	Nil	Nil	Nil	Nil
GP, Mulluru	Nil	Nil	Nil	Nil
GP Harale (Dasanapura & Harle Village)	Nil	Nil	Nil	Nil

CMC, Kollegala	Nil	Nil	Nil	Nil
Yedkuri Village (GP Saththegala)	Nil	Nil	Nil	Nil

V. Solid Waste Management:

Particulars	TMC Srirangapatna	TMC Bannur	TMC Narasipura	GP Mullur	GP Harale (Dasanapura & Harle Village)	CMC Kollegala	GP Saththegala (Yedkuri Village)
Total number of Urban Local Bodies and their Population	25069	24430	31498	5671	3264	57149	428
Current Municipal Solid Waste Generation	11.17 TPD	8.9	10	1.2	0.6	21.0	0.1
Number, installed capacity and utilization of existing MSW processing facilities in TPD (bifurcated by type of processing eg- Waste to Energy (Tonnage and Power Output), Compost Plants (Windrow, Vermi, decentralized pit composting), bimethanation, MRF etc	- Composting Existing – 1.5 Gap – 3.0 TPD - Sanitary landfill Existing–Nil Gap – 2.34 TPD	- Composting Existing – 1.5 Gap – 0.64 TPD - Sanitary landfill Existing–Nil Gap – 2.13 TPD	- Composting Existing – Nil Gap – 4.1 TPD - Sanitary landfill Existing–Nil Gap – 2.4 TPD	Nil	Nil	- Composting Existing – 2.0 Gap – 6.61 TPD - Sanitary landfill Existing–Nil Gap – 5.0 TPD	Nil
Action plan to bridge gap between Installed Capacity and Current Utilization of processing facilities (if Gap > 20%)	DPR for Rs. 4.43 Crores is approved to provide compost plant & sanitary land fill site & the same is to be undertaken. At present the solid waste is dumped in the site without any treatment. The work is assigned to contractor and out of 22 works, 12 works are completed and remaining 10 works are under progress.	DPR for Rs. 1.06 Crores is approved to provide compost plant & sanitary land fill site. The work is under progress. At present the solid waste is dumped in the site without any treatment.	DPR for Rs. 4.13 Crores is approved to provide compost plant & sanitary land fill site & the same is to be undertaken. One zero waste management site has been established. At present the solid waste is dumped in the site without any treatment.	Nil	Nil	DPR is approved for Rs. 2.5 Crores for procurement of machinery & other accessory to initiate composting & sanitary land fill site maintenance.	Nil
No. and capacity of C&D waste processing plants in TPD (existing, proposed and under construction)	Nil	Nil	Nil	Nil	Nil	Nil	Nil
Total no. of wards, no. of wards having door to door collection service, no. of wards practicing segregation at	Door to door collection 23/23 Wards.	Door to door collection 23/23 Wards.	Door to door collection 23/23 Wards.	Nil	Nil	Door to door collection 31/31 Wards.	Nil

source	• Segregation practice-19 Wards	• Segregation practice-13 Wards	• Segregation practice-6 wards			• Segregation practice-28	
Details of MSW treatment facilities proposed and under construction (no., capacity, and technology)	Nil	Nil	Nil	Nil	Nil	Nil	Nil
No. and area (in acres) of uncontrolled garbage dumpsites and Sanitary Landfills	Nil	Nil	Nil	Nil	Nil	Nil	Nil
No. and area (in acres) of legacy waste within 1km buffer of both side of the rivers	Nil	Nil	Nil	Nil	Nil	Nil	Nil
No. of drains falling into rivers and no. of drains having floating racks/screens installed to prevent solid waste from falling into the rivers	Nos. of drains 3 Nos. of drains having floating racks / screen – Nil	Nos. of drains 2 Nos. of drains having floating racks / screen – Nil	Nos. of drains 4 Nos. of drains having floating racks / screen – Nil	Nos. of drains 2 Nos. of drains having floating racks / screen – Nil	Nos. of drains 5 Nos. of drains having floating racks / screen – Nil	Nos. of drains1 Nos. of drains having floating racks / screen – Nil	Nos. of drains 1 Nos. of drains having floating racks / screen – Nil

Status of ULB wise Management of Solid Waste

Name of the ULB	Total MSW generation in TPD	Total MSW being processed in TPD	Existing MSW facilities	Utilization Capacity of the existing MSW facilities	Proposed MSW Facilities & Completion Timeline
TMC Srirangapatna	11.17	1.5	Pit Composting	1.5	DPR for Rs. 4.40 Crores is approved for processing of entire MSW. Currently, the work is assigned to contractor and out of 22 works,12 works are completed and remaining 10 works are under progress.
TMC, T Narasipura	10	0	Pit Composting	0	SWM DPR prepared under swaccha Bharath Mission is approved and action is being taken up as per DPR . One zero waste management site has been established. Timeline -30-03-2021
TMC, Bannur	8.9	1.5	Pit Composting,	1.5	DPR has been prepared under SBM and it is in the implementation stage. The work is under progress. Timeline -30-03-2021
GP, Mulluru	1.2	0	Nil	0	No action plan
GP Harale (Dasanapura & Harle Village)	0.6	0	Nil	0	No action plan
CMC, Kollegala	21.0	2.0	Composting is carried	2.0	As per the MPR March 2021 submitted by the CMC

			out		Kollegala, Construction of compound wall, processing Shed, windrow platform, internal roads, Sanitary Land Fill(SLF), drain, watch man shed is completed. Electrification, drilling of Borewell, installation of machineries, are under tender process and sought Completion Timeline on April 2021. Presently segregated is being dump separately at land fill site. Wet waste is processed for compost. Bio-medical waste is being handled by private CBMWTF. Land has been indentify for set up of decentralized waste management
Yedkuri Village (GP Saththegala)	0.1	0	Nil	0	No action plan
Total	52.97	5.0		5.0	

VI. Bio-medical Waste Management:

Particulars	TMC Srirangapatna	TMC Bannur	TMC Narasipura	GP Mullur	GP Harale (Dasanapura & Harle Village)	CMC Kollegala	GP Saththegala (Yedkuri Village)
Total Bio-medical generation in Kgs/day	54.45 Kg/day	16 Kg/day	119.5 Kgs/day	Nil	Nil	103.44 kg/day	Nil
No. of Hospitals and Health Care Facilities:	Bedded: 3 Non Bedded: 19	Bedded: 1 Non Bedded: 4	Bedded: 15 Non Bedded:18	Nil	Nil	Bedded: 09 Non Bedded:31	Nil
Status of Treatment Facility/ CBMWTF:	CBMWTF	CBMWTF	CBMWTF	Nil	Nil	CBMWTF	Nil

VII. Hazardous Waste Management:

Particulars	TMC Srirangapatna	TMC Bannur	TMC Narasipura	GP Mullur	GP Harale (Dasanapura & Harle Village)	CMC Kollegala	GP Saththegala (Yedkuri Village)
Total Hazardous Waste generation:	Nil	Nil	Nil	Nil	Nil	0.805 TPA	Nil
No. of Industries generating Hazardous waste	Nil	Nil	Nil	Nil	Nil	01	Nil
Treatment Capacity of all TSDFs	Nil	Nil	Nil	Nil	Nil	Nil	Nil
Avg. Quantity of Hazardous waste reaching the TSDFs and Treated	Nil	Nil	Nil	Nil	Nil	Nil	Nil

Details of on-going or proposed TSDF	Nil	Nil	Nil	Nil	Nil	Nil	Nil
--------------------------------------	-----	-----	-----	-----	-----	-----	-----

VIII. Plastic Waste Management:

Particulars	TMC Srirangapatna	TMC Bannur	TMC Narasipura	GP Mullur	GP Harale (Dasanapura & Harle Village)	CMC Kollegala	GP Satthegala (Yedkuri Village)
Total Plastic Waste generation:	0.69	0.2	0.36	Nil	Nil	0.5 TPD	Nil
Treatment/ Measures adopted for reduction or management of plastic waste:	Nil	Nil	Nil	Nil	Nil	Nil	Nil

Particulars	TMC Srirangapatna	TMC Bannur	TMC Narasipura	GP Mullur	GP Harale (Dasanapura & Harle Village)	CMC Kollegala	GP Satthegala (Yedkuri Village) Total
IX. Details of Alternate Treatment Technology being adopted by the State/UT	Nil	Nil	Nil	Nil	Nil	Nil	Nil
X. Identification of polluting sources including drains contributing to river pollution and action as per NGT order on insitu treatment:	3 drain is identified & monitored & the drain is connected to nearby wet well to pump the same to STP.	2 Drains identified and monitored periodically	4 Drains identified and monitored periodically	2 drains is identified & monitored. ZP Chamarajanagar has earmarked an amount of Rs. 3.0 Lakhs for providing Common Sewage collection tank & Common septic tank and soak pit. No physical progress	5 drains is identified & monitored. ZP Chamarajanagar has earmarked an amount of Rs. 1,15,000/- for providing Common Sewage collection tank & Common septic tank and soak pit. No physical progress	1 drain is identified & monitored. CMC Kollegala is providing UGD network for the entire town & after completion of the same the sewage & sullage entering the said drains is diverted to STP for further treatment & disposal. The work is under	1 drain is identified & monitored. ZP Chamarajanagar has earmarked an amount of Rs. 2.0 Lakhs for providing Common Sewage collection tank & Common septic tank and soak pit. No physical progress

						progress.	
XI.	Details of Nodal Officer appointed by Chief Secretary in the State/UT:	-					
XII.	Details of meetings carried under the Chairmanship Chief of Secretary in the State/UT:	-					
XIII.	Latest water quality of polluted river, its tributaries, drains with flow details and ground water quality in the catchment of polluted river;	Status of water quality of polluted rivers in Annexure-1.					
XIV.	Ground water regulation:	CMC Kollegala : As per the details submitted by Sr. Geologist, District Ground Water Authority, Chamarajanagar for the month of March 2021, as per the circular KGA/NOC/2019-20 dated 29-05-2019 with reference to Karnataka Act 2011 U/s 17 (K), so as to fulfill the objectives of the Act, in notified taluks and non notified taluks for NOC for the purpose of industrial, commercial, entertainment, infrastructure, mining and others is made compulsory. This subject was discussed in District Ground Water Authority meeting. In this regard, as per the directions, notices has been issued to obtain NOC for extracting groundwater from Karnataka Ground Water Authority / District Ground Water Authority.. <u>Status of Ground Water Resource Assessment in Annexure-2</u>					
XV.	Good irrigation practices being adopted by the State:	The Dept. of Agriculture has submitted action plan for implementation of following measures: I. General Government Practice of Irrigation is maintained. II. Farmers are made aware to use water optimally. As per the details submitted by KaveriNeeravariNigama for the month of August 2020, Canal System are partially lined, so as to minimize seepage losses. In view of this a DPR proposed from the irrigation department of Kollegala taluk for the work related to Distributaries (D-56 to D-62) under Kabini Right Bank Canal (KRBC). Total cost of Rs.20 crores for modernization of					
XVI.	Rain Water Harvesting:	As per the details submitted by Sr. Geologist, District Ground Water Authority, Chamarajanagar for the month of October 2020, to improve the ground water situation rain water harvesting structure and some of the other artificial recharge structures are recommended to be constructed in their premises while giving the permission to extract ground water from the authority.					
XVII.	Demarcation of Floodplain and removal of illegal encroachments:	--					
XVIII.	Maintaining minimum e-flow of river:	The Cauvery Neeravari Nigam Ltd., is requested to submit the action plan as per MoEF & CC norms during monsoon seasons and same is not submitted					
XIX.	Plantation activities along the rivers:	Social Forestry Department, Chamarajanagar district in its letter reads that the proposed plan for plantation of saplings on the bank of Cauvery river for about 14.5 Kms in the ensuing monsoon season. The project is yet to be approved and sanctioned. Hence no progress made.					

XX. Development of biodiversity park:	-
XXI. Reuse of Treated Water:	-
XXII. Model River being adopted by the State & Action Proposed for achieving the bathing quality standards:	-
XXIII. Status of Preparation of Action Plan by the 13 Coastal States:	-
XXIV. Regulation of Mining Activities in the State/UT:	-
XXV. Action against identified polluters, law violators and officers responsible for failure for vigorous monitoring	-
XXVI. Overall progress of the month: Please provide overall progress achieved in terms of all the above points compared to previous month.	a) TMC Srirangatapna - DPR is prepared by KUWS&DB, Mandya Division for Rs. 16.30 Crores to divert the sewage discharged in to river through storm water drain. Connecting household to UGD by 3000 houses. Up gradation of existing 3.6 MLD STP to 5.0 MLD. The DPR is approved and tender is under process. b) CMC Kollegala – Presently, 9 MLD STP is under operation & not receiving full quantum of sewage because of the missing links. UGD works is completed but the house to sewer network connection is partially completed. As per the MPR submitted by the CMC Kollegala the connection of entire sewer network and other sources of generation of sewage have been connected to the STP barring the isolated areas of Hosa Anagalli, Shankanapura, Upparamole and Bendarahalli and Booditittu. The earlier proposed wet wells have been dropped at Hosa Anagalli, Shankanapura, Upparamole and Bendarahalli and Booditittu and new technology based decentralized local treatment units in the form of mini STP have been proposed for the said area. Hence CMC kollegala has sought time till October 2021 for the establishment and commissioning of the proposed mini STP's. c) As per the MPR submitted by the CMC Kollegala, Construction of compound wall, processing Shed, windrow platform, internal roads, Sanitary Land Fill(SLF), drain, watch man shed is completed. Electrification, drilling of Borewell, installation of machineries, are under tender process and sought Completion Timeline on April 2021.No Work is in Progress. d) As per the letter from Executive Officer, Taluk Panchayath, Kollegala dated 3-1-2022, stated within March 2022 the Septic & Soak pit as per IS 2470 will be constructed. e) With respect to treatment & disposal of sewage effluent the LB's have taken steps to operate the existing STPs & action plan for up gradation of the existing STPs is being prepared by KUWS&DB & the same is yet to be approved by the Government. f) With respect to Solid Waste Management by Municipalities, steps have been taken process the Solid Waste with the existing compost facilities and works followed by tendering Zor expanding the same along with sanitary land fill sites construction are under progress.

- | | |
|--|--|
| | <p>g) District level meeting on Polluted river stretches was held on 3-3-2021 under the Chairmanship of Minister C.P Yogeshwar. As per the directions of Minister Local Bodies were directed to use the available funds of the CMC to divert the Missing links of sewage to STP</p> <p>h) Short term tender notification has been called by the KUWS&DB through E-procurement portal tender no: KUWSDB/2021-22/WS/WORK_INDENT2943 on 06-04-2021 with respect to rejuvenation of UGD systems, construction/ upgradation of STPs, providing sewer networks and outfall sewer lines, construction of wetwells, providing rising mains and other related works along with operation and maintenance of STPs as per NGT directions</p> <p>i) Work Order issued by Executive Engineer, KUWS &DB, Mysuru to the M/s. CVK Construction Pvt Ltd., Vide letter dated 08.11.2021 to proceed with the contract for providing/ rejuvenation of UGD scheme to Bannur Town as per NGT standards including O&M for 5 years at a tender price of Rs. 43,10,72,922 as approved by Chief Engineer, KUWS& DB, Mysuru .</p> <p>j) Flow data given by Chief Engineer CNL Irrigation South Mysore, Cauvery Neeravari Nigama Limited wrt daily Gauge report of Cauvery . As per the report the inflow of the Cauvery river is 7260 cusecs as on 04.12.2021</p> <p>k) Upgradation of existing Bannur STP to 3.8 MLD with SBT Technology work has been taken up.</p> <p>l) The DPR has been prepared and yet to be approved for connecting the missing links across the T Narasipura town to wet well</p> |
|--|--|

Annexure-1

XIII Status of Water Quality Assessment of polluted rivers in Annexure-1

Sl. No.	Details of Water Quality Monitoring locations as per NWMP	Month	DO(mg/l)	BOD(mg/l)	Fecal Coliform (MPN/100 ml)	Total coliform (MPN/100 ml)
1	D/S of river Cauvery in Ranganathittu Bird sanctuary, SR Patna Taluk, Mandya District	July-22	6.1	2.8	170	1200
2	D/s of left bank of river Cauvery in Mandya Water Supply Intake Point near SR Patna Taluk, Mandya District	July-22	6.6	2.0	130	1100
3	D/s of right bank of river Cauvery in Srirangapatna Water Supply Intake Point near Wellesly Bridge TMC SR Patna, Mandya District	July-22	6.3	2.2	140	1100
4	D/S of river Cauvery in Mysore-Bangalore Road Bridge of TMC Srirangapatna, Mandya District	July-22	6.7	2.0	170	1200
5	D/S of river Cauvery Bannur TMC Water supply intake point near Mysore- Bannur Road bridge, T.Narasipura Taluk, Mysore District	July-22	6.3	2.5	92	940
6	D/S of river Cauvery near Mullur Village, Kollegala Taluk, Chamarajanagar District	July-22	6.1	3.0	150	1300
7	D/S of Cauvery river near Dasanapura Village, Kollegala Taluk, Chamarajanagar District	July-22	6.3	2.5	170	1200
8	D/S of Cauvery river near Sathegala Bridge, Kollegala Taluk, Chamarajanagar District	July-22	6.3	2.5	140	1200

ANNEXURE-2

XIV Status of Ground Water Resource Assessment in Annexure-2

District	Taluka	Net Annual Ground Water Availability (HAM)	Total Ground Water Draft (HAM)	Gap between availability and Draft (HAM)	Stage of Ground Water Development (%)*	Category
Mandya	Srirangapatna	6769.77	2960.12	3809.65	44%	*Safe (≤ 70)
Mysuru	T.Narasipura	10244	4978	5266	49	*Safe (≤ 70)
Ch-nagar	Kollegala	142.23 (MCM)	100.42 (MCM)	41.18 (MCM)	71	*Semi Critical
Note:- The ground water resource assessment is carried out on Talukawise (Administrative Units) The State Govt. has taken up various Recharge/Water Conservation Schemes like for augmentation of ground water resources.						

National Mission for Clean Ganga

Format for submission of Monthly Progress Report in the NGT Matter OA No. 673 of 2018 (in compliance to NGT order dated 24.09.2020) For the State of Karnataka

Name of the River	Kabini
Polluted river stretch	Nanjangud to Hejjige
Priority	IV
Status as on	July-22

Overall status of the State:

	Particulars	CMC Nanjangud
I.	Total Population: Urban Population & Rural Population separately	50137
II.	Estimated Sewage Generation (MLD):	5.41

III. Details of Sewage Treatment Plant:

Particulars	CMC Nanjangud
Existing no. of STPs and Treatment Capacity (in MLD):	7
Capacity Utilization of existing STPs:	2
MLD of sewage being treated through Alternate technology:	Nil
Gap in Treatment Capacity in MLD:	3.41
No. of Operational STPs:	1
No. of Complying STPs:	1
No. of Non-complying STPs:	Nil

Details of each existing STP in the State

Name of the Local Body	Location	Existing STP Capacity	Capacity Being Utilized	Operational Status of STP	Compliance Status of STP
CMC Nanjangud	Sy. No. 24/1, Golur Village, Nanjangud Taluk	7 MLD	2 MLD	Operational	Complied

Details of under construction STPs in the State

Name of the Local Body	Location	Capacity of the plant in MLD	Physical Progress in %	Status of I&D or House sewer connections	Completion Timeline
CMC Nanjangud	Sy. No. 24/1, Golur Village, Nanjangud Taluk	Nil	Nil	60% house hold connections is completed & remaining works is under progress. DPR for Rs. 36.86 Crores is approved for laying UGD network for new extensions & to upgrade the existing STP to SBT Technology. Work has been taken-up.	31-03-2021

Details of proposed STPs in the State

Name of the Local Body	Location	Capacity of the STP proposed in MLD	Status of Project (at DPR Stage/ Under Tendering/ Work to be Awarded)	Likely Date of Completion
CMC Nanjangud	Sy. No. 24/1, Golur Village, Nanjangud Taluk	Nil	DPR is approved for Rs.36.86 crores for up gradation of SBT Technology. Work has been taken-up.	31.03.2021

IV. Details of Industrial Pollution:

Particulars	
No. of industries in the State:	38
No. of water polluting industries in the State:	38
Quantity of effluent generated from the industries in MLD:	9.03
Quantity of Hazardous Sludge generated from the Industries in TPD:	Nil
Number of industrial units having ETPs:	38
Number of industrial units connected to CETP:	Nil
Number and total capacity of ETPs (details of existing/ under construction / proposed)	No. of ETP-38, Capacity-9.43 Under construction-0, Capacity-0 Proposed-0. Capacity-0
Compliance status of the ETPs:	Complied
Number and total capacity of CETPs (details of existing/ under construction / proposed)	Nil

Status of compliance and operation of the CETPs

Town	No. of industries	Industrial Discharge	Status of ETPs	Status of CETPs (existing, under construction & proposed)
CMC Nanjangud	NIL	NIL	NIL	NIL

V. Solid Waste Management:

Particulars	CMC Nanjangud
Total number of Urban Local Bodies and their Population	50137
Current Municipal Solid Waste Generation	26 TPD
Number, installed capacity and utilization of existing MSW processing facilities in TPD (bifurcated by type of processing eg- Waste to Energy (Tonnage and Power Output), Compost Plants (Windrow, Vermi, decentralized pit composting), biomethanation, MRF etc	Compost Plant around 6 TPD.
Action plan to bridge gap between Installed Capacity and Current Utilization of processing facilities (if Gap > 20%)	Composting gap Existing-6 TPD, Gap-4.66 TPD Sanitary landfill site Existing- Nil, Gap-6.24 TPD
No. and capacity of C&D waste processing plants in TPD (existing, proposed and under construction)	Nil
Total no. of wards, no. of wards having door to door collection service, no. of wards practicing segregation at source	31 wards, all are with door to door collection and source segregation is practiced in 24 wards.
Details of MSW treatment facilities proposed and under construction (no., capacity, and technology)	DPR for Rs. 5.16 Crores is approved to provide sanitary land fill site to dispose 6.24 TPD of rejects and around 9.1 TPD of Dry Waste is segregated and sold in the Market. Proposals for providing 10 TPD compost plant is to be prepared & got it approved. The work of construction of sanitary landfill site is in progress.
No. and area (in acres) of uncontrolled garbage dumpsites and Sanitary Landfills	NIL
No. and area (in acres) of legacy waste within 1km buffer of both side of the rivers	NIL
No. of drains falling into rivers and no. of drains having floating racks/screens installed to prevent solid waste from falling into the rivers	5 nos. of drains out of which 2 drains are connected to nearby wet well and 3 drains works are yet to be undertaken.

Status of ULB wise Management of Solid Waste

Name of the ULB	Total MSW generation in TPD	Total MSW being processed in TPD	Existing MSW facilities	Utilization Capacity of the existing MSW facilities	Proposed MSW Facilities & Completion Timeline
CMC Nanjangud	26	6	1	6	31.03.2021.

Bio-medical Waste Management:

Particulars	CMC Nanjangud
Total Bio-medical generation:	0.217 Kg/day
No. of Hospitals and Health Care Facilities:	Bedded: 35 Non Bedded: 50
Status of Treatment Facility/ CBMWTF:	CBMWTF

VI. Hazardous Waste Management:

Particulars	CMC Nanjangud
Total Hazardous Waste generation:	22117 TPA
No. of Industries generating Hazardous waste	10
Treatment Capacity of all TSDFs	Nil
Avg. Quantity of Hazardous waste reaching the TSDFs and Treated	4888 TPA
Details of on-going or proposed TSDF	Nil

VII. Plastic Waste Management:

Particulars	CMC Nanjangud
Total Plastic Waste generation:	4 TPD
Treatment/ Measures adopted for reduction or management of plastic waste:	Nil

Particulars	CMC Nanjangud
VIII. Details of Alternate Treatment Technology being adopted by the State/UT	-
IX. Identification of polluting sources including drains contributing to river pollution and action	06 drains identified and monitored periodically

	as per NGT order on insitu treatment:	
X.	Details of Nodal Officer appointed by Chief Secretary in the State/UT:	-
I.	Details of meetings carried under the Chairmanship Chief of Secretary in the State/UT:	-
II.	Latest water quality of polluted river, its tributaries, drains with flow details and ground water quality in the catchment of polluted river;	Status of water quality of polluted rivers in Annexure-1.
III.	Ground water regulation:	As per the District Ground water Authority data submitted for the year 2020 in their Hand Book CMC Nanjangud comes under safer zone as per ground water resources assessment and there is no over exploitation of ground water in the region.
IV.	Good irrigation practices being adopted by the State:	The Dept. of Agriculture has submitted action plan for implementation of following measures: I. General Government Practice of Irrigation is maintained. II. Farmers are made aware to use water optimally.
V.	Rain Water Harvesting:	Rain water harvesting is made mandatory for new constructions, CMC has taken up awareness programmes to educate the people about river flooding during Monsoon
VI.	Demarcation of Floodplain and removal of illegal encroachments:	Nil
VII.	Maintaining minimum e-flow of river:	Flow data given by Chief Engineer CNNL Irrigation South Mysore, Cauvery Neeravari Nigama Limited wrt daily Gauge report of Kabini. As per the report the inflow of the Kabini river is 1707 cusecs as on 04.12.2021
VIII.	Plantation activities along the rivers:	As of now there are no plantations on the banks of river Kabini in the polluted stretch since the area is confined to CMC limit
IX.	Development of biodiversity park:	As of now, there are no Bio diversity parks in this stretch
X.	Reuse of Treated Water:	--
XI.	Model River being adopted by the State & Action Proposed for achieving the bathing quality standards:	--
XII.	Status of Preparation of Action Plan by the 13 Coastal States:	NA
XIII.	Regulation of Mining Activities in the State/UT:	Nil
XIV.	Action against identified polluters, law violators and officers responsible for failure for vigorous monitoring	Nil

XV. Overall progress of the month:

Please provide overall progress achieved in terms of all the above points compared to previous month.

- a) With respect to treatment & disposal of sewage effluent the LB has taken steps to operate the existing STPs & action plan for up gradation of the existing STPs is being prepared by KUWS&DB & the same is yet to be approved by the Government.
- b) With respect to Solid Waste Management by Municipalities, steps have been taken process the Solid Waste with the existing compost facilities and works followed by tendering for expanding the same along with sanitary land fill sites construction are under progress.
- c) District level meeting on Polluted river stretches was held on 3-3-2021 under the Chairmanship of Minister C.P Yogeshwar. As per the directions of Minister Local Bodies were directed to use the available funds of the CMC to divert the Missing links of sewage to STP
- d) Short term tender notification has been called by the KUWS&DB through E-procurement portal tender no: KUWSDB/2021-22/WS/WORK_INDENT2943 on 06-04-2021 with respect to rejuvenation of UGD systems, construction/ upgradation of STPs, providing sewer networks and outfall sewer lines, construction of wetwells, providing rising mains and other related works along with operation and maintenance of STPs as per NGT directions
- e) As per the proceedings of the meeting conducted on 24.09.2021 under the chairmanship of Hon`ble Subhash Adi Former Judge, High Court of Karnataka and Upa Lokayuktha, Government of Karnataka and Chairperson National Green Tribunal State Level Committee Karnataka Constituted by Hon`ble NGT in OA No 606/2018 , “Missing links sewage effluent discharged into storm water drain shall be diverted to nearby STPs /Wet wells by providing interception and diversion system by adopting low cost treatment facilities”, the same is communicated to ULB’s for further action.
- f) Flow data given by Chief Engineer CNNL Irrigation South Mysore, Cauvery Neeravari Nigama Limited wrt daily Gauge report of Kabini. As per the report the inflow of the Kabini river is 1707 cusecs as on 04.12.2021
- g) DPR approved by the Government for laying UGD network for new extensions & to upgrade the existing STP for Rs. 36.86 Crores.
- h) The tender of Rs. 2731,13,999.00/- has been accepted from M/s Akhil Infra Projects Pvt Ltd, Ballari on 31-12-2021 for the work of “ Providing/Rejuvenation of UGD scheme to Nanjangud city as per NGT standards including O&M for 5 years
- i) **STP Up gradation to SBT Technology work has been taken-up.**

Annexure-1

XIII Status of Water Quality Assessment of polluted rivers in Annexure-1

Sl. No.	Particulars of sampling locations as per NWMP	Year	DO(mg/l)	BOD(mg/l)	Fecal Coliform (MPN/100 ml)	Total coliform (MPN/100 ml)
1	D/s of Kabini at Nanjangud Water Supply Intake Point near Debur	July-22	6.0	2.8	91	790
2	D/S of Kabini from KIADB W/s Intake Point Kallahalli	July-22	6.1	2.5	61	580
3	D/s of Kabini near Bathing Ghat, Nanjangud	July-22	6.0	3.0	170	1100

National Mission for Clean Ganga

Format for submission of Monthly Progress Report in the NGT Matter

OA No. 673 of 2018 (in compliance to NGT order dated 24.09.2020)

For the State of Karnataka

Name of the River : KAGINA RIVER
Polluted river stretch : Shahabad to Hongunta -10KM
Priority : IV
Status as on : 05.08.2022
Overall status of the State:

I. Total Population: Urban Population & Rural Population separately : 47,582

II. Estimated Sewage Generation (MLD): 7.06MLD

III. Details of Sewage Treatment Plant:

- Existing no. of STPs and Treatment Capacity (in MLD): **Nil**
- Capacity Utilization of existing STPs: **Nil**
- MLD of sewage being treated through Alternate technology: **Nil**
- Gap in Treatment Capacity in MLD: **7.06MLD**
- No. of Operational STPs: **Nil**
- No. of Complying STPs: **Nil**
- No. of Non-complying STPs: **Nil**

Details of each existing STP in the State

No.	Location	Existing STP Capacity	Capacity Being Utilized	Operational Status of STP	Compliance Status of STP
-	-	-	-	-	-

Details of under construction STPs in the State

No.	Location	Capacity of the plant in MLD	Physical Progress in %	Status of I&D or House sewer connections	Completion Timeline
-	-	-	-	-	-

Details of proposed STPs in the State

No.	Location	Capacity of the STP proposed in MLD	Status of Project (at DPR Stage/ Under Tendering/ Work to be Awarded)	Likely Date of Completion
1	Shahabad	13.5	-	-

IV. Details of Industrial Pollution:

- No. of industries in the State: **Nil** (There are no industry located in the river stretch)
- No. of water polluting industries in the State: **Nil**
- Quantity of effluent generated from the industries in MLD: **Nil**
- Quantity of Hazardous Sludge generated from the Industries in TPD: **Nil**
- Number of industrial units having ETPs: **Nil**
- Number of industrial units connected to CETP: **Nil**
- Number and total capacity of ETPs (details of existing/ under construction / proposed): **Nil**
- Compliance status of the ETPs: **Nil**
- Number and total capacity of CETPs (details of existing/ under construction / proposed) : **Nil**
- Status of compliance and operation of the CETPs

Town	No. of industries	Industrial discharge	Status of ETPs	Status of CETPs (existing, under construction & proposed)
-	-	-	-	-

V. **Solid Waste Management:**

- Total number of Urban Local Bodies and their Population : **City Municipal Council Shahabad having population of 47,582**
- Current Municipal Solid Waste Generation: **17.44MT/day, Dry waste – 11MT/day and Wet waste – 5.44MT/day.**
- Number, installed capacity and utilization of existing MSW processing facilities in TPD (bifurcated by type of processing eg- Waste to Energy (Tonnage and Power Output), Compost Plants (Windrow, Vermi, decentralized pit composting), bimethanation, MRF etc: **Dry waste from the CMC Shahabad is sent to Cement industry for co-processing in cement kiln and Wet waste is converted into composted by local body in the designated/authorised solid waste processing site.**
- Action plan to bridge gap between Installed Capacity and Current Utilization of processing facilities (if Gap > 20%): **Nil**
- No. and capacity of C&D waste processing plants in TPD (existing, proposed and under construction): **Proposed**
- Total no. of wards, no. of wards having door to door collection service, no. of wards practicing segregation at source : **27**
- Details of MSW treatment facilities proposed and under construction (no., capacity, and technology) : **Dry waste from the CMC Shahabad is sent to Cement industry for co-processing in cement kiln.**
- No. and area (in acres) of uncontrolled garbage dumpsites and Sanitary Landfills.: **Nil**
- No. and area (in acres) of legacy waste within 1km buffer of both side of the rivers : **Nil**
- No. of drains falling into rivers and no. of drains having floating racks/screens installed to prevent solid waste from falling into the rivers : **1**

Status of ULB wise Management of Solid Waste

ULB	Total MSW generation in TPD	Total MSW being processed in TPD	Existing MSW facilities	Utilization Capacity of the existing MSW facilities	Proposed MSW Facilities & Completion Timeline
1	17.44MT/day	17.44MT/day	1	17.44MT/day	-

VI. Bio-medical Waste Management:

- Total Bio-medical generation: **12 Kg/day**
- No. of Hospitals and Health Care Facilities: **4 Bedded HCFs and 20 Non Bedded HCFs**
- Status of Treatment Facility/ CBMWTF: **The CBWTFs has provided online continuous monitoring system to incinerator for monitoring of emission. CBWTF has already upgraded their incinerator to meet revised emissions standards as per MOEF Notification 2016.**

VII. Hazardous Waste Management:

- Total Hazardous Waste generation: **Nil**
- No. of Industries generating Hazardous waste: **Nil**
- Treatment Capacity of all TSDFs: **Nil**
- Avg. Quantity of Hazardous waste reaching the TSDFs and Treated: **Nil**
- Details of on-going or proposed TSDF: **Nil**

VIII. Plastic Waste Management:

- Total Plastic Waste generation: **2TPD**

Treatment/ Measures adopted for reduction or management of plastic waste:
Segregated Plastic waste from the CMC Shahabad is sent to Cement industry for

co-processing in cement kiln. Draft Policy and Plan for plastic waste management has been prepared by the ULBD and accordingly plastic waste shall be collected from un-organized sectors and from house hold/commercial sectors. Plastic raids (Sales & Shops) were conducted from time to time by Local Body.

- IX. Details of Alternate Treatment Technology being adopted by the State/UT : **Nil**
- X. Identification of polluting sources including drains contributing to river pollution and action as per NGT order on insitu treatment: **Identified**
- XI. Details of Nodal Officer appointed by Chief Secretary in the State/UT: ---
- XII. Details of meetings carried under the Chairmanship Chief of Secretary in the State/UT: ----
- XIII. Latest water quality of polluted river, its tributaries, drains with flow details and ground water quality in the catchment of polluted river; **Analysis reports enclosed.**
- XIV. Ground water regulation: ---
- XV. Good irrigation practices being adopted by the State: ---
- XVI. Rain Water Harvesting: ----
- XVII. Demarcation of Floodplain and removal of illegal encroachments: ----
- XVIII. Maintaining minimum e-flow of river: ----
- XIX. Plantation activities along the rivers: ---
- XX. Development of biodiversity park: ---
- XXI. Reuse of Treated Water: ---
- XXII. Model River being adopted by the State & Action Proposed for achieving the bathing quality standards: ---
- XXIII. Status of Preparation of Action Plan by the 13 Coastal States: **NA**
- XXIV. Regulation of Mining Activities in the State/UT: ---

XXV. Action against identified polluters, law violators and officers responsible for failure for vigorous monitoring: **Nil**

XXVI. Overall progress of the month: ---

Please provide overall progress achieved in terms of all the above points compared to previous month.

National Mission for Clean Ganga

Format for submission of Monthly Progress Report in the NGT Matter OA

No. 673 of 2018 (in compliance to NGT order dated 24.09.2020)

For the State of Karnataka (River Kali)

Name of the River : Kali River
Polluted river stretch : Hasan Maad to Bommanahalli (10 km)
Priority : IV
Status as on : June - 2022.

Overall status of the State:

I. Total Population: Urban Population & Rural Population separately:

Urban Population-52069 (2011 census) and Rural population is about 1000.

II. Estimated Sewage Generation (MLD): 8.5MLD

III. Details of Sewage Treatment Plant:

- Existing no. of STPs and Treatment Capacity (in MLD):

Existing STP-NIL.

In Dandeli CMC limit maximum no. of individual houses are having ST & SP for toilet blocks. Now, authority has proposed 100% UGD with STP. UGD laying and STP work is under progress, the CMC-Dandeli has committed to complete the work by 2022.

- Capacity Utilization of existing STPs: NA

- MLD of sewage being treated through Alternate technology:

In Dandeli CMC limit maximum no. of individual houses are having ST & SP for toilet blocks.

- Gap in Treatment Capacity in MLD: 8.5 MLD (Remarks- Individual houses are having ST and SP for toilets. However, washings and other waste water (sullage) of about 2-3 MLD are being discharging to drains and ultimately joins the Kali River.
- No. of Operational STPs: NIL
- No. of Complying STPs: NA
- No. of Non-complying STPs: NA

Details of each existing STP in the State

No.	Location	Existing STP Capacity	Capacity Being Utilized	Operational Status of STP	Compliance Status of STP
1	NA	NA	NA	NA	NA

Details of under construction STPs in the State

No.	Location	Capacity of the plant in MLD	Physical Progress in %	Status of I&D or House sewer connections	Completion Timeline
-----	----------	------------------------------	------------------------	--	---------------------

1	CMC-Dandeli (Halamaddi)	8.5	UGD-82% And STP-90%	Under progress	2022
---	----------------------------	-----	---------------------------	----------------	------

Details of proposed STPs in the State

No.	Location	Capacity of the STP proposed in MLD	Status of Project (at DPR Stage/ Under Tendering/ Work to be Awarded)	Likely Date of Completion
1	NIL	NA	NA	NA

IV. Details of Industrial Pollution:

- No. of industries in the State: 1
- No. of water polluting industries in the State: 1
- Quantity of effluent generated from the industries in MLD:
Present maximum quantity of effluent generation is about 55MLD (consented 85.885MLD).
- Quantity of Hazardous Sludge generated from the Industries in TPD:
15.0 KL/Annuam
- Number of industrial units having ETPs: 1
- Number of industrial units connected to CETP: NIL
- Number and total capacity of ETPs (details of existing/ under construction / proposed): 01,
85.885 MLD capapcity and is under operation.
- Compliance status of the ETPs: Complied.
- Number and total capacity of CETPs (details of existing/ under construction / proposed): Not Applicable.
- Status of compliance and operation of the CETPs: Not Applicable

Town	No. of industries	Industrial discharge	Status of ETPs	Status of CETPs (existing, under construction & proposed)
NIL				

V. Solid Waste Management:

VI. Total number of Urban Local Bodies and their Population: ULB- 01 (CMC-Dandeli),
Population: 52069 (2011 census).

- Current Municipal Solid Waste Generation: 18 TPD
- Number, installed capacity and utilization of existing MSW processing facilities in TPD (bifurcated by type of processing eg- Waste to Energy (Tonnage and Power Output), Compost Plants (Windrow, Vermi, decentralized pit composting), biomethanation, MRF etc:

CMC is practicing the system of door to door collection of segregated municipal solid waste. The wet waste is composted (vermin compost) in the identified the solid waste disposal site, the dry recyclable waste such as Plastic waste and E-waste are segregated and sent to recyclers. However, they are yet to provide sanitary landfill facility for the disposal of inerts. Construction of sanitary landfill site is under progress. The CMC is yet to identify a dedicated site for processing and disposal of Construction and demolition waste generated in the town.

- Action plan to bridge gap between Installed Capacity and Current Utilization of processing facilities (if Gap > 20%): Adequate
- No. and capacity of C&D waste processing plants in TPD (existing, proposed and under construction): NIL- The CMC is yet to identify a dedicated site for processing and disposal of Construction and demolition waste generated in the town. At present C & D wastes were being collected and stored in SWM site premises.
- Total no. of wards, no. of wards having door to door collection service, no. of wards practicing segregation at source:
Total 31 wards practicing door to door collection service, and practicing segregation at source.
- Details of MSW treatment facilities proposed and under construction (no., capacity, and technology): NIL
- No. and area (in acres) of uncontrolled garbage dumpsites and Sanitary Landfills. NIL
- No. and area (in acres) of legacy waste within 1km buffer of both side of the rivers: NIL
- No. of drains falling into rivers and no. of drains having floating racks/screens installed to prevent solid waste from falling into the rivers:
5Nos and all are provided with screens.

Status of ULB wise Management of Solid Waste

ULB	Total MSW generation in TPD	Total MSW being processed in TPD	Existing MSW facilities	Utilization Capacity of the existing MSW facilities	Proposed MSW Facilities & Completion Timeline
CMC-Dandeli	18	17	Vermi -Composting, Wind Row flat form, Dry Waste segregation and collection shed.	17TPD	Landfill construction 80% completed.

VII. Bio-medical Waste Management:

- Total Bio-medical generation: 5MTA
- No. of Hospitals and Health Care Facilities: 36

- Status of Treatment Facility/ CBMWTF: There is a Common Biomedical waste treatment Facility in the district by name M/s. Kenara IMA common bio-medical Waste Treatment Facility which is collecting the biomedical waste from this town also. Health care establishments have made MoU with the Common facility and they in turn pick up the waste and disposing in their facility.

VIII. Hazardous Waste Management:

- Total Hazardous Waste generation: 15KL/Annum
- No. of Industries generating Hazardous waste: 01
- Treatment Capacity of all TSDFs: Not Applicable
- Avg. Quantity of Hazardous waste reaching the TSDFs and Treated: Not Applicable
- Details of on-going or proposed TSDF: Not Applicable

IX. Plastic Waste Management:

- Total Plastic Waste generation: 36.5 TPA
- Treatment/ Measures adopted for reduction or management of plastic waste: Banned plastic sale and usage was banned in the city and other plastic wastes with calorific value are being collected and sent to Cement industry for further treatment (CO-incineration at Kiln).

X. Details of Alternate Treatment Technology being adopted by the State/UT :

XI. Identification of polluting sources including drains contributing to river pollution and action as per NGT order on insitu treatment: In Dandeli CMC limit maximum no. of individual houses are having ST & SP for toilet blocks. Now, authority has proposed 100% UGD with STP. UGD laying and STP work is under progress, the CMC-Dandeli has committed to complete the work by July 2022. Polluting sources including drains contributing to river pollution are being connected to STP.

XII. Details of Nodal Officer appointed by Chief Secretary in the State/UT:-

XIII. Details of meetings carried under the Chairmanship Chief of Secretary in the State/UT: Till date 8 number of District Level Special Environment Surveillance Task Force Meetings were conducted under the Chairmanship of Deputy Commissioner.

XIV. Latest water quality of polluted river, its tributaries, drains with flow details and ground water quality in the catchment of polluted river; **Attached as Annexure-1**

XV. Ground water regulation:

The authority of District Ground Water Department informed that there are no critical blocks in the district.

XVI. Good irrigation practices being adopted by the State:

Yes- Farmers are practicing micro irrigation technologies as a part of good irrigation practices. Adoption of Micro irrigation practices for all the crops and making Micro irrigation technology easily accessible at the rural level. Usage of ground water should be minimized and after installation and operation of STP by CMC-Dandeli, the treated sewage shall be utilized for irrigation activity in the surrounding area. Farmers being insisted to adopt mirco-irrigation practice to reduce the water requirements.

XVII. Rain Water Harvesting: Directions given to agricultural/irrigation department to organize awareness programmes in farmers to conserve water and good irrigation practices to be adopted and is under progress.

XVIII. Demarcation of Floodplain and removal of illegal encroachments: Area comes under reserved forest and action will be taken Concern Department (forest department). Department of forest has submitted DPR for protection and management of flood plain zone and accordingly work is under progress.

XIX. Maintaining minimum e-flow of river: Directions given to M/s. KPC Ltd., for maintaining minimum environmental flow of river. Monthly Average Data for the year 2020 is attached as **Annexure-2**

XX. Plantation activities along the rivers: Department of Forest has submitted DPR for protection and management of flood plain zone.

XXI. Development of Biodiversity Park: Area comes under reserved forest and work is under progress.

XXII. Reuse of Treated Water: Treated sewage will be reused once STP put into operation.

XXIII. Model River being adopted by the State & Action Proposed for achieving the bathing quality standards: Directions being followed.

XXIV. Status of Preparation of Action Plan by the 13 Coastal States:

Information furnished in the format in OA No. 829/2019 through email on 29/9/2020 and Action plan forwarded to Board Office on 10/12/2020. District Level Special Environment Surveillance Meeting held on 17/12/2021 and in this meeting along with polluted river stretch, discussion held on Coastal pollution with concern departments.

XXV. Regulation of Mining Activities in the State/UT:

Being monitored and regulated by Department of Mines and Geology.

XXVI. Action against identified polluters, law violators and officers responsible for failure for vigorous monitoring: NIL

Sd/-

Environmental Officer (I/c)
KSPCB, RO, Karwar

Annexure-1												
River Kali-Analysis report of water sample collected from Kali River under MINARS programme(Jan-2022 to July-2022)												
Month	Upstream of m/s west coast paper mills, Dandeli						Downstream of m/s west coast paper mills, Dandeli					
	pH	DO(mg/l)	BOD (mg/l)	F.Coli(MPN /100ml)	T.Coli(MPN /100ml)	Fecal Stretococci (MPN/100ml)	pH	DO(mg/l)	BOD (mg/l)	F.Coli(MPN /100ml)	T.Coli(MPN /100ml)	Fecal Stretococci(MPN/100ml)
Jan'22	7.1	7.8	2.2	22	70	15	7.2	7.7	2.4	39	120	17
Feb'22	6.9	7.8	2.3	24	63	12	7.1	7.5	2.6	27	74	14
March'22	7.2	7.3	2.2	21	78	10	7.3	7.7	2.5	34	109	18
April'22	7.3	7.7	2.3	22	54	9	7.4	7.5	2.5	25	69	14
May'22	7.4	7.8	2.3	26	63	11	7.5	7.6	2.6	33	76	16
June'22	7.1	7.6	2.4	29	74	14	7.2	7.5	2.7	37	89	18
July'22	6.9	7.8	2.6	33	110	17	7.1	7.6	2.8	40	139	26

Sd/-
Environmental Officer (I/c)
KSPCB, RO, Karwar

Annexure-1

Drains leading to River Kali: Analysis report of Sullage/sewage water samples collected from many points before joining to River Kali

SL. No	Locations	Date Of sampling	pH	BOD(mg/l)	Fecal Coliform (MPN/100ml)	Total Coliform (MPN/100ml)
	Halmadi Nalla, Dandeli 15.245756 N, 74.635991 E	19/1/2022	6.8	24	177	348
		02-03-2022	6.7	26	240	426
		03-04-2022	6.8	28	148	278
		04-07-2022	6.9	36	212	345
		05-05-2022	6.7	23	177	348
		06-08-2022	6.7	28	170	430
		07-06-2022	6.9	19		
	Bailpar Bridge Cross, Old Dandeli 15.235565 N, 74.617418 E	19/1/2022	6.7	17	175	426
		02-03-2022	6.8	22	148	426
		03-04-2022	6.7	19	172	345
		04-07-2022	6.8	22	141	366
		05-05-2022	6.9	27	148	426
		06-08-2022	6.8	17	170	430
		07-06-2022	6.8	23		
	Opp Gate-3 of West Coast Paper Mills Ltd, Dandeli 15.246695 N, 74.630080 E	19/1/2022	6.7	15	221	420
		02-03-2022	6.8	18	177	345
		03-04-2022	6.7	24	212	426
		04-07-2022	6.9	20	175	278
		05-05-2022	6.7	18	148	253
		06-08-2022	6.8	23	150	280
		07-06-2022	7.1	16		
	Mirachigalli Bridge, Old Dandeli 15.243819 N, 74.622409 E	19/1/2022	6.9	13	221	480
		02-03-2022	6.8	15	212	486
		03-04-2022	6.9	22	253	542
		04-07-2022	6.8	19	221	426
		05-05-2022	6.8	22	175	503
		06-08-2022	6.7	16	220	540
		07-06-2022	7.2	26		
	Behind DSFA, Patel Nagar bridge, Dandeli 15.248093 N, 74.605713 E	19/1/2022	6.8	15	253	503
		02-03-2022	6.6	17	253	151
		03-04-2022	6.7	25.8	221	542
		04-07-2022	6.7	31	172	348
		05-05-2022	6.7	24	148	345
		06-08-2022	6.7	21	120	350
		07-06-2022	6.9	17		

Sd/-

Environmental Officer (I/c)
KSPCB, RO, Karwar

Annexure-1

Stream joining to River Kali-Analysis report of water sample collected from streams											
Sl. No	Stream Name	Month	Stream joining to River Kali								
			pH	BOD (mg/l)	Conductivity (µc/cm)	Boron (mg/l)	Fe (mg/l)	Fluoride (mg/l)	Phosphate (mg/l)	Sulphate (mg/l)	Nitrite (mg/l)
1	Karkal Hana	19/1/2022	7.1	2.2	56	BDL	BDL	0.2	0.006	1.9	BDL
		02-03-2022	6.9	2.1	67	BDL	BDL	0.2	0.007	2.3	BDL
		03-04-2022	7.1	2.3	63	BDL	BDL	0.2	0.006	2.2	BDL
		04-07-2022	7.1	2.1	58	BDL	BDL	0.2	0.005	2.4	BDL
		05-05-2022	7.1	2.3	139	BDL	BDL	0.2	0.007	3.3	BDL
		8/06/2022	7.5	2.4	103	BDL	BDL	0.2	0.006	2.8	BDL
		07-06-2022	6.9	2.7	279	BDL	BDL	0.2	0.01	6.3	BDL
2	Upstream of Halmadi Nalla (before sewage entry)	19/1/2022	7.1	2.3	59	BDL	BDL	0.2	0.006	2.2	BDL
		02-03-2022	6.9	2.5	70	BDL	BDL	0.2	0.008	2.5	BDL
		03-04-2022	7.3	2.3	64	BDL	BDL	0.2	0.009	2.4	BDL
		04-07-2022	7.2	2.5	69	BDL	BDL	0.2	0.01	2.6	BDL
		05-05-2022	7.3	2.6	129	BDL	BDL	0.2	0.009	3.1	BDL
		06-08-2022	7.2	2.5	84	BDL	BDL	0.2	0.01	2.9	BDL
		07-06-2022	7.5	2.5	133	BDL	BDL	0.2	0.012	3.8	BDL
3	Upstream of Barchi Nalla	19/1/2022	7.1	2.1	68	BDL	BDL	0.2	0.007	2.8	BDL
		02-03-2022	7.2	2.2	66	BDL	BDL	0.2	0.006	2.2	BDL
		03-04-2022	7.2	2.1	60	BDL	BDL	0.2	0.005	2.1	BDL
		04-07-2022	7.1	2.2	56	BDL	BDL	0.2	0.006	1.9	BDL
		05-05-2022	7.2	2.4	133	BDL	BDL	0.2	0.008	3.2	BDL
		06-08-2022	6.9	2.2	69	BDL	BDL	0.2	0.006	2.2	BDL
		07-06-2022	7.4	2.6	191	BDL	BDL	0.3	0.01	5.4	BDL
4	Downstream of Barchi Nalla at Maulangi	19/1/2022	6.9	2.3	61	BDL	BDL	0.2	0.007	2.5	BDL
		02-03-2022	7.1	2.4	70	BDL	BDL	0.2	0.009	2.7	BDL
		03-04-2022	7.2	2.5	75	BDL	BDL	0.2	0.008	3.1	BDL
		04-07-2022	7.1	2.4	64	BDL	BDL	0.2	0.007	2.3	BDL
		05-05-2022	7.3	2.5	154	BDL	BDL	0.2	0.009	3.8	BDL
		06-08-2022	7.1	2.8	260	BDL	BDL	0.2	0.01	5.3	BDL
		07-06-2022	7.5	2.8	336	BDL	BDL	0.2	0.012	7.5	BDL

Environmental Officer (I/c)
KSPCB, RO, Karwar

Annexure-2

**Status of E-Flow of River - Kali (daily average in
Cusecs for the month of July 2022)**

22-Jan	22-Feb	22-Mar	22-Apr	22-May	22-Jun	22-Jul
4255.22	5948.81	7261.74	7209.99	5097.76	2400.22	1201.34

Sd/-

Environmmnetal Officer (I/c)
RO, KSPCB, Karwar

National Mission for Clean Ganga

Format for submission of Monthly Progress Report in the NGT Matter OA

No. 673 of 2018 (in compliance to NGT order dated 24.09.2020)

For the State of Karnataka

Name of the River : Krishna
Polluted river stretch : Yadurwadi to Tintini bridge (200 km)
Priority IV
Status as on : July-2022

Overall status of the State:

Total Population: Urban Population & Rural Population separately: **394643** (Details Enclosed as Annexure-1)

1. TMC- Devadurga – 28929
2. TMC Lingasugur - 15224
3. Hutti TP - 16525
4. Hutti Notified Area – 13535
5. TMC Chikkodi & TMC Sadalaga -Urban Population- 1,62,136 &
Rural Population-1,58,294

Estimated Sewage Generation (MLD): **37.6 MLD** (Details Enclosed as Annexure-1)

1. TMC- Devadurga – 2.25 MLD
2. TMC Lingasugur – 1.6 MLD
3. Hutti TP -1.6 MLD
4. Hutti Notified Area –1.4 MLD
5. TMC Chikkodi & TMC Sadalaga - Urban-15.56 & Rural-15.19 MLD

I. Details of Sewage Treatment Plant:

- Existing no. of STPs and Treatment Capacity (in MLD):

1. Hatti Gold Mines - 2 Nos of 1.25 MLD each
2. TMC Chikkodi - 5.80 MLD
3. TMC Sadalaga – 3.72 MLD

Total -12.02 MLD

- Capacity Utilization of existing STPs:

1. Hatti Gold Mines - 1.4 MLD

2. TMC Chikkodi – 4.592 MLD

3. TMC Sadalaga – 00 MLD (Since, now it is under repair)

Total - 5.992 MLD

- MLD of sewage being treated through Alternate technology:
-
- Gap in Treatment Capacity in MLD: **31.608 MLD**
- No. of Operational STPs: 3
- No. of Complying STPs: 3
- No. of Non-complying STPs: 1

Details of each existing STP in the State

No.	Location	Existing STP Capacity	Capacity Being Utilized	Operational Status of STP	Compliance Status of STP
1	Hutti Notified Area, Lingasugur	2x1.25 MLD	1.4 MLD	2 nos, Operational	Partially Complied
2	Chikodi	5.80	4.592	Operational	complied
3	Sadalaga	3.72	00	Construction of STP work is completed and now it is under repair	Now it is under repair
4	Total	12.02	5.992	-	-

Details of under construction STPs in the State

No.	Location	Capacity of the plant in MLD	Physical Progress in %	Status of I&D or House sewer connections	Completion Timeline
1	Nil	Nil	Nil	Nil	Nil

Details of proposed STPs in the State

No.	Location	Capacity of the STP proposed in MLD	Status of Project (at DPR Stage/ Under Tendering/ Work to be Awarded)	Likely Date of Completion
1	Town Municipal Council, Lingsugur-Tq, Raichur-Dist.	6.82	Submitted to Govt. by MD, KUWS&DB, Bangalore for administrative approval vide letter no 897/2019-20, dated 04/10/2019, Awaiting approval from Govt.	-
2	Town Municipal Council, Deodurga, RaichurDist	5	Submitted to Govt. by MD, KUWS&DB, Bangalore for administrative approval vide letter no 49/2020-21, dated 08/04/2020, Awaiting approval from Govt.	-
3	Town Municipal Council, Kudachi, RaibagTaluk, Belagavi District	4.30	DPR Prepared by KUWSSB and submitted to DMA	31-07-2021
4	Town Panchayat, ChinchaliRaibagTaluk Belagavi District.	3.88	DPR Prepared by KUWSSB and submitted to DMA	31-07-2021
5	Town PanchayatAinapur, Athani-Taluk, Belagavi District	4.37	DPR Prepared by KUWSSB and submitted to DMA	31-07-2021
6	Town Panchayat Examba ChikkodiTalukBelagavi District.	2.61	DPR Prepared by KUWSSB and submitted to DMA	31-07-2021
7	Town Municipal Council Ugarkurd, AthaniTaluk, Belagavi District	3.2	DPR Prepared by KUWSSB and submitted to DMA	31-07-2021

II. Details of Industrial Pollution:

- No. of industries in the Stretch: 5
- No. of water polluting industries in the State: 5

- Quantity of effluent generated from the industries in MLD: **6.0085 MLD**
- Quantity of Hazardous Sludge generated from the Industries in TPD: **Nil**
- Number of industrial units having ETPs: **5**
- Number of industrial units connected to CETP: **There are no CETP's**
- Number and total capacity of ETPs (details of existing/ under construction / proposed)
Existing : 5 no's and 10.93 MLD.
- Compliance status of the ETPs: **Operational and Complied**
- Number and total capacity of CETPs (details of existing/ under construction / proposed) : **Nil**
- Status of compliance and operation of the CETPs : **Nil**

Town	No. of industries	Industrial discharge	Status of ETPs	Status of CETPs (existing, under construction & proposed)
Lingasugur	M/s Hutti Gold Mines Co., Ltd, Hutti Village, Lingasugur-Tq, Dist-Raichur.	0.46 MLD	2x1.25 MLD capacity Common Treatment Plant (Effluent/Sewage)	Existing
M/s. Shivashakti Sugar Ltd, Soudatti Village, Raibag, Taluk, Belagavi District.	04	4.793	Operational	NA
M/s. Krishna SSK Ni, Sankonatti Village, Athani Taluk, Belagavi District.				

M/s. Ugar Sugar works ltd, Ugarkhurd Village, Athani Taluk, Belagavi District.				
M/s. Hermers Distillery Private limited, Yadravi Vilage, Raibag Taluk, Belagavi District.				

III. Solid Waste Management:

- Total number of Urban Local Bodies and their Population : **255811** (details Enclosed as Annexure- II)
- Current Municipal Solid Waste Generation: **82.68 TPD** (details Enclosed as Annexure- II)
- Number, installed capacity and utilization of existing MSW processing facilities in TPD (bifurcated by type of processing eg- Waste to Energy (Tonnage and Power Output), Compost Plants (Windrow, Vermi, decentralized pit composting), bimethanation, MRF etc: **Enclosed as Annexure- II**
- Action plan to bridge gap between Installed Capacity and Current Utilization of processing facilities (if Gap > 20%): **41.88TPD. - Action plan is yet to be submitted.**
- No. and capacity of C&D waste processing plants in TPD (existing, proposed and under construction): **Nil.**

- Total no. of wards, no. of wards having door to door collection service, no. of wards practicing segregation at source : **153 Wards** (details Enclosed as Annexure- II)
- Details of MSW treatment facilities proposed and under construction (no., capacity, and technology) : **Nil**
- No. and area (in acres) of uncontrolled garbage dumpsites and Sanitary Landfills and no. and area (in acres) of legacy waste within 1km buffer of both side of the rivers:

Sl. No	Local Bodies (7 No's)	Area of uncontrolled garbage dumpsites (Acres)
1	Town Panchayat Examba Chikkodi Taluk, Belagavi District.	--
2	Town Muncipal Council Ugarkurd, Athani Taluk, Belagavi District.	--
3	Town Muncipal Council, Kudachi, Raibag Taluk, Belagavi District	1.0
4	Town Panchayat Chinchali, Raibag Taluk Belagavi District	--
5	Town Panchayat Ainapur, Athani-Taluk, Belagavi District.	--
6	Town Muncipal Council Sadalaga, Chikkodi Taluk, Belagavi District.	0.5
7	Town Muncipal Council Chikkodi, Chikkodi Taluk, Belagavi District.	1.5

- No. of drains falling into rivers and no. of drains having floating racks/screens installed to prevent solid waste from falling into the rivers: **Nil**

Status of ULB wise Management of Solid Waste

ULB	Total MSW generation in TPD	Total MSW being processed in TPD	Existing MSW facilities	Utilization Capacity of the existing MSW facilities	Proposed MSW Facilities & Completion Timeline
TMC- Deodurga, DeodurgaTq, Raichur Dist.	6 T	0	MSW Site Existing	---	Directions were given to all the concerned Local Bodies to take immediate action to
TMC Lingasugur, LingasugurTq, Raichur Dist.	14.4 T	0	MSW Site Existing	---	
Hutti TP, LingasugurTq,	6 T	0	MSW Site Existing	---	

Raichur Dist.					comply with SWM Rules, 2016 from time to time.
Hutti Notified Area, LingasugurTq, Raichur Dist.	8 T	0	MSW site existing. Further, in Hutti Gold Mines, the wet waste is being digested and bio gas is being produced and utilized for canteen.	---	Target date to comply is 31.12.2020.
Town Panchayat Examba Chikkodi Taluk, Belagavi District.	4.5	0	There is no any solid waste management & processing facilities provided by the newly formed ULB's (during 2015)	Not provided	Directions were given to the concerned newly formed (during 2015) Local Bodies to take immediate action to comply with SWM Rules within 30-06-2021
Town Muncipal Council Ugarkurd, Athani Taluk, Belagavi District.	08	0		Not provided	
Town Panchayat Ainapur, Athani-Taluk, Belagavi District.	05	0		Not provided	
Town Panchayat, Chinchali, Raibag Taluk Belagavi District	4.78	0		Not provided	
Town Muncipal Council Sadalaga, Chikkodi Taluk, Belagavi District.	05	02	Soild waste management & processing facilities provided by existing	1. Recyclable waste-0.05MT 2. RDF Material-1.0 MT 3. Low lying area-1.0 MT	31-12-2020

			ULB's	4. Inert-0.45	
Town Municipal Council Chikkodi, Chikkodi Taluk, Belagavi District.	14.5	2.5		a)Engineering pits composting---3.5 MT <u>Dry Waste</u> 1 Recyclable waste-0.15 MT 2 RDF Material-3.81 MT 3 Low lying area-4.40 MT 4 Inert-0.14	
Town Municipal Council, Kudachi, Raibag Taluk, Belagavi District	6.5	1.9		a)Engineering pits composting---1.0 MT <u>Dry Waste</u> 1. Recyclable waste-0.1MT 2. RDF Material-2.0 MT 3. Low lying area-1.0 MT 4. Inert-0.5	
Total	48.28	6.4	-	19.6	-

IV. **Bio-medical Waste Management:**

- Total Bio-medical generation: **360 Kg/day**
- No. of Hospitals and Health Care Facilities: **371 nos**
- Status of Treatment Facility/ CBMWTF:
 - 1. In Raichur zone BMW waste is treated in RIMACT facility.**
 - 2. In Chikkodi zone it is handed over to CBMWTF.**

V. **Hazardous Waste Management:**

- Total Hazardous Waste generation:

A. In Raichur zone :

- 1. Cyanide Tailing- 6,38,540 Tons & stowing sand of 79,152 Tons, (Total 5,59,388 Tons of Cyanide treated ore waste impound in tailing dump).**

2. **Used Oil- 74 liters.**

3. **Discarded Containers-7112 nos. (As per Annual Report From-IV submitted for the year 2019-20).**

B. In Chikkodi zone quantity of 0.041872 TPD is generated.

- No. of Industries generating Hazardous waste: 5
- Treatment Capacity of all TSDFs : **Nil**
- Avg. Quantity of Hazardous waste reaching the TSDFs and Treated : **Nil**
- Details of on-going or proposed TSDF: **Nil**

VI. Plastic Waste Management:

- Total Plastic Waste generation: **0.613 TPD**
- Treatment/ Measures adopted for reduction or management of plastic waste: - **Local bodies have started to hand over plastic waste/ RDF materials to Dalmia Cement (Bharat) Ltd, Yadwad, Cement plant for co-processing in cement kiln. There are no Unregistered Manufacturing or recycling of plastic units.**

VIII. Details of Alternate Treatment Technology being adopted by the State/UT : Local bodies have started to hand over plastic waste/ RDF materials to Dalmia Cement (Bharat) Ltd, Yadwad, Cement plant for co-processing in cement kiln.

VII. Identification of polluting sources including drains contributing to river pollution and action as per NGT order on in situ treatment: Enclosed as Annexure-III

VIII. Details of Nodal Officer appointed by Chief Secretary in the State/UT: ----

IX. Details of meetings carried under the Chairmanship Chief of Secretary in the State/UT: ----

X. Latest water quality of polluted river, its tributaries, drains with flow details and ground water quality in the catchment of polluted river: Enclosed as Annexure-IV

Good irrigation practices being adopted by the State:

1. Crop diversification: Replacement of high water demanding commercial crops with low water requiring crops like Pulses and Oilseeds particularly in Command areas by mandating at Government level.

2. Micro Irrigation: Adoption of Micro irrigation practices for all the crops and making Micro irrigation technology easily accessible at the rural level.
3. Making Ground Water extraction beyond a specific limit punishable under the Act (Not allowing Borewell digging activities in vulnerable or exploited areas).
4. Crop Intensification: Providing incentives to the farmer for taking up Crop intensification in the command areas.
5. Modification in Surface Irrigation Methods: Surface water can be utilised in a minimised way by adopting alternate row irrigation system.
6. Mulching Practices: Any organic or inorganic materials can be used for mulching to reduce evapotranspiration, thereby reducing irrigation intervals and water amount.

IX. **Rain Water Harvesting:** Letter addressed to the Project Director, DUDC & Project Director, ZP, Belagavi for compliance.

X. **Demarcation of Floodplain and removal of illegal encroachments:** The 16 villages situated in the bank of Krishna river will be warned by Revenue department as per the flood memorandum through early warning arrangement.

XI. **Maintaining minimum e-flow of river:** Letter addressed to the Executive Engineer, Major Irrigation Department, Chikkodi for compliance.

XII. **Plantation activities along the rivers:** Letter addressed to the DCF, Gokak, Karnataka Forest Department for compliance.

XIII. **Development of biodiversity park:** Letter addressed to the DCF, Gokak, Karnataka Forest Department for compliance.

XIV. **Reuse of Treated Water:**--The industrial effluent after treatment is used on land for irrigation and partially recycled back into process. All the industries i.e. 03 No's of sugar industries and 02 N Distillery units have installed OCEMS.

Details of treated trade effluent used for irrigation in the agriculture land

Sl.No	Name of the industry	Total agriculture land (Acres)
1	M/s. Shivashakti Sugar ltd, Soudatti Village, RaibagTaluk, Belaga District.	220
2	M/s. Krishna SSK Ni, Sankonatti Village, Athani Taluk, Belagavi District.	156
3	M/s. Ugar Sugar works Ltd, Ugarkhurd Village, AthaniTaluk,Belagavi District.	800

XV. **Model River being adopted by the State & Action Proposed for achieving the bathing quality standards:**--Nil

XVI. Status of Preparation of Action Plan by the 13 Coastal States:---NA

XVII. Regulation of Mining Activities in the State/UT: There is no mining active located in the Krishna river basin.

XVIII. Action against identified polluters. Law violators and officers responsible for failure for vigorous monitoring-Meeting held on 19-11-2020 at Deputy Commissioner Office Belagavi along with Commissioners/Chief Officers of the Local Bodies and direction given to comply with the provisions of the Water Act 1974, Solid waste management Rules, 2016, Plastic waste management Rules, 2016, Bio-medical waste management Rules, 2016 and Construction and Demolition waste (Management) Rules, 2016.

Meeting held on 09-02-2021 under the Chairmanship of Deputy Commissioner at Deputy Commissioner Office Belagavi along with Commissioners/Chief Officers of the Local Bodies and direction given to comply with the provisions of the Water Act 1974, Solid waste management Rules, 2016, Plastic waste management Rules, 2016, Bio-medical waste management Rules, 2016 Construction and Demolition waste (Management) Rules, 2016 and E-waste (Management) Rules, 2016. The other concerned Departments were informed to take action and to furnish details within 5th of every month.

XIX. Overall progress of the month:
Please provide overall progress achieved in terms of all the above points compared to previous month---Nil

Annexure-1

Sl.No	Local Body	Population-2011	Quantity of sewage generation in MLD	STP provided not provided
1	TMC-Devadurga	28929	2.25	Not provided
2	TMC Lingasugur	15224	1.6	Not provided
3	Hutti TP	16525	1.6	Not provided
4	Hutti Notified Area	13535	1.4	Being treated in 2x1.25 MLD STP provided at Hatti Gold Mines
5	TMC Chikkodi	Urban Population - 1,62,136 & Rural	Urban- 15.56 & Rural- 15.19	Provided of capacity 5.80 MLD
6	TMC Sadalaga	Population -1,58,294		Provided of capacity 3.72MLD
7	Total	382,461	37.6	12.02

Annexure-II

Sl. No	Name of Local Body	Population (census2011)	Total Solid Waste Generation (TPD)	Proposed Achievable target	Present Status
1	TMC- Deodurga, DeodurgaTq, Raichur Dist.	28929	6	Directions were given to all the concerned Local Bodies to take immediate action to comply with SWM Rules, 2016 from time to time. Target date to comply is 31.12.2020.	MSW Site Existing
2	TMC Lingasugur, LingasugurTq, Raichur Dist.	34932	14.4		MSW Site Existing
3	Hutti TP, LingasugurTq, Raichur Dist.	16278	6		MSW Site Existing
4	Hutti Notified Area, LingasugurTq, Raichur Dist.	13536	8		MSW siteexisting. Further, in Hutti Gold Mines, the wet waste is being digested and bio gas is being produced and utilized for canteen.
5	Town Panchayat Examba Chikkodi Taluk, Belagavi District.	15224	4.5	-	0
6	Town Municipal Council Ugarkurd, Athani Taluk, Belagavi District.	23762	08	-	0

7	Town Muncipal Council, Kudachi, Raibag Taluk, Belagavi District	23154	6.5	-	1.9 T, Vermi composting and Engineering pit composting
8	Town Panchayat, Chinchali, Raibag Taluk Belagavi District	18986	4.78	-	00
9	Town Panchayat Ainapur, Athani-Taluk, Belagavi District.	18913	05	-	00
10	Town Muncipal Council Sadalaga, Chikkodi Taluk, Belagavi District.	23790	05	-	02 T, Vermi composting
11	Town Muncipal Council Chikkodi, Chikkodi Taluk, Belagavi District.	38307	14.5	-	2.5 T, Vermi composting and Engineering pit composting
12	Total	255811	82.68		

Details of no of Ward, Door to Door collection and Segregation

Name of the Local Bodies	Total No wards	No of wards Door to Door collection	No of wards practicing segregation
Town Panchayat Examba Chikkodi Taluk, Belagavi District.	17	16	12
Town Muncipal Council Ugarkurd, AthaniTaluk, Belagavi District.	23	23	18
Town Muncipal Council, Kudachi, RaibagTaluk,	23	23	19

Belagavi District			
Town Panchayat, Chinchali, Raibag Taluk Belagavi District	19	19	16
Town Panchayat Ainapur, Athani-Taluk, Belagavi District.	19	19	12
Town Municipal Council Sadalaga, Chikkodi Taluk, Belagavi District.	23	23	19
Town Municipal Council Chikkodi, Chikkodi Taluk, Belagavi District.	23	23	10
Total	147	146	106

Annexure-III
Sources including Nala/Drains joining to River – Krishna and its Water Quality

Sl No	Location	pH	BOD	COD	TSS
1	Sunakal Nala	7.7	2.2	26	20
2	Halabhavi Nala	8.00	2.2	22	8
3	Jaladurga Nala	8.25	2	25	8
4	Gonavatla Nala	8.20	3	24	21
5	Guntagola Nala	8.05	3	28	20
6	Ramroti Nala	8.00	3	25	16
7	Raidurga Nala	8.35	3	33	18

Status of Water Quality of River – Krishna @ Tintani Bridge

Year	DO (mg/L)		BOD(mg/L)		Faecal Coliform (MPN/100ml)		Total Coliform (MPN/100ml)		Class
	Min	Max	Min	Max	Min	Max	Min	Max	
2017-18	6.6	7.6	2	2.5	110	350	920	1600	C
2018-19	7	7.6	2	3	110	1000	500	3200	C
2019-20	6.6	7.6	2	2.5	110	350	920	1600	C

Identification of polluting sources including drains contributing to river pollution and action as per NGT order on insitu treatment:

Sl. No	Name of the point were collected the sample	Latitude Longitude	Population	Flow in KL
1	Yadurwadi	16.60568, 74.68154	8613	344.2
2	Kalloli	16.57535, 74.64262	5171	206.84
3	Yadur	16.57114, 74.66414	4261	170.44
4	Ankali	16.547345, 74.682533	11261	450.44
5	BavanSaudatti	16.558274, 74.702167	6232	249.28
6	Diggewadi	16.567793, 74.746118	4617	184.68
7	Chinchalli	16.343296, 74.474674	4483	179.32
8	Malawad	16.344413, 74.473057	3446	137.84
9	Krishna Kittur	16.381595, 74.544653	5217	208.68
10	Shirgur	16.365143, 74.55916	2385	95.4
11	Kudachi	16.63838, 74.84928	23154	926.16
12	Sapatsagar	16.633246, 74.948080	4352	174.08
13	Agarani	16.394606, 74.575065	1018	40.72
14	Hulagabali	16.659864, 74.992670	8359	334.36
15	NadiIngalgaon	16.646961, 74.997551	5070	202.8
16	Darur	16.637928, 75.021071	5681	227.24
17	Halyal	16.641507, 75.022056	5169	206.76
18	Avarkhod	16.630357, 75.030256	3437	137.48
19	Khavatakoppa	16.596084, 75.038497	3484	139.36
20	Shegunshi	16.572303, 75.053860	5793	231.72
21	Satti	16.568606, 75.077527	9984	399.36
22	Nadeshwar	16.545675, 75.092835	5784	231.36
23	Janawad	16.552266, 75.161556	3558	142.32
24	Savadi	16.589390, 75.157020	7977	319.08
25	Shirhatti	16.365374, 75.123295	5726	229.04
26	Zunjarwadi	16.37865, 75.132367	4062	162.48

Note: Insitu treatment proposal is under planning stage.

Status of Water Quality of River – Krishna in year 2020-21

Sl. No	Year	Locations	pH	BOD	Dissolved Solids	Conductivity	COD	Oil and Grease
1	2020-21	Halyal	8.08	2.94	760	1198	36	BDL
2		Avarkhod	8.34	2.71	400	645	32	BDL
3		Darur	8.14	3.08	400	647	40	BDL
4		Sapatsagar	8.26	2.46	360	595	28	BDL
5		NadiIngalgaon	8.36	2.83	400	648	40	BDL
6		Khavatakoppa	8.31	2.46	360	580	32	BDL
7		Shegunshi	8.42	2.34	480	760	28	BDL

Sl.No	Year	Locations	pH	BOD	Dissolved Oxygen	Dissolved Solids	Conductivity	COD	Oil and Grease	Total Coliforms	Fecal Coliforms
1	2020-21	Satti	8.47	1.26	7.8	520	818	16	BDL	920	540
2		Nandeshwar	8.31	0.54	8.3	600	940	12	BDL	920	540
3		Janawad	8.23	4.38	7.4	640	991	52	BDL	1600	920
4		Savadi	8.41	3.42	7.6	680	1068	40	BDL	1600	920
5		Shirahatti	8.31	0.78	8.3	640	998	28	BDL	920	540
6		Zunjarwad	8.25	0.9	7.2	640	1000	28	BDL	920	540

Sl. No	Year	Locations	pH	BOD	DO	DS	Conductivity	COD	O & G	TC	FC
1	2020-21	Avarkhod	8.31	1.8	6.7	640	1010	24	BDL	920	540
2		Agrani	8.24	2.1	5.7	480	768	28	BDL	920	540
3		Kavatakoppa	8.2	20.7	4.8	480	760	36	BDL	1600	920
4		NadiIngalgaon	8.11	2.17	4.3	560	880	36	BDL	1600	920
5		Hulagaballi	8.35	1.5	5.5	480	764	32	BDL	920	540
6		Halyal	7.97	6.15	1.8	680	1068	72	BDL	3200	1840
7		Shegunshi	8.26	1.5	5.8	480	758	24	BDL	1600	920
8		Darur	8.13	1.86	5.7	480	762	28	BDL	1600	920
9		Sapsagar	8.56	1.74	5.9	520	838	12	BDL	1600	920

Annexure-IV

Status of Ground Water Quality in the villages located on the polluted stretch of River – Krishna

Sl. No.	Grama panchayath	Village/ habitation	Type of source (bw/ surface well/ filter)	Ph value(013)	Turbidity(001)	Total dissolved solids (TDS) (015)	Total Alkalinity	Nitrate(006)	Fluoride(003)	Chloride(005)	Total alkalinity(018)	Total hardness(016)	Sulphate(007)	Calcium	Magnesium
								As no3	As(f)	(as cl)	Ascaco3	As caco3	(as so4)	As Ca	As Mg
				6.5-8.5	(NTU)	(mg/l)	(mg/l)	(mg/l)	(mg/l)	(mg/l)	(mg/l)	(mg/l)	(mg/l)	(mg/l)	(mg/l)
					(1-5)	500-2000	200-600	45-n.r.	1.0-1.5	250-1000	200-600	200-600	200-400	75-200	30-100
1	Hutti Notified Area	Hutti	bw	8.10	8	610	224	0.96	1.28	114	224	216	160	53	20

Sl.no.	Gramapanchayath	Village/ habitation	Type of source (bw/ surface well/ filter)	Ph value(013)	Turbidity(001)	Total dissolved solids(015)	Electrical conductivity (e.c.)	Nitrate(006)	Fluoride(003)	Chloride(005)	Total alkalinity(018)	Total hardness(016)	Free residual chlorine(017)	Sulphate(007)	Total iron(004)
								As no3	As(f)	(as cl)	Ascaco3	As caco3		(as so4)	(as fe)
				6.5-8.5	(ntu)	(mg/l)		(mg/l)	(mg/l)	(mg/l)	(mg/l)	(mg/l)	(mg/l)	(mg/l)	(mg/l)
					(1-5)	500-2000		45-n.r.	1.0-1.5	250-1000	200-600	200-600	0.2-1.0	200-400	1.0-n.r.
1	Kallol	Kallol	Bw	7.32	0.05	490	820	11	0.15	130	212	276	0.00	30	0.16
2	Yadur	Yadur	Bw	7.35	0.05	600	980	14	0.58	130	236	336	0.00	48	0.1
3	Ankali	Ankali	Bw	7.67	0.05	400	670	10	0.23	46	284	296	0.00	40	0.05
4	Bavansavad	Savadatt	Bw	7.89	0.10	510	920	20	0.15	178	132	206	0.00	64	0.10

	atti	i													
5	Diggewadi	Diggewadi	Serface	7.85	0.05	420	840	23	0.06	166	188	238	0.04	112	0.07
6	Chinchali	Chinchali	Bw	7.86	0.05	560	930	28	0.23	202	368	232	0.00	54	0.01
7	Kusnal	Malawad	Bw	7.20	0.05	2130	4060	6	0.62	700	680	880	0.00	410	0.11
8	Krishna kittur	K kittur	Bw	7.16	0.05	1385	2560	15	0.78	448	360	560	0.00	250	0.12
9	Shirgur	Shirgur	Bw	7.42	0.05	1070	1980	42	0.14	338	222	448	0.00	152	0.10
10	Saptasagar	Ssaptasagar	Bw	8.44	0.1	1540	2750	12	0.21	532	400	560	0.00	310	0.14
11	Parthanalli	Agrani	Bw	6.79	1.0	840	1680	19	0.55	320	380	240	0.00	192	0.09
12	Hulagbali	Hulagbali	Bw	8.12	0.05	1240	2210	18	0.45	336	400	520	0.00	266	0.21
13	Nadiingalgon	Nadiingalgon	Bw	8.35	0.1	1680	2900	12	0.44	560	520	640	0.00	320	0.21
14	Darur	Darur	Bw	8.16	0.1	900	1420	11	0.21	224	320	480	0.00	120	0.28
15	Halyal	Halyal	Bw	7.93	0.05	1290	2270	19	0.57	420	280	480	0.00	283	0.08
16	Naganurp.k	Awarkhod	Bw	8.08	0.1	1150	2320	17	0.45	448	520	480	0.00	108	0.16
17	Shankarahatti	Kavatko ppa	River	9.11	1	970	1785	15	0.22	336	440	480	0.00	84	0.2
18	Shegunashi	Shegunashi	Bw	7.8	0.05	1950	3590	24	0.26	616	640	760	0.00	378	0.21
19	Satti	Satti	Bw	7.59	0.10	2370	4500	8	0.37	900	500	1020	0.00	230	0.29

20	Nandeshwar	Nandes hwar	Bw	7.6	0.1	1100	1835	5	0.34	252	240	520	0.00	224	0.21
21	Mahishwadg i	Janawad	Bw	8.29	0.1	1284	2260	14	0.25	474	640	520	0.00	170	0.16
22	Savadi	Savadi	Bw	7.57	0.1	2990	5020	21	0.53	1036	560	1280	0.00	392	0.1
23	Shirahatti	Shirahat ti	Bw	7.26	0.10	2100	3980	22	0.37	672	500	840	0.00	400	0.07
24	Jhunjurwad	Jhunjur wad	Bw	7.61	0.10	1465	2750	18	0.61	532	374	640	0.00	194	0.07

National Mission for Clean Ganga

Format for submission of Monthly Progress Report in the NGT Matter OA No. 673 of 2018 (in compliance to NGT order dated 24.09.2020) For the State of Karnataka

Name of the River	River Lakshmantheertha
Polluted river stretch	Hunsur to Kattemalavadi
Priority	III
Status as on	July-22

Overall status of the State:

Particulars		CMC Hunsur
I.	Total Population: Urban Population & Rural Population separately	50850
II.	Estimated Sewage Generation (MLD):	5.5 MLD

III. Details of Sewage Treatment Plant:

Particulars	CMC Hunsur
Existing no. of STPs and Treatment Capacity (in MLD):	3.91 MLD
Capacity Utilization of existing STPs:	3.91 MLD
MLD of sewage being treated through Alternate technology:	0
Gap in Treatment Capacity in MLD:	1.59 MLD
No. of Operational STPs:	1
No. of Complying STPs:	0
No. of Non-complying STPs:	1

Details of each existing STP in the State

Name of the Local Body	Location	Existing STP Capacity	Capacity Being Utilized	Operational Status of STP	Compliance Status of STP
CMC Hunsur	Kalukunike Village, Hunsur Taluk	3.91 MLD	3.91 MLD	Operational	Not Complied

Details of under construction STPs in the State

Name of the Local Body	Location	Capacity of the plant in MLD	Physical Progress in %	Status of I&D or House sewer connections	Completion Timeline
CMC Hunsur	Kalukunike Village, Hunsur Taluk	Nil	Nil	50% house hold connections is completed & remaining works is under progress DPR for Rs. 80.0 Crores is prepared for laying UGD network for new extensions & to upgrade the existing STP to SBT Technology.	31-03-2021

Details of proposed STPs in the State

Name of the Local Body	Location	Capacity of the STP proposed in MLD	Status of Project (at DPR Stage/ Under Tendering/ Work to be Awarded)	Likely Date of Completion
CMC Hunsur	Kalukunike Village, Hunsur Taluk	Up gradation of existing 3.91 MLD STP to 4.09 MLD.	Revised DPR is prepared by KUWS&DB, Mysuru Division for Rs. 26.80 Crores to divert the sewage discharged in to river through storm water drain by providing additional 2 Nos. of wetwell for 2 drains. Upgradation of existing UGD networks. Upgradation of existing STP 3.91 MLD to 8.0 MLD with SBR Technology. DPR is approved	March - 2021

IV. Details of Industrial Pollution:

Particulars	CMC Hunsur
No. of industries in the State:	7 Nos.
No. of water polluting industries in the State:	4
Quantity of effluent generated from the industries in MLD:	0.019 MLD
Quantity of Hazardous Sludge generated from the Industries in TPD:	0.007572 TPD
Number of industrial units having ETPs:	4Nos
Number of industrial units connected to CETP:	0
Number and total capacity of ETPs (details of existing/ under construction / proposed)	No. of ETP-4, Capacity-0.019 Under construction-0, Capacity-0 Proposed-0. Capacity-0
Compliance status of the ETPs:	Complied
Number and total capacity of CETPs (details of existing/ under construction / proposed)	0

Status of compliance and operation of the CETPs

Town	No. of industries	Industrial Discharge	Status of ETPs	Status of CETPs (existing, under construction & proposed)
CMC Hunsur	Not Applicable			

V. Solid Waste Management:

Particulars	CMC Hunsur
Total number of Urban Local Bodies and their Population	50850
Current Municipal Solid Waste Generation	23 TPD
Number, installed capacity and utilization of existing MSW processing facilities in TPD (bifurcated by type of processing eg- Waste to Energy (Tonnage and Power Output), Compost Plants (Windrow, Vermi, decentralized pit composting), biomethanation, MRF etc	• Composting Existing – 9.43 Gap – Nil • Sanitary landfill Existing–Nil Gap – 5.52
Action plan to bridge gap between Installed Capacity and Current Utilization of processing facilities (if Gap > 20%)	DPR for Rs. 1.76 Crores is approved to provide compost plant & sanitary land fill site & the same is to be undertaken. At present the solid waste is dumped in the site without any treatment.
No. and capacity of C&D waste processing plants in TPD (existing, proposed and under construction)	0
Total no. of wards, no. of wards having door to door collection service, no. of wards practicing segregation at source	• Door to door collection 31/31 Wards.
Details of MSW treatment facilities proposed and under construction (no., capacity, and technology)	Segregationpractice-20 Wards
No. and area (in acres) of uncontrolled garbage dumpsites and Sanitary Landfills	Nil
No. and area (in acres) of legacy waste within 1km buffer of both side of the rivers	NIL
No. of drains falling into rivers and no. of drains having floating racks/screens installed to prevent solid waste from falling into the rivers	Nos. of drains 2 Nos. of drains having floating racks / screen – Nil

Status of ULB wise Management of Solid Waste

Name of the ULB	Total MSW generation in TPD	Total MSW being processed in TPD	Existing MSW facilities	Utilization Capacity of the existing MSW facilities	Proposed MSW Facilities & Completion Timeline
CMC Hunsur	23	10	1	10	DPR for Rs. 1.76 Crores is approved for processing of entire MSW & currently work is assigned to contractor is going on.

VI. Bio-medical Waste Management:

Particulars	CMC Hunsur
Total Bio-medical generation:	0.1597 Kg/day
No. of Hospitals and Health Care Facilities:	Bedded: 18 Non Bedded: 50
Status of Treatment Facility/ CBMWTF:	CBMWTF

VII. Hazardous Waste Management:

Particulars	CMC Hunsur
Total Hazardous Waste generation:	0.007575 TPA
No. of Industries generating Hazardous waste	3Nos
Treatment Capacity of all TSDFs	NA
Avg. Quantity of Hazardous waste reaching the TSDFs and Treated	NA
Details of on-going or proposed TSDF	NA

VIII. Plastic Waste Management:

Particulars	CMC Hunsur
Total Plastic Waste generation:	0.45 TPD
Treatment/ Measures adopted for reduction or management of plastic waste:	Nil

Particulars	CMC Hunsur
IX. Details of Alternate Treatment Technology being adopted by the State/UT	-
X. Identification of polluting sources including drains contributing to river pollution and action as per NGT order on insitu treatment:	2 drain is identified & monitored & the drain is yet to be connected.
XI. Details of Nodal Officer appointed by Chief Secretary in the State/UT:	--
I. Details of meetings carried under the Chairmanship Chief of Secretary in the	--

State/UT:	
II. Latest water quality of polluted river, its tributaries, drains with flow details and ground water quality in the catchment of polluted river;	Status of water quality of polluted rivers in Annexure-1.
III. Ground water regulation:	As per the District Ground water Authority data submitted for the year 2020 in their Hand Book CMC Hunsur comes under safer zone as per ground water resources assessment and there is no over exploitation of ground water in the region.
IV. Good irrigation practices being adopted by the State:	---
V. Rain Water Harvesting:	Rain water harvesting is made mandatory for new constructions, CMC has taken up awareness programmes to educate the people about river flooding during Monsoon
VI. Demarcation of Floodplain and removal of illegal encroachments:	During the month of September Paper advertisements were issued to the residents located on the banks on the river Lakshmanatheetha about flooding by CMC and early warning arrangement in consultation with revenue department from Cauvery Neeravari Nigam Ltd is carried out
VII. Maintaining minimum e-flow of river:	Flow data of Hydrological observation Sites is available in Central water commission Website and further implementation from irrigation department will be initiated
VIII. Plantation activities along the rivers:	As of now there are no plantations on the banks of river Lakshmantheertha in the polluted stretch since the area is confined to CMC limit
IX. Development of biodiversity park:	As of now, there are no Bio diversity parks in this stretch
X. Reuse of Treated Water:	--
XI. Model River being adopted by the State & Action Proposed for achieving the bathing quality standards:	--
XII. Status of Preparation of Action Plan by the 13 Coastal States:	NA
XIII. Regulation of Mining Activities in the State/UT:	Nil
XIV. Action against identified polluters, law violators and officers responsible for failure for vigorous monitoring	Nil
XV. Overall progress of the month: Please provide overall progress achieved in terms of all the above points compared to previous month.	a) With respect to treatment & disposal of sewage effluent the LB's have taken steps to operate the existing STPs & action plan for up gradation of the existing STPs is being prepared by KUWS&DB & the same is approved by the Government. b) With respect to Solid Waste Management by Municipalities, steps have been taken process the Solid Waste with the existing compost facilities and works followed by tendering for

	expanding the same along with sanitary land fill sites construction are under progress. c) District level meeting on Polluted river stretches was held on 3-3-2021 under the Chairmanship of Minister C.P Yogeshwar. As per the directions of Minister Local Bodies were directed to use the available funds of the CMC to divert the Missing links of sewage to STP d) As per the proceedings of the meeting conducted on 24.09.2021 under the chairmanship of Hon`ble Subhash Adi Former Judge, High Court of Karnataka and Upa Lokayuktha, Government of Karnataka and Chairperson National Green Tribunal State Level Committee Karnataka Constituted by Hon`ble NGT in OA No 606/2018 , “the missing links sewage effluent discharged into storm water drain shall be diverted to nearby STPs /Wet wells by providing interception and diversion system by adopting low cost treatment facilities” the same is communicated to ULB`s for further action. e) DPR approved by the Government to divert the sewage discharge into river through storm water drain by providing additional 2 Nos. of wetwell for 2 drains, Upgradation of existing STP 3.91 MLD to 8 MLD with SBR technology and UGD networks for Rs. 26.8 Crores. f) Short term tender notification has been called by the KUWS&DB through E-procurement portal tender no: KUWSDB/2021-22/WS/WORK_INDENT2943 on 06-04-2021 with respect to rejuvenation of UGD systems, construction/ upgradation of STPs, providing sewer networks and outfall sewer lines, construction of wetwells, providing rising mains and other related works along with operation and maintenance of STPs as per NGT directions. Qualified tender agencies proposal has to be placed for technical evaluation committee for approval. g) The tender of Rs. 20,12,49,000/- has been assigned to M/s Akhil Infra Projects Pvt Ltd, Ballari on 31-12-2021 for the work of “ Providing/Rejuvenation of UGD scheme to Hunsur city as per NGT standards including O&M for 5 years.
--	--

Annexure-1

XIII Status of Water Quality Assessment of polluted rivers in Annexure-1

Sl. No.	Location	Year	DO(mg/l)	BOD(mg/l)	Fecal Coliform (MPN/100 ml)	Totalcoliform (MPN/100 ml)
1	D/S of Lakshmantheertha in New road bridge of Bengaluru-Bhantwala Road at Hunsur town	July-22	5.1	4.5	330	2200
2	D/S of Lakshmantheertha at water barrage near Kattemalalavadi Village	July-22	5.8	4.0	380	2400

National Mission for Clean Ganga

Format for submission of Monthly Progress Report in the NGT Matter OA

No. 673 of 2018 (in compliance to NGT order dated 24.09.2020)

For the State of Karnataka

Name of the River : Malaprabha River
Polluted river stretch : Khanapur to Ramdurg
Priority : III
Status as on : As on 31.07.2022.

Overall status of the State:

**I. Total Population: Urban Population & Rural Population separately: Urban----1,81,045,
Rural---- 80,795**

II. Estimated Sewage Generation (MLD): 34.48.

III. Details of Sewage Treatment Plant:

- Existing no. of STPs and Treatment Capacity (in MLD): **One STP with Capacity 8.28 MLD (Bailhongal)**
- Capacity Utilization of existing STPs: **: 4.5MLD**
- MLD of sewage being treated through Alternate technology: **NA**
- Gap in Treatment Capacity in MLD: **---**
- No. of Operational STPs: **One**
- No. of Complying STPs: **One**
- No. of Non-complying STPs: **NIL**

Details of each existing STP in the State

No.	Location	Existing STP Capacity	Capacity Being Utilized	Operational Status of STP	Compliance Status of STP
1	Bailhongal	8.28 MLD	4.5MLD	Operating	Complying

Details of under construction STPs in the State

No.	Location	Capacity of the plant in MLD	Physical Progress in %	Status of I&D or House sewer connections	Completion Timeline
1	Ramdurg	3.30 & 1.00	75 %	House sewer yet to be connected	July-2022.

Details of proposed STPs in the State

No.	Location	Capacity of the STP proposed in MLD	Status of Project (at DPR Stage/ Under Tendering/ Work to be Awarded)	Likely Date of Completion
1	Khanapur	1.00	The TP, Khanapur has proposed 1 MLD (MBBR) STP. The estimates are prepared and approved by KUWS & DB. The appointing of contractors is under progress. Copy is enclosed.	Tender awarded to M/s. M N Ramesh, Tumkur.
2	Munavalli	5.30	DPR submitted to the Govt. For Approval vide Central Office Ltr No.1917, Dtd:28.10.2019. Tender is invited . Copy enclosed. STP site selection is completed.	Tender awarded to M/s. M N Ramesh, Tumkur.
3	M.K. Hubli	4.40	DPR submitted to the Govt. For Approval vide Central Office Ltr No.1916, Dtd:18.05.2020. Tender is invited . Copy enclosed. STP site selection is completed.	Tender awarded to M/s. M N Ramesh, Tumkur.
4	Savadatti	8.50	DPR submitted to the Govt. For Approval vide Central Office Ltr No.01, Dtd:02.04.2019. The local body authorities have constructed settling tanks in the nala joining the river. Tender is invited . Copy enclosed. STP site selection	Tender awarded to M/s. M N Ramesh,

			is completed.	Tumkur.
--	--	--	---------------	---------

IV. Details of Industrial Pollution:

- No. of industries in the State: :04
- No. of water polluting industries in the State: :NIL
- Quantity of effluent generated from the industries in MLD: :2684.6 (KLD)
- Quantity of Hazardous Sludge generated from the Industries in TPD: 0.00335 (KLPD)
- Number of industrial units having ETPs: : 04
- Number of industrial units connected to CETP: : No CETP.
- Number and total capacity of ETPs (details of existing/ under construction / proposed):
Existing.

Sl. No.	Name of the industry	Sugar/ Distillery	ETP capacity in KLD
1	Laila sugars Ltd. Khanapur Tq. Belagavi Dist. Karnataka	Sugar	1000 KLD
2	Malaprabha SSK Niyamit, M.K. Hubli Bailhongal Tq. Belagavi Dist. Karnataka	Sugar & Distillery	400 KLD
3	Renuka Sugars Ltd., Munavalli, Soundatti Tq. Belagavi Dist. Karnataka	Sugar & Distillery	800 KLD
4	EID parry Sugars Ltd., Khanpet, Ramdurg Tq. Belagavi Dist. Karnataka	Sugar & Co-gen	550 KLD

- Compliance status of the ETPs: **Complied**
- Number and total capacity of CETPs (details of existing/ under construction /proposed): **NA**
- Status of compliance and operation of the CETPs: **NA**

V. Solid Waste Management:

- Total number of Urban Local Bodies and their Population: **06 & Population-1,92,404.**
- Current Municipal Solid Waste Generation: **68 (TPD).**

- Number, installed capacity and utilization of existing MSW processing facilities in TPD (bifurcated by type of processing eg- Waste to Energy (Tonnage and Power Output), Compost Plants (Windrow, Vermi, decentralized pit composting), bimethanation, MRF etc: 06 , Number, installed capacity & utilization of existing MSW processing facilities are **submitted in table-1**.
- Action plan to bridge gap between Installed Capacity and Current Utilization of processing facilities (if Gap > 20%)
- No. and capacity of C&D waste processing plants in TPD (existing, proposed and under construction): **Nil**
- Total no. of wards, no. of wards having door to door collection service, no. of wards practicing segregation at source: **Total no. of wards—138, 137 (D-D collection), 92 no. of wards practicing segregation at source.**
- Details of MSW treatment facilities proposed and under construction (no., capacity, and technology): **Proposed at M K Hubli.**
- No. and area (in acres) of uncontrolled garbage dump sites and Sanitary Landfills: **Already submitted**
- No. and area (in acres) of legacy waste within 1km buffer of both side of the rivers: **Already submitted**
- No. of drains falling into rivers and no. of drains having floating racks/screens installed to prevent solid waste from falling into the rivers:

Table-1
Status of ULB wise Management of Solid Waste

ULB	Total MSW generation in TPD	Total MSW being processed in TPD	Existing MSW facilities	Utilization Capacity of the existing MSW facilities	Proposed MSW Facilities & Completion Timeline
Bailhongal	18	05	Compound wall, borewell, connecting road, windrow platform, sanitary	17.25 TPD	

			land fill, weigh bridge,dry waste collection centre, Mansoon shed, Tree plantation, Plastic bailing m/c, segregation & shredding M/cs,		----
Savadatti	14	04	Windrow platform, Vermi composting	04	6 Months
Ramdurg	16	04	22 TPD	16 TPD	----
Munavalli	10	2.5	Composting	----	3 Months
Khanapur	06	2.4	Aerobic Composting	Fertilizer & it has been using in ULB gardens.	6 Months
M K Hubli	04	00	There is no any solid waste management & processing facilities provided by the newly formed ULB	0	6 Months

VI. Bio-Medical Waste Management:

- Total Bio-medical generation: **0.301 Tons/day.**
- No. of Hospitals and Health Care Facilities: **167 Nos (Hopsitals & HCEs).**
- Status of Treatment Facility/ CBMWTF: **Handed over to CBMWTFs.**

M/s.Belgaum Green Environment Management Ltd, Haroogoppa-Murgod Cross, Savadatti-Tq, Belagavi-Dist and, 2. M/s.Rio Green, Hubballi. The existing M/s. Association of Medical Establishments, Khasbag, Belagavi-Tq & Dist, closed due to non-compliances.

VII. Hazardous Waste Management:

- **Total Hazardous Waste generation:** 0.0038 KLPD.
- **No. of Industries generating Hazardous waste:** 04.
- **Treatment Capacity of all TSDFs:** NA.
- **Avg. Quantity of Hazardous waste reaching the TSDFs and Treated:** NA.
- **Details of on-going or proposed TSDF:** NA.

VIII. Plastic Waste Management:

- **Total Plastic Waste generation:** 0.98 Tons/Day (Local Bodies).

.Treatment/ Measures adopted for reduction or management of plastic waste:Local bodies have started to hand over plastic waste/ RDF materials to Dalmia Cement (Bharat) Ltd, Yadwad, Cement plant for co-processing in cement kiln. There are no Unregistered Manufacturing or recycling of plastic units.

- IX. **Details of Alternate Treatment Technology being adopted by the State/UT** Local bodies have started to hand over plastic waste/ RDF materials to Dalmia Cement (Bharat) Ltd, Yadwad, Cement plant for co-processing in cement kiln.
- X. **Identification of polluting sources including drains contributing to river pollution and action as per NGT order on insitu treatment:** Already submitted.

Malaprabha River Right Bank Tributaries Nala/Halla.

Sl No.	Name of the Stations	Latitude	Longitude
1	Water sample collected from Karambala nala sewage confluence point	15.622106	74.527977
2	B/w water sample collected at Karambal Water supply	15.622096	74.528001
3	Water sample collected at Karlaga Road Bridge	15.609526	74.550976
4	Hand pump water sample collected near Ramling Temple Karlaga Village	15.616205	74.555852
5	Bore well water sample collected at Kodachwad village water supply	15.656697	74.611666
6	Bore well Water sample collected at Hiremunoli near Govt. Hig School	15.668768	74.630596
7	Water sample collected from Nala near Chikkmunoli bridge	15.661303	74.645149
8	Bore well Water sample collected at Sri. Gopal B. Belawani agri field Chikkamunoli	15.661496	74.645254
9	Bore well Water sample collected at Kerkoppa village water supply	15.680876	74.694936
10	Water sample collected from Tattihala between Itagi and Itagi cross	15.675344	74.704193
11	Malaprabha River sample collected at Holemmadevi temple Hunasikatti (Malaprabha SSK D/s)	15.7055728	74.750451
12	Water sample collected at Holinagalapur Nala Bridge,	15.713633	74.805175
13	Bore well water sample collected from water supply, Gudadur	15.718601	74.819806
14	Malaprabha River back water sample collected at Nayanagar Bridge	15.451554	74.523209
15	Renuka Sugars Ltd., Peizometer -01	15.856996	75.101904
16	Renuka Sugars Ltd., Peizometer -02	15.853639	75.10552
17	Renuka Sugars Ltd., Peizometer -03	15.8584	75.101677
18	Renuka Sugars Ltd., Peizometer -04	15.85626	75.101753
19	Renuka Sugars Ltd., Peizometer -05	15.854665	75.102575

20	Renuka Sugars Ltd., Peizometer -06	15.853959	75.106311
21	Renuka Sugars Ltd., Peizometer -07	15.85858	75.106054
22	Renuka Sugars Ltd., B/w at Dyamanagoudar Agri Field	15.87125	75.099078
23	Renuka Sugars Ltd., B/w at Talawar Agri Field	15.861527	75.107304
24	Renuka Sugars Ltd., B/w at Kalamma Devi Temple	15.856994	75.116936
25	Renuka Sugars Ltd., B/w at Nadaf Agri Field	15.857368	75.110891

Malaprabha River Left Bank Tributaries Nala/Halla

Sl No.	Name of the Stations	Lattitude	Longitude
1	Water sample collected from Shapurwala nala Khanapur sewage confluence point	15.646964	74.516524
2	Laila Sugars Ltd., Khanapur	15.642913	74.547894
3	Water sample collected from Nalla between Doddahosur and Yadoga Road	15.66228	74.551258
4	Water sample collected from Devalatti Halla	15.67304	74.581541
5	Water sample collected from Hoovinahalla near MK Hubli	15.717014	74.681496
6	Town Panchayat, MK Hubli	15.717421	74.693716
7	Water sample collected from Malaprabha River water sample collected at Gangambika Temple KH4.	15.422131	74.422012
8	Malaprabha SSK Ni., MK Hubli	15.694774	74.715207
9	Water sample collected from Malaprabha River water sample collected at Holemmadevi temple Hunasikatti (Malaprabha SSK D/s)	15.705684	74.750506
10	Water sample collected at Neginaal Doddahalla	15.75386	74.786672
11	TMC Saundatti, Belagavi	15.463891	75.6974
12	Renuka Sugars Munolli, Saundatti	15.856853	75.100613
13	Water sample collected from Nalla near Renuks Sugars Ltd., Munoli	15.847772	75.107105
14	Town Panchayat, Munolli Saundatti	15.51661	75.71874
15	Water sample collected from Doddahalla at Munoli to	15.847858	75.129464

	Shindogi Road		
16	Water sample collected from Tegyal Halla from Munoli to Katkol Road	15.865747	75.128968
17	EID (I) Ltd., Khanpeth, Ramdurg	15.939426	75.217133
18	Water sample collected from Halolli Halla between halolli to Sunnal Road	15.580448	75.151755
19	TMC Ramdurg	15.562887	75.174290
20	Bore well at MSW Site TMC Ramdurg	15.57336	75.17187

X. **Details of Nodal Officer appointed by Chief Secretary in the State/UT:** NIL

XI. **Details of meetings carried under the Chairmanship Chief of Secretary in the State/UT:** Conducted under the Chairmanship of Deputy Commissioner, Belagavi on 09.02.2021.

XII. **Latest water quality of polluted river, its tributaries, drains with flow details and ground water quality in the catchment of polluted river;** Already submitted
Ground water regulation: Already submitted.

Period: 2020-21

NAME OF THE STATION	: Tributaries (Nalla) of Malaprabha River Polluted Stretch.
SAMPLE COLLECTED BY	: EO, Belagavi.
DATE OF COLLECTION	: 12-07-2021.
RECEIVED DATE	: 13-07-2021.
PARTICULARS OF SAMPLE	: 360-Hand pump water sample collected near Ramling Temple, Karalaga village, Khanapur.

Sl No.	PARAMETERS	UNITS	Std Limit IS 10500 2012 *DL **PL		360
1	pH	—	6.5-8.5	NR	7.59
2	BOD	mg/l	—	—	
3	Dissolved Solids	mg/l	500	2000	240
4	Conductivity	uMhos/cm	—	—	
5	Chlorid as Cl	mg/l	250	1000	80

6	Sulphate as SO ₄	mg/l	200	400	18
7	Hardness	mg/l	200	600	140
8	Calcium as Ca	mg/l	75	200	30.4
9	Magnesium as Mg	mg/l	30	100	16
10	Nitrate as NO ₃	mg/l	45	NR	4.5
11	Iron as Fe	mg/l	0.3	NR	0.012
12	Fluoride as F	mg/l	1	1.5	0.172
13	Total Chromium Cr	mg/l	0.05	NR	BDL
14	Alkalinity	mg/l	200	600	112
15	Turbidity	ntu	1	5	0.6

NAME OF THE STATION : Tributaries (Nalla) of Malaprabha River Polluted Stretch.
SAMPLE COLLECTED BY : EO, Belagavi.
DATE OF COLLECTION : 07-10-2021.
RECEIVED DATE : 08-10-2021.
PARTICULARS OF SAMPLE : 918-B/w sample collected at Kodachawad village Water supply, Khanapur.
919-B/w sample collected at Hiremunoli near Govt High School. 922-B/w sample collected at Kerakoppa water supply Bailhongal.

Sl No	PARAMETER S	UNITS	Std Limit IS 10500 2012 *DL **PL		918	919	922
1	pH	—	6.5-8.5	NR	6.15	7.21	7.05
2	BOD	mg/l	—	—	0.54	0.6	1.06
3	Dissolved Solids	mg/l	500	2000	760	680	360
4	Conductivity	uMhos/cm	—	—	1198	1068	580
5	Chlorid as Cl	mg/l	250	1000	204	184	92
6	Sulphate as SO ₄	mg/l	200	400	152	46	16
7	Hardness	mg/l	200	600	400	480	260
8	Calcium as Ca	mg/l	75	200	83	90	61
9	Magnesium as Mg	mg/l	30	100	47	62	26

10	Nitrate as NO ₃	mg/l	45	NR	2.39	2.79	5.59
11	Iron as Fe	mg/l	0.3	NR	0.012	0.015	0.011
12	Fluoride as F	mg/l	1	1.5	0.321	0.416	0.513
13	Total Chromium Cr	mg/l	0.05	NR	BDL	BDL	BDL
14	Alkalinity	mg/l	200	600	332	348	272
15	Turbidity	ntu	1	5	0.4	0.2	0.4

XIII. Good irrigation practices being adopted by the State:

1. Directions issued by the DC, Belagavi to Dept of Agriculture, during the meeting held on 09.02.2021.
2. **Crop diversification:** Replacement of high water demanding commercial crops with low water requiring crops like Pulses and Oilseeds particularly in Command areas by mandating at Government level.
3. **Micro Irrigation:** Adoption of Micro irrigation practices for all the crops and making Micro irrigation technology easily accessible at the rural level.
4. Making Ground Water extraction beyond a specific limit punishable under the Act (Not allowing Bore well digging activities in vulnerable or exploited areas).
5. **Crop Intensification:** Providing incentives to the farmer for taking up Crop intensification in the command areas.
6. **Modification in Surface Irrigation Methods:** Surface water can be utilised in a minimised way by adopting alternate row irrigation system.
7. **Mulching Practices:** Any organic or inorganic materials can be used for mulching to reduce evapotranspiration, thereby reducing irrigation intervals and water amount.

XIV. Rain Water Harvesting: Letter addressed to the Project Director, DUDC & Project Director, ZP, Belagavi for compliance. But all the four industries have implemented rain water harvesting system. Directions issued.

XV. Demarcation of Floodplain and removal of illegal encroachments: Warned by Revenue department as per the flood memorandum through early warning arrangement. Directions issued by the DC, Belagavi to Revenue Dept.

XVI. Maintaining minimum e-flow of river: Letter addressed to the Executive Engineer, Major Irrigation Department, Belagavi for compliance.

XVII. Plantation activities along the rivers: Letter addressed to the DCF, Belagavi, Karnataka Forest Department for compliance. Directions issued by the DC, Belagavi to Forest Dept.

XVIII. Development of biodiversity park: Letter addressed to the DCF, Belagavi, Karnataka Forest Department for compliance. Directions issued by the DC, Belagavi to Forest Dept.

XIX. Reuse of Treated Water: The industrial effluent after treatment is used on land for irrigation and partially recycled back into process. All the industries i.e. 04 No's of sugar industries have installed OCEMS. The treated sewage of TMC, Bailhongal is used for irrigation purposes.

XX. Model River being adopted by the State & Action Proposed for achieving the bathing quality standards: **NIL**

XXI. Status of Preparation of Action Plan by the 13 Coastal States: NA

XXIV. Regulation of Mining Activities in the State/UT: There is no mining activity located in the Malaprabha river basin.

XXII. Action against identified polluters, law violators and officers responsible for failure for vigorous monitoring: Meeting held on 11-09-2021 at Deputy Commissioner Office Belagavi along with Commissioners/Chief Officers of the Local Bodies and direction given to comply with the provisions of the Water Act 1974, Solid waste management Rules, 2016, Plastic waste management Rules, 2016, Bio-medical waste management Rules, 2016 and Construction and Demolition waste management Rules, 2016.


XXIII. Overall progress of the month:

Please provide overall progress achieved in terms of all the above points compared to previous month:

STP's Status :

1. **TP-Khanapur, TP-Munavalli, M K Hubli & TMC-Soundatti:** Tender awarded.
2. **TMC-Ramdurg:** August-2022 (Completion time line).


The samples collected from Malaprabha River at downstream of Khanapur town & Hubli-Dharwar water abstraction point at Soundatti & Angol lake, Kakati lake & Killa lake. The analysis reports for the month of July-2022 are enclosed.



An ISO 9001:2015 and ISO 45001:2018 Certified Laboratory

Regional Office : Belagavi-1
Karnataka State Pollution Control Board
#1, Main Road, Auto Nagar,
Kamburji Industrial Area, Belagavi-590 015
Tel: 0831-2459421

ಪ್ರಾದೇಶಿಕ ಕಛೇರಿ : ಬೆಲಗಾವಿ-೧
೧ ನೇ ಮುಖ್ಯ ರಸ್ತೆ, ಆಟೋ ನಗರ,
ಕಾಂಬುರ್ಜಿ ಕೈರಿಯಿಗ ಪ್ರದೇಶ,
ಬೆಲಗಾವಿ-೫೯೦೦೧೫
ತೆಲೆಫೋನ್: ೦೮೩೧-೨೪೫೯೪೨೧



towards a cleaner Karnataka

ANALYSIS REPORT : RIVER Regional Laboratory, Belagavi

NO: PCB/BGV-1/LAB/AR/NWMP/2022-23/ 368' Date: 9/8/22
NAME OF THE STATION : River water
SAMPLE COLLECTED BY : E. O. Belgaum.
DATE OF RECEIPT : 05-07-2022 (346-348), 14-07-2022 (372).
PARTICULARS OF SAMPLE : 346-Malaprabha River water sample collected at D/s of Khanapur Town. 348-Malaprabha River sample collected at Hubli-Dharwad Water abstraction point at Saundatti. 372-Markandeya River Rakksakoppa Reservoir, Rakksakoppa.

Sl No.	Sample No s Parameters	346	348	372	
GENERAL OBSERVATIONS					
I	Station Code	1187	1164	4098	
II	Date of Collection	04/07/2022	04/07/2022	13/07/2022	
III	Time of Collection	01.40 pm	10.50 pm	12.15 pm	
IV	Weather	Cloudy	Cloudy	Raining	
V	Deapth of the Stream	50-100 cm	50-100 cm	> 100 cm	
VI	Colour	Muddy	Muddy	Muddy	
VII	Intensity	Light	Light	Light	
VIII	Odour	None	None	None	
IX	Viss. Eff. Discharge in Proximity	None	None	None	
X	Human activities	-	WSP, Washing Vehicles	wsp	
XI	Location Details	-			
LAB ANALYSIS		Units			
1	Temperature	°C	26	26	24
2	Dissolved oxygen	mg/l	6.7	5.9	6.9
3	pH	-	8.55	7.66	8.28
4	Conductivity	uMhos/cm	190	388	210
5	BOD ₅ @ 20°C	mg/l	1.12	1.08	1.02
6	Nitrate as NO ₃	mg/l	6.94	9.47	14.6
7	Ammonia As N	mg/l	BDL	BDL	BDL
8	Total Coli	mpn/100ml	1600	920	920
9	Faecal Coli	mpn/100ml	920	430	430
10	Faecal Streptococci	mpn/100ml	540	150	120
11	Turbidity	ntu	56	7	32
12	Total Alkalinity	mg/l	32	140	48
13	Pheno Alkalinity	mg/l	12	Nil	Nil

14	Hardness as CaCO ₃	mg/l	28	136	60
15	Calcium as CaCO ₃	mg/l	20	76	24
16	Calcium as Ca	mg/l	8	30	10
17	Magnesium as MgCO ₃	mg/l	8	60	36
18	Magnesium as Mg	mg/l	2	15	9
19	Chlorid as Cl	mg/l	28	52	24
20	Sulphate as SO ₄	mg/l	10	12	12
21	Sodium as Na	mg/l	4	16	3
22	Pottasium as K	mg/l	1.43	2.03	1.31
23	Total Dissolved Solids	mg/l	120	140	120
24	Fixed Dissolved Solids	mg/l	40	80	40
25	Total Suspended Solids	mg/l	80	10	30
26	Total Phosphate as P	mg/l	0.039	0.019	0.318
27	Phosphate as P	mg/l	0.015	0.007	0.067
28	Fluoride as F	mg/l	0.162	0.213	0.113
29	COD	mg/l	20	76	44
30	TKN as N	mg/l	BDL	BDL	BDL
31	Boron as B	mg/l	BDL	BDL	BDL
32	Nitrite as N	mg/l	0.317	0.064	0.247
33	Percent Sodium	-	17	20	9
34	Sodium Absorption Ratio	-	0.32	0.59	0.167
35	Class	=	C	C	C
36	Water Quality Index (WQI)		S	S	S

This report refers only to the particular sample/job submitted for testing.

It should not be reproduced except in full.

WSP= Water Supply Point

Patil
Analysed by


[Signature]
Laboratory Officer
Regional Laboratory
Karnataka State Pollution Control Board
Bangalore

.....End of Report.....

An ISO 9001:2015 and ISO 45001:2018 Certified Laboratory

Regional Office : Belagavi-1
Karnataka State Pollution Control Board
8th, Main Road, Auto Nagar,
Kachbarg Industrial Area, Belagavi-590 015
Tel: 0831-2459121

ಪ್ರದೇಶ ಕಛೇರಿ : ಬೆಲಗವಿ-೧
೧ ನೇ ಮುಖ್ಯ ರಸ್ತೆ, ಆಟೋ ನಗರ,
ಕಚಬರ್ಗ ಕೈರೋನ ಪ್ರದೇಶ,
ಬೆಲಗವಿ-೫೯೦೦೧೫
ತೆಲೆಫೋನ್: ೦೮೩೧-೨೪೫೯೧೨೧



Board & Office Belagavi

ANALYSIS REPORT : LAKE

Regional Laboratory, Belagavi.

NO: PCB/BGV-1/LAB/AR/NWMP/2022-23/ 369 Date: 9/8/22
NAME OF THE STATION : Lake water
SAMPLE COLLECTED BY : E. O. Belagavi.
DATE OF RECEIPT : 14-07-2022.
PARTICULARS OF SAMPLE : 366-Kakati Lake, Belagavi. 368-Angol Lake, Belagavi.
370-Killa Lake, Belagavi.

Sl No.	Sample No & Parameters	366	368	370	
GENERAL OBSERVATIONS					
I	Station Code	3682	3681	3680	
II	Date of Collection	13/07/2022.	13/07/2022	13/07/2022	
III	Time of Collection	11.20 am	11.45 am	01.25 pm	
IV	Weather	Cloudy/Raining	Cloudy/Raining	Raining	
V	Deaprh of the Lake	> 100 cm	>100 cm	>100 cm	
VI	Colour	Clear	Septic Blackish	Clear	
VII	Intensity	Light.	High	Light	
VIII	Odour	None	None	None	
IX	Viss. Sewage. Discharge in Proximity	-	-	None	
X	Human activities	Irrigation	Irigation	Irrigation	
XI	Location Details	-	-	-	
LAB ANALYSIS		Units			
1	Temperature	°C	22	26	22
2	Dissolved oxygen	mg/l	5.2	Nil	6.1
3	pH		8.53	7.46	7.83
4	Conductivity	uMhos/cm	2200	518	392
5	BOD	mg/l	1.14	15	2.74
6	Nitrate as NO ₃	mg/l	8.01	8.13	6.81
7	Ammonia As N	mg/l	BDL	BDL	BDL
8	Total Coli	mpn/100ml	1600	3200	1600
9	Fecal Coli	mpn/100ml	430	1840	350
10	Fecal Streptococci	mpn/100ml	280	1080	150
11	Hardness as CaCO ₃	mg/l	124	104	96
12	Calcium as CaCO ₃	mg/l	76	56	64
13	Calcium as Ca	mg/l	30	22	26
14	Magnesium as MgCO ₃	mg/l	48	48	32
15	Magnesium as Mg	mg/l	12	12	8
16	Chloride as Cl	mg/l	56	80	48

PTO..

14	Hardness as CaCO ₃	mg/l	28	136	60
15	Calcium as CaCO ₃	mg/l	20	76	24
16	Calcium as Ca	mg/l	8	30	10
17	Magnesium as MgCO ₃	mg/l	8	60	36
18	Magnesium as Mg	mg/l	2	15	9
19	Chlorid as Cl	mg/l	28	52	24
20	Sulphate as SO ₄	mg/l	10	12	12
21	Sodium as Na	mg/l	4	16	3
22	Pottasium as K	mg/l	1.43	2.03	1.31
23	Total Dissolved Solids	mg/l	120	140	120
24	Fixed Dissolved Solids	mg/l	40	80	40
25	Total Suspended Solids	mg/l	80	10	30
26	Total Phosphate as P	mg/l	0.039	0.019	0.318
27	Phosphate as P	mg/l	0.015	0.007	0.067
28	Fluoride as F	mg/l	0.162	0.213	0.113
29	COD	mg/l	20	76	44
30	TKN as N	mg/l	BDL	BDL	BDL
31	Boron as B	mg/l	BDL	BDL	BDL
32	Nitrite as N	mg/l	0.317	0.064	0.247
33	Percent Sodium	-	17	20	9
34	Sodium Absorption Ratio	-	0.32	0.59	0.167
35	Class	-	C	C	C
36	Water Quality Index (WQI)	-	S	S	S

This report refers only to the particular sample/job submitted for testing.
It should not be reproduced except in full.
WSP= Water Supply Point

Patil
Analysed by

[Signature]
Laboratory Officer
Regional Laboratory
Karnataka State Pollution Control Board
Bangalore

.....End of Report.....

National Mission for Clean Ganga

Format for submission of Monthly Progress Report in the NGT Matter OA

No. 673 of 2018 (in compliance to NGT order dated 24.09.2020)

For the State of Karnataka (Netravathi & Kumaradhara)

Overall status of the State: KARNATAKA (Dakshina Kannada)		
Name of The River		Netravathi & Kumaradhara
Polluted River Stretch		Netravathi & Kumaradhara
Priority		Priority - V
Status as on		July -2022
Overall status of the State:		
I	Total Population : Urban Population & Rural Population Separately	47,327 (As per 2011 census) <i>(The Population is consider within the polluted river stretch of length 55KM)</i>
	Urban Population	40,155
	Rural Population	7,172
II	Estimated Sewage Generation (MLD):	5.1 MLD
III Details of Sewage Treatment Plant		
Existing no. of STPs and Treatment Capacity (in MLD)		No Existing STPs in Bantwala and Belthangady TMC Bantwala is taken up UGD construction work and is under progress
Capacity Utilization of existing STPs		NA
MLD of sewage being treated through Alternate technology		NA
- Gap in Treatment Capacity in MLD: - No. of Operational STPs:		5.1MLD
No. of Complying STPs:		NA
No. of Non-complying STPs:		NA

Details of each existing STP in the State

No.	Location	ExistingSTP Capacity	Capacity Being Utilized	Operational Status of STP	Compliance Status of STP
-----	----------	----------------------	-------------------------	---------------------------	--------------------------

Not Applicable

Details of under construction STPs in the State

No.	Location	Capacity of the plant in MLD	Physical Progress in %	Status of I&D or House sewer connections	Completion Timeline
NIL					

Details of proposed STPs in the State

No.	Location	Capacity of the STP proposed in MLD	Status of Project (at DPR Stage/ Tendering/ Work to be Awarded)	Likely Date of Completion
NIL				

IV Details of Industrial Pollution

• No. of industries in the State (D.K District)	<u>0</u>
• No. of water polluting industries in the State	<u>0</u>
• Quantity of effluent generated from the industries in MLD	<u>NA</u>
• Quantity of Hazardous Sludge generated from the Industries in TPD	<u>NA</u>
• Number of industrial units having ETPs	<u>NA</u>
• Number of industrial units connected to CETP	<u>NA</u>
• Number and total capacity of ETPs (details of existing/ under construction / proposed)	<u>NA</u>
• Compliance status of the ETPs	<u>NA</u>
• Number and total capacity of CETPs (details of existing/ under construction / proposed)	<u>NIL</u>
• Status of compliance and operation of the CETPs	<u>NA</u>

Town	No. of Industrial industries	Industrial discharge	Status of ETPs	Status of CETPs (existing, under construction & proposed)
------	------------------------------	----------------------	----------------	---

Not applicable		
V Solid Waste Management		
Total number of Urban Local Bodies and their Population List is attached as		
Sl. No	Local Bodies	Population
1	Town Municipal council, Bantwala, Dakshina Kannada District.	40155
2	Uppinangady Grama Panchyath, Puttur Taluk, Dakshina Kannada District	7172
3	Subrahmanya Grama Panchyath, Puttur Taluk, Dakshina Kannada District	4443
4	Town Panchyath, Belthangadi Taluk, Dakshina Kannada District	7746
Current Municipal Solid Waste Generation		16.49 MT/day
Number, installed capacity and utilization of existing MSW processing facilities in TPD (bifurcated by type of processing eg- Waste to Energy (Tonnage and Power Output), Compost Plants (Windrow, Vermi, decentralized pit composting), biomethanation, MRF etc		Composting-6.56 TPD by TMC Bantwala and Belthangadi. - The local bodies are practicing the system of door to door collection of segregated municipal solid waste. - Wet waste handed over to MCC for further disposal by TMC Bantwala. - TP Belthangadi wet waste is composted (vermin compost) in the identified the solid waste disposal site. - The dry recyclable waste such as are segregated and sent to recyclers. - Subrahmanya Grama Panchayath has installed incinerators for disposal of dry waste.
Action plan to bridge gap between Installed Capacity and Current Utilization of processing facilities (if Gap > 20%)		All local bodies have submitted action plan with time line to bridge gap between Installed Capacity and Current Utilization of processing facilities through District environmental plan as

	per the NGT Order wrt O.A.360 of 2018.
No. and capacity of C&D waste processing plants in TPD (existing, proposed and under construction)	There is no C&D waste processing plants.
Total no. of wards, no. of wards having door to door collection service, no. of wards practicing segregation at source	Total No. of wards-38 Door to Door Collection-35 Segregation at Source-23 (As submitted by ULBs in DEP)
Details of MSW treatment facilities proposed and under construction (no., capacity, and technology)	NIL
No. and area (in acres) of uncontrolled garbage dumpsites and Sanitary Landfills	Nil
No. and area (in acres) of legacy waste within 1km buffer of both side of the rivers	Nil
No. of drains falling into rivers and no. of drains having floating racks/screens installed to prevent solid waste from falling into the rivers	8

Status of ULB wise Management of Solid Waste

ULB	Total MSW generation in TPD	Total MSW being processed in TPD	Existing MSW facilities	Utilization Capacity of the existing MSW facilities	Proposed MSW Facilities & Completion Timeline
Bantwala TMC	14	12.2	- Windrows System for wet waste - MRF for dry waste	100%	Proposed incinerator for waste disposal by 31.03.2022
Belthangadi	2.49	1.94	Windrows System	100%	NIL

TP			• MRF		
----	--	--	-------	--	--

VI Bio-medical Waste Management

• Total Bio-medical generation:	180 Kg/day
• No. of Hospitals and Health Care Facilities	132
• Status of Treatment Facility/ CBMWTF	The hospitals and HCEs hand over their biomedical waste for further treatment and disposal to CBMWTF- M/s. Ramky Enviro Tech Pvt. Ltd., Mulki, D.K. and M/s. Ayush Enviro tech Pvt. Ltd., Padubidre Udupi.

VII Hazardous Waste Management

• Total Hazardous Waste Generation	NIL
• No of Industries Generating Hazardous Waste	<u>NIL</u>
• Treatment Capacity of all TSDFS	NIL. No TSDF proposed in the jurisdiction of RO-Mangalore. Hazardous waste generated in the District is sent to TSDF, Bangalore for landfilling, various incinerators, Co-processors & Recyclers across the state for treatment & disposal
• Avg Quantity of Hazardous Waste reaching the TSDFs and treated	
• Details of on-going or proposed TSDF	

VIII Plastic Waste Management

	• Total Plastic Waste generation	392 MT/A
	• Treatment/ Measures adopted for reduction or management of plastic waste	• Single use plastic is totally banned in Karnataka as per GoK Notification No: No. FEE/17EPC2012, Bangalore, dated: 1-03-2016. • There are two waste plastic reprocessing industries in the jurisdiction of RO-Mangalore.

IX	Details of Alternate Treatment Technology being adopted by the State/UT	NA
X	Identification of polluting sources including drains contributing to river pollution and action as per NGT order on insitu treatment	• In ULB limit maximum no. of individual houses are having ST & SP for toilet blocks. • Revised river rejuvenation action plan submitted on 08.05.2020 with directions to stakeholder for • Proposal for Underground drainage system proposed in all areas for 100% waste water treatment. • Untreated sewage entering in to the rivers should be reduced by laying the drainage network & connecting it to sewage treatment plant. • To install STP's for treatment of domestic wastes and scientific disposal facilities for solid waste generated from the villages & town located on the bank of Netravathi River and Kumaradhara River.
XI	Details of Nodal Officer appointed by Chief Secretary in the State/UT	NA
XIII	Details of meetings carried under the Chairmanship Chief of Secretary in the State/UT:	NA
XIII	Latest water quality of polluted river, its tributaries, drains with flow details and ground water quality in the catchment of polluted river;	Attached as Annexure
XIV	Ground water regulation	The industry authorities are directed to

		obtain NOC from State/ District Ground water Authority.
XV	Good irrigation practices being adopted by the State	NA
XVI	Rain Water Harvesting	Directions will be given to agricultural/irrigation department to organize awareness programmes in farmers to conserve water and good irrigation practices to be adopted.
XVII	Demarcation of Floodplain and removal of illegal encroachments	Directions have been given to Forest Department to submit details about flood plain zone and to carry out massive plantation and also notify the FPZ. Gazing station at Bantwala through DEP
XVIII	Maintaining minimum e-flow of river	Directions given to agricultural/irrigation department to organize awareness programmes in farmers to conserve water and good irrigation practices to be adopted
XIX	Plantation activities along the rivers	NA
XX	Development of biodiversity park	NA
XXI	Reuse of Treated Water	Treated sewage will be reused once STP put into operation.
XXII	Model River being adopted by the State & Action Proposed for achieving the bathing quality standards	Directions being followed.
XXIII	Status of Preparation of Action Plan by the 13 Coastal States	Submitted. Copy of Coastal plan enclosed. Information furnished in the prescribed format for OA No. 829/2019 vide letter dated: 03.01.2020.
XXIV	Regulation of Mining Activities in the State/UT	Being monitored and regulated by Department of Mines and Geology.

XXV	Action against identified polluters, law violators and officers responsible for failure for vigorous monitoring	NIL
XXVI	Please provide overall progress achieved in terms of all the above points compared to previous month ➤ Effective implementation of Door to Door collection of solid waste is being done by the ULBs. ➤ The household plastic waste is collected and handed over to Authorized plastic waste recyclers. ➤ TMC Bantwala has started processing their wet waste through windrows composting. Previously the wet waste was being handed over to MCC for further process. ➤ This office has issued notices to urban local bodies to identify and obtain the Authorization under C&D Waste management Rules, 2016. ➤ Awareness regarding segregation of COVID-19 and non-COVID-19 WASTE and biomedical waste generated from houses is being given to public by local bodies as per the directions of KSPCB. ➤ Meeting of District Level Special Task Force (STF) was held on 29.12.2021 under the Chairmanship of Deputy Commissioner, D.K (Meeting conducted by Sri Channabasappa, ADC,D.K District) to review the progress with respect to implementation Solid Waste Management Rules 2016.	

**ENVIRONMENTAL OFFICER
KSPCB, MANGALURU**

National Mission for Clean Ganga
Format for submission of Monthly Progress Report in the NGT Matter OA No. 673 of 2018 (in compliance to NGT order dated 24.09.2020) For the State of Karnataka

Name of the River	SHIMSHA
Polluted river stretch	Yediyur to Halagur bridge
Priority	IV
Status as on	July- 2022

Overall status of the State:

	Particulars	TMC Maddur
I.	Total Population: Urban Population & Rural Population separately	28,902
II.	Estimated Sewage Generation (MLD):	3.5

III. Details of Sewage Treatment Plant:

Particulars	TMC Maddur
Existing no. of STPs and Treatment Capacity (in MLD):	3.5 MLD
Capacity Utilization of existing STPs:	3.5 MLD
MLD of sewage being treated through Alternate technology:	-
Gap in Treatment Capacity in MLD:	Nil
No. of Operational STPs:	01
No. of Complying STPs:	01
No. of Non-complying STPs:	-

Details of each existing STP in the State

Name of the Local Body	Location	Existing STP Capacity	Capacity Being Utilized	Operational Status of STP	Compliance Status of STP
TMC Maddur	Hole Anjanaiah swamy Temple Road, Maddur	3.5 MLD	3.5 MLD	Yes	Complied

Details of under construction STPs in the State:

Name of the Local Body	Location	Capacity of the plant in MLD	Physical Progress in %	Status of I & D or House sewer connections	Completion Timeline
TMC Maddur	Hole Anjanaiah swamy Temple Road, Maddur	Up gradation of existing 3.5 MLD STP to 6.0 MLD with Aeration Technology	Revised DPR is prepared by KUWS&DB, Mandya Division for Rs. 50.15 Crores to divert the sewage discharged into river through storm water drain. Connecting household to UGD by 4000 houses & construction of 2 nos. of wet wells. Upgradation of existing 3.5 MLD STP to 6.0 MLD. The DPR is approved & work has been assigned to KUWS&DB by the Government.	KUWS&DB has issued work order vide dtd on 15-04-2020 to contractor and 950 nos. of manholes and wet well & pump house roof slab concrete completed.	14-04-2022

Details of proposed STPs in the State

Name of the Local Body	Location	Capacity of the STP proposed in MLD	Status of Project (at DPR Stage/ Under Tendering/ Work to be Awarded)	Likely Date of Completion
TMC Maddur	Hole Anjanaiah swamy Temple Road, Maddur	Up gradation of existing 3.5 MLD STP to 6.0 MLD.	Revised DPR is prepared by KUWS&DB, Mandya Division for Rs. 50.15 Crores to divert the sewage discharged into river through storm water drain. Connecting household to UGD for 4000 houses & construction of 2 nos. of wet wells and Upgradation of existing 3.5 MLD STP to 6.0 MLD. About 60 % of the work has been completed.	14-04-2022

IV. Details of Industrial Pollution:

Particulars	TMC Maddur
No. of industries in the State:	1
No. of water polluting industries in the State:	1
Quantity of effluent generated from the industries in MLD:	2.9
Quantity of Hazardous Sludge generated from the Industries in TPD:	Nil
Number of industrial units having ETPs:	01
Number of industrial units connected to CETP:	-
Number and total capacity of ETPs (details of existing/ under construction / proposed)	2.9
Compliance status of the ETPs:	Complied
Number and total capacity of CETPs (details of existing/ under construction / proposed)	-

Status of compliance and operation of the CETPs:

Town	No. of industries	Industrial discharge	Status of ETPs	Status of CETPs (existing, under construction & proposed)
TMC Maddur	-	-	-	-

V. Solid Waste Management:

Particulars	TMC Maddur
Total number of Urban Local Bodies and their Population	28,902
Current Municipal Solid Waste Generation	10 TPD
Number, installed capacity and utilization of existing MSW processing facilities in TPD (bifurcated by type of processing eg- Waste to Energy (Tonnage and Power Output), Compost Plants (Windrow, Vermi, decentralized pit composting), bio-methanation, MRF etc	• Composting Existing – 0.0 Gap – 4.1 TPD • Sanitary landfill Existing–Nil Gap – 2.4 TPD
Action plan to bridge gap between Installed Capacity and Current Utilization of processing facilities (if Gap > 20%)	DPR for Rs. 5.25 Crores is approved to provide compost plant & sanitary land fill site & the same is under progress. At present the solid waste is dumped in the site

	without any treatment.
No. and capacity of C&D waste processing plants in TPD (existing, proposed and under construction)	Nil
Total no. of wards, no. of wards having door to door collection service, no. of wards practicing segregation at source	• Door to door collection 23/23 Wards. • Segregation practice-18 Wards
Details of MSW treatment facilities proposed and under construction (no., capacity, and technology)	-
No. and area (in acres) of uncontrolled garbage dumpsites and Sanitary Landfills	-
No. and area (in acres) of legacy waste within 1km buffer of both side of the rivers	-
No. of drains falling into rivers and no. of drains having floating racks/screens installed to prevent solid waste from falling into the rivers	Nos. of drains - 1 Nos. of drains having floating racks / screen – Nil

Status of ULB wise Management of Solid Waste

Name of the ULB	Total MSW generation in TPD	Total MSW being processed in TPD	Existing MSW facilities	Utilization Capacity of the existing MSW facilities	Proposed MSW Facilities & Completion Timeline
TMC Maddur	10	3.0	De centralized pit composting	3.0	DPR for Rs. 5.25 Crores (Civil work- 4 crore & vehicles 1.25 crores) with 12 % GST & work order for processing of entire MSW waste is issued on 23-03-2020 and currently the civil work is assigned to the contractor and about 50% of the work is completed.

VI. Bio-medical Waste Management:

Particulars	TMC Maddur
Total Bio-medical generation:	81.7 Kg/day
No. of Hospitals and Health Care Facilities:	Bedded: 03 Non Bedded: 26

Status of Treatment Facility/ CBMWTF:

Disposed to CBMWTF

VII. Hazardous Waste Management:

Particulars	TMC Maddur
Total Hazardous Waste generation.	-
No. of Industries generating Hazardous waste	-
Treatment Capacity of all TSDFs	-
Avg. Quantity of Hazardous waste reaching the TSDFs and Treated	-
Details of on-going or proposed TSDF	-

VIII. Plastic Waste Management:

Particulars	TMC Maddur
Total Plastic Waste generation:	3.6 MTPD
Treatment/ Measures adopted for reduction or management of plastic waste:	Awareness programme was carried out to minimize the usage of plastic & regular ride will be carried out.

Particulars	TMC Maddur
IX. Details of Alternate Treatment Technology being adopted by the State/UT	-
X. Identification of polluting sources including drains contributing to river pollution and action as per NGT order on insitu treatment:	One drain is identified & monitored. The sullage effluent is having BOD & TC in excess of standards & said drain is to be connected to nearby wet well to pump the same to STP.
XI. Details of Nodal Officer appointed by Chief Secretary in the State/UT:	-
XII. Details of meetings carried under the Chairmanship Chief of Secretary in the State/UT:	-
XIII. Latest water quality of polluted river, its tributaries, drains with flow details and ground water quality in the catchment of polluted river;	Status of water quality of polluted rivers in Annexure-1.
XIV. Ground water regulation:	The ground water resources assessment is carried out on Taluka wise (Administrative Units) The State Govt. has taken up various Recharge/Water Conservation Schemes like for augmentation of ground water resources. In

	respect of semi critical area action plan will be executed with the District Administration to restore the Ground Water Table. <u>Status of Ground Water Resource Assessment in Annexure-2</u>
XV. Good irrigation practices being adopted by the State:	The Dept. of Agriculture has submitted action plan for implementation of following measures. • General Government Practice of Irrigation is maintained in the Maddur Taluk. • Farmers are made aware to use water optimally.
XVI. Rain Water Harvesting:	The Department of Revenue and Irrigation have prepared District Disaster Management Plan for the Flood Plains of river Shimsha which is also covered under polluted river stretch. In order to overcome Flood Plains people of nearby villages are warned through early warning arrangement in consultation with revenue department. Further measures required for Flood Plain Management in the polluted river stretch will be implemented.
XVII. Demarcation of Flood plain and removal of illegal encroachments:	
XVIII. Maintaining minimum e-flow of river:	The Cauvery Neeravari Nigam Ltd., is requested to submit the action plan as per MoEF & CC norms during monsoon seasons and same is not yet submitted
XIX. Plantation activities along the rivers:	The Forest Department is requested submit the action for plantation of saplings on the banks of polluted river stretch of Shimsha and the same is not yet submitted
XX. Development of biodiversity park:	As of now, there is one Bird Sanctuary in Kokkare bellur in Shimsha river stretch of Maddur Taluk. The Forest Department is requested to submit action plan for the proposed bio diversity parks and the same is not yet submitted. The status of the existing and proposed bio diversity parks and its implementations will be executed in coordination with the Forest Department.
XXI. Reuse of Treated Water:	Treated water is used on land for irrigation.
XXII. Model River being adopted by the State & Action Proposed for achieving the bathing quality standards:	-
XXIII. Status of Preparation of Action Plan by the 13 Coastal States:	-
XXIV. Regulation of Mining Activities in the State/UT:	-
XXV. Action against identified polluters, law violators and officers responsible for failure for vigorous monitoring	-
XXVI. Overall progress of the month:	a) With respect to treatment & disposal of sewage effluent the LB's have taken

Please provide overall progress achieved in terms of all the above points compared to previous month.

steps to operate the existing STPs & action plan for up gradation of the existing STPs is being prepared by KUWS&DB. KUWS&DB has issued work order vide dtd on 15-04-2020 to contractor and 950 nos. of manholes and wet well & pump house roof slab concrete completed. About 60% of the work has been completed. **No progress.**

- b) With respect to Solid Waste Management by Municipalities, steps have been taken to process the Solid Waste with the existing compost facilities and works followed by tendering for expanding the same along with sanitary land fill sites construction are under progress. About 50% of the work is completed. **No progress.**

Annexure-1

XIII Status of Water Quality Assessment of polluted rivers in Annexure-1

Sl. No.	Details of Water Quality Monitoring locations as per NWMP	Year	DO (mg/l)	BOD (mg/l)	Fecal Coliform (MPN/100 ml)	Total coliform (MPN/100 ml)
1	D/S of river Shimsha near Bangalore-Mysore Road Bridge Maddur, Maddur Tq, Mandya District	July-22	6.6	2.5	170	1400
2	D/s of river shimsha near Halgur Road Bridge, Malavalli Tq, Mandya District	July-22	6.8	2.0	150	1300

ANNEXURE-2

XIV. Status of Ground Water Resource Assessment in Annexure-2

District	Taluka	Net Annual Ground Water Availability (HAM)	Total Ground Water Draft (HAM)	Gap between availability and Draft (HAM)	Stage of Ground Water Development (%)*	Category
Mandya	Maddur	9893.26	5537.37	4355.89	56%	*Safe (≤ 70)
Note:- The ground water resources assessment is carried out on Taluka wise (Administrative Units) The State Govt. has taken up various Recharge/Water Conservation Schemes like for augmentation of ground water resources. In respect of semi critical area action plan will be executed with the District Administration to restore the Ground Water Table by March 2021.						

National Mission for Clean Ganga

Format for submission of Monthly Progress Report in the NGT Matter OA

No. 673 of 2018 (in compliance to NGT order dated 24.09.2020)

For the State of Karnataka

Name of the River : Tunga River
Polluted river stretch : 10Km
Priority : V
Status as on : 31.07.2022

Overall status of the State:

I. Total Population: Urban Population & Rural Population separately:

Shivamogga City Corporation Population is 322650 (As on 2011 census)

II. Estimated Sewage Generation (MLD): 47.79MLD

III. Details of Sewage Treatment Plant:

- Existing no. of STPs and Treatment Capacity (in MLD):

Existing 2 no of capacity STP of 35.58 MLD STP at Thyvarechatnhalli, & 5.13MLD at Purle Village, Shivamogga Tq & Dist is under operation.

- Capacity Utilization of existing STPs:13.52MLD
- MLD of sewage being treated through Alternate technology: --
- Gap in Treatment Capacity in MLD:34.27
- No. of Operational STPs: 2
- No. of Complying STPs:2
- No. of Non-complying STPs: Nil

Details of each existing STP in the State

No.	Location	Existing STP Capacity	Capacity Being Utilized	Operational Status of STP	Compliance Status of STP
1	Sy.no.27/1,28P,32,33, 34,35 & 36, Thyvarechatnhalli,	35.58 MLD	13MLD	Working	Complied

	Shivamogga Tq & Dist				
2	City Corporation, Shivamogga, Sy.No.33/ P1, Purle village, Shivamogga Tq & Dist	5.13MLD	0.52MLD	Working	Complied

Details of under construction STPs in the State

No.	Location	Capacity of the plant in MLD	Physical Progress in %	Status of I&D or House sewer connections	Completion Timeline
1	Ghandi Park, Shivamogga City, Shivamogga	0.05MLD	95%	-	June-2022

Details of proposed STPs in the State

No.	Location	Capacity of the STP proposed in MLD	Status of Project (at DPR Stage/ Under Tendering/ Work to be Awarded)	Likely Date of Completion
-	-	-	-	-

IV. Details of Industrial Pollution:

- No. of industries in the State:

There are no large industries located on the bank of the Tunga River.

- No. of water polluting industries in the State: -
- Quantity of effluent generated from the industries in MLD: -
- Quantity of Hazardous Sludge generated from the Industries in TPD: -
- Number of industrial units having ETPs: -
- Number of industrial units connected to CETP: Nil
- Number and total capacity of ETPs (details of existing/ under construction / proposed)
: -
- Compliance status of the ETPs: -

- Number and total capacity of CETPs (details of existing/ under construction / proposed) :Not Applicable (Shivamogga Dist. is not having any CETP).
- Status of compliance and operation of the CETPs

Town	No. of industries	Industrial discharge	Status of ETPs	Status of CETPs (existing, under construction & proposed)
	Nil			

V. **Solid Waste Management:**

- Total number of Urban Local Bodies and their Population:
1 - City Corporation, Shivamogga. Population is 322650
- Current Municipal Solid Waste Generation is about **169 TPD**.
- Number, installed capacity and utilization of existing MSW processing facilities in TPD (bifurcated by type of processing eg- Waste to Energy (Tonnage and Power Output), Compost Plants (Windrow, Vermi, decentralized pit composting), bimethanation, MRF etc : City Corporation, Shivamogga is having MSW site at Sy No.198, 202 to 206, 208 to 210, Anupinakatte Village, Shivamogga. Installed capacity is 75TPD (Considering 8 hr Shift) and they operate the unit in two shifts (6.00AM to 10.00PM) to process the MSW.
- Action plan to bridge gap between Installed Capacity and Current Utilization of processing facilities (if Gap > 20%) : --
- No. and capacity of C&D waste processing plants in TPD (existing, proposed and under construction) : NIL
- Total no. of wards, no. of wards having door to door collection service, no. of wards practicing segregation at source : There are 35 wards in Shivamogga Corporation. All 35 wards are covered under Door to Door Collection. All 35 Wards are doing source segregation.

- Details of MSW treatment facilities proposed and under construction (no., capacity, and technology)-**Nil**
- No. and area (in acres) of uncontrolled garbage dumpsites and Sanitary Landfills.: --
- No. and area (in acres) of legacy waste within 1km buffer of both side of the rivers : --
- No. of drains falling into rivers and no. of drains having floating racks/screens installed to prevent solid waste from falling into the rivers:

Smart City Shivamogga has taken up 7 works (Drains) to divert during summer season.(I & D Work).

Further KUWS&DB, Shivamogga has taken up I and D (Interception & Diversion) Works and it is under tender stage.

Status of ULB wise Management of Solid Waste

ULB	Total MSW generation in TPD	Total MSW being processed in TPD	Existing MSW facilities	Utilization Capacity of the existing MSW facilities	Proposed MSW Facilities & Completion Timeline
1	169 TPD	150 TPD (2 Shifts)	75TPD(Considering 8 hr Shift) and they operate the unit in two shifts to process the MSW	75TPD(Considering 8 hr Shift) and they operate the unit in two shifts to process the MSW	Nil

VI. Bio-medical Waste Management:

- Total Bio-medical generation : 1174 Kg/day
- No. of Hospitals and Health Care Facilities: Total No of Hospitals and Health Care Facilities is 431 including 90 No bedded HCF,336 No non bedded HCF and 5 Veterinary Hospital.
- Status of Treatment Facility/ CBMWTF : The Shivamogga Dist is having one CBMWTF i.e.M/s.Shushrutha Biomedical Waste Management Society®, Plot.No.31/C, Machenahalli Indl Area, Bhadravathi Tq,Shivamogga Dist. The unit has obtained Consent and Authorization from the Board for the period up to 30.06.2025.

VII. Hazardous Waste Management:

- No. of Industries generating Hazardous waste : 38
- Treatment Capacity of all TSDFs:
Not Applicable (Shivamogga Dist. is not having TSDF)
- Avg. Quantity of Hazardous waste reaching the TSDFs and Treated: Not Applicable
- Details of on-going or proposed TSDF: Not Applicable

VIII. Plastic Waste Management:

- Total Plastic Waste generation: 4318 TPA
- Treatment/ Measures adopted for reduction or management of plastic waste:

The City Corporation, Shivamogga has prepared By laws for Plastic Waste Management Rule. Plastic raids on Commercial activities are conducted from time to time from City Corporation Shivamogga and KSPCB.

IX. Details of Alternate Treatment Technology being adopted by the State/UT --

X. Identification of polluting sources including drains contributing to river pollution and action as per NGT order on insitu treatment:--

XI. Details of Nodal Officer appointed by Chief Secretary in the State/UT:--

XII. Details of meetings carried under the Chairmanship Chief of Secretary in the State/UT:--

XIII. Latest water quality of polluted river, its tributaries, drains with flow details and ground water quality in the catchment of polluted river;

Earlier Samples were collected from the drains and Bore well and Results also Submitted along with Action Plan. This Office has all collected drains and Bore well samples during December 2020. This Office is collecting the River Water Samples every month at 2 Locations.

XIV. Ground water regulation:

District Ground Water Office has reported that Shivamogga Dist lies under safe zone (There are no over exploited Taluk)

XV. Good irrigation practices being adopted by the State:

Adoption of micro irrigation practices such as drip/sprinkler.

XVI. Rain Water Harvesting:

Shivamogga Urban Development Authority (SUDA) is insisting residential Buildings/Commercial Buildings to adopt Rain Water Harvesting in its approval.

XVII. Demarcation of Floodplain and removal of illegal encroachments:

Flood plain zone encroachment details are sought from the Revenue Department.

XVIII. Maintaining minimum e-flow of river:

Karnataka Water Resources Department is the concerned Department and it is maintaining the flow as per the Norms.

XIX. Plantation activities along the rivers:

The Deputy Commissioner has informed the Forest Department Officers to take suitable action for plantation in flood plain zone.

XX. Development of biodiversity park:

The Deputy Commissioner instructed the Irrigation Department Officials to verify the encroachment if any on the river banks and informed to take suitable action on this issue along with the concerned Department.

XXI. Reuse of Treated Water: --

XXII. Model River being adopted by the State & Action Proposed for achieving the bathing quality standards: --

XXIII. Status of Preparation of Action Plan by the 13 Coastal States: Not Applicable

XXIV. Regulation of Mining Activities in the State/UT:

Mines & Geology Dept is monitoring Sand Mining activity

XXV. Action against identified polluters, law violators and officers responsible for failure for vigorous monitoring:---

XXVI. Overall progress of the month:---

National Mission for Clean Ganga

Format for submission of Monthly Progress Report in the NGT Matter OA

No. 673 of 2018 (in compliance to NGT order dated 24.09.2020)

For the State of Karnataka

Pertaining to KSPCB Regional Office, Davangere.

Name of the River : Tungabhadra
Polluted river stretch : Honnalli to Haralahalli Bridge
Priority : III
Status as on : 31.07.2022

Overall status of the State:

I. Total Population: Urban Population & Rural Population separately

Davangere (CC): - 43,4971. Harihara (CMC): - 77,447.
Honnalli (TP): - 17,928.

II. Estimated Sewage Generation (MLD): **54.64 MLD (44 + 8.84 + 1.8 from 3 Local bodies)**

III. Details of Sewage Treatment Plant:

- Existing no. of STPs and Treatment Capacity (in MLD):

Davangere: 4 No's of STPs of capacities 14.8 MLD, 20 MLD, 20 MLD & 5 MLD.

Harihara : 18 MLD.

Honnalli : 3.3 MLD.

- Capacity Utilization of existing STPs: **54.64 MLD.**
- MLD of sewage being treated through Alternate technology: **Nil**
- Gap in Treatment Capacity in MLD: **Nil**
- No. of Operational STPs: **6 No's**
- No. of Complying STPs: **4 No's**
- No. of Non-complying STPs: **2**

Details of each existing STP in the State

No.	Location	Existing STP Capacity (MLD)	Capacity Being Utilized (MLD)	Operational Status of STP	Compliance Status of STP
1	Davangere CC	14.8	9	Operating	Complied
2	Davangere	20	16	Operating	Complied
3	Davangere	20	16	Operating	Complied
4	Davangere	5	3	Operating	Complied
5	Harihara CMC	18	8.84	Operating	Not Complied
6	Honnalli	3.3	1.8	Operating	Not complied

Details of under construction STPs in the State

No.	Location	Capacity of the plant in MLD	Physical Progress in %	Status of I&D or House sewer connections	Completion Timeline
-	-	-	-	-	-

Details of proposed STPs in the State

No.	Location	Capacity of the STP proposed in MLD	Status of Project (at DPR Stage/ Under Tendering/ Work to be Awarded)	Likely Date of Completion
-	-	-	-	-

IV. Details of Industrial Pollution: (RO, Davangere District)

- No. of industries in the State: **(Davangere Dist: 312).**
- No. of water polluting industries in the State: **2. (2 major industries located on River bank, viz; Harihara polifibers and Grasiline Division of Grasim Industries)**
- Quantity of effluent generated from the industries in MLD: **Consented effluent generation is 49.840 MLD and average quantity effluent generated is 32.5 MLD.**
- Quantity of Hazardous Sludge generated from the Industries in TPD: **0.0 TPD.**

- Number of industrial units having ETPs: **2**.
- Number of industrial units connected to CETP: **0**
- Number and total capacity of ETPs (details of existing/ under construction / proposed)
2 ETPs of capacities – 20 MLD (GRD) + 40 MLD (HPF)
- Compliance status of the ETPs: **Complied with effluent standards.**
- Number and total capacity of CETPs (details of existing/ under construction / proposed)
- NIL
- Status of compliance and operation of the CETPs - Nil

Town	No. of industries	Industrial discharge	Status of ETPs	Status of CETPs (existing, under construction & proposed)
Davangere	2	32.500 MLD	Operating and Complied with the Consent conditions	NIL

V. **Solid Waste Management:**

- Total number of Urban Local Bodies and their Population : **3 No's (pertaining to River stretch)**

Davangere CC – **4,34,971**
 Harihar CMC – **77,447**
 Honnalli TP – **17,928**

- Current Municipal Solid Waste Generation –

Davangere CC – 170 TPD
 Harihar CMC - 35 TPD
 Honnalli TP - 7 TPD

- Number, installed capacity and utilization of existing MSW processing facilities in TPD (bifurcated by type of processing eg- Waste to Energy (Tonnage and Power Output), Compost Plants (Windrow, Vermi, decentralized pit composting), biometanation, MRF etc..

Sl. No	ULB	Installed capacity	Type of processing
1	CC Davangere	200 TPD	windrow platform, composting and vermi composting facilities
2	CMC Harihara	35 TPD	composting and vermi composting facilities and Biogas
3	TP Honnalli	8 TPD	Composting.

- Action plan to bridge gap between Installed Capacity and Current Utilization of processing facilities (if Gap > 20%). - **Nil**

- No. and capacity of C & D waste processing plants in TPD (existing, proposed and under construction) – **Nil**
- Total no. of wards, no. of wards having door to door collection service, no. of wards practicing segregation at source -

ULBs	No of wards	No of wards having door to door collection service	no. of wards practicing segregation at source
Davangere CC	45	32	32
Harihar CMC	31	20	20
Honnalli TP	18	14	14

- Details of MSW treatment facilities proposed and under construction (no., capacity, and technology) – **Nil**.
- No. and area (in acres) of uncontrolled garbage dumpsites and Sanitary Landfills.
- **Nil**
- No. and area (in acres) of legacy waste within 1km buffer of both side of the rivers -- **Nil**
- No. of drains falling into rivers and no. of drains having floating racks/screens installed to prevent solid waste from falling into the rivers

Sl.No	No. of drains falling into rivers	No. of drains having floating racks/screens
1	9	0

Status of ULB wise Management of Solid Waste

ULB	Total MSW generation in TPD	Total MSW being processed in TPD	Existing MSW facilities	Utilization Capacity of the existing MSW facilities	Proposed MSW Facilities & Completion Timeline
Davangere CC	170 TPD	170 TPD	Leachate Treatment Plant , windrow platform, composting and vermi composting facilities	170 TPD	-
Harihar CMC	35 TPD	35 TPD	Provided Biogas facility, composting and vermi composting	35 TPD	-

Honnalli TMC	7 TPD	7 TPD	Composting	7 TPD	-

VI. Bio-medical Waste Management:

- Total Bio-medical waste generation: **1.38 TPD (In entire davangere district)**
- No. of Hospitals and Health Care Facilities: **29 (Bedded Hospitals > 30 beds)**
- Status of Treatment Facility/ CBMWTF: The Biomedical wastes generated from the Davangere District is being collected by **M/s. Sushanth Environmental Technologies., Davangere for further treatment and disposal.**

VII. Hazardous Waste Management:

- Total Hazardous Waste generation : **(2 major industries located on River bank, viz; Harihara polifibers and Grasiline Division of Grasim Industries)**
ETP sludge – Nil
Cotton waste & Used oil filters – **2.0 MT/A**
Used oil – **8.9 KL/ Annum**
- No. of Industries generating Hazardous waste: **2**
- Treatment Capacity of all TSDFs: **Nil (There is no TSDF in this office jurisdiction)**
- Avg. Quantity of Hazardous waste reaching the TSDFs and Treated : **Nil**
- Details of on-going or proposed TSDF: **NIL**

VIII. Plastic Waste Management:

There are No plastic waste generating industries in this office Jurisdiction.

- Total Plastic Waste generation: -- Nil
- Treatment/ Measures adopted for reduction or management of plastic waste: -- Nil

IX. Details of Alternate Treatment Technology being adopted by the State/UT – Nil

X. Identification of polluting sources including drains contributing to river pollution and action as per NGT order on in situ treatment: following are the points where drains contributing towards river;

Sl. No	Location	Type of sewage
1	Hukkadagathri village (Left bank)	Village sewage

2	Hole Haralahalli village (Left bank)	Village sewage
3	Harihara Town (Right bank)	City sewage
4	Chikkabidari Village & Sarathi halla (Right bank)	Village sewage
5	Didagur village (Left bank)	Village sewage
6	Nadiharalahalli Village (Left bank)	Village sewage
7	Hirebidari village (Left bank)	Village sewage
8	Aravi village (Left bank)	Village sewage
9	Kuravathi village (right bank)	Village sewage

- XI. Details of Nodal Officer appointed by Chief Secretary in the State/UT: --
- XII. Details of meetings carried under the Chairmanship Chief of Secretary in the State/UT: **District level special Environment surveillance Task force committee meeting held on 22.04.2022. (Davangere District) and No further meetings conducted in July month.**
- XIII. Latest water quality of polluted river, its tributaries, drains with flow details and ground water quality in the catchment of polluted river; - **June Month analysis report enclosed as Annexure 1.**
- XIV. Ground water regulation:--
- XV. Good irrigation practices being adopted by the State: --
- XVI. Rain Water Harvesting: --
- XVII. Demarcation of Floodplain and removal of illegal encroachments: --
- XVIII. Maintaining minimum e-flow of river: --
- XIX. Plantation activities along the rivers: **Letter addressed to DCF, Forest Department, Davangere to carryout plantation along the Tungabhadra river bank stretch dated 27.04.2022. And they have agreed to take up the work w.r.t Plantation on river banks vide letter dated: 11.05.2022.**
- XX. Development of biodiversity park: --
- XXI. Reuse of Treated Water: **District level special Environment surveillance Task force committee chairman has informed M/s. Grasim industries (HPF & GRD) authorities to utilize the treated effluent maximum for various purpose in unit premises and agricultural purpose during the meeting held on 22.04.2022. and they have submitted the reply to KSPCB Regional Office, Davangere stating that they have to adopt RO system for advanced treatment of treated wastewater which generated huge quantity of RO Reject and which also**

requires huge investment regarding the same and they are planning to adopt suitable economical technology/treatment to re utilize the water.

XXII. Model River being adopted by the State & Action Proposed for achieving the bathing quality standards: --

XXIII. Status of Preparation of Action Plan by the 13 Coastal States: --

XXIV. Regulation of Mining Activities in the State/UT: --

XXV. Action against identified polluters, law violators and officers responsible for failure for vigorous monitoring ---

XXVI. Overall progress of the month:

Please provide overall progress achieved in terms of all the above points compared to previous month. - **During District level special Environment surveillance Task force committee held on 22.04.2022., Chairman of committee has informed CEO, ZP Davangere to stop discharge of sewage from villages located along the Tungabadra river stretch and CEO, ZP addressed PDOs of All villages along the bank of river stretch to submit the action taken report. and Chairman of committee also informed DCF, Forest Department, Davangere to carryout plantation along the Tungabadra river bank stretch and they have agreed to take up the work w.r.t Plantation on river banks vide letter dated: 11.05.2022. And they informed to start the work after rainy season.**

The chairman has also informed to M/s. Grasim industries (HPF & GRD) authorities to utilize the treated effluent maximum for various purpose in unit premises and agricultural purpose and the unit authorities were planning to adopt latest technologies., and the Grasim Industries authorities have submitted reply to this office regarding the same by stating that it requires huge amount of investment to adopt RO treatment system and which also generates huge amount of RO reject water and action is under progress. B.O is calling the I/A for Personal Hearing.

Karnataka State Pollution Control Board
REGIONAL LABORATORY, NO 4, LAKKAMANAHALLI IND. AREA, DHARWAD
NATIONAL WATER MONITORING PROGRAMME (NWMP)
ANALYSIS REPORT : T.B. RIVER WATER, 2022-2023

SAMPLE COLLECTED BY : R.O. Davangere				June- 2022		
NAME OF WATER BODY		Honnali Bridge, TB River, Honnali	NEW Bridge NH-4	U/s of M/s HPF Ltd (Old Bridge)	Old Water Intake Point Harihar	D/s of HPF Ltd,
DATE OF COLLECTION		14 06 2022	14 06 2022	14 06 2022	14 06 2022	14 06 2022
TIME OF COLLECTION		8 30 AM	9 30 AM	9 45 AM	9 50 AM	11 0AM
SAMPLE INWARD NO.		348	349	350	351	352
1	WEATHER	Clear	Clear	Clear	Clear	Clear
2	APPROX DEPTH OF MAIN STREAM	>1.5 Feet	>1.5 Feet	>1.5 Feet	>1.5 Feet	>1.5 Feet
3	COLOUR AND INTENSITY	Clear	Clear	Clear	Clear	Clear
4	ODOUR	None	None	None	None	None
5	VISIBLE EFFLUENT DISCHARGE	City Sewage	None	None	City Sewage	HPF & Grasilene Eff
6	HUMAN ACTIVITIES AROUND STATION	Bathing, Cloth washing, Vehicle Washing	None	Vehicle Washing	Vehicle Washing	None
Parameters		Unit	Values			
1	Temperature	°C	26	27	27	28
2	pH	Unit	7.9	7.8	7.6	7.3
3	Dissolved Oxygen	mg/l	7.1	7.2	7.2	7.1
4	BioChemical Oxygen Demand	mg/l	3.3	2.2	2.6	6.5
5	Conductivity	µs/cm	648	567	526	656
6	Nitrate - N	mg/l	0.50	0.43	0.38	0.54
7	Nitrite - N	mg/l	BDL	BDL	BDL	BDL
8	Faecal Coliform	MPN/100 ml	116	48	66	124
9	Total Coliform	MPN/100 ml	282	120	153	270
10	Chemical Oxygen Demand	mg/l	20	16	18	22
11	Turbidity,	NTU	3	3	4	3
12	Hardness, as CaCO ₃	mg/l	192	172	160	188
13	Calcium, as CaCO ₃	mg/l	125	112	104	122
14	Magnesium, as CaCO ₃	mg/l	67	60	56	66
15	Chloride, as Cl	mg/l	80	72	60	80
16	Sodium, as Na	mg/l	60	50	46	63
17	Potassium, as K	mg/l	1	2	2	2
18	Sulphate, as SO ₄	mg/l	35.5	28	34.2	50.2
19	P Alkalinity as CaCO ₃	mg/l	BDL	BDL	BDL	BDL
20	T Alkalinity, as CaCO ₃	mg/l	208	184	172	196
21	Total Kjeldhal Nitrogen, as N	mg/l	1.7	1.1	0.7	1.9
22	Ammonical Nitrogen, as N	mg/l	1.1	0.58	0.49	1.3
23	Total Suspended Solids	mg/l	10	10	20	10
24	Total Dissolved solids	mg/l	420	360	340	420
25	Total Fixed Solids	mg/l	390	340	320	400
26	Phosphate, as PO ₄ -P	mg/l	0.011	0.014	0.007	0.035
27	Fluoride, as F	mg/l	0.3	0.2	0.2	0.3
28	Boron, as B	mg/l	BDL	BDL	BDL	BDL
29	Sodium Absorption ratio		1.9	1.7	1.6	2
30	Percent Sodium	%	40.3	38.4	38.1	41.9
31	Calcium, as Ca	mg/l	49.9	44.7	41.6	48.9
32	Magnesium, as Mg	mg/l	16.3	14.6	13.6	16.0
Primary Water Quality Criteria			D	C	C	D

Note: BDL - Below Detectable Limit

Analysed by : Dinesh Naik, A.S.O.

Verified By:  Lalita Dodwad, A.S.O.

Karnataka State Pollution Control Board
REGIONAL LABORATORY, NO 4, LAKKAMANAHALLI IND. AREA, DHARWAD
NATIONAL WATER MONITORING PROGRAMME (NWMP)
ANALYSIS REPORT: T.B. RIVER WATER 2022-2023

SAMPLE COLLECTED BY: R.O. Davangere				June- 2022		
NAME OF WATER BODY		Jack well point near Nadhiharal ahalli	Haralahalli Bridge	Myalara	Aravi	
DATE OF COLLECTION		14 06 2022	14 06 2022	14 06 2022	14 06 2022	
TIME OF COLLECTION		11 15AM	11 30AM	4 0PM	6 15 PM	
SAMPLE INWARD NO.		353	354	355	356	
1	WEATHER	Clear	Clear	Clear	Clear	
2	APPROX. DEPTH OF MAIN STREAM	>1.5 Feet	>1.5 Feet	>1.5 Feet	>1.5 Feet	
3	COLOUR AND INTENSITY	Clear	Clear	Clear	Clear	
4	ODOUR	None	None	None	None	
5	VISIBLE EFFLUENT DISCHARGE	None	None	None	Village Sewage	
6	HUMAN ACTIVITIES AROUND STATION	None	Bathing, Cloth washing, Vehicle Washing	None	None	
Parameters		Unit	Values			
1	Temperature	°C	28	28	29	28
2	pH	Unit	7.3	7.3	7.4	7.6
3	Dissolved Oxygen	mg/l	5.3	5.6	7.2	7.0
4	BioChemical Oxygen Demand	mg/l	3.3	3.5	2.8	3.7
5	Conductivity	µs/cm	656	609	590	668
6	Nitrate - N	mg/l	0.56	0.47	0.43	0.52
7	Nitrite - N	mg/l	BDL	BDL	BDL	BDL
8	Faecal Coliform	MPN/100 ml	33	46	41	69
9	Total Coliform	MPN/100 ml	82	121	109	156
10	Chemical Oxygen Demand	mg/l	20	22	18	24
11	Turbidity,	NTU	9	11	8	9
12	Hardness, as CaCO ₃	mg/l	184	176	168	184
13	Calcium, as CaCO ₃	mg/l	120	114	109	120
14	Magnesium, as CaCO ₃	mg/l	64	62	59	64
15	Chloride, as Cl	mg/l	88	80	80	88
16	Sodium, as Na	mg/l	61	55	57	68
17	Potassium, as K	mg/l	2	2	2	2
18	Sulphate, as SO ₄	mg/l	46.5	44	47	45.5
19	P Alkalinity as CaCO ₃	mg/l	BDL	BDL	BDL	BDL
20	T Alkalinity, as CaCO ₃	mg/l	176	168	160	196
21	Total Kjeldhal Nitrogen, as N	mg/l	1.3	1.1	0.8	1.7
22	Ammonical Nitrogen, as N	mg/l	0.75	0.68	0.51	1.1
23	Total Suspended Solids	mg/l	30	30	20	20
24	Total Dissolved Solids	mg/l	420	390	380	430
25	Total Fixed Solids	mg/l	390	370	360	410
26	Phosphate, as PO ₄ -P	mg/l	0.023	0.015	0.031	0.057
27	Fluoride, as F	mg/l	0.3	0.3	0.2	0.3
28	Boron, as B	mg/l	BDL	BDL	BDL	BDL
29	Sodium Absorption ratio		2.0	1.8	1.9	2.2
30	Percent Sodium	%	41.6	40.2	42.1	44.3
31	Calcium, as Ca	mg/l	47.8	45.8	43.7	47.8
32	Magnesium, as Mg	mg/l	15.6	15.0	14.3	15.6
Primary Water Quality Criteria			D	D	C	D

Note: BDL= Below Detectable Limit

Analysed by: Dinesh Naik, A.S.O.

Verified By: Lalita Dodwad, A.S.O.

Karnataka State Pollution Control Board
REGIONAL LABORATORY, NO.4, LAKKAMANAHALLI IND. AREA, DHARWAD
BOARD PROGRAMME
ANALYSIS REPORT : L.B. RIVER WATER 2022-2023

SAMPLE COLLECTED BY : R.O. Davangere			Jun-22	
NAME OF WATER BODY			Konana Tabage	Somalapura
DATE OF COLLECTION			14.06.2022	14.06.2022
TIME OF COLLECTION			12.00pm	12.45pm
SAMPLE INWARD NO.			360	361
1	WEATHER		Clear	Clear
2	APPROX. DEPTH OF STREAM		>1.5 Feet	>1.5 Feet
3	COLOR AND INTENSITY		Clear	Clear
4	FOUR		None	None
5	VISIBLE EFFLUENT SOURCE		Village Sewage	Village Sewage
6	HUMAN ACTIVITIES AROUND STATION		Bathing Cloth washing	Bathing Cloth washing
Parameters		Unit	Values	
1	Temperature	°C	28	28
2	pH	Unit	7.3	7.5
3	Dissolved Oxygen	mg/l	6.6	6.8
4	BioChemical Oxygen Demand	mg/l	3.5	3.3
5	Conductivity	µs/cm	583	575
6	Nitrate - N	mg/l	0.43	0.38
7	Nitrite - N	mg/l	BDL	0.058
11	Chemical Oxygen Demand	mg/l	24	22
12	Turbidity	NTU	4	6
13	Hardness, as CaCO ₃	mg/l	172	160
14	Calcium, as CaCO ₃	mg/l	112	104
15	Magnesium, as CaCO ₃	mg/l	60	56
16	Chloride, as Cl	mg/l	80	76
17	Sodium, as Na	mg/l	53	57
18	Potassium, as K	mg/l	2	2
19	Sulphate, as SO ₄	mg/l	42.5	45
20	Total Alkalinity as CaCO ₃	mg/l	BDL	BDL
21	Total Alkalinity, as CaCO ₃	mg/l	160	160
22	Total Kjeldhal Nitrogen, as N	mg/l	1.2	1.1
23	Ammonical Nitrogen, as N	mg/l	0.73	0.65
24	Total Suspended Solids	mg/l	20	20
25	Total Dissolved Solids	mg/l	380	370
26	Total Fixed Solids	mg/l	360	350
27	Phosphate, as PO ₄ -P	mg/l	0.047	0.055
28	Fluoride, as F	mg/l	0.3	0.3
29	Boron, as B	mg/l	BDL	BDL
30	Sodium Absorption Ratio		1.8	2.0
31	Percent Sodium	%	39.8	43.3
32	Calcium, as Ca	mg/l	44.7	41.6
33	Magnesium, as Mg	mg/l	14.6	13.6
Primary Water Quality Criteria			D	D

Note: BDL=Below Detectable Limit

Analysed by : Dinesh Lak, A.S.O.


 Verified By: Laxita Dodwad, A.S.O.

National Mission for Clean Ganga
Format for submission of Monthly Progress Report in the NGT Matter OA No. 673 of 2018 (in compliance to NGT order dated 24.09.2020) For the State of Karnataka

Name of the River	Yagachi river
Polluted river stretch	Belur to Halavagilu, Hassan
Priority	V
Status as on	July-22

Overall status of the State:

Particulars		TMC Belur	CMC Hassan	Total
I.	Total Population: Urban Population & Rural Population separately	22848	155006	177854
II.	Estimated Sewage Generation (MLD):	2.4	16.74	19.14

III. Details of Sewage Treatment Plant:

Particulars	TMC Belur	CMC Hassan	Total
Existing no. of STPs and Treatment Capacity (in MLD):	2.7 MLD	10MLD	12.7
Capacity Utilization of existing STPs:	2.7	10	12.7
MLD of sewage being treated through Alternate technology:	--	--	
Gap in Treatment Capacity in MLD:	Nil	6.74 MLD	6.74MLD
No. of Operational STPs:	1	1	2
No. of Complying STPs:	0	0	0
No. of Non-complying STPs:	1	1	2

Details of each existing STP in the State

Name of the Local Body	Location	Existing STP Capacity	Capacity Being Utilized	Operational Status of STP	Compliance Status of STP
TMC Belur	Nehru Nagar, Belur Town, Belur Taluk & Hassan District	2.7MLD	2.7MLD	Operational	Not Complied. Special Environment Task Force meeting was conducted on 01.02.2022. Proceedings of the same is enclosed.
CMC, Hassan	Sy No 86 &100, Bittagondanahalli village Hassan Tq & Dist	10MLD	10MLD	Operational	
Total		12.7	12.7		

Details of under construction STPs in the State

Name of the Local Body	Location	Capacity of the plant in MLD	Physical Progress in %	Status of I&D or House sewer connections	Completion Timeline
TMC Belur	Nil	Nil	Nil	1 drain carrying sullage effluent is to be connected to STP. No Work Progress. 80% of the area covered with UGD & further work in progress	31.03.2024
CMC, Hassan	Nil	Nil	Nil	1 drain carrying sewage & sullage effluent is to be connected to STP. No Work Progress. 75% of the area covered with UGD & further work in progress	31.03.2023
Total					

Details of proposed STPs in the State

Name of the Local Body	Location	Capacity of the STP proposed in MLD	Status of Project (at DPR Stage/ Under Tendering/ Work to be Awarded)	Likely Date of Completion
TMC Belur	Near existing STP Nehru Nagar, Belur Town, Belur Taluk & Hassan District	Up gradation of existing 2.7 MLD STP to 5.0 MLD by SBR Technology	Revised DPR is approved by Government for Rs. 14 Crores to divert the sewage discharged in to river through storm water drain. Up gradation of existing	31.03.2024

			2.7 MLD STP to 5.0 MLD.	
CMC, Hassan	a) Existing STP, Sy No 86 & 100, Bittagondanahalli village Hassan Tq & Dist - 10MLD b) Channapatna, Hassan-10MLD c) Hunsinakere, Hassan - 5 MLD d) Gavenahalli, Hassan - 2 MLD e) Sathyamangala, near veterinary college, Hassan- 2 MLD	a) Up gradation of existing 10 MLD STP to 20 MLD by SBR Technology b) Proposed 10MLD c) Proposed 5MLD d) Proposed 2MLD e) Proposed 2MLD	Revised DPR is approved by Government for Rs. 165 Crores to divert the sewage discharged in to river through storm water drain. Up gradation of existing 10 MLD STP to 39 MLD.	31.03.2023

IV. Details of Industrial Pollution:

Particulars	TMC Belur	CMC Hassan	Total
No. of industries in the State:	Nil	5	5
No. of water polluting industries in the State:	Nil	1*	1
Quantity of effluent generated from the industries in MLD:	0	0.0	0.0
Quantity of Hazardous Sludge generated from the Industries in TPD:	0	0	0
Number of industrial units having ETPs:	0	0	0
Number of industrial units connected to CETP:	Nil	Nil	Nil
Number and total capacity of ETPs (details of existing/ under construction / proposed)	Nil	Nil	Nil
Compliance status of the ETPs:	Nil	Nil	Nil
Number and total capacity of CETPs (details of existing/ under construction / proposed)	Nil	Nil	Nil

*-Sewage

Status of compliance and operation of the CETPs

Town	No. of industries	Industrial discharge	Status of ETPs	Status of CETPs (existing, under construction & proposed)
TMC Belur	Nil	Nil	Nil	Nil
CMC, Hassan	Nil	Nil	Nil	Nil
Total				

V. **Solid Waste Management:**

Particulars	TMC Belur	CMC Hassan	Total
Total number of Urban Local Bodies and their Population	22848	155006	177854
Current Municipal Solid Waste Generation	11	77	88
Number, installed capacity and utilization of existing MSW processing facilities in TPD (bifurcated by type of processing eg- Waste to Energy (Tonnage and Power Output), Compost Plants (Windrow, Vermi, decentralized pit composting), biomethanation, MRF etc	• Composting Existing – 1 Gap – 3.51 TPD • Sanitary landfill Existing– Nil Gap – 2.75 TPD	• Composting Existing – 11 Gap – 20.57 TPD • Sanitary landfill Existing–Nil Gap – 19.25 TPD	
Action plan to bridge gap between Installed Capacity and Current Utilization of processing facilities (if Gap > 20%)	DPR for Rs. 1.7 Crores is approved to provide compost plant & sanitary land fill site & the same is to be undertaken. At present the solid waste is dumped in the site without any treatment.	DPR for Rs. 5.9 Crores is approved to provide compost plant & sanitary land fill site & the same is to be undertaken. At present the solid waste is dumped in the site without any treatment.	
No. and capacity of C&D waste processing plants in TPD (existing, proposed and under construction)	Nil	Nil	Nil
Total no. of wards, no. of wards having door to door collection service, no. of wards practicing segregation at source	• Door to door collection 23/23 Wards. • Segregation practice- 23 Wards	• Door to door collection 12/35 Wards. • Segregation practice- 12 Wards	
Details of MSW treatment facilities proposed and under construction (no., capacity, and technology)	Nil	Nil	Nil
No. and area (in acres) of uncontrolled garbage dumpsites and Sanitary Landfills	Nil	Nil	Nil
No. and area (in acres) of legacy waste within 1km buffer of both side of the rivers	Nil	Nil	Nil
No. of drains falling into rivers and no. of drains having floating racks/screens installed to prevent solid waste from falling into the rivers	Nos. of drains 1 Nos. of drains having floating racks / screen – Nil	Nos. of drains 1 Nos. of drains having floating racks / screen – Nil	Nos. of drains -2 Nos. of drains having floating racks / screen – Nil

Status of ULB wise Management of Solid Waste

Name of the ULB	Total MSW generation in TPD	Total MSW being processed in TPD	Existing MSW facilities	Utilization Capacity of the existing MSW facilities	Proposed MSW Facilities & Completion Timeline
TMC Belur	8	1	Pit Composting	1	ULBs have been informed to submit the time line for completion.
CMC, Hassan	62	11	Pit Composting	11	
Total	70	12		12	

VI. Bio-medical Waste Management:

Particulars	TMC Belur	CMC Hassan	Total
Total Bio-medical generation:	45Kg/day	1557Kg/day	Nil
No. of Hospitals and Health Care Facilities:	Bedded: 3 Non Bedded: 63	Bedded:38 Non Bedded: 242	Nil
Status of Treatment Facility/ CBMWTF:	CBMWTF	CBMWTF	Nil

VII. Hazardous Waste Management:

Particulars	TMC Belur	CMC Hassan	Total
Total Hazardous Waste generation:	0	0.01	0.01
No. of Industries generating Hazardous waste	0	01	01
Treatment Capacity of all TSDFs	-	-	-
Avg. Quantity of Hazardous waste reaching the TSDFs and Treated	-	0.01	0.01
Details of on-going or proposed TSDF	-	-	-

VIII. Plastic Waste Management:

Particulars	TMC Belur	CMC Hassan	Total
Total Plastic Waste generation:	200kg/day	2 tonne/day	2200kg/day
Treatment/ Measures adopted for reduction or management of plastic waste:	Bailing & stored and proposed to hand over to co incineration units	Bailing & stored and proposed to hand over to co incineration units	Bailing & stored and proposed to hand over to co incineration units

Particulars	TMC Belur	CMC Hassan
IX. Details of Alternate Treatment Technology being adopted by the State/UT	-	-
X. Identification of polluting sources including drains contributing to river pollution and action as per NGT order on insitu treatment:	1 drain identified and work order has been issued to upgrade existing STP as per action plan	1 drain identified and work order has been issued to upgrade the existing & proposed STP as per action plan.
XI. Details of Nodal Officer appointed by Chief Secretary in the State/UT:	-	-
XII. Details of meetings carried under the Chairmanship Chief of Secretary in the State/UT:	2 meetings were conducted under the chairmanship of DC , Hassan	2 meetings were conducted under the chairmanship of DC , Hassan
XIII. Latest water quality of polluted river, its tributaries, drains with flow details and ground water quality in the catchment of polluted river;	Status of water quality of polluted rivers in Annexure-1.	
XIV. Ground water regulation:	As per the discussion held with Sr. Geologist, District Ground Water Authority, Hassan for the month of October 2020, as per the circular KGA/NOC/2019-20 dated 29-05-2019 with reference to Karnataka Act 2011 U/s 17 (K), so as to fulfill the objectives of the Act, in notified taluks and non notified taluks for NOC for the purpose of industrial, commercial, entertainment, infrastructure, mining and others is made compulsory. This subject was discussed in District Ground Water Authority meeting. In this regard, as per the directions, notices has been issued to obtain NOC for extracting groundwater from Karnataka Ground Water Authority / District Ground Water Authority. Status of Ground Water Resource Assessment in Annexure-2	
XV. Good irrigation practices being adopted by the State:	The Dept. of Agriculture has informed that, they will submit action plan for implementation of following measures:	

	I. General Government Practice of Irrigation is maintained. II. Farmers are made aware to use water optimally.
XVI. Rain Water Harvesting:	As per the discussion held with Sr. Geologist, District Ground Water Authority, Hassan they have taken up measures to improve the ground water situation, rain water harvesting structure and some of the other artificial recharge structures to construct in their premises while giving the permission to extract ground water from the authority.
XVII. Demarcation of Floodplain and removal of illegal encroachments:	--
XVIII. Maintaining minimum e-flow of river:	The Cauvery Neeravari Nigam Ltd., is requested to submit the action plan as per MoEF & CC norms during monsoon seasons and same is not submitted
XIX. Plantation activities along the rivers:	Social Forestry Department, Hassan District has informed that they have proposed plan for plantation of saplings on the bank of Yagachi river polluted stretch for about 5 Kms in the ensuing monsoon season. The project is yet to be approved and sanctioned. Hence no progress made.
XX. Development of biodiversity park:	As of now, there are no biodiversity parks in Hassan & Belur Taluks. The Forest Department is requested to submit action plan for the proposed bio diversity parks. The status of the existing and proposed bio diversity parks and its implementations will be executed by September 2021 in coordination with the Forest Department
XXI. Reuse of Treated Water:	-
XXII. Model River being adopted by the State & Action Proposed for achieving the bathing quality standards:	-
XXIII. Status of Preparation of Action Plan by the 13 Coastal States:	-
XXIV. Regulation of Mining Activities in the State/UT:	-
XXV. Action against identified polluters, law violators and officers responsible for failure for vigorous monitoring	-
XXVI. Overall progress of the month: Please provide overall progress achieved in terms of all the above points compared to previous month.	a) With respect to treatment & disposal of sewage effluent the LB's have taken steps to operate the existing STPs & action plan for up gradation of the existing STPs is being prepared by KUWS&DB & the same is yet to be approved by the Government. b) With respect to Solid Waste Management by Municipalities, steps have been taken process the Solid Waste with the existing compost facilities and works followed by tendering for expanding the same along with sanitary land fill sites construction are under progress.

Annexure-1

XIII Status of Water Quality Assessment of polluted rivers in Annexure-1

Sl. No.	Details of Water Quality Monitoring locations as per NWMP	Year	DO (mg/l)	BOD (mg/l)	Fecal Coliform (MPN/100 ml)	Total coliform (MPN/100 ml)
1	Yagachi, Haluvagilu pump house, Hassan	July-22	7.3	2.0	210	1100
2	Yagachi river, Belur (abt 200mtrs from STP)	July-22	6.8	2.0	110	940

ANNEXURE-2

6.1(vii) Status of Ground Water Resource Assessment in Annexure-4

District	Taluka	Net Annual Ground Water Availability (HAM)	Total Ground Water Draft (HAM)	Gap between availability and Draft (HAM)	Stage of Ground Water Development (%)*	Category
Hassan	Hassan	13031.77	5926.47	7104.53	50%	*Safe (≤ 70)
Hassan	Belur	6318.88	3893.65	2425.23	66	*Safe (≤ 70)

Note:- The ground water resources assessment is carried out on Taluka wise (Administrative Units) The State Govt. has taken up various Recharge/Water Conservation Schemes like for augmentation of ground water resources.