

MAHARASHTRA POLLUTION CONTROL BOARD

Phone No. 24010437 / 24020781

Visit us at : <http://mpcb.gov.in>

Email : jdwater@mpcb.gov.in



Kalptaru Point 2nd floor,
Sion Matunga Scheme Road
No. 8, Infant of Sion Circle,
Sion (E),
Mumbai - 400 022.

"Your Service is our Duty"

No./MPCB/JD(WPC)/ 220420-1150253

Date 20/ 04 /2022

To,

The Secretary,

Ministry of Jal Shakti,

Shram Shakti Bhawan,

Rafi Marg, New Delhi-110001

Sub: Submission of Monthly Progress Report of compliance of H'ble NGT Order in O.A. No. 673/2018 in the matter of news item published in The Hindu authored by Shri Jacob Koshy titled, "More river stretches are now critically polluted: CPCB".

Ref: Office Memorandum dtd. 22.01.2020 by National Mission for Clean Ganga, Ministry of Jal Shakti.

Sir,

Hon'ble National Green Tribunal in order dtd. 06.12.2019 in O. A. No. 673/2018 directed Chief Secretaries of all states to submit Monthly Progress Report to Secretary, Ministry of Jal Shakti, GoI along with copy to CPCB.

In view of the same, Monthly Progress Reports of Maharashtra State have been submitted up to February - 2022. We are submitting herewith Monthly Progress Report for March-2022, in prescribed format.

This is submitted in prejudice of Hon'ble Supreme Court Order vide dtd. 14.02.2020, in which Hon'ble Supreme court has stayed impinged order dtd. 08.04.2019 of Hon'ble NGT.

Yours faithfully,

Ashok Shingare, IAS

Member Secretary

Copy Submitted in favor of information to:

Hon'ble Chairman Maharashtra Pollution Control Board, Mumbai.

Copy submitted for information to:

1. Principal Secretary, Environment Department, GoM, Mantralaya, Mumbai
2. Member Secretary, Central Pollution Control Board, New Delhi

Copy for information to:

Joint Director (WPC)/RO HQ, MPCB, Mumbai

National Mission for Clean Ganga
Format for submission of Monthly Progress Report in the NGT Matter OA
No. 673 of 2018 (in compliance to NGT order dated 24.09.2020)
For the State of Maharashtra (March -2022)

Overall status of the State:

I. Total Population: Urban Population & Rural Population separately:

Rural: 6,15,45,441, Urban: 5,08,27,531

II. Estimated Sewage Generation (MLD): 9758

A. Details of Sewage Treatment Plant (entire State):

- Existing no. of STPs and Treatment Capacity (in MLD): 144 STPs with treatment capacity of 7747 MLD (3532.95 MLD Existing and 4214.29 ongoing)
 - Capacity Utilization of existing STPs: 4326.8 MLD
 - MLD of sewage being treated through Alternate technology: Faecal Sludge Treatment Plant- 15 FSTPs have been installed along polluted river stretches, with total capacity of 300 KLD.
 - Gap in Treatment Capacity in MLD: 2011
 - No. of STPs installed-144
 - No. of Operational STPs:137
 - No. of Complying STPs: 61
 - No. of Non-complying STPs:73 (No results of 03 STPs)

 - **Along 53 Polluted Rivers (in Priority I - 9, II - 6, III - 14, IV - 10, V - 14) MPR** received for Year 2020, 2021 and January-2022
 - Total sewage generation in PRS – 2728.65 MLD
 - No. of STPs-64
 - Sewage treatment existing in PRS – 2024.16 MLD
 - Gap in Treatment Capacity- 704.49
 - Capacity Utilization – 1676.07 MLD
 - STPs proposed/ ongoing – 1279.70 MLD
- (Pls refer Annexure-I for river wise progress of STP work)

Details of each existing STP in the State

Sr. No.	Name of the Town with no. of STP	Location of the Sewage Treatment Plant (STP)	Sewage Treatment Plant (STP) Installed Capacity (MLD) STP wise	Status (Operational / Non-Operational / Under Construction)	Present capacity/ utilization (MLD)	Compliance Status (Comply / Non-Comply / Partially Comply)
1.	Municipal Corporation of Greater Mumbai	Colaba WWTF Nr Afgan Church Colaba Mumbai -05 Tel No.22150723	37	Operational	22.5	Non-Comply
2.	Municipal Corporation of Greater Mumbai	LGP WWTF-IPS 89,Dr.A.B. Road Worli Mumbai 18. Tel No.24933697	757	Operational	374.8	Non-Comply
3.	Municipal Corporation of Greater Mumbai	Malad STP Marve Road, Mith Chawky, Malad (W), Mumbai-95 Tel : 28820860	280	Operational	170.0	Non-Comply
4.	Municipal Corporation of Greater Mumbai	Charkop STP MHADA, Sector 8 & 9, Kandivali(W), Mumbai- 400067 Tel : 28681357	6	Operational	5.0	Non-Comply
5.	Municipal Corporation of Greater Mumbai	Bhandup WWTF Off eastern Express Highway Near Airoli Bridge Traffic Signal Bhandup East Tel No. 8286226994	280	Operational	106.0	Non-Comply
6.	Municipal Corporation of Greater Mumbai	Ghatkopar WWTF Off eastern Express Highway Near Pant Nagar Traffic Signal Ghatkopar East. Tel No. 9082820120	380	Operational	105.0	Non-Comply
7.	Municipal Corporation of Greater Mumbai	Versova STP J.P. Road Jn.,Link Road, Near Apnana Bazar, Andheri (W), Mumbai-53 Tel : 26366881	180	Operational	108.0	Non-Comply
8.	Municipal Corporation of Greater Mumbai	Influent Pumping Station Bandra, Opp Swami Vivekanand Garden, Mahim Causway, Mahim (West), Mumbai 400016.Tel. No. 24464750	797	Operational	531.0	Non-Comply
9.	Thane Municipal Corporation	TMC STP Kopri, Thane	120	Operational	70.0	Comply
10.	Thane Municipal Corporation	TMC STP Mumbra, Thane	32	Operational	12.0	Comply
11.	Thane Municipal Corporation	TMC STP Vartak Nagar	0.9	Operational	0.5	Comply

12.	Thane Municipal Corporation	Vitava	8.45	Operational	5.0	Non-Comply
13.	Thane Municipal Corporation	Kharegoan	46.76	Non-Operational (Commissioning under progress)	NA	NA
14.	Thane Municipal Corporation	Everest World, Kolshet	23.06	Operational	5.0	Non-Comply
15.	Thane Municipal Corporation	Lodha	22.02	Operational	16.0	Comply
16.	Thane Municipal Corporation	Nagla Bunder	7	Non-Operational (Commissioning under progress)	NA	NA
17.	Thane Municipal Corporation	Hiranandani	59	Non-Operational (Commissioning under progress)	NA	NA
18.	Mira- Bhaingar Municipal Corporation	Bhayander (W) near Garden Court Tower	8	Operational	8.0	Comply
19.	Mira- Bhaingar Municipal Corporation	Golden Nest Road, Bhayander (E) Goddev	12	Operational	12.0	Comply
20.	Mira- Bhaingar Municipal Corporation	Kanakia, Mira Road (E)	17	Operational	17.0	Comply
21.	Mira- Bhaingar Municipal Corporation	Shanti Park - Mira road - Sanghavinagar	13	Operational	13.0	Comply
22.	Mira- Bhaingar Municipal Corporation	Mhada- shanti garden- Mira Penkarpadagavthan (Mhada Colony)	7	Operational	7.0	Comply
23.	Mira- Bhaingar Municipal Corporation	Shanti nagar Mira road station, Near ayappamandir,	11	Operational	11.0	Comply
24.	Mira- Bhaingar Municipal Corporation	Ghodbunder- Kashigaon, Mashachhapada Bhayander, Survey No. 233	14	Operational	14.0	Comply
25.	Mira- Bhaingar Municipal Corporation	Jesal park	2	Operational	2.0	Comply
26.	Mira- Bhaingar Municipal Corporation	Shrushti complex, Mira Road	1.5	Operational	1.5	Comply
27.	Vasai-Virar Municipal Corporation	Bolinge Village STP - 2,	30	Operational	19.0	Comply
28.	Kalyan Dombivali Municipal Corporation	Adharwadi	25	Operational	22.0	Comply
29.	Kalyan Dombivali Municipal Corporation	Barave	15	Operational	10.0	Comply
30.	Kalyan Dombivali Municipal Corporation	Motagaon	40	Operational	5.0	--
31.	Kalyan Dombivali Municipal Corporation	Chinchpada	40	Operational	15.0	Comply
32.	Kalyan Dombivali Municipal Corporation	Manda Titwala 2.0 MLD.(E)	2	Operational	1.0	Comply
33.	Kalyan Dombivali Municipal Corporation	Manda Titwala 1.0 MLD (W)	1	Operational	0.5	Comply
34.	Bhiwandi Nizampur Municipal Corporation	Katai-1	13	Operational	13.0	Non-Comply
35.	Bhiwandi Nizampur Municipal Corporation	Katai-2	17	Non-Operational	-	NA

36.	Ambernath Municipal Council	Vadalgaon STP	45	operational	22	Comply
37.	Ambernath Municipal Council	Chikloli STP	9	Operational	6	Non-Comply
38.	Kulgaon Badalapur Municipal Council	Badlapur STP	22	Operational	20	Comply
39.	Ulhasnagar Municipal Corporation	Shanti Nagar-2	31.26	Operational	15	--
40.	Ulhasnagar Municipal Corporation	Vadholgaon	20.7	Operational	20.7	Comply
41.	Navi Mumbai Municipal Corporation	Sec-12 C.B.D.	19.00	Operational	12.0	Comply
42.	Navi Mumbai Municipal Corporation	Sec-50, Nerul	100.00	Operational	40.0	Comply
43.	Navi Mumbai Municipal Corporation	Sec-18, Vashi	100.00	Operational	40.0	Comply
44.	Navi Mumbai Municipal Corporation	Sec-20, Sanpada	37.50	Operational	18.0	Comply
45.	Navi Mumbai Municipal Corporation	Sec-15, Ghansoli	30.00	Operational	10.0	Comply
46.	Navi Mumbai Municipal Corporation	Sec-14, Koparkhairane	87.50	Operational	45.0	Non-Comply
47.	Navi Mumbai Municipal Corporation	Sec-18, Airoli	80.00	Operational	35.0	Comply
48.	Panvel Municipal Corporation	Bandar Road, Panvel, Dist. Raigad.	14	Operational	12.0	Non-Comply
49.	Panvel Municipal Corporation	Sector-16, Kharghar, Tal. Panvel, Dist. Raigad.	25	Operational	23.0	Non-Comply
50.	Panvel Municipal Corporation	Sector-16, Kharghar, Tal. Panvel, Dist. Raigad.	70	Operational	63.0	Non-Comply
51.	Panvel Municipal Corporation	Sector-32, , Kamothe, Tal. Panvel, Dist. Raigad.	85	Operational	79.0	Non-Comply
52.	Panvel Municipal Corporation	Sector-12, Kalamboli, Tal. Panvel, Dist. Raigad.	50	Operational	47.0	Non-Comply
53.	Panvel Municipal Corporation	Sector-06, Ulwe, Tal. Panvel, Dist. Raigad.	32	Operational	26.0	Comply
54.	Panvel Municipal Corporation	Kalundre, Kalundre Gaon, Panvel, Navi Mumbai	2	Operational	1.7	Comply
55.	Panvel Municipal Corporation	CIDCO Karanjade	28	Operational	15.0	Comply
56.	Nashik Municipal Corporation	Chehedi STP	22	Operational	22.0	Non-Comply
57.	Nashik Municipal Corporation	Chehedi STP	21	Operational	21.0	Non-Comply
58.	Nashik Municipal Corporation	Panchak	7.5	Operational	7.5	Non-Comply
59.	Nashik Municipal Corporation	Panchak	21	Operational	21.0	Non-Comply
60.	Nashik Municipal Corporation	Panchak	32	Operational	32.0	Non-Comply
61.	Nashik Municipal Corporation	Tapvan	78	Operational	78.0	Non-Comply
62.	Nashik Municipal Corporation	Tapvan	52	Operational	52.0	Non-Comply
63.	Nashik Municipal Corporation	Agar Takali	70	Operational	70.0	Non-Comply

64.	Nashik Municipal Corporation	Agar Takali	40	Operational	40.0	Non-Comply
65.	Nashik Municipal Corporation	Municipal STP Gangapur	18	Operational	15.0	Non-Comply
66.	Tryambakeshwar Municipal Council	Municipal Council Tryambak	1	Operational	1	Comply
67.	Shirpur Municipal Council	Municipal Council - Shirpur, Tq Shirpur Dist Dhule	12.5	Operational	8.64	Non-Comply
68.	Nandurbar Municipal Council	Municipal Council - Nandurbar, Tq and Dist Nandurbar	17.5	Operational	9.3	Non-Comply
69.	Shirdi Nagarpanchayat	Shirdi, Tal-- Rahata, Dist- Ahmednagar	16	Operational	9	Comply
70.	Pune Municipal corporation	Erandwane STP, S.No.3&4 Erandwane	50	Operational	50.0	Non-Comply
71.	Pune Municipal corporation	Bopodi STP, S.No.2A, 2B, 2C, 2D & 6 (P) Bopodi	18	Operational	18.0	Non-Comply
72.	Pune Municipal corporation	Tanajiwadi S.No.24, Shivajinagar	17	Operational	17.0	Non-Comply
73.	Pune Municipal corporation	Bhairoba STP, Final plot No.330 S.No.33A, 33B Koregaon Park	130	Operational	130.0	Non-Comply
74.	Pune Municipal corporation	Mundhawa STP, S.No.2,3A,4 Mundhawa	45	Operational	45.0	Non-Comply
75.	Pune Municipal corporation	Vithalwadi STP, S.No.20(P) Hingane	32	Operational	32.0	Non-Comply
76.	Pune Municipal corporation	Old Naidu STP, S.No.439 To 444 Pune final Plot No. 98 Knndy Road	90	partially in Operational, as PMC has declared said STP as defunct (STP of capacity of 127 MLD is proposed at this location)	30.0	Non-Comply
77.	Pune Municipal corporation	Baner STP, S.No.221 To 227 Baner	30	Operational	30.0	Non-Comply
78.	Pune Municipal corporation	Kharadi STP, S.No.74, 75 Kharadi	40	Operational	40.0	Non-Comply
79.	Pune Municipal corporation	New Naidu STP, S.No.439 To 444 Pune final Plot No. 98 Knndy Road	115	Operational	115.0	Non-Comply
80.	Baramati Municipal council	Gunawadi Road, Baramati	11.5	Operational	11.5	Non-Comply
81.	Daund Municipal Council	Daund Municipal Council STP	4.2	Non-Operational (Maintenance work under progress)	0	NA
82.	Saswad Municipal Council	Saswad Municipal council STP	2	Operational	2	Non-Comply
83.	Lonavala Municipal Council	Dongar Gaon, Lonavala	3.6	Non-Operational (existing STP is dismantled for capacity)	NA	Capacity enhancement under progress

				enhancement to the tune of 6 MLD)		
84.	Shirur Municipal Council	Sr. No. 269, Sonar Ali, Shirur	6	Operational	5.2	Non-Comply
85.	Pune Cantonment Board	900 Boottee Street, Pune-I	20	Operational	9	Non-Comply
86.	Khadaki Cantonment Board	Gaddi Adda, Ward No. Tamela Chawl, Khadaki.	8	Operational	6	Non-Comply
87.	Khadaki Cantonment Board	East Khadali, Near Lokmanya Tilak Highschool	1.2	Operational	1	Non-Comply
88.	Pimpri Chinchwad Municipal Corporation	Chikhali Phase I	16	Operational	14.3	Non-Comply
89.	Pimpri Chinchwad Municipal Corporation	Chikhali Phase II	16	Operational	14.3	Non-Comply
90.	Pimpri Chinchwad Municipal Corporation	Chinchwad Phase I (Bhatnagar)	30	Operational	29.3	Non-Comply
91.	Pimpri Chinchwad Municipal Corporation	Chinchwad Phase II	30	Operational	29.5	Non-Comply
92.	Pimpri Chinchwad Municipal Corporation	Sangvi Phase I	10	Operational	8.0.	Non-Comply
93.	Pimpri Chinchwad Municipal Corporation	Kasarwadi I	40	Operational	28.4	Non-Comply
94.	Pimpri Chinchwad Municipal Corporation	Kasarwadi II	40	Operational	28.4	Non-Comply
95.	Pimpri Chinchwad Municipal Corporation	Kasarwadi III	40	Operational	28.4	Non-Comply
96.	Pimpri Chinchwad Municipal Corporation	Pimple Nilekh	20	Operational	20.0	Non-Comply
97.	Pimpri Chinchwad Municipal Corporation	Ravet	20	Operational	14.6	Non-Comply
98.	Pimpri Chinchwad Municipal Corporation	Akurdi	30	Operational	28.5	Non-Comply
99.	Pimpri Chinchwad Municipal Corporation	Sangvi Phase II (Dapodi)	20	Operational	15.8	Non-Comply
100.	Pimpri Chinchwad Municipal Corporation	Chahroli Phase I	21	Operational	10.1	Non-Comply
101.	Pimpri Chinchwad Municipal Corporation	Chahroli Phase II	20	Operational	10.0	Non-Comply
102.	Solapur Municipal Corporation	Degaon STP	75.00	Operational	52.0	Comply
103.	Solapur Municipal Corporation	Kumathe STP	12.50	Operational	5.4	Comply
104.	Solapur Municipal Corporation	Pratap Nagar STP	15.00	Operational	5.2	Comply
105.	Mahabaleshwar Municipal Council	Compartment no. 79(City Survey no.257/1) behind Karmachari Vasahat, At-Mahabaleshwar, Tal-Mahabaleshwar, Dist-Satara	4	Operational	2	Non-Comply
106.	Mahabaleshwar Municipal Council	at Survey No.626, near Dhobi Ghat,At-Mahabaleshwar, Tal-Mahabaleshwar, Dist-Satara	1	Operational	0.5	Non-Comply
107.	Panchagani Municipal Council	Survey No. 83/2 near Siddharthnagar,At-Panchgani, Tal-	0.65	Operational	0.65	Comply

		Mahabaleshwar, Dist-Satara				
108.	Panchagani Municipal Council	Plot no. 497/4 & 5 near Shivajinagar, At- Panchgani, Tal- Mahabaleshwar, Dist-Satara	0.35	Operational	0.35	Comply
109.	Panchagani Municipal Council	Hindu Crematorium, At- Panchgani, Tal- Mahabaleshwar, Dist-Satara	1.5	Operational	1.5	Comply
110.	Karad Municipal Council	Bara Dabari, Karad, Tal-Karad, Dist- Satara	12.5	Operational	9.5	Non-Comply
111.	Malkapur Municipal Council	A/p-Malkapur Tal Karad Dist-Satara	5	Operational	5	Non-Comply
112.	Malkapur Municipal Council	A/p-Malkapur Tal Karad Dist-Satara	3	Operational	3	Non-Comply
113.	Pandharpur Municipal Council	STP Gopalpur, Pandharpur	15.5	Operational	12	Comply
114.	Pandharpur Municipal Council	STP, 65 Acre, Pandharpur	2.5	Operational	0.5	Comply
115.	Kolhapur Municipal Corporation, Kolhapur	Kolhapur Municipal Corporation STP (76 MLD) Kasaba Bavada, Kolhapur	76	Operational	75.0	Comply
116.	Kolhapur Municipal Corporation, Kolhapur	Kolhapur Municipal Corporation STP (17 MLD) Dudhali, Kolhapur	17	Operational	16.0	Comply
117.	Sangli Municipal Corporation	Dhulgaon STP 27 MLD (Oxidation pond)	27	Operational	27.0	Comply
118.	Sangli Municipal Corporation	STP at Miraj-9.2 MLD (Oxidation pond)	9.2	Operational	9.2	Non-Comply
119.	Sangli Municipal Corporation	Hamumannagar STP 100 Footy road(Commising date- 23/7/2018)	23.5	Operational	13.0	Comply
120.	Ichalkaranji Municipal Council	Ichalkaranji Municipal Council (STP 18 MLD) Old Sangli Naka, Ichalkaranji	20	Operational	16	Non-Comply
121.	Aurangabad Municipal Corporation	Kanchanwadi, Aurangabad	161	Operational	60.0	Comply
122.	Aurangabad Municipal Corporation	Padegaon	10	Operational	5.0	Non-Comply
123.	Aurangabad Municipal Corporation	Salim Ali Lake	5	Operational	4.0	Non-Comply
124.	Aurangabad Municipal Corporation	At Zalta,	35	Operational	15.0	Comply
125.	Nanded Waghala Municipal Corporation	Elichpur	30	Operational	12.0	Non-Comply
126.	Nanded Waghala Municipal Corporation	Bondar	87	Operational	35.0	Non-Comply
127.	Nanded Waghala Municipal Corporation	Sangvi	15	Operational	10.0	Non-Comply
128.	Nagpur Municipal corporation	Bhandewadi	200	Operational	200.0	Comply

129.	Nagpur Municipal corporation	Bhandewadi	130	Operational	130.0	Comply
130.	Nagpur Municipal corporation	Mankapur	5	Operational	5.0	Comply
131.	Nagpur Municipal corporation	Mokshadham	5	Operational	5.0	Comply
132.	Nagpur Municipal corporation	Kachimet (NIT)	1	Operational	1.0	Comply
133.	Nagpur Municipal corporation	Sonegaon (NIT)	0.3	Operational	0.3	Comply
134.	Nagpur Municipal corporation	Hazari Pahad (NIT)	4	Operational	4.0	Comply
135.	Nagpur Municipal corporation	Somalwada-1 (Ongoing work by NIT)	20	Operational	NA	Comply
136.	Nagpur Municipal corporation	Dabha (NIT)	5	Operational	NA	Comply
137.	Hinganghat Municipal Council	Pili Mazid Bhimnagar Ward, Hinganghat.	10	Operational	6.25	--
138.	Amravati Municipal Corporation	STP-1 -Lalkhadi,	44	Operational	44.0	Non-Comply
139.	Amravati Municipal Corporation	STP-2-Lalkhadi	30.5	Operational	30.5	Comply
140.	Shegaon Municipal Council	S.No. 752/1, Charmori, Shegaon, Dist.-Buldana	7	Operational	3.5	Non-Comply
141.	Washim Municipal Council	Opposite to Chamunda Devi Mandir, Nimazaga Washim	8	Operational	4	Comply
142.	Chandrapur Municipal Corporation	Pathanpura	45	Operational	24.0	Non-Comply
143.	Chandrapur Municipal Corporation	Rehmat Nagar	25	Operational	22.0	Comply
144.	Chandrapur Municipal Corporation	Azad Garden	0.5	Operational	0.5	Non-Comply

Details of under construction STPs along the Polluted River Stretches

Sr. No.	Name of the City/Town	Location	Capacity of the plant in MLD	Physical Progress in %	Status of I&D or House sewer connections	Completion Timeline
1.	Nashik Municipal Corporation	Municipal STP Pimpalgaon, Baswant	32	STP Construction completed, under commissioning	1550 km sewer network completed 210km sewer network work under progress is 40% completed and expected to complete March 2022 as informed by representative NMC	NA
2.	Municipal Corporation of Greater Mumbai	WSP Compound	8	70% work completed		Mar-22

3.	Akola Municipal Corporation	Shiloda	30	STP Construction completed, under commissioning	The underground drainage scheme is designed for the population left bak at old akola city 2.27km and nalla intercept (15No.), Right bak of morna river length 10.93 km and nalla intercept 18 no., Bapu nagar to Kharap length 1.91km nalla interception 2 nos., Construction of pumping station with Wetwell at Old city River Bak (Wet well at old city river bank)	Feb-22
4.		PDKV	7			
5.	Pimpri Chinchwad Municipal Corporation	Proposed STP	12	Work was stopped and structure demolished by NGT Order, but work is started on alternative land parcel.		April-22
6.	Sangli Miraj Kupwad Municipal Corporation	SMKC Bedag road Miraj	22.5	100% work is completed	Total 164.9 KM sewer line is proposed out of that 116.5 KM wok completed	Mar-22
7.	Hinganghat Municipal Council	Hinganghat Municipal Council	3	Civil work under progress		Dec-22
9.	Jalgaon Municipal Corporation	Gat No.413,390 Jalgaon Shiwar	48	90% Construction of 48 MLD STP is completed.		Feb-22
10.	Pachora Municipal Council	Pachora Municipal Council STP	9	Civil work is completed, machinery yet not installed.	Drainage network work is under progress.	Oct-21
11.	Kolhapur Municipal Corporation, Kolhapur	Kolhapur Municipal Corporation STP (6 MLD) Bawda, Kolhapur	6	10% work completed (foundation)		Dec-22
12.		Kolhapur Municipal Corporation STP (4 MLD) Dudhali, Kolhapur	4	55% work completed		
13.	Ichalkaranji Municipal Council	Ichalkaranji Municipal Council (STP 18 MLD) Ichalkaranji STP Takawade	18	The work had begun. Funds of Rs. 82.60 crore have been sanctioned from UIDSSMT scheme. But at present the work is stopped due to legal issues.		Time line not fixed due to litigation
14.	Ulhasnagar Municipal Corporation	Shanti Nagar-2	15	Constriction completed, trial run under progress		Mar-22

15.	Ulhasnagar Municipal Corporation	Khadegovili STP	8	Excavation and PCC completed for SBR basin. Excavation under progress for pump house.		
17.	Roha Municipal Council	Kundalika River Right Bank at Survy No. 128/3A at Vill. Ashtami, about 120 mtrs. away from Kundalika River.	1	Work awarded and Funds are available however contractor has not yet started the construction work due to GST issue.		<u>Mar-22</u>
18.	Nanded Waghala Municipal Corporation	Chunal Nalla	10	Excavation for Foundation of Sewage Pumping station Well is 75% completed and the levelling of ground and other miscellaneous works are in progress.		<u>Jul-22</u>
19.	Kalyan Dombivali Municipal Corporation	Vadavali STP	21	Construction work of Vadavali STP has been 65% completed	As said area is having less population, underground network is not proposed. Sewage collection is proposed by nalla intersection at Sewage pumping station followed by treatment at STP	<u>Mar-22</u>
20.	Gadchiroli Municipal Council	Bormala Road, Gadchiroli	11.5	Work order for STP is just awarded to contractor. Foundation work is just started.	40% work of main drainage line has been completed. The work of internal drainage is yet to start.	<u>Jun-22</u>
21.	Khalapur Nagar Panchayat	Khalapur Nagar Panchayat STP	3	Work completed up to PCC level.		<u>Mar-22</u>
22.	Amalner Municipal Council	Amalner Municipal Council STP	12.6	15% work completed	Total Sewage network length is 80km, till date work completed is 21km.	<u>Mar-22</u>
23.	Dhule Municipal Corporation	Dhule Municipal Corporation STP	17	80% Underground drainage, 85% construction work of 40 MLD STP is completed	The Sewer network is completed upto 125 Km and 22 Km network is remained due to stoppage of work in corona period & want of approval for revised estimate which is likely to be accorded in feb 22. The scheme will be completed in july 22	<u>Jul-22</u>
24.	Dhule Municipal Corporation	Dhule Municipal Corporation STP	40	And 85 % construction work of 17 MLD STP is completed Technology- SBR Funding details- Amrut Mission.		
25.	Ballarpur Municipal Council	Near Solid Waste Management Plant, Survey No. 22	7.5	Work Order for STP awarded and	Drainage pipeline of 54.09 kms is proposed in the zone-I of	<u>Dec-22</u>

26.	Ballarpur Municipal Council	Visapur Road, Survey No. 86/2	8.5	excavation work in under progress	Ballarpur City. Zone-II of Ballarpur City is having old drainage network & same will be utilized.	
27.	Kulgaon Badalapur Municipal Council	Kulgaon Badalapur Municipal Council Proposed STP	12	Preliminary works in progress - Cleaning, survey, design, trial bore etc	1.Hendrepada nalla- 2.5km 2. Joveli nalla- 1km 3. Eramjad nalla- 550mtr. 4. Badlapur gaon nalla- 1.5km 5. Sonivali Nalla- 700mtr. 6. Near WTP barrage road nalla-2km	Mar-22
28.	Kulgaon Badalapur Municipal Council	Kulgaon Badalapur Municipal Council Proposed STP	10			
29.	Solapur Municipal Corporation	Desai Nagar STP	20	10 % work SBR PCC and compound wall is completed		Dec-21

Details of Proposed STPs in the State

Sr. No.	Name of the Town with no. of STP	Location	Capacity of the STP proposed in MLD	Status of Project (at DPR Stage/ Under Tendering/ Work to be Awarded)	Likely Date of Completion
1.	Municipal Corporation of Greater Mumbai	Worli STP, MCGM, Mumbai	500	Proposed	Mar-26
2.	Municipal Corporation of Greater Mumbai	Bandra STP, MCGM, Mumbai	360	Proposed	Mar-26
3.	Municipal Corporation of Greater Mumbai	Dharavi STP, MCGM, Mumbai	418	Proposed	Mar-26
4.	Municipal Corporation of Greater Mumbai	Ghatkopar STP, MCGM, Mumbai	337	Proposed	Mar-25
5.	Municipal Corporation of Greater Mumbai	Versova	180	Proposed	Mar-25
6.	Municipal Corporation of Greater Mumbai	Bhandup	215	Proposed	Mar-25
7.	Municipal Corporation of Greater Mumbai	Malad STP, MCGM, Mumbai	454	Proposed	Mar-27
8.	Mira- Bhaindar Municipal Corporation	Bhayander West	8	Proposed	
9.	Mira- Bhaindar Municipal Corporation	Kharigaon	13	Proposed	
10.	Vasai-Virar Municipal Corporation	Chikhaldongri	13	Proposed	
11.	Vasai-Virar Municipal Corporation	Nalla sopara (East)	30.5	Proposed	
12.	Vasai-Virar Municipal Corporation	Nalla sopara (West)	49	Proposed	

13.	Vasai-Virar Municipal Corporation	Navghar Manikpur	7.1	Proposed	
14.	Vasai-Virar Municipal Corporation	Navghar Manikpur	33.85	Proposed	
15.	Vasai-Virar Municipal Corporation	Vasai	11.57	Proposed	
16.	Bhiwandi Nizampur Municipal Corporation	Bhadwad	9	Proposed	
17.	Bhiwandi Nizampur Municipal Corporation	Stepping Garden	31	Proposed	Mar-22
18.	Kulgaon Badalapur Municipal Council	Kulgaon Badalapur Municipal Council Proposed STP	10	Proposed	
19.	Panvel Municipal Corporation	CIDCO Taloja Phase-I	32	Proposed	
20.	Panvel Municipal Corporation	CIDCO Pushpak Nagar	45	Proposed	
21.	Roha Municipal Council	Kundalika River Left Bank, at Survy No. 211/1/2/3/4/8/9/10/11(0.43A) at Roha.	4	Proposed	Mar-22
22.	Ahmednagar Municipal Corporation	Ahmednagar, Tal & Dist- Ahmednagar	57	Proposed	
23.	Pune Municipal corporation	Pune Municipal Corporation, Botanical Garden, Pune	10	Proposed	2023
24.	Pune Municipal corporation	Pune Municipal Corporation, Baner,	25	Proposed	2023
25.	Pune Municipal corporation	Pune Municipal Corporation, Warje, Pune	28	Proposed	2023
26.	Pune Municipal corporation	Pune Municipal Corporation, Vadgaon, Pune	26	Proposed	2023
27.	Pune Municipal corporation	Pune Municipal Corporation, Tanaji Wadi,	15	Proposed	2023
28.	Pune Municipal corporation	Pune Municipal Corporation, Naidu,	127	Proposed	2023
29.	Pune Municipal corporation	Pune Municipal Corporation, Dhanori, Pune	33	Proposed	2023
30.	Pune Municipal corporation	Pune Municipal Corporation, Bhairoba, Pune	75	Proposed	2023
31.	Pune Municipal corporation	Pune Municipal Corporation, Mundhva, Pune	20	Proposed	2023
32.	Pune Municipal corporation	Pune Municipal Corporation, Kharadi, Pune	30	Proposed	2023
33.	Pune Municipal corporation	Pune Municipal Corporation, Matsyabij Kendra, Pune	7	Proposed	2023

34.	Pimpri Chinchwad Municipal Corporation	Bbhatnagar	15	Proposed	Apr-22
35.	Alandi Municipal Council	Alandi Municipal Council STP	4	Proposed	--
36.	Satara Municipal Council		17.5	Proposed	
37.	Wai Municipal Council	Wai Municipal Council STP	6	Proposed	
38.	Ashta Municipal Council	Ashta Municipal Council STP	5.5	Proposed	
39.	Islampur Municipal Council	Islampur Municipal Council STP	7	Proposed	March-22
40.	Islampur Municipal Council	Islampur Municipal Council STP	5	Proposed	March-22
41.	Malvan Municipal Council	Malvan Council	4	Proposed	
42.	Aurangabad Municipal Corporation	Banewadi	10	Proposed	
43.	Paithan Municipal Council	Paithan Municipal Council STP	8.8	Proposed	
44.	Beed Municipal Council	Beed Municipal Council, STP	35	Proposed	
45.	Latur Municipal Corporation	Latur Municipal Corporation Proposed STP	40	Proposed	
46.	Latur Municipal Corporation	Latur Municipal Corporation Proposed STP	32	Proposed	
47.	Kamptee Municipal Council	Kamptee Municipal Council STP	12.5	Proposed	
48.	Bhandara Municipal Council	Bhandara Municipal Council STP	15	Proposed	Mar-22
49.	Pauni Municipal Council	Pauni Municipal Council STP	7	Proposed	Mar-22
50.	Amravati Municipal Corporation	Amravati Municipal Corporation Proposed STP	16	Proposed	
51.	Amravati Municipal Corporation	Amravati Municipal Corporation Proposed STP	12	Proposed	
52.	Bramhapuri Municipal Council	Bramhapuri Municipal Council STP	7	Proposed	
53.	Rajura Municipal Council Municipal Corporation of Greater Mumbai	Rajura Municipal Council STP	5.5	Proposed	
54.	Solapur Municipal Corporation	Desai Nagar STP	15.5	Proposed	

Information of FSTPs-along polluted river stretches in Maharashtra State

Sr. No.	River Stretch	Name of city	Capacity of FSTP (KLD)	Technology used
1	Kanhan	Mouda	20	Sludge Drying Bed
2	Krishna	Wai	70	MBBR
3	Bori	Amalner	20	Sludge Drying Bed
4	Girna	Jalgaon	20	Sludge Drying Bed
5	Krishna	Islampur	15	Sludge Drying Bed
6	Darna	Igatpuri	10	Sludge Drying Bed
7	Panzara	Dhule	20	Sludge Drying Bed
8	Patalganga	Khopoli	15	Sludge Drying Bed
9	Kundalika	Roha	5	Sludge Drying Bed
10	Savitri	Mahad	10	Anaerobic Buffered Reactor
11	Wardha	Ballarpur	45	Sludge Drying Bed, MBR
12	Bindusar	Beed	20	Sludge Drying Bed
13	Godavari	Gangakhed	10	Sludge Drying Bed
14	Gomai	Shahada	10	Sludge Drying Bed
15	Rangavali	Navapur	10	Sludge Drying Bed

III. Details of Industrial Pollution:

- No. of industries in the State: 92081
- No. of water polluting industries in the State: 16597
- Quantity of effluent generated from the industries in MLD: 2100 MLD
- Quantity of Hazardous Sludge generated from the Industries in TPD: 2738.53
- Number of industrial units having ETPs: 16597
- Number of industrial units connected to CETP: 7856
- Number and total capacity of ETPs (details of existing/ under construction / proposed)
No. of ETPs- 16597 with capacity of 2100 MLD
- Compliance status of the ETPs: 16417 complied and 180 non-complied
- Number and total capacity of CETPs (details of existing/ under construction / proposed)- 26 Nos of CETPs with capacity of 244.85 MLD
- Status of compliance and operation of the CETPs: 22 CETPs are complied, 3 non-complied one is not in operation.

CETP Details

Sr. No.	Town	No. of industries	Industrial Discharge (MLD)	Status of CETPs (existing, under construction & proposed)
1.	Additional Ambernath CETP, Dist. Thane	53	7.5	Existing
2.	Butibori CETP Pvt. Ltd., Dist. Nagpur	450	5	Existing
3.	SMS Waluj CETP Pvt Ltd, Dist. Aurangabad	224	10	Existing
4.	Greenfield CET Plant P. Ltd, Dist. Solapur	27	1.5	Existing
5.	Ichalkaranji Textile Development Cluster Ltd. (1 MLD), Dist. Kolhapur	11	1	Existing
6.	Ichalkaranji Textile Development Cluster Ltd. (12 MLD), Dist. Kolhapur	191	12	Existing
7.	Kagal-Hatkanangale C.E.T.P., Dist. Kolhapur	5	10	Existing
8.	L.K. Akiwate Industrial Co Op, Estate Ltd, Dist. Kolhapur	15	0.8	Existing
9.	Hydro Air Tectonics (PCD), Dist. Pune	1	4	Existing
10.	Kurkumbh Environment Protection Co op Society, Dist. Pune	65	1	Existing
11.	Ranjangaon CETP, Dist. Pune	117	3	Existing
12.	Lote Parshuram Environment Protection Co-op Societ, Dist. Ratnagiri	190	10	Existing
13.	MMA-CETP Co Operative Society Ltd., Dist. Raigad	73	7.5	Existing
14.	RIA CETP Co-op. Society Ltd., Dist. Raigad	41	22.5	Existing
15.	PRIA CETP (I) Ltd., Dist. Raigad	18	15	Existing
16.	Taloja CETP Co Operative Society, Dist. Thane	941	22.5	Existing
17.	Thane-Belapur Association, Dist. Thane	3309	27	Existing
18.	Badlapur CETP Association, Dist. Thane	263	8	Existing
19.	Chikhholi-Morivali Effluent Treatment, Dist. Thane	130	0.8	Existing
20.	ACMA - CETP-Co-operative Society Ltd, Dist. Thane	61	0.25	Existing
21.	Dombivli CETP (Chemical) (Phase-II), Dist. Thane	120	1.5	Existing
22.	Dombivli Better Environment System Association, Dist. Thane	148	16	Existing
23.	Tarapur Environment Protection Society CETP, Dist. Thane	1176	25	Existing
24.	Akkalkot Cctp, Dist.	222	3	Existing

25.	Additional Amravati Industrial Area, Dist. Amravati	5	5	Existing
26.	Tarapur Environmental Protection Society, Tarapur, Palghar - Phase II	1176	25	Existing
27.	Satpur in District Nashik	--	1	Proposed
28.	Krishna Valley Envirotech (P) Ltd. Plot No J-MIDC kupwada Block Sangali-Miraj Industrial Area Dist-Sangali	--	0.64	Under Construction
29.	Ichalkaranji in Kolhapur District	--	1.2	Proposed
30.	Butibori CETP Pvt. Ltd., Dist. Nagpur	--	5	Under Construction

IV. Solid Waste Management:

- Total number of Urban Local Bodies and their Population- No. of ULBs-396, Population- 5,08,27,531.
- Current Municipal Solid Waste Generation- 22632.71 (MT/D).
- Current Municipal Solid Waste Treatment- 16411.46 (MT/D).
- Number, installed capacity and utilization of existing MSW processing facilities in TPD: ULBs installed 337 composting plants as a waste processing facility. Also 82 vermin-composting facilities are installed, 62 bio-methanization plants are installed, 01 waste to Energy plant and 26 RDF plant installed. The 320 landfill sites are identified and 18 sites under construction phase.
- No. and capacity of C&D waste processing plants in TPD (existing, proposed and under construction)- In Operation 1 with capacity 300 TPD

Proposed 4 Nos with Capacity of 1750 TPD

Sr. No.	Name of Municipal Corporation	Plant capacity (TPD)	Present Status
1	Thane Municipal Corporation	300	In operation.
2	Pimpri-Chinchwad Municipal Corporation	200	Work order issued. Proposed plant.
3	Navi Mumbai Municipal Corporation	150	Proposed plant.
4	Municipal Corporation of Greater Mumbai	1200	E-Tendered. Proposed Plant.
5	Pune Municipal Corporation	200	Proposed Plant.

- Total no. of wards-12420, no. of wards having door to door collection service-12333, no. of wards practicing segregation at source -10229.

V. Bio-medical Waste Management:

- Total Bio-medical generation: 62254.62 Kg/Day
- No. of Hospitals and Health Care Facilities: 63642
- Status of Treatment Facility/ CBMWTF: 30 CTFs are operating in Maharashtra State covering 36 Districts. 29 Incineration Based and 1 Deep burial.

VI. Hazardous Waste Management:

- Total Hazardous Waste generation: 999565.96 MT
- No. of Industries generating Hazardous waste: 7257
- Treatment Capacity of all TSDFs:
 - Capacity of 03 Nos of Incinerator Facilities (MT/Hour) - 9.0
 - Capacity of 04 Nos of Secured Landfill (MT/A)- 2,61,600
- Avg. Quantity of Hazardous waste reaching the TSDFs and Treated; 360505.3 MT
- Details of on-going or proposed TSDF- NA.

VII. Plastic Waste Management:

- Total Plastic Waste generation: 4.43 Lacs MT
- Treatment/ Measures adopted for reduction or management of plastic waste:
 - From Oct 2018 to August 2020, Plastic Waste collected- 72600 MT.
 - Plastic waste recyclers- 88 Nos.
 - Plastic waste used in Cement Industry-27000 MT
 - Plastic to Fuel Plants- 05 Nos
 - 71 Extended Producers Responsibility (EPR) is granted by Urban Development Department for regulation of Plastic Waste.
 - Issued the GR to use waste plastic in to the construction of the road at the tune of 7%.

VIII. Details of Alternate Treatment Technology being adopted by the State/UT:

Faecal Sludge Treatment Plant- 15 FSTPs have been installed along polluted river stretches, with total capacity of 300 KLD.

- IX. Identification of polluting sources including drains contributing to river pollution and action as per NGT order on insitu treatment:** Polluting sources including drains have been identified contributing to river pollution. Demonstration project has been started by MPCB for in-situ treatment of wastewater at Kotwali village drain on Vashisthi River to explore the possibilities and viability of the interim measures as resources of the Government are very much limited.

- X. Details of Nodal Officer appointed by Chief Secretary in the State/UT:** Member Secretary, Maharashtra Pollution Control Board
- XI. Details of meetings carried under the Chairmanship Chief of Secretary in the State/UT:** Ten meetings were held under the chairmanship of Hon'ble Chief Secretary to take review of the compliance in the matter OA 673/2018.
- XII. Latest water quality of polluted river, its tributaries, drains with flow details and ground water quality in the catchment of polluted river.**

Status of Polluted River Stretches				
Priority	No. of stretches declared in 2018	No. of stretches in 2019	No. of stretches in 2020 (Jan to Dec)	No. of stretches in 2021 (Jan to Dec)
Priority I	9	1	1	1
Priority II	6	6	3	0
Priority III	14	10	12	11
Priority IV	10	14	13	15
Priority V	14	21	21	23
Less Polluted	-	1	3	3
Total	53	53	53	53

WATER QUALITY STATUS OF POLLUTED RIVER STRETCHES IN MAHARASHTRA
(January to December 2021)

Sr. No.	NAME OF RIVER	POLLUTED STRETCH	BOD (mg/l)		Current Priority
			Min	Max	
Priority I					
1	GODAVARI	SOMESHWAR TEMPLE TO RAHED	3	8.2	IV
2	KALU	Along ATALE VILLAGE	8	8	IV
3	KUNDALIKA	SALAV TO ROHA	4	17	III
4	MITHI	POWAI TO DHARAVI	45	45	I
5	MORNA	AKOLA TO TAKALIJALAM	8.5	8.5	IV
6	MULA	BOPODI TO AUNDH GAON	13	14.5	III
7	MUTHA	SHIVAJI NAGAR TO KHADAKWASLA DAM	7.4	17.5	III
8	NIRA	SANGAVI TO SHINDEWADI	6.2	11.5	III
9	VEL	NHAVARE TO SHIKARPUR	7.5	7.5	IV
Priority II					
1	BHIMA	VITHALWADI TO TAKLI	6.4	13.5	III
2	INDRAYANI	MOSHIGAON TO ALANDIGAON	9.5	15.5	III
3	MULA-MUTHA	THEUR TO MUNDHWA BRIDGE	11.5	14.5	III
4	PAWANA	DAPODI TO RAVET	7.6	14.5	III
5	WAINGANGA	TUMSA TO ASHTI	4	14	III
6	WARDHA	GHUGHUS TO RAJURA	5.2	10	IV
Priority III					
1	GHOD	ANNAPUR TO SHISHUR	11.5	11.5	III
2	KANHAN	BHANDARA TO NAGPUR	6.2	8.6	IV
3	KOLAR (MAH)	Along Koradi	4.8	4.8	V
4	KRISHNA	SHINDI TO KURUNDWAD	1.8	7.6	IV
5	MOR	JALGAON TO AMODA	2.8	2.8	Less Polluted

6	PATALGANGA	KHADEPADA TO KOPOLI	3.8	10	IV
7	PEDHI	NARAYANPUR TO BHATKULI	6.8	6.8	IV
8	PENGANGA	MEHKAR TO UMARKHED	3.8	5	V
9	PURNA	DHUPESHWAR TO ASEGGAON	6	6.8	IV
10	TAPI	RAVER TO SHAHADA	3.8	4	V
11	URMODI	DHANGARWADI TO NAGTHANE	6.8	6.8	IV
12	VENNA	MAHABALESHWAR TO MAHULI	4.6	5.6	V
13	WAGHUR	SUNASGAON TO SAKEGAON	4	4	V
14	WENA	KAWADGHAT TO HINDANGHAT	5.8	7	IV
Priority IV					
1	BINDUSAR	SWARAJ NAGAR TO SNEHNAGAR	4.8	4.8	V
2	BORI	Along AMALNER	3.2	3.2	V
3	CHANDRABHAGA	PANDHARPUR TO SHEGAON DHUMALA	10.5	13.5	III
4	DARNA	IGATPURI TO SANSARI	3.2	4.6	V
5	GIRNA	MALEGAON TO JALGAON	3.2	4.6	V
6	HIWARA	PACHORA TO NIMBORA	3.6	3.6	V
7	KOYNA	KARAD TO PAPDARDE	6.4	6.4	IV
8	PELHAR	PELHAR DAM TO GOLANI NAKA	4	4	V
9	SINA	SOLAPUR TO BANKALAGI	8.4	8.4	IV
10	TITUR	Along CHALISGAON, JALGAON	3.6	3.6	V
Priority V					
1	AMBA	BENSE TO ROHA	4	4	V
2	BHATSA	SHAHAPUR TO BHADANE	4	4	V
3	GOMAI	LONKHEDA TO SHAHDA	3.2	3.2	V
4	KAN	KAVATHE TO SAKARI	3.2	3.2	V
5	MANJARA	LATUR TO NANDED BRIDGE	6.4	6.4	IV
6	PANCHGANGA	SHIROL TO KOLHAPUR	1.8	2.4	Less Polluted
7	PANZARA	VARKHEDE TO DHULE	4.2	4.2	V
8	RANGAVALI	TINTEMBA TO NAVAPUR	3.2	3.2	V
9	SAVITRI	DADLI TO MUTHAVALI	2	3.8	V
10	SURYA	DHAMNI DAM TO PALGHAR	3.6	4	V
11	TANSA	Along Thane	3.8	3.8	V
12	ULHAS	KALYAN TO BADLAPUR	3.8	4	V
13	VAITARNA	GANDHRE TO SARASHI	3.8	3.8	V
14	VASHISHTHI	KHERDI TO DALVATNE	1.8	1.8	Less Polluted

XIII. Ground water regulation:

- In Maharashtra State Ground Water is regulated under Maharashtra Groundwater (Development and Management) Act, 2009. Groundwater Surveys and Development Agency (GSDA).

- GSDA concerned with groundwater surveys, exploration, assessment, monitoring, development, management and regulation of groundwater resources for irrigation, drinking and industrial needs. It also undertakes periodic ground water assessment in order to regulate the ground water use and guide ground water developmental activities on scientific basis.
- GSDA also works towards ensuring sustainability of ground water resources, on a long-term basis. It acts as a custodian, for the implementation of ground water legislation, within the State of Maharashtra.

XIV. Good irrigation practices being adopted by the State:

- 82% of water is used for irrigation purpose in State.
- As per MWRRA notification dated 25 Jun 2015, it is mandatory to supply water through micro-irrigation for selected irrigation projects in State.
- Government of Maharashtra has adopted Piped Irrigation Network policy from Jan 2017, in which it is aimed to achieve 20 % increase in irrigation efficiency. Several projects are undertaken by the Government in order to supply water through piped net work.

XV. Rainwater Harvesting:

- Maharashtra Govt. is implementing "Shivkalin Pani Sathawan Yojana", the scheme for augmentation the availability of water for Drinking and Domestic use and Strengthening of Drinking Water Sources by utilising Rainwater.
- RRC has already requested to Water Resource Dept, GoM water shed management. All concerned local bodies located along the riverbanks are mandated to implement Water shed management, rain water harvesting,

XVI. Demarcation of Floodplain and removal of illegal encroachments: Water resource Department and Local Bodies ensure Demarcation of Floodplain and removal of illegal encroachments.

XVII. Maintaining minimum e-flow of river: Rainwater Harvesting: RRC has already requested to Water Resource Dept, GoM for maintaining minimum E-flows the rivers.

XVIII. Plantation activities along the rivers: RRC has already requested to Water Resource Dept, GoM for plantation on both sides of the river. All concerned local bodies located along the riverbanks are mandated for plantation at both sides of the river and setting up biodiversity parks in their jurisdiction.

XIX. Development of biodiversity park: RRC has already requested to Water Resource Dept, GoM for setting up of biodiversity parks. All concerned local bodies located along the riverbanks are mandated for setting up biodiversity parks in their jurisdiction.

XX. Reuse of Treated Water:

- At present 395 MLD sewage is recycled for Industrial purpose (130 Ko and
- Water resource department, GoM has prepared integrated State Water Plan, which includes recycling of Treated sewage.
- MPCB has submitted Action plan for Utilization of Treated Sewage to CPCB, in which it is mandated to utilize treated sewage for different class of users like Thermal Power Plants, Industrial Units, Construction activities, non-potable municipal uses, Agriculture-Irrigation, etc. depending on its availability.
- The Infrastructure Projects are mandated by MPCB to recycle 60% of treated sewage for secondary use by providing dual pipeline.
- The Local Bodies will be encouraged to reuse treated sewage for various purposes including construction and gardening.

XXI. Model River being adopted by the State & Action Proposed for achieving the bathing quality standards:

GOM, has announced Namami Chandrabhaga Abhiyan on 18/03/2016 to revive and rejuvenate the river Chandrabhaga and to restore its historic glory. The aim of the Namami Chandrabhaga Abhiyan is to make the Chandrabhaga river pollution free and conserve its purity and sanctity up to year 2022 and others are as mentioned below:

- To maintain the permanent minimum continuous flow of water in the river bed.
- To construct weirs in the river bed for maintaining water level.
- To maintain & keep minimum environmental flow of water.
- To make available sufficient public bathrooms & toilets as well as mobile bio-toilets to the publics during Pandharpur yatras.
- To install STP's for treatment of domestic wastes and scientific disposal facilities for solid waste generated from the villages & cities located on the bank of Chandrabhaga river.
- To carry out the beautification & forestation of river banks.
- To make reuse/recycle of treated industrial water generated from the industries and industrial estates located in the catchment area of Chandrabhaga river.
- As per the local need to work for public participation and development of pilgrimage area.

“Namami Chandrabhaga Pradhikaran” established under the Chairmanship of Hon’ble Chief Minister, GoM & Co-Chairmanship of Hon’ble Finance Minister, GoM, having Divisional Commissioner, Pune as Member Secretary.

“High Power Committee” established under the Chairmanship of Hon’ble Chief Secretary, GoM of Maharashtra having Divisional Commissioner, Pune as Member Secretary.

The Maharashtra Government intends to cleanse and make the holy river Chandrabhaga pollution free by the year 2022.

XXII. Status of Preparation of Action Plan by the 13 Coastal States:

In compliance to Hon’ble NGT order dated 21.09.2020 passed in OA No 829/2019 in the matter of Lt.Col. Sarvadaman Vs UoI & Ors, Maharashtra has prepared comprehensive district wise action plans of six coastal districts – Mumbai, Palghar, Thane, Raigad, Ratnagiri, Sindhudurg and submitted to CPCB on 08.06.2021. The action plan includes all the aspects of pollution viz. MSW, C&D waste, plastic waste, BMW, Hazardous waste, E-waste, water quality and air quality aspects.

Maharashtra has also updated the action plans based on the inputs received from CPCB. The updated action plans will be sent to CPCB.

In Compliance of Hon'ble NGT Order dtd. 29/01/2021 in the matter of of O.A. No. 360/2018 filed by Shree Nath Sharma V/s Union of India, the state has requested Hon'ble Justice V.M. Kanade to monitor the implementation of both State and district environment plans (including coastal district action plans). The first meeting for the same has been conducted on 09.07.2021.

XXIII. Regulation of Mining Activities in the State/UT: All mining activities are regulated by issuing consent to Establish and consent to Operate along with post approval periodic monitoring of mining activities. All Coal mines are regulated by DGMS (Director General Mines and Safety), Dhanbad and other mines are regulated by Indian Bureau of Mines, Nagpur and Goa.

XXIV. Action against identified polluters, law violators and officers responsible for failure for vigorous monitoring:

MPC Board issued directions to 15 Municipal Corporations, 29 Municipal Councils and one Cantonment Board to provide adequate sewage treatment plant and to achieve the consented standards prescribed by MoEFCC, GoI and

to implement short term and long term measures for treatment of sewage and restrict the discharge of untreated/partially treated sewage to the rivers.

In compliance with the Hon'ble NGT order dtd. 28.08.2019 in the matter of OA No. 593/2017 Paryavaran Suraksha Samiti v Union of India, the MPC Board has issued directions to 01 Mega city, 09 Million plus cities, 254 Class I cities/towns and 122 Nagar Panchayats as to why Environmental Compensation shall not be levied after the stipulated timeline.

Annexure-I

River wise Gap Analysis in Sewage Generation & Treatment

River wise Gap Analysis in Sewage Generation & Treatment																						
Sr. No.	Name of the River	River Stretch	Length in Km	Priority CPCB Report 2018	Priority CPCB Jan to Dec 2020	Cities/Towns	Type of Local Body	Major Drains	Sewage Generation (MLD)	Sewage Treatment Capacity (MLD)	Gap in Treatment Capacity (MLD)	Actual Treatment (MLD)	Gap in Treatment (MLD)	Capacity of Proposed STP (MLD)	Stage of Proposed STP	Stage of Under construction STP	Timeline for completion of STPs for current requirement.	Timeline for completion of STPs for future need.	ULB wise information of drainage network	Remarks	SRO	RO
1	Godavari	Someshwar Temple to Rahad	504	I	IV	Tryambakeshwar Municipal Council	Municipal Council	1) Local Nallas	1.00	1.00	0.00	1.00	0.00	0.00	Municipal Council is having STP and is in working condition	NA	Complied	NA		No Gap	Nashik	Nashik
2					II	Nashik Municipal Corporation	Municipal Corporation	1) Chikhali Nalla 2) Gangapur Nalla 3) Borden phata Nalla 4) Someshwar Nalla 5) Chopda Nalla	290.00	360.00	0.00	290.00	0.00	32.00	STP construction completed		Complied	Complied	1550 km sewer network completed 210km sewer network work under progress is 40% completed and expected to complete March 2022		Nashik	Nashik
3					II	Pathan Municipal Council	Municipal Council	1) Local Nallas	5.00	0.00	5.00	0.00	5.00	6.00	Permission for flushing of tender is to be obtained considering finance situation. After approval to carry further tender process from Pathan Apegaon Vikas Prasthikan Committee, tender for STP-Construction and allied works will be done		Mar-23		In zone-1 drainage network of DWC and RCC pipe of various dia of length 19304 m is laid. In zone-2 which is currently in progress 32000 m drainage network of DWC and RCC pipes are laid. About 3 km drainage network is balance. Site for well no-2 is now finalised by M. C. Pathan on 9-6-2020.	Budget 48 Cr Sanctioned.	Aurangabad	Aurangabad
3					II	Gangakhed Municipal Council	Municipal Council	1) Local Nallas	1.50	0.00	1.50	0.00	1.50	5.00	Council has approached to MAHARASHTRA JUVAN PRADHAKARN for CAPS Preparation for 2 nos of STPs of capacity 1 & 4 MLD. Estimated Cost- Rs. 5.59 cr. Council has proposed system as Restoration of Nallas with Ecological Unit (RENU) and report will be prepared by ET, Mumbai.		NA	Timeline not provided		02 STPS proposed with capacity of 4 MLD at Kapiche nala and 1 MLD at Datta Mandir Nalla. FSTP of 10 HLPD provided		Aurangabad

River wise Gap Analysis in Sewage Generation & Treatment

River wise Gap Analysis in Sewage Generation & Treatment																								
Sr. No.	Name of the River	River Stretch	Length in Km	Priority CPCB Report 2018	Priority CPCB Jan to Dec 2020	Cities/Towns	Type of Local Body	Major Drains	Sewage Generation (MLD)	Sewage Treatment Capacity (MLD)	Gap in Treatment Capacity (MLD)	Actual Treatment (MLD)	Gap in Treatment (MLD)	Capacity of Proposed STP (MLD)	Stage of Proposed STP	Stage of Under construction STP	Timeline for completion of STPs for current requirement.	Timeline for completion of STPs for future need.	ULB wise information of drainage network	Remarks	BRO	RO		
4					II	Handed Wrights Municipal Corporation	Municipal Corporation	North side Nalla - 1. Chunal Nalla 2. Shinghat Nalla East 3. Shri Mandir Nalla 4. Govardhan Ghat Nalla East 5. Govardhan Ghat Nalla West 6. Belgat Nalla - 1 7. Belgat Nalla - 2 8. Gadpura Nalla Harjan West 9. Gadpura Nalla Badi dargha 10. Gadpura Habib Talikz 11. Sidhi Ghat Nalla 12. Kila Center Nalla 13. Kila East Nalla 14. BurudGhat Nalla 15. NauGhat Nalla 16. Karbala Nalla 17. Chouphata Nalla 18. Bidal nager Nalla 19. Kudbenagar Nalla 20. Shinghat Nalla west 21. Laxmi nager Mall area Nalla - 1 22. Laxmi nager Mall area Nalla - 2 23. Laxmi nager Mall area Nalla - 3 South side Nalla - 24. Vasami Nalla - 1 25. Vasami Nalla - 2 26. Satabha Mendkar Nalla 27. Navin pul Nalla 28. Kumbharwadi Nalla	70.00	132.00	0.00	57.00	13.00	10.00		1. Sewage Pumping station- RCC construction work of 7 ft out of 10 Lft completed 2. Excavation work of approach nalla started 3. Excavation work of MISBR tank- 2 Nos. completed. 4. Clarifier base RCC concent completed & flat reinforcement completed vertical well steel work completed.			Jul-22		DPR for renovation of existing Nalla, construction of newly developed Nalla as well as pollution free treatment segment water in 4 km of river bank development and plantation etc. of amount 77 Cr. is prepared and process of submission to Govt. is in progress.	There is gap of 13 MLD in sewage treatment. Municipal corporation has already installed 03 STPs of 132 MLD capacity. But, to treat 10 MLD sewage coming from chunal Nalla, STP based on MISBR technology and with capacity of 10 MLD is under construction on Chunal Nalla coming from north side of city. Balance 03 MLD sewage coming from south side will be diverted to existing STP at Border. Pumping station is proposed for the diversion.	Aurangabad	Aurangabad
4	Kalu	Along Atale village	2.5	I	II	Kalyan-Dombivli	Municipal Corporation	1) Neptune Nalla, 2) Bakrishna Paper Mill Nalla, 3) Shri Mandir Nalla, 4) Balyani Nalla	7.80	0.00	7.80	0.00	7.80	21.00		Construction work of Ambival (Vadavali) STP has been 90% completed. Sequential Batch Reactor technology (SBR) technology is proposed.		Mar-22		As said area is having less population, under ground network is not proposed. Sewage collection is proposed by nalla intersection at Sewage pumping station followed by treatment at STP	Construction of Vadavali STP is sanctioned under AMRUT PM-8 project of Central Govt. Work order is awarded to agency and construction work is under progress. Annual project funding pattern is Central-35 %, State-15 %, ULB-50%	Kalyan1	Kalyan	
5	Kundalika	Saler to Roha	35.5	I	II	Roha Municipal Council	Municipal Council	1) Local nallas	2.80	0.00	2.80	0.00	2.80	5.00		Roha Municipal Council has proposed to install 5 MLD capacity STP. But proposed STP plant site falls under CRZ. MPCB Raigad office issued letter to municipal council on 15.04.2021 to get NOC from CRZ for construction of STP. Presently municipal council is in process to get approval from concern department for installation of STP		Construction work will be started after getting approval from Government.		Drainage network 60% completed.	Roha MC has stipulated the condition of provision of Septic tank & soak pit while granting the building permission. Raw water is discharged in to saline water zone of Kundalika. 1MLD and 4 MLD capacity of STP proposed.	Raigad2	Raigad	

River wise Gap Analysis in Sewage Generation & Treatment

River wise Gap Analysis in Sewage Generation & Treatment																							
Sr. No.	Name of the River	River Stretch	Length in Km	Priority CPCB Report 2018	Priority CPCB Jan to Dec 2020	Cities/Towns	Type of Local Body	Major Drains	Sewage Generation (MLD)	Sewage Treatment Capacity (MLD)	Gap in Treatment Capacity (MLD)	Actual Treatment (MLD)	Gap in Treatment (MLD)	Capacity of Proposed STP (MLD)	Stage of Proposed STP	Stage of Under construction STP	Timeline for completion of STPs for current requirement	Timeline for completion of STPs for future need	ULB wise information of drainage network	Remarks	SRO	RO	
6	MH	Powai to Charni	17.8	I	I	Mumbai Municipal Corporation	Municipal Corporation	1) Local Nallas	286.00	0.00	286.00	0.00	286.00	8.00		Physical Progress – 70% Financial Progress – 60%	STP by Mar-22 and Diversion work by Dec-2023			Construction of STP of 8 MLD capacity and WSP compound 144x134=278MLD will be diverted to existing STPs at Bandra and Ghatiaer by Dec-2023. Out of Total 286 MLD of Dry weather flow, the work of construction of STP of 8 MLD capacity from Filterpads to WSP Compound is in progress. Dry Weather Flow of 37 MLD from WSP Compound to CST (Bridge) and 37 MLD from CST Bridge to Mahan Causeway will be diverted to Bandra Treatment Zone through existing sewer network by proposing sewer interceptors, whereas, Dry Weather Flow of 144 MLD from Bapat Nalla & Saphal Pool Nalla will be diverted at Ghatiaer WWTF through proposed Tunnel.	Mumbai2	Mumbai	
7	Mona	Akole to Takoljam	6	I	IV	Akole Municipal Corporation	Municipal Corporation	1) Khatash nalla at Vidruha river 2) Hingra Nalla 3) Khaden Nalla 4) Khatash Nalla 5) Nimwad Nalla 6) Luxury Bus stand Nalla 7) Anicut Nalla 8) Kholashwar nalla 9) Ganesh Ghat Nalla 10) Shalini Talha Nalla 11) Savatani Nalla 12) Masum Shah talha Nalla 13) Mohata Mill Sewerage Nalla 14) Najuk nagar Nalla 15) Nagson nalla at nagson masjid trust 16) River Junction Nagson Nalla 17. Sharnavpur Nagson Nalla 18. Najuk Nagar nalla 19. Sidhasa nagar at Sidga Nalla 20. Rahul Nagar Hanthar Puhi nalla 21. Akhalat Nalla 22. Khadi Pure Nalla 23. Taktiya nagar nalla 24. Taktiya Islampura Nalla 25. Kala maroti Nalla 26. Agar ves kala maroti nalla 27. Kumbhar wade daga: Pul nalla	27.80	0.00	27.80	0.00	27.80	37.00		STPs are under commissioning	Feb-22			The underground drainage scheme is designed for the population left over at old akole city 2.27km and nalla intercept (154s). Right bank of mona river length 10.83 km and nalla intercept 18 no. Bajur nagar to Kharap length 1.91km nalla interception 2 nos. Construction of pumping station with Wetwell at Old city River Bak (Wet well at old city river bank)	02 STPs of Capacity 37 MLD are proposed. At present sewage generation is 35 MLD. 45 MLD is projected value for next ten years.	Akole01	Akole01
8	Mula	Bopodi to Aunthi Gaon	2.7	I	III	Pune Municipal Corporation	Municipal Corporation	1) Botanical Garden Nallah in Pune City	97.00	73.00	24.00	73.00	24.00	50.00	Land of 0.25 Ha is in PMCs possession. For remaining 0.30 Ha land MOC from agricultural university is received		2023			03 STPs with capacity 25, 15 & 10 MLD proposed and will be completed by 2023. Sewage generation from Pune city is 144 MLD. Existing 2 STPs having capacity 567 MLD. MC has proposed 11 STPs with capacity 396 MLD & Pune Cantonment Board has proposed one STP of capacity 20 MLD.	Pune1	Pune	
9	Mutha	Shivaji Nagar to Khadsewaste Dam	18	I	II	Pune Municipal Corporation	Municipal Corporation	1)Waje nalla 2)wadgaon tk nalla 3) Hingra nalla 4)Erandhane nalla 5)Nagpur nalla 6)Ambal odha nalla	151.00	94.00	57.00	94.00	57.00	87.00	DPR prepared project has been sanctioned by MHCD. Tendering is in process. Optional technology as per bidders choice. For vadgaon STP- Government land is in possession of PMC. Waje STP-Land Acquisition is under process and will be acquired shortly		2023			03 STPs with capacity 126, 28 & 33 are proposed & will be completed by 2023. Sewage generation from Pune city is 744 MLD. Existing 2 STPs having capacity 567 MLD. MC has proposed 11 STPs with capacity 396 MLD & Pune Cantonment Board has proposed one STP of capacity 20 MLD.	Pune1	Pune	
10	Mula-Mutha	Thur to Mundhwa Bridge	15	II	II	Pune Municipal Corporation	Municipal Corporation	1) Keshavnagar Nalla 2) Nalla at Shephar Male 3) Rangshi Odha at Shephar Male	496.00	400.00	96.00	400.00	96.00	258.00	DPR prepared project has been sanctioned by MHCD. Tendering is in process. Optional technology as per bidders choice		2023			06 STPs with capacity of 127, 75, 30, 20, & 7 MLD have been proposed & will be completed by 2023. Mula-Mutha is formed after confluence of river Mula and Mutha rivers. Mula-Mutha pollution abatement (Jica) shall be completed by 2023. Gap in the treatment capacity is 267 MLD.	Pune1	Pune	

River wise Gap Analysis in Sewage Generation & Treatment

River wise Gap Analysis in Sewage Generation & Treatment																						
Sr. No.	Name of the River	River Stretch	Length in Km	Priority CPCB Report 2018	Priority CPCB Jan to Dec 2020	Cities/Towns	Type of Local Body	Major Drains	Sewage Generation (MLD)	Sewage Treatment Capacity (MLD)	Gap in Treatment Capacity (MLD)	Actual Treatment (MLD)	Gap in Treatment (MLD)	Capacity of Proposed STP (MLD)	Stage of Proposed STP	Stage of Under construction STP	Timeline for completion of STPs for current requirement.	Timeline for completion of STPs for future need.	ULB wise information of drainage network	Remarks	SRO	RO
11	Bhima	Vithalwadi to Takli	200.8	I	I	Pune Municipal Corporation	Municipal Corporation	1) Keshavnagar Nalla 2) Nalla at Bhagdar Mata 3) Ranghe Cella at Bhagdar Mata	744.00	567.00	177.00	567.00	177.00	366.00	NA	NA	2023	219 MLD will be completed by 2023		Mula-Mutha river further meets to Bhima river. 11 STPs with capacity of 396 MLD under Mula-Mutha pollution abatement (Lico) shall be completed by 2023. Gap in the treatment capacity is 177 MLD.	Pune1	Pune
12			IV	I	Pandharpur Municipal Council	Municipal Council	1) Gopelpur Nalla-Pandharpur	18.50	18.50	0.00	12.50	6.00	5.00	Under DPR preparation	NA	Completed	Time line not provided		DPR proposal for 5 MLD future work under preparation. Nemane Chandrabhaga on the line of Nemane Ganga announced by Govt. of Maharashtra	Solapur	Pune	
13	Nira	Sangavi to Shindewadi	43.1	I	I	Akuj Gram Panchayat	Gram Panchayat	1) local nallas	1.30	0.00	1.30	0.00	1.30	0.00	NEERI prepared Campus Soil Bio Technology Treatment lease STP. The Proposal is submitted to Jeevan Pradhikaran which is under progress.	NA	Timeline not provided		Gap in the Treatment capacity is 1.3 MLD. 8 MLD STPs is proposed in Phaltan. MPC Board will provide financial & technical assistance to Akuj in next three years.	Solapur	Pune	
14			I	I	Phaltan Municipal Council	Municipal Council	1) Khadakhira nalla from Phaltan 2) Dagadi khani nalla near dist nalla	7.00	0.00	7.00	0.00	7.00	8.00	Work in progress of STP 2.5 MLD located at Shivaji nagar Open space & 5.5 MLD STP located at Dagdi Khani Shet Shila	Timeline not provided	Timeline not provided	Underground drainage network line work is under progress. Total 75 km sewage line is under development out of that 23 km of sewage line is completed.	BMLD 2 STPs: 2.5 + 5.5 grant from Maharashtra swarna jayanti nagarothan Mahasabhyan yojana of 72.75 Cr.	Satara	Pune		
15	Vel	Nharsare to Shikarpur	10	I	II	Shikarpur Gram Panchayat	Gram Panchayat	1) local nallas	2.00	0.00	2.00	0.00	2.00	0.00	NA	NA	Timeline not provided		Shikarpur is Gram panchayat & there is no proposal of STP. MPC Board will provide financial & technical assistance to small towns to install STPs	Pune	Pune	
16	Pawana	Dapoli to Ravet	20	I	I	Pimpri-Chinchwad Municipal Corporation	Municipal Corporation	1) Ravet Nalla Near Ravet STP 2) Ganware Nalla Near Bhutnagar 3) Kalsagar Nalla 4) Chinchwad Nalla Near SBR 30 MLD STP 5) Ganvade Colony Nalla Near Manikbag (Chinchwad Station Nalla Near by Bombay Selection)	205.80	260.00	0.00	205.80	0.00	15.00	DPR prepared for Augmentation of 30 MLD. Bhutnagar STP to 45 MLD. DPR prepared and submitted to Technical Committee for sanction. Sanctioning part is in progress.	Construction yet not started	Dec-23		Intercepted Sewer along the PCMC side bank of river is in progress. Augmentation of STPs Work under progress at Pimpri Chinchwad	PCMC	Pune	
17	Indrayani	Mochigaon to Alandi	4.62	I	II	Pimpri-Chinchwad Municipal Corporation	Municipal Corporation	1) Ravet Nalla Near Ravet STP 2) Ganware Nalla Near Bhutnagar 3) Kalsagar Nalla 4) Chinchwad Nalla Near SBR 30 MLD STP 5) Ganvade Colony Nalla Near Manikbag (Chinchwad Station Nalla Near by Bombay Selection) 3	88.20	73.00	15.20	73.00	15.20	12.00	Preparation of proposal for STP out side of Blue line is under progress	Work was stopped and structure demolished by NGT Order but work is started on alternative land parcel.	May-23		Work was stopped and structure demolished by NGT Order but work is started on alternative land parcel.	PCMC	Pune	
18			I	IV	Alandi Municipal Council	Municipal Council	1) local nallas	2.50	0.00	2.50	0.00	2.50	4.00	Funds sanctioned under Pilgrims Development Scheme. Work order issued. 80 percent work of underground drainage network has been completed. STP plant construction is remaining.		Timeline not provided		Alandi Municipal Council completed 50% work of underground sewage network lines.	DPR prepared for STP at Alandi. DPR is prepared for Alandi Municipal council. Proposed STP - 10 Intercepted Sewer along the PCMC side bank of river is in progress. Commencement of setting up STPs by March 2021. Govt. had already provided funds to Maharashtra Jeevan Pradhikaran under Pilgrim Development Scheme will expending and monitoring work.	PCMC	Pune	
19			96	I	I	Dasgaon Municipal Council	Municipal Council	1) local nallas	3.50	0.00	3.50	0.00	3.50	0.00	STP yet not proposed		Timeline not provided		DPR preparation is also yet not started. Project cost of 50 Cr including the drainage network cost. Proposal submitted by Municipal Council to UCO. But UCO has yet not given any approval.	Chandrapur	Chandrapur	
20			II	Gadchiroli Municipal Council	Municipal Council	1) local nallas	5.00	0.00	5.00	0.00	5.00	11.50		77% work completed. Cost of the Project is Rs. 12.0 Crores.	Jun-22		40% work of main drainage line has been completed. The work of internal drainage line is yet not started.	Received technical sanction from MJP. Tender floated. Work Order of Rs. 12.0 Crores given to STP contractor based at Gadchiroli. MJP is the overall Project Consultant for this. Project cost of 96.5 Cr including the drainage network cost and this is approved UCO. As on today, Rs. 20 Crores has already been spent. Out of 96.5 Crores, Rs. 12.0 Crores will be utilized for STP & remaining Rs. 84.5 Crores are for drainage work.	Chandrapur	Chandrapur		

River wise Gap Analysis in Sewage Generation & Treatment

Sr. No.	Name of the River	River Stretch	Length in Km	Priority GPCB Report 2018	Priority GPCB Jan to Dec 2020	Cities/Towns	Type of Local Body	Major Drains	Sewage Generation (MLD)	Sewage Treatment Capacity (MLD)	Gap in Treatment Capacity (MLD)	Actual Treatment (MLD)	Gap in Treatment (MLD)	Capacity of Proposed STP (MLD)	Stage of Proposed STP	Stage of Under construction STP	Timeline for completion of STPs for current requirement.	Timeline for completion of STPs for future need.	ULB wise information of drainage network	Remarks	SRO	RO
21	Wainganga	Tumsar to Aurbh		II		Bramhapuri Municipal Council	Municipal Council	1) local nallas	3.50	0.00	3.50	0.00	3.50	7.00	7.0 MLD STP is proposed. DPR is under consideration of MJP.		Timeline not provided		STP Project cost of approx. 70 Cr including the drainage network cost.	STP Project cost of approx. 70 Cr including the drainage network cost.	Chandrapur	Chandrapur
22					II	Bhandara Municipal Council	Municipal Council	1) Bhandara town drain coming from Sant Tukdogi Ward, Town Bhandara, Dist- Bhandara.	5.50	0.00	5.50	0.00	5.50	15.00	Land allotted for STP. DPR approved. Approved DPR has been sent to MJP for technical sanction.		Mar-22			DPR has been submitted to MJP for technical approval.	Bhandara	Nagpur
23					II	Pauni Municipal Council	Municipal Council	1) Pauni town drain	1.00	0.00	1.00	0.00	1.00	7.20	Land allotted for STP. DPR approved. Approved DPR has been sent to MJP for technical sanction.		Mar-22			DPR has been submitted to MJP for technical approval. FSTP of 5 KLD is provided	Bhandara	Nagpur
24			42		II	Chandrapur	Municipal Corporation	1) Confluence of Erai & Wardha River near Hadest Village 2) Tail end of Amal nalla meeting to Wardha River near Sant Opencast Mines	35.00	70.50	0.00	35.00	0.00	0.00	NA	NA	Completed		Total sewage network length is 176 km, completed 141km, balance 35km. Inadequate drainage network. Presently 80% sewage generated is treated in STP and balance 20% alongwith the 80% treated sewage is discharged in Erai River, which later meets Wardha river.	Chandrapur has Sewage Treatment capacity of 70.5 MLD. But, inadequate drainage network. Presently 80% sewage generated is treated in STP and balance 20% alongwith the 80% treated sewage is discharged in Erai River, which later meets Wardha river.	Chandrapur	Chandrapur
25	Wardha	Ghuggus to Rajura			IV	Ballerpur	Municipal Council	1) Discharge of BLT Nalla in Ballarpur, behind Ballarpur Opencast Mines. 2) Local Nalla near crematorium meeting to Wardha River at Ballarpur	5.00	0.00	5.00	0.00	5.00	16.00		Construction of STP 10% work completed.	Dec-22		Drainage pipeline of 54.09 kms is proposed in the zone-I of Ballarpur City. Zone-II of Ballarpur City is having old drainage network & same will be utilized.	Ballarpur has proposed 2 STPs of 7.5 and 8.5MLD with total capacity 16 MLD. Total project cost of STP & underground sewage network is Rs. 57.19 Cr. Project cost of 7.5 MLD is 6.992 Crores & 8.5 MLD is 7.5006 Crores. The agency will complete drainage pipeline of 54.09 kms. in the zone-I of Ballarpur City. Zone-II of Ballarpur City is having old drainage network & same will be utilized.	Chandrapur	Chandrapur
26					IV	Rajura	Municipal Council	1) Kapangon Nalla meeting to Wardha River at Rajura	3.20	0.00	3.20	0.00	3.20	0.50	DPR Prepared		Timeline not provided	NA		DPR prepared by MJP. Currently 3.2 MLD sewage generated and all is discharged directly into Wardha River. Total project cost of STP plant is Rs. 58 Cr.	Chandrapur	Chandrapur
27	Ghod	Annapur to Shinar	10	II	IV	Shinar	Municipal Council	1) Nallah near Kathapur Village 2) Nallah near Hindu temple at Malwad 3) Ramling Gumpanchayat Nallah 4) Shinar Town nallahs 5) Shinar Gramin Nallahs	6.00	6.00	0.00	5.20	0.80	0.00	Shinar Municipal Council is having STP from 2014 and is in working condition		Completed			There is discharge from villages Annapur, Kathapur & Phakute MPC Board will provide financial & technical assistance to villages in next three years.	Pune	Pune
28		Bhandara to	100		IV	Kamptee	Municipal Council	1) JN Road Nalla 2) Akshik nagar Nalla 3) Ishiya layout Nalla. 4) Bagliar Nalla 5) Other 2 local nallas	10.80	0.00	10.80	0.00	10.80	12.50	1) MC has proposed to provide sewage Treatment plant of capacity 12.50 MLD through private agency. MC had send proposal to MJP for Technical approval but now MC has proposed to construct private agency. Tender is processed. DPR will be prepared STP. 2) Applied for grant of consent under Water/Air Act and is under consideration.	NA	Timeline not provided	Timeline not provided	Length of Nalla is 7.5 km (3 net. Avg.)	As a Short term measure MC has provided Sand and Boulder filter at Drainage carrying sewage. Also MC has proposed to construct small STP of capacity of 100 CMD, 300 CMD & 500 KLD of budget 4 to 5 Cr.	Nagpur1	Nagpur

River wise Gap Analysis in Sewage Generation & Treatment

Sr. No.	Name of the River	River Stretches	Length in Km	Priority CPCB Report 2018	Priority CPCB Jan to Dec 2020	Cities/Towns	Type of Local Body	Major Drains	Sewage Generation (MLD)	Sewage Treatment Capacity (MLD)	Gap in Treatment Capacity (MLD)	Actual Treatment (MLD)	Gap in Treatment (MLD)	Capacity of Proposed STP (MLD)	Stage of Proposed STP	Stage of Under construction STP	Timeline for completion of STPs for current requirement.	Timeline for completion of STPs for future need.	ULB wise information of drainage network	Remarks	SRO	RO
29	Kanhan	Nagpur		II	II	Kanhan Pimpri	Municipal Council	1) Local Nallas	8.00	0.00	8.00	0.00	8.00	8.00	submitted proposal for provision of sewage Treatment plant of capacity 8.0 MLD estimating 32.42 Crs to the Govt of Maharashtra for further approval. Funding by Urban Development.		Timeline not provided	Timeline not provided	Open Drain	Letter issued to Kanhan M.C. by H.O. Nagpur vide dated 14/06/2020 to submit details of DPR. Time line. Meeting was conducted under the Chairmanship of the Hon'ble Minister Env regarding pollution of Nag River on 01/03/2021 and directed Collector, Nagpur. No resolve issue of STP of the Kanhan & Kampti. Chief Officer, M.C. Also meeting was conducted under chairmanship of Hon'ble Divisional Commissioner where in local bodies were instructed to submit details.	Nagpur-1	Nagpur
30				II	II	Mouda	Municipal Council	1) Local Nallas	1.50	0.00	1.50	0.00	1.50	1.00	Nagpur Panchayat has called Tender for submission of DPR for installation of 1.0 MLD.		Mar-22		Length of Nalla is 7.5 km (3 etc) Avg.	2 nos. of STP of capacity 0.5 MLD each is proposed at 2 locations, which will be expected to be completed by 2021. FSTP provided and is in operation having capacity 20 KLPD.	Nagpur-1	Nagpur
31	Kulsi	Along Koradi	3.4	II	IV	Chandikapur	Gram Panchayat	1) Chandikapur village sub drain	0.25	0.00	0.25	0.00	0.25	0.00	DPR dated 14/06/2020 has submitted Estimate for Provision of combined STP of 2 MLD capacity for Chandikapur & Chicholi and requested to sanction fund of Rs 3,56,92,450/- MPCB Regional Officer, Nagpur vide letter dated 14/06/2020 has requested to submit detail DPR with Bank. Details to submit said proposal at Head office for further needed. A detail proposal has been sent to The Head office, M.P.C.B vide (o) No.875 dated 18/10/2020. For further details.		Timeline not provided			MPC Board will provide financial & technical assistance in villages in need three years to comply with waste management. Meeting was conducted under the Chairmanship of the Hon'ble Minister Env regarding pollution of Nag River on 01/03/2021 in this regard letter is received from ZP Nagpur regarding grant same is attached.	Nagpur-1	Nagpur
32						Chicholi	Gram Panchayat	1) Chicholi Village Major Drain	0.25	0.00	0.25	0.00	0.25	0.00			Timeline not provided			Meeting was conducted under the Chairmanship of the Hon'ble Minister Env regarding pollution of Nag River on 01/03/2021 in this regard letter is received from ZP Nagpur regarding grant same is attached.	Nagpur-1	Nagpur
33						Mahadula	Nagar Panchayat	1) Drain coming from side pond No. 3 Koradi TPS.	1.40	0.00	1.40	0.00	1.40	0.00		No construction & installation work.	Timeline not provided	Timeline not provided	Open Drain	Memorandum Panchayat vide dated 14/06/2020 to submit details of DPR. Time line. Also meeting was conducted under chairmanship of Hon'ble Divisional Commissioner.	Nagpur-1	Nagpur
34			106	IV	IV	Sangli Miraj Kupwad	Municipal Corporation	1) Shri Nalla, Sangli. 2) Sidharth Nagar Nalla, Sangli. 3) Harpur Nalla, Sangli. 4) Ming Nalla, Miraj 5) Other Major drain	68.00	58.70	8.30	49.30	18.80	22.50		STP is under construction, 100% work is completed	Mar-22		Total 184.9 KM sewer line is proposed out of that 118.5 KM work completed	03 STPs having capacity of 58.7 MLD (27.92 & 23.5) are in operation with actual utilization of 52.2 MLD (23.5 MLD STP at Hanuman Nagar is operating at 16 MLD) One STP of capacity 22.5 MLD STP is under construction at Bedga Road.	Sangli	Kolhapur
35	Krishna	Shendi to Kurumbhed		II	IV	Islampur	Municipal Council	8 km distance from city 1) Islampur Municipal Council Local Nalla.	9.00	0.00	9.00	0.00	9.00	12.00	Land acquisition under progress.	NA		NA	Pumping station land acquisition under process.	30% sewer network completed, land acquisition under progress for STP. 23.58 Cr grant from govt and 21.0 Cr award is received. 7MLD+4.5MLD STP by March 2022. No water is being discharged to river every drop of treated sewage is utilized for agricultural use.	Sangli	Kolhapur
36				IV	IV	Ashla	Municipal Council	Krishna River 6 Km away from city 1) Local Nallas	2.50	0.00	2.50	0.00	2.50	5.50	Proposal sent for Administrative approval	NA	Timeline not provided	NA	Connected all drains to RCC constructed Cannel. The canal were block because of farms had diverted that water and the canal is very narrow	DPR sent for approval	Sangli	Kolhapur
37				IV	IV	Wai	Municipal Council	1) Gangaपुरी नाला 2) सिद्धेश्वर नाला 3) Other small नाला	4.00	0.00	4.00	0.00	4.00	8.00	DPR forwarded to M.P. Puna for technical sanctioning.		Timeline not provided			Land acquisition for STP is in process. Technical sanction of STP & underground networking is in progress. Presently no fund sanctioned work will be commenced under Maharashtra Government's Vajra FSTP of 70 MLD Capacity has been installed and is in operation.	Safara	Pune

River wise Gap Analysis in Sewage Generation & Treatment

River wise Gap Analysis in Sewage Generation & Treatment																							
Sr. No.	Name of the River	River Stretchs	Length in Km	Priority CPCB Report 2018	Priority CPCB Jan to Dec 2020	Cities/Towns	Type of Local Body	Major Drains	Sewage Generation (MLD)	Sewage Treatment Capacity (MLD)	Gap in Treatment Capacity (MLD)	Actual Treatment (MLD)	Gap in Treatment (MLD)	Capacity of Proposed STP (MLD)	Stage of Proposed STP	Stage of Under construction STP	Timeline for completion of STPs for current requirement.	Timeline for completion of STPs for future need.	ULB wise information of drainage network	Remarks	SRO	RO	
38	Mor	Jalgao to Amode	20	III	V	Manul	Gram Panchayat	1) Local Nallas	0.45	0.00	0.45	0.00	0.45	0.00	No	No	Timeline not provided	---		Zila Parishad, Jalgaon, given proposal for Financial & Technical Assistance from MPCB for provision of STP at the Manul, Nhatvi & Padase villages. MPCB given work order for Financial assistance to 03 Gram Panchayats for preparation of DPR for Sewage treatment facilities, 2 Lakhs each.	Jalgaon	Nashik	
39			IV		Nhatvi	Gram Panchayat	1) Local Nallas	0.50	0.00	0.50	0.00	0.50	0.00	No	No	Timeline not provided	---		Jalgaon		Nashik		
40			IV		Padase	Gram Panchayat	1) Local Nallas	0.28	0.00	0.28	0.00	0.28	0.00	No	No	Timeline not provided	---		Jalgaon		Nashik		
41	Patalganga	Khadopada to Kopoli	20	III	II	Khopoli	Municipal Council	1) Bazarapeth Nalla	11.00	0.00	11.00	0.00	11.00	0.00	DPR approval is pending with MJP for technical sanction			Mar-22	--		DPR preparation is under progress for STP at Khopoli. Rs. 96 Cr grant is sanctioned.	Raigad	Raigad
42			II		Khalapur	Nagar Panchayat	1) Lendi Nalla 2) Bazarapeth Nalla	1.60	0.00	1.60	0.00	1.60	3.00		STP is under construction. Work completed up to PCC level.		Mar-22	--		Raigad	Raigad		
43	Pethi	Narayanpur to Bhatsuli	3.2	III	V	Amravati Municipal Corporation	Municipal Corporation	1) Drain from Village Narayanpur 2) Drain from Village Bhatsuli 3) Amba Nalla from Amravati City 4) Fritapura Nalla 5) Prashant Nagar Nalla 6) Minor Nalla 7) rathi nager 8) Rotigaon nalla 9) Nawetthe nalla 10) Bhanjya Mahavidya Nalla 11) Narsari malla	71.05	74.50	0.00	71.05	0.00	28.00	DPR Prepared by MJP Amravati and submitted to Higher Authorities of MJP for necessary approvals			Timeline not provided			DPR preparation under progress for 02 STPs (16 + 12 MLD) at Amravati. 34.5MLD for future expansion. Land acquisition for STP is in process.	Amravati	Amravati
44	Purna	Asegaon to Chupeshwar	223.2	III	IV	Amravati Municipal Corporation	Municipal Corporation	1. Drain from Village Asegaon Purna 2. Drain from Village Purna Nagar 3. Drain From Village Sawalapur 4. Drain From Village Herul Ganagamei 5. Drain From Village Herul Wethode 6. Drain From Village Deraspur 7. Drain From Village Kholapur							DPR Prepared by MJP Amravati and submitted to Higher Authorities of MJP for necessary approvals			Timeline not provided			DPR Prepared by MJP Amravati and submitted to Higher Authorities of MJP for necessary approvals	Amravati	Amravati
45	Penganga	Mehkar to Umarched	7.85	II	V	Mehkar Municipal Council	Municipal Council	1) Mehkar to umarched Lendhi nalla	3.77	0.00	3.77	0.00	3.77	0.00	DPR Preparation under progress			Mar-23			MC appointed PMC to prepared DPR for under ground drainage and STPs.	Amravati	Amravati
46	Penganga	Mehkar to Umarched		III	IV	Umarched	Municipal Council	1) Mehkar to umarched Lendhi nalla	4.10	0.00	4.10	0.00	4.10	9.60	Full-fledged STP is not proposed. However, Municipal Council has worked out a proposal of Rs. 10.0 Lakhs based on Phyto-Plantation Technology			Timeline not provided			STP Project cost of 33.1Cr including the drainage network cost was done by NEERI Nagpur. Then this proposal was submitted to MJP for technical sanction. MJP has not given technical sanction. Hence, administrative approval is not given by UOD. Then Municipal Council has worked out a proposal of Rs.	Chandrapur	Chandrapur
47	Tapti	Raver to Shahade	58	III	IV	Bhusawal	Municipal Council	1) Local Nallas	11.00	0.00	11.00	0.00	11.00	12.50	Proposal for closed drain system and STP is submitted to Government for approval.	No		Timeline not provided	---		Gap in the treatment capacity is 11 MLD. At present no treatment facility at Bhusawal, proposal for closed drain system and STP is submitted to Government for approval.	Jalgaon	Nashik
48						Shipur	Municipal Council	1) Local Nallas	5.00	12.50	-7.50	5.00	0.00	0.00	Shipur Municipal Council is having STP and is in working condition	---		Compltd	---	Total existing sewage network length 74km	O&M technology of STP is SBR - level of treatment aeration and clointion.	Dhule	Nashik
49	Umoli	Dhanganadi	18	III	V	Valse	Gram Panchayat	1) Valse nalla	0.40	0.00	0.40	0.00	0.40	0.00	NA		NA	Timeline not provided		SRO Satara office has issued letter to Gram Panchayat for installation of STP	Setara	Pune	

River wise Gap Analysis in Sewage Generation & Treatment

Sr. No.	Name of the River	River Stretch	Length in Km	Priority CPCB Report 2018	Priority CPCB Jan to Dec 2020	Cities/Towns	Type of Local Body	Major Drains	Sewage Generation (MLD)	Sewage Treatment Capacity (MLD)	Gap in Treatment Capacity (MLD)	Actual Treatment (MLD)	Gap in Treatment (MLD)	Capacity of Proposed STP (MLD)	Stage of Proposed STP	Stage of Under construction STP	Timeline for completion of STPs for current requirement	Timeline for completion of STPs for future need	ULB wise information of drainage network	Remarks	SRO	RO
50		Krishnashwari				Nagthane	Gram Panchayat	1) Nagthane nalla	0.00	0.00	0.00	0.00	0.00	0.00	NA	NA	Timeline not provided		SRO Satara office has issued letter to Gram Panchayat for installation of STP	MPC Board will provide financial & technical assistance to villages in next three years to comply with waste management. SRO Jalgaon, has issued letter to Gram Panchayat for installation of STP.	Satara	Pune
51	Verna	Mahabaleshwar to Mahuli	47	III	IV	Satara	Municipal Council	1) Ranmala Nalla, Karanje	12.80	0.00	12.80	0.00	12.80	17.50	DPR prepared. Budget sanctioned of 50cr.		Mar-22		Underground drainage network line work is under progress.	DPR approved. Proposal for location for approval is under progress.	Satara	Pune
52	Waghur	Sunegaon to Sakegaon	96	III	V	Pahur, Dist. Jalgaon	Gram Panchayat	1) Local Nallas	0.45	0.00	0.45	0.00	0.45	0.00	NA	NA	Timeline not provided	---	Zilla Parishad, Jalgaon, given proposal for Financial & Technical Assistance from MPCB for provision of STP at the Pahur, Neri and Sakegaon, Nhari & Padale villages. MPCB has approved fund of Rs. 2 Lakh for each Gram Panchayats.		Nashik	Nashik
53						Neri, Dist. Jalgaon	Gram Panchayat	1) Local Nallas	0.00	0.00	0.00	0.00	0.00	0.00	NA	NA	Timeline not provided	---			Nashik	Nashik
54						Sakegaon, Dist. Jalgaon	Gram Panchayat	1) Local Nallas	0.00	0.00	0.00	0.00	0.00	0.00	NA	NA	Timeline not provided	---			Nashik	Nashik
55	Wena	Kavardghat to Hinganghat	1	III	V	Hinganghat	Municipal Council	1) Hinganghat town drain coming to Wena River near Railway Bridge 2) Hinganghat town drain coming to Wena River from Ghat	5.25	10.00	NA	6.25	0.00	3.00	10 MLD STP in operation since, Dec-21	10 MLD STP civil work is under progress	Completed	Dec-22		01 STPs is under construction with capacity of 3 MLD.	Nagpur2	Nagpur
56	Bindur	Swarajnagar to Snehnagar	0.7	IV	IV	Beed Municipal Council	Municipal Council	1) Subhash Road nalla at Satha Chowk, Sneh Nagar, Beed.	22.00	0.00	22.00	0.00	22.00	35.00	Tender floated for land acquisition		Aug-22		Work of drainage work is under progress	No Treatment Facility. 01 STP is proposed with capacity of 35 MLD. Budget 165 Cr Sanctioned. 50%-GOI, 25%-GOM & 25%-MC. WO already released, work under progress.	Jalna	Aurangabad
57	Bori	Along Amalner	20	IV	V	Amalner	Municipal Council	1) Local nalla coming from Amalner city	10.00	0.00	10.00	0.00	10.00	12.60		15% work completed	Mar-22		Total Sewage network length is 50km. till date work completed is 21km.	Sanction work order for 12.6 MLD Capacity STP. FSTP of capacity 25 KLPO is provided.	Jalgaon	Nashik
58	Chandrabhaga	Pandharpur to Shegaon Chumala	3.5	IV	III	Pandharpur	Municipal Council	1) Gopalpur Nalla coming from Pandharpur.	18.50	18.50	0.00	12.50	6.00	5.00	Under DPR preparation	Nil	Completed	Dec-21	Drainage network of 55% completed, Total length in current phase 60km	DPR proposal for 5 MLD future work under preparation. Namama Chandrabhaga on the line of Namama Ganga announced by Govt. of Maharashtra	Solapur	Pune
59	Darna	Igarpuri to Sansari	35	IV	IV	Ghoti Village	Gram Panchayat	1) Ghoti Village Nalla	0.87	0.00	0.87	0.00	0.87	0.00	No	No	Timeline not provided	NA			Nashik	Nashik
60						Bhagur	Municipal Council	1) Bhagur Village Nalla.	0.74	0.00	0.74	0.00	0.74	0.00	No	No	Timeline not provided	NA		MPC Board will provide financial & technical assistance to small towns in next three years to comply with waste management.	Nashik	Nashik
61						Sansari Village	Gram Panchayat	1) Sansari Nalla.	0.42	0.00	0.42	0.00	0.42	0.00	No	No	Timeline not provided	NA			Nashik	Nashik
62	Gina	Malegaon to Jalgaon	110	IV	V	Jalgaon	Municipal Corporation	1) Local nalla coming from the Jalgaon city	48.00	0.00	48.00	0.00	48.00	48.00		85% Civil Construction, 70% Mechanical Work & 85% under sewerage line completed.	Feb-22	NA		STP Work has been started at site of work at Ghat No.413,360 Jalgaon Shweta having capacity of 48.00 MLD. FSTP of capacity 20 KL/Day is provided.	Jalgaon	Nashik
63						Bhadgaon	Municipal Council	1) Kolha nalla coming from the Bhadgaon City	2.00	0.00	2.00	0.00	2.00	0.00	No	No	Timeline not provided	NA		MPC Board will provide financial & technical assistance to villages in next three years to comply with waste management.	Nashik	Nashik
64	Hwara	Pachora to Nimbora	57	IV	V	Pachora	Municipal Council	1) Local nalla coming from Pachora city.	3.00	0.00	3.00	0.00	3.00	9.00	No	Civil work is completed and Machinery yet not installed.	Dec-21		Drainage network work is under progress.	Civil work is completed and will commission around March 2021.	Jalgaon	Nashik
65	Koyana	Karad to Dhamda	29.8	IV	IV	Malkapur	Municipal Council	1) Local nalla	6.14	8.00	0.00	6.14	0.00	0.00	-		Completed		Total Network 59 km and construction work of Network 51km done	Malkapur STP completed and rest of nalla will divert to STP by March 2020. No gap in Treatment capacity	Satara	Pune

River wise Gap Analysis in Sewage Generation & Treatment

Sr. No.	Name of the River	River Stretch	Length in Km	Priority CPCB Report 2018	Priority CPCB Jan to Dec 2020	Cities/Towns	Type of Local Body	Major Drains	Sewage Generation (MLD)	Sewage Treatment Capacity (MLD)	Gap in Treatment Capacity (MLD)	Actual Treatment (MLD)	Gap in Treatment (MLD)	Capacity of Proposed STP (MLD)	Stage of Proposed STP	Stage of Under construction STP	Timeline for completion of STPs for current requirement	Timeline for completion of STPs for future need	ULB wise information of drainage network	Remarks	SRO	RO	
66		Palnera				Karad	Municipal Council	1) Local nalla	8.50	8.50	0.00	8.50	0.00	0.00			Completed	NA		Instructions given to MC for upgradation of existing STP.	Safara	Pune	
67	Palhar	Palhar Dam to Golani Nalla	9	IV	V	Vasai Vior	Municipal Corporation	1) Sopara Nalla, 2) Tungar Nalla, 3) Wabar Nalla.	105.00	30.00	75.00	30.00	75.00	145.00	Revised DPR of proposed 96 nos of STP having investment of Rs. 1232 Cr was sent to State Govt. and State Govt. submitted for further approval to Central Govt. Yet approval not received.			Mar-22		Length of sewage network - 49km	98 STPs with capacity 145 MLD have been proposed. 60 MLD STP was granted and sanctioned. Length of sewage network - 49km 170 Cr sanction from Govt. MJP for 60 MLD STP and Gap will address 15MLD. State Govt. accorded its approval to JNNURM-UDSGST for Augmentation of Water Supply and Under Ground Sewerage System of VVMC and further recommended to Ministry of UOD of Govt. of India. UOD has directed to JNNURM-UDSGST to forward the above proposals to Govt. of India vide letter dt. 17/02/2014.	Thane2	Thane
68	Sina	Solepur to Bankatagi	6	IV	III	Solepur	Municipal Corporation	1) Dageon Nalla.	90.00	92.00	0.00	62.73	27.27	35.50	Dageon 15.5 MLD STP plan survey under process	1) 10 % work SBR, PCC and compound wall is completed at desai nager 20 MLD STP		Dec-21		2 STPs provided with treatment capacity of 75 MLD and 15 MLD respectively. 02 STPs proposed 1) desai nager 20 MLD 2) Dageon 15.5 MLD	Solepur	Pune	
69	Tisar	Along dist. of Jalgaon Kudgaon Dist. Tal. Chalisgaon, Dist Jalgaon	35	IV	V	Chalisgaon	Municipal Council	1) Local nallas	13.63	0.00	13.63	0.00	13.63	19.00		6 MLD STP: 50% work completed.	Dec-22			Two STPs of capacity 13 MLD and 6 MLD are proposed. Administrative approval pending	Jalgaon	Nashik	
70	Ambe	Beras to Potha	11	V	V	Pali Village	Gram Panchayat	1) Local nallas	1.00	0.00	1.00	0.00	1.00	0.00	DPR not yet prepared		Timeline not provided	NA		MPC Board will provide financial & technical assistance to villages in next three years to comply with waste management.	Raigad2	Raigad	
71	Shahda	Shahapur to Shadane	23.4	V	V	Shahapur	Nager Panchayat	1) Local nallas	2.50	0.00	2.50	0.00	2.50	0.00	Shahapur Nager Panchayat has proposed to provide STP. However, DPR not yet prepared	Not Started	Timeline not provided			MPC Board will provide financial & technical assistance to villages in next three years to comply with waste management.	Kalyan3	Kalyan	
72						Vasthind Village	Gram Panchayat	1) Local nallas	0.00	0.00	0.00	0.00	0.00	0.00	Nil	Nil	Timeline not provided			MPC Board will provide financial & technical assistance to villages in next three years to comply with waste management.	Kalyan3	Kalyan	
73	Gomal	Lunkheda to Shahda	7	V	V	Shahda	Municipal Council	1) Local nallas	2.00	0.00	2.00	0.00	2.00	0.00	NA	FSTP of 10 KLD installed	Completed			1) Inlet water supply for Shahda City is less than 135 LPCD so STP is not proposed for Shahada Municipal Council. FSTP is approved for Shahada Municipal Council of capacity 10 KLD (0.01 MLD) and now in operation 2) Technology used for FSTP: Sludge Drying Bed	Dhule	Nashik	

River wise Gap Analysis in Sewage Generation & Treatment

River wise Gap Analysis in Sewage Generation & Treatment																						
Sr. No.	Name of the River	River Stretche	Length in Km	Priority CPCB Report 2019	Priority CPCB Jan to Dec 2020	Cities/Towns	Type of Local Body	Major Drains	Sewage Generation (MLD)	Sewage Treatment Capacity (MLD)	Gap in Treatment Capacity (MLD)	Actual Treatment (MLD)	Gap in Treatment (MLD)	Capacity of Proposed STP (MLD)	Stage of Proposed STP	Stage of Under construction STP	Timeline for completion of STPs for current requirement.	Timeline for completion of STPs for future need.	ULB wise information of drainage network	Remarks	SRO	RO
74	Kan	Kavathe to Sakri	10	V	V	Sakri	Nagar Panchayst	1) Local nallas	1.20	0.00	1.20	0.00	1.20	0.00	ULB has passed resolution for preparing DPR for STP after procuring of land only. So, ULB has submitted proposal for land to the Collector Dhule. Preparation of DPR and STP project will be start after availability of land and after acquiring required funds from the government.	NA	Process for purchase of land not yet completed.		Process for purchase of land not yet completed. STP project will be started after availability of this land and after acquiring required funds from the government.	Dhule	Nashik	
75	Margis	Latur to Handed Bridge	8	V	IV	Latur Municipal Corporation	Municipal Corporation	1) Siddheshwar Nalla	30.00	0.00	30.00	0.00	30.00	72.00	Work is Started Excavation Completed.	Work Order issued for 32 MLD STP dated 18.03.2021. 20% work completion. Excavation Completed. Trunk main 2.5 Km layed.	Mar-22			02 Nos of STPs with Capacity (40+32 MLD) 72 MLD have been proposed. The Latur Corporation provided water once in a 15days at a tune of 30Million litre approximately water supply is 2MLD. River Margis is 7 Km away from Latur city, except monsoon water never meet to the river, it is being used by the farmers.	Latur	Aurangabad
76	Panchganga	Shirdi to Kolhapur	67	V	Less Polluted	Kolhapur	Municipal Corporation	1) Lakshirth Hall 2) Jayant Hall 3) Duthali Nalla 4) Jambur Club Nalla 5) Siddharth Nagar Nalla 6) CPRI hospital Nalla 7) Paghara Nalla 8) Ramamata Nalla 9) Dream World Nalla 10) Line Bazar Nalla 11) Kasaba Bazar Nalla 12) Bagat Camp Nalla 13) Kala Odha Nalla 14) Gandhinagar Nalla 15) Valsade Nalla 16) Tilawandi/Rui Nalla 17) Hupri Nalla 18) Shirdhon Nalla 19) Shirdi Nalla	96.00	93.00	3.00	91.00	5.00	10.00	1) STP- Duthali- 6 MLD- 50% work completed (Foundation) 2) STP- Kasaba Bazar- 4 MLD, 75% work completed. Project is under Annut Yojana, Centrl Govt.	Dec-22	Work of balance 5 nallas diversion work to STP in progress and expected to be completed by 2021.	Temporary measures by means of bleaching powder dosing manually and traditional Phytoremediation.	Kolhapur	Kolhapur		
77						Ichalkaranji	Municipal Council	1) Chandur Nalla 2) Kambur Nalla (including Chandur nalla)	38.00	20.00	18.00	14.00	24.00	18.00	STP work stopped due to litigation	Timeline is not fixed, due to court matter	5 nallas are connected to river without treatment.	Ichalkaranji MCs have proposed 01 STP with capacity 20 MLD.	Kolhapur	Kolhapur		
78						39 Other villages	Gram Panchayst	1) Local nallas	23.00	0.00	23.00	0.00	23.00	0.00		Timeline not provided			Kolhapur	Kolhapur		
79	Panstra	Varthade to Dhule	7	V	V	Dhule	Municipal corporation	1. Mod Nalla 2. Hagara Nalla 3. Sushri Nalla 4. Lunde Nalla 5. G.T.B Nalla 6. Harnal Nalla	36.00	0.00	36.00	0.00	36.00	57.00	80% Underground drainage, 85% construction work of 40 MLD STP is completed. And 85 % construction work of 17 MLD STP is completed Technology- SSR Funding details- Annut Mission.		The Sewer network is completed upto 125 Km and 22 Km network is remained due to stoppage of work in corona period & want of approval for revised estimate which is likely to be accorded in feb 22. The scheme will be completed in July 22	Jul-22	Proposed sewerage network of 147.56 Km, will be completed by Jul 22 AMRUT Budget 163Cr. Approved fund allocated Funding details: GOA-65.76 Cr. GoM 32.88 Cr. & ULB/MC-32.88 Cr. Total 131.62Cr. Annut Mission Implementation Agency maharashtra Jeevan pradhikaran Dhule.	Dhule	Nashik	

River wise Gap Analysis in Sewage Generation & Treatment

Sr. No.	Name of the River	River Stretch	Length in Km	Priority CPCB Report 2018	Priority CPCB Jan to Dec 2020	Cities/Towns	Type of Local Body	Major Drains	Sewage Generation (MLD)	Sewage Treatment Capacity (MLD)	Gap in Treatment Capacity (MLD)	Actual Treatment (MLD)	Gap in Treatment (MLD)	Capacity of Proposed STP (MLD)	Stage of Proposed STP	Stage of Under construction STP	Timeline for completion of STPs for current requirement	Timeline for completion of STPs for future need	ULB wise information of drainage network	Remarks	SRO	RO
80	Rangavai	Tirumbe to Navapur	3.2	V	V	Navapur	Municipal Council	1) Local nallas	2.00	0.00	2.00	0.00	2.00	0.00		FSTP of 10 KLD installed	Completed			Inlet water supply for Navapur City is less than 135 LPCD as FSTP of 10 KLD installed and now in operation	Dhule	Nashik
81	Saviti	Davli to Muthasali	3.5	V	Less Polluted	Mahad	Municipal Council	1. Local Nallas from Chembhar khed to fish market 2. Local Nallas from Navapur to prasthat colony crematorium 3. Local Nallas from Koteswari tend vahat	3.20	0.00	3.20	0.00	3.20	3.70	OPR preparation is under progress.			Mar-22	Planning to nalla tapping process on existing two major nallas including small minor nallas to major nalla and mini STP and ARI planted filter bed and chlorination process. Council resolution are sanction to proposed underground drainage system under state Nagarajan Plan and OPR sanctioning for preparation of CDP report consultant panel are invited via tender publishing on state level news paper.	Mahad Municipal council vide letter dt. 10.3.2021 has informed that detail project report is pending with Maharashtra Jyoti Pradhikaran, Thane	Mahad	Raigad
82	Surya	Channi Dam to Palghar	49	V	V	08 Villages	Gram Panchayat	1) Local nallas	0.00	0.00	0.00	0.00	0.00	0.00	NA	NA	Timeline not provided	NA	NA	There are 8 small villages are situated on the bank of surya river. Those villages are located > 1 km away from surya river. The household of Villages are provided septic tank followed by soak pit for domestic sewage in some places connect on toilet facility provided. No any drain discharge in river Surya & No any industry situated on the bank of river Surya.	Tangur2	Thane
83	Tansa River	Along Thane	10	V	V	1) Mel Village	Gram Panchayat	No major drain as only small villages are located along the river stretch.	0.23	0	0.23	0	0.23	0	NA	NA	Timeline not provided	NA	No Drainage as only small villages	The generated sewage is being loaded in to swaltpits provided by individual residents of village due to which sewage is not leading to Tansa River	Kalyan3	Kalyan
84						2) Uchat Village,	Gram Panchayat														Kalyan3	Kalyan
85						3) Kondhale Village,	Gram Panchayat														Kalyan3	Kalyan
86						4) Mhaswal Village,	Gram Panchayat														Kalyan3	Kalyan
87						5) Bershal	Gram Panchayat														Kalyan3	Kalyan
88						6) Jasle	Gram Panchayat														Kalyan3	Kalyan
89						7) Kuyaku	Gram Panchayat														Kalyan3	Kalyan
90						8) Nahal Pada	Gram Panchayat														Kalyan3	Kalyan
91						Ulhasnagar	Municipal Corporation	1) Local nallas	67.00	51.96	15.04	35.70	31.30	23.00		1) Varad STP Capacity-20.70 MLD Commission. 2) Shanti Nagar STP 1- capacity -31.26 MLD- in operation 3) Shanti Nagar STP 2 capacity Trail runs in operations -15 MLD. Construction completed 4) Khadepoli STP- 6 MLD Excavation work is in progress. 10% work is completed. (March-22)		Mar-22		Ulhasnagar MC has total 04 STPs with capacity of 74.96 MLD. 1 STP - 20.7 MLD in operation 2 STP - 15 MLD-Commissioning under progress 3 STP- 31.26 MLD-in operation 4 STP-6 MLD proposed for future-March-22	Kalyan2	Kalyan
92	Ulhas	Kalyan to Badapur	22.5	V	V	Ambemath	Municipal Council	1) Local nallas	28.00	54.00	-26.00	28.00	0.00	0.00			Completed	NA		70% area of the city has been covered by underground sewerage network.	Kalyan2	Kalyan

River wise Gap Analysis in Sewage Generation & Treatment

Sr. No.	Name of the River	River Stretch	Length in Km	Priority CPCB Report 2018	Priority CPCB Jan to Dec 2020	Cities/Towns	Type of Local Body	Major Drains	Sewage Generation (MLD)	Sewage Treatment Capacity (MLD)	Gap in Treatment Capacity (MLD)	Actual Treatment (MLD)	Gap in Treatment (MLD)	Capacity of Proposed STP (MLD)	Stage of Proposed STP	Stage of Under construction STP	Timeline for completion of STPs for current requirement	Timeline for completion of STPs for future need	ULB wise information of drainage network	Remarks	SRO	RO
93						Kulgaon Badalpur	Municipal Council	1.Hendrapada nalla 2. Jiveli nalla 3. Erampad nalla 4. Badalpur gaon nalla 5. Sonivali Nalla 6. Near WTP barrage road nalla	26.00	22.00	4.00	22.00	4.00	22.00		BCC Cokum wall completed at Both 12 and 10 MLD STPs	Mar-22		1.Hendrapada nalla- 2.5km 2. Jiveli nalla- 1km 3. Erampad nalla- 500mtr. 4. Badalpur gaon nalla- 1.5km 5. Sonivali Nalla- 700mtr. 6. Near WTP barrage road nalla-2km	likely date of completion : As Per work Order March 2021 (Extended upto Dec-2021) Technology : SBBT Note: As Per Government Order this Sewerage Project Handover to Maharashtra Jeevan Prasthshan (MJP) as an Implementing Agency As Per MJP Office discussion due to Covid -19 Lockdown no work should be started hence date of Completion likely extended upto be Dec-2021	Kalyan2	Kalyan
94	Valkarna	Gandhre to Sarash	5-10	V	V	Sani Village	Gram Panchayat	1) Local nallas	0.19	0.00	0.19	0.00	0.19	0.00	No STP proposed yet		Timeline not provided	NA		MPC Board will provide financial & technical assistance to villages in need three years to comply with waste management.	Kalyan3	Kalyan
95						Gandhre Village	Gram Panchayat	1) Local nallas													Kalyan3	Kalyan
96						Pimpri Village	Gram Panchayat	1) Local nallas													Kalyan3	Kalyan
97						Koyne Village	Gram Panchayat	1) Local nallas													Kalyan3	Kalyan
98	Vashishth	Kherdi to Dalvane	3	V	Less Polluted	Kherdi Village	Gram Panchayat	1) Local nallas	0.19	0.00	0.19		0.19	0.00			Timeline not provided	NA		MPC Board will provide financial & technical assistance to villages in need three years to comply with waste management. MPCB had proposed wetland phyland project at Dalvane village	Chiplun	Kolhapur
99						Dalvane Village	Gram Panchayat	1) Local nallas										NA			Chiplun	Kolhapur
100						Gane Village	Gram Panchayat	1) Local nallas										NA			Chiplun	Kolhapur
101						Khadpoli	Gram Panchayat	1) Local nallas										NA			Chiplun	Kolhapur

Sr. No.	Name of the Town with no. of STP	Location of the Sewage Treatment Plant (STP)	Sewage Treatment Plant (STP) Installed Capacity (MLD) STP wise	Status (Operational / Non-Operational / Under Construction)	Present capacity/ utilization (MLD)	Technology UASB/ASPI/OP/SBR/ MBR/FAB etc.)	Use of Treated sewage with Quantity (MLD)	Discharge of treated sewage (Waterbody) (MLD)	Present Gaps in Sewage Management (MLD)	Action plan for Gaps in Sewage Management (MLD)	Compliance Status (in mg/Lit except pH)				Compliance Status (Comply / Non-Comply / Partially Comply)	Time line for proposed STPs	SRO Jurisdiction
1	Municipal Corporation of Greater Mumbai	Colaba WWTF Nr Afgan Church Colaba Mumbai -05 Tel No 22150723	37	Operational	22.51	SBR	NIL	22.51	NIL	NIL	7.3	20	208	14	s		
2	Municipal Corporation of Greater Mumbai	LGP WWTF-IPS 89, Dr A.B. Road Worli Mumbai 18. Tel No 24933697	757	Operational	374.78	Preliminary treatment by screening & diffused aerated grit chambers. Dilution & dispersion through marine outfall.	0.8	374.78	NIL	NIL	6.8	730	556	210	Non-Comply		SRO Mumbai 1
3	Municipal Corporation of Greater Mumbai	Malad STP Marve Road, Mith Chawky, Malad (W), Mumbai-95 Tel : 28820860	280	Operational	170.0	Preliminary treatment by screening & diffused aerated grit chambers. Dilution & dispersion through marine outfall.	Treated sewage used for gardening on Goral dumping ground	Goral creek	42	---	6.5	39	142	120	Non-Comply		SRO Mumbai 4
4	Municipal Corporation of Greater Mumbai	Charkop STP MHADA, Sector 8 & 9, Kandivali(W), Mumbai- 400067 Tel : 28681357	6	Operational	5.0	RMBR	---	Malad STP	1.5	---	6.7	38	164	56.85	Non-Comply		SRO Mumbai 4
5	Municipal Corporation of Greater Mumbai	Bhandup WWTF Off eastern Express Highway Near Airoli Bridge Traffic Signal Bhandup East Tel No. 8286226994	280	Operational	106.0	Preliminary treatment by screening & diffused aerated grit chambers. Dilution & dispersion through marine outfall.	---	Discharge in to Vashi Creek	nil	nil	6.7	26	56	20	Non-Comply		Mumbai 3
6	Municipal Corporation of Greater Mumbai	Ghatkopar WWTF Off eastern Express Highway Near Pant Nagar Traffic Signal Ghatkopar East. Tel No. 9082820120	380	Operational	105.0	Preliminary treatment by screening & diffused aerated grit chambers. Dilution & dispersion through marine outfall.	---	22750 M3/D send to M/s. RCF for further treatment and remaining discharge in to Vashi	nil	nil	6.6	12	64	21	Non-Comply		Mumbai 3
20	Thane Municipal Corporation	Vitava	8.45	Operational	5.0	MBBR Technology	NIL	2.5	5	5	7.05	16	20	13.3	Non-Comply		Thane1
22	Thane Municipal Corporation	Everest World, Kolsbet	23.06	Operational	5.0	MBBR Technology	NIL	5	16	16	7.4333	10	22	12.2	Non-Comply		

Sr. No.	Name of the Town with no. of STP	Location of the Sewage Treatment Plant (STP)	Sewage Treatment Plant (STP) Installed Capacity (MLD) STP wise	Status (Operational / Non-Operational / Under Construction)	Present capacity/ utilization (MLD)	Technology UASB/ASP/OP/SBR/ MBR/FAB etc.)	Use of Treated sewage with Quantity (MLD)	Discharge of treated sewage (Waterbody) (MLD)	Present Gaps in Sewage Management (MLD)	Action plan for Gaps in Sewage Management (MLD)	Compliance Status (in mg/Lit except pH)				Compliance Status (Comply / Non-Comply / Partially Comply)	Time line for proposed STPs	SRO Jurisdiction
47	Kalyan Dushivall Municipal Corporation	Mulgaon	30	Operational	5.0	SBR	NA	0	40	Flow of old 14 MLD STP is diverted to 40 MLD STP & trial run is started. House-to-house collection of sewage is in progress and will be utilized fully by Dec -2020	---	---	---	---	---	No results submitted till date	Kalyan1
52	Bhiwandi Nizampur Municipal Corporation	Katai-1	13	Operational	13.0	ASP	Disposal into saline water	Disposal into saline	Present 60 MLD		7.1	23	54	15.5	Non-Comply		Bhiwandi

Sr. No.	Name of the Town with no. of STP	Location of the Sewage Treatment Plant (STP)	Sewage Treatment Plant (STP) Installed Capacity (MLD) STP wise	Status (Operational / Non-Operational / Under Construction)	Present capacity/ utilization (MLD)	Technology UASB/ASP/OP/SBR/ MBR/FAB etc.)	Use of Treated sewage with Quantity (MLD)	Discharge of treated sewage (Waterbody) (MLD)	Present Gaps in Sewage Management (MLD)	Action plan for Gaps in Sewage Management (MLD)	Compliance Status (in mg/Lit except pH)				Compliance Status (Comply / Non-Comply / Partially Comply)	Time line for proposed STPs	SRO Jurisdiction
59	Ambernath Municipal Council	Chikoli STP	9	Operational	6	SBR	0	6	3		7.1	12	76	20	Non-Comply		Kalyan2
64	Ulhasnagar Municipal Corporation	Shanti Nagar-2	31.26	Operational	15	SBR	-	-	-	-	-	-	-	-	--		
72	Navi Mumbai Municipal Corporation	Sec-14, Koparkhairane	87.50	Operational	45.0	SBR		45.00			7.1	12	76	20	Non-Comply		Navi Mumbai1
74	Panvel Municipal Corporation	Bandar Road, Panvel, Dist. Raigad.	14	Operational	12.0	MBBR	0	12	NA	NA	6.93	23.6	45.2	13.8	Non-Comply		Raigad1
75	Panvel Municipal Corporation	Sector-16, Khurghar, Tal. Panvel, Dist. Raigad.	25	Operational	23.0	MBBR	0	23	NA	NA	6.88	19.25	45	17.38	Non-Comply		
76	Panvel Municipal Corporation	Sector-16, Khurghar, Tal. Panvel, Dist. Raigad.	70	Operational	63.0	MBBR	0	63	NA	NA	6.87	15.64	65.09	24.73	Non-Comply		
77	Panvel Municipal Corporation	Sector-32, , Kamotho, Tal. Panvel, Dist. Raigad.	85	Operational	79.0	MBBR	0	79	NA	NA	6.74	38.5	13.86	55.5	Non-Comply		
78	Panvel Municipal Corporation	Sector-12,Kalamboli, Tal. Panvel, Dist. Raigad.	50	Operational	47.0	MBBR	0	47	NA	NA	6.82	37	79.2	30	Non-Comply		

Sr. No.	Name of the Town with no. of STP	Location of the Sewage Treatment Plant (STP)	Sewage Treatment Plant (STP) Installed Capacity (MLD) STP wise	Status (Operational / Non-Operational / Under Construction)	Present capacity/ utilization (MLD)	Technology UASB/ASP/OP/SBR/ MBR/FAB etc.)	Use of Treated sewage with Quantity (MLD)	Discharge of treated sewage (Waterbody) (MLD)	Present Gaps in Sewage Management (MLD)	Action plan for Gaps in Sewage Management (MLD)	Compliance Status (in mg/Lit except pH)				Compliance Status (Comply / Non-Comply / Partially Comply)	Time line for proposed STPs	SRO Jurisdiction
87	Nashik Municipal Corporation	Chehedi STP	22	Operational	22.0	UASB	No	To Darna River	No	Nashik Municipal Corporation has started laying of	7.56	39	48	18	Non-Comply		Nashik
88	Nashik Municipal Corporation	Chehedi STP	21	Operational	21.0	ASP	No		No		7.27	36	56	20	Non-Comply		
89	Nashik Municipal Corporation	Panchak	7.5	Operational	7.5	ASP	No	Godavari	No		7.53	36	40	16	Non-Comply		
90	Nashik Municipal Corporation	Panchak	21	Operational	21.0	ASP	No	Godavari	No		7.39	62	48	18	Non-Comply		
91	Nashik Municipal Corporation	Panchak	32	Operational	32.0	UASB+MBBR	No	Godavari	No		7.4	812	84	26	Non-Comply		
92	Nashik Municipal Corporation	Tapvan	78	Operational	78.0	UASB +Extended Aeration	No	Godavari	No		7.4	24	72	28	Non-Comply		
93	Nashik Municipal Corporation	Tapvan	52	Operational	52.0	UASB +Extended Aeration	No	Godavari	No		7.37	38	52	20	Non-Comply		
94	Nashik Municipal Corporation	Agar Takali	70	Operational	70.0	ASP	No	Godavari	No		7.34	89	64	24	Non-Comply		
95	Nashik Municipal Corporation	Agar Takali	40	Operational	40.0	UASB+MBBR	No	Godavari	No		7.39	30	32	14	Non-Comply		
96	Nashik Municipal Corporation	Municipal STP Gangapur	18	Operational	15.0	SBR	No	Godavari	No		7.27	32	44	17	Non-Comply		
104	Shirpur Municipal Council	Municipal Council - Shirpur, Tq Shirpur Dist Dhule	12.5	Operational	8.64	SBR	Nil	Disposal into non notified Arunavati River	NA	NA	7.51	125	18	72	Non-Comply		Dhule
105	Nandurbar Municipal Council	Municipal Council - Nandurbar, Tq and Dist Nandurbar	17.5	Operational	9.3	SBR	Nil	Disposal into Patalganga non notified River	NA	NA	7.89	36	80	116	Non-Comply		Dhule
108	Pune Municipal corporation	Erandwane STP, S.No.3&4 Erandwane	50	Operational	50.0	Activated Sludge Process	300-500 MLD as per requirement	Nallah	300-350	proposed to provide 396 MLD	7.3	10.00	112	40.00	Non-Comply		
109	Pune Municipal corporation	Bopodi STP, S.No.2A, 2B, 2C, 2D & 6 (P) Bopodi	18	Operational	18.0	Extended Aeration Process		River			7.30	14.0	112	40	Non-Comply		
110	Pune Municipal corporation	Tanajiwadi S.No.24, Shivajinagar	17	Operational	17.0	Biower and extended aeration process		River			7.6	10.0	136	55.00	Non-Comply		
111	Pune Municipal corporation	Bhairuba STP, Final plot No.330 S.No.33A, 33B Koregaon Park	130	Operational	130.0	Activated Sludge Process		Nallah			7.7	10.0	112	45.00	Non-Comply		
112	Pune Municipal corporation	Mundhwa STP, S.No.2,3A,4 Mundhwa	45	Operational	45.0	Sequential Batch Process		River			7.7	10.00	124	50	Non-Comply		

Sr. No.	Name of the Town with no. of STP	Location of the Sewage Treatment Plant (STP)	Sewage Treatment Plant (STP) Installed Capacity (MLD) STP wise	Status (Operational / Non-Operational / Under Construction)	Present capacity/ utilization (MLD)	Technology UASB/ASP/OP/SBR/ MBR/FAB etc.)	Use of Treated sewage with Quantity (MLD)	Discharge of treated sewage (Waterbody) (MLD)	Present Gaps in Sewage Management (MLD)	Action plan for Gaps in Sewage Management (MLD)	Compliance Status (in mg/Lit except pH)				Compliance Status (Comply / Non-Comply / Partially Comply)	Time line for proposed STPs	SRO Jurisdiction
113	Pune Municipal corporation	Vithalwadi STP, S.No.20(P) Hingane	32	Operational	32.0	Modified Activated Sludge Process		River			7.4	14.0	112	50.0	Non-Comply		SRO Pune1
114	Pune Municipal corporation	Old Naidu STP, S.No.439 To 444 Pune final Plot No. 98 Kinsdy Road	90	partially in Operational, as PMC has declared said STP as defunct (STP of capacity of 127 MLD is proposed at this location)	30.0	Activated Sludge Process		River			--	--	--	--	Non-Comply		
115	Pune Municipal corporation	Baner STP, S.No.221 To 227 Baner	30	Operational	30.0	Sequential Batch Process		River			7.8	10.0	92	35.00	Non-Comply		
116	Pune Municipal corporation	Kharadi STP, S.No.74, 75 Kharadi	40	Operational	40.0	Sequential Batch Process		River			7.7	12	116	40.00	Non-Comply		
117	Pune Municipal corporation	New Naidu STP, S.No.439 To 444 Pune final Plot No. 98 Kinsdy Road	115	Operational	115.0	Activated Sludge Process		River			7.3	22.0	68	32.00	Non-Comply		
129	Baramati Municipal council	Gunawadi Road, Baramati	11.5	Operational	11.5	SBR	11.5	11.5	NA	2 STP plants are under progress	8.5	10	60	31	Non-Comply		

Sr. No.	Name of the Town with no. of STP	Location of the Sewage Treatment Plant (STP)	Sewage Treatment Plant (STP) installed Capacity (MLD) STP wise	Status (Operational / Non-Operational / Under Construction)	Present capacity/ utilization (MLD)	Technology UASB/ASP/OP/SBR/ MBR/FAB etc.)	Use of Treated sewage with Quantity (MLD)	Discharge of treated sewage (Waterbody) (MLD)	Present Gaps in Sewage Management (MLD)	Action plan for Gaps in Sewage Management (MLD)	Compliance Status (in mg/Lit except pH)				Compliance Status (Comply / Non-Comply / Partially Comply)	Time line for proposed STPs	SRO Jurisdiction
131	Saswad Municipal Council	Saswad Municipal council STP	2	Operational	2	MBBR	1	through nalla to Karha river	1.4	proposed to provide 6 MLD STP, 10% civil work of STP is completed, and 50 % net work completed.	7.6	...	...	95.8	Non-Comply		
133	Shirur Municipal Council	Sr. No. 269, Sonar Ali, Shirur	6	Operational	5.2	SBR technology	5	0	0	Nil	8.1	48	112	38	Non-Comply		Pune2
134	Pune Cantonment Board	900 Bootec Street, Pune-1	20	Operational	9	SBR	Gardening - 5 acers	Mutha River- 8 MLD	Nil	NA	8.4	26	124	42	Non-Comply		Pune2
135	Khadki Cantonment Board	Gadki Adda, Ward No. Tumela Chowk, Khadki.	8	Operational	6	Conventional type treatment	Gardening	Mula River	0	NA	8.3	26	—	46	Non-Comply		Pune2
136	Khadki Cantonment Board	East Khadki, Near Lokmanya Tilak Highschool	1.2	Operational	1	Conventional type treatment	Gardening	Mula River	0	NA	8.3	46	—	110	Non-Comply		Pune2
137	Pimpri Chinchwad Municipal Corporation	Chikhali Phase I	16	Operational	14.3	Extended Aeration	3	11.28	31.109	Considering future	7.36	38.0	116.0	44.0	Non-Comply		Pimpri Chinchwad
138	Pimpri Chinchwad Municipal Corporation	Chikhali Phase II	16	Operational	14.3	ASP					8.2	24.0	88.0	35.0	Non-Comply		
139	Pimpri Chinchwad Municipal Corporation	Chinchwad Phase I (Bhatnagar)	30	Operational	29.3	ASP	0	29.3			8.0	22.0	80.0	26.0	Non-Comply		
140	Pimpri Chinchwad Municipal Corporation	Chinchwad Phase II	30	Operational	29.5	SBR	0	29.5			8.1	24.0	76.0	26.0	Non-Comply		
141	Pimpri Chinchwad Municipal Corporation	Sangvi Phase I	10	Operational	8.0	ISBR	0	#VALUE!			7.62	22.00	68.00	30.00	Non-Comply		
142	Pimpri Chinchwad Municipal Corporation	Kasarwadi I	40	Operational	28.4	ASP	15	13.44			7.46	26.00	112.00	40.00	Non-Comply		
143	Pimpri Chinchwad Municipal Corporation	Kasarwadi II	40	Operational	28.4	ASP					7.5	34.0	136.0	44.0	Non-Comply		
144	Pimpri Chinchwad Municipal Corporation	Kasarwadi III	40	Operational	28.4	SBR					7.7	30.0	124.0	42.0	Non-Comply		
145	Pimpri Chinchwad Municipal Corporation	Pimple Nilakh	20	Operational	20.0	Biotower	0	20			7.9	26.0	104.0	32.0	Non-Comply		
146	Pimpri Chinchwad Municipal Corporation	Ravet	20	Operational	14.6	SBR	0	14.55			7.8	18.0	60.0	22.0	Non-Comply		
147	Pimpri Chinchwad Municipal Corporation	Alandi	30	Operational	28.5	ISBR	0	28.51			7.79	20.00	84.00	28.00	Non-Comply		
148	Pimpri Chinchwad Municipal Corporation	Sangvi Phase II (Dapodi)	20	Operational	15.8	SBR	0.65	15.12			7.7	16.0	72.0	28.0	Non-Comply		
149	Pimpri Chinchwad Municipal Corporation	Chaholi Phase I	21	Operational	10.1	SBR	0	10.11			8.2	28.0	76.0	28.0	Non-Comply		
150	Pimpri Chinchwad Municipal Corporation	Chaholi Phase II	20	Operational	10.0	SBR	0	10.00			8.4	34.0	96.0	40.0	Non-Comply		

Sr. No.	Name of the Town with no. of STP	Location of the Sewage Treatment Plant (STP)	Sewage Treatment Plant (STP) Installed Capacity (MLD) STP wise	Status (Operational / Non-Operational / Under Construction)	Present capacity/ utilization (MLD)	Technology UASB/ASP/OP/SBR/ MBR/FAB etc.)	Use of Treated sewage with Quantity (MLD)	Discharge of treated sewage (Waterbody) (MLD)	Present Gaps in Sewage Management (MLD)	Action plan for Gaps in Sewage Management (MLD)	Compliance Status (in mg/Lit except pH)				Compliance Status (Comply / Non-Comply / Partially Comply)	Time line for proposed STPs	SRO Jurisdiction
157	Mahabaleshwar Municipal Council	Compartment no. 79(City Survey no.257/1) behind Karmachari Vasahat, At-Mahabaleshwar, Tal-Mahabaleshwar, Dist-Satara	4	Operational	2	MBBR	2	2	0	NA	7.2	34	72	33	Non-Comply		Satara
158	Mahabaleshwar Municipal Council	at Survey No.626, near Dholi Ghat,At-Mahabaleshwar, Tal-Mahabaleshwar, Dist-Satara	1	Operational	0.5	SBR	0.5	0.5	0	NA	7.8	32	120	51	Non-Comply		Satara
162	Karad Municipal Council	Bara Dabari, Karad, Tal-Karad, Dist-Satara	12.5	Operational	9.5	MBBR Technology	For Irrigation Purpose	9.5	0	NA	8.4	440	184	70	Non-Comply		Satara
163	Malkapur Municipal Council	A/p-Malkapur Tal Karad Dist-Satara	5	Operational	5	MBR		4.65	0	Nil	8.6	584	160	72	Non-Comply		Satara
164	Malkapur Municipal Council	A/p-Malkapur Tal Karad Dist-Satara	3	Operational	3	MBR		2.025	0	Nil	8.6	490	176	74	Non-Comply		Satara
174	Sangli Municipal Corporation	STP at Miraj-9.2 MLD (Oxidation pond)	9.2	Operational	9.2	Oxidation Pond	NA	NA	NA	NA	7.4	25	168	25	Non-Comply		Sangli
180	Ichalkaranji Municipal Council	Ichalkaranji Municipal Council (STP 18 MLD) Old Sangli Naka, Ichalkaranji	20	Operational	16	SBR	NIL	20	18	18 MLD STP is proposed	7.325	12.25	73.9	32	Non-Comply		Kolhapur
184	Aurangabad Municipal Corporation	Padegaon	10	Operational	5.0	SBR	2.5	2.5	0	NA	7.87	--	--	14	Non-Comply		Aurangabad
185	Aurangabad Municipal Corporation	Salim Ali Lake	5	Operational	4.0	SBR	2	2	0	NA	7.82	--	--	16	Non-Comply		
192	Nanded Waghala Municipal Corporation	Elichpur	30	Operational	12.0	ASP	7	5	0	0	7.1	19	80	24	Non-Comply		Nanded
193	Nanded Waghala Municipal Corporation	Bondar	87	Operational	35.0	ASP	0	35	0		7	13	52	14	Non-Comply		
194	Nanded Waghala Municipal Corporation	Sangvi	15	Operational	10.0	ASP	0	10	0		6.7	156	168	50	Non-Comply		
213	Hinganghat Municipal Council	Pili Mazid Bhimnagar Ward, Hinganghat	10	Operational	6.25	ASP	NA	NA	NA	NA	-	-	-	-	--	Mar-21	Nagpur2
215	Amravati Municipal Corporation	STP-1 -Lalkhadi,	44	Operational	44.0	ASP	0	44	Gaps - 18.5	Zone wise 3 nos STP's are proposed of capacities - 14.5 MLD, 8.0 MLD, 10.5 MLD, 5.5 MLD, 12.0 MLD, Total	7.8	18	48	12.5	Non-Comply		Amravati1
221	Shegaon Municipal Council	S.No. 752/1, Charmor, Shegaon, Dist.-Buldana	7	Operational	3.5	MBR			NA	NA	6.5	48	72	19	Non-Comply		Akola
225	Chandrapur Municipal Corporation	Azad Garden	0.5	Operational	0.5	MBBR					7.96	23.88	54.75	21.77	Non-Comply		Chandrapur

