

I/427813/2023

संख्या-एन.जी.टी.-560 / 81-7-2023-49(पर्या) / 2017

प्रेषक,

देवेन्द्र सिंह चौहान,

अनु सचिव,

उ०प्र० शासन।

सेवा में,

अधिकाधी निदेशक-तकनीकी,

राष्ट्रीय स्वच्छ गंगा मिशन,

प्रथम तल, मेजर ध्यान चन्द्र नेशनल स्टेडियम,

इण्डिया गेट, नई दिल्ली-110002.

पर्यावरण, वन एवं जलवायु परिवर्तन अनु०-7 लखनऊ : दिनांक : 16 नवम्बर, 2023

विषय-मा० एन०जी०टी०, नई दिल्ली में विचाराधीन ओ०ए० संख्या-673/2018 में पारित आदेश के अंतर्गत गठित केन्द्रीय अनुश्रवण समिति, जल शक्ति मंत्रालय को माह अक्टूबर, 2023 तक की प्रगति आख्या प्रेषित किये जाने के सम्बन्ध में।

महोदय,

उपर्युक्त विषय पर मुझे यह कहने का निदेश हुआ है कि मा० एन.जी.टी., नई दिल्ली में विचाराधीन ओ०ए० सं०-673/2018 में पारित आदेश के अंतर्गत गठित केन्द्रीय अनुश्रवण समिति, जल शक्ति मंत्रालय की प्रथम मासिक बैठक में लिये गये निर्णयों के अनुपालन में प्रदेश में स्थित 12 नदियों के प्रदूषित खण्डों के पुनर्जीवीकरण हेतु बनायी गयी कार्ययोजना के क्रियान्वयन से सम्बन्धित विभिन्न विभागों से प्राप्त सूचना के आधार पर माह अक्टूबर, 2023 तक की संकलित प्रगति आख्या केन्द्रीय अनुश्रवण समिति के अवलोकनार्थ संलग्न कर प्रेषित की जा रही है।

संलग्नक-यथोक्त।

Signed by देवेन्द्र सिंह

चौहान

Date: 16-11-2023 10:00:33

Reason: Approved

भवदीय,**(देवेन्द्र सिंह चौहान)**

अनु सचिव।

संख्या एवं दिनांक तदैव

प्रतिलिपि- सदस्य सचिव, उ०प्र० प्रदूषण नियंत्रण बोर्ड, लखनऊ को उनके पत्र सं०-जी-41921/सी-4/आरआरसी/2023, दिनांक 09.11.2023 के संदर्भ में सूचनार्थ प्रेषित।

आज्ञा से,**(देवेन्द्र सिंह चौहान)**

अनु सचिव।

**Monthly Progress Report of Uttar Pradesh in the NGT Matter O.A. No. 673
of 2018(In compliance to NGT order dated 24.09.2020)**

OCTOBER 2023

I. Details of Sewage Treatment Plant in the State

Total Population of the state: 19.98 Crore as per census 2011.

a) Urban Population- 4.44 Crore in Year 2011

b) Rural Population- 15.54 Crore in Year 2011

Total Estimated Sewage Generation (MLD): 5500 MLD

a) Total existing treatment capacity of 133 STPs :- 4110.9 MLD (Annexure-1)

b) Existing 133 STPs utilization capacity :- 3295.98 MLD

c) Current Gap:- 1389.1 MLD

d) 42 STPs under construction :- 785.3 MLD (Timeline Mar. 2025) (Annexure-2)

e) 20 STPs under tendering :- 1050.0 MLD (Timeline June 2025) (Annexure-3)

f) 16 STPs DPR sanctioned/submitted/to be submitted to NMCG :- 484.40 MLD(Annexure-3A)

Performance of Sewage Treatment Plant

S.No	STPs in UP	Number
1	Total Installed STP	133 (Total Capacity- 4110.9 MLD) (Utilized Capacity: 3295.98 MLD)
2	Operational STP	121
3	STP Achieving norms	93
	STP Not Achieving norms	28
4	STP Not In Operation	7
	Under trial	5
The standards as per MOEF&CC Notification dated 13.10.2017, titled "Applicable Effluent Discharge Standards for STPs" are as follows: For State Capital: pH-6.5-9.0; BOD - <20 mg/l; TSS- <50 mg/l & FC- <1000 MPN/100 ml Other than State Capital: pH-6.5-9.0; BOD - <30 mg/l; TSS- <100 mg/l & FC- <1000MPN/100 ml		

II. Details of Industrial Pollution:

Status of GPI Industries inspected during 2022-23

Total GPIs	1644
Complied	1002
Non-Complied	232 (SCN issued 180) (Closure order issued 52)
Self- Closed- Permanent	43
Self- Closed- Temporary	367

Status of Common Effluent Treatment Plants (CETPs)

- Number of existing CETP :- 07 (Annexure-4)
- Capacity of CETP :- 58.55 MLD
- No. of Upgradation/ under construction CETP :- 05
- Capacity of under construction CETP:- 32.4 MLD

Performance of Common Effluent Treatment Plant :-

S.No	CETP in Uttar Pradesh	Number
1	Total Installed CETP	7
2	Operational CETP	6
	CETP Achieving Norms	6
	CETP Not Achieving Norms	0
	Not in Operation	1

Details of under construction/proposed CETP

S. No	Name of District	Capacity (MLD)	Agency/ Project	Timeline/ Date of Commissioning	Remark
1	Jajmau, Kanpur Nagar	20	JATETA	April, 2024	Date revised for commissioning
2	Bhadohi	1	-	-	-
3	SEZ, Moradabad	2.4	UPSIDA	-	-
4	Growth Centre, Jainpur, Kanpur Dehat	2	UPSIDA	March, 2024	-
5	GIDA, Gorakhpur	7	Namami Gange & Urban Development	July, 2024	ToR for Environmental Clearance issued by SIEAA. EIA Study pending at PP

III. Solid Waste Management:

Total Population of the state: 19.98 Crore as per census 2011.

- a) Urban Population- 4.44 Crore in Year 2011
- b) Rural Population- 15.54 Crore in Year 2011

(A). Solid Waste Management (Urban):

- Total number of Urban Local Bodies :- 762
- Urban Population- 4.44 Crore in Year 2011
- Current Municipal Solid Waste Generation- **14710 TPD**
 - a) Total existing treatment capacity :- 10393 TPD
 - b) Current GAP:- 4317 TPD
 - c) Plants under construction :- 8151 TPD
 - d) Proposed Treatment Facilities :- 980 TPD
 - e) Segregation at source :- 12504 TPD

Solid Waste Management (Urban)

Existing Facilities: - The following facilities are operational: -

Current Status	
Waste Generation	14,710 Tons Per Day
No.of processing plants	19 Plants (Annexure-5.1)
Processing capacity	5895 Tons Per Day
No. of MRFs	592 MRFs
Processing capacity	2,960 Tons Per Day
No. of Compost Pit	868 Pits
Processing capacity	1344 TPD
Waste to Energy Capacity	194 TPD (Annexure-5.2)
Existing Capacity	10393 TPD

Under Construction Facilities: - Under Construction Processing Capacity – **8151 TPD**

- 34 MSW processing plants of 3755 TPD capacity– 22 plants 100% completed and remaining 12 plants, operationalization planned by March' 24. (2 plants of 550 TPD

gm

capacity dropped, one in Tanda NPP due to non-availability of land and second in Gorakhpur M. Corp due to already existing plant run by NTPC).

- Fund released for 04 MSW plants of 200 TDP capacity (PDDU Nagar, Shikohabad, Manjhanpur, Bela Pratapgarh).
- 5 Bio-CNG plants at Prayagraj, Ghaziabad, Gorakhpur, Lucknow, and Noida with total capacity of 1300 TPD are under construction with completion by March' 25.
- 309 Compost Pits with a treatment capacity of 1246 TPD are proposed in 226 ULBs – Expected completion by Dec'23.

PROPOSAL FOR ADDRESSING THE GAP WITH TIMELINE	
Proposed Processing Plants	38 Plants
Processing capacity	3955 Tons Per Day
Timeline	March'24
MRF Under Construction	150 MRFs
Processing Capacity	750 TPD
Timeline	Dec'23
Proposed MRFs	180 MRFs
Processing capacity	900 Tons Per Day
Timeline	March'24
Proposed Pit compost capacity	1246 TPD
Timeline	Dec'23
Under Construction Bio CNG	5 Nos.
Processing Capacity	1300 TPD
Timeline	Mar' 25


A. Proposed Processing Plants: The details of 15 Plants with 980 TPD capacity in 15 ULBs are as under:

- 15 MSW plants of 980 TPD capacity – completion by Dec'24.
 - DPRs for 7 Plants with 495 TPD capacity at Sambhal, Badaun, Mirzapur, Fatehpur, Amroha, Bharwari, and Sitapur have been prepared.
 - DPRs for 08 Segregated Waste Plants (dry waste-cumcomposting) with 485 TPD capacity at Mahoba, Akbarpur, Deoband, Hata, Basti, Dadri, Gonda and Hapur are under preparation (Land availability Issues).

(B). Solid Waste Management (Rural):

- Rural Population- 15.54 Crore in Year 2011
- Current Municipal Solid Waste Generation- **11959 TPD**
 - a) Total existing treatment capacity :- 3000 TPD

- b) Current GAP:-8959 TPD
 c) Proposed Treatment Facilities :- 8959 TPD (Timeline March 2025)



(C) Details of legacy waste in the State:-

- a) Total legacy waste dump sites :- 86
 b) Total area of legacy waste dump sites:- 690 acre
 c) Estimated quantity :- **13341739.93 Ton**
 d) Remediated waste :- **7033671.245 Ton**
 e) Remediation of legacy waste sites:
- Work completed at 33 sites.
 - Work commenced at 46 sites.
 - UnderTendering at 2sites.
 - Approved under CSWAP by SLTC-5 sites.

AM

SBM 2.0 CSWAP Status

Under SBM 2.0, 711 ULBs out of the 762 ULBs of the state have been approved in which a detailed Gap Analysis has been done for each ULB with projection till the end of SBM 2.0 period i.e., 2026. The following gaps in waste processing capacity and respective fund requirements are still there which need to be fulfilled to achieve high standards of cleanliness in the towns and cities of Uttar Pradesh for healthy, hygienic and liveable environment: -

CITY SOLID WASTE ACTION PLANS – 711 Approved in SLTC									
	No. of ULBs with Gap in proce ssi ng	Gap in Capacit y (in TPD/M T)	No. of Facilities/ Plants	Status of DPRs	DPR still to be prepared	Tender Status	Award of Work	Likely Date of Start	Target date of completi on
Wet Waste/Compos ting Plant	662	6110.11	662	11 DPR Prepared and under review	651	NA	NA	NA	NA
Dry waste/Material Recovery Facilities (MRF)	148	2384.73	148	15 DPR Prepared and under review	135	NA	NA	NA	NA
Sanitary Landfill	711	4749.10	711 (Mayvary based on Cluster Approach)	03DPR Prepared and under review	708 (Mayvary based on Cluster Approach)	NA	NA	NA	NA
Transfer Station	14	3425.60	14	Preparation under Process	14	After approval of DPR	NA	NA	NA
C&D Waste	12	635.14	12	Preparation under Process	12	After approval of DPR	NA	NA	NA
Mechanical Road Sweepers	18	94	18	Preparation under Process	18	After approval of DPR	NA	NA	NA
Legacy Waste	212	4814129. 33	212	Preparation under Process	212	After approval of DPR	NA	NA	NA



Way Forward:

Uttar Pradesh under SBM has developed a system for managing Solid Wastes in the state which is financially and environmentally sustainable, and contributes to improved quality of life. To improve overall SWM system in the state, following steps have been taken: -

- Shifting from 2 bin to 4 bin segregation at home.
- Compartmentalization in waste collection vehicles for effective segregated transportation of waste
- Community engagement activities to create awareness around importance of segregation
- Targeted community involvement at various levels for enabling 3-ways segregation at household level
- Technological interventions to upgrade waste management processes
- Monitoring of waste management processes via DCCC (Dedicated Command and Control Centre)

The Strategy and Options of Technologies as per Gap in Wet and Dry Waste Processing in Urban Local Bodies (ULBs): -

1. ULBs with Gap in Wet Waste Processing in the following categories:-

Range of Gap (TPD)	Strategy	Technological Options	Responsibility to prepare DPR & for Tendering & Implementation
Upto 5	Expansion of existing Wet Waste Plant	Composting	ULB
More than 5 upto 20	Decentralised/Centralised	Composting/Bio-Methanation	ULB
More than 20 upto 100	Centralised	Composting/Bio-Methanation	ULB and C&DS for Civil works & Machineries O&M-Private Party
More than 100 upto 500	Centralised	Composting/Bio-Methanation	PPP-ULB & Private Party
Above 500	Centralised	Waste to Energy	PPP-ULB & Private Party



2. ULBs with Gap in Dry Waste Processing in the following categories:-

Range of Gap(TPD)	Strategy	Technological Options	Responsibility to prepare DPR & for Tendering & Implementation
Upto 5	Expansion of existing Dry Waste Plant	MRF- Manual	ULB
More than 5 upto 20	Decentralised/ Centralised	MRF- Manual	ULB
More than 20 upto 100	Centralised	MRF–Semi Automatic	ULB for Civil works & Machineries O&M– Private Party
More than 100 Upto 500	Centralised	MRF– Automatic	PPP–ULB & Private Party
Above 500	Centralised	Waste to Energy	PPP–ULB & Private Party

AM

IV. Construction & Demolition Waste :

- a) Current C&D Waste Generation :- 1471 TPD
- b) Total processing capacity :- 1305 TPD
- c) Current GAP:- 166 TPD
- d) Plants under construction :- 350 TPD (Timeline Mar. 2024)
- e) Proposed Treatment Facilities :- 620 TPD (Timeline March 2024)

a) District wise detail of Operational C& D Waste Processing Facilities:-

S.No	Operational	Capacity
1.	Agra	05 TPD
2.	Varanasi	200 TPD
3.	Prayagraj	100 TPD
4.	Ghaziabad	400 TPD
5.	Noida	400 TPD
6.	Lucknow	100 TPD
7.	Kanpur	100 TPD
Total		1305 TPD

b) Under Construction C& D Waste Processing Facilities:-

S.No.	Under Construction	Capacity	Timeline
1.	Agra	150 TPD	31.03.24
2.	Mathura	50 TPD	31.03.24
3.	Gorakhpur	50 TPD	31.03.24
4.	Moradabad	100 TPD	31.03.24
Total		350 TPD	



c) Proposed C& D Waste Processing Facilities:-

S.No.	Proposed	Capacity	Timeline
1.	Aligarh	100 TPD	31.03.2024
2.	Meerut	200 TPD	31.03.2024
3.	Firozabad	50 TPD	31.03.2024
4.	Jhansi	50 TPD	31.03.2024
5.	Ayodhya	20 TPD	31.03.2024
6.	Kanpur	200 TPD	31.03.2024
Total		620 TPD	

V. Bio-medical Waste Management:

- Total Bio-medical generation: 71264.2 Kg/day
- No. of Hospitals and Health Care Facilities: 37,927
- Status of Treatment Facility/ CBMWTF: 22

VI. Hazardous Waste Management

- Total Hazardous Waste generation: **491341.37 MT/ Year**
- No. of Industries generating Hazardous waste: **2879**
- Treatment Capacity of all TSDFs: **550029 MT/Year**
- Avg. Quantity of Hazardous waste reaching the TSDFs and Treated: **140201.7 MT/Year**

VII. Plastic Waste Management:

- Total Plastic Waste generation: 1030 TPD
- Uttar Pradesh has potential for disposal of Plastic Waste of 2360 TPD

S.No.	Mode of Disposal	Disposal Capacity
1.	Recycling Facilities (82 Number)	1908.5 TPD
2.	Co-processing Facilities-01 (M/s Ultratech Cement, Sonbhadra)	150 TPD
3.	Waste to Oil -03	33.1 TPD
4.	Waste to Energy -03	268.97
Total recycling & disposal infrastructure in UP- 2360.06 TPD		

Handwritten signature

VIII. Details of Nodal Officer appointed by Chief Secretary in the State/UT:

Three tier monitoring mechanism developed and functional.

IX. Latest water quality of polluted river, its tributaries, drains with flow details and ground water quality in the catchment of polluted river: Latest water quality status of polluted river stretches is available at link <http://www.uppcb.com/data-of-year-2022.htm>.

X. Demarcation of Floodplain and removal of illegal encroachments:

- 14446 pillars have been placed against 15293 pillars for demarcation of flood plain zone of River Ganga from Kannauj to Unnao.
- Flood Plain Zones for Rivers Hindon, Yamuna, Varuna, Gomti, Kali east, Ramganga, Betwa, Ghaghra, Rapti, Sai, Saryu has been decided.

XI. Maintaining minimum e-flow of river:

- E-flow for Kannauj-Unnao maintained as per directions of CWC.
- E-flow in Rivers Ghaghra, Rapti, Ramganga, Saryu, Betwa has been decided.
- E-flow for River Yamuna and Ganga (Unnao-UP Border) yet to be decided.
- Rivers Sai, Gomti, Varuna, Hindon, Kali east are non-perennial rivers, e-flow cannot be maintained

XII. Plantation activities along the rivers:

- Total 1,63,80,540 (One Crore Sixty Three Lakh Eighty Thousand five hundred and forty saplings have been planted along 14 polluted river stretches in the year 2021-22.
- Total 2,32,88,553 (Two Crore Thirty Two Lakh Eighty Eight Thousand Five Hundred and Fifty Three saplings have been planted along 14 polluted river stretches in the year 2022-23.
- Total 44,64,851 (Forty Four Lakh Sixty Four Thousand Eight Hundred and Fifty One) saplings have been planted along 14 polluted river stretches in the year 2023-24.

XIII. Development of Bio diversity Park:

- Biodiversity Project for 04 districts (Bulandshahar, Hapur, Badaun and Mirzapur) Yr. 2022-23 to Yr. 2025-26 costing Rs. 2497.00 Lakhs approved by National Mission for Clean Ganga, Government of India.
- Bio diversity Project for 02 districts (Bijnor and Ayodhya) Yr. 2023-24 to Yr. 2025-26 costing Rs. 1178.36 Lakhs approved by National Mission for Clean Ganga, Government of India.
- Work is under progress of Biodiversity Parks.

XIV. Rejuvenation/Conservation of Small Rivers

F.Y 2022-23

Out of 75 Identified rivers for rejuvenation, works on 64 small rivers, stretching 690 Kms with cost of Rs. 3912.03 lakh completed.

- Ponds: 624 Nos
- Plantation: 17.45 lakh Saplings
- Strengthening of Drains: 775 Nos
- Other Water Conservation Works (Check Dams, Rain Water Harvesting) : 892 Nos
- Total Man Days Generated: 16.35 Lakh

In 1011 Ganga GPs (1638 Revenue Villages) 484 ponds created, 894 locations planted, and 86 other works taken up at a cost of:

1. Ponds: 1033.25 Lakh
2. Plantation: 14.16 Lakh
3. On rejuvenating River: 110.61 Lakh
4. Water Conservation and Harvesting: 92.31 Lakh

Nim River in Bulandsahar, Non River in Fatehpur, Sot River in Sambhal. Gomti in Pilibhit, and Appreciable works have been done on Sasurkhadedi, Tedhi River, Eeshan, Sengar, Krishni, etc

In Financial year 2022-23, 230 K.M. works has been completed on bed of the River and 620 lacs expenditure has been done on 14 Rivers.



वित्तीय वर्ष 2022-23 में विलुप्तप्राय नदियों के पुनरूद्धार का प्रगति विवरण				
क्र०सं०	जनपद का नाम	नदी का नाम	नदी की लम्बाई जिसके बेड क्षेत्र पर कार्य कराया गया है	
			लंबाई (कि०मी० में)	वित्तीय व्यय (लाख में)
1	2	3	4	5
1	Fatehpur	Sasur Khaderi	36.085	168.45
2	Aligarh	Nim Nadi	44	105.69
3	Hathras	Eeshan	16.2	63.27
4	Hathras	Sengar	32.78	51.26
5	Aligarh	Senger	15.07	50.67
6	Saharanpur	Krishni	29.93	41.128
7	Mahoba	Gunchi	7.8	24.33
8	Rampur	Saijini	8.54	23.3
9	Mahoba	Birma	5.7	22.83
10	Jhansi	lakheri	3.28	21.71
11	Hamirpur	Birma	9.3763	13.84
12	Aligarh	kali	7	12.41
13	Mahoba	Chandrawal	3.28	11.5
14	Hamirpur	Chandrawal	11.0416	8.954
Grand Total			230.08	619.34

Allocation List of 75 Small Rivers for rejuvenation

Institute	No of Rivers	Small Rivers
Babasaheb Bhimrao Ambedkar University Lucknow	15	Bhainsi, Bhambhara, Boodhi Rapti, Reth, Behata, Terahi, Sarju, Kathina, Kalyani, Kukrail, Kuwano, Rapti, Rohini, Sai, Sarayan
IIT Kanpur	17	Mahwa, Sot, Aril, Katana, Devaha/Garra, Hindan, Dhora, Bahgul, Sainjani, Gagan, Dhela, Gowardhan, Kali East, Kali, NEEM, Noon, Kakwan

AK

Institute	No of Rivers	Small Rivers
IIT BHU	24	Arjun, Aunjhar, Chandrawal, Choh, Ganta, Garhara, Geduwa, Gunchi, Kevolari, Kaunchamlahgaa, Lakheri, Mandakini, Magariya, Naun, Ohan, Patrahi, Rind, Sasor, Sengar, Shyam, Sihua, Virma, Varuna, Assi
National Institute of Hydrology Roorkee	5	Kali West, Krishni, Malin, Banali, Dhara
Allocation pending	14	Khari, Kadhu, Chandraprabha, Karmnasha, Kilahi, Sasur Kada, Choti Gandak, Jamani, Belan, Bagad, Katha, Rihand, Soni, Majhui
Total	75	

XV. Model River being adopted by the State & Action Proposed for achieving the bathing quality standards: -

It is required to identify a small river in the state to be taken up for its rejuvenation and conservation as a Model River as per the directions of Hon'ble NGT in OA 673 of 2018: MGNREGA/Gramin Vikas Vibhag, the progress in this regard is as below;

1. Varuna: MoU signed b/w GoUP and Denmark
2. Ramganga: River Basin Management Plan Ready alongwith Points of Measurement for First Cycle
3. Harnandi (Hindon): Already focused by NMCG

XVI. Reutilization of Treated Sewage from STP:

- a. 8 MLD treated water from Trans - Yamuna -I and II STPs at Mathura is supplied to IOCL, Mathura.
- b. Treated sewage and sludge from the STP is auctioned to farmers, used in land filling and as manure, disposed in Nagar Palika land, for construction activity and in Horticulture (Miyawaki).
- c. Future Plan: -

S.No.	Re-utilization of treated sewage	Timeline
1.	Treated water from Bingawan STP (210 MLD) to Panki Thermal Power Plant (approx. 40 MLD)	under consideration
2.	20 MLD treated water from Trans - Yamuna -I and II STPs at Mathura is to be supplied to IOCL, Mathura	December, 2023
3.	Treated water from Shahjahanpur STP (45 MLD) to Rosa TPS (approx. 40 MLD)	June, 2025

4.	Treated water from Aligarh STP (45 MLD) to Harduaganj TPS (approx. 30 MLD)	July, 2025
5.	Treated water from Naini, Prayagraj STP (80 MLD) to LD)	December, 2025
6.	Treated water from Bulandshahar STP (40 MLD) to Rosa TPS (approx. 20 MLD)	July, 2025

XVII. Progress regarding newly identified Polluted River Stretches in the State:

Other than 12 Critically Polluted River Stretches CPCB has identified 06 more Critically Polluted River Stretches in Uttar Pradesh. Out of these 06 newly identified critically polluted River stretches 04 River stretches namely- River Son (Chaupan), Rihand (Renukoot), Ban Ganga (Shukratal), Pilakhar (Rampur) are under priority V and 02 Polluted River stretches Kali (west) (Muzaffarnagar), Bahela (Tanda) River stretches are under priority I.

The draft action plan for 04 rivers i.e. Son (Chaupan), Rihand (Renukoot), Ban Ganga (Shukratal), Pilakhar (Rampur) have been prepared by the State Pollution Control Board and forwarded by the concerned District Environment Committee. These four draft action plan have been forwarded to the CPCB for approval.



Annexure-1**Details of Total 133 existing STPs in Uttar Pradesh (October - 2023)**

Sr. No.	Name of Town/ District	Name of STP	Year of Commissioning	Design Technology	Capacity of STP (MLD)	Primary Agency Maintaining the STP
1	Agra	Bichhpuri	2012	UASB	40	UPJN (Urban)
2	Agra	Bichhpuri - 2	2013	SBR	36	ADA
3	Agra	Dandupura	2013	UASB	78	UPJN (Urban)
4	Agra	Dandupura - 2	2013	UASB	24	UPJN (Urban)
5	Agra	Devri Road	2011	UASB	12	UPJN (Urban)
6	Agra	Jaganpur	2010	UASB	14	UPJN (Urban)
7	Agra	Kalandi Bihar	2013	UASB	4.5	ADA
8	Agra	Naglaburhi	2000	WSP	2.25	UPJN (Urban)
9	Agra	Pilkhar	2000	WSP	10	UPJN (Urban)
10	Aligarh	Aligarh	2023	SBR	45	UPJN (Urban)
11	Anupshahar	Aahar Road	2001	WSP	0.81	UPJN (Urban)
12	Anupshahar	Shivanand Asharam	2001	WSP	1.76	UPJN (Urban)
13	Anupshahar	Anupshahar (NGRBA) Zone A	2018	UASB	1.5	UPJN (Rural)
14	Anupshahar	Anupshahar Zone B	2018	MBBR	1	UPJN (Rural)
15	Ayodhya	Ramghat Ayodhya	2014	UASB	12	UPJN (Urban)
16	Ayodhya	Ramghat Ayodhya -2	2023	SBR	6	UPJN (Urban)
17	Baghpat	Baghpat	2022	SBR	14	UPJN (Rural)
18	Banda	Kanwara Road	1979	Oxidation Pond	4	UPJN (Urban)
19	Bareilly	Bareilly	2023	ASP	35	UPJN (Urban)
20	Bijnour	Bijnour	2018	UASB	24	UPJN (Urban)
21	Bithoor	Bithoor	2020	Wetland	1.3	UPJN (Rural)
22	Bulandshahar	Bulandshahar	2022	SBR	40	UPJN (Urban)
23	Chitrakoot	Near Viklang Kendra	2016	Oxidation Pond	3.42	NPP
24	Etah	Manpur	2021	SBR	24	UPJN (Urban)
25	Etawah	Karanpur	2000	WSP	10.45	UPJN (Rural)
26	Etawah	Umren	2013	SBR	13.45	UPJN (Rural)
27	Etawah	Etawah	2022	SBR	21	UPJN (Rural)
28	Fatehgarh	Fatehgarh	1993	Oxidation Pond	2.7	UPJN (Urban)
29	Firozabad	Firozabad	2012	UASB	3	NPP
30	Firozabad	Mohammadpur	2021	ASP+BNR	67	UPJN (Urban)
31	Garhmukteshwar	Garhmukteshwar-I	2018	UASB	6	UPJN (Rural)
32	Garhmukteshwar	Garhmukteshwar-II	2018	UASB	3	UPJN (Rural)
33	Ghaziabad	Bapudham	2018	UASB	56	GDA
34	Ghaziabad	Dudaheda	2013	SBR	56	UPJN (Urban)
35	Ghaziabad	Dudaheda - 3	1998	UASB	70	UPJN (Urban)
36	Ghaziabad	Govindpuram	2012	UASB	56	GDA
37	Ghaziabad	Indirapuram	2013	SBR	74	UPJN (Urban)

Sr. No.	Name of Town/ District	Name of STP	Year of Commissioning	Design Technology	Capacity of STP (MLD)	Primary Agency Maintaining the STP
38	Ghaziabad	Indirapuram - 2	1998	UASB	56	UPJN (Urban)
39	Ghaziabad	Indirapuram 3	2012	UASB	56	GDA
40	Ghaziabad	Morti Rajendra Nagar Extension	2011	SBR	56	GDA
41	Gorakhpur	Mahadev Jharkhandi	2010	SBR	15	UPJN (Urban)
42	Gorakhpur	Ramgarhtal	2015	SBR	30	UPJN (Urban)
43	Gorakhpur	Gorakhpur	2023	SBR	5	UPJN (Urban)
44	Greater Noida	Badalpur	2013	SBR	2	Greater Noida
45	Greater Noida	Ecotech 2nd	2018	SBR	15	Greater Noida
46	Greater Noida	Ecotech 3rd	2018	SBR	20	Greater Noida
47	Greater Noida	Kasna	2013	SBR	137	Greater Noida
48	Hapur	Hapur	2022	SBR	30	UPJN (Urban)
49	Jaunpur	Jaunpur	2023	SBR	30	UPJN (Rural)
50	Jhansi	Laxmi Tal	2021	SBR	26	UPJN (Urban)
51	Kannauj	Kannauj (State/ NGRBA)	2015	SBR	13	UPJN (Urban)
52	Kanpur	Bingaon	2015	UASB	210	UPJN (Rural)
53	Kanpur	Jajmau - 2	1999	ASP	130	UPJN (Rural)
54	Kanpur	Jajmau - 3	1989	UASB	5	UPJN (Urban)
55	Kanpur	Kanpur (JNNURM)	2016	UASB	43	UPJN (Rural)
56	Kanpur	Sajari	2016	ASP	42	UPJN (Rural)
57	Kanpur	Baniyapur	2018	SBR	15	UPJN (Urban)
58	Kanpur	Kanpur Pankha	2023	SBR	30	UPJN (Rural)
59	Kasganj	Kasganj	2022	SBR	15	UPJN (Rural)
60	Loni	Loni	2013	MBBR	30	UPJN (Urban)
61	Loni	Tronica City	2020	MBBR	5	UPSIDA
62	Lucknow	Awas Vikas STP	2017	SBR	37.5	Awas Vikas
63	Lucknow	Bharwara	2016	UASB	345	UPJN (Urban)
64	Lucknow	CG City	2020	SBR	19	LDA
65	Lucknow	Hathi Park	2021	MBBR	1.5	Nagar Nigam (Smart City)
66	Lucknow	Daulatganj	2003	FAB	42	UPJN (Urban)
67	Lucknow	Daulatganj - 2	2009	FAB	14	UPJN (Urban)
68	Lucknow	Jalkal	2010	SBR	6.5	Jalkal
69	Mainpuri	Powerhouse Road	2014	UASB	23	UPJN (Urban)
70	Mathura	Mosani	2000	WSP	6.8	UPJN (Rural)
71	Mathura	Trans Yamuna	2016	UASB	16	UPJN (Rural)
72	Mathura	Trans Yamuna (Gowardhan)	2010	WSP	2.76	NPP
73	Mathura	Trans Yamuna - 2	2000	WSP	14.5	UPJN (Rural)
74	Mathura	Masani	2021	SBR	30	UPJN (Rural)
75	Meerut	Ganga Nagar	2011	SBR	10	MDA
76	Meerut	Lohia Nagar	2010	ASP	10	MDA
77	Meerut	Major Dhyan Chand	2012	ASP	7	MDA

Sr. No.	Name of Town/ District	Name of STP	Year of Commissioning	Design Technology	Capacity of STP (MLD)	Primary Agency Maintaining the STP
78	Meerut	Modipuram Tiraha	2016	ASP	5	MDA
79	Meerut	Pallavpuram	2012	ASP	7	MDA
80	Meerut	Pallavpuram - 2	2008	ASP	11	MDA
81	Meerut	Pandav Nagar	2008	ASP	3	MDA
82	Meerut	Rakshapuram	2011	ASP	6	MDA
83	Meerut	Saardapuri Phase 2	2011	SBR	6	MDA
84	Meerut	Sainik Vihar	2017	UASB	6	MDA
85	Meerut	Sharda Puri Phase-1	2011	ASP	6	MDA
86	Meerut	Shatabdi Nagar	2010	ASP	15	MDA
87	Meerut	Ved Vyaspur	2010	ASP	15	MDA
88	Meerut	Village Kamalpur	2016	ASP	72	UPJN (Urban)
89	Mirzapur	Pucca pokhra	1993	UASB	14	UPJN (Rural)
90	Mirzapur	Vindhyachal	2022	WSP	7	UPJN (Urban)
91	Modinagar	Modinagar	2022	SBR	20	UPJN (Urban)
92	Moradabad	Moradabad (NGRBA)	2018	UASB	58	UPJN (Rural)
93	Moradabad	MDA, New Moradabad	2017	SBR	20	MDA
94	Muzaffar nagar	Kidwai nagar	2001	WSP	32.5	UPJN (Urban)
95	Narora	Narora (NGRBA)	2019	UASB	4	UPJN (Rural)
96	Narora	Narora Atomic Power Plant	2010	ASP	2.25	Narora Atomic Power Plant
97	Noida	Sector-123	2009	SBR	35	Noida
98	Noida	Sector-168	2009	SBR	50	Noida
99	Noida	Sector-50	2009	SBR	25	Noida
100	Noida	Sector-50-2	2013	SBR	34	Noida
101	Noida	Sector-54-2	2009	SBR	33	Noida
102	Noida	Sector-54-3	2013	SBR	54	Noida
103	Noida	STP 123	2022	SBR	80	Noida
104	Noida	STP 168	2022	SBR	100	Noida
105	Pilkhua	Pilkhua	2011	ASP	3	UPJN (Urban)
106	Pratapgarh	Belha Pratapgarh	2023	FAB	8.95	UPJN (Urban)
107	Prayagraj	Kodra	2013	HRBF	25	UPJN (Rural)
108	Prayagraj	Naini	1999	ASP	60	UPJN (Rural)
109	Prayagraj	Naini - 2	2013	ASP	20	UPJN (Rural)
110	Prayagraj	Numayadih	2013	HRBF	50	UPJN (Rural)
111	Prayagraj	Ponghat	2013	HRBF	10	UPJN (Rural)
112	Prayagraj	Rajapur	2013	UASB	60	UPJN (Rural)
113	Prayagraj	Salori - 2	2016	SBR	14	UPJN (Urban)
114	Prayagraj	Salori - 3	2007	FAB	29	UPJN (Rural)
115	Prayagraj	Naini	2023	FCR	42	UPJN (Rural)
116	Prayagraj	Jhunsi	2023	FCR	16	UPJN (Rural)
117	Prayagraj	Phaphamau	2023	FCR	14	UPJN (Rural)
118	Raebareilly	Ahmadpur	2022	SBR	18	UPJN (Urban)

Sr. No.	Name of Town/ District	Name of STP	Year of Commissioning	Design Technology	Capacity of STP (MLD)	Primary Agency Maintaining the STP
119	Rampur	Benajeerpur	2015	UASB	14	UPJN (Urban)
120	Rampur	Paharigaon	2015	UASB	15	UPJN (Urban)
121	Rampur	Rampur	2017	SBR	5	UPJN (Urban)
122	Saharanpur	Mlahipur	1998	UASB	38	UPJN (Urban)
123	Saifai	Saifai	2006	Oxidation Pond	1.5	UPJN (Urban)
124	Shahjahanpur	Shahjahanpur	2023	SBR	40	UPJN (Urban)
125	Varanasi	Bhagwanpur	1994	ASP	8	UPJN (Rural)
126	Varanasi	Dinapur	1994	ASP	80	UPJN (Urban)
127	Varanasi	DLW	1989	ASP	12	BLW
128	Varanasi	Goitha	2018	UASB	120	UPJN (Urban)
129	Varanasi	Varanasi GAP-II (JICA)	2018	ASP	140	UPJN (Urban)
130	Varanasi	Ramna	2021	SBR	50	UPJN (Rural)
131	Varanasi	Ramnagar	2021	A2O	10	UPJN (Rural)
132	Vrindavan	Manth Road	2015	UASB	8	UPJN (Urban)
133	Vrindavan	Near Pagal Baba Mandir	1998	WSP	4	UPJN (Rural)
Total Capacity (in MLD)					4110.9	

Compliance Status of 37 STPs of UPJN (Rural)

(As per MOEFCC notification dated 13.10.2017)

(October - 2023)

Sr. No.	Name of Town/District	Name of STP	Year of Commissioning	Design Technology	Capacity of STP (MLD)	Primary Agency Maintaining the STP	Compliance Status as per MOEFCC notification dated 13.10.2017
1	Anupshahar	Anupshahar (NGRBA) Zone A	2018	UASB	1.5	UPJN (Rural)	Not-Achieving
2	Anupshahar	Anupshahar Zone B	2018	MBBR	1	UPJN (Rural)	Not-Achieving
3	Baghpat	Baghpat	2022	SBR	14	UPJN (Rural)	Achieving
4	Bithoor	Bithoor	2020	Wetland	1.3	UPJN (Rural)	Achieving
5	Etawah	Karanpur	2000	WSP	10.45	UPJN (Rural)	Achieving
6	Etawah	Umren	2013	SBR	13.45	UPJN (Rural)	Achieving
7	Etawah	Etawah	2022	SBR	21	UPJN (Rural)	Achieving
8	Garhmukteshwar	Garhmukteshwar-I	2018	UASB	6	UPJN (Rural)	Achieving
9	Garhmukteshwar	Garhmukteshwar-II	2018	UASB	3	UPJN (Rural)	Achieving
10	Jaunpur	Jaunpur	2023	SBR	30	UPJN (Rural)	Achieving
11	Kanpur	Bingaon	2015	UASB	210	UPJN (Rural)	Not-Achieving
12	Kanpur	Jajmau - 2	1999	ASP	130	UPJN (Rural)	Not-Achieving
13	Kanpur	Kanpur (JNNURM)	2016	UASB	43	UPJN (Rural)	Achieving
14	Kanpur	Sajari	2016	ASP	42	UPJN (Rural)	Achieving
15	Kanpur	Kanpur Pankha	2023	SBR	30	UPJN (Rural)	Achieving
16	Kasganj	Kasganj	2022	SBR	15	UPJN (Rural)	Achieving
17	Mathura	Mosani	2000	WSP	6.8	UPJN (Rural)	Achieving
18	Mathura	Trans Yamuna	2016	UASB	16	UPJN (Rural)	Achieving
19	Mathura	Trans Yamuna - 2	2000	WSP	14.5	UPJN (Rural)	Achieving
20	Mathura	Masani	2021	SBR	30	UPJN (Rural)	Achieving
21	Mirzapur	Pucca pokhra	1993	UASB	14	UPJN (Rural)	Not Operational due to maintenace
22	Moradabad	Moradabad (NGRBA)	2018	UASB	58	UPJN (Rural)	Achieving
23	Narora	Narora (NGRBA)	2019	UASB	4	UPJN (Rural)	Achieving
24	Prayagraj	Kodra	2013	HRBF	25	UPJN (Rural)	Achieving
25	Prayagraj	Naini	1999	ASP	60	UPJN (Rural)	Achieving
26	Prayagraj	Naini - 2	2013	ASP	20	UPJN (Rural)	Achieving
27	Prayagraj	Numayadih	2013	HRBF	50	UPJN (Rural)	Achieving
28	Prayagraj	Ponghat	2013	HRBF	10	UPJN (Rural)	Achieving
29	Prayagraj	Rajapur	2013	UASB	60	UPJN (Rural)	Achieving
30	Prayagraj	Salori - 3	2007	FAB	29	UPJN (Rural)	Achieving
31	Prayagraj	Naini	2023	FCR	42	UPJN (Rural)	Achieving
32	Prayagraj	Jhunsi	2023	FCR	16	UPJN (Rural)	Achieving

33	Prayagraj	Phaphamau	2023	FCR	14	UPJN (Rural)	Achieving
34	Varanasi	Bhagwanpur	1994	ASP	8	UPJN (Rural)	Achieving
35	Varanasi	Ramna	2021	SBR	50	UPJN (Rural)	Achieving
36	Varanasi	Ramnagar	2021	A2O	10	UPJN (Rural)	Achieving
37	Vrindavan	Near Pagal Baba Mandir	1998	WSP	4	UPJN (Rural)	Achieving
Total Capacity (in MLD)					1113		

Compliance Status of 54 STPs of UPJN (Urban)

(as per MOEFCC notification dated 13.10.2017)

(October - 2023)

Sr. No.	Name of Town/District	Name of STP	Year of Commissioning	Design Technology	Capacity of STP (MLD)	Primary Agency Maintaining the STP	Compliance Status as per MOEFCC notification dated 13.10.2017
1	Agra	Bichhpuri	2012	UASB	40	UPJN (Urban)	Achieving
2	Agra	Dandupura	2013	UASB	78	UPJN (Urban)	Achieving
3	Agra	Dandupura - 2	2013	UASB	24	UPJN (Urban)	Achieving
4	Agra	Devri Road	2011	UASB	12	UPJN (Urban)	Achieving
5	Agra	Jaganpur	2010	UASB	14	UPJN (Urban)	Achieving
6	Agra	Naglaburhi	2000	WSP	2.25	UPJN (Urban)	Achieving
7	Agra	Pilkhar	2000	WSP	10	UPJN (Urban)	Achieving
8	Aligarh	Aligarh	2023	SBR	45	UPJN (Urban)	Under Trail Run
9	Anupshahar	Aahar Road	2001	WSP	0.81	UPJN (Urban)	Not-Achieving
10	Anupshahar	Shivanand Asharam	2001	WSP	1.76	UPJN (Urban)	Not-Achieving
11	Ayodhya	Ramghat Ayodhya	2014	UASB	12	UPJN (Urban)	Not-Achieving
12	Ayodhya	Ramghat Ayodhya -2	2023	SBR	6	UPJN (Urban)	Not-Achieving
13	Banda	Kanwara Road	1979	Oxidation Pond	4	UPJN (Urban)	Not-Operational
14	Bareilly	Bareilly	2023	ASP	35	UPJN (Urban)	Achieving
15	Bijnour	Bijnour	2018	UASB	24	UPJN (Urban)	Achieving
16	Bulandshahar	Bulandshahar	2022	SBR	40	UPJN (Urban)	Achieving
17	Etah	Manpur	2021	SBR	24	UPJN (Urban)	Achieving
18	Fatehgarh	Fatehgarh	1993	Oxidation Pond	2.7	UPJN (Urban)	Not-Operational due to leakage
19	Firozabad	Mohammadpur	2021	ASP+BNR	67	UPJN (Urban)	Achieving
20	Ghaziabad	Dudaheda	2013	SBR	56	UPJN (Urban)	Achieving
21	Ghaziabad	Dudaheda - 3	1998	UASB	70	UPJN (Urban)	Not-Achieving
22	Ghaziabad	Indirapuram	2013	SBR	74	UPJN (Urban)	Achieving
23	Ghaziabad	Indirapuram - 2	1998	UASB	56	UPJN (Urban)	Not-Achieving
24	Gorakhpur	Mahadev Jharkhandi	2010	SBR	15	UPJN (Urban)	Achieving
25	Gorakhpur	Ramgarhtal	2015	SBR	30	UPJN (Urban)	Achieving
26	Gorakhpur	Gorakhpur	2023	SBR	5	UPJN (Urban)	Achieving
27	Hapur	Hapur	2022	SBR	30	UPJN (Urban)	Achieving
28	Jhansi	Laxmi Tal	2021	SBR	26	UPJN (Urban)	Achieving
29	Kannauj	Kannauj (State/NGRBA)	2015	SBR	13	UPJN (Urban)	Not-Achieving
30	Kanpur	Jajmau - 3	1989	UASB	5	UPJN (Urban)	Not-Achieving
31	Kanpur	Baniyapur	2018	SBR	15	UPJN (Urban)	Not-Operational

Sr. No.	Name of Town/ District	Name of STP	Year of Commissioning	Design Technology	Capacity of STP (MLD)	Primary Agency Maintaining the STP	Compliance Status as per MOEFCC notification dated 13.10.2017
32	Loni	Loni	2013	MBBR	30	UPJN (Urban)	
33	Lucknow	Bharwara	2016	UASB	345	UPJN (Urban)	Not-Achieving
34	Lucknow	Daulatganj	2003	FAB	42	UPJN (Urban)	Achieving
35	Lucknow	Daulatganj - 2	2009	FAB	14	UPJN (Urban)	Achieving
36	Mainpuri	Powerhouse Road	2014	UASB	23	UPJN (Urban)	Achieving
37	Mecrut	Village Kamalpur	2016	ASP	72	UPJN (Urban)	Achieving
38	Mirzapur	Vindhyachal	2022	WSP	7	UPJN (Urban)	Achieving
39	Modinagar	Modinagar	2022	SBR	20	UPJN (Urban)	Achieving
40	Muzaffar nagar	Kidwai nagar	2001	WSP	32.5	UPJN (Urban)	Not-Achieving
41	Pilkhua	Pilkhua	2011	ASP	3	UPJN (Urban)	Achieving
42	Pratapgarh	Belha Pratapgarh	2023	FAB	8.95	UPJN (Urban)	Not-Achieving
43	Prayagraj	Salori - 2	2016	SBR	14	UPJN (Urban)	Achieving
44	Raebareilly	Ahmadpur	2022	SBR	18	UPJN (Urban)	Achieving
45	Rampur	Benajecrpur	2015	UASB	14	UPJN (Urban)	Achieving
46	Rampur	Paharigaon	2015	UASB	15	UPJN (Urban)	Not-Operational
47	Rampur	Rampur	2017	SBR	5	UPJN (Urban)	Achieving
48	Saharanpur	Mlahipur	1998	UASB	38	UPJN (Urban)	Achieving
49	Saifai	Saifai	2006	Oxidation Pond	1.5	UPJN (Urban)	Not-Achieving
50	Shahjahanpur	Shahjahanpur	2023	SBR	40	UPJN (Urban)	Under Stabilization
51	Varanasi	Dinapur	1994	ASP	80	UPJN (Urban)	Achieving
52	Varanasi	Goitha	2018	UASB	120	UPJN (Urban)	Achieving
53	Varanasi	Varanasi GAP-II (JICA)	2018	ASP	140	UPJN (Urban)	Achieving
54	Vrindavan	Manth Road	2015	UASB	8	UPJN (Urban)	Achieving
Total Capacity (in MLD)					1928.47		

Compliance Status of 42 STPs of UDD & Other

(As per MOEFCC notification dated 13.10.2017)

(October - 2023)

Sr. No.	Name of Town/ District	Name of STP	Year of Commissioning	Design Technology	Capacity of STP (MLD)	Primary Agency Maintaining the STP	Compliance Status as per MOEFCC notification dated 13.10.2017
1	Agra	Bichhpuri - 2	2013	SBR	36	ADA	Achieving
2	Agra	Kalandi Bihar	2013	UASB	4.5	ADA	Achieving
3	Chitrakoot	Near Viklang Kendra	2016	Oxidation Pond	3.42	NPP	Not Achieving
4	Firozabad	Firozabad	2012	UASB	3	NPP	Achieving
5	Ghaziabad	Bapudham	2018	UASB	56	GDA	Achieving
6	Ghaziabad	Govindpuram	2012	UASB	56	GDA	Achieving
7	Ghaziabad	Indirapuram 3	2012	UASB	56	GDA	Achieving
8	Ghaziabad	Morti Rajendra Nagar Extension	2011	SBR	56	GDA	Achieving
9	Greater Noida	Badalpur	2013	SBR	2	Greater Noida	Achieving
10	Greater Noida	Ecotech 2nd	2018	SBR	15	Greater Noida	Achieving
11	Greater Noida	Ecotech 3rd	2018	SBR	20	Greater Noida	Achieving
12	Greater Noida	Kasna	2013	SBR	137	Greater Noida	Achieving
13	Loni	Tronica City	2020	MBBR	5	UPSIDA	Achieving
14	Lucknow	Awas Vikas STP	2017	SBR	37.5	Awas Vikas	Achieving
15	Lucknow	CG City	2020	SBR	19	LDA	under stabilization
16	Lucknow	Hathi Park	2021	MBBR	1.5	Nagar Nigam (Smart City)	under stabilization
17	Lucknow	Jalkal	2010	SBR	6.5	Jalkal	Achieving
18	Mathura	Trans Yamuna (Gowardhan)	2010	WSP	2.76	NPP	Not Achieving
19	Meerut	Ganga Nagar	2011	SBR	10	MDA	Achieving
20	Meerut	Lohia Nagar	2010	ASP	10	MDA	Not Achieving
21	Meerut	Major Dhyan Chand	2012	ASP	7	MDA	Not Achieving
22	Meerut	Modipuram Tiraha	2016	ASP	5	MDA	Achieving
23	Meerut	Pallavpuram	2012	ASP	7	MDA	Not Achieving
24	Meerut	Pallavpuram - 2	2008	ASP	11	MDA	Not Achieving
25	Meerut	Pandav Nagar	2008	ASP	3	MDA	Not Achieving
26	Meerut	Rakshapuram	2011	ASP	6	MDA	Not Achieving
27	Meerut	Saardapuri Phase 2	2011	SBR	6	MDA	Not Achieving
28	Meerut	Sainik Vihar	2017	UASB	6	MDA	Not Achieving

Sr. No.	Name of Town/ District	Name of STP	Year of Commissioning	Design Technology	Capacity of STP (MLD)	Primary Agency Maintaining the STP	Compliance Status as per MOEFCC notification dated 13.10.2017
29	Meerut	Sharda Puri Phase-I	2011	ASP	6	MDA	Achieving
30	Meerut	Shatabdi Nagar	2010	ASP	15	MDA	Not Achieving
31	Meerut	Ved Vyaspur	2010	ASP	15	MDA	Not Achieving
32	Moradabad	MDA, New Moradabad	2017	SBR	20	MDA	Not operational due to lack of sewage generation
33	Narora	Narora Atomic Power Plant	2010	ASP	2.25	Narora Atomic Power Plant	Achieving
34	Noida	Sector-123	2009	SBR	35	Noida	Achieving
35	Noida	Sector-168	2009	SBR	50	Noida	Achieving
36	Noida	Sector-50	2009	SBR	25	Noida	Achieving
37	Noida	Sector-50-2	2013	SBR	34	Noida	Achieving
38	Noida	Sector-54-2	2009	SBR	33	Noida	Achieving
39	Noida	Sector-54-3	2013	SBR	54	Noida	Achieving
40	Noida	STP 123	2022	SBR	80	Noida	Achieving
41	Noida	STP 168	2022	SBR	100	Noida	Achieving
42	Varanasi	DLW	1989	ASP	12	BLW	Not operational (Aeration not working)
Total Capacity (in MLD)					1069.43		

Annexure-2**Details of under construction STPs in the State
(October 2023)**

Sl.	Name Of Town/District	No. of STP	Capacity (MLD)	Constructing Agency	Sep. 23 Progress	Present Progress	Completion Timeline
1	Mirzapur	2	17	UPJN (Rural)	73.50%	76.00%	Jan-24
2	Ghazipur	1	21	UPJN (Rural)	73.00%	80.00%	Jan-24
3	Unnao	1	15	UPJN (Rural)	95.00%	95.00%	STP work is Completed. Work of diversion line for tapping of drain is in progress. STP is targeted to be commissioned by Nov-23
4	Shuklaganj	1	5	UPJN (Rural)	76.50%	77.00%	Dec -23
5	Moradabad	1	25	UPJN (Rural)	25.00%	27.00%	27.00%
6	Sultanpur	3	17	UPJN (Rural)	99.55%	99.55%	STP 10 & 5 MLD work is completed. STP 2 MLD is targeted to be completed by Nov-23.
7	Muzaffarnagar	2	54.5	UPJN (Rural)	88.55%	89.44%	STP 22 MLD- Sahawali STP is Commissioned. STP 32.5 MLD – Kidwainagar is in progress. Targeted to be completed by Dec-23
8	Budhana	1	10	UPJN (Rural)	97.43%	98.83%	STP has been commissioned. Land Scapping work in STP campus is in progress targeted to be completed by Nov-23
9	Daulatganj & Barikala, Lucknow	2	42.50	UPJN (Rural)	48.88%	51.17%	Dec-23
10	Fatehgarh - Farrukhabad	2	47.70	UPJN (Rural)	63.00%	64.00%	Jun-24
11	Bareilly	3	63	UPJN (Rural)	83.00%	85.00%	Aug-24
12	Kairana	1	15	UPJN (Rural)	75.51%	80.36%	Dec-23
13	Ayodhya	1	33	UPJN (Rural)	50.05%	53.24%	Dec-24
14	Agra	13	177.6	UPJN (Rural)	19.10%	20.50%	Dec-24
15	Lucknow	1	120	UPJN (Urban)	87%	88.00%	Dec-23
16	Azamgarh	1	8	UPJN (Urban)	70%	42.00%	Jan-24
17	Gorakhpur	1	10	UPJN (Urban)	-	65.00%	Oct-23
18	Balrampur	1	8.5	UPJN (Urban)	-	53.00%	Nov-23
19	Gorakhpur	1	10	UPJN (Urban)	-	2.00%	Sep-24
20	Gorakhpur	1	30	UPJN (Urban)	-	2.00%	Mar-25
21	Gorakhpur	1	38	UPJN (Urban)	-	2.00%	Mar-25
22	Jhansi	1	26	Nagar Nigam Jhansi	-	60.00%	Revised date of commissioning yet not received
23	Ghaziabad	1	21.50	AwasVikasParishad	-	70.00%	Revised date of commissioning yet not received
	Total	42	785.30				

Under Construction STPs - Physical Progress 80% to 100%

Sl.	Name Of Town/District	No. of STP	Capacity (MLD)	Constructing Agency	Present Progress	Completion Timeline
1	Unnao	1	15	UPJN (Rural)	95.00%	STP work is Completed. Work of diversion line for tapping of drain is in progress. STP is targeted to be commissioned by Nov-23
2	Sultanpur	3	17	UPJN (Rural)	99.55%	1. STP 10 MLD work is completed, under Trail-run 2. STP 5 MLD work is completed, under trail-run 3. STP 2 MLD STP is targeted to be completed by Nov-23.
3	Muzaffarnagar	2	54.5	UPJN (Rural)	89.44%	1. STP 22 MLD- Sahawali STP has been completed, under Trail- run 2. STP 32.5 MLD- Kidwainagar is in progress. Targeted to be completed by Dec-23
4	Ghazipur	1	21	UPJN (Rural)	80.00%	Jan-24
5	Budhana	1	10	UPJN (Rural)	98.83%	STP has been completed, under Trail- run. Land Scapping work in STP campus is in progress targeted to be completed by Nov-23
6	Bareilly	3	63	UPJN (Rural)	85.00%	Aug-24
7	Kairana	1	15	UPJN (Rural)	80.36%	Dec-23
8	Lucknow	1	120	UPJN (Urban)	88.00%	Dec-23
9	Ghaziabad	1	21.50	AwasVikasPari shad	100.00%	Applied for Power connection for STP.
	Total	13	307.0			

Annexure-3**Details of proposed STPs by UPJN (Rural)– October, 2023****A. Under Tendering Stage**

Sl.	Location	No. of STPs	Capacity of STP proposed (MLD)	Status of Project	Executing Agency	Timeline
1	Meerut	1	220	LOA issued to (JV) M/s GA Infra Private Ltd, Rajasthan and, M/s SSG Infratech Pvt. Ltd. New Delhi on 27.05.2023. Concessionaire agreement signed is signed on 05.09.23.	UPJN (Rural)	Jun - 2025
2	Mathura	1	60	LOA issued to JV M/s Enviro Infra engineer Limited, Dehli and M/s Micro Transmission System , greater Noida. on 27.09.23	UPJN (Rural)	
3	Saharanpur	1	135	Technical bids were opened on 23.03.2023. 6 bids were received which have been evaluated. Observations were received from NMCG over the TBER. Revised TBEC report sent to NMCG on 02.08.23 .After the approval from NMCG, financial bids will be opened.	UPJN (Rural)	
4	Varanasi	1	55	LOA issued to field to issue LOA to M/s Enviro Infra Engineers Ltd. and Micro Transmission System (JV) on 02.11.23.	UPJN (Rural)	
5	Kosi Kalan	1	12	Technical bids were opened on 26.06.2023. 9 bids were received. Technical bid evaluation report sent to NMCG on 14.08.2023. Financial bid is opened on 17.10.23 which is under evaluation.	UPJN (Rural)	
6	Chhata	1	6	Technical bids were opened on 26.06.2023. 2 bids were received. Technical bid evaluation report sent to NMCG on 14.08.2023. NOC received from NMCG for re-tendering of project on 12.10.23.Re-bid is invited on 16.11.2023.	UPJN (Rural)	
7	Vrindavan	1	13	Technical bids were opened on 26.06.2023. 6 bids were received. Technical bid evaluation report sent to NMCG on 14.08.2023. NOC for opening of financial bid received from NMCG on 29.09.23.Financial bid is opened on 03.10.2023 which is under evaluation.	UPJN (Rural)	
8	Hathras	1	24	Technical bids were opened on 26.06.2023. 7 bids were received. Technical bid evaluation report sent to NMCG on 14.08.2023. NOC received from NMCG for opening of Financial bid on 03.11.23. Financial bid is opened on 04.11.23 which is under evaluation.	UPJN (Rural)	

Sl.	Location	No. of STPs	Capacity of STP proposed (MLD)	Status of Project	Executing Agency	Timeline
9	Prayagraj (Distt. D)	1	90	Technical bids were opened on 08.06.2023. 8 bids have been received. Technical bid evaluation report sent to NMCG on 10.08.2023. NOC received from NMCG for opening of Financial bid on 01.11.23. Financial bid is opened on 06.11.23 which is under evaluation..	UPJN (Rural)	
10	Lucknow	1	50	Technical bids were opened on 22.06.2023. 8 bids were received. Technical bid evaluation report sent to NMCG on 04.08.23..	UPJN (Rural)	
11	Prayagraj (Distt. C)	1	43	NIT has been issued on 17.05.2023. Last date for submission of bids is 17.07.2023. 10 bids received which are under evaluation. NOC received from NMCG for opening of Financial bid on 06.11.23. Financial bid is opened on 07.11.23 which is under evaluation..	UPJN (Rural)	
12	Shamli Town	1	40	NIT published on 09.08.233. Last date for bid Submission is 09.11.23.	UPJN (Rural)	
13	Banat Town, distt. Shamli	1	5		UPJN (Rural)	
14	Thanabhawan town, distt. Shamli	1	10		UPJN (Rural)	
15	Babri-Bantikhera, disttShamli	1	5		UPJN (Rural)	
16	Lucknow (Phase-2 , Part-2) –HAM -PPP	1	100	AA&ES is issued on 19.09.23 Bid document is under preparation by NMCG.	UPJN (Rural)	
17	Hapur	1	6	NIT is published on 12.10.23. Last date of bid submission is 25.11.23	UPJN (Rural)	
18	Prayagraj (Naini).	1	50	AA&ES is issued on 05.09.23 from NMCG. Bid document sent to NMCG for approval on 03.08.23.	UPJN (Rural)	
19	Ghaziabad	1	68	Technical bid opened on Dt 26.12.2022. Financial bid opened on Dt 23.02.2023.	UPJN (Urban)	
20	Fatehpur	1	58	Under Tendering	UPJN (Urban)	
	Total	20	1050.0			

Annexure-3A**A. Status of DPR submitted/to be submitted to NMCG for approval**

Sl.	Location/Town	No. of STPs	Capacity of STP proposed (MLD)	Remarks	Likely Date of Completion
1	Chandauli	1	37	DPR is under TPA.	24 months after issuance of effective date of start
2	Dalmau, Raebareilly	-	0.006	DPR is under TPA.	
3	Varanasi (Durga drain)	1	55	DPR is under TPA.	
4	Lucknow Phase-III	1	75	DPR is under TPA.	
5	Gulaothi, Bulandshahar	1	10	DPR is under TPA.	
6	Manikpur	1	2.4	Revised DPR is under preparation at UPJN (Rural)	
7	Deoband	1	20	DPR is under review at NMCG.	
8	I & D and STP works at Barhalganj NP, Distt. Gorakhpur	1	6	DPR is under review at NMCG.	
9	I&D & STP works for 8 drains falling in River Rapti at Distt. Gorakhpur	1	44	DPR is under review at NMCG.	
10	I & D and STP works at Tanda Distt. Ambedkarnagar	1	15	DPR is under review at NMCG.	
11	I & D of remaining 7 drains falling in river Ganga of Kanpur city	-	-	DPR is under review at NMCG.	
12	I & D and STP works of Aligarh Drain at Distt. Aligarh	2	113	Revised DPR send to SMCG is under review at SMCG	
13	I & D and STP works of drains falling in Ghaghara at NPP, Dohrighat, Distt. Mau	1	3.5	Revised DPR is under preparation by UPJN (Rural)	
14	DPR for I & D and STP works at Distt. Moradabad (Zone -3 & Zone 4)	2	80	Revised DPR is under preparation by UPJN (Rural)	
15	DPR for I&D and STP works at Bhadohi	2	23.50	DPR is under review at NMCG.	
16	DPR of 06 drains in Sewerage Distt.G& F at Prayagraj	-	-	To be included in variation under on-going NamamiGange Project. Proposal for variation is sent to NMCG on 03.05.2023	6 month from approval of variation from NMCG.
Total – 16 DPRs		16	484.40		

B. List of approved CSAP prepared by UPJN (Urban) under SBM 2.0

Sl.	District	Name of ULB	Date of Approval SLTC/SHPC	Current Status	STP Capacity (MLD)
1	Aligarh	Atruli	05.09.22 / 20.09.22	DPR under preparation	5.00
2	Ambedkarnagar	Itifatganj Bazar	05.09.22 / 20.09.22	DPR prepared and approval awaited	1.50
3	Amethi	Gauriganj (NPP)	01.11.22 / 02.11.22	DPR under preparation	2.75
4	Auraiya	Acchalda (NP)	01.11.22 / 02.11.22	DPR under preparation	1
5	Auraiya	Auraiya	05.09.22 / 20.09.22	DPR under preparation	9.00
6	Auraiya	Bidhuna (NP)	01.11.22 / 02.11.22	DPR under preparation	3.30
7	Ayodhya	Gosaiganj (NP)	01.11.22 / 02.11.22	DPR under preparation	1.50
8	Ayodhya	Rudauli (NPP)	01.11.22 / 02.11.22	DPR under preparation	4.50
9	Azamgarh	Mubarakpur (NPP)	01.11.22 / 02.11.22	DPR under preparation	12.00
10	Balrampur	Tulsipur (NP)	01.11.22 / 02.11.22	DPR under preparation	3.25
11	Balrampur	Utraula (NPP)	01.11.22 / 02.11.22	DPR under preparation	3.25
12	Bareilly	Aonla	01.11.22 / 02.11.22	DPR prepared and approval awaited	6.00
13	Bareilly	Faridpur	05.09.22 / 20.09.22	DPR prepared and approval awaited	10.00
14	Bijnor	Kiratpur	05.09.22 / 20.09.22	DPR prepared and approval awaited	6.50
15	Bijnor	Najibaabad	05.09.22 / 20.09.22	DPR under preparation	9.00
16	Bijnor	Nagina	05.09.22 / 20.09.22	DPR under preparation	10.00
17	Bijnor	Chandpur	05.09.22 / 20.09.22	DPR prepared and approval awaited	8.50
18	Bijnor	Sherkot	05.09.22 / 20.09.22	DPR under preparation	6.50
19	Bijnor	Dhampur	05.09.22 / 20.09.22	DPR prepared and approval awaited	5.00
20	Bulandshahr	Aurangabad (NP)	01.11.22 / 02.11.22	DPR prepared and approval awaited	2.82
21	Bulandshahr	Sikandrabad (NPP)	01.11.22 / 02.11.22	DPR under preparation	8.40
22	Bulandshahr	B.B. Nagar (NP)	01.11.22 / 02.11.22	DPR prepared and approval awaited	0.97
23	Bulandshahr	Gulaothi (NPP)	01.11.22 / 02.11.22	DPR under preparation	5.00
24	Bulandshahr	Debai (NPP)	01.11.22 / 02.11.22	DPR under preparation	3.80
25	Bulandshahr	Siana (NPP)	01.11.22 / 02.11.22	DPR under preparation	4.5
26	Bulandshahr	Chhatari (NP)	01.11.22 / 02.11.22	DPR prepared and approval awaited	1.20
27	Bulandshahr	Bugrasi (NP)	01.11.22 / 02.11.22	DPR under preparation	1.50
28	Bulandshahr	Jahangirabad (NPP)	01.11.22 / 02.11.22	DPR under preparation	6.00
29	Chitrakoot	ChitrakootDhamKarwi (NPP)	01.11.22 / 02.11.22	DPR under preparation	9.50
30	Chitrakoot	Rajapur (NP)	01.11.22 / 02.11.22	DPR prepared and under observation	2.50
31	Deoria	Bariyarpur(NP)	01.11.22 / 02.11.22	DPR under preparation	2.84

32	Deoria	Lar	05.09.22 / 20.09.22	DPR prepared and approval awaited	3.00
33	Deoria	GauraBarhaj	05.09.22 / 20.09.22	DPR prepared and approval awaited	5.00
34	Etawah	Bakewar (NP)	01.11.22 / 02.11.22	DPR under preparation	1.60
35	Etawah	Jasawantnagar (NPP)	01.11.22 / 02.11.22	DPR under preparation	3.30
36	Farrukhabad	Shamshabad	05.09.22 / 20.09.22	DPR prepared and approval awaited	8.00
37	Farrukhabad	Kampil	05.09.22 / 20.09.22	DPR prepared and approval awaited	2.00
38	G B Nagar	Dadri (NPP)	01.11.22 / 02.11.22	DPR under preparation	10.56
39	Ghaziabad	Muradnagar (NPP)	01.11.22 / 02.11.22	DPR under preparation	10.19
40	Ghaziabad	Niwari (NP)	01.11.22 / 02.11.22	DPR under preparation	1.00
41	Ghaziabad	Faridnagar (NP)	01.11.22 / 02.11.22	DPR prepared and approval awaited	1.25
42	Ghaziabad	Patala (NP)	01.11.22 / 02.11.22	DPR prepared and approval awaited	1.00
43	Ghaziabad	Dasna (NP)	01.11.22 / 02.11.22	DPR under preparation	3.50
44	Hapur	Pilkhuwa(NPP)	01.11.22 / 02.11.22	DPR prepared and approval awaited	6.00
45	Hardoi	Shahabad	01.11.22 / 02.11.22	DPR under preparation	10.25
46	Jalaun	Jalaun	05.09.22 / 20.09.22	DPR under preparation	6.00
47	Jalaun	Kalpi	05.09.22 / 20.09.22	DPR under preparation	6.00
48	Jalaun	Konch	05.09.22 / 20.09.22	DPR under preparation	6.00
49	Jaunpur	kerakat(NP)	01.11.22 / 02.11.22	DPR under preparation	1.34
50	Jaunpur	Shahganj(NPP)	01.11.22 / 02.11.22	DPR under preparation	2.71
51	Jaunpur	Badlapur(NP)	01.11.22 / 02.11.22	DPR under preparation	2.08
52	Jaunpur	Zafrabad(NP)	01.11.22 / 02.11.22	DPR under preparation	1.13
53	Jaunpur	Gaurabadshahpur (NP)	01.11.22 / 02.11.22	DPR under preparation	2.32
54	Jaunpur	Kajgaon(NP)	01.11.22 / 02.11.22	DPR under preparation	1.35
55	Jaunpur	Khetasarai (NP)	01.11.22 / 02.11.22	DPR under preparation	1.90
56	Jaunpur	Mugrabadshahpur (NPP)	01.11.22 / 02.11.22	DPR preared and under observation	3.09
57	Jaunpur	Machhlishahr(NP)	01.11.22 / 02.11.22	DPR under preparation	2.51
58	Jaunpur	Mariahu(NP)	01.11.22 / 02.11.22	DPR under preparation	2.20
59	Jaunpur	Rampur (NP)	01.11.22 / 02.11.22	DPR under preparation	1.58
60	Kannauj	Chhibramau	05.09.22 / 20.09.22	DPR prepared and approval awaited	12.00
61	Kanpur Dehat	Akbarpur	05.09.22 / 20.09.22	DPR under preparation	4.50
62	Kaushambi	Manjhanpur	05.09.22 / 20.09.22	DPR under preparation	10.50
63	Kushinagar	Chhitauni(NP)	01.11.22 / 02.11.22	DPR under preparation	2.50
64	Kushinagar	Dudahi(NP)	01.11.22 / 02.11.22	DPR under preparation	2.50
65	Kushinagar	Khadda(NP)	01.11.22 / 02.11.22	DPR under preparation	1.60
66	Kushinagar	Ramkola(NP)	01.11.22 / 02.11.22	DPR under preparation	8.00
67	Lakhimpur	Gola Gokarnnath	05.09.22 / 20.09.22	DPR prepared and approval awaited	6.15
68	Lucknow	Kakori (NP)	01.11.22 / 02.11.22	DPR under preparation	2.00

69	Lucknow	Malihabad (NP)	01.11.22 / 02.11.22	DPR under preparation	2.50
70	Maharajganj	Maharajganj(NPP)	01.11.22 / 02.11.22	DPR under preparation	6.50
71	Maharajganj	Nichlaul(NP)	01.11.22 / 02.11.22	DPR under preparation	2.00
72	Maharajganj	Nautanwa (NPP)	01.11.22 / 02.11.22	DPR under preparation	3.64
73	Maharajganj	Sonauli (NP)	01.11.22 / 02.11.22	DPR under preparation	2.21
74	Mathura	Gokul (NP)	01.11.22 / 02.11.22	DPR prepared and approval awaited	0.60
75	Mathura	Goverdhan (NP)	01.11.22 / 02.11.22	DPR under preparation	4.50
76	Mathura	Mahavan (NP)	01.11.22 / 02.11.22	DPR prepared and approval awaited	1.20
77	Meerut	Sardhana (NPP)	01.11.22 / 02.11.22	DPR under preparation	6.00
78	Moradabad	Bilari (NPP)	01.11.22 / 02.11.22	DPR prepared and approval awaited	3.80
79	Moradabad	Kanth (NP)	01.11.22 / 02.11.22	DPR under preparation	2.60
80	Moradabad	Umrikalan (NP)	01.11.22 / 02.11.22	DPR under preparation	1.80
81	Moradabad	Kundarki (NP)	01.11.22 / 02.11.22	DPR under preparation	3.00
82	Muzaffarnagar	Purkazi (NP)	01.11.22 / 02.11.22	DPR prepared and approval awaited	2.77
83	Muzaffarnagar	Miranpur (NP)	01.11.22 / 02.11.22	DPR under preparation	2.80
84	Muzaffarnagar	Jansath (NP)	01.11.22 / 02.11.22	DPR prepared and approval awaited	2.00
85	Muzaffarnagar	Shahpur (NP)	01.11.22 / 02.11.22	DPR prepared and approval awaited	2.10
86	Muzaffarnagar	Khatauli	05.09.22 / 20.09.22	DPR prepared and approval awaited	7.50
87	Pratapgarh	Bela Pratapgarh (NPP)	01.11.22 / 02.11.22	DPR under preparation	3.00
88	Pratapgarh	Lalganj	05.09.22 / 20.09.22	DPR under preparation	2.75
89	Prayagraj	Bharatganj (NP)	01.11.22 / 02.11.22	DPR under preparation	1.70
90	Prayagraj	Phulpur (NP)	01.11.22 / 02.11.22	DPR under preparation	2.30
91	Prayagraj	Mau Aima (NP)	01.11.22 / 02.11.22	DPR under preparation	2.06
92	Prayagraj	Sirsa (NP)	01.11.22 / 02.11.22	DPR under preparation	1.27
93	Raebareilly	Salon	05.09.22 / 20.09.22	DPR under preparation	1.50
94	Rampur	Kemri(NP)	01.11.22 / 02.11.22	DPR prepared and approval awaited	2.90
95	Rampur	Tanda(NPP)	01.11.22 / 02.11.22	DPR prepared and approval awaited	4.8
96	Rampur	Dariyal(NP)	01.11.22 / 02.11.22	DPR under preparation	2.10
97	Rampur	Suar(NPP)	01.11.22 / 02.11.22	DPR under preparation	3.20
98	Rampur	Bilaspur(NPP)	01.11.22 / 02.11.22	DPR prepared and approval awaited	4.50
99	Rampur	Maswasi(NP)	01.11.22 / 02.11.22	DPR under preparation	1.80
100	Rampur	Milak(NPP)	01.11.22 / 02.11.22	DPR prepared and approval awaited	3.10
101	Rampur	Narpat Nagar(NP)	01.11.22 / 02.11.22	DPR under preparation	2.10
102	Rampur	Shahabad(NP)	01.11.22 / 02.11.22	DPR prepared and approval awaited	3.80

103	Rampur	Saifni(NP)	01.11.22 / 02.11.22	DPR prepared and approval awaited	2.20
104	Saharanpur	Ambetha (NP)	01.11.22 / 02.11.22	DPR prepared and under observation	1.5
105	Saharanpur	Chhutmalpur (NP)	01.11.22 / 02.11.22	DPR prepared and approval awaited	2.50
106	Saharanpur	ChilkanaSultanpur (NP)	01.11.22 / 02.11.22	DPR under preparation	2.00
107	Saharanpur	Gangho (NP)	01.11.22 / 02.11.22	DPR under preparation	5.50
108	Saharanpur	Nakur (NPP)	01.11.22 / 02.11.22	DPR under preparation	2.00
109	Saharanpur	Nanauta (NP)	01.11.22 / 02.11.22	DPR under preparation	2.40
110	Saharanpur	Rampur Maniharan (NP)	01.11.22 / 02.11.22	DPR under preparation	3.28
111	Saharanpur	Sarsawa (NPP)	01.11.22 / 02.11.22	DPR under preparation	2.00
112	Saharanpur	Titron (NP)	01.11.22 / 02.11.22	DPR under preparation	1
113	Saharanpur	Behat (NP)	01.11.22 / 02.11.22	DPR under preparation	2.00
114	SantKabeer Nagar	Maghar	05.09.22 / 20.09.22	DPR under preparation	2.00
115	SantKabir Nagar	Bakhira (NP)	01.11.22 / 02.11.22	DPR under preparation	4.13
116	SantKabir Nagar	Belharkala (NP)	01.11.22 / 02.11.22	DPR under preparation	1.53
117	SantKabir Nagar	Mehandawal (NP)	01.11.22 / 02.11.22	DPR under preparation	5.50
118	SantKabir Nagar	Hariharpur (NP)	01.11.22 / 02.11.22	DPR under preparation	1.18
119	SantKabir Nagar	Khalilabad	05.09.22 / 20.09.22	DPR under preparation	7.40
120	Sitapur	Biswan (NPP)	01.11.22 / 02.11.22	DPR under preparation	5.77
121	Sitapur	Mahmudabad (NPP)	01.11.22 / 02.11.22	DPR under preparation	5.25
122	Sitapur	Maholi (NP)	01.11.22 / 02.11.22	DPR prepared and approval awaited	3.13
123	Sitapur	Hargaon (NP)	01.11.22 / 02.11.22	DPR prepared and approval awaited	2.23
124	Sitapur	Khairabad (NPP)	01.11.22 / 02.11.22	DPR under preparation	5.01
125	Sitapur	Sidhauli (NP)	01.11.22 / 02.11.22	DPR under preparation	2.58
126	Sonbhadra	Obra (NP)	01.11.22 / 02.11.22	DPR under preparation	6.00
127	Sonebhadra	Anpara (NP)	01.11.22 / 02.11.22	DPR under preparation	7.50
128	Sonebhadra	Robertsganj (NPP)	01.11.22 / 02.11.22	DPR under preparation	6.10
129	Srawasti	Bhinga (NPP)	01.11.22 / 02.11.22	DPR under preparation	5.00
130	Srawasti	Ikauna (NP)	01.11.22 / 02.11.22	DPR under preparation	1.50
131	Unnao	Bangermau (NPP)	01.11.22 / 02.11.22	DPR under preparation	5.00
132	Unnao	Gangaghat (NPP)	01.11.22 / 02.11.22	DPR prepared and under observation	8.00
133	Unnao	Nawabganj (NP)	01.11.22 / 02.11.22	DPR prepared and under observation	1.20
134	Unnao	Safipur (NP)	01.11.22 / 02.11.22	DPR prepared and approval awaited	2.40

135	Unnao	Ganjmuradabad (NP)	01.11.22 / 02.11.22	DPR under preparation	1.00
136	Unnao	Auras (NP)	01.11.22 / 02.11.22	DPR under preparation	1.00
137	Ambedkarnagar	Jalalpur (NPP)	06.03.23	DPR under preparation	5.50
138	Ambedkarnagar	AshrafpurKicchoucha (NP)	06.03.23	DPR under preparation	3.80
139	Amethi	Jais (NP)	06.03.23	DPR under preparation	4.00
140	Amroha	Bachhraun (NPP)	06.03.23	DPR under preparation	3.10
141	Amroha	Hasanpur (NPP)	06.03.23	DPR under preparation	6.10
142	Amroha	Joya (NP)	06.03.23	DPR under preparation	2.20
143	Amroha	Naugawan Sadat (NP)	06.03.23	DPR under preparation	3.40
144	Amroha	Said Nagli (NP)	06.03.23	DPR under preparation	1.90
145	Amroha	Ujhari (NP)	06.03.23	DPR under preparation	2.60
146	Amroha	Dhanaura (NPP)	06.03.23	DPR under preparation	3.10
147	Amroha	Gajraula (NPP)	06.03.23	DPR under preparation	6.50
148	Azamgarh	Atrauliya (NP)	06.03.23	DPR under preparation	1.20
149	Azamgarh	Jiyanpur (NP)	06.03.23	DPR under preparation	1.25
150	Ballia	Chitbaragoan (NP)	06.03.23	DPR under preparation	2.10
151	Balrampur	Balrampur (NP)	06.03.23	DPR under preparation	8.33
152	Barcilly	Baheri (NPP)	06.03.23	DPR under preparation	7.00
153	Bhadohi	Gyanpur (NP)	06.03.23	DPR under preparation	1.32
154	Budaun	Faizganj (NP)	06.03.23	DPR under preparation	1.25
155	Budaun	Bisauli (NPP)	06.03.23	DPR under preparation	3.50
156	Budaun	Kuwargaon (NP)	06.03.23	DPR under preparation	0.80
157	Budaun	Ujhani (NPP)	06.03.23	DPR under preparation	6.00
158	Budaun	Saidpur (NP)	06.03.23	DPR under preparation	1.40
159	Budaun	Wazirganj (NP)	06.03.23	DPR under preparation	2.10
160	Budaun	Dataganj (NPP)	06.03.23	DPR under preparation	2.70
161	Budaun	Gulariya (NP)	06.03.23	DPR under preparation	0.40
162	Budaun	Alapur (NP)	06.03.23	DPR under preparation	2.30
163	Budaun	Sakhanu (NP)	06.03.23	DPR under preparation	1.00
164	Budaun	Usawan (NP)	06.03.23	DPR under preparation	1.20
165	Chandauli	Chakia (NP)	06.03.23	DPR under preparation	1.73
166	Chandauli	Chandauli (NP)	06.03.23	DPR under preparation	2.62
167	Chandauli	Saiyad raja (NP)	06.03.23	DPR under preparation	1.86

168	Farrukhabad	Kaimganj (NPP)	06.03.23	DPR under preparation	3.40
169	Farrukhabad	Mahommadabad (NP)	06.03.23	DPR under preparation	2.50
170	Fatehpur	Bindki (NPP)	06.03.23	DPR under preparation	3.64
171	Fatehpur	Khaga (NP)	06.03.23	DPR under preparation	6.10
172	Fatehpur	Kora Jahanabad (NP)	06.03.23	DPR under preparation	2.71
173	FIROZABAD	Sirsaganj (NPP)	06.03.23	DPR under preparation	3.52
174	FIROZABAD	Jasrana (NP)	06.03.23	DPR under preparation	1.05
175	FIROZABAD	Fariha (NP)	06.03.23	DPR under preparation	0.68
176	FIROZABAD	Eka (NP)	06.03.23	DPR under preparation	2.69
177	Ghazipur	Saidpur (NP)	06.03.23	DPR under preparation	2.50
178	GORAKHPUR	Gola (NP)	06.03.23	DPR under preparation	4.45
179	GORAKHPUR	Mundera Bazar (NP)	06.03.23	DPR under preparation	2.92
180	GORAKHPUR	Unwal (NP)	06.03.23	DPR under preparation	2.06
181	GORAKHPUR	Bansgaon (NP)	06.03.23	DPR under preparation	1.60
182	GORAKHPUR	Sahjanwa (NP)	06.03.23	DPR under preparation	3.45
183	GORAKHPUR	Campierganj (NP)	06.03.23	DPR under preparation	2.28
184	GORAKHPUR	Pipiganj (NP)	06.03.23	DPR under preparation	5.01
185	GORAKHPUR	Pipraich (NP)	06.03.23	DPR under preparation	3.54
186	Hamirpur	Hamirpur (NPP)	06.03.23	DPR under preparation	5.75
187	Hamirpur	Rath (NP)	06.03.23	DPR under preparation	6.78
188	Jalaun	Madhogarh (NP)	06.03.23	DPR under preparation	1.30
189	Jalaun	Nadigaon (NP)	06.03.23	DPR under preparation	0.80
190	Jalaun	Umri (NP)	06.03.23	DPR under preparation	1.00
191	Jalaun	Kotra (NP)	06.03.23	DPR under preparation	0.80
192	Jalaun	Rampura (NP)	06.03.23	DPR under preparation	1.30
193	Jalaun	Kadaura (NP)	06.03.23	DPR under preparation	1.60
194	Jalaun	Ait (NP)	06.03.23	DPR under preparation	1.33
195	Jhansi	Baragaon (NP)	06.03.23	DPR under preparation	1.00
196	Jhansi	BaruaSagar (NP)	06.03.23	DPR under preparation	2.50
197	Jhansi	Ranipur (NP)	06.03.23	DPR under preparation	2.00
198	Jhansi	Mauranipur (NPP)	06.03.23	DPR under preparation	6.00

199	Jhansi	Chirgaon(NPP)	06.03.23	DPR under preparation	2.00
200	Kannauj	Gursahayganj (NPP)	06.03.23	DPR under preparation	5.70
201	Kannauj	Tirwaganj (NP)	06.03.23	DPR under preparation	3.00
202	Kannauj	Kannauj (NPP)	06.03.23	DPR under preparation	3.50
203	Kannauj	Talgram (NP)	06.03.23	DPR under preparation	1.10
204	Kannauj	Samdhan (NP)	06.03.23	DPR under preparation	3.50
205	Kannauj	Sikandarpur (NP)	06.03.23	DPR under preparation	1.00
206	Kanpur Dehat	Pukhrayan (NPP)	06.03.23	DPR under preparation	5.00
207	Kanpur Dehat	Sikandra (NP)	06.03.23	DPR under preparation	1.40
208	Kanpur Dehat	Rajpur (NP)	06.03.23	DPR under preparation	1.78
209	Kanpur Dehat	Raniya (NP)	06.03.23	DPR under preparation	2.82
210	Kanpur Dehat	Shivli (NP)	06.03.23	DPR under preparation	1.60
211	Kanpur Dehat	Derapur (NP)	06.03.23	DPR under preparation	0.80
212	Kanpur Dehat	Amraudha (NP)	06.03.23	DPR under preparation	1.00
213	Kanpur Dehat	Rasulabad (NP)	06.03.23	DPR under preparation	2.21
214	Kanpur Dehat	Jhinhak (NP)	06.03.23	DPR under preparation	2.41
215	Kanpur Dehat	Kanchausi (NP)	06.03.23	DPR under preparation	1.74
216	Kanpur Dehat	Musanagar (NP)	06.03.23	DPR under preparation	2.10
217	Kanpur Dehat	Rura (NP)	06.03.23	DPR under preparation	1.85
218	Kanpur Nagar	Ghatampur (NP)	06.03.23	DPR under preparation	5.86
219	Kaushambi	Purabpashchimshari ra(NP)	06.03.23	DPR under preparation	2.21
220	Kaushambi	Charwa (NP)	06.03.23	DPR under preparation	1.98
221	Kaushambi	DaranagarKadadha m (NP)	06.03.23	DPR under preparation	2.20
222	Lakhimpur	Mailani (NP)	06.03.23	DPR under preparation	1.39
223	Lakhimpur	Barwar (NP)	06.03.23	DPR under preparation	1.46
224	Lakhimpur	Nighasan (NP)	06.03.23	DPR under preparation	2.53
225	Lakhimpur	OelDakhwa (NP)	06.03.23	DPR under preparation	1.34

226	Lakhimpur	SighahiBhira (NP)	06.03.23	DPR under preparation	1.99
227	Lakhimpur	Kheri (NP)	06.03.23	DPR under preparation	3.47
228	Lakhimpur	Mohamdi (NPP)	06.03.23	DPR under preparation	4.89
229	Lakhimpur	Dhaurahra (NP)	06.03.23	DPR under preparation	3.14
230	Lakhimpur	Paliya Kalan (NPP)	06.03.23	DPR under preparation	4.26
231	Lalitpur	Talbehat (NP)	06.03.23	DPR under preparation	1.50
232	Mahoba	Mahoba (NPP)	06.03.23	DPR under preparation	10.01
233	Mau	Adari (NP)	06.03.23	DPR under preparation	1.50
234	MAU	Ghosi (NP)	06.03.23	DPR under preparation	4.50
235	MAU	Kopaganj (NP)	06.03.23	DPR under preparation	5.50
236	MAU	MohammadabadGoh na (NP)	06.03.23	DPR under preparation	4.25
237	Meerut	Daurala (NP)	06.03.23	DPR under preparation	2.00
238	Meerut	Harra (NP)	06.03.23	DPR under preparation	2.00
239	Meerut	Hastinapur (NP)	06.03.23	DPR under preparation	2.75
240	Meerut	Karnawal (NP)	06.03.23	DPR under preparation	1.30
241	Meerut	Khiwai (NP)	06.03.23	DPR under preparation	2.20
242	Meerut	Lawad (NP)	06.03.23	DPR under preparation	2.10
243	Meerut	Mawana (NP)	06.03.23	DPR under preparation	7.79
244	Mirzapur	Chunar (NPP)	06.03.23	DPR under preparation	3.79
245	Mirzapur	Ahaura (NPP)	06.03.23	DPR under preparation	2.41
246	Mirzapur	Kachhawa (NP)	06.03.23	DPR under preparation	1.25
247	Pilibhit	Bisalpur (NPP)	06.03.23	DPR under preparation	8.00
248	Pilibhit	Bilsabda (NP)	06.03.23	DPR under preparation	2.00
249	Pilibhit	Jahanabad (NP)	06.03.23	DPR under preparation	2.00
250	Pratapgarh	Antu (NP)	06.03.23	DPR under preparation	1.15
251	Pratapgarh	Dhakawaa (NP)	06.03.23	DPR under preparation	2.00
252	Pratapgarh	KatraMedniganj	06.03.23	DPR under preparation	1.05
253	Pratapgarh	Kohdaur (NP)	06.03.23	DPR under preparation	1.60
254	Pratapgarh	Kunda (NP)	06.03.23	DPR under preparation	2.75
255	Pratapgarh	Manikpur (NP)	06.03.23	DPR under preparation	1.60
256	Pratapgarh	Patti (NP)	06.03.23	DPR under preparation	1.10
257	Pratapgarh	Prithviganj (NP)	06.03.23	DPR under preparation	2.40
258	Pratapgarh	Pratapgarh city (NP)	06.03.23	DPR under preparation	1.60
259	Pratapgarh	Ramganj (NP)	06.03.23	DPR under preparation	2.00

260	Pratapgarh	Raniganj (NP)	06.03.23	DPR under preparation	3.00
261	Pratapgarh	Suvansha bazar (NP)	06.03.23	DPR under preparation	2.30
262	Prayagraj	Lalgopalganj (NP)	06.03.23	DPR under preparation	2.90
263	Prayagraj	Handia(NP)	06.03.23	DPR under preparation	2.30
264	Raebareli	Unchahar (NP)	06.03.23	DPR under preparation	1.00
265	Raebareli	Maharajganj (NP)	06.03.23	DPR under preparation	1.00
266	Raebareli	Bachhrawan (NP)	06.03.23	DPR under preparation	1.00
267	Raebareli	Naseerabad (NP)	06.03.23	DPR under preparation	2.00
268	Raebareli	Lalgang (NP)	06.03.23	DPR under preparation	2.50
269	Raebareli	Parsadepur (NP)	06.03.23	DPR under preparation	2.00
270	Raebareli	Dalmau (NP)	06.03.23	DPR under preparation	1.00
271	Sambhal	Babrala (NP)	06.03.23	DPR under preparation	1.90
272	Sambhal	Bahjoi (NPP)	06.03.23	DPR under preparation	3.70
273	Sambhal	Gawan (NP)	06.03.23	DPR under preparation	1.00
274	Sambhal	Gunnaur (NP)	06.03.23	DPR under preparation	2.40
275	Sambhal	Narauli (NP)	06.03.23	DPR under preparation	1.80
276	Sambhal	Sirsi (NP)	06.03.23	DPR under preparation	2.70
277	Shahajahanpur	Tilhar (NPP)	06.03.23	DPR under preparation	6.00
278	Shahajahanpur	Khudaganj (NP)	06.03.23	DPR under preparation	1.50
279	Shahajahanpur	Katra (NP)	06.03.23	DPR under preparation	3.25
280	Shahajahanpur	Jalalabad (NPP)	06.03.23	DPR under preparation	3.80
281	Shahajahanpur	Khutar (NP)	06.03.23	DPR under preparation	2.00
282	Shahajahanpur	Banda (NP)	06.03.23	DPR under preparation	2.00
283	Shahajahanpur	Nigohi (NP)	06.03.23	DPR under preparation	2.50
284	Sitapur	Laharpur (NPP)	06.03.23	DPR under preparation	6.41
285	Sitapur	Paitepur (NP)	06.03.23	DPR under preparation	1.44
286	Sitapur	Tambour-Ahmdabad(NP)	06.03.23	DPR under preparation	2.70
287	Sonbhadra	Pipari (NP)	06.03.23	DPR under preparation	1.60
288	Sonbhadra	Dala Bazar (NP)	06.03.23	DPR under preparation	1.10
289	Sonbhadra	Ghorawal (NP)	06.03.23	DPR under preparation	0.80
290	Sonbhadra	Renukot (NP)	06.03.23	DPR under preparation	2.10

291	Sonbhadra	Churk-Ghurma (NP)	06.03.23	DPR under preparation	0.70
292	Sonbhadra	Chopan (NP)	06.03.23	DPR under preparation	1.30
293	Sonbhadra	Duddhi (NP)	06.03.23	DPR under preparation	1.10
294	Varanasi	Gangapur (NP)	06.03.23	DPR under preparation	0.84
	Total (294 STPs)				950.87

Annexure-4

Status of CETP October 2023									
S.N	District	Name and Address of the CETPs	Operated by	Installed Capacity (MLD)	Utilized Capacity (MLD)	Nature of Member Units	Operational Status	Observed final effluent quality	Treated Effluent receiving water body
1	Hapur	CETP, HPDA, Pilkhaun, Hapur	HPDA	2.1 MLD	1.10	Textile	Operational	Achieving	River Ganga through River Kali East
2	Kanpur	CETP, UPSIDC Textile Complex, Rooma, Kanpur (for textile units)	UPSIDC/ Rooma Pollution Control Association	1.5 MLD	1.5	Textile	Operational	Achieving	On Land
3	Ghaziabad	Apparel Park Tronica City CETP, Phase-I (for textile units), Ghaziabad	UPSIDC	6 MLD	2.5	Textile	Operational	Achieving	River Yamuna Through Hindon River
4	Mathura	CETP, Industrial Area, Site-A, Mathura	Industrial Association	6.25 MLD	6.25	Textile	Operational	Achieving	River Yamuna
5	Unnao	Banther Industrial Pollution Control Co. CETP, Banther, Unnao	Banther Industrial Pollution Control Co.	4.5 MLD	4.5	Tannery	Operational	Achieving	River Ganga
6	Unnao	Unnao Tanneries Pollution Control Company (CETP) Site-II, Unnao	Unnao Tanneries Pollution Control Company	2.15 MLD	2.15	Tannery	Not-Operational	Not-Operational as closure order issued by NMCG	River Ganga
7	Kanpur	CETP Jajmau, Kanpur	U.P. Jal Nigam	36 MLD	36	Tannery	Operational	Achieving	Irrigation Channel

Annexure- 5.1

Solid Waste Prograss Report					
Current Status					
19 Plants					
S. N.	District	ULB	Capacity	Authorization Valid upto	Current Status (Operational/Non-Operational)
1	Hapur	Pilkhuwa	45	17-03-2028	Operational
2	Prayagraj	Prayagraj	400	15-03-2028	Operational
3	Kannauj	Kannauj	25	15-03-2028	Operational
4	Kanpur	Kanpur	1500	02-04-2028	Operational
5	Muzaffarnagar	Muzaffarnagar	120	16-03-2028	Operational
6	Aligarh	Aligarh	220	16-03-2028	Operational
7	Etawah	Etawah	75	14-04-2027	Operational
8	Mathura	Mathura Vrindavan	180	16-03-2028	Operational
9	Agra	Agra	300	01-07-2024	Operational
10	Barabanki	Nawabganj	100	27-03-2028	Operational
11	Lucknow	Lucknow	1300	16-03-2027	Operational
12	Varanasi	Varanasi	600	31-12-2027	Operational
13	Jaunpur	Jaunpur	60	31-12-2027	Operational
14	Ballia	Bailla	50	Not Granted	Operational
15	Azamgarh	Mubarakpur	40	31-12-2027	Operational
16	Moradabad	Moradabad	400	31-12-2027	Operational
17	Noida	Noida	380	—	Operational
18	Ballia	Reoti	10	Applied For Authorization	Operational
19	Shahjahanpur	Shahjahanpur	90	Applied For Authorization	Operational
Total			5895		

Annexure-5.2**List of Compost Pits in 161 ULBs**

S.No.	District	ULB Name	No. Of Pit	Pit Composting Capacity (TPD)	Pit Composting Utilized (TPD)	Issues related to progress
1	Agra	Agra	44	528	528	No issue
2	Agra	Shamsabad	5	6.5	2.5	No issue
3	Agra	Fatehpur Sikri	5	6.5	2.5	No issue
4	Agra	ACHHNERA	4	4	2	No issue
5	Agra	ETMADPUR	4	4	2	No issue
6	Agra	Bah	2	2.8	1.5	No issue
7	Agra	Jagner	2	2	1	No issue
8	Agra	Kheragarh	4	4.5	1.8	No issue
9	Agra	Kiraoli	4	4.5	1	No issue
10	Agra	Pinahat	3	3	1	No issue
11	Amroha	Hasanpur	6	7.5	7	No issue
12	Amroha	Bachhraon	5	2	1	No issue
13	Amroha	Naugawan Sadat	6	4	6	No issue
14	Bareilly	Bisharatganj	2	5	5	No issue
15	Bareilly	Fatehganj Pashchimi	2	5	5	No issue
16	Bareilly	Meerganj	2	5	1.99	No issue
17	Basti	Basti	2	2	2	No issue
18	Bhadohi	Bhadohi	2	4	2	No issue
19	Bhadohi	Nai Bazar	3	3	1	No issue
20	Bhadohi	Gopiganj	2	1.5	0.5	No issue
21	Bulandshahr	Anupshahr	5	0.5	0.5	No issue
22	Etah	Etah	3	5	5	No issue
23	Etah	Marhera	4	5	5	No issue
24	Etah	Aliganj	4	5	5	No issue
25	Etah	Awagarh	2	4	2.3	No issue
26	Etah	Jaithara	1	5	2.52	No issue
27	Etah	Nidhauri Kalan	2	2	1.77	No issue
28	Etah	Sakit	2	2	1.69	No issue
29	Etawah	Etawah	5	5	5	No issue
30	Etawah	Bharthana	3	3	3	No issue
31	Etawah	Jaswantnagar	3	3	3	No issue
32	Etawah	Bakewar	1	1	1	No issue
33	Etawah	Ekdil	2	2	2	No issue
34	Etawah	Lakhna	1	1	1	No issue
35	Farrukhabad	Farrukhabad	3	3	3	No issue
36	Farrukhabad	Kaimganj	8	4	4	No issue
37	Farrukhabad	Kamalganj	1	1	1	No issue
38	Farrukhabad	Kampil	1	1	1	No issue
39	Farrukhabad	Mohammadabad	6	4	4	No issue
40	Farrukhabad	Shamsabad	10	5	5	No issue

41	Fatehpur	Fatehpur	5	20	20	No issue
42	Fatehpur	Bindki	4	8	4	No issue
43	Fatehpur	Hathgam	1	1	1	No issue
44	Fatehpur	Khaga	67	30	30	No issue
45	Fatehpur	Kora Jahanabad	6	12	3	No issue
46	Hamirpur	Gohand	3	3	2	No issue
47	Hardoi	Hardoi	4	12	12	No issue
48	Hardoi	Shahabad	2	3	3	No issue
49	Hardoi	Sandila	4	5.5	5.5	No issue
50	Hardoi	Mallawan	4	3	3	No issue
51	Hardoi	PIHANI	2	4.5	4.5	No issue
52	Hardoi	Bilgram	6	4	4	No issue
53	Hardoi	Sandi	2	3.5	3.5	No issue
54	Hardoi	Beniganj	2	1.5	1.5	No issue
55	Hardoi	Gopamau	4	2.23	2.23	No issue
56	Hardoi	Kachhauna Patseni	2	2.1	2.1	No issue
57	Hardoi	Kursath	2	0.1	0.1	No issue
58	Hardoi	Madhoganj	2	4	4	No issue
59	Hardoi	Pali	2	2.35	2.35	No issue
60	Hathras	Hathras	8	8	6	No issue
61	Hathras	Sadabad	8	8	4	No issue
62	Kaushambi	Bharwari	5	5	1	No issue
63	Kaushambi	Manjhanpur	8	8	1	No issue
64	Kaushambi	Ajhuwa	2	2	0.5	No issue
65	Kaushambi	Chail	1	1	0.25	No issue
66	Kaushambi	Karari	2	2	0.5	No issue
67	Kaushambi	Daranagar	2	2	0.5	No issue
68	Kaushambi	Purab Pashchim Sharira	2	2	0.5	No issue
69	Kaushambi	Sarai Aquil	2	2	0.5	No issue
70	Kaushambi	Sirathu	2	2	0.5	No issue
71	Kaushambi	Charwa	2	2	0.5	No issue
72	Kushinagar	Padrauna	2	2	2	No issue
73	Kushinagar	Kushinagar	2	5	2	No issue
74	Kushinagar	Hata	2	5	2	No issue
75	Kushinagar	Kaptanganj	1	2	2	No issue
76	Kushinagar	Dudahi	2	2	2	No issue
77	Kushinagar	Ramkola	1	2	2	No issue
78	Kushinagar	Sewarhi	1	1	1	No issue
79	Lakimpur Kheri	Lakhimpur	5	5	5	No issue
80	Lakimpur Kheri	Gola Gokarannath	1	1	1	No issue
81	Lakimpur Kheri	MOHAMMADI	1	1	1	No issue
82	Lakimpur Kheri	Barwar	16	16	3	No issue
83	Lakimpur Kheri	Dhaurahra	4	10	6	No issue
84	Lakimpur Kheri	Kheri	2	2	2	No issue

85	Lakimpur Kheri	Mailani	1	1	1	No issue
86	Lakimpur Kheri	Oel Dhakhwa	2	1	2	No issue
87	Lakimpur Kheri	Singahi Bhedaura	1	1	1	No issue
88	Lucknow	Lucknow	142	213	213	No issue
89	Lucknow	Amethi	2	6	6	No issue
90	Lucknow	Bakshi Ka Talab	2	6	6	No issue
91	Lucknow	Gosaiganj	1	3	3	No issue
92	Lucknow	Itaunja	1	3	3	No issue
93	Lucknow	Kakori	1	3	3	No issue
94	Lucknow	Mahona	1	3	3	No issue
95	Lucknow	Malihabad	1	3	3	No issue
96	Lucknow	Banthara	2	6	6	No issue
97	Lucknow	Mohanlalganj	2	6	6	No issue
98	Lucknow	Nagram	2	6	6	No issue
99	Mahoba	Mahoba	6	2	3.25	No issue
100	Mahoba	Charkhari	3	1	1	No issue
101	Mahoba	Kabrai	3	1	1	No issue
102	Mahoba	Kharela	3	1	1	No issue
103	Mahoba	Kulpahar	6	2	2	No issue
104	Mainpuri	Mainpuri	18	30	30	No issue
105	Meerut	Shahjahanpur	1	4	2.37	No issue
106	Meerut	Siwalkhas	1	2	0.5	No issue
107	Mirzapur	Mirzapur	2	2	2	No issue
108	Mirzapur	Chunar	2	3	3	No issue
109	Mirzapur	Ahaura	1	0.5	0.5	No issue
110	Mirzapur	Kachhwa	2	1	1	No issue
111	Muzaffarnagar	Muzaffarnagar	3	3	3	No issue
112	Muzaffarnagar	Khatauli	3	3	3	No issue
113	Muzaffarnagar	Bhokerheri	3	3	3	No issue
114	Muzaffarnagar	Budhana	3	3	3	No issue
115	Muzaffarnagar	Charthawal	3	3	3	No issue
116	Muzaffarnagar	Jansath	3	3	3	No issue
117	Muzaffarnagar	Meerapur	3	3	3	No issue
118	Muzaffarnagar	Purquazi	3	3	3	No issue
119	Muzaffarnagar	Shahpur	3	3	3	No issue
120	Muzaffarnagar	Sisauli	3	3	3	No issue
121	Pilibhit	Neoria Husainpur	1	10	3.6	No issue
122	Pratapgarh	Pratapgarh	5	10	10	No issue
123	Rae Bareli	Rae Bareli	7	12	12	No issue
124	Rae Bareli	Bachhrawan	2	2	2	No issue
125	Rae Bareli	Dalmau	1	1	1	No issue
126	Rae Bareli	Lalganj	2	2	2	No issue
127	Rae Bareli	Maharajganj	1	1	1	No issue
128	Rae Bareli	Nasirabad	2	2	2	No issue
129	Rae Bareli	Parshadepur	1	1	1	No issue
130	Rae Bareli	Salon	2	2	2	No issue
131	Rae Bareli	Unchahar	1	1	1	No issue

132	Saharanpur	Saharanpur	20	35	35	No issue
133	Saharanpur	Deoband	3	15	15	No issue
134	Sambhal	Chandausi	10	3	3	No issue
135	Sambhal	Babrala	6	2	2	No issue
136	Sambhal	Sirsi	30	6	5.6	No issue
137	Shahjahanpur	Powayan	4	4	4	No issue
138	Shahjahanpur	Allahganj	2	2	2	No issue
139	Shahjahanpur	Katra	2	2	2	No issue
140	Shahjahanpur	Khutar	5	5	5	No issue
141	Shahjahanpur	Banda	1	1	1	No issue
142	Shamli	Shamli	10	5	5	No issue
143	Shravasti	Ikauna	6	1	0.5	No issue
144	Sitapur	Sitapur	10	10	10	No issue
145	Sitapur	Mahmudabad	5	5	5	No issue
146	Sitapur	Laharpur	8	8	8	No issue
147	Sitapur	Biswan	10	10	10	No issue
148	Sitapur	KHAIRABAD	40	20	16	No issue
149	Sitapur	Mishritnaimishar nya	2	2	2	No issue
150	Sitapur	Hargaon	6	5	5	No issue
151	Sitapur	Maholi	5	5	5	No issue
152	Sitapur	Paintepur	4	4	4	No issue
153	Sitapur	Sidhauli	8	8	8	No issue
154	Sitapur	Tambaur Cum Ahmadabad	8	5	5	No issue
155	Sonbhadra	Robertsganj (sonbhadra)	2	5	5	No issue
156	Sonbhadra	Ghorawal	1	2	2	No issue
157	Sonbhadra	Pipri	2	4	4	No issue
158	Sonbhadra	Renukoot	4	8	8	No issue
159	Unnao	Mohan	2	1	1	No issue
160	Unnao	Nyotani	2	1	1	No issue
161	Varanasi	Gangapur	2	2	1.65	No issue
Total			868	1456.58	1344.07	