

संख्या-एन.जी.टी.-527/81-7-2024-49(पर्या)/2017

प्रेषक,

देवेन्द्र सिंह चौहान,

अनु सचिव,

उओप्रओ शासन।

सेवा में,

अधिशायी निदेशक-तकनीकी,

राष्ट्रीय स्वच्छ गंगा मिशन,

प्रथम तल, मेजर ध्यान चन्द्र नेशनल स्टेडियम,

इण्डिया गेट, नई दिल्ली-110002.

पर्यावरण, वन एवं जलवायु परिवर्तन अनुभाग-7

लखनऊ: दिनांक: 20 सितम्बर, 2024

विषय-माओ एनजीटीओ, नई दिल्ली में विचाराधीन ओओओ संख्या-673/2018 में पारित आदेश के अंतर्गत गठित केन्द्रीय अनुश्रवण समिति, जल शक्ति मंत्रालय को मासिक प्रगति आख्या प्रेषित किये जाने के सम्बन्ध में।

महोदय,

उपर्युक्त विषय पर मुझे यह कहने का निदेश हुआ है कि माओ एन.जी.टी. , नई दिल्ली में विचाराधीन ओओओ सं-673/2018 में पारित आदेश के अंतर्गत गठित केन्द्रीय अनुश्रवण समिति, जल शक्ति मंत्रालय की प्रथम मासिक बैठक में लिये गये निर्णयों के अनुपालन में प्रदेश में स्थित 12 नदियों के प्रदूषित खण्डों के पुनर्जीवीकरण हेतु बनायी गयी कार्ययोजना के क्रियान्वयन से सम्बन्धित विभिन्न विभागों से प्राप्त सूचना के आधार पर माह जुलाई एवं अगस्त, 2024 की संकलित प्रगति आख्या केन्द्रीय अनुश्रवण समिति के अवलोकनार्थ संलग्न कर प्रेषित की जा रही है।

संलग्नक-यथोक्त।

भवदीय,

Signed by

Devendra Singh Chauhan

Date: 20-09-2024 16:21:50

अनु सचिव।

संख्या एवं दिनांक तदैव

प्रतिलिपि-सदस्य सचिव, उओप्रओ प्रदूषण नियंत्रण बोर्ड, लखनऊ को उनके पत्र संओ-जी-43858/सी-4/आरआरसी/2024, दिनांक 19.09.2024 के संदर्भ में सूचनार्थ प्रेषित।

आज्ञा से,

(देवेन्द्र सिंह चौहान)

अनु सचिव।

Monthly Progress Report of Uttar Pradesh
in the NGT Matter O.A. No. 673 of 2018 (In compliance to NGT order dated
24.09.2020)

July-August- 2024

I. Details of Sewage Treatment Plant in the State

Total Population of the state: 19.98 Crore as per census 2011.

(a) Urban Population- 4.44 Crore in Year 2011

(b) Rural Population- 15.54 Crore in Year 2011

Total Estimated Sewage Generation (MLD): 5500 MLD

(a) Total existing treatment capacity of 148 STPs – 4371.9 MLD (Annexure-1)

(b) Utilization capacity:- 3085.75 MLD

(c) Current Gap :- 1129.4 MLD

(d) 32 STPs under construction :- 794.30 MLD (Timeline Mar. 2025) (Annexure-2)

(e) 16 STPs Tender Finalized/To be finalized :- 847 MLD (Annexure-3)

(f) 33 STPs DPR submitted/to be submitted to NMCG for approval :- 1415.5 MLD (Annexure-3A)

(g) 294 STPs proposed under SBM 2.0 :- 951.00 MLD (Annexure-3B)

Performance of Sewage Treatment Plant

S.No	STPs in UP	Number
1	Total Installed STP	148 (Total Capacity- 4371.9 MLD)
2	Operational STP	133
3	STP Achieving norms	118
	STP Not Achieving norms	15
4	STP Not in Operation	9
	Under trial	6

The standards as per MOEF&CC Notification dated 13.10.2017, titled "Applicable Effluent Discharge Standards for STPs" are as follows:
For State Capital: pH-6.5-9.0; BOD - <20 mg/l; TSS- <50 mg/l & FC- <1000 MPN/100 ml
Other than State Capital: pH-6.5-9.0; BOD - <30 mg/l; TSS- <100 mg/l & FC- <1000MPN/100 ml

II. Details of Industrial Pollution:

Status of GPI Industries inspected during 2022-23

Total GPIs	1644
Complied	1002
Non-Complied	232 (SCN issued 180) (Closure order issued 52)
Self- Closed- Permanent	43
Self- Closed- Temporary	367

Note- GPI inspections by TPI for Year 2023-24 is in progress.

Status of Common Effluent Treatment Plants (CETPs)

Number of existing CETP :- 07

(Annexure-4)

Capacity of CETP :- 58.50 MLD

No. of under construction CETP :- 03

Capacity of under construction CETP:- 26 MLD

Performance of Common Effluent Treatment Plant :-

S.No.	CETP in Uttar Pradesh	Number
1	Total Installed CETP	7
2	Operational CETP	7
	CETP Achieving Norms	7
	CETP Not Achieving Norms	0
	Not in Operation	0

Details of under construction/proposed CETP

S. No	Name of District	Capacity (MLD)	Agency/Project	Timeline/ Date of Commissioning	Remark
1	Jajmau, Kanpur Nagar	20	JATETA	-	Installed and under commissioning
2	Growth Centre, Jainpur, Kanpur Dehat	2	UPSIDA	September, 2025	-
3	GIDA, Gorakhpur	4	Namami Gange & Urban Development	-	DPR under Preparation

III. Solid Waste Management:

Total Population of the state: 19.98 Crore as per census 2011.

Urban Population- 4.44 Crore in Year 2011

Rural Population- 15.54 Crore in Year 2011

(A) Solid Waste Management (Urban):

- Total number of Urban Local Bodies :- 762
- Urban Population :- 4.44 Crore in Year 2011
- Current Municipal Solid Waste Generation:- 20114 TPD
 - a. Total existing operational treatment capacity - 15702 TPD
 - b. Current GAP - 4412 TPD
 - c. Plants under construction - 11956 TPD (Timeline Dec. 2025)
 - d. Proposed Treatment Facilities - 1362 TPD (Timeline Dec. 2025)
 - e. Segregation at source - 88%

Solid Waste Management (Urban)


Total Solid Waste Generation (TPD)	Processing Facilities Installed (Annexures 5.0- 5.3)						
20,114	MSW Plants	MRFs	Compost Pits	WtE		Processing Capacity (TPD)	Gap (TPD)
	24 (10030 TPD)	732 (3, 885 TPD)	892 (1,578 TPD)	05 (209 TPD)		15,702	4412
	Processing Facilities Under Construction (expected time of completion- Dec 2024) (Annexures 5.4 (A, B)- 5.6)						
	MSW Plants	MRFs	Compost Pits	WtE	Total Capacity (TPD)	Processing Capacity (TPD)	Gap (TPD)
	32 (3,160TPD)	186 (1,125 TPD)	186 (721 TPD)	0	5,006	20,708	0
	Processing Facilities Under Construction (expected time of completion- December 2025)						
	MSW Plants	MRFs	Compost Pits	WtE / Bio - CNG	Total Capacity (TPD)	Processing Capacity (TPD)	Gap (TPD)
	04 (200TPD)	0	0	11 (6,750 TPD)	6,950	27,658	0
	Proposed Processing Facilities (expected time of completion- December 2025) (Annexures 5.7)						
	MSW Plants	MRFs	Compost Pits	WtE	Total Capacity (TPD)	Processing Capacity (TPD)	Gap (TPD)
15 (980 TPD)	0	98 (382 TPD)	0	1,362	29,020	0	

Sh. Shashi Ag

(B) Solid Waste Management (Rural):

- Rural Population- 15.53 Crore in Year 2011
- Current Municipal Solid Waste Generation:- **11959 TPD**
 - a. Total existing treatment capacity - 7605 TPD
 - b. Compost pit constructed:- 101760
 - c. Community bio gas plant operational :- 72 (in 51 District)
 - d. Current GAP:- 4354 TPD
 - e. Proposed Treatment Facilities :- 4354 TPD (Timeline March 2025)

Solid Waste Management (Rural)



(C) Details of legacy waste in the State:-

- In the State of Uttar Pradesh Total Reported Legacy Waste is approximately **134.57 Lakh Tons** at **86 Sites**. Further current gap of Solid waste generation and operational processing facilities is 5,233 TPD. Considering this gap, Solid Waste accumulated in March 2023 to May, 2024 as legacy 2Lakh Ton. (Annexure-6)
- State has remediated **100.15 Lakh Ton** Legacy Waste till now and has proposed to remediate all remaining Legacy Waste (**36.42 Lakh Ton**) by **December 2024**.

Shashi Ar

IV. Construction & Demolition Waste :

- a. Current C&D Waste Generation - 2011 TPD
- b. Total processing capacity - 1605 TPD
- c. Current GAP - 406 TPD
- d. Plants under construction - 250 TPD (Timeline Dec 2024)
- e. Proposed Treatment Facilities - 520 TPD (Timeline Mar. 2025)

1- District wise detail of Operational C& D Waste Processing Facilities:-

S.No	Operational	Capacity
1.	Agra	05 TPD
2.	Varanasi	200 TPD
3.	Prayagraj	100 TPD
4.	Ghaziabad	400 TPD
5.	Noida	400 TPD
6.	Lucknow	100 TPD
7.	Kanpur	300 TPD
8.	Mathura	50 TPD (Operational,Under Trial Run)
9.	Gorakhpur	50 TPD (Operational,Under Trial Run)
Total		1605 TPD

2- Under Construction C& D Waste Processing Facilities:-

S.No.	Under Construction	Capacity
1.	Agra	150 TPD
2.	Moradabad	100 TPD
Total		250 TPD

3- Proposed C & D Waste Processing Facilities:-

S.No.	Proposed	Capacity	Timeline
1.	Aligarh	100 TPD	31.03.2025
2.	Meerut	100 TPD	31.03.2025
3.	Firozabad	50 TPD	31.03.2025
4.	Jhansi	50 TPD	31.03.2025
5.	Ayodhya	20 TPD	31.03.2025
6.	Lucknow	200 TPD	31.03.2025
Total		520 TPD	

V. Bio-medical Waste Management:

- Total Bio-medical generation: 89210.65 Kg/day
- No. of Hospitals and Health Care Facilities: 37,927
- Status of Treatment Facility/ CBMWTF: 23

VI. Hazardous Waste Management

- Total Hazardous Waste generation: **491341.37 MT/ Year**
- No. of Industries generating Hazardous waste: **2879**
- Treatment Capacity of all TSDFs: **550029 MT/Year**
- Avg. Quantity of Hazardous waste reaching the TSDFs and Treated: **140201.7 MT/Year**

VII. Plastic Waste Management:

- Total Plastic Waste generation: 1206 TPD
- Uttar Pradesh has potential for disposal of Plastic Waste of 2382 TPD

S.No.	Mode of Disposal	Disposal Capacity
1.	Recycling Facilities (128 Number)	1990 TPD
2.	Co-processing Facilities-01 (M/s Ultratech Cement, Sonbhadra)	150 TPD
3.	Waste to Oil -03	33 TPD
4.	Waste to Energy -05	209
Total recycling & disposal infrastructure in UP- 2382 TPD		

VIII. Latest water quality of polluted river, its tributaries, drains with flow details and ground water quality in the catchment of polluted river:

- Latest water quality status of polluted river stretches is available at link <https://uppcb.up.gov.in/en/page/-pradesh-water-quality-data-of-the-polluted-river-stretches>.

IX. Demarcation of Floodplain and removal of illegal encroachments:

- **14446 pillars** have been placed against 15293 pillars for demarcation of flood plain zone of River Ganga from Kannauj to Unnao.
- Flood Plain Zones for Rivers Hindon, Yamuna, Varuna, Gomti, Kali east, Ramganga, Betwa, Ghaghra, Rapti, Sai, Saryu has been decided.

X. Maintaining minimum E-flow of river:

- E-flow for Kannauj-Unnao maintained as per directions of CWC.
- E-flow in Rivers Ghaghra, Rapti, Ramganga, Saryu, and Betwa has been decided.
- E-flow for river Yamuna and Ganga (Unnao-UP Border) yet to be decided.
- Rivers Sai, Gomti, Varuna, Hindon, Kali east are non-perennial rivers, e-flow cannot be maintained

XI. Plantation activities along the rivers:

- Total **1,63,80,540** (One Crore Sixty Three Lakh Eighty Thousand five hundred and forty saplings have been planted along 14 polluted river stretches in the year 2021-22.
- Total **2,32,88,553** (Two Crore Thirty Two Lakh Eighty Eight Thousand Five Hundred and Fifty Three) saplings have been planted along 14 polluted river stretches in the year 2022-23.
- Total **44,64,851** (Forty Four Lakh Sixty Four Thousand Eight Hundred and Fifty One) saplings have been planted along 14 polluted river stretches in the year 2023-24.
- Total **3,72,66,000** (Three Crore Seventy Two Lakh Sixty Six Thousand) saplings have been planted along 14 polluted river stretches in the year 2024-2025.

XII. Development of Bio diversity Park:

- Biodiversity Project for 04 districts (Bulandshahar, Hapur, Badaun and Mirzapur) Yr. 2022-23 to Yr. 2025-26 costing Rs. 2497.00 Lakhs approved by National Mission for Clean Ganga, Government of India.
- Bio diversity Project for 02 districts (Bijnor and Ayodhya) Yr. 2023-24 to Yr. 2025-26 costing Rs. 1178.36 Lakhs approved by National Mission for Clean Ganga, Government of India.
- Work is under progress of Bio-diversity Parks.

XIII. Model River being adopted by the State & Action Proposed for achieving the bathing quality standards: -

It is required to identify a small river in the state to be taken up for its rejuvenation and conservation as a Model River as per the directions of Hon'ble NGT in OA 673 of 2018: MGNREGA/Gramin Vikas Vibhag, the progress in this regard is as below;

- 1- Varuna: MoU signed b/w Govt. of UP and Denmark
- 2- Ramganga: River Basin Management Plan Ready alongwith Points of Measurement for First Cycle
- 3- Harnandi (Hindon): Already focused by NMCG.

XIV. Reutilization of Treated Sewage from STP:

- a. 8 MLD treated water from Trans - Yamuna –I and II STPs at Mathura is supplied to IOCL, Mathura.
- b. Treated sewage and sludge from the STP is auctioned to farmers, used in land filling and as manure, disposed in Nagar Palika land, for construction activity and in Horticulture (Miyawaki)



c. Future Plan: -

S.No.	Re-utilization to treated sewage	Timeline
1.	Treated water from Bingawan STP (210 MLD) to Panki Thermal Power Plant (approx. 40 MLD)	October, 2024
2.	20 MLD treated water from Trans - Yamuna –I and II STPs at Mathura is to be supplied to IOCL, Mathura	December, 2024
3.	Treated water from Shahjahanpur STP (45 MLD) to Rosa TPS (approx. 40 MLD)	June, 2025
4.	Treated water from Aligarh STP (45 MLD) to Harduaganj TPS (approx. 30 MLD)	July, 2025
5.	Treated water from Naini, Prayagraj STP (80 MLD) to Bara TPS (approx. 55 M LD)	December, 2025
6.	Treated water from Bulandshahar STP (40 MLD) to Rosa TPS (approx. 20 MLD)	July, 2025

XV. Progress regarding newly identified Polluted River Stretches in the State:

Other than 12 Critically Polluted River Stretches, CPCB have identified 06 more Critically Polluted River Stretches in Uttar Pradesh. Out of these 06 newly identified critically polluted River stretches 04 River stretches namely- River Son (Chaupan), Rihand (Renukoot), Ban Ganga (Shukratal), Pilakhar (Rampur) are under priority V and 02 Polluted River stretches Kali (west) (Muzaffarnagar), Bahela (Tanda) River stretches are under priority I.

The draft action plans for Kali (west) (Muzaffarnagar), Ban Ganga (Shukratal), Pilakhar, Son (Chaupan), Rihand (Renukoot) and Bahela (Tanda) have been prepared by State Pollution Control Board and approved by concerned District Environment Committee. The same have been submitted to Central Pollution Control Board for approval.

Shruti Ag

Annexure-1**Details of Total 148 existing STPs in Uttar Pradesh**

Sr. No.	Name of Town/District	Name of STP	Year of Commissioning	Design Technology	Capacity of STP (MLD)	Primary Agency Maintaining the STP
1	Agra	Bichhpuri	2012	UASB	40	UPJN (Urban)
2	Agra	Bichhpuri - 2	2013	SBR	36	ADA
3	Agra	Dandupura	2013	UASB	78	UPJN (Urban)
4	Agra	Dandupura - 2	2013	UASB	24	UPJN (Urban)
5	Agra	Devri Road	2011	UASB	12	UPJN (Urban)
6	Agra	Jaganpur	2010	UASB	14	UPJN (Urban)
7	Agra	Kalandi Bihar	2013	UASB	4.5	ADA
8	Agra	Naglaburhi	2000	WSP	2.25	UPJN (Urban)
9	Agra	Pilkhar	2000	WSP	10	UPJN (Urban)
10	Aligarh	Aligarh	2023	SBR	45	UPJN (Urban)
11	Anupshahar	Aahar Road	2001	WSP	0.81	UPJN (Urban)
12	Anupshahar	Shivanand Asharam	2001	WSP	1.76	UPJN (Urban)
13	Anupshahar	Anupshahar (NGRBA) Zone A	2018	UASB	1.5	UPJN (Rural)
14	Anupshahar	Anupshahar Zone B	2018	MBBR	1	UPJN (Rural)
15	Ayodhya	Ramghat Ayodhya	2014	UASB	12	UPJN (Urban)
16	Ayodhya	Ramghat Ayodhya -2	2023	SBR	6	UPJN (Urban)
17	Baghpat	Baghpat	2022	SBR	14	UPJN (Rural)
18	Barcilly	Barcilly	2023	ASP	35	UPJN (Urban)
19	Bijnour	Bijnour	2018	UASB	24	UPJN (Urban)
20	Bulandshahar	Bulandshahar	2022	SBR	40	UPJN (Urban)
21	Chitrakoot	Near Viklang Kendra	2016	Oxidation Pond	3.42	NPP
22	Etah	Manpur	2021	SBR	24	UPJN (Urban)
23	Etawah	Karanpur	2000	WSP	10.45	UPJN (Rural)
24	Etawah	Umren	2013	SBR	13.45	UPJN (Rural)
25	Etawah	Etawah	2022	SBR	21	UPJN (Rural)
26	Fatehgarh	Fatehgarh	1993	Oxidation Pond	2.7	UPJN (Urban)
27	Firozabad	Firozabad	2012	UASB	3	NPP
28	Firozabad	Mohammadpur	2021	ASP+BNR	67	UPJN (Urban)
29	Garhmukteshwar	Garhmukteshwar-I	2018	UASB	6	UPJN (Rural)
30	Garhmukteshwar	Garhmukteshwar-II	2018	UASB	3	UPJN (Rural)
31	Ghaziabad	Bapudham	2018	UASB	56	GDA
32	Ghaziabad	Dudaheda	2013	SBR	56	UPJN (Urban)
33	Ghaziabad	Dudaheda - 3	1998	UASB	70	UPJN (Urban)
34	Ghaziabad	Govindpuram	2012	UASB	56	GDA
35	Ghaziabad	Indirapuram	2013	SBR	74	UPJN (Urban)

Sr. No.	Name of Town/District	Name of STP	Year of Commissioning	Design Technology	Capacity of STP (MLD)	Primary Agency Maintaining the STP
36	Ghaziabad	Indirapuram - 2	1998	UASB	56	UPJN (Urban)
37	Ghaziabad	Indirapuram 3	2012	UASB	56	GDA
38	Ghaziabad	Morti Rajendra Nagar Extension	2011	SBR	56	GDA
39	Gorakhpur	Mahadev Jharkhandi	2010	SBR	15	UPJN (Urban)
40	Gorakhpur	Ramgarhtal	2015	SBR	30	UPJN (Urban)
41	Gorakhpur	Gorakhpur	2023	SBR	5	UPJN (Urban)
42	Greater Noida	Badalpur	2013	SBR	2	Greater Noida
43	Greater Noida	Ecotech 2nd	2018	SBR	15	Greater Noida
44	Greater Noida	Ecotech 3rd	2018	SBR	20	Greater Noida
45	Greater Noida	Kasna	2013	SBR	137	Greater Noida
46	Hapur	Hapur	2022	SBR	30	UPJN (Urban)
47	Jaunpur	Jaunpur	2023	SBR	30	UPJN (Rural)
48	Jhansi	Laxmi Tal	2021	SBR	26	UPJN (Urban)
49	Kannauj	Kannauj (State/ NGRBA)	2015	SBR	13	UPJN (Urban)
50	Kanpur	Bingaon	2015	UASB	210	UPJN (Rural)
51	Kanpur	Jajmau – 2	1999	ASP	130	UPJN (Rural)
52	Kanpur	Kanpur (JNNURM)	2016	UASB	43	UPJN (Rural)
53	Kanpur	Sajari	2016	ASP	42	UPJN (Rural)
54	Kanpur	Baniyapur	2018	SBR	15	UPJN (Urban)
55	Kanpur	Kanpur Pankha	2023	SBR	30	UPJN (Rural)
56	Kasganj	Kasganj	2022	SBR	15	UPJN (Rural)
57	Loni	Loni	2013	MBBR	30	UPJN (Urban)
58	Loni	Tronica City	2020	MBBR	5	UPSIDA
59	Lucknow	Awas Vikas STP	2017	SBR	37.5	Awas Vikas
60	Lucknow	Bharwara	2016	UASB	345	UPJN (Urban)
61	Lucknow	CG City	2020	SBR	19	LDA
62	Lucknow	Hathi Park	2021	MBBR	1.5	Nagar Nigam (Smart City)
63	Lucknow	Daulatganj	2003	FAB	42	UPJN (Urban)
64	Lucknow	Daulatganj - 2	2009	FAB	14	UPJN (Urban)
65	Lucknow	Jalkal	2010	SBR	6.5	Jalkal
66	Mainpuri	Powerhouse Road	2014	UASB	23	UPJN (Urban)
67	Mathura	Mosani	2000	WSP	6.8	UPJN (Rural)
68	Mathura	Trans Yamuna	2016	UASB	16	UPJN (Rural)
69	Mathura	Trans Yamuna (Gowardhan)	2010	WSP	2.76	NPP
70	Mathura	Trans Yamuna - 2	2000	WSP	14.5	UPJN (Rural)
71	Mathura	Masani	2021	SBR	30	UPJN (Rural)
72	Meerut	Ganga Nagar	2011	SBR	10	MDA
73	Meerut	Lohia Nagar	2010	ASP	10	MDA
74	Meerut	Major Dhyan Chand	2012	ASP	7	MDA

Sr. No.	Name of Town/District	Name of STP	Year of Commissioning	Design Technology	Capacity of STP (MLD)	Primary Agency Maintaining the STP
75	Meerut	Modipuram Tiraha	2016	ASP	5	MDA
76	Meerut	Pallavpuram	2012	ASP	7	MDA
77	Meerut	Pallavpuram - 2	2008	ASP	11	MDA
78	Meerut	Pandav Nagar	2008	ASP	3	MDA
79	Meerut	Rakshapuram	2011	ASP	6	MDA
80	Meerut	Saardapuri Phase 2	2011	SBR	6	MDA
81	Meerut	Sainik Vihar	2017	UASB	6	MDA
82	Meerut	Sharda Puri Phase-1	2011	ASP	6	MDA
83	Meerut	Shatabdi Nagar	2010	ASP	15	MDA
84	Meerut	Ved Vyaspur	2010	ASP	15	MDA
85	Meerut	Village Kamalpur	2016	ASP	72	UPJN (Urban)
86	Mirzapur	Pucca pokhra	1993	UASB	14	UPJN (Rural)
87	Mirzapur	Vindhyachal	2022	WSP	7	UPJN (Urban)
88	Modinagar	Modinagar	2022	SBR	20	UPJN (Urban)
89	Moradabad	Moradabad (NGRBA)	2018	UASB	58	UPJN (Rural)
90	Moradabad	MDA, New Moradabad	2017	SBR	20	MDA
91	Muzaffar nagar	Kidwai nagar	2001	WSP	32.5	UPJN (Urban)
92	Narora	Narora (NGRBA)	2019	UASB	4	UPJN (Rural)
93	Narora	Narora Atomic Power Plant	2010	ASP	2.25	Narora Atomic Power Plant
94	Noida	Sector-123	2009	SBR	35	Noida
95	Noida	Sector-168	2009	SBR	50	Noida
96	Noida	Sector-50	2009	SBR	25	Noida
97	Noida	Sector-50-2	2013	SBR	34	Noida
98	Noida	Sector-54-2	2009	SBR	33	Noida
99	Noida	Sector-54-3	2013	SBR	54	Noida
100	Noida	STP 123	2022	SBR	80	Noida
101	Noida	STP 168	2022	SBR	100	Noida
102	Pilkhua	Pilkhua	2011	ASP	3	UPJN (Urban)
103	Pratapgarh	Belha Pratapgarh	2023	FAB	8.95	UPJN (Urban)
104	Prayagraj	Kodra	2013	HRBF	25	UPJN (Rural)
105	Prayagraj	Naini	1999	ASP	60	UPJN (Rural)
106	Prayagraj	Naini - 2	2013	ASP	20	UPJN (Rural)
107	Prayagraj	Numayadih	2013	HRBF	50	UPJN (Rural)
108	Prayagraj	Ponghat	2013	HRBF	10	UPJN (Rural)
109	Prayagraj	Rajapur	2013	UASB	60	UPJN (Rural)
110	Prayagraj	Salori - 2	2016	SBR	14	UPJN (Urban)
111	Prayagraj	Salori - 3	2007	FAB	29	UPJN (Rural)
112	Prayagraj	Naini	2023	FCR	42	UPJN (Rural)
113	Prayagraj	Jhunsi	2023	FCR	16	UPJN (Rural)

Sr. No.	Name of Town/District	Name of STP	Year of Commissioning	Design Technology	Capacity of STP (MLD)	Primary Agency Maintaining the STP
114	Prayagraj	Phaphamau	2023	FCR	14	UPJN (Rural)
115	Raebareilly	Ahmadpur	2022	SBR	18	UPJN (Urban)
116	Rampur	Benajecpur	2015	UASB	14	UPJN (Urban)
117	Rampur	Paharigaon	2015	UASB	15	UPJN (Urban)
118	Rampur	Rampur	2017	SBR	5	UPJN (Urban)
119	Saharanpur	Mlahipur	1998	UASB	38	UPJN (Urban)
120	Saifai	Saifai	2006	Oxidation Pond	1.5	UPJN (Urban)
121	** Shahjahanpur	Shahjahanpur	2023	SBR	40	UPJN (Urban)
122	Varanasi	Bhagwanpur	1994	ASP	8	UPJN (Rural)
123	Varanasi	Dinapur	1994	ASP	80	UPJN (Urban)
124	Varanasi	DLW	1989	ASP	12	BLW
125	Varanasi	Goitha	2018	UASB	120	UPJN (Urban)
126	Varanasi	Varanasi GAP-II (JICA)	2018	ASP	140	UPJN (Urban)
127	Varanasi	Ramna	2021	SBR	50	UPJN (Rural)
128	Varanasi	Ramnagar	2021	A2O	10	UPJN (Rural)
129	Vrindavan	Manth Road	2015	UASB	8	UPJN (Urban)
130	Vrindavan	Near Pagal Baba Mandir	1998	WSP	4	UPJN (Rural)
131	Sultanpur	10 MLD Hathia Nala, Lolepur	2016	Oxidation Pond	10	UPJN (Rural)
132	Sultanpur	5 MLD Sultanpur	2023	SBR	5	UPJN (Rural)
133	Sultanpur	2 MLD Sultanpur	2023	SBR	2	UPJN (Rural)
134	Muzaffarnagar	22 MLD Sahawali, Muzaffarnagar	2023	SBR	22	UPJN (Rural)
135	Unnao	15 MLD Unnao	2023	SBR	15	UPJN (Rural)
136	Muzaffarnagar	10 MLD Budhana	2023	SBR	10	UPJN (Rural)
137	**Gorakhpur	10 MLD Gorakhpur	2024	-	10	UPJN (Urban)
138	Muzaffarnagar	32.5 MLD Muzaffarnagar	2024	-	32.5	UPJN (Rural)
139	**Shamli, Muzaffarnagar	15 MLD Kairana, Shamli	2024	-	15	UPJN (Rural)
140	**Mirzapur	8.5 MLD Pakka Pokhra	2024	-	8.5	UPJN (Rural)
141	**Mirzapur	8.5 MLD Bisunderpur	2024	-	8.5	UPJN (Rural)
142	**Ghazipur	21 MLD Mau Road	2024	-	21	UPJN (Rural)
143	**Jhansi	26 MLD Jhansi	2024	-	26	Nagar Nigam, Jhansi
144	Ghaziabad	21.5 MLD Siddharthvihar, Ghaziabad	2024	SBR	21.5	Awas Vikas
145	Bareilly	42 MLD	2024	SBR	42	UPJN (Rural)
146	Bareilly	20 MLD	2024	SBR	20	UPJN (Rural)
147	Bareilly	01 MLD	2024	SBR	1	UPJN (Rural)
148	Bithoor	Bithoor	2020	Wetland	1.3	UPJN (Rural)
Total Capacity (in MLD)					4371.9	

**Under Trial Run

Compliance Status of 51 STPs of UPJN (Rural)

(As per MOEFCC notification dated 13.10.2017)

Sr. No.	Name of Town/ District	Name of STP	Year of Commissioning	Design Technology	Installed Capacity of STP (MLD)	Utilized Capacity of STP (MLD)	Compliance Status as per MOEFCC notification dated 13.10.2017
1	Anupshahar	Anupshahar (NGRBA) Zone A	2018	WSP	1.5	1.5	Not-Achieving
2	Anupshahar	Anupshahar Zone B	2018	MBBR	1	1	Not-Achieving
3	Baghpat	Baghpat	2022	SBR	14	7	Achieving
4	Etawah	Karanpur	2000	WSP	10.45	7.5	Achieving
5	Etawah	Umren	2013	SBR	13.45	8	Achieving
6	Etawah	Etawah	2022	SBR	21	21	Achieving
7	Garhmukteshwar	Garhmukteshwar-I	2018	UASB	6	4.5	Achieving
8	Garhmukteshwar	Garhmukteshwar-II	2018	UASB	3	2.5	Achieving
9	Jaunpur	Pachhetiya, Jaunpur	2023	SBR	30	26.5	Achieving
10	Kanpur	Bingaon	2015	UASB	210	110	Not-Achieving
11	Kanpur	Jajmau - 2	1999	ASP	130	90	Not-Achieving
12	Kanpur	Kanpur (JNNURM)	2016	UASB	43	24	Not-Achieving
13	Kanpur	Sajari	2016	ASP	42	27	Achieving
14	Kanpur	Kanpur Pankha	2023	SBR	30	28	Achieving
15	Kasganj	Kasganj	2022	SBR	15	12	Achieving
16	Mathura	Mosani	2000	WSP	6.8	6.8	Achieving
17	Mathura	Trans Yamuna	2016	UASB	16	16	Achieving
18	Mathura	Trans Yamuna - 2	2000	WSP	14.5	14.5	Achieving
19	Mathura	Masani	2021	SBR	30	30	Achieving
20	Mirzapur	Pucca pokhra	1993	UASB	14	14	Achieving
21	Moradabad	Moradabad (NGRBA)	2018	UASB	58	32	Achieving
22	Narora	Narora (NGRBA)	2019	UASB	4	4	Achieving
23	Prayagraj	Kodra	2013	HRBF	25	31	Achieving
24	Prayagraj	Naini	1999	ASP	60	98	Achieving
25	Prayagraj	Naini - 2	2013	ASP	20		Achieving
26	Prayagraj	Numayadih	2013	HRBF	50	59	Achieving
27	Prayagraj	Ponghat	2013	HRBF	10	14	Achieving
28	Prayagraj	Rajapur	2013	UASB	60	78	Achieving
29	Prayagraj	Salori - 3	2007	FAB	29	37	Achieving
30	Prayagraj	Naini	2023	FCR	42	45	Achieving
31	Prayagraj	Jhansi	2023	FCR	16	-	Not Operational

Sr. No.	Name of Town/ District	Name of STP	Year of Commissioning	Design Technology	Installed Capacity of STP (MLD)	Utilized Capacity of STP (MLD)	Compliance Status as per MOEFCC notification dated 13.10.2017
							Jhansi STP will remain closed throughout the flood season due to Non-operational of shastri-bridge SPS & Jhansi MPS.
32	Prayagraj	Phaphamau	2023	FCR	14	14	Achieving
33	Varanasi	Bhagwanpur	1994	ASP	8	8	Achieving
34	Varanasi	Ramna	2021	SBR	50	-	Not Operational Plant shutdown due to flood at MPS
35	Varanasi	Ramnagar	2021	A2O	10	-	Not Operational Plant shutdown due to flood at MPS
36	Vrindavan	Near Pagal Baba Mandir	1998	WSP	4	4	Achieving
37	Budhana	10 MLD Budhana	2023	SBR	10	7.7	Achieving
38	Sultanpur	10 MLD	2023	SBR	10	10	Achieving
39	Sultanpur	5 MLD	2024	SBR	5	2	Achieving
40	Sultanpur	2 MLD	2024	SBR	2	0.5	Achieving
41	Muzaffarnagar	22 MLD Sahawali	2023	SBR	22	19	Under trial run
42	Unnao	15 MLD Unnao	2024	SBR	15	4.5	Under trial run
43	Bareilly	HarooNagla	2024	SBR	42	28	Achieving
44	Bareilly	Barinagla	2024	SBR	20	14	Achieving
45	Bareilly	Girdaripur	2024	SBR	1	0.7	Achieving
46	Mirzapur	PakkaPokhara	2024	SBR	8.5	6	Achieving
47	Mirzapur	Bisunderpur	2024	SBR	8.5	5.5	Achieving
48	Ghazipur	Ghazipur	2024	SBR	21	2.5	Achieving
49	Shamli	Kairana	2024	SBR	15	8.5	Under trial run
50	Muzaffarnagar	32.5 MLD Muzaffarnagar	2024	SBR	32.5	-	Under trial run
51	Bithoor	Bithoor	2020	Wetland	1.3	1.3	Not-Achieving
Total Capacity (in MLD)					1325.5	986	

Compliance Status of 53 STPs of UPJN (Urban)

(As per MOEFCC notification dated 13.10.2017)

Sr. No.	Name of Town/District	Name of STP	Year of Commissioning	Design Technology	Capacity of STP (MLD)	Utilized Capacity of STP (MLD)	Compliance Status as per MOEFCC notification dated 13.10.2017
1	Agra	Bichhpuri	2012	UASB	40	33.54	Achieving
2	Agra	Dandupura	2013	UASB	78	77.71	Achieving
3	Agra	Dandupura - 2	2013	UASB	24	20.59	Achieving
4	Agra	Devri Road	2011	UASB	12	11.65	Achieving
5	Agra	Jaganpur	2010	UASB	14	14	Achieving
6	Agra	Naglaburhi	2000	WSP	2.25	2.25	Achieving
7	Agra	Pilkhar	2000	WSP	10	10	Achieving
8	Aligarh	Aligarh	2023	SBR	45	17.3	Achieving
9	Anupshahar	Aahar Road	2001	WSP	0.81	0.8	Achieving
10	Anupshahar	Shivanand Asharam	2001	WSP	1.76	1.75	Achieving
11	Ayodhya	Ramghat Ayodhya	2014	UASB	12	12	Achieving
12	Ayodhya	Ramghat Ayodhya -2	2023	SBR	6	3	Achieving
13	Bareilly	Bareilly	2023	ASP	35	23	Achieving
14	Bijnour	Bijnour	2018	UASB	24	24.15	Achieving
15	Bulandshahar	Bulandshahar	2022	SBR	40	20	Achieving
16	Etah	Manpur	2021	SBR	24	18.22	Achieving
17	Fatehgarh	Fatehgarh	1993	Oxidation Pond	2.7	2.7	Not Operational Ganga Pollution Control Unit, U.P. Jal Nigam (Gramin), Kanpur Vide letter no. 295/W-21/21 dated 07-05-2024, due to construction of new STP 17.7 MLD Fatehgarh & 4.50 Cantt, connection of Hathikhana Pumping Station 2.7 MLD has been closed for next 2 months.
18	Firozabad	Mohammadpur	2021	ASP+BNR	67	35	Achieving
19	Ghaziabad	Dudaheda	2013	SBR	56	56	Achieving
20	Ghaziabad	Dudaheda - 3	1998	UASB	70	70	Not Achieving
21	Ghaziabad	Indrapuram	2013	SBR	74	74	Achieving
22	Ghaziabad	Indrapuram - 2	1998	UASB	56	56	Achieving
23	Gorakhpur	Mahadev Jharkhandi	2010	SBR	15	15.21	Achieving
24	Gorakhpur	Ramgarhtal	2015	SBR	30	24.89	Achieving
25	Gorakhpur	Gorakhpur	2023	SBR	5	4.9	Achieving
26	Hapur	Hapur	2022	SBR	30	15	Achieving
27	Jhansi	Laxmi Tal	2021	SBR	26	26	Not-Achieving
28	Kannauj	Kannauj (State/ NGRBA)	2015	SBR	13	0	Not-Operational Financial crisis
29	Kanpur	Baniyapur	2018	SBR	15	0	Not-Operational STP will be operational after the rehabilitation work of Baniyapur trunk sewer line in reference to letter no. 213/w-11/08

Sr. No.	Name of Town/ District	Name of STP	Year of Commissioning	Design Technology	Capacity of STP (MLD)	Utilized Capacity of STP (MLD)	Compliance Status as per MOEFCC notification dated 13.10.2017
							dated 06.04.2024
30	Loni	Loni	2013	MBBR	30	15	Achieving
31	Lucknow	Bharwara	2016	UASB	345	345	Not Achieving
32	Lucknow	Daulatganj	2003	FAB	42	42	Achieving
33	Lucknow	Daulatganj - 2	2009	FAB	14	14	Achieving
34	Mainpuri	Powerhouse Road	2014	UASB	23	17	Achieving
35	Mecrut	Village Kamalpur	2016	ASP	72	72	Achieving
36	Mirzapur	Vindhyachal	2022	WSP	7	4.23	Achieving
37	Modinagar	Modinagar	2022	SBR	20	13.12	Achieving
38	Muzaffar nagar	Kidwai nagar	2001	WSP	32.5	32.9	Achieving
39	Pilkhua	Pilkhua	2011	ASP	3	3	Achieving
40	Pratapgarh	Belha Pratapgarh	2023	FAB	8.95	5.5	Achieving
41	Prayagraj	Salori - 2	2016	SBR	14	14	Achieving
42	Raebareilly	Godwa Gadiyani Ahmadpur	2022	SBR	18	2.5	Achieving
43	Rampur	Benajeerpur	2015	UASB	14	14	Achieving
44	Rampur	Paharigaon	2015	UASB	15	15	Achieving
45	Rampur	Rampur	2017	SBR	5	5	Achieving
46	Saharanpur	Mlahipur	1998	UASB	38	38	Achieving
47	Saifai	Saifai (Etawah)	2006	Oxidation Pond	1.5	1.5	Achieving
48	Shahjahanpur	Shahjahanpur	2023	SBR	40	0	Under Trial & run
49	Varanasi	Dinapur	1994	ASP	80	84.6	Achieving
50	Varanasi	Gotha	2018	UASB	120	64.3	Achieving
51	Varanasi	Varanasi GAP-II (JICA)	2018	ASP	140	76.92	Not Operational Flow stopped due to flood.
52	Vrindavan	Manth Road	2015	UASB	8	8	Achieving
53	Gorakhpur	Gorakhpur Zone-c	2023	-	10	-	STP has been commissioned & is Under Trial
Total Capacity (in MLD)					1929.47	1475.17	

Compliance Status of 44 STPs of UDD & Other
(As per MOEFCC notification dated 13.10.2017)

Sr. No.	Name of Town/ District	Name of STP	Year of Commissioning	Design Technology	Installed Capacity of STP (MLD)	Utilized Capacity of STP (MLD)	Primary Agency Maintaining the STP	Compliance Status as per MOEFCC notification dated 13.10.2017
1	Agra	Bichhpuri - 2	2013	SBR	36	36	ADA	Achieving
2	Agra	Kalandi Bihar	2013	UASB	4.5	4.5	ADA	Achieving
3	Chitrakoot	Near Viklang Kendra	2016	Oxidation Pond	3.42	3.42	NPP	'Not Achieving
4	Firozabad	Firozabad	2012	UASB	3	3	NPP	Achieving
5	Ghaziabad	Bapudham	2018	UASB	56	2	GDA	Achieving
6	Ghaziabad	Govindpuram	2012	SBR	56	14	GDA	Achieving
7	Ghaziabad	Indirapuram 3	2012	UASB	56	56	GDA	Achieving
8	Ghaziabad	Morti Rajendra Nagar Extension	2011	SBR	56	25	GDA	Achieving
9	Greater Noida	Badalpur	2013	SBR	2	1.5	Greater Noida	Achieving
10	Greater Noida	Ecotech 2nd	2018	SBR	15	8	Greater Noida	Achieving
11	Greater Noida	Ecotech 3rd	2018	SBR	20	10	Greater Noida	Achieving
12	Greater Noida	Kasna	2013	SBR	137	50	Greater Noida	Achieving
13	Loni	Tronica City	2020	MBBR	5	3.5	UPSIDA	Achieving
14	Lucknow	Awas Vikas STP	2017	SBR	37.5	37.5	Awas Vikas	Achieving
15	Lucknow	CG City	2020	SBR	19	-	LDA	Not Operational Sewage Network issues
16	Lucknow	Hathi Park	2021	MBBR	1.5	-	Nagar Nigam (Smart City)	Not Achieving
17	Lucknow	Jalkal	2010	SBR	6.5	6.5	Jalkal	Achieving
18	Mathura	Trans Yamuna (Gowardhan)	2010	WSP	2.76	2.76	NPP	Not Achieving
19	Meerut	Ganga Nagar	2011	SBR	10	3.8	MDA	Achieving
20	Meerut	Lohia Nagar	2010	ASP	10	2	MDA	Achieving
21	Meerut	Major Dhyan Chand	2012	ASP	7	4	MDA	Achieving
22	Meerut	Modipuram Tiraha	2016	ASP	5	4.9	MDA	Achieving
23	Meerut	Pallavpuram	2012	ASP	7	6.5	MDA	Achieving
24	Meerut	Pallavpuram - 2	2008	ASP	11	7	MDA	Achieving
25	Meerut	Pandav Nagar	2008	ASP	3	2.7	MDA	Not Achieving
26	Meerut	Rakshapuram	2011	ASP	6	4.4	MDA	Achieving
27	Meerut	Saardapuri Phase -1	2011	SBR	6	5.5	MDA	Not Achieving
28	Meerut	Sainik Vihar	2017	UASB	6	5.95	MDA	Achieving
29	Meerut	Sharda Puri Phase-2	2011	ASP	6	5.6	MDA	Achieving
30	Meerut	Shatabdi Nagar	2010	ASP	15	4.8	MDA	Achieving
31	Meerut	Ved Vyaspur	2010	ASP	15	4.5	MDA	Achieving
32	Moradabad	MDA, New Moradabad	2017	SBR	20	0	MDA	Not operational Due to lack of sewage generation from the New MDA Colony near STP.

Sr. No.	Name of Town/ District	Name of STP	Year of Commissioning	Design Technology	Installed Capacity of STP (MLD)	Utilized Capacity of STP (MLD)	Primary Agency Maintaining the STP	Compliance Status as per MOEFCC notification dated 13.10.2017
33	Narora	Narora Atomic Power Plant	2010	ASP	2.25	2.25	Narora Atomic Power Plant	Achieving
34	Noida	Sector-123	2009	SBR	35	17	Noida	Achieving
35	Noida	Sector-168	2009	SBR	50	17	Noida	Achieving
36	Noida	Sector-50	2009	SBR	25	14	Noida	Achieving
37	Noida	Sector-50-2	2013	SBR	34	31	Noida	Achieving
38	Noida	Sector-54-2	2009	SBR	33	13	Noida	Achieving
39	Noida	Sector-54-3	2013	SBR	54	43	Noida	Achieving
40	Noida	STP 123	2022	SBR	80	64	Noida	Achieving
41	Noida	STP 168	2022	SBR	100	61	Noida	Achieving
42	Varanasi	DLW	1989	ASP	12	12	BLW	Achieving
43	Ghaziabad	21.5 MLD Siddharthvihar, Ghaziabad	2024	SBR	21.5	3	Awas Vikas	Achieving
44	Jhansi	26 MLD	2024	SBR	26	22	Nagar Nigam	Not Achieving
Total Capacity (in MLD)					1116.93	624.58		

Annexure-2**Details of under construction STPs in the State**

Sl.	Name Of Town/District	No. of STP	Capacity (MLD)	Constructing Agency	Present Progress	Completion Timeline
1	Shuklaganj (HAM mode)	1	5	UPJN (Rural)	81.00%	Jan-25 Poor work management by KRMPL and financial issues.
2	Moradabad (HAM mode)	1	25	UPJN (Rural)	73.50%	Jan-25
3	Lucknow Daulatganj&Barikala, (DBOT mode)	2	42.5	UPJN (Rural)	95.67 %	July-24 Daulatganj 39 MLD STP – Land availability for construction of SBR Basin 1, 2 & 3 of 39 MLD STP could be ensured from UPJN (Urban) by the delay of 06 months. Baikala 3.5 MLD STP financial approval is sanctioned in 55 th EC meeting held on 05.07.24
4	Fatehgarh– Farrukhabad (HAM mode)	2	47.7	UPJN (Rural)	93.85%	Sep-24 30MLD and 17.70 MLD STP has ben completed STP is tested with DG set. Power connection is in progress which will be completed within one week.
5	Ayodhya (HAM mode)	1	33	UPJN (Rural)	93.95%	Dec-24 Work of STP is completed. NOC is to be issued from irrigation department for which letter is sent on 20.08.24
6	Agra (HAM mode)	13	177.6	UPJN (Rural)	48.11%	Apr-25
7	Varanasi (DBOT mode)	1	55	UPJN (Rural)	10.00%	Dec-25.
8	Lucknow	1	120	UPJN (Urban)	89%	Jun-24
9	Azamgarh	1	8	UPJN (Urban)	90.00%	Aug-24
10	Balrampur	1	8.5	UPJN (Urban)	95.00%	Aug-24
11	Gorakhpur	1	10	UPJN (Urban)	28.00%	Sep-24
12	Gorakhpur	1	30	UPJN (Urban)	42.00%	Mar-25
13	Gorakhpur	1	38	UPJN (Urban)	37.00%	Mar-25
14	Ghaziabad	1	68	UPJN (Urban)	15.00%	Jun-25
15	Ballia	1	20	UPJN (Urban)	40.00%	Mar-25
16	Prayagraj, Distt. C (DBOT mode)	1	43	UPJN (Rural)	11.00%	Aug-25. Work started on 19.03.2024
17	Mathura-	1	13	UPJN (Rural)	2.00%	Mar-26

Sl.	Name Of Town/District	No. of STP	Capacity (MLD)	Constructing Agency	Present Progress	Completion Timeline
	Vrindavan(DBOT mode)					
18	Lucknow, Phase II Part-2 (DBOT mode)	1	50	UPJN (Rural)	0.00%	Work started on 14.06.24.Survey work is in progress
	Total	32	794.3			

Details of under trial STPs in the State

Sl.	Name Of Town/District	No. of STP	Capacity (MLD)	Constructing Agency	Present Progress	Completion Timeline
1	Muzaffarnagar(HAM mode)	2	54.5 (32.5)	UPJN (Rural)	95.65%	*22 MLD - Work of Sahawali STP is completed and under Trail-run. 32.5 MLD STP has been commissioned & is Under Trial
2	Kairana (DBOT mode)	1	15	UPJN (Rural)	100.00%	Under Trial & run; Applied for Consent
3	Gorakhpur	1	10	UPJN (Urban)	100.00%	STP has been commissioned & is Under Trial
4	Jhansi	1	26	Nagar Nigam Jhansi	100.00%	STP has been commissioned & is Under Trial
5	40 MLD Shahjahanpur	1	40	UPJN (Urban)	100.00%	Under Trial & run
	Total	6	145.5			

Under Construction STPs –
Physical Progress 80% to 100%

Sl.	Name Of Town/District	No. of STP	Capacity (MLD)	Constructing Agency	Present Progress	Completion Timeline
1	Fatehgarh - Farrukhabad	2	47.70	UPJN (Rural)	93.85%	Sep-24 30MLD and 17.70 MLD STP has ben completed STP is tested with DG set. Power connection is in progress which will be completed within one week.
2	Shuklaganj	1	5	UPJN (Rural)	81.00%	Jan-25 Poor work management by KRMPL and financial issues.
3	Lucknow	1	120	UPJN (Urban)	89.00%	Jul-24
4	Azamgarh	1	8	UPJN (Urban)	90.00%	Aug-24
5	Ayodhya (HAM mode)	1	33	UPJN (Rural)	91.23 %	Dec-24
6	Lucknow Daulatganj&Barikala, (DBOT mode)	2	42.5	UPJN (Rural)	95.67 %	July-24 Daulatganj 39 MLD STP – Land availability for construction of SBR Basin 1, 2 & 3 of 39 MLD STP could be ensured from UPJN (Urban) by the delay of 06 months. Barikala 3.5 MLD STP financial approval is sanctioned in 55 th EC meeting held on 05.07.24
7	Balrampur	1	8.5	UPJN (Urban)	80.00%	Aug-24
	Total	9	264.7			

(Physical Progress 50% to 80%)

Sl.	Name Of Town/District	No. of ST P	Capacity (MLD)	Constructing Agency	Present Progress	Completion Timeline
2.	Moradabad (HAM mode)	1	25	UPJN (Rural)	73.50%	Jan-25
	Total	1	25			

Physical Progress below 50%)

Sl.	Name Of Town/District	No. of STP	Capacity (MLD)	Constructing Agency	Present Progress	Completion Timeline
1	Varanasi (DBOT mode)	1	55	UPJN (Rural)	10.00%	Dec-25, Work started on 07.03.24
2	Agra (HAM mode)	13	177.6	UPJN (Rural)	48.11 %	Apr-25
3	Prayagraj ,Distt. C (DBOT mode)	1	43	UPJN (Rural)	11.00%	Aug-25, Work started on 19.03.24
3	Gorakhpur	1	10	UPJN (Urban)	10.00%	Sep-24
4	Gorakhpur	1	30	UPJN (Urban)	30.00%	Mar-25
5	Gorakhpur	1	38	UPJN (Urban)	35.00%	Mar-25
6	Ghaziabad	1	68	UPJN (Urban)	10.00%	Jun-25
7	Ballia	1	20	UPJN (Urban)	30.00%	Mar-25
8	Mathura-Vrindavan(DBOT mode)	1	13	UPJN (Rural)	2.0%	Mar-26
9	Lucknow, Phase II Part-2 (DBOT mode)	1	50	UPJN (Rural)	0.0%	Work started on 14.06.24, Survey work is in progress
	Total	22	504.60			

Annexure-3**Details of STPs under Tendering Stage in State**

Sl.	Location	No. of STPs	Capacity of STP proposed (MLD)	Status of Project	Executing Agency	Timeline
Tender Finalized and LOA issued						
1	Meerut	1	220	LOA issued to (JV) M/s GA Infra Private Ltd, Rajasthan and, M/s SSG Infratech Pvt. Ltd. New Delhi on 27.05.2023. Concessionaire agreement signed is signed on 05.09.23. Financial closure is under process. Financial closure document sent to NMCG on 15.03.24 for review.	UPJN (Rural)	
2	Mathura	1	60	LOA issued to JV M/s Enviro Infra engineer Limited, Dehli and M/s Micro Transmission System , greater Noida. on 27.09.23. financial closer is under process. Concessionaire agreement signed is signed on 12.12.23. Financial closure is under process.	UPJN (Rural)	
3	Kosi Kalan	1	12	LOA issued to M/s R. K. Engineers, Lucknow on 18.06.24	UPJN (Rural)	
4	Hathras	1	24	LOA issued to M/s Neercare India Pvt Ltd JV EMIT JV M/s EMS Ltd on 18.06.24	UPJN (Rural)	
5	Shamli Town	1	40	LOA issued to JV M/s R.K engineers and M/s Anand Construction well Pvt. Ltd on 09.07.24	UPJN (Rural)	
6	Saharanpur	1	135	LoA issued to Enviro Infra on 26.07.2024	UPJN (Rural)	
	Sub Total (A)	6	491			
Tender to be Finalized						
1	Chhata	1	6	Re-bid is invited on 12.12.2023. 05 bids received. Technical bid evaluation report sent to NMCG on 12.01.24. NOC received from NMCG for opening of Financial bid on 07.03.24. Financial bid opened on 18.03.24 which is under evaluation.	UPJN (Rural)	

2	Prayagraj (Distt. D)	1	90	NOC received from NMCG for issuance of LOA to M/s Triveni Engineering on 02.08.24	UPJN (Rural)	
3	Banat Town, distt. Shamli	1	5	Technical bid was opened on 22.02.2024. 09 bids were received. Technical evaluation Report sent to NMCG on dt. 06.05.2024.	UPJN (Rural)	
4	Thanabhawan town, distt. Shamli	1	10	Technical bid was opened on 22.02.2024. 07 bids received. Technical evaluation Report sent to NMCG on dt. 06.05.2024. NOC received from NMCG for opening of financial bid on 03.07.24. Financial bid is opened on 10.07.24 which is under evaluation.	UPJN (Rural)	
5	Babri-Bantikhera, distt. Shamli	1	5	Technical bid was opened on 26.02.2024. 07 Bid received. Technical evaluation Report sent to NMCG on dt. 06.05.2024. NOC received from NMCG on 09.07.24 for opening of Financial bid.	UPJN (Rural)	
6	Lucknow (Phase-2 , Part-2) –HAM -PPP	1	100	Pre-bid meeting was held on 15.12.23. Reply of Pre-bid was sent to NMCG on 22.12.23. NOC received from NMCG on 29.02.24 .NIT is published on 29.11.23. Technical bid was opened on 22.04.24. 15 bids received which is under evaluation.	UPJN (Rural)	
7	Ilapur	1	6	Technical bid was opened on 17.03.2024. 02 bids was received .Technical evaluation report was sent to NMCG on dt. 25.05.2024. NOC received from NMCG for opening of Financial bid on 25.06.2024. Financial bid is opened on 01.07.2024 and is under evaluation.	UPJN (Rural)	
8	Prayagraj (Naini),	1	50	Technical bid was opened on 26.02.24. 14 bids received. Technical evaluation Report sent to NMCG on dt. 02.07.2024.	UPJN (Rural)	
9	Fatehpur	1	18	Financial bid opened on 25.05.2024, SLTC awaited.	UPJN (Urban)	
10	Khoda Makanpur (Ghaziabad)	1	66	Financial bid opened on 03.08.2024	UPJN (Urban)	
	Sub Total (B)	10	356			
	Total (A+B)	16	847			

Annexure-3A

Status of DPR submitted/to be submitted to NMCG for approval (UPJN-Rural)

Sl.	Location/Town	No. of STPs	Capacity of STP proposed (MLD)	Remarks	Likely Date of Completion
1	Chandauli	1	37	DPR was sent to NMCG in Oct-2022. TPI submitted its report to NMCG in May-23. Observation on DPR received from NMCG on 06.05.24. Revised DPR will be submitted by 31.07.24	24 months after issuance of effective date of start
3	Varanasi (Durga drain)	1	55	DPR is sent to NMCG on 06.04.22. Request letter has sent to NMCG for considering construction of STP as separate STP on 25.04.24.	
4	Lucknow Phase-III	1	75	DPR is sent to NMCG on 27.09.22. NMCG as directed to consider the drain which is overflowing.	
5	Gulaothi, Bulandshahar	1	10	DPR is sent to NMCG on 26.09.22.	
7	Deoband	1	20	DPR is sanctioned in 55 th EC meeting on 05.7.24	
8	I & D and STP works at Barhalganj NP, Distt. Gorakhpur	1	6	Observation on DPR received from NMCG on 25.06.24	
9	I&D & STP works for 8 drains falling in River Rapti at Distt. Gorakhpur	1	44	Identification of private land for construction of STP and DSTP is under process at District Level as no Govt. land is available.	
10	I & D and STP works at Tanda Distt. Ambedkar nagar	1	15	DPR is under review at NMCG.	
12	I & D and STP works of Aligarh Drain at Distt. Aligarh	2	113	Compliance of observation on DPR sent to NMCG on 21.06.2024.	
14	DPR for I & D and STP works at Distt. Moradabad (Zone -3 & Zone 4)	2	80	.DPR is sent to NMCG on 19.12.23	
15	DPR for I&D and STP works at Bhadohi	2	23.5	Revised DPR is under preparation by UPJN (Rural)	
16	Lucknow (Vasant Kunj)	1	120	DPR is sent to NMCG on 16.01.24.	
17	Upgradation of Kodra STP	1	28	Observation received on 14.05.2024. Compliance to be submitted by 31.07.24	

18	1 Mathura, 1 Kosi Kalan, 1 Chhata, 1 Vrindavan, 1 Varanasi (Assi), 2 Prayagraj, 1 Lucknow 1 Hathras, Varanasi (Assi), 2 Prayagraj, 1 Lucknow 1 Hathras and 4 Shamli, 1 Lucknow, 1 Hapur, 1 Prayagraj and 4 Shamli, 1 Lucknow, 1 Hapur, 1 Prayagraj	16	569	Under construction. -55 mld STP, Varanasi and 43 MLD STP at Prayagraj LOA issued- Mathura, Vrindavan and Lucknow (50 MLD) Financial opened- Prayagraj (90 MLD), Kosi Kalan, Hathras, Chhata and Shamli Technical opened- Banat, Thanabhanwan, Babri- Bantikhera, Lucknow (100 MLD), Hapur and Prayagraj (50 MLD)	
19	Varanasi (Deenapur)	1	220	DPR send to NMCG on 10.07.24	
	Total – 33 DPRs	33	1415.5		

Annexure-3B**List of approved CSAP prepared by UPJN (Urban) under SBM 2.0**

Sl.	District	Name of ULB	Date of Approval SLTC/SHPC	Current Status	STP Capacity (MLD)
1	Aligarh	Atruli	05.09.22 / 20.09.22	DPR under preparation	5.00
2	Ambedkar nagar	Ilfatganj Bazar	05.09.22 / 20.09.22	DPR prepared and approval awaited	1.50
3	Amethi	Gauriganj (NPP)	01.11.22 / 02.11.22	DPR under preparation	2.75
4	Auraiya	Acchalda (NP)	01.11.22 / 02.11.22	DPR under preparation	1
5	Auraiya	Auraiya	05.09.22 / 20.09.22	DPR under preparation	9.00
6	Auraiya	Bidhuna (NP)	01.11.22 / 02.11.22	DPR under preparation	3.30
7	Ayodhya	Gosaiganj (NP)	01.11.22 / 02.11.22	DPR under preparation	1.50
8	Ayodhya	Rudauli (NPP)	01.11.22 / 02.11.22	DPR under preparation	4.50
9	Azamgarh	Mubarakpur (NPP)	01.11.22 / 02.11.22	DPR under preparation	12.00
10	Balrampur	Tulsipur (NP)	01.11.22 / 02.11.22	DPR under preparation	3.25
11	Balrampur	Utraula (NPP)	01.11.22 / 02.11.22	DPR under preparation	3.25
12	Bareilly	Aonla	01.11.22 / 02.11.22	DPR prepared and approval awaited	6.00
13	Bareilly	Faridpur	05.09.22 / 20.09.22	DPR prepared and approval awaited	10.00
14	Bijnor	Kiratpur	05.09.22 / 20.09.22	DPR prepared and approval awaited	6.50
15	Bijnor	Najibaabad	05.09.22 / 20.09.22	DPR under preparation	9.00
16	Bijnor	Nagina	05.09.22 / 20.09.22	DPR under preparation	10.00
17	Bijnor	Chandpur	05.09.22 / 20.09.22	DPR prepared and approval awaited	8.50
18	Bijnor	Sherkot	05.09.22 / 20.09.22	DPR under preparation	6.50
19	Bijnor	Dhampur	05.09.22 / 20.09.22	DPR prepared and approval awaited	5.00
20	Bulandshahr	Aurangabad (NP)	01.11.22 / 02.11.22	DPR prepared and approval awaited	2.82
21	Bulandshahr	Sikandrabad (NPP)	01.11.22 / 02.11.22	DPR under preparation	8.40
22	Bulandshahr	B.B. Nagar (NP)	01.11.22 / 02.11.22	DPR prepared and approval awaited	0.97
23	Bulandshahr	Gulaothi (NPP)	01.11.22 / 02.11.22	DPR under preparation	5.00
24	Bulandshahr	Debai (NPP)	01.11.22 / 02.11.22	DPR under preparation	3.80

Sl.	District	Name of ULB	Date of Approval SLTC/SHPC	Current Status	STP Capacity (MLD)
25	Bulandshahr	Siana (NPP)	01.11.22 / 02.11.22	DPR under preparation	4.5
26	Bulandshahr	Chhatari (NP)	01.11.22 / 02.11.22	DPR prepared and approval awaited	1.20
27	Bulandshahr	Bugrasi (NP)	01.11.22 / 02.11.22	DPR under preparation	1.50
28	Bulandshahr	Jahangirabad (NPP)	01.11.22 / 02.11.22	DPR under preparation	6.00
29	Chitrakoot	Chitrakoot Dham Karwi (NPP)	01.11.22 / 02.11.22	DPR under preparation	9.50
30	Chitrakoot	Rajapur (NP)	01.11.22 / 02.11.22	DPR prepared and under observation	2.50
31	Deoria	Bariyarpur(NP)	01.11.22 / 02.11.22	DPR under preparation	2.84
32	Deoria	Lar	05.09.22 / 20.09.22	DPR prepared and approval awaited	3.00
33	Deoria	Gaura Barhaj	05.09.22 / 20.09.22	DPR prepared and approval awaited	5.00
34	Etawah	Bakewar (NP)	01.11.22 / 02.11.22	DPR under preparation	1.60
35	Etawah	Jasawantnagar (NPP)	01.11.22 / 02.11.22	DPR under preparation	3.30
36	Farrukhabad	Shamshabad	05.09.22 / 20.09.22	DPR prepared and approval awaited	8.00
37	Farrukhabad	Kampil	05.09.22 / 20.09.22	DPR prepared and approval awaited	2.00
38	G B Nagar	Dadri (NPP)	01.11.22 / 02.11.22	DPR under preparation	10.56
39	Ghaziabad	Muradnagar (NPP)	01.11.22 / 02.11.22	DPR under preparation	10.19
40	Ghaziabad	Niwari (NP)	01.11.22 / 02.11.22	DPR under preparation	1.00
41	Ghaziabad	Faridnagar (NP)	01.11.22 / 02.11.22	DPR prepared and approval awaited	1.25
42	Ghaziabad	Patala (NP)	01.11.22 / 02.11.22	DPR prepared and approval awaited	1.00
43	Ghaziabad	Dasna (NP)	01.11.22 / 02.11.22	DPR under preparation	3.50
44	Hapur	Pilkhuwa(NPP)	01.11.22 / 02.11.22	DPR prepared and approval awaited	6.00
45	Hardoi	Shahabad	01.11.22 / 02.11.22	DPR under preparation	10.25
46	Jalaun	Jalaun	05.09.22 / 20.09.22	DPR under preparation	6.00
47	Jalaun	Kalpi	05.09.22 / 20.09.22	DPR under preparation	6.00
48	Jalaun	Konch	05.09.22 /	DPR under preparation	6.00
49	Jaunpur	kerakat(NP)	01.11.22 / 02.11.22	DPR under preparation	1.34
50	Jaunpur	Shahganj(NPP)	01.11.22 / 02.11.22	DPR under preparation	2.71
51	Jaunpur	Badlapur(NP)	01.11.22 / 02.11.22	DPR under preparation	2.08

Sl.	District	Name of ULB	Date of Approval SLTC/SHPC	Current Status	STP Capacity (MLD)
52	Jaunpur	Zafrabad(NP)	01.11.22 / 02.11.22	DPR under preparation	1.13
53	Jaunpur	Gaurabadshahpur (NP)	01.11.22 / 02.11.22	DPR under preparation	2.32
54	Jaunpur	Kajgaon(NP)	01.11.22 / 02.11.22	DPR under preparation	1.35
55	Jaunpur	Khetasarai (NP)	01.11.22 / 02.11.22	DPR under preparation	1.90
56	Jaunpur	Mugrabadshahpur (NPP)	01.11.22 / 02.11.22	DPR prepared and under observation	3.09
57	Jaunpur	Machhlisahar(NP)	01.11.22 / 02.11.22	DPR under preparation	2.51
58	Jaunpur	Mariahu(NP)	01.11.22 / 02.11.22	DPR under preparation	2.20
59	Jaunpur	Rampur (NP)	01.11.22 / 02.11.22	DPR under preparation	1.58
60	Kannauj	Chhibramau	05.09.22 / 20.09.22	DPR prepared and approval awaited	12.00
61	Kanpur Dehat	Akbarpur	05.09.22 / 20.09.22	DPR under preparation	4.50
62	Kaushambi	Manjhanpur	05.09.22 / 20.09.22	DPR under preparation	10.50
63	Kushinagar	Chhitauni(NP)	01.11.22 / 02.11.22	DPR under preparation	2.50
64	Kushinagar	Dudahi(NP)	01.11.22 / 02.11.22	DPR under preparation	2.50
65	Kushinagar	Khadda(NP)	01.11.22 / 02.11.22	DPR under preparation	1.60
66	Kushinagar	Ramkola(NP)	01.11.22 / 02.11.22	DPR under preparation	8.00
67	Lakhimpur	Gola Gokarnnath	05.09.22 / 20.09.22	DPR prepared and approval awaited	6.15
68	Lucknow	Kakori (NP)	01.11.22 / 02.11.22	DPR under preparation	2.00
69	Lucknow	Malihabad (NP)	01.11.22 / 02.11.22	DPR under preparation	2.50
70	Maharajganj	Maharajganj(NPP)	01.11.22 / 02.11.22	DPR under preparation	6.50
71	Maharajganj	Nichlaul(NP)	01.11.22 / 02.11.22	DPR under preparation	2.00
72	Maharajganj	Nautanwa (NPP)	01.11.22 / 02.11.22	DPR under preparation	3.64
73	Maharajganj	Sonauli (NP)	01.11.22 / 02.11.22	DPR under preparation	2.21
74	Mathura	Gokul (NP)	01.11.22 /	DPR prepared and approval awaited	0.60
75	Mathura	Goverdhan (NP)	01.11.22 / 02.11.22	DPR under preparation	4.50
76	Mathura	Mahavan (NP)	01.11.22 / 02.11.22	DPR prepared and approval awaited	1.20
77	Meerut	Sardhana (NPP)	01.11.22 / 02.11.22	DPR under preparation	6.00

Sl.	District	Name of ULB	Date of Approval SLTC/SHPC	Current Status	STP Capacity (MLD)
78	Moradabad	Bilari (NPP)	01.11.22 / 02.11.22	DPR prepared and approval awaited	3.80
79	Moradabad	Kanth (NP)	01.11.22 / 02.11.22	DPR under preparation	2.60
80	Moradabad	Umrikalan (NP)	01.11.22 / 02.11.22	DPR under preparation	1.80
81	Moradabad	Kundarki (NP)	01.11.22 / 02.11.22	DPR under preparation	3.00
82	Muzaffarnagar	Purkazi (NP)	01.11.22 / 02.11.22	DPR prepared and approval awaited	2.77
83	Muzaffarnagar	Miranpur (NP)	01.11.22 / 02.11.22	DPR under preparation	2.80
84	Muzaffarnagar	Jansath (NP)	01.11.22 / 02.11.22	DPR prepared and approval awaited	2.00
85	Muzaffarnagar	Shahpur (NP)	01.11.22 / 02.11.22	DPR prepared and approval awaited	2.10
86	Muzaffarnagar	Khatauli	05.09.22 / 20.09.22	DPR prepared and approval awaited	7.50
87	Pratapgarh	Bela Pratapgarh (NPP)	01.11.22 / 02.11.22	DPR under preparation	3.00
88	Pratapgarh	Lalganj	05.09.22 / 20.09.22	DPR under preparation	2.75
89	Prayagraj	Bharatganj (NP)	01.11.22 / 02.11.22	DPR under preparation	1.70
90	Prayagraj	Phulpur (NP)	01.11.22 / 02.11.22	DPR under preparation	2.30
91	Prayagraj	Mau Aima (NP)	01.11.22 / 02.11.22	DPR under preparation	2.06
92	Prayagraj	Sirsa (NP)	01.11.22 / 02.11.22	DPR under preparation	1.27
93	Raebareilly	Salon	05.09.22 / 20.09.22	DPR under preparation	1.50
94	Rampur	Kemri(NP)	01.11.22 / 02.11.22	DPR prepared and approval awaited	2.90
95	Rampur	Tanda(NPP)	01.11.22 / 02.11.22	DPR prepared and approval awaited	4.8
96	Rampur	Dariyal(NP)	01.11.22 / 02.11.22	DPR under preparation	2.10
97	Rampur	Suar(NPP)	01.11.22 / 02.11.22	DPR under preparation	3.20
98	Rampur	Bilaspur(NPP)	01.11.22 / 02.11.22	DPR prepared and approval awaited	4.50
99	Rampur	Maswasi(NP)	01.11.22 / 02.11.22	DPR under preparation	1.80
100	Rampur	Milak(NPP)	01.11.22 / 02.11.22	DPR prepared and approval awaited	3.10
101	Rampur	NarpatNagar(N P)	01.11.22 / 02.11.22	DPR under preparation	2.10
102	Rampur	Shahabad(NP)	01.11.22 / 02.11.22	DPR prepared and approval awaited	3.80
103	Rampur	Saifni(NP)	01.11.22 / 02.11.22	DPR prepared and approval awaited	2.20
104	Saharanpur	Ambetha (NP)	01.11.22 /	DPR prepared and under	1.5

Sl.	District	Name of ULB	Date of Approval SLTC/SHPC	Current Status	STP Capacity (MLD)
			02.11.22	observation	
105	Saharanpur	Chhutmalpur (NP)	01.11.22 / 02.11.22	DPR prepared and approval awaited	2.50
106	Saharanpur	Chilkana Sultanpur (NP)	01.11.22 / 02.11.22	DPR under preparation	2.00
107	Saharanpur	Gangho (NP)	01.11.22 / 02.11.22	DPR under preparation	5.50
108	Saharanpur	Nakur (NPP)	01.11.22 / 02.11.22	DPR under preparation	2.00
109	Saharanpur	Nanauta (NP)	01.11.22 / 02.11.22	DPR under preparation	2.40
110	Saharanpur	Rampur Maniharan	01.11.22 / 02.11.22	DPR under preparation	3.28
111	Saharanpur	Sarsawa (NPP)	01.11.22 / 02.11.22	DPR under preparation	2.00
112	Saharanpur	Titron (NP)	01.11.22 / 02.11.22	DPR under preparation	1
113	Saharanpur	Behat (NP)	01.11.22 / 02.11.22	DPR under preparation	2.00
114	Sant Kabeer Nagar	Maghar	05.09.22 / 20.09.22	DPR under preparation	2.00
115	Sant Kabir Nagar	Bakhira (NP)	01.11.22 / 02.11.22	DPR under preparation	4.13
116	Sant Kabir Nagar	Belharkala (NP)	01.11.22 / 02.11.22	DPR under preparation	1.53
117	Sant Kabir Nagar	Mehandawal (NP)	01.11.22 / 02.11.22	DPR under preparation	5.50
118	Sant Kabir Nagar	Hariharpur (NP)	01.11.22 / 02.11.22	DPR under preparation	1.18
119	Sant Kabir Nagar	Khalilabad	05.09.22 / 20.09.22	DPR under preparation	7.40
120	Sitapur	Biswan (NPP)	01.11.22 / 02.11.22	DPR under preparation	5.77
121	Sitapur	Mahmudabad (NPP)	01.11.22 / 02.11.22	DPR under preparation	5.25
122	Sitapur	Maholi (NP)	01.11.22 / 02.11.22	DPR prepared and approval awaited	3.13
123	Sitapur	Hargaon (NP)	01.11.22 / 02.11.22	DPR prepared and approval awaited	2.23
124	Sitapur	Khairabad (NPP)	01.11.22 / 02.11.22	DPR under preparation	5.01
125	Sitapur	Sidhauli (NP)	01.11.22 / 02.11.22	DPR under preparation	2.58
126	Sonbhadra	Obra (NP)	01.11.22 / 02.11.22	DPR under preparation	6.00
127	Sonebhadra	Anpara (NP)	01.11.22 / 02.11.22	DPR under preparation	7.50
128	Sonebhadra	Robertsganj (NPP)	01.11.22 / 02.11.22	DPR under preparation	6.10
129	Srawasti	Bhinga (NPP)	01.11.22 / 02.11.22	DPR under preparation	5.00
130	Srawasti	Ikauna (NP)	01.11.22 /	DPR under preparation	1.50

Sl.	District	Name of ULB	Date of Approval SLTC/SHPC	Current Status	STP Capacity (MLD)
			02.11.22		
131	Unnao	Bangermau (NPP)	01.11.22 / 02.11.22	DPR under preparation	5.00
132	Unnao	Gangaghat (NPP)	01.11.22 / 02.11.22	DPR prepared and under observation	8.00
133	Unnao	Nawabganj (NP)	01.11.22 / 02.11.22	DPR prepared and under observation	1.20
134	Unnao	Safipur (NP)	01.11.22 / 02.11.22	DPR prepared and approval awaited	2.40
135	Unnao	Ganj muradabad (NP)	01.11.22 / 02.11.22	DPR under preparation	1.00
136	Unnao	Auras (NP)	01.11.22 / 02.11.22	DPR under preparation	1.00
137	Ambedkar nagar	Jalalpur (NPP)	06.03.23	DPR under preparation	5.50
138	Ambedkar nagar	AshrafpurKiech oucha (NP)	06.03.23	DPR under preparation	3.80
139	Amethi	Jais (NP)	06.03.23	DPR under preparation	4.00
140	Amroha	Bachhraun (NPP)	06.03.23	DPR under preparation	3.10
141	Amroha	Hasanpur (NPP)	06.03.23	DPR under preparation	6.10
142	Amroha	Joya (NP)	06.03.23	DPR under preparation	2.20
143	Amroha	Naugawan Sadat (NP)	06.03.23	DPR under preparation	3.40
144	Amroha	Said Nagli (NP)	06.03.23	DPR under preparation	1.90
145	Amroha	Ujhari (NP)	06.03.23	DPR under preparation	2.60
146	Amroha	Dhanaura (NPP)	06.03.23	DPR under preparation	3.10
147	Amroha	Gajraula (NPP)	06.03.23	DPR under preparation	6.50
148	Azamgarh	Atrauliya (NP)	06.03.23	DPR under preparation	1.20
149	Azamgarh	Jiyanpur (NP)	06.03.23	DPR under preparation	1.25
150	Ballia	Chitbaragoan (NP)	06.03.23	DPR under preparation	2.10
151	Balrampur	Balrampur (NP)	06.03.23	DPR under preparation	8.33
152	Bareilly	Baheri (NPP)	06.03.23	DPR under preparation	7.00
153	Bhadohi	Gyanpur (NP)	06.03.23	DPR under preparation	1.32
154	Budaun	Faizganj (NP)	06.03.23	DPR under preparation	1.25
155	Budaun	Bisauli (NPP)	06.03.23	DPR under preparation	3.50
156	Budaun	Kuwargaon (NP)	06.03.23	DPR under preparation	0.80
157	Budaun	Ujhani (NPP)	06.03.23	DPR under preparation	6.00
158	Budaun	Saidpur (NP)	06.03.23	DPR under preparation	1.40
159	Budaun	Wazirganj (NP)	06.03.23	DPR under preparation	2.10
160	Budaun	Dataganj (NPP)	06.03.23	DPR under preparation	2.70
161	Budaun	Gulariya (NP)	06.03.23	DPR under preparation	0.40

SL	District	Name of ULB	Date of Approval SLTC/SHPC	Current Status	STP Capacity (MLD)
162	Budaun	Alapur (NP)	06.03.23	DPR under preparation	2.30
163	Budaun	Sakhanu (NP)	06.03.23	DPR under preparation	1.00
164	Budaun	Usawan (NP)	06.03.23	DPR under preparation	1.20
165	Chandauli	Chakia (NP)	06.03.23	DPR under preparation	1.73
166	Chandauli	Chandauli (NP)	06.03.23	DPR under preparation	2.62
167	Chandauli	Saiyad raja (NP)	06.03.23	DPR under preparation	1.86
168	Farrukhabad	Kaimganj (NPP)	06.03.23	DPR under preparation	3.40
169	Farrukhabad	Mahommadabad (NP)	06.03.23	DPR under preparation	2.50
170	Fatehpur	Bindki (NPP)	06.03.23	DPR under preparation	3.64
171	Fatehpur	Khaga (NP)	06.03.23	DPR under preparation	6.10
172	Fatehpur	Kora Jahanabad (NP)	06.03.23	DPR under preparation	2.71
173	FIROZABAD	Sirsaganj (NPP)	06.03.23	DPR under preparation	3.52
174	FIROZABAD	Jasrana (NP)	06.03.23	DPR under preparation	1.05
175	FIROZABAD	Fariha (NP)	06.03.23	DPR under preparation	0.68
176	FIROZABAD	Eka (NP)	06.03.23	DPR under preparation	2.69
177	Ghazipur	Saidpur (NP)	06.03.23	DPR under preparation	2.50
178	GORAKHPUR	Gola (NP)	06.03.23	DPR under preparation	4.45
179	GORAKHPUR	Mundera Bazar (NP)	06.03.23	DPR under preparation	2.92
180	GORAKHPUR	Unwal (NP)	06.03.23	DPR under preparation	2.06
181	GORAKHPUR	Bansgaon (NP)	06.03.23	DPR under preparation	1.60
182	GORAKHPUR	Sahjanwa (NP)	06.03.23	DPR under preparation	3.45
183	GORAKHPUR	Campierganj (NP)	06.03.23	DPR under preparation	2.28
184	GORAKHPUR	Pipiganj (NP)	06.03.23	DPR under preparation	5.01
185	GORAKHPUR	Pipraich (NP)	06.03.23	DPR under preparation	3.54
186	Hamirpur	Hamirpur (NPP)	06.03.23	DPR under preparation	5.75
187	Hamirpur	Rath (NP)	06.03.23	DPR under preparation	6.78
188	Jalaun	Madhogarh (NP)	06.03.23	DPR under preparation	1.30
189	Jalaun	Nadigaon (NP)	06.03.23	DPR under preparation	0.80
190	Jalaun	Umri (NP)	06.03.23	DPR under preparation	1.00
191	Jalaun	Kotra (NP)	06.03.23	DPR under preparation	0.80
192	Jalaun	Rampura (NP)	06.03.23	DPR under preparation	1.30
193	Jalaun	Kadaura (NP)	06.03.23	DPR under preparation	1.60

Sl.	District	Name of ULB	Date of Approval SLTC/SHPC	Current Status	STP Capacity (MLD)
194	Jalaun	Ait (NP)	06.03.23	DPR under preparation	1.33
195	Jhansi	Baragaon (NP)	06.03.23	DPR under preparation	1.00
196	Jhansi	Barua Sagar (NP)	06.03.23	DPR under preparation	2.50
197	Jhansi	Ranipur (NP)	06.03.23	DPR under preparation	2.00
198	Jhansi	Mauranipur (NPP)	06.03.23	DPR under preparation	6.00
199	Jhansi	Chirgaon(NPP)	06.03.23	DPR under preparation	2.00
200	Kannauj	Gursahayganj (NPP)	06.03.23	DPR under preparation	5.70
201	Kannauj	Tirwaganj (NP)	06.03.23	DPR under preparation	3.00
202	Kannauj	Kannauj (NPP)	06.03.23	DPR under preparation	3.50
203	Kannauj	Talgram (NP)	06.03.23	DPR under preparation	1.10
204	Kannauj	Samdhan (NP)	06.03.23	DPR under preparation	3.50
205	Kannauj	Sikandarpur (NP)	06.03.23	DPR under preparation	1.00
206	Kanpur Dehat	Pukhrayan (NPP)	06.03.23	DPR under preparation	5.00
207	Kanpur Dehat	Sikandra (NP)	06.03.23	DPR under preparation	1.40
208	Kanpur Dehat	Rajpur (NP)	06.03.23	DPR under preparation	1.78
209	Kanpur Dehat	Raniya (NP)	06.03.23	DPR under preparation	2.82
210	Kanpur Dehat	Shivli (NP)	06.03.23	DPR under preparation	1.60
211	Kanpur Dehat	Derapur (NP)	06.03.23	DPR under preparation	0.80
212	Kanpur Dehat	Amraudha (NP)	06.03.23	DPR under preparation	1.00
213	Kanpur Dehat	Rasulabad (NP)	06.03.23	DPR under preparation	2.21
214	Kanpur Dehat	Jhinhak (NP)	06.03.23	DPR under preparation	2.41
215	Kanpur Dehat	Kanchausi (NP)	06.03.23	DPR under preparation	1.74
216	Kanpur Dehat	Musanagar (NP)	06.03.23	DPR under preparation	2.10
217	Kanpur Dehat	Rura (NP)	06.03.23	DPR under preparation	1.85
218	Kanpur Nagar	Ghatampur (NP)	06.03.23	DPR under preparation	5.86
219	Kaushambi	Purabpashchims harira(NP)	06.03.23	DPR under preparation	2.21
220	Kaushambi	Charwa (NP)	06.03.23	DPR under preparation	1.98
221	Kaushambi	DaranagarKada dham(NP)	06.03.23	DPR under preparation	2.20

Sl.	District	Name of ULB	Date of Approval SLTC/SHPC	Current Status	STP Capacity (MLD)
222	Lakhimpur	Mailani (NP)	06.03.23	DPR under preparation	1.39
223	Lakhimpur	Barwar (NP)	06.03.23	DPR under preparation	1.46
224	Lakhimpur	Nighasan (NP)	06.03.23	DPR under preparation	2.53
225	Lakhimpur	OelDakhwa (NP)	06.03.23	DPR under preparation	1.34
226	Lakhimpur	SighahiBhiraure (NP)	06.03.23	DPR under preparation	1.99
227	Lakhimpur	Kheri (NP)	06.03.23	DPR under preparation	3.47
228	Lakhimpur	Mohamdi (NPP)	06.03.23	DPR under preparation	4.89
229	Lakhimpur	Dhaurahra (NP)	06.03.23	DPR under preparation	3.14
230	Lakhimpur	Paliya Kalan (NPP)	06.03.23	DPR under preparation	4.26
231	Lalitpur	Talbehat (NP)	06.03.23	DPR under preparation	1.50
232	Mahoba	Mahoba (NPP)	06.03.23	DPR under preparation	10.01
233	Mau	Adari (NP)	06.03.23	DPR under preparation	1.50
234	MAU	Ghosi (NP)	06.03.23	DPR under preparation	4.50
235	MAU	Kopaganj (NP)	06.03.23	DPR under preparation	5.50
236	MAU	Mohammadabad Gohna (NP)	06.03.23	DPR under preparation	4.25
237	Meerut	Daurala (NP)	06.03.23	DPR under preparation	2.00
238	Meerut	Harra (NP)	06.03.23	DPR under preparation	2.00
239	Meerut	Hastinapur (NP)	06.03.23	DPR under preparation	2.75
240	Meerut	Karnawal (NP)	06.03.23	DPR under preparation	1.30
241	Meerut	Khiwai (NP)	06.03.23	DPR under preparation	2.20
242	Meerut	Lawad (NP)	06.03.23	DPR under preparation	2.10
243	Meerut	Mawana (NP)	06.03.23	DPR under preparation	7.79
244	Mirzapur	Chunar (NPP)	06.03.23	DPR under preparation	3.79
245	Mirzapur	Ahaura (NPP)	06.03.23	DPR under preparation	2.41
246	Mirzapur	Kachhawa (NP)	06.03.23	DPR under preparation	1.25
247	Pilibhit	Bisalpur (NPP)	06.03.23	DPR under preparation	8.00
248	Pilibhit	Bilsabda (NP)	06.03.23	DPR under preparation	2.00
249	Pilibhit	Jahanabad (NP)	06.03.23	DPR under preparation	2.00
250	Pratapgarh	Antu (NP)	06.03.23	DPR under preparation	1.15
251	Pratapgarh	Dhakawaa (NP)	06.03.23	DPR under preparation	2.00
252	Pratapgarh	KatraMedniganj	06.03.23	DPR under preparation	1.05
253	Pratapgarh	Kohdaur (NP)	06.03.23	DPR under preparation	1.60
254	Pratapgarh	Kunda (NP)	06.03.23	DPR under preparation	2.75
255	Pratapgarh	Manikpur (NP)	06.03.23	DPR under preparation	1.60
256	Pratapgarh	Patti (NP)	06.03.23	DPR under preparation	1.10

Sl.	District	Name of ULB	Date of Approval SLTC/SHPC	Current Status	STP Capacity (MLD)
257	Pratapgarh	Prithviganj (NP)	06.03.23	DPR under preparation	2.40
258	Pratapgarh	Pratapgarh city (NP)	06.03.23	DPR under preparation	1.60
259	Pratapgarh	Ramganj (NP)	06.03.23	DPR under preparation	2.00
260	Pratapgarh	Raniganj (NP)	06.03.23	DPR under preparation	3.00
261	Pratapgarh	Suvansha bazar (NP)	06.03.23	DPR under preparation	2.30
262	Prayagraj	Lalgopalganj (NP)	06.03.23	DPR under preparation	2.90
263	Prayagraj	Handia (NP)	06.03.23	DPR under preparation	2.30
264	Raebareli	Unchahar (NP)	06.03.23	DPR under preparation	1.00
265	Raebareli	Maharajganj (NP)	06.03.23	DPR under preparation	1.00
266	Raebareli	Bachhrawan (NP)	06.03.23	DPR under preparation	1.00
267	Raebareli	Naseerabad (NP)	06.03.23	DPR under preparation	2.00
268	Raebareli	Lalgang (NP)	06.03.23	DPR under preparation	2.50
269	Raebareli	Parsadepur (NP)	06.03.23	DPR under preparation	2.00
270	Raebareli	Dalmau (NP)	06.03.23	DPR under preparation	1.00
271	Sambhal	Babrala (NP)	06.03.23	DPR under preparation	1.90
272	Sambhal	Bahjoi (NPP)	06.03.23	DPR under preparation	3.70
273	Sambhal	Gawan (NP)	06.03.23	DPR under preparation	1.00
274	Sambhal	Gunnaur (NP)	06.03.23	DPR under preparation	2.40
275	Sambhal	Narauli (NP)	06.03.23	DPR under preparation	1.80
276	Sambhal	Sirsi (NP)	06.03.23	DPR under preparation	2.70
277	Shahajahanpur	Tilhar (NPP)	06.03.23	DPR under preparation	6.00
278	Shahajahanpur	Khudaganj (NP)	06.03.23	DPR under preparation	1.50
279	Shahajahanpur	Katra (NP)	06.03.23	DPR under preparation	3.25
280	Shahajahanpur	Jalalabad (NPP)	06.03.23	DPR under preparation	3.80
281	Shahajahanpur	Khutar (NP)	06.03.23	DPR under preparation	2.00
282	Shahajahanpur	Banda (NP)	06.03.23	DPR under preparation	2.00
283	Shahajahanpur	Nigohi (NP)	06.03.23	DPR under preparation	2.50
284	Sitapur	Laharpur (NPP)	06.03.23	DPR under preparation	6.41
285	Sitapur	Paitepur (NP)	06.03.23	DPR under preparation	1.44
286	Sitapur	Tambour- Ahmdabad (NP)	06.03.23	DPR under preparation	2.70
287	Sonbhadra	Pipari (NP)	06.03.23	DPR under preparation	1.60

Sl.	District	Name of ULB	Date of Approval SLTC/SHPC	Current Status	STP Capacity (MLD)
288	Sonbhadra	Dala Bazar (NP)	06.03.23	DPR under preparation	1.10
289	Sonbhadra	Ghorawal (NP)	06.03.23	DPR under preparation	0.80
290	Sonbhadra	Renukot (NP)	06.03.23	DPR under preparation	2.10
291	Sonbhadra	Churk-Ghurma (NP)	06.03.23	DPR under preparation	0.70
292	Sonbhadra	Chopan (NP)	06.03.23	DPR under preparation	1.30
293	Sonbhadra	Duddhi (NP)	06.03.23	DPR under preparation	1.10
294	Varanasi	Gangapur (NP)	06.03.23	DPR under preparation	0.84
Total (294 STPs)					950.87

Annexure-4

Status of CETP									
S.N	District	Name and Address of the CETPs	Operated by	Installed Capacity (MLD)	Utilized Capacity (MLD)	Nature of Member Units	Operational Status	Observed final effluent quality	Treated Effluent receiving water body
1	Hapur	CETP, HPDA, Pilkhaun, Hapur	HPDA	2.1 MLD	1.10	Textile	Operational	Achieving	River Ganga through River Kali East
2	Kanpur	CETP, UPSIDC Textile Complex, Rooma, Kanpur (for textile units)	UPSIDC/ Rooma Pollution Control Association	1.5 MLD	1.5	Textile	Operational	Achieving	Irrigation Channel
3	Ghaziabad	Apparel Park TronicaCity CETP, Phase-I (for textile units), Ghaziabad	UPSIDC	6 MLD	6	Textile	Operational	Achieving	River Yamuna Through Hindon River
4	Mathura	CETP, Industrial Area, Site-A, Mathura	Industrial Association	6.25 MLD,	6.25	Textile	Operational	Achieving	Through Industrial Drain → Ambakhar drain → Dairy farm Sewage Pumping Station → Inlet of 14.5 MLD STP TransYamuna, Jamunapar → River Yamuna
5	Unnao	Banther Industrial Pollution Control Co.CETP, Banther, Unnao	Banther Industrial Pollution Control Co.	4.5 MLD	4.5	Tannery	Operational	Achieving	City jail Drain Through Industrial Drain
6	Unnao	Unnao Tanneries Pollution Control Company (CETP) Site-II, Unnao	Unnao Tanneries Pollution Control Company	2.15 MLD	2.15	Tannery	Operational	Achieving	Loni Drain
7	Kanpur	CETP Jajmau, Kanpur	U.P. Jal Nigam	36 MLD	36	Tannery	Operational	Achieving	Irrigation Channel

Annexure- 5.0

24 MSW-Operational Plant Status					
SN	District	ULB	Capacity	Authorization valid upto	Operational status
1	Hapur	Pilkhuwa	45	17-03-2028	Operational
2	Prayagraj	Prayagraj	400	15-03-2028	Operational
3	Kannauj	Kannauj	25	15-03-2028	Operational
4	Kanpur	Kanpur	1500	2/4/2028	Operational
5	Muzaffarnagar	Muzaffarnagar	120	16-03-2028	Operational
6	Aligarh	Aligarh	220	16-03-2028	Operational
7	Etawah	Etawah	75	14-04-2028	Operational
8	Mathura	Mathura	250	16-03-2028	Operational
9	Agra	Agra	500	7/7/2024	Operational
10	Barabanki	Nawabganj	100	27-03-2028	Operational
11	Lucknow	Lucknow	1300	16-03-2027	Operational
12	Varanasi	Varanasi	600	31-12-2027	Operational
13	Jaunpur	Jaunpur	100	31-12-2027	Operational
14	Ballia	Ballia	50	31-12-2027	Operational
15	Azamgarh	Mubarakpur	40	31-12-2027	Operational
16	Moradabad	Moradabad	400	31-12-2027	Operational
17	Noida	Noida	380	Applied for authorization	Operational
18	Ballia	Reorti	10	31-12-2027	Operational
19	Shahjahanpur	Shahjahanpur	90	Applied for authorization	Operational
20	Saharanpur	Gangoh	30	Applied for authorization	Operational
21	Ghaziabad	Ghaziabad	800	31-7-2025	Operational
22	Ghaziabad	Ghaziabad	2400	31-7-2025	Operational
23	Ghaziabad	Loni	275	Not Applied for authorization	Operational(Under Trial)
24	Jhansi	Jhansi	320	CTE (08.05.2024)	Operational
Total			10030		

Annexure-5.1**List of Compost Pits in 185 ULBs**

892Compost Pits Operational				
S.No.	District	ULBName	No.ofPit	PitComposting Capacity(TPD)
1	Agra	Agra	44	528
2	Agra	Shamsabad	5	6.5
3	Agra	FatehpurSikri	5	6.5
4	Agra	ACHHNERA	4	4
5	Agra	ETMADPUR	4	4
6	Agra	Bah	2	2.8
7	Agra	Jagner	2	2
8	Agra	Kheragarh	4	4.5
9	Agra	Kiraoli	4	4.5
10	Agra	Pinahat	3	3
11	Amroha	Hasanpur	6	7.5
12	Amroha	Bachhraon	5	2
13	Amroha	NaugawanSadat	6	4
14	Bareilly	Bisharatganj	2	5
15	Bareilly	FatchganjPashchimi	2	5
16	Bareilly	Meerganj	2	5
17	Basti	Basti	2	2
18	Bhadohi	Bhadohi	2	4
19	Bhadohi	NaiBazar	3	3
20	Bhadohi	Gopiganj	2	1.5
21	Bulandshahr	Anupshahr	5	0.5
22	Etah	Etah	3	5
23	Etah	Marhera	4	5
24	Etah	Aliganj	4	5
25	Etah	Awagarh	2	4
26	Etah	Jaithara	1	5
27	Etah	NidhauliKalan	2	2
28	Etah	Sakit	2	2
29	Etawah	Etawah	5	5
30	Etawah	Bharthana	3	3
31	Etawah	Jaswantnagar	3	3
32	Etawah	Bakewar	1	1
33	Etawah	Ekdil	2	2

892Compost Pits Operational				
S.No.	District	ULBName	No.ofPit	PitComposting Capacity(TPD)
34	Etawah	Lakhna	1	1
35	Farrukhabad	Farrukhabad	3	3
36	Farrukhabad	Kaimganj	8	4
37	Farrukhabad	Kamalganj	1	1
38	Farrukhabad	Kampil	1	1
39	Farrukhabad	Mohammadabad	6	4
40	Farrukhabad	Shamsabad	10	5
41	Fatehpur	Fatehpur	5	20
42	Fatehpur	Bindki	4	8
43	Fatehpur	Hathgam	1	1
44	Fatehpur	Khaga	67	30
45	Fatehpur	KoraJahanabad	6	12
46	Hamirpur	Gohand	3	3
47	Hardoi	Hardoi	4	12
48	Hardoi	Shahabad	2	3
49	Hardoi	Sandila	4	5.5
50	Hardoi	Mallawan	4	3
51	Hardoi	PIHANI	2	4.5
52	Hardoi	Bilgram	6	4
53	Hardoi	Sandi	2	3.5
54	Hardoi	Beniganj	2	1.5
55	Hardoi	Gopamau	4	2.23
56	Hardoi	KachhaunaPatseni	2	2.1
57	Hardoi	Kursath	2	0.1
58	Hardoi	Madhoganj	2	4
59	Hardoi	Pali	2	2.35
60	Hathras	Hathras	8	8
61	Hathras	Sadabad	8	8
62	Kaushambi	Bharwari	5	5
63	Kaushambi	Manjhanpur	8	8
64	Kaushambi	Ajhuwa	2	2
65	Kaushambi	Chail	1	1
66	Kaushambi	Karari	2	2
67	Kaushambi	Daranagar	2	2
68	Kaushambi	PurabPashchim	2	2
69	Kaushambi	SaraiAquil	2	2

892Compost Pits Operational				
S.No.	District	ULBName	No.ofPit	PitComposting Capacity(TPD)
70	Kaushambi	Sirathu	2	2
71	Kaushambi	Charwa	2	2
72	Kushinagar	Padrauna	2	2
73	Kushinagar	Kushinagar	2	5
74	Kushinagar	Hata	2	5
75	Kushinagar	Kaptanganj	1	2
76	Kushinagar	Dudahi	2	2
77	Kushinagar	Ramkola	1	2
78	Kushinagar	Sewarhi	1	1
79	Lakimpur Kheri	Lakhimpur	5	5
80	Lakimpur Kheri	Gola Gokarannath	1	1
81	Lakimpur Kheri	Mohammadi	1	1
82	Lakimpur Kheri	Barwar	16	16
83	Lakimpur Kheri	Dhaurahra	4	10
84	Lakimpur Kheri	Kheri	2	2
85	Lakimpur Kheri	Mailani	1	1
86	Lakimpur Kheri	OelDhakhwa	2	1
87	Lakimpur Kheri	SingahiBhedaura	1	1
88	Lucknow	Lucknow	142	213
89	Lucknow	Amethi	2	6
90	Lucknow	BakshiKaTalab	2	6
91	Lucknow	Gosaiganj	1	3
92	Lucknow	Itaunja	1	3
93	Lucknow	Kakori	1	3
94	Lucknow	Mahona	1	3
95	Lucknow	Malihabad	1	3
96	Lucknow	Banthara	2	6
97	Lucknow	Mohanlalganj	2	6
98	Lucknow	Nagram	2	6
99	Mahoba	Mahoba	6	2
100	Mahoba	Charkhari	3	1
101	Mahoba	Kabrai	3	1
102	Mahoba	Kharela	3	1
103	Mahoba	Kulpahar	6	2
104	Meerut	Shahjahanpur	1	4
105	Meerut	Siwalkhas	1	2
106	Mirzapur	Mirzapur	2	2

892Compost Pits Operational				
S.No.	District	ULBName	No.ofPit	PitComposting Capacity(TPD)
107	Mirzapur	Chunar	2	3
108	Mirzapur	Ahraura	1	0.5
109	Mainpuri	Mainpuri	18	30
110	Mirzapur	Kachhwa	2	1
111	Muzaffarnagar	Muzaffarnagar	3	3
112	Muzaffarnagar	Khatauli	3	3
113	Muzaffarnagar	Bhokerheri	3	3
114	Muzaffarnagar	Budhana	3	3
115	Muzaffarnagar	Charthawal	3	3
116	Muzaffarnagar	Jansath	3	3
117	Muzaffarnagar	Meerapur	3	3
118	Muzaffarnagar	Purquazi	3	3
119	Muzaffarnagar	Shahpur	3	3
120	Muzaffarnagar	Sisauli	3	3
121	Pilibhit	NeoriaHusainpur	1	10
122	Pratapgarh	Pratapgarh	5	10
123	RaeBareli	RaeBareli	7	12
124	RaeBareli	Bachhrawan	2	2
125	RaeBareli	Dalmau	1	1
126	RaeBareli	Lalganj	2	2
127	RaeBareli	Maharajganj	1	1
128	RaeBareli	Nasirabad	2	2
129	RaeBareli	Parshadepur	1	1
130	RaeBareli	Salon	2	2
131	RaeBareli	Unchahar	1	1
132	Saharanpur	Saharanpur	20	35
133	Saharanpur	Deoband	3	15
134	Sambhal	Chandausi	10	3
135	Sambhal	Babrula	6	2
136	Sambhal	Sirsi	30	6
137	Shahjahanpur	Powayan	4	4
138	Shahjahanpur	Allahganj	2	2
139	Shahjahanpur	Katra	2	2
140	Shahjahanpur	Khutar	5	5
141	Shahjahanpur	Banda	1	1
142	Shamli	Shamli	10	5
143	Shravasti	Ikauna	6	1

892Compost Pits Operational				
S.No.	District	ULBName	No.ofPit	PitComposting Capacity(TPD)
144	Sitapur	Sitapur	10	10
145	Sitapur	Mahmudabad	5	5
146	Sitapur	Laharpur	8	8
147	Sitapur	Biswan	10	10
148	Sitapur	Khairabad	40	20
149	Sitapur	Mishri naimisharnya	2	2
150	Sitapur	Hargaon	6	5
151	Sitapur	Maholi	5	5
152	Sitapur	Paintepur	4	4
153	Sitapur	Sidhauli	8	8
154	Sitapur	TambaurecumAhmadabad	8	5
155	Sonbhadra	Robertsganj(sonbhadra)	2	5
156	Sonbhadra	Ghorawal	1	2
157	Sonbhadra	Pipri	2	4
158	Sonbhadra	Renukoot	4	8
159	Unnao	Mohan	2	1
160	Unnao	Nyotani	2	1
161	Varanasi	Gangapur	2	2
162	Lucknow	Bakshi Ka Talab	1	3
163	Moradabad	Bilari(NPP)	1	5
164	Mau	Chiraiyakot(NP)	1	5
165	Meerut	Daurala(NP)	1	3
166	Sultanpur	Dostpur(NP)	1	3
167	Jhansi	Garautha(NP)	1	3
168	Mainpuri	Ghiraun(NP)	1	5
169	Sonbhadra	Ghorawal(NP)	1	3
170	Meerut	Hastinapur	1	15
171	Jalaun	Jalaun(NPP)	1	3
172	Farrukhabad	Kamalganj(NP)	1	5
173	Farrukhabad	Kampil(NP)	1	3
174	Mainpuri	Karhal(NP)	1	3
175	Meerut	Kharkhauda	1	20
176	Muzaffarnagar	Khatauli(NPP)	1	5
177	Sultanpur	Koeripur(NP)	1	3
178	Jaunpur	MograBadshahpur(NPP)	1	5
179	Farrukhabad	Mohammadabad(NP)	1	3

892Compost Pits Operational				
S.No.	District	ULBName	No.ofPit	PitComposting Capacity(TPD)
180	Bulandsahar	Naraura(NP)	1	3
181	Moradabad	Pakbada(NP)	1	5
182	Hamirpur	Rath(NPP)	1	5
183	Basti	Rudhauri Bazar(NP)	1	5
184	Amroha	Ujhari(NP)	1	5
185	Amroha	Ujhari(NP)	1	3
Total			892	1578

Annexure-5.2**Details of Operational MRF**

732 MRF Operational Status				
S.N	District	ULBs	Capacity(TPD)	Status(Operational/NonOperational)
1	Agra	Achhnera(NPP)	5	Operational
2	Agra	Agra(M.Corp)	5	Operational
3	Agra	Bah(NPP)	5	Operational
4	Agra	Dayalbagh(NP)	5	Operational
5	Agra	Etmadpur (NPP)	5	Operational
6	Agra	FatehpurSikri (NPP)	5	Operational
7	Agra	Jagner (NP)	5	Operational
8	Agra	Kheragarh(NP)	5	Operational
9	Agra	Kiraoali(NP)	5	Operational
10	Agra	Pinahat(NP)	5	Operational
11	Agra	Shamsabad (NPP)	5	Operational
12	Agra	Swamibagh(NP)	5	Operational
13	Firozabad	Eka(NP)	5	Operational
14	Firozabad	Fariha(NP)	5	Operational
15	Firozabad	Firozabad(M Corp.)	5	Operational
16	Firozabad	MAKKHANPUR	5	Operational
17	Firozabad	Shikohabad(NPP)	5	Operational
18	Firozabad	Sirsaganj (NPP)	5	Operational
19	Firozabad	Tundla(NPP)	5	Operational
20	Mainpuri	BARNAHAL	5	Operational
21	Mainpuri	Bewar(NP)	5	Operational
22	Mainpuri	Bhogaon(NP)	5	Operational
23	Mainpuri	Ghiraur(NP)	5	Operational
24	Mainpuri	JyotiKhuriya (NP)	5	Operational
25	Mainpuri	Karhal(NP)	5	Operational
26	Mainpuri	Kishni(NP)	5	Operational
27	Mainpuri	Kuraoali(NP)	5	Operational
28	Mainpuri	Kushmara(NP)	5	Operational
29	Mainpuri	Mainpuri(NPP)	5	Operational
30	Mathura	Bajna(NP)	5	Operational
31	Mathura	Baldeo(NP)	5	Operational
32	Mathura	Barsana(NP)	5	Operational
33	Mathura	Chaumuhan(NP)	5	Operational
34	Mathura	Chhata(NP)	5	Operational

732 MRF Operational Status				
S.N	District	ULBs	Capacity(TPD)	Status(Operational/NonOperational)
35	Mathura	Farah(NP)	5	Operational
36	Mathura	Gokul (NP)	5	Operational
37	Mathura	Govardhan(NP)	5	Operational
38	Mathura	Mahavan (NP)	5	Operational
39	Mathura	Mathura(MCorp.)	5	Operational
40	Mathura	Nandgaon(NP)	5	Operational
41	Mathura	Radhakund(NP)	5	Operational
42	Mathura	Saunkh(NP)	5	Operational
43	Aligarh	Aligarh(M Corp.)	5	Operational
44	Aligarh	Atrauli(NPP)	5	Operational
45	Aligarh	Beswan(NP)	5	Operational
46	Aligarh	CHANDAUS	5	Operational
47	Aligarh	Chharra(NP)	5	Operational
48	Aligarh	Harduaganj(NP)	5	Operational
49	Aligarh	Iglas(NP)	5	Operational
50	Aligarh	Jalali(NP)	5	Operational
51	Aligarh	Jattari(NP)	5	Operational
52	Aligarh	JAWAN SIKANDARPUR(NP)	5	Operational
53	Aligarh	Kauriaganj(NP)	5	Operational
54	Aligarh	Khair(NPP)	5	Operational
55	Aligarh	Pilkhana(NP)	5	Operational
56	Aligarh	Vijaigarh (NP)	5	Operational
57	Etah	Aliganj(NPP)	5	Operational
58	Etah	Awagarh(NP)	5	Operational
59	Etah	Etah(NPP)	5	Operational
60	Etah	Jaithara(NP)	5	Operational
61	Etah	Jalesar(NPP)	5	Operational
62	Etah	Marehra (NPP)	5	Operational
63	Etah	NidhauriKalan(NP)	5	Operational
64	Etah	RajaKa Rampur (NP)	5	Operational
65	Etah	Sakit(NP)	5	Operational
66	Hathras	Hasayan(NP)	5	Operational
67	Hathras	Hathras(NPP)	5	Operational
68	Hathras	Mendu(NP)	5	Operational
69	Hathras	Purdilnagar(NP)	5	Operational
70	Hathras	Sadabad(NP)	5	Operational
71	Hathras	Sahpau(NP)	5	Operational
72	Hathras	Sasni(NP)	5	Operational

732 MRF Operational Status				
S.N	District	ULBs	Capacity(TPD)	Status(Operational/NonOperational)
73	Kasganj	Amapur(NP)	5	Operational
74	Kasganj	Bhargain(NP)	5	Operational
75	Kasganj	Kasganj (NPP)	5	Operational
76	Kasganj	Mohanpur(NP)	5	Operational
77	Kasganj	Patiyali(NP)	5	Operational
78	Kasganj	Sahawar (NP)	5	Operational
79	Kasganj	Sidhpura(NP)	5	Operational
80	Kasganj	Soron (NPP)	5	Operational
81	AmbedkarNagar	Itifatganj(NP)	5	Operational
82	Amethi	Gauriganj(NPP)	5	Operational
83	Amethi	Musafirkhana(NP)	5	Operational
84	Ayodhya	Ayodhya(MCorp.)	5	Operational
85	Ayodhya	Bikapur(NP)	5	Operational
86	Barabanki	Banki(NP)	5	Operational
87	Barabanki	Belhara(NP)	5	Operational
88	Barabanki	Dariyabad(NP)	5	Operational
89	Barabanki	Dewa(NP)	5	Operational
90	Barabanki	Fatehpur(NP)	5	Operational
91	Barabanki	Haidergarh(NP)	5	Operational
92	Barabanki	Nawabganj(NPP)	5	Operational
93	Barabanki	Ramnagar(NP)	5	Operational
94	Barabanki	Satrikh(NP)	5	Operational
95	Barabanki	Siddhaur(NP)	5	Operational
96	Barabanki	TikaitNagar (NP)	5	Operational
97	Barabanki	Zaidpur(NP)	5	Operational
98	Sultanpur	Dostpur (NP)	5	Operational
99	Sultanpur	Kadipur(NP)	5	Operational
100	Sultanpur	Koeripur(NP)	5	Operational
101	Sultanpur	Sultanpur(NPP)	5	Operational
102	Azamgarh	Atrauliya(NP)	5	Operational
103	Azamgarh	Bilariaganj(NP)	5	Operational
104	Azamgarh	Jiyanpur(NP)	5	Operational
105	Azamgarh	KatgharLalaganj(NP)	5	Operational
106	Azamgarh	Mahrajanj(NP)	5	Operational
107	Azamgarh	Mahul(NP)	5	Operational
108	Azamgarh	Mehnagar(NP)	5	Operational
109	Azamgarh	Mubarakpur(NPP)	5	Operational
110	Azamgarh	Nizamabad(NP)	5	Operational

732 MRF Operational Status				
S.N	District	ULBs	Capacity(TPD)	Status(Operational/NonOperational)
111	Azamgarh	SaraiMir (NP)	5	Operational
112	Ballia	BeltharaRoad (NP)	5	Operational
113	Ballia	Rasra (NPP)	5	Operational
114	Ballia	Reoti(NP)	5	Operational
115	Ballia	Sikanderpur(NP)	5	Operational
116	Mau	Kopaganj(NP)	5	Operational
117	Badaun	Allapur (NP)	5	Operational
118	Badaun	Bilsi(NPP)	5	Operational
119	Badaun	Bisauli (NPP)	5	Operational
120	Badaun	Budaun(NPP)	5	Operational
121	Badaun	Dataganj (NPP)	5	Operational
122	Badaun	Faizganj(NP)	5	Operational
123	Badaun	Gulariya(NP)	5	Operational
124	Badaun	Islamnagar(NP)	5	Operational
125	Badaun	Kachhla(NP)	5	Operational
126	Badaun	Kakrala(NPP)	5	Operational
127	Badaun	Kunwargaon(NP)	5	Operational
128	Badaun	Mundiya(NP)	5	Operational
129	Badaun	Rudayan(NP)	5	Operational
130	Badaun	Sahaswan(NPP)	5	Operational
131	Badaun	Saidpur(NP)	5	Operational
132	Badaun	Sakhanu(NP)	5	Operational
133	Badaun	Ujhani(NPP)	5	Operational
134	Badaun	Usawan(NP)	5	Operational
135	Badaun	Usehat(NP)	5	Operational
136	Badaun	Wazirganj (NP)	5	Operational
137	Bareilly	Aonla(NPP)	5	Operational
138	Bareilly	Baheri (NPP)	5	Operational
139	Bareilly	Bareilly(M Corp.)	5	Operational
140	Bareilly	Bisharatganj(NP)	5	Operational
141	Bareilly	Deoranian (NP)	5	Operational
142	Bareilly	DhauraTanda(NP)	5	Operational
143	Bareilly	Faridpur(NP)	5	Operational
144	Bareilly	Faridpur (NPP)	5	Operational
145	Bareilly	FatehganjPashchimi(NP)	5	Operational
146	Bareilly	FatehganjPurvi(NP)	5	Operational
147	Bareilly	Mirganj(NP)	5	Operational
148	Bareilly	Richha(NP)	5	Operational

732 MRF Operational Status				
S.N	District	ULBs	Capacity(TPD)	Status(Operational/NonOperational)
149	Barcilly	Rithora(NP)	5	Operational
150	Barcilly	Sainthal (NP)	5	Operational
151	Barcilly	Shahi(NP)	5	Operational
152	Barcilly	Shergarh (NP)	5	Operational
153	Barcilly	Shishgarh(NP)	5	Operational
154	Barcilly	Sirauli(NP)	5	Operational
155	Barcilly	ThiriyaNizawatKhan(NP)	5	Operational
156	Pilibhit	Barkhera(NP)	5	Operational
157	Pilibhit	Bilsanda(NP)	5	Operational
158	Pilibhit	Bisalpur (NPP)	5	Operational
159	Pilibhit	GulariyaBhindara(NP)	5	Operational
160	Pilibhit	Jahanabad(NP)	5	Operational
161	Pilibhit	Kalinagar(NP)	5	Operational
162	Pilibhit	NyoriaHusainpur(NP)	5	Operational
163	Pilibhit	Pilibhit(NPP)	5	Operational
164	Pilibhit	Puranpur(NPP)	5	Operational
165	Shahjahanpur	Allahganj(NP)	5	Operational
166	Shahjahanpur	Jalalabad (NPP)	5	Operational
167	Shahjahanpur	Kanth(NP)	5	Operational
168	Shahjahanpur	Katra(NP)	5	Operational
169	Shahjahanpur	Khudaganj(NP)	5	Operational
170	Shahjahanpur	Khutar(NP)	5	Operational
171	Shahjahanpur	Powayan(NPP)	5	Operational
172	Shahjahanpur	Shahjahanpur (MCorp.)	5	Operational
173	Shahjahanpur	Tilhar(NPP)	5	Operational
174	Basti	Basti(NPP)	5	Operational
175	Basti	Harraiya(NP)	5	Operational
176	Basti	RudhauriBazar (NP)	5	Operational
177	SantKabeerNagar	Hariharpur(NP)	5	Operational
178	SantKabeerNagar	Khalilabad(NPP)	5	Operational
179	SantKabeerNagar	Maghar(NP)	5	Operational
180	SantKabeerNagar	Mehdawal(NP)	5	Operational
181	SiddharthNagar	Bansi(NPP)	5	Operational
182	SiddharthNagar	BarhaniBazar (NP)	5	Operational
183	Banda	Banda(NPP)	5	Operational
184	Banda	Atarra(NPP)	5	Operational
185	Banda	Baberu(NP)	5	Operational
186	Banda	BisandaBuzurg(NP)	5	Operational

732 MRF Operational Status				
S.N	Distriet	ULBs	Capacity(TPD)	Status(Operational/NonOperational)
187	Banda	Mataundh(NP)	5	Operational
188	Banda	Naraini (NP)	5	Operational
189	Banda	Oran(NP)	5	Operational
190	Banda	Tindwari(NP)	5	Operational
191	Chitrakoot	ManikpurSarhat(NP)	5	Operational
192	Hamirpur	Hamirpur (NPP)	5	Operational
193	Hamirpur	Maudaha(NPP)	5	Operational
194	Hamirpur	Rath(NPP)	5	Operational
195	Hamirpur	Sarila(NP)	5	Operational
196	Mahoba	Charkhari(NPP)	5	Operational
197	Mahoba	Kabrai(NP)	5	Operational
198	Mahoba	Kharela(NP)	5	Operational
199	Mahoba	KulPahar(NP)	5	Operational
200	Mahoba	Mahoba (NPP)	5	Operational
201	Bahraich	Bahraich (NPP)	5	Operational
202	Balrampur	Pachperwa(NP)	5	Operational
203	Balrampur	Tulsipur(NP)	5	Operational
204	Gonda	Katra(NP)	5	Operational
205	Gonda	Paraspur(NP)	5	Operational
206	Sravasti	Bhingra (NPP)	5	Operational
207	Sravasti	Ikauna(NP)	5	Operational
208	Deoria	Bariyarpur(NP)	5	Operational
209	Deoria	BhatparRani(NP)	5	Operational
210	Deoria	Deoria(NPP)	5	Operational
211	Deoria	GauraBarhaj (NPP)	5	Operational
212	Deoria	GauriBazar(NP)	5	Operational
213	Deoria	Lar(NP)	5	Operational
214	Deoria	Majhauriraj(NP)	5	Operational
215	Deoria	RampurKarkhana(NP)	5	Operational
216	Deoria	Rudrapur(NP)	5	Operational
217	Deoria	Salempur(NP)	5	Operational
218	Gorakhpur	GolaBazar(NP)	5	Operational
219	Gorakhpur	Gorakhpur(M Corp.)	5	Operational
220	Gorakhpur	Pipraich(NP)	5	Operational
221	Gorakhpur	Sahjanwan(NP)	5	Operational
222	Kushinagar	Hata(NPP)	5	Operational
223	Kushinagar	Kaptanganj(NP)	5	Operational
224	Maharajganj	Anandnagar(NP)	5	Operational

732 MRF Operational Status				
S.N	District	ULBs	Capacity(TPD)	Status(Operational/NonOperational)
225	Maharajganj	Maharajganj(NPP)	5	Operational
226	Maharajganj	Nautanwa(NPP)	5	Operational
227	Maharajganj	Nichlaul(NP)	5	Operational
228	Maharajganj	SiswaBazar (NP)	5	Operational
229	Maharajganj	Sonauli(NP)	5	Operational
230	Jalaun	AIT(NP)	5	Operational
231	Jalaun	Jalaun (NPP)	5	Operational
232	Jalaun	Kadaura(NP)	5	Operational
233	Jalaun	Kalpi(NPP)	5	Operational
234	Jalaun	Konch(NPP)	5	Operational
235	Jalaun	Kotra(NP)	5	Operational
236	Jalaun	Madhogarh(NP)	5	Operational
237	Jalaun	Nadigaon(NP)	5	Operational
238	Jalaun	Orai(NPP)	5	Operational
239	Jalaun	Rampur(NP)	5	Operational
240	Jalaun	Umri(NP)	5	Operational
241	Jaunpur	Jaunpur(NPP)	5	Operational
242	Jhansi	Baragaon(NP)	5	Operational
243	Jhansi	BaruaSagar(NPP)	5	Operational
244	Jhansi	Chirgaon(NPP)	5	Operational
245	Jhansi	Erich(NP)	5	Operational
246	Jhansi	Garautha(NP)	5	Operational
247	Jhansi	Gursarai (NPP)	5	Operational
248	Jhansi	Jhansi (MCorp.)	5	Operational
249	Jhansi	Kathera(NP)	5	Operational
250	Jhansi	Mauranipur(NPP)	5	Operational
251	Jhansi	Moth(NP)	5	Operational
252	Jhansi	Ranipur(NP)	5	Operational
253	Jhansi	Samthar (NPP)	5	Operational
254	Jhansi	TondiFatehpur(NP)	5	Operational
255	Lalitpur	Lalitpur(NPP)	5	Operational
256	Lalitpur	Mahroni(NP)	5	Operational
257	Lalitpur	Pali(NP)	5	Operational
258	Lalitpur	Talbehat(NP)	5	Operational
259	Auraiya	Achhalda(NP)	5	Operational
260	Auraiya	Atasu(NP)	5	Operational
261	Auraiya	Auraiya(NPP)	5	Operational
262	Auraiya	BabarpurAjitmal(NP)	5	Operational

732 MRF Operational Status				
S.N	District	ULBs	Capacity(TPD)	Status(Operational/NonOperational)
263	Auraiya	Bidhuna(NP)	5	Operational
264	Auraiya	Dibiyapur(NP)	5	Operational
265	Auraiya	Phaphund(NP)	5	Operational
266	Etawah	Bharthana(NPP)	5	Operational
267	Etawah	Ekdil(NP)	5	Operational
268	Etawah	Etawah (NPP)	5	Operational
269	Etawah	Jaswantnagar(NPP)	5	Operational
270	Farrukhabad	Farrukhabad(NPP)(Gi)	5	Operational
271	Farrukhabad	Kaimganj(NPP)	5	Operational
272	Farrukhabad	Kamalganj(NP)	5	Operational
273	Farrukhabad	Kampil(NP)	5	Operational
274	Farrukhabad	Mohammadabad(NP)	5	Operational
275	Farrukhabad	Shamsabad (NP)	5	Operational
276	Kannauj	Chhibramau (NPP)	5	Operational
277	Kannauj	Gursahaiganj (NPP)	5	Operational
278	Kannauj	Samdhan(NP)	5	Operational
279	Kannauj	Sikanderpur(NP)	5	Operational
280	Kannauj	Talgram(NP)	5	Operational
281	Kannauj	Tirwaganj(NP)	5	Operational
282	Kanpur Dehat	Akbarpur(NP)	5	Operational
283	Kanpur Dehat	Derapur(NP)	5	Operational
284	Kanpur Dehat	Jhinjhak(NPP)	5	Operational
285	Kanpur Dehat	Pukhrayan(NPP)	5	Operational
286	Kanpur Dehat	Rasulabad(NP)	5	Operational
287	Kanpur Dehat	Rura(NP)	5	Operational
288	Kanpur Dehat	Shivli(NP)	5	Operational
289	Kanpur Dehat	Sikandra(NP)	5	Operational
290	Kanpur Nagar	Kanpur(M Corp.)(Gi)	5	Operational
291	Kanpur Nagar	Shivrajpur(NP)	5	Operational
292	Hardoi	Beniganj(NP)	5	Operational
293	Hardoi	Bilgram(NPP)	5	Operational
294	Hardoi	Gopamau (NP)	5	Operational
295	Hardoi	Hardoi(NPP)	5	Operational
296	Hardoi	Madhoganj(NP)	5	Operational
297	Hardoi	Mallawan(NPP)	5	Operational
298	Hardoi	Pali(NP)	5	Operational
299	Hardoi	Pihani (NPP)	5	Operational
300	Hardoi	Sandila(NPP)	5	Operational

732 MRF Operational Status				
S.N	District	ULBs	Capacity(TPD)	Status(Operational/NonOperational)
301	Hardoi	Sandila(NPP)	5	Operational
302	Hardoi	Shahabad(NPP)	5	Operational
303	Hardoi	Shahabad(NPP)	5	Operational
304	Kheeri	Barwar(NP)	5	Operational
305	Kheeri	Dhaurehra(NP)	5	Operational
306	Kheeri	GolaGokaramath(NPP)	5	Operational
307	Kheeri	Kheri(NP)	5	Operational
308	Kheeri	Lakhimpur(NPP)	5	Operational
309	Kheeri	Mailani(NP)	5	Operational
310	Kheeri	Mohammadi(NPP)	5	Operational
311	Kheeri	OelDhakwa(NP)	5	Operational
312	Kheeri	PaliyaKalan(NPP)	5	Operational
313	Kheeri	SingahiBhindauna(NP)	5	Operational
314	Lucknow	Amethi(NP)	5	Operational
315	Lucknow	BakshiKaTalab(NP)	5	Operational
316	Lucknow	Gosainganj(NP)	5	Operational
317	Lucknow	Itanuja(NP)	5	Operational
318	Lucknow	Kakori (NP)	5	Operational
319	Lucknow	Lucknow(MCorp.)	5	Operational
320	Lucknow	Mahona(NP)	5	Operational
321	Lucknow	Nagram(NP)	5	Operational
322	Raebareilly	Bachhrawan(NP)	5	Operational
323	Raebareilly	Dalmau(NP)	5	Operational
324	Raebareilly	Maharajganj(NP)	5	Operational
325	Raebareilly	Nasirabad(NP)	5	Operational
326	Raebareilly	Parsadepur(NP)	5	Operational
327	Raebareilly	Salon(NP)	5	Operational
328	Raebareilly	Unchahar(NP)	5	Operational
329	Sitapur	Biswan(NPP)	5	Operational
330	Sitapur	Hargaon(NP)	5	Operational
331	Sitapur	Khairabad(NPP)	5	Operational
332	Sitapur	Laharpur(NPP)	5	Operational
333	Sitapur	Mahmudabad(NPP)	5	Operational
334	Sitapur	Maholi (NP)	5	Operational
335	Sitapur	Misrikh-Naimish (NPP)	5	Operational
336	Sitapur	Paintepur(NP)	5	Operational
337	Sitapur	Sidhauli(NP)	5	Operational
338	Sitapur	Sitapur(NPP)	5	Operational

732 MRF Operational Status				
S.N	District	ULBs	Capacity(TPD)	Status(Operational/NonOperational)
339	Sitapur	Tambaur-Ahamdabad (NP)	5	Operational
340	Unnao	Auras(NP)	5	Operational
341	Unnao	Bangarmau(NPP)	5	Operational
342	Unnao	BhagwantNagar(NP)	5	Operational
343	Unnao	Bighapur (NP)	5	Operational
344	Unnao	FatehpurChaurasi(NP)	5	Operational
345	Unnao	Gangaghat(NPP)(G)	5	Operational
346	Unnao	GanjMuradabad(NP)	5	Operational
347	Unnao	Hyderabad(NP)	5	Operational
348	Unnao	Kursath(NP)	5	Operational
349	Unnao	Maurawan(NP)	5	Operational
350	Unnao	Mohan(NP)	5	Operational
351	Unnao	Nawabganj(NP)	5	Operational
352	Unnao	Nyotini(NP)	5	Operational
353	Unnao	Purwa (NP)	5	Operational
354	Unnao	Rasulabad(NP)	5	Operational
355	Unnao	Safipur (NP)	5	Operational
356	Unnao	Ugu(NP)	5	Operational
357	Unnao	Unnao(NPP)	5	Operational
358	Bagpat	AminagarSarat(NP)	5	Operational
359	Bagpat	Baraut(NPP)	5	Operational
360	Bagpat	Chhaprauli(NP)	5	Operational
361	Bagpat	Doghat(NP)	5	Operational
362	Bagpat	Khekada(NPP)	5	Operational
363	Bagpat	Tikri (NP)	5	Operational
364	Bulandsahar	Anupshahr(NPP)(G)	5	Operational
365	Bulandsahar	Aurangabad(NP)	5	Operational
366	Bulandsahar	Bhawan Bahadumagar(NP)	5	Operational
367	Bulandsahar	Bugrasi (NP)	5	Operational
368	Bulandsahar	Chhatari(NP)	5	Operational
369	Bulandsahar	Dibai (NPP)	5	Operational

732 MRF Operational Status				
S.N	District	ULBs	Capacity(TPD)	Status(Operational/NonOperational)
370	Bulandsahar	Gulaoti(NPP)	5	Operational
371	Bulandsahar	Jahangirabad (NPP)	5	Operational
372	Bulandsahar	Khanpur(NP)	5	Operational
373	Bulandsahar	Khurja(NPP)	5	Operational
374	Bulandsahar	Narauna(NP)(G)	5	Operational
375	Bulandsahar	Shikarpur(NPP)	5	Operational
376	Bulandsahar	Siana(NPP)	5	Operational
377	Bulandsahar	Sikandrabad(NPP)	5	Operational
378	Gautam BuddhNagar	Bilaspur(NP)	5	Operational
379	Gautam BuddhNagar	Dadri (NPP)	5	Operational
380	Gautam BuddhNagar	Jewar(NP)	5	Operational
381	Ghaziabad	Faridnagar(NP)	5	Operational
382	Ghaziabad	Ghaziabad(MCorp.)	205	Operational
383	Ghaziabad	Modinagar(NPP)	5	Operational
384	Ghaziabad	Niwari(NP)	5	Operational
385	Hapur	Garhmukhteshwar(NPP)(G)	5	Operational
386	Hapur	Hapur (NPP)	5	Operational
387	Meerut	Daurala (NP)	5	Operational
388	Meerut	Harra(NP)	5	Operational
389	Meerut	Hastinapur(NP) (G)	5	Operational
390	Meerut	Karnawal(NP)	5	Operational
391	Meerut	Kharkhauda(NP)	5	Operational
392	Meerut	Khiwai(NP)	5	Operational
393	Meerut	Lawar(NP)	5	Operational
394	Meerut	Mawana(NPP)	5	Operational
395	Meerut	Parikshitgarh (NP)	5	Operational
396	Meerut	Phalauda(NP)	5	Operational
397	Meerut	Sardhana(NPP)	5	Operational
398	Meerut	Sewalkhas(NP)	5	Operational
399	Meerut	Shahjahanpur(NP)	5	Operational
400	Bhadohi	Bhadohi(NPP)	5	Operational
401	Bhadohi	GhosiaBazar(NP)	5	Operational

732 MRF Operational Status				
S.N	District	ULBs	Capacity(TPD)	Status(Operational/NonOperational)
402	Bhadohi	Gopiganj(NPP)	5	Operational
403	Bhadohi	Gyanpur(NP)	5	Operational
404	Bhadohi	Khamaria (NP)	5	Operational
405	Bhadohi	NaiBazar(NP)	5	Operational
406	Bhadohi	Suriyawan(NP)	5	Operational
407	Mirzapur	Ahaura(NPP)	5	Operational
408	Mirzapur	Chunar(NPP) (G)	5	Operational
409	Mirzapur	Mirzapur(NPP)(G)	5	Operational
410	Sonbhadra	Chopan(NP)	5	Operational
411	Sonbhadra	Dudhi(NP)	5	Operational
412	Sonbhadra	Ghorawal(NP)	5	Operational
413	Sonbhadra	Pipri(NP)	5	Operational
414	Sonbhadra	Renukoot(NP)	5	Operational
415	Sonbhadra	Sonbhadra-Robertsganj(NPP)	5	Operational
416	Amroha	Amroha(NPP)	5	Operational
417	Amroha	Bachhraon(NPP)	5	Operational
418	Amroha	Dhanaura (NPP)	5	Operational
419	Amroha	Gajraula(NPP)	5	Operational
420	Amroha	Hasanpur (NPP)	5	Operational
421	Amroha	Joya(NP)	5	Operational
422	Amroha	NaugawanSadat (NP)	5	Operational
423	Amroha	Ujhari(NP)	5	Operational
424	Bijnor	Afzalgarh(NPP)	5	Operational
425	Bijnor	Bijnore(NPP)(G)	5	Operational
426	Bijnor	Chandpur(NPP)	5	Operational
427	Bijnor	Dhampur(NPP)	5	Operational
428	Bijnor	Haldaur(NPP)	5	Operational
429	Bijnor	Jalalabad(NP)	5	Operational
430	Bijnor	Jhalu (NP)	5	Operational
431	Bijnor	Kiratpur(NPP)	5	Operational
432	Bijnor	Mandawar(NP)	5	Operational
433	Bijnor	Nagina (NPP)	5	Operational
434	Bijnor	Najibabad(NPP)	5	Operational
435	Bijnor	Nehtaur(NPP)	5	Operational
436	Bijnor	Noorpur(NPP)	5	Operational
437	Bijnor	Sahanpur(NP)	5	Operational
438	Bijnor	Sahaspur(NP)	5	Operational
439	Bijnor	Seohara(NPP)	5	Operational

732 MRF Operational Status				
S.N	District	ULBs	Capacity(TPD)	Status(Operational/NonOperational)
440	Bijnor	Sherkot(NPP)	5	Operational
441	Bijnor	Warhapur(NP)	5	Operational
442	Moradabad	Agwanpur(NP)	5	Operational
443	Moradabad	BhojpurDharampur(NP)	5	Operational
444	Moradabad	Bilari (NPP)	5	Operational
445	Moradabad	Kanth(NP)	5	Operational
446	Moradabad	Kundarki(NP)	5	Operational
447	Moradabad	Moradabad(M Corp.)	5	Operational
448	Moradabad	Pakbada(NP)	5	Operational
449	Moradabad	Thakurdwara(NPP)	5	Operational
450	Moradabad	UmriKalan(NP)	5	Operational
451	Rampur	Bilaspur(NPP)	5	Operational
452	Rampur	Maswasi(NP)	5	Operational
453	Rampur	Milak(NPP)	5	Operational
454	Rampur	Rampur (NPP)	5	Operational
455	Rampur	Swar(NPP)	5	Operational
456	Rampur	Tanda(NPP)	5	Operational
457	Sambhal	Bahjoi(NPP)	5	Operational
458	Sambhal	Chandausi(NPP)	5	Operational
459	Sambhal	Gawan(NP)	5	Operational
460	Sambhal	Gunnaur(NP)	5	Operational
461	Sambhal	Narauli(NP)	5	Operational
462	Sambhal	Sambhal(NPP)	5	Operational
463	Sambhal	Sirsi (NP)	5	Operational
464	Fatehpur	ASOTHER(NP)	5	Operational
465	Fatehpur	Bindki(NPP)	5	Operational
466	Fatehpur	Fatehpur(NPP)	5	Operational
467	Fatehpur	Hathgaam(NP)	5	Operational
468	Fatehpur	Khaga (NP)	5	Operational
469	Fatehpur	KoraJahanabad (NP)	5	Operational
470	Kaushambi	Ajhuwa(NP)	5	Operational
471	Kaushambi	Bharwari(NP)	5	Operational
472	Kaushambi	Chail(NP)	5	Operational
473	Kaushambi	Karari (NP)	5	Operational
474	Kaushambi	Manjhanpur(NP)	5	Operational
475	Kaushambi	SaraiAquil (NP)	5	Operational
476	Kaushambi	Sirathu(NP)	5	Operational
477	Pratapgarh	BelaPratapgarh(NPP)	5	Operational

732 MRF Operational Status				
S.N	District	ULBs	Capacity(TPD)	Status(Operational/NonOperational)
478	Pratapgarh	KatraMedniganj (NP)	5	Operational
479	Pratapgarh	Kunda(NP)	5	Operational
480	Pratapgarh	Laliganj(NP)	5	Operational
481	Pratapgarh	Manikpur(NP)	5	Operational
482	Pratapgarh	Patli(NP)	5	Operational
483	Pratapgarh	PratapgarhCity(NP)	5	Operational
484	Pratapgarh	Raniganj(NP)	5	Operational
485	Prayagraj	Bharatganj(NP)	5	Operational
486	Prayagraj	Handia(NP)	5	Operational
487	Prayagraj	Koraon(NP)	5	Operational
488	Prayagraj	LalGopalganj (NP)	5	Operational
489	Prayagraj	ManAima (NP)	5	Operational
490	Prayagraj	Phulpur(NP)	5	Operational
491	Prayagraj	Prayagraj(MCorp.)(G)	10	Operational
492	Prayagraj	Prayagraj(MCorp.)(G)	10	Operational
493	Prayagraj	Shankargarh(NP)	5	Operational
494	Prayagraj	Sirsa(NP)	5	Operational
495	Muzaffarnagar	Bhokarhedi(NP)	5	Operational
496	Muzaffarnagar	Budhana(NP)	5	Operational
497	Muzaffarnagar	Charthawal (NP)	5	Operational
498	Muzaffarnagar	Jansath(NP)	5	Operational
499	Muzaffarnagar	Khatauli(NPP)	5	Operational
500	Muzaffarnagar	Mirapur(NP)	5	Operational
501	Muzaffarnagar	Purquazi (NP)	5	Operational
502	Muzaffarnagar	Shahpur(NP)	5	Operational
503	Saharanpur	Ambehta(NP)	5	Operational
504	Saharanpur	Behat (NP)	5	Operational
505	Saharanpur	Chilkana Sultanpur(NP)	5	Operational
506	Saharanpur	Deoband(NPP)	5	Operational
507	Saharanpur	Gangoh(NPP)	5	Operational
508	Saharanpur	Nakur (NPP)	5	Operational
509	Saharanpur	Nanautia(NP)	5	Operational
510	Saharanpur	Rampur Maniharan(NP)	5	Operational
511	Saharanpur	Saharanpur (MCorp.)	5	Operational
512	Saharanpur	Sarsawa(NPP)	5	Operational
513	Saharanpur	Titron(NP)	5	Operational
514	Shamli	Ailam(NP)	5	Operational
515	Shamli	Banat(NP)	5	Operational

732 MRF Operational Status				
S.N	District	ULBs	Capacity(TPD)	Status(Operational/NonOperational)
516	Shamli	GarhiPukhta(NP)	5	Operational
517	Shamli	Jalalabad(NP)	5	Operational
518	Shamli	Jhinjhana(NP)	5	Operational
519	Shamli	Kairana (NPP)	5	Operational
520	Shamli	Kandhla (NPP)	5	Operational
521	Shamli	Shamli(NPP)	5	Operational
522	Shamli	Un (NP)	5	Operational
523	Chandauli	Chakia(NP)	5	Operational
524	Chandauli	Chandauli(NP)	5	Operational
525	Chandauli	Mughalsarai (NPP)(G)	5	Operational
526	Chandauli	SaiyadRaza(NP)	5	Operational
527	Ghazipur	Bahadurganj(NP)	5	Operational
528	Ghazipur	Dildarnagar(NP)	5	Operational
529	Ghazipur	Ghazipur(NPP)(G)	5	Operational
530	Ghazipur	Jangipur(NP)	5	Operational
531	Ghazipur	Mohammadabad(NPP)	5	Operational
532	Ghazipur	Sadat(NP)	5	Operational
533	Ghazipur	Saidpur (NP) (G)	5	Operational
534	Jaunpur	Kerakat(NP)	5	Operational
535	Jaunpur	Khetasarai(NP)	5	Operational
536	Jaunpur	Mariahu(NP)	5	Operational
537	Varanasi	Gangapur(NP)	5	Operational
538	Etawah	Etawah(NPP)	5	Operational
539	Etawah	Etawah(NPP)	5	Operational
540	Etawah	Etawah(NPP)	5	Operational
541	Etawah	Etawah(NPP)	5	Operational
542	Etawah	Etawah(NPP)	5	Operational
543	AmbedkarNagar	Akbarpur(NPP)	5	Operational
544	Azamgarh	Phulpur(NP)	5	Operational
545	Mau	KURTHI JAFARPUR	5	Operational
546	RaeBareilly	RaeBareilly(NPP)	5	Operational
547	Rampur	Shahabad(NP)	5	Operational
548	Sambhal	Babrala(NP) (G)	5	Operational
549	Muzaffarnagar	Sisauli (NP)	5	Operational
550	Shamli	ThanaBhawan (NP)	5	Operational
551	Jaunpur	Badlapur(NP)	5	Operational
552	Agra	Agra(M.Corp)	20	Operational
553	Firozabad	Jasrana(Np)	5	Operational

732 MRF Operational Status				
S.N	District	ULBs	Capacity(TPD)	Status(Operational/NonOperational)
554	Mathura	KosiKalan(Npp)	5	Operational
555	Aligarh	Gabhana(Np)	5	Operational
556	Aligarh	Madrak	5	Operational
557	Aligarh	Pisawa	5	Operational
558	Hathras	Sikandrarao(Npp)	5	Operational
559	Kasganj	GanjDundawara(Npp)	5	Operational
560	AmbedkarNagar	Jalalpur(Npp)	5	Operational
561	Amethi	Amethi(Np)	5	Operational
562	Amethi	Jais(Npp)	5	Operational
563	Ayodhya	Bhadarsa(Np)	5	Operational
564	Ayodhya	Gosainganj(Np)	5	Operational
565	Ayodhya	Khirauni(Shuchittaganj)(Np)	5	Operational
566	Ayodhya	Kumarganj(Np)	5	Operational
567	Ayodhya	Rudauli(Npp)	5	Operational
568	Barabanki	RamsanehiGhat(Np)	5	Operational
569	Sultanpur	Lambhua	5	Operational
570	Azamgarh	Azamgarh(Npp)	5	Operational
571	Azamgarh	Azamgarh(Npp)	5	Operational
572	Azamgarh	Azmatgarh(Np)	5	Operational
573	Ballia	Ballia(Npp)(G)	5	Operational
574	Ballia	Bensdih(Np)	5	Operational
575	Ballia	Bariya(Np)	5	Operational
576	Mau	Chiraiyakot(Np)	5	Operational
577	Mau	Madhuban(Np)	5	Operational
578	Mau	MaunathBhanjan(Npp)	5	Operational
579	Badaun	Budaun(Npp)	5	Operational
580	Badaun	Dahgawan	5	Operational
581	Bareilly	Bareilly(M. Corp)	5	Operational
582	Bareilly	Bareilly(M. Corp)	5	Operational
583	Bareilly	Faridpur(Npp)	5	Operational
584	Bareilly	Nawabganj(Npp)	5	Operational
585	Shahjahanpur	Shahjahanpur(M.Corp)	5	Operational
586	Shahjahanpur	Tilhar(Npp)	5	Operational
587	Basti	Bankati(Np)	5	Operational
588	Basti	BhanpurKaswa	5	Operational
589	Basti	Gaayghat	5	Operational
590	Basti	Ganeshpur(Np)	5	Operational
591	Basti	Mundervan(Np)	5	Operational

732 MRF Operational Status				
S.N	District	ULBs	Capacity(TPD)	Status(Operational/NonOperational)
592	Basti	NagarBazar(Np)	5	Operational
593	SiddharthNagar	BadhaniChafa	5	Operational
594	SiddharthNagar	Itwa	5	Operational
595	SiddharthNagar	Kapilavastu	5	Operational
596	Chitrakoot	ChitrakootdhamKarwi(Npp)	5	Operational
597	Chitrakoot	Mau(Np)	5	Operational
598	Chitrakoot	Rajapur(Np)	5	Operational
599	Hamirpur	Gohand(Np)	5	Operational
600	Hamirpur	Rath(Npp)	5	Operational
601	Hamirpur	Sumerpur(Np)	5	Operational
602	Bahraich	Nanpara(Npp)	5	Operational
603	Balrampur	Balrampur(Npp)	5	Operational
604	Gorakhpur	Bansgaon (Np)	5	Operational
605	Gorakhpur	Campierganj	5	Operational
606	Gorakhpur	Kasba Sangrampur(Np)	5	Operational
607	Gorakhpur	MunderaBazar (Np)	5	Operational
608	Gorakhpur	Pipiganj(Np)	5	Operational
609	Kushinagar	Chhitauni	5	Operational
610	Kushinagar	Duddhi	5	Operational
611	Kushinagar	Fazilnagar	5	Operational
612	Kushinagar	Kushinagar(Npp)	5	Operational
613	Kushinagar	Mathauli(Np)	5	Operational
614	Kushinagar	Padrauna(Npp)	5	Operational
615	Kushinagar	Ramkola(Np)	5	Operational
616	Kushinagar	Sewarhi(Np)	5	Operational
617	Kushinagar	Sukrauli	5	Operational
618	Kushinagar	TamkuhiRaj	5	Operational
619	Maharajganj	Chowk(Np)	5	Operational
620	Maharajganj	Paniyara	5	Operational
621	Maharajganj	Partawal	5	Operational
622	Gorakhpur	Gorakhpur(MCorp.)	5	Operational
623	Gorakhpur	Gorakhpur(MCorp.)	5	Operational
624	Gorakhpur	Gorakhpur(MCorp.)	5	Operational
625	Etawah	Bakewar(Np)	5	Operational
626	Etawah	Lakhna(Np)	5	Operational
627	Farrukhabad	Khimsepur(Np)	5	Operational
628	Farrukhabad	Nawabganj	5	Operational
629	Farrukhabad	SankisaBasantpur(Np)	5	Operational

732 MRF Operational Status				
S.N	District	ULBs	Capacity(TPD)	Status(Operational/NonOperational)
630	Kannauj	Kannauj (Npp) (G)	5	Operational
631	Kannauj	Saurikh(Np)	5	Operational
632	Kanpur Dehat	Rajpur	5	Operational
633	Kanpur Dehat	Raniya	5	Operational
634	Kanpur Nagar	Bilhaur (Npp)	5	Operational
635	Kanpur Nagar	Bitthoor(Np) (G)	5	Operational
636	Kanpur Nagar	Ghatampur(Npp)	5	Operational
637	Kanpur Nagar	Kanpur(M. Corp) (G)	5	Operational
638	Kanpur Nagar	Kanpur(M. Corp) (G)	5	Operational
639	Kanpur Nagar	Kanpur(M. Corp) (G)	5	Operational
640	Kanpur Nagar	Kanpur(M. Corp) (G)	5	Operational
641	Kanpur Nagar	Kanpur(M. Corp) (G)	5	Operational
642	Kanpur Nagar	Shivrajpur(Np)	5	Operational
643	Hardoi	KachhaunaPatseni(Np)	5	Operational
644	Hardoi	Kursath(Np)	5	Operational
645	Hardoi	Sandi (Npp)	5	Operational
646	Kheeri	Nighasan	5	Operational
647	Lucknow	Lucknow(M. Corp)	5	Operational
648	Lucknow	Lucknow(M. Corp)	5	Operational
649	Lucknow	Lucknow(M. Corp)	5	Operational
650	Lucknow	Lucknow(M. Corp)	5	Operational
651	Lucknow	Lucknow(M. Corp)	5	Operational
652	Lucknow	Lucknow(M. Corp)	5	Operational
653	Lucknow	Lucknow(M. Corp)	5	Operational
654	Lucknow	Lucknow(M. Corp)	5	Operational
655	Lucknow	Lucknow(M. Corp)	5	Operational
656	Lucknow	Lucknow(M. Corp)	5	Operational
657	Lucknow	Mohanalganj	5	Operational
658	Sitapur	Paintepur(Np)	5	Operational
659	Unnao	Achalganj(Np)	5	Operational
660	Bagpat	Baghpat(Npp)	5	Operational
661	Bagpat	Baraut (Npp)	5	Operational
662	Bulandsahar	Bulandshahr (Npp)	5	Operational
663	Bulandsahar	Bulandshahr (Npp)	5	Operational
664	Bulandsahar	Bulandshahr (Npp)	5	Operational
665	Bulandsahar	Bulandshahr (Npp)	5	Operational
666	Bulandsahar	Kakod(Np)	5	Operational

732 MRF Operational Status				
S.N	District	ULBs	Capacity(TPD)	Status(Operational/NonOperational)
667	Gautam BuddhNagar	Bilaspur(Np)	5	Operational
668	Gautam BuddhNagar	Dadri(Npp)	5	Operational
669	Gautam BuddhNagar	Jewar(Np)	5	Operational
670	Ghaziabad	Dasna(Np)	5	Operational
671	Ghaziabad	Khoda Makanpur(Npp)	5	Operational
672	Ghaziabad	Modinagar (Npp)	5	Operational
673	Ghaziabad	Modinagar (Npp)	5	Operational
674	Ghaziabad	Patala(Np)	5	Operational
675	Hapur	Babugarh(Np)	5	Operational
676	Meerut	Bahsuma(Np)	5	Operational
677	Mirzapur	Mirzapur (Npp) (G)	5	Operational
678	Sonbhadra	Anapara	5	Operational
679	Sonbhadra	Churk Ghurma (Np)	5	Operational
680	Sonbhadra	DalaBazar	5	Operational
681	Sonbhadra	Obra(Np)	5	Operational
682	Amroha	Amroha(Npp)	5	Operational
683	Amroha	Amroha(Npp)	5	Operational
684	Amroha	Amroha(Npp)	5	Operational
685	Amroha	Amroha(Npp)	5	Operational
686	Amroha	Hasanpur (Npp)	5	Operational
687	Amroha	Saidnagli(Np)	5	Operational
688	Moradabad	Dhakia(Np)	5	Operational
689	Rampur	NarpatNagar Doondawala	5	Operational
690	Sambhal	Sambhal(Npp)	5	Operational
691	Sambhal	Sambhal(Npp)	5	Operational
692	Fatehpur	Fatehpur(Npp)	5	Operational
693	Fatehpur	Fatehpur(Npp)	5	Operational
694	Fatehpur	Kishunpur(Np)	5	Operational
695	Kaushambi	Charwa(Np)	5	Operational
696	Kaushambi	Daranagar	5	Operational
697	Kaushambi	PooravPashchim Shareera	5	Operational
698	Pratapgarh	Antu (Np)	5	Operational
699	Pratapgarh	Derwa(Np)	5	Operational
700	Pratapgarh	Suwansa Bazar	5	Operational
701	Muzaffarnagar	Khatauli (Npp)	5	Operational
702	Muzaffarnagar	Muzaffarnagar(Npp)	5	Operational
703	Saharanpur	Saharanpur(M.Corp)	5	Operational

732 MRF Operational Status				
S.N	District	ULBs	Capacity(TPD)	Status(Operational/NonOperational)
704	Saharanpur	Saharanpur(M.Corp)	5	Operational
705	Ghazipur	Zamania(Npp)	5	Operational
706	Jaunpur	Gaurabadshahpur	5	Operational
707	Jaunpur	Jaunpur(Npp)	5	Operational
708	Jaunpur	Kajgaon	5	Operational
709	Jaunpur	Machhlishahr (Np)	5	Operational
710	Jaunpur	Mogra Badshahpur(Npp)	5	Operational
711	Jaunpur	Rampur(Jaunpur)	5	Operational
712	Aligarh	Barauli(Np)	5	Operational
713	Ayodhya	MaKamakhya(Np)	5	Operational
714	Bagpat	RatualNp	5	Operational
715	Ballia	Sahatwar (Np)	5	Operational
716	Barabanki	Subcha (Np)	5	Operational
717	Bareilly	Bareilly(M. Corp)	5	Operational
718	Bareilly	Bareilly(M. Corp)	5	Operational
719	Basti	Kaptanganj(Np)	5	Operational
720	Bulandsahar	Pahasu(Np)	5	Operational
721	Deoria	Tarkulwa(Np)	5	Operational
722	Fatehpur	Fatehpur(Npp)	5	Operational
723	Ghaziabad	Loni(Npp)	5	Operational
724	Gorakhpur	Barhalganj(Np)	5	Operational
725	Gorakhpur	Gorakhpur(M. Corp)	5	Operational
726	Moradabad	Moradabad(M.Corp)	5	Operational
727	Moradabad	Moradabad(M.Corp)	5	Operational
728	Moradabad	Moradabad(M.Corp)	5	Operational
729	Moradabad	Moradabad(M.Corp)	5	Operational
730	Moradabad	Moradabad(M.Corp)	5	Operational
731	Moradabad	Moradabad(M.Corp)	5	Operational
732	Pratapgarh	Dhakwa(Np)	5	Operational

Annexure-5.3**Details of Operational Waste to Energy Plants**

Waste to Eneergy Plants-Operational					
SN	State name	District Name	Name of the city	Capacity (TPD)	Status
1	UttarPradesh	Varanasi	Bhawania Pokhri	5	Operational
2	UttarPradesh	Varanasi	Pahadia Mandi	5	Operational
3	UttarPradesh	Varanasi	Fatma	5	Operational
4	UttarPradesh	Ghaziabad	Dasna	73.97	Operational
5	UttarPradesh	Muzaffarnagar	Muzaffarnagar	120	Operational
	Total			209	

Annexure-5.4 (A)**Details of Under Construction MSW Plants**

4 MSW Plants- Under Construction (Timeline: December 2025)						
S.N .	Division Name	District Name	ULB Name	Capacity (in TPD)	% Construction	Plant construction status
1	Prayagraj	Kaushambi	Manjhanpur(Npp)	50	0.00	Under tender process
2	Varanasi	Chandauli	PT.DeenDayalUpadhyayNagar(Npp)	50	2%	Under tender process
3	Agra	Firozabad	Shikohabad(Npp)	50	0.00	Under tender process
4	Prayagraj	Pratapgarh	BelaPratapgarh(Npp)	50	0.00	Under tender process
			Total	200		

Annexure-5.4 (B)

32 MSW Plants - Under Construction (Timeline: December 2024)				
S.N.	Division Name	Distriet Name	ULB Name	Capacity (in TPD)
1	Aligarh	Hathras	Hathras (Npp)	60
2	Bareilly	Bareilly	Bareilly (M. Corp)	500
3	Bareilly	Pilibhit	Pilibhit (Npp)	60
4	Bareilly	Shahjahanpur	Shahjahanpur (M.Corp.)	130
5	Chitrakoot	Banda	Banda (Npp)	55
6	Gorakhpur	Kushinagar	Padrauna (Npp)	50
7	Meerut	Bulandsahar	Khurja (Npp)	50
8	Ayodhya	Ayodhya	Ayodhya (M.Corp.)	140
9	Gorakhpur	Kushinagar	Kushinagar (Npp)	55
10	Lucknow	Kheri	Lakhimpur (Npp)	65
11	Moradabad	Rampur	Rampur (Npp)	140
12	Agra	Firozabad	Firozabad (M.Corp.)	250
13	Gorakhpur	Deoria	Deoria (Npp)	75
14	Jhansi	Lalitpur	Lalitpur (Npp)	75
15	Kanpur	Farrukhabad	Farrukhabad-Cum-Fatehgarh (Npp)	120
16	Lucknow	Hardoi	Hardoi (Npp)	50
17	Lucknow	Unnao	Unnao (Npp)	65
18	Lucknow	Unnao	Gangaghat (Npp)	50
19	Meerut	Ghaziabad	Khoda Makanpur (Npp)	90
20	Meerut	Bulandsahar	Sikandrabad (Npp)	50
21	Moradabad	Bijnor	Nagina (Npp)	50
22	Moradabad	Sambhal	Chandausi (Npp)	50
23	Saharanpur	Saharanpur	Saharanpur (M. Corp)	320
24	Devipatan	Bahraich	Bahraich (Npp)	75
25	Jhansi	Jalaun	Orai (Npp)	90
26	Saharanpur	Shamli	Kairana (Npp)	50
27	Aligarh	Etah	Etah (Npp)	60
28	Mirzapur	Bhadohi	Bhadohi (Npp)	55
29	Varanasi	Ghazipur	Ghazipur (Npp)	50
30	Azamgarh	Mau	Maunath Bhanjan (Npp)	130
31	Aligarh	Kasganj	Kasganj (Npp)	50
32	Saharanpur	Shamli	Shamli (Npp)	50
Total				3160

Annexure-5.5**Details of Under Construction MRF**

Under Construction 186 MRF						
SN	District	ULB Name	No of MRF Unit	TPD	Status(Operational/ Non Operational)	Timeline
1	Agra	Agra (M. Corp)	1	15	Under Construction	Dec-24
2	Agra	Fatehabad (Np)	1	5	Under Construction	Dec-24
3	Ambedkar Nagar	Ashrafpur Kichhauchha (Np)	1	5	Under Construction	Dec-24
4	Auraiya	Auraiya (Npp)	1	5	Under Construction	Dec-24
5	Ayodhya	Ayodhya (M. Corp)	1	5	Constructed, Machine purchase in process	Dec-24
6	Ayodhya	Ayodhya (M. Corp)	1	5	Constructed, Machine purchase in process	Dec-24
7	Ayodhya	Ayodhya (M. Corp)	1	5	Constructed, Machine purchase in process	Dec-24
8	Ayodhya	Ayodhya (M. Corp)	1	5	Constructed, Machine purchase in process	Dec-24
9	Ayodhya	Ayodhya (M. Corp)	1	5	Constructed, Machine purchase in process	Dec-24
10	Azamgarh	Azamgarh (Npp)	1	5	Under Construction	Dec-24
11	Azamgarh	Budhanpur	1	5	Under Construction	Dec-24
12	Azamgarh	Jahanaganj	1	5	Under Construction	Dec-24
13	Azamgarh	Martinganj (Np)	1	5	Under Construction	Dec-24
14	Badaun	Budaun (Npp)	1	5	Under Construction	Dec-24
15	Badaun	Budaun (Npp)	1	5	Under Construction	Dec-24
16	Badaun	Budaun (Npp)	1	5	Under Construction	Dec-24
17	Badaun	Sahaswan (Npp)	1	5	Under Construction	Dec-24
18	Badaun	Ujhani (Npp)	1	5	Under Construction	Dec-24
19	Bagpat	Agarwal Mandi (Np)	1	5	Under Construction	Dec-24
20	Bagpat	Baraut (Npp)	1	5	Under Construction	Dec-24
21	Bahraich	Jarwal (Np)	1	5	Under Construction	Dec-24
22	Bahraich	Kaisarganj (Np)	1	5	Under Construction	Dec-24
23	Bahraich	Mhipurwa(Np)	1	5	Under Construction	Dec-24
24	Bahraich	Payagpur	1	5	Under Construction	Dec-24
25	Bahraich	Risiya (Np)	1	5	Under Construction	Dec-24
26	Bahraich	Rupaediha (Np)	1	5	Under Construction	Dec-24
27	Ballia	Chitbara Gaon (Np)	1	5	Under Construction	Dec-24
28	Ballia	Maniyar (Np)	1	5	Under Construction	Dec-24
29	Ballia	Nagra	1	5	Under Construction	Dec-24
30	Ballia	Ratsarkalan (Np)	1	5	Under Construction	Dec-24

31	Balrampur	Balrampur (Npp)	1	5	Under Construction	Dec-24
32	Balrampur	Gainsadi(Np)	1	5	Under Construction	Dec-24
33	Balrampur	Utraula (Npp)	1	5	Under Construction	Dec-24
34	Bareilly	Baheri (Npp)	1	5	Under Construction	Dec-24
35	Bareilly	Bareilly (M. Corp)	1	5	Under Construction	Dec-24
36	Basti	Basti (Npp)	1	5	Under Construction	Dec-24
37	Basti	Basti (Npp)	1	5	Under Construction	Dec-24
38	Basti	Bhabnan Bazar (Np)	1	5	Under Construction	Dec-24
39	Bulandsahar	Bulandshahr (Npp)	1	5	Under Construction	Dec-24
40	Bulandsahar	Bulandshahr (Npp)	1	5	Under Construction	Dec-24
41	Deoria	Baitalpur(Np)	1	5	Under Construction	Dec-24
42	Deoria	Bhaluani Bazar(Np)	1	5	Under Construction	Dec-24
43	Deoria	Bhatni Bazar (Np)	1	5	Under Construction	Dec-24
44	Deoria	Hetimpur(Np)	1	5	Under Construction	Dec-24
45	Deoria	Madanpur(Np)	1	5	Under Construction	Dec-24
46	Deoria	Pathardewa(Np)	1	5	Under Construction	Dec-24
47	Etah	Mirhachi(Np)	1	5	Under Construction	Dec-24
48	Etawah	Etawah (Npp)	1	5	Under Construction	Dec-24
49	Fatehpur	Bahuwa (Np)	1	5	Under Construction	Dec-24
50	Fatehpur	Kakhreru(Np)	1	5	Under Construction	Dec-24
51	Fatehpur	Karikandhata(Np)	1	5	Under Construction	Dec-24
52	Firozabad	Firozabad (M. Corp)	1	5	Under Construction	Dec-24
53	Firozabad	Firozabad (M. Corp)	1	5	Under Construction	Dec-24
54	Firozabad	Firozabad (M. Corp)	1	5	Under Construction	Dec-24
55	Firozabad	Firozabad (M. Corp)	1	5	Under Construction	Dec-24
56	Firozabad	Firozabad (M. Corp)	1	5	Under Construction	Dec-24
57	Gautam Buddh Nagar	Dankaur (Np)	1	5	Under Construction	Dec-24
58	Gautam Buddh Nagar	Jahangirpur (Np)	1	5	Under Construction	Dec-24
59	Gautam Buddh Nagar	Rabupura (Np)	1	5	Under Construction	Dec-24
60	Ghaziabad	Ghaziabad (M. Corp)	1	25	Under Construction	Dec-24
61	Ghaziabad	Ghaziabad (M. Corp)	1	25	Under Construction	Dec-24
62	Ghaziabad	Muradnagar (Npp)	1	5	Under Construction	Dec-24
63	Gonda	Belsar(Np)	1	5	Under Construction	Dec-24
64	Gonda	Colonelganj (Npp)	1	5	Under Construction	Dec-24
65	Gonda	Dhanepur(Np)	1	5	Under Construction	Dec-24
66	Gonda	Gonda (Npp)	1	5	Under Construction	Dec-24
67	Gonda	Gonda (Npp)	1	5	Under Construction	Dec-24
68	Gonda	Gonda (Npp)	1	5	Under Construction	Dec-24
69	Gonda	Khargupur (Np)	1	5	Under Construction	Dec-24
70	Gonda	Mankapur (Np)	1	5	Under Construction	Dec-24

71	Gonda	Tarabganj(Np)	1	5	Under Construction	Dec-24
72	Gorakhpur	Gaghsara Bazar(Np)	1	5	Under Construction	Dec-24
73	Gorakhpur	Gorakhpur (M. Corp)	1	5	Under Construction	Dec-24
74	Gorakhpur	Uruwa Bazar(Np)	1	5	Under Construction	Dec-24
75	Hamirpur	Kurara (Np)	1	5	Under Construction	Dec-24
76	Hapur	Hapur (Npp)	1	5	Under Construction	Dec-24
77	Hapur	Hapur (Npp)	1	5	Under Construction	Dec-24
78	Hapur	Hapur (Npp)	1	5	Under Construction	Dec-24
79	Hapur	Pilkhuwa (Npp)	1	5	Under Construction	Dec-24
80	Hathras	Mursan (Np)	1	5	Under Construction	Dec-24
81	Jaunpur	Jafarabad (Np)	1	5	Under Construction	Dec-24
82	Jaunpur	Shahganj (Npp)	1	5	Under Construction	Dec-24
83	Jhansi	Jhansi (M. Corp)	1	5	Tender for O&M of MRF is completed and agreement will be done soon	Dec-24
84	Jhansi	Jhansi (M. Corp)	1	5	Tender for O&M of MRF is completed and agreement will be done soon	Dec-24
85	Jhansi	Jhansi (M. Corp)	1	5	Tender for O&M of MRF is completed and agreement will be done soon	Dec-24
86	Jhansi	Jhansi (M. Corp)	1	5	Tender for O&M of MRF is completed and agreement will be done soon	Dec-24
87	Jhansi	Jhansi (M. Corp)	1	5	Tender for O&M of MRF is completed and agreement will be done soon	Dec-24
88	Kanpur Dehat	Amraudha (Np)	1	5	Under Construction	Dec-24
89	Kanpur Dehat	Kanchausi (Np)	1	5	Under Construction	Dec-24
90	Kanpur Dehat	Musanagar	1	5	Under Construction	Dec-24
91	Kasganj	Bilram (Np)	1	5	Under Construction	Dec-24
92	Kheeri	Bheera(Np)	1	5	Under Construction	Dec-24
93	Kushinagar	Khadda (Np)	1	5	Under Construction	Dec-24
94	Lucknow	Banthra	1	5	Under Construction	Dec-24
95	Lucknow	Malihabad (Np)	1	5	Under Construction	Dec-24
96	Maharajganj	Brijmanganj	1	5	Under Construction	Dec-24
97	Maharajganj	Ghughuli (Np)	1	5	Under Construction	Dec-24
98	Mainpuri	Mainpuri (Npp)	1	5	Under Construction	Dec-24

99	Mainpuri	Mainpuri (Npp)	1	5	Under Construction	Dec-24
100	Mainpuri	Mainpuri (Npp)	1	5	Under Construction	Dec-24
101	Mathura	Kosi Kalan (Npp)	1	5	Under Construction	Dec-24
102	Mathura	Mathura (M. Corp)	1	5	Under Construction	Dec-24
103	Mathura	Mathura (M. Corp)	1	5	Under Construction	Dec-24
104	Mathura	Mathura (M. Corp)	1	5	Under Construction	Dec-24
105	Mathura	Mathura (M. Corp)	1	5	Under Construction	Dec-24
106	Mathura	Mathura (M. Corp)	1	5	Under Construction	Dec-24
107	Mathura	Raya (Np)	1	5	Under Construction	Dec-24
108	Mau	Adari (Np)	1	5	Under Construction	Dec-24
109	Mau	Amila (Np)	1	5	Under Construction	Dec-24
110	Mau	Dohrighat (Np)	1	5	Under Construction	Dec-24
111	Mau	Ghosi (Np)	1	5	Under Construction	Dec-24
112	Mau	Muhammadabad Gohna (Np)	1	5	Under Construction	Dec-24
113	Mau	Walidpur (Np)	1	5	Under Construction	Dec-24
114	Meerut	Kithaur (Np)	1	5	Under Construction	Dec-24
115	Meerut	Meerut (M. Corp)	1	5	Under Construction	Dec-24
116	Meerut	Meerut (M. Corp)	1	5	Under Construction	Dec-24
117	Meerut	Meerut (M. Corp)	1	5	Under Construction	Dec-24
118	Meerut	Meerut (M. Corp)	1	5	Under Construction	Dec-24
119	Meerut	Meerut (M. Corp)	1	5	Under Construction	Dec-24
120	Meerut	Meerut (M. Corp)	1	5	Under Construction	Dec-24
121	Meerut	Meerut (M. Corp)	1	5	Under Construction	Dec-24
122	Meerut	Meerut (M. Corp)	1	5	Under Construction	Dec-24
123	Meerut	Meerut (M. Corp)	1	5	Under Construction	Dec-24
124	Meerut	Meerut (M. Corp)	1	5	Under Construction	Dec-24
125	Meerut	Meerut (M. Corp)	1	5	Under Construction	Dec-24
126	Meerut	Sardhana (Npp)	1	5	Under Construction	Dec-24
127	Mirzapur	Kachhwa (Np)	1	5	Under Construction	Dec-24
128	Mirzapur	Mirzapur (Npp) (G)	1	5	Under Construction	Dec-24
129	Mirzapur	Mirzapur (Npp) (G)	1	5	Under Construction	Dec-24
130	Mirzapur	Mirzapur (Npp) (G)	1	5	Under Construction	Dec-24
131	Mirzapur	Mirzapur (Npp) (G)	1	5	Under Construction	Dec-24
132	Moradabad	Mehmoodpur Mafi (Np)	1	5	Under Construction	Dec-24
133	Moradabad	Moradabad (M. Corp)	1	5	Under Construction	Dec-24
134	Moradabad	Moradabad (M. Corp)	1	5	Under Construction	Dec-24
135	Muzaffarnagar	Muzaffarnagar (Npp)	1	5	Under Construction	Dec-24
136	Muzaffarnagar	Muzaffarnagar (Npp)	1	5	Under Construction	Dec-24
137	Muzaffarnagar	Muzaffarnagar (Npp)	1	5	Under Construction	Dec-24
138	Muzaffarnagar	Muzaffarnagar (Npp)	1	5	Under Construction	Dec-24
139	Muzaffarnagar	Muzaffarnagar (Npp)	1	5	Under Construction	Dec-24

140	Pilibhit	Bisalpur (Npp)	1	5	Under Construction	Dec-24
141	Pilibhit	Pakadia Naugawa	1	5	Under Construction	Dec-24
142	Pratapgarh	Gadwara Bazar(Np)	1	5	Under Construction	Dec-24
143	Pratapgarh	Heeraganj Bazar(Np)	1	5	Under Construction	Dec-24
144	Pratapgarh	Katra Gulab Singh Bazar(Np)	1	5	Under Construction	Dec-24
145	Pratapgarh	Kohdaur	1	5	Under Construction	Dec-24
146	Pratapgarh	Mandhata Bazar(Np)	1	5	Under Construction	Dec-24
147	Pratapgarh	Prithviganj	1	5	Under Construction	Dec-24
148	Pratapgarh	Ramganj (Np)	1	5	Under Construction	Dec-24
149	Prayagraj	Prayagraj (M. Corp) (G)	1	150	Under Construction	Dec-24
150	Raebareilly	Lalganj (Np)	1	5	Under Construction	Dec-24
151	Raebareilly	Rae Bareli (Npp)	1	5	Under Construction	Dec-24
152	Raebareilly	Rae Bareli (Npp)	1	5	Under Construction	Dec-24
153	Raebareilly	Rae Bareli (Npp)	1	5	Under Construction	Dec-24
154	Raebareilly	Rae Bareli (Npp)	1	5	Under Construction	Dec-24
155	Raebareilly	Shivgarh(Np)	1	5	Under Construction	Dec-24
156	Rampur	Darhiyal	1	5	Under Construction	Dec-24
157	Rampur	Kemri (Np)	1	5	Under Construction	Dec-24
158	Rampur	Saifani	1	5	Under Construction	Dec-24
159	Saharanpur	Chhutmalpura	1	5	Under Construction	Dec-24
160	Saharanpur	Saharanpur (M. Corp)	1	5	Under Construction	Dec-24
161	Saharanpur	Saharanpur (M. Corp)	1	5	Under Construction	Dec-24
162	Saharanpur	Saharanpur (M. Corp)	1	5	Under Construction	Dec-24
163	Sambhal	Sambhal (Npp)	1	5	Under Construction	Dec-24
164	Sambhal	Sambhal (Npp)	1	5	Under Construction	Dec-24
165	Sambhal	Sambhal (Npp)	1	5	Under Construction	Dec-24
166	Sant Kabeer Nagar	Baghnagar Urf Bakhira	1	5	Under Construction	Dec-24
167	Shahjahanpur	Banda	1	5	Under Construction	Dec-24
168	Shahjahanpur	Kalaan (Np)	1	5	Under Construction	Dec-24
169	Shahjahanpur	Nigohi	1	5	Under Construction	Dec-24
170	Shahjahanpur	Shahjahanpur (M. Corp)	1	5	Under Construction	Dec-24
171	Shahjahanpur	Shahjahanpur (M. Corp)	1	5	Under Construction	Dec-24
172	Shahjahanpur	Shahjahanpur (M. Corp)	1	5	Under Construction	Dec-24
173	Shahjahanpur	Shahjahanpur (M. Corp)	1	5	Under Construction	Dec-24
174	Siddharth Nagar	Bharatbhari	1	5	Under Construction	Dec-24
175	Siddharth Nagar	Biskohar	1	5	Under Construction	Dec-24

176	Siddharth Nagar	Domariyaganj (Np)	1	5	Under Construction	Dec-24
177	Siddharth Nagar	Shohratgarh (Np)	1	5	Under Construction	Dec-24
178	Siddharth Nagar	Siddharthnagar (Npp)	1	5	Under Construction	Dec-24
179	Siddharth Nagar	Uska Bazar (Np)	1	5	Under Construction	Dec-24
180	Sitapur	Laharpur (Npp)	1	5	Under Construction	Dec-24
181	Sitapur	Sitapur (Npp)	1	5	Under Construction	Dec-24
182	Sitapur	Sitapur (Npp)	1	5	Under Construction	Dec-24
183	Sitapur	Sitapur (Npp)	1	5	Under Construction	Dec-24
184	Sonbhadra	Anapara	1	5	Under Construction	Dec-24
185	Sultanpur	Sultanpur (Npp)	1	5	Under Construction	Dec-24
186	Sultanpur	Sultanpur (Npp)	1	5	Under Construction	Dec-24
Total			186	1125		

Annexure-5.6

Details of Under Construction Bio CNG (CBG) and Waste to Energy

SN	Name of the city	Name of the project	Agency executing the project	Designed capacity (TPD/MW)	Expected Time/ Date of completion
1	Lucknow	Design, Finance, Built, Own, Operate (DFBOO), 300 TPD Capacity (expandable in future) Bio-CNG (CBG) Plant based on Source Segregated Organic Fraction of Solid Waste at Lucknow under Public Private Partnership	Ever Enviro Resource Management Private Limited	300	02.10.2024
2	Ghaziabad	Design, Finance, Built, Own, Operate (DFBOO), 300 TPD Capacity (expandable in future) Bio-CNG (CBG) Plant based on Source Segregated Organic Fraction of Solid Waste at Ghaziabad under Public Private Partnership	Ever Enviro Resource Management Private Limited	300	31.12.2024
3	Gorakhpur	Design, Finance, Built, Own, Operate (DFBOO), 300 TPD Capacity (expandable in future) Bio-CNG (CBG) Plant based on Source Segregated Organic Fraction of Solid Waste at Gorakhpur under Public Private Partnership	Ever Enviro Resource Management Private Limited	200	02.10.2024
4	Prayagraj	Design, Finance, Built, Own, Operate (DFBOO), 200 TPD Capacity (expandable in future) Bio-CNG (CBG) Plant based on Source Segregated Organic Fraction of Solid Waste at Prayagraj under Public Private Partnership	Ever Enviro Resource Management Private Limited	200	02.10.2024
5	Noida+Gr. Noida	Design, Finance, Built, Own, Operate (DFBOO), 300 TPD Capacity (expandable in future) Bio-CNG (CBG) Plant based on Source Segregated Organic Fraction of Solid Waste at Noida under Public Private Partnership	Ever Enviro Resource Management Private Limited	300	31.12.2024
6	Varanasi	Waste to Charcoal (BOO-Built, Own, Operate Basis)	NTPC Vidyut Vyapar Nigam Ltd. (NVVN)	600	July 2024
7	Kanpur	CBG	CUGL	550	October, 2024
8	Gorakhpur	Waste to Charcoal (BOO-Built, Own, Operate Basis)	NTPC Vidyut Vyapar Nigam Ltd. (NVVN)	500	June-2024
9	Ghaziabad	Waste to Electricity	GC International	2300	Dec-25
10	Muzaffarnagar	Waste to Electricity	GC International	750	Mar-25
11	Agra	Waste to Electricity	Spahe Branson	750	Mar-25
Total				6750	

Annexure-5.7

Details of Proposed MSW Plants

MSW Plants Proposed

S.N.	Division Name	District Name	ULB Name	Capacity of the Plant	Plant construction status	Timeline
1	Moradabad	Sambhal	Sambhal	75	Approved in SLTC	Mar-25
2	Bareilly	Badaun	Badaun	55	Approved in SLTC	Mar-25
3	Mirzapur	Mirzapur	Mirzapur	100	Approved in SLTC	Mar-25
4	Prayagraj	Fatehpur	Fatehpur	55	DPR Prepared	Mar-25
5	Prayagraj	Kaushambi	Bharwari	50	DPR Prepared	Mar-25
6	Chitrakoot	Mahoba	Mahoba	50	DPR Prepared	Mar-25
7	Ayodhya	Ambedkar Nagar	Akbarpur	50	DPR Prepared	Mar-25
8	Saharnpur	Saharanpur	Deoband	50	DPR Prepared	Mar-25
9	Basti	Basti	Basti	40	DPR Prepared	Mar-25
10	Gorakhpur	Kushinagar	Hata	50	DPR Prepared	Mar-25
11	Lucknow	Sitapur	Sitapur	75	DPR Preparation in progress	Mar-25
12	Moradabad	Amroha	Amroha	85	DPR Preparation in progress	Mar-25
13	Meerut	G.B. Nagar	Dadri	50	DPR Preparation in progress	Mar-25
14	Devipatan	Gonda	Gonda	65	DPR Preparation in progress	Mar-25
15	Meerut	Hapur	Hapur	130	DPR Preparation in progress	Mar-25
Total				980		

Annexure-6**Status of Ongoing remediation Legacy Waste Sites Legacy Waste remediation**

86 Legacy Waste Remediation Status					
SN	District	ULB Name	Waste Quantity (Ton)	Waste Remediated (Ton)	Waste Remediation Ongoing (Ton)
1	Kanpur	Kanpur (M. Corp.)	1450000	675581.22	774418.78
2	Agra	Agra (M. Corp.)	940000	940000	0
3	Prayagraj	Prayagraj (M. Corp.)	833500	833500	0
4	Ghaziabad	Ghaziabad (M. Corp.)	650000	650000	0
5	Lucknow	Lucknow (M. Corp.)	650000	650000	0
6	Moradabad	Moradabad (M. Corp.)	580000	495000	85000
7	Bareilly	Bareilly (M. Corp.)	575578	575151	427
8	Aligarh	Aligarh (M. Corp.)	447912	0	447912
9	Ballia	Ballia (NPP)	337714.5	337714.5	0
10	Jhansi	Jhansi (M. Corp.)	326028	326028	0
11	Meerut	Meerut (M. Corp.)	300000	300000	0
12	Varanasi	Varanasi (M. Corp.)	275000	275000	0
13	Mathura - Vrindavan	Mathura -Vrindavan (M. Corp.)	259358	150000	109358
14	Muzzafarnagar	Muzzafarnagar (NPP)	224655	224655	0
15	Saharanpur	Saharanpur (M. Corp)	200000	200000	0
16	Firozabad	Firozabad (M. Corp.)	188518	188518	0
17	Mainpuri	Mainpuri (NPP)	173342.8	173342.8	0
18	Rampur	Rampur (NPP)	163823	163823	0
19	Ghaziabad	Moradnagar (NPP)	95095.85	95095.85	0
20	Etah	Etah (NPP)	88725.7	88725.7	0
21	Hapur	Hapur (NPP)	85171	85171	0
22	Etawah	Etawah (NPP)	81314	81314	0
23	Ayodhya	Ayodhya (M. Corp)	77760	77760	0
24	Hathras	Hathras (NPP)	77184	77184	0
25	Jaunpur	Jaunpur (NPP)	74869	74869	0
26	Ghaziabad	Loni (NPP)	72000	72000	0
27	Raebareilly	Raebareilly (NPP)	62770	62770	0
28	Shahjahanpur	Shahjahanpur (M.corp)	60000	60000	0
29	Lalitpur	Lalitpur (NPP)	51738.8	50185.0	1553.8
30	Sultanpur	Sultanpur (NPP)	51237	38427.75	12809.25
31	Amroha	Amroha (NPP)	49061.1	49061.1	0

86 Legacy Waste Remediation Status

SN	District	ULB Name	Waste Quantity (Ton)	Waste Remediated (Ton)	Waste Remediation Ongoing (Ton)
32	Sambhal	Sambhal (NPP)	49061.1	49061.1	0
33	Badaun	Badaun (NPP)	46246.8	46246.8	0
34	Mau	Maunath Bhanjan (NPP)	45336	453.36	44882.64
35	Unnao	Unnao (NPP)	42532	42532	0
36	Fatehpur	Fatehpur (NPP)	41205	41205	0
37	Ambedkar Nagar	Akbarpur (NPP)	40887	36800	4087
38	Banda	Banda (NPP)	40260	1000	39260
39	Pilibhit	Pilibhit (NPP)	38645	38645	0
40	Bulandshahar	Anupshahr (NPP)	38220	38220	0
41	Kannauj	Kannauj (NPP)	33384.5	33384.5	0
42	Bahraich	Bahraich (NPP)	30139	30139	0
43	Sambhal	Chandausi (NPP)	29328	23462.4	5865.6
44	Firozabad	Shikohabad (NPP)	25829	8523.57	17305.43
45	Azamgarh	Azamgarh (NPP)	25603	0	25603
46	Bulandshahar	Sikandarabad (NPP)	25304.28	24798	506.28
47	Muzzafarnagar	Budhana (NP)	25000	23750	1250
48	Shamli	Shamli (NPP)	22000	13600	8400
49	Sitapur	Sitapur (NPP)	20882	20882	0
50	Hardoi	Kachhauna Patseni (NP)	20800	20800	0
51	Gautam budh Nagar	Dadri (NPP)	20388	8910	11478
52	Hapur	Garhmukteshwar (NPP)	20324	19917.52	406.48
53	Basti	Basti (NPP)	20000	20000	0
54	Amroha	Dhanaura (NPP)	17291	864.55	16426.45
55	Jalaun	Orai (NPP)	15170	8343.5	6826.5
56	Bagpat	Khekada (NPP)	14600	10220	4380
57	Moradabad	Thakurdwara (NPP)	14384	719.2	13664.8
58	Muzaffar Nagar	Bhokarhedi (NP)	14000	2000	12000
59	Hardoi	Sandi (NPP)	13000	13000	0
60	Muzaffar Nagar	Meerapur (NP)	13000	5000	8000
61	Bagpat	Tikri (NP)	12500	0	12500
62	Bagpat	Baraut (NPP)	12000	12000	0
63	Bulandshahar	Jahangirabad (NPP)	12000	6000	6000
64	Muzaffar Nagar	Purqazi (NP)	12000	7000	5000
65	Gautam budh Nagar	Dankaur (NP)	10950	0	10950
66	Bulandshahar	Bulandshahar (NPP)	10000	7000	3000

86 Legacy Waste Remediation Status

SN	District	ULB Name	Waste Quantity (Ton)	Waste Remediated (Ton)	Waste Remediation Ongoing (Ton)
67	Ghaziabad	Modinagar (NPP)	10000	4000	6000
68	Mahoba	Mahoba(NPP)	10000	10000	0
69	Mirzapur	Mirzapur (NPP)	8803.6	8803.6	0
70	Bulandshahar	Bugrasi (NP)	8600	0	8600
71	Jhansi	Baruasagar (NPP)	8322	8322	0
72	Hardoi	Shahabad (NPP)	7300	7300	0
73	Basti	Bhabnan Bazar (NP)	7000	7000	0
74	Ballia	Belthara Road (NP)	6500	6500	0
75	Ghazipur	Ghazipur (NPP)	4500	4500	0
76	Lucknow	Lucknow (M. Corp.)	1849902	450000	1399902
77	Ghaziabad	Ghaziabad (M. Corp.)	272214	272214	0
78	Gorakhpur	Gorakhpur(M.Corp)	260000	260000	0
79	Meerut	Meerut (M. Corp.)	170936	0	170936
80	Farrukhabad	Farrukhabad (NPP)	79941.9	79941.9	0
81	Lakhimpur Kheeri	Lakhimpur (NPP)	76073	45643.8	30429.2
82	Hardoi	Hardoi (NPP)	63319	37991.4	25327.6
83	Ayodhya	Ayodhya (M. Corp)	50015	40000	10015
84	Gonda	Gonda(NPP)	47813	47813	0
85	Unnao	Gangaghat (NPP)	40260	30195	10065
86	Lucknow	Malihabad(NP)	9450	9450	0
Total			13365574.93	10015029.12	3350545.81
Waste accumulated in last one year					200000
Total Legacy waste to be remediated					50.54 Lakh Ton