

National Mission for Clean Ganga
Monthly Progress Report for the Month of April, 2025
(In compliance to NGT order dated 24.09.2020 in O.A No. 673 of 2018)

Sr. No.	Information Sought	Reply by Punjab State
Overall status of the State:		
I.	Total Population: Urban Population & Rural Population separately	1) Total Population: 2.77 Cr. (2011 census) 2) Rural- 173.3 Lakh, 3) Urban- 103.74 Lakh
II.	Estimated Sewage Generation (MLD):	2268 MLD
III.	Details of Sewage Treatment Plant:	
	Existing no. of STPs and Treatment Capacity (in MLD)	175 STPs (2342.95 MLD)
	Capacity Utilization of existing STPs:	87.44%
	MLD of sewage being treated through Alternate technology:	River Towns- In-Situ remediation completed in 13 ULBs (Bhadson (3MLD), Talwara(4MLD), Mamdot (3 MLD), Arniwala (2 MLD), Mallanwala (3 MLD), Sujampur (5.5 MLD), Nihal Singh wala (3 MLD), Mudki (3 MLD), Bhai Roopa (4 MLD), Mahilpur (2 MLD), Barriwala (2 MLD), Bhagta Bhaikhe (3 MLD) & Kotha Guruka (2 MLD)). Non- River Towns - In-Situ remediation completed in 9 ULBs (Badhni kalan (2 MLD), Fatehgarh panjtoor(1 MLD), Lohian (2 MLD), Mahitpur (3 MLD), Kot-ise khan (3 MLD), Narot jaimal singh (2 MLD), Raja Sansi(2 MLD), Bhikhiwind (4 MLD), Quadian (4 MLD)) & Majitha is under progress in 1 ULBs. Total Capacity of 62.5 MLD (river towns- 39.5 MLD & non- river towns- 23 MLD) is being treated by utilizing in-situ remediation.
	Gap in Treatment Capacity in MLD	247.52 MLD
	No. of Operational STPs:	175 STPs (2349.85 MLD)
	No. of STPs monitored:	78 (River Towns–53, Non-River Towns–25)
	No. of Complying STPs:	61 (River Towns–40, Non-River Towns–21)
	No. of Non-complying STPs:	17 (River Towns–13, Non-River Towns–04)
	Details of each existing STP in the State	Information on existing 175 STPs, (129 STPs in River Towns & 46 STPs in Non-River Towns) operational in the State is provided in Annexure -I.
	Details of under construction STPs in the State	Information on 48 STPs (24 STPs in River Towns & 24 STPs in Non-River Towns) under construction in the State is provided in Annexure -II.

	Details of proposed STPs in the State	There are total 79 STPs (377.45 MLD) to be set up in Punjab, out of which 48 are under Construction (181 MLD) and 31 (195.7 MLD) are under Tender (25) and DPR Stage (6). Information on 31 STPs (15 STPs in River Towns & 16 in Non-River Towns) proposed to be set up in State is provided in Annexure -III. Out of 31 STPs, there is land issue in 13 STPs (5 in river towns & 8 in non-river towns)
IV	Details of Industrial Pollution:	
	No. of industries in the State:	23505
	No. of water polluting industries in the State:	4335
	Quantity of effluent generated from the industries in MLD:	450.784
	Quantity of Hazardous Sludge generated from the Industries in TPD:	125.84
	Number of industrial units having ETPs	1800
	Number of industrial units connected to CETP/Re-Processors	2535 (CETP =2085, Re-processors- 450)
	Number and total capacity of ETPs(details of existing/ under construction /proposed)	1800 Nos. & 382.804 MLD
	Compliance status of the ETPs:	Total industries monitored= 41 - Compliant= 22 - Non-Compliant=16 - Result awaited = 03
	Number and total capacity of CETPs(details of existing/ under construction /proposed)	a) Existing CETPs-7 Nos. (110.835 MLD) 1 CETP for Textile Dyeing Units, Ludhiana = 15 MLD 1 CETP for Textile Dyeing Units of Focal Point, Ludhiana=40 MLD 1 CETP, Textile Dyeing Units of Tajpur Road, Ludhiana = 50 MLD 1 CETP for electroplating industries, Ludhiana = 0.5 MLD. 1 CETP for Leather Complex, Jalandhar = 5 MLD. 1 CETP for vegetable Tanning units, Phillaur, (Jalandhar) = 0.035 MLD 1 CETP for metal surface finishing and polishing industries, Bantech Waters Ltd, Kurali, SAS Nagar = 0.3 MLD b) Existing Reprocessing Units (Pickling Spent Acid)- 6 Nos (276.69 KLD) c) Setting up of 3 new CETPs with details as under- 1 CETP, Jalandhar = 0.15 MLD (Work stopped, matter pending before Hon'ble Court)

		2) 1 CETP, Dera Bassi = 2 MLD for pharmaceutical industries set up by M\s Saidpura Envirotech Pvt. Ltd., Saidpura, Tehsil Dera Bassi-Under Stabilization 3) Upgradation of existing 5 MLD of CETP for Leather Complex, Jalandhar (Tender allotted, all the modalities have been completed by the SPV and DIC has requested GoI for release of funds 20 Cr. & Rs. 8.63 Cr. i.e. 30% of Project cost already released by Department of Industry to SPV).	
Status of compliance and operationof the CETP	Out of 7 CETPs, 5 CETP found compliant, with details as as under:-		
	S . N	Name of CETP	Cap (ML D)Compliant / Non-compliant
	1	J.B.R Tech Pvt Ltd Phase VIII Focal Point Ldh.	0.5Compliant
	2	Leather Complex Jalandhar	5Compliant
	3	Dr. Ambedkar Leather Association, Phillaur	0.035Compliant
	4	CETP of 40 MLD for Focal Point Dyeing Industries, Ludhiana	40 Effluent samples not collected due to directions u/s 33-A of the Water Act, 1974 has been issued to the SPV to stop the discharge of effluent from the CETP of 40 MLD capacity into Buddha Nallah or any other surface water body.
	5	CETP of 50 MLD for Tajpur Road Dyeing industries, Ludhiana	50 Effluent samples not collected due to directions u/s 33-A of the Water Act, 1974 has been issued to the SPV to stop the discharge of effluent from the CETP of 50 MLD capacity into Buddha Nallah or any other surface water body.
	6	CETP of 15 MLD for Bahadur Ke Road Dyeing Industries, Ludhiana	15 Effluent samples not collected due to directions u/s 33-A of the Water Act, 1974 has been issued to the SPV to stop the discharge of

				effluent from the CETP of 15 MLD capacity into Buddha Nallah or any other surface water body.
		7	CETP of 0.3 MLD Bantech Waters Ltd, Kurali, SAS Nagar	0.3 Compliant
V.	Total number of Urban Local Bodies and their Population: 166			
	Current Municipal SolidWaste Generation	Total Waste :4008 TPD Total Waste Processed: 3243 TPD (81%) (Annexure-IV)		
	Number, installed capacity andutilization of existing MSW processing facilities in TPD (bifurcated by type of processing eg- Waste to Energy (Tonnage and Power Output), Compost Plants (Windrow, Vermi, decentralized pit composting), biomethanation, MRFetc	Wet Waste Processing (1912 TPD) • 1519 TPD by the way of composting through 8436 Aerobic Compost Pits & Windrow Composting • 239 TPD edible wet waste is being sent to gaushalas/ piggery farms /open feeding to cattle. • 72 TPD through Home Composting by 99,103 households. • 82 TPD by Bulk Waste Generators (BWGs) • Beside above, on-site composting of horticulture waste is also being carried out in 3170 parks/ greenbelts / institutions including 2220 parks / greenbelts maintained by ULBs. • CBG plant that converts wet waste to power has been made functional at Mandi Gobindgarh from 15th July 2024. Dry Waste Channelization (1331 TPD) • 1331 TPD waste handled by through waste collectors, sold from 276 MRFs & BWGs. • One RDF plant is functional in MC Bathinda. Legacy Waste Management • Out of total 84.09 lakh MT, 35.42 lakh MT has already been remediated. Remediation has been completed in 118 and in remaining 48 ULBs, the work is in progress.		
	Action plan to bridge gap between Installed	Out of total quantity of MSW generated/day i.e., 4008		

Capacity and Current Utilization of processing facilities (if Gap > 20%)	Tons Per Day (TPD), total quantity of 3243 TPD (81%) is processed. There is gap of 765 TPD. Recent Initiatives taken to bridge the Gap. 1) Bigger ULBs have created or expanded processing capacity of wet waste by way of windrow composting, including MC Ludhiana (310 TPD), MC Amritsar (100 TPD) & MC Patiala (25 TPD) 2) Tied up with 47 Plastic Processors through PPCB for utilization of plastic / MLP waste. 110 ULBs have started giving their plastic waste to these processors. 3) Total 3938 MT of MLP waste sold to plastic waste processors. 4) A total of: • 33,280 MT of compost was sold. • 7,308 MT of compost was distributed free of cost. 5) Efforts are being made for utilization of dry waste/ RDF by 96 Industries operating in the Punjab. 6) MC Batala has collaborated with the Cement Industry for the disposal of dry/plastic waste fraction. 7) MC Ludhiana signed MoU with a private firm for processing of 400 TPD fresh waste into green charcoal. 8) MC Ludhiana has floated RFP for processing of 700 TPD fresh wastes on 24.08.2024; financial bid has been opened on 24.10.2024. The Work has been awarded. 9) MC Amritsar, 16 TPD of Total waste is being processed and channelized by an NGO. 10) Out of 166 ULBs, 147 have adequate capacity for waste processing. For remaining 19 ULBs, the processing facilities (MRFs/Compost Units) are under construction in 13 ULBs and will be completed by December, 2025, in 2 ULBs the work is at tendering Stage and is likely to be completed by December, 2025. In three larger ULBs namely Amritsar, Jalandhar and Patiala the processing facilities will be completed by December 2025.	
No. and capacity of C&D waste processing plants in TPD (existing, proposed and under construction)	1. 147 Micro C&D Waste management Units have been setup by 143 ULBs having total capacity of 367 TPD. 2. 3 Mini C&D Units in 3 ULBs having total capacity of 15 TPD. 3. Two C&D waste processing facility of 100 TPD at Jalandhar and 100 TPD capacity plant at Amritsar has been commissioned. One 100 TPD plant at Ludhiana is under construction.	

		C&D waste management projects of ULBs approved by State Level Advisory Committee/SBM-U and funds are being released to the remaining ULBs as per their demand.
	Total no. of wards, no. of wardshaving door to door collection service, no. of wards practicing segregation at source	1) Total no. of wards-3152 2) No. of wards having D2D waste collection facility - 3148 (covering around 99% of total households) No. of wards practicing source segregation- 3022 (covering around 85% of total households)
	Details of MSW treatment facilities proposed and under construction (no., capacity, and technology)	1) 8436 Aerobic composting pits have been constructed. 2) In addition to 276 Material Recovery Facilities, 27 more facilities shall be set up. 3) 2 Waste to Energy Facilities are proposed to be set up in Amritsar, and Ludhiana under SBM_U 2.O. 4) 16 Bio-CNG plants are proposed to be set up under SBMU -2.O. Existing waste facilities are being upgraded and new ones to be made all weather processing facilities.
	No. and area (in acres) of uncontrolled garbage dumpsites and Sanitary Landfills.	Remediation has been completed in 118 ULBs and in remaining 48 ULBs, the work is in progress. 1) SLF proposed to be set up in 135 ULBs & remaining 31 ULBs (being smaller in size) do not require sanitary landfill. 2) SLF already setup in 61 ULBs. 3) SLF under construction in 13 ULBs.
	No. and area (in acres) of legacy waste within 1km buffer of bothside of the rivers	- There is no legacy waste within 1 km buffer of both sides of the rivers. - Out of total 84.09 lakh MT, 35.42 lakh MT has already been remediated. Remediation has been completed in 118 ULBs.
	No. of drains falling into rivers and no. of drains having floating racks/screens installedto prevent solid waste from falling into the rivers	148 vulnerable points near water bodies were identified, out of which arrangements have been made at all 148 points to prevent entry of solid waste. ULBs are making best efforts to cover 100% points.
VI.	<u>Bio-medical Waste Management:</u>	
	Total Bio-medical generation:	23.92 TPD
	No. of Hospitals and Health Care Facilities:	16094 HCFs
	Status of Treatment Facility/ CBMWTF:	6 common Bio-medical Waste treatment facilities are in existing at Jalandhar (3.67 TPD), Pathankot (2.73 TPD), Ludhiana (5.78 TPD), Muktsar (3.67 TPD) and Amritsar (3.28 TPD) and Mohali (4.48 TPD). Out of which, 01 facility located at Mohali is allowed only collection and transportation of bio-medical waste to other nearby 04 CBWTFs for treatment and disposal of the bio-medical waste.

VII.	<u>Hazardous Waste Management:</u>	
	Total Hazardous Waste generation:	1) Land fillable=4989.823 MT 2) Incinerable=125.2365 MT 3) Recyclable=1833.645 MT 4) Utilizable=3082.4485 MT
	No. of Industries generating Hazardous waste	3159
	Treatment Capacity of all TSDFs	One treatment facility namely Re Sustainability Limited (Formerly Known as Ramky Enviro Engineers Ltd) exists at Vill.Nimbuan, DeraBassi. The capacity of the unit to cater the HW generation is 5.4 Lac Metric Tonne.
	Avg. Quantity of Hazardous waste reaching the TSDFs and treated	2426.86 MT /month
	Details of on-going or proposed TSDF	The existing CTSDf at vill. Nimbuan, DeraBassi has installed and commissioned the common incinerator for the incineration of incinerable hazardous waste on 30.09.2022, which is operational.
VIII.	<u>Plastic Waste Management:</u>	
	Total Plastic Waste generation:	320 TPD
	Treatment/ Measures adopted for reduction or management of plastic waste:	1) Manufacturing, sale and usage of plastic carry bags banned in the State w.e.f.1st April 2016. 2) Usage of Single Use Plastic Items have been banned in the ULBs vide notification dated 1st July, 2022. 3) 166 ULBs have passed resolution for banning of single use plastics. 4) Cloth banners are being used and wall paintings are being made preferably to the flex banners. 5) Usage of cloth bags, paper bags and metal utensils and pattals/daune are being promoted. 6) 276 Material Recovery Facility (MRF) have already been constructed and remaining MRFs will be constructed by December 2025. 7) Penal action is being taken against the violators. 8) Tied up with 47 Plastic Processors through PPCB for utilization of plastic / MLP waste. Total 3938, MT of MLP waste has been sold by ULBs.
	Actions as per NGT order on in-situ treatment of drains:	As explained at S.No. IX.

IX.	<u>Details of Alternate Treatment Technology being adopted by the State/UT</u>	1) River Towns- In-Situ remediation completed in 13 ULB (Bhadson (3MLD), Talwara(4MLD), Mamdot (3 MLD), Arniwala (2 MLD), Mallanwala (3 MLD), Sujanpur (5.5 MLD), Nihal Singh wala (3 MLD), Mudki (3 MLD), Bhai Roopa (4 MLD), Mahilpur (2 MLD), Barriwala (2 MLD), Bhagta Bhaike (3 MLD) & Kotha Guruka (2 MLD)) by adopting Wet land technology/ Seechewal Model 2) In-Situ remediation completed in 8 ULBs (Badhni kalan (2 MLD), Fatehgarh panjtoor(1 MLD), Lohian (2 MLD), Mahitpur (3 MLD), Kot-ise khan (3 MLD), Narot jaimal singh (2 MLD), Raja Sansi (2 MLD), Bhikhiwind (4 MLD), Quadian (4 MLD)) & under progress in 1 ULBs. Total Capacity of 62.5 MLD (river towns- 39.5 MLD & non- river towns- 23 MLD) is being treated by utilizing in-situ remediation.
X.	Identification of polluting sources including drains contributing to river pollution	Various polluted sources include: 1) Domestic sewage 2) Industrial wastewater Dairy Waste
XI.	Details of Nodal Officer appointed by Chief Secretary in the State/UT:	Directorate of Environment and Climate Change (DECC), Govt. of Punjab is the Nodal Department for rendering technical services & acting as Environmental Management Cell to O/o Chief Secretary in compliance of NGT Orders
XII.	Details of meetings carried under the Chairmanship Chief of Secretary in the State/UT:	1) Progress w.r.t implementation of various Environmental Action Plans is being reviewed regularly by State Apex Committee constituted under the Chairpersonship of Chief Secretary, Punjab. 21th meeting of State Level Apex Committee under the chairpersonship of Chief Secretary, Punjab was held on 23.12.2024.
XIII.	Latest water quality of polluted river, its tributaries, drains with flow details and ground water quality in the catchment of polluted river;	1) 5 polluted river stretches in the State of Punjab as per the "Polluted River Stretches for Restoration of Water Quality – 2022" – Report published by CPCB. 2) The range of water quality of polluted river stretches monitored by PPCB in the month of April, 2025 is given below: • Sutlej (Roopnagar to Harike Bridge): B to C (Priority-I). • Ghaggar (Sardulgarh to Mubarkpur): D to E (Priority-I) • Kali Bein (Sultanpur Lodhi to Confluence point to Beas): C (Priority-V) • Sirsa along Baddi: D • Swan along Santoshgarh: B The polluted river stretch of river Beas along Mukerian has achieved desired Class-B water Quality and has been designated as Model River.

		The major source of pollution for Sirsa river is the industrial zone of Baddi, Himachal Pradesh. The matter has been taken up by the Govt. of Punjab with Govt. of Himachal Pradesh vide letter no. 138/DWS dated 11.01.2023 to regulate the flow of effluents as per the various directions issued by NGT and CPCB.
XIV.	Ground water regulation:	1) Groundwater Recharge Initiatives: Includes construction of recharge schemes and check dams along canals and rivers, promoting groundwater replenishment. a) The work of 129 no. groundwater recharge schemes being constructed along canals has been completed. b) Out of additional 60 no. Ground water Recharge Schemes, work completed in 59 schemes & 1 has been cancelled. 2) 369 No. Check Dams are being proposed under Jal Jeevan Mission on various rivers /Nallahs are being constructed in order to recharge ground water. 3) Section 55 of Canal & Drainage Act 1873 empowers State Government that in case an injury to any land or the public health or public convenience has arisen or may arise from the obstruction of any river, stream or drainage channel, such State Government may, by notification published in the Official Gazette prohibit, within limits to be defined in such notification, the formation of any obstruction or may, within such limits, order the removal or other modification of such obstruction. Under this Until now, Department of Water Resources have notified a total of 738 drains till the month of February, 2025. 4) In order to control floods in the state of Punjab, strengthening and cleaning works are being carried out in the state of Punjab. total of 1103 works have been carried out during FY 2024-25 and 161 works have been proposed in FY 2025-26.

XV.	Good irrigation practices being adopted by the State:	a) The Government is promoting and providing financial assistance of 80% to general farmers and 90 % to small, marginal, SC and women farmers adopting Micro Irrigation Systems. During 2023-24, more than 2800-hectare area has been benefitted by utilizing Rs 23.82 cr. and till date more than 50,000-hectare area has been benefitted under Micro Irrigation system in the state. The Government is promoting and providing financial assistance of 50% for individual and 90% for community underground pipeline projects. During 2023-24, approximately 11,000-hectare area has been benefitted by utilizing Rs 53.70 cr. and till date a total of approx. 6 lakh hectare area has been benefitted under underground pipeline system in the state.
XVI.	Rain Water Harvesting:	a) The department constructs rainwater harvesting and recharge structures for storage, irrigation and natural recharge in Kandi area of the state. Till date, more than 750 rainwater harvesting-cum-recharging structures have been constructed by the department. The department is also implementing scheme for providing rooftop rain water harvesting system in Govt. buildings/institutions.
XVII.	Demarcation of Floodplain and removal of illegal encroachments:	Efforts underway to demarcate flood plains, remove illegal encroachments, and maintain minimum ecological flow in rivers like Sutlej and Beas. In this regard Notification of Rivers and Drains are already in process. Satluj River in district Ferozepur and Tarn-Taran is already notified vide letter No. WR-IRWR04/22/2023-TW3/319 Dated 25-09-2023 and Notified vide letter No. 04/01/2023- TW3/364 dated 16-10-2023. In District Ferozepur and Tarn-Taran area as per above notification have also been notified is Flood Plain Zone vide Notification dated 04/03/2024.
XVIII.	Maintaining minimum E-flow of river:	Measures taken to comply with environmental regulations, such as maintaining minimum e-flow in rivers as per NGT orders. Minimum 15% of average lean season flow is being maintained in river Sutlej (640 cusecs) & Beas (370 cusecs) by Department of Water Resources in compliance of NGT order dated 09.08.2017 in OA No. 498 of 2015. However, there is no regulation point for Ghaggar being a non-perennial river, Chief Engineer/Canals, Govt. of Punjab has requested Engineer-in-Chief /irrigation Govt. of Haryana for release of water from Kaushalya Dam for maintaining E-Flow in River Ghaggar.

XIX.	Plantation activities along the Rivers:	Plantation is regularly being carried by Department of Forest on the side slopes of embankments and berms of rivers which help in checking erosion of embankments and river berms/edges																								
XX.	Development of Biodiversity Park:	Department of Forest & Wildlife Preservation is creating various Biodiversity rich pockets to mitigate air pollution in urban areas and semi urban areas. The details are as follows: <table><tr><th>Sr. No.</th><th>Component</th><th>Total No. Created so far</th><th>Progress (2024-25)</th></tr><tr><td>1</td><td>Pavittar Van</td><td>204</td><td>43</td></tr><tr><td>2</td><td>Nanak Bagichi</td><td>355</td><td>268</td></tr><tr><td>3</td><td>Forest and Nature Awareness parks</td><td>17</td><td>0</td></tr><tr><td>4</td><td>Nagar Van/Nagar Vatika</td><td>3</td><td>50% works of 9 (No.) Nagar vans have been completed and the remaining works will be continued during 2025-26 subject to release of next installment by Gol.</td></tr><tr><td colspan="2">Total</td><td>579</td><td>320</td></tr></table> The targets of Pavittar van and Nanak Baghichi have also been included in Annual Plan of Operation (APO) of Green Punjab Mission being prepared for the year 2025-26.	Sr. No.	Component	Total No. Created so far	Progress (2024-25)	1	Pavittar Van	204	43	2	Nanak Bagichi	355	268	3	Forest and Nature Awareness parks	17	0	4	Nagar Van/Nagar Vatika	3	50% works of 9 (No.) Nagar vans have been completed and the remaining works will be continued during 2025-26 subject to release of next installment by Gol.	Total		579	320
Sr. No.	Component	Total No. Created so far	Progress (2024-25)																							
1	Pavittar Van	204	43																							
2	Nanak Bagichi	355	268																							
3	Forest and Nature Awareness parks	17	0																							
4	Nagar Van/Nagar Vatika	3	50% works of 9 (No.) Nagar vans have been completed and the remaining works will be continued during 2025-26 subject to release of next installment by Gol.																							
Total		579	320																							
XXI.	Reuse of Treated Water:	1) Till date, the department has commissioned 71 projects for utilization of 417.35 MLD of treated water from sewerage treatment plants benefiting an area of 27,652 acres command area. 2) Work at 19 projects for utilizing approx. 245.50 MLD of treated water is under execution stage. Projects for use of treated water from 3 STPs (22 MLD) are under planning. <u>Sanctioned Projects</u> 1) The department had prepared action plan for utilizing remaining 1520 MLD of treated wastewater for irrigation by year 2025. However other than above mentioned schemes, the department currently has no funds available for implementation of such projects and arrangements are being made for tie up of funds.																								

XXII.	Model River being adopted by the State & Action Proposed for achieving the bathing quality standards:	Beas River. The erstwhile polluted stretch of river Beas along Mukerian is meeting the B Class Water Quality Criteria of CPCB since Nov, 2019.
XXIII.	Status of Preparation of Action Plan by the 13 Coastal States:	Not Applicable
XXIV.	Regulation of Mining Activities in the State/UT	The Mining Activities are being strictly carried out in accordance with the approved Mining Plan and after complying with all the conditions stipulated in Environmental & Other Statutory Clearance.
XXV.	Action against identified polluters, law violators and officers responsible for failure for vigorous monitoring.	Action against the non-compliant units is taken regularly from time to time by the PPCB by issuing advisories initially and in case of subsequent violations, the Environment Compensation is imposed on the defaulter units.

List of Existing STP'S in the State of Punjab

Sr. No.	River	District	Name of STP/ Town	Concerned Deptt.	Cap. (MLD)	Tech.	Cap. Being Utilized (MLD)	Operational Status of STP	Monitoring Results for April, 2025
River Towns									
1	Sutlej	Ludhiana	Bhattian-I	MCL	111	UASB	111	Operational	Not Monitored*
2	Sutlej	Ludhiana	Bhattian-II	MCL	50	SBR	50	Operational	Not Monitored*
3	Sutlej	Ludhiana	Baloke-I	MCL	152	UASB	117	Operational	Not Monitored*
4	Sutlej	Ludhiana	Baloke-II	MCL	105	SBR	101	Operational	Not Monitored*
5	Sutlej	Jalandhar	Pholriwal-I	MCJ	100	UASB	100	Operational	Compliant
6	Sutlej	Jalandhar	Pholriwal-II (Girdhari Lal)	MCJ	25	SBR	25	Operational	Compliant
7	Sutlej	Jalandhar	Pholriwal-III (Eco Chem)	MCJ	25	SBR	25	Operational	Compliant
8	Sutlej	Jalandhar	Basti Peer Dad	MCJ	50	SBR	50	Operational	Compliant
9	Sutlej	Jalandhar	Bambian Wali Cantt	MCJ	10	SBR	4	Operational	Compliant
10	Sutlej	Jalandhar	Jaitewali	MCJ	25	SBR	18	Operational	Not Monitored*
11	Sutlej	Kapurthala	Phagwara-I	PWSSB	20	UASB	20	Operational	Non-Compliant*

12	Sutlej	Kapurthala	Phagwara-II (Hadibad)	PWSSB	8	MBBR	8	Operational	Non-Compliant*
13	Sutlej	Kapurthala	Phagwara-III (Palahi Road)	PWSSB	8	MBBR	8	Operational	Non-Compliant*
14	Sutlej	Jalandhar	Phillaur-I	PWSSB	2.6	MBBR	-	Operational	Not Monitored*
15	Sutlej	Jalandhar	Phillaur-II	PWSSB	3	WSP	2.6	Operational	Non-Compliant*
16	Sutlej	Jalandhar	Nakodar	PWSSB	6	SBR	-	Operational	Compliant
17	Sutlej	SBS Nagar	Nawashahar	PWSSB	6	SBR	6	Operational	Compliant
18	Sutlej	SBS Nagar	Banga	PWSSB	3	SBR	-	Operational	Compliant
19	Sutlej	Hoshiarpur	Hoshiarpur	PWSSB	30	MBBR	18	Operational	Compliant
20	Sutlej	Rupnagar	Naya Nangal (Mojowal)	PWSSB	8	ASP	8	Operational	Not Monitored*
21	Sutlej	Rupnagar	Burari Nangal	PWSSB	5	ASP	-	Operational	Not Monitored*
22	Sutlej	Ludhiana	Machhiwara	PWSSB	4	SBR	2	Operational	Compliant
23	Sutlej	Ludhiana	Sahnewal	PWSSB	7	SBR	4.5	Operational	Compliant
24	Sutlej	Rupnagar	Ropar-I (Badi Haveli)	PWSSB	10	SBR	10	Operational	Compliant
25	Sutlej	Rupnagar	Ropar-II (Rasoolpur)	PWSSB	2.5	SBR	2.5	Operational	Compliant
26	Sutlej	Rupnagar	Ropar-III (Sadabarat)	PWSSB	2	SBR	2	Operational	Not Monitored*
27	Sutlej	Ludhiana	Jagraon-I	PWSSB	12	SBR	-	Not Operational	Compliant

28	Sutlej	Ludhiana	Jagraon-II	PWSSB	16	SBR	10	Operational	Compliant
29	Sutlej	Ludhiana	Goniana	PWSSB	3	WSP	3	Operational	Non-Compliant*
30	Sutlej	Moga	Moga	PWSSB	27	SBR	27	Operational	Compliant
31	Sutlej	Fazilka	Abohar	PWSSB	25	SBR	22.5	Operational	Not Monitored*
32	Sutlej	Muktsar	Malout-I	PWSSB	3	WSP	3	Operational	Not Monitored*
33	Sutlej	Muktsar	Malout-II	PWSSB	10	MBBR	7	Operational	Not Monitored*
34	Sutlej	Moga	Dharamkot	PWSSB	4	SBR	3.5	Operational	Compliant
35	Sutlej	Ferozepur	Makhu	PWSSB	4	SBR	1.2	Operational	Not Monitored*
36	Sutlej	Ferozepur	Talwandi Bhai	PWSSB	4	SBR	2	Operational	Not Monitored*
37	Sutlej	Ferozepur	Zira	PWSSB	8	MBBR	8	Operational	Not Monitored*
38	Sutlej	Fazilka	Jalalabad	MC	8	MBBR	6	Operational	Not Monitored*
39	Sutlej	Muktsar	Muktsar Sahib-I	DWSS	8.7	MBBR	-	Operational	Not Monitored*
40	Sutlej	Muktsar	Muktsar Sahib-II	DWSS	5.7	MBBR	-	Operational	Not Monitored*
41	Sutlej	Muktsar	Muktsar Sahib-III	DWSS	3.5	MBBR	-	Operational	Not Monitored*
42	Sutlej	Rupnagar	Anandpur Sahib	DWSS	8	MBBR	-	Operational	Not Monitored*
43	Sutlej	Mohali	Kurali	GMADA	5	SBR	-	Operational	Compliant
44	Sutlej	Rupnagar	Nangal	BBMB	1.6	ASP	-	Operational	Not Monitored*

45	Sutlej	Jalandhar	East Jalndhar Cantt-I	MES	3	MBBR	-	Operational	Not Monitored*
46	Sutlej	Jalandhar	East Jalndhar Cantt-II	MES	3	MBBR	-	Operational	Non-Compliant*
47	Sutlej	Jalandhar	East Jalndhar Cantt-III	MES	0.4	MBBR	-	Operational	Not Monitored*
48	Sutlej	Jalandhar	West Jalandhar Cantt-I	MES	1.5	MBBR	-	Operational	Not Monitored*
49	Sutlej	Jalandhar	West Jalandhar Cantt-II	MES	1.5	MBBR	-	Operational	Non-Compliant*
50	Sutlej	Rupnagar	Morinda	SBR	5.5	SBR	-	Operational	Compliant
51	Sutlej	Muktsar	Gidderbaha	PWSSB	7	MBBR	-	Operational	Not Monitored*
52	Beas	Pathankot	Pathankot	PWSSB	27	SBR	-	Operational	Not Monitored*
53	Beas	Gurdaspur	Sri Hargobindpur	PWSSB	1	WSP	1	Operational	Not Monitored*
54	Beas	Hoshiarpur	Mukerian	PWSSB	5	MBBR	2	Operational	Not Monitored*
55	Beas	Hoshiarpur	Tanda	PWSSB	4	MBBR	2	Operational	Compliant
56	Beas	Kapurthala	Begowal	PWSSB	2.5	SBR	2.5	Not Operational	Not Monitored*
57	Beas	Kapurthala	Bholath	PWSSB	4	WSP	4	Operational	Not Monitored*
58	Beas	Hoshiarpur	Dasuya	MC	4	WSP	3.5	Operational	Compliant
59	Beas	Kapurthala	Kapurthala	MC	25	UASB	25	Operational	Non-Compliant*
60	Beas	Kapurthala	Sultanpur Lodhi	MC	2.6	WSP	1.8	Operational	Non-Compliant*

61	Beas	Hoshiarpur	Sham Chuarasi	MC	1	WSP	1	Operational	Non-Compliant*
62	Beas	Hoshiarpur	Talwara	BBMB	8	SBR	-	Operational	Compliant
63	Beas	Gurdaspur	GE, Air Force STP 960 m3/day Pathankot	MES	3	MBBR	-	Operational	Not Monitored*
64	Beas	Gurdaspur	GE, South Mammon STP Lal Tikku Khad Area (2.5 MLD)	MES	2		-	Operational	Not Monitored*
65	Beas	Gurdaspur	GE, West Pathankot	MES	8	MBBR	-	Operational	Not Monitored*
66	Beas	Gurdaspur	GE, South Mammon Bhaskar Area	MES	2	MBBR	-	Operational	Not Monitored*
67	Beas	Gurdaspur	GE, South Basanter Line Area	MES	2	MBBR	-	Operational	Not Monitored*
68	Ghaggar	Mohali	Banur	PWSSB	4	MBBR	4	Operational	Compliant
69	Ghaggar	Mansa	Bareta	PWSSB	3	WSP	3	Operational	Not Monitored*
70	Ghaggar	Mansa	Bhikhi	PWSSB	3	WSP	3	Operational	Not Monitored*
71	Ghaggar	Mansa	Budhlada	PWSSB	6.5	MBBR	6.5	Operational	Not Monitored*
72	Ghaggar	Sangrur	Khanauri	PWSSB	3	SBR	3	Operational	Compliant
73	Ghaggar	Sangrur	Lehragaga	PWSSB	4	SBR	4	Operational	Not Monitored*
74	Ghaggar	Fatehgarh Sahib	Mandi Gobindgarh	PWSSB	25	SBR	25	Operational	Not Monitored*

75	Ghaggar	Sangrur	Moonak	PWSSB	3	SBR	3	Operational	Non-Compliant*
76	Ghaggar	Patiala	Patran	PWSSB	4	SBR	4	Operational	Non-Compliant*
77	Ghaggar	Patiala	Samana	PWSSB	10	SBR	10	Operational	Compliant
78	Ghaggar	Mansa	Sardulgarh	PWSSB	4	WSP	4	Operational	Not Monitored*
79	Ghaggar	Sangrur	Sunam	PWSSB	8	MBBR	8	Operational	Not Monitored*
80	Ghaggar	Mohali	Zirakpur	PWSSB	17.3	SBR	17.3	Operational	Not Monitored*
81	Ghaggar	Patiala	Rajpura-I	PWSSB	7	SBR	7	Operational	Not Monitored*
82	Ghaggar	Patiala	Rajpura-II	PWSSB	10	SBR	10	Operational	Not Monitored*
83	Ghaggar	Mohali	Mohali	GMADA	45	UASB	-	Operational	Not Monitored*
84	Ghaggar	Mohali	Lalru	GMADA	1.5	SBR	1.5	Operational	Not Monitored*
85	Ghaggar	Patiala	Patiala-I (Shermajra)	MC	46	SBR	46	Operational	Compliant
86	Ghaggar	Patiala	Patiala-II (Ablowal)	MC	10	SBR	10	Operational	Compliant
87	Ghaggar	Patiala	Patiala-III	PUDA	13	FAB	-	Operational	Compliant
88	Ghaggar	Mohali	Dera Bassi	PSIEC	2	MBBR	3	Operational	Compliant
89	Ghaggar	Mohali	Dera Bassi	MC	4	SBR	-	Operational	Compliant

90	Ghaggar	Patiala	Nabha	PSIEC	2.5	SBR	-	Operational	Not Monitored*
91	Beas	Kapurthala	Kapurthala	MES	1	MBBR	-	Operational	Non-Compliant*
92	Sutlej	Ferozepur	Ferozepur	SBR	18		-	Operational	Not Monitored*
93	Ghaggar	Patiala	Patiala-IV (Shermajra)	PWSSB	15	SBR	-	Operational	Compliant
94	Sutlej	Faridkot	Jaito	PWSSB	6	SBR	-	Operational	Not Monitored*
95	Ghaggar	FGS	Mandi Gobindgarh (focal Point PSIEC)	PSIEC	3	MBBR	-	Operational	Compliant
96	Sutlej	Faridkot	Kotakapura	PSIEC	3	MBBR	-	Operational	Not Monitored*
97	Sutlej	Moga	Baghapurana	DWSS	4	-	-	Operational	Not Monitored*
98	Ghaggar	Patiala	Patiala	MES	6	-	-	Operational	Not Monitored*
99	Beas	Pathankot	FP, Pathankot	PSIEC	2	-	-	Operational	Not Monitored*
100	Sutlej	Faridkot	Kotakapura	PWSSB	6	-	-	Operational	Not Monitored*
101	Ghaggar	Mohali	Banur (Bassilsse Khan)	PWSSB	0.5	-	-	Operational	Not Monitored*
102	Sutlej	Jalandhar	Pholriwal	PWSSB	50	-	-	Operational	Compliant
103	Beas	Hoshiarpur	Haryana	PWSSB	2	-	-	-	Compliant
104	Sutlej	Ludhiana	Jamalpur	PWSSB	225	-	-	-	Compliant

105	Ghaggar	Patiala	Bahadurgarh	DWSS	4	-	-	-	Not Monitored*
106	Sutlej	Faridkot	Faridkot	PWSSB	14	-	-	Under Stabilization	Not Monitored*
107	Sutlej	Ludhiana	Balloke	Balloke	60	-	-	Operational	Not Monitored*
108	Sutlej	Jalandhar	Basti Peer Dad	MCJ	15	SBR	12	Operational	Not Monitored*
109	Sutlej	SBS Nagar	Balachaur	PWSSB	4	-	3.1	Under Trial run	Compliant
110	Beas	Kapurthala	Rawal & Colonies	PWSSB	2	-	1.4	Under Stabilization	Not Monitored*
111	Beas	Jalandhar	Kartapur	PWSSB	4	-	-	Under Stabilization	Not Monitored*
112	Ghaggar	Mohali	Aertocity	GMADA	10	-	-	Operational	Compliant
113	Ghaggar	Patiala	Chaura	-	4	-	-		Compliant
114	Beas	Kapurthala	Sultanpur Lodhi	-	4	-	-		Not Monitored*
115	Ghaggar	Patiala	Nabha	PWSSB	12	-	-		Compliant
116	Ghaggar	Fatehgarh Sahib	Bassi Pathana	PWSSB	3	-	-		Not Monitored*
117	Sutlej	Ludhiana	Raikot	PWSSB	7	-	-		Not Monitored*

118	Sutlej	Tarn Taran	Patti	PWSSB	8	-	-		Not Monitored*
119	Ghaggar	Patiala	Ghanour	PWSSB	2	-	-		Not Monitored*
120	Sutlej	Hoshiarpur	Garshankar	PWSSB	3	-	-		Not Monitored*
121	Sutlej	SBS Nagar	Rahon	PWSSB	3	-	-		Not Monitored*
122	Sutlej	Rupnagar	Kiratpur Sahib	PWSSB	2	-	-		Not Monitored*
123	Ghaggar	Fatehgarh Sahib	Sirhind	PWSSB	5	-	-		Not Monitored*
124	Ghaggar	Mansa	Boha	-	2	-	-	-	Not Monitored*
125	Ghaggar	Sangrur	Sangrur	-	4	-	-	-	Compliant
126	Ghaggar	Sangrur	Longowal	-	5	-	-	-	Not Monitored*
127	Sutlej		Raikot	-	7	-	-	-	Not Monitored*
128	Ghaggar	Mohali	Lalru	-	1	-	-	-	Not Monitored*
129	Ghaggar	Fatehgarh Sahib	Amloh	-	3	-	-	-	Not Monitored*

Non-River Town									
130	Non-River	Amritsar	Amritsar (South) Khappar Khero	JICA	95	ASP	-	Operational	Compliant
131	Non-River	Amritsar	Amritsar (North) Gonsabad	JICA	95	ASP	178	Operational	Compliant
132	Non-River	Batala	Dera Baba Nanak	GOP	1.5	WSP	1.5	Operational	Not Monitored*
133	Non-River	Bathinda	Bathinda	GOP	52	SBR	52	Operational	Compliant
134	Non-River	Bathinda	Bhucho	GOP	3	WSP	3	Operational	Non-Compliant*
135	Non-River	Bathinda	Kotfatta	GOP	1.5	WSP	1.5	Operational	Compliant
136	Non-River	Bathinda	Mansa	State Govt. Funds	14	MBBR	14	Operational	Not Monitored*
137	Non-River	Bathinda	Maur	State Govt. funds	5	MBBR	4.95	Operational	Not Monitored*
138	Non-River	Bathinda	Rampura Phul	GOP	7.5	MBBR	7.5	Operational	Compliant
139	Non-River	Bathinda	Sangat	GOP	1.5	WSP	1.5	Operational	Compliant
140	Non-River	Bathinda	Talwandi Sabo	GOP	3	SBR	3	Operational	Compliant
141	Non-River	Jalandhar	Noormahal	Under GLADA	2.6	MBBR	0.8	Operational	Compliant

142	Non-River	Ludhiana-1	Maloud	Under GLADA	1.5	MBBR	1.3	Operational	Non-Compliant*
143	Non-River	Ludhiana-1	Payal	Under GLADA	1.5	MBBR	1.2	Not Operational	Compliant
144	Non-River	Ludhiana-2	Doraha (Zone-2) Rajgahrh	Under GLADA	1	MBBR	0.6	Operational	Non-Compliant*
145	Non-River	Ludhiana-2	Doraha (Zone-1)	Under GLADA	2.75	MBBR	2.7	Operational	Not Monitored*
146	Non-River	Ludhiana-1	Doraha (Zone-3) (Begowal)	Under GLADA	1	MBBR	0.6	Operational	Not Monitored*
147	Non-River	Ludhiana-4	Mullanpur Dakha	Under GLADA	3	MBBR	2.7	Operational	Not Monitored*
148	Non-River	Mohali	Kharar	State Govt. Funds	11	SBR	11	Operational	Compliant
149	Non-River	Amritsar	Tarn Taran	PWSSB	9	SBR	11	Operational	Not Monitored*
150	Non-River	Barnala	Barnala	PWSSB	20	SBR	-	Operational	Compliant
151	Non-River	Patiala	Bhawanigarh	MBBR	4	PWSSB	3.2	Operational	Compliant
152	Non-River	Rupnagar	Chamkaur Sahib	WSP	1.7	WSP	1.7	Operational	Compliant
153	Non-River	Jalandhar	Shahkot	PWSSB	3	SBR	3	Operational	Non-Compliant*
154	Non-River	Gurdaspur	GE South Pathankot	MES	1	MBBR	1	Operational	Not Monitored*
155	Non-River	FGS	Khanna	PWSSB	29	SBR	-	Operational	Compliant
156	Non-River	Amritsar	Amritsar Chattiwind	PWSSB	27.5		-	Operational	Compliant

157	Non-River	Amritsar	Taran Taran	PWSSB	4	SBR	-	Operational	Not Monitored*
158	Non-River	Bathinda	Bathinda	PWSSB	4.5	-	-	Operational	Compliant
159	Non-River	Bathinda	Mehraj	DWSS	3	-	-	Operational	Not Monitored*
160	Non-River	Amritsar	Baba Bakala	DWSS	1	-	-	Operational	Not Monitored*
161	Non-River	Bathinda	Fazilka	DLG	13	-	-	Operational	Not Monitored*
162	Non-River	Ludhiana	Samrala	DLG	4	-	-	Under Stabilization	Not Monitored*
163	Non-River	Jalandhar	Goraya	DLG	4	-	-	Operational	Compliant
164	Non-River	Sangrur	Dirba	DLG	3	-	-	Under Stabilization	Not Monitored*
165	Non-River	Gurdaspur	Batala	DLG	30	-	-	Under Stabilization	Not Monitored*
166	Non-River	Jalandhar	Adampur	DLG	3	-	-	Under Stabilization	Compliant
167	Non-River	Hoshiarpur	Gardhiwala	DLG	2	-	-	Under Stabilization	Compliant
168	Non-River	Mohali	Chanalon	PSIEC	2	-	-	Operational	Compliant
169	Non -River	Amritsar	Ajnala	DLG	4	-	-	-	Not Monitored*
170	Non -River	Bathinda	Bhadaur	DLG	3	-	-	-	Not Monitored*
171	Non -River	Malerkotla	Malerkotla	DLG	22	-	-	-	Compliant
172	Non -River	Sangrur	Ahmedgarh	DLG	5	-	-	-	Not Monitored*

173	Non -River	Barnala	Tappa	DLG	5	-	-	-	Not Monitored*
174	Non -River	Bathinda	Raman Mandi	DLG	5	-	-	-	Not Monitored*
175	Non -River	Gurdaspur	Dina Nagar	PWSSB	4	-	-	-	Not Monitored*

PWSSB: Punjab Water Supply & Sewerage Board

GLADA: Greater Ludhiana Area Development Authority

MCL: Municipal Corporation, Ludhiana

MCJ: Municipal Corporation, Jalandhar

DWSS: Department of Water Supply & Sanitation

GMADA: Greater Mohali Area Development Authority

DLG: Department of Local Government

MES: Military Engineering Services

PSIEC: Punjab Small Industries & Export Corporation

Details of Under Construction STPs in Punjab

Sr. No.	River	District	ULB	Location of STP	Cap. (MLD)	Status of I & D or House sewer connections	Physical Progress in % upto March'25	Physical Progress in % upto April'25	Completion Timeline	Incremental progress	Remarks
1.	Sutlej	Ferozepur	Guru Har Sahai	Guru Har Sahai	1	90%	61%	61%	31.06.25	0%	
2.	Sutlej	Ferozepur	Guru Har Sahai	Guru Har Sahai	4	-	62%	62%	31.06.25	0%	
3.	Beas	TarnTaran		Goindwal Sahib	1.3	70%	84%	84%	31.12.24	-	75% of waste water being treated and for remaining estimate being prepared
4.	Ghaggar	Sangrur	Dhuri	Dhuri	5	82%	85%	86%	30.06.25	1%	
5.	Ghaggar	Fatehgarh Sahib	Sirhind	Sirhind	4	55%	95%	95%	30.04.25	0%	
6.	Ghaggar	Patiala	Sanour	Sanour	4	Taken under project shoti nadi badi nadi 26 MLD by PDA.					
7.	Beas	FP,Goindwal Sahib	-	FP,Goindwal Sahib	2	-	85%	85%	31.12.25	-	-
8.	Beas	Kapurthala	Sultanpur Lodhi	Sultanpur Lodhi	1	-	90%	90%	-	-	Under Trial Run

Sr. No.	River	District	ULB	Location of STP	Cap. (MLD)	Status of I & D or House sewer connections	Physical Progress in % upto March'25	Physical Progress in % upto April'25	Completion Timeline	Incremental progress	Remarks
9.	Ghaggar	Sangrur	Sangrur	Sangrur	11	-	12%	12%	31.12.25	0%	Work stopped by sibia village residents on 21.03.24 & farmers & residents are reluctant that construction of STP will led to bad smell and polluted environment.
10.	Sutlej	Ferozepur	Mamdot	Mamdot	2	-	92%	93%	20.06.25	1%	
11.	Sutlej	Ferozepur	Mudki	Mudki	2	-	78%	83%	01.04.25	5%	
12.	Ghaggar	Patiala	Bhadson	Bhadson	2	-	46%	47%	30.06.25	1%	
13.	Ghaggar	Fatehgarh Sahib	Mandi Gobindgarh	Mandi Gobindgarh	12	75%	80%	82%	30.06.25	2%	
14.	Beas	Gurdaspur	Sujanpur	Sujanpur	5	-	32%	40%	30.06.25	8%	
15.	Beas	Hoshiarpur	Talwara	Talwara	5	-	95%	99%	30.06.25	5%	Under trial run
16.	Beas	Kapurthala	Dhilwan	Dhilwan	2	-	20%	20%	30.03.26	-	
17.	Beas	Pathankot	Pathankot	Kothi Pandita	2.4	-	Recently allotted	Recently allotted	31.07.26	-	Recently allotted
18.	Sutlej	Hoshiarpur	Mahilpur	Mahilpur	3	-	35%	45%	31.07.25	10%	
19.	Sutlej	Bathinda	Maluka	Maluka	1		Recently allotted	Recently allotted	30.06.26		

Sr. No.	River	District	ULB	Location of STP	Cap. (MLD)	Status of I & D or House sewer connections	Physical Progress in % upto March'25	Physical Progress in % upto April'25	Completion Timeline	Incremental progress	Remarks
20.	Sutlej	Bathinda	Bhai Roopa	Bhai Roopa	2.5	-	Recently allotted	5%	31.07.26	-	5%
21.	Sutlej	Bathinda	Kotha Guru	Kotha Guru	2	-	Recently allotted	1%	31.07.26	-	1%
22.	Ghaggar	Sangrur	Cheema	Cheema	2.5		Recently allotted	Recently allotted	30.06.26		
23.	Sutlej	Muktsar Sahib	Muktsar Sahib	Muktsar Sahib	5		Recently allotted	10%	30.06.26		
24	Sutlej	Bathinda	Bhagta Bhaike	Bhagta Bhaike	3	-	Recently allotted	Recently allotted	31.08.26		
Non-River											
1	Non-River	Gurdaspur	Ghuman	Ghuman	1.25	-	98%	98%	28.02.24	-	
2	Non-River	Amritsar	BudhaTheh	BudhaTheh	2.8	-	95%	95%	31.05.24	-	-
3	Non-River	Gurdaspur	Fatehgarh Churrian	Fatehgarh Churrian	3.5	89%	New site identified	New site identified	-	-	Court case filed by agency
4	Non-River	Amritsar	Raja Sansi	Raja Sansi	2	-	Work allotted	Work allotted	-	-	Arbitration case in process
5	Non-River	SAS Nagar	Kharar	Kharar	10	70%	-	-	-	-	Earth filling under process by MC
6	Non-River	Jalandhar	Bhogpur	Bhogpur	4	-	60%	65%	30.06.25	5%	
7	Non-River	Jalandhar	Bilga	Bilga	2	-	85%	85%	30.06.25	-	

Sr. No.	River	District	ULB	Location of STP	Cap. (MLD)	Status of I & D or House sewer connections	Physical Progress in % upto March'25	Physical Progress in % upto April'25	Completion Timeline	Incremental progress	Remarks
8	Non-River	Moga	Badhni Kalan	Badhni Kalan	3	-	30%	40%	30.06.25	10%	
9	Non-River	Moga	Kot Ise Khan	Kot Ise Khan	3	-	30%	40%	30.06.25	40%	
10	Non-River	Patiala	Devigarh	Devigarh	2.5	-	75%	75%	31.05.25	-	
11	Non-River	Barnala	Handiaya	Handiaya	2.5	-	70%	75%	30.06.25	5%	
12	Non-River	Jalandhar	Mahitpur	Mahitpur	2	-	10%	15%	30.06.25	5%	
13	Non-River	Ropar	Narot Jaimal Singh	Narot Jaimal Singh	2	-	5%	8%	30.06.25	3%	
14	Non-River	Tarn Taran	Khem Karn	Khem Karn	2	-	26%	30%	30.06.25	4%	
15	Non-River	SAS Nagar	Nayan Gaon	Nayan Gaon	18.5		19%	30%	30.03.26	11%	
16	Non-River	Kapurthala	Nadala	Nadala	1	-	25%	32%	30.03.26	7%	
17	Non-River	Jalandhar	Alawalpur	Alawalpur	2	-	10%	15%	30.03.26	5%	
18	Non-River	Amritsar	Rayya	Rayya	4	-	10%	13%	30.06.26	3%	
19	Non-River	Amritsar	Jandiala Guru	Jandiala Guru	6		Recently allotted	1%	30.06.26	1%	
20	Non-River	Sangrur	Amargarh	Amargarh	2		Recently allotted	10%	30.06.26	10%	

Sr. No.	River	District	ULB	Location of STP	Cap. (MLD)	Status of I & D or House sewer connections	Physical Progress in % upto March'25	Physical Progress in % upto April'25	Completion Timeline	Incremental progress	Remarks
21	Non-River	Bathinda	Kotshamir	Kotshamir	2		Recently allotted	23%	30.06.26	23%	
22	Non-River	Bathinda	Nathana	Nathana	1		Recently allotted	20%	30.06.26	20%	
23	Non-River	SAS Nagar	Kharar	Kharar	15		Recently allotted	5%	30.06.26	5%	
24	Non-River	Barnala	Dhanaula	Dhanaula	3		Recently allotted	Recently allotted	31.08.26		

Details of Proposed STPs in Punjab

Sr. No.	River	District	ULB	Location	Deptt.	Cap. (MLD)	Status of Project	Date of approval of DPR	Date of award of Tender	Date of start of work	Likely Date of Completion	Progress/Remarks
River Towns												
1.	Sutlej	Fazilka	Arniwala	Arniwala	PWSSB	2	DNIT Stage	approved				Revised DNIT under preparation
2.	Sutlej	Muktsar	Barriwala	Barriwala	PWSSB	2	DNIT Stage	approved		-	-	Land issue DNIT under approval and funds arranged under SBM 2.0
3.	Sutlej	Ferozepur	Mallanwala	Mallanwala	PWSSB	4	DNIT Stage	approved	-	-	-	Land issue and DNIT under approval funds are arranged under SBM 2.0
4.	Sutlej	Moga	Nihal Singh Wala	Nihal Singh Wala	PWSSB	2	DNIT Stage	approved	-	-	-	Land issue and DNIT under approval funds are arranged under SBM 2.0
5.	Ghaggar	Mohali	DeraBassi	Derabassi	PWSSB	3	DNIT Stage	approved				DNIT Under Approval.
6.	Ghaggar	Mohali	DeraBassi	Derabassi	PWSSB	3.5	DNIT Stage	approved				DNIT Under Approval.
7.	Ghaggar	Mohali	DeraBassi	Derabassi	PWSSB	7.5	DNIT Stage	approved				DNIT Under Approval.
8.	Ghaggar	Mohali	Lalru	Lalru	PWSSB	3.5	DNIT Stage	approved				DNIT Under Approval
9.	Ghaggar	Mohali	Lalru	Lalru	PWSSB	3	DNIT Stage	approved				DNIT Under Approval

Sr. No.	River	District	ULB	Location	Deptt.	Cap. (MLD)	Status of Project	Date of approval of DPR	Date of award of Tender	Date of start of work	Likely Date of Completion	Progress/Remarks
10.	Ghaggar	Mohali	Lalru	Lalru	PWSSB	1	DNIT Stage	approved				DNIT Under Approval
11.	Ghaggar	Sangrur	Dhuri	Dhuri	PWSSB	6.5	DNIT Stage	approved				Land issue. Funds are being arranged under SBM 2.0.
12.	Ghaggar	Mohali	Zirakpur	Zirakpur	PWSSB	22.5	Tender Stage	approved				Land Court case. Funds arranged under SBM 2.0.
13.	Ghaggar	Fatehgarh Sahib	Sirhind	Sirhind	PWSSB	4	DPR Stage			-	-	DPR being prepared under SBM 2.0.
14.	Ghaggar	Fatehgarh Sahib	Bassi Pathana	Bassi Pathana	PWSSB	0.2	DPR Stage	-	-	-	-	DPR being prepared under SBM 2.0.
15.	Ghaggar	Patiala	Samana	Samana	PWSSB	8	DPR Stage					Funds being arranged

Non-River

1.	Non-River	Amritsar	Majitha	Majitha	PWSSB	2.5	DNIT Stage	Approved				Land issue DNIT under approval. Funds arranged under SBM 2.0
2.	Non-River	Amritsar	Ramdass	Ramdass	PWSSB	1.5	DNIT Stage	Approved				land issue and DNIT under preparation. Funds are arranged under SBM 2.0
3.	Non-River	Fatehgarh Sahib	Khamano	Khamano	PWSSB	3	DNIT Stage	Approved				Land issue DNIT under approval. Funds arranged under SBM 2.0
4.	Non-River	Gurdaspur	Dhariwal	Dhariwal	PWSSB	5	DNIT Stage	Approved				land issue and DNIT under preparation. Funds are arranged under SBM 2.0

Sr. No.	River	District	ULB	Location	Deptt.	Cap. (MLD)	Status of Project	Date of approval of DPR	Date of award of Tender	Date of start of work	Likely Date of Completion	Progress/Remarks
5.	Non-River	Gurdaspur	Gurdaspur	Gurdaspur	PWSSB	20	DNIT Stage	Approved				land identified and DNIT under preparation. Funds are arranged under SBM 2.0
6.	Non-River	Gurdaspur	Quadian	Quadian	PWSSB	4	DNIT Stage	Approved				land issue and DNIT under approval. funds are arranged under SBM 2.0
7.	Non-River	Jalandhar	Lohian	Lohian	PWSSB	3	DNIT Stage	Approved				DPR approved. Funds arranged under SBM 2.0. DNIT under preparation.
8.	Non-River	Mansa	Joga	Joga	PWSSB	2	DNIT Stage	Approved				Land issue and DNIT under preparation. Funds are arranged under SBM 2.0
9.	Non-River	Moga	Fatehgarh Panjtaur	Fatehgarh Panjtaur	PWSSB	1	Tender Stage	Approved				tender to be Recalled.
10.	Non-River	Patiala	Ghagga	Ghagga	PWSSB	2	DNIT Stage	Approved				land issue and DNIT under preparation. Funds are arranged under SBM 2.0
11.	Non-River	Tarn Taran	Bhikhiwind	Bhikhiwind	PWSSB	4	DNIT Stage	Approved				Revised DPR under approval.
12.	Non-River	Ropar	Gharuan	Gharuan	PWSSB	6	DNIT Stage	Approved				Land issue and DNIT under preparation funds are arranged under SBM 2.0
13.	Non-River	Amritsar	Amritsar	Amritsar	PWSSB	32.5	Tender stage	Approved				Tender called
14.	Non-River	Moga	Moga	Moga	PWSSB	30	DPR Stage	approved				Funds are being arranged

Sr. No.	River	District	ULB	Location	Deptt.	Cap. (MLD)	Status of Project	Date of approval of DPR	Date of award of Tender	Date of start of work	Likely Date of Completion	Progress/Remarks
15.	Non-River	Bathinda	Lehra Mohabat	Lehra Mohabat	PWSSB	2	DPR Stage	30.09.2025				DPR under preparation. Funds arranged under SBM 2.0.
16.	Non-River	Bathinda	Maur	Maur	PWSSB	4.5	DPR Stage					Funds being arranged

Status of ULB wise Management of Solid Waste

Sr. No.	March-2025		Compost Pits			MRFs			SLF		
	ULB	District	Total no. of existing Compost pits and its utilization	Total no. of proposed Compost pits	Timeline to complete the proposed pits	Total no. of MRFs installed	Total no. of proposed MRFs to be installed	Timeline to complete the proposed MRFs	Total no. of existing SLFs and area in acres	Total no. of proposed SLFs and area in acres	Timeline to develop the proposed SLFs
1.	Abohar	Municipal Corporation	122	20	December, 2025	6	NA	NA	Yes	NA	NA
2.	Adampur	Jalandhar	24	NA	NA	1	NA	NA	Under Cons	1	December, 2026
3.	Ahmedgarh	Malerkotla	32	NA	NA	2	NA	NA	No	1	December, 2026
4.	Ajnala	Amritsar	32	NA	NA	1	NA	NA	No	1	December, 2026
5.	Alawalpur	Jalandhar	12	NA	NA	1	NA	NA	Under Cons	1	December, 2026
6.	Amargarh	Malerkotla	21	NA	NA	1	NA	NA	Yes	NA	NA
7.	Amloh	Fatehgarh Sahib	22	NA	NA	1	NA	NA	No	1	December, 2026
8.	Amritsar	Municipal Corporation	58	NA	NA	5	NA	NA	Yes	NA	NA
9.	Anandpur Sahib	Roopnagar	25	NA	NA	1	NA	NA	Under Cons	1	December, 2026
10.	Arniwala	Fazilka	15	5	December, 2025	1	NA	NA	Yes	NA	NA

Sr. No.	March-2025		Compost Pits			MRFs			SLF		
	ULB	District	Total no. of existing Compost pits and its utilization	Total no. of proposed Compost pits	Timeline to complete the proposed pits	Total no. of MRFs installed	Total no. of proposed MRFs to be installed	Timeline to complete the proposed MRFs	Total no. of existing SLFs and area in acres	Total no. of proposed SLFs and area in acres	Timeline to develop the proposed SLFs
11.	BadhniKalan	Moga	12	NA	NA	1	NA	NA	No	1	December, 2026
12.	Baghapurana	Moga	52	NA	NA	1	NA	NA	Yes	NA	NA
13.	Balachaur	Nawanshar	30	NA	NA	1	NA	NA	No	1	December, 2026
14.	Banga	Nawanshar	50	NA	NA	1	NA	NA	No	1	December, 2026
15.	Banur	Mohali	22	NA	NA	1	NA	NA	Yes	NA	NA
16.	Bareta	Mansa	26	NA	NA	2	NA	NA	Yes	NA	NA
17.	Bariwala	Muktsar	13	NA	NA	1	NA	NA	No	1	December, 2026
18.	Barnala	Barnala	116	NA	NA	1	1	December, 2025	No	1	December, 2026
19.	BassiPathana	Fatehgarh Sahib	31	NA	NA	1	NA	NA	Under Cons	1	December, 2026
20.	Batala	Municipal Corporation	159	31	December, 2025	4	3	December, 2025	No	1	December, 2026
21.	Bathinda	Municipal Corporation	50	NA	NA	1	NA	NA	Yes	NA	NA
22.	Begowal	Kapurthala	12	NA	NA	1	NA	NA	No	1	December, 2026

Sr. No.	March-2025		Compost Pits			MRFs			SLF		
	ULB	District	Total no. of existing Compost pits and its utilization	Total no. of proposed Compost pits	Timeline to complete the proposed pits	Total no. of MRFs installed	Total no. of proposed MRFs to be installed	Timeline to complete the proposed MRFs	Total no. of existing SLFs and area in acres	Total no. of proposed SLFs and area in acres	Timeline to develop the proposed SLFs
23.	Bhadaur	Barnala	25	NA	NA	0	1	December, 2025	Yes	NA	NA
24.	Bhadson	Patiala	24	NA	NA	1	NA	NA	Yes	NA	NA
25.	Bhagta Bhai	Bathinda	24	NA	NA	1	NA	NA	No	1	December, 2026
26.	Bhai Roopa	Bathinda	13	NA	NA	1	NA	NA	No	1	December, 2026
27.	Bhawanigarh	Sangrur	27	NA	NA	1	NA	NA	Yes	NA	NA
28.	Bhikhi	Mansa	20	NA	NA	2	NA	NA	No	1	December, 2026
29.	Bhikhi Wind	Tarn Taran	31	NA	NA	1	NA	NA	No	1	December, 2026
30.	Bhogpur	Jalandhar	29	NA	NA	1	NA	NA	Yes	NA	NA
31.	Bhuchomandi	Bathinda	23	NA	NA	1	NA	NA	No	1	December, 2026
32.	Bhulath	Kapurthala	15	NA	NA	1	NA	NA	No	1	December, 2026
33.	Bilga	Jalandhar	16	NA	NA	1	NA	NA	Under Cons	1	December, 2026
34.	Boha	Mansa	19	NA	NA	1	1	December, 2025	Yes	NA	NA
35.	Budhlada	Mansa	30	NA	NA	1	NA	NA	Yes	NA	NA
36.	Chamkaur Sahib	Roopnagar	23	NA	NA	1	NA	NA	Yes	NA	NA

Sr. No.	March-2025		Compost Pits			MRFs			SLF		
	ULB	District	Total no. of existing Compost pits and its utilization	Total no. of proposed Compost pits	Timeline to complete the proposed pits	Total no. of MRFs installed	Total no. of proposed MRFs to be installed	Timeline to complete the proposed MRFs	Total no. of existing SLFs and area in acres	Total no. of proposed SLFs and area in acres	Timeline to develop the proposed SLFs
37.	Cheema	Sangrur	12	NA	NA	1	NA	NA	No	1	December, 2026
38.	Dasuya	Hoshiarpur	25	NA	NA	1	NA	NA	Under Cons	1	December, 2026
39.	Dera Baba Nanak	Gurdaspur	33	NA	NA	0	1	December, 2025	No	1	December, 2026
40.	DeraBassi	Mohali	91	NA	NA	3	NA	NA	Yes	NA	NA
41.	Dhanaula	Barnala	35	NA	NA	1	NA	NA	Under Cons	1	December, 2026
42.	Dharamkot	Moga	29	NA	NA	1	NA	NA	Yes	NA	NA
43.	Dhariwal	Gurdaspur	25	NA	NA	1	NA	NA	No	1	December, 2026
44.	Dhilwan	Kapurthala	16	NA	NA	1	NA	NA	No	1	December, 2026
45.	Dhuri	Sangrur	50	NA	NA	2	NA	NA	No	1	December, 2026
46.	Dina Nagar	Gurdaspur	43	NA	NA	1	NA	NA	No	1	December, 2026
47.	Dirba	Sangrur	26	NA	NA	1	NA	NA	Yes	NA	NA
48.	Doraha	Ludhiana	39	NA	NA	1	NA	NA	No	1	December, 2026

Sr. No.	March-2025		Compost Pits			MRFs			SLF		
	ULB	District	Total no. of existing Compost pits and its utilization	Total no. of proposed Compost pits	Timeline to complete the proposed pits	Total no. of MRFs installed	Total no. of proposed MRFs to be installed	Timeline to complete the proposed MRFs	Total no. of existing SLFs and area in acres	Total no. of proposed SLFs and area in acres	Timeline to develop the proposed SLFs
49.	Faridkot	Faridkot	134	NA	NA	1	NA	NA	No	1	December, 2026
50.	Fatehgarh Panjtoor	Moga	8	NA	NA	1	NA	NA	No	1	December, 2026
51.	Fatehgarh Churian	Gurdaspur	69	NA	NA	1	1	December, 2025	Yes	NA	NA
52.	Fazilka	Fazilka	92	NA	NA	4	NA	NA	Yes	NA	NA
53.	Ferozepur	Ferozepur	130	NA	NA	2	NA	NA	Yes	NA	NA
54.	Garhdiwala	Hoshiarpur	12	NA	NA	1	NA	NA	No	1	December, 2026
55.	Garhshankar	Hoshiarpur	24	NA	NA	1	NA	NA	No	1	December, 2026
56.	Ghagga	Patiala	15	NA	NA	1	NA	NA	Yes	NA	NA
57.	Ghanaur	Patiala	12	NA	NA	1	NA	NA	Yes	NA	NA
58.	Gidderbaha	Muktsar	38	7	December, 2025	1	1	December, 2025	No	1	December, 2026
59.	Goniana	Bathinda	27	NA	NA	1	NA	NA	No	1	December, 2026
60.	Goraya	Jalandhar	24	NA	NA	1	NA	NA	No	1	December, 2026

Sr. No.	March-2025		Compost Pits			MRFs			SLF		
	ULB	District	Total no. of existing Compost pits and its utilization	Total no. of proposed Compost pits	Timeline to complete the proposed pits	Total no. of MRFs installed	Total no. of proposed MRFs to be installed	Timeline to complete the proposed MRFs	Total no. of existing SLFs and area in acres	Total no. of proposed SLFs and area in acres	Timeline to develop the proposed SLFs
61.	Gurdaspur	Gurdaspur	110	30	December, 2025	2	2	December, 2025	No	1	December, 2026
62.	Guru Harsahai	Ferozepur	24	NA	NA	1	NA	NA	No	1	December, 2026
63.	Handiaya	Barnala	16	NA	NA	1	NA	NA	Under Cons	1	December, 2026
64.	Haryana	Hoshiarpur	12	NA	NA	1	NA	NA	No	1	December, 2026
65.	Hoshiarpur	Municipal Corporation	204	NA	NA	2	NA	NA	Yes	NA	NA
66.	Jagraon	Ludhiana	78	NA	NA	3	NA	NA	No	1	December, 2026
67.	Jaitu	Faridkot	45	NA	NA	1	NA	NA	No	1	December, 2026
68.	Jalalabad	Fazilka	60	NA	NA	2	NA	NA	Yes	NA	NA
69.	Jalandhar	Municipal Corporation	524	NA	NA	6	6	December, 2025	Yes	NA	NA
70.	Jandiala Guru	Amritsar	40	NA	NA	1	NA	NA	No	1	December, 2026
71.	Joga	Mansa	24	NA	NA	1	NA	NA	No	1	December, 2026
72.	Kapurthala	Municipal Corporation	100	NA	NA	1	NA	NA	No	1	December, 2026

Sr. No.	March-2025		Compost Pits			MRFs			SLF		
	ULB	District	Total no. of existing Compost pits and its utilization	Total no. of proposed Compost pits	Timeline to complete the proposed pits	Total no. of MRFs installed	Total no. of proposed MRFs to be installed	Timeline to complete the proposed MRFs	Total no. of existing SLFs and area in acres	Total no. of proposed SLFs and area in acres	Timeline to develop the proposed SLFs
73.	Kartarpur	Jalandhar	34	NA	NA	1	NA	NA	Yes	NA	NA
74.	Khamano	Fatehgarh Sahib	26	NA	NA	1	NA	NA	Yes	NA	NA
75.	Khanauri	Sangrur	18	NA	NA	1	NA	NA	Yes	NA	NA
76.	Khanna	Ludhiana	118	142	December, 2025	1	NA	NA	Yes	NA	NA
77.	Kharar	Mohali	89	NA	NA	7	NA	NA	Yes	NA	NA
78.	Khemkaran	Tarn Taran	20	NA	NA	0	1	December, 2025	No	1	December, 2026
79.	Kiratpur	Roopnagar	13	NA	NA	1	NA	NA	Yes	NA	NA
80.	Kot isse Khan	Moga	19	NA	NA	1	NA	NA	No	1	December, 2026
81.	Kotfatta	Bathinda	20	NA	NA	1	NA	NA	No	1	December, 2026
82.	Kotha Guru	Bathinda	15	NA	NA	1	NA	NA	No	1	December, 2026
83.	Kotkapura	Faridkot	110	NA	NA	1	NA	NA	No	1	December, 2026
84.	KotShamir	Bathinda	17	NA	NA	1	NA	NA	No	1	December, 2026
85.	Kurali	Mohali	47	NA	NA	1	NA	NA	Yes	NA	NA

Sr. No.	March-2025		Compost Pits			MRFs			SLF		
	ULB	District	Total no. of existing Compost pits and its utilization	Total no. of proposed Compost pits	Timeline to complete the proposed pits	Total no. of MRFs installed	Total no. of proposed MRFs to be installed	Timeline to complete the proposed MRFs	Total no. of existing SLFs and area in acres	Total no. of proposed SLFs and area in acres	Timeline to develop the proposed SLFs
86.	Lalru	Mohali	60	NA	NA	3	2	December, 2025	Under Cons	1	December, 2026
87.	Lehra Mohabbat	Bathinda	15	NA	NA	1	NA	NA	No	1	December, 2026
88.	Lehragaga	Sangrur	34	NA	NA	1	NA	NA	No	1	December, 2026
89.	LohianKhas	Jalandhar	16	NA	NA	1	NA	NA	Under Cons	1	December, 2026
90.	Longowal	Sangrur	25	NA	NA	1	NA	NA	Yes	NA	NA
91.	Ludhiana	Municipal Corporation	1	NA	NA	12	NA	NA	Yes	NA	NA
92.	Machiwara	Ludhiana	38	NA	NA	1	NA	NA	Yes	NA	NA
93.	Mahilpur	Hoshiarpur	19	NA	NA	1	NA	NA	No	1	December, 2026
94.	Majitha	Amritsar	22	NA	NA	1	NA	NA	No	1	December, 2026
95.	Makhu	Ferozepur	22	NA	NA	1	NA	NA	Yes	NA	NA
96.	Malerkotla	Malerkotla	120	NA	NA	4	NA	NA	Yes	NA	NA
97.	Mallanwala	Ferozepur	26	NA	NA	1	NA	NA	No	1	December, 2026
98.	Maloud	Ludhiana	11	NA	NA	1	NA	NA	Yes	NA	NA

Sr. No.	March-2025		Compost Pits			MRFs			SLF		
	ULB	District	Total no. of existing Compost pits and its utilization	Total no. of proposed Compost pits	Timeline to complete the proposed pits	Total no. of MRFs installed	Total no. of proposed MRFs to be installed	Timeline to complete the proposed MRFs	Total no. of existing SLFs and area in acres	Total no. of proposed SLFs and area in acres	Timeline to develop the proposed SLFs
99.	Malout	Muktsar	75	NA	NA	1	1	December, 2025	No	1	December, 2026
100.	Maluka	Bathinda	10	NA	NA	1	NA	NA	No	1	December, 2026
101.	Mamdot	Ferozepur	20	NA	NA	1	NA	NA	No	1	December, 2026
102.	Mandi Gobindgarh	Fatehgarh Sahib	80	NA	NA	2	NA	NA	No	1	December, 2026
103.	Mansa	Mansa	102	NA	NA	5	NA	NA	No	1	December, 2026
104.	Maur	Bathinda	48	NA	NA	1	1	December, 2025	No	1	December, 2026
105.	Mehatpur	Jalandhar	22	NA	NA	1	NA	NA	Yes	NA	NA
106.	Mehraj	Bathinda	10	10	December, 2025	1	NA	NA	No	1	December, 2026
107.	Moga	Municipal Corporation	200	NA	NA	1	2	December, 2025	No	1	December, 2026
108.	Mohali	Municipal Corporation	200	NA	NA	15	NA	NA	Yes	NA	NA
109.	Moonak	Sangrur	18	NA	NA	1	NA	NA	Yes	NA	NA
110.	Morinda	Roopnagar	29	NA	NA	2	NA	NA	Yes	NA	NA
111.	Mudki	Ferozepur	22	NA	NA	1	NA	NA	Yes	NA	NA

Sr. No.	March-2025		Compost Pits			MRFs			SLF		
	ULB	District	Total no. of existing Compost pits and its utilization	Total no. of proposed Compost pits	Timeline to complete the proposed pits	Total no. of MRFs installed	Total no. of proposed MRFs to be installed	Timeline to complete the proposed MRFs	Total no. of existing SLFs and area in acres	Total no. of proposed SLFs and area in acres	Timeline to develop the proposed SLFs
112.	Mukerian	Hoshiarpur	45	NA	NA	1	NA	NA	No	1	December, 2026
113.	Muktsar	Muktsar	120	NA	NA	3	NA	NA	No	1	December, 2026
114.	Mullanpur Dakha	Ludhiana	20	NA	NA	1	NA	NA	No	1	December, 2026
115.	Nabha	Patiala	80	NA	NA	1	NA	NA	Yes	NA	NA
116.	Nadala	Kapurthala	14	NA	NA	1	NA	NA	No	1	December, 2026
117.	Nakodar	Jalandhar	44	NA	NA	1	NA	NA	Yes	NA	NA
118.	Nangal	Roopnagar	103	NA	NA	2	NA	NA	Yes	NA	NA
119.	Narot Jaimal Singh	Pathankot	8	NA	NA	1	NA	NA	No	1	December, 2026
120.	Nathana	Bathinda	27	NA	NA	1	NA	NA	No	1	December, 2026
121.	Nawanshahr	Nawanshar	75	NA	NA	1	NA	NA	No	1	December, 2026
122.	NayaGaon	Mohali	0	NA	NA	0	1	December, 2025	No	1	December, 2026
123.	Nihal Singh Wala	Moga	29	NA	NA	1	NA	NA	Yes	NA	NA

Sr. No.	March-2025		Compost Pits			MRFs			SLF		
	ULB	District	Total no. of existing Compost pits and its utilization	Total no. of proposed Compost pits	Timeline to complete the proposed pits	Total no. of MRFs installed	Total no. of proposed MRFs to be installed	Timeline to complete the proposed MRFs	Total no. of existing SLFs and area in acres	Total no. of proposed SLFs and area in acres	Timeline to develop the proposed SLFs
124.	Nurmahal	Jalandhar	22	NA	NA	1	NA	NA	No	1	December, 2026
125.	Pathankot	Municipal Corporation	175	NA	NA	4	1	December, 2025	Yes	NA	NA
126.	Patiala	Municipal Corporation	403	NA	NA	7	NA	NA	No	1	December, 2026
127.	Patran	Patiala	10	NA	NA	2	NA	NA	Yes	NA	NA
128.	Patti	Tarn Taran	43	NA	NA	1	NA	NA	Yes	NA	NA
129.	Payal	Ludhiana	12	NA	NA	1	NA	NA	No	1	December, 2026
130.	Phagwara	Municipal Corporation	63	37	December, 2025	1	2	December, 2025	No	1	December, 2026
131.	Phillaur	Jalandhar	37	NA	NA	1	NA	NA	No	1	December, 2026
132.	Quadian	Gurdaspur	28	NA	NA	1	NA	NA	No	1	December, 2026
133.	Rahon	Nawanshar	30	NA	NA	1	NA	NA	Under Cons	1	December, 2026
134.	Raikot	Ludhiana	44	NA	NA	1	NA	NA	No	1	December, 2026
135.	Raja Sansi	Amritsar	34	NA	NA	1	NA	NA	No	1	December, 2026

Sr. No.	March-2025		Compost Pits			MRFs			SLF		
	ULB	District	Total no. of existing Compost pits and its utilization	Total no. of proposed Compost pits	Timeline to complete the proposed pits	Total no. of MRFs installed	Total no. of proposed MRFs to be installed	Timeline to complete the proposed MRFs	Total no. of existing SLFs and area in acres	Total no. of proposed SLFs and area in acres	Timeline to develop the proposed SLFs
136.	Rajpura	Patiala	150	NA	NA	7	NA	NA	Yes	NA	NA
137.	Raman	Bathinda	38	NA	NA	1	NA	NA	No	1	December, 2026
138.	Ramdass	Amritsar	10	NA	NA	1	NA	NA	No	1	December, 2026
139.	Rampura Phul	Bathinda	51	NA	NA	1	NA	NA	No	1	December, 2026
140.	Rayya	Amritsar	22	NA	NA	1	NA	NA	No	1	December, 2026
141.	Ropar	Roopnagar	110	NA	NA	2	1	December, 2025	Yes	NA	NA
142.	Sahnewal	Ludhiana	34	NA	NA	1	NA	NA	Yes	NA	NA
143.	Samana	Patiala	65	NA	NA	1	NA	NA	Yes	NA	NA
144.	Samrala	Ludhiana	30	NA	NA	1	NA	NA	No	1	December, 2026
145.	Sanaur	Patiala	25	NA	NA	1	NA	NA	Yes	NA	NA
146.	Sangatmandi	Bathinda	8	NA	NA	1	NA	NA	No	1	December, 2026
147.	Sangrur	Sangrur	73	27	December, 2025	4	NA	NA	No	1	December, 2026
148.	Sardulgarh	Mansa	29	NA	NA	1	NA	NA	No	1	December, 2026

Sr. No.	March-2025		Compost Pits			MRFs			SLF		
	ULB	District	Total no. of existing Compost pits and its utilization	Total no. of proposed Compost pits	Timeline to complete the proposed pits	Total no. of MRFs installed	Total no. of proposed MRFs to be installed	Timeline to complete the proposed MRFs	Total no. of existing SLFs and area in acres	Total no. of proposed SLFs and area in acres	Timeline to develop the proposed SLFs
149.	Shahkot	Jalandhar	22	NA	NA	1	NA	NA	No	1	December, 2026
150.	Shamchurasi	Hoshiarpur	10	NA	NA	1	NA	NA	Yes	NA	NA
151.	Sirhind	Fatehgarh Sahib	56	20	December, 2025	1	NA	NA	No	1	December, 2026
152.	Sri Hargobindpur	Gurdaspur	13	NA	NA	1	NA	NA	No	1	December, 2026
153.	Sujanpur	Pathankot	43	NA	NA	1	1	December, 2025	No	1	December, 2026
154.	Sultanpur Lodhi	Kapurthala	26	NA	NA	1	NA	NA	No	1	December, 2026
155.	Sunam	Sangrur	70	NA	NA	1	1	December, 2025	Yes	NA	NA
156.	Talwandi Bhai	Ferozepur	26	NA	NA	1	NA	NA	Yes	NA	NA
157.	Talwandi sabo	Bathinda	38	NA	NA	1	NA	NA	No	1	December, 2026
158.	Talwara	Hoshiarpur	20	NA	NA	1	NA	NA	No	1	December, 2026
159.	Tapa	Barnala	28	NA	NA	1	NA	NA	Under Cons	1	December, 2026
160.	Tarntaran	Tarn Taran	80	NA	NA	1	1	December, 2025	No	1	December, 2026

Sr. No.	March-2025		Compost Pits			MRFs			SLF		
	ULB	District	Total no. of existing Compost pits and its utilization	Total no. of proposed Compost pits	Timeline to complete the proposed pits	Total no. of MRFs installed	Total no. of proposed MRFs to be installed	Timeline to complete the proposed MRFs	Total no. of existing SLFs and area in acres	Total no. of proposed SLFs and area in acres	Timeline to develop the proposed SLFs
161.	Urmar Tanda	Hoshiarpur	36	NA	NA	3	NA	NA	Under Cons	1	December, 2026
162.	Zira	Ferozepur	47	NA	NA	1	NA	NA	Yes	NA	NA
163.	Zirakpur	Mohali	199	NA	NA	3	NA	NA	Yes	NA	NA

Water Quality of Polluted River Stretches

Sr. No.	River	Point of sample collection	Polluted Stretch as per NGT	Classification stretches as per criteria given by NGT (Priority-I to Priority-V)	Ground Water Quality	Flow in River on date of sampling (cusec)	Water Quality
1	Sutlej		Rupnagar to Harike Bridge	Priority-I			
i	Sutlej	Ropar Head-Works	--do--	Priority-I	Not monitored along the stretches	4312	B
ii	Sutlej	D/S of Rishab- Paper Mills	--do--	Priority-I	Not monitored along the stretches	657	B
iii	Sutlej	U/S Buddha Nallah	--do--	Priority-I	Not monitored along the stretches	681	C
iv	Sutlej	100 m D/S Budha Nallah confluence	--do--	Priority-I	Not monitored along the stretches	1681	E
v	Sutlej	Boat Bridge, Dharam kot Nakodar Road	--do--	Priority-I	Not monitored along the stretches	1807	D
vi	Sutlej	D/S East Bein	--do--	Priority-I	Not monitored along the stretches	1807	E
vii	Sutlej	Satluj at Harike before confluence	--do--	Priority-I	Not monitored along the stretches	4,839	C
2	Beas		Beas along Mukerian				
i	Beas	1 km D/S effluent discharge point at Mukerian	--do--	Priority-V	Not monitored along the stretches	930	B

Sr. No.	River	Point of sample collection	Polluted Stretch as per NGT	Classification stretches as per criteria given by NGT (Priority-I to Priority-V)	Ground Water Quality	Flow in River on date of sampling (cusec)	Water Quality
ii	Beas	Beas at Harike before confluence of River Sutlej	--do--	Priority-IV	Not monitored along the stretches	3860	B
iii.	Beas	G.T. Road, under Bridge, Beas	--do--	Priority-IV	Not monitored along the stretches	3860	B
	Beas		Holi bein from Sultanpur Lodhi to confluencepoint at Harike				
i.	Beas	Gurudwara Sant Ghat	--do--	Priority-IV	Not monitored along the stretches	-	C
ii.	Beas	Ber Shaib Gurudwara Sultanpur Lodhi (Guru. side)	--do--	Priority-IV	Not monitored along the stretches	-	C
iii.	Beas	Sultanpur Lodhi to Confluence point to Beas	--do--	Priority-IV	Not monitored along the stretches	-	C
3	Ghaggar		Mubarakpur to Sardulgarh	Priority-I			
i.	Ghaggar	Mubarikpur rest house	--do--	Priority-I	Not monitored along the stretches	*	D
ii.	Ghaggar	Bhankarpur Bridge	--do--	Priority-I	Not monitored along the stretches	*	E
iii.	Ghaggar	Chattbir	--do--	Priority-I	Not monitored along the stretches	*	E
iv	Ghaggar	U/S Jharmal Nadi	--do--	Priority-I	Not monitored along the stretches	*	E

Sr. No.	River	Point of sample collection	Polluted Stretch as per NGT	Classification stretches as per criteria given by NGT (Priority-I to Priority-V)	Ground Water Quality	Flow in River on date of sampling (cusec)	Water Quality
v	Ghaggar	D/S Jharmal Nadi	--do--	Priority-I	Not monitored along the stretches	*	E
vi	Ghaggar	U/S Dhakanshu Nallah	--do--	Priority-I	Not monitored along the stretches	*	E
vii	Ghaggar	D/S Dhakanshu Nallah	--do--	Priority-I	Not monitored along the stretches	*	E
viii	Ghaggar	Rattanheri	--do--	Priority-I	Not monitored along the stretches	*	E
ix	Ghaggar	U/S SagarparaDrain	--do--	Priority-I	Not monitored along the stretches	*	E
x	Ghaggar	D/S SagarparaDrain	--do--	Priority-I	Not monitored along the stretches	*	E
xi	Ghaggar	Khanauri	--do--	Priority-I	Not monitored along the stretches	*	E
Xii	Ghaggar	Moonak	--do--	Priority-I	Not monitored along the stretches	*	E
Xiii	Ghaggar	U/S Sardulgarh	--do--	Priority-I	Not monitored along the stretches	*	D
xiv	Ghaggar	D/S Sardulgarh	--do--	Priority-I	Not monitored along the stretches	*	D
4	Sirsa	Ghanauli	Siras along Baddi	Priority-I	Not monitored along the stretches	-	D
5	Swan	Bharatpur	Swan along Santoshgarh	Priority-V	Not monitored along the stretches	-	B

*Very less flow, not measurable