

MAHARASHTRA POLLUTION CONTROL BOARD

Phone No. 24010437 / 24020781

Visit us at : <http://mpcb.gov.in>

Email : jdwater@mpcb.gov.in



Kalptaru Point 2nd floor,
Sion Matunga Scheme Road
No. 8, Infant of Sion Circle,
Sion (E),
Mumbai – 400 022.

"Your Service is our Duty"

No./MPCB/JD(WPC)/221229-FTS-0075

Date 29 / 12/2022

To,
The Secretary,
Ministry of Jal Shakti,
Shram Shakti Bhawan,
Rafi Marg, New Delhi-110001

Sub: Submission of Monthly Progress Report of compliance of H'ble NGT Order in O.A. No. 673/2018 in the matter of news item published in The Hindu authored by Shri Jacob Koshy titled, "More river stretches are now critically polluted: CPCB".

Ref: Office Memorandum dtd. 22.01.2020 by National Mission for Clean Ganga, Ministry of Jal Shakti.

Respected Sir,

Hon'ble National Green Tribunal in order dtd. 06.12.2019 in O. A. No. 673/2018 directed Chief Secretaries of all states to submit Monthly Progress Report to Secretary, Ministry of Jal Shakti, GoI along with copy to CPCB.

In view of the same, Monthly Progress Reports of Maharashtra State have been submitted up to Aug - 2022. We are submitting herewith Monthly Progress Report for month of Sept 2022 and Oct -2022 and November -2022 in prescribed format.

This is submitted in prejudice of Hon'ble Supreme Court Order vide dtd. 14.02.2020, in which Hon'ble Supreme court has stayed impinged order dtd. 08.04.2019 of Hon'ble NGT.

Yours faithfully,


(Pravin Darade, IAS)
Member Secretary

Copy Submitted in favor of information to:

Hon'ble Chairman Maharashtra Pollution Control Board, Mumbai.

Copy submitted for information to:

1. Principal Secretary, Environment Department, GoM, Mantralaya, Mumbai
2. Member Secretary, Central Pollution Control Board, New Delhi

Copy for information to:

Joint Director (WPC)/RO HQ, MPCB, Mumbai

National Mission for Clean Ganga
Format for submission of Monthly Progress Report in the NGT Matter OA
No. 673 of 2018 (in compliance to NGT order dated 24.09.2020)
For the State of Maharashtra (Sept , Oct and November -2022)

Overall status of the State:

I. Total Population: Urban Population & Rural Population separately:

Rural: 6,15,45,441, Urban: 5,08,27,531 Estimated Sewage Generation

(MLD): **8192.89 MLD** (This as per actual sewage generation from local bodies reported by the Urban Development Department of Govt. Maharashtra vide email dt: 12/12/2022 & 29/12/2022 and Previously Sewage generation is reported as 9758 MLD which was based on installed capacity of STP plants in the state).

A. Details of Sewage Treatment Plant (entire State):

- Existing no. of STPs and Treatment Capacity (in MLD): 145 STPs with treatment capacity of **7036.19 MLD** (6662.59 MLD Existing and 373.6 MLD ongoing)
- **Capacity Utilization of existing STPs: 4225.61 MLD (previous – 4370.31 MLD)**
MLD of sewage being treated through Alternate technology: Faecal Sludge Treatment Plant- 15 FSTPs have been installed along polluted river stretches, with total capacity of 300 KLD.

Gap in Treatment Capacity in MLD: (8192.89- 7036.19) = 1156.69 MLD

- No. of STPs installed-145
- No. of Operational STPs:141
- No. of Complying STPs: 72
- No. of Non-complying STPs 68
- Non. Operational STP : 3 Nos .
- STP Plant under Upgradation : 1 Nos.
- No. Results : 1 No. of STP Plant
- **Along 53 Polluted Rivers (in Priority I - 9, II - 6, III - 14, IV - 10, V – 14) MPR** received for Year 2020, 2021 and January-2022
- Total sewage generation in PRS – 2728.65 MLD
- No. of STPs-64
- Sewage treatment existing in PRS – 2024.16 MLD
- Gap in Treatment Capacity- 704.49
- Capacity Utilization – 1676.07 MLD
- STPs proposed/ ongoing – 1279.70 MLD

(Pls refer Annexure-I for river wise progress of STP work)

Details of each existing STP in the State

Sr. No.	Name of the Town with no. of STP	Location of the Sewage Treatment Plant (STP)	Sewage Treatment Plant (STP) Installed Capacity (MLD) STP wise	Status (Operational / Non-Operational / Under Construction)	Present capacity/ utilization (MLD)	Compliance Status (Comply / Non-Comply / Partially Comply)
1.	Municipal Corporation of Greater Mumbai	Colaba WWTF Nr Afgan Church Colaba Mumbai -05 Tel No.22150723	41	Operational	31	Comply
2.	Municipal Corporation of Greater Mumbai	LGP WWTF-IPS 89,Dr.A.B. Road Worli Mumbai 18. Tel No.24933697	757	Operational	309	Non-Comply
3.	Municipal Corporation of Greater Mumbai	Malad STP Marve Road, Mith Chawky, Malad (W), Mumbai-95 Tel : 28820860	280	Operational	204	Non-Comply
4.	Municipal Corporation of Greater Mumbai	Charkop STP MHADA, Sector 8 & 9, Kandivali(W), Mumbai- 400067 Tel : 28681357	6	Operational	5.0	Comply
5.	Municipal Corporation of Greater Mumbai	Bhandup WWTF Off eastern Express Highway Near Airoli Bridge Traffic Signal Bhandup East Tel No. 8286226994	280	Operational	102	Non-Comply
6.	Municipal Corporation of Greater Mumbai	Ghatkopar WWTF Off eastern Express Highway Near Pant Nagar Traffic Signal Ghatkopar East. Tel No. 9082820120	386	Operational	116	Non-Comply
7.	Municipal Corporation of Greater Mumbai	Versova STP J.P. Road Jn.,Link Road, Near Apnana Bazar, Andheri (W), Mumbai-53 Tel : 26366881	180	Operational	108.0	Comply
8.	Municipal Corporation of Greater Mumbai	Influent Pumping Station Bandra, Opp Swami Vivekanand Garden, Mahim Causway, Mahim (West), Mumbai 400016.Tel. No. 24464750	797	Operational	572	Comply
9.	Thane Municipal Corporation	TMC STP Kopri, Thane	120	Operational	60.0	Comply
10.	Thane Municipal Corporation	TMC STP Mumbra, Thane	32	Operational	13.0	Comply
11.	Thane Municipal Corporation	TMC STP Vartak Nagar	0.9	Operational	0.3	Comply

12.	Thane Municipal Corporation	Vitava	8.45	Operational	5.0	Comply
13.	Thane Municipal Corporation	Everest World, Kolshet	23.06	Operational	8.0	Comply
14.	Thane Municipal Corporation	Lodha	22.02	Operational	16.0	Comply
15.	Mira- Bhaindar Municipal Corporation	Bhayander (W) near Garden Court Tower	8	Operational	8.0	Comply
16.	Mira- Bhaindar Municipal Corporation	Golden Nest Road, Bhayander (E) Goddev	12	Operational	7.0	Comply
17.	Mira- Bhaindar Municipal Corporation	Kanakia, Mira Road (E)	17	Operational	10.0	Comply
18.	Mira- Bhaindar Municipal Corporation	Shanti Park - Mira road - Sanghavinagar	13	Operational	8.0	Comply
19.	Mira- Bhaindar Municipal Corporation	Mhada- shanti garden- Mira Penkarpadagavthan (Mhada Colony)	7	Operational	7.0	Comply
20.	Mira- Bhaindar Municipal Corporation	Shanti nagar Mira road station, Near ayappamandir,	11	Operational	6.0	Comply
21.	Mira- Bhaindar Municipal Corporation	Ghodbunder- Kashigaon, Mashachhapada Bhayander, Survey No. 233	14	Operational	14.0	Comply
22.	Mira- Bhaindar Municipal Corporation	Jesal park	2	Operational	2.0	Comply
23.	Mira- Bhaindar Municipal Corporation	Near Corporation Garden, Kashimira Road, Reservation 170	12	Operational	12.0	Comply
24.	Mira- Bhaindar Municipal Corporation	Shrushti complex, Mira Road	1.5	Operational	1.5	Comply
25.	Vasai-Virar Municipal Corporation	Bolinge Village STP - 2,	30	Operational	30.0	Comply
26.	Kalyan Dombivali Municipal Corporation	Adharwadi	25	Operational	22.0	Comply
27.	Kalyan Dombivali Municipal Corporation	Barave	15	Operational	10.0	Comply
28.	Kalyan Dombivali Municipal Corporation	Motagaon	40	Non Operational	5.0	Non Operational
29.	Kalyan Dombivali Municipal Corporation	Chinchpada	40	Operational	15.0	Comply
30.	Kalyan Dombivali Municipal Corporation	Manda Titwala 2.0 MLD.(E)	2	Operational	1.0	Comply
31.	Kalyan Dombivali Municipal Corporation	Manda Titwala 1.0 MLD (W)	1	Operational	0.5	Comply
32.	Bhiwandi Nizampur Municipal Corporation	Katai-1	13		13.0	Comply
33.	Bhiwandi Nizampur Municipal Corporation	Katai-2	17	Non-Operational	-	Non Operational
34.	Ambernath Municipal Council	Vadalgaon STP	45	operational	22	Comply
35.	Ambernath Municipal Council	Chikloli STP	9	Operational	2.5	Non-Comply
36.	Kulgaon Badalapur Municipal Council	Badlapur STP	22	Operational	20	Comply

37.	Ulhasnagar Municipal Corporation	Shanti Nagar-1	15	Operational	15	Comply
38.	Ulhasnagar Municipal Corporation	Shanti Nagar-2	31.26	Operational	6.0	Comply
39.	Ulhasnagar Municipal Corporation	Vadholgaon	20.7	Operational	15.0	Comply
40.	Navi Mumbai Municipal Corporation	Sec-12 C.B.D.	19.00	Operational	12.0	Comply
41.	Navi Mumbai Municipal Corporation	Sec-50, Nerul	100.00	Operational	32.9	Comply
42.	Navi Mumbai Municipal Corporation	Sec-18, Vashi	100.00	Operational	21.6	Comply
43.	Navi Mumbai Municipal Corporation	Sec-20, Sanpada	37.50	Operational	18.9	Comply
44.	Navi Mumbai Municipal Corporation	Sec-15, Ghansoli	30.00	Operational	11.9	Comply
45.	Navi Mumbai Municipal Corporation	Sec-14, Koparkhairane	87.50	Operational	30.8	Comply
46.	Navi Mumbai Municipal Corporation	Sec-18, Airoli	80.00	Operational	27.3	Comply
47.	Panvel Municipal Corporation	Bandar Road, Panvel, Dist. Raigad.	14	Operational	12.0	Comply
48.	Panvel Municipal Corporation	Sector-16, Kharghar, Tal. Panvel, Dist. Raigad.	25	Operational	8.0	Comply
49.	Panvel Municipal Corporation	Sector-16, Kharghar, Tal. Panvel, Dist. Raigad.	70	Operational	32.0	Comply
50.	Panvel Municipal Corporation	Sector-32, , Kamothe, Tal. Panvel, Dist. Raigad.	85	Operational	42.4	Comply
51.	Panvel Municipal Corporation	Sector-12, Kalamboli, Tal. Panvel, Dist. Raigad.	50	Operational	30.0	Comply
52.	Panvel Municipal Corporation	Sector-06, Ulwe, Tal. Panvel, Dist. Raigad.	32	Operational	2.0	Comply
53.	Panvel Municipal Corporation	Kalundre, Kalundre Gaon, Panvel, Navi Mumbai	2	Operational	2	Comply
54.	Panvel Municipal Corporation	CIDCO Karanjade	28	Operational	2.0	Comply
55.	Nashik Municipal Corporation	Chehedi STP	22	Operational	22.0	Non-Comply
56.	Nashik Municipal Corporation	Chehedi STP	21	Operational	21.0	Non-Comply
57.	Nashik Municipal Corporation	Panchak	7.5	Operational	7.5	Non-Comply
58.	Nashik Municipal Corporation	Panchak	21	Operational	21.0	Non-Comply
59.	Nashik Municipal Corporation	Panchak	32	Operational	32.0	Non-Comply
60.	Nashik Municipal Corporation	Tapvan	78	Operational	78.0	Non-Comply
61.	Nashik Municipal Corporation	Tapvan	52	Operational	52.0	Non-Comply
62.	Nashik Municipal Corporation	Agar Takali	70	Operational	70.0	Non-Comply
63.	Nashik Municipal Corporation	Agar Takali	40	Operational	40.0	Non-Comply
64.	Nashik Municipal Corporation	Municipal STP Gangapur	18	Operational	18.0	Non-Comply

65.	Tryambakeshwar Municipal Council	Municipal Council Tryambak	1	Operational	1.0	Non-Comply
66.	Nashik Municipal Corporation-	Municipal STP Pimpalgaon Baswant	32	Operational	32.0	Non-Comply
67.	Shirpur Municipal Council	Municipal Council - Shirpur, Tq Shirpur Dist Dhule	12.5	Operational	6	Comply
68.	Nandurbar Municipal Council	Municipal Council - Nandurbar, Tq and Dist Nandurbar	17.5	Operational	9.3	Non-Comply
69.	Shirdi Nagarpanchyat	Shirdi, Tal-- Rahata, Dist- Ahmednagar	16	Operational	4.2	Comply
70.	Pune Municipal corporation	Erandwane STP, S.No.3&4 Erandwane	50	Operational	50.0	Non-Comply
71.	Pune Municipal corporation	Bopodi STP, S.No.2A, 2B, 2C, 2D &6 (P) Bopodi	18	Operational	18.0	Non-Comply
72.	Pune Municipal corporation	Tanajiwadi S.No.24, Shivajinagar	17	Operational	17.0	Non-Comply
73.	Pune Municipal corporation	Bhairoba STP, Final plot No.330 S.No.33A, 33B Koregaon Park	130	Operational	130.0	Non-Comply
74.	Pune Municipal corporation	Mundhawa STP, S.No.2,3A,4 Mundhawa	45	Operational	45.0	Non-Comply
75.	Pune Municipal corporation	Vithalwadi STP, S.No.20(P) Hingane	32	Operational	32.0	Non-Comply
76.	Pune Municipal corporation	Baner STP, S.No.221 To 227 Baner	30	Operational	30.0	Non-Comply
77.	Pune Municipal corporation	Kharadi STP, S.No.74, 75 Kharadi	40	Operational	40.0	Non-Comply
78.	Pune Municipal corporation	New Naidu STP, S.No.439 To 444 Pune final Plot No. 98 Knndy Road	115	Operational	115.0	Non-Comply
79.	Pune Municipal corporation	Old Naidu STP, S.No.439 To 444 Pune final Plot No. 98 Knndy Road	90	Upgradation	0	NA
80.	Baramati Munucipal council	Gunawadi Road, Baramati	11.5	Operational	11.5	Non-Comply
81.	Daund Municipal Council	Daund Municipal Council STP	4.2	Non-Operational (Maintanance work under progress)	0	Non-Operational
82.	Saswad Municipal Council	Saswad Municipal council STP	2	Operational	2	Non-Comply
83.	Lonavala Municipal Council	Dongar Gaon, Lonavala	6.0	Operational	6.0	Non-Comply
84.	Shirur Municipal Council	Sr. No. 269, Sonar Ali, Shirur	6	Operational	5.2	Non-Comply
85.	Pune Cantonment Board	900 Boottee Street, Pune-!	20	Operational	9	Non-Comply
86.	Khadaki Cantonment Board	Gaddi Adda, Ward No. Tamela Chawl, Khadaki.	8	Operational	6	Non-Comply

87.	Khadaki Cantonment Board	East Khadali, Near Lokmanya Tilak Highschool	1.2	Operational	1	Non-Comply
88.	Pimpri Chinchwad Municipal Corporation	Chikhali Phase I	16	Operational	11.5	Non-Comply
89.	Pimpri Chinchwad Municipal Corporation	Chikhali Phase II	16	Operational	11.5	Non-Comply
90.	Pimpri Chinchwad Municipal Corporation	Chinchwad Phase I (Bhatnagar)	30	Operational	29.1	Non-Comply
91.	Pimpri Chinchwad Municipal Corporation	Chinchwad Phase II	30	Operational	29.1	Non-Comply
92.	Pimpri Chinchwad Municipal Corporation	Sangvi Phase I	10	Operational	8.0.	Non-Comply
93.	Pimpri Chinchwad Municipal Corporation	Kasarwadi I	40	Operational	32.7	Non-Comply
94.	Pimpri Chinchwad Municipal Corporation	Kasarwadi II	40	Operational	32.7	Non-Comply
95.	Pimpri Chinchwad Municipal Corporation	Kasarwadi III	40	Operational	32.7	Non-Comply
96.	Pimpri Chinchwad Municipal Corporation	Pimple Nilekh	20	Operational	18.5	Non-Comply
97.	Pimpri Chinchwad Municipal Corporation	Ravet	20	Operational	12.4	Non-Comply
98.	Pimpri Chinchwad Municipal Corporation	Akurdi	30	Operational	17.8	Non-Comply
99.	Pimpri Chinchwad Municipal Corporation	Sangvi Phase II (Dapodi)	20	Operational	16.7	Non-Comply
100.	Pimpri Chinchwad Municipal Corporation	Chahroli Phase I	21	Operational	17.9	Non-Comply
101.	Pimpri Chinchwad Municipal Corporation	Chahroli Phase II	20	Operational	17.9	Non-Comply
102.	Solapur Municipal Corporation	Degaon STP	75.00	Operational	52.0	Comply
103.	Solapur Municipal Corporation	Kumathe STP	12.50	Operational	5.4	Comply
104.	Solapur Municipal Corporation	Pratap Nagar STP	15.00	Operational	5.2	Comply
105.	Mahabaleshwar Municipal Council	Compartment no. 79(City Survey no.257/1) behind Karmachari Vasahat, At-Mahabaleshwar, Tal-Mahabaleshwar, Dist-Satara	4	Operational	2	Non-Comply
106.	Mahabaleshwar Municipal Council	at Survey No.626, near Dhobi Ghat,At-Mahabaleshwar, Tal-Mahabaleshwar, Dist-Satara	1	Operational	0.5	Non-Comply
107.	Panchagani Municipal Council	Survey No. 83/2 near Siddharthnagar,At-Panchgani, Tal-Mahabaleshwar, Dist-Satara	0.65	Operational	0.65	Non-Comply
108.	Panchagani Municipal Council	Plot no. 497/4 & 5 near Shivajinagar,At-Panchgani, Tal-Mahabaleshwar, Dist-Satara	0.35	Operational	0.35	Non-Comply
109.	Panchagani Municipal Council	Hindu Crematorium,At-Panchgani, Tal-	1.5	Operational	1.5	Non-Comply

		Mahabaleshwar, Dist-Satara				
110.	Karad Municipal Council	Bara Dabari, Karad, Tal-Karad, Dist-Satara	12.5	Operational	9.5	Non-Comply
111.	Malkapur Municipal Council	A/p-Malkapur Tal Karad Dist-Satara	5	Operational	5	Non-Comply
112.	Malkapur Municipal Council	A/p-Malkapur Tal Karad Dist-Satara	3	Operational	3	Non-Comply
113.	Pandharpur Municipal Council	STP Gopalpur, Pandharpur	15.5	Operational	12	Comply
114.	Pandharpur Municipal Council	STP, 65 Acre, Pandharpur	2.5	Operational	0.5	Comply
115.	Kolhapur Municipal Corporation, Kolhapur	Kolhapur Municipal Corporation STP (76 MLD) Kasaba Bavada, Kolhapur	76	Operational	75.0	Comply
116.	Kolhapur Municipal Corporation, Kolhapur	Kolhapur Municipal Corporation STP (17 MLD) Dudhali, Kolhapur	17	Operational	16.0	Comply
117.	Sangli Municipal Corporation	Dhulgaon STP 27 MLD (Oxidation pond)	27	Operational	27.0	Comply
118.	Sangli Municipal Corporation	STP at Miraj-9.2 MLD (Oxidation pond)	9.2	Operational	9.2	Comply
119.	Sangli Municipal Corporation	Hamumannagar STP 100 Footy road (Commencing date-23/7/2018)	23.5	Operational	13.0	Comply
120.	Ichalkaranji Municipal Council	Ichalkaranji Municipal Council (STP 18 MLD) Old Sangli Naka, Ichalkaranji	20	Operational	16	Comply
121.	Aurangabad Municipal Corporation	Kanchanwadi, Aurangabad	161	Operational	70.0	Comply
122.	Aurangabad Municipal Corporation	Padegaon	10	Operational	2.5	Comply
123.	Aurangabad Municipal Corporation	Salim Ali Lake	5	Presently upgradation of STP is in progress and sewage is diverted to Kanchanwadi STP which has sufficient capacity.	0	Under Upgradation work
124.	Aurangabad Municipal Corporation	At Zalta,	35	Operational	7.5	Non-Comply
125.	Nanded Waghala Municipal Corporation	Elichpur	30	Operational	12.0	Non-Comply
126.	Nanded Waghala Municipal Corporation	Bondar	87	Operational	35.0	Non-Comply
127.	Nanded Waghala Municipal Corporation	Sangvi	15	Operational	10.0	Non-Comply
128.	Nagpur Municipal corporation	Bhandewadi	200	Operational	200.0	Comply

129.	Nagpur Municipal corporation	Bhandewadi	130	Operational	130.0	Comply
130.	Nagpur Municipal corporation	Mankapur	5	Operational	5.0	Comply
131.	Nagpur Municipal corporation	Mokshadham	5	Operational	5.0	Comply
132.	Nagpur Municipal corporation	Kachimet (NIT)	1	Operational	1.0	Comply
133.	Nagpur Municipal corporation	Sonegaon (NIT)	0.3	Operational	0.3	Comply
134.	Nagpur Municipal corporation	Hazari Pahad (NIT)	4	Operational	4.0	Comply
135.	Nagpur Municipal corporation	Somalwada-1(Ongoing work by NIT)	20	Operational	20.0	Comply
136.	Nagpur Municipal corporation	Dabha(NIT)	5	Operational	5.0	Comply
137.	Hinganghat Municipal Council	Pili Mazid Bhimnagar Ward, Hinganghat.	10	Operational	6.25	Results awaited
138.	Amravati Municipal Corporation	STP-1 –Lalkhadi,	44	Operational	44.0	Non-Comply
139.	Amravati Municipal Corporation	STP-2-Lalkhadi	30.5	Operational	30.5	Non-Comply
140.	Shegaon Municipal Council	S.No. 752/1, Charmor, Shegaon, Dist.-Buldana	7	Operational	3.5	Non-Comply
141.	Washim Municipal Council	Opposite to Chamunda Devi Mandir, Nimazaga Washim	8	Operational	4	Non-Comply
142.	Chandrapur Municipal Corporation	Pathanpura	45	Operational	24.0	Non-Comply
143.	Chandrapur Municipal Corporation	Rehmat Nagar	25	Operational	22.0	Non-Comply
144.	Chandrapur Municipal Corporation	Azad Garden	0.5	Operational	0.5	Non-Comply
145	Bhiwandi Municipal Corporation Idgah Slaughter House STP	Idgah Slaughter House STP	30	Operational	30	Comply
		Total	6662.59		4225.61	

Details of under construction STPs along the Polluted River Stretches

Sr. No.	Name of the City/Town	Location	Capacity of the plant in MLD	Physical Progress in %	Status of I&D or House sewer connections	Completion Timeline
1	Municipal Corporation of Greater Mumbai	WSP Compound	8	70% work completed		Mar-25
2	Pimpri Chinchwad Municipal Corporation	Proposed STP	12	Work was stopped and structure demolished as per Hon'ble NGT Order. Retendering has been initiated and work is allotted to contractor on land parcel at Chikhli.	Construction work yet not started.	July-2023.
3.	Sangli Miraj Kupwad Municipal Corporation	SMKC Bedag road Miraj	22.5	100% work is completed	Total 164.9 KM sewer line is proposed out of that 116.5 KM wok completed	Mar-23
4	Hinganghat Municipal Council	Hinganghat Municipal Council	3	Civil work under progress		Dec-22
5	Jalgaon Municipal Corporation	Gat No.413,390 Jalgaon Shiwar	48	Civil Construction, Mechanical Work, under sewage line completed & only power supply tendering work order is completed. STP will be commissioning in December 2022	Sewage line completed	Dec -2022
6.	Pachora Municipal Council	Pachora Municipal Council STP	9	Civil work is completed and Machinery installation is under progress.	Drainage network work is under progress.	March - 2023
7.	Kolhapur Municipal Corporation, Kolhapur	Kolhapur Municipal Corporation STP (6 MLD) Bawda, Kolhapur	6	10% work completed (foundation)		Dec-22
8		Kolhapur Municipal Corporation STP (4 MLD) Dudhali, Kolhapur	4	55% work completed		
9	Ichalkaranji Municipal Council	Ichalkaranji Municipal Council (STP 18 MLD) Ichalkaranji STP Takawade	18	The work had begun. Funds of Rs. 82.60 crore have been sanctioned from UIDSSMT scheme. But at present the		Time line not fixed due to litigation

				work is stopped due to legal issues.		
10	Ulhasnagar Municipal Corporation	Khadegovili STP	8	Excavation and PCC completed for SBR basin. Excavation under progress for pump house.		Dec-2022
11.	Roha Municipal Council	Kundalika River Right Bank at Survy No. 128/3A at Vill. Ashtami, about 120 mtrs. away from Kundalika River.	1	Work awarded and Funds are available however contractor has not yet started the construction work due to GST issue.		Time line not given
12	Nanded Waghala Municipal Corporation	Chunal Nalla	10	Sewage Pumping station-RCC construction work of 10 lift out of 10 Lift completed. Excavation work of approach nalla 100 meters completed & construction work of 60 meters completed. MBBR tank- 2 Nos. - RCC concert completed & vertical wall & raft steel work completed. Construction work of Clarifier completed. G.I.Pipeline work from sewage pumping station to inlet of STP completed. Excavation work of primary treatment system completed.		<u>Dec-22</u>
13	Kalyan Dombivali Municipal Corporation	Vadavali STP	21	Construction work of Vadavali STP has been 65% completed	As said area is having less population, underground network is not proposed. Sewage collection is proposed by nalla intersection at Sewage pumping station followed by treatment at STP	<u>Dec-2022</u>
14	Gadchiroli Municipal Council	Bormala Road, Gadchiroli	11.5	Work order for STP is just awarded to contractor.	40% work of main drainage line has been completed. The work of	<u>Jun-22</u>

				Foundation work is just started.	internal drainage is yet to start.	
15	Khalapur Nagar Panchayat	Khalapur Nagar Panchayat STP	3	Work completed up to PCC level.		<u>March -2022</u>
16	Amalner Municipal Council	Amalner Municipal Council STP	12.6	15% work completed	Total Sewage network length is 80km, till date work completed is 21km.	<u>March 2023</u>
17	Dhule Municipal Corporation	Dhule Municipal Corporation STP	17	80% Underground drainage, 85% construction work of 40 MLD STP is completed And 85 % construction work of 17 MLD STP is completed Technology- SBR Funding details- Amrut Mission.	The Sewer network is completed upto 126 Km and 21 Km network is remained due to stoppage of work in corona period. The scheme will be completed in Mar 23. Approved fund allocated Funding details- GOI- 65.76 Cr, GoM 32.88 Cr. & ULB/MC-57.31 Cr. Total 155.97 Cr. Amrut Mission implimentation Agency maharashtra Jeevan pradhikaran Dhule.	<u>March 2023</u>
18	Dhule Municipal Corporation	Dhule Municipal Corporation STP	40			
19	Ballarpur Municipal Council	Near Solid Waste Management Plant, Survey No. 22	7.5	Work Order for STP awarded and excavation work in under progress	Drainage pipeline of 54.09 kms is proposed in the zone-I of Ballarpur City. Zone-II of Ballarpur City is having old drainage network & same will be utilized.	<u>Dec-22</u>
20	Ballarpur Municipal Council	Visapur Road, Survey No. 86/2	8.5			
21	Kulgaon Badalapur Municipal Council	Kulgaon Badalapur Municipal Council Proposed STP	12	Preliminary works in progress - Cleaning, survey, design, trial bore etc	1.Hendrepada nalla- 2.5km 2. Joveli nalla- 1km 3. Eramjad nalla- 550mtr. 4. Badlapur gaon nalla- 1.5km 5. Sonivali Nalla- 700mtr. 6. Near WTP barrage road nalla-2km	<u>Dec 2022</u>
22	Kulgaon Badalapur Municipal Council	Kulgaon Badalapur Municipal Council Proposed STP	10			
23	Solapur Municipal Corporation	Desai Nagar STP	20	10 % work SBR PCC and compound wall is completed		Dec-22
24	Pune Municipal corporation	Ramtekadi	10	10 % work civil work is completed.	Existing sewage network	Dec-2023

25	Saswad unicipal Council	Saswad	3	90% work is completed		Dec- 2022
26	Saswad unicipal Council	Saswad	3	60% work is completed		Dec- 2023
27	Degloor unicipal Council, Tal-Degloor, Dist-Nanded	Gat No-70,71,72,73, Degloor, Tal-Degloor, Dist-Nanded	8	Civil & Mechanical work completed. Electrical work remaining.	House connection to drainage line/chamber remaining.	Dec-22
28	Akola Municipal Corporation	Shiloda	30	90% work is completed & Pipeline work to be completed	90% work is completed & Pipeline work to be completed	Dec-22
29	Akola Municipal Corporation	PDKV	7	90% work is completed & Pipeline work to be completed	90% work is completed & Pipeline work to be completed	Dec-22
		Total	373.6			

Details of Proposed STPs in the State

Sr. No.	Name of the Town with no. of STP	Location	Capacity of the STP proposed in MLD	Status of Project (at DPR Stage/ Under Tendering/ Work to be Awarded)	Likely Date of Completion
1.	Municipal Corporation of Greater Mumbai	Worli STP, MCGm, Mumbai	500	Proposed	Mar-26
2.	Municipal Corporation of Greater Mumbai	Bandra STP, MCGM, Mumbai	360	Proposed	Mar-26
3.	Municipal Corporation of Greater Mumbai	Dharavi STP, MCGM, Mumbai	418	Proposed	Mar-26
4.	Municipal Corporation of Greater Mumbai	Ghatkopar STP, MCGM, Mumbai	337	Proposed	Mar-25
5.	Municipal Corporation of Greater Mumbai	Versova	180	Proposed	Mar-25
6.	Municipal Corporation of Greater Mumbai	Bhandup	215	Proposed	Mar-25
7.	Municipal Corporation of Greater Mumbai	Malad STP, MCGM, Mumbai	454	Proposed	Mar-27
8.	Mira- Bhaindar Municipal Corporation	Bhayander West	8	Proposed	June-2023
9.	Mira- Bhaindar Municipal Corporation	Kharigaon	13	Proposed	September 2023
10.	Vasai-Virar Municipal Corporation	Chikhali dongri	13	Proposed	Time line not provided.
11.	Vasai-Virar Municipal Corporation	Nalla sopara (East)	30.5	Proposed	
12.	Vasai-Virar Municipal Corporation	Nalla sopara (West)	49	Proposed	
13.	Vasai-Virar Municipal Corporation	Navghar Manikpur	7.1	Proposed	
14.	Vasai-Virar Municipal Corporation	Navghar Manikpur	33.85	Proposed	
15.	Vasai-Virar Municipal Corporation	Vasai	11.57	Proposed	
16.	Bhiwandi Nizampur Municipal Corporation	Bhadwad	9	Proposed	Dec-2022
17.	Bhiwandi Nizampur Municipal Corporation	Stepping Garden	31	Proposed	Dec-2022
18.	Kulgaon Badalapur Municipal Council	Kulgaon Badalapur Municipal Council Proposed STP	10	Proposed	Dec 2022
19.	Panvel Municipal Corporation	CIDCO Taloja Phase-I	32	Proposed	Time line not provided
20.	Panvel Municipal Corporation	CIDCO Pushpak Nagar	45	Proposed	Time line not provided
21.	Roha Municipal Council	Kundalika River Left Bank, at Survy No.	4	Proposed	Time line not provided

		211/1/2/3/4/8/9/10/11(0.43A) at Roha.			
22.	Ahmednagar Municipal Corporation	Ahmednagar, Tal & Dist- Ahmednagar	57	Proposed	July 2023
23.	Pune Municipal corporation	Pune Municipal Corporation, Botanical Garden, Pune	10	Proposed	2025
24.	Pune Municipal corporation	Pune Municipal Corporation, Baner,	25	Proposed	2025
25.	Pune Municipal corporation	Pune Municipal Corporation, Warje, Pune	28	Proposed	2025
26.	Pune Municipal corporation	Pune Municipal Corporation, Vadgaon, Pune	26	Proposed	2025
27.	Pune Municipal corporation	Pune Municipal Corporation, Tanaji Wadi,	15	Proposed	2025
28.	Pune Municipal corporation	Pune Municipal Corporation, Naidu,	127	Proposed	2025
29.	Pune Municipal corporation	Pune Municipal Corporation, Dhanori, Pune	33	Proposed	2025
30.	Pune Municipal corporation	Pune Municipal Corporation, Bhairoba, Pune	75	Proposed	2025
31.	Pune Municipal corporation	Pune Municipal Corporation, Mundhva, Pune	20	Proposed	2025
32.	Pune Municipal corporation	Pune Municipal Corporation, Kharadi, Pune	30	Proposed	2025
33.	Pune Municipal corporation	Pune Municipal Corporation, Matsyabij Kendra, Pune	7	Proposed	2025
34.	Pimpri Chinchwad Municipal Corporation	Bhatnagar	15	Proposed	Dec-2023
35.	Alandi Municipal Council	Alandi Municipal Council STP	4	Proposed	Time line not provided
36.	Satara Municipal Council		17.5	Proposed	Time line not provided
37.	Wai Municipal Council	Wai Municipal Council STP	6	Proposed	Time line not provided
38.	Ashta Municipal Council	Ashta Municipal Council STP	5.5	Proposed	Time line not provided
39.	Islampur Municipal Council	Islampur Municipal Council STP	7	Proposed	March-22

40.	Islampur Municipal Council	Islampur Municipal Council STP	5	Proposed	March-22
41.	Malvan Municipal Council	Malvan Council	4	Proposed	Time line not provided
42.	Aurangabad Municipal Corporation	Banewadi	10	Proposed	
43.	Paithan Municipal Council	Paithan Municipal Council STP	8.8	Proposed	
44.	Beed Municipal Council	Beed Municipal Council, STP	35	Proposed	
45.	Latur Municipal Corporation	Latur Municipal Corporation Proposed STP	40	Proposed	
46.	Latur Municipal Corporation	Latur Municipal Corporation Proposed STP	32	Proposed	
47.	Kamptee Municipal Council	Kamptee Municipal Council STP	12.5	Proposed	
48.	Bhandara Municipal Council	Bhandara Municipal Council STP	15	Proposed	Mar-22
49.	Pauni Municipal Council	Pauni Municipal Council STP	7	Proposed	Mar-22
50.	Amravati Municipal Corporation	Amravati Municipal Corporation Proposed STP	16	Proposed	Time line not provided
51.	Amravati Municipal Corporation	Amravati Municipal Corporation Proposed STP	12	Proposed	
52.	Bramhapuri Municipal Council	Bramhapuri Municipal Council STP	7	Proposed	
53.	Rajura Municipal Council Municipal Corporation of Greater Mumbai	Rajura Municipal Council STP	5.5	Proposed	
54.	Solapur Municipal Corporation	Desai Nagar STP	15.5	Proposed	
55.	Thane Municipal Corporation (Kharegoan)	(Kharegoan) STP	46.76	Proposed	March 2023
56.	Thane Municipal Corporation (Nagla Bunder)	Nagla Bunder) STP	7	Proposed	November 2022
57.	Thane Municipal Corporation (Hiranandani)	Hiranandani STP	59	Proposed	March 2023
58.	Bhiwandi Nizampur Municipal Corporation (Bakra Bazar- Bhiwandi)	Bakra Bazar- Bhiwandi	29	Proposed	June 23
59.	Bhiwandi Nizampur Municipal Corporation (Slaughter House- Idgah)	Slaughter House- Idgah	30	Proposed	Dec-2022
60.	Khalapur Nagar Panchayat	Khalapur Nagar Panchayat STP	3	Proposed	May 22
61.	Jalgaon Municipal Corporation	Gat No.413,390 Jalgaon Shiwar	48	Civil Construction, Mechanical Work, under sewage line completed & only power supply	December 2022

				tendering work order is completed. STP will be commissioning in December 2022	
62.	Amalner Municipal Council	Amalner Municipal Council STP	12.6	90% civil work is completed. Total Sewage network length is 80km, till date work completed is 50 km.	March 2023
63.	Pachora Municipal Council	Pachora Municipal Council STP	9	Civil work is completed and Machinery installation, 90% drainage network work is completed & remaining is in under progress.	March 2023
64.	Dhule Municipal Corporation	Dhule Municipal Corporation STP	17	Proposed	March-23
65.	Dhule Municipal Corporation	Dhule Municipal Corporation STP	40	Proposed	March 23
66.	Latur Municipal Corporation	Latur Municipal Corporation Proposed STP	40	40 (Construction activity yet not Started)	March 23
67.	Latur Municipal Corporation	Latur Municipal Corporation Proposed STP	32	32 (About 80 % Civil Construction work is completed and Mechanical work is in progress at vill. Borwati Tal. Dist.Latur & all work is propose to be Completed by March-2023 as per LCMC	March 23
68.	Ulhasnagar Municipal Corporation	Khadegovili STP	8	Proposed	Nov -2022
69.	Kulgaon Badalapur Municipal Council	Kulgaon Badalapur Municipal Council Proposed STP	12	Proposed	Dec 2022
70.	Kalyan Dombivali Municipal Corporation	Vadavali STP	21	Proposed	Dec 2022
71	Bhokar Municipal Council, Tal-Bhokar, Dist-Nanded	Bhokar M.Council STP	6.0	Proposed (DPR Prepared & send to MJP for Technical Sanction)	Time line not provided
72	Mudkhed Municipal Council, Tal-Mudkhed, Dist-Nanded	Mudkhed M.Council STP	4.5	Proposed (DPR Prepared & send to MJP for Technical Sanction)	Time line not provided
73	Ardhapur Nagar Panchayat, Gat No-698, Ardhapur,Tal-Ardhapur, Dist-Nanded.	Ardhapur M.Council STP	5.5	Proposed (DPR Approved. Technical sanction- 10.03.2022, Administrative Approval dated 22.04.2022. Amount Rs.42.88 Crs. Fund yet not release. E-tendering is in process)	Time line not provided

74	Pune Municipal corporation	Keshavagar	12	Proposed	2025
75	Pune Municipal corporation	Manjari bk	93.5	Proposed	2025
76	Parbhani Municipal Corporation	Karegaon Road	2.5	Proposed	--
77	Parbhani Municipal Corporation	Vangi Road	18	Proposed	--
78	Parbhani Municipal Corporation	Agri. Univerisity	32	Proposed	--
79	Parli Vajjnath Municipal Council	Parli Vajjnath STP	17	Proposed	--
80	Pimpri Chinchwad Municipal Corporation	Pimple nilakh	15	Proposed STP, work order issued.Board has granted Consent to Establish.	Dec-2023
81	Pimpri Chinchwad Municipal Corporation	Bopkhel	5.0	Proposed.Work order issued.	Dec- 2023
82	Pimpri Chinchwad Municipal Corporation	Tathwade	10.0	Proposed	Land acquisition issue,hence time line not given.
83	Pimpri Chinchwad Municipal Corporation	Kudalwadi Nalla-(Ramdara Nalla), Chikhli.	3.0	PCMC has recently started civil work for 3 MLD capacity STP at Kudalwadi Nalla-(Ramdara Nalla) the work is in progress & will be completed upto Feb-2023. PCMC has recently applied for Consent to Establish to MPC Board office.	Feb-2023
84	Pimpri Chinchwad Municipal Corporation	Survey no 217, Bhosari	7.0	PCMC has recently started civil work for - 7MLD-STP at Bhosri Survey no 217, the work is in progress & will be completed upto Feb-2023. PCMC has recently, applied for Consent to Establish to Board office.	Feb-2023
	Total		4139.68 MLD		

Information of FSTPs-along polluted river stretches in Maharashtra State

Sr. No.	River Stretch	Name of city	Capacity of FSTP (KLD)	Technology used
1	Kanhan	Mouda	20	Sludge Drying Bed
2	Krishna	Wai	70	MBBR
3	Bori	Amalner	20	Sludge Drying Bed
4	Girna	Jalgaon	20	Sludge Drying Bed
5	Krishna	Islampur	15	Sludge Drying Bed
6	Darna	Igatpuri	10	Sludge Drying Bed
7	Panzara	Dhule	20	Sludge Drying Bed
8	Patalganga	Khopoli	15	Sludge Drying Bed
9	Kundalika	Roha	5	Sludge Drying Bed
10	Savitri	Mahad	10	Anaerobic Buffered Reactor
11	Wardha	Ballarpur	45	Sludge Drying Bed, MBR
12	Bindusar	Beed	20	Sludge Drying Bed
13	Godavari	Gangakhed	10	Sludge Drying Bed
14	Gomai	Shahada	10	Sludge Drying Bed
15	Rangavali	Navapur	10	Sludge Drying Bed

II. Details of Industrial Pollution:

- No. of industries in the State:92081
- No. of water polluting industries in the State: 16597
- Quantity of effluent generated from the industries in MLD:2100 MLD
- Quantity of Hazardous Sludge generated from the Industries in TPD: 2738.53
- Number of industrial units having ETPs: 16597
- Number of industrial units connected to CETP: 7856
- Number and total capacity of ETPs (details of existing/ under construction / proposed)
No. of ETPs- 16597 with capacity of 2100 MLD
- Compliance status of the ETPs: 16417 complied and 180 non-complied
- Number and total capacity of CETPs (details of existing/ under construction / proposed)- 26 Nos of CETPs with capacity of 244.85 MLD
- Status of compliance and operation of the CETPs: **23 CETPs are complied, 1non-complied one is not in operation and one is under stabilization and one CETP is closed for upgration Purpose.**

CETP Details

Sr. No.	Town	No. of industries	Industrial Discharge (MLD)	Status of CETPs (existing, under construction & proposed)
1.	Additional Ambernath CETP, Dist. Thane	53	7.5	Existing
2.	Butibori CETP Pvt. Ltd., Dist. Nagpur	450	5	Existing
3.	SMS Waluj CETP Pvt Ltd, Dist. Aurangabad	224	10	Existing
4.	Greenfield CET Plant P. Ltd, Dist. Solapur	27	1.5	Existing
5.	Ichalkaranji Textile Development Cluster Ltd. (1 MLD), Dist. Kolhapur	11	1	Existing
6.	Ichalkaranji Textile Development Cluster Ltd. (12 MLD), Dist. Kolhapur	191	12	Existing
7.	Kagal-Hatkanangale C.E.T.P., Dist. Kolhapur	5	10	Existing
8.	L.K. Akiwate Industrial Co Op, Estate Ltd, Dist. Kolhapur	15	0.8	Existing
9.	Hydro Air Tectonics (PCD), Dist. Pune	1	4	Existing
10.	Kurkumbh Environment Protection Co op Society, Dist. Pune	65	1	Existing
11.	Ranjangaon CETP, Dist. Pune	117	3	Existing
12.	Lote Parshuram Environment Protection Co-op Societ, Dist. Ratnagiri	190	10	Existing
13.	MMA-CETP Co Operative Society Ltd., Dist. Raigad	73	7.5	Existing
14.	RIA CETP Co-op. Society Ltd., Dist. Raigad	41	22.5	Existing
15.	PRIA CETP (I) Ltd., Dist. Raigad	18	15	Existing
16.	Taloja CETP Co Operative Society, Dist. Thane	941	22.5	Existing
17.	Thane-Belapur Association, Dist. Thane	3309	27	Existing
18.	Badlapur CETP Association, Dist. Thane	263	8	Existing
19.	Chikhholi-Morivali Effluent Treatment, Dist. Thane	130	0.8	Existing
20.	ACMA - CETP-Co-operative Society Ltd, Dist. Thane	61	0.25	Existing
21.	Dombivli CETP (Chemical) (Phase-II), Dist. Thane	120	1.5	Existing
22.	Dombivli Better Environment System Association, Dist. Thane	148	16	Existing
23.	Tarapur Environment Protection Society CETP, Dist. Thane	1176	25	Existing
24.	Akkalkot Cetsp, Dist.	222	3	Existing

25.	Additional Amravati Industrial Area, Dist. Amravati	5	5	Existing
26.	Tarapur Environmental Protection Society, Tarapur, Palghar - Phase II	1176	25	Existing
27.	Satpur in District Nashik	--	1	Proposed
28.	Krishna Valley Envirotech (P) Ltd. Plot No J-MIDC kupwada Block Sangali-Miraj Industrial Area Dist-Sangali	--	0.64	Under Construction
29.	Ichalkaranji in Kolhapur District	--	1.2	Proposed
30.	Butibori CETP Pvt. Ltd., Dist. Nagpur	--	5	Under Construction

III. Solid Waste Management:

- Total number of Urban Local Bodies and their Population- No. of ULBs-403
Population- 5,08,27,531.
- Current Municipal Solid Waste Generation- 24951.37 (MT/D).
- Current Municipal Solid Waste Treatment- 23175.21 (MT/D).
- Number, installed capacity and utilization of existing MSW processing facilities in TPD: ULBs installed 541 composting plants as a waste processing facility. 53 bio-methanization plants are installed, 01 waste to Energy plant and 8 RDF plant installed. The 320 landfill sites are identified and 18 sites under construction phase.
- No. and capacity of C&D waste processing plants in TPD (existing, proposed and under construction)- In Operation 1 with capacity 300 TPD

Proposed 4 Nos with Capacity of 1750 TPD

Sr. No.	Name of Municipal Corporation	Plant capacity (TPD)	Present Status
1	Thane Municipal Corporation	300	In operation.
2	Pimpri-Chinchwad Municipal Corporation	200	Work order issued. Proposed plant.
3	Navi Mumbai Municipal Corporation	150	Proposed plant.
4	Municipal Corporation of Greater Mumbai	1200	E-Tendered. Proposed Plant.
5	Pune Municipal Corporation	200	Proposed Plant.

- Total no. of wards-12420, no. of wards having door to door collection service-12333, no. of wards practicing segregation at source -10229.

IV. Bio-medical Waste Management:

- Total Bio-medical generation: 62254.62 Kg/Day
- No. of Hospitals and Health Care Facilities: 63642
- Status of Treatment Facility/ CBMWTF: 30 CTFs are operating in Maharashtra State covering 36 Districts. 29 Incineration Based and 1 Deep burial.

V. Hazardous Waste Management:

- Total Hazardous Waste generation: 999565.96 MT
- No. of Industries generating Hazardous waste: 7257
- Treatment Capacity of all TSDFs:
 - Capacity of 03 Nos of Incinerator Facilities (MT/Hour) - 9.0
 - Capacity of 04 Nos of Secured Landfill (MT/A)- 2,61,600
- Avg. Quantity of Hazardous waste reaching the TSDFs and Treated; 360505.3 MT
- Details of on-going or proposed TSDF- NA.

VI. Plastic Waste Management:

- Total Plastic Waste generation: 4.43 Lacs MT
- Treatment/ Measures adopted for reduction or management of plastic waste:
 - From Oct 2018 to August 2020, Plastic Waste collected- 72600 MT.
 - Plastic waste recyclers- 88 Nos.
 - Plastic waste used in Cement Industry-27000 MT
 - Plastic to Fuel Plants- 05 Nos
 - 71 Extended Producers Responsibility (EPR) is granted by Urban Development Department for regulation of Plastic Waste.
 - Issued the GR to use waste plastic in to the construction of the road at the tune of 7%.

VII. Details of Alternate Treatment Technology being adopted by the State/UT:

Faecal Sludge Treatment Plant- 15 FSTPs have been installed along polluted river stretches, with total capacity of 300 KLD.

VIII. Identification of polluting sources including drains contributing to river pollution and action as per NGT order on insitu treatment: Polluting sources including drains have been identified contributing to river pollution. Demonstration project has been started by MPCB for in-situ treatment of wastewater at Kotwali village drain on Vashisthi River to explore the possibilities and viability of the interim measures as resources of the Government are very much limited.

IX. Details of Nodal Officer appointed by Chief Secretary in the State/UT: Member Secretary, Maharashtra Pollution Control Board

X. Details of meetings carried under the Chairmanship Chief of Secretary in the State/UT: Ten meetings were held under the chairmanship of Hon'ble Chief Secretary to take review of the compliance in the matter OA 673/2018.

XI. Latest water quality of polluted river, its tributaries, drains with flow details and ground water quality in the catchment of polluted river.

Status of Polluted River Stretches				
Priority	No. of stretches declared in 2018	No. of stretches in 2019	No. of stretches in 2020 (Jan to Dec)	No. of stretches in 2021 (Jan to Dec)
Priority I	9	1	1	1
Priority II	6	6	3	0
Priority III	14	10	12	11
Priority IV	10	14	13	15
Priority V	14	21	21	23
Less Polluted	-	1	3	3
Total	53	53	53	53

**WATER QUALITY STATUS OF POLLUTED RIVER STRETCHES IN MAHARASHTRA
(January to December 2021)**

Sr. No.	NAME OF RIVER	POLLUTED STRETCH	BOD (mg/l)		Current Priority
			Min	Max	
Priority I					
1	GODAVARI	SOMESHWAR TEMPLE TO RAHED	3	8.2	IV
2	KALU	Along ATALE VILLAGE	8	8	IV
3	KUNDALIKA	SALAV TO ROHA	4	17	III
4	MITHI	POWAI TO DHARAVI	45	45	I
5	MORNA	AKOLA TO TAKALIJALAM	8.5	8.5	IV
6	MULA	BOPODI TO AUNDH GAON	13	14.5	III
7	MUTHA	SHIVAJI NAGAR TO KHADAKWASLA DAM	7.4	17.5	III
8	NIRA	SANGAVI TO SHINDEWADI	6.2	11.5	III
9	VEL	NHAVARE TO SHIKARPUR	7.5	7.5	IV
Priority II					
1	BHIMA	VITHALWADI TO TAKLI	6.4	13.5	III
2	INDRAYANI	MOSHIGAON TO ALANDIGAON	9.5	15.5	III
3	MULA-MUTHA	THEUR TO MUNDHWA BRIDGE	11.5	14.5	III
4	PAWANA	DAPODI TO RAVET	7.6	14.5	III
5	WAINGANGA	TUMSA TO ASHTI	4	14	III
6	WARDHA	GHUGHUS TO RAJURA	5.2	10	IV
Priority III					
1	GHOD	ANNAPUR TO SHISHUR	11.5	11.5	III
2	KANHAN	BHANDARA TO NAGPUR	6.2	8.6	IV
3	KOLAR (MAH)	Along Koradi	4.8	4.8	V

4	KRISHNA	SHINDI TO KURUNDWAD	1.8	7.6	IV
5	MOR	JALGAON TO AMODA	2.8	2.8	Less Polluted
6	PATALGANGA	KHADEPADA TO KOPOLI	3.8	10	IV
7	PEDHI	NARAYANPUR TO BHATKULI	6.8	6.8	IV
8	PENGANGA	MEHKAR TO UMARKHED	3.8	5	V
9	PURNA	DHUPESHWAR TO ASEGAON	6	6.8	IV
10	TAPI	RAVER TO SHAHADA	3.8	4	V
11	URMODI	DHANGARWADI TO NAGTHANE	6.8	6.8	IV
12	VENNA	MAHABALESHWAR TO MAHULI	4.6	5.6	V
13	WAGHUR	SUNASGAON TO SAKEGAON	4	4	V
14	WENA	KAWADGHAT TO HINDANGHAT	5.8	7	IV
Priority IV					
1	BINDUSAR	SWARAJ NAGAR TO SNEHNAGAR	4.8	4.8	V
2	BORI	Along AMALNER	3.2	3.2	V
3	CHANDRABHAGA	PANDHARPUR TO SHEGAON DHUMALA	10.5	13.5	III
4	DARNA	IGATPURI TO SANSARI	3.2	4.6	V
5	GIRNA	MALEGAON TO JALGAON	3.2	4.6	V
6	HIWARA	PACHORA TO NIMBORA	3.6	3.6	V
7	KOYNA	KARAD TO PAPDARDE	6.4	6.4	IV
8	PELHAR	PELHAR DAM TO GOLANI NAKA	4	4	V
9	SINA	SOLAPUR TO BANKALAGI	8.4	8.4	IV
10	TITUR	Along CHALISGAON, JALGAON	3.6	3.6	V
Priority V					
1	AMBA	BENSE TO ROHA	4	4	V
2	BHATSA	SHAHAPUR TO BHADANE	4	4	V
3	GOMAI	LONKHEDA TO SHAHDA	3.2	3.2	V
4	KAN	KAVATHE TO SAKARI	3.2	3.2	V
5	MANJARA	LATUR TO NANDED BRIDGE	6.4	6.4	IV
6	PANCHGANGA	SHIROL TO KOLHAPUR	1.8	2.4	Less Polluted
7	PANZARA	VARKHEDE TO DHULE	4.2	4.2	V
8	RANGAVALI	TINTEMBA TO NAVAPUR	3.2	3.2	V
9	SAVITRI	DADLI TO MUTHAVALI	2	3.8	V
10	SURYA	DHAMNI DAM TO PALGHAR	3.6	4	V
11	TANSA	Along Thane	3.8	3.8	V
12	ULHAS	KALYAN TO BADLAPUR	3.8	4	V
13	VAITARNA	GANDHRE TO SARASHI	3.8	3.8	V
14	VASHISHTHI	KHERDI TO DALVATNE	1.8	1.8	Less Polluted

XII. Ground water regulation:

- In Maharashtra State Ground Water is regulated under Maharashtra Groundwater (Development and Management) Act, 2009. Groundwater Surveys and Development Agency (GSDA).
- GSDA concerned with groundwater surveys, exploration, assessment, monitoring, development, management and regulation of groundwater resources for irrigation, drinking and industrial needs. It also undertakes periodic ground water assessment in order to regulate the ground water use and guide ground water developmental activities on scientific basis.
- GSDA also works towards ensuring sustainability of ground water resources, on a long-term basis. It acts as a custodian, for the implementation of ground water legislation, within the State of Maharashtra.

XIII. Good irrigation practices being adopted by the State:

- 82% of water is used for irrigation purpose in State.
- As per MWRRA notification dated 25 Jun 2015, it is mandatory to supply water through micro-irrigation for selected irrigation projects in State.
- Government of Maharashtra has adopted Piped Irrigation Network policy from Jan 2017, in which it is aimed to achieve 20 % increase in irrigation efficiency. Several projects are undertaken by the Government in order to supply water through piped net work.

XIV. Rainwater Harvesting:

- Maharashtra Govt. is implementing "Shivkalin Pani Sathawan Yojana", the scheme for augmentation the availability of water for Drinking and Domestic use and Strengthening of Drinking Water Sources by utilising Rainwater.
- RRC has already requested to Water Resource Dept, GoM water shed management. All concerned local bodies located along the riverbanks are mandated to implement Water shed management, rain water harvesting,

XV. Demarcation of Floodplain and removal of illegal encroachments: Water resource Department and Local Bodies ensure Demarcation of Floodplain and removal of illegal encroachments.

XVI. Maintaining minimum e-flow of river: Rainwater Harvesting: RRC has already requested to Water Resource Dept, GoM for maintaining minimum E-flows the rivers.

XVII. Plantation activities along the rivers: RRC has already requested to Water Resource Dept, GoM for plantation on both sides of the river. All concerned local bodies located along the riverbanks are mandated for plantation at both sides of the river and setting up biodiversity parks in their jurisdiction.

XVIII. Development of biodiversity park: RRC has already requested to Water Resource Dept, GoM for setting up of biodiversity parks. All concerned local bodies located along the riverbanks are mandated for setting up biodiversity parks in their jurisdiction.

XIX. Reuse of Treated Water:

- At present 395 MLD sewage is recycled for Industrial purpose (130 Ko and
- Water resource department, GoM has prepared integrated State Water Plan, which includes recycling of Treated sewage.
- MPCB has submitted Action plan for Utilization of Treated Sewage to CPCB, in which it is mandated to utilize treated sewage for different class of users like Thermal Power Plants, Industrial Units, Construction activities, non-potable municipal uses, Agriculture-Irrigation, etc. depending on its availability.
- The Infrastructure Projects are mandated by MPCB to recycle 60% of treated sewage for secondary use by providing dual pipeline.
- The Local Bodies will be encouraged to reuse treated sewage for various purposes including construction and gardening.

XX. Model River being adopted by the State & Action Proposed for achieving the bathing quality standards:

GOM, has announced Namami Chandrabhaga Abhiyan on 18/03/2016 to revive and rejuvenate the river Chandrabhaga and to restore its historic glory. The aim of the Namami Chandrabhaga Abhiyan is to make the Chandrabhaga river pollution free and conserve its purity and sanctity up to year 2022 and others are as mentioned below:

- To maintain the permanent minimum continuous flow of water in the river bed.
- To construct weirs in the river bed for maintaining water level.
- To maintain & keep minimum environmental flow of water.
- To make available sufficient public bathrooms & toilets as well as mobile bio-toilets to the publics during Pandharpur yatras.
- To install STP's for treatment of domestic wastes and scientific disposal facilities for solid waste generated from the villages & cities located on the bank of Chandrabhaga river.
- To carry out the beautification & forestation of river banks.

- To make reuse/recycle of treated industrial water generated from the industries and industrial estates located in the catchment area of Chandrabhaga river.
- As per the local need to work for public participation and development of pilgrimage area.

“Namami Chandrabhaga Pradhikaran” established under the Chairmanship of Hon’ble Chief Minister, GoM & Co-Chairmanship of Hon’ble Finance Minister, GoM, having Divisional Commissioner, Pune as Member Secretary.

“High Power Committee” established under the Chairmanship of Hon’ble Chief Secretary, GoM of Maharashtra having Divisional Commissioner, Pune as Member Secretary.

The Maharashtra Government intends to cleanse and make the holy river Chandrabhaga pollution free by the year 2022.

XXI. Status of Preparation of Action Plan by the 13 Coastal States:

In compliance to Hon’ble NGT order dated 21.09.2020 passed in OA No 829/2019 in the matter of Lt.Col. Sarvadaman Vs UoI & Ors, Maharashtra has prepared comprehensive district wise action plans of six coastal districts – Mumbai, Palghar, Thane, Raigad, Ratnagiri, Sindhudurg and submitted to CPCB on 08.06.2021. The action plan includes all the aspects of pollution viz. MSW, C&D waste, plastic waste, BMW, Hazardous waste, E-waste, water quality and air quality aspects.

Maharashtra has also updated the action plans based on the inputs received from CPCB. The updated action plans will be sent to CPCB.

In Compliance of Hon'ble NGT Order dtd. 29/01/2021 in the matter of of O.A. No. 360/2018 filed by Shree Nath Sharma V/s Union of India, the state has requested Hon'ble Justice V.M. Kanade to monitor the implementation of both State and district environment plans (including coastal district action plans). The first meeting for the same has been conducted on 09.07.2021.

XXII. Regulation of Mining Activities in the State/UT: All mining activities are regulated by issuing consent to Establish and consent to Operate along with post approval periodic monitoring of mining activities. All Coal mines are regulated by DGMS (Director General Mines and Safety), Dhanbad and other mines are regulated by Indian Bureau of Mines, Nagpur and Goa.

XXIII. Action against identified polluters, law violators and officers responsible for failure for vigorous monitoring:

MPC Board issued directions to 15 Municipal Corporations, 29 Municipal Councils and one Cantonment Board to provide adequate sewage treatment plant and to achieve the consented standards prescribed by MoEFCC, GoI and to implement short term and long term measures for treatment of sewage and restrict the discharge of untreated/partially treated sewage to the rivers.

In compliance with the Hon'ble NGT order dtd. 28.08.2019 in the matter of OA No. 593/2017 Paryavaran Suraksha Samiti v Union of India, the MPC Board has issued directions to 01 Mega city, 09 Million plus cities, 254 Class I cities/towns and 122 Nagar Panchayats as to why Environmental Compensation shall not be levied after the stipulated timeline.

XXIV. sMunicipal Corporation of Greater Mumbai Corporation (MCGM) details of up gradation of Proposed STP Network :

Additional Municipal Commissioner MCGM has given briefed about proposed up gradation of STP Network in MCGM Corporation area to meet gap of Sewage treatment facilities in Mumbai area-

As per the timeline submitted in the affidavit filed before Hon'ble Supreme Court of India by the Municipal Commissioner on 11.02.2022 in the matters of Civil Appeal No. 5036/2019, BMC invited tenders for design build operation and maintenance of Waste water Treatment Facilities at Worli, Bandra, Dharavi, Versova, Malad, Ghatkopar and Bhandup. In the additional affidavit filed on 02.05.2022 before Hon'ble Supreme Court of India, the Municipal Commissioner informed the Court that the works will be awarded by 31.05.2022. Accordingly, the Letter of Acceptance (LoA) issued to the lowest responsive bidders for all WwTF projects except Bhandup WwTF project. The evaluation of Bhandup WwTF project is in progress.

The details of works awarded are as under:

Sr. No.	WwTF	ADW F Capacity (MLD)	Design, Build Period (Years)	O & M Period (Years)	Date of issuance of Letter of Acceptance (LoA) issued under no.	Likely Completion
1	Worli WwTF	500	5	15	Ch. E/2167/MSDP dated 30.05.2022	March 2026
2	Dharavi WwTF	418	5	15	Ch. E/2209/MSDP dated 30.05.2022	March 2026
3	Bandra WwTF	360	5	15	Ch. E/2211/MSDP dated 30.05.2022	March 2026

4	Ghatkopar W _w TF	337	4	15	Ch. E/2210/MSDP dated 30.05.2022	March 2025
5	Versova W _w TF	180	4	15	Ch. E/2212/MSDP dated 30.05.2022	March 2025
6	Malad W _w TF	454	6	15	Ch. E/2168/MSDP dated 30.05.2022	March 2027
7	Bhandup W _w TF	215	4	15	-	March 2025
	Total	2464	-	-	-	

Sewage Management :- Sept 2022 , Oct 2022 & November 2022 Monthly Progress Report

1. **Estimated Sewage Generation - 8192.89 MLD.** (This as per actual sewage generation from local bodies reported by the Urban Development Department of Govt. Maharashtra vide email dt: 12/12/2022 & 29/12/2022 and Previously Sewage generation is reported as 9758 MLD which was based on installed capacity of STP plants in the state).
2. **Capacity utilization of STPs :- 4225.61 MLD** (increase of 70 MLD from operation of 2 STP Plant (Mira bhyander Jesal Park - 2 MLD & Lonavala Municipal Council 6 MLD and Nashik Municipal Corporation Pimpalgaon Balwant STP Plant 32 MLD and Bhiwandi Municipal Corporation (Idgah Slaughter House STP) 30 MLD (from non operation due to under maintenance)
3. **Gap in Treatment Capacity in 1189.34 MLD** (8192.89- 7003.55) = 1189.34 MLD
4. **Total nos. of STP installed in State : 145 Nos with capacity 7036.19 MLD (6662.59 +373.6)**
 - a) **Operational STPs : 141 with Capacity 6662. 59 MLD (Existing capacity)**
 - b) **STPs under construction – 29 nos of 373.6 MLD (Ongoing Capacity)**
 - c) **Non-operational STPs – 3 nos of total capacity 61.2 MLD (KDMC- Motagaon STP- 40 MLD, Bhiwandi Municipal Katai STP -17 MLD & Daund MC – 4.2 MLD)**
 - d) **One STP Plant from Aurangabad Municipal Corporation- Salim Ali Lake (5 MLD) for were under taken for Upgradation Purpose.**
 - a. **STP Compliance : Complying STPs –72 Nos**
 - b. **Non-complying STPs – 68Nos**
 - c. **No Results available of STP Plant : 2 Nos.- (KDMC Chinchpada STP – 40 MLD, Hinganghat Municipal Council 10 MLD)**
 - d. **Non-operational STPs – 3 nos of total capacity 61.2 MLD and One STP Plant from Aurangabad Municipal Corporation- Salim Ali Lake (5 MLD) for upgradation purpose. (72+68+3+1 +1= 145 STP)**
5. **15 FSTPs installed along polluted river stretches, with total capacity of 300 KLD.**
6. **84 Nos of proposed STP 4139.68 MLD, (It includes 7 Nos of STP from Mumbai – 2464 MLD capacity and 14 Nos of STP of 511.5 MLD)**
7. **There are ongoing STPs' of capacity 373.6 MLD in PRS (7036.19 -6662.59 = 373.6 from 1279.70 MLD)**
8. **Along 53 Polluted Rivers (in Priority I - 9, II - 6, III - 14, IV - 10, V – 14)** MPR received for Year 2020, 2021 and January-2022
 - Total sewage generation in PRS – 2728.65 MLD
 - No. of STPs-64
 - Sewage treatment existing in PRS – 2024.16 MLD
 - Gap in Treatment Capacity- 704.49
 - Capacity Utilization – 1676.07 MLD
 - STPs proposed/ ongoing – 1279.70 MLD

S SHRIKANT ANDGE, Under Secretary <shrikant.andge@nic.in>

To: Dr. Y. B. Sontakke

Cc: ANIRUDDHA V. JEWLIKAR <aniruddha.jewlikar@nic.in>; ABHAYMADHUKARPIMPARKAR SCIENTISTI <abhay.pimparkar@nic.in> +1 other



Mon 12/12/2022 8:34 PM

 Maharashtra Sewerage Data.xlsx
66 KB

Dear Sir,

Please find attached Maharashtra State Sewage Treatment data for all 414 ULB's of Maharashtra as uploaded in City Water Balance Plan (CWBP) on AMRUT 2.0 Collaboration platform.

1. Sewage Generated in MLD - (4th Column of Sewerage & Septage Coverage Sheet). - 8192.89 MLD.
2. STP Capacity Operational - (5th Column of STP Sheet) - 7003.55 MLD.
3. Further, we have approved 37 Sewerage projects under AMRUT 2.0 SWAP 1 where STPs of 869 MLD capacity will be installed.
4. Under SWAP 2 of AMRUT 2.0, around 700 MLD STP capacity is envisaged to be installed.

You are requested to refer this data pertaining to Sewage generation and Sewer Treatment Capacity.

Shrikant C. Andge

Dy. Secretary, Urban Development Department,
Government of Maharashtra

...

Shrikant C. Andge,
Deputy Secretary (UD-2),
Urban Development Department,
Mantralaya, Mumbai - 32
Mobile - 9967329828





महाराष्ट्र शासन

नगर विकास विभाग

शिबीर कार्यालय, हैद्राबाद हाउस, नागपूर.

Email ID : gajanan.alewad@nic.in

क्रमांक :- संकोण-२०२२/प्र.क्र.३८६/नवि-३३

दिनांक :- २९ डिसेंबर, २०२२

प्रति,

उप सचिव (पर्यावरण विभाग),
पर्यावरण व वातावरणीय बदल विभाग,
मंत्रालय, मुंबई.

विषय :- मा. राष्ट्रीय हरित लवादात दाखल O.A. No. ६७३/२०१८ च्या
अनुषंगाने माहिती सादर करणेबाबत.


संदर्भ :- या कार्यालयाचे समक्रमांकित दिनांक १२ डिसेंबर, २०२२ रोजीचे
पत्र.

महोदय,

मा. राष्ट्रीय हरित लवादातील O.A. No. ६७३/२०१८ मधील न्यायनिर्णयाच्या अनुषंगाने राज्यातील विविध शहरांमध्ये निर्माण होणाऱ्या Sewage बाबतची माहिती मागविण्यात आली होती. यापूर्वी याबाबतची माहिती अमृत पोर्टलवर शहरांनी City Water Balance Plan च्या अनुषंगाने अमृत २.० पोर्टलवरील माहिती आपणास संदर्भाधीन पत्रान्वये आपणास उपलब्ध करून देण्यात आली आहे.

२. तथापि, याबाबत राज्यातील अमृत १.० अभियानातील ४४ शहरे ज्यामध्ये राज्यातील सर्व महानगरपालिका व अ वर्ग नगरपरिषद यांचा समावेश आहे. त्यांच्याकडून याबाबत प्रत्यक्ष प्राप्त माहिती या पत्रासोबत जोडून पाठविण्यात येत आहे व उर्वरित शहरांसाठी यापूर्वी अमृत पोर्टलवरून आपणास उपलब्ध करून दिलेली माहिती गृहीत धरावी, ही विनंती.

आपला,



(ग. द. आलेवाड)

कक्ष अधिकारी. महाराष्ट्र शासन

BRIHANMUMBAI MUNICIPAL CORPORATION

विषय: राष्ट्रीय हरित लवादामध्ये दाखल मूळ अर्ज क्र. ६७३ /२०१८ च्या अनुषंगाने सादर करावयाच्या माहितीबाबत.

संदर्भ : संकीर्ण - २०२२ /प्र. क्र. ३८६ / नवि-३३ दि. २२.१२.२०२२

उपरोक्त विषयानुसार बृहन्मुंबई महानगर पालिकेची माहिती खालीलप्रमाणे आहे:

Name of ULB	Water Supply (MLD)	Total sewerage Generation (MLD)	Installed capacity of STP (MLD)	Capacity in use (MLD)	Gap in treatment of sewage (MLD)	Proposed STP capacity (MLD)	Timeline to complete proposed STP (Years)
BMC	3750	2190*	2723**	1452**	738	2464***	4 to 6***

Note:

* - Considering 27% water losses in water supply and sewage generation is 80% of actual supply

** - Details are as follows:

Sr. No.	Name of STP	Installed Plant capacity (MLD)	Capacity in use (MLD)
1	Colaba	37	31
2	Worli	757	309
3	Bandra	797	572
4	Versova	180	113
5	Malad	280	204
6	Bhandup	280	102
7	Ghatkopar	386	116
8	Charkop	6	5
	Total	2723	1452

*** - Details are as follows:

Sr. No.	Name of STP	Plant capacity (MLD)	Date of issue of LOA	Design, Build period in years	Expected date of completion w.r.t. commencement date
1	Worli	500	30.05.2022	5	July 2027
2	Bandra	360	31.05.2022	5	July 2027
3	Versova	180	31.05.2022	4	July 2026
4	Ghatkopar	337	31.05.2022	4	July 2026
5	Dharavi	418	27.05.2022	5	July 2027
6	Malad	454	30.05.2022	6	July 2028
7	Bhandup	215	13.07.2022	4	September 2025

Kenia
29/12/22
Ch.E.(S.O.)

Raj
29/12/22
Ch.E.(MSDP)

Name of ULB	Water Supply (MLD)	Total Sewerage Generation (MLD)	Installed Capacity of STP(MLD)	Capacity in use(MLD)	Gap in treatment of Sewage (MLD)	Proposed STP Capacity (MLD)	Timeline to complete proposed STP
Pune Municipal Corporation	1611	883	477	477	406	511.5	2025



श्रीनिवास कंदूल

मुख्य अभियंता (विद्युत)

पाणी पुरवठा व मलनिःसारण देखभाल दुरुस्ती विभाग

पुणे महानगरपालिका

Sr No.	Name of Municipal Councils	Population	Total Sewage Generated (MLD)	No. of STPs	Name of STPs	Status of STPs Operational / Under Construction / Proposed	Capacity of STP (MLD)	Capacity of Utilisation of (MLD)
1				1	Dr. Naidu Hospital	Dismantled	90	
2					Dr. Naidu Hospital (New)	Operational	115	
3					Baner	Operational	30	
4					Tanajiwadi	Operational	17	
5				9	Bhairaba	Operational	130	
6					Mundhwa	Operational	45	
7					Kharadi	Operational	40	
8					Erandwana	Operational	50	
9					Bopodi	Operational	18	
10					Vithalwadi	Operational	32	
11	Pune Municipal Corporation (Old Limit)	57.45 Laes (Projected in year 2027) + 9.34 Laes (Newly Merged 11 Villages) = 66.79 Laes	883		Botanical Garden	Under Construction	10	
12					Baner	Under Construction	25	
13					Warje	Under Construction	28	
14					Vadgaon	Under Construction	26	
15					Tanajiwadi	Under Construction	15	
16				11	Dr. Naidu Hospital	Under Construction	127	
17					Dhanori	Under Construction	33	
18					Bhairaba Nala	Under Construction	75	
19					Mundhava	Under Construction	20	
20					Kharadi	Under Construction	30	
21					Matsyabees Kendra	Under Construction	7	
22				1	Ramtekadi	Under Construction	10	10
				21		A	883	883
23	Pune Municipal Corporation (Newly Merged Villages in 2017)	13.52 Laes (Projected in year 2032)		2	Manjari Budruk	Proposed	93.5	
24					Keshavnagar, Mundhava	Under Construction	12	105.5
				2		B	105.5	105.5
						A + B	988.5	988.5

Note: Sewerage Master Plan for : Newly merged 23 villages is in progress.

नागपूर महानगरपालिका, नागपूर

राधाकृष्णन बी.
भा. प्र. से.
आयुक्त



कार्या. : 0712-2567001
फॅक्स : 0712-2561584
ई-मेल : nmcnagpur@gmail.com
कार्यालय : महानगरपालिका मार्ग
सिव्हिल लाईन्स, नागपूर - ४४०००१

क्र.

दिनांक : / / २०२२

प्रति,
उप सचिव
महाराष्ट्र शासन
नगरविकास विभाग, हैद्राबाद हाऊस,
नागपूर
Email ID : gajanan.alewad@nic.in

विषय : राष्ट्रीय हरीत लवादामध्ये दाखल मूळ अर्ज क्र. ६७३/२०१८ च्या अनुषंगाने सादर करावयाच्या माहितीबाबत.

संदर्भ : आपले पत्र क्र. संकीर्ण-२०२२/प्र.क्र.३८६/नवि-३३, दिनांक २२ डिसेंबर २०२२

उपरोक्त संदर्भाकित विषयान्वये राष्ट्रीय हरीत लवादामध्ये दाखल मूळ अर्ज क्र. ६७३/२०१८ च्या अनुषंगाने सादर करावयाच्या माहिती "परिशिष्ट-अ" अन्वये या पत्रासह संलग्न करण्यात येत आहे.

संलग्न : परिशिष्ट-अ

आयुक्त
महानगरपालिका, नागपूर



NAGPUR MUNICIPAL CORPORATION
PUBLIC HEALTH ENGINEERING DEPTT.

S. No.	Name of ULB	Water Supply (MLD)	Total Sewage Generation (MLD)	Installed Capacity of STP (MLD)	Capacity in use (MLD)	Gap in Treatment of Sewage (MLD)	Proposed STP Capacity (MLD)	Timeline to Complete proposed STP
1	Nagpur Municipal Corporation	605	520	403	403	117	92 + 39 131	92 MLD - 2028 39 MLD - 2026


Jr. Engineer
PHE Deptt.
NMC, Nagpur


Executive Engineer
Public Health Eng. Deptt.
NMC, Nagpur


Superintending Engineer
Public Health Eng. Deptt.
NMC, Nagpur



दुरध्वनी : २५३३ १२ ११

२५३३ १५ ९०

ठाणे महानगरपालिका, ठाणे

"महापालिका भवन", रासरोनानी अरुणकुमार वैद्य मार्ग, चंदनवाडी, पाचपखाडी, ठाणे (प) - ४०० ६०२.

THE MUNICIPAL CORPORATION OF THE CITY OF THANE

संदर्भ : रासरो/आयुक्त-वार्डा/मि/उप.नं - ०७

Ref. No. :

दिनांक : २६/१२/२०२२

Date :

प्रति,
मा. प्रधान सचिव,
नगर विकास विभाग,
महाराष्ट्र शासन.

विषय :- राष्ट्रीय हरित लवादामध्ये दाखल मूळ अर्ज क्र. ६७३/२०१८ च्या अनुषंगाने सादर करावयाच्या माहितीबाबत.

संदर्भ :- आपले पत्र क्र.संकिर्ण-२०२२/प्र.क्र.३८६/नवि-३३ दि.२२.१२.२०२२.

महोदया,

उपरोक्त विषयास अनुसरून ठाणे महानगरपालिका क्षेत्रात निर्माण होणारे सांडपाणी, सांडपाण्यावर प्रक्रिया करणारी स्थापित क्षमता व सांडपाण्यावर प्रक्रिया करण्यासाठी सुरू असलेल्या मलशुद्धीकरण केंद्र याबाबतची माहिती सोबत जोडलेल्या परिशिष्ट अ नुसार सादर करण्यात येत आहे.




आपला विश्वासू,

अभिजीत बांगर भाप्रसे
महापालिका आयुक्त,
ठाणे महानगरपालिका, ठाणे

परिगणित - अ

Name of ULB	Water Supply (MLD)	Total Sewerage Generation (MLD)	Installed Capacity of STP (MLD)	Capacity in use (MLD)	Gap in treatment of Sewage (MLD)	Proposed STP Capacity (MLD)	Timeline to complete proposed STP
Thane Municipal Corporation	485	320	259	158	162	59	Dec-22
						166	Mar-28


 Commissioner


 City Engineer





पिंपरी चिंचवड महानगरपालिका
पिंपरी-१८
जलनिःसारण विभाग
क्र.जनि/मु.का./तां/ १२२/२०२२
दि. २३/१२/२०२२

प्रति,


उप सचिव
नगर विकास विभाग
महाराष्ट्र शासन

विषय:- राष्ट्रीय हरित लवादामध्ये दाखल मूळ अर्ज क्र. ६७३/२०१८ च्या अनुषंगाने सादर करावयाच्या माहितीबाबत.

संदर्भ:- १. आपले कडील पत्र जा. क्र. मंकीर्ण-२०२२/प्र. क्र. ३८६/नवि-३३, दि.२२/१२/२०२२

उपरोक्त विषयांकीन पत्रामध्ये नमूद केलेप्रमाणे पिंपरी चिंचवड महानगरपालिकेची माहिती विहित नमुन्यामध्ये (परीशिष्ट - अ) गोवत जोडून पाठविणेत येत आहे.

गोवत- परीशिष्ट - अ


(प्रदीप चव्हे-पाटील)
अति. आयुक्त (१)
पिंपरी चिंचवड महानगरपालिका
पिंपरी-१८.

पिंपरी चिंचवड महानगरपालिका, पिंपरी ४११०१८
जलनिःसारण विभाग

परिशिष्ट - अ

Name of ULB	Water Supply (MLD)	Total Sewerage Generation (MLD)	Installed Capacity of STP (MLD)	Capacity in use (MLD)	Gap in treatment of Sewage (MLD)	Proposed STP Capacity (MLD)	Timeline to complete proposed STP
Pimpri Chinchwad Municipal Corporation	520	312	353	290	22	145	Dec. 2024



(Ramdas Tambe)
Jt. City Engineer
Drainage Department



(Pradip Jambhale- Patil)
Ad. Commissioner (1)
Pimpri Chinchwad Municipal Corporation



बेटी बचाओ
बेटी वाचवा, देश वाचवा

नाशिक महानगरपालिका, नाशिक

जा.क्र./मनपा/साआअवि(मलनि:)/३५९/२०२२

दिनांक २३/१२/२०२२

प्रति,

मा. उपसचिव,

नगर विकास विभाग,

शिबीर कार्यालय, हैद्राबाद हाऊस,

नागपुर, महाराष्ट्र शासन.

ई - मेल : gajanan.alewad@nic.in

विषय :- राष्ट्रीय हरीत लवादामध्ये दाखल मुळ अर्ज क्र. ६७३ /२०१८ च्या अनुषंगाने सादर करावयाच्या माहितीबाबत.

संदर्भ :- मा. उपसचिव महाराष्ट्र शासन यांचे पत्र क्र. सकिर्ण - २०२२ / प्र.क्र. ३८६/नवि/-३३ दि. २२/१२/२०२२.

संदर्भीय पत्रान्वये कळविले नुसार ,राष्ट्रीय हरीत लवादामध्ये दाखल मुळ अर्ज क्र. ६७३ /२०१८ मध्ये राज्यातील विविध नागरी स्थानिक स्वराज्य संस्थांमध्ये निर्माण होणारे सांडपाणी, सांडपाण्यावर प्रक्रिया करण्याची स्थापित क्षमता व सांडपाण्यावर प्रक्रिया करण्यासाठी सुरु असलेल्या मलशुद्धीकरण केंद्राच्या अनुषंगाने माहिती प्रदुषण नियंत्रण महामंडळास उपलब्ध करुन देण्याकरीता मागविलेली आहे.

संदर्भीय पत्रातील "परिशिष्ट" अ मध्ये सदर माहिती सादर केली असुन सोबत जोडली आहे.

सोबत :- वरीलप्रमाणे.


२३ १२ २२

आयुक्त तथा प्रशासक,
नाशिक महानगरपालिका, नाशिक.



कल्याण डोंबिवली महानगरपालिका, कल्याण

मलनि:सारण विभाग



जाक्र.कडोमपा/काअ/मनि:/ ३०५
दिनांक:-२२/१२/२०२२.

प्रति,
मा.श्रीकांत आंडगे,
उप सचिव, महाराष्ट्र शासन,
नगर विकास विभाग,
शिबीर कार्यालय, हैद्राबाद हाऊस,
नागपूर.



विषय :- राष्ट्रीय हरित लावादामध्ये दाखल मूळ अर्ज क्र.६७३/२०१८ च्या अनुषंगाने सादर करावयाच्या माहितीबाबत.

संदर्भ :- आपले दि.२२/१२/२०१२ रोजीचे पत्र क्र. संकीर्ण-२०२२/प्र३क्र.३८६/नवि-३३.

उपरोक्त संदर्भित विषयान्वये राष्ट्रीय हरित लावादामध्ये दाखल मूळ अर्ज क्र.६७३/२०१८ च्या अनुषंगाने नागरी स्थानिक स्वराज्य संस्थांमध्ये निर्माण होणाऱ्या सांडपाण्यावर प्रक्रिया करण्यासाठी सुरू असलेल्या मलशुद्धीकरण केंद्रांची माहिती सदर पत्रासोबत आपणास देण्यात येत आहे.

कार्यकारी अभियंता (जनि:/मनि:)
कल्याण डोंबिवली महानगरपालिका,
कल्याण.

प्रत :- १) मा.आयुक्त महोदय, कल्याण डोंबिवली महानगरपालिका यांचे माहितीस्तव सादर.
२) मा.शहर अभियंता, कल्याण डोंबिवली महानगरपालिका यांचे माहितीस्तव सादर.



कल्याण दोंबिवली महानगरपालिका, कल्याण

नगरि, ग्रामि विभाग



दिनांक: २३/१२/२०२२.

sr.no	Name of U.B	Water Supply (MLD)	Total Sewerage Generation (MLD)	Installed capacity of STP (MLD)	Capacity in use (MLD)	Gap in treatment of Sewage (MLD)	Proposed STP Capacity (MLD)	Timeline to complete proposed STP
1	Kalyan Dombivli Municipal Corporation	345	216	100.50	83.50	132.50	127	March 2023

Executive Engineer
S.W.D./U.G.D./.

Kalyan Dombivli Municipal Corporation, Kalyan

मुख्य कार्यालय, विरार
विरार (पूर्व),
ई. जि. पालघर - ४०१ ३०५.



दुरध्वनी : ०२५० - २५२५१०१ / ०२/०३/० १/०५/०२

फॅक्स : ०२५० - २५२५१०७

ई-मेल : vasalvirarcorporation@yahoo.com

जाचक क्र.: व.वि.श.म. / शब्द / २३ / २०२२

दिनांक : २३ / ७ / २०२२

प्रति,
मा. उप सचिव,
नगरविकास विभाग (नवि-२३)
महाराष्ट्र शासन,
मंत्रालय, मुंबई.

विषय :- राष्ट्रीय हरीत लवादामध्ये दाखल मूळ अर्ज क्र.६७३/२०१८ च्या अनुषंगाने सादर करावयाच्या माहितीबाबत.

संदर्भ :- आपले जा.क्र. संकीर्ण-२०२२/प्र.क्र.३८६/नवि-३३ दि.२२/१२/२०२२ रोजीचे पत्र.

महोदय,

उपरोक्त विषयाच्या अनुषंगाने संदर्भित पत्राने परिशिष्ट -अ नुसार मागविण्यात आलेली माहिती सोबत सादर करण्यात येत आहे.

(अजिंक्य बगाडे)

अतिरिक्त आयुक्त

वसई-विरार शहर महानगरपालिका

परिशिष्ट - अ

Name of URB	Water Supply (MLD)	Total Sewerage Generation (MLD)	Installed Capacity of STP (STP)	Capacity in use (MLD)	Gap in treatment of Sewage (MLD)	Proposed STP Capacity (MLD)	Timeline to complete proposed STP
Vasai Virar City Municipal Corporation	231	156.28	30	30	126.28	STP Zone 3 - 104	2 years
						STP Zone 4 - 28	

Note :

1. STP Zone 3 of 104 MLD capacity is approved by Central Govt. Under AMRUT 2.0 scheme.
2. STP Zone 4 of 28 MLD capacity project is submitted on AMRUT 2.0 portal Under AMRUT 2.0 scheme. Project is in under State Review.



City Engineer
Vasai Virar City Municipal Corporation



Additional Commissioner
Vasai Virar City Municipal Corporation



औरंगाबाद महानगरपालिका औरंगाबाद

फोन नं. (०२४०) २३३३५३६-४०, २३४८००१-०५, २३३१२८१, फॅक्स नं. (०२४०)-२३३१३१५
Email id : eedrainage@aurangabadmahanagarpalika.org, nidssmt@gmail.com

(जननिर्माण विभाग)

महानगरपालिका

जा.क्र. मनपा उपअभि.जनि. २४७/२०२२

दिनांक २४/१२/२०२२

पति,

मा.उप.सचिव,

नगर विकास विभाग,

नवि-३३

महाराष्ट्र शासन.

विषय : राष्ट्रीय हरीत लवादामध्ये दाखल मूळ अर्ज क्र. ६७३/२०१८ च्या अनुषंगाने सादर करावयाच्या माहितीबाबत.

संदर्भ : संकीर्ण-२०२२/प्र.क्र.३८६/नवि-३३ दिनांक २२ डिसेंबर २०२२.

वरील विषयांकीत प्रकरणी प्राप्त संदर्भित पत्रान्वये आपण मागविलेली दिलेल्या तक्त्यात नमुद करून आपणाकडे सादर करण्यात येत आहे.

Name of ULB	Water supply (MLD)	Total Sewerage Generation (MLD)	Installed capacity of STP (MLD)	Capacity in use (MLD)	Gap in treatment of sewage (MLD)	Proposal STP Capacity (MLD)	Time line to Complete/Provision STP
Aurangabad	120	96	211	80	16	N/A	N/A

करिता माहितीस्तव सविनय सादर.

उप आयुक्त-५

महानगरपालिका औरंगाबाद

०८

प्रत : कार्यकारी अभियंता (जनि), मनपा औरंगाबाद यांना माहितीस्तव सादर.



नवी मुंबई
महानगरपालिका

Navi Mumbai
Municipal Corporation

प्लॉट नं. १ व २, गोवर्धनी चौक, सेक्टर १५ अ,
सी.बी.डी. बेलापूर नवी मुंबई - ४०० ६१४.
दूरध्वनी क्र. : २७५६७००१, २७५६७००२

Plot No. 1 & 2, Govardhani Chowk, Sec-15A
C.B.D. BELAPUR, NAVI MUMBAI - 400 614.
TEL NO. : 27567001, 27567002

जा. क्र.न.मुं.म.पा./श.अ./१०४/२०२२
दि. २३/१२/२०२२

प्रति,
उप सचिव,
नगरविकास विभाग, नवि-३३,
शिबिर कार्यालय, हैद्राबाद हाऊस,
नागपूर.

विषय :- राष्ट्रीय हरीत लवादामध्ये दाखल मूळ अर्ज क्र.६७३/२०१८ च्या अनुषंगाने सादर
करावयाच्या माहितीबाबत..

संदर्भ :- १) संकीर्ण-२०२२/प्र.क्र.३८६/नवि-३३ दि. २२/१२/२०२२ रोजीचे आपले पत्र

महोदय,

उपरोक्त संदर्भित विषयांस अनुसरून, आपण मागितलेली माहिती सोबत जोडलेल्या परिशिष्ट-अ
मधील नमून्यात भरण्यात आलेली असून gajanan.alewad@nic.in या ईमेलवर पाठविण्यात येत आहे.


संचय देसाई,
शहर अभियंता,
नवी मुंबई महानगरपालिका

Species of F.F.R.	Water supply in MLD	Total sewage generation (MLD)	Installed capacity of SFP (MLD)	Capacity in use	Gap in treatment of Sewage (MLD)	Proposed SFP capacity (MLD)	Time to complete Proposed SFP
1		102.8	91	20			Mar. 21

Public Health Engineer

Solapur Municipal Solapur, Solapur

[Signature]
25/05/2016



मिरा भाईंदर महानगरपालिका

MIRA-BHAINDAR MUNICIPAL CORPORATION



कार्यालय : स्व. इंदिरा गांधी भवन, छत्रपती शिवाजी महाराज मार्ग, भाईंदर (प.), ता. जि. ठाणे - ४०१ १०१.

दूरध्वनी: 022-28192828 / 28193028 / 28181183 / 28181353 / 28145985

ईमेल: mbmcho@gmail.com वेबसाईट: www.mbmco.gov.in

स्वातंत्र्याचा अमृत महोत्सव

मुख्य कार्यालय

जा. क्र. मिभा / मनपा / पा.पु. / १५०६ / २०२२-२३

दिनांक: २३/१२/२०२२

प्रति,

मा. उप सचिव,

नगर विकास विभाग, शिबीर कार्यालय,

हैद्राबाद हाऊस, नागपुर.

विषय :- राष्ट्रीय हरित लावादामध्ये दाखल मूळ अर्ज क्र.६७३/२०१८ च्या अनुषंगाने सादर करावयाच्या माहितीबाबत.

संदर्भ :- उप सचिव, नगर विकास विभाग, नागपुर संकीर्ण-२०२२/ प्र.क्र.३८६/
नवि-३३ दि. २२ डिसेंबर २०२२ रोजीचे पत्र.

महोदय,

संदर्भित पत्रान्वये राष्ट्रीय हरित लावाद यांच्याकडे दाखल मूळ अर्ज क्र. ६७३/२०१८ मध्ये राज्यातील विविध नागरी स्थानिक स्वराज्य संस्थांमध्ये निर्माण होणारे सांडपाणी, सांडपाण्यावर प्रक्रिया करण्याची स्थापित क्षमता व सांडपाण्यावर प्रक्रिया करण्यासाठी सुरु असलेल्या मलशुद्धीकरण केंद्राच्या अनुषंगाने अपेक्षितलेली मिरा भाईंदर महानगरपालिकेची माहिती सोबत जोडलेल्या परिशिष्ट -अ मध्ये भरून सादर करण्यात येत आहे.

सोबत :- वरीलप्रमाणे.

आपला विश्वासू

(सुरेश वाकोडे)

अति. शहर अभियंता

मिरा भाईंदर महानगरपालिका

Annexure –A

Sub :- National Green Tribunal OA No. 673/2018

Submission of information about Sewage Treatment Capacity (STP), Current Status and Future plans

Name of ULB	Water Supply (MLD)	Total Sewage Generation (MLD)	Installed Capacity of STP (MLD)	Capacity in Use (MLD)	Gap in Treatment of Sewage (MLD)	Proposed STP Capacity (MLD)	Timeline to complete proposed STP
1	2	3	4	5	6	7	8
Mira Bhayandar Municipal Corporation	190	125	115	94	31	1) 8MLD 2) 13MLD 3) 48MLD (Proposed Under Amrut 2.0) Total - 69 MLD	March - 2023 March - 2025



(Suresh Wakode)

Add. City Engineer

Mira Bhayandar Municipal Corporation

Bhiwandi Nizampura City

Municipal Corporation

Old S.T. Stand, Kap ali

Bhiwandi. (Dist - Thane)

Maharashtra.

Pin code - ४२१३०२.



भिवंडी निजामपूर शहर

महानगरपालिका, भिवंडी, जि. ठाणे.

महाराष्ट्र.

जुना एस.टी.स्टॅण्ड काप आळी,

भिवंडी-४२१३०२, जि. ठाणे.

Phones : ०२५२२ - २५३१४ / २५५३१५ Fax: ०२५२२ - २५२०७४ / E mail ID bnmc.gov.in/ water supply Dept. E mail ID - wsd@bnmc.gov.in

जा.क्र.भिनिशमनपा/पापुवि/१०१८/२०२२

दिनांक २३/१२/२०२२

प्रति,

मा. उप सचिव,

महाराष्ट्र शासन, नगर विकास विभाग.

शिविर कार्यालय, हैद्राबाद हाऊस, नागपूर.

विषय :- राष्ट्रीय हरीत लावदामध्ये दाखल मुळ अर्ज क्र. ६३६/२०१८ च्या अनुषंगाने सादर करावयाच्या माहितीबाबत.

संदर्भ :- क्रमांक संकिर्ण - २०२२/प्रक्र. ३८६/नवि-३३ दिनांक २२ डिसेंबर २०२२

उपरोक्त संदर्भित विषयान्वये राष्ट्रीय हरीत लावदामध्ये दाखल मुळ अर्ज क्र. ६३६/२०१८. राज्यातील विविध नागरी स्थानिक स्वराज्य संस्थेमध्ये निर्माण होणारे सांडपाणी, सांडपाणी प्रक्रिया करण्याची स्थापित क्षमता व सांडपाण्यावर प्रक्रिया करण्यासाठी सुरू असलेल्या मलशुद्धीकरण केंद्राच्या अनुषंगाने भिवंडी निजामपूर शहर महानगरपालिकेचा स्वयंस्पष्ट अहवाल आपणास उपलब्ध करून देण्यात येत आहे.

(विजयकुमार म्हासाळ)

प्रशासक तथा आयुक्त.

भिवंडी निजामपूर शहर महानगरपालिका, भिवंडी.

भिवंडी निजामपूर शहर महानगरपालिका, भिवंडी

परिशिष्ट- अ

Name of ULB	Water Supply (MLD)	Total sewerage Generation	Installed capacity of STP (MLD)	Capacity In use (MLD)	Gap in treatment of sewerage (MLD)	Proposed STP capacity (MLD)	Limeline to complete proposed STP
BHIWANDI NIZAMPUR CITY MUNICIPAL CORPORATION	115 MLD	90 MLD	43 MLD	43 MLD	56 MLD	99 MLD	DEC 2023

(signature)

Executive Engineer
B.N.C.M.C. BHIWANDI

(signature)

Commissioner
B.N.C.M.C. BHIWANDI



Amravati Municipal Corporation
अमरावती महानगरपालिका

Telephone: 0721- 2579292, 2576469 Fax number: 0721-2673910
Website: <http://www.amscorp.org>
Email-Id: amravaticorporation@yahoo.co.in

परिशिष्ट - अ

Name of ULB	Water Supply (MLD)	Total Sewerage Generation (MLD)	Installed Capacity of STP (MLD)	Capacity in use (MLD)	Gap in treatment of Sewage (MLD)	Proposed STP Capacity (MLD)	Timeline to complete proposed STP
Amravati Municipal Corporation	110	93	74.50	74.50	18.50	27.88	Sanction from GOM is awaited

City Engineer
Amravati Municipal Corporation

Commissioner
Amravati Municipal Corporation



नांदेड वाघाळा शहर महानगरपालिका, नांदेड

कार्यकारी अभियंता, पाणी पुरवठा विभाग, यांचे कार्यालय, मुख्य इमारत.

पि.बी.एक्स : 02462 : 234710, 234577, 234404 फॅक्स : 02462-232071, E-Mail: ee_water@nwcme.gov.in

जा.क्र.नांवाशमनपा/पापूवजनि/13132/2022

दिनांक :-

23 Dec 2022

प्रति,

मा.श्री.श्रीकांत आंडगे,

उप सचिव,

महाराष्ट्र शासन, नगरविकास विभाग,

शिबीर कार्यालय, हैद्राबाद हाऊस, नागपूर.

विषय :- राष्ट्रीय हरीत लावादामध्ये दाखल मूळ अर्ज क्रं.६७३/२०१८ च्या अनुषंगाने सादर करावयाच्या माहिती बाबत.

संदर्भ :- आपले पत्र क्रमांक :- संकीर्ण-२०२२/प्र.क्र.३८६/नवि-३३ दि.२२.१२.२०२२

उपरोक्त विषयाच्या अनुषंगाने संदर्भित पत्रानुसार राष्ट्रीय हरीत लावादामध्ये दाखल मूळ अर्ज क्रं.६७३/२०१८ च्या संदर्भात या स्थानिक स्वराज्य संस्थामध्ये निर्माण होणारे सांडपाणी, सांडपाण्यावर प्रक्रिया करण्याची स्थापित क्षमता व सांडपाण्यावर प्रक्रिया करण्यासाठी सुरु असलेल्या मलशुद्धीकरण केंद्राच्या अनुषंगाने माहिती प्रदूषण नियंत्रण महामंडळास उपलब्ध करून द्यावयाची माहिती यासोबतच्या परिशिष्ट-अ मधील नमुन्यात भरून सादर करण्यात येत आहे.

(सोबत :- परिशिष्ट-अ)

(गिरीश कदम)

अतिरिक्त आयुक्त,


नांदेड वाघाळा शहर महानगरपालिका, नांदेड

परिशिष्ट-अ

Name of ULB	Water Supply (MLD)	Total Sewerage Generation (MLD)	Installed Capacity of STP (MLD)	Capacity in use (MLD)	Gap in treatment of Sewage (MLD)	Proposed STP Capacity (MLD)	Timeline to complete proposed STP
Nanded Waghala City Municipal Corporation, Nanded	90 MLD	70 MLD	132 MLD	58 MLD	Nil	10 MLD	May 2023



Executive Engineer,
Water Supply & Sewage Dept.
Nanded Waghala City Municipal Corporation,
Nanded



Additional Commissioner,
Nanded Waghala City Municipal Corporation,
Nanded



कोल्हापूर महानगरपालिका

राष्ट्रिय माध्यामिक विभाग
विज्ञान विभाग, बल्लभ नगर, बल्लभ नगर, बल्लभ नगर
विज्ञान विभाग, बल्लभ नगर, बल्लभ नगर, बल्लभ नगर

 01452 861111

hyengrkmc@gmail.com

ॐ नमो,
 श्री गुरुभ्यो नमः,
 श्री गुरुभ्यो नमः.

का. प्र. प्र. १०३३ नि. प्र. १३३
 का. प्र. प्र. १०३३ नि. प्र. १३३
 का. प्र. प्र. १०३३ नि. प्र. १३३

निष्कर्ष: राष्ट्रीय हरीत लबादागवेष दायित्व मुळ अर्ज क्र.673/2018 च्या अनुषंगाने सादर करावयाच्या माहितीचायत

संदर्भ:- क्र. संविधान-2022/प्र.क्र.386/सवि-33 दिनांक 22/12/2022

उपरोक्त सदगौरव विषयास अनुसरून राष्ट्रीय हरीत लढावामध्ये दाखल
सुळे क्र. ६४३/२०१८ मध्ये राज्यातील विविध नागरी स्थानिक संस्थानध्ये निर्माण होणारे
सांडपाणी, सांडपाण्यावर प्रक्रिया करणेची स्थापित क्षमता व सांडपाण्यावर प्रक्रिया करण्यासाठी
सुरू असलेल्या मलशुद्धीकरण केंद्राच्या अनुषंगाने प्रदूषण नियंत्रण महामंडळास माहिती देणे
बाबत कोर्टाकडे दाखल. जीवत जीडलेल्या लढ्या प्रमाणे प्रील विषयाच्या अनुषंगाने कोल्हापूर
महानगरपालिकेसोपेत करणेत येणा-या सुवाय योजनांचा नागरी जीडले असून ती अवलोकनीय
यावी.

अतिरिक्त आयुक्त
बालोत्थापन महानगरपालिका

परिशिष्ट - अ

Name of U.B.	Water Supply (MLD)	Total Sewerage Generation (MLD)	Installed Capacity of STP (MLD)	Capacity in use (MLD)	Gap in Treatment of Sewage (MLD)	Proposed STP Capacity (MLD)	Timeline to complete Proposed STP
Kolhapur Municipal Corporation	130	104	76 + 17 = 93	102.3	1.7	6 + 4 = 10	4 MLD upto 31st March 2023 2 MLD upto 31st May 2023

Notes: Remaining 2.7 MLD untreated sewage is treated with phyto remediation, followed by Bleaching dose and made available for reuse.



Hydraulic Engineer
Kolhapur Municipal Corporation


Administrator / Additional Commissioner
Kolhapur Municipal Corporation



ULHASNAGAR MUNICIPAL CORPORATION

उल्हासनगर महानगरपालिका

Water Supply & Sewerage Department, Ground Floor, UMC Head Office, Ulhasnagar 421003
Tel No. 2720142(D), 2720116 to 2720125 (Ext 228), Fax No 2720104, E-Mail: ws@umc.gov.in

जा.क्र. उमपा/पाप/काअ/ 1052-

दिनांक - 23/12/2022

प्रति,

मा. उप सचिव (नवि-३३),

नगरविकास विभाग शिबीर कार्यालय,

हेद्राबाद हाऊस, नागपूर.

विषय :- राष्ट्रीय हरित लवादामध्ये दाखल मुळ अर्ज क्र.६७३/२०१८ च्या अनुषंगाने सादर करावयाच्या माहितीबाबत.

संदर्भ :- आपले कार्या.पत्र क्र.संकीर्ण-२०२२/प्र.क्र.३८६/नवि-३३, दि.२२/१२/२०२२.

महोदय,

उपरोक्त विषयांकित प्रकरणी संदर्भित पत्रासोबत प्राप्त झालेले परिशिष्ट-अ मधील नमुन्यात उल्हासनगर महापालिकेशी संबंधित माहिती भरून सोबत सादर करण्यात येत आहे.

सहपत्र- वरील प्रमाणे.

(जमीर लंगरेकर)

अति.आयुक्त (शहर)

उल्हासनगर महानगरपालिका

प्रत - मा. आयुक्त सो., उल्हासनगर महानगरपालिका यांना माहितीसाठी सविनय सादर.

परिशिष्ट - अ

Name of ULB	Water Supply (MLD)	Total Sewerage Generation (MLD)	Installed Capacity of STP (MLD)	Capacity in use (MLD)	Gap in Treatment of Sewage (MLD)	Proposed STP Capacity (MLD)	Timeline to complete proposed STP
Ulhasnagar Municipal Corporation	140.00	75.00	67.00	67.00	8.00 For Khadegolivali Zone	1) 8.00 MLD (Khadegolivali)	1 Month
						2) 19.50 MLD (Shantinagar)	3 year (Amrut 2.0)



Executive Engineer (WSSD)



Commissioner
Ulhasnagar Municipal Corporation

SANGLI MIRAJ KUPWAD CITY CORPORATION

Drainage Department, Sangli.


Name of ULB	Total Water Supplied (MLD)	Total Sewerage Generation (MLD)	Installed Capacity of STP (MLD)	Capacity in use (MLD)	Gap in Treatment of Sewage (MLD)	Proposed STP Capacity	Time line to Complete Proposed STP
I	2	3	4	5	6	7	8
SANGLI MIRAJ KUPWAD CITY CORPORATION	106.00 (MLD)	68.00 (MLD)	59.5	42.5	16	22.5	May-23



मालेगाव महानगरपालिका, मालेगाव पाणी पुरवठा विभाग

परिशिष्ट-अ

Name of ULB	Water Supply (MLD)	Total Sewerage Generation (MLD)	Installed Capacity of STP (MLD)	Capacity in use (MLD)	Gap in Treatment of Sewage (MLD)	Proposed STP Capacity (MLD)	Time line to Complete Proposed STP
Malegaon Municipal Corporation	84.00	67.20	63 MLD STP in Progress Under Amrut Phase I	Nil	4.20	22 MLD STP Under Amrut 2.0	31 March 2023 Under Amrut Phase I


City Engineer.

 Malegaon Municipal Corporation Malegaon.



Commissioner
Malegaon Municipal Corporation Malegaon

Annexure - A

Name of ULB	Water Supply (MLD)	Total Sewerage generation (MLD)	Installed Capacity of STP (MLD)	Capacity in Use (MLD)	Gap in treatment of sewage (MLD)	Proposed STP Capacity (MLD)	Time line to complete Proposed STP
Jalgaon	80.00	64.00	48.00	0.00	16.00	40.00	Time for completion of proposed work is estimated to 36 months however due to unavailability of land for STP construction cannot proposed timeline of completion.

Date: 23/12/2022



[Signature]
City Engineer

Jalgaon City Municipal Corporation Jalgaon

[Signature]
Additional Commissioner

Jalgaon City Municipal Corporation Jalgaon

धुळे महानगरपालिका, धुळे

दुरध्वनी क्रमांक (02562) 288301, 302, 303 फॅक्स क्र. (02562) 288304

Website : www.dhulecorporation.org Email: ayuktdmc@gmail.com

जा.क्र./धुमपा/बां.वि/२००/२०२२

दि.२८/१२/२०२२

प्रति,
म.उपसचिव,
महाराष्ट्र शासन,
नगर विकास विभाग, नागपूर .

विषय :- राष्ट्रीय हरीत लवादामध्ये दाखल मूळ अर्ज क्र. ६७३/२०१८ अनुषंगाने सादर करावयाच्या माहितीबाबत.

संदर्भ :- आपलेकडील संकीर्ण-२०२२ /प्र.क्र.३८६/ नवि-३३ दि.२२/१२/२०२२ रोजीचे पत्र

महोदय,

उपरोक्त विषयानुसार कळविण्यात येते कि, राष्ट्रीय हरीत लवादामध्ये दाखल मूळ अर्ज क्र. ६७३ / २०१८ मध्ये राज्यातील विविध नागरी स्थानिक स्वराज्य संस्थांमध्ये निर्माण होणारे सांडपाणी, सांडपाण्यावर प्रक्रिया करण्याची स्थापित क्षमता व सांडपाण्यावर प्रक्रिया करण्यासाठी सुरु असलेल्या मलशुद्धीकरण केंद्राच्या अनुषंगाने माहिती प्रदूषण नियंत्रण महामंडळास उपलब्ध करून द्यावयाची आहे. सदर माहिती सोबत जोडलेल्या परिशिष्ट-अ मधील नमुन्यात भरून सादर करणेबाबत संदर्भीय पत्रान्वये कळविण्यात आलेले आहे.

त्यानुसार धुळे महानगरपालिकेची माहिती परिशिष्ट - अ मध्ये भरून सादर करण्यात येत आहे. आपल्या माहितीस्तव सादर.

३१/१२/२०२२

आयुक्त २८/१२

धुळे महानगरपालिका धुळे

परिशिष्ट - अ
धुळे महानगरपालिका धुळे

Name of U B	Water Supply (MLD)	Total Sewerage Generation (MLD)	Installed Capacity of STP (MLD)	Capacity In Use (MLD)	Gap In Treatment of Sewage (MLD)	Proposed STP Capacity (MLD)	Timeline to Complete Proposed (MLD)
Dhule Municipal Corporation	60.21 MLD	48 MLD	-	-	-	40 MLD and 17 MLD Proposed 30 MLD in Amrut 2.0	31/3/2023 Proposal submitted for AA

K. H. Shinde
City Engineer

Dhule Municipal Corporation

23/11/2022

[Signature]
Commissioner

Dhule Municipal Corporation



Ahmednagar Municipal Corporation,
Ahmednagar

वेबसाईट : www.ame.gov.in

ई-मेल : ame_anr@rediffmail.com

ई-मेल : it.nagar@ame.gov.in



जा.क्र.सा.बां. २९३९

दि. २९/१२/२०२२

परिशिष्ट 'अ'

Name of ULB	Water Supply (MLD)	Total Sewerage Generation (MLD)	Installed Capacity of STP (MLD)	Capacity in use MLD	Gap in treatment of sewerage (MLD)	Proposed STP Capacity (MLD)	Timeline to complete proposed STP
Ahmednagar Municipal Corporation, Ahmednagar	67	53	00	00	53	57	31 March, 2023

City Engineer

Commissioner

Ahmednagar Municipal Corporation, Ahmednagar

परिशिष्ट -अ

Name of ULB	Water Supply MLD	Total Sewerage Generation (MLD)	Installed Capacity of STP (MLD)	Capacity in use (MLD)	Gap in treatment of Sewage (MLD)	Proposed STP Capacity (MLD)	Timeline to complete proposed STP
AKOLA	124.68	99.75	37	37	70	70	2025

(Signature)
City Engineer


(Signature)
Commissioner / Chief Officer

परिशिष्ट अ

Name of ULB	Water Supply (MLD)	Total Sewage Generation (MLD)	Installed Capacity (MLD)	Capacity in Use (MLD)	Gap in Treatment of Sewage (MLD)	Proposed STP Capacity (MLD)	Timeline for Complete Proposed STP
Latur City Municipal Corporation, Latur, Maharashtra *PS Note Attached	50	22 at Borwadi Manjra River Stretch	32 (Under Construction)	0	00	00	31 March 2023


Executive Engineer
(Water Supply)

Latur City Municipal Corporation, Latur


Commissioner


Latur City Municipal Corporation, Latur

Note:

- Total Water Supplied: 50 MLD
- According to NGT 673/2018 sewage Discharge is in Manjra River Stretch, which is situated is at Northern side of Latur City.
- Water Supplied at Northern Side of City: 28 MLD
- Sewage Generation is at Northern side at Manjra River Stretch is : 22 MLD
- STP Under Construction at Manjra Stretch is: 32 MLD
- Time Line For Completion: 31 March 2023

परिशिष्ट-अ

Name of ULB	Water Supply (MLD)	Total Sewerage Generation (MLD)	Installed Capacity of STP (MLD)	Capacity in use (MLD)	Gap in treatment of Sewage (MLD)	Proposed STP Capacity (MLD)	Timelime to complete Proposed STP
Chandrapur City Municipla Corporation Chandrapur	41 MLD	36 MLD	70 MLD	36 MLD	-	-	-


City Engineer,
Chandrapur City Municipal Corporation,
Chandrapur


Commissioner,
Chandrapur City Municipal Corporation,
Chandrapur

चंद्रपूर शहर महानगरपालिका, चंद्रपूर

E-mail : com.chandrapur@gmail.com
ce.ccmc2511@gmail.com

Ph No. 07172-250220
07172-250650

क्रमांक :- चंशमनपा/वांघ/कार्या-२/२०२२/२९५२

दिनांक :- २३/१२/२०२२

प्रति,


उप सचिव,
महाराष्ट्र शासन, नगर विकास विभाग,
शिंदीर कार्यालय, हेडक्वार्टर, नागपूर.

विषय :- राष्ट्रीय हरीत लाव्यादामध्ये दाखल मूळ अर्ज क्र. ६७३/२०१८ च्या अनुषंगाने सादर करावयाच्या माहितीबाबत.

संदर्भ :- आपले कार्यालयाच्या क्र. क्रमांक संकीर्ण-२०२२/प्र.क्र.३८६/नवि-३३ दिनांक २२ डिसेंबर, २०२२

संदर्भाकित ध्याने अनुषंगाने विषयांकित राष्ट्रीय हरीत लाव्यादामध्ये दाखल मूळ अर्ज क्र. ६७३/२०१८ च्या अनुषंगाने सादर करावयाच्या माहिती साबतने परिशिष्ट २ मध्ये भरुन सोदत सादर करण्यांत येत आहे.

सहपत्र :- परिशिष्ट-अ.


आयुक्त,
चंद्रपूर शहर महानगरपालिका, चंद्रपूर



परभणी शहर महानगरपालिका, परभणी

दुरध्वनी क्र. (०२४१२-२२३८०९) फोन (०२४१२-२२१४१५)

ईमेल-pmcparbhani@gmail.com

ज.क्र./२०२२/पा.पु./मनपा/नवि/१५०/२०२२

दिनांक 23/12/2022

प्रति,

श्री आंडगे श्रीकांत

उप सचिव, नगर विकास विभाग, महाराष्ट्र शासन,

शिबीर कार्यालय, हैद्राबाद हाउस, नागपूर.

विषय :- राष्ट्रीय हरीत लावादामध्ये दाखल मूळ अर्ज क्र. ६७३/२०१८ च्या अनुषंगाने सादर करावयाच्या माहिती बाबत.

संदर्भ :- आपले पत्र संकीर्ण-२०२२/प्र.क्र.३८६/नवि-३३ दि.२२/१२/२०२२.

महोदय,

उपरोक्त विषयी संदर्भान्वये माहिती सादर करण्यात येते की, राष्ट्रीय हरीत लावादामध्ये दाखल मूळ अर्ज क्र.६७३/२०१८ च्या अनुषंगाने परभणी शहर महानगरपालिका अंतर्गत शहरात निर्माण होणारे सांडपाणी, सांडपाण्यावर प्रक्रिया करण्याची स्थापित क्षमता व सांडपाण्यावर प्रक्रिया करण्यासाठी मलशुद्धीकरण केंद्राच्या अनुषंगाने माहिती सोबत जोडलेल्या परिशिष्ट-अ मधील नमुन्यात भरून सादर करण्यात येते आहे.


[Signature]
23/12/22
(तृप्ती सांडभोर)

आयुक्त

परभणी शहर महानगरपालिका, परभणी

परिशिष्ट-अ

Name of ULB	Water Supply (MLD)	Total Sewerage Generation (MLD)	Installed Capacity of STP (MLD)	Capacity in use (MLD)	Gap in treatment of Sewage (MLD)	Proposed STP Capacity (MLD)	Timeline to complete proposed STP
Parbhani City Municipal Corporation, Parbhani.	52	41.60	0	0	41.60	53	2028



Water Supply & Sanitation Engineer
Parbhani City Municipal Corporation,
Parbhani



Commissioner
Parbhani City Municipal Corporation,
Parbhani



ICHALKARNJI MUNICIPAL CORPORATION
(Dist.- Kolhapur)

Office Phone No. 0230-2421451 ते 55

Web Site-www.ichalkaranjinp.co.in

E-Mail: ichwaterworks@gmail.com
ichalkaranjinp@gmail.com

जा.क्र.: इमपा.पापूवि /प्र.क्र./ १५८२ /

Date :- २३/१२/२०२२

मा. उप.सचिव,

नगरविकास विभाग, हैद्राबाद हाऊस, महाराष्ट्र शासन,

नागपुर.

विषय :- राष्ट्रीय हरीत लवादामध्ये दाखल मुळ अर्ज क्र. 673/2018 च्या अनुषंगाने सादर करावयाच्या माहिती बाबत.

संदर्भ :- संकिर्ण -2022/प्र.क्र.386/नवि-33 दि 22.12.2022 रोजीचे पत्र

विषयांकीत कामी संदर्भित पत्रान्वये मा.राष्ट्रीय हरीत लवादामध्ये दाखल मुळ अर्ज क्र. 673/2018 मध्ये राज्यातील विविध नागरी स्थानीक स्वराज्य संस्थामध्ये निर्माण होणारे सांडपाण्यावर प्रक्रिया करण्याची स्थापीत क्षमता व सांडपाण्यावर प्रक्रिया करण्यासाठी सुरु असलेल्या मलशुद्धिकरण केंद्राचे अनुषंगाने माहिती खालिल प्रमाणे आहे.

Name Of ULB	Water Supply (MLD)	Total Sewerage Generation (MLD)	Installed Capacity of STP (MLD)	Capacity in Use (MLD)	Gap in treatment of Sewage (MLD)	Proposed STP Capacity (MLD)	Timeline to Complete proposed STP
Ichalkaranji Municipal Corporation	50.90	40.72	20.00	20.00	20.72	18.00	June 2024

इचलकरंजी शहरामध्ये पुरविणेत येणारे पाणी व त्यानुसार तयार होणा-या सांडपाण्यावर करणेत येणारी प्रक्रिया व गॅप याची माहिती आपणाकडे सादर .

Executive Engineer

(Water Supply Department)

Ichalkarnji Municipal Corporation

Dy.Comissioner

Ichalkarnji Municipal Corporation



जालना नगर परिषद, जालना

प्रशासकीय इमारत, रेल्वे स्टेशन रोड, जुना जालना 431203



Email ID- comcjalna@gmail.com <https://mcjalna.in> Website - jalnamahaulb.maharashtra.gov.in

जा.क्र./नपजा/पा.पु/2022/1993

दिनांक: 22/12/2022

प्रति,

मा.उप सचिव,

महाराष्ट्र शासन, नगर विकास विभाग,

शिबीर कार्यालय, हैद्राबाद हाऊस,


नागपूर

विषय:- राष्ट्रीय हरीत लवादामध्ये दाखल मुळ अर्ज क्र.673/2018 च्या अनुषंगाने सादर करावयाच्या माहितीबाबत.

संदर्भ:- आपले पत्र क्र.-संकीर्ण-2022/प्र.क्र. 389/नवि-33, दिनांक 22 डिसेंबर 2022

मा.महोदय,


उपरोक्त विषयी संदर्भित पत्राचे अनुषंगाने मागणी केलेली माहिती परिशिष्ट - अ मध्ये सादर करण्यात येत आहे.



मुख्याधिकारी,
नगर परिषद, जालना.




प्रारिषिट-अ

Name of ULB	Water Supply (MLD)	Total Sewerage Generation (MLD)	Installed Capacity of STP (MLD)	Capacity In use (MLD)	Gap in treatment of Sewage (MLD)	Proposed STP Capacity (MLD)	Timeline to complete proposed STP
Jalna	21	18	-	STP Work In Progress	-	50	August 2023


City Engineer,
Municipal Council, Jalna.


Chief Officer,
Municipal Council, Jalna.



अंबरनाथ नगरपरिषद, अंबरनाथ

जा. क्र. अंनप/पाणी पुरवठा विभाग/२०२२-२३/३५७

दि. २८ डिसेंबर, २०२२

प्रति,
मा. उप सचिव,
नगरावकास विभाग (नवि-३३),
मंत्रालय, मुंबई

विषय - राष्ट्रीय हरीत लवादामध्ये दाखल मुळ अर्ज क्र. ६७३/२०१८ च्या अनुषंगाने सादर करावयाच्या माहितीबाबत.

संदर्भ - आपले पत्र क्र. संकीर्ण-२०२२/प्र.क्र. ३८६/नवि-३३ दि. २२/१२/२०२२

महोदय,

राष्ट्रीय हरीत लवादामध्ये दाखल मुळ अर्ज क्र. ६७३/२०१८ च्या अनुषंगाने अंबरनाथ नगरपरिषदेची माहिती खालील प्रमाणे आहे-

परिशिष्ट-अ

Name of ULB	Water supply (MLD)	Total Sewerage Generation (MLD)	Installed Capacity of STP (MLD)	Capacity in use (MLD)	Gap in treatment of Sewage (MLD)	Proposed STP Capacity (MLD)	Timeline to completed proposed STP
Ambarnath Municipal Council	36 MLD Excluding NRW	28	54	28	No Gap	Not required	NA



Prasanna

(डॉ. प्रशांत रसळी) २८/१२/२२

प्रशासक,
अंबरनाथ नगरपरिषद.

कायालय : टिळक पथ, के. बी. रोड, अंबरनाथ (प.), ता. अंबरनाथ, जि. ठाणे. पिनकोड ४२१ ५०१

Website

www.ambarnathcouncil.net

E-Mail

chiefofficerambarnath@gmail.com / ambarnathcouncil@gmail.com

Phone No.

0251-2682353 / 18002331106



भुसावळ नगरपरिषद, भुसावळ

ता. भुसावळ जिल्हा - जळगांव



Phone No.-02582-225403 Toll Free No.-1800 233 5264,

Website- www.bhusawalnp.org
Email- BMCBSL1882@GMAIL.COM

जा.क्र./भुनप/आरोग्य/ ३१९ / २०२२-२३

दिनांक : २३ / १२ / २०२२

प्रति,

मा. उप सचिव सो.,
नगर विकास विभाग,
शिबीर कार्यालय, हैद्राबाद हाऊस,
नागपूर.

विषय — राष्ट्रीय हरीत लवादामध्ये दाखल मूळ अर्ज क्र. ६७३/२०१८ च्या अनुषंगाने सादर करावयाच्या माहितीबाबत.

संदर्भ — आपले पत्र क्र. संकीर्ण-२०२२/प्र.क्र.३८६/नवि-३३ दि. २२/१२/२०२२

महोदय,

उपरोक्त संदर्भीय विषयान्वये भुसावळ नगरपरिषदेकडून मागणी केलेली माहिती सोबतच्या परिशिष्ट-अ प्रमाणे सादर करण्यात येत आहे.

सबब सविनय सादर.



आपला विश्वासू

(संदिप चिद्रवार)

मुख्याधिकारी

भुसावळ नगरपरिषद भुसावळ

परिशिष्ट-अ

Name of ULB	Water Supply (MLD)	Total Sewerage Generation (MLD)	Installed Capacity of STP (MLD)	Capacity in use (MLD)	Gap in treatment of Sewage (MLD)	Proposed STP Capacity (MLD)	Timeline to Complete proposed STP
Bhusawal Municipal Council	18	14.4	0	0	14.4	30	31/03/2025



Jr. Engineer

Bhusawal Municipal Council, Bhusawal



Chief Officer

Bhusawal Municipal Council, Bhusawal



पनवेल महानगरपालिका

ता. पनवेल जि. रायगड



कार्यालय- आयुक्त मुख्यालय, 2 रा मजला, देवाळे तलावाच्या समोरच, गोखले हॉलच्या शेजारी, पनवेल- 410206 दुरध्वनी क्र- 022-7458040/41/42
Email Id: panvelcorporation@gmail.com

जा.क्र./पमपा/मल./२२२२/प्र.क्र. २७/३८५१२०२२

दिनांक २८/१२/२०२२

प्रति,
मा. उपसचिव, महाराष्ट्र शासन,
महाराष्ट्र नगर विकास विभाग,
शिबोर कार्यालय, हेंद्राबाद हाऊस, नागपुर.

विषय :- मा.राष्ट्रीय हरित लवादामध्ये दाखल मूळ अर्ज क्र. ६७३/२०१८ च्या अनुषंगाने सादर करावयाच्या माहितीबाबत.

संदर्भ :- मा. उपसचिव, महाराष्ट्र शासन, यांचे पत्र क्रमांक- संकीर्ण-२०२२/प्र.क्र.३८६/नवि-३३ दि. २२ डिसेंबर २०२२.

महोदय,

उपरोक्त संदर्भित विषयास अनुसरून पनवेल महानगरपालिका हद्दीत निर्माण होणारे सांडपाणी, सांडपाण्यावर प्रक्रिया करण्याची स्थापित क्षमता व सांडपाण्यावर प्रक्रिया करण्यासाठी सुरु असलेल्या मलशुद्धीकरण केंद्र याबाबतची माहिती सोबत जोडलेल्या तक्त्यानुसार सादर करण्यात येत आहे.


(संजय जगताप)
शहर अभियंता
पनवेल महानगरपालिका

पारिशिष्ट-अ

Name of ULB	Water Supply (MLD)	Total Sewerage Generation (MLD)	Installed Capacity of STP (MLD)	Capacity in use (MLD)	Gap in treatment of Sewage (MLD)	Proposed STP Capacity (MLD)	Timeline to Complete proposed STP
Panvel Municipal Corporation	221	176.80	278	176.80	-	4.50	Upto 2024
						15.50	September 2024 Stancioned under Amrut 2.0 Central Government Funding


City Engineer
Panvel Municipal Corporation


Commissioner
Panvel Municipal Corporation

KULGAON BADLAPUR MUNICIPAL COUNCIL

Dube Hospital Building, Aadarsh High school road, Railway station East, Kulgaon Badlapur (E) - 421503

प्रपत्र- अ

Name of ULB	Water Supply (MLD)	Total Sewerage Generation (MLD)	Installed Capacity of STP (MLD)	Capacity in use (MLD)		Gap in treated of Sewage	Proposed STP Capacity (MLD)	Timeline to complete proposed STP
Kulgaon Badlapur Municipal Council	32.50 Actual Supply	26	22	KBMC -	20	4.50	(10+12) =22 MLD	Mar- 2023
				Private STP-	1.5			
				Total -	21.50			



Water Supply City Engineer
Kulgaon Badlapur Municipal Council




Chief Officer
Kulgaon Badlapur Municipal Council



परिशिष्ट - अ

Name Of ULB	Water Supply (MLD)	Total Sewerage Generatio n (MLD)	Installed Capacity Of STP (MLD)	Cpacity In Use (MLD)	Gap In Treatment Of Sewage (MLD)	Proposed STP Capacity (MLD)	Time Line To Complete Proposed STP
BEED MUNCIPAL COUNCIL, BEED	28	22	0	0	22	35	30.08.2 023

City Engineer.


Chief Officer

Beed Municipal Council, Beed.

कार्यालय नगर परिषद गोंदिया

क्रमांक/नपगो /मुअ/८२८/२०२२

दिनांक - २८/१२/२०२२

प्रती,

मा.उपसचिव

नगर विकास विभाग ,महाराष्ट्र शासन,शिबीर कार्यालय ,नागपूर.

विषय :- राष्ट्रीय हरित लवादामध्ये दाखल मूळ अर्ज क्र.६७३/२०१८ च्या अनुषंगाने सादर करावयाच्या माहितीबाबत.

संदर्भ :- आपले कार्यालयीन पत्र दि.२२ डिसेंबर २०२२

उपरोक्त विषयाच्या अनुषंगाने सविनय सादर आहे कि, राष्ट्रीय हरित लवादामध्ये दाखल मूळ अर्ज क्र.६७३/२०१८ च्या अनुषंगाने आपणास अभिप्रेत असलेली माहिती विहित प्रपत्रात भरून यासह सादर करण्यात येत आहे.


Name of ULB	Water supply (MLD)	Total sewerage generation (MLD)	Installed capacity of STP(MLD)	Capacity in use (MLD)	Gap in treatment of sewage (MLD)	Proposed STP Capacity (MLD)	Timeline to complete proposed STP
Gondia	15 MLD	12 MLD	0	0	12 MLD	12 MLD	31/03/2023

आपला विश्वासू

मुख्य अधिकारी
नगर परिषद गोंदिया

परिशिष्ट - अ

Name of ULB	Water Supply (MLD)	Total Sewerage Generation (MLD)	Installed Capacity of STP (MLD)	Capacity In use	Gap in treatment of Sewage (MLD)	Proposed STP Capacity (MLD)	Timeline to complete Proposed STP
Satara Municipal Council	28 MLD	21.0 MLD	Nil	Nil	21.0 MLD	5.5 MLD	May - 2023


City Engineer



Chief Officer
Satara Municipal Council Satara



बारशी नगरपरिषद, बारशी.

(जि. सोलापूर)

दूरध्वनी : 02184-222205, 222218.

e-mail : waterbnpbarshi@gmail.com

फॅक्स : 02184-222538

Web : barshimunicipalcouncil.org

क्र.2022/बानप/पापु-18/तांशा-1/6421

नगरपरिषद कार्यालय,

बारशी. दि. - 23/12/2022



प्रति,

मा. उपसचिव,
नगरविकास विभाग,
शिबीर कार्यालय, हैद्राबाद हाऊस,
नागपुर

विषय:- राष्ट्रीय हरित लावादामध्ये दाखल मुळ अर्ज क्र. 673/2028 च्या अनुषंगाने
सादर करावयाच्या माहितीबाबत

संदर्भ:- आपले पत्र क्र. संकीर्ण-2022/प्र.क्र.386/नवि-33 दिनांक 22/12/2022

महोदय,

आपण संदर्भीय पत्रान्वये नागरी स्थानिक स्वराज्य संस्थामध्ये निर्माण होणारे सांडपाणी,
सांडपाण्यावर प्रक्रिया करण्याची स्थापित क्षमता व सांडपाण्यावर प्रक्रिया करण्यासाठी सुरू
असलेल्या मलशुद्धीकरण केंद्राच्या अनुषंगाने परिशिष्ट -अ मधील माहिती विचारणेत आलेली आहे.

त्याप्रमाणे बारशी नगरपरिषदेची माहिती आपण दिलेल्या परिशिष्ट - अ मध्ये भरून या
पत्रासोबत आपणाकडे सविनय सादर करत आहे.

आपला,

(बाळासाहेब चव्हाण)

मुख्याधिकारी,

बारशी नगरपरिषद, बारशी

परिशिष्ट अ

Name of ULB	Water Supply (MLD)	Total Sewerage Generation (MLD)	Installed Capacity of STP (MLD)	Capacity in use (MLD)	Gap in treatment of Sewage (MLD)	Proposed STP capacity (MLD)	Timeline to complete proposed STP
Barshi Municipal Council, Barshi	18 MLD	14.40 MLD	18.5 MLD	9.5 MLD	-	-	-


 Water Supply Engineer
 Barshi Municipal Council, Barshi


 Chief Officer,
 Barshi Municipal Council, Barshi

३

यवतमाळ नगर परिषद यवतमाळ

ता.जि.यवतमाळ-445001

कार्या.दुरध्वनी 07232-244037,244566

ई.मेल npyavatmal@gmail.com

जा.क्र./नपय/पाणीपुरवठा/ 56 /2022

दि.28/12/2022

प्रती,

मा.उपसचिव ~~विनयसिंह शिंदे~~

नगर विकास विभाग

शिबीर कार्यालय, नागपूर.

विषय- राष्ट्रीय हरित लवादामध्ये दाखल मूळ अर्ज क्र.६७३/२०१८ च्या अनुषंगाने सादर करावयाच्या माहिती बाबत.


संदर्भ-आपले पत्र क्र.संकीर्ण-२०२२/प्र.क्र.३८६/नवि-३३ दि.२२/१२/२०२२

उपरोक्त विषयी संदर्भीय पत्रान्वये, राष्ट्रीय हरित लवादामध्ये दाखल मूळ अर्ज क्र.६७३/२०१८ च्या अनुषंगाने राज्यातील विविध नागरी स्थानिक स्वराज्य संस्थामध्ये निर्माण होणारे सांडपाणी,सांडपाण्यावर प्रक्रिया करण्याची स्थापित क्षमता व सांडपाण्यावर प्रक्रिया करण्यासाठी सुरु असलेल्या मलशुद्धीकरण केंद्राच्या अनुषंगाने खालील तक्त्यात नमूद माहिती मागितली आहे.

तरी यवतमाळ शहरात अमृत योजने अंतर्गत सांडपाण्यावर प्रक्रिया करण्यासाठी मलशुद्धीकरण केंद्र महाराष्ट्र जीवन प्राधिकरण विभागामार्फत स्थापित करण्यात येत आहे.करिता सदरील बाबी संबंधी माहिती खालील 'परिशिष्ट -अ' मध्ये म.जि.प्रा. कार्यालयाकडून प्राप्त करून आपल्या कार्यालयाकडे सादर करण्यात येत आहे.

'परिशिष्ट -अ'

Name of ULB	Water Supply (MLD)	Total Sewerage Generation (MLD)	Installed Capacity of STP(MLD)	Capacity in use (MLD)	Gap in treatment of Sewage (MLD)	Proposed STP Capacity (MLD)	Timeline to complete proposed STP
Yavatmal MCI	44	33.09	0	0	33.09	27.5	March 2023


City Engineer

Yavatmal Municipal Council.


Chief Officer

Yavatmal Municipal Council.

कार्यालय नगर परिषद अचलपुर
Office of the Achalpur Municipal Council

जा.क्र/आप/पा.पु.वि/ 8028 /२०२२

दिनांक - 29 /12/ 22.

प्रति,


भा.उप सचिव,
नगर विकास विभाग,
शिबीर कार्यालय, हैदराबाद हाऊस,
नागपूर

विषय :- राष्ट्रीय हरीत लावादामध्ये दाखल मुळ अर्ज क्र.६७३/२०१८ च्या अनुषंगाने सादर करावयाच्या माहितीबाबत.

संदर्भ :- आपले पत्र क्रमांक :- संकीर्ण - २०२२ /प्र.क्र.३८६/नवि-३३, दिनांक २२ डिसेंबर २०२२

महोदय,

वरील संदर्भित विषयाच्या अनुषंगाने अचलपूर नगर परिषदेची माहिती आपण दिलेले परिशिष्ट - अ मध्ये सविनय सादर करण्यात येत आहे.



आपला

मुख्याधिकारी

नगर परिषद अचलपूर

परिशिष्ट - अ

Name of ULB	Water Supply (MLD)	Total sewerage Generation (MLD)	Installed Capacity of STP (MLD)	Capacity In use (MLD)	Gap In treatment of Sewerage (MLD)	Proposed STP Capacity (MLD)	Timeline to Complete proposed STP
Achalpur Municipal Council	15.0 MLD	12 MLD	Nil	Nil	12 MLD	24 MLD	31.03.2025

(Signature)


City Engineer

Municipal Council Achalpur

(Signature)


Chief Officer

Municipal Council Achalpur



उस्मानाबाद नगर परिषद, उस्मानाबाद

कार्यालय पत्ता: जिल्हा न्यायालयासमोर उस्मानाबाद फोन नं. ०२४७२-२२३३५८

ईमेल:- ccosbd@gmail.com वेबसाईट: www.mcosmanabad.org

जा.सं./कार्या / २०२२

दि. २३ / १२ / २०२२

पति,

मा. सहसचिव,

नगर विकास विभाग,

महाराष्ट्र शासन.

विषय- राष्ट्रीय हरित तवादांमध्ये दाखल मूळ अर्ज क्र.६७३/२०१८ च्या अनुषंगाने सादर करावयाच्या माहितीबाबत.

संदर्भ :- आपले प.क्र. संकीर्ण-२०२२/प.क्र. ३८६/नवि-३३ दि २२ डिसेंबर २०२२

महोदय,

उपरोक्त विषयान्वये राष्ट्रीय हरित तवादांमध्ये दाखल मूळ अर्ज क्र.६७३/२०१८ च्या अनुषंगाने माहिती सविनय सादर करित आहोत.

सोबत- परिशिष्ट-अ


मुख्याधिकारी
नगर परिषद उस्मानाबाद

परिशिष्ट- 3A							
Name of ULB	Water Supply (MLD)	Total Sewerage Generation (MLD)	Installed Capacity Of STP (MLD)	Capacity in use (MLD)	Gap in treatment of Sewage (MLD)	Proposed STP Capacity (MLD)	Timeline to complete proposed STP
Municipal Council Osmanabad	16.00	13.00	0.00	0.00	16.00	21.00	30-Dec-23



City Engineer

Municipal Council Osmanabad



Chief Officer

Municipal Council Osmanabad

क्रमांक:नंनप/आस्था/आरोग्य/ 3195
72022
नंदुरबार नगरपरिषद,नंदुरबार
दिनांक 23/12/2022

प्रति,
मा.उप सचिव,
नगर विकास विभाग
शिबीर कार्यालय, हैद्राबाद हाऊस, नागपूर

विषय : राष्ट्रीय हरीत्वावादामध्ये दाखल मूळ अर्ज क्र.673/2018 च्या अनुषंगाने
सादर करावयाच्या माहितीबाबत...

संदर्भ : आपले कार्यालयाकडील पत्र क्रमांक:संकीर्ण-2022/प्र.क्र.386/नवि-33
दिनांक 22 डिसेंबर, 2022


महोदय,

उपरोक्त संदर्भीय विषयान्वये सविनय सादर करीतो की, नंदुरबार नगर परिषद हद्दीमध्ये निर्माण होणारे सांडपाणी, सांडपाण्यावर प्रक्रिया करण्याची स्थापीत क्षमता व सांडपाण्यावर प्रक्रिया करण्यासाठी सुरु असलेल्या मलशुद्धिकरण केंद्राची माहिती सोबत जोडलेल्या परिशिष्ट-अ नुसार सादर करीत आहोत.


मुख्याधिकारी
नंदुरबार नगरपरिषद


परिशिष्ट - अ

Name of ULB	Water Supply (MLD)	Total Sewerage Generation (MLD)	Installed Capacity of STP (MLD)	Capacity in use (MLD)	Gap in treatment of Sewage (MLD)	Proposed STP Capacity (MLD)	Timeline to Complete Proposed STP
Nandurbar Municipal Council	15	12	17.5	12	0	-	-


City Engineer

 Nandurbar Municipal Council


Chief Officer

 Nandurbar Municipal Council



नगर परिषद कार्यालय, वर्धा



सिविल लाईन, पाण्याची टाकी जवळ व्ही.आय.पी. रोड, वर्धा 442001
कार्यालयीन दुरध्वनी क्रं. - 07152 - 243287, 250199

E-Mail : co.wardha@gmail.com

Web : wardhamc.in

न.प.व./जा. क्रं./पा.पु.वि./ 375 / 2022

Date :- 28 / 12 / 2022

प्रती,

उप सचिव, महाराष्ट्र शासन
नगर विकास विभाग
शिबीर कार्यालय, हेद्राबाद हाउस, नागपूर


विषय :- राष्ट्रीय हरित लावामध्ये दाखल मुल अर्ज क्र. ६७३/२०१८ च्या अनुषंगाने सादर करावयाच्या माहितीबाबत.

संदर्भ :- आपले कार्यालीन पत्र क्र. ३८६/नवि-३३ दिनांक - 22 डिसेंबर २०२२

महोदय,

उपरोक्त विषयांन्वये कळविण्यात येते की राष्ट्रीय हरित लावामध्ये दाखल मुल अर्ज ३६३/२०१८ च्या अनुषंगाने सदर माहिती सोबत जोडलेल्या परिशीष्ट अ मधील नमुन्यात भरून सोबत पाठविण्यात येत आहे.

सदर आपल्या माहितीस सादर..




मुख्यधिकारी
नगर परिषद वर्धा

परिशिष्ट - 3A

Name Of ULB	Water Supply (MLD)	Total Sewerage Generation (MLD)	Installed Capacity Of STP(MLD)	Capacity in use (MLD)	Gap in Treatment Of Sewerage (MLD)	Proposed STP Capacity (MLD)	Timeline to complete Proposed STP
1	2	3	4	5	6	7	8
Nagar Parishad Wardha	18	13	17 (under construction)	NA	NA	NA	3 Month



[Signature]
Chief Officer

Municipal Council Wardha



उदगीर नगर परिषद कार्यालय, जि. लातूर

(सामान्य प्रशासन विभाग)

जा.क्र.उनप.४/२/पा.पु./कार्य/१५७८/२०२२

दिनांक २८/१२/२०२२

प्रति,

मा. उप सचिव,
नगर विकास विभाग,
शिबीर कार्यालय,
हैद्राबाद हाऊस, नागपुर

विषय :- राष्ट्रीय हरीद लवादामध्ये दाखल मुळ अर्ज क्र.६७३/२०१८ च्या अनुषंगाने सादर करावयाच्या माहितीबाबत.

संदर्भ :- आपले पत्र क्र.संकीर्ण /२०२२/प्र.क्र.३८६/नवि-३३ दिनांक.२२/१२/२०२२

महोदय,

उपरोक्त विषयास अनुसरून संदर्भित पत्रान्वये कळविण्यात येते की, उदगीर नगर परिषदेमार्फत निर्माण होणा-या सांडपाणी, सांडपाण्यावर प्रक्रिया करण्याची स्थापित क्षमता व सांडपाण्यावर प्रक्रिया करण्यासाठी सुरु असलेल्या मलशुद्धीकरण केंद्राच्या अनुषंगाने सोबत जोडण्यात आलेला परिशिष्ट - अ ची माहिती सादर करण्यात येत आहे.

परिशिष्ट - अ

Name of ULB	Water Supply MLD	Total Sewerage Generation (MLD)	Installed Capacity of STP (MLD)	Capacity in use (MLD)	Gap in treatment of Sewage (MLD)	Proposed STP Capacity (MLD)	Timeline to complete Proposed STP
Udgir	22 MLD	Nil	Nil	Nil	Nil	Nil	Nil

करिता माहितीस्तव अहवाल सादर.

नगर अधियंता
नगर परिषद उदगीर

मुख्याधिकारी
नगर परिषद उदगीर

प्रत,

मा. उप सचिव, महाराष्ट्र शासन, नगर विकास विभाग, मंत्रालय मुंबई यांना माहितीस्तव सविनय सादर.

कार्यालय नगर परिषद हिंगणघाट

जिल्हा वार्ड

Email hinganghatnc@gmail.com
Phone & Fax No 07153-245977

पत्र क्र नपाहि/पापूवि/कावी - 275/2022
दिनांक - 28/12/2022

प्रति,

श्री श्रीकांत आंडगे,
उपसचिव, महाराष्ट्र शासन,

विषय :- राष्ट्रीय हरीत लढाईमध्ये दाखल मुळ अर्ज क्रमांक 673/2018 च्या अनुषंगाने सादर करावयाच्या माहितीबाबत.

संदर्भ :- आपले पत्र क्र. संकीर्ण-2022/प्र.क्र.386/नवि-33 दिनांक 22 डिसेंबर 2022

महोदय,

उपरोक्त विषयाचे अनुषंगाने संदर्भित पत्रान्वये विविध नागरी स्वराज्य संस्थांमध्ये निर्माण होणारे सांडपाणी, सांडपाण्यावर प्रक्रिया करण्याची स्थापीत क्षमता व सांडपाण्यावर प्रक्रिया करण्याकरीता सुरु असलेल्या मलशुद्धीकरण केंद्राच्या अनुषंगाने माहिती प्रदुषण नियंत्रण महामंडळास उपलब्ध करून द्यावयाची असल्याचे कळविले आहे.

सबब संदर्भित पत्रामध्ये नमूद 'परिशिष्ट अ' मध्ये माहिती भरून आपणाकडे सादर करण्यात येत आहे.

आपला विश्वासू,

Paiwad
मुख्याधिकारी,
निवड श्रेणी

नगर परिषद हिंगणघाट



कार्यालय नगर परिषद हिंगणघाट

परिशिष्ट 'अ'

Name of ULB	Water Supply (MLD)	Total Sewerage Generation (MLD)	Installed Capacity of STP (MLD)	Capacity in Use (MLD)	Gap in Treatment of Sewage	Proposed STP Capacity	Timelin to Complete Proposed STP
Hinganghat	15	12	13.50	2	10	-	-

Atul

Water Supply, Sewerage &
Sanitation Engineer,
Municipal Council Hinganghat

Pravin

Chief Officer (Selection Grade)
Municipal Council Hinganghat




परिशिष्ट - अ

SHIRDI MUNICIPAL COUNCIL -

Name of ULB	Water Suply (MLD)	Total Sewerage Generation (MLD)	Installed Capacity of STP (MLD)	Capacity in use (MLD)	Gap in treatment of Sewage (MLD)	Proposed STP Capacity (MLD)	Timeline to complete proposed STP
Shirdi	9.1 MLD	7.28 MLD	16 MLD	7.28MLD	0.00	0.00	Nil


Junior Engineer
Water Supply Dept.
Shirdi Municipal Council, Shirdi


Chief Officer
Shirdi Municipal Council, Shirdi



Annexure-I River wise Gap Analysis in Sewage Generation & Treatment																						
Sr. No .	Name of the River	River Stretches	Length in Km	Priority CPCB Report 2018	Priority CPCB Jan to Dec 2020	Cities/Towns	Type of Local Body	Major Drains	Sewage Generation (MLD)	Sewage Treatment Capacity (MLD)	Gap in Treatment Capacity (MLD)	Actual Treatment (MLD)	Gap in Treatment (MLD)	Capacity of Proposed STP (MLD)	Stage of Proposed STP	Stage of Under construction STP	Timeline for completion of STPs for current requirement.	Timeline for completion of STPs for future need.	ULB wise information of drainage network	Remarks	SRO	RO
1	Godavari	Someshwar Temple to Rahed	504	I	IV	Tryambakeshwar Municipal Council	Municipal Council	1) Local Nallas	1.00	1.00	0.00	1.00	0.00	5.0 MLD	Proposed STP of 5.0 MLD is under construction and will be commissioned in Dec-2023	Started construction work	Dec-23	NA		Temprory treatment on Nalla	Nashik	Nashik
2					II	Nashik Municipal Corporation	Municipal Corporation	1) Chikhali Nalla 2) Gangapur Nalla 3) Bardan phata Nalla. 4) Someshwar Nalla. 5) Chopda Nalla	290.00	360.00	0.00	346.00	-56.00	0.00	32.00 MLD STP Commissioned in March-2022		Complied	Complied	1600 km sewer network completed 210km sewer network work under progress is 80% completed and expected to complet Dec 2022		Nashik	Nashik
3					II	Paithan Municipal Council	Municipal Council	1) Local Nallas	5.00	0.00	5.00	0.00	5.00	8.80	Permission for flashing of tender is to be obtained considering finanace allocation. After approval to carry further tender process from Paithan Apegaon Vikas Pradhikaran Committee, tender for STP Construction and allied works will be done.		Mar-23		In zone-1 drainage network of DWC and RCC pipe of various dia.of length 19304 m is laid. In zone-2 ,which is currently in progress 32000 m drainage network of DWC and RCC pipe are laid. About 3 km drainage network is balance. Site for wet well no.2 is now finalised by by M.C	Budget 46 Cr Sanctioned.	Aurangabad	Aurangabad
3					II	Gangapur Municipal Council	Municipal Council	1) Local Nallas	4	0	4	0	4	5.5	DPR for 2 nos of STP's of capacity 1 & 4.5 MLD has been prepared. Technical Sanction and funding approved. Construction yet to start.	Construction not started	23-Dec			DPR for 2 nos of STP's of capacity 1 & 4.5 MLD has been prepared. Technical Sanction and funding approved. Construction yet to start.	Aurangabad	Aurangabad

River wise Gap Analysis in Sewage Generation & Treatment																						
Sr. No .	Name of the River	River Stretchs	Length in Km	Priority CPCB Report 2018	Priority CPCB Jan to Dec 2020	Cities/Towns	Type of Local Body	Major Drains	Sewage Generation (MLD)	Sewage Treatment Capacity (MLD)	Gap in Treatment Capacity (MLD)	Actual Treatme nt (MLD)	Gap in Treatment (MLD)	Capacity of Proposed STP (MLD)	Stage of Proposed STP	Stage of Under construction STP	Timeline for completion of STPs for current requirement.	Timeline for completio n of STPs for future need.	ULB wise information of drainage network	Remarks	SRO	RO
4					II	Nanded Waghla Municipal Corporation	Municipal Corporation	North side Nalla - 1.Chunal Nalla 2.Bhimghat Nalla East 3.Shani Mandir Nalla. 4.Govardhan Ghat Nalla East 5. Govardhan Ghat Nalla Weast 6. Balgiri Nalla -1 7. Balgiri Nalla - 2 8. Gadipura Nalla Harijan	70.00	132.00	0.00	57.00	13.00	10.00		1. Sewage Pumping station-RCC construction work of 10 lift out of 10 Lift completed & Bottom slap completed. 2.Excavation work of approach nalla 400 meters completed & construction work of 100 meters completed. 3. Primary Treatment Unit construction work completed & mechanical work remaining. 4.MBBR tank- 2 Nos. - RCC concert completed & vertical wall & raft steel work completed & Mechanical work remaining.	Dec-22	Dec-22	DPR for renovation of existing Nalls, construction of newly developed Nalls as well as pollution free treatment stagnant water in 4 km of river bank development and plantation etcas well as augmentation of sewer line in Nanded city is proposed under Nagrothan yojna and the proposal of amount 226 Cr.submitted to government of Maharashtra.The techincal sanction of said proposal from MJP is at Final Stage	There is gap of 13 MLD in sewage treatment. Municipal corporation has already installed 03 STPs of 132 MLD capacity. But, to treat 10 MLD sewage coming from chunal Nalla, STP based on MBBR technology and with capacity of 10 MLD is under construction on Chunal Nalla coimng from north side of city. Balance 03 MLD sewage coimng from south side will be diverted to extsing STP at Bondar. Pumpimng station is proposed for the diversion.	Aurangabad	Aurangabad
4	Kalu	Along Atale village	2.5	I	III	Kalyan-Dombivali	Municipal Corporation	1) Neptune Nalla, 2) Balkrishna Paper Mill Nalla, 3) Shiv Mandir Nalla, 4) Balyani Nalla	7.60	0.00	7.60	0.00	7.60	21.00		Construction work of Ambivali (Vadavali) STP is completed, electricity is also ready. Sequential Batch Reactor technology (SBR) tenchology is proposed. Electrical and machnical workn of pumping station yes to be completed.	Dec-22		As said area is having less population, under ground network is not proposed. Sewage collection is proposed by nalla intersection at Sewage pumping station followed by treatment at STP. Civil Structure of pumping at all the nallaahs are completed, pumping machinery work is going on. SPS for nalla intersection not completed ENM work pending.	Construction of Vadavali STP is sanctioned under AMRUT PH-II project of Central Govt. Work order is awarded to agency and construction work is under progress. Amrut project funding pattern is Central-35 %, State-15 %, ULB-50%	Kalyan-1	Kalyan
5	Kundalika	Salav to Roha	35.5	I	III	Roha Municipal Council	Municipal Council	1) Local nallas	2.80	0.00	2.80	0.00	2.80	5.00	Roha Municipal Council has proposed to install 5 MLD capacity STP. But proposed STP plant site falls under CRZ, MPCB Raigad office issued letter to municipal council on 15.04.2021 to get NOC from CRZ for construction of STP. Presently municipal council is in process to get approval form concern department for installation of STP.		Timeline not provided		Drainage network 60% completed.	Roha MC has stipulated the condition of provision of Septic tank & soak pit while granting the building permission. Rest water is discharged in to saline water zone of Kundalika. 1MLD and 4 MLD capacity of STP proposed.	Raigad2	Raigad

Sr. No .	Name of the River	River Stretches	Length in Km	Priority CPCB Report 2018	Priority CPCB Jan to Dec 2020	Cities/Towns	Type of Local Body	Major Drains	Sewage Generation (MLD)	Sewage Treatment Capacity (MLD)	Gap in Treatment Capacity (MLD)	Actual Treatment (MLD)	Gap in Treatment (MLD)	Capacity of Proposed STP (MLD)	Stage of Proposed STP	Stage of Under construction STP	Timeline for completion of STPs for current requirement.	Timeline for completion of STPs for future need.	ULB wise information of drainage network	Remarks	SRO	RO
6	Mithi	Powai to Dharavi	17.8	I	I	Mumbai Municipal Corporation	Municipal Corporation	1) Local Nallas	286.00	0.00	286.00	0.00	286.00	8.00		Physical Progress – 70%. Financial Progress – 65%	Mar-25			Construction of STP of 8 MLD capacity and WSP compound. 144+134=278MLD will be diverted to existing STPs at Bandra and Ghatkopar by March 2025 Out of Total 286 MLD of Dry weather flow, the work of construction of STP of 8 MLD capacity from Filterpada to WSP Compound is in progress. Dry Weather Flow of 97 MLD (from WSP Compound to CST Bridge) and 37 MLD (from CST Bridge to Mahim Causeway) will be diverted to Bandra Treatment Zone through existing sewer network by proposing sewer interceptors, whereas, Dry Weather Flow of 144 MLD (from Bapat Nalla & Saphed Pool Nalla) will be diverted at Ghatkoapar WWTF through proposed Tunnel.	Mumbai2	Mumbai
7	Morna	Akola to Takalijalam	6	I	IV	Akola Municipal Corporation	Municipal Corporation	1) Khadki Nalla at Vidrupa river 2) Hingna Nalla 3) Khadan Nalla 4) Kailash tekdi 5) Nimwadi Nalla 6) Luxury Bus stand Nalla 7) Anicut Nalla 8) Kholeshwar nalla 9) Ganesh Ghat Nalla 10) Shalini	37.00	37.00	0.00	37.00	0.00	30+7=37	Operational	The STP at capacity 1000 & The STP at capacity 4000 are under construction and completed.	Complied		The underground drainage scheme is designed for the population left bak at old akola city 2.27km and nalla intercept (15No.). Right bak of morna river length 10.93 km and nalla intercept 18 no., Bapu nagar to Kharap length 1.91km nalla interception 2 nos., Construction of pumping station with Wetwell at Old city River Bak (Wet well at old city river bank)	Provided 02 STPs of total Capacity 37 MLD . At present sewage generation is 37 MLD. However, M.C. has installed 37 MLD capacities STPs. Due to underground drainage system has not been provided by M.C. Therefore, 30 to 40% untreated sewage effluent could not be treated in the existing STPs.	Akola	Amravati

River wise Gap Analysis in Sewage Generation & Treatment																						
Sr. No .	Name of the River	River Stretchs	Length in Km	Priority CPCB Report 2018	Priority CPCB Jan to Dec 2020	Cities/Towns	Type of Local Body	Major Drains	Sewage Generation (MLD)	Sewage Treatment Capacity (MLD)	Gap in Treatment Capacity (MLD)	Actual Treatment (MLD)	Gap in Treatment (MLD)	Capacity of Proposed STP (MLD)	Stage of Proposed STP	Stage of Under construction STP	Timeline for completion of STPs for current requirement.	Timeline for completion of STPs for future need.	ULB wise information of drainage network	Remarks	SRO	RO
8	Mula	Bopodi to Aundh Gaon	2.7	I	III	Pune Municipal Corporation	Municipal Corporation	1) Botanical Garden Nallah in Pune City	97.00	73.00	24.00	73.00	24.00	50.00	Work order issued for JICA STP on 03.03.2022, within next three years work of STP will completed, remaining work of two STP's of Keshavagar (12 MLD) and Manjari bk (93.5 MLD) will completed up to 2026. Work of STP (10 MLD) at Ramtekadi is in progress, will completed up to 2024.	Construction work is not yet started	2025	2025	PMC has proposed provision of new drainage line of 168 Km length, repairing of existing drainage line of 14 KM and work will completed within next three years.	01 STPs with capacity 10. MLD proposed on this stretch and will be completed by 2025. existing 1 STPs having capacity 18 MLD is in operation. Total Sewage generation from PMC area is 883 MLD. PMC has proposed 14 STPs with capacity 511.50 MLD	Pune1	Pune
9	Mutha	Shivaji Nagar to Khadakwasla Dam	16	I	II	Pune Municipal Corporation	Municipal Corporation	1)Warje nalla 2)jadgaon bk nalla 3) Hingne nalla 4)Erandwana nalla 5)Nagzari nalla 6)Ambil odha nalla	151.00	94.00	57.00	94.00	57.00	54.00	Work order issued for JICA STP on 03.03.2022, within next three years work of STP will completed, remaining work of two STP's of Keshavagar (12 MLD) and Manjari bk (93.5 MLD) will completed up to 2026. Work of STP (10 MLD) at Ramtekadi is in progress, will completed up to 2024.	Construction work is not yet started	2025	2025	PMC has proposed provision of new drainage line of 168 Km length, repairing of existing drainage line of 14 KM and work will completed within next three years.	02 STPs with capacity of 26 MLD & 28 MLD are proposed & will be completed by 2025. existing 2 STPs having Erandwane- 50 MLD and Vitthalwadi- 32 MLD capacity i.e. total 82 MLD. Total Sewage generation from PMC area is 883 MLD. PMC has proposed 14 STPs with capacity 511.50 MLD & Pune Cantonment Board has proposed one STP of capacity 20 MLD.	Pune1	Pune
10	Mula-Mutha	Theur to Mundhwa Bridge	15	II	III	Pune Municipal Corporation	Municipal Corporation	1) Keshavnagar Nalla	496	400	96	400	96	259	Work order issued for JICA STP on 03.03.2022, within next three years work of STP will completed, remaining work of two STP's of Keshavagar (12 MLD) and Manjari bk (93.5 MLD) will completed up to 2026. Work of STP (10 MLD) at Ramtekadi is in progress, will completed up to 2024.	Construction work is not yet started	2025	2025	PMC has proposed provision of new drainage line of 168 Km length, repairing of existing drainage line of 14 KM and work will completed within next three years.	02 STPs with capacity of 93.5 MLD & 12 MLD have been proposed & will be completed by 2025. Existing STP of 45 MLD is provided at Mundhwa. Total Sewage generation from PMC area is 750 MLD, PMC has proposed 14 STPs with capacity 511.50 MLD.	Pune1	Pune
11								2) Nalla at Bhapkar Mala														
12								3) Rangicha Odha at Bhapkar Mala														
13	Nira	Sangavi to Shindewadi	43	I	III	Akluj Gram Panchayat	Gram Panchayat	1) local nallas	1.30	0.00	1.30	0.00	1.30	0.00	NEERI prepared Camus Soil Bio Technology Treatment base STP . The Proposal is submitted to Jeevan Pradhikaran which is under progress.	Nil	Timeline not provided			Gap in the Treatment capacity is 1.3 MLD. 8 MLD STPs is proposed in Phaltan. MPC Board will provide financial & technical assistance to Akluj in next three years.	Solapur	Pune
14				I	III	Phaltan Municipal Council	Municipal Council	1) Khadakhiranala from Phaltan 2) Dagadi khan nalla near dintinaka	7.00	0.00	7.00	0.00	7.00	8.00	Work in progress of STP 2.5 MLD located at Shivaji nagar Open space & 5.5 MLD STP located at Dagdi Khan Sheti Shala	Timeline not provided	Timeline not provided		Underground drainage network line work is under progress. Total 76 km sewage line is under development out of that 23 Km of sewage line is completed.	8MLD (2 STPS: 2.5 + 5.5) grant from Maharashtra suvarna jayanti nagarothan Mahaabhiyan yojana of 72.76 Cr.	Satara	Pune

River wise Gap Analysis in Sewage Generation & Treatment																						
Sr. No .	Name of the River	River Stretchs	Length in Km	Priority CPCB Report 2018	Priority CPCB Jan to Dec 2020	Cities/Towns	Type of Local Body	Major Drains	Sewage Generation (MLD)	Sewage Treatment Capacity (MLD)	Gap in Treatment Capacity (MLD)	Actual Treatment (MLD)	Gap in Treatment (MLD)	Capacity of Proposed STP (MLD)	Stage of Proposed STP	Stage of Under construction STP	Timeline for completion of STPs for current requirement.	Timeline for completion of STPs for future need.	ULB wise information of drainage network	Remarks	SRO	RO
15	Vel	Nhavare to Shikarpur	10	I	III	Shikrapur Gram Panchayat	Gram Panchayat	1) local nallas	2.00	0.00	2.00	0.00	2.00	0.00	NA	NA	Timeline not provided			Shikrapur is Gram panchayat & there is no proposal of STP. MPC Board will provide financial & technical assistance to small towns to install STPs	Pune	Pune
16	Pawana	Dapodi to Ravet	20	II	II	Pimpri-Chinchwad Municipal Corporation	Municipal Corporation	1) Ravet Nalla Near Ravet STP 2) Garware Nalla Near Bhatnagar 3) Kalasagar Nalla 4) Chinchwad Nalla Near SBR 30 MLD STP 5) Gavade Colony Nalla Near Manikbag (Chinchwad Staion Nalla Nearby Bombay Selection) 6) Nalla Near Sandvik	205.80	260.00	0.00	205.80	0.00	15.00	DPR prepared for Augmenation of 30 MLD Bahtnagar STP to 45 MLD. DPR prepared and submitted to Technical Committee has sanctioned the proposal & submitted to Tender committee for approval.	Construction yet not started	Dec-23	Dec-23	Intercepted Sewer along the PCMC side bank of river is in progress.DPR prepared for Augmenation of 30 MLD Bahtnagar STP to 45 MLD. DPR prepared and submitted to Technical Committee & committee has sanctioned the proposal & submitted to Tender committee for approval.	Intercepted Sewer along the PCMC side bank of river is in progress.DPR prepared for Augmenation of 30 MLD Bahtnagar STP to 45 MLD. DPR prepared and submitted to Technical Committee & committee has sanctioned the proposal & submitted to Tender committee for approval.	PCMC	Pune
17	Indrayani	Moshigaon to Alandigaon	4.62	II	III	Pimpri-Chinchwad Municipal Corporation	Municipal Corporation	1) Ramdara Nalla 2) Moshi Nalla	88.20	73.00	15.20	73.00	15.20	12 MLD	1) Preparation of proposal for STP out side of Blue line is under progress.	Work was stoped and structure demolished by NGT Orde. Alternative land parcle at Sr. no.92 & 93 having STP capacity 12 MLD is proposed Revised DPR sanctioned. Tender flotted and work order is in progress.	Dec-23	Dec-23	Work was stoped and structure demolished by NGT Orde. Alternative land parcle at Sr. no.92 & 93 having STP capacity 12 MLD is proposed Revised DPR sanctioned. Tender flotted and work order is in progress.	Work was stoped and structure demolished by NGT Orde. Alternative land parcle at Sr. no.92 & 93 having STP capacity 12 MLD is proposed Revised DPR sanctioned. Tender flotted and work order is in progress.	PCMC	Pune
														3 MLD	2) PCMC has recently started civil work for 3 MLD capacity STP at Kudalwadi Nalla- (Ramdara Nalla) the work is in progress & will be completed upto Feb-2023. PCMC has recently applied for Consent to Establish to Board office.	2) PCMC has recently started civil work for 3 MLD capacity STP at Kudalwadi Nalla- (Ramdara Nalla) the work is in progress & will be completed upto Feb-2023. PCMC has recently applied for Consent to Establish to Board office.	Feb-23	Feb-23	2) PCMC has recently started civil work for 3 MLD capacity STP at Kudalwadi Nalla- (Ramdara Nalla) the work is in progress & will be completed upto Feb-2023. PCMC has recently applied for Consent to Establish to Board office.	2) PCMC has recently started civil work for 3 MLD capacity STP at Kudalwadi Nalla- (Ramdara Nalla) the work is in progress & will be completed upto Feb-2023. PCMC has recently applied for Consent to Establish to Board office.	PCMC	Pune
18														7 MLD	3)PCMC has recently started civil work for -7MLD-STP at bhosri Survey no 217, the work is in progress & will be completed upto Feb-2023. PCMC has recently, applied for Consent to Establish to Board office.	3)PCMC has recently started civil work for -7MLD-STP at bhosri Survey no 217, the work is in progress & will be completed upto Feb-2023. PCMC has recently, applied for Consent to Establish to Board office.	Feb-23	Feb-23	3)PCMC has recently started civil work for -7MLD-STP at bhosri Survey no 217, the work is in progress & will be completed upto Feb-2023. PCMC has recently, applied for Consent to Establish to Board office.	3)PCMC has recently started civil work for -7MLD-STP at bhosri Survey no 217, the work is in progress & will be completed upto Feb-2023. PCMC has recently, applied for Consent to Establish to Board office.	PCMC	Pune

River wise Gap Analysis in Sewage Generation & Treatment																						
Sr. No .	Name of the River	River Stretchs	Length in Km	Priority CPCB Report 2018	Priority CPCB Jan to Dec 2020	Cities/Towns	Type of Local Body	Major Drains	Sewage Generation (MLD)	Sewage Treatment Capacity (MLD)	Gap in Treatment Capacity (MLD)	Actual Treatment (MLD)	Gap in Treatment (MLD)	Capacity of Proposed STP (MLD)	Stage of Proposed STP	Stage of Under construction STP	Timeline for completion of STPs for current requirement.	Timeline for completion of STPs for future need.	ULB wise information of drainage network	Remarks	SRO	RO
			II		IV	Alandi Municipal Council	Municipal Council	local nallas	2.50	0.00	2.50	0.00	2.50	4.00	Work not yet started	Funds sanctioned under Pilgrimis Development Scheme. Work order issued, 80 percent work of underground drainage network has been complited. STP plant construction is remaining.	Timeline not provided	Timeline not provided	Alandi Municipal Council completed 80% work of underground sewage network lines.	DPR prepared for STP at Alandi. DPR is prepared for Alandi Municipal council.	SRO-Pune-2	Pune
19	Wainganga	Tumsar to Ashti	98	II	III	Desaiganj Municipal Council	Municipal Council	1) local nallas	3.50	0.00	3.50	0.00	3.50	0.00	STP yet not proposed	-----	Timeline not provided	--		DPR preparation is also yet not started. Project cost of 50 Cr including the drainage network cost. Proposal submitted by Municipal Council to UDD. But UDD has yet not given any approval.	Chandrapur	Chandrapur
20					III	Gadchiroli Municipal Council	Municipal Council	1) local nallas	5.00	0.00	5.00	0.00	5.00	11.50		95% work completed. Order placed for machinery. Yet to be received.	Jul-22	--	99% work of main drainage line has been completed. The work of internal drainage line is in progress.	Received technical sanction from MJP. Tender floated. Work Order of Rs. 12.0 Crores given to STP contractor based at Gujarat. MJP is the overall Project Consultant for this. Project cost of 96.5 Cr including the drainage network cost and this is approved UDD. As on today, Rs. 20 Crore has already been spent. Out of 96.5 Crore, Rs. 12.0 Crore will be utilized for STP & remaining Rs. 84.5 Crore are for drainage work.	Chandrapur	Chandrapur
21					III	Bramhapuri Municipal Council	Municipal Council	1) local nallas	3.50	0.00	3.50	0.00	3.50	7.00	7.0 MLD STP is proposed. DPR is under consideration of MJP.		Timeline not provided		STP Project cost of approx. 70 Cr including the drainage network cost.	STP Project cost of approx. 70 Cr including the drainage network cost. DPR is prepared by private agency through tender process. This DPR submitted to MJP for approval. MJP has yet not given approval. (Note:- Distance of Bramhapuri City is approx. 10 km from Wainganga River. Part of Untreated sewage reaches upto Wainganga River through Bhuti Nalla. Part of untreated sewage is lifted by farmers for irrigation purpose.)	Chandrapur	Chandrapur
22					III	Bhandara Municipal Council	Municipal Council	1) Bhandara town drain coming from Sant Tukdoji	5.50	0.00	5.50	0.00	5.50	15.00	Land allotted for STP. DPR approved. Approved DPR has been sent to MJP for technical sanction		Dec-22		DPR has been submitted to MJP for technical approval.	Bhandara	Nagpur	
23					III	Pauni Municipal Council	Municipal Council	1) Pauni town drain	1.00	0.00	1.00	0.00	1.00	7.00	Land allotted for STP. DPR approved. Approved DPR has been sent to MJP for technical sanction		Dec-22		DPR has been submitted to MJP for technical approval. FSTP of 5 KLD is provided	Bhandara	Nagpur	
24	Wardha	Ghuggus to Rajura	42	II	III	Chandrapur	Municipal Corporation	1) Confluence of Erai & Wardha River near Hadasti Village 2) Tail end of Amal nalla meeting to Wardha River near Sasti Opencast Mines	35.00	70.50	0.00	35.00	0.00	0.00	NA	NA	Complied		Total sewage network length is 176 km, completed 141km, balance 35km. Balance could not be completed currently by CCMC due to no NOC from forest dept., Archeological dept. and other gov. dept..	Chandrapur has Sewage Treatment capacity of 70.5 MLD. But, inadequate drainage network. Presently 80% sewage generated is treated in STP and balnace 20% alongwth the 80% treated sewage is discharged in Erai River, which later meets Wardha river.	Chandrapur	Chandrapur
25					IV	Ballarpur	Municipal Council	1) Discharge of BILT Nalla in Ballarpur, behind	5.00	0.00	5.00	0.00	5.00	16.00		Construction of STP 10% work completed.	Dec-22		Drainage pipeline of 54.09 kms is proposed in the zone-I of Ballarpur City. Zone-II of Ballarpur City is having old drainage network & same will be utilized.	Ballarpur has proposed 2 STPs of 7.5 and 8.5MLD with total capacity 16 MLD. Total project cost of STP & undergruond sewage network is Rs. 57.19 Cr. Project cost of 7.5 MLD is 6.992 Crores & 8.5 MLD is 7.5906 Crores. The agency will complete drainage pipeline of 54.09 kms. in the zone-I of Ballarpur City. Zone-II of Ballarpur	Chandrapur	Chandrapur

River wise Gap Analysis in Sewage Generation & Treatment																						
Sr. No .	Name of the River	River Stretchs	Length in Km	Priority CPCB Report 2018	Priority CPCB Jan to Dec 2020	Cities/Towns	Type of Local Body	Major Drains	Sewage Generation (MLD)	Sewage Treatment Capacity (MLD)	Gap in Treatment Capacity (MLD)	Actual Treatment (MLD)	Gap in Treatment (MLD)	Capacity of Proposed STP (MLD)	Stage of Proposed STP	Stage of Under construction STP	Timeline for completion of STPs for current requirement.	Timeline for completion of STPs for future need.	ULB wise information of drainage network	Remarks	SRO	RO
26					IV	Rajura	Municipal Council	1) Kapangaon Nalla	3.20	0.00	3.20	0.00	3.20	5.50	DPR Prepared		Timeline not provided	NA		DPR prepared by MJP. Currently 3.2 MLD sewage generated and all is discharged directly into Wardha River. Total project cost of STP plant	Chandrapur	Chandrapur
27	Ghod	Annapur to Shirur	10	III	IV	Shirur	Municipal Council	1) Nallah near Kathapur Village 2) Nallah near Hindu temple at	6.00	6.00	0.00	5.20	0.00	0.00	Shirur Municipal Council is having STP from 2014 and is in working condition		Complied			There is discharge from villages Annapaur, Kathapur & Phakate.MPC Board will provide financial & technical assistance to villages in next three years.	Pune	Pune
28	Kanhan	Bhandara to Nagpur	100	III	IV	Kamptee	Municipal Council	1) JN Road Nalla 2) Akshok nagar Nalla 3) lohiya layout Nalla. 4) Bagdor Nalla 5) Other 2 local nallas	10.80	0.00	10.80	0.00	10.80	12.50	1) MC has proposed to provide sewage Treatment plant of capacity 12.50 MLD through provate agency. MC had said proposal to MJP for Technical approval but now MC has proposed to construct private agency . Tender is processed. DPR will be prepaid STP. 2) Applied for grant of consent under Water/Air Act and is under consideration.	NA	Timeline not provided	Timeline not provided	Lenth of Nalla is 7.5 km (3 mtr. Avg.)	As a Short term measure MC has provided. Sand and Boulder filters at Drains carrng sewage. Also MC has proposed to construct small STP of cappacity of 100 CMD, 300 CMD & 500 KLD of budget 4 to 5 Cr.	Nagpur1	Nagpur
29					II	Kanhan Pimpri	Municipal Council	1) Local Nallas	8.00	0.00	8.00	0.00	8.00	8.00	submitted proposal for provision of sewage Treatment plant of capacity 8.0 MLD estimating 32.42 Crs to the Govt of Maharashtra for further approval. Funding by Urban Development.		Timeline not provided	Timeline not provided	Open Drain	Letter issued to Kanhan MC by RO, Nagpur vide dated 14/08/2020 to submit details of DPR, Time line. Meeting was conducted under the Chairmanship of the Hon'ble Minister Env regarding pollution of Nag River on 01/03/2021 and directed Collector, Nagpur , to resolve issue of STP of the Kanhan & Kamptte. Chief Officer, M.C. Also meeting was onducted under chaimenship of Hon'ble Divisional Commissioner where in local bodies where instructed to submit short term & long term action plan.	Nagpur1	Nagpur

River wise Gap Analysis in Sewage Generation & Treatment																						
Sr. No .	Name of the River	River Stretchs	Length in Km	Priority CPCB Report 2018	Priority CPCB Jan to Dec 2020	Cities/Towns	Type of Local Body	Major Drains	Sewage Generation (MLD)	Sewage Treatment Capacity (MLD)	Gap in Treatment Capacity (MLD)	Actual Treatment (MLD)	Gap in Treatment (MLD)	Capacity of Proposed STP (MLD)	Stage of Proposed STP	Stage of Under construction STP	Timeline for completion of STPs for current requirement.	Timeline for completion of STPs for future need.	ULB wise information of drainage network	Remarks	SRO	RO
30					II	Mouda	Municipal Council	1) Local Nallas	1.50	0.00	1.50	0.00	1.50	1.00	Nagar Panchayat has called Tender for submission of DPR for installation of 1.0 MLD.		Mar-23		Lenth of Nalla is 7.5 km (3 mtr). Avg.	2 nos. of STP of capacity 0.5 MLD each is proposed at 2 locations, which will be expected to be completed by 2021. FSTP provided and is in operation having capacity 20 KLPD.	Nagpur1	Nagpur
31	Kolar	Along Koradi	3.4	III	IV	Chandkapur	Gram Panchayat	1) Chandkapur village sub drain	0.25	0.00	0.25	0.00	0.25	0.00	ZP CEO vide letter dated 14/08/2020 has submitted Estimate for Provision of combined STP of 2 MLD capacity for Chankapur & Chicholi and requested to sanction fund of Rs 3,56,92,459/- . MPCB Regional Officer, Nagpur vide letter dated 14/08/2020 has requested to submit detail DPR with Bank Details to submit said proposal at Head office for further needful. A Detail proposal has been sent to The Head office, M.P.C.B vide t.o.I No.675 dated 19/10/2020. For further needful.		Timeline not provided			MPC Board will provide financial & technical assistance to villages in next three years to comply with waste management. Meeting was conducted under the Chairmanship of the Hon'ble Minister Env regarding pollution of Nag River on 01/03/2021 in this regard letter is received from ZP Nagpur regarding grant same is attached.	Nagpur-1	Nagpur
32						Chicholi	Gram Panchayat	1) Chicholi Village Major Drain	0.25	0.00	0.25	0.00	0.25	0.00			Timeline not provided			Meeting was conducted under the Chairmanship of the Hon'ble Minister Env regarding pollution of Nag River on 01/03/2021 in this regard letter is received from ZP Nagpur regarding grant same is	Nagpur-1	Nagpur
33						Mahadula	Nagar Panchayat	1) Drain coming from side pond No. 3	1.40	0.00	1.40	0.00	1.40	0.00		No construction & installation activity.	Timeline not provided	Timeline not provided	Open Drain	RO Nagpur, issued letter to Mahadula Nagr Panchayat vide dated 14/08/2020 to submit details of DPR, Time line. Also meeting was onducted under chaimenship of Hon'ble	Nagpur-1	Nagpur
34	Krishna	Shindi to Kurundwad	106	III	IV	Sangli Miraj Kupwad	Municipal Corporation	1) Sheri Nalla, Sangli. 2) Sidharth Nagar Nalla, Sangli. 3) Haripur Nalla, Sangli. 4) Miraj Nalla, Miraj 5) Other Major drain	68.00	59.70	8.30	49.20	18.80	22.50	All Civil & mechanical work completed, however electric supply & connection of drainage line under progress.	electric supply & connection of drainage line under progress.	Nov-22	Nov-22	Total 164.9 KM sewer line is proposed out of that 116.5 KM wok completed	03 STPs having capacity of 59.7 MLD (27, 9.2 & 23.5) are in operation with actual utilization of 52.2 MLD (23.5 MLD STP at Hanuman Nagar is operating at 16 MLD). One STP of capacity 22.5 MLD STP at Bedag Road is at final stage of commissioning.,	Sangli	Kolhapur
35						IV	Islampur	Municipal Council	8 km distance from city 1) Islampur Municipal Council Local Nalla.	9.00	0.00	9.00	0.00	9.00	12.00	Land acquisition under progress.	NA	--	NA	Pumping station land acquisition under process.	30% sewer network completed, land acquisition under progress for STP, 23.58 Cr grant from govt and 21.0 Cr aswell is received. 7MLD+4.5MLD STP by March 2022. No water is being discharged to river every drop of treated sewage is utilised for agricultural use.	Sangli

River wise Gap Analysis in Sewage Generation & Treatment																						
Sr. No .	Name of the River	River Stretchs	Length in Km	Priority CPCB Report 2018	Priority CPCB Jan to Dec 2020	Cities/Towns	Type of Local Body	Major Drains	Sewage Generation (MLD)	Sewage Treatment Capacity (MLD)	Gap in Treatment Capacity (MLD)	Actual Treatment (MLD)	Gap in Treatment (MLD)	Capacity of Proposed STP (MLD)	Stage of Proposed STP	Stage of Under construction STP	Timeline for completion of STPs for current requirement.	Timeline for completion of STPs for future need.	ULB wise information of drainage network	Remarks	SRO	RO
36					IV	Ashta	Municipal Council	Krishna River 6 Km away from city 1) Local Nallas	2.50	0.00	2.50	0.00	2.50	5.50	Proposal sent for Administrative approval.	NA	Timeline not provided	NA	Connected all drains to RCC constructed Cannel. The cannel were block because of farmas had diverted that water and the cannel is very narrow.	DPR sent for approval	Sangli	Kolhapur
37					IV	Wai	Municipal Council	1) Gangapuri nalla 2) Siddheshwar Nalla 3) Other small nalla	4.00	0.00	4.00	0.00	4.00	6.00	DPR forwarded to MJP Pune for technical sanctioning,		Timeline not provided			Land acquisition for STP is in process. Technical sanction of STP & underground networking is in progress. Presently no fund sanctioned work will be commenced under Maharashtra Suvarnjayanti Vojana. FSTP of 70 KLD Capacity has been installed and is in operation.	Satara	Pune

River wise Gap Analysis in Sewage Generation & Treatment																						
Sr. No .	Name of the River	River Stretchs	Length in Km	Priority CPCB Report 2018	Priority CPCB Jan to Dec 2020	Cities/Towns	Type of Local Body	Major Drains	Sewage Generation (MLD)	Sewage Treatment Capacity (MLD)	Gap in Treatment Capacity (MLD)	Actual Treatment (MLD)	Gap in Treatment (MLD)	Capacity of Proposed STP (MLD)	Stage of Proposed STP	Stage of Under construction STP	Timeline for completion of STPs for current requirement.	Timeline for completion of STPs for future need.	ULB wise information of drainage network	Remarks	SRO	RO
38	Mor	Jalgaon to Amoda	20	III	V	Marul	Gram Panchayat	1) Local Nallas	0.45	0.00	0.45	0.00	0.45	0.00	No	No	Timeline not provided	---		Zilla Parishad, Jalgaon, given proposal for Financial & Technical Assistance from MPCB for provision of STP at the Marul, Nhavi & Padalse villages. MPCB given work order for Financial assistance to 03 Gram Panchayats for preparation of DPR for Sewage treatment facilities, 2 Lakhs each.	Jalgaon	Nashik
39					IV	Nhavi	Gram Panchayat	1) Local Nallas	0.50	0.00	0.50	0.00	0.50	0.00	No	No	Timeline not provided	---			Jalgaon	Nashik
40					IV	Padalse	Gram Panchayat	1) Local Nallas	0.26	0.00	0.26	0.00	0.26	0.00	No	No	Timeline not provided	---			Jalgaon	Nashik
41	Patalgan ga	Khadepada to Kopoli	20	III	III	Khopoli	Municipal	1) Bazarpeth	11.00	0.00	11.00	0.00	11.00	13.00	Technical sanction for DPR approval is received from MJP and tendering process is under progress.	-	Mar-24	--		DPR sanctioned tendering process is under progress.	Raigad	Raigad
42					III	Khalapur	Nagar Panchayat	1) Lendi Nalla 2) Bazarpeth Nalla	1.60	0.00	1.60	0.00	1.60	3.00	-	-	Timeline not provided	--		DPR Prepration work is inprogress	Raigad1	Raigad
43	Pedhi	Narayanpur to Bhatkuli	3.2	III	V	Amravati Municipal Corporation	Municipal Corporation	1) Drain from Village Narayanpur 2) Drain from Village Bhatkuli 3) Amba Nalla from Amravati City 4) Frizapura Nalla							DPR Prepared by MJP Amravati and submitted to Higher Authorities of MJP for necessary approvals		Timeline not provided			DPR preparation under progress for 02 STPs (16 + 12 MLD) at Amravati.	Amravati1	Amravati
44	Purna	Asegaon to Dhupeshwar	223.2	III	IV	Amravati Municipal Corporation	Municipal Corporation	1. Drain from Village Asegaon Purna 2. Drain from Village Purna Nagar 3. Drain From Village Sawalapur 4. Drain From Village Nerul Ganagamai 5. Drain From Village Nerul Wathoda 6. Drain From Village Shukleshwar	93.00	74.50	18.50	74.50	18.50	28.00	DPR Prepared by MJP Amravati and submitted to Higher Authorities of MJP for necessary approvals		Timeline not provided			DPR Prepared by MJP Amravati and submitted to Higher Authorities of MJP for necessary approvals	Amravati1	Amravati
45	Penganga	Mehkar to Umarkhed	7.65	III	V	Mehkar Municipal Council	Municipal Council	1) Mehkar to Umarkhed	3.77	0.00	3.77	0.00	3.77	0.00	DPR Preparation under progress		Mar-23			MC appointed PMC to prepared DPR for under ground drainage and STPs.	Amravati	Amravati
46	Penganga	Mehkar to Umarkhed		III	IV	Umarkhed	Municipal Council	1) Mehekar to Umarkhed Lendhi nalla	4.10	0.00	4.10	0.00	4.10	9.60	Full-fledged STP is not proposed. However, Municipal Council has worked out a proposal of Rs. 10.0 Lakhs based on Phyto-Plankton Technology.		Timeline not provided			STP Project cost of 33 Cr including the drainage network cost was done by NEERI Nagpur. Then this proposal was submitted to MJP for technical sanction. MJP has not given technical sanction. Hence, administrative approval is not given by UDD. Then Municipal Council has worked out a	Chandrapur	Chandrapur

River wise Gap Analysis in Sewage Generation & Treatment																						
Sr. No .	Name of the River	River Stretches	Length in Km	Priority CPCB Report 2018	Priority CPCB Jan to Dec 2020	Cities/Towns	Type of Local Body	Major Drains	Sewage Generation (MLD)	Sewage Treatment Capacity (MLD)	Gap in Treatment Capacity (MLD)	Actual Treatment (MLD)	Gap in Treatment (MLD)	Capacity of Proposed STP (MLD)	Stage of Proposed STP	Stage of Under construction STP	Timeline for completion of STPs for current requirement.	Timeline for completion of STPs for future need.	ULB wise information of drainage network	Remarks	SRO	RO
47	Tapi	Raver to Shahada	58	III	IV	Bhusawal	Municipal Council	1) Local Nallas	11.00	0.00	11.00	0.00	11.00	12.50	Proposal for closed drain system and STP is submitted to Government for approval.	No	Timeline not provided	---		Gap in the treatment capacity is 11 MLD. At present no treatment facility at Bhusawal, proposal for closed drain system and STP is submitted to Government for approval.	Jalgaon	Nashik
48						Shirpur	Municipal Council	1) Local Nallas	5.00	12.50	-7.50	5.00	0.00	0.00	Shirpur Municipal Council is having STP and is in working condition	---	Complied	---	Total exiating sewage network length 74km	O&M technology of STP is SBR - level of teratment aeration and clorination.	Dhule	Nashik
49	Urmodi	Dhangarwadi to Nagthane	18	III	V	Valse	Gram Panchayat	1) Valse nalla	0.40	0.00	0.40	0.00	0.40	0.00	NA	NA	Timeline not provided		SRO Satara office has issued letter to Gram Panchayat for installation of STP	MPC Board will provide financial & technical assistance to villages in next three years to comply with waste management. SRO Jalgaon, has issued letter to Gram Panchayat for installation of STP.	Satara	Pune
50						Nagthane	Gram Panchayat	1) Nagthane nalla	0.00	0.00	0.00	0.00	0.00	0.00	NA	NA	Timeline not provided		SRO Satara office has issued letter to Gram Panchayat for installation of STP	MPC Board will provide financial & technical assistance to villages in next three years to comply with waste management. SRO Jalgaon, has issued letter to Gram Panchayat for installation of STP.	Satara	Pune
51	Venna	Mahabaleshwar to Mahuli	47	III	IV	Satara	Municipal Council	1) Ranmala Nala, Karanje	12.80	0.00	12.80	0.00	12.80	17.50	DPR prepared. Budget sanctioned of 50cr.	Nil	Mar-22		Underground drainage network line work is under progress.	DPR approved. Proposal for location for approval is under progress.	Satara	Pune
52	Waghur	Sunasgaon to Sakegaon	98	III	V	Pahur, Dist. Jalgaon	Gram Panchayat	1) Local Nallas	0.45	0.00	0.45	0.00	0.45	0.00	NA	NA	Timeline not provided	---		Zilla Parishad, Jalgaon, given proposal for Financial & Technical Assistance from MPCB for provision of STP at the Pahur, Neri and Sakegaon, Nhavi & Padalse villages. MPCB has approved fund of Rs. 2 Lakh for each Gram Panchayts.	Nashik	Nashik
53						Neri, Dist. Jalgaon	Gram Panchayat	1) Local Nallas	0.00	0.00	0.00	0.00	0.00	0.00	NA	NA	Timeline not provided	---			Nashik	Nashik
54						Sakegaon, Dist. Jalgaon	Gram Panchayat	1) Local Nallas	0.00	0.00	0.00	0.00	0.00	0.00	NA	NA	Timeline not provided	---			Nashik	Nashik
55	Wena	Kawadghat to Hinganghat	1	III	V	Hinganghat	Municipal Council	1) Hingnaghat town drain coming to Wena River near Railway Bridge	6.25	10.00	0.00	6.25	0.00	3.00	10 MLD STP in operation since, March-2022.	3.5 MLD STP civil work is under progress	Dec-22	Dec-22		01 STPs of 10 MLD is in operational since March -22. 2nd STP Of Capacity 3.5 MLD under construction.	Nagpur2	Nagpur
56	Bindusar	Swarajnagar to Snehanagar	0.7	IV	IV	Beed Municipal Council	Municipal Council	1) Subhash Road nalla at Sathe Chowk, Sneha Nagar, Beed.	22.00	0.00	22.00	0.00	22.00	35.00	Tender floated for land acquisition	Land issue	Aug-22	----	Work of drainage work is under progress	No Treatment Facility. 01 STP is proposed with capacity of 35 MLD. Budget 165 Cr Sanctioned. 50%-GOI, 25%-GOM & 25%-MC. WO already relaeased, work under progress.	Jalna	Aurangabad
57	Bori	Along Amalner	20	IV	V	Amalner	Municipal Council	1) Local nalla coming from Amalner city	10.00	0.00	10.00	0.00	10.00	12.60		15% work completed	Mar-23		Total Sewage network length is 80km, till date work completed is 21km.	Sanction work order for 12.6 MLD Capacity STP. FSTP of capacity 25 KLPD is provided.	Jalgaon	Nashik
58	Chandrabhaga	Pandharpur to Shegaon Dhumala	3.5	IV	III	Pandharpur	Municipal Council	1) Gopalpur Nalla coming from Pandharpur.	18.50	18.50	0.00	12.50	6.00	5.00	Under DPR preparation	Nil	Complied	Dec-21	Drainage network of 85% completed, Total length in current phase 60km	DPR proposal for 5 MLD future work under preparation. Namame Chandrabhaga on the line of Namame Ganga announced by Govt. of Maharashtra	Solapur	Pune

River wise Gap Analysis in Sewage Generation & Treatment																						
Sr. No .	Name of the River	River Stretchs	Length in Km	Priority CPCB Report 2018	Priority CPCB Jan to Dec 2020	Cities/Towns	Type of Local Body	Major Drains	Sewage Generation (MLD)	Sewage Treatment Capacity (MLD)	Gap in Treatment Capacity (MLD)	Actual Treatment (MLD)	Gap in Treatment (MLD)	Capacity of Proposed STP (MLD)	Stage of Proposed STP	Stage of Under construction STP	Timeline for completion of STPs for current requirement.	Timeline for completion of STPs for future need.	ULB wise information of drainage network	Remarks	SRO	RO
59	Darna	Igatpuri to Sansari	35	IV	IV	Ghoti Village	Gram Panchayat	1) Ghoti Village Nalla	0.87	0.00	0.87	0.00	0.87	0.00	No	No	Timeline not provided	NA		MPC Board will provide financial & technical assistance to small towns in next three years to comply with waste management.	Nashik	Nashik
60						Bhagur	Municipal Council	1) Bhagur Village Nalla	0.74	0.00	0.74	0.00	0.74	0.00	No	No	Timeline not provided	NA			Nashik	Nashik
61						Sansari Village	Gram Panchayat	1) Sansari Nalla	0.42	0.00	0.42	0.00	0.42	0.00	No	No	Timeline not provided	NA			Nashik	Nashik
62	Girna	Malegaon to Jalgaon	110	IV	V	Jalgaon	Municipal Corporation	1) Local nalla coming from the Jalgaon city	48.00	0.00	48.00	0.00	48.00	48.00		95% Civil Construction, 70% Mechanical Work & 95% under sewageline completed.	Dec-22	NA		STP Work has been started at site of work at Gat No.413,390 Jalgaon Shiwar having capacity of 48.00 MLD. FSTP of capacity 20 KL/Day is provided.	Jalgaon	Nashik
63						Bhadgaon	Municipal Council	1) Kolha nalla coming from the Bhadgaon City	2.00	0.00	2.00	0.00	2.00	0.00	No	No	Timeline not provided	NA		MPC Board will provide financial & technical assistance to villages in next three years to comply with waste management.	Nashik	Nashik
64	Hiwara	Pachora to Nimbora	57	IV	V	Pachora	Municipal Council	1) Local nalla coming from Pachora city.	3.00	0.00	3.00	0.00	3.00	9.00	No	Civil work is completed and Machinery yet not installed.	Mar-23		Drainage network work is under progress.	Civil work is completed and will commission around March 2021.	Jalgaon	Nashik
65	Koyana	Karad to Paparde	29.6	IV	IV	Malkapur	Municipal Council	1) Local nalla	6.14	8.00	0.00	6.14	0.00	0.00	-	-	Complied		Total Network 59 km and constrution work of Network 51km done	Malkapur STP completed and rest of nalla will divert to STP by March 2020.	Satara	Pune
66						Karad	Municipal Council	1) Local nalla	8.50	8.50	0.00	8.50	0.00	0.00		-	Complied	NA		Instructions given to MC for upgradation of existing STP.	Satara	Pune
67	Pelhar	Pelhar Dam to Golani Naka	9	IV	V	Vasai Virar	Municipal Corporation	1) Sopara Nalla, 2) Tungar Nalla, 3) Waliv Nalla.	105.00	30.00	75.00	30.00	75.00	145.00	Revised DPR of proposed 06 nos of STP having investment of Rs. 1232 Cr was send to State Govt. and State Govt. submitted for further approval to Central Govt. Yet approval not received.	--	Time line not provdied		Length of sewage network - 46km.	06 STPs with capacity 145 MLD have been proposed. 60 MLD STP was granted and sanction. Length of sewage network - 46km 170 Cr sanction from Govt. MJP for 60 MLD STP and Gap will address 15MLD. State Govt. accorded its approval to JNNURM-UIDSST for Augmentation of Water Supply and Under Ground Sewerage System of VVCMC and further recommended to Ministry of UDD of Govt. of India.UDD has directed to JNNURM-UIDSST to forward the above proposals to Govt. of India vide letter dtd. 17/02/2014.	Thane2	Thane
68	Sina	Solapur to Bankalagi	6	IV	III	Solapur	Municipal Corporation	1) Degaon Nalla.	90.00	92.00	0.00	62.73	27.27	35.50	Degaon 15.5 MLD STP plan survey under process	1) 10 % work SBR PCC and compund wall is completed at desai nagar 20 MLD STP	Dec -2022	Dec-22		2 STPs provided with treatment capacity of 75 MLD and 15 MLD respectively. 02 STPs proposed 1) desai nagar 20 MLD 2) Degaon 15.5 MLD	Solapur	Pune
69	Titur	Along dist. of Jalgaon Kodgaon Dam, Tal. Chalisgaon.	35	IV	V	Chalisgaon	Municipal Council	1) Local nallas	13.63	0.00	13.63	0.00	13.63	19.00		6 MLD STP; 50% work completed.	Dec-22			Two STPs of capacity 13 MLD and 6 MLD are proposed. Administrative approval pending	Jalgaon	Nashik

River wise Gap Analysis in Sewage Generation & Treatment																						
Sr. No .	Name of the River	River Stretchs	Length in Km	Priority CPCB Report 2018	Priority CPCB Jan to Dec 2020	Cities/Towns	Type of Local Body	Major Drains	Sewage Generation (MLD)	Sewage Treatment Capacity (MLD)	Gap in Treatment Capacity (MLD)	Actual Treatment (MLD)	Gap in Treatment (MLD)	Capacity of Proposed STP (MLD)	Stage of Proposed STP	Stage of Under construction STP	Timeline for completion of STPs for current requirement.	Timeline for completion of STPs for future need.	ULB wise information of drainage network	Remarks	SRO	RO
70	Amba	Bense to Roha	11	V	V	Pali Village	Gram Panchayat	1) Local nallas	1.00	0.00	1.00	0.00	1.00	0.00	DPR not yet prepared		Timeline not provided	NA		Presently, individual house owner has provided septic tank followed by soak pit for treatment of domestic effluent generation.	Raigad2	Raigad
71	Bhatsa	Shahapur to Bhadane	23.4	V	V	Shahapur	Nagar Panchayat	1) Local nallas	2.50	0.00	2.50	0.00	2.50	0.00	Shahapur Nagar Panchayat has proposed to provide STP. However, DPR not yet prepared	Not Started	Timeline not provided			MPC Board will provide financial & technical assistance to villages in next three years to comply with waste management.	Kalyan3	Kalyan
72						Vashind Village	Gram Panchayat	1) Local nallas	0.00	0.00	0.00	0.00	0.00	0.00	Nil	Nil	Timeline not provided			MPC Board will provide financial & technical assistance to villages in next three years to comply with waste management.	Kalyan3	Kalyan
73	Gomai	Lonkheda to Shahda	7	V	V	Shahada	Municipal Council	1) Local nallas	2.00	0.00	2.00	0.00	2.00	0.00	NA	FSTP of 10 KLD Installed	Complied			1) Inlet water supply for Shahda City is less than 135 LPCD so STP is not proposed for Shahada Municipal Council. FSTP is approved for Shahda Municipal Council of capacity 10 KLD (0.01 MLD) and now in operation 2)Technology used for FSTP- Sludge Drying Bed	Dhule	Nashik

River wise Gap Analysis in Sewage Generation & Treatment																						
Sr. No .	Name of the River	River Stretchs	Length in Km	Priority CPCB Report 2018	Priority CPCB Jan to Dec 2020	Cities/Towns	Type of Local Body	Major Drains	Sewage Generation (MLD)	Sewage Treatment Capacity (MLD)	Gap in Treatment Capacity (MLD)	Actual Treatment (MLD)	Gap in Treatment (MLD)	Capacity of Proposed STP (MLD)	Stage of Proposed STP	Stage of Under construction STP	Timeline for completion of STPs for current requirement.	Timeline for completion of STPs for future need.	ULB wise information of drainage network	Remarks	SRO	RO
74	Kan	Kavathe to Sakari	10	V	V	Sakri	Nagar Panchayat	1) Local nallas	1.20	0.00	1.20	0.00	1.20	0.00	ULB has passed resolution for preparing DPR for STP after procuring of land only. So, ULB has submitted proposal for land to the Collector Dhule. Preparation of DPR and STP project will be start after availability of land and after acquiring required funds from the government.	NA	Process for purchase of land not yet completed.			Process for purchase of land not yet completed. STP project will be started after availability of this land and after acquiring required funds from the government.	Dhule	Nashik
75	Manjara	Latur to Nanded Bridge	8	V	IV	Latur Municipal Corporation	Municipal Corporation	1) Siddheshwar Nalla	32.00	32.00	0.00	0.00	32.00	32.00	Work in Progress	Work Order Issued for 32 MLD STP dated 16.02.2021. 50% work completion. (Part 1) Civil Work 70% 2) Mechanical work 5%) Excavation Completed, Trunk main 10.5 Km layed. 3) Trunk Main 50%	Mar-23	Mar-23		02 Nos of STPs with Capacity (40+32 MLD) 72 MLD have been proposed. The Latur Corporation provided water once in a 15days at a tune of 30Million litre approximately water supply is 2MLD. River Manjra is 7 km away from Latur city, except monsoon water never meet to the river, it is being used by the farmers.	Latur	Aurangabad
76	Panchganga	Shirol to Kolhapur	67	V	Less Polluted	Kolhapur	Municipal Corporation	1) Lakshminulla 2) Jayanti Nalla 3) Dudhali Nalla 4) Jamdar Club Nalla 5) Siddharth Nagar Nalla 6) CPR hospital Nalla 7) Rajhans Nallas	96.00	93.00	3.00	93.20	2.80	10.00		1) STP- Dudhali- 6 MLD- 50% work completed (foundation) (2) STP- Kasaba Bavad- 4 MLD, 75% work completed Project is under Amrut Yojana, Centrl Govt.	Sep-22	4 MLD STP work will be complete till March-2023 & 6 MLD STP work will be complete till May 2023	Work of balance 5 nallas diversion work to STP in progress and expected to be completed by 2021.	Temprrory measures by means of bleeching powder dosing manually and traditional Phytoremidation.	Kolhapur	Kolhapur
77						Ichalkaranji	Municipal Council	1) Chandur Nalla 2) Kabnur	38.00	20.00	18.00	18.00	20.00	18.00		STP work stopped due to litigation	Timeline is not fixed, due to court matter		5 nallas are connected to river without treatment.	Ichalkaranji MCs have proposed 01 STP with capacity 20 MLD.	Kolhapur	Kolhapur
78						39 Other villages	Gram Panchayat	1) Local nallas	23.00	0.00	23.00	0.00	23.00	0.00			Timeline not provided				Kolhapur	Kolhapur
79	Panzara	Varkhede to Dhule	7	V	V	Dhule	Municipal corporation	1. Moti Nalla 2. Hagara Nalla 3. Sushi Nalla 4. Londhi Nalla 5. G.T.B Nalla 6. Hamal Nalla	36.00	0.00	36.00	0.00	36.00	57.00		80% Undergroung drainage, 85% construction work of 40 MLD STP is completed And 85 % construction work of 17 MLD STP is completed Technology- SBR Funding details- Amrut Mission.	Mar-23		The Sewer network is completed upto 125 Km and 22 Km network is remained due to stoppage of work in corona period & want of approval for revised estimate which is likely to be accorded in feb 22. The scheme will be completed in july 22	Proposed sewerage network of 147.56 Km, will be completed by Jul-22 AMRUT Budget 163Cr. Approved fund allocated Funding details- GOI-65.76 Cr, GoM 32.88 Cr. & ULB/MC-32.88 Cr. Total 131.62Cr. Amrut Mission implimentation Agency maharshtra Jeevan pradhikaran Dhule.	Dhule	Nashik

River wise Gap Analysis in Sewage Generation & Treatment																						
Sr. No .	Name of the River	River Stretchs	Length in Km	Priority CPCB Report 2018	Priority CPCB Jan to Dec 2020	Cities/Towns	Type of Local Body	Major Drains	Sewage Generation (MLD)	Sewage Treatment Capacity (MLD)	Gap in Treatment Capacity (MLD)	Actual Treatment (MLD)	Gap in Treatment (MLD)	Capacity of Proposed STP (MLD)	Stage of Proposed STP	Stage of Under construction STP	Timeline for completion of STPs for current requirement.	Timeline for completion of STPs for future need.	ULB wise information of drainage network	Remarks	SRO	RO
80	Rangavali	Tintemba to Navapur	3.2	V	V	Navapur	Municipal Council	1) Local nallas	2.00	0.00	2.00	0.00	2.00	0.00		FSTP of 10 KLD Installed	Complied			Inlet water supply for Navapur City is less than 135 LPCD so FSTP of 10 KLD installed and now in opeartion	Dhule	Nashik
81	Savitri	Dadli to Muthavali	3.5	V	Less Polluted	Mahad	Municipal Council	1. Local Nallas from Chambhar khind to fish market 2. Local Nallas from Narenagar to prabhat colony crematorium	3.20	0.00	3.20	0.00	3.20	3.70	DPR preparation is under progress.	Council is going to invite expert consultant panel for preapARATION of DPR to treat sewage by nalla tapping process and mini STP	Mar-22	Jun-23	Planning to nalla tapping process on existing two major nalla including small minor nala to major nala and mini STP and ABR planted filter bed and chlorination process. Council resolution are sanction to proposed underground drainage system under state Nagarothan Plan and DPR sanctioning for preparation of CDP export consultant panel	Mahad Municipal council vide letter dtd. 10.3.2021 has informed that detail project report is pending with Maharashtra Jiven Pradhikaran, Thane	Mahad	Raigad
82	Surya	Dhamni Dam to Palghar	49	V	V	09 Villages	Gram Panchayat	1) Local nallas	0.00	0.00	0.00	0.00	0.00	0.00	NA	NA	NA	NA	NA	there are 9 small villages are situated on the bank of surya river. Those villages are located > 1 km away from surya river. The household of Villages are provided septic tank followed by soak pit for domestic sewage.In some places comm on toilet facility provided. No any drain discharge in river Surya & No any industry situated on the bank of river Surya	Tarapur2	Thane
83	Tansa River	Along Thane	10	V	V	1) Met Village	Gram Panchayat	No major drain as only small villages are located along the river stretch.	0.23	0	0.23	0	0.23	0	Nil	Nil	Timeline not provided	NA	No Drainage as only small villages	The generated sewage is being soaked in to soakpits provided by indivisual residents of village due to which sewage is not leading to Tansa River	Kalyan3	Kalyan
84						2) Uchat Village,	Gram Panchayat														Kalyan3	Kalyan
85						3) Kondhare	Gram Panchayat														Kalyan3	Kalyan
86						4) Mhaswar Village	Gram Panchayat														Kalyan3	Kalyan
87						5) Bersheti	Gram Panchayat														Kalyan3	Kalyan
88						6) Jaale	Gram Panchayat														Kalyan3	Kalyan
89						7) Kuyalu	Gram Panchayat														Kalyan3	Kalyan
90						8) Nehal Pada	Gram Panchayat													Kalyan3	Kalyan	
91	Ulhas	Kalyan to Badlapur	22.5	V	V	Ulhasnagar	Municipal Corporation	1) Local nallas	75.00	67.00	8.00	27.00	48.00	8.00		1) Vadol STP Capacity- 20.72 MLD Commission. 2) Shanti Nagar STP 1- capacity -31.26 MLD.- in operation . 3) Shanti Nagar STP 2 capacity -15 MLD in operation. 4) Khadegolvali STP- 8 MLD Construction work is in progress. 80 % work is completed.			1) 112 km old network. 2) Only 50% is in working & 228 km new nework proposed under Amrut 2.0	Ulhasnagar MC has total 04 STPS with capacity of 74.96 MLD. 1 STP - 20.7 MLD In Operation 2 STP - 15 MLD- In Operation 3 STP- 31.26 MLD-In Operation 4 STP-8 MLD proposed - 80 % Work in Progress	Kalyan2	Kalyan
92						Ambernath	Municipal Council	1) Local nallas	28.00	54.00	-26.00	28.00	0.00	0.00		1) Vadolgaon STP having capacity - 45 MLD 2) Chikhholi STP having capacity- 9 MLD	Completed	NA		70% area of the city has been covered by underground sewerage network.	Kalyan-2	Kalyan

River wise Gap Analysis in Sewage Generation & Treatment																						
Sr. No .	Name of the River	River Stretchs	Length in Km	Priority CPCB Report 2018	Priority CPCB Jan to Dec 2020	Cities/Towns	Type of Local Body	Major Drains	Sewage Generation (MLD)	Sewage Treatment Capacity (MLD)	Gap in Treatment Capacity (MLD)	Actual Treatment (MLD)	Gap in Treatment (MLD)	Capacity of Proposed STP (MLD)	Stage of Proposed STP	Stage of Under construction STP	Timeline for completion of STPs for current requirement.	Timeline for completion of STPs for future need.	ULB wise information of drainage network	Remarks	SRO	RO
93						Kulgaon Badalapur	Municipal Council	1.Hendrepada nalla 2. Jovelinalla 3. Eramjad nalla 4. Badlapur gaon nalla 5. Sonivali Nalla 6. Near WTP barrage road nalla	26.00	22.00	4.00	20.00	6.00	22.00		1) Shirganon STP- 12 MLD 2) Sonivali STP- 10 MLD 60 % construction work is completed as on date of both 12 MLD and 10 MLD STPs	Dec.22	NA	82.50 km underground sewerage network covered.	likely date of completion : As Per work Order March 2021 (Extended upto Dec-2021) technology : SBR. Note: As Per Government Order this Sewerage Project Handover to Maharashtra Jeevan Prathikaran (MJP) as an Implementing Agency.As Per MJP Officer discussion due to Covid -19 Lockdown no work should be started hence date of Completion likely extended upto be Dec-2022 Funding Details- Central 50% (Approved 23.58, received 9.43), State 25% (Approved 11.79, received 4.71), MC 25% (Approved 11.79, received 4.71) (MJP)	Kalyan-2	Kalyan
94	Vaitarana	Gandhre to Sarashi	5-10	V	V	Sarsi Village	Gram Panchayat	1) Local nallas	0.19	0.00	0.19	0.00	0.19	0.00	No STP proposed yet		Timeline not provided	NA		MPC Board will provide financial & technical assistance to villages in next three years to comply with waste management.	Kalyan3	Kalyan
95						Gandhre Village	Gram Panchayat	1) Local nallas													Kalyan3	Kalyan
96						Pimproli Village	Gram Panchayat	1) Local nallas													Kalyan3	Kalyan
97						Koyna Village	Gram Panchayat	1) Local nallas													Kalyan3	Kalyan
98	Vashishti	Kherdi to Dalvatne	3	V	Less Polluted	Kherdi Village	Gram Panchayat	1) Local nallas	0.19	0.00	0.19	0.00	0.19	0.00	No proposed STP	NA	Timeline not provided	NA		MPC Board will provide financial & technical assistance to villages in next three years to comply with waste management. MPCB had proposed wetland phytoid project at Dalvatne village.	Chiplun	Kolhapur
99						Dalvatne Village	Gram Pan	1) Local nallas										NA			Chiplun	Kolhapur
100						Gane Village	Gram Pan	1) Local nallas										NA			Chiplun	Kolhapur
101						Khadpoli	Gram Pan	1) Local nallas										NA		This office had issued letter dtd. 05-01-2022 to Grampanchayats to submit action plan for proposed STP. However, till date reply not recieved.	Chiplun	Kolhapur

Annexure-II STP details (Sept 2022 to Nov 2022)																				
Sr. No.	Name of the Town with no. of STP	Location of the Sewage Treatment Plant (STP)	Sewage Treatment Plant (STP) Installed Capacity (MLD) STP wise	Coordinates (Latitude & Longitude) of STP	Consent Status	STP Commissioned in (Year)	Status (Operational / Non-Operational / Under Construction)	Present capacity/ utilization (MLD)	Technology UASB/ASP/OP/SBR/MBR/FAB etc.)	Use of Treated sewage with Quantity (MLD)	Discharge of treated sewage (Waterbody) (MLD)	Present Gaps in Sewage Management (MLD)	Action plan for Gaps in Sewage Management (MLD)	Compliance Status (in mg/Lit except pH)				Compliance Status (Comply / Non-Comply / Partially Comply)	Time line for prposed STPs	SRO Jurisdiction
1	Municipal Corporation of Greater Mumbai	Colaba WWTF Nr Afgan Church Colaba Mumbai -05 Tel	41	LAT:19.24 Long:72.9608	In Process. Yet to recd	2020	Operational	31	37	NIL	31	NIL	NIL	7.1	22	48	14	Comply		SRO Mumbai 1
2	Municipal Corporation of Greater Mumbai	LGP WWTF-IPS 89,Dr.A.B. Road Worli Mumbai 18. Tel No.24933697	757	latitude-18.99. longitude-72.81	consent renewal upto 31.12.2020	1991	Operational	309	Preliminay treatment by screening & diffused aerated grit chambers. Dilution & dispersion through marine outfall.	0.8	374.78	NIL	NIL	7	87	180	111	Non-Comply		SRO Mumbai 1
3	Municipal Corporation of Greater Mumbai	Bhandup WWTF Off eastern Express Highway Near Airoli Bridge Traffic Signal Bhandup East Tel No. 8286226994	280				Operational	102.0	Preliminary treatment by screening & diffused aerated grit chambers. Dilution & dispersion through marine outfall.	----	Discharge in to Vashi Creek	nil	nil	7.1	22	76	40	Non-Comply		SRO Mumbai 3
4	Municipal Corporation of Greater Mumbai	Ghatkopar WWTF Off eastern Express Highway Near Pant Nagar Traffic Signal Ghatkopar East. Tel No. 9082820120	386				Operational	116.0	Preliminary treatment by screening & diffused aerated grit chambers. Dilution & dispersion through marine outfall.	----	22750 M3/D send to M/s. RCF for further treatment and remaining discharge in to Vashi Creek.	nil	nil	7.1	16	100	54	Non-Comply		SRO Mumbai 3

Annexure-II STP details (Sept 2022 to Nov 2022)																				
Sr. No.	Name of the Town with no. of STP	Location of the Sewage Treatment Plant (STP)	Sewage Treatment Plant (STP) Installed Capacity (MLD) STP wise	Coordinates (Latitude & Longitude) of STP	Consent Status	STP Commissioned in (Year)	Status (Operational I / Non-Operational / Under Construction)	Present capacity/ utilization (MLD)	Technology UASB/ASP/OP/SBR/MBR/FAB etc.)	Use of Treated sewage with Quantity (MLD)	Discharge of treated sewage (Waterbody) (MLD)	Present Gaps in Sewage Management (MLD)	Action plan for Gaps in Sewage Management (MLD)	Compliance Status (in mg/Lit except pH)				Compliance Status (Comply / Non-Comply / Partially Comply)	Time line for prposed STPs	SRO Jurisdiction
5	Municipal Corporation of Greater Mumbai	Malad STP Marve Road, Mith Chawky, Malad (W), Mumbai-95 Tel : 28820860	280				Operational	204.0	Preliminary treatment by screening & diffused aerated grit chambers. Dilution & dispersion through marine outfall.	Treated sewage used for gardenin g on Gorai dumping ground		nil	nil	7.1	22	76	40	Non-Comply		SRO Mumbai4
6	Municipal Corporation of Greater Mumbai	Charkop STP MHADA, Sector 8 & 9, Kandivali(W), Mumbai-	6				Operational	5.0	RMBR	----		nil	nil	7.3	72	112	50	Comply		SRO Mumbai4
10	Municipal Corporation of Greater Mumbai	Versova STP J.P. Road Jn.,Link Road, Near Apnana Bazar	180	Latitude 19.14° N Longitudes 72.81° E	MPCB Consent no BO/JD(WPC)/CC/1805 001473 dtd 28.05.2018 Valid up to 31.12.2020	1998	Operational	113	Aerobic & Facultative Lagoon	nil	Disposal into sea	65	Nil	7.6	40	76	40	Comply		SRO Mumbai 2
11	Municipal Corporation of Greater Mumbai	Influent Pumping Station Bandra, Opp Swami	797	Latitude 19.05° N Longitudes 72.83° E	MPCB Consent no BO/JD(WPC)/CC/1805 001473 dtd 28.05.2013 Valid up to 31.12.2020	2003	Operational	572	Preliminary treatment by screening & diffused aerated grit	nil	Disposal into sea	160	Nil	6.8	26	148	54	Comply		SRO Mumbai 2
17	Thane Municipal Corporation	TMC STP Kopri, Thane	120	19.177/72.973	31.12.2021	2012	Operational	60.0	SBR Technology	NIL	70	25	25		7.4	14	36	8.0	Comply	Thane1
18	Thane Municipal Corporation	TMC STP Mumbra, Thane	32	19.173/73.028	31.12.2021	2015	Operational	13.0	SBR Technology	NIL	12	13	13		7.3	48	132	11.0	Comply	
19	Thane Municipal Corporation	TMC STP Vartak Nagar	0.9	19.208/72.958	31.12.2021	2017	Operational	0.3	Inlet Chamber, Equilization Tank, Aeration Tank, Settling Tank, Filter Tank, Sand Filter, Carbon Filter, UV and Final Tank	0.25	nil	0.75	0.75		6.9	20	32	7.5	Comply	
20	Thane Municipal Corporation	Vitava	8.45	19.183/72.991	31.12.2021	2019	Operational	5.0	MBBR Technology	NIL	2.5	5	5		7.5	8	16	3.4	Comply	

Annexure-II STP details (Sept 2022 to Nov 2022)																				
Sr. No.	Name of the Town with no. of STP	Location of the Sewage Treatment Plant (STP)	Sewage Treatment Plant (STP) Installed Capacity (MLD) STP wise	Coordinates (Latitude & Longitude) of STP	Consent Status	STP Commissioned in (Year)	Status (Operational / Non-Operational / Under Construction)	Present capacity/ utilization (MLD)	Technology UASB/ASP/OP/SBR/MBR/FAB etc.)	Use of Treated sewage with Quantity (MLD)	Discharge of treated sewage (Waterbody) (MLD)	Present Gaps in Sewage Management (MLD)	Action plan for Gaps in Sewage Management (MLD)	Compliance Status (in mg/Lit except pH)				Compliance Status (Comply / Non-Comply / Partially Comply)	Time line for prposed STPs	SRO Jurisdiction
22	Thane Municipal Corporation	Everest World, Kolshet	23.06	19.232/72.985	31.12.2021	2019	Operational	8.0	MBBR Technology	NIL	5	16	16		7.6	8	20	5.0	Comply	
23	Thane Municipal Corporation	Lodha	22.02	19.12/72.59	31.12.2021	2019	Operational	16.0	MBBR Technology	5	0	15	15		7.6	7	16	3.4	Comply	
26	Mira-Bhaindar Municipal Corporation	Bhayander (W) near Garden Court Tower	8	Latitude - 19.295233 & Longitude - 72.854393	Applied for Consent to Operate	Jun-17	Operational	8.0	MBBR	No Use-0	Creek-8	NIL	NIL	7.3	20	108	50	Comply		
27	Mira-Bhaindar Municipal Corporation	Golden Nest Road, Bhayander (E) Goddev	12	Latitude- 19.300933 & Longitude- 72.861209	Applied for Consent to Operate	Jan-17	Operational	7.0	MBBR	Gardenin g-0.5	Creek- 11.5	NIL	NIL	7.1	10	128	45	Comply		

Annexure-II STP details (Sept 2022 to Nov 2022)																				
Sr. No.	Name of the Town with no. of STP	Location of the Sewage Treatment Plant (STP)	Sewage Treatment Plant (STP) Installed Capacity (MLD) STP wise	Coordinates (Latitude & Longitude) of STP	Consent Status	STP Commissioned in (Year)	Status (Operational / Non-Operational / Under Construction)	Present capacity/ utilization (MLD)	Technology UASB/ASP/OP/SBR/MBR/FAB etc.)	Use of Treated sewage with Quantity (MLD)	Discharge of treated sewage (Waterbody) (MLD)	Present Gaps in Sewage Management (MLD)	Action plan for Gaps in Sewage Management (MLD)	Compliance Status (in mg/Lit except pH)				Compliance Status (Comply / Non-Comply / Partially Comply)	Time line for prposed STPs	SRO Jurisdiction
28	Mira-Bhaindar Municipal Corporation	Kanakia, Mira Road (E)	17	Latitude-19.29667 & Langitude-72.876755	Applied for Consent to Operate	Mar-14	Operational	10..00	MBBR	Gardenin g-0.5	Creek-16.5	NIL	NIL	7.4	10	16	5	comply		SRO Thane II
29	Mira-Bhaindar Municipal Corporation	Shanti Park - Mira road - Sanghavinagar	13	Latitude-19.277066 & Langitude-72.866181	Applied for Consent to Operate	Mar-14	Operational	8.0	MBBR	Gardenin g-0.3	Creek-12.7	NIL	NIL	7.5	12	40	15	Comply		
30	Mira-Bhaindar Municipal Corporation	Mhada- shanti garden- Mira Penkarpadaga vthan (Mhada Colony)	7	Latitude-19.274139 & Langitude-72.87139	Applied for Consent to Operate	Jan-18	Operational	7.0	MBBR	Gardenin g-0.1	Creek-10.9	NIL	NIL	7.5	10	36	14	Comply		
31	Mira-Bhaindar Municipal Corporation	Shanti nagar Mira road station, Near ayappamandir,	11	Latitude-19.275489 & Langitude-72.859627	Applied for Consent to Operate	Mar-14	Operational	6.0	MBBR	Gardenin g-0.7	Creek-10.3	NIL	NIL	7.4	8	136	50	Comply		
32	Mira-Bhaindar Municipal Corporation	Near Corporation garden, Kashmirira road, Reservation No 170	12	Latitude-19.290598 & Langitude-72.859672	Applied for Consent to Operate	NA	Opertaional	12	NA	NA	NA	NA	NA	7.4	10	96	40	Comply		
33	Mira-Bhaindar Municipal Corporation	Ghodbunder- Kashigaon, Mashachhapad a Bhayander, Survey No. 233	14	Latitude-19.288713 & Langitude-72.879549	Applied for Consent to Operate	Aug-17	Operational	14.0	MBBR	Gardenin g-0.2	Creek-13.8	NIL	NIL	7.5	8	36	14	Comply		
34	Mira-Bhaindar Municipal Corporation	Jesal park	2	Latitude-19.290488 & Langitude-72.859634	Valid upto 31/12/2018 & applied for renewal	1990	Operational	2.0	Conventional	Gardenin g-0.1	Creek-1.9	NIL	NIL	7.1	62	156	60	comply		
35	Mira-Bhaindar Municipal	Shrushti complex, Mira Road	1.5	Latitude-19.271064 & Langitude-72.867567	Valid upto 31/12/2018 & applied for renewal	2000	Operational	1.5	Conventional	Gardenin g-0.1	Creek-1.4	NIL	NIL	7.5	14	36	16	comply	NA	

Annexure-II STP details (Sept 2022 to Nov 2022)																				
Sr. No.	Name of the Town with no. of STP	Location of the Sewage Treatment Plant (STP)	Sewage Treatment Plant (STP) Installed Capacity (MLD) STP wise	Coordinates (Latitude & Longitude) of STP	Consent Status	STP Commissioned in (Year)	Status (Operational / Non-Operational / Under Construction)	Present capacity/ utilization (MLD)	Technology UASB/ASP/OP/SBR/MBR/FAB etc.)	Use of Treated sewage with Quantity (MLD)	Discharge of treated sewage (Waterbody) (MLD)	Present Gaps in Sewage Management (MLD)	Action plan for Gaps in Sewage Management (MLD)	Compliance Status (in mg/Lit except pH)				Compliance Status (Comply / Non-Comply / Partially Comply)	Time line for prposed STPs	SRO Jurisdiction
38	Vasai-Virar Municipal Corporation	Bolinge Village STP - 2,	30	Latitude - 19°27'5.45"N & Longitude - 72°48'3.34"E	Applied for Consent to Operate. Approved in CC meeting dtd 06.02.2020, valid upto 31.01.2021, but consent copy not obtained.	01-08-2017	Operational	30.0	MBBR	No Use-0	Creek-19	11	11- Remaining Pipeline connection work is in progress and will be completed within 3-4 months.	6.9	9	20	4	Comply	NA	
45	Kalyan Dombivali Municipal Corporation	Adharwadi	25	1926437.78"N 731487314"E	31.12.2020	2013	Operational	22	SBR	NA	21	4	Property connection Work in progress	7.5	12	20	5	Comply		Kalyan1
46	Kalyan Dombivali Municipal Corporation	Barave	15	1924950.17"N 7312128.17"E		2013	Operational	10	SBR	NA	11	4	Property connection Work in progress	7.2	12	16	4	Comply		
47	Kalyan Dombivali Municipal Corporation	Motagaon	40	19013°28.38"N 7304°14.35"E		Old STP	Non Opertaionl	5	SBR	NA	0	40	Flow of old 14 MLD STP is diverted to 40 MLD STP & trial run is Started House-tohouse collection of sewage is in progress and will be utilized fully by Dec -2020		...	...		Non -comply	Not operational	
48	Kalyan Dombivali Municipal Corporation	Chinchpada	40	19013°9.818" N 7308°59.899"E		2016	Operational	15	SBR	NA	15	25		7.2	10	72	24	Comply		
49	Kalyan Dombivali Municipal Corporation	Manda Titwala 2.0 MLD.(E)	2	19017°48"N 73011°56"E		2014	Operational	1	Root Zone	NA	1	1	Property connection Work in progress	7.5	12	120	10	Comply		

Annexure-II STP details (Sept 2022 to Nov 2022)																				
Sr. No.	Name of the Town with no. of STP	Location of the Sewage Treatment Plant (STP)	Sewage Treatment Plant (STP) Installed Capacity (MLD) STP wise	Coordinates (Latitude & Longitude) of STP	Consent Status	STP Commissioned in (Year)	Status (Operational / Non-Operational / Under Construction)	Present capacity/ utilization (MLD)	Technology UASB/ASP/OP/SBR/MBR/FAB etc.)	Use of Treated sewage with Quantity (MLD)	Discharge of treated sewage (Waterbody) (MLD)	Present Gaps in Sewage Management (MLD)	Action plan for Gaps in Sewage Management (MLD)	Compliance Status (in mg/Lit except pH)				Compliance Status (Comply / Non-Comply / Partially Comply)	Time line for prposed STPs	SRO Jurisdiction
50	Kalyan Dombivali Municipal Corporation	Manda Titwala 1.0 MLD (W)	1	19017'48"N 73011'56"E		2014	Operational	0.5	Root Zone	NA	0.5	0.5	Property connection Work in progress will be Completed Dec2020.	7.6	12	20	5	Comply		
52	Bhiwandi Nizampur Municipal Corporation	Katai-1	13	Lat - 19.30935 & Long - 73.07349	Not Obtained	2015	Opeartional	13.0	ASP	Disposal into saline water	Disposal into saline water zone	Present 60 MLD	STP of capacity 13 MLD is Non-Operational due to heavy maintenance, STP of capacity 29 MLD is under commissioning & 30 MLD is operational, STP of capacity 9 MLD & 31 MLD are proposed	7.2	16	60	14	Comply		Bhiwandi
53	Bhiwandi Nizampur Municipal Corporation	Katai-2	17	Lat - 19.30908 & Long - 73.04857	Not Obtained	1978	Non Opeartional	-	ASP					NA	NA	NA	NA	Non-Comply		Bhiwandi
55	Bhiwandi Nizampur Municipal Corporation	Slaughter House- Idgah	30	Lat - 19.30232 & Long - 73.04342	Not Applied	NA	Opertaional	30	SBR	Disposal into saline water zone	Disposal into saline water zone			8	12	30	6	Comply		Bhiwandi

Annexure-II STP details (Sept 2022 to Nov 2022)																	
Sr. No.	Name of the Town with no. of STP	Location of the Sewage Treatment Plant (STP)	Sewage Treatment Plant (STP) Installed Capacity (MLD) STP wise	Coordinates (Latitude & Longitude) of STP	Consent Status	STP Commissioned in (Year)	Status (Operational / Non-Operational / Under Construction)	Present capacity/ utilization (MLD)	Technology UASB/ASP/OP/SBR/MBR/FAB etc.)	Use of Treated sewage with Quantity (MLD)	Discharge of treated sewage (Waterbody) (MLD)	Present Gaps in Sewage Management (MLD)	Action plan for Gaps in Sewage Management (MLD)	Compliance Status (in mg/Lit except pH)	Compliance Status (Comply / Non-Comply / Partially Comply)	Time line for prposed STPs	SRO Jurisdiction

Annexure-II STP details (Sept 2022 to Nov 2022)																				
Sr. No.	Name of the Town with no. of STP	Location of the Sewage Treatment Plant (STP)	Sewage Treatment Plant (STP) Installed Capacity (MLD) STP wise	Coordinates (Latitude & Longitude) of STP	Consent Status	STP Commissioned in (Year)	Status (Operational / Non-Operational / Under Construction)	Present capacity/ utilization (MLD)	Technology UASB/ASP/OP/SBR/MBR/FAB etc.)	Use of Treated sewage with Quantity (MLD)	Discharge of treated sewage (Waterbody) (MLD)	Present Gaps in Sewage Management (MLD)	Action plan for Gaps in Sewage Management (MLD)	Compliance Status (in mg/Lit except pH)				Compliance Status (Comply / Non-Comply / Partially Comply)	Time line for prposed STPs	SRO Jurisdiction
58	Ambernath Municipal Council	Vadalgaon STP	45	19.2160896 , 73.1714823	Obtained	2016	operational	22	SBR	0	22	23	Sewage drainage work in progress.	8	12	32	8	Comply		Kalyan2
59	Ambernath Municipal Council	Chikloli STP	9	19.1841473 ,73.2208672	Obtained	2016	Operational	2.5	SBR	0	6	3		7.1	48	88	45	Non Comply		
60	Kulgaon Badalapur Municipal Council	Badlapur STP	22	19.160773. , 73.251346	Obtained	2016	Operational	20	SBR	0	20	2	Domestic swage drainage pipe line work is in progress.	7.5	12	20	4	comply		
63	Ulhasnagar Municipal Corporation	Shanti Nagar-1	15				Operational	15	SBR	NA	NA	-	-	6.9	28	80	9	comply		
64	Ulhasnagar Municipal Corporation	Shanti Nagar-2	31.26	LAT: 19.23405 Long: 73.14794	Not Obtained	-	Operational	6	SBR		-	-	-	7.1	18	24	6	comply		
65	Ulhasnagar Municipal Corporation	Vadholgaon	20.7	19.2143549 ,73.1109476	Not Obtained	March 2020	Operational	15.0	SBR	0	20.7	NA		7.7	12	20	4	comply		Navi Mumbai1
67	Navi Mumbai Municipal Corporation	Sec-12 C.B.D.	19.00	19°01'11.2"N 73°02'52.1"E	31-05-2022	07-10-2011	Operational	12.0	SBR		12.00			7.2	10.00	24.0	8.00	Comply		
68	Navi Mumbai	Sec-50, Nerul	100.00	19°00'32.6"N 73°01'09.3"E	31-05-2022	15/04/2008	Operational	32.9	SBR	0.1	32.80			7.1	10.0	16.0	6.0	Comply		
69	Navi Mumbai	Sec-18, Vashi	100.00	19°04'21.5"N 73°00'15.2"E	31-05-2022	30/09/2008	Operational	21.6	SBR	0.1	21.50			7.3	10.0	16.0	6.0	Comply		
70	Navi Mumbai	Sec-20, Sannada	37.50	19°03'05.0"N 73°00'34.5"E	31-05-2022	15/04/2012	Operational	18.9	SBR		18.90			7.4	10.0	16.0	6.0	Comply		
71	Navi Mumbai Municipal	Sec-15, Ghansoli	30.00	19°07'25.9"N 72°59'28.0"E	31-05-2022	Dec-2016 transferred from CIDCO	Operational	11.9	SBR		11.90			7.2	14	80	9.5	Comply		
72	Navi Mumbai	Sec-14, Konarkhairane	87.50	19°05'45.1"N 72°59'55.5"E	31-05-2022	27/01/2012	Operational	30.8	SBR		30.80			7.1	12	76	20	Comply		
73	Navi Mumbai	Sec-18, Airoli	80.00	19°00'32.2"N 73°01'06.7"E	31-05-2022	30/04/2008	Operational	27.3	SBR		27.30			6.7	12	40	4	Comply		
74	Panvel Municipal	Bandar Road, Panvel, Dist	14	19.036193 & 73.098223	Not applied for Consent Operate	2009	Operational	12.0	MBBR	0	12	NA	NA	7.48	13.5	27	5.83	Comply		
75	Municipal Panvel	Sector-16, Kharghar, Tal	25	19.043169 & 73.081276	Not applied for Consent Operate	2008	Operational	8.0	MBBR	0	23	NA	NA	7.46	14.83	28.67	5.67	Comply		
76	Panvel Municipal	Sector-16, Kharghar, Tal	70	19.043169 & 73.081276	Not applied for Consent Operate	2012	Operational	32.0	MBBR	0	63	NA	NA	7.38	16.17	34.33	6.92	Comply		
77	Panvel Municipal Corporation	Sector-32, , Kamothe, Tal. Panvel, Dist	85	19.019307 & 73.088024	Consent to operated is in process	2012	Operational	42.4	MBBR	0	79	NA	NA	6.93	30.31	51.08	11.92	Comply		

Annexure-II STP details (Sept 2022 to Nov 2022)																				
Sr. No.	Name of the Town with no. of STP	Location of the Sewage Treatment Plant (STP)	Sewage Treatment Plant (STP) Installed Capacity (MLD) STP wise	Coordinates (Latitude & Longitude) of STP	Consent Status	STP Commissioned in (Year)	Status (Operational / Non-Operational / Under Construction)	Present capacity/ utilization (MLD)	Technology UASB/ASP/OP/SBR/MBR/FAB etc.)	Use of Treated sewage with Quantity (MLD)	Discharge of treated sewage (Waterbody) (MLD)	Present Gaps in Sewage Management (MLD)	Action plan for Gaps in Sewage Management (MLD)	Compliance Status (in mg/Lit except pH)				Compliance Status (Comply / Non-Comply / Partially Comply)	Time line for prposed STPs	SRO Jurisdiction
78	Panvel Municipal Corporation	Sector-12,Kalamboli, Tal. Panvel	50	19.032912 & 73.096607	Consent to operated is in process	2011	Operational	30.0	MBBR	0	47	NA	NA	7.48	13.50	23.33	5.25	Comply		Raigad1
79	Panvel Municipal Corporation	Sector-06, Lilwe Tal. Panvel	32	19.020429 & 73.047936	Not applied for Consent Operate	2018	Operational	2.0	MBBR	0	26	NA	NA	7.56	13.11	24.89	5.11	Comply		
80	Panvel Municipal Corporation	Kalundre, Tal. Panvel	2	18.978131 & 73.125605	Consent to operated is in process	2019	Operational	2	MBBR	0	1.7	NA	NA	7.56	13.83	20.33	5.08	Comply		

Annexure-II STP details (Sept 2022 to Nov 2022)																				
Sr. No.	Name of the Town with no. of STP	Location of the Sewage Treatment Plant (STP)	Sewage Treatment Plant (STP) Installed Capacity (MLD) STP wise	Coordinates (Latitude & Longitude) of STP	Consent Status	STP Commissioned in (Year)	Status (Operational / Non-Operational / Under Construction)	Present capacity/ utilization (MLD)	Technology UASB/ASP/OP/SBR/MBR/FAB etc.)	Use of Treated sewage with Quantity (MLD)	Discharge of treated sewage (Waterbody) (MLD)	Present Gaps in Sewage Management (MLD)	Action plan for Gaps in Sewage Management (MLD)	Compliance Status (in mg/Lit except pH)				Compliance Status (Comply / Non-Comply / Partially Comply)	Time line for prposed STPs	SRO Jurisdiction
81	Panvel Municipal Corporation	CIDCO Karanjade	28	18.978832 & 73.104224		2019	Operational	2.0	MBBR	0	15	NA	NA	7.22	15.33	36.67	6.83	Comply		
82	Panvel Municipal Corporation	CIDCO Taloja Phase-I	32	-		-	Operational	8	MBBR	-	-	-	-	7.33	13.09	22.18	5.73	Comply		
87	Nashik Municipal Corporation	Chehedi STP	22	19° 56' 09" N 73° 51' 59.7" E	31-12-2019	2006	Operational	22.0	UASB	No	To Darna River	No	Nashik Municipal Corporation has started laying of drainage pipeline of 210 Km and proposed STPof PimpalgaonKhamb will be commissioned in June 2021. Presently about 5% untreated effluent from Pathardi, Adgaon, Ambadgaon,Makhmalabad , is meeting to Godavari River and as stated above is drainage line work is in progress	8.1	28	96	32	Non-Comply		Nashik
88	Nashik Municipal Corporation	Chehedi STP	21	19° 59' 05" N 73° 51' 29" E	31-12-2019	2012	Operational	21.0	ASP	No		No		8.3	31	104	34	Non-Comply		
89	Nashik Municipal Corporation	Panchak	7.5	19° 59' 08" N 73° 51' 25.2" E	31-12-2019	2004	Operational	7.5	ASP	No	Godavari	No		8.1	27	80	24	Non-Comply		
90	Nashik Municipal Corporation	Panchak	21	19° 56' 09" N 73° 51' 59.7" E	31-12-2019	2012	Operational	21.0	ASP	No	Godavari	No		8	39	84	28	Non-Comply		
91	Nashik Municipal Corporation	Panchak	32	19° 59' 10.5" N 73° 51' 26.4" E	31-12-2019	2016	Operational	32.0	UASB+MBBR	No	Godavari	No		7.9	27	80	26	Non-Comply		
92	Nashik Municipal Corporation	Tapvan	78	19° 59' 54" N 73° 59' 3.4" E	31-12-2019	2003	Operational	78.0	UASB +Extended Aeration	No	Godavari	No		7.8	41	108	36	Non-Comply		
93	Nashik Municipal Corporation	Tapvan	52	19° 59' 55" N 73° 59' 05" E	31-12-2019	2010	Operational	52.0	UASB +Extended Aeration	No	Godavari	No		7.8	37	92	30	Non-Comply		
94	Nashik Municipal Corporation	Agar Takali	70	19° 59' 07" N 73° 59' 43" E	31-12-2019	2015	Operational	70.0	ASP	No	Godavari	No		7.8	31	92	30	Non-Comply		
95	Nashik Municipal Corporation	Agar Takali	40	19° 59' 11.8" N 73° 59' 44" E	31-12-2019	2016	Operational	40.0	UASB+MBBR	No	Godavari	No		8.5	35	80	26	Non-Comply		

Annexure-II STP details (Sept 2022 to Nov 2022)																				
Sr. No.	Name of the Town with no. of STP	Location of the Sewage Treatment Plant (STP)	Sewage Treatment Plant (STP) Installed Capacity (MLD) STP wise	Coordinates (Latitude & Longitude) of STP	Consent Status	STP Commissioned in (Year)	Status (Operational / Non-Operational / Under Construction)	Present capacity/ utilization (MLD)	Technology UASB/ASP/OP/SBR/MBR/FAB etc.)	Use of Treated sewage with Quantity (MLD)	Discharge of treated sewage (Waterbody) (MLD)	Present Gaps in Sewage Management (MLD)	Action plan for Gaps in Sewage Management (MLD)	Compliance Status (in mg/Lit except pH)				Compliance Status (Comply / Non-Comply / Partially Comply)	Time line for prposed STPs	SRO Jurisdiction
96	Nashik Municipal Corporation	Municipal STP Gangapur	18	20° 01' 58" N 73° 43' 10.1" E	31-12-2019	2020	Operational	18.0	SBR	No	Godavari	No		8.2	29	92	30	Non-Comply		
97	Nashik Municipal Corporation	Municipal STP Pimpalgaon, Baswant	32	19°33'06"N 73°79'18"E	NA	NA	Operational	32.0	SBR	No	Waldevi		Commissioned mmissioned in Aug 2022	7.9	42	88	28	Non-Comply		
98	Tryambakeshwar	Municipal Council	1	19.55°59"N	31-12-2017 and Applied for renewal	2000	Operational	1	FAB	Nil	0.8 Treated	3	DPR prepared	8.5	34	80	30	Non-Comply		
104	Shirpur Municipal Council	Municipal Council - Shirpur, Tq Shirpur Dist Dhule	12.5	21°21',097 N 74°54".1566 E	Valid up to 31/12/2020	2017	Operational	6	SBR	Nil	Disposal into non notified Arunavati River	NA	NA	8.8	37	72	28	Comply		Dhule
105	Nandurbar Municipal Council	Municipal Council - Nandurbar, Tq and Dist Nandurbar	17.5	21.39N 74.21E	Not applied	Nov-2018	Operational	9.3	SBR	Nil	Disposed in to Patalgang a non notified river	NA	NA	7.8	25	84	32	Non-Comply		Dhule
106	Shirdi Nagarpanchayat	Shirdi, Tal--Rahata, Dist-Ahmednagar	16	19.773415 N, 74.499672 E	31.12.2017, Applied for renewal	2015	Operational	4.2	UASB	9	0	0	0	7.4	10	15	6	Comply		Ahmednagar
108	Pune Municipal corporation	Erandwane STP, S.No.3&4 Erandwane	50	18.487378,73.828207	31.12.2018	2004	Operational	50.0	Activated Sludge Process	500-500 MLD as per requirement to Irrigation	Nallah	300-350	proposed to provide 396 MLD capacity 11 no. of STP's up to 2022	7.3	10.00	76	34.00	Non Comply	PMC has proposed total 11 no. of STP's under JICA having capacity 396 MLD and remining three STP of 10 MLD,	
109	Pune Municipal corporation	Bopodi STP, S.No.2A, 2B, 2C, 2D &6 (P) Bopodi	18	18.572866,73.834808	31.12.2018	Jun-03	Operational	18.0	Extended Ariation Process		River			7.30	14.0	112	40	Non Comply		
110	Pune Municipal corporation	Tanajiwadi S.No.24, Shivajinagar	17	18.538226,73.853294	31.12.2018	Apr-14	Operational	17.0	Biotower and exteded ariation process		River			7.6	10.0	136	55.00	Non Comply		

Annexure-II STP details (Sept 2022 to Nov 2022)																				
Sr. No.	Name of the Town with no. of STP	Location of the Sewage Treatment Plant (STP)	Sewage Treatment Plant (STP) Installed Capacity (MLD) STP wise	Coordinates (Latitude & Longitude) of STP	Consent Status	STP Commissioned in (Year)	Status (Operational / Non-Operational / Under Construction)	Present capacity/ utilization (MLD)	Technology UASB/ASP/OP/SBR/MBR/FAB etc.)	Use of Treated sewage with Quantity (MLD)	Discharge of treated sewage (Waterbody) (MLD)	Present Gaps in Sewage Management (MLD)	Action plan for Gaps in Sewage Management (MLD)	Compliance Status (in mg/Lit except pH)				Compliance Status (Comply / Non-Comply / Partially Comply)	Time line for prposed STPs	SRO Jurisdiction
111	Pune Municipal corporation	Bhairoba STP, Final plot No.330 S.No.33A, 33B Koregaon Park	130	18.538394,73.902304	31.12.2018	Jul-03	Operational	130.0	Activated Sludge Process		Nallah			6.9	116.0	170.7	76.00	Non Comply	93.5 MLD and 12 MLD i.e. total capacity 115.50 MLD, Work order issued for JICA STP on 03.03.2022, within next three years work of STP will completed, remaining work of two STP's of Keshavagar (12 MLD) and Manjari bk (93.5 MLD) will completed up to 2025. Work of STP (10 MLD) at Ramtekadi is in progress, will completed up to 2023.	SRO Pune1
112	Pune Municipal corporation	Mundhawa STP, S.No.2,3A,4 Mundhawa	45	18.547650,73.950455	31.12.2018	Feb-09	Operational	45.0	Sequential Batch Process		River			7.7	10.00	124	50	Non Comply		
113	Pune Municipal corporation	Vithalwadi STP, S.No.20(P) Hingane	32	18.48378,73.828207	31.12.2018	Mar-09	Operational	32.0	Modified Activated Sludge Process		River			7.4	10.0	72	32.0	Non Comply		
115	Pune Municipal corporation	Baner STP, S.No.221 To 227 Baner	30	18.564744,73.776571	31.12.2018	Jan-11	Operational	30.0	Sequential Batch Process		River			7.8	10.0	92	35.00	Non Comply		
116	Pune Municipal corporation	Kharadi STP, S.No.74, 75 Kharadi	40	18.547684,73.950533	31.12.2018	Feb-12	Operational	40.0	Sequential Batch Process		River			5.1	10	68.1	32.00	Non Comply		
117	Pune Municipal corporation	New Naidu STP, S.No.439 To 444 Pune final Plot No. 98 Knndy Road	115	18.5329,73.8686	31.12.2018	2010	Operational	115.0	Activated Sludge Process		River			7.3	22.0	68	32.00	Non Comply		
132	Baramati Munucipal council	Gunawadi Road, Baramati	11.5	Lat- 18.134813 Long- 74.578484	NA	2019	Operational	11.5	SBR	11.5	11.5	NA	2 STP plants are uner progress	8.5	10	60	31	Non Comply		

Annexure-II STP details (Sept 2022 to Nov 2022)																				
Sr. No.	Name of the Town with no. of STP	Location of the Sewage Treatment Plant (STP)	Sewage Treatment Plant (STP) Installed Capacity (MLD) STP wise	Coordinates (Latitude & Longitude) of STP	Consent Status	STP Commissioned in (Year)	Status (Operational / Non-Operational / Under Construction)	Present capacity/ utilization (MLD)	Technology UASB/ASP/OP/SBR/MBR/FAB etc.)	Use of Treated sewage with Quantity (MLD)	Discharge of treated sewage (Waterbody) (MLD)	Present Gaps in Sewage Management (MLD)	Action plan for Gaps in Sewage Management (MLD)	Compliance Status (in mg/Lit except pH)				Compliance Status (Comply / Non-Comply / Partially Comply)	Time line for prposed STPs	SRO Jurisdiction
134	Daund Municipal Council	Daund Municipal Council STP	4.2	18°28'03" N 74°35'39" E	Not renewed	2016	Non Opertaional	0	SBR	Nil	through nalla to river	0	NA	NA	NA	NA	NA	Non-Comply		
135	Saswad Municipal Council	Saswad Municipal council STP	2	Latitude- 18.3338993 Longitude- 74.032845	Earlier Consent was valid upto 31.3.2017.Board has refused consent on 31.10.2018	2015	Operational	2	MBBR	1	through nalla to Karha river	1.4	proposed to provide 6 MLD STP, 10% civil work of STP is completed, and 50 % net work completed.	7.6	...	...	95.8	Non Comply	Dec 2023	
136	Lonavala Municipal Council	Dongar Gaon, Lonavala	6	18.746393 73.431416	Not Obtained	1998	Opertaional	6		NA	NA	13.5	proposed 8 nos of STPs based on intigrated wetland technologies with proposed capacity of 13.5 MLD (Combined)	Results awaite d	Result s awaite d	Result s awaite d	Results awaited	Non Comply	NA	Pune2
137	Shirur Municipal Council	Sr. No. 269, Sonar Ali, Shirur	6	18.826431 74.375059	Not Obtained	2013	Operational	5.2	SBR technology	5	0	0	Nil	No	No	No	No	Non Comply		Pune2
138	Pune Cantonment Board	900 Boottee Street, Pune-	20	Latitude 18.52 N, Longitude 73.87 E	Consent to establish consent No. MPCB/15/11513 dated 31.08.2015 Consent to operate - Application under progress	2018	Operational	9	SBR	Gardenin g - 5 acers	Mutha River- 8 MLD	Nil	NA	8.2	26	128	42	Non Comply		Pune2
139	Khadaki Cantonment Board	Gaddi Adda, Ward No. Tamela Chawl, Khadaki.	8	Latitude 18.571045 N, Longitude 73.84 E	Valid up to 31.05.2021	1991	Operational	6	Convetional type treatment	Gardenin g	Mula River	0	NA	7.3	78	---	290	Non Comply		Pune2
140	Khadaki Cantonment Board	East Khadali, Near Lokmanya Tilak Highschool	1.2	Latitude 18.554558 N, Longitude 73.86730 E	-	2003	Operational	1	Convetional type treatment	Gardenin g	Mula River	0	NA	7.7	22	---	110	Non Comply		

Annexure-II STP details (Sept 2022 to Nov 2022)																				
Sr. No.	Name of the Town with no. of STP	Location of the Sewage Treatment Plant (STP)	Sewage Treatment Plant (STP) Installed Capacity (MLD) STP wise	Coordinates (Latitude & Longitude) of STP	Consent Status	STP Commissioned in (Year)	Status (Operational / Non-Operational / Under Construction)	Present capacity/ utilization (MLD)	Technology UASB/ASP/OP/SBR/MBR/FAB etc.)	Use of Treated sewage with Quantity (MLD)	Discharge of treated sewage (Waterbody) (MLD)	Present Gaps in Sewage Management (MLD)	Action plan for Gaps in Sewage Management (MLD)	Compliance Status (in mg/Lit except pH)				Compliance Status (Comply / Non-Comply / Partially Comply)	Time line for prposed STPs	SRO Jurisdiction
141	Pimpri Chinchwad Municipal Corporation	Chikhali Phase I	16	18.664711 73.803569	Consent granted for 13 STP dtd.24.9.2019 upto 31.12.2021	1987	Operational	11.5	Extended Aeration	3	8.5	31.109	1) DPR prepared for Augmenation of 30 MLD Bahtnagar STP to 45 MLD. DPR prepared and submitted to Technical Committee has sanctioned the proposal & submitted to Tender committee for approval. 2) Preparation of proposal for STP out side of Blue line is under progress. 3) PCMC has recently started installation work of 5 MLD capacity STP at Ramdara Nalla the work is in progress & will be completed upto Dec-2022.	7.60	19.3	85.0	32.5	Non-Comply	1) December-2023 2) December-2023 3) December-2022	
142	Pimpri Chinchwad Municipal Corporation	Chikhali Phase II	16	18.664711 73.803569		2000	Operational	11.5	ASP					7.8	13.5	69.0	28.3	Non-Comply		

Annexure-II STP details (Sept 2022 to Nov 2022)																				
Sr. No.	Name of the Town with no. of STP	Location of the Sewage Treatment Plant (STP)	Sewage Treatment Plant (STP) Installed Capacity (MLD) STP wise	Coordinates (Latitude & Longitude) of STP	Consent Status	STP Commissioned in (Year)	Status (Operational / Non-Operational / Under Construction)	Present capacity/ utilization (MLD)	Technology UASB/ASP/OP/SBR/MBR/FAB etc.)	Use of Treated sewage with Quantity (MLD)	Discharge of treated sewage (Waterbody) (MLD)	Present Gaps in Sewage Management (MLD)	Action plan for Gaps in Sewage Management (MLD)	Compliance Status (in mg/Lit except pH)				Compliance Status (Comply / Non-Comply / Partially Comply)	Time line for prposed STPs	SRO Jurisdiction
143	Pimpri Chinchwad Municipal Corporation	Chinchwad Phase I (Bhatnagar)	30	18.6285751 73.795442		2000	Operational	29.1	ASP	0	29.1			7.7	16.3	87.0	34.0	Non-Comply		Pimpri Chinchwad
144	Pimpri Chinchwad Municipal Corporation	Chinchwad Phase II	30	18.6302577 73.7939078		2008	Operational	29.1	SBR	0	29.1			7.7	15.5	95.0	35.8	Non-Comply		
145	Pimpri Chinchwad Municipal Corporation	Sangvi Phase I	10	18.5760751 73.824546		2011	Operational	8.0.	ISBR	0	#VALUE!			7.50	24.80	116.00	46.50	Non-Comply		
146	Pimpri Chinchwad Municipal Corporation	Kasarwadi I	40	18.6068105 73.8197588		1999	Operational	32.7	ASP	15	17.7			7.50	24.00	106.00	44.50	Non-Comply		
147	Pimpri Chinchwad Municipal Corporation	Kasarwadi II	40	18.6068105 73.8197588		2003	Operational	32.7	ASP					7.7	29.8	149.0	60.8	Non-Comply		
148	Pimpri Chinchwad Municipal Corporation	Kasarwadi III	40	18.6068105 73.8197588		July.2010	Operational	32.7	SBR					7.7	18.0	107.0	42.0	Non-Comply		
149	Pimpri Chinchwad Municipal Corporation	Pimple Nilekh	20	18.56604 73.790782		2007	Operational	18.5	Biotower	0	18.5			7.6	34.0	101.0	41.3	Non-Comply		
150	Pimpri Chinchwad Municipal Corporation	Ravet	20	18.641957 73.748192		2009	Operational	12.4	SBR	0	12.4			7.7	14.8	84.0	33.5	Non-Comply		
151	Pimpri Chinchwad Municipal Corporation	Akurdi	30	18.65089 73.778496		Jan. 2011	Operational	17.8	ISBR	0	17.8			7.60	20.80	90.00	33.00	Non-Comply		
152	Pimpri Chinchwad Municipal Corporation	Sangvi Phase II (Dapodi)	20	18.578343 73.8247606		2012	Operational	16.7	SBR	0.65	16.05			7.6	13.0	70.0	27.5	Non-Comply		
153	Pimpri Chinchwad Municipal Corporation	Chahroli Phase I	21	18.6506303 73.9258596		2013	Operational	17.9	SBR	0	17.9			7.7	21.3	79.0	33.5	Non-Comply		
154	Pimpri Chinchwad Municipal Corporation	Chahroli Phase II	20	18.6506303 73.9258596		2019	Operational	17.9	SBR	0	17.90			7.6	24.3	73.3	30.7	Non-Comply		

Annexure-II STP details (Sept 2022 to Nov 2022)																				
Sr. No.	Name of the Town with no. of STP	Location of the Sewage Treatment Plant (STP)	Sewage Treatment Plant (STP) Installed Capacity (MLD) STP wise	Coordinates (Latitude & Longitude) of STP	Consent Status	STP Commissioned in (Year)	Status (Operational / Non-Operational / Under Construction)	Present capacity/ utilization (MLD)	Technology UASB/ASP/OP/SBR/MBR/FAB etc.)	Use of Treated sewage with Quantity (MLD)	Discharge of treated sewage (Waterbody) (MLD)	Present Gaps in Sewage Management (MLD)	Action plan for Gaps in Sewage Management (MLD)	Compliance Status (in mg/Lit except pH)				Compliance Status (Comply / Non-Comply / Partially Comply)	Time line for prposed STPs	SRO Jurisdiction
158	Solapur Municipal	Degaon STP	75.00	17.663260 & 75.857317	Consent renewal under process	24-08-2017	Operational	52.0	SBR	2.60	49.40		Amrut Drainage - 1) Under Construction -	7.6	7.1	36.1	4.1	Comply		Solapur
159	Solapur Municipal	Kumathe STP	12.50	17.598227 & 75.921544	Consent renewal under process	29-03-2018	Operational	5.4	SBR	0.50	4.89			7.4	6.8	32.1	3.9	Comply		
160	Solapur Municipal Corporation	Pratap Nagar STP	15.00	17.608417 & 75.866364	Consent renewal under process	26-03-2018	Operational	5.2	SBR	0.50	4.72			7.6	6.5	35.4	4.2	Comply		
161	Mahabaleshwar Municipal Council	Compartment no. 79(City Survey no.257/1) behind	4	17.921177, 73.658819	31/03/2021	2011	Operational	2	MBBR	2	2	0	NA	7.9	154	297.2	130	Non comply		Satara
162	Mahabaleshwar Municipal	at Survey No.626, near Dhobi Ghat,At-	1	17.925583, 73.648926	31/03/2021	2013	Operational	0.5	SBR	0.5	0.5	0	NA	8.2	30	84.4	36	Non comply		Satara
163	Panchagani Municipal Council	Survey No. 83/2 near Siddharthnaga	0.65	17.914151, 73.802782	31-12-2021	2011	Operational	0.65	MBR	0.65	-	0	NA	8.3	26	69.2	32	Non comply		Satara
164	Panchagani Municipal Council	Plot no. 497/4 & 5 near Shivajinagar,A Hindu	0.35	17.918896, 73.795987	31-12-2021	2011	Operational	0.35	MBR	0.35	-	0	NA	8.4	16	76.4	32	Non comply		Satara
165	Panchagani Municipal Council	Crematorium, At-Panchgani, Tal- Mahabaleshwar, Dist-Satara	1.5	17.927506, 73.800127	31-12-2021	2015	Operational	1.5	MBR	1.5	-	0	NA	8.3	16	81.2	34	Non comply		Satara
166	Karad Municipal Council	Bara Dabari, Karad, Tal- Karad, Dist- Satara	12.5	Lat- 17.27702200 Long- 74.19371500	31/03/2021 Applied for renewal of consent	2017	Operational	9.5	MBBR Technology	For Irrigation Perpose	9.5	0	NA	7.2	10	74.9	34	Non comply		Satara
167	Malkapur Municipal Council	A/p-Malkapur Tal Karad Dist- Satara	5	LAT -17.274381 LONG- 74.178125	Dec-21	2017	Operational	5	MBR		4.65	0	Nill	8.3	-	-	32	Non comply		Satara
168	Malkapur Municipal Council	,A/p-Malkapur Tal Karad Dist- Satara	3	LAT-17.24215 LONG- 74.178859	Dec-21	2018	Operational	3	MBR		2.025	0	Nill	8.5	-	-	36	Non comply		Satara

Annexure-II STP details (Sept 2022 to Nov 2022)																				
Sr. No.	Name of the Town with no. of STP	Location of the Sewage Treatment Plant (STP)	Sewage Treatment Plant (STP) Installed Capacity (MLD) STP wise	Coordinates (Latitude & Longitude) of STP	Consent Status	STP Commissioned in (Year)	Status (Operational / Non-Operational / Under Construction)	Present capacity/ utilization (MLD)	Technology UASB/ASP/OP/SBR/MBR/FAB etc.)	Use of Treated sewage with Quantity (MLD)	Discharge of treated sewage (Waterbody) (MLD)	Present Gaps in Sewage Management (MLD)	Action plan for Gaps in Sewage Management (MLD)	Compliance Status (in mg/Lit except pH)				Compliance Status (Comply / Non-Comply / Partially Comply)	Time line for prposed STPs	SRO Jurisdiction
171	Pandharpur Municipal Council	STP Gopalpur, Pandharpur	15.5	Latitude-17.654721 Longitude-75.342168	Applied	2013	Operational	12	SBR	2.9	14	Expansion area gaonthan proposed to provide STP	Proposed STP and underground drainage expansion area is under process	7.4	6	20	4.6	Comply		Solapur
172	Pandharpur Municipal Council	STP, 65 Acre, Pandharpur	2.5	Latitude-17.689674 Longitude-75.343068	Not Applied	2019	Operational	0.5	SBT	0.2	1	--	--	7.5	6	20	5.2	Comply		
173	Kolhapur Municipal Corporation.	Kolhapur Municipal Corporation	76	16.736989 74.245694	Obtained Consent to Establish	2014	Operational	75.0	SBR	NIL	76	10 MLD	Proposed 6 MLD and 4 MLD	7.5	14.5	53	3.1	Comply		Kolhapur
174	Kolhapur Municipal Corporation.	Kolhapur Municipal Corporation	17	16.697336 74.226921	Obtained Consent to Establish Applied for operate	2018	Operational	16.0	SBR	NIL	17	10 MLD	Proposed 6 MLD and 4 MLD	7.55	19	45.8	3.1	Comply		Kolhapur
177	Sangli Municipal	Dhulgaon STP 27 MLD	27	16.9370978 74.6702849	Application under Process	2015	Operational	27.0	Oxidation Pond	NA	NA	NA	NA	7.2	4	16	13	Comply		Sangli
178	Sangli Municipal	STP at Miraj-9.2 MLD	9.2	16.9528618 74.6870644	Application under Process	1970	Operational	9.2	Oxidation Pond	NA	NA	NA	NA	7.3	11	42	45.2	Comply		Sangli
179	Sangli Municipal Corporation	Hanumanmagar STP 100 Footy road(Chalkaranji)	23.5	16.8436206 74.5820353	C to E granted vide dtd. 04.06.2015 which was valid for period upto commissioning of the unit of 5000	2018	Operational	13.0	SBR	NA	NA	NA	NA	8	8.5	45.2	14	Comply		Sangli
184	Ichalkaranji Municipal Council	Ichalkaranji Municipal Council (STP 18 MLD) Old Sangli Naka	20	16.709583 74.478379	Obtained Consent to Establish	1995	Operational	16	SBR	NIL	20	18	18 MLD STP is proposed	5.2	26.5	39.2	3.5	Comply		Kolhapur
187	Aurangabad Municipal Corporation	Kanchanwadi, Aurangabad	161	(19-50-14.3N) (75-17-18.2 E)	Applied	23.12.2017	Operational	70	SBR	70	70	0	NA	7.80	22.00	40.00	16	Comply		Aurangabad
188	Aurangabad Municipal Corporation	Padegaon	10	(19-53-09.8N) (75-17-34.8E)	Applied	24.04.2018	Operational	2.5	SBR	2.5	2.5	0	NA	7.50	24.00	36.00	15	Comply		
190	Aurangabad Municipal Corporation	At Zalta,	35	(19-51-10.9N) (75-25-06.20E)	Applied	16.05.2018	Operational	7.5	SBR	7	7	0	NA	7.50	22.00	96.00	35	Non Comply		
196	Nanded Waghala Nanded	Elichpur	30	19.08°.45`N 77.21°.28`E	Consent valid upto 31.12.2021	Nov. 2014	Operational	12.0	ASP	7	5	0	0	8.5	12	96	40	Non Comply		Nanded
197	Nanded Waghala Municipal	Bondar	87	19.09°.17`N 77.20°.44`E		Nov. 2014	Operational	35.0	ASP	0	35	0		8.1	28	96	40	Non Comply		

Annexure-II STP details (Sept 2022 to Nov 2022)																				
Sr. No.	Name of the Town with no. of STP	Location of the Sewage Treatment Plant (STP)	Sewage Treatment Plant (STP) Installed Capacity (MLD) STP wise	Coordinates (Latitude & Longitude) of STP	Consent Status	STP Commissioned in (Year)	Status (Operational / Non-Operational / Under Construction)	Present capacity/ utilization (MLD)	Technology UASB/ASP/OP/SBR/MBR/FAB etc.)	Use of Treated sewage with Quantity (MLD)	Discharge of treated sewage (Waterbody) (MLD)	Present Gaps in Sewage Management (MLD)	Action plan for Gaps in Sewage Management (MLD)	Compliance Status (in mg/Lit except pH)				Compliance Status (Comply / Non-Comply / Partially Comply)	Time line for prposed STPs	SRO Jurisdiction
198	Nanded Waghala Municipal	Sangvi	15	190.11°.36`N 770.20°.03`E		Dec. 2018	Operational	10.0	ASP	0	10	0		8.4	16	92	37	Non Comply		
201	Nagpur Municipal corporation	Bhandewadi	200	21° 8'16.07"N 79° 9'23.92"E	Consent to operate for Nagpur Municipal Corporation valid up to 1982 Applied for consent to establish & operate for STP	2018	Operational	200.0	SBR	0	200	1) Total sewage generation is 520 MLD. 2) Present Treatment capacity is 345.3 MLD & 3)	1) 5 no. of STPS of capacity of 58.2 MLD are under construction.2) for balanced quantities NMC has proposed treatment facilities under Nag River rejuvenation program.	8	6.9	54	59	Comply		Nagpur1
202	Nagpur Municipal corporation	Bhandewadi	130	21°08'12.8"N 79°09'32.8"E	Consent to operate for Nagpur Municipal Corporation valid up to 31/12/2018	2016	Operational	130.0	SBR	130	0		8.4	20	56	56	Comply			
203	Nagpur Municipal corporation	Mankapur	5	21°11'25.05"N 79°04'44.6"E	Consent to operate for Nagpur Municipal Corporation valid up to 1982 Applied for consent to establish for STP	2017	Operational	5.0	MBBR	0	5		8.47	6	48	26	Comply			
204	Nagpur Municipal corporation	Mokshadham	5	21°08'18.4"N 79°05'44.6"E	Consent to operate for Nagpur Municipal Corporation valid up to 1982 Applied for consent to establish for STP	2017	Operational	5.0	MBBR	0	5		8.26	--	12	5	Comply			
205	Nagpur Municipal corporation	Kachimet (NIT)	1	21°09'6.61"N 79°1'12.84"E	Combined consent to establish is issued by the Board vide letter dated 31/01/2020.	2018	Operational	1.0	SBT (Soil Bio Tech)	1	0		7.9	14	24	4.5	Comply			
206	Nagpur Municipal corporation	Sonegaon (NIT)	0.3	21°05'58.78"N 79°02'58.6.0"E	Combined consent to establish is issued by the Board vide letter dated 31/01/2020.	Sept. 2019	Operational	0.3	Phytorid bed Trickling Filter	0	0.3		7.6	14	20	3.8	Comply			
207	Nagpur Municipal corporation	Hazari Pahad (NIT)	4	21°09'57.80"N 79°1'36.33"E	Combined consent to establish is issued by the Board vide letter dated 31/01/2020.	Oct. 2019	Operational	4.0	SBR	0	4		7.6	16	20	4	Comply			
208	Nagpur Municipal corporation	Somalwada-1(Ongoing work by NIT)	20	21°05'13.50"N 79°4'30.76"E	Combined consent to establish is issued by the Board vide letter dated 31/01/2020.	...	Operational	20.0	--	0	0		7.76	8.2	10	2.4	Comply	Samples collected & send to Lab MPCB for analysis.		

