

National Mission for Clean Ganga
Monthly Progress Report for the Month of April,2026
(In compliance to NGT order dated 24.09.2020 in O.A No. 673 of 2018)

Sr. No.	Information Sought	Reply by Punjab State
Overall status of the State:		
I.	Total Population: Urban Population & Rural Population separately	1) Total Population: 2.77 Cr. (2011 census) 2) Rural- 173.3 Lakh, 3) Urban- 103.74 Lakh
II.	Estimated Sewage Generation (MLD):	2268 MLD
III.	Details of Sewage Treatment Plant:	
	Existing no. of STPs and Treatment Capacity (in MLD)	191 STPs (2413.45 MLD)
	Capacity Utilization of existing STPs:	87.44%
	MLD of sewage being treated through Alternate technology:	River Towns- In-Situ remediation completed in 13 ULBs (Bhadson (3MLD), Talwara(4MLD), Mamdot (3 MLD), Arniwala (2 MLD), Mallanwala (3 MLD), Sujanpur (5.5 MLD), Nihal Singh wala (3 MLD), Mudki (3 MLD), Bhai Roopa (4 MLD), Mahilpur (2 MLD), Barriwala (2 MLD), Bhagta Bhaik (3 MLD) & Kotha Guruka (2 MLD)). Non- River Towns - In-Situ remediation completed in 9 ULBs (Badhni kalan (2 MLD), Fatehgarh panjtoor(1 MLD), Lohian (2 MLD), Mahitpur (3 MLD), Kot-ise khan (3 MLD), Narot jaimal singh (2 MLD), Raja Sansi(2 MLD), Bhikhiwind (4 MLD), Quadian (4 MLD)) & Majitha is under progress in 1 ULBs. Total Capacity of 62.5 MLD (river towns- 39.5 MLD & non- river towns- 23 MLD) is being treated by utilizing in-situ remediation.
	Gap in Treatment Capacity in MLD	198.95 MLD
	No. of Operational STPs:	191 STPs (2413.45 MLD)
	No. of STPs monitored:	92 (River Towns–64, Non-River Towns–28)
	No. of Complying STPs:	72 (River Towns–48, Non-River Towns–24)
	No. of Non-complying STPs:	20 (River Towns–16, Non-River Towns–04)
	Details of each existing STP in the State	Information on existing 191 STPs, (138 STPs in River Towns & 53 STPs in Non-River Towns) operational in the State is provided in Annexure -I.
	Details of under construction STPs in the State	Information on 36 STPs (16 STPs in River Towns & 20 STPs in Non-River Towns) under construction in the State is provided in Annexure -II.

	Details of proposed STPs in the State	There are total 63 STPs (353.1 MLD) to be set up in Punjab with details as below: Under Construction- 37(224.9 MLD) Tender Stage-17 (71 MLD) DPR- Stage- 10 (57.2 MLD) Information on 27 STPs (14 STPs in River Towns & 13 in Non-River Towns) proposed to be set up in State is provided in Annexure -III. Out of 27 STPs, there is land issue in 5 STPs (1 in river towns & 4 in non-river towns)
IV	<u>Details of Industrial Pollution:</u>	
	No. of industries in the State:	23567
	No. of water polluting industries in the State:	4407
	Quantity of effluent generated from the industries in MLD:	441.688
	Quantity of Hazardous Sludge generated from the Industries in TPD:	125.84
	Number of industrial units having ETPs	1763
	Number of industrial units connected to CETP/Re-Processors	2644 (CETP =2191, Re-processors- 453)
	Number and total capacity of ETPs(details of existing/ under construction /proposed)	1763 Nos. & 381.77 MLD
	Compliance status of the ETPs:	Total industries monitored= 26 - Compliant= 09 - Non-Compliant=03 - Result awaited = 14
	Number and total capacity of CETPs(details of existing/ under construction /proposed)	a) Existing CETPs-7 Nos. (111.135 MLD) 1 CETP for Textile Dyeing Units, Ludhiana = 15 MLD 1 CETP for Textile Dyeing Units of Focal Point, Ludhiana=40 MLD 1 CETP, Textile Dyeing Units of Tajpur Road, Ludhiana = 50 MLD 1 CETP for electroplating industries, Ludhiana = 0.8 MLD. 1 CETP for Leather Complex, Jalandhar = 5 MLD. 1 CETP for Dr. Ambedkar Leather Association, Phillaur, (Jalandhar) = 0.035 MLD 1 CETP for metal surface finishing and polishing industries, Bantech Waters Ltd, Kurali, SAS Nagar = 0.3 MLD b) Existing Reprocessing Units (Pickling Spent Acid)- 7 Nos (276.69 KLD) c) Setting up of 2 new CETP (0.15 MLD) (2 MLD) with details as under-

		1) 1 CETP, Jalandhar = 0.15 MLD (Work stopped, matter pending before Hon’ble Court) 2) CETP of Pharmaceutical units at Saidpur (Derra Bassi) (Under stabilization)			
	Status of compliance and operationof the CETP	Out of 7 CETPs, 4 CETP found compliant, with details as as under:-			
		S.N	Name of CETP	Cap (MLD)	Compliant / non-compliant
		1	J.B.R Tech Pvt Ltd Phase VIII Focal Point Ldh.	0.8	Compliant
		2	Leather Complex Jalandhar	5	Non-Compliant
		3	Dr. Ambedkar Leather Association, Phillaur	0.035	Compliant
		4	CETP of 40 MLD for Focal Point Dyeing Industries, Ludhiana	40	Non-Compliant
		5	CETP of 50 MLD for Tajpur Road Dyeing industries, Ludhiana	50	Sample collected on 30.04.2026 and results awaited
		6	CETP of 15 MLD for Bahadur Ke Road Dyeing Industries, Ludhiana	15	Sample collected on 30.04.2026 and results awaited
		7	CETP of 0.3 MLD Bantech Waters Ltd, Kurali, SAS Nagar	0.3	Not monitoring
V.	Total number of Urban Local Bodies and their Population: 166				
	Current Municipal SolidWaste Generation	Total Waste: 4008 TPD (2291 TPD Wet & 1717 TPD Dry) Total Waste Processed: 3481 TPD (86.8%)			
	Number, installed capacity andutilization of existing MSW processing facilities in TPD (bifurcated by type of processing eg- Waste to Energy (Tonnage and Power Output), Compost Plants (Windrow, Vermi, decentralized pit composting), biomethanation, MRFetc	Wet Waste Processing (2136 TPD) • 1738 TPD by the way of composting through 8436 Aerobic Compost Pits & Windrow Composting • 233 TPD edible wet waste is being sent to gaushalas/ piggery farms /open feeding to cattle. • 74 TPD through Home Composting by 99,103 households. • 91 TPD by Bulk Waste Generators (BWGs) • Beside above, on-site composting of horticulture			

		waste is also being carried out in 3170 parks/ greenbelts / institutions including 2220 parks / greenbelts maintained by ULBs. • CBG plant that converts wet waste to power has been made functional at Mandi Gobindgarh from 15th July 2024. Dry Waste Channelization (1345 TPD) • 1345 TPD waste handled by through waste collectors, sold from 280 MRFs & BWGs. • One RDF plant is functional in MC Bathinda. Legacy Waste Management • Out of total 84.09 lakh MT, 43.47 lakh MT has already been remediated till January, 2026.
	Action plan to bridge gap between Installed Capacity and Current Utilization of processing facilities (if Gap > 20%)	Out of total quantity of MSW generated/day i.e., 4008 Tons Per Day (TPD), total quantity of 3481 TPD (86.8%) is processed. There is gap of 527 TPD. Recent Initiatives taken to bridge the Gap. 1) Bigger ULBs have created or expanded processing capacity of wet waste by way of windrow composting, including MC Ludhiana (580 TPD), MC Amritsar (200 TPD) & MC Patiala (100 TPD) 2) Tied up with 47 Plastic Processors through PPCB for utilization of plastic / MLP waste. 110 ULBs have started giving their plastic waste to these processors. 3) From April 2022 to March 2026 a total of: • 6937 MT of compost was sold. • 33787 MT of compost was distributed free of cost. 4) Efforts are being made for utilization of dry waste/ RDF by 96 Industries operating in the Punjab. In MC Ludhiana, the work has been awarded to the contractor for 1100 TPD.
	No. and capacity of C&D waste processing plants in TPD (existing, proposed and under construction)	1. 147 Micro C&D Waste management Units have been setup by 143 ULBs having total capacity of 367 TPD. 2. 3 Mini C&D Units in 3 ULBs having total capacity of 15 TPD. Three C&D waste processing facility commissioned of 100 TPD each at MC Jalandhar, MC Amritsar and at MC Ludhiana.
	Total no. of wards, no. of wardshaving door to door collection service, no. of wards practicing segregation at source	1) Total no. of wards-3189 2) No. of wards having D2D waste collection facility - 3170 (covering around 99% of total households) No. of wards practicing source segregation- 3128 (covering around 86% of total households)

	Details of MSW treatment facilities proposed and under construction (no., capacity, and technology)	1) 8436 Aerobic composting pits have been constructed. 2) In addition to 280 Material Recovery Facilities, 25 more facilities shall be set up. 3) 2 Waste to Energy Facilities are proposed to be set up in Amritsar, and Ludhiana under SBM_U 2.O. 4) 16 Bio-CNG plants are proposed to be set up under SBMU -2.O. One CBG plant of 15 TPD has been functional at Mandi Gobindgarh from 15th July 2024. Existing waste facilities are being upgraded and new ones to be made all weather processing facilities.
	No. and area (in acres) of uncontrolled garbage dumpsites and Sanitary Landfills.	Out of total 84.09 lakh MT waste, 43.47 lakh MT has already been remediated till January,26.
	No. and area (in acres) of legacy waste within 1km buffer of bothside of the rivers	• There is no legacy waste within 1 km buffer of both sides of the rivers. • Out of total 84.09 lakh MT, 41.75 lakh MT has already been remediated till September 2025. Remediation has been completed in 132 ULBs.
	No. of drains falling into rivers and no. of drains having floating racks/screens installedto prevent solid waste from falling into the rivers	148 vulnerable points near water bodies were identified, out of which arrangements have been made at all 148 points to prevent entry of solid waste. ULBs are making best efforts to cover 100% points.
VI.	<u>Bio-medical Waste Management:</u>	
	Total Bio-medical generation:	25.7 TPD
	No. of Hospitals and Health Care Facilities:	16855 HCFs
	Status of Treatment Facility/ CBMWTF:	6 common Bio-medical Waste treatment facilities are in existing at Jalandhar (3.72 TPD), Pathankot (2.87 TPD), Ludhiana (5.45 TPD), Muktsar (4.00 TPD) and Amritsar (3.50 TPD) and Mohali (6.16 TPD). Out of which, 01 facility located at Mohali is allowed only collection and transportation of bio-medical waste to other nearby 04 CBWTFs for treatment and disposal of the bio-medical waste
VII.	<u>Hazardous Waste Management:</u>	
	Total Hazardous Waste generation:	1) Land fillable=4989.823 MT 2) Incinerable=125.2365 MT 3) Recyclable=1833.645 MT 4) Utilizable=3082.4485 MT
	No. of Industries generating Hazardous waste	3307
	Treatment Capacity of all TSDFs	One treatment facility namely Re Sustainability Limited (Formerly Known as Ramky Enviro Engineers Ltd) exists at Vill.Nimbuan, DeraBassi. The capacity of the unit to cater the HW generation is 5.4 Lac Metric Tonne.

	Avg. Quantity of Hazardous waste reaching the TSDFs and treated	2426.86 MT /month
	Details of on-going or proposed TSDF	The existing CTSDf at vill. Nimbuan, DeraBassihah installed and commissioned the common incinerator for the incineration of incinerable hazardous waste on 30.09.2022, which is operational.
VIII.	Plastic Waste Management:	
	Total Plastic Waste generation:	320 TPD
	Treatment/ Measures adopted for reduction or management of plastic waste:	1) Manufacturing, sale and usage of plastic carry bags banned in the State w.e.f. 1st April 2016. 2) Usage of Single Use Plastic Items have been banned in the ULBs vide notification dated 1st July, 2022. 3) 166 ULBs have passed resolution for banning of single use plastics. 4) Cloth banners are being used and wall paintings are being made preferably to the flex banners. 5) Usage of cloth bags, paper bags and metal utensils and pattals/daune are being promoted. 6) 276 Material Recovery Facility (MRF) have already been constructed and remaining 29 MRFs will be constructed by December 2025. 7) Penal action is being taken against the violators. 8) Tied up with 47 Plastic Processors through PPCB for utilization of plastic / MLP waste.
	Actions as per NGT order on in-situ treatment of drains:	As explained at S.No. IX.
IX.	<u>Details of Alternate Treatment Technology being adopted by the State/UT</u>	1) River Towns- In-Situ remediation completed in 13 ULB (Bhadson (3MLD), Talwara (4MLD), Mamdot (3 MLD), Arniwala (2 MLD), Mallanwala (3 MLD), Sujanpur (5.5 MLD), Nihal Singh wala (3 MLD), Mudki (3 MLD), Bhai Roopa (4 MLD), Mahilpur (2 MLD), Barriwala (2 MLD), Bhagta Bhaike (3 MLD) & Kotha Guruka (2 MLD)) by adopting Wet land technology/ Seechewal Model 2) In-Situ remediation completed in 8 ULBs (Badhni kalan (2 MLD), Fatehgarh panjtoor (1 MLD), Lohian (2 MLD), Mahitpur (3 MLD), Kot-ise khan (3 MLD), Narot jaimal singh (2 MLD), Raja Sansi (2 MLD), Bhikhiwind (4 MLD), Quadian (4 MLD)) & under progress in 1 ULBs. Total Capacity of 62.5 MLD (river towns- 39.5 MLD & non- river towns- 23 MLD) is being treated by utilizing in-situ remediation.
X.	Identification of polluting sources including drains contributing to river pollution	Various polluted sources include: 1) Domestic sewage 2) Industrial wastewater Dairy Waste

XI.	Details of Nodal Officer appointed by Chief Secretary in the State/UT:	Directorate of Environment and Climate Change (DECC), Govt. of Punjab is the Nodal Department for rendering technical services & acting as Environmental Management Cell to O/o Chief Secretary in compliance of NGT Orders
XII.	Details of meetings carried under the Chairmanship Chief of Secretary in the State/UT:	1) Progress w.r.t implementation of various Environmental Action Plans is being reviewed regularly by State Apex Committee constituted under the Chairpersonship of Chief Secretary, Punjab. 23 rd meeting of State Level Apex Committee under the chairpersonship of Chief Secretary, Punjab was held on 12.01.2026.
XIII.	Latest water quality of polluted river, its tributaries, drains with flow details and ground water quality in the catchment of polluted river;	1) 2 polluted river stretches in the State of Punjab as per the “Polluted River Stretches for Restoration of Water Quality – 2025” – Report published by CPCB. 2) The range of water quality of polluted river stretches monitored by PPCB in the month of April, 2026 is given below: • Sutlej (Roopnagar to Harike Bridge): C to E (Priority-I). • Ghaggar (Sardulgarh to Mubarkpur): D to E (Priority-I) The polluted river stretch of river Beas along Mukerian has achieved desired Class-B water Quality and has been designated as Model River.
XIV.	Ground water regulation:	1) Groundwater Recharge Initiatives: 188 canal-based Ground water recharge schemes were completed. Till date, 299759.00 Cum of water has been recharged through these schemes. 2) Further, 56 No. new Canal Based artificial Ground Water schemes are being implemented on the same pattern out of which 41 no. schemes are completed and remaining are expected to be completed within the current financial year. 3) During the current FY 2025-26, 1156 no. Check Dams and 3957 soak pits have been proposed on various rivers/Nallahs of Punjab to recharge groundwater. Out of which 472 check dams and 3019 soak pits has been completed. 4) The Department of Water Resources has conducted site survey for installation of Khambati wells in paleo channel of River Sutlej and has completed works at all 72 identified sites along the canals of the BML System and Bhawanigarh Distributary System for installation of Khambati wells. Till date, 202698.00 Cum of water has been recharged through these schemes. 5) The Department has linked 72 existing village ponds with canal water to enhance groundwater recharge.

		Till date, 77112.00 Cum of water has been recharged through these initiatives. 6) The Department has identified Government land for construction of new ponds, out of which 123 new ponds have already been completed. Till date, 426181.00 Cum of water has been recharged through these schemes. 7) Section 38 of the Punjab Canal & Drainage Act 2023 empowers State Government that in case an injury to any land or the public health or public convenience has arisen or may arise from the obstruction of any river, stream or drainage channel, such State Government may, by notification published in the Official Gazette prohibit, within limits to be defined in such notification, the formation of any obstruction or may, within such limits, order the removal or other modification of such obstruction. Under this Until now, Department of Water Resources have notified a total of 849 drains till the month of January, 2026. 8) To mitigate flood risks in Punjab, extensive strengthening and cleaning works are being carried out in the state of Punjab. total of 1103 works have been carried out during FY 2024-25. In FY 2025-26, 227 new works were initiated, and have been completed. In addition, during the current flood situation, 79 emergent works were undertaken for protection and rehabilitation of damaged structures, amounting to Rs. 107.10 Cr. Further, based on post flood damage assessment, 42 additional works amounting to Rs. 163 crores are proposed to be completed during the current financial year. In view of the damages caused by the floods of 2025, the department has proposed Works for raising of embankments on major rivers/choes. These works are targeted to be completed by March 2026. A total of 12 works has been proposed, amounting to Rs. 39.62 crore.
XV.	Good irrigation practices being adopted by the State:	a) The Government is promoting and providing financial assistance of 80% to general farmers and 90 % to small, marginal, SC and women farmers adopting Micro Irrigation Systems. During 2023-24, more than 2800-hectare area has been benefitted by utilizing Rs 23.82 cr. and till date more than 50,000-hectare area has been benefitted under Micro Irrigation system in the state. The Government is promoting and providing financial assistance of 50% for individual and 90% for community underground pipeline projects. During 2023-24, approximately 11,000-hectare area has been benefitted by utilizing Rs 53.70 cr. and till date a total of approx.. 6 lakh hectare area has been benefitted under underground pipeline system in the state.

XVI.	Rain Water Harvesting:	a) The department constructs rainwater harvesting and recharge structures for storage, irrigation and natural recharge in Kandi area of the state. Till date, more than 750 rainwater harvesting-cum-recharging structures have been constructed by the department. The department is also implementing scheme for providing rooftop rain water harvesting system in Govt. buildings/institutions.
XVII.	Demarcation of Floodplain and removal of illegal encroachments:	Efforts underway to demarcate flood plains, remove illegal encroachments, and maintain minimum ecological flow in rivers like Sutlej and Beas. In this regard Notification of Rivers and Drains are already in process. Satluj River in district Ferozepur and Tarn-Taran is already notified vide letter No. WR-IRWR04/22/2023-TW3/319 Dated 25-09-2023 and Notified vide letter No. 04/01/2023- TW3/364 dated 16-10-2023. In District Ferozepur and Tarn-Taran area as per above notification have also been notified is Flood Plain Zone vide Notification dated 04/03/2024.
XVIII.	Maintaining minimum E-flow of river:	Measures taken to comply with environmental regulations, such as maintaining minimum e-flow in rivers as per NGT orders. Minimum 15% of average lean season flow is being maintained in river Sutlej (640 cusecs) & Beas (370 cusecs) by Department of Water Resources in compliance of NGT order dated 09.08.2017 in OA No. 498 of 2015. However, there is no regulation point for Ghaggar being a non-perennial river, Chief Engineer/Canals, Govt. of Punjab has requested Engineer-in- Chief /irrigation Govt. of Haryana for release of water from Kaushalya Dam for maintaining E-Flow in River Ghaggar.
XIX.	Plantation activities along the rivers:	Plantation is regularly being carried by Department of Forest on the side slopes of embankments and berms of rivers which help in checking erosion of embankments and river berms/edges

XX.	Development of Biodiversity Park:	Department of Forest & Wildlife Preservation is creating various Biodiversity rich pockets to mitigate air pollution in urban areas and semi urban areas. The work completed for year 2025-26 are as follows: <table border="1" data-bbox="794 248 1436 600"> <thead> <tr> <th data-bbox="794 248 868 338">Sr. No.</th><th data-bbox="868 248 1086 338">Component</th><th data-bbox="1086 248 1436 338">Work Completed for year 2025-26</th></tr> </thead> <tbody> <tr> <td data-bbox="794 338 868 405">1</td><td data-bbox="868 338 1086 405">Pavittar Van</td><td data-bbox="1086 338 1436 405">52 No.</td></tr> <tr> <td data-bbox="794 405 868 472">2</td><td data-bbox="868 405 1086 472">Nanak Bagichi</td><td data-bbox="1086 405 1436 472">382 No.</td></tr> <tr> <td data-bbox="794 472 868 600">3</td><td data-bbox="868 472 1086 600">Plantation on Institutional Land</td><td data-bbox="1086 472 1436 600">331 Ha</td></tr> </tbody> </table>	Sr. No.	Component	Work Completed for year 2025-26	1	Pavittar Van	52 No.	2	Nanak Bagichi	382 No.	3	Plantation on Institutional Land	331 Ha
Sr. No.	Component	Work Completed for year 2025-26												
1	Pavittar Van	52 No.												
2	Nanak Bagichi	382 No.												
3	Plantation on Institutional Land	331 Ha												
XXI.	Reuse of Treated Water:	1) Till date, the department has commissioned 76 projects for utilization of 490.85 MLD of treated water from sewerage treatment plants benefiting an area of 32005 acres command area. 2) Work at 22 projects for utilizing approx. 209.50 MLD of treated water is under execution stage.												
XXII.	Model River being adopted by the State & Action Proposed for achieving the bathing quality standards:	Beas River. The erstwhile polluted stretch of river Beas along Mukerian is meeting the B Class Water Quality Criteria of CPCB since Nov, 2019.												
XXIII.	Status of Preparation of Action Plan by the 13 Coastal States:	Not Applicable												
XXIV.	Regulation of Mining Activities in the State/UT	The Mining Activities are being strictly carried out in accordance with the approved Mining Plan and after complying with all the conditions stipulated in Environmental & Other Statutory Clearance.												
XXV.	Action against identified polluters, law violators and officers responsible for failure for vigorous monitoring.	Action against the non-compliant units is taken regularly from time to time by the PPCB by issuing advisories initially and in case of subsequent violations, the Environment Compensation is imposed on the defaulter units.												

List of Existing STP'S in the State of Punjab

Details of the each Existing STP in the State of Punjab									
Sr. No.	River	District	Name of STP/ Town	Concerned Regional Office	Concerned Deptt.	Cap. (MLD)	Tech.	Operational Status of STP	Monitoring Results for April, 2025
River Towns									
1	Sutlej	Moga	Moga	Barnala	DLG	27	SBR	Operational	Not Monitored*
2	Sutlej	Moga	Dharamkot	Barnala	DLG	4	SBR	Operational	Not Monitored*
3	Sutlej	Moga	Baghapurana	Barnala	DWSS	4	MBBR	Not-Operational	Not Monitored*
4	Beas	Gurdaspur	Sri Hargobindpur	Batala	DLG	1	WSP	Operational	Not Monitored*
5	Beas	Pathankot	Pathankot	Batala	DLG	27	SBR	Operational	Not Monitored*
6	Beas	Pathankot	FP, Pathankot	Batala	PSIEC	2	-	Operational	Not Monitored*
7	Beas	Pathankot	GE, Air Force STP 960 m3/day Pathankot	Batala	MES	3	MBBR	Operational	Not Monitored*
8	Beas	Pathankot	GE, South Mammon STP Lal Tikku Khad Area (2.5 MLD)	Batala	MES	2	-	Operational	Not Monitored*
9	Beas	Pathankot	GE, West Pathankot	Batala	MES	8	MBBR	Operational	Not Monitored*
10	Beas	Pathankot	GE, South Mammon Bhaskar Area	Batala	MES	2	MBBR	Operational	Not Monitored*
11	Beas	Pathankot	GE, South Basanter Line Area	Batala	MES	2	MBBR	Operational	Not Monitored*
12	Sutlej	Bathinda	Goniana	Bathinda	DLG	3	WSP	Operational	Not Monitored*
13	Ghaggar	Mansa	Bareta	Bathinda	DLG	3	WSP	Operational	Compliant

14	Ghaggar	Mansa	Bhikhi	Bathinda	DLG	3	WSP	Operational	Compliant
15	Ghaggar	Mansa	Budhlada	Bathinda	DLG	7	MBBR	Operational	Not Monitored*
16	Ghaggar	Mansa	Sardulgarh	Bathinda	DLG	4	WSP	Operational	Compliant
17	Ghaggar	Mansa	Boha	Bathinda	PWSSB	2	SBR	Operational	Compliant
18	Sutlej	Faridkot	Jaito	Faridkot	DLG	6	SBR	Operational	Not Monitored*
19	Sutlej	Faridkot	Kotakapura	Faridkot	PSIEC	8	MBBR	Operational	Not Monitored*
20	Sutlej	Faridkot	Kotakapura	Faridkot	DLG	6	SBR	Operational	Not Monitored*
21	Sutlej	Faridkot	Faridkot	Faridkot	DLG	14	SBR	Operational	Not Monitored*
22	Ghaggar	Fatehgarh Sahib	Mandi Gobindgarh	Fatehgarh Sahib	DLG	25	SBR	Operational	Compliant
23	Ghaggar	Fatehgarh Sahib	Mandi Gobindgarh (focal Point PSIEC)	Fatehgarh Sahib	PSIEC	3	MBBR	Operational	Compliant
24	Ghaggar	Fatehgarh Sahib	Amloh	Fatehgarh Sahib	PWSSB	3	RMBR	Operational	Not Monitored*
25	Ghaggar	Fatehgarh Sahib	Mandi Gobindgarh	Fatehgarh Sahib	PWSSB	12	SBR	Operational	Compliant
26	Ghaggar	Fatehgarh Sahib	Bassi Pathana	Fatehgarh Sahib	PWSSB	3	SBR	Operational	Not Monitored*
27	Ghaggar	Fatehgarh Sahib	Sirhind	Fatehgarh Sahib	PWSSB	5	SBR	Operational	Non-Compliant*
28	Sutlej	SBS Nagar	Nawashahar	Hoshiarpur	DLG	6	SBR	Operational	Compliant
29	Sutlej	SBS Nagar	Banga	Hoshiarpur	DLG	3	SBR	Operational	Compliant
30	Sutlej	SBS Nagar	Rahon	Hoshiarpur	PWSSB	3	-	Operational	Compliant
31	Sutlej	Hoshiarpur	Hoshiarpur	Hoshiarpur	DLG	30	MBBR	Operational	Compliant
32	Sutlej	Hoshiarpur	Garshankar	Hoshiarpur	PWSSB	3	SBR	Operational	Compliant
33	Beas	Hoshiarpur	Mukerian	Hoshiarpur	DLG	5	MBBR	Operational	Non-Compliant*
34	Beas	Hoshiarpur	Tanda	Hoshiarpur	DLG	4	MBBR	Operational	Non-Compliant*
35	Beas	Hoshiarpur	Dasuya	Hoshiarpur	DLG	4	WSP	Operational	Non-Compliant*
36	Beas	Hoshiarpur	Sham Chuarasi	Hoshiarpur	DLG	1	WSP	Operational	Non-Compliant*
37	Beas	Hoshiarpur	Talwara	Hoshiarpur	BBMB	8	SBR	Operational	Not Monitored*
38	Beas	Hoshiarpur	Hariana	Hoshiarpur	DLG	2	MBBR	Operational	Compliant

39	Beas	Hoshiarpur	Talwara	Hoshiarpur	PWSSB	5	MBBR	Operational	Compliant
40	Sutlej	Jalandhar	Jaitewali	Jalandhar-1	DLG	25	SBR	Operational	Non-Compliant*
41	Beas	Jalandhar	Kartarpur	Jalandhar-1	DLG	4	Extended aeration	Operational	Non-Compliant*
42	Sutlej	Jalandhar	Pholriwal-I	Jalandhar-2	DLG	100	UASB	Operational	Not Monitored*
43	Sutlej	Jalandhar	Pholriwal-II (Eco Chem Unit-I)	Jalandhar-2	DLG	25	SBR	Operational	Not Monitored*
44	Sutlej	Jalandhar	Pholriwal-III (Eco Chem Unit-II))	Jalandhar-2	DLG	25	SBR	Operational	Not Monitored*
45	Sutlej	Jalandhar	Basti Peer Dad	Jalandhar-2	DLG	50	SBR	Operational	Compliant
46	Sutlej	Jalandhar	Bambian Wali Cantt	Jalandhar-2	DLG	10	SBR	Operational	Not Monitored*
47	Sutlej	Jalandhar	Phillaur-I	Jalandhar-2	DLG	3	WSP	Operational	Non-Compliant*
48	Sutlej	Jalandhar	Phillaur-II	Jalandhar-2	DLG	3	MBBR	Operational	Non-Compliant*
49	Sutlej	Jalandhar	Nakodar	Jalandhar-2	DLG	6	SBR	Operational	Non-Compliant*
50	Sutlej	Jalandhar	East Jalndhar Cantt-II	Jalandhar-2	MES	3	MBBR	Operational	Not Monitored*
51	Sutlej	Jalandhar	Pholriwal	Jalandhar-2	DLG	50	SBR	Operational	Not Monitored*
52	Sutlej	Jalandhar	Basti Peer Dad	Jalandhar-2	DLG	15	SBR	Operational	Non-Compliant*
53	Sutlej	Kapurthala	Phagwara-I	Jalandhar-2	DLG	20	UASB	Operational	Compliant
54	Sutlej	Kapurthala	Phagwara-II (Hadibad)	Jalandhar-2	DLG	8	MBBR	Operational	Compliant
55	Sutlej	Kapurthala	Phagwara-III (Palahi Road)	Jalandhar-2	DLG	8	MBBR	Operational	Compliant
56	Sutlej	Kapurthala	Rawal & Colonies	Jalandhar-2	DLG	2	MBBR	Under Stabilization	Not Monitored*
57	Beas	Kapurthala	Begowal	Jalandhar-2	DLG	3	SBR	Operational	Non-Compliant*
58	Beas	Kapurthala	Bholath	Jalandhar-2	DLG	4	WSP	Operational	Non-Compliant*
59	Beas	Kapurthala	Kapurthala	Jalandhar-2	DLG	25	UASB	Operational	Non-Compliant*
60	Beas	Kapurthala	Sultanpur Lodhi	Jalandhar-2	DLG	3	WSP	Operational	Not Monitored*
61	Beas	Kapurthala	Kapurthala	Jalandhar-2	MES	1	MBBR	Operational	Not Monitored*
62	Beas	Kapurthala	Sultanpur Lodhi	Jalandhar-2	DLG	4	MBBR	Operational	Not Monitored*
63	Beas	Kapurthala	Sultanpur Lodhi	Jalandhar-2	PWSSB	1	MBBR	Operational	Not Monitored*

64	Sutlej	Jalandhar	East Jalndhar Cantt-I	Jalandhar-2	MES	3	MBBR	Operational	Not Monitored*
65	Sutlej	Jalandhar	East Jalndhar Cantt-III	Jalandhar-2	MES	0	MBBR	Operational	Not Monitored*
66	Sutlej	Jalandhar	West Jalandhar Cantt-I	Jalandhar-2	MES	2	MBBR	Operational	Not Monitored*
67	Sutlej	Jalandhar	West Jalandhar Cantt-II	Jalandhar-2	MES	2	MBBR	Operational	Not Monitored*
68	Sutlej	Ludhiana	Machhiwara	Ludhiana-1	DLG	4	SBR	Operational	Compliant
69	Sutlej	Ludhiana	Sahnewal	Ludhiana-1	DLG	7	SBR	Operational	Non-Compliant*
70	Sutlej	Ludhiana	Balloke-I	Ludhiana-2	DLG	152	UASB	Operational	Non-Compliant*
71	Sutlej	Ludhiana	Balloke-II	Ludhiana-2	DLG	105	SBR	Operational	Not Monitored*
72	Sutlej	Ludhiana	Balloke	Ludhiana-2	DLG	60	SBR	Operational	Not Monitored*
73	Sutlej	Ludhiana	Jagraon-I	Ludhiana-3	DLG	12	SBR	Operational	Compliant
74	Sutlej	Ludhiana	Jagraon-II	Ludhiana-3	DLG	16	SBR	Operational	Compliant
75	Sutlej	Ludhiana	Jamalpur	Ludhiana-3	DLG	225	SBR	Operational	Compliant
76	Sutlej	Ludhiana	Bhattian-I	Ludhiana-4	DLG	111	UASB	-	Not Monitored*
77	Sutlej	Ludhiana	Bhattian-II	Ludhiana-4	DLG	50	SBR	-	Compliant
78	Sutlej	Ludhiana	Raikot	Ludhiana-4	PWSSB	7	-	Operational	Not Monitored*
79	Sutlej	Mohali	Kurali	Mohali	GMADA	5	SBR	Operational	Compliant
80	Ghaggar	Mohali	Banur	Mohali	DLG	4	MBBR	Operational	Compliant
81	Ghaggar	Mohali	Zirakpur	Mohali	DLG	17	SBR	Operational	Compliant
82	Ghaggar	Mohali	Mohali	Mohali	GMADA	45	UASB	Operational	Not Monitored*
83	Ghaggar	Mohali	Lalru	Mohali	GMADA	2	SBR	Non Operational	Not Monitored*
84	Ghaggar	Mohali	Dera Bassi	mohali	PSIEC	2	MBBR	Operational	Not Monitored*
85	Ghaggar	Mohali	Dera Bassi	Mohali	DLG	4	SBR	Operational	Compliant
86	Ghaggar	Mohali	Banur (Bassilsse Khan)	Mohali	DLG	1	ASP	Operational	Not Monitored*
87	Ghaggar	Mohali	Aertocity	Mohali	GMADA	10	SBR	Operational	Compliant
88	Ghaggar	Mohali	Lalru	Mohali	PWSSB	1	Absolute Vermi-Filtration	Operational	Not Monitored*

89	Sutlej	Fazilka	Abohar	Muktsar Sahib	DLG	25	SBR	Operational	Not Monitored*
90	Sutlej	Fazilka	Jalalabad	Muktsar Sahib	DLG	8	MBBR	Operational	Not Monitored*
91	Sutlej	Muktsar	Malout-I	Muktsar Sahib	DLG	3	WSP	Non Operational	Not Monitored*
92	Sutlej	Muktsar	Malout-II	Muktsar Sahib	DLG	10	MBBR	Operational	Not Monitored*
93	Sutlej	Muktsar	Muktsar Sahib-I	Muktsar Sahib	DLG	8.7	MBBR	Non Operational	Not Monitored*
94	Sutlej	Muktsar	Muktsar Sahib-II	Muktsar Sahib	DLG	5.7	MBBR	Non Operational	Not Monitored*
95	Sutlej	Muktsar	Muktsar Sahib-III	Muktsar Sahib	DLG	3.5	MBBR	Non Operational	Not Monitored*
96	Sutlej	Muktsar	Gidderbaha	Muktsar Sahib	DLG	7	MBBR	Operational	Not Monitored*
97	Ghaggar	Patiala	Patran	Patiala	DLG	4	SBR	Non Operational	Not Monitored*
98	Ghaggar	Patiala	Samana	Patiala	DLG	10	SBR	Non Operational	Not Monitored*
99	Ghaggar	Patiala	Rajpura-I	Patiala	DLG	7	SBR	Operational	Compliant
100	Ghaggar	Patiala	Rajpura-II	Patiala	DLG	10	SBR	Operational	Compliant
101	Ghaggar	Patiala	Patiala-I (Shermajra)	Patiala	DLG	46	SBR	Operational	Compliant
102	Ghaggar	Patiala	Patiala-II (Ablowal)	Patiala	DLG	10	SBR	Operational	Compliant
103	Ghaggar	Patiala	Patiala-III	Patiala	PUDA	13	FAB	Operational	Not Monitored*
104	Ghaggar	Patiala	Nabha	Patiala	PSIEC	3	SBR	Operational	Not Monitored*
105	Ghaggar	Patiala	Patiala-IV (Shermajra)	Patiala	DLG	15	SBR	Operational	Compliant
106	Ghaggar	Patiala	Patiala	Patiala	MES	6	-	Operational	Not Monitored*
107	Ghaggar	Patiala	Bahadurgarh	Patiala	DWSS	4	-	Operational	Not Monitored*
108	Ghaggar	Patiala	Chaura	Patiala	DLG	4		Operational	Compliant
109	Ghaggar	Patiala	Nabha	Patiala	PWSSB	12	-	Operational	Compliant
110	Ghaggar	Patiala	Ghanour	Patiala	PWSSB	2	-	Operational	Compliant
111	Sutlej	SBS Nagar	Balachaur	Ropar	DLG	4		Under Trial run	Compliant
112	Sutlej	Rupnagar	Naya Nangal (Mojowal)	Ropar	DLG	8	ASP	Operational	Not Monitored*

113	Sutlej	Rupnagar	Burari Nangal	Ropar	DLG	5	ASP	Operational	Not Monitored*
114	Sutlej	Rupnagar	Ropar-I (Badi Haveli)	Ropar	DLG	10	SBR	Operational	Compliant
115	Sutlej	Rupnagar	Ropar-II (Rasoolpur)	Ropar	DLG	3	SBR	Operational	Compliant
116	Sutlej	Rupnagar	Ropar-III (Sadabarat)	Ropar	DLG	2	SBR	Operational	Compliant
117	Sutlej	Rupnagar	Anandpur Sahib	Ropar	DWSS	8	MBBR	Operational	Not Monitored*
118	Sutlej	Rupnagar	Nangal	Ropar	BBMB	2	ASP	Operational	Not Monitored*
119	Sutlej	Rupnagar	Morinda	Ropar	DLG	6	SBR	Operational	Compliant
120	Sutlej	Rupnagar	Kiratpur Sahib	Ropar	PWSSB	2	-	Operational	Not Monitored*
121	Ghaggar	Sangrur	Khanauri	Sangrur	PWSSB	3	SBR	Operational	Compliant
122	Ghaggar	Sangrur	Lehragaga	Sangrur	PWSSB	4	SBR	Operational	Compliant
123	Ghaggar	Sangrur	Moonak	Sangrur	PWSSB	3	SBR	Operational	Compliant
124	Ghaggar	Sangrur	Sunam	Sangrur	PWSSB	8	MBBR	Operational	Compliant
125	Ghaggar	Sangrur	Sangrur	Sangrur	PWSSB	4	SBR	Operational	Compliant
126	Ghaggar	Sangrur	Longowal	Sangrur	PWSSB	5	SBR	Operational	Compliant
127	Sutlej	Ferozepur	Makhu	Tarn Taran	DLG	4	SBR	-	Not Monitored*
128	Sutlej	Ferozepur	Talwandi Bhai	Tarn Taran	DLG	4	SBR	-	Not Monitored*
129	Sutlej	Ferozepur	Zira	Tarn Taran	DLG	8	MBBR	-	Not Monitored*
130	Sutlej	Ferozepur	Ferozepur	Tarn Taran	DLG	18	SBR	-	Not Monitored*
131	Sutlej	Tarn Taran	Patti	Tarn Taran	PWSSB	8	-	Operational	Not Monitored*
132	Beas	Tarn Taran	Goindwal	Tarn Taran	PSIEC	2	-	Operational	Not Monitored*
133	Sutlej	Ferozpur	Mamdot	Taran Taran	PWSSB	2	-	-	Compliant
134	Ghaggar	"Fatehgarh	Sirhind	"Fatehgarh	PWSSB	5	SBR	Operational	Not Monitored*
135	Sutlej	Ferozepur	Mudki	Taan Taan	PWSSB	2	-	-	Not Monitored*
136	Ghaggar	Patiala	Bhadson	Patiala	PWSSB	2	-	-	Not Monitored*
137	Beas	Kapurthala	Dhilwan	Jalandhar	PWSSB	2	-	-	Not Monitored*
138	Beas	Gurdaspur	Sujannpur	Gurdaspur	PWSSB	5	-	-	Not Monitored*

139	Non-River	Amritsar	Ajnala	Amritsar	DLG	4	SBR	Non operational	Not Monitored*
140	Non-River	Amritsar	Amritsar (South) Khappar Khero	Amritsar	DLG	95	ASP	Operational	Compliant
141	Non-River	Amritsar	Amritsar (North) Gonsabad	Amritsar	DLG	95	ASP	Operational	Compliant
142	Non-River	Amritsar	Amritsar Chattiwind	Amritsar	DLG	28	SBR	Operational	Compliant
143	Non-River	Amritsar	Baba Bakala	Amritsar	DWSS	1	N.A	N.A	This is an oxidation pond not STP
144	Non-River	Barnala	Tappa	Barnala	DLG	5	SBR	Operational	Compliant
145	Non-River	Bathinda	Bhadaur	Barnala	DLG	3	-	-	Not Monitored*
146	Non-River	Barnala	Barnala	Barnala	DLG	20	SBR	Operational	Compliant
147	Non-River	Barnala	Handiaya	Barnala	DLG	3	MBBR	Operational	Compliant
148	Non-River	Gurdaspur	Dina Nagar	Batala	PWSSB	4	-	-	Not Monitored*
149	Non-River	Gurdaspur	Dera Baba Nanak	Batala	DLG	2	WSP	-	Not Monitored*
150	Non-River	Gurdaspur	Batala	Batala	DLG	30	-	-	Not Monitored*
151	Non-River	Gurdaspur	Ghuman	Batala	PWSSB	1	-	-	Not Monitored*
152	Non-River	Pathankot	GE South Pathankot	Batala	MES	1	MBBR	-	Not Monitored*
153	Non-River	Bathinda	Raman Mandi	Bathinda	DLG	5	SBR	Operational	Compliant
154	Non-River	Bathinda	Bathinda	Bathinda	DLG	52	SBR	Operational	Compliant
155	Non-River	Bathinda	Bhucho	Bathinda	DLG	3	WSP	Operational	Non-Compliant*
156	Non-River	Bathinda	Kotfatta	Bathinda	DLG	2	WSP	Operational	Compliant
157	Non-River	Bathinda	Maur	Bathinda	DLG	5	MBBR	Non-operational (Under up gradation)	Non-Compliant*
158	Non-River	Bathinda	Rampura Phul	Bathinda	DLG	8	MBBR	Operational	Compliant
159	Non-River	Bathinda	Sangat	Bathinda	DLG	2	WSP	Operational	Not Monitored*
160	Non-River	Bathinda	Talwandi Sabo	Bathinda	DLG	3	SBR	Operational	Not Monitored*
161	Non-River	Bathinda	Bathinda	Bathinda	DLG	5	ASP	Non-operational Tender Called	Not Monitored*

162	Non-River	Bathinda	Mehraj	Bathinda	DWSS	3	MBBR	Operational	Not Monitored*
163	Non-River	Mansa	Mansa	Bathinda	DLG	14	MBBR	Operational	Compliant
164	Non-River	Ludhiana	Khanna	Fatehgarh Sahib	DLG	29	SBR	Operational	Compliant
165	Non-River	Hoshiarpur	Gardhiwala	Hoshiarpur	DLG	2	-	Operational	Not Monitored*
166	Non-River	Jalandhar	Bilga	Jalandhar	DLG	2	-	-	Not Monitored*
167	Non-River	Jalandhar	Adampur	Jalandhar-1	DLG	3	Extended aeration	Operational	Compliant
168	Non-River	Jalandhar	Noormahal	Jalandhar-2	GLADA	3	MBBR	Operational	Compliant
169	Non-River	Jalandhar	Shahkot	Jalandhar-2	DLG	3	SBR	Operational	Not Monitored*
170	Non-River	Jalandhar	Goraya	Jalandhar-2	DLG	4	-	Operational	Non-Compliant*
171	Non-River	Ludhiana-1	Maloud	Ludhiana-1	DLG	2	MBBR	Operational	Compliant
172	Non-River	Ludhiana-1	Payal	Ludhiana-1	DLG	2	MBBR	Operational	Non-Compliant*
173	Non-River	Ludhiana-1	Doraha (Zone-3) (Begowal)	Ludhiana-1	DLG	1	MBBR	Operational	Compliant
174	Non-River	Ludhiana	Samrala	Ludhiana-2	DLG	4	ASBR	Operational	Compliant
175	Non-River	Ludhiana-2	Doraha (Zone-2) Rajgahrh	Ludhiana-2	DLG	1	MBBR	Operational	Compliant
176	Non-River	Ludhiana-2	Doraha (Zone-1)	Ludhiana-2	DLG	3	MBBR	Operational	Compliant
177	Non-River	Ludhiana-4	Mullanpur Dakha	Ludhiana-4	DLG	3	MBBR	Operational	Not Monitored*
178	Non-River	Mohali	Chanalon	Mohali	PSIEC	2	MBBR	Operational	Not Monitored*
179	Non-River	Mohali	Kharar	Mohali	DLG	11	SBR	Operational	Compliant
180	Non-River	Fazilka	Fazilka	Muktsar Sahib	DLG	13	SBR	Operational	Not Monitored*
181	Non-River	Rupnagar	Chamkaur Sahib	Ropar	DLG	2	WSP		Not Monitored*
182	Non-River	Malerkotla	Malerkotla	Sangrur	PWSSB	22	SBR	Operational	Compliant
183	Non-River	Sangrur	Ahmedgarh	Sangrur	PWSSB	5	SBR	Operational	Not Monitored*
184	Non-River	Sangrur	Bhawanigarh	Sangrur	PWSSB	4	SBR	Operational	Compliant

185	Non-River	Sangrur	Dirba	Sangrur	PWSSB	3	SBR	Operational	Compliant
186	Non-River	Amritsar	Tarn Taran	Tarn Taran	DLG	9	SBR		Not Monitored*
187	Non-River	Amritsar	Taran Taran	Tarn Taran	DLG	4	SBR		Not Monitored*
188	Non-River	sas nagar	stp focal point chanelon 2	sas nagar		2	MBBR	Operational	Compliant
189	Non-River	Jalandhar	Bhogpur	Jalandhar	DLG	4	SBR	Under construction	Not Monitored*
190	Non-River	Moga	Badhni Kalan	Moga	DLG	3	-	-	Not Monitored*
191	Non-River	SAS Nagar	Naya Gaon	SAS Nagar	DLG	18.5	-	Operational	Not Monitored*

PWSSB: Punjab Water Supply & Sewerage Board

GLADA: Greater Ludhiana Area Development Authority

MCL: Municipal Corporation, Ludhiana

MCJ: Municipal Corporation, Jalandhar

DWSS: Department of Water Supply & Sanitation

GMADA: Greater Mohali Area Development Authority

DLG: Department of Local Government

MES: Military Engineering Services

PSIEC: Punjab Small Industries & Export Corporation

Details of Under Construction STPs in Punjab

Sr. No.	River	District	ULB	Location of STP	Cap. (MLD)	Status of I & D or House sewer connections	Physical Progress in % upto March'26	Physical Progress in % upto April'26	Completion Timeline	Incremental progress	Remarks
1.	Sutlej	Ferozepur	Guru Har Sahai	Guru Har Sahai	1	90%	61%	61%	31.06.26	-	
2.	Sutlej	Ferozepur	Guru Har Sahai	Guru Har Sahai	4	-	62%	62%	31.06.26	-	
3.	Beas	TarnTaran		Goindwal Sahib	1.3	70%	84%	84%	31.12.26	-	75% of waste water being treated and for remaining estimate being prepared
4.	Ghaggar	Sangrur	Dhuri	Dhuri	5	82%	98%	98%	31.05.26		Electrical connection applied
5.	Ghaggar	Patiala	Sanour	Sanour	4	0%	90%	Under stabilization	31.03.2026	Under stabilization	Waste Water taken in under construction 26 MLD STP by PDA under Badi Nadi & Chhoti Nadi Project.
6.	Beas	Pathankot	Pathankot	Adarsh nagar	2.4		30%	40%	31.12.26	10%	-
7.	Ghaggar	Sangrur	Sangrur	Sangrur	11	-	80%	85%	30.06.26	5%	
8.	Sutlej	Hoshiarpur	Mahilpur	Mahilpur	3	-	85%	88%	31.03.26	3%	
9.	Sutlej	Bathinda	Maluka	Maluka	1		30%	50%	30.12.26	20%	

Sr. No.	River	District	ULB	Location of STP	Cap. (MLD)	Status of I & D or House sewer connections	Physical Progress in % upto March'26	Physical Progress in % upto April'26	Completion Timeline	Incremental progress	Remarks
10.	Sutlej	Bathinda	Bhai Roopa	Bhai Roopa	2.5	-	14%	17%	31.12.26	3%	
11.	Sutlej	Bathinda	Kotha Guru	Kotha Guru	2	-	12%	15%	31.12.26	3%	
12.	Ghaggar	Sangrur	Cheema	Cheema	2.5		12%	15%	31.12.26	3%	
13.	Sutlej	Muktsar Sahib	Muktsar Sahib	Muktsar Sahib	5		50%	52%	31.12.26	2%	
14.	Sutlej	Bathinda	Bhagta Bhaike	Bhagta Bhaike	3	-	19%	25%	31.12.26	6%	
15.	Sutlej	Moga	Moga	Moga	3	-			3.06.2027		Design work under progress
16.	Sutlej	Muktsar Sahib	Bariwala	Bariwala	2	-	-	-	31.12.27	-	Recently allotted
Non-River towns											
17.	Non-River	Amritsar	BudhaTheh	BudhaTheh	2.8	-	98%	98%	31.03.26	-	-
18.	Non-River	Gurdaspur	Fatehgarh Churrian	Fatehgarh Churrian	3.5	89%	New site identified	New site identified	-	-	
19.	Non-River	Amritsar	Raja Sansi	Raja Sansi	2	5%	Work allotted	Work allotted	-	-	
20.	Non-River	SAS Nagar	Kharar	Kharar	10	70%	-	-	-	-	Clear Land yet to be handed over by MC

Sr. No.	River	District	ULB	Location of STP	Cap. (MLD)	Status of I & D or House sewer connections	Physical Progress in % upto March'26	Physical Progress in % upto April'26	Completion Timeline	Incremental progress	Remarks
21.	Non-River	Moga	Kot Ise Khan	Kot Ise Khan	3	-	85%	90%	31.05.26	5%	
22.	Non-River	Patiala	Devigarh	Devigarh	2.5	-	98%	98%	30.06.26	-	Electrical connection applied
23.	Non-River	Jalandhar	Mahitpur	Mahitpur	2	-	59%	61%	30.06.26	2%	
24.	Non-River	Ropar	Narot Jaimal Singh	Narot Jaimal Singh	2	-	65%	67%	31.12.26	2%	
25.	Non-River	Tarn Taran	Khem Karn	Khem Karn	2	-	60%	60%	31.07.26	2%	
26.	Non-River	Kapurthala	Nadala	Nadala	1	-	80%	80%	30.04.26	-	
27.	Non-River	Jalandhar	Alawalpur	Alawalpur	2	-	40%	45%	31.12.26	5%	
28.	Non-River	Amritsar	Rayya	Rayya	4	-	68%	75%	31.12.26	7%	
29.	Non-River	Amritsar	Jandiala Guru	Jandiala Guru	6		60%	65%	30.06.26	5%	
30.	Non-River	Sangrur	Amargarh	Amargarh	2		55%	57%	31.12.26	2%	
31.	Non-River	Bathinda	Kotshamir	Kotshamir	2		70%	80%	31.12.26	10%	
32.	Non-River	Bathinda	Nathana	Nathana	1		63%	68%	31.12.26	5%	
33.	Non-River	SAS Nagar	Kharar	Kharar	15		55%	75%	31.12.26	20%	

Sr. No.	River	District	ULB	Location of STP	Cap. (MLD)	Status of I & D or House sewer connections	Physical Progress in % upto March'26	Physical Progress in % upto April'26	Completion Timeline	Incremental progress	Remarks
34.	Non-River	Barnala	Dhanaula	Dhanaula	3		60%	62%	31.12.26	2%	
35.	Non-River	Amritsar	Amritsar	Amritsar	50	-	45%	50%	31.05.27	10%	
36.	Non-River	Jalandhar	Lohian	Lohian	3	-			31.12.27		Recently allotted

Details of Proposed STPs in Punjab

Sr. No.	River	District	ULB	Location	Deptt.	Cap. (MLD)	Status of Project	Date of approval of DPR	Date of award of Tender	Date of start of work	Likely Date of Completion	Progress/Remarks
River Towns												
1.	Sutlej	Fazilka	Arniwala	Arniwala	PWSSB	2	Tender Stage	approved				Tender called and to be opened on 10.03.26. funds are arranged under SBM 2.0
2.	Sutlej	Ferozepur	Mallanwala	Mallanwala	PWSSB	4	DPR Stage	approved	-	-	-	DPR under preparation. funds are arranged under SBM 2.0
3.	Sutlej	Moga	Nihal Singh Wala	Nihal Singh Wala	PWSSB	2	DPR Stage	approved	-	-	-	DPR under preparation. funds are arranged under SBM 2.0
4.	Ghaggar	Mohali	DeraBassi	Derabassi	PWSSB	3	Tender Stage	approved				Tender called and to be opened on 20.03.26. funds are arranged under SBM 2.0
5.	Ghaggar	Mohali	DeraBassi	Derabassi	PWSSB	3.5	Tender Stage	approved				Tender called and to be opened on 20.03.26. funds are arranged under SBM 2.0
6.	Ghaggar	Mohali	DeraBassi	Derabassi	PWSSB	7.5	Tender Stage	approved				Tender called and to be opened on 20.03.26. funds are arranged under SBM 2.0
7.	Ghaggar	Mohali	Lalru	Lalru	PWSSB	3.5	DNIT Stage	approved				DNIT Under Approval. funds arranged under SBM 2.0
8.	Ghaggar	Mohali	Lalru	Lalru	PWSSB	3	DNIT Stage	approved				DNIT Under Approval. funds arranged under SBM 2.0
9.	Ghaggar	Mohali	Lalru	Lalru	PWSSB	1	DNIT Stage	approved				DNIT Under Approval

Sr. No.	River	District	ULB	Location	Deptt.	Cap. (MLD)	Status of Project	Date of approval of DPR	Date of award of Tender	Date of start of work	Likely Date of Completion	Progress/Remarks
10.	Ghaggar	Sangrur	Dhuri	Dhuri	PWSSB	6.5	Tender Stage	approved				Tender called and to be opened on 12.03.26. funds are arranged under SBM 2.0
11.	Ghaggar	Mohali	Zirakpur	Zirakpur	PWSSB	22.5	DPR Stage	-				Funds arranged under by MC. Land issue
12.	Ghaggar	Fatehgarh Sahib	Sirhind	Sirhind	PWSSB	4	DPR Stage			-	-	DPR being prepared under SBM 2.0.
13.	Ghaggar	Fatehgarh Sahib	Bassi Pathana	Bassi Pathana	PWSSB	0.2	DPR Stage	-	-	-	-	DPR being prepared under SBM 2.0.
14.	Ghaggar	Patiala	Samana	Samana	PWSSB	8	DPR Stage					Funds being arranged

Non-River

15.	Non-River	Amritsar	Majitha	Majitha	PWSSB	2.5	DNIT Stage	Approved				land arranged recently. and DNIT under preparation. Funds are arranged under SBM 2.0
16.	Non-River	Amritsar	Ramdass	Ramdass	PWSSB	1.5	DNIT Stage	Approved				land arranged recently. and DNIT under preparation. Funds are arranged under SBM 2.0
17.	Non-River	Fatehgarh Sahib	Khamano	Khamano	PWSSB	3	DPR Stage	Approved				land arranged recently. and DNIT under preparation. Funds are arranged under SBM 2.0
18.	Non-River	Gurdaspur	Dhariwal	Dhariwal	PWSSB	5	Tender Stage	Approved				land arranged recently and DNIT under preparation. Funds are arranged under SBM 2.0

Sr. No.	River	District	ULB	Location	Deptt.	Cap. (MLD)	Status of Project	Date of approval of DPR	Date of award of Tender	Date of start of work	Likely Date of Completion	Progress/Remarks
19.	Non-River	Gurdaspur	Gurdaspur	Gurdaspur	PWSSB	20	DNIT Stage	Approved				land identified and DNIT under preparation. Funds are arranged under SBM 2.0
20.	Non-River	Gurdaspur	Quadian	Quadian	PWSSB	4	DNIT Stage	Approved				land issue and DNIT under approval. funds are arranged under SBM 2.0
21.	Non-River	Mansa	Joga	Joga	PWSSB	2	DNIT Stage	Approved				Land issue and DNIT under preparation. Funds are arranged under SBM 2.0
22.	Non-River	Moga	Fatehgarh Panjtaur	Fatehgarh Panjtaur	PWSSB	1	Tender Stage	Approved				DNIT under approval. Funds are arranged under SBM 2.0
23.	Non-River	Patiala	Ghagga	Ghagga	PWSSB	2	DNIT Stage	Approved				land issue and DNIT under preparation. Funds are arranged under SBM 2.0
24.	Non-River	Tarn Taran	Bhikhiwind	Bhikhiwind	PWSSB	4	DPR Stage	Approved				DPR under preparation. Funds are arranged under SBM 2.0
25.	Non-River	Ropar	Gharuan	Gharuan	PWSSB	6	DNIT Stage	Approved				Land issue and DNIT under preparation funds are arranged under SBM 2.0
26.	Non-River	Bathinda	Lehra Mohabat	Lehra Mohabat	PWSSB	2	DPR Stage	30.09.2025				DPR under preparation. Funds arranged under SBM 2.0.

Sr. No.	River	District	ULB	Location	Deptt.	Cap. (MLD)	Status of Project	Date of approval of DPR	Date of award of Tender	Date of start of work	Likely Date of Completion	Progress/Remarks
27.	Non-River	Bathinda	Maur	Maur	PWSSB	4.5	DPR Stage					Funds being arranged

Status of ULB wise Management of Solid Waste

Sr No	Detail of ULB		Compost Pits				MRFs			
	ULB	District	Target for construction of compost pit	Nos. of compost pit Constructed	Total no. of proposed compost pits to be constructed	Timeline to complete the proposed pits	Target for construction of MRF	No. of MRFs installed	Total no. of proposed MRFs to be installed	Timeline to complete the proposed MRFs
1	Abohar	Municipal Corporation	142	122	20	Dec-26	6	6	NA	NA
2	Adampur	Jalandhar	24	24	NA	NA	1	1	NA	NA
3	Adda Devigarh	Patiala	20	20	NA	NA	1	1	NA	NA
4	Ahmedgarh	Malerkotla	32	32	NA	NA	2	2	NA	NA
5	Ajnala	Amritsar	32	32	NA	NA	1	1	NA	NA
6	Alawalpur	Jalandhar	12	12	NA	NA	1	1	NA	NA
7	Amargarh	Malerkotla	21	21	NA	NA	1	1	NA	NA
8	Amloh	Fatehgarh Sahib	22	22	NA	NA	1	1	NA	NA
9	Amritsar	Municipal Corporation	58	58	NA	NA	5	5	NA	NA
10	Anandpur Sahib	Roopnagar	25	25	NA	NA	1	1	NA	NA
11	Arniwala	Fazilka	18	15	3	Dec-26	1	1	NA	NA
12	Baba Bakala Sahib	Amritsar	14	14	NA	NA	1	1	NA	NA
13	BadhniKalan	Moga	12	12	NA	NA	1	1	NA	NA
14	Baghapurana	Moga	52	52	NA	NA	1	1	NA	NA
15	Balachaur	Nawanshar	30	30	NA	NA	1	1	NA	NA
16	Banga	Nawanshar	50	50	NA	NA	1	1	NA	NA
17	Banur	Mohali	22	22	NA	NA	1	1	NA	NA
18	Bareta	Mansa	26	26	NA	NA	2	2	NA	NA
19	Bariwala	Muktsar	13	13	NA	NA	1	1	NA	NA
20	Barnala	Barnala	116	116	NA	NA	1	1	NA	NA
21	BassiPathana	Fatehgarh Sahib	31	31	NA	NA	1	1	NA	NA
22	Batala	Municipal Corporation	190	159	31	Dec-26	7	4	3	Dec-26
23	Bathinda	Municipal Corporation	50	50	NA	NA	1	1	NA	NA

24	Begowal	kapurthala	12	12	NA	NA	1	1	NA	NA
25	Bhadaur	Barnala	25	10	15	Dec-26	1	1	NA	NA
26	Bhadson	Patiala	24	24	NA	NA	1	1	NA	NA
27	Bhagta Bhai	Bathinda	24	23	1	Dec-26	1	1	NA	NA
28	Bhai Roopa	Bathinda	13	13	NA	NA	1	1	NA	NA
29	Bhawanigarh	Sangrur	27	27	NA	NA	1	1	NA	NA
30	Bhikhi	Mansa	20	20	NA	NA	1	1	NA	NA
31	Bhikhi Wind	Tarn Taran	31	31	NA	NA	1	1	NA	NA
32	Bhogpur	Jalandhar	29	29	NA	NA	2	2	NA	NA
33	BhuchoMandi	Bathinda	23	23	NA	NA	1	1	NA	NA
34	Bhulath	Kapurthala	15	15	NA	NA	1	1	NA	NA
35	Bilga	Jalandhar	16	16	NA	NA	1	1	NA	NA
36	Boha	Mansa	19	1	18	Dec-26	1	1	NA	NA
37	Budhlada	Mansa	30	30	NA	NA	1	1	NA	NA
38	Chamkaur Sahib	Roopnagar	23	23	NA	NA	1	1	NA	NA
39	Cheema	Sangrur	12	8	4	Dec-26	1	1	NA	NA
40	Dasuya	Hoshiarpur	25	25	NA	NA	1	1	NA	NA
41	Dera Baba Nanak	Gurdaspur	33	33	NA	NA	1	1	NA	NA
42	DeraBassi	Mohali	91	1	90	Dec-26	2	2	NA	NA
43	Dhanaula	Barnala	35	35	NA	NA	1	1	NA	NA
44	Dharamkot	Moga	29	29	NA	NA	1	1	NA	NA
45	Dhariwal	Gurdaspur	25	25	NA	NA	1	1	NA	NA
46	Dhilwan	Kapurthala	16	16	NA	NA	1	1	NA	NA
47	Dhuri	Sangrur	50	46	4	Dec-26	2	2	NA	NA
48	Dina Nagar	Gurdaspur	43	43	NA	NA	1	1	NA	NA
49	Dirba	Sangrur	26	26	NA	NA	1	1	NA	NA
50	Doraha	Ludhiana	39	33	6	Dec-26	1	1	NA	NA
51	Faridkot	Faridkot	142	134	8	Dec-26	1	1	NA	NA
52	Fatehgarh Panjtoor	Moga	8	8	NA	NA	1	1	NA	NA
53	FatehgarhChurian	Gurdaspur	69	69	NA	NA	2	2	NA	NA
54	Fazilka	Fazilka	92	92	NA	NA	4	4	NA	NA
55	Ferozepur	Ferozepur	130	130	NA	NA	2	2	NA	NA
56	Garhdiwala	Hoshiarpur	12	12	NA	NA	2	1	1	Dec-26

57	Garhshankar	Hoshiarpur	24	24	NA	NA	1	1	NA	NA
58	Ghagga	Patiala	15	15	NA	NA	2	2	NA	NA
59	Ghanaur	Patiala	12	12	NA	NA	1	1	NA	NA
60	Gharuan	Mohali	0	0	NA	NA	1	1	NA	NA
61	Gidderbaha	Muktsar	50	38	12	Dec-26	2	1	1	Dec-26
62	Goniana	Bathinda	27	27	NA	NA	1	1	NA	NA
63	Goraya	Jalandhar	24	24	NA	NA	1	1	NA	NA
64	Gurdaspur	Gurdaspur	140	108	32	Dec-26	4	2	2	Dec-26
65	Guru Harsahai	Ferozepur	24	13	11	Dec-26	1	1	NA	NA
66	Handiaya	Barnala	16	16	NA	NA	1	1	NA	NA
67	Hariana	Hoshiarpur	12	12	NA	NA	1	1	NA	NA
68	Hoshiarpur	Municipal Corporation	204	204	NA	NA	3	3	NA	NA
69	Jagraon	Ludhiana	78	78	NA	NA	2	2	NA	NA
70	Jaitu	Faridkot	45	35	10	Dec-26	1	1	NA	NA
71	Jalalabad	Fazilka	60	60	NA	NA	2	2	NA	NA
72	Jalandhar	Municipal Corporation	524	524	NA	NA	12	6	2	Dec-26
73	Jandiala Guru	Amritsar	34	28	6	Dec-26	1	1	NA	NA
74	Joga	Mansa	24	24	NA	NA	1	1	NA	NA
75	Kapurthala	Municipal Corporation	100	100	NA	NA	1	1	NA	NA
76	Kartarpur	Jalandhar	34	34	NA	NA	1	1	NA	NA
77	Khamano	Fatehgarh Sahib	26	26	NA	NA	1	1	NA	NA
78	Khanauri	Sangrur	18	18	NA	NA	1	1	NA	NA
79	Khanna	Ludhiana	121	118	3	Dec-26	1	1	NA	NA
80	Kharar	Mohali	89	86	3	Dec-26	7	7	NA	NA
81	Khemkaran	Tarn Taran	20	20	NA	NA	1	1	NA	NA
82	Kiratpur	Roopnagar	13	13	NA	NA	2	2	NA	NA
83	Kot isse Khan	Moga	19	19	NA	NA	1	1	NA	NA
84	Kotfatta	Bathinda	20	20	NA	NA	1	1	NA	NA
85	Kotha Guru	Bathinda	15	15	NA	NA	1	1	NA	NA
86	Kotkapura	Faridkot	110	13	97	Dec-26	1	1	NA	NA
87	KotShamir	Bathinda	17	17	NA	NA	1	1	NA	NA
88	Kurali	Mohali	47	47	NA	NA	2	2	NA	NA
89	Lalru	Mohali	60	60	NA	NA	5	3	2	Dec-26
90	Lehra Mohabbat	Bathinda	15	15	NA	NA	1	1	NA	NA

91	Lehragaga	Sangrur	34	34	NA	NA	2	2	NA	NA
92	LohianKhas	Jalandhar	16	16	NA	NA	1	1	NA	NA
93	Longowal	Sangrur	25	25	NA	NA	1	1	NA	NA
94	Ludhiana	Municipal Corporation	1	1	NA	NA	12	12	NA	NA
95	Machiwara	Ludhiana	38	38	NA	NA	1	1	NA	NA
96	Mahilpur	Hoshiarpur	19	19	NA	NA	1	1	NA	NA
97	Majitha	Amritsar	18	9	9	Dec-26	1	1	NA	NA
98	Makhu	Ferozepur	22	22	NA	NA	1	1	NA	NA
99	Malerkotla	Malerkotla	120	120	NA	NA	4	3	1	Dec-26
100	Mallanwala	Ferozepur	26	26	NA	NA	1	1	NA	NA
101	Maloud	Ludhiana	11	11	NA	NA	1	1	NA	NA
102	Malout	Muktsar	75	75	NA	NA	2	1	1	Dec-26
103	Maluka	Bathinda	10	10	NA	NA	1	1	NA	NA
104	Mamdot	Ferozepur	20	20	NA	NA	2	2	NA	NA
105	Mandi Gobindgarh	Fatehgarh Sahib	80	80	NA	NA	2	2	NA	NA
106	Mansa	Mansa	102	102	NA	NA	5	5	NA	NA
107	Maur	Bathinda	48	48	NA	NA	2	1	1	Dec-26
108	Mehatpur	Jalandhar	22	22	NA	NA	1	1	NA	NA
109	Mehraj	Bathinda	20	10	10	Dec-26	1	1	NA	NA
110	Moga	Municipal Corporation	200	117	83	Dec-26	3	2	1	Dec-26
111	Mohali	Municipal Corporation	200	200	NA	NA	14	14	NA	NA
112	Moonak	Sangrur	18	18	NA	NA	1	1	NA	NA
113	Morinda	Roopnagar	29	29	NA	NA	2	2	NA	NA
114	Mudki	Ferozepur	22	22	NA	NA	1	1	NA	NA
115	Mukerian	Hoshiarpur	45	45	NA	NA	1	1	NA	NA
116	Muktsar	Muktsar	120	72	48	Dec-26	3	3	NA	NA
117	MullanpurDakha	Ludhiana	20	20	NA	NA	1	1	NA	NA
118	Nabha	Patiala	80	53	27	Dec-26	5	2	3	Dec-26
119	Nadala	Kapurthala	14	14	NA	NA	1	1	NA	NA
120	Nakodar	Jalandhar	44	44	NA	NA	1	1	NA	NA
121	Nangal	Roopnagar	103	103	NA	NA	2	2	NA	NA
122	Narot Jaimal Singh	Pathankot	8	8	NA	NA	1	1	NA	NA

123	Nathana	Bathinda	27	27	NA	NA	1	1	NA	NA
124	Nawanshahr	Nawanshar	75	75	NA	NA	1	1	NA	NA
125	NayaGaon	Mohali	20	0	20	Dec-26	1	0	1	Dec-26
126	Nihal Singh Wala	Moga	29	29	NA	NA	1	1	NA	NA
127	Nurmahal	Jalandhar	22	22	NA	NA	1	1	NA	NA
128	Pathankot	Municipal Corporation	175	175	NA	NA	5	5	NA	NA
129	Patiala	Municipal Corporation	403	403	NA	NA	5	5	NA	NA
130	Patran	Patiala	30	25	5	Dec-26	2	2	NA	NA
131	Patti	Tarn Taran	43	43	NA	NA	2	2	NA	NA
132	Payal	Ludhiana	12	12	NA	NA	1	1	NA	NA
133	Phagwara	Municipal Corporation	100	59	41	Dec-26	3	2	1	Dec-26
134	Phillaur	Jalandhar	37	37	NA	NA	1	1	NA	NA
135	Quadian	Gurdaspur	28	28	NA	NA	1	1	NA	NA
136	Rahon	Nawanshar	30	30	NA	NA	1	1	NA	NA
137	Raikot	Ludhiana	44	44	NA	NA	2	2	NA	NA
138	Raja Sansi	Amritsar	34	34	NA	NA	1	1	NA	NA
139	Rajpura	Patiala	0	0	NA	NA	8	7	1	Dec-26
140	Raman	Bathinda	38	38	NA	NA	1	1	NA	NA
141	Ramdass	Amritsar	12	12	NA	NA	1	1	NA	NA
142	Rampura Phul	Bathinda	51	51	NA	NA	2	1	1	Dec-26
143	Rayya	Amritsar	22	22	NA	NA	1	1	NA	NA
144	Ropar	Roopnagar	110	110	NA	NA	1	1	NA	NA
145	Sahnewal	Ludhiana	34	34	NA	NA	1	1	NA	NA
146	Samana	Patiala	65	65	NA	NA	4	4	NA	NA
147	Samrala	Ludhiana	30	30	NA	NA	1	1	NA	NA
148	Sanaur	Patiala	25	25	NA	NA	2	2	NA	NA
149	Sangatmandi	Bathinda	8	8	NA	NA	1	1	NA	NA
150	Sangrur	Sangrur	100	73	27	Dec-26	4	4	NA	NA
151	Sardulgarh	Mansa	29	29	NA	NA	1	1	NA	NA
152	Shahkot	Jalandhar	22	22	NA	NA	1	1	NA	NA
153	Shamchurasi	Hoshiarpur	10	10	NA	NA	1	1	NA	NA
154	Sirhind	Fatehgarh Sahib	70	50	20	Dec-26	4	1	3	Dec-26
155	Sri Hargobindpur	Gurdaspur	13	13	NA	NA	1	1	NA	NA
156	Sujanpur	Pathankot	43	0	43	Dec-26	1	1	NA	NA

157	Sultanpur Lodhi	Kapurthala	26	18	8	Dec-26	1	1	NA	NA
158	Sunam	Sangrur	70	28	42	Dec-26	2	2	NA	NA
159	TalwandiBhai	Ferozepur	26	26	NA	NA	1	1	NA	NA
160	Talwandisabo	Bathinda	38	38	NA	NA	1	1	NA	NA
161	Talwara	Hoshiarpur	20	10	10	Dec-26	1	1	NA	NA
162	Tapa	Barnala	28	28	NA	NA	1	1	NA	NA
163	Tarntaran	Tarn Taran	80	80	NA	NA	2	2	NA	NA
164	UrmarTanda	Hoshiarpur	36	36	NA	NA	1	1	NA	NA
165	Zira	Ferozepur	47	47	NA	NA	1	1	NA	NA
166	Zirakpur	Mohali	199	199	NA	NA	3	3	NA	NA

Water Quality of Polluted River Stretches

Sr. No.	River	Point of sample collection	Polluted Stretch as per NGT	Classification stretches as per criteria given by NGT (Priority-I to Priority-V)	Ground Water Quality	Flow in River on date of sampling (cusec)	Water Quality
1	Sutlej		Rupnagar to Harike Bridge	Priority-I			
i	Sutlej	Ropar Head-Works	--do--	Priority-I	Not monitored along the stretches	8359	C
ii	Sutlej	D/S of Rishab- Paper Mills	--do--	Priority-I	Not monitored along the stretches	657	C
iii	Sutlej	U/S Buddha Nallah	--do--	Priority-I	Not monitored along the stretches	657	C
iv	Sutlej	100 m D/S Budha Nallah confluence	--do--	Priority-I	Not monitored along the stretches	1657	E
v	Sutlej	Boat Bridge, Dharam kot Nakodar Road	--do--	Priority-I	Not monitored along the stretches	1657	D
vi	Sutlej	D/S East Bein	--do--	Priority-I	Not monitored along the stretches	1957	D
vii	Sutlej	Satluj at Harike before confluence	--do--	Priority-I	Not monitored along the stretches	2200	C
2	Beas		Beas along Mukerian				
i	Beas	1 km D/S effluent discharge point at Mukerian	--do--	Priority-V	Not monitored along the stretches	2150	B

Sr. No.	River	Point of sample collection	Polluted Stretch as per NGT	Classification stretches as per criteria given by NGT (Priority-I to Priority-V)	Ground Water Quality	Flow in River on date of sampling (cusec)	Water Quality
ii	Beas	Beas at Harike before confluence of River Sutlej	--do--	Priority-IV	Not monitored along the stretches	13650	B
iii.	Beas	G.T. Road, under Bridge, Beas	--do--	Priority-IV	Not monitored along the stretches	13650	B
	Beas		Holi bein from Sultanpur Lodhi to confluencepoint at Harike				
i.	Beas	Gurudwara Sant Ghat	--do--	Priority-IV	Not monitored along the stretches	-	C
ii.	Beas	Ber Shaib Gurudwara Sultanpur Lodhi (Guru. side)	--do--	Priority-IV	Not monitored along the stretches	-	C
iii.	Beas	Sultanpur Lodhi to Confluence point to Beas	--do--	Priority-IV	Not monitored along the stretches	-	C
3	Ghaggar		Mubarakpur to Sardulgarh	Priority-I			
i.	Ghaggar	Mubarikpur rest house	--do--	Priority-I	Not monitored along the stretches	*	D
ii.	Ghaggar	Bhankarpur Bridge	--do--	Priority-I	Not monitored along the stretches	*	E
iii.	Ghaggar	Chattbir	--do--	Priority-I	Not monitored along the stretches	*	E
iv	Ghaggar	U/S Jharmal Nadi	--do--	Priority-I	Not monitored along the stretches	*	D

Sr. No.	River	Point of sample collection	Polluted Stretch as per NGT	Classification stretches as per criteria given by NGT (Priority-I to Priority-V)	Ground Water Quality	Flow in River on date of sampling (cusec)	Water Quality
v	Ghaggar	D/S Jharmal Nadi	--do--	Priority-I	Not monitored along the stretches	*	D
vi	Ghaggar	U/S Dhakanshu Nallah	--do--	Priority-I	Not monitored along the stretches	*	D
vii	Ghaggar	D/S Dhakanshu Nallah	--do--	Priority-I	Not monitored along the stretches	*	E
viii	Ghaggar	Rattanheri	--do--	Priority-I	Not monitored along the stretches	*	E
ix	Ghaggar	U/S SagarparaDrain	--do--	Priority-I	Not monitored along the stretches	*	E
x	Ghaggar	D/S SagarparaDrain	--do--	Priority-I	Not monitored along the stretches	*	E
xi	Ghaggar	Khanauri	--do--	Priority-I	Not monitored along the stretches	*	E
Xii	Ghaggar	Moonak	--do--	Priority-I	Not monitored along the stretches	*	E
Xiii	Ghaggar	U/S Sardulgarh	--do--	Priority-I	Not monitored along the stretches	*	D
xiv	Ghaggar	D/S Sardulgarh	--do--	Priority-I	Not monitored along the stretches	*	D
4	Sirsa	Ghanauli	Siras along Baddi	Priority-I	Not monitored along the stretches	13650	B
5	Swan	Bharatpur	Swan along Santoshgarh	Priority-V	Not monitored along the stretches	13650	B

*Very less flow, not measurable