

GOVERNMENT OF ANDHRA PRADESH
MUNICIPAL ADMINISTRATION & URBAN DEVELOPMENT (UBS) DEPARTMENT

Letter No.1282446/UBS/2020

Dated: 02 -06-2022

From
The Special Chief Secretary to Government,
MA & UD Department,
A.P. Secretariat,
Velagapudi,
Guntur District

To
The Secretary,
Ministry of Jal Sakti,
MoHUA.,
Government of India,
New Delhi.(w.e.)

Sir,

Sub:-MA & UD Department - National Green Tribunal – Orders of the
National Green Tribunal Principal Bench, New Delhi in OA
No.673/2018 - Monthly Progress Reports for the month of March and
April, 2022 - Furnished – Regarding.

Ref:- Orders of the National Green Tribunal Principal Bench, New Delhi in
OA No.673/2018, dated.24.09.2020.

In compliance to the directions of the Hon'ble National Green Tribunal Principal Bench, New Delhi in the reference cited, I am herewith enclose the Monthly Progress Reports in the prescribed format for the months of March and April, 2022 for taking further necessary action.

Yours faithfully,

G. Sudha Rayo

For SPECIAL CHIEF SECRETARY TO GOVERNMENT

[Signature]

National Mission for Clean Ganga

Format for submission of Monthly Progress Report in the NGT Matter OA No. 673 of 2018 (in compliance to NGT order dated 24.09.2020)

For the State of Andhra Pradesh

Overall status of the State:

- I. Total Urban Population : @1.5 Crore
- II. Estimated Sewage Generation (MLD) : 1503.20 MLD

III. Details of Sewage Treatment Plant:

- Existing No. of STPs and Treatment Capacity (in MLD) : 516.65 MLD (44Nos)
- Present Gap in Treatment Capacity in MLD : 986.55 MLD
- Capacity of under construction STP's : 533.47 MLD
- Quantity of Treated Sewerage (in MLD) : 382.81 MLD
- STPs Under Tender : 35.60 MLD
(Kurnool Municipal Corporation 3 STP's [35.0+0.4+0.2] MLD)
- No. of Operational STPs : 44 Nos
- No. of Complying STPs : 44 Nos
- No. of Non-complying STPs : Nil

III (A) Details of each existing STP in the State:

Sl. No	City / Town	Location of STP	Date of Commissioning	Existing STP Capacity (in MLD)	Utilization capacity in MLD	Operational Status of STP	Compliance Status of STP
1	GVMC	Old town	May'2019	38.00	29.00	Operational	Complied
2		Appughar	26.09.2010	25.00	23.80	Operational	Complied
3		Mudasarlova	April'2008	13.00	6.50	Operational	Complied
4		Narava	Aug-01	54.00	30.50	Operational	Complied
5		Anakapalle	April'2018	15.00	4.50	Operational	Complied
6		Madinabagh		2.00	0.50	Operational	Complied
7		Yathapalem Colonies	April'2008	2.50	0.80	Operational	Complied
8		Srinagar	April'2008	0.50	0.30	Operational	Complied
9		Karnavani palem	Dec' 2019	5.00	0.0	Operational	Complied
10		Mantripalem	April' 2008	1.00	0.35	Operational	Complied
11		Aganampudi	Dec' 2015	6.00	2.80	Operational	Complied
12		Rathi Cheruvu	Sep' 2019	2.00	0.60	Operational	Complied
13		Kommadi / Madhurawada	Aug' 2018	4.00	2.40	Operational	Complied
14		Bakkannapalem	Aug' 2011	1.00	0.50	Operational	Complied
15		Marikavalasa	Dec' 2012	2.00	0.80	Operational	Complied
16		Vambay Colony	Aug' 2011	3.00	1.40	Operational	Complied
17		YSR Nagar	Aug' 2011	2.00	1.20	Operational	Complied
18		Boyapalem	Aug' 2011	1.00	0.60	Operational	Complied
			Sub Total	177.00	106.55		

Sl. No	City / Town	Location of STP	Date of Commissioning	Existing STP Capacity (in MLD)	Utilization capacity in MLD	Operational Status of STP	Compliance Status of STP
19	Rajamahendravaram	Hukumpeta	03.01.2009	30.00	30.0	Operational	Complied
20	Vijayawada	Ajith Singh Nagar-1	31.05.2011	40.00	39.52	Operational	Complied
21		Ajith Singh Nagar-2	31.05.2012	20.00	20.00	Operational	Complied
22		Ramalingeswar Nagar-1	30.06.2012	20.00	19.74	Operational	Complied
23		Ramalingeswar Nagar-2	20.10.2006	10.00	9.80	Operational	Complied
24		Autonagar -1	31.03.2005	10.00	9.70	Operational	Complied
25		Autonagar -2	31.12.2018	10.00	9.80	Operational	Complied
26		Jakkampudi	31.07.2017	20.00	13.50	Operational	Complied
			Sub Total	130.00	122.06		Complied
27	Tirupathi	Thukivakam	30.09.2018	50.00	33.00	Operational	Complied
28	Kadapa	Nanapally	02.08.2012	20.00	10.00	Under Rehabilitation	Complied
29	Pulivendula	Rotarypuram	25.01.2009	6.50	2.50	Under Rehabilitation	Complied
30	Tadipatri	Gannevaripalle	10.10.2010	3.50	2.50	Operational	Complied
31			10.10.2010	8.00	4.0	Operational	Complied
			Sub Total	11.50	6.50		Complied
32	Puttaparthi	1.Sai Nagar	20.7.2001	0.50	0.50	Operational	Complied
33		2. Gokulam	20.7.2001	0.50	0.0	Under Rehabilitation	Complied
34		3. Prasanthi Gram	20.7.2001	0.50	0.0	Under Rehabilitation	Complied
			Sub Total	1.50	0.50		Complied
35	Narsaraopeta	CPT Road	02.02.2018	15.55	8.50	Operational	Complied
36	Nellore	Janardhan Reddy Colony		5.00	5.00	Operational	Complied
37		Allepuram		55.00	55.0		
38		Drivers Colony		11.00	0.00	Under Trail Run	Complied
			Sub Total	71.00	60.00		
39	Kurnool	Jammichettu	12.03.2019	0.80	0.80	Operational	Complied
40		Sankal Bagh	12.03.2019	0.80	0.80	Operational	Complied
41		Tungabhadra PumpHouse	10.03.2018	0.80	0.80	Operational	Complied
			Sub Total	2.40	2.40		Complied
42	Tadepalli	Mahanadu-1	10.12.2018	0.20	0.20	Operational	Complied
43		Mahanadu-2	15.12.2018	0.20	0.20	Operational	Complied
44	Kondapalli	Security Colony		0.80	0.40	Operational	Complied
		Grand Total		516.65	382.81		

III (B) Details of Under Construction STPs in the State

S. No.	Location	Scheme Name	No. of STP	Capacity of the plant in MLD	Physical Progress in %	Completion Timeline
1	Yemmiganur	UIDSSMT	1	19.80	96%	June 2022
2	Srikakulam	AMRUT	1	10.00	45%	December 2022
3	Vizianagaram	AMRUT	1	5.00	55%	December 2022
4	GVMC	Smart City (Package-I)	1	54.00	90%	August 2022
5	Kakinada	AMRUT	1	5.00	50 %	March 2023
6	Rajamahendravaram	AMRUT	1	5.00	16%	March 2023
7	Bhimavaram	AMRUT	1	5.00	42%	December 2022
8	Tadepalli gudem	AMRUT	1	5.00	0%	March 2023
9	Eluru	AMRUT	1	5.00	55%	December 2022
10	Machilipatnam	AMRUT	1	5.00	48%	December 2022
11	Gudivada	AMRUT	1	5.00	42%	December 2022
12	Vijayawada	JNNURM	1	20.00	83%	December 2022
13	Tenali	AMRUT	1	10.00	45%	December 2022
		14 FC	1	2.00	30%	August 2022
14	Ongole	AMRUT	1	15.00	82%	December 2022
15	Chilakaluripeta	AMRUT	1	5.00	21%	March 2023
16	Kavali	AMRUT	1	15.00	77%	December 2022
17	Nellore	HUDCO	1	20.00	85%	December 2022
			1	14.00	0%	Existing site dispute. New site to be identified. work will be completed in a one year time.
18	Tirupati	Smart City	1	25.00	25%	December 2022
19	Srikalahasti	AMRUT	1	7.00	40%	December 2022
20	Madanapalle	AMRUT	1	5.00	20%	December 2022
21	Kadapa	AMRUT	1	20.00	0%	March 2023
22	Anantapuramu	AMRUT	1	10.00	0%	Re Tenders are in finalization
23	Dharmavaram	AMRUT	1	15.00	0%	Re Tenders are under finalization
24	Guntakal	AMRUT	1	8.00	0%	March 2023
25	Kurnool	AMRUT	1	2.00	80%	December 2022
		AMRUT	1	10.00	14%	December 2022
26	Nandyal	AMRUT	1	10.00	25%	December 2022
27	Adoni	AMRUT	1	5.00	24%	December 2022

28	Guntur	OTSFA	1	10.00	52%	December 2022
			1	20.00	52%	December 2022
			1	42.00	51%	December 2022
			1	28.00	51%	December 2022
			1	23.00	0%	The site issue resolved, site handed over to the department and work commenced.
29	Pulivendula	PLAN	1	10.00	38%	December 2022
			1	1.50	33%	December 2022
			7 (0.5MLD x 7nos)	3.50	2%	March 2023
			1	0.02	0%	December 2022
			1	0.07	0%	December 2022
			1	0.08	0%	December 2022
			1	0.10	0%	December 2022
30	Rayachoti	PLAN	6	22.40	2 %	December 2022
31	Kondapalli	CSR Funds	1	2.00	12 %	July 2023
32	Kanigiri	AIIB	1	6.00	0 %	August 2023
33	Sullurpet	AIIB	3	8.00	0 %	August 2023
34	Allagadda	AIIB	1	5.00	0 %	August 2023
35	Nandikotkur	AIIB	1	5.00	0 %	August 2023
36	Madakasira	AIIB	1	5.00	0 %	August 2023
Grand Total			62	533.47		

III (C) Details of Proposed STPs in the State:

Phase	Description	No. of ULBs	Proposed STP capacities (MLD)	Cost of Total STPs (crores)
I	Municipal Corporations	16	539.00	1617.00
II	ULBs having population above 1,00,000 Lakh	18	221.00	663.00
III	ULBs having Population ranging between 75,000 to 1.00 Lakh	8	43.00	129.00
IV	ULBs having Population less than 75,000	78	499.00	1497.00
V	Taxes and others etc @20%			781.20
	Total		1302.00	4687.20

III D) STATUS OF STPs UNDER RIVER STRETCHES:

- Total Estimated Sewage Generation (in MLD) 2020 : 302.00 MLD
- Existing no. of STP with Treatment Capacity (in MLD) : 162.40 MLD
- Present Gap in Treatment Capacity (in MLD) : 139.60 MLD
- Capacity of under Construction STPs (in MLD) : 57.00 MLD
- Gap after completion of ongoing Projects : 82.60 MLD

S. No	Name of River Stretch	Name of the ULB	Ongoing STP Capacity (in MLD)	Status of Ongoing Works	Status of DPRs
1.	Tungabhadra	Kurnool	10 MLD	14 %	Administrative sanction for an amount of Rs.79.78 crs has been accorded by the Government for construction of 35.60MLD capacity of STPs which is in tender process and are under finalisation .
			2 MLD	80 %	
2	Kundu	Nandyal	10 MLD	25%	Comprehensive DPR on UGD scheme is prepared for Rs.85.00 Cr with STPs capacity of 26 (21 + 5) MLD to cater the needs of 2035 year. DPR submitted to the Govt. for according Administrative Sanction.

S. No	Name of River Stretch	Name of the ULB	Ongoing STP Capacity (in MLD)	Status of Ongoing Works	Status of DPRs
1.	Nagavali	Srikakulam	10 MLD	45%	Comprehensive proposal for providing UGD scheme for 2035 is prepared for an amount of Rs.190.36 Cr with an additional STP capacity of 12 MLD.
2.	Godavari	Rajamahendravaram	5 MLD	16 %	DPR on Comprehensive UGD scheme prepared with additional STP's of capacity 72.37 MLD for an amount of Rs.404.00 Cr. Government of India accorded Administrative Sanction for an amount of 88.43 Crores for Project "Pollution abatement and conservation of River Godavari under NRCP" on Dt.17/03/2022.
3.	Krishna	Vijayawada	20 MLD	83%	DPR is prepared for Rs.246.38 Cr for providing Comprehensive UGD scheme to meet the 2035 demand including up-gradation of 2 STPs of 30.00 MLD capacity. Proposals for upgradation of existing 20.00 MLD STP, Bio –Gas Energy Plants is prepared with an estimated cost of Rs. 14.93 Crores and submitted proposal for according administrative sanction by Government.

IV. Details of Industrial Pollution:

- No. of industries in the State: 9958 No's
- No. of water polluting industries in the State: 1438 No's
- Quantity of effluent generated from the industries in MLD: 4541.90 MLD

Effluent Break-Up Details:

- Once through Cooling water: 3826.13 MLD
- Trade effluents: 412.09 MLD
- cooling tower/Boiler blow down: 254.12 MLD
- Domestic waste water: 49.56 MLD

From the total waste water generation from the industries, major portion is once through cooling water (about 85%) and temperature to be maintained for discharge of once through cooling system is not more than 5⁰C temperature of intake water.

- ✓ From the Cooling tower/Boiler blow down (about 5.6%).
- ✓ The remaining about 9.4% is generated from Trade effluent & Domestic Discharges.
- ✓ APPCB is not permitting any industry to discharge industrial / trade effluents into the rivers.
- Number of industrial units having ETPs: 1093 No's
- Number of industrial units connected to CETP: 345 No's
 - i. Existing: 1093 no's ETPs
 - ii. Under construction: Nil
 - iii. Proposed: Nil
- **Compliance status of the ETPs:**
 - ✓ APPCB is regularly monitoring the compliance status of ETPs and action is being initiated for non-compliance industries.
- Number and total capacity of CETPs (details of existing/ under construction / proposed)
 - i. Existing: 8 No's with total capacity of 21.5 MLD
 - ii. Proposed: 3 no's
 - 1.5 MLD at Atchuthapuram SEZ, Visakhapatnam
 - 1.5 MLD at Nakkapalli, Visakhapatnam.
 - 1.2 MLD at Chittoor District

V. Solid Waste Management:

- Total Number of Urban Local Bodies: **123** and their Population: **1.5** Crore
- Current Municipal Solid Waste Generation: **6890** TPD. for 123 ULBs
(15 Newly Constituted ULBs – These ULBs have not yet developed urban Dynamics).
- The Source Segregation in the State is 83.00% and 100 % door to door collection in the state.
- Total No. of wards in 123 ULBs: 3928
- No. of wards having door to door collection system: 3928
- No. of wards practicing segregation at source: 3246
- Two Waste to Energy projects at Guntur and Visakhapatnam each of 15 MW capacity are synchronized with grid and generating average power of 10 MW daily. These two plants are processing of around 1600 TPD of municipal solid waste
- 28 Wet Waste Projects covering 31 ULBs treating 1379 TPD with an installed capacity of 1570 TPD are existing.
- 17 Wet Waste Projects covering 17 ULBs are in progress with an installed capacity of 397 TPD.
- Work orders issued for another 37 ISWM projects and projects to be established within 1 year from handing over of land. Study is under progress on possibility of clustering the balance 35 ULBs with nearby projects or to establish new projects.
- 3 Construction and Demolition waste processing plants in Greater Visakhapatnam Municipal Corporation, Vijayawada Municipal Corporation and Tirupati Municipal Corporation treating 100 TPD with an installed capacity of 200 TPD are existing.
- 114 Dumpsites with an area of 1000 acres are existing in the state. Out of which remediation of dumpsites in 2 ULBs (Vijayawada & Tirupati) was completed and in one ULB Vishakhapatnam work is under progress.
- Quantification of Dumpsites in ULBs with 1 Lakh above Population is completed a modal RFP along with guidelines for dumpsite remediation was communicated to all the ULBs. and they were instructed to take up the tender process for remediation of dumpsites. 10 ULBs have invited tenders for dumpsite remediation. Out of them 4 ULBs finalized tenders and issued work orders and tenders in 6 ULBs are under progress.
- No Dump sites of legacy waste are within 1km buffer of both sides of the rivers in the state.
- 79 Material Recovery facilities are established in 79 ULBs processing 800 TPD.
- 44 Material Recovery facilities are to be established in 44 ULBs.

Status of ULB wise Management of Solid Waste

S. No	Name of the ULB	Waste Generated (TPD)	Wet waste processing	Plant Capacity (TPD)	Capacity Utilization	Dry Waste Processing				
						RDF	Waste Sent in TPD	MRF	Plant Capacity TPD	Capacity Utilization
1	Amudalavalasa	19	Existing WtC	10	85%	Vizag WtE		Established	4	85%
2	Ichchapuram	18	Existing WtC	10	85%	Feasibility Study under progress		Established	2	85%
3	Palasa-kasibugga	28	Existing WtC	15	80%	Feasibility Study under progress		In Progress		
4	Rajam	21	Existing WtC	12	80%	Vizag WtE		Established	4	85%
5	Bobbili	29	Existing WtC	16	90%	Vizag WtE		Established	8	85%
6	Salur	24	Existing WtC	13	90%	Vizag WtE		Established	6	90%
7	GVMC	918	Existing WtC	505	85%	Vizag WtE		Established	300	85%
8	Narsipatnam	30	Existing WtC	17	80%	Vizag WtE		Established	8	85%
9	Yellamanchili	23	Existing WtC	13	80%	Vizag WtE		Established	4	85%
10	Adoni	81	Existing WtCNG	45	80%	Connected to Cement Factories	3	Established	20	85%
11	Nuzivid	29	Existing WtC	16	80%	Guntur WtE		In Progress		
12	Thiruvuru	17	Existing WtCNG	9	80%	Guntur WtE		Established	2	85%
13	Tenali	80	Existing WtC	44	90%	Guntur WtE		Established	20	90%
14	Sattenpalle	28	WtCNG - Pidugurala	15	85%	Guntur WtE		Established	6	85%
15	Narsaraopet	57	WtCNG - Pidugurala	31	85%	Guntur WtE		Established	16	85%
16	Piduguralla	31	Existing WtCNG	17	85%	Guntur WtE		In Progress		
17	Allagadda	20	Existing WtC	11	85%	Connected to Cement Factories	1	Established	4	85%
18	Rayadurgam	30	Existing WtC	17	85%	RDF in progress		Established	6	85%
19	Puttaparty	15	Existing WtC	8	85%	RDF in progress		Established	2	85%

S. No	Name of the ULB	Waste Generated (TPD)	Wet waste processing	Plant Capacity (TPD)	Capacity Utilization	Dry Waste Processing				
						RDF	Waste Sent in TPD	MRF	Plant Capacity TPD	Capacity Utilization
20	Yemmiganur	46	WtCNG - Adoni	25	85%	RDF in progress		Established	10	85%
21	Anantapur	131	Work order issued	0		Connected to Cement Factories	8	Established	35	90%
22	Atmakur K	22	WtC Awarded	0		Connected to Cement Factories	1	Established	4	90%
23	Badvel	35	Work order issued	0		Connected to Cement Factories	2	In Progress		
24	Dhone	29	Work order issued	0		Connected to Cement Factories	2	Established	6	90%
25	Markapur	35	Existing WtC	19	80%	Feasibility Study under progress		Established	8	85%
26	Giddalur	19	Existing WtC	10	85%	RDF in progress		Established	4	85%
27	Kanigiri	22	Existing WtC	12	85%	Feasibility Study under progress		Established	4	85%
28	Chirala	42	Existing WtC	23	90%	Guntur WtE		Established	9	90%
29	Gudivada	58	WtCNG awarded	0		RDF Connected / Guntur WtE	3	Established	14	90%
30	Palamaneru	25	Existing WtC	14	85%	Feasibility Study under progress		In Progress		
31	Punganur	27	Existing WtC	15	80%	Feasibility Study under progress		Established	6	85%
32	Madanpalle	67	Existing WtCNG	37	85%	RDF in progress		In Progress		
33	Sullurpet	22	Existing WtC	12	80%	Feasibility Study under progress		Established	4	85%
34	Srikakulam	65	Work order issued	0		Vizag WtE		Established	16	90%

S. No	Name of the ULB	Waste Generated (TPD)	Wet waste processing	Plant Capacity (TPD)	Capacity Utilization	Dry Waste Processing				
						RDF	Waste Sent in TPD	MRF	Plant Capacity TPD	Capacity Utilization
35	Palakonda	16	WtC Awarded	0		Vizag WtE		In Progress		
36	Vizianagaram	119	Work order issued	0		Vizag WtE		Established	30	90%
37	Parvathipuram	26	WtC Awarded	0		Vizag WtE		In Progress		
38	Nellimarla	14	Work order issued	0		Vizag WtE		Established	2	90%
39	Gudur N	36	Work order issued	0		Connected to Cement Factories	2	In Progress		
40	Guntakal	62	Work order issued	0		Connected to Cement Factories	2	Established	14	90%
41	Jaggiahpet	26	Work order issued	0		RDF Connected / Guntur WtE	1	In Progress		
42	Jammalamadugu	22	Existing WtC	12	80%	Connected to Cement Factories	1	In Progress		
43	Pedana	16	WtC Awarded	0		Guntur WtE		In Progress		
44	Vuyyuru	20	WtC Awarded	0		Guntur WtE		In Progress		
45	Guntur	363	Work order issued	0		Guntur WtE		Established	80	90%
46	Mangalagiri - Tadepalle	70	Work order issued	0		Guntur WtE		Established	16	90%
47	Ponnur	29	Work order issued	0		Guntur WtE		Established	6	90%
48	Chilakaluripet	49	Work order issued	0		Guntur WtE		Established	12	90%
49	Bapatla	34	Work order issued	0		Guntur WtE		Established	8	90%
50	Repalle	25	WtC Awarded	0		Guntur WtE		Established	4	90%

S. No	Name of the ULB	Waste Generated (TPD)	Wet waste processing	Plant Capacity (TPD)	Capacity Utilization	Dry Waste Processing				
						RDF	Waste Sent in TPD	MRF	Plant Capacity TPD	Capacity Utilization
51	Vinukonda	30	Work order issued	0		Guntur WtE		In Progress		
52	Macherla	28	Existing WtC	30	35%	Feasibility Study under progress		Established	6	90%
53	Kadapa	167	Work order issued	0		Connected to Cement Factories	6	Established	40	90%
54	Dharmavaram	62	No bids received, to be retendered	0		RDF in progress		In Progress		
55	Kadiri	43	No bids received, to be retendered	0		Connected to Cement Factories	1	Established	8	90%
56	Gooty	24	No bids received, to be retendered	0		RDF in progress		Established	4	90%
57	Hindupur	74	No bids received, to be retendered	0		RDF inprogress		In Progress		
58	Kurnool	224	Work order issued	0		Connected to Cement Factories	2	In Progress		
59	Kalyandurgam	21	WtC Awarded	0		RDF inprogress		Established	2	90%
60	Madakasira	12	WtC Awarded	0		RDF inprogress		Established	2	90%
61	Machilipatnam	89	WtC Awarded	0		RDF Connected / Guntur WtE	3	Established	20	90%
62	Mydukur	22	No bids received, to be retendered	0		Connected to Cement Factories	1	In Progress		
63	Nandigama	22	No bids received, to be retendered	0		RDF Connected / Guntur WtE	1	In Progress		
64	Nandikotkur	23	No bids received, to be retendered	0		Connected to Cement Factories	1	Established	4	90%

S. No	Name of the ULB	Waste Generated (TPD)	Wet waste processing	Plant Capacity (TPD)	Capacity Utilization	Dry Waste Processing				
						RDF	Waste Sent in TPD	MRF	Plant Capacity TPD	Capacity Utilization
65	Gudur K	14	No bids received, to be retendered	0		RDF in progress		In Progress		
66	Nandyal	98	Work order issued	0		Connected to Cement Factories	3	In Progress		
67	Proddutur	79	Work order issued	0		Connected to Cement Factories	2	In Progress		
68	Pulivendula	32	Existing WtC	18	85%	Connected to Cement Factories	2	Established	6	85%
69	Rajahmundry	168	Work order issued	0		Connected to Cement Factories	3	Established	40	90%
70	Rajampeta	23	No bids received, to be retendered	0		Connected to Cement Factories	1	In Progress		
71	Rayachoti	44	No bids received, to be retendered	0		Connected to Cement Factories	2	Established	8	90%
72	Tadipatri	53	Existing WtC	29	90%	Connected to Cement Factories	2	Established	10	90%
73	Tirupati	208	Existing WtCNG	114	85%	Connected to Cement Factories	4	Established	45	85%
74	Ongole	123	WtCNG awarded	0		Guntur WtE		Established	30	90%
75	Chimakurthy	17	WtC Awarded	0		Guntur WtE		In Progress		
76	Addanki	20	WtC Awarded	0		Guntur WtE		Established	4	90%
77	Kandukur	28	WtC Awarded	0		Feasibility Study under progress		Established	6	90%
78	Kakinada	159	Work order issued	0		Feasibility Study under progress		Established	35	90%

S. No	Name of the ULB	Waste Generated (TPD)	Wet waste processing	Plant Capacity (TPD)	Capacity Utilization	Dry Waste Processing				
						RDF	Waste Sent in TPD	MRF	Plant Capacity TPD	Capacity Utilization
79	Vijayawada	507	Existing WtC	279	85%	RDF Connected / Guntur WtE	6	Established	150	85%
80	Gollaprolu	11	No bids received, to be retendered	0		Feasibility Study under progress		In Progress		
81	Pithapuram	25	Work order issued	0		Feasibility Study under progress		Established	3	90%
82	Peddapuram	24	Work order issued	0		Feasibility Study under progress		Established	3	90%
83	Samalkota	28	No bids received, to be retendered	0		Feasibility Study under progress		Established	4	90%
84	Yeleswaram	16	No bids received, to be retendered	0		Feasibility Study under progress		Established	2	90%
85	Ramachandrapuram	21	No bids received, to be retendered	0		Feasibility Study under progress		Established	2	90%
86	Mandapeta	26	No bids received, to be retendered	0		Feasibility Study under progress		Established	4	90%
88	Tuni	26	WtC Awarded	0		Feasibility Study under progress		Established	3	90%
88	Mummidivaram	12	WtC Awarded	0		Feasibility Study under progress		Established	2	90%
89	Amalapuram	26	WtC Awarded	0		Feasibility Study under progress		Established	3	90%
90	Eluru	106	Work order issued	0		Feasibility Study under progress		Established	22	90%
91	Tadepalligudem	51	Work order issued	0		Feasibility Study under progress		Established	8	90%

S. No	Name of the ULB	Waste Generated (TPD)	Wet waste processing	Plant Capacity (TPD)	Capacity Utilization	Dry Waste Processing				
						RDF	Waste Sent in TPD	MRF	Plant Capacity TPD	Capacity Utilization
92	Tanuku	44	Work order issued	0		Feasibility Study under progress		In Progress		
93	Palakollu	33	Work order issued	0		Feasibility Study under progress		In Progress		
94	Narsapuram	29	Work order issued	0		Feasibility Study under progress		Established	4	90%
95	Bhimavaram	69	Work order issued	0		Feasibility Study under progress		Established	12	90%
96	Nidadavole	21	No bids received, to be retendered	0		Feasibility Study under progress		In Progress		
97	Kovvur	19	No bids received, to be retendered	0		Feasibility Study under progress		In Progress		
98	Jangareddy Gudem	26	No bids received, to be retendered	0		Feasibility Study under progress		Established	4	90%
99	Chittoor	92	Work order issued	0		Feasibility Study under progress		Established	18	90%
100	SriKalahasti	39	Work order issued	0		Feasibility Study under progress		Established	8	90%
101	Nagari	30	Work order issued	0		Feasibility Study under progress		In Progress		
102	Puttur	26	Work order issued	0		Feasibility Study under progress		In Progress		
103	Nellore	300	Work order issued	0		Feasibility Study under progress		In Progress		
104	Venkatagiri	25	Work order issued	0		Feasibility Study under progress		In Progress		

S. No	Name of the ULB	Waste Generated (TPD)	Wet waste processing	Plant Capacity (TPD)	Capacity Utilization	Dry Waste Processing				
						RDF	Waste Sent in TPD	MRF	Plant Capacity TPD	Capacity Utilization
105	Yerraguntla	17	No bids received, to be retendered	0		Connected to Cement Factories	1	In Progress		
106	Naidupet	22	Work order issued	0		Feasibility Study under progress		Established	4	90%
107	Atmakur N	15	No bids received, to be retendered	0		Feasibility Study under progress		In Progress		
108	Kavali	51	Work order issued	0		Feasibility Study under progress		Established	10	90%
109	Akiveedu	11	No bids received, to be retendered							
110	Kondapalli	21	Work order issued							
111	Dachepali	11	No bids received, to be retendered							
112	Gurazala	9	No bids received, to be retendered							
113	Darsi	12	No bids received, to be retendered							
114	Buchireddy Palem	12	No bids received, to be retendered							
115	Penukonda	10	No bids received, to be retendered							
116	Bethamcharla	14	No bids received, to be retendered							
117	Kamlapuram	7	No bids received, to be retendered							
118	Kupam	15	No bids received, to be retendered							
119	Y.S.R. - Tadegadapa	23	No bids received, to be retendered							
120	Chuintalapudi	4	No bids received, to be retendered							
121	Podili	6	No bids received, to be retendered							
122	Alluru	9	No bids received, to be retendered							
123	B.KothaKota	6	No bids received, to be retendered							
Total		6890								

VI. Bio-medical Waste Management:

- Total Bio-medical generation: 16.322 Tones/ day
- No. of Hospitals and Health Care Facilities: 12,266 Nos.

Status of Treatment Facility/ CBMWTF	:	Presently, there are 12 Nos. of Common Bio-medical Waste Treatment Facilities (CBMWTFs) in covering total 13 Districts in Andhra Pradesh for treatment and disposal of bio-medical waste as per the BMW Management Rules 2016.
--------------------------------------	---	---

VII. Hazardous Waste Management:

- Total Hazardous Waste generation about: 6,48,308.380 TPA as per hazardous waste inventory, 2020-21.
- No of industries generating Hazardous Waste: 2708 Nos as per Hazardous Waste inventory, 2020 -21.
- **For the month of March, 2022, the Quantity of Hazardous Waste Treated & Disposed is as follows:**
 - i) Utilizable waste is 18705.13 TPM (suitable to use as raw material or as alternative fuel viz. Co-processing in Cement Plants so as to conserve the resources),
 - ii) Recyclable waste is 321.26 TPM (suitable for recycling /recovery of material viz. oil reclamation units, lead and zinc recovery units).
 - iii) Incinerable waste is 339.83 TPM (not suitable for any recycling / reuse and having high calorific value i.e. > 2500 K cal/kg) and
 - iv) Land fillable waste is 14954.55 TPM (not suitable for any recycling / reuse and having low calorific value i.e. < 2500 K cal/kg) is reaching and treated at the TSDFs in Visakhapatnam and Nellore.
- **Details of on-going or proposed TSDF:**

Two TSDF are existing in the State of Andhra Pradesh

 - ✓ M/s Coastal Waste Management Project Unit-1, Parwada, Visakhapatnam.
 - ✓ M/s Coastal Waste Management Project Unit-2 a division of Mumbai Waste Management Limited, S.P.S.R. Nellore District.

• **Status of compliance and operation of the CETPs**

S. No.	Name and Address of the CETP & contact person	Design capacity (in MLD)	Current Operating capacity (in MLD)	Type and No. of member units	Compliance status
1.	Brandix India Apparel City Private Limited, APSEZ, Atchutapuram Pudimadaka Road, Visakhapatnam.	5 *	4.3	Textile park- 14 units	Complied * APPCB permitted to establish 20 MLD capacity of CETP for operation full capacity industrial park. At present 5 MLD CETP was constructed as the effluent generation is 4 MLD.
2.	Ramky Pharma City (India) Ltd, JN Pharma City, Parawada Mandal, Visakhapatnam.	9.53	6.4	Pharmaceutical & Bulk drugs-92 units	Complied
3.	Kondapally Envirotech Pvt. Ltd., (KEPL), IDA, Kondapalli (V), Ibrahimpatnam (M), Krishna District.	0.2	0.0 *	Pharmaceutical & Bulk drugs-14 units	*Under upgradation. Works will be completed by end of June 2022 and effluent sent to CETP, JNPC for further treatment until June 2022
4.	Vijayawada Auto Cluster Development Company, Industrial Estate, Auto Nagar, Vijayawada.	0.2	0.045	Food beverages, Herbal pharma, Oil solvents & lubricants - 35 units.	Complied
5.	Machilipatnam Imitation Jewellery Park Pvt. Ltd., Jewellery Park, Potheipalli, Machilipatnam.	0.07	0.007	Electro Plating – 48 Units	Complied
6.	Nagari Dyeing Owners Association, Chinthalapatteda (V), Nagari (M), Chittoor District.	4	1.25	Manual Dyeing units - 105 units	Complied
7.	Atchuthapuram Effluent Treatment Plant, Atchutapuram Visakhapatnam.	1.5	0.58	Pharmaceutical & Bulk drugs-36 units	Complied

8.	M/s Andhra Pradesh Industrial Infrastructure Corporation Limited (APIIC), 1.0 MLD CEPT, MPSEZ, Menakur (V), Naidu pet (M), SPSR Nellore District.	1.0	0.075	Pharmaceutical – 8 Units	Complied Started operations in the month November 2021 and receiving effluents from 3 Industries.
Total		21.5	12.65		

VIII. Plastic Waste Management:

Total plastic waste generation	39,626 TPA (As per Annual Report for the F.Y. 2020-21).
Implementation of Plastic Waste Management Rules 2016 in Urban Local Bodies	• 26 Nos of recyclers registered with APPCB. Total recycling capacity is 28832 TPA. • The State has released G.O.Ms.No.349, dated 29.10.2018 for implementation of Plastic Waste Management Rules, 2016 in the ULBs. • The plastic waste in Urban Local Bodies is being collected through the Public Health Workers of the ULBs. The segregated plastic waste, which is recyclable, is sent to recyclers i.e., from MRFs and the segregated plastic, which is not suitable for recycling is sent to nearby Cement Plants and also being used in road construction in some ULBs. 29 ULBs have so far, tied up with nearby Cements Plants to send non-recyclable Plastic Waste & another 2 ULBs found viable to send Plastic Waste to Cement Plants, considering the distance and instructions issued to Municipal Commissioners to enter into MoU with them also by end of December, 2022. • The manufacture, sale & usage of plastic carry bags of below 75 microns' thickness is banned in the State of Andhra Pradesh. 721 Taskforce Teams are constituted in the ULBs for inspections and for surprise raids to ensure no sale & usage of banned plastic carry bags. • About 62,180 Kgs of plastic carry bags of below 75 microns' thickness were seized and Rs.49 lakhs towards fine was collected from the violators. • In Visakhapatnam, Vizianagaram, Vijayawada, Kurnool & Tirupati, under extended producer responsibility, Plastic Waste Collection system has been established. • Instructions issued to the Municipal Commissioners of Head Quarter ULBs to conduct stakeholders' meetings under the Chairmanship of the District Collectors to ensure setting up collection centers under EPR in Municipal Corporations & bigger ULBs. • In Visakhapatnam, Vijayawada, Tirupati, Rajamahendravaram, Kakinada & Amalapuram Plastic Waste is being used in construction of Roads and the details are as follows:

Sl. No.	Name of the ULB	Length of Road Constructed	Quantity of Plastic Waste utilized for constructions of Road
1	Visakhapatnam (GVMC)	8 Kms	14.5 Tons
2	Vijayawada	5 Kms	5 Tons
3	Tirupati	0.9Kms	0.9 Tons
4	Rajamahendravaram	3 Kms	4.2 Tons
5	Kakinada	1.2 Kms	2 Tons
6	Amalapuram	1 Km	0.2 Tons

IX. Details of Alternate Treatment Technology being adopted by the State

Details of Faecal Sludge Treatment Plants:

No. of Completed FSTPs	:	2 (30 KLD)
No. of In-progress FSTPs	:	64 (950 KLD)
No. of FSTPs to be retendered	:	11 (175 KLD)
No. of FSTPs DPRs to be Prepared:		15

IX (A): Details of Completed FSTPs:

S.No.	Name of ULB	Capacity (in KLD)	Operational Status of FSTP
1	Narsapur	15	Operational
2	Rajam	15	Operational
3	Palamaneru	15	Operational
4	Bobbili	15	Operational
5	Vinukonda	15	Operational

IX (B): Details of In-Progress FSTPs:

S.No	Name of the ULB	Plant Capacity (in KLD)	Expected Date of Completion
1	Dhone	20	85 % of Work Completed April- 22
2	Gooty	15	Sept -22
3	Jammalamadugu	15	Sept -22
4	Kadiri	25	Sept -22
5	Kalyanadurgam	10	Sept -22

S.No	Name of the ULB	Plant Capacity (in KLD)	Expected Date of Completion
6	Madakasira	5	Sept -22
7	Paamidi	10	Sept -22
8	Pulivendula	20	Sept -22
9	Puttaparthi	10	Sept -22
10	Rayachoti	25	Sept -22
11	Rayadurg	20	Sept -22
12	Allagadda	10	Sept -22
13	Atmakur (K)	15	Sept -22
14	Badvel	25	Sept -22
15	Gudur (K)	5	Sept -22
16	Mydukuru	15	Sept -22
17	Nandikotkur	15	Sept -22
18	Yelamanchili	15	Sept-22
19	Punganur	15	Sept-22
20	Rajampeta	15	Sept-22
21	Yerraguntla	10	Sept-22
22	Atmakur (N)	10	Sept-22
23	Giddalur	10	Sept-22
24	Gudur (N)	20	Sept-22
25	Kandukur	20	Sept-22
26	Kanigiri	15	Sept-22
27	Markapur	20	85 % of Work Completed, Mar - 22
28	Nagari	20	Sept-22
29	Naidupet	15	Sept-22
30	Puttur	15	Sept-22
31	Sullurpeta	15	Sept-22
32	Venkatagiri	15	Sept-22
33	Addanki	10	Sept-22
34	Bapatla	25	40% work completed
35	Chimakurthy	10	Sept-22
36	Chirala	25	40% work completed
37	Macherla	15	Sept-22
38	Mangalagiri	25	Sept-22
39	Piduguralla	15	Sept-22

S.No	Name of the ULB	Plant Capacity (in KLD)	Expected Date of Completion
40	Ponnur	15	40% work completed
41	Repalle	15	Sept-22
42	Sattenapalli	15	Sept-22
43	Salur	15	Sept-22
44	Amalapuram	15	Sept-22
45	Gollaprolu	5	Sept-22
46	Kovvur	10	Sept-22
47	Mandapeta	15	Sept-22
48	Mummidivaram	10	Sept-22
49	Peddapuram	15	Sept-22
50	Pithapuram	15	Sept-22
51	Ramachandrapuram	15	Sept-22
52	Samalkota	15	Sept-22
53	Tuni	15	Sept-22
54	Yeleshwaram	10	Sept-22
55	Amudalavalasa	10	Sept-22
56	Parvathipuram	15	Sept-22
57	Ichapuram	10	Sept-22
58	Narsipatnam	20	Sept-22
59	Nellimarla	10	Sept-22
60	Palakonda	10	Sept-22
61	Palasa-Kasibugga	15	Sept-22
Total		905	

IX (C) Details of FSTPs under Tender Stage:

S.No	Name of the ULB	Capacity of Plant (KLD)
1	Jangareddigudem	15
2	Nidadavolu	15
3	Palacole	20
4	Pedana	10
5	Tadepalli	20
6	Tanuku	25
7	Vuyyuru	15
8	Jaggiahpet	15
9	Nandigama	15
10	Nuzvidu	15
11	Tiruvuru	10

IX (D) Details of FSTPs for which DPRs Preparation in progress:

S.No	Name of ULB	Status of the project
1	Akiveedu	DPR preparation in progress - Newly Constituted ULB
2	Kondapalli	DPR preparation in progress - Newly Constituted ULB
3	Dachepali	DPR preparation in progress - Newly Constituted ULB
4	Gurazala	DPR preparation in progress - Newly Constituted ULB
5	Darsi	DPR preparation in progress - Newly Constituted ULB
6	Buchireddy Palem	DPR preparation in progress - Newly Constituted ULB
7	Penukonda	DPR preparation in progress - Newly Constituted ULB
8	Bethamcharla	DPR preparation in progress - Newly Constituted ULB
9	Kamlapuram	DPR preparation in progress - Newly Constituted ULB
10	Kupam	DPR preparation in progress - Newly Constituted ULB
11	Y.S.R. - Tadegadapa	DPR preparation in progress - Newly Constituted ULB
12	Chuintalapudi	DPR preparation in progress - Newly Constituted ULB
13	Podili	DPR preparation in progress - Newly Constituted ULB
14	Alluru	DPR preparation in progress - Newly Constituted ULB
15	B.KothaKota	DPR preparation in progress - Newly Constituted ULB

X. Identification of polluting sources including drains contributing to river pollution and action as per NGT order on insitu treatment:

- A total 32 No's of outfall points of the major disposal drains have been identified which are contributing to River Pollution. All the above 32 No's of outfall points are provided with Meshes/Screens to prevent solid waste from falling in to the Rivers.

XI. Details of Nodal Officer appointed by Chief Secretary in the State/UT:

Commissioner & Director of Municipal Administration Appointment as a Nodal Officer for Polluted River stretches as per G.O.RT. No: 103 EFS&T Department Dated: 25-11-2020.

XII. Details of meetings carried under the Chairmanship of Chief Secretary in the State/UT:

XIII. Latest water quality of polluted river, its tributaries, drains with flow details:

- APPCB has been monitoring the 5 polluted river stretches at 27 locations on monthly basis and the data is being uploaded in RRC Website <https://rrc.ap.gov.in/Views/Monitoring.aspx> every month. The monitoring of water quality data for the month of March, 2022 is enclosed.
- As per the analysis of samples collected at 27 locations in the month of March 2022 the B.O.D value is less than 3.0 mg/lit. (Details enclosed)

- XIV.** Ground water regulation:
- XV.** Good irrigation practices being adopted by the State:
- XVI.** Rain Water Harvesting:
- XVII.** Demarcation of Floodplain and removal of illegal encroachments:
- XVIII.** Maintaining minimum e-flow of river:
- XIX.** Plantation activities along the rivers:
- XX.** Development of biodiversity park:
- XXI.** Reuse of Treated Water:
- XXII.** Model River being adopted by the State & Action Proposed for achieving the bathing quality standards:
- XXIII.** Status of Preparation of Action Plan by the 13 Coastal States:
- XXIV.** Regulation of Mining Activities in the State/UT:
- XXV.** Action against identified polluters, law violators and officers responsible for failure for vigorous monitoring.

Water quality status of polluted river stretches in Andhra Pradesh - 2022

I. River Godavari:

Andhra Pradesh Pollution Control Board is monitoring water quality of river Godavari at the following locations. Data pertaining to important parameters like, pH, Dissolved Oxygen, BOD, Total Coliform, Fecal Coliform and TDS for the year, 2022 is as follows:

S. No.	Code	Location Point
1	4367	Koundinyamukti (Kukunur) border point between Andhra Pradesh & Telangana States, West Godavari Dist.
2	4359	After confluence with Sabari at Kunavaram (waddigudem), East Godavari Dist.
3	0014	Polavaram, West Godavari Dist.
4	1218	Upstream of Rajahmundry at Kumaradevam
5	2370	At Rajahmundry Upstream of Nalla channel
6	2371	At Rajahmundry Downstream of Nalla channel
7	1219	Downstream of Rajahmundry at Dhawaleswaram
8	4365	Upstream of Narasapuram town before confluence with sewage, West Godavari Dist.
9	4366	Downstream of Narasapuram town after confluence with town sewage, West Godavari Dist.
10	4358	Near GMC Balayogi bridge, Govalanka, East Godavari Dist.

Month-wise data of water quality of river Godavari, 2022

Parameter	Code	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Standard		
														Class A	Class B	Class C
pH	4367	8.06	8.47	8.46										6.0 - 8.5		6.0 - 9.0
	4359	7.44	7.66	8.45												
	0014	7.45	8.03	7.80												
	1218	7.41	7.99	7.93												
	2370	7.45	7.47	7.83												
	2371	7.74	7.55	7.58												
	1219	7.75	7.31	7.87												
	4365	8.05	7.85	8.21												
	4366	8.01	4.85	8.27												
	4358	7.41	7.72	8.17												
DO	4367	8.5	8.5	7.2										6.0	5.0	4.0
	4359	8.1	8.1	7.0												
	0014	8.8	8.7	6.0												
	1218	8.5	8.0	7.0												
	2370	7.1	7.0	7.0												
	2371	6.8	6.3	6.5												
	1219	8.0	6.9	7.0												
	4365	7.2	8.0	6.7												
	4366	5.8	6.5	5.8												
	4358	6.4	7.0	7.5												
BOD	4367	2.0	2.3	2.2										2.0	3.0	3.0
	4359	2.0	2.0	2.0												
	0014	1.8	1.7	2.0												
	1218	1.6	2.0	1.8												
	2370	2.4	1.4	1.8												
	2371	2.4	1.5	1.8												
	1219	2.0	2.2	2.0												
	4365	2.0	2.1	2.1												
	4366	2.4	2.5	2.3												
	4358	2.6	2.1	2.2												

2. River Krishna:

Andhra Pradesh Pollution Control Board is monitoring water quality of river Krishna at the following locations. Data pertaining to important parameters like, pH, Dissolved Oxygen, BOD, Total Coliform, Fecal Coliform and TDS for the year, 2022 is as follows:

S. No.	Code	Location point
01	1175	Sangameswaram, Kurnool Dist.
02	3083	Srisailam, Kurnool Dist.
03	4381	After confluence with river Musi at Vadapalli, Guntur Dist.
04	1786	Vedadri, Krishna Dist.
05	1787	Amaravathi, Guntur Dist.
06	0025	Prakasham barrage, Vijayawada, Krishna Dist.
07	4375	Pavitrasangamam at Ibrahimpatnam, Krishna Dist.
08	1782	Hamsaladeevi, Krishna Dist.

Month-wise data of water quality of river Krishna, 2022:

Parameters	Code	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	*Standard		
														Class A	Class B	Class C
pH	1175	7.9	7.7	7.3										6.0 - 8.5	6.0 - 9.0	
	3083	7.8	7.8	7.0												
	4381	7.85	8.23	8.14												
	1786	7.80	7.28	7.46												
	1787	7.83	8.01	7.39												
	0025	7.86	7.43	7.48												
	4375	8.17	7.77	7.86												
	1782	7.84	7.44	7.58												

DO	1175	6.0	6.1	6.0										6.0	5.0	4.0
	3083	6.5	6.3	6.0												
	4381	7.1	6.9	7.2												
	1786	7.1	6.9	6.8												
	1787	7.2	7.4	7.3												
	0025	7.3	7.1	7.2												
	4375	6.9	7.2	7.1												
	1782	6.5	6.8	6.7												
BOD	1175	<2	<2	2.5										2.0	3.0	3.0
	3083	<2	<2	<2												
	4381	2.4	2.8	2.7												
	1786	2.4	2.6	2.7												
	1787	2.6	2.4	2.5												
	0025	2.6	2.6	2.4												
	4375	2.4	2.6	2.5												
	1782	2.8	2.6	2.8												
Total Coliform	1175	792	870	914										50	500	5000
	3083	1120	1203	1300												
	4381	120	120	120												
	1786	120	150	150												
	1787	120	75	64												
	0025	75	64	75												
	4375	75	75	120												
	1782	150	120	150												

Fecal Coliform	1175	189	214	212										---	500	---
	3083	362	343	400												
	4381	3	3	3												
	1786	3	3	3												
	1787	3	3	3												
	0025	3	3	3												
	4375	3	3	3												
	1782	3	3	3												
	TDS	1175	432	598	682											
3083		412	426	412												
4381		484	502	498												
1786		510	541	552												
1787		470	518	510												
0025		440	548	480												
4375		468	510	524												
1782		10400	9670	16980												

Note: All values are expressed in mg/L except pH. Total Coliform value & Fecal Coliform. Total Coliform & Fecal Coliform is expressed in MPN count / 100 ml.

Remarks: BOD & fecal coliform values found to be within the standard limits stipulated for bathing at all the locations. High TDS values at Hamsaladeevi could be attributed due to the intrusion of backwaters of Bay of Bengal.

3. River Tungabhadra:

Andhra Pradesh Pollution Control Board is monitoring water quality of river Tungabhadra at the following locations. Data pertaining to important parameters like, pH, Dissolved Oxygen, BOD, Total Coliform, Fecal Coliform and TDS for the year, 2022 is as follows:

S. No.	Code	Location point
01	1785	Manthralayam, Kurnool Dist.
02	1174	Bhavapuram, Kurnool Dist.
03	4388	U/S of Kurnool town B/C with domestic sewage & A/c of Rayalaseema alkalies industries at Gondiparla, Kurnool.
04	4389	D/S of Kurnool town A/C with domestic sewage at Gondiparla, Kurnool.

Month-wise data of water quality of river Tungabhadra, 2022

Parameters	Code	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	*Standard		
														Class A	Class B	Class C
pH	1785	7.8	7.9	7.2										6.0 – 8.5	6.0 – 9.0	
	1174	7.8	7.9	7.5												
	4388	7.6	7.6	7.6												
	4389	7.2	7.2	7.0												
DO	1785	6.5	6.1	5.8										6.0	5.0	4.0
	1174	6.2	6.4	5.9												
	4388	6.1	5.8	5.5												
	4389	5.3	5.5	5.6												
BOD	1785	2.7	2.5	2.2										2.0	3.0	3.0
	1174	2.2	2.0	2.8												
	4388	3	2.7	2.2												
	4389	3.2	2.8	2.5												

Total Coliform	1785	1011	980	914										50	500	5000
	1174	1203	1300	1203												
	4388	1046	1203	1300												
	4389	1203	1046	1203												
Fecal Coliform	1785	510	530	333										---	500	---
	1174	169	173	224												
	4388	416	412	343												
	4389	149	155	279												
TDS	1785	502	792	524										500 - 2000		
	1174	723	792	810												
	4388	968	842	689												
	4389	843	823	796												
Note: All values are expressed in mg/L except pH, Total Coliform value & Fecal coliform. Total Coliform & Fecal Coliform is expressed in MPN count / 100 ml.																
Remarks: BOD & fecal coliform values found to be within the standard limits stipulated for bathing at all the locations. However, the DO values found to be between 4.0 and 5.0 mg/lit. at certain instances at U/S & D/S of Kurnool town. Hence, they may be categorized as Class – C at these points.																

4. River Nagavali:

Andhra Pradesh Pollution Control Board is monitoring water quality of river Nagavali at the following locations. Data pertaining to important parameters like, pH, Dissolved Oxygen, BOD, Total Coliform, Fecal Coliform and TDS for the year, 2022 is as follows:

S. No.	Code	Location point
01	4351	River Nagavali at Kureru, Vizianagaram Dist.
02	1448	Thotapally, Vizianagaram Dist.
03	4346	River Nagavali U/S of Srikakulam town.
04	4347	River Nagavali D/S of Srikakulam town.

Month-wise data of water quality of river Nagavali, 2022

Parameters	Code	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	*Standard			
														Class A	Class B	Class C	
pH	4351	7.48	7.15	8.10											6.0 – 8.5	6.0 – 9.0	
	1448	7.11	7.09	7.88													
	4346	8.31	7.24	8.18													
	4347	7.55	7.36	8.14													
DO	4351	7.1	8.3	5.5											6.0	5.0	4.0
	1448	7.7	7.4	7.0													
	4346	8.0	8.5	7.5													
	4347	7.5	7.0	7.0													
BOD	4351	1.9	1.3	2.7											2.0	3.0	3.0
	1448	1.7	1.8	2.0													
	4346	2.0	2.1	2.0													
	4347	2.5	2.5	2.5													
Total Coliform	4351	150	150	150											50	500	5000
	1448	120	150	120													
	4346	120	460	120													
	4347	150	1100	150													
Fecal Coliform	4351	15	9	15											----	500	----
	1448	9	15	9													
	4346	7	15	9													
	4347	15	20	15													
TDS	4351	188	220	240											500-2000		
	1448	194	196	200													
	4346	168	224	212													
	4347	242	228	248													

Note: All values are expressed in mg/L except pH, Total Coliform value & Fecal Coliform. Total Coliform & Fecal Coliform is expressed in MPN count / 100 ml.

Remarks: BOD & Fecal coliform values found to within the standard limits stipulated for bathing at all the locations.

5. River Kundu:

Andhra Pradesh Pollution Control Board is monitoring water quality of river Kundu at the following locations. Data pertaining to important parameters like, pH, Dissolved Oxygen, BOD, Total Coliform, Fecal Coliform and TDS for the year, 2022 is as follows:

S. No.	Code	Location point
1	2351	At Nandyal, Kurnool Dist.

Month-wise data of water quality of river Kundu, 2022

Parameters	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	*Standard		
													Class A	Class B	Class C
pH	7.5	8.0	7.2										6.0 – 8.5		6.0 – 9.0
DO	6.3	6.5	6.0										6.0	5.0	4.0
BOD	3.4	2.7	2.8										2.0	3.0	3.0
Total Coliform	966	1203	1046										50	500	5000
Fecal Coliform	306	412	491										---	500	---
TDS	521	762	853										500 - 2000		

Note: All values are expressed in mg/L except pH, Total Coliform & Fecal Coliform value. Total Coliform & Fecal Coliform is expressed in MPN count / 100 ml.

Remarks: BOD & Fecal Coliform values found to be within the standard limits stipulated for bathing.

CPCB Water Quality Criteria for Designated Best Use

Designated-best- use	Class of water	Criteria
Drinking Water Source without conventional treatment but after disinfection.	A	• Total Coli forms Organism MPN/100 ml shall be 50 or less. • pH between 6.5 and 8.5 • Dissolved oxygen 6 mg/l or more. • Biochemical Oxygen Demand 5 days 20°C 2mg/l or less.
Outdoor bathing (Organized)	B	• Total Coli forms Organism MPN/100 ml shall be 500 or less. • pH between 6.5 and 8.5 • Dissolved oxygen 5 mg/l or more. • Biochemical Oxygen Demand 5 days 20°C 3mg/l or less.
Drinking Water Source after conventional treatment and disinfection.	C	• Total Coli forms Organism MPN/100 ml shall be 5000 or less. • pH between 6 to 9 • Dissolved oxygen 4 mg/l or more. • Biochemical Oxygen Demand 5 days 20°C 3mg/l or less
Propagation of Wild life and Fisheries.	D	• pH between 6.5 to 8.5 • Dissolved oxygen 4 mg/l or more. • Free Ammonia (as N) 1.2 mg/l or less • pH 9 between 6.0 to 8.5.
Irrigation, Industrial Cooling, Controlled Waste disposal.	E	• Electrical Conductivity at 25°C micro mhos/cm Max. 2250. • Sodium Absorption ratio Max. 26 • Boron Max.2 mg/l.
	Below -E	Not Meeting A, B, C, D & E Criteria.

National Mission for Clean Ganga

Format for submission of Monthly Progress Report in the NGT Matter OA No. 673 of 2018 (in compliance to NGT order dated 24.09.2020)

For the State of Andhra Pradesh

Overall status of the State:

- I. Total Urban Population : @1.5 Crore
- II. Estimated Sewage Generation (MLD) : 1503.20 MLD

III. Details of Sewage Treatment Plant:

- Existing No. of STPs and Treatment Capacity (in MLD) : 516.65 MLD (44 Nos)
- Present Gap in Treatment Capacity in MLD : 986.55 MLD
- Capacity of under construction STP's : 533.47 MLD (62 Nos)
- Quantity of Treated Sewerage (in MLD) : 382.81 MLD
- STPs Under Tender : 35.60 MLD
(Kurnool Municipal Corporation 3 STP's [35.0+0.4+0.2] MLD)
- No. of Operational STPs : 44 Nos
- No. of Complying STPs : 44 Nos
- No. of Non-complying STPs : Nil

III (A) Details of each existing STP in the State:

Sl. No	City / Town	Location of STP	Date of Commissioning	Existing STP Capacity (in MLD)	Utilization capacity in MLD	Operational Status of STP	Compliance Status of STP
1	GVMC	Old town	May'2019	38.00	29.00	Operational	Complied
2		Appughar	26.09.2010	25.00	23.80	Operational	Complied
3		Mudasarlova	April'2008	13.00	6.50	Operational	Complied
4		Narava	Aug-01	54.00	30.50	Operational	Complied
5		Anakapalle	April'2018	15.00	4.50	Operational	Complied
6		Madinabagh		2.00	0.50	Operational	Complied
7		Yathapalem Colonies	April'2008	2.50	0.80	Operational	Complied
8		Srinagar	April'2008	0.50	0.30	Operational	Complied
9		Karnavani palem	Dec' 2019	5.00	0.0	Operational	Complied
10		Mantripalem	April' 2008	1.00	0.35	Operational	Complied
11		Aganampudi	Dec' 2015	6.00	2.80	Operational	Complied
12		Rathi Cheruvu	Sep' 2019	2.00	0.60	Operational	Complied
13		Kommadi / Madhurawada	Aug' 2018	4.00	2.40	Operational	Complied
14		Bakkannapalem	Aug' 2011	1.00	0.50	Operational	Complied
15		Marikavalasa	Dec' 2012	2.00	0.80	Operational	Complied
16		Vambay Colony	Aug' 2011	3.00	1.40	Operational	Complied
17		YSR Nagar	Aug' 2011	2.00	1.20	Operational	Complied
18		Boyapalem	Aug' 2011	1.00	0.60	Operational	Complied
			Sub Total	177.00	106.55		

Sl. No	City / Town	Location of STP	Date of Commissioning	Existing STP Capacity (in MLD)	Utilization capacity in MLD	Operational Status of STP	Compliance Status of STP
19	Rajamahendravaram	Hukumpeta	03.01.2009	30.00	30.00	Operational	Complied
20	Vijayawada	Ajith Singh Nagar-1	31.05.2011	40.00	39.52	Operational	Complied
21		Ajith Singh Nagar-2	31.05.2012	20.00	20.00	Operational	Complied
22		Ramalingeswar Nagar-1	30.06.2012	20.00	19.74	Operational	Complied
23		Ramalingeswar Nagar-2	20.10.2006	10.00	9.80	Operational	Complied
24		Autonagar -1	31.03.2005	10.00	9.70	Operational	Complied
25		Autonagar -2	31.12.2018	10.00	9.80	Operational	Complied
26		Jakkampudi	31.07.2017	20.00	13.50	Operational	Complied
			Sub Total	130.00	122.06		Complied
27	Tirupathi	Thukivakam	30.09.2018	50.00	33.00	Operational	Complied
28	Kadapa	Nanapally	02.08.2012	20.00	10.00	Under Rehabilitation	Complied
29	Pulivendula	Rotarypuram	25.01.2009	6.50	2.50	Under Rehabilitation	Complied
30	Tadipatri	Gannevaripalle	10.10.2010	3.50	2.50	Operational	Complied
31			10.10.2010	8.00	4.0	Operational	Complied
			Sub Total	11.50	6.50		Complied
32	Puttaparthi	1.Sai Nagar	20.7.2001	0.50	0.50	Operational	Complied
33		2. Gokulam	20.7.2001	0.50	0.0	Under Rehabilitation	Complied
34		3. Prasanthi Gram	20.7.2001	0.50	0.0	Under Rehabilitation	Complied
			Sub Total	1.50	0.50		Complied
35	Narsaraopeta	CPT Road	02.02.2018	15.55	8.50	Operational	Complied
36	Nellore	Janardhan Reddy Colony		5.00	5.00	Operational	Complied
37		Allepuram		55.00	55.0		
38		Drivers Colony		11.00	0.00	Under Trail Run	Complied
			Sub Total	71.00	60.00		
39	Kurnool	Jammichettu	12.03.2019	0.80	0.80	Operational	Complied
40		Sankal Bagh	12.03.2019	0.80	0.80	Operational	Complied
41		Tungabhadra PumpHouse	10.03.2018	0.80	0.80	Operational	Complied
			Sub Total	2.40	2.40		Complied
42	Tadepalli	Mahanadu-1	10.12.2018	0.20	0.20	Operational	Complied
43		Mahanadu-2	15.12.2018	0.20	0.20	Operational	Complied
44	Kondapalli	Security Colony		0.80	0.40	Operational	Complied
		Grand Total		516.65	382.81		

III (B) Details of Under Construction STPs in the State

S. No.	Location	Scheme Name	No. of STP	Capacity of the plant in MLD	Physical Progress in %	Completion Timeline
1	Yemmiganur	UIDSSMT	1	19.80	96%	December 2022
2	Srikakulam	AMRUT	1	10.00	45%	December 2022
3	Vizianagaram	AMRUT	1	5.00	55%	December 2022
4	GVMC	Smart City (Package-I)	1	54.00	90%	August 2022
5	Kakinada	AMRUT	1	5.00	50 %	March 2023
6	Rajamahendravaram	AMRUT	1	5.00	20%	March 2023
7	Bhimavaram	AMRUT	1	5.00	42%	December 2022
8	Tadepalli gudem	AMRUT	1	5.00	0%	March 2023
9	Eluru	AMRUT	1	5.00	56%	December 2022
10	Machilipatnam	AMRUT	1	5.00	48%	December 2022
11	Gudivada	AMRUT	1	5.00	50%	December 2022
12	Vijayawada	JNNURM	1	20.00	83%	December 2022
13	Tenali	AMRUT	1	10.00	61%	December 2022
		14 FC	1	2.00	30%	August 2022
14	Ongole	AMRUT	1	15.00	95 %	December 2022
15	Chilakaluripeta	AMRUT	1	5.00	21%	March 2023
16	Kavali	AMRUT	1	15.00	86%	December 2022
17	Nellore	HUDCO	1	20.00	85%	December 2022
			1	14.00	0%	Existing site dispute. New site to be identified. work will be completed in one year time.
18	Tirupati	Smart City	1	25.00	25%	December 2022
19	Srikalahasti	AMRUT	1	7.00	40%	December 2022
20	Madanapalle	AMRUT	1	5.00	20%	December 2022
21	Kadapa	AMRUT	1	20.00	0%	March 2023
22	Anantapuramu	AMRUT	1	10.00	0%	Re Tenders are under finalization
23	Dharmavaram	AMRUT	1	15.00	0%	Re Tenders are under finalization
24	Guntakal	AMRUT	1	8.00	0%	March 2023
25	Kurnool	AMRUT	1	2.00	80%	December 2022
		AMRUT	1	10.00	16%	March 2023
26	Nandyal	AMRUT	1	10.00	25%	March 2023

27	Adoni	AMRUT	1	5.00	24%	March 2023
28	Guntur	OTSFA	1	10.00	52%	December 2022
			1	20.00	52%	December 2022
			1	42.00	51%	December 2022
			1	28.00	51%	December 2022
			1	23.00	0%	The site issue resolved, site handed over to the department and work commenced.
29	Pulivendula	PLAN	1	10.00	38%	March 2023
			1	1.50	33%	March 2023
			7 (0.5MLD x 7nos)	3.50	2%	March 2023
			1	0.02	0%	December 2022
			1	0.07	0%	December 2022
			1	0.08	0%	December 2022
			1	0.10	0%	December 2022
30	Rayachoti	PLAN	6	22.40	2 %	March 2023
31	Kondapalli	CSR Funds	1	2.00	12 %	July 2023
32	Kanigiri	AIIB	1	6.00	0 %	August 2023
33	Sullurpet	AIIB	3	8.00	0 %	August 2023
34	Allagadda	AIIB	1	5.00	0 %	August 2023
35	Nandikotkur	AIIB	1	5.00	0 %	August 2023
36	Madakasira	AIIB	1	5.00	0 %	August 2023
Grand Total			62	533.47		

III (C) Details of Proposed STPs in the State:

Phase	Description	No. of ULBs	Proposed STP capacities (MLD)	Cost of Total STPs (crores)
I	Municipal Corporations	16	539.00	1617.00
II	ULBs having population above 1,00,000 Lakh	18	221.00	663.00
III	ULBs having Population ranging between 75,000 to 1.00 Lakh	8	43.00	129.00
IV	ULBs having Population less than 75,000	78	499.00	1497.00
V	Taxes and others etc @20%			781.20
	Total		1302.00	4687.20

III D) STATUS OF STPs UNDER RIVER STRETCHES:

- Total Estimated Sewage Generation (in MLD) 2022 : 302.00 MLD
- Existing no. of STP with Treatment Capacity (in MLD) : 162.40 MLD
- Present Gap in Treatment Capacity (in MLD) : 139.60 MLD
- Capacity of under Construction STPs (in MLD) : 57.00 MLD
- Gap after completion of ongoing Projects : 82.60 MLD

S. No	Name of River Stretch	Name of the ULB	Ongoing STP Capacity (in MLD)	Status of Ongoing Works	Status of DPRs
1.	Tungabhadra	Kurnool	10 MLD	16%	Administrative sanction for an amount of Rs.79.78 crs has been accorded by the Government for construction of 35.60MLD capacity of STPs which is in tender process and are under finalisation .
			2 MLD	80 %	
2	Kundu	Nandyal	10 MLD	25%	Comprehensive DPR on UGD scheme is prepared for Rs.85.00 Cr with STPs capacity of 26 (21 + 5) MLD to cater the needs of 2035 year. DPR submitted to the Govt. for according Administrative Sanction.

S. No	Name of River Stretch	Name of the ULB	Ongoing STP Capacity (in MLD)	Status of Ongoing Works	Status of DPRs
1.	Nagavali	Srikakulam	10 MLD	45%	Comprehensive proposal for providing UGD scheme for 2035 is prepared for an amount of Rs.190.36 Cr with an additional STP capacity of 12 MLD.
2.	Godavari	Rajamahendravaram	5 MLD	16 %	DPR on Comprehensive UGD scheme prepared with additional STP's of capacity 72.37 MLD for an amount of Rs.404.00 Cr. Government of India accorded Administrative Sanction for an amount of 88.43 Crores for Project "Pollution abatement and conservation of River Godavari under NRCP" on Dt.17/03/2022.
3.	Krishna	Vijayawada	20 MLD	83%	DPR is prepared for Rs.246.38 Cr for providing Comprehensive UGD scheme to meet the 2035 demand including up-gradation of 2 STPs of 30.00 MLD capacity. Proposals for upgradation of existing 20.00 MLD STP, Bio –Gas Energy Plants is prepared with an estimated cost of Rs. 14.93 Crores and submitted proposal for according administrative sanction by Government.

IV. Details of Industrial Pollution:

- No. of industries in the State: 9959 No's
- No. of water polluting industries in the State: 1439 No's
- Quantity of effluent generated from the industries in MLD: 4541.90

Effluent Break-Up Details:

- Once through Cooling water: 3826.13 MLD
- Trade effluents: 412.14 MLD
- cooling tower/Boiler blow down: 254.12 MLD
- Domestic waste water: 49.565 MLD

From the total waste water generation from the industries, major portion is once through cooling water (about 85%) and temperature to be maintained for discharge of once through cooling system is not more than 5⁰C temperature of intake water.

- ✓ From the Cooling tower/Boiler blow down (about 5.6%).
- ✓ The remaining about 9.4% is generated from Trade effluent & Domestic Discharges.
- ✓ APPCB is not permitting any industry to discharge industrial / trade effluents into the rivers.
- Number of industrial units having ETPs: 1093 No's
- Number of industrial units connected to CETP: 346 No's
 - i. Existing: 1093 no's ETPs
 - ii. Under construction: Nil
 - iii. Proposed: Nil
- **Compliance status of the ETPs:**
 - ✓ APPCB is regularly monitoring the compliance status of ETPs and action is being initiated for non-compliance industries.
- Number and total capacity of CETPs (details of existing/ under construction / proposed)
 - i. Existing: 8 No's with total capacity of 21.5 MLD
 - ii. Proposed: 3 no's
 - 1.5 MLD at Atchuthapuram SEZ, Visakhapatnam
 - 1.5 MLD at Nakkapalli, Visakhapatnam.
 - 1.2 MLD at Chittoor District

V. Solid Waste Management:

- Total Number of Urban Local Bodies: **123** and their Population: **1.5** Crore
- Current Municipal Solid Waste Generation: **6890** TPD for 123 ULBs
(15 Newly Constituted ULBs – These ULBs have not yet developed urban Dynamics).
- The Source Segregation in the State is 83.11% and 100 % door to door collection in the state.
- Total No. of wards in 123 ULBs: 3928
- No. of wards having door to door collection system: 3928
- No. of wards practicing segregation at source: 3246
- Two Waste to Energy projects at Guntur and Visakhapatnam each of 15 MW capacity are synchronized with grid and running at full load capacity. These two plants are processing of around 1600 TPD of municipal solid waste
- 28 Wet Waste Projects covering 31 ULBs treating 1379 TPD with an installed capacity of 1570 TPD are existing.
- 17 Wet Waste Projects covering 17 ULBs are in progress with an installed capacity of 397 TPD.
- Work orders issued for another 37 ISWM projects and projects to be established within 1 year from handing over of land. Study is under progress on possibility of clustering the balance 34 ULBs with nearby projects or to establish new projects.
- 3 Construction and Demolition waste processing plants in Greater Visakhapatnam Municipal Corporation, Vijayawada Municipal Corporation and Tirupati Municipal Corporation treating 100 TPD with an installed capacity of 200 TPD are existing.
- 123 Dumpsites with an area of 1173 acres are existing in the state. Out of which remediation of dumpsites in 2 ULBs (Vijayawada & Tirupati) was completed and in one ULB Vishakhapatnam work is under progress.
- Quantification of Dumpsites in all the ULBs completed, a model RFP along with guidelines for dumpsite remediation was communicated to the ULBs with above 1 lakh population and they were Instructed to take up the tender process for remediation of dumpsites. 10 ULBs have invited tenders for dumpsite remediation. Out of them 4 ULBs finalized tenders and issued work orders and tenders in 6 ULBs is under progress, for below 1 lakh Population ULBs study is under progress.
 - No Dump sites of legacy waste are within 1km buffer of both sides of the rivers in the state.
 - 79 Material Recovery facilities are established in 79 ULBs processing 800 TPD.
 - 44 Material Recovery facilities are to be established in 44 ULBs.

Status of ULB wise Management of Solid Waste:

S. No	Name of the ULB	Waste Generated (TPD)	Wet waste processing	Plant Capacity (TPD)	Capacity Utilization	Dry Waste Processing				
						RDF	Waste Sent in TPD	MRF	Plant Capacity TPD	Capacity Utilization
1	Amudalavalasa	19	Existing WtC	10	85%	Vizag WtE		Established	4	85%
2	Ichchapuram	18	Existing WtC	10	85%	Feasibility Study under progress		Established	2	85%
3	Palasa-kasibugga	28	Existing WtC	15	80%	Feasibility Study under progress		In Progress		
4	Rajam	21	Existing WtC	12	80%	Vizag WtE		Established	4	85%
5	Bobbili	29	Existing WtC	16	90%	Vizag WtE		Established	8	85%
6	Salur	24	Existing WtC	13	90%	Vizag WtE		Established	6	90%
7	GVMC	918	Existing WtC	505	85%	Vizag WtE		Established	300	85%
8	Narsipatnam	30	Existing WtC	17	80%	Vizag WtE		Established	8	85%
9	Yellamanchili	23	Existing WtC	13	80%	Vizag WtE		Established	4	85%
10	Adoni	81	Existing WtCNG	45	80%	Connected to Cement Factories	3	Established	20	85%
11	Nuzivid	29	Existing WtC	16	80%	Guntur WtE		In Progress		
12	Thiruvuru	17	Existing WtCNG	9	80%	Guntur WtE		Established	2	85%
13	Tenali	80	Existing WtC	44	90%	Guntur WtE		Established	20	90%
14	Sattenpalle	28	WtCNG - Pidugurala	15	85%	Guntur WtE		Established	6	85%
15	Narsaraopet	57	WtCNG - Pidugurala	31	85%	Guntur WtE		Established	16	85%
16	Piduguralla	31	Existing WtCNG	17	85%	Guntur WtE		In Progress		
17	Allagadda	20	Existing WtC	11	85%	Connected to Cement Factories	1	Established	4	85%
18	Rayadurgam	30	Existing WtC	17	85%	RDF in progress		Established	6	85%
19	Puttaparty	15	Existing WtC	8	85%	RDF in progress		Established	2	85%

S. No	Name of the ULB	Waste Generated (TPD)	Wet waste processing	Plant Capacity (TPD)	Capacity Utilization	Dry Waste Processing				
						RDF	Waste Sent in TPD	MRF	Plant Capacity TPD	Capacity Utilization
20	Yemmiganur	46	WtCNG - Adoni	25	85%	RDF in progress		Established	10	85%
21	Anantapur	131	Work order issued	0		Connected to Cement Factories	8	Established	35	90%
22	Atmakur K	22	WtC Awarded	0		Connected to Cement Factories	1	Established	4	90%
23	Badvel	35	Work order issued	0		Connected to Cement Factories	2	In Progress		
24	Dhone	29	Work order issued	0		Connected to Cement Factories	2	Established	6	90%
25	Markapur	35	Existing WtC	19	80%	Feasibility Study under progress		Established	8	85%
26	Giddalur	19	Existing WtC	10	85%	RDF in progress		Established	4	85%
27	Kanigiri	22	Existing WtC	12	85%	Feasibility Study under progress		Established	4	85%
28	Chirala	42	Existing WtC	23	90%	Guntur WtE		Established	9	90%
29	Gudivada	58	WtCNG awarded	0		RDF Connected / Guntur WtE	3	Established	14	90%
30	Palamaneru	25	Existing WtC	14	85%	Feasibility Study under progress		In Progress		
31	Punganur	27	Existing WtC	15	80%	Feasibility Study under progress		Established	6	85%
32	Madanpalle	67	Existing WtCNG	37	85%	RDF in progress		In Progress		
33	Sullurpet	22	Existing WtC	12	80%	Feasibility Study under progress		Established	4	85%
34	Srikakulam	65	Work order issued	0		Vizag WtE		Established	16	90%

S. No	Name of the ULB	Waste Generated (TPD)	Wet waste processing	Plant Capacity (TPD)	Capacity Utilization	Dry Waste Processing				
						RDF	Waste Sent in TPD	MRF	Plant Capacity TPD	Capacity Utilization
35	Palakonda	16	WtC Awarded	0		Vizag WtE		In Progress		
36	Vizianagaram	119	Work order issued	0		Vizag WtE		Established	30	90%
37	Parvathipuram	26	WtC Awarded	0		Vizag WtE		In Progress		
38	Nellimarla	14	Work order issued	0		Vizag WtE		Established	2	90%
39	Gudur N	36	Work order issued	0		Connected to Cement Factories	2	In Progress		
40	Guntakal	62	Work order issued	0		Connected to Cement Factories	2	Established	14	90%
41	Jaggiahpet	26	Work order issued	0		RDF Connected / Guntur WtE	1	In Progress		
42	Jammalamadugu	22	Existing WtC	12	80%	Connected to Cement Factories	1	In Progress		
43	Pedana	16	WtC Awarded	0		Guntur WtE		In Progress		
44	Vuyyuru	20	WtC Awarded	0		Guntur WtE		In Progress		
45	Guntur	363	Work order issued	0		Guntur WtE		Established	80	90%
46	Mangalagiri - Tadepalle	70	Work order issued	0		Guntur WtE		Established	16	90%
47	Ponnur	29	Work order issued	0		Guntur WtE		Established	6	90%
48	Chilakaluripet	49	Work order issued	0		Guntur WtE		Established	12	90%
49	Bapatla	34	Work order issued	0		Guntur WtE		Established	8	90%
50	Repalle	25	WtC Awarded	0		Guntur WtE		Established	4	90%

S. No	Name of the ULB	Waste Generated (TPD)	Wet waste processing	Plant Capacity (TPD)	Capacity Utilization	Dry Waste Processing				
						RDF	Waste Sent in TPD	MRF	Plant Capacity TPD	Capacity Utilization
51	Vinukonda	30	Work order issued	0		Guntur WtE		In Progress		
52	Macherla	28	Existing WtC	30	35%	Feasibility Study under progress		Established	6	90%
53	Kadapa	167	Work order issued	0		Connected to Cement Factories	6	Established	40	90%
54	Dharmavaram	62	No bids received, to be retendered	0		RDF in progress		In Progress		
55	Kadiri	43	No bids received, to be retendered	0		Connected to Cement Factories	1	Established	8	90%
56	Gooty	24	No bids received, to be retendered	0		RDF in progress		Established	4	90%
57	Hindupur	74	No bids received, to be retendered	0		RDF in progress		In Progress		
58	Kurnool	224	Work order issued	0		Connected to Cement Factories	2	In Progress		
59	Kalyandurgam	21	WtC Awarded	0		RDF inprogress		Established	2	90%
60	Madakasira	12	WtC Awarded	0		RDF inprogress		Established	2	90%
61	Machilipatnam	89	WtC Awarded	0		RDF Connected / Guntur WtE	3	Established	20	90%
62	Mydukur	22	No bids received, to be retendered	0		Connected to Cement Factories	1	In Progress		
63	Nandigama	22	No bids received, to be retendered	0		RDF Connected / Guntur WtE	1	In Progress		
64	Nandikotkur	23	No bids received, to be retendered	0		Connected to Cement Factories	1	Established	4	90%

S. No	Name of the ULB	Waste Generated (TPD)	Wet waste processing	Plant Capacity (TPD)	Capacity Utilization	Dry Waste Processing				
						RDF	Waste Sent in TPD	MRF	Plant Capacity TPD	Capacity Utilization
65	Gudur K	14	No bids received, to be retendered	0		RDF in progress		In Progress		
66	Nandyal	98	Work order issued	0		Connected to Cement Factories	3	In Progress		
67	Proddutur	79	Work order issued	0		Connected to Cement Factories	2	In Progress		
68	Pulivendula	32	Existing WtC	18	85%	Connected to Cement Factories	2	Established	6	85%
69	Rajahmundry	168	Work order issued	0		Connected to Cement Factories	3	Established	40	90%
70	Rajampeta	23	No bids received, to be retendered	0		Connected to Cement Factories	1	In Progress		
71	Rayachoti	44	No bids received, to be retendered	0		Connected to Cement Factories	2	Established	8	90%
72	Tadipatri	53	Existing WtC	29	90%	Connected to Cement Factories	2	Established	10	90%
73	Tirupati	208	Existing WtCNG	114	85%	Connected to Cement Factories	4	Established	45	85%
74	Ongole	123	WtCNG awarded	0		Guntur WtE		Established	30	90%
75	Chimakurthy	17	WtC Awarded	0		Guntur WtE		In Progress		
76	Addanki	20	WtC Awarded	0		Guntur WtE		Established	4	90%
77	Kandukur	28	WtC Awarded	0		Feasibility Study under progress		Established	6	90%
78	Kakinada	159	Work order issued	0		Feasibility Study under progress		Established	35	90%

S. No	Name of the ULB	Waste Generated (TPD)	Wet waste processing	Plant Capacity (TPD)	Capacity Utilization	Dry Waste Processing				
						RDF	Waste Sent in TPD	MRF	Plant Capacity TPD	Capacity Utilization
79	Vijayawada	507	Existing WtC	279	85%	RDF Connected / Guntur WtE	6	Established	150	85%
80	Gollaprolu	11	No bids received, to be retendered	0		Feasibility Study under progress		In Progress		
81	Pithapuram	25	Work order issued	0		Feasibility Study under progress		Established	3	90%
82	Peddapuram	24	Work order issued	0		Feasibility Study under progress		Established	3	90%
83	Samalkota	28	No bids received, to be retendered	0		Feasibility Study under progress		Established	4	90%
84	Yeleswaram	16	No bids received, to be retendered	0		Feasibility Study under progress		Established	2	90%
85	Ramachandrapuram	21	No bids received, to be retendered	0		Feasibility Study under progress		Established	2	90%
86	Mandapeta	26	No bids received, to be retendered	0		Feasibility Study under progress		Established	4	90%
88	Tuni	26	WtC Awarded	0		Feasibility Study under progress		Established	3	90%
88	Mummidivaram	12	WtC Awarded	0		Feasibility Study under progress		Established	2	90%
89	Amalapuram	26	WtC Awarded	0		Feasibility Study under progress		Established	3	90%
90	Eluru	106	Work order issued	0		Feasibility Study under progress		Established	22	90%
91	Tadepalligudem	51	Work order issued	0		Feasibility Study under progress		Established	8	90%

S. No	Name of the ULB	Waste Generated (TPD)	Wet waste processing	Plant Capacity (TPD)	Capacity Utilization	Dry Waste Processing				
						RDF	Waste Sent in TPD	MRF	Plant Capacity TPD	Capacity Utilization
92	Tanuku	44	Work order issued	0		Feasibility Study under progress		In Progress		
93	Palakollu	33	Work order issued	0		Feasibility Study under progress		In Progress		
94	Narsapuram	29	Work order issued	0		Feasibility Study under progress		Established	4	90%
95	Bhimavaram	69	Work order issued	0		Feasibility Study under progress		Established	12	90%
96	Nidadavole	21	No bids received, to be retendered	0		Feasibility Study under progress		In Progress		
97	Kovvur	19	No bids received, to be retendered	0		Feasibility Study under progress		In Progress		
98	Jangareddy Gudem	26	No bids received, to be retendered	0		Feasibility Study under progress		Established	4	90%
99	Chittoor	92	Work order issued	0		Feasibility Study under progress		Established	18	90%
100	SriKalahasti	39	Work order issued	0		Feasibility Study under progress		Established	8	90%
101	Nagari	30	Work order issued	0		Feasibility Study under progress		In Progress		
102	Puttur	26	Work order issued	0		Feasibility Study under progress		In Progress		
103	Nellore	300	Work order issued	0		Feasibility Study under progress		In Progress		
104	Venkatagiri	25	Work order issued	0		Feasibility Study under progress		In Progress		

S. No	Name of the ULB	Waste Generated (TPD)	Wet waste processing	Plant Capacity (TPD)	Capacity Utilization	Dry Waste Processing				
						RDF	Waste Sent in TPD	MRF	Plant Capacity TPD	Capacity Utilization
105	Yerraguntla	17	No bids received, to be retendered	0		Connected to Cement Factories	1	In Progress		
106	Naidupet	22	Work order issued	0		Feasibility Study under progress		Established	4	90%
107	Atmakur N	15	No bids received, to be retendered	0		Feasibility Study under progress		In Progress		
108	Kavali	51	Work order issued	0		Feasibility Study under progress		Established	10	90%
109	Akiveedu	11	No bids received, to be retendered							
110	Kondapalli	21	Work order issued							
111	Dachepali	11	No bids received, to be retendered							
112	Gurazala	9	No bids received, to be retendered							
113	Darsi	12	No bids received, to be retendered							
114	Buchireddy Palem	12	No bids received, to be retendered							
115	Penukonda	10	No bids received, to be retendered							
116	Bethamcharla	14	No bids received, to be retendered							
117	Kamlapuram	7	No bids received, to be retendered							
118	Kupam	15	No bids received, to be retendered							
119	Y.S.R. - Tadegadapa	23	No bids received, to be retendered							
120	Chuintalapudi	4	No bids received, to be retendered							
121	Podili	6	No bids received, to be retendered							
122	Alluru	9	No bids received, to be retendered							
123	B.KothaKota	6	No bids received, to be retendered							
Total		6890								

VI. Bio-medical Waste Management:

- Total Bio-medical generation: 14.479 Tones/ day
- No. of Hospitals and Health Care Facilities: 12,392Nos.

Status of Treatment Facility/ CBMWTF	:	Presently, there are 12 Nos. of Common Bio-medical Waste Treatment Facilities (CBMWTFs) operating in the State of Andhra Pradesh for treatment and for disposal of Bio-Medical waste as per the BMW Management Rules 2016.
--------------------------------------	---	---

VII. Hazardous Waste Management:

- Total Hazardous Waste generation about: 5,82,188.95 TPA as per hazardous waste inventory, 2020-21.
- No of industries generating Hazardous Waste: 2708 Nos as per Hazardous Waste inventory, 2020 -21.
- **For the month of April, 2022, the Quantity of Hazardous Waste Treated & Disposed is as follows:**
 - i) Utilizable waste is 17210.51 TPM (suitable to use as raw material or as alternative fuel viz. Co-processing in Cement Plants so as to conserve the resources),
 - ii) Recyclable waste is 160.10 TPM (suitable for recycling /recovery of material viz. oil reclamation units, lead and zinc recovery units).
 - iii) Incinerable waste is 242.05 TPM (not suitable for any recycling / reuse and having high calorific value i.e. > 2500 K cal/kg) and
 - iv) Land fillable waste is 14021.72 TPM (not suitable for any recycling / reuse and having low calorific value i.e. < 2500 K cal/kg) is reaching and treated at the TSDFs in Visakhapatnam and Nellore.
- **Details of on-going or proposed TSDF:**

Two TSDF are existing in the State of Andhra Pradesh

 - ✓ M/s Coastal Waste Management Project Unit-1, Parwada, Visakhapatnam.
 - ✓ M/s Coastal Waste Management Project Unit-2 a division of Mumbai Waste Management Limited, S.P.S.R. Nellore District.

• Status of compliance and operation of the CETPs

S. No.	Name and Address of the CETP & contact person	Design capacity (in MLD)	Current Operating capacity (in MLD)	Type and No. of member units	Compliance status
1.	Brandix India Apparel City Private Limited, APSEZ, Atchutapuram Pudimadaka Road, Visakhapatnam.	5 *	4.54	Textile park- 14 units	Complied * APPCB permitted to establish 20 MLD capacity of CETP for operation full capacity industrial park. At present 5 MLD CETP was constructed as the effluent generation is 4 MLD.
2.	Ramky Pharma City (India) Ltd, JN Pharma City, Parawada Mandal, Visakhapatnam.	9.53	7.06	Pharmaceutical & Bulk drugs-92 units	Complied
3.	Kondapally Envirotech Pvt. Ltd., (KEPL), IDA, Kondapalli (V), Ibrahimpatnam (M), Krishna District.	0.2	* 0.0	Pharmaceutical & Bulk drugs-14 units	*Under upgradation. Works will be completed by end of June 2022 and effluent sent to CETP, JNPC for further treatment until June 2022
4.	Vijayawada Auto Cluster Development Company, Industrial Estate, Auto Nagar, Vijayawada.	0.2	0.046	Food beverages, Herbal pharma, Oil solvents & lubricants - 35 units.	Complied
5.	Machilipatnam Imitation Jewellery Park Pvt. Ltd., Jewellery Park, Potheipalli, Machilipatnam.	0.07	0.007	Electro Plating – 48 Units	Complied
6.	Nagari Dyeing Owners Association, Chinthalapatteda (V), Nagari (M), Chittoor District.	4	1.25	Manual Dyeing units - 105 units	Complied
7.	Atchuthapuram Effluent Treatment Plant, Atchutapuram Visakhapatnam.	1.5	0.58	Pharmaceutical & Bulk drugs-37 units	Complied

8.	M/s Andhra Pradesh Industrial Infrastructure Corporation Limited (APIIC), 1.0 MLD CEPT, MPSEZ, Menakur (V), Naidu pet (M), SPSR Nellore District.	1.0	0.075	Pharmaceutical – 8 Units	Complied Started operations in the month November 2021 and receiving effluents from 3 Industries.
Total		21.5	13.5517		

VIII. Plastic Waste Management:

Total plastic waste generation	39,626 TPA (As per Annual Report for the F.Y. 2020-21).
Implementation of Plastic Waste Management Rules 2016 in Urban Local Bodies	• 26 Nos of recyclers registered with APPCB. Total recycling capacity is 28832 TPA. • The State has released G.O.Ms.No.349, dated 29.10.2018 for implementation of Plastic Waste Management Rules, 2016 in the ULBs. • The plastic waste in Urban Local Bodies is being collected through the Public Health Workers of the ULBs. The segregated plastic waste, which is recyclable, is sent to recyclers i.e., from MRFs and the segregated plastic, which is not suitable for recycling is sent to nearby Cement Plants and also being used in road construction in some ULBs. 29 ULBs have so far, tied up with nearby Cements Plants to send non-recyclable Plastic Waste & another 2 ULBs found viable to send Plastic Waste to Cement Plants, considering the distance and instructions issued to Municipal Commissioners to enter into MoU with them also by end of December, 2022. • The manufacture, sale & usage of plastic carry bags of below 75 microns' thickness is banned in the State of Andhra Pradesh. 721 Taskforce Teams are constituted in the ULBs for inspections and for surprise raids to ensure no sale & usage of banned plastic carry bags. • About 62,180 Kgs of plastic carry bags of below 75 microns' thickness were seized and Rs.49 lakhs towards fine was collected from the violators. • In Visakhapatnam, Vizianagaram, Vijayawada, Kurnool & Tirupati, under extended producer responsibility, Plastic Waste Collection system has been established. • Instructions issued to the Municipal Commissioners of Head Quarter ULBs to conduct stakeholders' meetings under the Chairmanship of the District Collectors to ensure setting up collection centers under EPR in Municipal Corporations & bigger ULBs. • In Visakhapatnam, Vijayawada, Tirupati, Rajamahendravaram, Kakinada & Amalapuram Plastic Waste is being used in construction of Roads and the details are as follows:

Sl. No.	Name of the ULB	Length of Road Constructed	Quantity of Plastic Waste utilized for constructions of Road
1	Visakhapatnam (GVMC)	8 Kms	14.5 Tons
2	Vijayawada	5 Kms	5 Tons
3	Tirupati	0.9Kms	0.9 Tons
4	Rajamahendravaram	3 Kms	4.2 Tons
5	Kakinada	1.2 Kms	2 Tons
6	Amalapuram	1 Km	0.2 Tons

IX. Details of Alternate Treatment Technology being adopted by the State

Details of Faecal Sludge Treatment Plants:

No. of Completed FSTPs	:	2 (30 KLD)
No. of In-progress FSTPs	:	64 (950 KLD)
No. of FSTPs to be retendered	:	11 (175 KLD)
No. of FSTPs DPRs to be Prepared:		15

IX (A): Details of Completed FSTPs:

S.No.	Name of ULB	Capacity (in KLD)	Operational Status of FSTP
1	Narsapur	15	Operational
2	Rajam	15	Operational
3	Palamaneru	15	Operational
4	Bobbili	15	Operational
5	Vinukonda	15	Operational

IX (B): Details of In-Progress FSTPs:

S.No	Name of the ULB	Plant Capacity (in KLD)	Expected Date of Completion
1	Dhone	20	85 % of Work Completed April- 22
2	Gooty	15	Sept -22
3	Jammalamadugu	15	Sept -22
4	Kadiri	25	Sept -22
5	Kalyanadurgam	10	Sept -22
6	Madakasira	5	Sept -22

S.No	Name of the ULB	Plant Capacity (in KLD)	Expected Date of Completion
7	Pulivendula	20	Sept -22
8	Puttaparthi	10	Sept -22
9	Rayachoti	25	Sept -22
10	Rayadurg	20	Sept -22
11	Allagadda	10	Sept -22
12	Atmakur (K)	15	Sept -22
13	Badvel	25	Sept -22
14	Gudur (K)	5	Sept -22
15	Mydukuru	15	Sept -22
16	Nandikotkur	15	Sept -22
17	Yelamanchili	15	Sept-22
18	Punganur	15	Sept-22
19	Rajampeta	15	Sept-22
20	Yerraguntla	10	Sept-22
21	Atmakur (N)	10	Sept-22
22	Giddalur	10	Sept-22
23	Gudur (TPT)	20	Sept-22
24	Kandukur	20	Sept-22
25	Kanigiri	15	Sept-22
26	Markapur	20	85 % of Work Completed, Mar - 22
27	Nagari	20	Sept-22
28	Naidupet	15	Sept-22
29	Puttur	15	Sept-22
30	Sullurpeta	15	Sept-22
31	Venkatagiri	15	Sept-22
32	Addanki	10	Sept-22
33	Bapatla	25	40% work completed
34	Chimakurthy	10	Sept-22
35	Chirala	25	40% work completed
36	Macherla	15	Sept-22
37	Mangalagiri	25	Sept-22
38	Piduguralla	15	Sept-22
39	Ponnur	15	40% work completed
40	Repalle	15	Sept-22
41	Sattenapalli	15	Sept-22
42	Salur	15	Sept-22

S.No	Name of the ULB	Plant Capacity (in KLD)	Expected Date of Completion
43	Amalapuram	15	Sept-22
44	Gollaprolu	5	Sept-22
45	Kovvur	10	Sept-22
46	Mandapeta	15	Sept-22
47	Mummidivaram	10	Sept-22
48	Peddapuram	15	Sept-22
49	Pithapuram	15	Sept-22
50	Ramachandrapuram	15	Sept-22
51	Samalkota	15	Sept-22
52	Tuni	15	Sept-22
53	Yeleshwaram	10	Sept-22
54	Amudalavalasa	10	Sept-22
55	Parvathipuram	15	Sept-22
56	Ichapuram	10	Sept-22
57	Narsipatnam	20	Sept-22
58	Nellimarla	10	Sept-22
59	Palakonda	10	Sept-22
60	Palasa-Kasibugga	15	Sept-22
		905	

IX (C) Details of FSTPs under Tender Stage:

S.No	Name of the ULB	Capacity of Plant (KLD)
1	Jangareddigudem	15
2	Nidadavolu	15
3	Palacole	20
4	Pedana	10
5	Tadepalli	20
6	Tanuku	25
7	Vuyyuru	15
8	Jaggiahpet	15
9	Nandigama	15
10	Nuzvidu	15
11	Tiruvuru	10

IX (D) Details of FSTPs for which DPRs Preparation in progress:

S.No	Name of ULB	Status of the project
1	Akiveedu	DPR preparation in progress - Newly Constituted ULB
2	Kondapalli	DPR preparation in progress - Newly Constituted ULB
3	Dachepali	DPR preparation in progress - Newly Constituted ULB
4	Gurazala	DPR preparation in progress - Newly Constituted ULB
5	Darsi	DPR preparation in progress - Newly Constituted ULB

6	Buchireddy Palem	DPR preparation in progress - Newly Constituted ULB
7	Penukonda	DPR preparation in progress - Newly Constituted ULB
8	Bethamcharla	DPR preparation in progress - Newly Constituted ULB
9	Kamlapuram	DPR preparation in progress - Newly Constituted ULB
10	Kupam	DPR preparation in progress - Newly Constituted ULB
11	Y.S.R. - Tadegadapa	DPR preparation in progress - Newly Constituted ULB
12	Chuintalapudi	DPR preparation in progress - Newly Constituted ULB
13	Podili	DPR preparation in progress - Newly Constituted ULB
14	Alluru	DPR preparation in progress - Newly Constituted ULB
15	B.KothaKota	DPR preparation in progress - Newly Constituted ULB

X. Identification of polluting sources including drains contributing to river pollution and action as per NGT order on insitu treatment:

- A total 32 No's of outfall points of the major disposal drains have been identified which are contributing to River Pollution. All the above 32 No's of outfall points are provided with Meshes/Screens to prevent solid waste from falling in to the Rivers.

XI. Details of Nodal Officer appointed by Chief Secretary in the State/UT:

Commissioner & Director of Municipal Administration Appointment as a Nodal Officer for Polluted River stretches as per G.O.RT. No: 103 EFS&T Department Dated: 25-11-2020.

XII. Details of meetings carried under the Chairmanship of Chief Secretary in the State/UT:

XIII. Latest water quality of polluted river, its tributaries, drains with flow details:

- APPCB has been monitoring the 5 polluted river stretches at 27 locations on monthly basis and the data is being uploaded in RRC Website <https://rrc.ap.gov.in/Views/Monitoring.aspx> every month. **The monitoring of water quality data for the month of April 2022 is enclosed.**
- **As per the analysis of samples collected at 27 locations in the month of March 2022 the B.O.D value is less than 3.0 mg/lit. (Details enclosed)**

XIV. Ground water regulation:

XV. Good irrigation practices being adopted by the State:

XVI. Rain Water Harvesting:

XVII. Demarcation of Floodplain and removal of illegal encroachments:

XVIII. Maintaining minimum e-flow of river:

- XIX.** Plantation activities along the rivers:
- XX.** Development of biodiversity park:
- XXI.** Reuse of Treated Water:
- XXII.** Model River being adopted by the State & Action Proposed for achieving the bathing quality standards:
- XXIII.** Status of Preparation of Action Plan by the 13 Coastal States:
- XXIV.** Regulation of Mining Activities in the State/UT:
- XXV.** Action against identified polluters, law violators and officers responsible for failure for vigorous monitoring.

Water quality status of polluted river stretches in Andhra Pradesh - 2022

I. River Godavari:

Andhra Pradesh Pollution Control Board is monitoring water quality of river Godavari at the following locations. Data pertaining to important parameters like, pH, Dissolved Oxygen, BOD, Total Coliform, Fecal Coliform and TDS for the year, 2022 is as follows:

S. No.	Code	Location Point
1	4367	Koundinyamukti (Kukunur) border point between Andhra Pradesh & Telangana States, West Godavari Dist.
2	4359	After confluence with Sabari at Kunavaram (waddigudem), East Godavari Dist.
3	0014	Polavaram, West Godavari Dist.
4	1218	Upstream of Rajahmundry at Kumaradevam
5	2370	At Rajahmundry Upstream of Nalla channel
6	2371	At Rajahmundry Downstream of Nalla channel
7	1219	Downstream of Rajahmundry at Dhawaleswaram
8	4365	Upstream of Narasapuram town before confluence with sewage, West Godavari Dist.
9	4366	Downstream of Narasapuram town after confluence with town sewage, West Godavari Dist.
10	4358	Near GMC Balayogi bridge, Govalanka, East Godavari Dist.

Month-wise data of water quality of river Godavari, 2022

Parameter	Code	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Standard		
														Class A	Class B	Class C
pH	4367	8.06	8.47	8.46	8.64									6.0 - 8.5	6.0 – 9.0	
	4359	7.44	7.66	8.45	8.42											
	0014	7.45	8.03	7.80	8.01											
	1218	7.41	7.99	7.93	8.05											
	2370	7.45	7.47	7.83	7.96											
	2371	7.74	7.55	7.58	7.98											
	1219	7.75	7.31	7.87	8.01											
	4365	8.05	7.85	8.21	8.44											
	4366	8.01	4.85	8.27	8.43											
	4358	7.41	7.72	8.17	7.77											
DO	4367	8.5	8.5	7.2	7.5									6.0	5.0	4.0
	4359	8.1	8.1	7.0	7.2											
	0014	8.8	8.7	6.0	7.0											
	1218	8.5	8.0	7.0	7.4											
	2370	7.1	7.0	7.0	7.0											
	2371	6.8	6.3	6.5	6.5											
	1219	8.0	6.9	7.0	7.2											
	4365	7.2	8.0	6.7	6.6											
	4366	5.8	6.5	5.8	6.4											
	4358	6.4	7.0	7.5	6.2											
BOD	4367	2.0	2.3	2.2	1.9									2.0	3.0	3.0
	4359	2.0	2.0	2.0	2.0											
	0014	1.8	1.7	2.0	1.8											
	1218	1.6	2.0	1.8	1.5											
	2370	2.4	1.4	1.8	2.0											
	2371	2.4	1.5	1.8	2.2											
	1219	2.0	2.2	2.0	2.0											
	4365	2.0	2.1	2.1	2.0											
	4366	2.4	2.5	2.3	2.2											
	4358	2.6	2.1	2.2	2.0											

2. River Krishna:

Andhra Pradesh Pollution Control Board is monitoring water quality of river Krishna at the following locations. Data pertaining to important parameters like, pH, Dissolved Oxygen, BOD, Total Coliform, Fecal Coliform and TDS for the year, 2022 is as follows:

S. No.	Code	Location point
01	1175	Sangameswaram, Kurnool Dist.
02	3083	Srisailam, Kurnool Dist.
03	4381	After confluence with river Musi at Vadapalli, Guntur Dist.
04	1786	Vedadri, Krishna Dist.
05	1787	Amaravathi, Guntur Dist.
06	0025	Prakasham barrage, Vijayawada, Krishna Dist.
07	4375	Pavitrasangamam at Ibrahimpatnam, Krishna Dist.
08	1782	Hamsaladeevi, Krishna Dist.

Month-wise data of water quality of river Krishna, 2022:

Parameters	Code	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	*Standard		
														Class A	Class B	Class C
pH	1175	7.9	7.7	7.3	7.9									6.0 - 8.5		6.0 – 9.0
	3083	7.8	7.8	7.0	7.7											
	4381	7.85	8.23	8.14	8.24											
	1786	7.80	7.28	7.46	7.87											
	1787	7.83	8.01	7.39	8.31											
	0025	7.86	7.43	7.48	8.17											
	4375	8.17	7.77	7.86	7.99											
	1782	7.84	7.44	7.58	7.65											

DO	1175	6.0	6.1	6.0	5.7									6.0	5.0	4.0
	3083	6.5	6.3	6.0	6.0											
	4381	7.1	6.9	7.2	7.1											
	1786	7.1	6.9	6.8	6.9											
	1787	7.2	7.4	7.3	7.5											
	0025	7.3	7.1	7.2	7.4											
	4375	6.9	7.2	7.1	7.2											
	1782	6.5	6.8	6.7	6.4											
BOD	1175	<2	<2	2.5	2.0									2.0	3.0	3.0
	3083	<2	<2	<2	1.5											
	4381	2.4	2.8	2.7	2.6											
	1786	2.4	2.6	2.7	2.8											
	1787	2.6	2.4	2.5	2.6											
	0025	2.6	2.6	2.4	2.8											
	4375	2.4	2.6	2.5	2.6											
	1782	2.8	2.6	2.8	2.7											
Total Coliform	1175	792	870	914	659									50	500	5000
	3083	1120	1203	1300	602											
	4381	120	120	120	120											
	1786	120	150	150	150											
	1787	120	75	64	75											
	0025	75	64	75	120											
	4375	75	75	120	150											
	1782	150	120	150	120											

Fecal Coliform	1175	189	214	212	170									---	500	---
	3083	362	343	400	119											
	4381	3	3	3	3											
	1786	3	3	3	3											
	1787	3	3	3	3											
	0025	3	3	3	3											
	4375	3	3	3	3											
	1782	3	3	3	3											
TDS	1175	432	598	682	641									500 - 2000		
	3083	412	426	412	469											
	4381	484	502	498	498											
	1786	510	541	552	510											
	1787	470	518	510	470											
	0025	440	548	480	484											
	4375	468	510	524	506											
	1782	10400	9670	16980	18900											

Note: All values are expressed in mg/L except pH, Total Coliform value & Fecal Coliform. Total Coliform & Fecal Coliform is expressed in MPN count / 100 ml.

3. River Tungabhadra:

Andhra Pradesh Pollution Control Board is monitoring water quality of river Tungabhadra at the following locations. Data pertaining to important parameters like, pH, Dissolved Oxygen, BOD, Total Coliform, Fecal Coliform and TDS for the year, 2022 is as follows:

S. No.	Code	Location point
01	1785	Manthralayam, Kurnool Dist.
02	1174	Bhavapuram, Kurnool Dist.
03	4388	U/S of Kurnool town B/C with domestic sewage & A/c of Rayalaseema alkalies industries at Gondiparla, Kurnool.
04	4389	D/S of Kurnool town A/C with domestic sewage at Gondiparla, Kurnool.

Month-wise data of water quality of river Tungabhadra, 2022

Parameters	Code	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	*Standard		
														Class A	Class B	Class C
pH	1785	7.8	7.9	7.2	7.8									6.0 – 8.5		6.0 – 9.0
	1174	7.8	7.9	7.5	7.8											
	4388	7.6	7.6	7.6	7.4											
	4389	7.2	7.2	7.0	7.2											
DO	1785	6.5	6.1	5.8	5.2									6.0	5.0	4.0
	1174	6.2	6.4	5.9	5.4											
	4388	6.1	5.8	5.5	5.1											
	4389	5.3	5.5	5.6	5.3											
BOD	1785	2.7	2.5	2.2	3.5									2.0	3.0	3.0
	1174	2.2	2.0	2.8	3.3											
	4388	3	2.7	2.2	3.5											
	4389	3.2	2.8	2.5	3.5											

Total Coliform	1785	1011	980	914	980									50	500	5000
	1174	1203	1300	1203	1203											
	4388	1046	1203	1300	866											
	4389	1203	1046	1203	1046											
Fecal Coliform	1785	510	530	333	219									---	500	---
	1174	169	173	224	289											
	4388	416	412	343	258											
	4389	149	155	279	354											
TDS	1785	502	792	524	666									500 - 2000		
	1174	723	792	810	692											
	4388	968	842	689	742											
	4389	843	823	796	746											
Note: All values are expressed in mg/L except pH, Total Coliform value & Fecal coliform. Total Coliform & Fecal Coliform is expressed in MPN count / 100 ml.																
Remarks: BOD & fecal coliform values found to be within the standard limits stipulated for bathing at all the locations. However, the DO values found to be between 4.0 and 5.0 mg/lit. at certain instances at U/S & D/S of Kurnool town. Hence, they may be categorized as Class – C at these points.																

4. River Nagavali:

Andhra Pradesh Pollution Control Board is monitoring water quality of river Nagavali at the following locations. Data pertaining to important parameters like, pH, Dissolved Oxygen, BOD, Total Coliform, Fecal Coliform and TDS for the year, 2022 is as follows:

S. No.	Code	Location point
01	4351	River Nagavali at Kureru, Vizianagaram Dist.
02	1448	Thotapally, Vizianagaram Dist.
03	4346	River Nagavali U/S of Srikakulam town.
04	4347	River Nagavali D/S of Srikakulam town.

Month-wise data of water quality of river Nagavali, 2022

Parameters	Code	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	*Standard		
														Class A	Class B	Class C
pH	4351	7.48	7.15	8.10	8.17									6.0 – 8.5	6.0 – 9.0	
	1448	7.11	7.09	7.88	7.92											
	4346	8.31	7.24	8.18	8.26											
	4347	7.55	7.36	8.14	8.13											
DO	4351	7.1	8.3	5.5	6.5									6.0	5.0	4.0
	1448	7.7	7.4	7.0	6.2											
	4346	8.0	8.5	7.5	6.8											
	4347	7.5	7.0	7.0	6.3											
BOD	4351	1.9	1.3	2.7	2.3									2.0	3.0	3.0
	1448	1.7	1.8	2.0	1.7											
	4346	2.0	2.1	2.0	1.8											
	4347	2.5	2.5	2.5	2.2											
Total Coliform	4351	150	150	150	120									50	500	5000
	1448	120	150	120	93											
	4346	120	460	120	120											
	4347	150	1100	150	150											
Fecal Coliform	4351	15	9	15	15									----	500	----
	1448	9	15	9	4											
	4346	7	15	9	9											
	4347	15	20	15	15											
TDS	4351	188	220	240	268									500-2000		
	1448	194	196	200	238											
	4346	168	224	212	276											
	4347	242	228	248	288											

Note: All values are expressed in mg/L except pH, Total Coliform value & Fecal Coliform. Total Coliform & Fecal Coliform is expressed in MPN count / 100 ml.

Remarks: BOD & Fecal coliform values found to within the standard limits stipulated for bathing at all the locations.

5. River Kundu:

Andhra Pradesh Pollution Control Board is monitoring water quality of river Kundu at the following locations. Data pertaining to important parameters like, pH, Dissolved Oxygen, BOD, Total Coliform, Fecal Coliform and TDS for the year, 2022 is as follows:

S. No.	Code	Location point
1	2351	At Nandyal, Kurnool Dist.

Month-wise data of water quality of river Kundu, 2022

Parameters	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	*Standard		
													Class A	Class B	Class C
pH	7.5	8.0	7.2	7.1									6.0 – 8.5		6.0 – 9.0
DO	6.3	6.5	6.0	5.1									6.0	5.0	4.0
BOD	3.4	2.7	2.8	3.7									2.0	3.0	3.0
Total Coliform	966	1203	1046	1733									50	500	5000
Fecal Coliform	306	412	491	412									---	500	---
TDS	521	762	853	742									500 - 2000		

Note: All values are expressed in mg/L except pH, Total Coliform & Fecal Coliform value. Total Coliform & Fecal Coliform is expressed in MPN count / 100 ml.

Remarks: BOD & Fecal Coliform values found to be within the standard limits stipulated for bathing.

CPCB Water Quality Criteria for Designated Best Use

Designated-best- use	Class of water	Criteria
Drinking Water Source without conventional treatment but after disinfection.	A	• Total Coli forms Organism MPN/100 ml shall be 50 or less. • pH between 6.5 and 8.5 • Dissolved oxygen 6 mg/l or more. • Biochemical Oxygen Demand 5 days 20°C 2mg/l or less.
Outdoor bathing (Organized)	B	• Total Coli forms Organism MPN/100 ml shall be 500 or less. • pH between 6.5 and 8.5 • Dissolved oxygen 5 mg/l or more. • Biochemical Oxygen Demand 5 days 20°C 3mg/l or less.
Drinking Water Source after conventional treatment and disinfection.	C	• Total Coli forms Organism MPN/100 ml shall be 5000 or less. • pH between 6 to 9 • Dissolved oxygen 4 mg/l or more. • Biochemical Oxygen Demand 5 days 20°C 3mg/l or less
Propagation of Wild life and Fisheries.	D	• pH between 6.5 to 8.5 • Dissolved oxygen 4 mg/l or more. • Free Ammonia (as N) 1.2 mg/l or less • pH 9 between 6.0 to 8.5.
Irrigation, Industrial Cooling, Controlled Waste disposal.	E	• Electrical Conductivity at 25°C micro mhos/cm Max. 2250. • Sodium Absorption ratio Max. 26 • Boron Max.2 mg/l.
	Below -E	Not Meeting A, B, C, D & E Criteria.