

☎: General: 0471- 2312910, 2318153, 2318154, 2318155 Chairman: 2318150 Member Secretary: 2318151
e-mail: chn.kspcb@gov.in; ms.kspcb@gov.in FAX: 2318152 web: kspcb.kerala.gov.in

KERALA STATE POLLUTION CONTROL BOARD



കേരള സംസ്ഥാന മലിനീകരണ നിയന്ത്രണ ബോർഡ്

Pattom P.O., Thiruvananthapuram – 695 004
പട്ടം പി.ഒ., തിരുവനന്തപുരം – 695 004



PCB/HO/EE3/MPR/10/2023

Date: 07/09/2023

From

The Member Secretary

To

The Secretary
Ministry of Jal Shakthi,
Department of Water Resources,
River Development & Ganga
Rejuvenation, Shram Shakti
Bhawan, Rafi Marg,
New Delhi- 110001

Sub:-Forwarding Monthly Progress Report for the month of August 2023 -reg.
Ref:-.Order of the Hon'ble NGT in the matter of O.A.No.673/2018

Sir,

Kind attention is invited to the subject matter. The report prepared in revised format with respect to the progress in implementation of action plan of 21 polluted river stretches, for the month of August 2023 is submitted herewith. As per CPCB report on water quality 2022, 11 polluted river stretches are deleted and 8 new stretches are added and hence the number of polluted river stretches is 18. Considering the water quality data, CPCB was requested to delist 7 stretches. Action is being taken to prepare action plan for new stretches.

Water quality details of new stretches will be submitted from September onwards. Analysis of river samples for August is not completed and annexures will be forwarded soon.

Yours faithfully,

Encl: As above


MEMBER SECRETARY

National Mission for Clean Ganga
Monthly Progress Report for the month of AUGUST 2023 in the
NGT Matter OA No. 673 of 2018 (in compliance to NGT order dated
24.09.2020)

For the State of Kerala

Overall status of the State:

I.Total Population: Urban Population & Rural Population separately:

As per Census 2011, Kerala has a population of 3,37,77,386. Rural population in Kerala is 2,58,40,501 and urban population in the state is 79,36,885. Population projected for 2020 for rural area is 2,70,05,078 and for urban area is 82,94,583. The water consumption and wastewater generated are calculated based on the population projected for 2020.

II. Estimated Sewage Generation(MLD):

A dossier on sewage and sullage generation in the State of Kerala has been prepared by the Board. Based on the report:

- Estimated Sewage and Sullage generation in Urban area - 1058 MLD (Sewage – 317 MLD, Sullage- 741MLD)
- Estimated Sewage and Sullage generation in Rural area - 2917 MLD (Sewage – 875 MLD, Sullage- 2042MLD)

Total Sewage and Sullage generation – 3975 MLD (Sewage – 1192 MLD, Sullage- 2783MLD)

III. Details of Sewage Treatment Plant:

- ☐ Existing no. of common STPs/FSTPs: 20 (common STPs and other STPs) and 4 common FSTPs and 2144 number of individual STPs
- ☐ No. of functional common STPs in the state: 14
- ☐ No. of functional common septage treatment plants in the state: 4
- ☐ No. of common STP which has not started functioning: 1
- ☐ No. of common FSTP which has not started functioning: 1
- ☐ Total sewage treatment capacity in the state through existing common STPs: =130.975 MLD
- ☐ Total septage treatment capacity in the state through existing common FSTPs: 0.22 MLD
- ☐ Sewage treatment capacity via individual STPs in establishments: 88.344 MLD
- ☐ Treatment of sewage by septic tank- soak pit (Individual residences) -1011 MLD
- ☐ Gap in treatment of sewage : 26.561 MLD

- Kerala is declared as open defecation free State. A survey of liquid waste management was conducted in 2016 for 66.7 lakh residences (www.haritham.kerala.gov.in). The study revealed that in most of the household sullage from(kitchen, bathroom) is separated from sewage (toilet).

- Sullage which forms 70% of domestic waste water and sewage is only 30%.The major quantity of sullage, which is not contaminated with faecal coliform, is disposed through soak pit and for farming in their own premises. Some instances of discharge to open public places were also identified and actions were taken to stop the same.

- Sewage is discharged through septic tank/soakpit, common/ individual sewage treatment plant. The mixing of sewage and sullage occurs in the case of common sewage treatment plant and individual STPs. Based on the survey results retrofitting measures are also adopted in the State.

- In Kerala,flats are less compared to individual households. Individual households which are having septic tank /soak pit existing for toilets attached to them. However action is being taken in urbanised areas to divert wastewater to common STPs.

- Based on the instruction from Jalsakthi,Status of liquid waste management in all localbodies including panchayat have been called for by means of google spreadsheet.From the data received so far,the sullage which is not contaminated is disposed through soakpit and for farming in household premises is also reported.

Proposals submitted for NRCP fund

- DPR for sewerage system in cluster 1 comprising Attukal, Ambalathara, Kalady, Kalippankulam, Kamaleswaram was forwarded to Ministry of Jalsakthi vide letter dated 24.11.2022 for funding under NRCP.
- DPR for sewer line at Muttar, Perandoor, Vennala, Elamkulam was forwarded to Ministry of Jalsakthi vide letter dated 31.01.2023 for funding under NRCP.

Further action taken

- Notice was issued to railway Station, South Ernakulam for non compliance of the Board's direction for installation of STP and for not providing treatment for the waste containing oil from locoshed. This has been brought to notice of CPCB vide letter dated 15.03.23.
- EC Notice issued to railway on 27/06/2023 , Reply received on 17/07/2023 and hearing is scheduled on 07/09/2023
- In Kochi, there are two common STPs, 5 MLD STP at Elamkulam of Kerala Water Authority and 750 kLD STP of GCDA at Kaloar. Of the above only 3 MLD capacity is utilized in Elamkulam plant and 30 kLD in Kaloar plant. Repeated directions were issued for the full utilization of the installed capacity. Copy of the latest letter dated 04.04.2023 to Kerala Water Authority and GCDA is submitted herewith as Annexure IIb. Trial run of co-treatment in STP at Elamkulam conducted from 21/05/2023 to 29/05/2023.Co-treatment started on july 2023 Kochi Corporation reported that byelaw for tracking and registration of tankers was approved by the Council and 92 vehicles have been registered.Action is also being taken for providing temporary measures like Phytoid waste water treatment technology by NEERI. Accordingly NEERI was addressed and online presentation was conducted on 13.03.23 by NEERI to the officials of the local body, Suchitwa Mission and KSPCB. Field visit was conducted by NEERI along with officials of KWA, KSPCB, Suchitwa Mission, LSGIs during 11/05/2023 to 13/05/2023. Proposal for

feasibility study submitted by NEERI and is under processing. The Board had issued a letter to the Port Officer, Alappuzha on 22.12.2022 for providing list of house boats. As per reply, 821 house boats are registered under (Alappuzha and Kottayam districts) in Alappuzha port of Registry. In the meeting conducted on 20.02.2023, it was decided that food and Plastic waste from Houseboats should be collected by an authorized agency, appointed by DTPC. Field visit was conducted by NEERI in Alappuzha in 12/05/2023. Notice was issued and hearing conducted.

- Instruction was also given for the full utilization of Common STP at Guruvayur and Kureepuzha and they are taken steps for registering of tankers and byelaw approval.
- Action is also taken for the rejuvenation of Amayizhinajan thodu, Ulloor thodu, Pattom thodu in Karamana catchment. Action is also taken to provide Jhokasou treatment at Rajaji Nagar slum area.

Besides above, the following action were taken by LSGI for liquid waste management:

- District Level Inspection Committee for checking the feasibility of proposal for setting up FSTPs in degraded land was constituted as per GO (Rt) No. 2558/2022/LSGD dated 21.10.2022 (copy enclosed).
- 36 sites have been identified across the State for setting up FSTPs by the Technical Committee and site reports prepared. For one project, construction started. DPR submitted for one project, for 11 projects, DPC approved for 26 projects. Action is being taken.
- IEC campaign by way of Jalsabhas and transect walk by volunteers, students and local communities across water bodies to gauge pollution and develop community understanding of the dangers of inadequate liquid waste management to the health of water bodies was conducted in all local bodies, both rural and urban.
- Technical experts and agencies for Liquid Waste Management have been empanelled.
- Malam bhootham –intensive campaign to highlight the dangers of faecal contamination and the urgent intervention, has been launched
- In situ expertise is being encouraged through capacity building of structural engineers and other motivated civil engineers within LSGD, so as to be able to undertake the projects on their own.
- Self Help Groups. Micro enterprises are being mobilized and trained to take on the O&M of such projects.
- Liquid waste management projects have been included in the panel of projects for regular priority review by the Honorable CM, so as to resolve interdepartmental, financial and other policy issues in taking these projects forward expeditiously.

Progress in Action plans

- CSTPs / STPs were completed as per the Action Plan submitted –
 1. STP of capacity 5 MLD at Medical College, Thiruvananthapuram,
 2. 3 MLD at Chakkamkandam, Guruvayur, Thrissur.
 3. 5 MLD at Elamkulam with septage treatment facility at Kochi, Ernakulam
 4. 0.01 MLD FSTP at Kalpetta, Wayanad
 5. 0.01 MLD STP at Mattampuram, Thrissur
 6. 0.75 MLD STP owned by GCDA, Kaloor stadium

Details of existing STPs/ Common STPs/ common Septage treatment plants in the State :

- 107 MLD STP in Thiruvananthapuram District at Muttathara (Activated Sludge with extended aeration process). The present sewerage system cover 43 out of 100 wards of Thiruvananthapuram corporation area either partly or fully. 75% of capacity of the 107 MLD STP is utilized. Completion of ongoing works will enhance the utilization by 15%. Co processing of septage is also taking place. Control room is available for tanker transportation of septage.
- Considering the contamination of Karamana river and for providing sewerage systems for the 19 wards on the bank of this river, DPR prepared and submitted to GoK on 16.10.2021 for issuing AS under RKI. Sewer laying work of this 19 wards can be finished by 31/12/23, subject to the availability of funds. DPR for the remaining 81 wards for the full capacity utilisation of 107 MLD STP is under preparation. DPR for sewerage system in cluster 1 comprising Attukal, Ambalathara, Kalady, Kalippankulam, Kamaleswaram was forwarded to ministry of Jalsakthi on 24.11.2022 for funding under NRCD.
- Medical College 5MLD STP Works of 5MLD STP under AMRUT for Medical College, Thiruvananthapuram completed and started functioning from Sep 2021. This STP is exclusively for Thiruvananthapuram Medical college campus.
- 5 MLD STP (NEW PLANT) at Elamkulam is functional. Dilution tank constructed and co treatment of septage started from 4/8/2023.
- 3 MLD STP at Guruvayur (Activated sludge process)-The Guruvayoor Sewerage Project is planned to provide an effective sewerage system for the thickly populated area under Guruvayoor Municipality. The work completed and is functioning from September 2021. Length of network is approximately 7 km. Action is being taken for the complete utilization of STP. Dilution tank constructed for co treatment and trial run started.

Sl No.	City/Town	STP location	STP Installed capacity	Utilization	Status
1	Thiruvananthapuram(PRS)	1.Common Sewage Treatment Plant, Muttathara, Trivandrum maintained by Kerala Water Authority (Co Processing facility for septage)	107 MLD (Activated Sludge Process)	80 MLD	Operational (pH-7, TSS-60,BOD-14.4, COD- 48, oil and grease- BDL, Faecal Coliform- absent as per analysis report dated 01/08/2023.
		2.STP at Medical College, Thiruvananthapuram -Phase I & II (PRS)	5MLD(MBBR)	1.7 MLD	Ph -7, TSS-76mg/l,BOD-23.1 mg/l,COD-64mg/l,total Coliform-6000cfu/100ml, faecal Coliform-4500cfu/100ml.Total Coliform and faecal Coliform not within permissible limits
2	Pathanamthitta	3.Sewage Treatment Plant at Samidhanam (5MLD) Maintained Travancore Devaswom Board	5 MLD (UASB and SBR)	3.5 MLD	Seasonally Operated during festival season. Instructions given.
		4.Sewage Treatment Plant at Pamba(3.5 MLD) maintained by Travancore Devaswom Board	3.5 MLD (Coagulation & settling)	3.5 MLD	Seasonally Operated during festival season. Instructions given.
3	Alappuzha	5.DEWATS system, Chathanad(For 50houses in slum area)	25 KLD (Anaerobic Baffle Reactor)	25 KLD	Operational
4	Kottayam	6.STP for Houseboat (0.09 MLD)at Kumarakom maintained by	0.09MLD (Activated Sludge Process)	0.09 MLD	Operating with (pH- 6.6, COD - 88 mg/l, BOD - 28 mg/l, SS - 14mg/l,

		DTPC, Kottayam			Oil & Grease- BDL). The quality of effluent conforming to standards.
5	Ernakulam	7.STP owned by Greater Cochin Development Authority, Marine drive, Kochi (0.45 MLD)	0.9 MLD (Activated Sludge Process)	0.9 MLD	Operational . (pH-7.0, BOD- 7.01 mg/l,COD-40 mg/l, Oil & Grease – BDL) Proposed to augment to 2MLD
		8.Septage Treatment Plant at Brahmapuram, Kochi Corporation, Ernakulam	0.1MLD(M BBR)	0.1 MLD	As per the analysis report taken on 31/05/2023 it is operational. (pH-6.35, BOD- 80mg/l, COD - 160mg/l, SS- 109.6 mg/l ,Phosphates- 0.26 mg/l, sulphates- 82.19 mg/l, s ulphides- 332, ammoniacal nitrogen- BDL, Phenolic compounds – BDL, faecal Coliform – nil, faecal strepto cocci- 8 cfu/100 ml)
		9.Septage Treatment Plant at Wellington Island, Kochi Corporation	0.1MLD(M BBR)	0.1 MLD	Operational
		10. STP at Elamkulam, Kochi (AMRUT)	5.0 MLD(MBB R) with Co treatment 24 KLD	3MLD	1782 House hold connected. Septage Treatment started on 04/08/2023 Sewerage network under Scrutiny and

					Technical sanction to be obtained
		11.STP owned by GCDA, International Stadium Kaloor	0.75MLD(Activated Sludge Process)	0.05 MLD	Operational (pH-6.5, BOD-0.5 mg/l,COD-8 mg/l, Oil & Grease – BDL,Ammonical Nitrogen -BDL) Inspected on 03.11.2022 Instructions given for full utilization vide letter dated31.01.2023. Ultra filtration proposed for reuse of treated effluent for watering turf and flushing. Measures for full utilization is estimated to be completed by 31/05/2023.
		12 STP at Kalamassery, Market, Kalamassery Municipality (PRS)	10 KLD		Operational
6	Idukki	13. Sewage treatment Plant at Comfort station, Adimaly Grama Panchayat, Idukki	0.01 MLD		Started functioning Electro coagulation
7	Thrissur	14.Sewage treatment Plant at Guruvayur, Thrissur District	3 MLD(Activ ated Sludge Process)	0.5MLD	Operational. (pH-8.01, BOD-16.88 mg/l, COD-

					44mg/l,SS-4.65 mg/l, Oil & Grease-0.89mg/l, FC-350 as per analysis report of sample collected on 21/08/2023 Instructions given for full utilization of treated effluent and for utilizing treated water.Planning to reuse the treated effluent for gardening and sepatge dilution. Construction work of dilution tank completed. Tank: Steps are been taken to give more sewer connections to bridge the gap between utilized and unutilized capacity. Bye-law prepared for septage collection is under scrutiny in the ULB. AMRUT-2.0: Council has approved the proposal for upgradation of 3 MLD STP (at Chakkamkandam) to 5 MLD STP (septage co-treatment) AMRUT-1.0: Specification of the vehicle to be modified by the ULB as per site conditions.
--	--	--	--	--	--

		15.FSTP at Mattampuram	0.01 MLD(Biological)	Started functioning	BOD- 3.2mg/l,COD- 12mg/l, Ammonical Nitrogen- 0.343,total nitrogen- 2.436, suspended solidsCompleted. Started functioning. PCB issued permission for conducting trial run. A s on analysis report on 21/08/2023.
		16.Revamping of 35 KLD STP at Kuriyanchira Slaughter House Corportation , Thrissur	0.035 MLD (MBBR)	0.035 MLD	Operational
8	Malappuram (PRS)	17.Sewage treatment Plant at Malappuram Municipal Bus stand	0.03 MLD(MBBR)	0.03 MLD	Not completed revamping and not submitted application for consent as well till date.
		18.Sewage treatment Plant-at Tirur (fish market)	0.045 MLD (Biological)		Not working condition. A project implimentation handover to IRTC amount 44 Lack 33 Thousand received. The work will be awarded after geting TS from State Suchitwa Mission
		19.STP at Municipal Bus Stand, Tirur (PRS)	0.05 MLD(Biological)	Comple ted	Preparing for trial run. All equipments installed and 3 phase electrical connection obtained. Sewer line work, Road

					work under progress. Trail run will be conducted at the end of this month.
		20. ETP in Fish Market, Ponnundam GP, Malappuram	0.01 MLD(Anaerobic)	Plant is working.	Operational
9	Kozhikode (PRS)	21.Common Sewage Treatment Plant at Narayana nagaram, near stadium, Vatakara, Opp. New bus stand	0.1MLD(MBBR)	0.1MLD	Not Operational
10	Kannur	22.Sewage treatment Plant at Taliparambu (0.5MLD) Taliparambu Municipality, Kannur	0.5MLD (Activated Sludge Process)	0.5MLD	Not Operational
		23. STP at old age home Kannur	0.010		Operational
11	Wayanad	24.Sewage Treatment Plant at Hospital, SulthanBathery Wayanad	0.14 MLD(MBBR)	0.05 MLD	Operational
		25.FSTP at Kalpetta	0.01MLD(Biological)	0.01 MLD	Operational

Details of under construction of major ETPs / STPs in the State

No.	Location	Capacity of the plant in MLD	Physical Progress in %	Status of I&D or House sewer connections	Incremental progress	Completion Timeline

1	STP at Kureepuzha- Phase I & II, Kollam (AMRUT)	12	84%	21358 house sewer connections are envisaged as per the new sewer work added (balance of KSUDP).	AMRAUT-1.0: Physical progress - 84% Bore-well installation work has been completed for Septage Co-treatment Works are in progress There is delay on the Contractor's part in executing works	30.10.2023
2&3	STPs at Medical College with Septage Treatment, Kozhikode (AMRUT)	3 (2 MLD with 100 KLD septage treatment & 1MLD	80%	Only the buildings inside the Medical College campus will be connected.	2 MLD STP - nearing completion 1 MLD STP - work stopped due to soil collapse. Work to be restarted after starting the retaining wall work	31.10.2023
4	Decentralized sewerage network with STP in old Kannur Municipal area, Kannur (AMRUT)	1	96%	1500 house sewer connections are envisaged.	* Works except sewer pipe laying in Cantonment area have been completed. *Electrical works are in progress	30.09.2023
5	FSTP at Cherthala Municipality, Alappuzha (IMPACT KERALA Ltd)	250KLD Septage TP	Site handed over on 19.01.2023. Site clearing works completed..	Work awarded. Site handed over on 19.01.2023. Civil Work ongoing at site. 60% physical progress. Hon. High Court has dismissed the WPCs	DPR approved by RKL.	

				filed by Kinder and KVM hospitals. Sr. Celestine Francis filed a writ petition WP(C)6985/23 dated 25.02.2023 in High court and is pending. Dr.Pyarelal filed OA 48/2023 before Hon.NGT dated 27.04.2023		
6	STP at General Hospital, Thrissur (AMRUT-1.0)	0.36	55%	Only the buildings in the General Hospital campus will be connected.	* Agreement was signed on 28.03.2023 * Works are in progress.	31.12.2023
7	STP at General Hospital, Alappuzha	0.24	98%	Only the buildings inside the General Hospital campus will be connected.	Trial run in progress.	30.09.2023
8	190 KLD STP at Pathanapuram Market and Shopping Mall	0.1	35% completed	Cover slab of Oil and grease trap tanks are completed		31.03.2024
9	STP at Pambad Housing Colony Malappuram Municipality, Malappuram	0.110	98 % Completed	Procurement of panel board is in progress. Light wiring works will be started after procurement of panel board.	Directions given to complete all works	30/09/2023

10	Wastewater treatment plant at Kuttiyadi government taluk hospital, Kozhikode	0.080	82%	80% machanaries has been fitted. Electric works will be started once the machinery are installed. Revised estimate submitted for approval. Revised Estimate has to be sanctioned	Works are in progress	31/11/2023
11	Taluk Hospital Adimaly ,Adimaly Block Panchaya th, Idukki	0.060	98%	Finishing work is in progress		30/09/2023
12	Constructi on of 45 KLD waste water treatment plant at Kalpetta Governme nt Ayurveda Hospital DP , Wayanad	0.045	65% work completed	The district panchayath took the decision to terminate the existing company, and give instructions to prepare a new estimate for balance work with the help of EE (LID & EW). Then complete the rest of the work with a Govt. agency in this field	Machineries has been supplied and civil work completed	31/12/2023

13	STP at Chitumala Old Age Home. Chitumala BP, Kollam	0.015	90% Completed	90 % work completed. Work is being arranged in risk and cost. Balance work assessed, LB is directed to tender the remaining work Tendering process is yet to start.		30/10/2023
14	STP at CHC Cherpu BP, Thrissur	0.01	91% Completed	Civil work completed. Tendering process for electrical works is in progress.		30/09/2023
15	FSTP at Munnar Idukki	50KLD	5%	Due to a court case, work stopped temporarily		

1. Details of proposed ETPs/ STPs in the State

No.	Location	Capacity of the STP proposed in MLD	Status of Project (at DPR Stage/ Under Tendering/ Work to be Awarded)	Incremental progress	Likely Date of Completion of DPR preparation
1	4 STPs are coming up under the KMRL's Integrated Water transport System project at Elamkulam(17.5MLD), Vennala(24MLD), Muttar(16.5 MLD) Perandur(19 MLD)	17.5+24+16.5+19=77	To be tendered	DPR for sewerline at Muttar, Perandur, Vennala, Elamkulam forwarded to Ministry of Jalasakthi vide letter dated 31/01/2023 for funding under NRCP	

2	27 MLD STP with 49.76 km Sewerage network at Sarovaram, Kozhikode	27	DPR Stage	DPR of 27MLD STP with 49.76 km Sewerage Network at Sarovaram (in KWA land) for Rs 164.2 Crores submitted to Corporation on 13/3/2023 and DPR of sewerage network for 61.71 km Kozhikkode Corporation submitted on 26.4.23 for Administrative Sanction under AMRUT2.0. As suggested by the AMRUT SMMU the DPR is under revision	
3	Sewage Treatment Plant and Sewerage System for Ponnani Municipality (Harbour Zone)	7.12	DPR in PRICE 3 Submitted to Govt and RKI for AS on 17/10/2022	DPR Submitted to Government of Kerala and RKI for AS on 17/10/2022	
4	Sewerage system for Thiruvananthapuram Corporation-Cluster 1 Attukal, Ambalathara, Kaladi, Kalipankulam & Kamaleswaram	7.0(for utilizing existing 107 MLD)	DPR in PRICE 3 Submitted to Govt and RKI for AS on 15/10/2022	DPR was forwarded to Ministry of Jalsakthi on 24.11.2022 for funding under NRCP.	
5	STP at sewerage system in Zone A,Package A,Avikkal thodu ,Kozhikode (AMRUT) (PRS	7.0	Started but stalled: The Council held on 27.06.2023 decided to terminate the existing contracts and retender the STP works.	AMRUT-2.0: *The Govt. Engg. College, Thrissur gave the vetted design to the ULB on 02.08.2023 * The hearing (OS No. 459/ 2022 - Munsiff Court) was	31.12.2024

				postponed to 23.08.2023 * The Council held on 27.06.2023 decided to terminate the existing contracts and retender the STP works * The estimate is being revised by the ULB.	
6	Sewerage system (with STP) in Zone A, Package B, Kothi, Kozhikode(AMRUT) (PRS)	6	Started but stalled: *The Munsiff Court disposed the case, OS No. 450/ 2022, in favour of the ULB. * The Hon'ble High Court disposed the case, WPC No. 40164/ 2022, in favour of the ULB. * Since the price escalation request of the Contractor can't be considered the 27th SLTC held on 10.05.2023 directed the ULB to furnish their opinion regarding cancelling the existing contracts and retendering the works. * The Council held on 27.06.2023 decided to terminate the existing contracts and retender the STP works.	AMRUT 2.0: * Hearing is scheduled on 16.09.2023 (OS No.217/ 2022 - Munsiff Court) * The Council held on 27.06.2023 decided to terminate the existing contracts and retender the STP works * The estimate is being revised by the ULB	31.12.2024
7	Sewerage system for Pattambi municipality	5.4	DPR Submitted to Government of Kerala and RKI	DPR Submitted to Government of Kerala and RKI for AS on 06/08/2022	
8	STP with septage co-treatment at Elamkulam (AMRUT-2.0)	5	* The 5th SHPSC held on 02/03/23 approved the issuance of AS and G.O (711) dated 25.03.2023 was issued.	TS to be issued.	31.12.2024

9	Sewerage system for Ponnani municipality(Kottathara Zone) with STP of capacity 4.2 MLD	4.2	DPR in PRICE 3 Submitted to Govt	DPR Submitted to Government of Kerala and RKI for AS on 20/10/2022	
10	Sewerage system for Haripad municipality(Kottathara Zone) with STP of capacity 4.2 MLD	3.8	DPR Submitted to Government of Kerala and RKI	DPR Submitted to Government of Kerala and RKI for AS on 01/09/2022	
11	Decentralized Sewerage Scheme (with STP), Thrissur Corporation	2.5	To be retendered: * To be retendered after obtaining permission from the Govt. for constructing the STP at the proposed location (Paddy Land). * The 28 th SLTC held on 14.06.2023 recommended LLMC to give clearance for the STP since the Agriculture Dept. has not furnished proof that the proposed site for the STP is coming under the Ramsar site category. *The LLMC held on 25.07.2023 decided to approve the change in category of the proposed land.	*The LLMC held on 25.07.2023 decided to approve the change in category of the proposed land. * Request is to be submitted by the ULB to the SLMC for changing the category of the proposed land. Decision of SLMC is awaited.	31.12.2024
12	Sewerage System for Kattappana Municipality	1.76	DPR Submitted to Government of Kerala and RKI	DPR Submitted to Government of Kerala and RKI for AS on 19/09/2022	
13	Sewerage System for Aluva –Zone 1	1.72	DPR Submitted to Government of Kerala and RKI for AS on 20/08/2022	DPR Submitted to Government of Kerala and RKI for AS on 20/08/2022	
14	STP at Ottappalam Municipality, Palakkad District (IMPACT KERALA Ltd)	1.50MLD Co-treatment	G.O(Rt)No.165/2023/LSGD dtd 19.01.2023 received regarding tender acceptance & Revised Administrative Sanction from Govt. Tender file uploaded to KIIFB PFMS on	DPR approved by KIIFB..	

			21.01.2023 and KIIFB approved the same. Selection notice to be issued. Agreement executed with contractor on 22-3-23. Contractor has to submit vetted design and drawings within 2 months and , has sought time extension for the same. Survey conducted by contractor for finalizing network design. Letters to concerned authorities submitted for NOC/road cutting permission related to network. District collector convened meeting to sort out issues on 17/8/23.		
15	STP at Decentralised Sewerage System - Kochi Corporation Div-16 (AMRUT)	1.1	Awarded but not started: * There is public protest against the project. Public stopped the starting of soil investigation work on 28/04/22.	* A public meeting was conducted in the presence of the Hon'ble Mayor on 02.08.2023 to resolve the public protest * Soil testing was started on 09.08.2023 but was stopped again by the protestors on 10.08.2023.	30.06.2024
16	STP at Wadakkanchery Municipality, Thrissur (IMPACT KERALA Ltd) (PRS)	1.00MLD Co-treatment	Initially planned at Puramboke land. NOC to be obtained from district collector. Now municipality planning for decentralized plants at differnt locations which needs to be finalized in consultation with	DPR to be prepared.	-

			PCB. Municipality to submit DPR accordingly. Not yet submitted.		
17	STP at Kunnamkulam Municipality, Thrissur (IMPACT KERALA Ltd)	1.00MLD Co-treatment	Letter received from the Municipality on 28.12.2022 with Council resolution that Municipality is not going ahead with the Project. Letter forwarded to CEO, KIIFB and ACS, LSGD regarding cancellation of the project on 11.01.2023. ACS directed Municipality to find place for LWM projects	DPR approved by KIIFB	
18	STP at Palayad Taliparamba municipality, Kannur	1	At DPR Stage	New land has to be acquired due to the increased capacity of the plant. Municipality willing to acquire land if the cost is less than 1 crore. The cost of the land is yet to be decided by the party.	
19	STP at Mayyand GP, Kollam (IMPACT KERALA Ltd)	590KLD Co-treatment	RKI issued AS on 4/3/2022. Formal approval given by Technical committee for tendering. Tender published. Date of opening 7/6/23. No bids received. Retender published on 4/7/2023. Date extended upto 18/8/23 based on requests. Technical bid	DPR approved by RKI.	-

			opened on 22/8/23. 3 bids received. Initial scrutiny of received documents ongoing.		
20	DPR on STP at District Hospital, Tirur, Malappuram	0.5	At DPR Stage	DPR submitted conveyed directly to the agency and agency submitted revised DPR on 04/08/2023	31/03/2023
21	STP at Vadakara Municipality, Kozhikkode (IMPACT KERALA Ltd) (PRS)	0.5 MLD Sewage TP 20KLD FSTP 20KLD	DPR appraisal ongoing in KIIFB. Present council decided to drop FSTP and include another STP at the proposed FSTP site. Consultant modifying DPR as per that. Land issue. Unnotified land conversion required at Narayananagaram and ownership details not received for Thazhangadi. Reminder to Municipality given. Not yet submitted.	DPR modification ongoing.	-
22	STP at General Hospital, Thrissur (AMRUT) (PRS)	0.36	Awarded but not Started- Agreement was executed on 14/10/2020. Consent. Submission of additional performance guarantee	Additional performance guarantee to be submitted by the Contractor	30.09.2023
23	STP at Athani, Wadakkanchery Municipality, Trissur (PRS)	350 KLD STP	Site identified. DPR under preparation	DPR approved by RKI	-
24	FSTP at Cherthala Municipality, Alappuzha	250 KLD FSTP	Work Tendered.	DPR Modification is going on. Transferred to Impact Kerala and	

				RKI for funding	
25	Taluk Hospital Thiruvalla , Thiruvalla Municipality, Pathanamthitta	0.225	At tendering stage	TS issued and tendering process on-going	
26	STP for Idukki district hospital and district Ayurveda hospital, Thodupuzha municipality, Idukki	0.20 5	Tendered	Because of lack of land availability, the project cannot be done.	
27	District Hospital Perunthalmanna , District Panchayath, Malappuram	0.200	At DPR Stage	Revised DPR to be submitted by the agency as per the corrections given from SM office.	
28	200 KLD Sewage Treatment Plant - Mattannur Municipality - Reg	0.2	At DPR stage	LB to submit the signed DPR to SSM	
29	200 KLD Wastewater treatment plant at Tata Trust Govt Hospital, Kasargod	0.2	At DPR Stage	Local body decided to hand over the work of DPR preparation to another agency	
30	General Hospital, Irinjalakuda Municipality , Thrissur (PRS)	0.150	At DPR Stage	Committee suggested some corrections in DPR and notified agency. Corrected DPR sent to SSM	
31	Eco-Friendly wastewater Treatment Plant (140 KLD) for Women and Children Hospital Ponnani Municipality, Malappuram	0.14	At DPR Stage	DBOT Tendering in process	

32	135 KLD Capacity decentralized sullage Treatment plant at Uppala Town Mangalpadi, Kasaragod	0.13 5	At DPR Stage	DPR Prepared by the Agency, NOC for road not yet received from the concerned department.	
33	STP at hospital, Pazhayangadi, Kannur	0.12 0	At DPR Stage	Project vetting completed. LB yet to send the DPR to State office	
34	FSTP at Ramavarmapuram, Thrissur (AMRUT) (PRS)	0.1 MLD	Tendered but not awarded * The Technical Committee held on 17/10/22 directed to tender the work with the technology kept as open. * Tender was floated by the ULB on 24/12/22 with 09/01/23 as the last date of bid submission & 11/01/23 as the date of bid opening. Last date of bid submission & date of opening were extended till 13/01/23 & 16/01/23 respectively as per the request of a prospective bidder. Only 1 bid was received, hence, retendered (2nd) on 18/01/23 with 25/01/23 as last date & 28/01/23 as date of opening. Again, only one bid was received. The ULB invited quotations on 09/02/23 with 15/02/23 as the last date of submission. Three quotations were received. * The ULB selected the technical bid submitted by M/s. SEUF on 19.07.2023	Vetted design & technology details were submitted by SEUF on 19.07.2023. * The details and estimate are to be submitted to the technical committee for approval.	31.03.2024
35	FSTP at Yakkara,	0.1 MLD	To be retendered. The Core Committee	Tender (DBO) was floated by the ULB	31.03.2024

	Palakkad Municipality		held on 01.02.2023 & on 08.08.2023 with the Council held on 24.08.2023 as due 25.02.2023 gave date but the same has approval to transfer been extended upto the project to 05.09.2023 as per the AMRUT-2.0. The request of Council held on prospective bidders 11.03.2023 gave consent for the proposal (40 KLD) given by M/s. CDD. The 27th SLTC directed the ULB to maintain the project in AMRUT-1.0 as the mission period has been extended. * The Core Committee of the ULB held on 27.05.2023 decided to float tender for DPR Consultant as the project cost & O & M cost as per CDD's proposal is high and can't be borne by the ULB. The Committee also decided to maintain the capacity as 100 KLD. * The 28th SLTC held on 14.06.2023 directed the ULB to float a tender for executing the work in DBOT mode instead of floating a tender for a DPR Consultant. The Core Committee held on 19.06.2023 agreed with the suggestion of the SLTC.		
36	FSTP at Chellora, Kannur Corporation (AMRUT)	0.1 MLD	Awarded but not started. * Agreement was signed with M/s. IRTC to execute the project in DBOT mode. DPR to be submitted by M/s. IRTC. * DPR was submitted by IRTC on 30.06.2023. The same was approved by the council held on 25.07.2023. The ULB has directed M/s. IRTC	DPR submitted by IRTC was approved by the council held on 25.07.2023 * The ULB has directed IRTC to get the design vetted * The legacy waste removal from the proposed site is expected to be completed by Nov-23.	31.03.2024

			to get the design vetted.		
37	CHC Alathur, Alathur Block Panchayat , Palakkad	0.090	At DPR Stage	DPR prepared by the previous agency, Sens Waser Solutions is not as per site condition. Since, DPR cost is already given to the agency at the starting stage itself, BP is trying forcefully to correct the DPR with agency as per site condition.	
38	Taluk Hospital Pampady, Pampady Block panchayat, Kottayam	0.085	At Tendering stage	TS received for the project and tender documents under preparation	-
39	65 KLD Sewage Treatment Plant at Taluk Head Quarters Hospital Vythiri, Kalpetta Block Panchayat, Wayanad	0.065	At DPR Stage	Revised DPR with Price 3 estimate to be submitted by agency to the local body	
40	ETP at Tirur Municipality	0.060	At DPR Stage	LB to submit the revised DPR with revised DPC form	
41	FSTP at Varkala Municipality, Thiruvananthapuram (IMPACT KERALA Ltd)	50 KLD FSTP	RKI issued AS on 28/2/2022. Structural Scrutiny entrusted to CET on 17.05.2022. Fire NoC applied on 30.06.2022. Objection raised during site inspection. PCB NOC received on 21.05.22. Structural scrutiny received on 08.02.2023. Fire	DPR approved by RKI and tender published	

			NOC issue sorted out as letter received from Fire dept that NOC not needed. Formal approval accorded by technical committee for proceeding with tendering. Tender documents modified. Tender published on 3/7/2023. Date of opening 4/9/23.		
42	STP at Thottumadi Colony, Alappuzha	0.05	Tendered but not awarded The detailed engineering report submitted by the bidder was discussed in the Technical Committee held on 21/01/23 & the Committee directed the ULB to get the design & drawings vetted by an IIT or NIT. The ULB submitted the design & drawings to IIT Palakkad for vetting on 07/02/23.	The ULB submitted the design & drawings to IIT Palakkad for vetting on 07.02.2023. Vetted design & drawings are awaited from IIT Palakkad.	31.03.2024
43	Taluk Hospital , Neeleswaram Municipality Kasaragod	0.040	At tendering stage	TS issued, Tendering process delayed due to issues regarding rate changes in Price software.	
44	ETP at Kodimatha, Kottayam Municipality	0.030	At DPR Stage	Agency is revising the DPR with the new process flow given from SSM	
45	ETP for slaughterhouse, Marakkadavu, Ernakulam	0.030	At DPR Stage	DPR under correction by the agency	

46	STP at private bus station, Kothayikkunnu, Thodupuzha municipality Idukki	0.03	Tendering stage.	Revised estimate was reviewed at SM. Revised TS will be issued once placed in the technical committee.	
----	---	------	------------------	--	--

- The status of compliance of remaining STPs less than 30 KLD is attached as enclosure 1.

IV.Details of Industrial Pollution:

- Total registered industrial and non industrial units – 1,25,142
- 55,369 consents issued from 2020 onwards- More industries are brought under consent purview
- 23,279 effluent generating units (large and medium=436; Small scale-16,924) (as per dossier)
- The Board issue consent only after ensuring providing of treatment system and is monitored.
- OCEMS facility is provided in the Red Large Industries
- OCEMS facility provided in 39 industries and the results are linked to the SPCB/CPCB servers. In case of exceedance follow up is done.
- Quantity of effluent generated from the industries in MLD: 168.768
- Quantity of Hazardous Sludge generated from the Industries in TPA : 2584.572
- Number of industrial units connected to CETP: As per the available data-64 nos
- Number and total capacity of CETPs (details of existing/under construction /proposed)
 - 11 nos of CETPs are functional (Total Capacity – 11.245 MLD), 1 CETP having capacity 0.25 MLD not operational due to non availability of waste water.
 - Proposed CETPs –2 nos. (Total Capacity- 3.1MLD).

4.1.Details of existing/under construction/proposed CETPs in the State

CETP Name	Treatment Capacity	Operational Capacity	Status (Whether Operational or Non operational)	Number of member units	Number of complying units	Whether complying with parameters
Kinfra Apparel Park, St. Xavier's	4.5 ML D	4.5ML D	Operational	10		Faecal Coliform is not complying within limits

College P.O, Thumba, Thiruvananthapuram						
CETP, KINFRA, Elamannoor, Pathanamthitta	0.22 MLD	30 cubic metre per day	Operational	4	4	Suspended solids are not within permissible limit
Mega FoodPark. Aroor Alappuzha	2ML D	0.5M LD	Operational	6		Parameters complied within limits
Sea Food Park (India) Ltd., Aroor, Alappuzha	0.3 MLD	0.3 MLD	Operational	10		Parameters complied within limits
SEZ,Kakkanad, Cochin Special Economic Zone Ernakulam	1.6 M L D	1.6ML D				Parameters complied within limits
Kinfra Small Industries Park Nellad, Mazhuvanoor, Ernakulam – 686 721	0.4 M L D	0.4 MLD	Operational	15		Parameters complied within limits

Rubber Park India Private Limited, Common Effluent Treatment Plant, 2A, Kaudileeyam, Rubber Park, Valayanchirangara, Ernakulam - 683556	0.25 MLD	0.25 MLD	Operational	17 Units + Dormitory and Canteen		Parameters complied within limits
CSEZ, Kakkanad, Cochin Special Economic Zone Ernakulam	1 MLD		Operational		All units complying	Discharge standards complying
Kinfra Techno Industrial Park, Kakkanchery Chelambara P.O, Malappuram	0.675 MLD	0.675 MLD	Operational	17	17	Parameters complied within limits
Kinfra Textile Centre, Nadukani, Fallivayal P.O, Thaliparambu, Kannur - 670 142	0.2 MLD	0.2 MLD	Operational	2	2	Parameters complied within limits

CETP AT KUMARAKAM, MAINTAINED BY DTPC KOTTAYAM	0.1 MLD	0.01 MLD	Operational		1	
CETP, Chandiroor	1.5 MLD		Under construction			NA
CETP, Industrial department, Aroor			Under Construction (Court case pending regarding allotted land)			NA
Construction of 6 KLD ETP for Kumali Slaughter House Kumali GP, Idukki	0.006 MLD		Operational			

Effluent Treatment Plants

Kollam

Sl. No.	Industry Name	Type	Consumption of water in MLD	Effluent quantity in MLD	Mode of disposal	ETP Units	Date of monitoring	Limiting Standards	Latest analysis report	Conforming to Standards or not if not steps taken
1	<u>Kerala Minerals and Metals Limited, Chav</u>	<u>Pigments and intermediates</u>	<u>6.934247</u>	4.8	Sea		03-08-2023	pH 5.5-9 SS-100 l		

Kannur District

Sl. No.	Industry Name	Industry Type	Consumption of water in MLD	Effluent quantity in MLD	Mode of disposal	ETP Units	Date of monitoring	Limiting Standards	Latest analysis report	Conforming to Standards or not if not steps taken
1	Sample collected from STP Outlet of Thalasserry Santhosh Hospital Kannur	Health Care Establishmen	0.00135	0.00108	Soak pit	STP	31-05-202	pH-6.5-9.0,BOD-30mg/l,COD-250mg/l, Oil& Grease-10mg/l,SS-100mg/l	PH-6.81,COD-42,BOD-11,OIL AND GREASE-ND	Confirming
2	Effluent collected from Amala Multy speciality Hospital ,Irrity Kannur	Health Care Establishm ent	0.07	0.056	Irrigation/ Soak pit/Flushin g/ Gardening/ Reuse	STP	18-05-2023	pH-6.5-9.0,BO D-30mg/l, COD-250mg/l ,Oil& Grease-10mg/l, SS-100mg/l	PH-7.35,COD-48,BOD-13.6,OIL AND GREASE-ND ,Phenolic compound: 0.2116	

Ernakulam District

Sl. No.	Industry Name	Industry Type	Consumption of water in MLD	Effluent quantity in MLD	Mode of disposal	ETP Units	Date of monitoring	Limiting Standards	Latest analysis report	Conforming to Standards or not if not steps taken
---------	---------------	---------------	-----------------------------	--------------------------	------------------	-----------	--------------------	--------------------	------------------------	---

1	Hindustan Organic Chemicals Ltd.	Chemical	2.3		Soakpit	ETP	5/8/2023	pH-6.5-8.5,BOD - 30mg/l,COD-250mg/l, Oil & grease-10mg/l,S-100mg/l, Phenolic Compounds-5mg/l	pH-7.49,BOD-19mg/l,COD-40mg/l, Oil & grease-BDL,SS-5.2mg/l, Phenolic Compounds-BDL	All the parameters are conforming to the standards
2	Mosc Medical Mission Hospital	Hospital	0.86	0.72	Soakpit	EPT	14.06.2023	pH-6.5-9.0,BOD - 30mg/l,COD-250mg/l, Oil & Grease-10mg/l,S-100mg/l	pH-6.84,BOD-42mg/l,COD - 88mg/l, Oil & Grease-BDL,SS-BDL	BOD exceeded from the Limit

V. Solid Waste Management:

Total number of Urban Local Bodies and their Population: 93 Urban Local Bodies (6 Corporation and 87 Municipalities) , Total Urban Population : 79,36,885 (As per 2011 Census)

- Current Municipal Solid Waste Generation :3472 TPD (Urban local bodies- Based on population)
- Processing Capacity : 3231 TPD
- Gap in Municipal Solid Waste Management : 241 TPD

(The reduction in gap is due to the inclusion of recently commissioned rendering plants for processing the chicken waste . There is no live dump sites in the state . the quantity of 342 TPD is disposed through household facilities like compost pits and however action is being taken to divert it in the proposed centralized facility)

The District wise number of units are given below;

- 8 Waste to energy plants in progress (DPR stage-1 no, Tendering stage-1 no, Bid evaluation stage- 2 nos. , Initial stage of construction-2 nos, Land identified-2 nos)
- The Additional Chief Secretary ,Local Self Department has submitted the action taken Report on the implementation of Solid Waste Management in the state.Status report of Local self Government department is submitted herewith.

Status of proposed Waste- to- Energy Plants

Status report of Waste to Energy Plant				
Sl. No.	Waste to Energyplant	Land Identified	Procured	Status
1	Kozhikode Njاليانparambu	Kozhikode corporation	(Govt. land) 12.67acre at Njاليانparabu	- Work awarded to Zonta Infratech Private Limited for the construction of Waste to Energy Plant. - Consent to establish was issued to Malabar Waste Management Private Limited on 12-8-2020 with a validity upto 30-6-2023 for the generation of 6MW electricity and 20T of compost. - Biomining of legacy waste is 75% complete. The total area for biomining is 1.8 acres. - All licenses from the corresponding departments were obtained for the construction of waste to energy plant. Preliminary site work started. Financial closure is expected to be achieved by the end of the month. Work will be started only after monsoon.
2	Kannur Chelora	Kannur Corporation	(Govt. Land) 9.7 acres at Chelora	- Work of WtE plant can be started only after the work of biomining is carried out. WtE plant is proposed in 9.7 acres of land after clearing the legacy waste. - Tendering completed and DPR prepared by Blue planet. Consent application is yet to be received. - For biomining, volume of legacy waste – 1,22,844 m3 (NIT). First given to Zonta and they asked to revise the amount of biomining. Again retendered and identified a suitable contractor, Jan-Adhar Sevabhavi Sanstha. Bio mining already started. Agreement to be executed Biomining is already started (6500) cum is biomined (50%).
3.	Palakkad Kanjikode	Palakkad Municipality	Land taken over from Kerala State Electricity Board Ltd. in advance possession 15 acres at Kanjikode	- Blue Planet Palakkad Waste Solutions Private Limited was formed to take up the development of the project. - Consent to establish was issued on 21-12-2021 to the project with a validity upto 30-11-2023. 200T of municipal solid waste will be processed.
4	Kollam Kureepuzha	Kollam Corporation	7.05 acres at Kureepuzha (Govt. land)	- The SPV constituted for setting up of the Waste to Energy Plant of Kollam Corporation, - M/s. Venad Waste Management Private Limited had applied for Consent to Establish

				on 09.09.2021. The proposed waste to energy plant is bio methanation based and is having a capacity of 200 TPD. • Consent to establish was issued to project on 10-1-2022 with a validity upto 9-1-2025 for the production of 8.165TPD of compressed biogas from 200TPD of municipal solid wastes • Biomining of legacy waste completed. • Financial closure for waste to energy plant is expected to be achieved by December 2022.
5	Ernakulam Brahmapuram	Kochi corporation	20 acres at Brahmapuram (Govt. land)	• Bio mining of legacy waste is progressing. 25% completed. • For construction of Waste to Energy plant, work order was issued to M/s. Zonta Infra Tech. A meeting was convened on Hon'ble Minister chamber on 17/12/2022, and decision as follows. • Corporation has been exempted from paying annual installment for 20 acres of land, which has been leased out to KSIDC for waste to Energy plant under public private partnership from subsequent annual fund. • Tipping fee amount shall be obtained by increasing user fee collection from residential area and also by enhancing property tax by 8%.. • Above decision has put to council for approval.
6	Idukki Munnar	Idukki Municipality	2 acres of land at Munnar	Bio mining Completed. Work awarded to Consortium of Organo recyclers Private Ltd, Albuja, UAE.
7	Thrissur	Thrissur corporation		Land is yet to be Identified. Biomining 45% completed.
8	Malappuram	Malappuram municipality	8.09 acres of land at Kurumbathoor village in Tirur Taluk	• 8.09 acres of land identified by District Administration at Kurumbathur village. Tirur taluk for setting up of WtE plant. The land is under possession of KSIDC. Details of this are reported to be submitted to Government already by LR Deputy Collector.
9.	Thiruvananthapuram	Thiruvananthapuram Corporation		• Land is not yet identified.

1. Status Report of Bio mining in the State of Kerala

In Kerala there are no live dump sites. 44 old dumpsites were identified in different parts of the State. Out of which 18 were bioremediated. Bio-mining of legacy waste is progressing at various stages in the remaining 26 dump sites. Among which 8 sites with large volumes are under remediation. Other 20 small dumpsites having a total capacity of 1.95 lakh tonnes are planned to start remediation work.

In the State, for a Regional Sanitary Landfill 25 acre of land has been earmarked by KINFRA at site of FACT at Ernakulam and action is being carried out to set up. Another secured landfill is under construction in Attingal Municipality.

Description	Status
Total number of dumpsites identified	44
Total quantity of waste dumped at identified sites (Tons)	7.51 Lakh
Number of dumpsites remediated till date	18
Quantity of Waste cleared till date (Tons)	2.46 Lakh
Number of dumpsites under remediation	8
Quantity of Waste being remediated (Tons)	4.1 lakhs
Number of dumpsites to be remediated (No)	18
Quantity of Waste to be remediated (Tons)	1.95 lakhs

In order to bridge the gap as well as to modernize the existing facilities and for biomining of dump sites all the ULBs have prepared action plans under SBM(U) schemes. For 26 sites the Bio remediation works will cost an amount of Rs. 80.73 Cr. An amount of Rs. 23.61 cr has been earmarked under the Swatchh bharat Urban scheme. Balance fund will be met by the LSGI. For the local bodies, lacking a plan fund it is planned that the KSWMP fund is made available. All the 93 ULBs of the state have put forward the proposal for SWM projects including C&D waste processing, under the Swatchh Bharat Mission Urban (SBM-U) funds, a total project cost of Rs 198 crores has been approved by the SLTC, out of which Rs 46.99 crores will be provided by the central ministry and balance fund will be pooled from ULB + State share. For the financial year 2022-23, for sanitation and waste management (SLWM) a total amount of Rs 46 crores has been earmarked under the Suchitwa mission plan fund. The state harnessed an amount of Rs. 2344 Crores in total for waste management projects.

The biomining is completed in Kureepuzha, Kollam and Idukki.

The work was done by Zigma Global Environ Solutions Pvt Ltd. The process included pre stabilization i.e., Inoculum spraying, deodorization, windrowing into zones and preprocessing is done to ensure environment safety and proper stabilization of waste. After weighing the pre

stabilized waste, it is loaded to machineries for separation using various customized machineries. Till 31.08.2022, 30335.95 Metric Tons of legacy waste including RDF, recyclables, rejects, soil etc has been disposed. The details of the items disposed till date are as follows.

Sl No.	Item	Quantity disposed (Ton)
1.	Coarse fraction soil	10503.68
2.	Fine fraction soil	6101.65
3.	Footwear	99.2
4.	Glass	85.8
5.	HD Plastics	8.35
6.	Iron/steel material	5.32
7.	Unshredded RDF and segregated combustible fraction	2319.03
8.	Stainless steel	0.23
9.	Stones	11172.18
10.	Tyre	26.7
11.	Wood	13.81
	Total	30335.95 MT

2. Status of Solid waste management System

As per the Solid Waste Management Rules, 2016, 100% door to door collection from households and establishments is to be done. This includes treatment in the centralized and decentralized systems. Centralized Windrow composting system exists at Brahmapuram, Kochi and at Njاليان parambu, Kozhikode. However household level decentralized solid waste management facilities do exist at Kochi and Kozhikode Corporation. 100% D2D collection of dry waste is achieved for households in 93 urban local bodies as in October, 2022. Haritha Karma Sena is working in 92 urban local bodies and 923 Grama Panchayaths for collection of dry waste. For wet wastes disposal decentralized treatment methods such as aero bins, pipe compost, compost pits, kitchen bins, biogas plants etc. are followed. Dry wastes are collected, segregated and disposed through recyclers. In Kerala there are 214 plastic recycling units, 21 Steel mills, and 7 craft paper units. Non-recyclable plastic waste is shredded in the RRFs and is used for the tarring of PWD and LSGD roads. During the period 2016-2023, Clean Kerala Company Limited (CKCL) has produced 34443.142 T of shredded plastics and given to various agencies (NHAI- 12-18 T, PWD-947.76 T, LSGI-1151.2 T). The total length of polymerized road constructed during this period using shredded plastic is 3838.04 km. 1174 MCFs and 204 Resource recovery facilities have been provided in LSGIs (Status as on April 2023). The status report on the progress achieved from 2019-2022 is given as Annexure III -c

Haritha Karma Sena (HKS), an enterprise group formed through the State Poverty Eradication Mission (Kudumbasree) has been engaged for the Door-to-Door collection. The enterprise group is designed to have two persons for each ward for door-to-door collection of non-biodegradable waste on a regular basis and to help in managing the household institutional-community systems for composting biodegradable waste. The user fee is fixed by the respective local government depending on the services rendered and based on the

guidelines issued vide G.O(Rt)No.2420/2017/ LSGD dated 15.07.2017. In order to sustain the operation of the door-to-door collection system, Government provided a Viability Gap Fund (VGF) support initially so as to make up the shortage of user fee collection in the initial stages such that each member of the group get at least minimum wage decided by the government.

The status of the present facilities for the treatment of biodegradable waste is given below.

1. Status of facility for treatment of Biodegradable waste

The Government of Kerala has taken efforts to implement the Solid Waste Management Rules, 2016 in the State. There are 6 Corporations, 87 Municipalities and 941 GPs in the State. The Kerala State Pollution Control Board (KPSCB) issued repeated directions to all local bodies to ensure compliance of the Solid Waste Management Rules, 2016. 3472 TPD of solid waste is generated from the cities and towns. The status of the present facilities is given below:

Existing waste management facilities

FACILITY	TYPE OF PLANT	NUMBER	LOCATION	CAPACITY (TPD)
Composting Facilities				
Centralized Plants	WINDROW COMPOSTING PLANT (LARGE)	1	Kochi Corporation	25
		1	Kozhikode Corporation	100
	TOTAL	2		125
	WINDROW COMPOSTING PLANT (SMALL)	1	Attingal	15
		1	Adoor	1
		1	Munnar	4
		1	Kothamangalam	4
		1	North Paravur	1
		1	Chalakudy	2
		1	Irinjalakuda	4
		1	Kodungaloor	4
		1	Guruvayoor	5
		1	Kunnamkulam	9

		1	Wadakancherry	5
		1	Palakkad Municipality	10
		1	Chittur Thattamangalam	5
		1	Pattambi	3
		1	Shornur	5
		1	Ottapalam	5
		1	Kalpetta	4
		1	Mattanur	2
		1	Koothuparamba	5
		1	Iritty	2
		1	Thaliparambu	1.5
	TOTAL	21		96.5

FACILITY	TYPE OF PLANT	NUMBER	LOCATION	CAPACITY (T/D)
Centralized Plants	VERMI COMPOSTING PLANT (SMALL)	1	Attingal	0.25
		1	Kattapana	0.5
		1	Mattannur	5
		1	North Paravur	1
		1	Chavakkad	2
		1	Chalakkudy	0.5
		1	Koothuparamba	1
		1	Perinthalmanna	2

		1	Manjeri	0.5
	TOTAL	9		12.75
Community Facility	AEROBIC COMPOSTING UNIT	773		443.39
INSTITUTIONAL FACILITIES	SMALL COMPOSTING DEVICES	28406		20
	OWC	1	Angamaly	0.5
		3	Thrissur corporation	16
		1	Kayamkulam	10
	TOTAL	5		26.5
	Composting devices	349815		699.63
Household Level	Compost Pits	476530		476.53
	TOTAL	826345		1176.16
COMPOSTING FACILITIES TOTAL		855538		1900.3 TPD

BIOMETHANATION FACILITIES				
FACILITY	TYPE OF PLANT	NUMBER	LOCATION	CAPACITY (TPD)
Centralized Facilities	Large capacity Biogas plants	1	Thodupuzha	8
		1	Manjeri	10
		1	Perinthalmanna	2
		1	Kattappana	5
	TOTAL	4		25
Community Level	TOTAL	117		58
Household Level	TOTAL	77070		385.35
BIOMETHANATION FACILITIES (TOTAL)		77191		469
Non Bio waste management				

NBD waste collected by ULBs		614 TPD	
NBW collected by authorized waste collectors		60 TPD	
Plastic/ NBD waste (Recycling)			696 TPD
Waste management capacity for the state			3927.55 TPD

Sanitary landfill

The non-usable, non-recyclable, non-biodegradable, non-combustible and non-reactive inert waste and preprocessing rejects and residues from waste processing facilities shall only go to sanitary landfill and its specifications are given in zi of Rule 15 of the Solid Waste Management Rules, 2016.

In the State, for a Regional Sanitary Landfill 25 acre of land has been earmarked by KINFRA at site of FACT at Ernakulam and action is being carried out to set up. Another secured landfill is under construction in Attingal Municipality.

1. Rendering plant

Kerala state has more than 16,000 poultry stalls where around 18 lakh poultry are slaughtered and sold daily and it is estimated that about 1,080 TPD of poultry waste is produced. Policy framework to deal with the issues arising out of inappropriate management of chicken waste was issued vide GO(Ms.) No. 227/2021/LSGD dated 07.10.2021. These guidelines are intended to standardize facility requirement, procedure for licensing and operation of Poultry Meat Stalls in all Local bodies, regulate the approval, licensing and operation of Poultry waste rendering plants based on the quantity of waste generated and to develop a monitoring mechanism for the implementation of these regulations. A District Level Facilitation and Monitoring Committee (DLFMC) as per guidelines by GO (Ms.) No. 227/2021/LSGD dated 07.10.2021 constituted at all the districts to regulate the approval of proposed/existing rendering plants.

In Kerala there are 44 rendering plants with a capacity of 862.25 TPD. These units have been commissioned during the review period with the continuous efforts from various Departments in the State. The District wise number of units are given below;

DETAILS OF RENDERING PLANTS

Rendering Plants		
District	No .of Units	Capacity
Thiruvananthapuram	0	0
Kollam	3	81
Pathanamthitta	1	

		0
Alappuzha	0	0
Kottayam	0	0
Idukki	0	0
Ernakulam	6	156
Thrissur	2	6
Palakkad	7	103.25
Malappuram	24	302
Kozhikode	1	30
Wayanad	0	0
Kannur	2	44
Kasargod	2	110
	48	862.25

2. GPS tracking systems

Local Self Governments (LSGs) are engaging Clean Kerala Company Limited (CKCL) and private agencies for the collection and movement of waste to recycling/disposal facilities from collection centres/dumpsites. The Hon'ble National Green Tribunal in O.A.No.100/2021 'Dumping of Garbage foiled near Annamalai, trucks seized', directed on 29-7-2021 to create a mechanism for registering the vehicles which are entrusted with carrying waste to be disposed at designated dumpsites or treatment facilities, in order to supervise and to track the movement of such vehicles to find out whether the waste that is being entrusted to them is really reaching the designated treatment facility centers. Accordingly, LSGD issued Govt. Order G.O.(Rt.)No.1673/2021/LSGD dated 06/09/2021 regarding guidelines for registering vehicles transporting waste

Accordingly, recyclable non-biodegradable waste shall be sold to the recycling agencies or their aggregators at a price not less than the rate notified by the Clean Kerala Company-Limited (CKCL). The non-recyclable waste is to be removed through Clean Kerala Company Limited (CKCL) on behalf of the Local Self Governments will be at the rate prescribed by the Government from time to time. The Local Self Governments may engage authorized agencies/ organizations for removal of non-recyclable waste provided they possess valid consent to operate from the KSPCB and valid agreement/MoU with the disposal facility such as Furnace based industries like cement kilns and secured landfill in the case of rejects.

The Local Self Governments and Clean Kerala Company Limited shall follow due process for identification of agencies/ organizations for removal of non-recyclable waste. The agencies/ organizations selected for removal and transportation of non-recyclable waste shall declare the destination where the waste is proposed to be disposed of and the hiring agencies (LSG/CKCL) shall verify and ensure whether the destination is suitable for safe disposal. All the vehicles which are entrusted with the transportation of waste to disposal/ recycling facilities shall be registered with the hiring agency from where waste is being collected. Clean Kerala Company and Local Self Governments shall keep a separate record of vehicles registered by them for this purpose. The Local Self Governments and CKCL shall incorporate specific conditions in the tender notification/ Empanelment notification and in the agreements with the transporting contractors to the effect that the transporting vehicle shall be fitted with GPS instrument and tracking systems arranged in the respective Offices. An Officer of the LSG/ CKCL shall be designated for tracking the GPS while there is movement of waste and shall ensure that it reaches the right destination. For transporting waste from source to location of treatment/disposal, a detailed manifest has to be maintained by the agencies engaged. 15 godowns (Ernakulam -2) other 2 (non recyclable) about 4146 tonnes of rejects have been collected by the CKCL from 65 ULBs & 274 rural local bodies. All the vehicles used for waste transportation are registered, GPS fitted. (Guidelines are to be employed for vehicles). About 200 TPD waste is processed through authorized recyclers. The 262 vehicles used for waste transportation have been registered under the LSGIs and fitted with GPS tracking systems. The state is planning to introduce hologram embedded security stickers for the identification of waste transporting vehicles. GPS tracking facility also provided for ensuring the proper transportation and disposal of plastic waste to authorized places.

VI. Bio-medical Waste Management:

As per Annual Report in the whole state for the year 2020:

- Total Bio-medical generation: 40408 kg/day (Non-Covid- 27912 kg/d, Covid- 12496 kg/d)
- No. of Hospitals and Health Care Facilities: 17122
- Existing Total Bio- Medical treatment capacity (captive and CBMW) : 79.637 TPD
- Total Bio-Medical waste treated : 40.2 TPD (Common- 36817 kg/D + Captive- 3.39 TPD)
- Annual report for the year 2020-21 is attached with Annexure III-d

VII. Hazardous Waste Management:

As per Annual Report in the whole state for the year 2020-21:

- Total Hazardous Waste generation: 61251.285Metric Tonne/year
- Total hazardous waste recycled: 7324.794 Metric Tonne/year
- Total hazardous waste utilized: 2686.44Metric Tonne/year
- No. of Industries generating Hazardous waste: 1967
- Treatment Capacity of all TSDFs in the State: 50000 MTA
- Total hazardous waste treated (captive and Common) : 60994.1995Tonne/year
- Annual report for the year 2020-21 attached with Annexure III-e

VIII . Plastic Waste Management:

- Total Plastic Waste generation: 71000 TPA(as per annual report in the whole state for the year 2021-22).
- Material Collection Facility – 997 nos.; Resource Recovery Facility-178 nos.
- Gap between collection and disposal : 11336.126 TPA
- Annual report for the year 2020-21 is attached with Annexure III-f

IX. Details of Alternate Treatment Technology being adopted by the State/UT:

- Decentralized Wastewater Treatment System (DEWATS) system coupled with Phyto- remediation was provided in a slum area, Chathanad in Alappuzha, Kerala. The system consists of Anaerobic baffle reactor, planted gravel filter. Waste water from the houses in the colony is collected through pipe line and then it enters the anaerobic baffle reactor and then it is passed through planted gravel filter and treated sewage is discharged into drain (Photos of the same enclosed in AnnexureIII-g)
- Constructed wetland is also provided for the treatment of waste water from the ladies hostel of College of Engineering, Trivandrum (Photos of the same enclosed in Annexure III-h).

The Hon'ble NGT issued directions for bioremediation/ phytoremediation for the treatment of sewage. In OA 673/2018, the Oversight Committee submitted suggestions for controlling pollution due to sewage.

Centre for Water Resources Development and Management, Kozhikode submitted "proposal for the study of sewer infiltration into water resources via isotopic tracing and treatment of liquid waste by constructed wetland" submitted to Indian National Committee on Ground Water(INCGW) on 25-10-2021, a response is awaited from the INCGW.

Demonstration projects regarding phyto remediation at a relatively much lower cost with the help of environment experts so that these proposed projects could be realistically remodelled.

There is lack of expertise on phyto remediation projects. Though there are model project on phytoremediation in other states such as at Golf Links, Hyderabad, such models shall be showcased and action is highly needed for transfer of technology of such projects and to strengthen the environmental experts in our State. Online Presentation by NEERI was conducted on 13.03.2023 and site visit by NEERI officials conducted from 11/05/2023 to 13/05/2023.

As per MPRs in compliance to the Order of Hon'ble NGT in O.A.673/2018, the State requests for expertise aid in in-situ treatment.

X. Identification of polluting sources including drains contributing to river pollution and action as per Hon'ble NGT order on in-situ treatment:

- Polluting sources including drains contributing to river pollution were already identified and according to that action plans were prepared and submitted to CPCB. STPs were proposed in the action plans wherever necessary. Measures for management of waste were also incorporated in the action plans. In situ primary treatment were proposed for the river stretches Bharathapuzha and Pamba in the action plans. As part of the Cochin Metro Rail Limited's Integrated water transported system project 4 STPs are proposed at Elamkulam, Vennala, Muttar, and Perandur for treating the water coming through drains and discharging treated water to water bodies. DPR for sewer line at Muttar, Perandoor, Vennala, Elamkulam was forwarded to Ministry of Jalsakthi on 31.01.2023 for funding under NRCP.

XI. Details of Nodal Officer appointed by Chief Secretary in the State/UT:

Vide G.O.(Rt)No.93/2020/WRD dated 28.01.2020 Government of Kerala nominated Deputy Secretary (Projects), Water Resource Department as the nodal authority, Government of Kerala for monitoring the compliance of the directions in the order on fortnightly basis and to maintain record of progress and to act as an accountable person to the Chief Secretary for the purpose.

Vide G.O.(Rt)No.223/2020/WRD dated 12.03.2020 Government of Kerala appointed a monitoring committee comprising of Additional Chief Secretary, Water Resources Department as Chairperson and Principal Secretary, LS GD, Principal Secretary, Environment, Secretary, Water Resources Department and Staff officer to Chief Secretary as nodal officers & members.

XII. Details of meetings carried under the Chairmanship Chief of Secretary in the State/UT:

Regarding OA 514/2019 (Solid Waste Management) Chief Secretary convened meetings on 22.09.2020 and 25.09.2020 Regarding OA 804/17 (Implementation of Hazardous and Other Waste Management Rules, 2016) Chief Secretary convened meeting of 16/10/2020. Additional Chief Secretary Labour Department had convened 1st meeting on the same for Chief Secretary on 09/10/2020. Meeting of State Level Advisory Committee (SLAC) on Waste Management, chaired by Chief Secretary is being conducted in the State regularly to discuss the various matters. 38 such meetings were conducted in Kerala so far. Last SLAC meeting was conducted on 12.02.2021.

Meetings were held by the Chief Secretary on 11-12-2020, 30-03-2021 and 05-04-2021 with the Stake holder Departments/ Authorities, to review the progress in implementation of the projects taken up on the basis of orders of the Hon'ble National Green Tribunal in O.A. No. 673 of 2018(PZ).

RRC Meetings were held on 28/05/2021 and 23/06/2021 and Review meeting was held by the Chief Secretary on 31-05-2021. RRC meeting convened on 22.07.2021. Review meeting was held by the Chief Secretary on 27.07.2021. RRC meeting convened on 02.09.2021 and Review meeting was held by Chief Secretary on 09.09.2021. RRC meeting convened on 01.10.2021 and Review meeting was convened by Chief Secretary on 23.10.2021. RRC meeting convened on 29.11.2021 and Review meeting was convened by Chief Secretary on 16.12.2021. RRC meeting convened on 13.01.2022 and Review meeting was convened by Chief Secretary on 27.01.2022. RRC meetings convened on 23.02.2022, 01.04.2022, 15.07.2022, 13.10.2022, 2/12/2022, 08.02.2023, 13.04.2023, 20.05.2023

Review meetings were convened by Chief Secretary on 31.03.2022, 19.04.2022, 26.5.2022, 21.6.2022, 15.07.2022 & 23.08.2022, 18/10/2022 & 21.12.2022, 09.02.2023,

XIII. Latest water quality of polluted river, its tributaries, drains with flow details

and ground water quality in the catchment of polluted river:

Latest Monthly Progress Report and Analysis report of 21 Polluted River Stretches as per April 2023 are attached as Annexure I.

XIV Action against identified polluters, law violators and officers responsible for failure for vigorous monitoring:

1176 notices under the provisions of Water Act has been issued from the Board to apartments/ hotels/houseboats/ industrial units as having no valid consent from the Board/ no sewage treatment plant / non functional sewage treatment plant so far. List of the units is submitted as Annexure-6. In Alappuzha district a total of 790 notices were issued including Closure Intention Notice and Consent Withdrawal Intention Notice were issued to 624 houseboats, 112 Closure Intention Notices and 54 Show Cause Notices were issued other units including peeling shed/ resorts/ hotels for illegal discharge (unauthorized units) coming into the water bodies and to Vembanad lake. A total of 167 apartments/ restaurants are served notice in Ernakulam district. In Kottayam notices were issued to 215 units including 106 house boats and 109 apartments/ hotels/restaurants/ auditorium/ lodge/ service station/ nursing homes. In Kollam district 2 Closure Intention Notice and 2 show cause notices were issued to units functioning without Consent & functioning S'TP. Direction was also issued Neendakara secretary as wastewater discharge noticed from fish peeling sheds in Neendakara. List enclosed in Annexure III-i. Show cause notice issued to 2 corporations & 7 municipalities for isolations under Water Act and show cause notice for not imposing environmental compensation was issued to 2 corporations and 6 municipalities.

DETAILS OF NOTICES ISSUED TO LOCAL BODIES- IMPOSING ENVIRONMENTAL COMPENSATION FOR NON -COMPLIANCE OF WATER (PREVENTION AND CONTROL OF POLLUTION) ACT, 1974

SL NO.	DATE	Name of Local body	Period of violation	No. of Drains	Environmental Compensation
1	29/03/2023	Kochi Corporation	01.04.2020 to 28.02.2023	28	4900 lakhs
2	29/03/2023	Alappuzha Municipality	01.04.2020 to 28.02.2023	7	1225 lakhs
3	29/03/2023	Cherthala Municipality	01.04.2020 to 28.02.2023	2	350 lakhs
4	29/03/2023	Kalamassery Municipality	01.04.2020 to 28.02.2023	6	1050 lakhs
5	29/03/2023	Kollam Corporation	01.04.2020 to 28.02.2023	2	350 lakhs
6	29/03/2023	Maradu Municipality	01.04.2020 to 28.02.2023	4	700 lakhs
7	29/03/2023	Thrippunithura Municipality	01.04.2020 to 28.02.2023	9	1575 lakhs
8	29/03/2023	Vaikom Municipality	01.04.2020 to 28.02.2023	1	175 lakhs

XV Ground water regulation:

As per the consolidated report submitted in O.A.No.496/2016, the Ground water Department is implementing a "Scheme for Ground water Conservation and Recharge". Under this scheme, rain water collected from the roof-top is harvested for recharging the aquifer through dug wells and recharge pits. The recharging of deep aquifers through bore wells is also being experimented. The total budget outlay during the period 2019- 2020 was 450 lakhs. It is estimated that there are about 65 Lakhs dug wells in Kerala and the ground water extractions by means of traditional dug wells are prevalent source of fresh water. There are number of public dug wells left abandoned and needs renovation. These dug wells can be considered as suitable stretches to recharge ground water. The Central Groundwater Board has prepared a Block wise master plan in 2015 to take up artificial groundwater recharge to groundwater. The same can be used as a guideline to stream line groundwater recharge activities of the Department.

The State Government has enacted the Kerala Groundwater (Control and Regulation) act 2002 to provide for the conservation of groundwater and for the regulation and control for its extraction and its use in Kerala. The State Groundwater Authority has been constituted on 16.01.2004 to notify the area where groundwater abstraction is to be regulated. As per the Act Groundwater User' refers to the person who are using ground water from a pumping well (> 1.5 HP for Open dug wells and > 3 HP for BW/TW) for any purpose including

domestic purpose. In notified blocks of the state, permission required for the construction of new groundwater abstraction structures.

The Groundwater Department has been conducting mass awareness programmes to public., students, people's representatives, government officials etc. on groundwater conservation and management in all Districts under the Plan Scheme "Control and Regulation of Groundwater Exploitation for the effective groundwater management. During the last 4 years, the department has conducted more than 100 numbers of awareness programs across the State.

The Ministry of Water Resources ,River Development &Ganga Rejuvenation (Central Groundwater Authority) has recently issued a new guide lines to regulate and control groundwater extraction in the country in pursuance of the directions of Hon'ble National Green Tribunal and the powers conferred under section 5 of the Environment (Protection) act, 1986 (29 of 1986) dated 24th December 2020.

XVI Good Irrigation practices being adopted by the State:

Irrigation in Kerala is classified into two schemes.

1. Major Irrigation and Medium Irrigation
2. Minor Irrigation

As per the classification followed by the department, schemes having a cultivable command area upto 2000ha are treated as minor irrigation works. Medium irrigation works are those with irrigable command area of more than 2000 ha, but less than 10,000 ha. Those schemes above 10,000 ha are classified as Major irrigation schemes. Surface flow irrigation method is currently practiced in Kerala. As the department is more focusing on effective utilization of available water for irrigation as well as for its efficient use, new types of irrigation methods like micro/community irrigation for cash crops and horticulture are proposed under this scheme.

1. Major Irrigation and Medium Irrigation

The Irrigation department develops and maintains major and medium irrigation schemes/projects across the state. The primary activity of the Department is providing irrigation facility to the farmers of the State through its system comprising reservoirs, main canals, branch canals, feeder canals and other related infrastructure. The department maintains water distribution through the canal system. Water distribution is being carried out based on the cropping pattern of a particular area and a water distribution calendar prepared and approved by a committee headed by the District Collector with members of farming community, other stake holders and department officials. For proper distribution and maintenance of the canals Water Users Association (WUA)/ Farmers Association plays an important role.

2. Minor Irrigation

Minor Irrigation schemes are divided into Class-I and Class-II depending on the ayacut served. Schemes serving above 50Ha up to 2000Ha are classified as MI Class-I. Lift irrigation schemes are also Minor irrigation schemes serving at least

40Ha. Aims to Construct RCBs, SWECEBs, ponds, VCBs, check dams, salt water barriers, storage weirs, cross bars, and protection works etc.

- MI Class-I schemes Minor works like improvements to tanks and rivulet, construction of check dams, sluices, regulators, bunds, vented crossbars, salt water barriers, layout of channels and drainage structures etc are usually undertaken under MI Class-I schemes.
- MI Class-II Schemes Minor irrigation works including construction of vented cross bars, canals, improvements to natural drains etc are taken up under this scheme.

- Lift Irrigation

- Lifting of water is required for irrigating fertile land at a higher elevation where gravity flow of stored water is not possible. Although mechanical lifting is required, these schemes are very useful and serve the marginal farmers of the State.
- Optimum utilization of water by supplying designed quantity
- Works involving lifting of water with a command area not less than 40 hectares come under this category.
- This will increase in the ground water table in high altitude areas, Ensure water availability to farmers before the cropping period.
- This will reduce agricultural loss in high altitude areas due to water scarcity, their by reducing distress to farmers.
- At present the Irrigation Department has under its control 450 Lift Irrigation Scheme (LI schemes) with a total Ayacut of 43170ha.

- Micro Irrigation

- Micro-irrigation system is a modern method of irrigation in which water is delivered slowly. Usually in the form of discrete droplets, continuous drops, streams, etc. Micro-irrigation system is popular these days for its low cost and water-efficiency.
- The benefits of micro irrigation and precision farming are well demonstrated with an average increase in yield by three times. Pepper as a case in point shows enhancement from 1.9 kg/wine to 6/wine on precision agriculture. Coconut also shows increase in productivity to 150 nuts per plant as against 45 without precision irrigation support.
- In the coming year department is planning to implement atleast one micro irrigation scheme in each district with the coordination of line departments and farmers. Steps are initiated to identify the location as well as crops in coordination with the agriculture department.

XVII Rain Water Harvesting:

In compliance with the Hon'ble NGT Order dated 11.09.2019 in O.A. No. 496/2016, the consolidated report of Kerala State regarding the present status of the implementation and action plans on rain water Harvesting for conservation of water was submitted by the Kerala State Government on 27.11.2019.

The State Groundwater Department has been implementing a scheme for Groundwater Conservation and Recharge under plan fund made available since 2004-05. The project

component includes roof top rainwater harvesting for groundwater recharge through dug wells, recharge pits, bore wells and recharge shafts and construction of subsurface dykes and small check dams on micro water shed basis. The recharge schemes are being implemented as a long term measures to achieve sustainable groundwater development in the State. The Department is engaged in recharging groundwater through roof top rain water harvesting in public buildings and government schools and giving priority to implement such structures in notified blocks. The Department has successfully implemented roof top rainwater harvesting through recharge pits to enhance groundwater levels of dug wells in the Kattakkada Constituency of Thiruvananthapuram District. The Constituency was officially declared in November 14th 2019 as the first assembly constituency in Kerala to implement artificial groundwater recharging structures in all Government schools and offices. The State Groundwater Department has implemented 169 nos of recharge pit/direct dug well recharge schemes, 4 check dams and one sub surface dyke during the 12th plan period. In the 13th plan period as on October 2020, the Department has completed 370 nos of recharge pit/dug well recharge schemes and 18 nos of bore well recharge schemes.

The Department has also taken initiatives to implement roof top rainwater harvesting structures in order to replenish the aquifer system in Chittur (Over-Exploited), Malampuzha and Kasaragod (Critical) blocks under Jal Shakti Abhiyan Programme by Ministry of Jal Shakti Government of India.

XVIII Demarcation of Floodplain and removal of illegal encroachment:

- Kerala receives about 90% of the annual rainfall during the monsoon months from June to August and from October to November. The remaining period from December to May is practically dry. Most of the rain water received during monsoon period flows to sea within 48 hours of rainfall due to the character of the geographic terrain of the state.
- State Disaster Management plan 2016 was prepared by National Centre for Earth Science Studies in 1:50,000 scale using satellite images.

- Based on the request of central water commission, Government of Kerala constituted Regional Committee for scientific assessment of Flood prone areas in Kerala.
- Flood-level marking for the flood affected rivers has been carried out. Steps have been taken for conducting the studies regarding Flood plain Zoning. Due to the peculiar topography and dense population, evacuation of people from these zones is difficult.

Flood plain zoning is considered as an effective measure for flood management. As far as Kerala is concerned, the topography and total number of rivers, major lakes and other water bodies are entirely different compared to other states. Since Kerala has 44 rivers, except three rivers, all are west flowing; that is about every 14 km (average) there is a river. It may please be noted that the width of Kerala varying from roughly 30 to 120 km, and the total geographical area is 38863 km². Kerala is the 21st largest Indian state by area. As per census of 2011 the density of population per square kilometer is 859. By considering the above facts, implementation of zonation and demarcation of priority areas/non development zones will affect the populace of Kerala or leads to displacement from their ancestral settlement. This is why the Model Bill of 1975 issued by CWC has not been implemented in Kerala. However intensive contour may delineate and notification of limits of flood plains through LSGIs is a possible way out as far as Kerala is concerned to avoid future developmental activities in such area, for which a policy decision is necessary.

Desilting:- Flood havoc in 2018& 2019 very much affected the storage capacity of several regulators and check dams due to the accumulation of silt/ sand and other debris. In some cases, the proper functioning of the regulators become halted due to the accumulation of the above said materials.

Vide G.O (Rf) No.50/2019/WRD dt 08-11-2019 Government issued AS for desilting of 6 structures, namely:-

1. Cheruthuruthy check dam
2. Changanamkunnu regulator
3. Manjummel regulator
4. Purappallikavu regulator
5. Velliyankallu regulator cum bridge
6. Pookkottumana regulator cum bridge

The work for desilting of 6 regulators/ check dams were tendered and the works are in different stages.

Along with irrigation structures action were taken to desilt the dams as a pilot project to enhance the storage capacity which results more outflows and ground water recharge. Mangalam dam, Chuliyar dam, Meenkara dam and Walayar dam are the four dams listed. Apart from the above Irrigation department has initiated action to prepare an inventory of the present status of all the rivers in Kerala by entrusting the job to Executive Engineers. The primary objective is to find out the obstructions to free flow in rivers. It is expected to complete the process within a month and draft reports/ status reports were also be ready. As a follow up, the department intends to desilt the river stretches which need urgent action to avoid flooding in the vicinity; by utilising the amount announced in the Budget.

Encroachments can be assessed after detailed survey with the help of Revenue Department. Executive Engineers entrusted with ownership of rivers have been directed

to identify the encroachments along rivers and prepare a list at the earliest Public Grievance report form has been developed in department website.

XIX. Maintaining minimum e-flow of river:

- As per order of the Hon'ble NGT dated 9/8/2017 in O.A.no 498/2015 it is mandatory to maintain 15% - 20% of average lean season flow.
- For lean flow calculation the process of data collection for the last 25 years of all 44 rivers during summer months ie. from January to May is been undertaken.
- Study of individual rivers needs to be considered for maintaining e-flow during lean season. Storage structures/diversion structures need to be proposed at certain locations to regulate the e-flow.

As per order of the Hon'ble NGT Order in OA no.498/2015 it is mandatory to maintain 15%-20% of average lean season flow in the river. E-flow can be assessed in many ways. Hydrological methods and holistic methods are generally used for this purpose. A good Hydrological data is maintained at IDRB Chief Engineers office at Vikas Bhavan. Steps have been initiated to collect last 25 years average flow details of all 44 rivers during summer season, ie from January to May.

As per Order in OA 498/2015 Hon. NGT has directed all States to maintain 15-20 % of the average lean season flow of that river. Ministry of Water resources, RD& Ganga Rejuvenation issued a notification (SO.5195 (E) dated 9.10.2018) to maintain e-flow in River Ganga. Hon'ble NGT order has given some relaxation to states, which are unable to adhere to the average percentage fixed as e-flow CE (I&A), & CE (IDRB) made discussion in this regard and action has been taken by IDRB to compile the last 25 years discharge of rivers. As per the report of Kerala State Disaster Management Authority (KSDMA) nearly 15% of the land area of the state is prone to flood. On two (2) occasions, GOI (CWC) and Ministry of

Environment Forest and climate change had circulated model bill on (i) Flood Plain Zoning (1975) (ii) River Regulation Zone (2015). Considering the already enacted regulations viz i) Forest area ii) Coastal Regulation Zone (CRZ), the topography of the state, high population density, and number of rivers, Government has not yet taken a policy decision in this matter. The State Government has sent the apprehension of the State to GOI with regard to River Regulation Zone Bill.

As per the direction of the Additional Chief Secretary (WRD), meetings were conducted with Chief Engineer, IDRB to discuss the availability of historical data. To carry forward the study of e-flow a training was arranged on 12.09.2021 to the engineers entrusted for e-flow calculation. A review meeting in this regard was also conducted on 01.10.2021 and in the meeting it was decided to calculate e-flow of the rivers, Meenachil and Manimala as pilot project. Data collection for Manimala river completed. Data collection for Meenachil, Kadalundi, Karamana and Vamanapuram is in progress.

E-flow for forty rivers out of 40 have been worked out.

: It was decided in the last RRC meeting that an expert committee to be constituted to recalculate the e-flow. Accordingly an initial discussion of the technical committee has been convened and it has been decided to recalculate the e-flow for the rivers on the revised methodology.

XX. Plantation activities along the rivers

Proposal submitted by Irrigation Department. Waiting for approval.

XX1 Development of bio-diversity park:

As per the action plan for Kallai River, a bio park in Kozhikode district is proposed by Irrigation Department and as per the action plan of Karamana river, Bio diversity park at Karamana is implemented by Irrigation Department and 96% work is now completed and remaining work is in progress. Also, for other action plans of polluted river stretches, proposals are submitted by Irrigation Department and action is initiated. As stipulated by the Biological Diversity Act 2002, Biodiversity Management Committees (BMC) are mandated with conservation of Biodiversity in their localities. In Kerala BMCs has being established at all 3 tiers of local bodies. As part of the 13th five year plan, KSBB had started a project to empower Local Self Government Biodiversity Management Committee (BMC) as Model BMC to conserve Biodiversity by providing a minimal assistance of Rs 5.00 lakh. The lists of various projects relating to river bank conservation by planting suitable species/ biodiversity parks in the river banks being undertaken by BMCs during the last two years are given below:

- Ayiroor Grama panchayat, Pathanamthitta– Planting of Homonoiariparia along the banks of Pamba River
- Ayarkunnam Grama panchayat, Kottayam - Conservation of Homonoiariparia along the banks of Meenachil River.
- Mariyapuram Grama panchayat, Idukki - Harithapuram park- Eco restoration and conservation of Periyar River bank severely damaged due to flood.
- Kottur Grama panchayat, Kozhikode - (a) Establishment of Biodiversity Park near Kuttiyadi river (b) Biodiversity gardens (50 units)
- Vanimel Grama panchayat, Kozhikode - Conservation of Vanimel riverbank
- Kurumathur Grama panchayat, Kannur – (a) Afforestation along tributaries of river banks of Kuttikol river, Valapattanamriver (b) Planting of Pandanus along canal banks
- Muzhakunnu Grama panchayat, Kannur – Puzhayora Oushada Sughandha Udyanam along the banks of Aralam river.

As part of Rebuild Kerala Initiative a project on Riverine Biodiversity Rejuvenation of Pamba for an amount of Rs 200 crore is being undertaken. The project aims at Protecting riverbanks and conservation of riparian vegetation using locally available plants. The major activities on going are:

- Restoration of riparian vegetation on degraded river banks in selected 10 Grama Panchayats (Ayiroor, Cherukol, Kozhanchery, Ranni- Angadi, Ranni-Pazhavangadi, Ranni, Ranni-Perunad, Vadasserikkara, Vechoochira and Naranammoozhi) belonging to three Block Panchayats viz., Elanthoor, Koipuram and Ranni in Pathanamthitta district
- About 77,000 saplings of 93 species of riparian plants are being planted along a stretch of 93km.
- Ensure sustainable livelihood for the local people through providing training for developing microenterprises and establishing nursery of native species. Develop a sustainable community based management model of conservation of aquatic ecosystems.

- To create awareness and sensitize local population and students for promotion of riparian ecosystem services.

XXII.Reuse of Treated Water:

Possibility of utilizing the treated effluent for irrigation, gardening, industries, construction and recharge are being explored. The DPR for tertiary treatment of effluents of STP at Muttathara is ready and in TS stage.

XXIII.Model River being adopted by the State & Action proposed for achieving the bathing quality standards:

Tirur-Ponnani River, Malappuram

XXIV.Status of Preparation of Action Plan by the 13 Coastal States:

As per the NGT order in O.A 829/2019 dated 22.06.2020 regarding the remedial action to restore sea water quality along the Indian Coastal areas, the Hon'ble NGT ordered that "All States/UTs through their concerned departments such as Urban/Rural Development, Irrigation & Public Health, Local Bodies, Environment, etc. may ensure formulation and execution of plans for sewage treatment and utilization of treated sewage effluent with respect to each city, town and village, adhering to the timeline as directed by Hon'ble Supreme Court. STPs must meet the prescribed standards, including fecal coli form . CPCB may further continue efforts on compilation of River Basin-wise data. Action plans be firmed up with Budgets/Financial tie up." In compliance with the order, CPCB instructed that the State PCB shall associate National Centre for Coastal Research, Chennai under Ministry of Earth Science for monitoring and assessment of coastal water within the jurisdiction of the Kerala State up to 5 km from shore and to evolve strategies for protection of the coastal areas in association with Coastal Zone Management Authority in the State and Prepare time bound comprehensive action plan along with implementing agency in consultation with Kerala State Coastal Zone Management Authority for control of coastal pollution in Kerala State. Also the State Government has instructed the Board to prepare action plan by consulting CUSAT .Based on this, the Member Secretary of Kerala State Pollution Control Board has conducted meeting with officials of CUSAT, National Centre for Coastal Research, Kerala State Coastal Zone Management Authority and also with the field level officers through video conferencing.. The Action plan was forwarded to CPCB. CPCB put forward some suggestions and requested to modify the action plan upon concurrence with River Rejuvenation Committee. So, the Coastal Action Plan prepared has been forwarded to the concerned Stakeholder Departments for their remarks. Meetings in this regard convened on 23.07.2021 and 02.08.2021. The modified Coastal Action Plan was approved by RRC and the same has been submitted before State Govt. for approval. The Coastal Action Plan was submitted to CPCB with the approval of State Govt.

XXV. Regulation of Mining Activities in the State/UT:

Indian parliament has enacted the Mines & Minerals (Development & Regulation) Act, 1957 and it stipulates for the conservation, prudent and discriminate exploitation of minerals with a view

to secure maximum benefit to the community. In exercise of powers conferred by section 13 of Mines and Minerals (Development & Regulation) Act 1957, the Central Government has framed the Mineral concession Rules, 1960. The Central Government has also framed the

Mineral Conservation and Development Rules, 1988 in exercise of the powers conferred by section 18 of the Act. These Rules are applicable to all minerals except coal, atomic minerals and minor minerals. The powers of framing rules for minor minerals have been delegated to the State under section 15 of the mines Act. In exercise of the powers conferred by section 15 (1) of the Act the State has framed the Kerala Minor Mineral Concession Rules 2015 and Kerala Minerals (Prevention of Illegal Mining, Storage and Transportation) Rules 2015 for the regulation and extraction of minor minerals. The Central Government in exercise of powers conferred by section 18 of the Act has also framed the Granite Conservation and Development Rules, 1999 for conservation & systematic development and scientific mining of the granite resources. The grant of reconnaissance permit, prospecting license or mining lease are governed by the central Act. The State with the prior approval of the Government of India grants permission for reconnaissance permit, prospecting license or mining lease for major minerals. The state Government issue quarrying permits and leases for minor Minerals based on the Kerala Minor Mineral Concession Rules, 2015. Other Acts and Rules which govern the mineral administration of India applicable to the State are the following:

- The Mines Act, 1952 (Act 35 to 1952)
- The Mines Rules, 1955 (35 of 1952)
- The Metalliferous Mines Regulations, 1961
- The Mines Rescue Rules, 1985
- Mines Vocational Training Rules, 1966
- Payment of wages (Mines Rules , 1966)
- Payment of undisbursed wages (mines rules, 1989)
- The Indian Explosive Act, 1884
- Air (Prevention & Control of Pollution) Act, 1981(14 of 1981)
- Environment (protection) Act, 1986 (29 of 1986)
- Indian Registration Act, 1908 (Central Act of Act 16 of 1908)

- Kerala Protection of River Banks and Regulation of Removal of Sand Act, 2001
- Kerala paddy field and wetland conservation Act, 2008.
- Kerala Panchayath Act.

There is no large scale mining activity in Kerala as in other parts of the country. Almost all the mines are open cast and limited in areal extent. The important mines of major minerals are china clay, laterite/bauxite, limestone and lime shell. Mineral sands and silica sand are excavated by scooping and quartz is being extracted by taking trenches and pits. The important minor minerals in the state are granite, building stones, dimension stone, laterite, tile/brick clay and ordinary sand. The state owns mineral deposits like placers, china clay (kaolin), limestone, silica sand, bauxite, graphite, iron ore, granite etc.

The major mineral based industries like Indian Rare Earths Ltd. (Chavara), Kerala Minerals and Metals Ltd. (Chavara), Malabar cements (Walayar), Travancore cements Ltd. (Kottayam), Kerala ceramics (Kundara) Travancore Titanium products Ltd. And English Indian Clays Ltd, Thiruvananthapuram, Excel Glass Industry, Alappuzha, KeralaClays and Ceramic Products Ltd. (Pazhayangadi) are some of the mineral based industries working in the State since several years. A number of tile based industries are also functioning mainly in Thrissur and Kozhikode districts.

In exercise of the powers conferred by section 15(1) of the Mines and Mineral (Development & Regulation) Act, 1957, the State has framed the Kerala Minor Mineral Concession Rules 1967 for regulating the extraction of minor minerals. The State with prior approval of the Govt. of India grants permission for reconnaissance permit, prospecting license or mining lease for the first schedule minerals on first cum first served basis. In addition to EIA requirements as stipulated by the Central Govt, an EIA report is insisted on all mining activities before granting mining lease. No quarrying permits or leases are granted in the State unless there is a Mining plan duly approved by the competent authority. Afforestation of the reclaimed areas is promoted. Environment Rehabilitation is insisted in all mining projects.

The Kerala District Mineral Foundation Rules 2018 has been formed with an objective to work for the interest and benefit of persons and area affected by mining related

operations. The permissible activities under District Mineral Foundation includes among other things, developing sources of irrigation, development alternate sources of energy and rain water harvesting, conservation measures of biodiversity of the affected areas.

The expert study in all selected quarries in Kerala was carried out with one day for ambient air quality measurement (without the operation of quarry) and next day with the operation of the quarry. Individual site reports with the observations on dust, noise and mine pit water quality was prepared by the monitoring team of 24

25 KSPCB for all the nine quarry sites. Combined site report of all nine quarries is annexed as Annexure iii

XXVI. Action taken status with regard to directions issued for prohibition of immersion of idols, puja materials and other items of religious offerings in rivers & other water bodies in particular during the occasion of festivals

- Regarding the Ganesh Utsav celebration and immersion of idols, it may kindly be noted this is not widely practiced in the State of Kerala. The Board had instructed the District offices to conduct monitoring of water bodies where immersion of idols is practiced on a large scale. Water quality was carried out in three stages-pre immersion, during immersion & post immersion periods. A press release was also issued by the Board in connection with the festival for information of the public on the guidelines for immersion, issued by CPCB. In Kerala idol immersion are not celebrated as a major festival. The Govt. take steps to avoid water pollution due to immersion of idols. If to celebrate natural clay and colours are being used and that too in artificial ponds arranged by local authorities
- During Sabarimala festival season, there is a traditional celebration "Pettathullal", for the same the pilgrims will apply coloured Kumkum on their body. It was directed that only natural colours shall be used for the celebration. Separate arrangement like shower bath are provided for carrying out bath after the celebration, in order to avoid the reach of coloured water into the main waterbody. The waste water from the shower bath location will be treated in ETP provided.

XXVII Current status of water quality of rivers based on draft revised categorisation of CPCB

- Out of 21 stretches, the following 11 stretches delisted from PRS. Mogral- at Kasaragod, Kuppam, Peruvamba, Ramapuram, Kavvayi- at Kannur, Bharathapuzha, Bhavani- at Palakkad, Kutiyadi-Kozhikode, Kecheri, Karuvannur, Puzhakkal- at Thrissur
- Due to improvement in water quality priority class of the following 4 rivers has been shifted to lower priority class. No priority I rivers in Kerala now.
Karamana, at Thiruvananthapuram- Priority III (from
Priority-I) Manimala at Alappuzha – Priority V (from
Priority IV)

Pamba at Pathanamthitta – Priority V (from Priority IV)

Kadambrayar at Ernakulam –Priority V (from PriorityIV)

slm

MEMBER SECRETARY

Status of compliance of ETPs less than 30 KLD

1	CHC Sooranadu, Sasthancotta Block Panchath, Kollam	0.028	At Tendering Stage	Tendering process is in progress	
2	CHC Kadayiruppu ,Vadavukode Block Panchayath , Ernakulam	0.025	At DPR Stage	DPR send back to LSGI for corrections	
3	STP at Community Health Centre Pazhayannoor Block Panchayath ,Thirssur	0.025	Tendering Stage	Retendering process under progress	
4& 5	Mobile Septage Units- 2 nos, Alappuzha (AMRUT)	0.02 (0.01 *2 nos.)	Tendered but not awarded: The quotation received was discussed in the Technical Committee held on 21/01/23 & the Committee directed the ULB to get the design & drawings vetted by an IIT / NIT. The ULB submitted the design & drawings to IIT Palakkad for vetting on 13/02/23. A joint meeting was held by the ULB on 05/05/2023 with officials of IIT and the Bidder. Design vetting report was	* The design vetting report was submitted to CE, LSGD on 05/08/2023 for placing in the Technical committee * The technical committee held on 23.08.2023 approved the technology and recommended the revision of AS	31.12.2023

			submitted by the IIT Palakkad on 31/07/2023		
6	Sewage Treatment Plant 20 KLD at Shopping Complex cum multiplex Theatre, Kallumutti, Irutti Payam, Grama Panchayath1, Kannur	0.02	65%	Suchitwa Mission has to release fund to LB. SM is awaiting Second allotment of fund from the Government.	31/11/2023
7	STP for Convention Centre ,Pinarayi GramaPanchayath,Kannur	0.02	60%	The Panchayath board meeting decided to execute the mechanical works through IRTC Palakkad(A ccredited Agency).	
8	STP at Ottuppara Market, Wadakkanchery Municipality, Trissur (IMPACT KERALA Ltd) (PRS)	18 KLD STP	DPR submitted to KIIFB as a part of the project "Modernisation of Ottuppara Market in Wadakkanchery Municipality".	DPR Approved by KIIFB	-
9	STP at Shatabdhi Mandiram, Alappuzha (AMRUT) (PRS)	0.015	To be cancelled: The Council held on 29/10/22 decided to cancel the work.The SLTC held on 24/12/2022 recommended the same to the SHPSC.	*The 32ndSHPSC held on 23/01/23 approved the cancellation of work since the ShathabdiMandiram will be covered under the sewerage sector proposal planned under AMRUT-2.0.	-
10	STP at Athani market, Wadakkanchery Municipality, Trissur(PRS) (IMPACT KERALA	13.9 KLD STP		DPR Approved by KIIFB,	-

	Ltd)			KIIFB Proceedin gs awaited	
12	ETP 10 KLD Capacity, Nedumangad Municipality, Thiruvananthapuram	0.01	At DPR Stage	TS may be issued when the DPC approved form is received	
13	Eco Friendly waste water Treatment plant 10 KLD in vettam Community Health centre , Tirur BP	0.01	At DPR Stage	Agency selection completed	
14	10 KLD Sewage Treatment Plant at EMS Memorial Municipal Town Hall, Koyilandy Municipality, Kozhikkode	0.01	At DPR Stage	This was included in the list of projects to be handed over to KWA. KWA prepared DPR. Funds to be transferred as deposit for carrying out the work.	
15	STP at Fish market, Payyannur Municipality, Kannur (PRS)	10 KLD STP	Technical committee verified the project. Suggested modification. DPR modification is going on	DPR modification is going on	-
16	STP at old age home, Kannur	0.01 0	Tendering Stage	TS issued	
17	DPR for perumba fish market Payyanur Municipality, Kannur	0.01	At DPR Stage	New DPC project form taken and balance amount will be	

				transferred to KWA	
18	Waste water treatment plant at K R Narayanan memorial hall, Adat GP	0.0065	At DPR stage	DPR revision work is progressing	
19	ETP of 2 KLD at Konnamkulam Milk Production Cooperative Society	0.002	At DPR Stage	Under technical scrutiny	
20	Waste water Treatment (90 KLD) System for coastal housing and Tsunmai resettlement facility at karikuzhi mayyanad Grama Panchayath , Kollam	0.09	At DPR Stage	Transferred to KIIFB	
21	Taluk Hospital Thiruvalla ,Thiruvalla Municipality, Pathanamthitta	0.09	At DPR Stage	Under technical scrutiny	
22	CHC Alathoor, Alathoor Block Panchath , Palakkad	0.09	At DPR Stage	DPR under verification at Block Panchayath-project having issue with land availability	
23	Taluk Hospital Pambady, Pambady Block panchayath , Kottayam	0.085	At DPR Stage	Under technical scrutiny	
24	The wastewater treatment plant at Kuttiyadi Government taluk hospital, Kozhikode	0.08	Tendering stage		
25	ETP at Tirur Municipality	0.060	At DPR Stage	DPR returned to LSGI	
26	Eco Friendly waste water Treatment Plant (140 KLD) for Women and Children Hospital Ponnani Municipality, Malappuram	0.14	At DPR Stage	Fund for the project has been sanctioned and the proceedings of the same was send to LB	
27	65 KLD Sewage Treatment Plant at Taluk Head Quarters Hospital Vithiri, Kalpetta	0.065	At DPR Stage	Agency prepared the new	

	BP, Wayanad			estimate and submitted	
28	STP at Thottumadi Colony, Alappuzha (AMRUT)	0.05	Tendered but not awarded: * Bid received in the 4th tender to be finalized. The ULB's Technical Committee held on 30/06/22 decided to recommend the lowest bid to the Technical Committee for Sewerage works for approval of the bid along with revised TS & for checking the reliability of O & M quoted by the bidder	*The Technical Committee for SEW & SEP works held on 26/08/22 approved the technology. Detailed engineering report is to be collected by the ULB from the bidder.	
29	Septage Treatment Plant for Munnar Grama Panchayath, Idukki	0.05	5%	Due to a court case work stopped temporarily.	
30	Taluk Hospital, Neelaswaram, Kasaragod	0.04 0	At DPR Stage	Revised AS awaited	
31	ETP at Kodimatha, Kottayam Municipality	0.03 0	At DPR Stage	DPR needs to be submitted by the agency with the new process flow given from SSM	
32	Sewage Treatment plant at Private Bus stand, Thodupuzha a Thodupuzha Municipality, Idukki	0.030	Tendering stage	Preparing Recast estimate	
33	ETP for slaughter house, Marakkadavu, Ernakulam	0.03 0	At DPR Stage	DPR under correction by agency	
34	ETP at Govt Ayurvedic Hospital, Talayad, Panangad Grama Panchayath, Kozhikode	0.03	At DPR Stage	Corrected DPR sent to Kozhikode DSM	
35	CHC, Sooranad Sasthamcotta Block Panchayat, Kollam	0.028	At DPR Stage	DPR returned to LSGI-Planning to do tender for DPR	

				Preparation	
36	CHC Kadayiruppu, Vadavucode Block Panchayat, Ernakulam	0.025	At Tendering Stage	Intimated LB to submit the revised estimate from SM	
37	STP at Community Health Centre Pazhayannur Block Panchayat, Thrissur	0.025		Project cost was reduced and tendered but no one took the work. Planning to retender.	
38	STP for Convention Centre, Pinaryi Grama Panchayath, Kannur	0.02	60% works are completed	Mechanical works ascertained to Accredited Agency IRTC and the work will start soon	30/12/2023
39	Sewage Treatment Plant 20 KLD at Shopping Complex cum multiplex Theatre, Kallumutti, Irutti Payam, Grama Panchayat, Kannur	0.02	At DPR Stage	KWA prepared DPR and funds awaiting to be deposited.	31/12/2023
40	10 KLD Sewage Treatment Plant at EMS Memorial Municipal Town Hall, Koyilandy Municipality, Kozhikode	0.01	At Tendering Stage	Municipality fund transferred to KWA, Trivandrum. Work yet to be started	
41	DPR for Perumba fish market, Payyanur Municipality, Kannur	0.010	At DPR Stage	New DPC project form taken and balance amount will be transferred to KWA	
42	Eco- friendly waste water Treatment plant 10 KLD in Vettam community Health center, Tirur BP	0.01	At DPR Stage	New project taken for DPR preparation.	
43	STP at CHC Mullassery Block Panchayat Thrissur	0.01	At DPR Stage	Project dropped	
44	ETP 10 KLD Capacity, Nedumangad Municipality, Thiruvananthapuram	0.01	At DPR Stage	Agency submitted a revised DPR with correction.	

				Approved DPC form for the current year yet to receive from the LB	
45	Waste water treatment plant at K.R Narayanan memorial hall, Adat GP	0.0065	At DPR stage	DPR under correction stage	

