

I/544025/2024

संख्या- एन.जी.टी.-258 / 81-7-2024-49(पयी) / 2017

प्रेषक,

अशोक कुमार पाण्डेय,

उप सचिव,

उ०प्र० शासन।

सेवा में,

अधिकाधी निदेशक-तकनीकी,

राष्ट्रीय स्वच्छ गंगा मिशन,

प्रथम तल, मेजर ध्यान चन्द्र नेशनल स्टेडियम,

इण्डिया गेट, नई दिल्ली-110002.

पर्यावरण, वन एवं जलवायु परिवर्तन अनु०-7 लखनऊ : दिनांक : 19 अप्रैल, 2024

**विषय-**मा० एन०जी०टी०, नई दिल्ली में विचाराधीन ओ०ए० संख्या-673/2018 में पारित आदेश के अंतर्गत गठित केन्द्रीय अनुश्रवण समिति, जल शक्ति मंत्रालय को मासिक प्रगति आख्या प्रेषित किये जाने के सम्बन्ध में।

महोदय,

उपर्युक्त विषय पर मुझे यह कहने का निदेश हुआ है कि मा० एन.जी.टी., नई दिल्ली में विचाराधीन ओ०ए० सं०-673/2018 में पारित आदेश के अंतर्गत गठित केन्द्रीय अनुश्रवण समिति, जल शक्ति मंत्रालय की प्रथम मासिक बैठक में लिये गये निर्णयों के अनुपालन में प्रदेश में स्थित 12 नदियों के प्रदूषित खण्डों के पुनर्जीवीकरण हेतु बनायी गयी कार्ययोजना के क्रियान्वयन से सम्बन्धित विभिन्न विभागों से प्राप्त सूचना के आधार पर माह मार्च, 2024 की संकलित प्रगति आख्या केन्द्रीय अनुश्रवण समिति के अवलोकनार्थ संलग्न कर प्रेषित की जा रही है।

संलग्नक-यथोक्त।

Digitally Signed by अशोक

कुमार पाण्डेय

Date: 19-04-2024 11:25:46

Reason: Approved

भवदीय,

( अशोक कुमार पाण्डेय )

उप सचिव।

संख्या एवं दिनांक तदैव

**प्रतिलिपि-** सदस्य सचिव, उ०प्र० प्रदूषण नियंत्रण बोर्ड, लखनऊ को उनके पत्र सं०-जी-42888/सी-4/आरआरसी/2024, दिनांक 12.04.2024 के संदर्भ में सूचनार्थ प्रेषित।

आज्ञा से,

( अशोक कुमार पाण्डेय )

उप सचिव।

**Monthly Progress Report of Uttar Pradesh**  
**in the NGT Matter O.A. No. 673 of 2018(In compliance to NGT order dated 24.09.2020)**

**March-2024**

**I. Details of Sewage Treatment Plant in the State**

**Total Population of the state: 19.98 Crore as per census 2011.**

a) Urban Population- 4.44 Crore in Year 2011

b) Rural Population- 15.54 Crore in Year 2011

**Total Estimated Sewage Generation (MLD): 5500 MLD**

a) Total existing treatment capacity of 140 STPs :- 4184.9 MLD (Annexure-1)

b) Utilization capacity :- 3281.30 MLD

c) Current Gap:- 1315.1 MLD

d) 39 STPs under construction :- 886.30 MLD (Timeline Mar. 2025) (Annexure-2)

e) 18 STPs under tendering :- 887.0 MLD (Timeline June 2025) (Annexure-3)

f) 16 STPs DPR sanctioned/submitted/to be submitted to NMCG :- 484.40 MLD (Annexure-3A)

g) 294 STPs proposed under SBM 2.0 :- 951.00 MLD (Annexure-3B)

**Performance of Sewage Treatment Plant**

| S.No | STPs in UP              | Number                                                          |
|------|-------------------------|-----------------------------------------------------------------|
| 1    | Total Installed STP     | 140<br>(Total Capacity- 4184.9 MLD)<br>(Utilized Capacity: 82%) |
| 2    | Operational STP         | 132                                                             |
| 3    | STP Achieving norms     | 108                                                             |
|      | STP Not Achieving norms | 24                                                              |
| 4    | STP Not In Operation    | 6                                                               |
|      | Under trial             | 2                                                               |

**The standards as per MOEF&CC Notification dated 13.10.2017, titled "Applicable Effluent Discharge Standards for STPs" are as follows:**

**For State Capital:** pH-6.5-9.0; BOD - <20 mg/l; TSS- <50 mg/l & FC- <1000 MPN/100 ml

**Other than State Capital:** pH-6.5-9.0; BOD - <30 mg/l; TSS- <100 mg/l & FC- <1000MPN/100 ml

## II. Details of Industrial Pollution:

### Status of GPI Industries inspected during 2022-23

|                         |                                                      |
|-------------------------|------------------------------------------------------|
| Total GPIs              | 1644                                                 |
| Complied                | 1002                                                 |
| Non-Complied            | 232<br>(SCN issued 180)<br>(Closure order issued 52) |
| Self- Closed- Permanent | 43                                                   |
| Self- Closed- Temporary | 367                                                  |

### Status of Common Effluent Treatment Plants (CETPs)

- Number of existing CETP :- 07 (Annexure-4)
- Capacity of CETP :- 58.55 MLD
- No. of Upgradation/ under construction CETP :- 03
- Capacity of under construction CETP:- 29 MLD

### Performance of Common Effluent Treatment Plant :-

| S.No | CETP in Uttar Pradesh    | Number |
|------|--------------------------|--------|
| 1    | Total Installed CETP     | 7      |
| 2    | Operational CETP         | 7      |
|      | CETP Achieving Norms     | 6      |
|      | CETP Not Achieving Norms | 1      |
|      | Not in Operation         | 0      |

### Details of under construction/proposed CETP

| S. No | Name of District                     | Capacity (MLD) | Agency/ Project                  | Timeline/ Date of Commissioning                                          | Remark                                                                                            |
|-------|--------------------------------------|----------------|----------------------------------|--------------------------------------------------------------------------|---------------------------------------------------------------------------------------------------|
| 1     | Jajmau, Kanpur Nagar                 | 20             | JATETA                           | April, 2024                                                              | Date revised for commissioning                                                                    |
| 2     | Growth Centre, Jainpur, Kanpur Dehat | 2              | UPSIDA                           | September, 2025                                                          | -                                                                                                 |
| 3     | GIDA, Gorakhpur                      | 7              | Namami Gange & Urban Development | ToR for Environmental Clearance issued by SIEAA. EIA Study pending at PP | Reassessment is required as both industries become ZLD for which this CETP was proposed initially |

### III. Solid Waste Management:

**Total Population of the state: 19.98 Crore as per census 2011.**

- a) Urban Population- 4.44 Crore in Year 2011
- b) Rural Population- 15.54 Crore in Year 2011

#### (A). Solid Waste Management (Urban):

- Total number of Urban Local Bodies :- 762
- Urban Population- 4.44 Crore in Year 2011
- Current Municipal Solid Waste Generation- **20114 TPD**
  - a) Total existing operational treatment capacity :- 14771 TPD
  - b) Current GAP:- 5343 TPD
  - c) Plants under construction :- 12862 TPD (Timeline Dec. 2025)
  - d) Proposed Treatment Facilities :- 1362 TPD (Timeline Dec. 2025)
  - e) Segregation at source : - 88%

#### Solid Waste Management ( Urban )

**Existing Facilities:** - The following facilities are operational: -

| Current Status           |                          |
|--------------------------|--------------------------|
| Waste Generation         | 20114 Tons Per Day       |
| No.of processing plants  | 22 Plants (Annexure-5.0) |
| Processing capacity      | 9325 Tons Per Day        |
| No. of Compost Pit       | 868 Pits (Annexure-5.1)  |
| Processing capacity      | 1457 TPD                 |
| No. of MRFs              | 711 MRFs (Annexure-5.2)  |
| Processing capacity      | 3780 Tons Per Day        |
| Waste to Energy Capacity | 209 TPD (Annexure-5.3)   |
| Existing Capacity        | 14771 TPD                |



**Under Construction Facilities** : - The following facilities are Under Construction: -

| <b>Under Construction Plants with Timeline</b> |                   |                |
|------------------------------------------------|-------------------|----------------|
| <b>Processing Plants</b>                       | 38 Plants         | (Annexure-5.4) |
| Processing capacity                            | 3955 Tons Per Day |                |
| Timeline                                       | Dec'25            |                |
| <b>MRF Under Construction</b>                  | 222 MRFs          | (Annexure-5.5) |
| Processing Capacity                            | 1315 TPD          |                |
| Timeline                                       | Jun'24            |                |
| <b>Compost Pits Under Construction</b>         | 842 TPD           |                |
| Timeline                                       | Jun'24            |                |
| <b>WTE + CBG Under Construction</b>            | 6750 TPD          | (Annexure-5.6) |
| Timeline                                       | Dec'25            |                |

**Proposed Processing Plants:** The following facilities are proposed:


| <b>Proposed Plants with Timeline</b> |           |                |
|--------------------------------------|-----------|----------------|
| <b>Processing Plants</b>             | 15 Plants | (Annexure-5.7) |
| Processing capacity                  | 980 TPD   |                |
| Timeline                             | Dec'25    |                |
| <b>Compost Pits</b>                  | 395 TPD   | (Annexure-5.8) |
| Timeline                             | Dec'25    |                |




(B). **Solid Waste Management (Rural):**

- Rural Population- 15.53 Crore in Year 2011
- Current Municipal Solid Waste Generation- **11959 TPD**
  - a) Total existing treatment capacity :- 7604.93 TPD  
Compost pit constructed:- 101760  
Community bio gas plant operational:- 72 (in 51 District)
  - b) Current GAP:- 4354 TPD
  - c) Proposed Treatment Facilities :- 4354 TPD (Timeline March 2025)

**Solid Waste Management ( Rural)**



(C) **Details of legacy waste in the State:-**

- a) Total legacy waste dump sites :- **86**
- b) Total area of legacy waste dump sites:- **690 Acre** (Annexure-6)
- c) Remediated Area:- **401.98 Acre**
- d) Estimated quantity :- **133.65 MT**
- e) Remediated waste: - **82.68 MT**

#### IV. Construction & Demolition Waste :

- a) Current C&D Waste Generation :- **2011 TPD**
- b) Total processing capacity :- **1505 TPD**
- c) Current GAP:- **506 TPD**
- d) Plants under construction :- **350 TPD (Timeline July 2024)**
- e) Proposed Treatment Facilities :- **520 TPD (Timeline Mar. 2025)**

##### 1. District wise detail of Operational C& D Waste Processing Facilities:-

| S.No  | Operational | Capacity        |
|-------|-------------|-----------------|
| 1.    | Agra        | 05 TPD          |
| 2.    | Varanasi    | 200 TPD         |
| 3.    | Prayagraj   | 100 TPD         |
| 4.    | Ghaziabad   | 400 TPD         |
| 5.    | Noida       | 400 TPD         |
| 6.    | Lucknow     | 100 TPD         |
| 7.    | Kanpur      | 300 TPD         |
| Total |             | <b>1505 TPD</b> |

##### 2. Under Construction C& D Waste Processing Facilities:-

| S.No. | Under Construction | Capacity       | Timeline |
|-------|--------------------|----------------|----------|
| 1.    | Agra               | 150 TPD        | 31.07.24 |
| 2.    | Mathura            | 50 TPD         | 31.07.24 |
| 3.    | Gorakhpur          | 50 TPD         | 31.07.24 |
| 4.    | Moradabad          | 100 TPD        | 31.07.24 |
| Total |                    | <b>350 TPD</b> |          |

### 3. Proposed C & D Waste Processing Facilities:-

| S.No.        | Proposed  | Capacity       | Timeline   |
|--------------|-----------|----------------|------------|
| 1.           | Aligarh   | 100 TPD        | 31.03.2025 |
| 2.           | Meerut    | 100 TPD        | 31.03.2025 |
| 3.           | Firozabad | 50 TPD         | 31.03.2025 |
| 4.           | Jhansi    | 50 TPD         | 31.03.2025 |
| 5.           | Ayodhya   | 20 TPD         | 31.03.2025 |
| 6            | Lucknow   | 200 TPD        | 31.03.2025 |
| <b>Total</b> |           | <b>520 TPD</b> |            |

### V. Bio-medical Waste Management:

- Total Bio-medical generation: 89210.65 Kg/day
- No. of Hospitals and Health Care Facilities: 37,927
- Status of Treatment Facility/ CBMWTF: 23

### VI. Hazardous Waste Management

- Total Hazardous Waste generation: **491341.37 MT/ Year**
- No. of Industries generating Hazardous waste: **2879**
- Treatment Capacity of all TSDFs: **550029 MT/Year**
- Avg. Quantity of Hazardous waste reaching the TSDFs and Treated: **140201.7 MT/Year**

### VII. Plastic Waste Management:

- Total Plastic Waste generation: 1030 TPD
- Uttar Pradesh has potential for disposal of Plastic Waste of 2360 TPD

| S.No.                                                                   | Mode of Disposal                                                 | Disposal Capacity |
|-------------------------------------------------------------------------|------------------------------------------------------------------|-------------------|
| 1.                                                                      | Recycling Facilities (82 Number)                                 | 1908.5 TPD        |
| 2.                                                                      | Co-processing Facilities-01<br>(M/s Ultratech Cement, Sonbhadra) | 150 TPD           |
| 3.                                                                      | Waste to Oil -03                                                 | 33.1 TPD          |
| 4.                                                                      | Waste to Energy -03                                              | 268.97            |
| <b>Total recycling &amp; disposal infrastructure in UP- 2360.06 TPD</b> |                                                                  |                   |

**VIII. Details of Nodal Officer appointed by Chief Secretary in the State/UT:**

Three tier monitoring mechanism developed and functional.

**IX. Latest water quality of polluted river, its tributaries, drains with flow details and ground water quality in the catchment of polluted river:** Latest water quality status of polluted river stretches is available at link <http://www.uppcb.com/water-quality-data-stretches.htm>

**X. Demarcation of Floodplain and removal of illegal encroachments:**

- 14446 pillars have been placed against 15293 pillars for demarcation of flood plain zone of River Ganga from Kannauj to Unnao.
- Flood Plain Zones for Rivers Hindon, Yamuna, Varuna, Gomti, Kali east, Ramganga, Betwa, Ghaghra, Rapti, Sai, Saryu has been decided.

**XI. Maintaining minimum e-flow of river:**

- E-flow for Kannauj-Unnao maintained as per directions of CWC.
- E-flow in Rivers Ghaghra, Rapti, Ramganga, Saryu, Betwa has been decided.
- E-flow for River Yamuna and Ganga (Unnao-UP Border) yet to be decided.
- Rivers Sai, Gomti, Varuna, Hindon, Kali east are non-perennial rivers, e-flow cannot be maintained

**XII. Plantation activities along the rivers:**

- Total 1,63,80,540 (One Crore Sixty Three Lakh Eighty Thousand five hundred forty saplings have been planted along 14 polluted river stretches in the year 2021-22.
- Total 2,32,88,553 (Two Crore Thirty Two Lakh Eighty Eight Thousand Five Hundred Fifty Three) saplings have been planted along 14 polluted river stretches in the year 2022-23.
- Total 44,64,851 (Forty Four Lakh Sixty Four Thousand Eight Hundred Fifty One) saplings have been planted along 14 polluted river stretches in the year 2023-24.

**XIII. Development of Bio diversity Park:**

- Biodiversity Project for 04 districts (Bulandshahar, Hapur, Badaun and Mirzapur) Yr. 2022-23 to Yr. 2025-26 costing Rs. 2497.00 Lakhs approved by National Mission for Clean Ganga, Government of India.
- Bio diversity Project for 02 districts (Bijnor and Ayodhya) Yr. 2023-24 to Yr. 2025-26 costing Rs. 1178.36 Lakhs approved by National Mission for Clean Ganga, Government of India.
- Work is under progress of Bio-diversity Parks.



**XIV. Model River being adopted by the State & Action Proposed for achieving the bathing quality standards: -**

It is required to identify a small river in the state to be taken up for its rejuvenation and conservation as a Model River as per the directions of Hon'ble NGT in OA 673 of 2018: MGNREGA/Gramin Vikas Vibhag, the progress in this regard is as below;

1. Varuna: MoU signed b/w Go UP and Denmark
2. Ramganga: River Basin Management Plan Ready alongwith Points of Measurement for First Cycle
3. Hamandi (Hindon): Already focused by NMCG

**XV. Reutilization of Treated Sewage from STP:**

- a. 8 MLD treated water from Trans - Yamuna -I and II STPs at Mathura is supplied to IOCL, Mathura.
- b. Treated sewage and sludge from the STP is auctioned to farmers, used in land filling and as manure, disposed in Nagar Palika land, for construction activity and in Horticulture (Miyawaki).
- c. **Future Plan: -**

| S.No. | Re-utilization of treated sewage                                                                      | Timeline            |
|-------|-------------------------------------------------------------------------------------------------------|---------------------|
| 1.    | Treated water from Bingawan STP (210 MLD) to Panki Thermal Power Plant (approx. 40 MLD)               | under consideration |
| 2.    | 20 MLD treated water from Trans - yamuna -I and II STPs at Mathura is to be supplied to IOCL, Mathura | In process          |
| 3.    | Treated water from Shahjahanpur STP (45 MLD) to Rosa TPS (approx. 40 MLD)                             | June, 2025          |
| 4.    | Treated water from Aligarh STP (45 MLD) to Harduaganj TPS (approx. 30 MLD )                           | July, 2025          |
| 5.    | Treated water from Naini, Prayagraj STP (80 MLD) to Bara TPS (approx. 55 M LD)                        | December, 2025      |
| 6.    | Treated water from Bulandshahar STP ( 40 MLD) to Rosa TPS (approx. 20 MLD )                           | July, 2025          |

**XVI. Progress regarding newly identified Polluted River Stretches in the State:**

Other than 12 Critically Polluted River Stretches, CPCB have identified 06 more Critically Polluted River Stretches in Uttar Pradesh. Out of these 06 newly identified critically polluted River stretches 04 River stretches namely- River Son (Chaupan), Rihand (Renukoot), Ban Ganga (Shukratal), Pilakhar (Rampur) are under priority V and 02 Polluted River stretches Kali (west) (Muzaffarnagar), Bahela (Tanda) River stretches are under priority I.

The draft action plans for Kali (west) (Muzaffarnagar), Ban Ganga (Shukratal), Pilakhar, Son (Chaupan), Rihand (Renukoot) and Bahela (Tanda) have been prepared by State Pollution Control Board and approved by concerned District Environment Committee. The same have been submitted to Central Pollution Control Board for approval.



**Annexure-1****Details of Total 140 existing STPs in Uttar Pradesh (March - 2024)**

| Sr. No. | Name of Town/<br>District | Name of STP                  | Year of<br>Commissioning | Design<br>Technology | Capacity of<br>STP (MLD) | Primary Agency<br>Maintaining the STP |
|---------|---------------------------|------------------------------|--------------------------|----------------------|--------------------------|---------------------------------------|
| 1       | Agra                      | Bichhpuri                    | 2012                     | UASB                 | 40                       | UPJN (Urban)                          |
| 2       | Agra                      | Bichhpuri - 2                | 2013                     | SBR                  | 36                       | ADA                                   |
| 3       | Agra                      | Dandupura                    | 2013                     | UASB                 | 78                       | UPJN (Urban)                          |
| 4       | Agra                      | Dandupura - 2                | 2013                     | UASB                 | 24                       | UPJN (Urban)                          |
| 5       | Agra                      | Devri Road                   | 2011                     | UASB                 | 12                       | UPJN (Urban)                          |
| 6       | Agra                      | Jaganpur                     | 2010                     | UASB                 | 14                       | UPJN (Urban)                          |
| 7       | Agra                      | Kalandi Bihar                | 2013                     | UASB                 | 4.5                      | ADA                                   |
| 8       | Agra                      | Naglaburhi                   | 2000                     | WSP                  | 2.25                     | UPJN (Urban)                          |
| 9       | Agra                      | Pilkhar                      | 2000                     | WSP                  | 10                       | UPJN (Urban)                          |
| 10      | Aligarh                   | Aligarh                      | 2023                     | SBR                  | 45                       | UPJN (Urban)                          |
| 11      | Anupshahar                | Aahar Road                   | 2001                     | WSP                  | 0.81                     | UPJN (Urban)                          |
| 12      | Anupshahar                | Shivanand Asharam            | 2001                     | WSP                  | 1.76                     | UPJN (Urban)                          |
| 13      | Anupshahar                | Anupshahar (NGRBA)<br>Zone A | 2018                     | UASB                 | 1.5                      | UPJN (Rural)                          |
| 14      | Anupshahar                | Anupshahar Zone B            | 2018                     | MBBR                 | 1                        | UPJN (Rural)                          |
| 15      | Ayodhya                   | Ramghat Ayodhya              | 2014                     | UASB                 | 12                       | UPJN (Urban)                          |
| 16      | Ayodhya                   | Ramghat Ayodhya -2           | 2023                     | SBR                  | 6                        | UPJN (Urban)                          |
| 17      | Baghpat                   | Baghpat                      | 2022                     | SBR                  | 14                       | UPJN (Rural)                          |
| 18      | Banda                     | Kanwara Road                 | 1979                     | Oxidation<br>Pond    | 4                        | UPJN (Urban)                          |
| 19      | Bareilly                  | Bareilly                     | 2023                     | ASP                  | 35                       | UPJN (Urban)                          |
| 20      | Bijnour                   | Bijnour                      | 2018                     | UASB                 | 24                       | UPJN (Urban)                          |
| 21      | Bithoor                   | Bithoor                      | 2020                     | Wetland              | 1.3                      | UPJN (Rural)                          |
| 22      | Bulandshahar              | Bulandshahar                 | 2022                     | SBR                  | 40                       | UPJN (Urban)                          |
| 23      | Chitrakoot                | Near Viklang Kendra          | 2016                     | Oxidation<br>Pond    | 3.42                     | NPP                                   |
| 24      | Etah                      | Manpur                       | 2021                     | SBR                  | 24                       | UPJN (Urban)                          |
| 25      | Etawah                    | Karanpur                     | 2000                     | WSP                  | 10.45                    | UPJN (Rural)                          |
| 26      | Etawah                    | Umren                        | 2013                     | SBR                  | 13.45                    | UPJN (Rural)                          |
| 27      | Etawah                    | Etawah                       | 2022                     | SBR                  | 21                       | UPJN (Rural)                          |
| 28      | Fatehgarh                 | Fatehgarh                    | 1993                     | Oxidation<br>Pond    | 2.7                      | UPJN (Urban)                          |
| 29      | Firozabad                 | Firozabad                    | 2012                     | UASB                 | 3                        | NPP                                   |
| 30      | Firozabad                 | Mohammadpur                  | 2021                     | ASP+BNR              | 67                       | UPJN (Urban)                          |
| 31      | Garhmukteshwar            | Garhmukteshwar-I             | 2018                     | UASB                 | 6                        | UPJN (Rural)                          |
| 32      | Garhmukteshwar            | Garhmukteshwar-II            | 2018                     | UASB                 | 3                        | UPJN (Rural)                          |
| 33      | Ghaziabad                 | Bapudham                     | 2018                     | UASB                 | 56                       | GDA                                   |
| 34      | Ghaziabad                 | Dudaheda                     | 2013                     | SBR                  | 56                       | UPJN (Urban)                          |
| 35      | Ghaziabad                 | Dudaheda - 3                 | 1998                     | UASB                 | 70                       | UPJN (Urban)                          |

| Sr. No. | Name of Town/ District | Name of STP                   | Year of Commissioning | Design Technology | Capacity of STP (MLD) | Primary Agency Maintaining the STP |
|---------|------------------------|-------------------------------|-----------------------|-------------------|-----------------------|------------------------------------|
| 36      | Ghaziabad              | Govindpuram                   | 2012                  | UASB              | 56                    | GDA                                |
| 37      | Ghaziabad              | Indirapuram                   | 2013                  | SBR               | 74                    | UPJN (Urban)                       |
| 38      | Ghaziabad              | Indirapuram - 2               | 1998                  | UASB              | 56                    | UPJN (Urban)                       |
| 39      | Ghaziabad              | Indirapuram 3                 | 2012                  | UASB              | 56                    | GDA                                |
| 40      | Ghaziabad              | Moti Rajendra Nagar Extension | 2011                  | SBR               | 56                    | GDA                                |
| 41      | Gorakhpur              | Mahadev Jharkhandi            | 2010                  | SBR               | 15                    | UPJN (Urban)                       |
| 42      | Gorakhpur              | Ramgarhtal                    | 2015                  | SBR               | 30                    | UPJN (Urban)                       |
| 43      | Gorakhpur              | Gorakhpur                     | 2023                  | SBR               | 5                     | UPJN (Urban)                       |
| 44      | Greater Noida          | Badalpur                      | 2013                  | SBR               | 2                     | Greater Noida                      |
| 45      | Greater Noida          | Ecotech 2nd                   | 2018                  | SBR               | 15                    | Greater Noida                      |
| 46      | Greater Noida          | Ecotech 3rd                   | 2018                  | SBR               | 20                    | Greater Noida                      |
| 47      | Greater Noida          | Kasna                         | 2013                  | SBR               | 137                   | Greater Noida                      |
| 48      | Hapur                  | Hapur                         | 2022                  | SBR               | 30                    | UPJN (Urban)                       |
| 49      | Jaunpur                | Jaunpur                       | 2023                  | SBR               | 30                    | UPJN (Rural)                       |
| 50      | Jhansi                 | Laxmi Tal                     | 2021                  | SBR               | 26                    | UPJN (Urban)                       |
| 51      | Kannauj                | Kannauj (State/ NGRBA)        | 2015                  | SBR               | 13                    | UPJN (Urban)                       |
| 52      | Kanpur                 | Bingaon                       | 2015                  | UASB              | 210                   | UPJN (Rural)                       |
| 53      | Kanpur                 | Jajmau - 2                    | 1999                  | ASP               | 130                   | UPJN (Rural)                       |
| 54      | Kanpur                 | Jajmau - 3                    | 1989                  | UASB              | 5                     | UPJN (Urban)                       |
| 55      | Kanpur                 | Kanpur (JNNURM)               | 2016                  | UASB              | 43                    | UPJN (Rural)                       |
| 56      | Kanpur                 | Sajari                        | 2016                  | ASP               | 42                    | UPJN (Rural)                       |
| 57      | Kanpur                 | Baniyapur                     | 2018                  | SBR               | 15                    | UPJN (Urban)                       |
| 58      | Kanpur                 | Kanpur Pankha                 | 2023                  | SBR               | 30                    | UPJN (Rural)                       |
| 59      | Kasganj                | Kasganj                       | 2022                  | SBR               | 15                    | UPJN (Rural)                       |
| 60      | Loni                   | Loni                          | 2013                  | MBBR              | 30                    | UPJN (Urban)                       |
| 61      | Loni                   | Tronica City                  | 2020                  | MBBR              | 5                     | UPSIDA                             |
| 62      | Lucknow                | Awas Vikas STP                | 2017                  | SBR               | 37.5                  | Awas Vikas                         |
| 63      | Lucknow                | Bharwara                      | 2016                  | UASB              | 345                   | UPJN (Urban)                       |
| 64      | Lucknow                | CG City                       | 2020                  | SBR               | 19                    | LDA                                |
| 65      | Lucknow                | Hathi Park                    | 2021                  | MBBR              | 1.5                   | Nagar Nigam (Smart City)           |
| 66      | Lucknow                | Daulatganj                    | 2003                  | FAB               | 42                    | UPJN (Urban)                       |
| 67      | Lucknow                | Daulatganj - 2                | 2009                  | FAB               | 14                    | UPJN (Urban)                       |
| 68      | Lucknow                | Jalkal                        | 2010                  | SBR               | 6.5                   | Jalkal                             |
| 69      | Mainpuri               | Powerhouse Road               | 2014                  | UASB              | 23                    | UPJN (Urban)                       |
| 70      | Mathura                | Mosani                        | 2000                  | WSP               | 6.8                   | UPJN (Rural)                       |
| 71      | Mathura                | Trans Yamuna                  | 2016                  | UASB              | 16                    | UPJN (Rural)                       |
| 72      | Mathura                | Trans Yamuna (Gowardhan)      | 2010                  | WSP               | 2.76                  | NPP                                |
| 73      | Mathura                | Trans Yamuna - 2              | 2000                  | WSP               | 14.5                  | UPJN (Rural)                       |
| 74      | Mathura                | Masani                        | 2021                  | SBR               | 30                    | UPJN (Rural)                       |
| 75      | Meerut                 | Ganga Nagar                   | 2011                  | SBR               | 10                    | MDA                                |

| Sr. No. | Name of Town/ District | Name of STP               | Year of Commissioning | Design Technology | Capacity of STP (MLD) | Primary Agency Maintaining the STP |
|---------|------------------------|---------------------------|-----------------------|-------------------|-----------------------|------------------------------------|
| 76      | Meerut                 | Lohia Nagar               | 2010                  | ASP               | 10                    | MDA                                |
| 77      | Meerut                 | Major Dhyan Chand         | 2012                  | ASP               | 7                     | MDA                                |
| 78      | Meerut                 | Modipuram Tiraha          | 2016                  | ASP               | 5                     | MDA                                |
| 79      | Meerut                 | Pallavpuram               | 2012                  | ASP               | 7                     | MDA                                |
| 80      | Meerut                 | Pallavpuram - 2           | 2008                  | ASP               | 11                    | MDA                                |
| 81      | Meerut                 | Pandav Nagar              | 2008                  | ASP               | 3                     | MDA                                |
| 82      | Meerut                 | Rakshapuram               | 2011                  | ASP               | 6                     | MDA                                |
| 83      | Meerut                 | Saardapuri Phase 2        | 2011                  | SBR               | 6                     | MDA                                |
| 84      | Meerut                 | Sainik Vihar              | 2017                  | UASB              | 6                     | MDA                                |
| 85      | Meerut                 | Sharda Puri Phase-1       | 2011                  | ASP               | 6                     | MDA                                |
| 86      | Meerut                 | Shatabdi Nagar            | 2010                  | ASP               | 15                    | MDA                                |
| 87      | Meerut                 | Ved Vyasapur              | 2010                  | ASP               | 15                    | MDA                                |
| 88      | Meerut                 | Village Kamalpur          | 2016                  | ASP               | 72                    | UPJN (Urban)                       |
| 89      | Mirzapur               | Pucca pokhra              | 1993                  | UASB              | 14                    | UPJN (Rural)                       |
| 90      | Mirzapur               | Vindhyachal               | 2022                  | WSP               | 7                     | UPJN (Urban)                       |
| 91      | Modinagar              | Modinagar                 | 2022                  | SBR               | 20                    | UPJN (Urban)                       |
| 92      | Moradabad              | Moradabad (NGRBA)         | 2018                  | UASB              | 58                    | UPJN (Rural)                       |
| 93      | Moradabad              | MDA, New Moradabad        | 2017                  | SBR               | 20                    | MDA                                |
| 94      | Muzaffar nagar         | Kidwai nagar              | 2001                  | WSP               | 32.5                  | UPJN (Urban)                       |
| 95      | Narora                 | Narora (NGRBA)            | 2019                  | UASB              | 4                     | UPJN (Rural)                       |
| 96      | Narora                 | Narora Atomic Power Plant | 2010                  | ASP               | 2.25                  | Narora Atomic Power Plant          |
| 97      | Noida                  | Sector-123                | 2009                  | SBR               | 35                    | Noida                              |
| 98      | Noida                  | Sector-168                | 2009                  | SBR               | 50                    | Noida                              |
| 99      | Noida                  | Sector-50                 | 2009                  | SBR               | 25                    | Noida                              |
| 100     | Noida                  | Sector-50-2               | 2013                  | SBR               | 34                    | Noida                              |
| 101     | Noida                  | Sector-54-2               | 2009                  | SBR               | 33                    | Noida                              |
| 102     | Noida                  | Sector-54-3               | 2013                  | SBR               | 54                    | Noida                              |
| 103     | Noida                  | STP 123                   | 2022                  | SBR               | 80                    | Noida                              |
| 104     | Noida                  | STP 168                   | 2022                  | SBR               | 100                   | Noida                              |
| 105     | Pilkhua                | Pilkhua                   | 2011                  | ASP               | 3                     | UPJN (Urban)                       |
| 106     | Pratapgarh             | Belha Pratapgarh          | 2023                  | FAB               | 8.95                  | UPJN (Urban)                       |
| 107     | Prayagraj              | Kodra                     | 2013                  | HRBF              | 25                    | UPJN (Rural)                       |
| 108     | Prayagraj              | Naini                     | 1999                  | ASP               | 60                    | UPJN (Rural)                       |
| 109     | Prayagraj              | Naini - 2                 | 2013                  | ASP               | 20                    | UPJN (Rural)                       |
| 110     | Prayagraj              | Numayadih                 | 2013                  | HRBF              | 50                    | UPJN (Rural)                       |
| 111     | Prayagraj              | Ponghat                   | 2013                  | HRBF              | 10                    | UPJN (Rural)                       |
| 112     | Prayagraj              | Rajapur                   | 2013                  | UASB              | 60                    | UPJN (Rural)                       |
| 113     | Prayagraj              | Salori - 2                | 2016                  | SBR               | 14                    | UPJN (Urban)                       |
| 114     | Prayagraj              | Salori - 3                | 2007                  | FAB               | 29                    | UPJN (Rural)                       |
| 115     | Prayagraj              | Naini                     | 2023                  | FCR               | 42                    | UPJN (Rural)                       |
| 116     | Prayagraj              | Jhunsi                    | 2023                  | FCR               | 16                    | UPJN (Rural)                       |

| Sr. No.                          | Name of Town/ District | Name of STP                    | Year of Commissioning | Design Technology | Capacity of STP (MLD) | Primary Agency Maintaining the STP |
|----------------------------------|------------------------|--------------------------------|-----------------------|-------------------|-----------------------|------------------------------------|
| 117                              | Prayagraj              | Phaphamau                      | 2023                  | FCR               | 14                    | UPJN (Rural)                       |
| 118                              | Raebareilly            | Ahmadpur                       | 2022                  | SBR               | 18                    | UPJN (Urban)                       |
| 119                              | Rampur                 | Benajecrpur                    | 2015                  | UASB              | 14                    | UPJN (Urban)                       |
| 120                              | Rampur                 | Paharigaon                     | 2015                  | UASB              | 15                    | UPJN (Urban)                       |
| 121                              | Rampur                 | Rampur                         | 2017                  | SBR               | 5                     | UPJN (Urban)                       |
| 122                              | Saharanpur             | Mlahipur                       | 1998                  | UASB              | 38                    | UPJN (Urban)                       |
| 123                              | Saifai                 | Saifai                         | 2006                  | Oxidation Pond    | 1.5                   | UPJN (Urban)                       |
| 124                              | Shahjahanpur           | Shahjahanpur                   | 2023                  | SBR               | 40                    | UPJN (Urban)                       |
| 125                              | Varanasi               | Bhagwanpur                     | 1994                  | ASP               | 8                     | UPJN (Rural)                       |
| 126                              | Varanasi               | Dinapur                        | 1994                  | ASP               | 80                    | UPJN (Urban)                       |
| 127                              | Varanasi               | DLW                            | 1989                  | ASP               | 12                    | BLW                                |
| 128                              | Varanasi               | Goitha                         | 2018                  | UASB              | 120                   | UPJN (Urban)                       |
| 129                              | Varanasi               | Varanasi GAP-II (JICA)         | 2018                  | ASP               | 140                   | UPJN (Urban)                       |
| 130                              | Varanasi               | Ramna                          | 2021                  | SBR               | 50                    | UPJN (Rural)                       |
| 131                              | Varanasi               | Ramnagar                       | 2021                  | A2O               | 10                    | UPJN (Rural)                       |
| 132                              | Vrindavan              | Manth Road                     | 2015                  | UASB              | 8                     | UPJN (Urban)                       |
| 133                              | Vrindavan              | Near Pagal Baba Mandir         | 1998                  | WSP               | 4                     | UPJN (Rural)                       |
| 134                              | Sultanpur              | 10 MLD Hathia Nala, Lolepur    | 2016                  | Oxidation Pond    | 10                    | UPJN (Rural)                       |
| 135                              | Sultanpur              | 5 MLD Sultanpur                | 2023                  | SBR               | 5                     | UPJN (Rural)                       |
| 136                              | *Sultanpur             | 2 MLD Sultanpur                | 2023                  | SBR               | 2                     | UPJN (Rural)                       |
| 137                              | Muzaffarnagar          | 22 MLD Sahawali, Muzaffarnagar | 2023                  | SBR               | 22                    | UPJN (Rural)                       |
| 138                              | Unnao                  | 15 MLD Unnao                   | 2023                  | SBR               | 15                    | UPJN (Rural)                       |
| 139                              | Muzaffarnagar          | 10 MLD Budhana                 | 2023                  | SBR               | 10                    | UPJN (Rural)                       |
| 140                              | *Gorakhpur             | 10 MLD Gorakhpur               | 2023                  |                   | 10                    | UPJN (Urban)                       |
| <b>Total Capacity ( in MLD )</b> |                        |                                |                       |                   | <b>4184.9</b>         |                                    |

\*Under Trial Run

### Compliance Status of 41 STPs of UPJN (Rural)

(As per MOEFCC notification dated 13.10.2017)

(March - 2024)

| Sr. No. | Name of Town/ District | Name of STP               | Year of Commissioning | Design Technology | Installed Capacity of STP (MLD) | Utilized Capacity of STP (MLD) | Compliance Status as per MOEFCC notification dated 13.10.2017 |
|---------|------------------------|---------------------------|-----------------------|-------------------|---------------------------------|--------------------------------|---------------------------------------------------------------|
| 1       | Anupshahar             | Anupshahar (NGRBA) Zone A | 2018                  | UASB              | 1.5                             | 1.90                           | Achieving                                                     |
| 2       | Anupshahar             | Anupshahar Zone B         | 2018                  | MBBR              | 1                               | 1.10                           | Achieving                                                     |
| 3       | Baghpat                | Baghpat                   | 2022                  | SBR               | 14                              | 7                              | Achieving                                                     |
| 4       | Bithoor                | Bithoor                   | 2020                  | Wetland           | 1.3                             | 1.3                            | Achieving                                                     |
| 5       | Etawah                 | Karanpur                  | 2000                  | WSP               | 10.45                           | 7.5                            | Achieving                                                     |
| 6       | Etawah                 | Umren                     | 2013                  | SBR               | 13.45                           | 8.5                            | Achieving                                                     |
| 7       | Etawah                 | Etawah                    | 2022                  | SBR               | 21                              | 21                             | Achieving                                                     |
| 8       | Garhmukteshwar         | Garhmukteshwar-I          | 2018                  | UASB              | 6                               | 4                              | Achieving                                                     |
| 9       | Garhmukteshwar         | Garhmukteshwar-II         | 2018                  | UASB              | 3                               | 2                              | Achieving                                                     |
| 10      | Pachhetiya, Jaunpur    | Jaunpur                   | 2023                  | SBR               | 30                              | 25                             | Achieving                                                     |
| 11      | Kanpur                 | Bingaon                   | 2015                  | UASB              | 210                             | 135                            | Not-Achieving                                                 |
| 12      | Kanpur                 | Jajmau - 2                | 1999                  | ASP               | 130                             | 110                            | Not-Achieving                                                 |
| 13      | Kanpur                 | Kanpur (JNNURM)           | 2016                  | UASB              | 42                              | 22                             | Not-Achieving                                                 |
| 14      | Kanpur                 | Sajari                    | 2016                  | ASP               | 43                              | 35                             | Achieving                                                     |
| 15      | Kanpur                 | Kanpur Pankha             | 2023                  | SBR               | 30                              | 25                             | Achieving                                                     |
| 16      | Kasganj                | Kasganj                   | 2022                  | SBR               | 15                              | 15                             | Achieving                                                     |
| 17      | Mathura                | Mosani                    | 2000                  | WSP               | 6.8                             | 6.8                            | Achieving                                                     |
| 18      | Mathura                | Trans Yamuna              | 2016                  | UASB              | 16                              | 16                             | Achieving                                                     |
| 19      | Mathura                | Trans Yamuna - 2          | 2000                  | WSP               | 14.5                            | 14.5                           | Achieving                                                     |
| 20      | Mathura                | Masani                    | 2021                  | SBR               | 30                              | 30                             | Achieving                                                     |
| 21      | Mirzapur               | Pucca pokhra              | 1993                  | UASB              | 14                              | 12.68                          | Achieving                                                     |
| 22      | Moradabad              | Moradabad (NGRBA)         | 2018                  | UASB              | 58                              | 31                             | Achieving                                                     |
| 23      | Narora                 | Narora (NGRBA)            | 2019                  | UASB              | 4                               | 3.5                            | Achieving                                                     |
| 24      | Prayagraj              | Kodra                     | 2013                  | HRBF              | 25                              | 29                             | Achieving                                                     |
| 25      | Prayagraj              | Naini                     | 1999                  | ASP               | 60                              | 111                            | Achieving                                                     |
| 26      | Prayagraj              | Naini - 2                 | 2013                  | ASP               | 20                              |                                | Achieving                                                     |
| 27      | Prayagraj              | Numayadih                 | 2013                  | HRBF              | 50                              | 60                             | Achieving                                                     |
| 28      | Prayagraj              | Ponghat                   | 2013                  | HRBF              | 10                              | 13                             | Achieving                                                     |
| 29      | Prayagraj              | Rajapur                   | 2013                  | UASB              | 60                              | 80                             | Achieving                                                     |
| 30      | Prayagraj              | Salori - 3                | 2007                  | FAB               | 29                              | 37                             | Achieving                                                     |
| 31      | Prayagraj              | Naini                     | 2023                  | FCR               | 42                              | 38                             | Achieving                                                     |
| 32      | Prayagraj              | Jhansi                    | 2023                  | FCR               | 16                              | 11                             | Achieving                                                     |
| 33      | Prayagraj              | Phaphamau                 | 2023                  | FCR               | 14                              | 15                             | Achieving                                                     |
| 34      | Varanasi               | Bhagwanpur                | 1994                  | ASP               | 8                               | 10                             | Achieving                                                     |
| 35      | Varanasi               | Ramna                     | 2021                  | SBR               | 50                              | 50                             | Achieving                                                     |

| Sr. No.                          | Name of Town/<br>District | Name of STP            | Year of Commissioning | Design Technology | Installed Capacity of STP (MLD) | Utilized Capacity of STP (MLD) | Compliance Status as per MOEFCC notification dated 13.10.2017 |
|----------------------------------|---------------------------|------------------------|-----------------------|-------------------|---------------------------------|--------------------------------|---------------------------------------------------------------|
| 36                               | Varanasi                  | Ramnagar               | 2021                  | A2O               | 10                              | 9.5                            | Achieving                                                     |
| 37                               | Vrindavan                 | Near Pagal Baba Mandir | 1998                  | WSP               | 4                               | 4                              | Achieving                                                     |
| 38                               | Budhana                   | 10 MLD Budhana         | 2023                  | SBR               | 10                              | 6                              | Achieving                                                     |
| 39                               | Unnao                     | 15 MLD Unnao           | 2023                  | SBR               | 15                              | 10                             | Not-Achieving                                                 |
| 40                               | Sultanpur                 | 10 MLD                 | 2023                  | SBR               | 10                              | 10                             | Achieving                                                     |
| 41                               | Sultanpur                 | 5 MLD                  | 2023                  | SBR               | 5                               | -                              | Achieving                                                     |
| <b>Total Capacity ( in MLD )</b> |                           |                        |                       |                   | <b>1153</b>                     | <b>1029<br/>(89%)</b>          |                                                               |

### Compliance Status of 55 STPs of UPJN (Urban)

(as per MOEFCC notification dated 13.10.2017)

(March - 2024)

| Sr. No. | Name of Town/District | Name of STP           | Year of Commissioning | Design Technology | Capacity of STP (MLD) | Utilized Capacity of STP (MLD) | Compliance Status as per MOEFCC notification dated 13.10.2017                       |
|---------|-----------------------|-----------------------|-----------------------|-------------------|-----------------------|--------------------------------|-------------------------------------------------------------------------------------|
| 1       | Agra                  | Bichhpuri             | 2012                  | UASB              | 40                    | 24.09                          | Achieving                                                                           |
| 2       | Agra                  | Dandupura             | 2013                  | UASB              | 78                    | 77.67                          | Achieving                                                                           |
| 3       | Agra                  | Dandupura - 2         | 2013                  | UASB              | 24                    | 17.8                           | Achieving                                                                           |
| 4       | Agra                  | Devri Road            | 2011                  | UASB              | 12                    | 8.29                           | Achieving                                                                           |
| 5       | Agra                  | Jaganpur              | 2010                  | UASB              | 14                    | 14                             | Achieving                                                                           |
| 6       | Agra                  | Naglaburhi            | 2000                  | WSP               | 2.25                  | 2.25                           | Achieving                                                                           |
| 7       | Agra                  | Pilkhar               | 2000                  | WSP               | 10                    | 10                             | Achieving                                                                           |
| 8       | Aligarh               | Aligarh               | 2023                  | SBR               | 45                    | 11.5                           | Achieving                                                                           |
| 9       | Anupshahar            | Aahar Road            | 2001                  | WSP               | 0.81                  | 0.81                           | Achieving                                                                           |
| 10      | Anupshahar            | Shivanand Asharam     | 2001                  | WSP               | 1.76                  | 1.7                            | Achieving                                                                           |
| 11      | Ayodhya               | Ramghat Ayodhya       | 2014                  | UASB              | 12                    | 12                             | Achieving                                                                           |
| 12      | Ayodhya               | Ramghat Ayodhya -2    | 2023                  | SBR               | 6                     | 2.5                            | Achieving                                                                           |
| 13      | Banda                 | Kanwara Road          | 1979                  | Oxidation Pond    | 4                     | 2                              | Not- Operational                                                                    |
| 14      | Bareilly              | Bareilly              | 2023                  | ASP               | 35                    | 19.8                           | Achieving                                                                           |
| 15      | Bijnour               | Bijnour               | 2018                  | UASB              | 24                    | 23.04                          | Achieving                                                                           |
| 16      | Bulandshahar          | Bulandshahar          | 2022                  | SBR               | 40                    | 20                             | Achieving                                                                           |
| 17      | Etah                  | Manpur                | 2021                  | SBR               | 24                    | 10.86                          | Achieving                                                                           |
| 18      | Fatehgarh             | Fatehgarh             | 1993                  | Oxidation Pond    | 2.7                   | 2.7                            | Not- Achieving                                                                      |
| 19      | Firozabad             | Mohammadpur           | 2021                  | ASP+BNR           | 67                    | 47                             | Achieving                                                                           |
| 20      | Ghaziabad             | Dudaheda              | 2013                  | SBR               | 56                    | 56                             | Achieving                                                                           |
| 21      | Ghaziabad             | Dudaheda - 3          | 1998                  | UASB              | 70                    | 70                             | Achieving                                                                           |
| 22      | Ghaziabad             | Indrapuram            | 2013                  | SBR               | 74                    | 74                             | Achieving                                                                           |
| 23      | Ghaziabad             | Indrapuram - 2        | 1998                  | UASB              | 56                    | 56                             | Achieving                                                                           |
| 24      | Gorakhpur             | Mahadev Jharkhandi    | 2010                  | SBR               | 15                    | 15                             | Achieving                                                                           |
| 25      | Gorakhpur             | Ramgarhtal            | 2015                  | SBR               | 30                    | 27                             | Achieving                                                                           |
| 26      | Gorakhpur             | Gorakhpur             | 2023                  | SBR               | 5                     | 4                              | Achieving                                                                           |
| 27      | Hapur                 | Hapur                 | 2022                  | SBR               | 30                    | 16                             | Achieving                                                                           |
| 28      | Jhansi                | Laxmi Tal             | 2021                  | SBR               | 26                    | 22                             | Achieving                                                                           |
| 29      | Kannauj               | Kannauj (State/NGRBA) | 2015                  | SBR               | 13                    | 0                              | Not-Achieving                                                                       |
| 30      | Kanpur                | Jajmau - 3            | 1989                  | UASB              | 5                     | 0                              | STP is presently Non-Operational, Flow of this STP has been diverted to 130 MLD STP |
| 31      | Kanpur                | Baniyapur             | 2018                  | SBR               | 15                    | 0                              | Not-Operational                                                                     |
| 32      | Loni                  | Loni                  | 2013                  | MBBR              | 30                    | 25                             | Achieving                                                                           |

| Sr. No.                          | Name of Town/ District | Name of STP             | Year of Commissioning | Design Technology | Capacity of STP (MLD) | Utilized Capacity of STP (MLD) | Compliance Status as per MOEFCC notification dated 13.10.2017 |
|----------------------------------|------------------------|-------------------------|-----------------------|-------------------|-----------------------|--------------------------------|---------------------------------------------------------------|
| 33                               | Lucknow                | Bharwara                | 2016                  | UASB              | 345                   | 345                            | Not Achieving                                                 |
| 34                               | Lucknow                | Daulatganj              | 2003                  | FAB               | 42                    | 42                             | Achieving                                                     |
| 35                               | Lucknow                | Daulatganj - 2          | 2009                  | FAB               | 14                    | 14                             | Achieving                                                     |
| 36                               | Mainpuri               | Powerhouse Road         | 2014                  | UASB              | 23                    | 17                             | Achieving                                                     |
| 37                               | Meerut                 | Village Kamalpur        | 2016                  | ASP               | 72                    | 72                             | Achieving                                                     |
| 38                               | Mirzapur               | Vindhyachal             | 2022                  | WSP               | 7                     | 3.5                            | Achieving                                                     |
| 39                               | Modinagar              | Modinagar               | 2022                  | SBR               | 20                    | 14                             | Achieving                                                     |
| 40                               | Muzaffar nagar         | Kidwai nagar            | 2001                  | WSP               | 32.5                  | 32.44                          | Not-Achieving                                                 |
| 41                               | Pilkhua                | Pilkhua                 | 2011                  | ASP               | 3                     | 3                              | Achieving                                                     |
| 42                               | Pratapgarh             | Belha Pratapgarh        | 2023                  | FAB               | 8.95                  | 6.9                            | Achieving                                                     |
| 43                               | Prayagraj              | Salori – 2              | 2016                  | SBR               | 14                    | 14                             | Achieving                                                     |
| 44                               | Raebareilly            | Godwa Gadiyani Ahmadpur | 2022                  | SBR               | 18                    | 3                              | Achieving                                                     |
| 45                               | Rampur                 | Benajeerpur             | 2015                  | UASB              | 14                    | 13.89                          | Achieving                                                     |
| 46                               | Rampur                 | Paharigaon              | 2015                  | UASB              | 15                    | 0                              | Not- Operational                                              |
| 47                               | Rampur                 | Rampur                  | 2017                  | SBR               | 5                     | 4.98                           | Achieving                                                     |
| 48                               | Saharanpur             | Mlahipur                | 1998                  | UASB              | 38                    | 38                             | Achieving                                                     |
| 49                               | Saifai                 | Saifai                  | 2006                  | Oxidation Pond    | 1.5                   | 1.4                            | Achieving                                                     |
| 50                               | Shahjahanpur           | Shahjahanpur            | 2023                  | SBR               | 40                    | 0                              | Not-Achieving                                                 |
| 51                               | Varanasi               | Dinapur                 | 1994                  | ASP               | 80                    | 87                             | Achieving                                                     |
| 52                               | Varanasi               | Goitha                  | 2018                  | UASB              | 120                   | 47                             | Achieving                                                     |
| 53                               | Varanasi               | Varanasi GAP-II (JICA)  | 2018                  | ASP               | 140                   | 110                            | Achieving                                                     |
| 54                               | Vrindavan              | Manth Road              | 2015                  | UASB              | 8                     | 7.6                            | Achieving                                                     |
| 55                               | Gorakhpur              | Gorakhpur Zone-c        | 2023                  |                   | 10                    | -                              | Under Trial                                                   |
| <b>Total Capacity ( in MLD )</b> |                        |                         |                       |                   | <b>1938.47</b>        | <b>1549.72 (80%)</b>           |                                                               |

**Compliance Status of 42 STPs of UDD & Other**  
(As per MOEFCC notification dated 13.10.2017)  
(March - 2024)

| Sr. No. | Name of Town/ District | Name of STP                    | Year of Commissioning | Design Technology | Installed Capacity of STP (MLD) | Utilized Capacity of STP (MLD) | Primary Agency Maintaining the STP | Compliance Status as per MOEFCC notification dated 13.10.2017 |
|---------|------------------------|--------------------------------|-----------------------|-------------------|---------------------------------|--------------------------------|------------------------------------|---------------------------------------------------------------|
| 1       | Agra                   | Bichhpuri - 2                  | 2013                  | SBR               | 36                              | 36                             | ADA                                | Achieving                                                     |
| 2       | Agra                   | Kalandi Bihar                  | 2013                  | UASB              | 4.5                             | 4.5                            | ADA                                | Achieving                                                     |
| 3       | Chitrakoot             | Near Viklang Kendra            | 2016                  | Oxidation Pond    | 3.42                            | 3.42                           | NPP                                | Achieving                                                     |
| 4       | Firozabad              | Firozabad                      | 2012                  | UASB              | 3                               | 3                              | NPP                                | Achieving                                                     |
| 5       | Ghaziabad              | Bapudham                       | 2018                  | UASB              | 56                              | 56                             | GDA                                | Achieving                                                     |
| 6       | Ghaziabad              | Govindpuram                    | 2012                  | UASB              | 56                              | 14                             | GDA                                | Achieving                                                     |
| 7       | Ghaziabad              | Indirapuram 3                  | 2012                  | UASB              | 56                              | 56                             | GDA                                | Achieving                                                     |
| 8       | Ghaziabad              | Morti Rajendra Nagar Extension | 2011                  | SBR               | 56                              | 25                             | GDA                                | Achieving                                                     |
| 9       | Greater Noida          | Badalpur                       | 2013                  | SBR               | 2                               | 1.5                            | Greater Noida                      | Achieving                                                     |
| 10      | Greater Noida          | Ecotech 2nd                    | 2018                  | SBR               | 15                              | 8                              | Greater Noida                      | Achieving                                                     |
| 11      | Greater Noida          | Ecotech 3rd                    | 2018                  | SBR               | 20                              | 10                             | Greater Noida                      | Achieving                                                     |
| 12      | Greater Noida          | Kasna                          | 2013                  | SBR               | 137                             | 50                             | Greater Noida                      | Achieving                                                     |
| 13      | Loni                   | Tronica City                   | 2020                  | MBBR              | 5                               | 3.5                            | UPSIDA                             | Achieving                                                     |
| 14      | Lucknow                | Awas Vikas STP                 | 2017                  | SBR               | 37.5                            | 37.5                           | Awas Vikas                         | Achieving                                                     |
| 15      | Lucknow                | CG City                        | 2020                  | SBR               | 19                              | 0                              | LDA                                | Not Operational                                               |
| 16      | Lucknow                | Hathi Park                     | 2021                  | MBBR              | 1.5                             | -                              | Nagar Nigam (Smart City)           | Not Achieving                                                 |
| 17      | Lucknow                | Jalkal                         | 2010                  | SBR               | 6.5                             | 6.5                            | Jalkal                             | Achieving                                                     |
| 18      | Mathura                | Trans Yamuna (Gowardhan)       | 2010                  | WSP               | 2.76                            | 2.76                           | NPP                                | Not Achieving                                                 |
| 19      | Meerut                 | Ganga Nagar                    | 2011                  | SBR               | 10                              | 3.8                            | MDA                                | Achieving                                                     |
| 20      | Meerut                 | Lohia Nagar                    | 2010                  | ASP               | 10                              | 2                              | MDA                                | Achieving                                                     |
| 21      | Meerut                 | Major Dhyan Chand              | 2012                  | ASP               | 7                               | 4                              | MDA                                | Achieving                                                     |
| 22      | Meerut                 | Modipuram Tiraha               | 2016                  | ASP               | 5                               | 4.9                            | MDA                                | Achieving                                                     |
| 23      | Meerut                 | Pallavpuram                    | 2012                  | ASP               | 7                               | 6.5                            | MDA                                | Achieving                                                     |
| 24      | Meerut                 | Pallavpuram - 2                | 2008                  | ASP               | 11                              | 7                              | MDA                                | Not Achieving                                                 |
| 25      | Meerut                 | Pandav Nagar                   | 2008                  | ASP               | 3                               | 2.7                            | MDA                                | Not Achieving                                                 |
| 26      | Meerut                 | Rakshapuram                    | 2011                  | ASP               | 6                               | 4.4                            | MDA                                | Not Achieving                                                 |
| 27      | Meerut                 | Saardapuri Phase 2             | 2011                  | SBR               | 6                               | 5.5                            | MDA                                | Not Achieving                                                 |
| 28      | Meerut                 | Sainik Vihar                   | 2017                  | UASB              | 6                               | 5.95                           | MDA                                | Not Achieving                                                 |
| 29      | Meerut                 | Sharda Puri Phase-1            | 2011                  | ASP               | 6                               | 5.6                            | MDA                                | Achieving                                                     |
| 30      | Meerut                 | Shatabdi Nagar                 | 2010                  | ASP               | 15                              | 4.8                            | MDA                                | Achieving                                                     |
| 31      | Meerut                 | Ved Vyaspur                    | 2010                  | ASP               | 15                              | 4.5                            | MDA                                | Achieving                                                     |
| 32      | Moradabad              | MDA, New Moradabad             | 2017                  | SBR               | 20                              | 0                              | MDA                                | Not operational                                               |

| Sr. No.                          | Name of Town/ District | Name of STP               | Year of Commissioning | Design Technology | Installed Capacity of STP (MLD) | Utilized Capacity of STP (MLD) | Primary Agency Maintaining the STP | Compliance Status as per MOEFCC notification dated 13.10.2017 |
|----------------------------------|------------------------|---------------------------|-----------------------|-------------------|---------------------------------|--------------------------------|------------------------------------|---------------------------------------------------------------|
|                                  |                        |                           |                       |                   |                                 |                                |                                    | due to lack of sewage generation                              |
| 33                               | Narora                 | Narora Atomic Power Plant | 2010                  | ASP               | 2.25                            | 2.25                           | Narora Atomic Power Plant          | Achieving                                                     |
| 34                               | Noida                  | Sector-123                | 2009                  | SBR               | 35                              | 35                             | Noida                              | Not Achieving                                                 |
| 35                               | Noida                  | Sector-168                | 2009                  | SBR               | 50                              | 50                             | Noida                              | Not Achieving                                                 |
| 36                               | Noida                  | Sector-50                 | 2009                  | SBR               | 25                              | 25                             | Noida                              | Not Achieving                                                 |
| 37                               | Noida                  | Sector-50-2               | 2013                  | SBR               | 34                              | 34                             | Noida                              | Not Achieving                                                 |
| 38                               | Noida                  | Sector-54-2               | 2009                  | SBR               | 33                              | 33                             | Noida                              | Not Achieving                                                 |
| 39                               | Noida                  | Sector-54-3               | 2013                  | SBR               | 54                              | 54                             | Noida                              | Not Achieving                                                 |
| 40                               | Noida                  | STP 123                   | 2022                  | SBR               | 80                              | 40                             | Noida                              | Not Achieving                                                 |
| 41                               | Noida                  | STP 168                   | 2022                  | SBR               | 100                             | 38                             | Noida                              | Not Achieving                                                 |
| 42                               | Varanasi               | DLW                       | 1989                  | ASP               | 12                              | 12                             | BLW                                | Achieving                                                     |
| <b>Total Capacity ( in MLD )</b> |                        |                           |                       |                   | <b>1069.43</b>                  | <b>702.58</b>                  |                                    |                                                               |

**Annexure-2**

**Details of under construction STPs in the State  
(March 2024)**

| Sl. | Name Of Town/District            | No. of STP | Capacity (MLD) | Constructing Agency | Present Progress | Completion Timeline                                                                                                                                                                                                                                                                               |
|-----|----------------------------------|------------|----------------|---------------------|------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| 1   | Mirzapur                         | 2          | 17             | UPJN (Rural)        | 99.00%           | Apr-24<br><b>Work of STP and MPS are completed.</b> Power connection is balance for which additional fund is approved by NMCG on 26.02.24                                                                                                                                                         |
| 2   | Ghazipur                         | 1          | 21             | UPJN (Rural)        | 98.50%           | Apr-24<br><b>Work of STP and MPS are completed.</b> Proposal of Additional cost implication approved by NMCG in EC meeting dt 13.02.2024. Work of Effluent pipe line in progress.                                                                                                                 |
| 3   | *Unnao                           | 1          | 15             | UPJN (Rural)        | 95.50%           | Jun -24<br><b>Work of STP has been completed</b> and is under Trail run through bypass arrangement. Targeted to complete balance work by Jun -24.                                                                                                                                                 |
| 4   | Shuklaganj                       | 1          | 5              | UPJN (Rural)        | 81.00%           | Aug-24                                                                                                                                                                                                                                                                                            |
| 5   | Moradabad                        | 1          | 25             | UPJN (Rural)        | 50.00%           | Jan-25                                                                                                                                                                                                                                                                                            |
| 6   | *Sultanpur                       | 3          | 17             | UPJN (Rural)        | 99.80%           | <b>Upgradation of 5 MLD STP Hathia nala from 5 MLD to 10 MLD , 5 MLD and 2 MLD STP is completed and under Trail-run.</b><br>Automation work of STP is in progress which is targeted to be completed by Apr-24                                                                                     |
| 7   | *Muzaffarnagar                   | 2          | 54.5           | UPJN (Rural)        | 93.00%           | <b>*22 MLD - Work of Sahawali STP is completed and under Trail-run.</b><br>Jun-24<br><b>32.5 MLDSTP is commissioned in Feb -2024</b> by taking discharge from one drain.<br>Land was made available in April 2023 for construction of IPS-2A at Krisnapuri which is to be completed by June 2024. |
| 8   | Daulatganj&Bari kala,<br>Lucknow | 2          | 42.5           | UPJN (Rural)        | 77.25 %          | May-24<br><b>39 MLD STP –</b><br>Land availability for construction of SBR Basin 1, 2 & 3 of 39 MLD STP could be ensured from UPJN (Urban) by the delay of 06 months.<br><b>For 3.5 MLD STP financial approval</b>                                                                                |

| Sl. | Name Of Town/District   | No. of STP | Capacity (MLD) | Constructing Agency | Present Progress | Completion Timeline                                                                                                                              |
|-----|-------------------------|------------|----------------|---------------------|------------------|--------------------------------------------------------------------------------------------------------------------------------------------------|
|     |                         |            |                |                     |                  | has not been given yet by NMCG.                                                                                                                  |
| 9   | Fatehgarh - Farrukhabad | 2          | 47.7           | UPJN (Rural)        | 83.10%           | Jun-24                                                                                                                                           |
| 10  | Bareilly                | 3          | 63             | UPJN (Rural)        | 99.00%           | Aug-24<br><b>Work of 42.0, 20 and 1 MLD is completed.</b> Sewage is taken in all three STP.                                                      |
| 11  | Kairana                 | 1          | 15             | UPJN (Rural)        | 91.71%           | Apr-24<br><b>Work of STP is completed</b> and sewage is taken in STP                                                                             |
| 12  | Ayodhya                 | 1          | 33             | UPJN (Rural)        | 80.61%           | Dec-24                                                                                                                                           |
| 13  | Agra                    | 13         | 177.6          | UPJN (Rural)        | 37.82%           | Apr-25                                                                                                                                           |
| 14  | Lucknow                 | 1          | 120            | UPJN (Urban)        | 88.00%           | Jun-24                                                                                                                                           |
| 15  | Azamgarh                | 1          | 8              | UPJN (Urban)        | 90.00%           | Apr-24                                                                                                                                           |
| 16  | *Gorakhpur              | 1          | 10             | UPJN (Urban)        | 100.00%          | STP under trial run                                                                                                                              |
| 17  | Balrampur               | 1          | 8.5            | UPJN (Urban)        | 80.00%           | May-24                                                                                                                                           |
| 18  | Gorakhpur               | 1          | 10             | UPJN (Urban)        | 3.00%            | Sep-24                                                                                                                                           |
| 19  | Gorakhpur               | 1          | 30             | UPJN (Urban)        | 28.00%           | Mar-25                                                                                                                                           |
| 20  | Gorakhpur               | 1          | 38             | UPJN (Urban)        | 28.00%           | Mar-25                                                                                                                                           |
| 21  | Jhansi                  | 1          | 26             | Nagar Nigam Jhansi  | 95.00%           | Apr-24                                                                                                                                           |
| 22  | Ghaziabad               | 1          | 21.5           | Awas Vikas Parishad | 100.00%          | STP construction work was completed in august 23 but the electricity connection was provided in January 24. From Feb 24 the plant is operational |
| 23  | Ghaziabad               | 1          | 68             | UPJN (Urban)        | 3.00%            | Jun-25                                                                                                                                           |
| 24  | Ballia                  | 1          | 20             | UPJN (Urban)        | 4.00%            | Mar-25                                                                                                                                           |
| 25  | Varanasi                | 1          | 55             | UPJN (Rural)        | 2.0%             | Dec-25.<br>Work started on 07.03.24                                                                                                              |
|     | <b>Total</b>            | <b>39</b>  | <b>886.30</b>  |                     |                  |                                                                                                                                                  |

**\*STPs completed and under trial run, therefore not included in total numbers and capacity**

**Under Construction STPs –**  
**Physical Progress 80% to 100%**

| Sl. | Name Of Town/District | No. of STP | Capacity (MLD) | Constructing Agency | Present Progress | Completion Timeline                                                                                                                                                                                                                                                                            |
|-----|-----------------------|------------|----------------|---------------------|------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| 1   | Unnao                 | 1          | 15             | UPJN (Rural)        | 95.50%           | Jun -24<br><b>Work of STP has been completed</b> and is under Trail run through bypass arrangement. Targeted to complete balance work by Jun - 24.                                                                                                                                             |
| 2   | Sultanpur             | 3          | 17             | UPJN (Rural)        | 99.80%           | Upgradation of 5 MLD STP Hathia nala from 5 MLD to <b>10 MLD , 5 MLD and 2 MLD STP</b> is completed and under Trail-run.<br>Automation work of STP is in progress which is targeted to be completed by Apr-24                                                                                  |
| 3   | Muzaffarnagar         | 2          | 54.5           | UPJN (Rural)        | 93.00%           | <b>22 MLD - Work of Sahawali STP is Completed and under Trail-run.</b><br><br>Jun-24<br>32.5 MLD STP is commissioned in Feb -2024 by taking discharge from one drain.<br>Land was made available in April 2023 for construction of IPS-2A at Krisnapuri which is to be completed by June 2024. |
| 4   | Mirzapur              | 2          | 17             | UPJN (Rural)        | 99.00%           | Apr-24<br><b>Work of STP and MPS are completed.</b> Power connection is balance for which additional fund is approved by NMCG on 26.02.24                                                                                                                                                      |
| 5   | Ghazipur              | 1          | 21             | UPJN (Rural)        | 98.50%           | Apr-24<br><b>Work of STP and MPS are completed.</b> Proposal of Additional cost implication approved by NMCG in EC meeting dt 13.02.2024. Work of Effluent pipe line in progress.                                                                                                              |
| 6   | Bareilly              | 3          | 63             | UPJN (Rural)        | 99.00%           | Aug-24<br><b>Work of 42.0, 20 and 1 MLD is completed.</b> Sewage is taken in all three STP.                                                                                                                                                                                                    |

| Sl. | Name Of Town/District   | No. of STP | Capacity (MLD) | Constructing Agency | Present Progress | Completion Timeline                                                                                                                              |
|-----|-------------------------|------------|----------------|---------------------|------------------|--------------------------------------------------------------------------------------------------------------------------------------------------|
| 7   | Fatehgarh - Farrukhabad | 2          | 47.70          | UPJN (Rural)        | 83.10%           | Jun-24                                                                                                                                           |
| 8   | Shuklaganj              | 1          | 5              | UPJN (Rural)        | 81.00%           | Aug-24                                                                                                                                           |
| 9   | Kairana                 | 1          | 15             | UPJN (Rural)        | 91.71%           | Apr-24<br><b>Work of STP is completed and sewage is taken in STP</b>                                                                             |
| 10  | Lucknow                 | 1          | 120            | UPJN (Urban)        | 88.00%           | Jun-24                                                                                                                                           |
| 11  | Ghaziabad               | 1          | 21.5           | Awas Vikas Parishad | 100.00%          | STP construction work was completed in august 23 but the electricity connection was provided in January 24. From Feb 24 the plant is operational |
| 12  | Jhansi                  | 1          | 26             | Nagar Nigam Jhansi  | 95.00%           | Apr-24                                                                                                                                           |
| 13  | Gorakhpur               | 1          | 10             | UPJN (Urban)        | 100.00%          | STP under trail run                                                                                                                              |
| 14  | Azamgarh                | 1          | 8              | UPJN (Urban)        | 90.00%           | Mar-24                                                                                                                                           |
| 15  | Ayodhya                 | 1          | 33             | UPJN (Rural)        | 80.61%           | Dec-24                                                                                                                                           |
| 16  | Balrampur               | 1          | 8.5            | UPJN (Urban)        | 80.00%           | Mar-24                                                                                                                                           |
|     | <b>Total</b>            | <b>23</b>  | <b>482.20</b>  |                     |                  |                                                                                                                                                  |

**( Physical Progress 50% to 80% )**

| Sl. | Name Of Town/District    | No. of STP | Capacity (MLD) | Constructing Agency | Present Progress | Completion Timeline                                                                                                                                                                                                                                 |
|-----|--------------------------|------------|----------------|---------------------|------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| 1   | Daulatganj&Barik<br>ala, | 2          | 42.5           | UPJN (Rural)        | 77.25 %          | May-24<br><b>39 MLD STP –</b><br>Land availability for construction of SBR Basin 1, 2 & 3 of 39 MLD STP could be ensured from UPJN (Urban) by the delay of 06 months.<br><b>For 3.5 MLD STP</b> financial approval has not been given yet by NMCG . |
|     | Lucknow                  |            |                |                     |                  |                                                                                                                                                                                                                                                     |
|     | <b>Total</b>             | <b>2</b>   | <b>42.5</b>    |                     |                  |                                                                                                                                                                                                                                                     |

**( Physical Progress below 50% )**

| Sl. | Name Of Town/District | No. of STP | Capacity (MLD) | Constructing Agency | Present Progress | Completion Timeline                   |
|-----|-----------------------|------------|----------------|---------------------|------------------|---------------------------------------|
| 1   | Moradabad             | 1          | 25             | UPJN (Rural)        | 50.00%           | Jan-25                                |
| 2   | Agra                  | 13         | 177.6          | UPJN (Rural)        | 37.82 %          | Apr-25                                |
| 3   | Gorakhpur             | 1          | 10             | UPJN (Urban)        | 3.00%            | Sep-24                                |
| 4   | Gorakhpur             | 1          | 30             | UPJN (Urban)        | 28.00%           | Mar-25                                |
| 5   | Gorakhpur             | 1          | 38             | UPJN (Urban)        | 28.00%           | Mar-25                                |
| 6   | Ghaziabad             | 1          | 68             | UPJN (Urban)        | 3.00%            | Jun-25                                |
| 7   | Ballia                | 1          | 20             | UPJN (Urban)        | 4.00%            | Mar-25                                |
| 8   | Varanasi              | 1          | 55             | UPJN (Rural)        | 2.00%            | Dec-25<br>Work started on 07.03.2024. |
|     | <b>Total</b>          | <b>20</b>  | <b>423.60</b>  |                     |                  |                                       |

**Annexure-3****Details of STPs under tendering Stage in State****March, 2024**

| Sl. | Location             | No. of STPs | Capacity of STP proposed (MLD) | Status of Project                                                                                                                                                                                                                                                           | Executing Agency | Timeline |
|-----|----------------------|-------------|--------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------|----------|
| 1   | Meerut               | 1           | 220                            | LOA issued to (JV) M/s GA Infra Private Ltd, Rajasthan and, M/s SSG Infratech Pvt. Ltd. New Delhi on 27.05.2023. Concessionaire agreement signed is signed on 05.09.23. Financial closure is under process. Financial closure document sent to NMCG on 15.03.24 for review. | UPJN (Rural)     | June-25  |
| 2   | Mathura              | 1           | 60                             | LOA issued to JV M/s Enviro Infra engineer Limited, Dehli and M/s Micro Transmission System, greater Noida. on 27.09.23. financial closer is under process. Concessionaire agreement signed is signed on 12.12.23. Financial closure is under process.                      | UPJN (Rural)     |          |
| 3   | Saharanpur           | 1           | 135                            | Revised TBER report sent to NMCG on 02.08.23. NOC received from NMCG for opening of Financial bid on 28.12.23 Financial bid has been opened on 12.01.24 which is under evaluation.                                                                                          | UPJN (Rural)     |          |
| 4   | Kosi Kalan           | 1           | 12                             | Financial bid evaluation report sent to NMCG on 13.12.23. NOC received from NMCG for issuing of LOA on 20.02.24 to L2 bidder Reply for same sent to NMCG on 27.02.24 for reconsideration of UPJN recommendation as previous.                                                | UPJN (Rural)     |          |
| 5   | Chhata               | 1           | 6                              | Re-bid is invited on 12.12.2023. 05 bid received. Technical bid evaluation report sent to NMCG on 12.01.24. NOC received from NMCG for opening of Financial bid on 07.03.24. Financial bid opened on 18.03.24 which is under evaluation.                                    | UPJN (Rural)     |          |
| 6   | Vrindavan            | 1           | 13                             | Financial bid evaluation report sent to NMCG on 05.12.23. NOC received from NMCG for issuing of LOA on 08.03.24. LOA is issued to L1 bidder on 15.03.24                                                                                                                     | UPJN (Rural)     |          |
| 7   | Hathras              | 1           | 24                             | Financial bid evaluation report sent to NMCG on 12.01.24. NOC received from NMCG for issuing of LOA on 20.02.24 to L2 bidder. Reply for same sent to NMCG on 27.02.24 for annulling the bidding process.                                                                    | UPJN (Rural)     |          |
| 8   | Prayagraj (Distt. D) | 1           | 90                             | Financial bid evaluation report sent to NMCG on 13.12.23. NMCG has given its comment on evaluation report on 30.01.24 with change in ranking of bidder. Reply for same sent to NMCG on 27.02.24 for reconsideration of                                                      | UPJN (Rural)     |          |

| Sl. | Location                              | No. of STPs | Capacity of STP proposed (MLD) | Status of Project                                                                                                                                                                                | Executing Agency | Timeline |
|-----|---------------------------------------|-------------|--------------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------|----------|
|     |                                       |             |                                | UPJN recommendation as previous.                                                                                                                                                                 |                  |          |
| 9   | Lucknow                               | 1           | 50                             | Financialbid evaluation report sent to NMCG on 11.01.24. NOC received from NMCG for issuing LOA on 13.03.24. LOA is issued to L1 bidder on 15.03.24                                              | UPJN (Rural)     |          |
| 10  | Prayagraj (Distt. C)                  | 1           | 43                             | Financial bid evaluationreportsentto NMCGon 13.12.23. NOC received from NMCG for issuing of LOA to L1 bidder on 20.02.24. LOA issued to M/S HNB on 23.02.24. Date of Start is given as 19.03.24. | UPJN (Rural)     |          |
| 11  | Shamli Town                           | 1           | 40                             | Technical bidevaluationreportsentto NMCGon 21.12.2023.NOC received from NMCG for opening of financial bid on 12.01.24. Financial bid is opened on 15.01.24 which is under evaluation.            | UPJN (Rural)     |          |
| 12  | Banat Town, distt. Shamli             | 1           | 5                              | Under Re-tendering.Technicalbid was openedon 22.02.2024. 09 bid received which is under evaluation.                                                                                              | UPJN (Rural)     |          |
| 13  | Thanabhawan town, distt. Shamli       | 1           | 10                             | Under Re-tendering.Technical bid was opened on22.02.2024. 07 bid received which is under evaluation.                                                                                             | UPJN (Rural)     |          |
| 14  | Babri-Bantikhera, disttShamli         | 1           | 5                              | Under Re-tendering. Technical bid was opened on26.02.2024. 07 Bid received which is under evaluation.                                                                                            | UPJN (Rural)     |          |
| 15  | Lucknow (Phase-2 , Part-2) – HAM -PPP | 1           | 100                            | Last date of bid submission is 08.04.2024.                                                                                                                                                       | UPJN (Rural)     |          |
| 16  | Hapur                                 | 1           | 6                              | Last date of bid submission is 17.03.2024.                                                                                                                                                       | UPJN (Rural)     |          |
| 17  | Prayagraj (Naini).                    | 1           | 50                             | Technical bid wasopened on 26.02.24. 14 bid received which is under evaluation.                                                                                                                  | UPJN (Rural)     |          |
| 18  | Fatehpur                              | 1           | 18                             | Under re-tendering Technical bid opened on 23.02.204.Bid under evaluation.                                                                                                                       | UPJN (Urban)     |          |
|     | <b>Total</b>                          | <b>18</b>   | <b>887.0</b>                   |                                                                                                                                                                                                  |                  |          |

**Annexure-3A****A. Status of DPR submitted/to be submitted to NMCG for approval (UPJN-Rural)**

| Sl.                    | Location/Town                                                                   | No. of STPs | Capacity of STP proposed (MLD) | Remarks                                                    | Likely Date of Completion                           |
|------------------------|---------------------------------------------------------------------------------|-------------|--------------------------------|------------------------------------------------------------|-----------------------------------------------------|
| 1                      | Chandauli                                                                       | 1           | 37                             | DPR is under review at NMCG.                               | 24 months after issuance of effective date of start |
| 2                      | Dalmau, Raebareilly                                                             | -           | 0.006                          | DPR is under review at NMCG.                               |                                                     |
| 3                      | Varanasi (Durga drain)                                                          | 1           | 55                             | Revised DPR is under preparation by UPJN (Rural)           |                                                     |
| 4                      | Lucknow Phase-III                                                               | 1           | 75                             | DPR is under review at NMCG.                               |                                                     |
| 5                      | Gulaothi, Bulandshahar                                                          | 1           | 10                             | DPR is under review at NMCG.                               |                                                     |
| 6                      | Manikpur                                                                        | 1           | 2.4                            | Revised DPR is under preparation at UPJN (Rural) for FSTP. |                                                     |
| 7                      | Deoband                                                                         | 1           | 20                             | DPR is under review at NMCG.                               |                                                     |
| 8                      | I & D and STP works at Barhalganj NP, Distt. Gorakhpur                          | 1           | 6                              | DPR is under review at NMCG.                               |                                                     |
| 9                      | I&D & STP works for 8 drains falling in River Rapti at Distt. Gorakhpur         | 1           | 44                             | Revised DPR is under preparation by UPJN (Rural)           |                                                     |
| 10                     | I & D and STP works at Tanda Distt. Ambedkar nagar                              | 1           | 15                             | DPR is under review at NMCG.                               |                                                     |
| 11                     | I & D of remaining 7 drains falling in river Ganga of Kanpur city               | -           | -                              | DPR is under review at NMCG.                               |                                                     |
| 12                     | I & D and STP works of Aligarh Drain at Distt. Aligarh                          | 2           | 113                            | DPR is under review at NMCG.                               |                                                     |
| 13                     | I & D and STP works of drains falling in Ghaghara at NPP, Dohrighat, Distt. Mau | 1           | 3.5                            | Revised DPR is under preparation by UPJN (Rural) for FSTP. |                                                     |
| 14                     | DPR for I & D and STP works at Distt. Moradabad (Zone -3 & Zone 4)              | 2           | 80                             | DPR is under review at NMCG.                               |                                                     |
| 15                     | DPR for I&D and STP works at Bhadohi                                            | 2           | 23.50                          | Revised DPR is under preparation by UPJN (Rural)           |                                                     |
| <b>Total – 15 DPRs</b> |                                                                                 | <b>16</b>   | <b>484.40</b>                  |                                                            |                                                     |

**Annexure-3B****B. List of approved CSAP prepared by UPJN (Urban) under SBM 2.0**

| Sl. | District       | Name of ULB       | Date of Approval<br>SLTC/SHPC | Current Status                    | STP Capacity<br>(MLD) |
|-----|----------------|-------------------|-------------------------------|-----------------------------------|-----------------------|
| 1   | Aligarh        | Atruli            | 05.09.22 /<br>20.09.22        | DPR under preparation             | 5.00                  |
| 2   | Ambedkar nagar | Ilfatganj Bazar   | 05.09.22 /<br>20.09.22        | DPR prepared and approval awaited | 1.50                  |
| 3   | Amethi         | Gauriganj (NPP)   | 01.11.22 /<br>02.11.22        | DPR under preparation             | 2.75                  |
| 4   | Auraiya        | Acchalda (NP)     | 01.11.22 /<br>02.11.22        | DPR under preparation             | 1                     |
| 5   | Auraiya        | Auraiya           | 05.09.22 /<br>20.09.22        | DPR under preparation             | 9.00                  |
| 6   | Auraiya        | Bidhuna (NP)      | 01.11.22 /<br>02.11.22        | DPR under preparation             | 3.30                  |
| 7   | Ayodhya        | Gosaiganj (NP)    | 01.11.22 /<br>02.11.22        | DPR under preparation             | 1.50                  |
| 8   | Ayodhya        | Rudauli (NPP)     | 01.11.22 /<br>02.11.22        | DPR under preparation             | 4.50                  |
| 9   | Azamgarh       | Mubarakpur (NPP)  | 01.11.22 /<br>02.11.22        | DPR under preparation             | 12.00                 |
| 10  | Balrampur      | Tulsipur (NP)     | 01.11.22 /<br>02.11.22        | DPR under preparation             | 3.25                  |
| 11  | Balrampur      | Utraula (NPP)     | 01.11.22 /<br>02.11.22        | DPR under preparation             | 3.25                  |
| 12  | Bareilly       | Aonla             | 01.11.22 /<br>02.11.22        | DPR prepared and approval awaited | 6.00                  |
| 13  | Bareilly       | Faridpur          | 05.09.22 /<br>20.09.22        | DPR prepared and approval awaited | 10.00                 |
| 14  | Bijnor         | Kiratpur          | 05.09.22 /<br>20.09.22        | DPR prepared and approval awaited | 6.50                  |
| 15  | Bijnor         | Najibaabad        | 05.09.22 /<br>20.09.22        | DPR under preparation             | 9.00                  |
| 16  | Bijnor         | Nagina            | 05.09.22 /<br>20.09.22        | DPR under preparation             | 10.00                 |
| 17  | Bijnor         | Chandpur          | 05.09.22 /<br>20.09.22        | DPR prepared and approval awaited | 8.50                  |
| 18  | Bijnor         | Sherkot           | 05.09.22 /<br>20.09.22        | DPR under preparation             | 6.50                  |
| 19  | Bijnor         | Dhampur           | 05.09.22 /<br>20.09.22        | DPR prepared and approval awaited | 5.00                  |
| 20  | Bulandshahr    | Aurangabad (NP)   | 01.11.22 /<br>02.11.22        | DPR prepared and approval awaited | 2.82                  |
| 21  | Bulandshahr    | Sikandrabad (NPP) | 01.11.22 /<br>02.11.22        | DPR under preparation             | 8.40                  |
| 22  | Bulandshahr    | B.B. Nagar (NP)   | 01.11.22 /<br>02.11.22        | DPR prepared and approval awaited | 0.97                  |

| Sl. | District    | Name of ULB                    | Date of Approval<br>SLTC/SHPC | Current Status                        | STP Capacity<br>(MLD) |
|-----|-------------|--------------------------------|-------------------------------|---------------------------------------|-----------------------|
| 23  | Bulandshahr | Gulaothi (NPP)                 | 01.11.22 /<br>02.11.22        | DPR under preparation                 | 5.00                  |
| 24  | Bulandshahr | Debai (NPP)                    | 01.11.22 /<br>02.11.22        | DPR under preparation                 | 3.80                  |
| 25  | Bulandshahr | Siana (NPP)                    | 01.11.22 /<br>02.11.22        | DPR under preparation                 | 4.5                   |
| 26  | Bulandshahr | Chhatari (NP)                  | 01.11.22 /<br>02.11.22        | DPR prepared and approval awaited     | 1.20                  |
| 27  | Bulandshahr | Bugrasi (NP)                   | 01.11.22 /<br>02.11.22        | DPR under preparation                 | 1.50                  |
| 28  | Bulandshahr | Jahangirabad<br>(NPP)          | 01.11.22 /<br>02.11.22        | DPR under preparation                 | 6.00                  |
| 29  | Chitrakoot  | Chitrakoot Dham<br>Karwi (NPP) | 01.11.22 /<br>02.11.22        | DPR under preparation                 | 9.50                  |
| 30  | Chitrakoot  | Rajapur (NP)                   | 01.11.22 /<br>02.11.22        | DPR prepared and under<br>observation | 2.50                  |
| 31  | Deoria      | Bariyarpur(NP)                 | 01.11.22 /<br>02.11.22        | DPR under preparation                 | 2.84                  |
| 32  | Deoria      | Lar                            | 05.09.22 /<br>20.09.22        | DPR prepared and approval awaited     | 3.00                  |
| 33  | Deoria      | Gaura Barhaj                   | 05.09.22 /<br>20.09.22        | DPR prepared and approval awaited     | 5.00                  |
| 34  | Etawah      | Bakewar (NP)                   | 01.11.22 /<br>02.11.22        | DPR under preparation                 | 1.60                  |
| 35  | Etawah      | Jasawantnagar<br>(NPP)         | 01.11.22 /<br>02.11.22        | DPR under preparation                 | 3.30                  |
| 36  | Farrukhabad | Shamshabad                     | 05.09.22 /<br>20.09.22        | DPR prepared and approval awaited     | 8.00                  |
| 37  | Farrukhabad | Kampil                         | 05.09.22 /<br>20.09.22        | DPR prepared and approval awaited     | 2.00                  |
| 38  | G B Nagar   | Dadri (NPP)                    | 01.11.22 /<br>02.11.22        | DPR under preparation                 | 10.56                 |
| 39  | Ghaziabad   | Muradnagar (NPP)               | 01.11.22 /<br>02.11.22        | DPR under preparation                 | 10.19                 |
| 40  | Ghaziabad   | Niwari (NP)                    | 01.11.22 /<br>02.11.22        | DPR under preparation                 | 1.00                  |
| 41  | Ghaziabad   | Faridnagar (NP)                | 01.11.22 /<br>02.11.22        | DPR prepared and approval awaited     | 1.25                  |
| 42  | Ghaziabad   | Patala (NP)                    | 01.11.22 /<br>02.11.22        | DPR prepared and approval awaited     | 1.00                  |
| 43  | Ghaziabad   | Dasna (NP)                     | 01.11.22 /<br>02.11.22        | DPR under preparation                 | 3.50                  |
| 44  | Hapur       | Pilkhuwa(NPP)                  | 01.11.22 /<br>02.11.22        | DPR prepared and approval awaited     | 6.00                  |
| 45  | Hardoi      | Shahabad                       | 01.11.22 /<br>02.11.22        | DPR under preparation                 | 10.25                 |
| 46  | Jalaun      | Jalaun                         | 05.09.22 /<br>20.09.22        | DPR under preparation                 | 6.00                  |
| 47  | Jalaun      | Kalpi                          | 05.09.22 /<br>20.09.22        | DPR under preparation                 | 6.00                  |
| 48  | Jalaun      | Konch                          | 05.09.22 /                    | DPR under preparation                 | 6.00                  |

| Sl. | District     | Name of ULB              | Date of Approval<br>SLTC/SHPC | Current Status                        | STP Capacity<br>(MLD) |
|-----|--------------|--------------------------|-------------------------------|---------------------------------------|-----------------------|
| 49  | Jaunpur      | kerakat(NP)              | 01.11.22 /<br>02.11.22        | DPR under preparation                 | 1.34                  |
| 50  | Jaunpur      | Shahganj(NPP)            | 01.11.22 /<br>02.11.22        | DPR under preparation                 | 2.71                  |
| 51  | Jaunpur      | Badlapur(NP)             | 01.11.22 /<br>02.11.22        | DPR under preparation                 | 2.08                  |
| 52  | Jaunpur      | Zafrabad(NP)             | 01.11.22 /<br>02.11.22        | DPR under preparation                 | 1.13                  |
| 53  | Jaunpur      | Gaurabadshahpur<br>(NP)  | 01.11.22 /<br>02.11.22        | DPR under preparation                 | 2.32                  |
| 54  | Jaunpur      | Kajgaon(NP)              | 01.11.22 /<br>02.11.22        | DPR under preparation                 | 1.35                  |
| 55  | Jaunpur      | Khetasarai (NP)          | 01.11.22 /<br>02.11.22        | DPR under preparation                 | 1.90                  |
| 56  | Jaunpur      | Mugrabadshahpur<br>(NPP) | 01.11.22 /<br>02.11.22        | DPR prepared and under<br>observation | 3.09                  |
| 57  | Jaunpur      | Machhlishahr(NP)         | 01.11.22 /<br>02.11.22        | DPR under preparation                 | 2.51                  |
| 58  | Jaunpur      | Mariahu(NP)              | 01.11.22 /<br>02.11.22        | DPR under preparation                 | 2.20                  |
| 59  | Jaunpur      | Rampur (NP)              | 01.11.22 /<br>02.11.22        | DPR under preparation                 | 1.58                  |
| 60  | Kannauj      | Chhibramau               | 05.09.22 /<br>20.09.22        | DPR prepared and approval awaited     | 12.00                 |
| 61  | Kanpur Dehat | Akbarpur                 | 05.09.22 /<br>20.09.22        | DPR under preparation                 | 4.50                  |
| 62  | Kaushambi    | Manjhanpur               | 05.09.22 /<br>20.09.22        | DPR under preparation                 | 10.50                 |
| 63  | Kushinagar   | Chhitauni(NP)            | 01.11.22 /<br>02.11.22        | DPR under preparation                 | 2.50                  |
| 64  | Kushinagar   | Dudahi(NP)               | 01.11.22 /<br>02.11.22        | DPR under preparation                 | 2.50                  |
| 65  | Kushinagar   | Khadda(NP)               | 01.11.22 /<br>02.11.22        | DPR under preparation                 | 1.60                  |
| 66  | Kushinagar   | Ramkola(NP)              | 01.11.22 /<br>02.11.22        | DPR under preparation                 | 8.00                  |
| 67  | Lakhimpur    | Gola Gokarnnath          | 05.09.22 /<br>20.09.22        | DPR prepared and approval awaited     | 6.15                  |
| 68  | Lucknow      | Kakori (NP)              | 01.11.22 /<br>02.11.22        | DPR under preparation                 | 2.00                  |
| 69  | Lucknow      | Malihabad (NP)           | 01.11.22 /<br>02.11.22        | DPR under preparation                 | 2.50                  |
| 70  | Maharajganj  | Maharajganj(NPP)         | 01.11.22 /<br>02.11.22        | DPR under preparation                 | 6.50                  |
| 71  | Maharajganj  | Nichlaul(NP)             | 01.11.22 /<br>02.11.22        | DPR under preparation                 | 2.00                  |
| 72  | Maharajganj  | Nautanwa (NPP)           | 01.11.22 /<br>02.11.22        | DPR under preparation                 | 3.64                  |
| 73  | Maharajganj  | Sonauli (NP)             | 01.11.22 /<br>02.11.22        | DPR under preparation                 | 2.21                  |
| 74  | Mathura      | Gokul (NP)               | 01.11.22 /                    | DPR prepared and approval awaited     | 0.60                  |

| Sl. | District      | Name of ULB           | Date of Approval SLTC/SHPC | Current Status                    | STP Capacity (MLD) |
|-----|---------------|-----------------------|----------------------------|-----------------------------------|--------------------|
| 75  | Mathura       | Goverdhan (NP)        | 01.11.22 / 02.11.22        | DPR under preparation             | 4.50               |
| 76  | Mathura       | Mahavan (NP)          | 01.11.22 / 02.11.22        | DPR prepared and approval awaited | 1.20               |
| 77  | Meerut        | Sardhana (NPP)        | 01.11.22 / 02.11.22        | DPR under preparation             | 6.00               |
| 78  | Moradabad     | Bilari (NPP)          | 01.11.22 / 02.11.22        | DPR prepared and approval awaited | 3.80               |
| 79  | Moradabad     | Kanth (NP)            | 01.11.22 / 02.11.22        | DPR under preparation             | 2.60               |
| 80  | Moradabad     | Umrikalan (NP)        | 01.11.22 / 02.11.22        | DPR under preparation             | 1.80               |
| 81  | Moradabad     | Kundarki (NP)         | 01.11.22 / 02.11.22        | DPR under preparation             | 3.00               |
| 82  | Muzaffarnagar | Purkazi (NP)          | 01.11.22 / 02.11.22        | DPR prepared and approval awaited | 2.77               |
| 83  | Muzaffarnagar | Miranpur (NP)         | 01.11.22 / 02.11.22        | DPR under preparation             | 2.80               |
| 84  | Muzaffarnagar | Jansath (NP)          | 01.11.22 / 02.11.22        | DPR prepared and approval awaited | 2.00               |
| 85  | Muzaffarnagar | Shahpur (NP)          | 01.11.22 / 02.11.22        | DPR prepared and approval awaited | 2.10               |
| 86  | Muzaffarnagar | Khatauli              | 05.09.22 / 20.09.22        | DPR prepared and approval awaited | 7.50               |
| 87  | Pratapgarh    | Bela Pratapgarh (NPP) | 01.11.22 / 02.11.22        | DPR under preparation             | 3.00               |
| 88  | Pratapgarh    | Lalganj               | 05.09.22 / 20.09.22        | DPR under preparation             | 2.75               |
| 89  | Prayagraj     | Bharatganj (NP)       | 01.11.22 / 02.11.22        | DPR under preparation             | 1.70               |
| 90  | Prayagraj     | Phulpur (NP)          | 01.11.22 / 02.11.22        | DPR under preparation             | 2.30               |
| 91  | Prayagraj     | Mau Aima (NP)         | 01.11.22 / 02.11.22        | DPR under preparation             | 2.06               |
| 92  | Prayagraj     | Sirsa (NP)            | 01.11.22 / 02.11.22        | DPR under preparation             | 1.27               |
| 93  | Raebareilly   | Salon                 | 05.09.22 / 20.09.22        | DPR under preparation             | 1.50               |
| 94  | Rampur        | Kemri(NP)             | 01.11.22 / 02.11.22        | DPR prepared and approval awaited | 2.90               |
| 95  | Rampur        | Tanda(NPP)            | 01.11.22 / 02.11.22        | DPR prepared and approval awaited | 4.8                |
| 96  | Rampur        | Dariyal(NP)           | 01.11.22 / 02.11.22        | DPR under preparation             | 2.10               |
| 97  | Rampur        | Suar(NPP)             | 01.11.22 / 02.11.22        | DPR under preparation             | 3.20               |
| 98  | Rampur        | Bilaspur(NPP)         | 01.11.22 / 02.11.22        | DPR prepared and approval awaited | 4.50               |
| 99  | Rampur        | Maswasi(NP)           | 01.11.22 / 02.11.22        | DPR under preparation             | 1.80               |

| Sl. | District          | Name of ULB             | Date of Approval SLTC/SHPC | Current Status                     | STP Capacity (MLD) |
|-----|-------------------|-------------------------|----------------------------|------------------------------------|--------------------|
| 100 | Rampur            | Milak(NPP)              | 01.11.22 / 02.11.22        | DPR prepared and approval awaited  | 3.10               |
| 101 | Rampur            | NarpatNagar(NP)         | 01.11.22 / 02.11.22        | DPR under preparation              | 2.10               |
| 102 | Rampur            | Shahabad(NP)            | 01.11.22 / 02.11.22        | DPR prepared and approval awaited  | 3.80               |
| 103 | Rampur            | Saifni(NP)              | 01.11.22 / 02.11.22        | DPR prepared and approval awaited  | 2.20               |
| 104 | Saharanpur        | Ambetha (NP)            | 01.11.22 / 02.11.22        | DPR prepared and under observation | 1.5                |
| 105 | Saharanpur        | Chhutmalpur (NP)        | 01.11.22 / 02.11.22        | DPR prepared and approval awaited  | 2.50               |
| 106 | Saharanpur        | Chilkana Sultanpur (NP) | 01.11.22 / 02.11.22        | DPR under preparation              | 2.00               |
| 107 | Saharanpur        | Gangho (NP)             | 01.11.22 / 02.11.22        | DPR under preparation              | 5.50               |
| 108 | Saharanpur        | Nakur (NPP)             | 01.11.22 / 02.11.22        | DPR under preparation              | 2.00               |
| 109 | Saharanpur        | Nanauta (NP)            | 01.11.22 / 02.11.22        | DPR under preparation              | 2.40               |
| 110 | Saharanpur        | Rampur Maniharan        | 01.11.22 / 02.11.22        | DPR under preparation              | 3.28               |
| 111 | Saharanpur        | Sarsawa (NPP)           | 01.11.22 / 02.11.22        | DPR under preparation              | 2.00               |
| 112 | Saharanpur        | Titron (NP)             | 01.11.22 / 02.11.22        | DPR under preparation              | 1                  |
| 113 | Saharanpur        | Behat (NP)              | 01.11.22 / 02.11.22        | DPR under preparation              | 2.00               |
| 114 | Sant Kabeer Nagar | Maghar                  | 05.09.22 / 20.09.22        | DPR under preparation              | 2.00               |
| 115 | Sant Kabir Nagar  | Bakhira (NP)            | 01.11.22 / 02.11.22        | DPR under preparation              | 4.13               |
| 116 | Sant Kabir Nagar  | Belharkala (NP)         | 01.11.22 / 02.11.22        | DPR under preparation              | 1.53               |
| 117 | Sant Kabir Nagar  | Mehandawal (NP)         | 01.11.22 / 02.11.22        | DPR under preparation              | 5.50               |
| 118 | Sant Kabir Nagar  | Hariharpur (NP)         | 01.11.22 / 02.11.22        | DPR under preparation              | 1.18               |
| 119 | Sant Kabir Nagar  | Khalilabad              | 05.09.22 / 20.09.22        | DPR under preparation              | 7.40               |
| 120 | Sitapur           | Biswan (NPP)            | 01.11.22 / 02.11.22        | DPR under preparation              | 5.77               |
| 121 | Sitapur           | Mahmudabad (NPP)        | 01.11.22 / 02.11.22        | DPR under preparation              | 5.25               |
| 122 | Sitapur           | Maholi (NP)             | 01.11.22 / 02.11.22        | DPR prepared and approval awaited  | 3.13               |
| 123 | Sitapur           | Hargaon (NP)            | 01.11.22 / 02.11.22        | DPR prepared and approval awaited  | 2.23               |

| Sl. | District       | Name of ULB               | Date of Approval SLTC/SHPC | Current Status                     | STP Capacity (MLD) |
|-----|----------------|---------------------------|----------------------------|------------------------------------|--------------------|
| 124 | Sitapur        | Khairabad (NPP)           | 01.11.22 / 02.11.22        | DPR under preparation              | 5.01               |
| 125 | Sitapur        | Sidhauri (NP)             | 01.11.22 / 02.11.22        | DPR under preparation              | 2.58               |
| 126 | Sonebhadra     | Obra (NP)                 | 01.11.22 / 02.11.22        | DPR under preparation              | 6.00               |
| 127 | Sonebhadra     | Anpara (NP)               | 01.11.22 / 02.11.22        | DPR under preparation              | 7.50               |
| 128 | Sonebhadra     | Robertsganj (NPP)         | 01.11.22 / 02.11.22        | DPR under preparation              | 6.10               |
| 129 | Srawasti       | Bhinga (NPP)              | 01.11.22 / 02.11.22        | DPR under preparation              | 5.00               |
| 130 | Srawasti       | Ikauna (NP)               | 01.11.22 / 02.11.22        | DPR under preparation              | 1.50               |
| 131 | Unnao          | Bangermau (NPP)           | 01.11.22 / 02.11.22        | DPR under preparation              | 5.00               |
| 132 | Unnao          | Gangaghat (NPP)           | 01.11.22 / 02.11.22        | DPR prepared and under observation | 8.00               |
| 133 | Unnao          | Nawabganj (NP)            | 01.11.22 / 02.11.22        | DPR prepared and under observation | 1.20               |
| 134 | Unnao          | Safipur (NP)              | 01.11.22 / 02.11.22        | DPR prepared and approval awaited  | 2.40               |
| 135 | Unnao          | Ganj muradabad (NP)       | 01.11.22 / 02.11.22        | DPR under preparation              | 1.00               |
| 136 | Unnao          | Auras (NP)                | 01.11.22 / 02.11.22        | DPR under preparation              | 1.00               |
| 137 | Ambedkar nagar | Jalalpur (NPP)            | 06.03.23                   | DPR under preparation              | 5.50               |
| 138 | Ambedkar nagar | AshrafpurKicchou cha (NP) | 06.03.23                   | DPR under preparation              | 3.80               |
| 139 | Amethi         | Jais (NP)                 | 06.03.23                   | DPR under preparation              | 4.00               |
| 140 | Amroha         | Bachhraun (NPP)           | 06.03.23                   | DPR under preparation              | 3.10               |
| 141 | Amroha         | Hasanpur (NPP)            | 06.03.23                   | DPR under preparation              | 6.10               |
| 142 | Amroha         | Joya (NP)                 | 06.03.23                   | DPR under preparation              | 2.20               |
| 143 | Amroha         | Naugawan Sadat (NP)       | 06.03.23                   | DPR under preparation              | 3.40               |
| 144 | Amroha         | Said Nagli (NP)           | 06.03.23                   | DPR under preparation              | 1.90               |
| 145 | Amroha         | Ujhari (NP)               | 06.03.23                   | DPR under preparation              | 2.60               |
| 146 | Amroha         | Dhanaura (NPP)            | 06.03.23                   | DPR under preparation              | 3.10               |
| 147 | Amroha         | Gajraula (NPP)            | 06.03.23                   | DPR under preparation              | 6.50               |
| 148 | Azamgarh       | Atrauliya (NP)            | 06.03.23                   | DPR under preparation              | 1.20               |
| 149 | Azamgarh       | Jiyanpur (NP)             | 06.03.23                   | DPR under preparation              | 1.25               |
| 150 | Ballia         | Chitbaragoan (NP)         | 06.03.23                   | DPR under preparation              | 2.10               |
| 151 | Balrampur      | Balrampur (NP)            | 06.03.23                   | DPR under preparation              | 8.33               |

| Sl. | District    | Name of ULB            | Date of Approval<br>SLTC/SHPC | Current Status        | STP Capacity<br>(MLD) |
|-----|-------------|------------------------|-------------------------------|-----------------------|-----------------------|
| 152 | Bareilly    | Baheri (NPP)           | 06.03.23                      | DPR under preparation | 7.00                  |
| 153 | Bhadohi     | Gyanpur (NP)           | 06.03.23                      | DPR under preparation | 1.32                  |
| 154 | Budaun      | Faizganj (NP)          | 06.03.23                      | DPR under preparation | 1.25                  |
| 155 | Budaun      | Bisauli (NPP)          | 06.03.23                      | DPR under preparation | 3.50                  |
| 156 | Budaun      | Kuwargaon (NP)         | 06.03.23                      | DPR under preparation | 0.80                  |
| 157 | Budaun      | Ujhani (NPP)           | 06.03.23                      | DPR under preparation | 6.00                  |
| 158 | Budaun      | Saidpur (NP)           | 06.03.23                      | DPR under preparation | 1.40                  |
| 159 | Budaun      | Wazirganj (NP)         | 06.03.23                      | DPR under preparation | 2.10                  |
| 160 | Budaun      | Dataganj (NPP)         | 06.03.23                      | DPR under preparation | 2.70                  |
| 161 | Budaun      | Gulariya (NP)          | 06.03.23                      | DPR under preparation | 0.40                  |
| 162 | Budaun      | Alapur (NP)            | 06.03.23                      | DPR under preparation | 2.30                  |
| 163 | Budaun      | Sakhanu (NP)           | 06.03.23                      | DPR under preparation | 1.00                  |
| 164 | Budaun      | Usawan (NP)            | 06.03.23                      | DPR under preparation | 1.20                  |
| 165 | Chandauli   | Chakia (NP)            | 06.03.23                      | DPR under preparation | 1.73                  |
| 166 | Chandauli   | Chandauli (NP)         | 06.03.23                      | DPR under preparation | 2.62                  |
| 167 | Chandauli   | Saiyad raja (NP)       | 06.03.23                      | DPR under preparation | 1.86                  |
| 168 | Farrukhabad | Kaimganj (NPP)         | 06.03.23                      | DPR under preparation | 3.40                  |
| 169 | Farrukhabad | Mahommadabad<br>(NP)   | 06.03.23                      | DPR under preparation | 2.50                  |
| 170 | Fatehpur    | Bindki (NPP)           | 06.03.23                      | DPR under preparation | 3.64                  |
| 171 | Fatehpur    | Khaga (NP)             | 06.03.23                      | DPR under preparation | 6.10                  |
| 172 | Fatehpur    | Kora Jahanabad<br>(NP) | 06.03.23                      | DPR under preparation | 2.71                  |
| 173 | FIROZABAD   | Sirsaganj (NPP)        | 06.03.23                      | DPR under preparation | 3.52                  |
| 174 | FIROZABAD   | Jasrana (NP)           | 06.03.23                      | DPR under preparation | 1.05                  |
| 175 | FIROZABAD   | Fariha (NP)            | 06.03.23                      | DPR under preparation | 0.68                  |
| 176 | FIROZABAD   | Eka (NP)               | 06.03.23                      | DPR under preparation | 2.69                  |
| 177 | Ghazipur    | Saidpur (NP)           | 06.03.23                      | DPR under preparation | 2.50                  |
| 178 | GORAKHPUR   | Gola (NP)              | 06.03.23                      | DPR under preparation | 4.45                  |
| 179 | GORAKHPUR   | Mundera Bazar<br>(NP)  | 06.03.23                      | DPR under preparation | 2.92                  |
| 180 | GORAKHPUR   | Unwal (NP)             | 06.03.23                      | DPR under preparation | 2.06                  |
| 181 | GORAKHPUR   | Bansgaon (NP)          | 06.03.23                      | DPR under preparation | 1.60                  |
| 182 | GORAKHPUR   | Sahjanwa (NP)          | 06.03.23                      | DPR under preparation | 3.45                  |

| Sl. | District     | Name of ULB        | Date of Approval SLTC/SHPC | Current Status        | STP Capacity (MLD) |
|-----|--------------|--------------------|----------------------------|-----------------------|--------------------|
| 183 | GORAKHPUR    | Campierganj (NP)   | 06.03.23                   | DPR under preparation | 2.28               |
| 184 | GORAKHPUR    | Pipiganj (NP)      | 06.03.23                   | DPR under preparation | 5.01               |
| 185 | GORAKHPUR    | Pipraich (NP)      | 06.03.23                   | DPR under preparation | 3.54               |
| 186 | Hamirpur     | Hamirpur (NPP)     | 06.03.23                   | DPR under preparation | 5.75               |
| 187 | Hamirpur     | Rath (NP)          | 06.03.23                   | DPR under preparation | 6.78               |
| 188 | Jalaun       | Madhogarh (NP)     | 06.03.23                   | DPR under preparation | 1.30               |
| 189 | Jalaun       | Nadigaon (NP)      | 06.03.23                   | DPR under preparation | 0.80               |
| 190 | Jalaun       | Umri (NP)          | 06.03.23                   | DPR under preparation | 1.00               |
| 191 | Jalaun       | Kotra (NP)         | 06.03.23                   | DPR under preparation | 0.80               |
| 192 | Jalaun       | Rampura (NP)       | 06.03.23                   | DPR under preparation | 1.30               |
| 193 | Jalaun       | Kadaura (NP)       | 06.03.23                   | DPR under preparation | 1.60               |
| 194 | Jalaun       | Ait (NP)           | 06.03.23                   | DPR under preparation | 1.33               |
| 195 | Jhansi       | Baragaon (NP)      | 06.03.23                   | DPR under preparation | 1.00               |
| 196 | Jhansi       | Barua Sagar (NP)   | 06.03.23                   | DPR under preparation | 2.50               |
| 197 | Jhansi       | Ranipur (NP)       | 06.03.23                   | DPR under preparation | 2.00               |
| 198 | Jhansi       | Mauranipur (NPP)   | 06.03.23                   | DPR under preparation | 6.00               |
| 199 | Jhansi       | Chirgaon(NPP)      | 06.03.23                   | DPR under preparation | 2.00               |
| 200 | Kannauj      | Gursahayganj (NPP) | 06.03.23                   | DPR under preparation | 5.70               |
| 201 | Kannauj      | Tirwaganj (NP)     | 06.03.23                   | DPR under preparation | 3.00               |
| 202 | Kannauj      | Kannauj (NPP)      | 06.03.23                   | DPR under preparation | 3.50               |
| 203 | Kannauj      | Talgram (NP)       | 06.03.23                   | DPR under preparation | 1.10               |
| 204 | Kannauj      | Samdhan (NP)       | 06.03.23                   | DPR under preparation | 3.50               |
| 205 | Kannauj      | Sikandarpur (NP)   | 06.03.23                   | DPR under preparation | 1.00               |
| 206 | Kanpur Dehat | Pukhrayan (NPP)    | 06.03.23                   | DPR under preparation | 5.00               |
| 207 | Kanpur Dehat | Sikandra (NP)      | 06.03.23                   | DPR under preparation | 1.40               |
| 208 | Kanpur Dehat | Rajpur (NP)        | 06.03.23                   | DPR under preparation | 1.78               |
| 209 | Kanpur Dehat | Raniya (NP)        | 06.03.23                   | DPR under preparation | 2.82               |
| 210 | Kanpur Dehat | Shivli (NP)        | 06.03.23                   | DPR under preparation | 1.60               |

| Sl. | District     | Name of ULB              | Date of Approval SLTC/SHPC | Current Status        | STP Capacity (MLD) |
|-----|--------------|--------------------------|----------------------------|-----------------------|--------------------|
| 211 | Kanpur Dehat | Derapur (NP)             | 06.03.23                   | DPR under preparation | 0.80               |
| 212 | Kanpur Dehat | Amraudha (NP)            | 06.03.23                   | DPR under preparation | 1.00               |
| 213 | Kanpur Dehat | Rasulabad (NP)           | 06.03.23                   | DPR under preparation | 2.21               |
| 214 | Kanpur Dehat | Jhinhak (NP)             | 06.03.23                   | DPR under preparation | 2.41               |
| 215 | Kanpur Dehat | Kanchausi (NP)           | 06.03.23                   | DPR under preparation | 1.74               |
| 216 | Kanpur Dehat | Musanagar (NP)           | 06.03.23                   | DPR under preparation | 2.10               |
| 217 | Kanpur Dehat | Rura (NP)                | 06.03.23                   | DPR under preparation | 1.85               |
| 218 | Kanpur Nagar | Ghatampur (NP)           | 06.03.23                   | DPR under preparation | 5.86               |
| 219 | Kaushambi    | Purabpashchimsharira(NP) | 06.03.23                   | DPR under preparation | 2.21               |
| 220 | Kaushambi    | Charwa (NP)              | 06.03.23                   | DPR under preparation | 1.98               |
| 221 | Kaushambi    | DaranagarKadadham(NP)    | 06.03.23                   | DPR under preparation | 2.20               |
| 222 | Lakhimpur    | Mailani (NP)             | 06.03.23                   | DPR under preparation | 1.39               |
| 223 | Lakhimpur    | Barwar (NP)              | 06.03.23                   | DPR under preparation | 1.46               |
| 224 | Lakhimpur    | Nighasan (NP)            | 06.03.23                   | DPR under preparation | 2.53               |
| 225 | Lakhimpur    | OelDakhwa (NP)           | 06.03.23                   | DPR under preparation | 1.34               |
| 226 | Lakhimpur    | SighahiBhiraura (NP)     | 06.03.23                   | DPR under preparation | 1.99               |
| 227 | Lakhimpur    | Kheri (NP)               | 06.03.23                   | DPR under preparation | 3.47               |
| 228 | Lakhimpur    | Mohamdi (NPP)            | 06.03.23                   | DPR under preparation | 4.89               |
| 229 | Lakhimpur    | Dhaurahra (NP)           | 06.03.23                   | DPR under preparation | 3.14               |
| 230 | Lakhimpur    | Paliya Kalan (NPP)       | 06.03.23                   | DPR under preparation | 4.26               |
| 231 | Lalitpur     | Talbehat (NP)            | 06.03.23                   | DPR under preparation | 1.50               |
| 232 | Mahoba       | Mahoba (NPP)             | 06.03.23                   | DPR under preparation | 10.01              |
| 233 | Mau          | Adari (NP)               | 06.03.23                   | DPR under preparation | 1.50               |
| 234 | MAU          | Ghosi (NP)               | 06.03.23                   | DPR under preparation | 4.50               |
| 235 | MAU          | Kopaganj (NP)            | 06.03.23                   | DPR under preparation | 5.50               |
| 236 | MAU          | MohammdabadGohna (NP)    | 06.03.23                   | DPR under preparation | 4.25               |
| 237 | Meerut       | Daurala (NP)             | 06.03.23                   | DPR under preparation | 2.00               |
| 238 | Meerut       | Harra (NP)               | 06.03.23                   | DPR under preparation | 2.00               |
| 239 | Meerut       | Hastinapur (NP)          | 06.03.23                   | DPR under preparation | 2.75               |

| Sl. | District   | Name of ULB          | Date of Approval SLTC/SHPC | Current Status        | STP Capacity (MLD) |
|-----|------------|----------------------|----------------------------|-----------------------|--------------------|
| 240 | Meerut     | Karnawal (NP)        | 06.03.23                   | DPR under preparation | 1.30               |
| 241 | Meerut     | Khiwai (NP)          | 06.03.23                   | DPR under preparation | 2.20               |
| 242 | Meerut     | Lawad (NP)           | 06.03.23                   | DPR under preparation | 2.10               |
| 243 | Meerut     | Mawana (NP)          | 06.03.23                   | DPR under preparation | 7.79               |
| 244 | Mirzapur   | Chunar (NPP)         | 06.03.23                   | DPR under preparation | 3.79               |
| 245 | Mirzapur   | Ahaura (NPP)         | 06.03.23                   | DPR under preparation | 2.41               |
| 246 | Mirzapur   | Kachhawa (NP)        | 06.03.23                   | DPR under preparation | 1.25               |
| 247 | Pilibhit   | Bisalpur (NPP)       | 06.03.23                   | DPR under preparation | 8.00               |
| 248 | Pilibhit   | Bilsabda (NP)        | 06.03.23                   | DPR under preparation | 2.00               |
| 249 | Pilibhit   | Jahanabad (NP)       | 06.03.23                   | DPR under preparation | 2.00               |
| 250 | Pratapgarh | Antu (NP)            | 06.03.23                   | DPR under preparation | 1.15               |
| 251 | Pratapgarh | Dhakawaa (NP)        | 06.03.23                   | DPR under preparation | 2.00               |
| 252 | Pratapgarh | KatraMedniganj       | 06.03.23                   | DPR under preparation | 1.05               |
| 253 | Pratapgarh | Kohdaur (NP)         | 06.03.23                   | DPR under preparation | 1.60               |
| 254 | Pratapgarh | Kunda (NP)           | 06.03.23                   | DPR under preparation | 2.75               |
| 255 | Pratapgarh | Manikpur (NP)        | 06.03.23                   | DPR under preparation | 1.60               |
| 256 | Pratapgarh | Patti (NP)           | 06.03.23                   | DPR under preparation | 1.10               |
| 257 | Pratapgarh | Prithviganj (NP)     | 06.03.23                   | DPR under preparation | 2.40               |
| 258 | Pratapgarh | Pratapgarh city (NP) | 06.03.23                   | DPR under preparation | 1.60               |
| 259 | Pratapgarh | Ramganj (NP)         | 06.03.23                   | DPR under preparation | 2.00               |
| 260 | Pratapgarh | Raniganj (NP)        | 06.03.23                   | DPR under preparation | 3.00               |
| 261 | Pratapgarh | Suvansha bazar (NP)  | 06.03.23                   | DPR under preparation | 2.30               |
| 262 | Prayagraj  | Lalgopalganj (NP)    | 06.03.23                   | DPR under preparation | 2.90               |
| 263 | Prayagraj  | Handia(NP)           | 06.03.23                   | DPR under preparation | 2.30               |
| 264 | Raebareli  | Unchahar (NP)        | 06.03.23                   | DPR under preparation | 1.00               |
| 265 | Raebareli  | Maharajganj (NP)     | 06.03.23                   | DPR under preparation | 1.00               |
| 266 | Raebareli  | Bachhrawan (NP)      | 06.03.23                   | DPR under preparation | 1.00               |
| 267 | Raebareli  | Naseerabad (NP)      | 06.03.23                   | DPR under preparation | 2.00               |
| 268 | Raebareli  | Lalgang (NP)         | 06.03.23                   | DPR under preparation | 2.50               |
| 269 | Raebareli  | Parsadepur (NP)      | 06.03.23                   | DPR under preparation | 2.00               |
| 270 | Raebareli  | Dalmau (NP)          | 06.03.23                   | DPR under preparation | 1.00               |
| 271 | Sambhal    | Babrala (NP)         | 06.03.23                   | DPR under preparation | 1.90               |
| 272 | Sambhal    | Bahjoi (NPP)         | 06.03.23                   | DPR under preparation | 3.70               |

| Sl.                     | District      | Name of ULB              | Date of Approval<br>SLTC/SHPC | Current Status        | STP Capacity<br>(MLD) |
|-------------------------|---------------|--------------------------|-------------------------------|-----------------------|-----------------------|
| 273                     | Sambhal       | Gawan (NP)               | 06.03.23                      | DPR under preparation | 1.00                  |
| 274                     | Sambhal       | Gunnaur (NP)             | 06.03.23                      | DPR under preparation | 2.40                  |
| 275                     | Sambhal       | Narauli (NP)             | 06.03.23                      | DPR under preparation | 1.80                  |
| 276                     | Sambhal       | Sirsi (NP)               | 06.03.23                      | DPR under preparation | 2.70                  |
| 277                     | Shahajahanpur | Tilhar (NPP)             | 06.03.23                      | DPR under preparation | 6.00                  |
| 278                     | Shahajahanpur | Khudaganj (NP)           | 06.03.23                      | DPR under preparation | 1.50                  |
| 279                     | Shahajahanpur | Katra (NP)               | 06.03.23                      | DPR under preparation | 3.25                  |
| 280                     | Shahajahanpur | Jalalabad (NPP)          | 06.03.23                      | DPR under preparation | 3.80                  |
| 281                     | Shahajahanpur | Khutar (NP)              | 06.03.23                      | DPR under preparation | 2.00                  |
| 282                     | Shahajahanpur | Banda (NP)               | 06.03.23                      | DPR under preparation | 2.00                  |
| 283                     | Shahajahanpur | Nigohi (NP)              | 06.03.23                      | DPR under preparation | 2.50                  |
| 284                     | Sitapur       | Laharpur (NPP)           | 06.03.23                      | DPR under preparation | 6.41                  |
| 285                     | Sitapur       | Paitepur (NP)            | 06.03.23                      | DPR under preparation | 1.44                  |
| 286                     | Sitapur       | Tambour-<br>Ahmdabad(NP) | 06.03.23                      | DPR under preparation | 2.70                  |
| 287                     | Sonbhadra     | Pipari (NP)              | 06.03.23                      | DPR under preparation | 1.60                  |
| 288                     | Sonbhadra     | Dala Bazar (NP)          | 06.03.23                      | DPR under preparation | 1.10                  |
| 289                     | Sonbhadra     | Ghorawal (NP)            | 06.03.23                      | DPR under preparation | 0.80                  |
| 290                     | Sonbhadra     | Renukot (NP)             | 06.03.23                      | DPR under preparation | 2.10                  |
| 291                     | Sonbhadra     | Churk-Ghurma<br>(NP)     | 06.03.23                      | DPR under preparation | 0.70                  |
| 292                     | Sonbhadra     | Chopan (NP)              | 06.03.23                      | DPR under preparation | 1.30                  |
| 293                     | Sonbhadra     | Duddhi (NP)              | 06.03.23                      | DPR under preparation | 1.10                  |
| 294                     | Varanasi      | Gangapur (NP)            | 06.03.23                      | DPR under preparation | 0.84                  |
| <b>Total (294 STPs)</b> |               |                          |                               |                       | <b>950.87</b>         |

**Annexure-4**

| <b>Status of CETP</b><br><b>March 2024</b> |           |                                                                        |                                             |                          |                         |                        |                    |                                 |                                       |
|--------------------------------------------|-----------|------------------------------------------------------------------------|---------------------------------------------|--------------------------|-------------------------|------------------------|--------------------|---------------------------------|---------------------------------------|
| S.N                                        | District  | Name and Address of the CETPs                                          | Operated by                                 | Installed Capacity (MLD) | Utilized Capacity (MLD) | Nature of Member Units | Operational Status | Observed final effluent quality | Treated Effluent receiving water body |
| 1                                          | Hapur     | CETP, HPDA, Pilkhaun, Hapur                                            | HPDA                                        | 2.1 MLD                  | 1.10                    | Textile                | Operational        | Achieving                       | River Ganga through River Kali East   |
| 2                                          | Kanpur    | CETP, UPSIDC Textile Complex, Rooma, Kanpur (for textile units)        | UPSIDC/ Rooma Pollution Control Association | 1.5 MLD                  | 1.5                     | Textile                | Operational        | Achieving                       | On Land                               |
| 3                                          | Ghaziabad | Apparel Park Tronica City CETP, Phase-I (for textile units), Ghaziabad | UPSIDC                                      | 6 MLD                    | 2.5                     | Textile                | Operational        | Achieving                       | River Yamuna Through Hindon River     |
| 4                                          | Mathura   | CETP, Industrial Area, Site-A, Mathura                                 | Industrial Association                      | 6.25 MLD                 | 6.25                    | Textile                | Operational        | Achieving                       | River Yamuna                          |
| 5                                          | Unnao     | Banther Industrial Pollution Control Co. CETP, Banther, Unnao          | Banther Industrial Pollution Control Co.    | 4.5 MLD                  | 4.5                     | Tannery                | Operational        | Achieving                       | River Ganga                           |
| 6                                          | Unnao     | Unnao Tanneries Pollution Control Company (CETP) Site-II, Unnao        | Unnao Tanneries Pollution Control Company   | 2.15 MLD                 | 2.15                    | Tannery                | Operational        | Achieving                       | River Ganga                           |
| 7                                          | Kanpur    | CETP Jajmau, Kanpur                                                    | U.P. Jal Nigam                              | 36 MLD                   | 36                      | Tannery                | Operational        | Not-Achieving                   | Irrigation Channel                    |

**Annexure- 5.0**

| <b>22 MSW-Operational Plant Status</b> |                 |               |                 |                                 |                           |
|----------------------------------------|-----------------|---------------|-----------------|---------------------------------|---------------------------|
| <b>SN</b>                              | <b>District</b> | <b>ULB</b>    | <b>Capacity</b> | <b>Authorization valid upto</b> | <b>Operational status</b> |
| 1                                      | Hapur           | Pilkhuwa      | 45              | 17-03-2028                      | Operational               |
| 2                                      | Prayagraj       | Prayagraj     | 400             | 15-03-2028                      | Operational               |
| 3                                      | Kannauj         | Kannauj       | 25              | 15-03-2028                      | Operational               |
| 4                                      | Kanpur          | Kanpur        | 1500            | 2/4/2028                        | Operational               |
| 5                                      | Muzaffarnagar   | Muzaffarnagar | 120             | 16-03-2028                      | Operational               |
| 6                                      | Aligarh         | Aligarh       | 220             | 16-03-2028                      | Operational               |
| 7                                      | Etawah          | Etawah        | 75              | 14-04-2028                      | Operational               |
| 8                                      | Mathura         | Mathura       | 180             | 16-03-2028                      | Operational               |
| 9                                      | Agra            | Agra          | 500             | 7/7/2024                        | Operational               |
| 10                                     | Barabanki       | Nawabganj     | 100             | 27-03-2028                      | Operational               |
| 11                                     | Lucknow         | Lucknow       | 1300            | 16-03-2027                      | Operational               |
| 12                                     | Varanasi        | Varanasi      | 600             | 31-12-2027                      | Operational               |
| 13                                     | Jaunpur         | Jaunpur       | 60              | 31-12-2027                      | Operational               |
| 14                                     | Ballia          | Ballia        | 50              | 31-12-2027                      | Operational               |
| 15                                     | Azamgarh        | Mubarakpur    | 40              | 31-12-2027                      | Operational               |
| 16                                     | Moradabad       | Moradabad     | 400             | 31-12-2027                      | Operational               |
| 17                                     | Noida           | Noida         | 380             | Applied for authorization       | Operational               |
| 18                                     | Ballia          | Reorti        | 10              | 31-12-2027                      | Operational               |
| 19                                     | Shahjahanpur    | Shahjahanpur  | 90              | Applied for authorization       | Operational               |
| 20                                     | Saharanpur      | Gangoh        | 30              | Applied for authorization       | Operational               |
| 21                                     | Ghaziabad       | Ghaziabad     | 1200            | Applied for authorization       | Operational               |
| 22                                     | Ghaziabad       | Ghaziabad     | 2000            | Applied for authorization       | Operational               |
|                                        | <b>Total</b>    |               | <b>9325</b>     |                                 |                           |

**Annexure-5.1****List of Compost Pits in 161 ULBs**

| S.No. | District | ULB Name       | No. Of Pit | Pit Composting Capacity (TPD) |
|-------|----------|----------------|------------|-------------------------------|
| 1     | Agra     | Agra           | 44         | 528                           |
| 2     | Agra     | Shamsabad      | 5          | 6.5                           |
| 3     | Agra     | Fatehpur Sikri | 5          | 6.5                           |
| 4     | Agra     | ACHHNERA       | 4          | 4                             |
| 5     | Agra     | ETMADPUR       | 4          | 4                             |
| 6     | Agra     | Bah            | 2          | 2.8                           |
| 7     | Agra     | Jagner         | 2          | 2                             |
| 8     | Agra     | Kheragarh      | 4          | 4.5                           |
| 9     | Agra     | Kiraoli        | 4          | 4.5                           |
| 10    | Agra     | Pinahat        | 3          | 3                             |
| 11    | Amroha   | Hasanpur       | 6          | 7.5                           |
| 12    | Amroha   | Bachhraon      | 5          | 2                             |
| 13    | Amroha   | Naugawan Sadat | 6          | 4                             |
| 14    | Bareilly | Bisharatganj   | 2          | 5                             |
| 15    | Bareilly | Fatehganj      | 2          | 5                             |
| 16    | Bareilly | Meerganj       | 2          | 5                             |
| 17    | Basti    | Basti          | 2          | 2                             |

| S.No. | District    | ULB Name       | No. Of Pit | Pit Composting Capacity (TPD) |
|-------|-------------|----------------|------------|-------------------------------|
| 18    | Bhadohi     | Bhadohi        | 2          | 4                             |
| 19    | Bhadohi     | Nai Bazar      | 3          | 3                             |
| 20    | Bhadohi     | Gopiganj       | 2          | 1.5                           |
| 21    | Bulandshahr | Anupshahr      | 5          | 0.5                           |
| 22    | Etah        | Etah           | 3          | 5                             |
| 23    | Etah        | Marhera        | 4          | 5                             |
| 24    | Etah        | Aliganj        | 4          | 5                             |
| 25    | Etah        | Awagarh        | 2          | 4                             |
| 26    | Etah        | Jaithara       | 1          | 5                             |
| 27    | Etah        | Nidhauri Kalan | 2          | 2                             |
| 28    | Etah        | Sakit          | 2          | 2                             |
| 29    | Etawah      | Etawah         | 5          | 5                             |
| 30    | Etawah      | Bharthana      | 3          | 3                             |
| 31    | Etawah      | Jaswantnagar   | 3          | 3                             |
| 32    | Etawah      | Bakewar        | 1          | 1                             |
| 33    | Etawah      | Ekdil          | 2          | 2                             |
| 34    | Etawah      | Lakhna         | 1          | 1                             |
| 35    | Farrukhabad | Farrukhabad    | 3          | 3                             |
| 36    | Farrukhabad | Kaimganj       | 8          | 4                             |

| S.No. | District    | ULB Name        | No. Of Pit | Pit Composting Capacity (TPD) |
|-------|-------------|-----------------|------------|-------------------------------|
| 37    | Farrukhabad | Kamalganj       | 1          | 1                             |
| 38    | Farrukhabad | Kampil          | 1          | 1                             |
| 39    | Farrukhabad | Mohammadabad    | 6          | 4                             |
| 40    | Farrukhabad | Shamsabad       | 10         | 5                             |
| 41    | Fatehpur    | Fatehpur        | 5          | 20                            |
| 42    | Fatehpur    | Bindki          | 4          | 8                             |
| 43    | Fatehpur    | Hathgam         | 1          | 1                             |
| 44    | Fatehpur    | Khaga           | 67         | 30                            |
| 45    | Fatehpur    | Kora Jahaniabad | 6          | 12                            |
| 46    | Hamirpur    | Gohand          | 3          | 3                             |
| 47    | Hardoi      | Hardoi          | 4          | 12                            |
| 48    | Hardoi      | Shahabad        | 2          | 3                             |
| 49    | Hardoi      | Sandila         | 4          | 5.5                           |
| 50    | Hardoi      | Mallawan        | 4          | 3                             |
| 51    | Hardoi      | PIHANI          | 2          | 4.5                           |
| 52    | Hardoi      | Bilgram         | 6          | 4                             |
| 53    | Hardoi      | Sandi           | 2          | 3.5                           |
| 54    | Hardoi      | Beniganj        | 2          | 1.5                           |

| S.No. | District   | ULB Name               | No. Of Pit | Pit Composting Capacity (TPD) |
|-------|------------|------------------------|------------|-------------------------------|
| 55    | Hardoi     | Gopamau                | 4          | 2.23                          |
| 56    | Hardoi     | Kachhauna Patseni      | 2          | 2.1                           |
| 57    | Hardoi     | Kursath                | 2          | 0.1                           |
| 58    | Hardoi     | Madhoganj              | 2          | 4                             |
| 59    | Hardoi     | Pali                   | 2          | 2.35                          |
| 60    | Hathras    | Hathras                | 8          | 8                             |
| 61    | Hathras    | Sadabad                | 8          | 8                             |
| 62    | Kaushambi  | Bharwari               | 5          | 5                             |
| 63    | Kaushambi  | Manjhanpur             | 8          | 8                             |
| 64    | Kaushambi  | Ajhuwa                 | 2          | 2                             |
| 65    | Kaushambi  | Chail                  | 1          | 1                             |
| 66    | Kaushambi  | Karari                 | 2          | 2                             |
| 67    | Kaushambi  | Daranagar              | 2          | 2                             |
| 68    | Kaushambi  | Purab Pashchim Sharira | 2          | 2                             |
| 69    | Kaushambi  | Sarai Aquil            | 2          | 2                             |
| 70    | Kaushambi  | Sirathu                | 2          | 2                             |
| 71    | Kaushambi  | Charwa                 | 2          | 2                             |
| 72    | Kushinagar | Padrauna               | 2          | 2                             |

| S.No. | District       | ULB Name         | No. Of Pit | Pit Composting Capacity (TPD) |
|-------|----------------|------------------|------------|-------------------------------|
| 73    | Kushinagar     | Kushinagar       | 2          | 5                             |
| 74    | Kushinagar     | Hata             | 2          | 5                             |
| 75    | Kushinagar     | Kaptanganj       | 1          | 2                             |
| 76    | Kushinagar     | Dudahi           | 2          | 2                             |
| 77    | Kushinagar     | Ramkola          | 1          | 2                             |
| 78    | Kushinagar     | Sewarhi          | 1          | 1                             |
| 79    | Lakimpur Kheri | Lakhimpur        | 5          | 5                             |
| 80    | Lakimpur Kheri | Gola Gokarannath | 1          | 1                             |
| 81    | Lakimpur Kheri | MOHAMMADI        | 1          | 1                             |
| 82    | Lakimpur Kheri | Barwar           | 16         | 16                            |
| 83    | Lakimpur Kheri | Dhaurahra        | 4          | 10                            |
| 84    | Lakimpur Kheri | Kheri            | 2          | 2                             |
| 85    | Lakimpur Kheri | Mailani          | 1          | 1                             |
| 86    | Lakimpur Kheri | Oel Dhakhwa      | 2          | 1                             |
| 87    | Lakimpur Kheri | Singahi Bhedaura | 1          | 1                             |
| 88    | Lucknow        | Lucknow          | 142        | 213                           |
| 89    | Lucknow        | Amethi           | 2          | 6                             |
| 90    | Lucknow        | Bakshi Ka Talab  | 2          | 6                             |
| 91    | Lucknow        | Gosaiganj        | 1          | 3                             |
| 92    | Lucknow        | Itaunja          | 1          | 3                             |

| S.No. | District      | ULB Name      | No. Of Pit | Pit Composting Capacity (TPD) |
|-------|---------------|---------------|------------|-------------------------------|
| 93    | Lucknow       | Kakori        | 1          | 3                             |
| 94    | Lucknow       | Mahona        | 1          | 3                             |
| 95    | Lucknow       | Malihabad     | 1          | 3                             |
| 96    | Lucknow       | Banthara      | 2          | 6                             |
| 97    | Lucknow       | Mohanlalganj  | 2          | 6                             |
| 98    | Lucknow       | Nagram        | 2          | 6                             |
| 99    | Mahoba        | Mahoba        | 6          | 2                             |
| 100   | Mahoba        | Charkhari     | 3          | 1                             |
| 101   | Mahoba        | Kabrai        | 3          | 1                             |
| 102   | Mahoba        | Kharela       | 3          | 1                             |
| 103   | Mahoba        | Kulpahar      | 6          | 2                             |
| 104   | Mainpuri      | Mainpuri      | 18         | 30                            |
| 105   | Meerut        | Shahjahanpur  | 1          | 4                             |
| 106   | Meerut        | Siwalkhas     | 1          | 2                             |
| 107   | Mirzapur      | Mirzapur      | 2          | 2                             |
| 108   | Mirzapur      | Chunar        | 2          | 3                             |
| 109   | Mirzapur      | Ahaura        | 1          | 0.5                           |
| 110   | Mirzapur      | Kachhwa       | 2          | 1                             |
| 111   | Muzaffarnagar | Muzaffarnagar | 3          | 3                             |

| S.No. | District      | ULB Name         | No. Of Pit | Pit Composting Capacity (TPD) |
|-------|---------------|------------------|------------|-------------------------------|
| 112   | Muzaffarnagar | Khatauli         | 3          | 3                             |
| 113   | Muzaffarnagar | Bhokerheri       | 3          | 3                             |
| 114   | Muzaffarnagar | Budhana          | 3          | 3                             |
| 115   | Muzaffarnagar | Charthawal       | 3          | 3                             |
| 116   | Muzaffarnagar | Jansath          | 3          | 3                             |
| 117   | Muzaffarnagar | Meerapur         | 3          | 3                             |
| 118   | Muzaffarnagar | Purquazi         | 3          | 3                             |
| 119   | Muzaffarnagar | Shahpur          | 3          | 3                             |
| 120   | Muzaffarnagar | Sisauli          | 3          | 3                             |
| 121   | Pilibhit      | Neoria Husainpur | 1          | 10                            |
| 122   | Pratapgarh    | Pratapgarh       | 5          | 10                            |
| 123   | Rae Bareli    | Rae Bareli       | 7          | 12                            |
| 124   | Rae Bareli    | Bachhrawan       | 2          | 2                             |
| 125   | Rae Bareli    | Dalmau           | 1          | 1                             |
| 126   | Rae Bareli    | Lalganj          | 2          | 2                             |
| 127   | Rae Bareli    | Maharajganj      | 1          | 1                             |
| 128   | Rae Bareli    | Nasirabad        | 2          | 2                             |
| 129   | Rae Bareli    | Parshadepur      | 1          | 1                             |
| 130   | Rae Bareli    | Salon            | 2          | 2                             |

| S.No. | District     | ULB Name         | No. Of Pit | Pit Composting Capacity (TPD) |
|-------|--------------|------------------|------------|-------------------------------|
| 131   | Rae Bareli   | Unchahar         | 1          | 1                             |
| 132   | Saharanpur   | Saharanpur       | 20         | 35                            |
| 133   | Saharanpur   | Deoband          | 3          | 15                            |
| 134   | Sambhal      | Chandausi        | 10         | 3                             |
| 135   | Sambhal      | Babrala          | 6          | 2                             |
| 136   | Sambhal      | Sirsi            | 30         | 6                             |
| 137   | Shahjahanpur | Powayan          | 4          | 4                             |
| 138   | Shahjahanpur | Allahganj        | 2          | 2                             |
| 139   | Shahjahanpur | Katra            | 2          | 2                             |
| 140   | Shahjahanpur | Khutar           | 5          | 5                             |
| 141   | Shahjahanpur | Banda            | 1          | 1                             |
| 142   | Shamli       | Shamli           | 10         | 5                             |
| 143   | Shravasti    | Ikauna           | 6          | 1                             |
| 144   | Sitapur      | Sitapur          | 10         | 10                            |
| 145   | Sitapur      | Mahmudabad       | 5          | 5                             |
| 146   | Sitapur      | Laharpur         | 8          | 8                             |
| 147   | Sitapur      | Biswan           | 10         | 10                            |
| 148   | Sitapur      | KHAIRABAD        | 40         | 20                            |
| 149   | Sitapur      | Mishritnaimishar | 2          | 2                             |

| S.No.        | District  | ULB Name    | No. Of Pit | Pit Composting Capacity (TPD) |
|--------------|-----------|-------------|------------|-------------------------------|
| 150          | Sitapur   | Hargaon     | 6          | 5                             |
| 151          | Sitapur   | Maholi      | 5          | 5                             |
| 152          | Sitapur   | Paintepur   | 4          | 4                             |
| 153          | Sitapur   | Sidhauli    | 8          | 8                             |
| 154          | Sitapur   | Tambaur Cum | 8          | 5                             |
| 155          | Sonbhadra | Robertsganj | 2          | 5                             |
| 156          | Sonbhadra | Ghorawal    | 1          | 2                             |
| 157          | Sonbhadra | Pipri       | 2          | 4                             |
| 158          | Sonbhadra | Renukoot    | 4          | 8                             |
| 159          | Unnao     | Mohan       | 2          | 1                             |
| 160          | Unnao     | Nyotani     | 2          | 1                             |
| 161          | Varanasi  | Gangapur    | 2          | 2                             |
| <b>Total</b> |           |             | <b>868</b> | <b>1456.58</b>                |

**Annexure-5.2****Details of Operational MRF**

| 711 MRF Operational Status |           |                    |                |                                      |          |
|----------------------------|-----------|--------------------|----------------|--------------------------------------|----------|
| S.N                        | District  | ULBs               | Capacity (TPD) | Status (Operational/Non Operational) | Timeline |
| 1                          | Agra      | Achhnera(NPP)      | 5              | Operational                          | Mar-23   |
| 2                          | Agra      | Agra(M.Corp)       | 5              | Operational                          | Mar-23   |
| 3                          | Agra      | Bah(NPP)           | 5              | Operational                          | Mar-23   |
| 4                          | Agra      | Dayalbagh(NP)      | 5              | Operational                          | Mar-23   |
| 5                          | Agra      | Etmadpur(NPP)      | 5              | Operational                          | Mar-23   |
| 6                          | Agra      | FatehpurSikri(NPP) | 5              | Operational                          | Mar-23   |
| 7                          | Agra      | Jagner(NP)         | 5              | Operational                          | Mar-23   |
| 8                          | Agra      | Kheragarh(NP)      | 5              | Operational                          | Mar-23   |
| 9                          | Agra      | Kiraoali(NP)       | 5              | Operational                          | Mar-23   |
| 10                         | Agra      | Pinahat(NP)        | 5              | Operational                          | Mar-23   |
| 11                         | Agra      | Shamsabad(NPP)     | 5              | Operational                          | Mar-23   |
| 12                         | Agra      | Swamibagh(NP)      | 5              | Operational                          | Mar-23   |
| 13                         | Firozabad | Eka(NP)            | 5              | Operational                          | Mar-23   |
| 14                         | Firozabad | Fariha(NP)         | 5              | Operational                          | Mar-23   |
| 15                         | Firozabad | Firozabad(M Corp.) | 5              | Operational                          | Mar-23   |
| 16                         | Firozabad | MAKKHANPUR         | 5              | Operational                          | Mar-23   |
| 17                         | Firozabad | Shikohabad(NPP)    | 5              | Operational                          | Mar-23   |
| 18                         | Firozabad | Sirsaganj(NPP)     | 5              | Operational                          | Mar-23   |
| 19                         | Firozabad | Tundla(NPP)        | 5              | Operational                          | Mar-23   |
| 20                         | Mainpuri  | BARNAHAL           | 5              | Operational                          | Mar-23   |
| 21                         | Mainpuri  | Bewar(NP)          | 5              | Operational                          | Mar-23   |
| 22                         | Mainpuri  | Bhogaon(NP)        | 5              | Operational                          | Mar-23   |
| 23                         | Mainpuri  | Ghiraun(NP)        | 5              | Operational                          | Mar-23   |
| 24                         | Mainpuri  | JyotiKhuriya(NP)   | 5              | Operational                          | Mar-23   |
| 25                         | Mainpuri  | Karhal(NP)         | 5              | Operational                          | Mar-23   |
| 26                         | Mainpuri  | Kishni(NP)         | 5              | Operational                          | Mar-23   |
| 27                         | Mainpuri  | Kuraoali(NP)       | 5              | Operational                          | Mar-23   |
| 28                         | Mainpuri  | Kushmara(NP)       | 5              | Operational                          | Mar-23   |
| 29                         | Mainpuri  | Mainpuri(NPP)      | 5              | Operational                          | Mar-23   |
| 30                         | Mathura   | Bajna(NP)          | 5              | Operational                          | Mar-23   |
| 31                         | Mathura   | Baldco(NP)         | 5              | Operational                          | Mar-23   |

| 711 MRF Operational Status |         |                      |   |             |        |
|----------------------------|---------|----------------------|---|-------------|--------|
| 32                         | Mathura | Barsana(NP)          | 5 | Operational | Mar-23 |
| 33                         | Mathura | Chaumuhan(NP)        | 5 | Operational | Mar-23 |
| 34                         | Mathura | Chhata(NP)           | 5 | Operational | Mar-23 |
| 35                         | Mathura | Farah (NP)           | 5 | Operational | Mar-23 |
| 36                         | Mathura | Gokul(NP)            | 5 | Operational | Mar-23 |
| 37                         | Mathura | Govardhan(NP)        | 5 | Operational | Mar-23 |
| 38                         | Mathura | Mahavan(NP)          | 5 | Operational | Mar-23 |
| 39                         | Mathura | Mathura(MCorp.)      | 5 | Operational | Mar-23 |
| 40                         | Mathura | Nandgaon(NP)         | 5 | Operational | Mar-23 |
| 41                         | Mathura | Radhakund(NP)        | 5 | Operational | Mar-23 |
| 42                         | Mathura | Saunkh(NP)           | 5 | Operational | Mar-23 |
| 43                         | Aligarh | Aligarh(MCorp.)      | 5 | Operational | Mar-23 |
| 44                         | Aligarh | Atrauli(NPP)         | 5 | Operational | Mar-23 |
| 45                         | Aligarh | Beswan(NP)           | 5 | Operational | Mar-23 |
| 46                         | Aligarh | CHANDAUS             | 5 | Operational | Mar-23 |
| 47                         | Aligarh | Chharra(NP)          | 5 | Operational | Mar-23 |
| 48                         | Aligarh | Harduaganj(NP)       | 5 | Operational | Mar-23 |
| 49                         | Aligarh | Iglas(NP)            | 5 | Operational | Mar-23 |
| 50                         | Aligarh | Jalali(NP)           | 5 | Operational | Mar-23 |
| 51                         | Aligarh | Jattari(NP)          | 5 | Operational | Mar-23 |
| 52                         | Aligarh | JAWANSIKANDARPUR(NP) | 5 | Operational | Mar-23 |
| 53                         | Aligarh | Kauriaganj(NP)       | 5 | Operational | Mar-23 |
| 54                         | Aligarh | Khair (NPP)          | 5 | Operational | Mar-23 |
| 55                         | Aligarh | Pilkhana(NP)         | 5 | Operational | Mar-23 |
| 56                         | Aligarh | Vijaigarh(NP)        | 5 | Operational | Mar-23 |
| 57                         | Etah    | Aliganj(NPP)         | 5 | Operational | Mar-23 |
| 58                         | Etah    | Awagarh(NP)          | 5 | Operational | Mar-23 |
| 59                         | Etah    | Etah(NPP)            | 5 | Operational | Mar-23 |
| 60                         | Etah    | Jaithara(NP)         | 5 | Operational | Mar-23 |
| 61                         | Etah    | Jalesar(NPP)         | 5 | Operational | Mar-23 |
| 62                         | Etah    | Marchra(NPP)         | 5 | Operational | Mar-23 |
| 63                         | Etah    | NidhauLiKalan(NP)    | 5 | Operational | Mar-23 |
| 64                         | Etah    | RajaKaRampur(NP)     | 5 | Operational | Mar-23 |
| 65                         | Etah    | Sakit(NP)            | 5 | Operational | Mar-23 |
| 66                         | Hathras | Hasayan(NP)          | 5 | Operational | Mar-23 |
| 67                         | Hathras | Hathras(NPP)         | 5 | Operational | Mar-23 |
| 68                         | Hathras | Mendu(NP)            | 5 | Operational | Mar-23 |

| 711 MRF Operational Status |               |                    |   |             |        |
|----------------------------|---------------|--------------------|---|-------------|--------|
| 69                         | Hathras       | Purdiinagar(NP)    | 5 | Operational | Mar-23 |
| 70                         | Hathras       | Sadabad(NP)        | 5 | Operational | Mar-23 |
| 71                         | Hathras       | Sahpau(NP)         | 5 | Operational | Mar-23 |
| 72                         | Hathras       | Sasni (NP)         | 5 | Operational | Mar-23 |
| 73                         | Kasganj       | Amapur(NP)         | 5 | Operational | Mar-23 |
| 74                         | Kasganj       | Bhargain(NP)       | 5 | Operational | Mar-23 |
| 75                         | Kasganj       | Kasganj(NPP)       | 5 | Operational | Mar-23 |
| 76                         | Kasganj       | Mohanpur(NP)       | 5 | Operational | Mar-23 |
| 77                         | Kasganj       | Patiyali(NP)       | 5 | Operational | Mar-23 |
| 78                         | Kasganj       | Sahawar(NP)        | 5 | Operational | Mar-23 |
| 79                         | Kasganj       | Sidhpura(NP)       | 5 | Operational | Mar-23 |
| 80                         | Kasganj       | Soron(NPP)         | 5 | Operational | Mar-23 |
| 81                         | AmbedkarNagar | Ilitfatganj(NP)    | 5 | Operational | Mar-23 |
| 82                         | Amethi        | Gauriganj(NPP)     | 5 | Operational | Mar-23 |
| 83                         | Amethi        | Musafirkhana(NP)   | 5 | Operational | Mar-23 |
| 84                         | Ayodhya       | Ayodhya(MCorp.)    | 5 | Operational | Mar-23 |
| 85                         | Ayodhya       | Bikapur(NP)        | 5 | Operational | Mar-23 |
| 86                         | Barabanki     | Banki (NP)         | 5 | Operational | Mar-23 |
| 87                         | Barabanki     | Belhara(NP)        | 5 | Operational | Mar-23 |
| 88                         | Barabanki     | Dariyabad(NP)      | 5 | Operational | Mar-23 |
| 89                         | Barabanki     | Dewa(NP)           | 5 | Operational | Mar-23 |
| 90                         | Barabanki     | Fatehpur(NP)       | 5 | Operational | Mar-23 |
| 91                         | Barabanki     | Haidergarh(NP)     | 5 | Operational | Mar-23 |
| 92                         | Barabanki     | Nawabganj(NPP)     | 5 | Operational | Mar-23 |
| 93                         | Barabanki     | Ramnagar(NP)       | 5 | Operational | Mar-23 |
| 94                         | Barabanki     | Satrikh(NP)        | 5 | Operational | Mar-23 |
| 95                         | Barabanki     | Siddhaur(NP)       | 5 | Operational | Mar-23 |
| 96                         | Barabanki     | TikaitNagar(NP)    | 5 | Operational | Mar-23 |
| 97                         | Barabanki     | Zaidpur(NP)        | 5 | Operational | Mar-23 |
| 98                         | Sultanpur     | Dostpur(NP)        | 5 | Operational | Mar-23 |
| 99                         | Sultanpur     | Kadipur(NP)        | 5 | Operational | Mar-23 |
| 100                        | Sultanpur     | Koeripur(NP)       | 5 | Operational | Mar-23 |
| 101                        | Sultanpur     | Sultanpur(NPP)     | 5 | Operational | Mar-23 |
| 102                        | Azamgarh      | Atrauliya(NP)      | 5 | Operational | Mar-23 |
| 103                        | Azamgarh      | Bilariaganj(NP)    | 5 | Operational | Mar-23 |
| 104                        | Azamgarh      | Jiyanpur(NP)       | 5 | Operational | Mar-23 |
| 105                        | Azamgarh      | KatgharLalganj(NP) | 5 | Operational | Mar-23 |

| 711 MRF Operational Status |          |                  |   |             |        |
|----------------------------|----------|------------------|---|-------------|--------|
| 106                        | Azamgarh | Mahraiganj(NP)   | 5 | Operational | Mar-23 |
| 107                        | Azamgarh | Mahul(NP)        | 5 | Operational | Mar-23 |
| 108                        | Azamgarh | Mehnagar(NP)     | 5 | Operational | Mar-23 |
| 109                        | Azamgarh | Mubarakpur(NPP)  | 5 | Operational | Mar-23 |
| 110                        | Azamgarh | Nizamabad(NP)    | 5 | Operational | Mar-23 |
| 111                        | Azamgarh | SaraiMir (NP)    | 5 | Operational | Mar-23 |
| 112                        | Ballia   | BeltharaRoad(NP) | 5 | Operational | Mar-23 |
| 113                        | Ballia   | Rasra(NPP)       | 5 | Operational | Mar-23 |
| 114                        | Ballia   | Reoti(NP)        | 5 | Operational | Mar-23 |
| 115                        | Ballia   | Sikanderpur(NP)  | 5 | Operational | Mar-23 |
| 116                        | Mau      | Kopaganj(NP)     | 5 | Operational | Mar-23 |
| 117                        | Badaun   | Allapur(NP)      | 5 | Operational | Mar-23 |
| 118                        | Badaun   | Bilsa (NPP)      | 5 | Operational | Mar-23 |
| 119                        | Badaun   | Bisauli(NPP)     | 5 | Operational | Mar-23 |
| 120                        | Badaun   | Budaun(NPP)      | 5 | Operational | Mar-23 |
| 121                        | Badaun   | Dataganj(NPP)    | 5 | Operational | Mar-23 |
| 122                        | Badaun   | Faizganj(NP)     | 5 | Operational | Mar-23 |
| 123                        | Badaun   | Gulariya(NP)     | 5 | Operational | Mar-23 |
| 124                        | Badaun   | Islamnagar(NP)   | 5 | Operational | Mar-23 |
| 125                        | Badaun   | Kachhla(NP)      | 5 | Operational | Mar-23 |
| 126                        | Badaun   | Kakrala(NPP)     | 5 | Operational | Mar-23 |
| 127                        | Badaun   | Kunwargaon(NP)   | 5 | Operational | Mar-23 |
| 128                        | Badaun   | Mundiya(NP)      | 5 | Operational | Mar-23 |
| 129                        | Badaun   | Rudayan(NP)      | 5 | Operational | Mar-23 |
| 130                        | Badaun   | Sahaswan(NPP)    | 5 | Operational | Mar-23 |
| 131                        | Badaun   | Saidpur(NP)      | 5 | Operational | Mar-23 |
| 132                        | Badaun   | Sakhanu(NP)      | 5 | Operational | Mar-23 |
| 133                        | Badaun   | Ujhani(NPP)      | 5 | Operational | Mar-23 |
| 134                        | Badaun   | Usawan(NP)       | 5 | Operational | Mar-23 |
| 135                        | Badaun   | Usehat(NP)       | 5 | Operational | Mar-23 |
| 136                        | Badaun   | Wazirganj(NP)    | 5 | Operational | Mar-23 |
| 137                        | Bareilly | Aonla(NPP)       | 5 | Operational | Mar-23 |
| 138                        | Bareilly | Baheri(NPP)      | 5 | Operational | Mar-23 |
| 139                        | Bareilly | Bareilly(MCorp.) | 5 | Operational | Mar-23 |
| 140                        | Bareilly | Bisharatganj(NP) | 5 | Operational | Mar-23 |
| 141                        | Bareilly | Deoranian(NP)    | 5 | Operational | Mar-23 |
| 142                        | Bareilly | DhauraTanda(NP)  | 5 | Operational | Mar-23 |

| 711 MRF Operational Status |                 |                        |   |             |        |
|----------------------------|-----------------|------------------------|---|-------------|--------|
| 143                        | Bareilly        | Faridpur(NP)           | 5 | Operational | Mar-23 |
| 144                        | Bareilly        | Faridpur(NPP)          | 5 | Operational | Mar-23 |
| 145                        | Bareilly        | FatehganjPashchimi(NP) | 5 | Operational | Mar-23 |
| 146                        | Bareilly        | FatehganjPurvi(NP)     | 5 | Operational | Mar-23 |
| 147                        | Bareilly        | Mirganj(NP)            | 5 | Operational | Mar-23 |
| 148                        | Bareilly        | Richha(NP)             | 5 | Operational | Mar-23 |
| 149                        | Bareilly        | Rithora(NP)            | 5 | Operational | Mar-23 |
| 150                        | Bareilly        | Sainthal(NP)           | 5 | Operational | Mar-23 |
| 151                        | Bareilly        | Shahi(NP)              | 5 | Operational | Mar-23 |
| 152                        | Bareilly        | Shergarh(NP)           | 5 | Operational | Mar-23 |
| 153                        | Bareilly        | Shishgarh(NP)          | 5 | Operational | Mar-23 |
| 154                        | Bareilly        | Sirauli(NP)            | 5 | Operational | Mar-23 |
| 155                        | Bareilly        | ThiriyaNizawatKhan(NP) | 5 | Operational | Mar-23 |
| 156                        | Pilibhit        | Barkhera(NP)           | 5 | Operational | Mar-23 |
| 157                        | Pilibhit        | Bilsanda(NP)           | 5 | Operational | Mar-23 |
| 158                        | Pilibhit        | Bisalpur(NPP)          | 5 | Operational | Mar-23 |
| 159                        | Pilibhit        | GulariyaBhindara(NP)   | 5 | Operational | Mar-23 |
| 160                        | Pilibhit        | Jahanabad(NP)          | 5 | Operational | Mar-23 |
| 161                        | Pilibhit        | Kalinagar(NP)          | 5 | Operational | Mar-23 |
| 162                        | Pilibhit        | NyoriaHusainpur(NP)    | 5 | Operational | Mar-23 |
| 163                        | Pilibhit        | Pilibhit(NPP)          | 5 | Operational | Mar-23 |
| 164                        | Pilibhit        | Puranpur(NPP)          | 5 | Operational | Mar-23 |
| 165                        | Shahjahanpur    | Allahganj(NP)          | 5 | Operational | Mar-23 |
| 166                        | Shahjahanpur    | Jalalabad(NPP)         | 5 | Operational | Mar-23 |
| 167                        | Shahjahanpur    | Kanth (NP)             | 5 | Operational | Mar-23 |
| 168                        | Shahjahanpur    | Katra(NP)              | 5 | Operational | Mar-23 |
| 169                        | Shahjahanpur    | Khudaganj(NP)          | 5 | Operational | Mar-23 |
| 170                        | Shahjahanpur    | Khutar(NP)             | 5 | Operational | Mar-23 |
| 171                        | Shahjahanpur    | Powayan(NPP)           | 5 | Operational | Mar-23 |
| 172                        | Shahjahanpur    | Shahjahanpur(MCorp.)   | 5 | Operational | Mar-23 |
| 173                        | Shahjahanpur    | Tilhar (NPP)           | 5 | Operational | Mar-23 |
| 174                        | Basti           | Basti (NPP)            | 5 | Operational | Mar-23 |
| 175                        | Basti           | Harraiya(NP)           | 5 | Operational | Mar-23 |
| 176                        | Basti           | RudhauriBazar(NP)      | 5 | Operational | Mar-23 |
| 177                        | SantKabeerNagar | Hariharpur(NP)         | 5 | Operational | Mar-23 |
| 178                        | SantKabeerNagar | Khalilabad(NPP)        | 5 | Operational | Mar-23 |
| 179                        | SantKabeerNagar | Maghar(NP)             | 5 | Operational | Mar-23 |

| 711 MRF Operational Status |                 |                    |   |             |        |
|----------------------------|-----------------|--------------------|---|-------------|--------|
| 180                        | SantKabeerNagar | Mehdawal(NP)       | 5 | Operational | Mar-23 |
| 181                        | SiddharthNagar  | Bansi (NPP)        | 5 | Operational | Mar-23 |
| 182                        | SiddharthNagar  | BarhaniBazar(NP)   | 5 | Operational | Mar-23 |
| 183                        | Banda           | Banda(NPP)         | 5 | Operational | Mar-23 |
| 184                        | Banda           | Atarra(NPP)        | 5 | Operational | Mar-23 |
| 185                        | Banda           | Baberu(NP)         | 5 | Operational | Mar-23 |
| 186                        | Banda           | BisandaBuzurg(NP)  | 5 | Operational | Mar-23 |
| 187                        | Banda           | Mataundh(NP)       | 5 | Operational | Mar-23 |
| 188                        | Banda           | Naraini(NP)        | 5 | Operational | Mar-23 |
| 189                        | Banda           | Oran(NP)           | 5 | Operational | Mar-23 |
| 190                        | Banda           | Tindwari(NP)       | 5 | Operational | Mar-23 |
| 191                        | Chitrakoot      | ManikpurSarhat(NP) | 5 | Operational | Mar-23 |
| 192                        | Hamirpur        | Hamirpur(NPP)      | 5 | Operational | Mar-23 |
| 193                        | Hamirpur        | Maudaha(NPP)       | 5 | Operational | Mar-23 |
| 194                        | Hamirpur        | Rath(NPP)          | 5 | Operational | Mar-23 |
| 195                        | Hamirpur        | Sarila(NP)         | 5 | Operational | Mar-23 |
| 196                        | Mahoba          | Charkhari(NPP)     | 5 | Operational | Mar-23 |
| 197                        | Mahoba          | Kabrai(NP)         | 5 | Operational | Mar-23 |
| 198                        | Mahoba          | Kharela(NP)        | 5 | Operational | Mar-23 |
| 199                        | Mahoba          | KulPahar(NP)       | 5 | Operational | Mar-23 |
| 200                        | Mahoba          | Mahoba(NPP)        | 5 | Operational | Mar-23 |
| 201                        | Bahraich        | Bahraich(NPP)      | 5 | Operational | Mar-23 |
| 202                        | Balrampur       | Pachperwa(NP)      | 5 | Operational | Mar-23 |
| 203                        | Balrampur       | Tulsipur(NP)       | 5 | Operational | Mar-23 |
| 204                        | Gonda           | Katra(NP)          | 5 | Operational | Mar-23 |
| 205                        | Gonda           | Paraspur(NP)       | 5 | Operational | Mar-23 |
| 206                        | Sravasti        | Bhinga(NPP)        | 5 | Operational | Mar-23 |
| 207                        | Sravasti        | Ikauna(NP)         | 5 | Operational | Mar-23 |
| 208                        | Deoria          | Bariyarpur(NP)     | 5 | Operational | Mar-23 |
| 209                        | Deoria          | Bhatpar Rani (NP)  | 5 | Operational | Mar-23 |
| 210                        | Deoria          | Deoria(NPP)        | 5 | Operational | Mar-23 |
| 211                        | Deoria          | GauraBarhaj(NPP)   | 5 | Operational | Mar-23 |
| 212                        | Deoria          | GauriBazar (NP)    | 5 | Operational | Mar-23 |
| 213                        | Deoria          | Lar(NP)            | 5 | Operational | Mar-23 |
| 214                        | Deoria          | Majhauriraj(NP)    | 5 | Operational | Mar-23 |
| 215                        | Deoria          | RampurKarkhana(NP) | 5 | Operational | Mar-23 |
| 216                        | Deoria          | Rudrapur(NP)       | 5 | Operational | Mar-23 |

| 711 MRF Operational Status |             |                   |   |             |        |
|----------------------------|-------------|-------------------|---|-------------|--------|
| 217                        | Deoria      | Salempur(NP)      | 5 | Operational | Mar-23 |
| 218                        | Gorakhpur   | GolaBazar(NP)     | 5 | Operational | Mar-23 |
| 219                        | Gorakhpur   | Gorakhpur(MCorp.) | 5 | Operational | Mar-23 |
| 220                        | Gorakhpur   | Pipraich(NP)      | 5 | Operational | Mar-23 |
| 221                        | Gorakhpur   | Sahjanwan(NP)     | 5 | Operational | Mar-23 |
| 222                        | Kushinagar  | Hata(NPP)         | 5 | Operational | Mar-23 |
| 223                        | Kushinagar  | Kaptanganj(NP)    | 5 | Operational | Mar-23 |
| 224                        | Maharajganj | Anandnagar(NP)    | 5 | Operational | Mar-23 |
| 225                        | Maharajganj | Maharajganj(NPP)  | 5 | Operational | Mar-23 |
| 226                        | Maharajganj | Nautanwa(NPP)     | 5 | Operational | Mar-23 |
| 227                        | Maharajganj | Nichlaul(NP)      | 5 | Operational | Mar-23 |
| 228                        | Maharajganj | SiswaBazar(NP)    | 5 | Operational | Mar-23 |
| 229                        | Maharajganj | Sonauli(NP)       | 5 | Operational | Mar-23 |
| 230                        | Jalaun      | AIT(NP)           | 5 | Operational | Mar-23 |
| 231                        | Jalaun      | Jalaun(NPP)       | 5 | Operational | Mar-23 |
| 232                        | Jalaun      | Kadavra(NP)       | 5 | Operational | Mar-23 |
| 233                        | Jalaun      | Kalpi (NPP)       | 5 | Operational | Mar-23 |
| 234                        | Jalaun      | Konch(NPP)        | 5 | Operational | Mar-23 |
| 235                        | Jalaun      | Kotra(NP)         | 5 | Operational | Mar-23 |
| 236                        | Jalaun      | Madhogarh(NP)     | 5 | Operational | Mar-23 |
| 237                        | Jalaun      | Nadigaon(NP)      | 5 | Operational | Mar-23 |
| 238                        | Jalaun      | Orai (NPP)        | 5 | Operational | Mar-23 |
| 239                        | Jalaun      | Rampura(NP)       | 5 | Operational | Mar-23 |
| 240                        | Jalaun      | Umri(NP)          | 5 | Operational | Mar-23 |
| 241                        | Jaunpur     | Jaunpur(NPP)      | 5 | Operational | Mar-23 |
| 242                        | Jhansi      | Baragaon(NP)      | 5 | Operational | Mar-23 |
| 243                        | Jhansi      | BaruaSagar(NPP)   | 5 | Operational | Mar-23 |
| 244                        | Jhansi      | Chirgaon(NPP)     | 5 | Operational | Mar-23 |
| 245                        | Jhansi      | Erich(NP)         | 5 | Operational | Mar-23 |
| 246                        | Jhansi      | Garautha(NP)      | 5 | Operational | Mar-23 |
| 247                        | Jhansi      | Gursarai(NPP)     | 5 | Operational | Mar-23 |
| 248                        | Jhansi      | Jhansi(MCorp.)    | 5 | Operational | Mar-23 |
| 249                        | Jhansi      | Kathera(NP)       | 5 | Operational | Mar-23 |
| 250                        | Jhansi      | Mauranipur(NPP)   | 5 | Operational | Mar-23 |
| 251                        | Jhansi      | Moth(NP)          | 5 | Operational | Mar-23 |
| 252                        | Jhansi      | Ranipur(NP)       | 5 | Operational | Mar-23 |
| 253                        | Jhansi      | Samthar(NPP)      | 5 | Operational | Mar-23 |

| 711 MRF Operational Status |             |                     |   |             |        |
|----------------------------|-------------|---------------------|---|-------------|--------|
| 254                        | Jhansi      | TondiFatehpur(NP)   | 5 | Operational | Mar-23 |
| 255                        | Lalitpur    | Lalitpur(NPP)       | 5 | Operational | Mar-23 |
| 256                        | Lalitpur    | Mahroni(NP)         | 5 | Operational | Mar-23 |
| 257                        | Lalitpur    | Pali(NP)            | 5 | Operational | Mar-23 |
| 258                        | Lalitpur    | Talbehat(NP)        | 5 | Operational | Mar-23 |
| 259                        | Auraiya     | Achhalda(NP)        | 5 | Operational | Mar-23 |
| 260                        | Auraiya     | Atasu (NP)          | 5 | Operational | Mar-23 |
| 261                        | Auraiya     | Auraiya(NPP)        | 5 | Operational | Mar-23 |
| 262                        | Auraiya     | BabarpurAjitmal(NP) | 5 | Operational | Mar-23 |
| 263                        | Auraiya     | Bidhuna(NP)         | 5 | Operational | Mar-23 |
| 264                        | Auraiya     | Dibiyapur(NP)       | 5 | Operational | Mar-23 |
| 265                        | Auraiya     | Phaphund(NP)        | 5 | Operational | Mar-23 |
| 266                        | Etawah      | Bharthana(NPP)      | 5 | Operational | Mar-23 |
| 267                        | Etawah      | Ekdil (NP)          | 5 | Operational | Mar-23 |
| 268                        | Etawah      | Etawah(NPP)         | 5 | Operational | Mar-23 |
| 269                        | Etawah      | Jaswantnagar(NPP)   | 5 | Operational | Mar-23 |
| 270                        | Farrukhabad | Farrukhabad(NPP)(G) | 5 | Operational | Mar-23 |
| 271                        | Farrukhabad | Kaimganj(NPP)       | 5 | Operational | Mar-23 |
| 272                        | Farrukhabad | Kamalganj(NP)       | 5 | Operational | Mar-23 |
| 273                        | Farrukhabad | Kampil(NP)          | 5 | Operational | Mar-23 |
| 274                        | Farrukhabad | Mohammadabad(NP)    | 5 | Operational | Mar-23 |
| 275                        | Farrukhabad | Shamsabad(NP)       | 5 | Operational | Mar-23 |
| 276                        | Kannauj     | Chhibramau(NPP)     | 5 | Operational | Mar-23 |
| 277                        | Kannauj     | Gursahaiganj(NPP)   | 5 | Operational | Mar-23 |
| 278                        | Kannauj     | Samdhan(NP)         | 5 | Operational | Mar-23 |
| 279                        | Kannauj     | Sikanderpur(NP)     | 5 | Operational | Mar-23 |
| 280                        | Kannauj     | Talgram(NP)         | 5 | Operational | Mar-23 |
| 281                        | Kannauj     | Tirwaganj(NP)       | 5 | Operational | Mar-23 |
| 282                        | KanpurDehat | Akbarpur(NP)        | 5 | Operational | Mar-23 |
| 283                        | KanpurDehat | Derapur(NP)         | 5 | Operational | Mar-23 |
| 284                        | KanpurDehat | Jhijnhak(NPP)       | 5 | Operational | Mar-23 |
| 285                        | KanpurDehat | Pukhrayan(NPP)      | 5 | Operational | Mar-23 |
| 286                        | KanpurDehat | Rasulabad(NP)       | 5 | Operational | Mar-23 |
| 287                        | KanpurDehat | Rura(NP)            | 5 | Operational | Mar-23 |
| 288                        | KanpurDehat | Shivli (NP)         | 5 | Operational | Mar-23 |
| 289                        | KanpurDehat | Sikandra(NP)        | 5 | Operational | Mar-23 |
| 290                        | KanpurNagar | Kanpur(MCorp.)(G)   | 5 | Operational | Mar-23 |

| 711 MRF Operational Status |             |                      |   |             |        |
|----------------------------|-------------|----------------------|---|-------------|--------|
| 291                        | KanpurNagar | Shivrajpur(NP)       | 5 | Operational | Mar-23 |
| 292                        | Hardoi      | Beniganj(NP)         | 5 | Operational | Mar-23 |
| 293                        | Hardoi      | Bilgram(NPP)         | 5 | Operational | Mar-23 |
| 294                        | Hardoi      | Gopamau(NP)          | 5 | Operational | Mar-23 |
| 295                        | Hardoi      | Hardoi(NPP)          | 5 | Operational | Mar-23 |
| 296                        | Hardoi      | Madhoganj(NP)        | 5 | Operational | Mar-23 |
| 297                        | Hardoi      | Mallawan(NPP)        | 5 | Operational | Mar-23 |
| 298                        | Hardoi      | Pali(NP)             | 5 | Operational | Mar-23 |
| 299                        | Hardoi      | Pihani(NPP)          | 5 | Operational | Mar-23 |
| 300                        | Hardoi      | Sandila(NPP)         | 5 | Operational | Mar-23 |
| 301                        | Hardoi      | Sandila(NPP)         | 5 | Operational | Mar-23 |
| 302                        | Hardoi      | Shahabad(NPP)        | 5 | Operational | Mar-23 |
| 303                        | Hardoi      | Shahabad(NPP)        | 5 | Operational | Mar-23 |
| 304                        | Kheeri      | Barwar(NP)           | 5 | Operational | Mar-23 |
| 305                        | Kheeri      | Dhaurchra(NP)        | 5 | Operational | Mar-23 |
| 306                        | Kheeri      | GolaGokarannath(NPP) | 5 | Operational | Mar-23 |
| 307                        | Kheeri      | Kheri (NP)           | 5 | Operational | Mar-23 |
| 308                        | Kheeri      | Lakhimpur(NPP)       | 5 | Operational | Mar-23 |
| 309                        | Kheeri      | Mailani(NP)          | 5 | Operational | Mar-23 |
| 310                        | Kheeri      | Mohammadi(NPP)       | 5 | Operational | Mar-23 |
| 311                        | Kheeri      | OelDhakwa(NP)        | 5 | Operational | Mar-23 |
| 312                        | Kheeri      | PaliyaKalan(NPP)     | 5 | Operational | Mar-23 |
| 313                        | Kheeri      | SingahiBhindaura(NP) | 5 | Operational | Mar-23 |
| 314                        | Lucknow     | Amethi(NP)           | 5 | Operational | Mar-23 |
| 315                        | Lucknow     | BakshiKaTalah(NP)    | 5 | Operational | Mar-23 |
| 316                        | Lucknow     | Gosainganj(NP)       | 5 | Operational | Mar-23 |
| 317                        | Lucknow     | Itaunja(NP)          | 5 | Operational | Mar-23 |
| 318                        | Lucknow     | Kakori(NP)           | 5 | Operational | Mar-23 |
| 319                        | Lucknow     | Lucknow(MCorp.)      | 5 | Operational | Mar-23 |
| 320                        | Lucknow     | Mahona(NP)           | 5 | Operational | Mar-23 |
| 321                        | Lucknow     | Nagram(NP)           | 5 | Operational | Mar-23 |
| 322                        | Raebareilly | Bachhrawan(NP)       | 5 | Operational | Mar-23 |
| 323                        | Raebareilly | Dalmau(NP)           | 5 | Operational | Mar-23 |
| 324                        | Raebareilly | Maharajganj(NP)      | 5 | Operational | Mar-23 |
| 325                        | Raebareilly | Nasirabad(NP)        | 5 | Operational | Mar-23 |
| 326                        | Raebareilly | Parsadepur(NP)       | 5 | Operational | Mar-23 |
| 327                        | Raebareilly | Salon (NP)           | 5 | Operational | Mar-23 |

| 711 MRF Operational Status |             |                       |   |             |        |
|----------------------------|-------------|-----------------------|---|-------------|--------|
| 328                        | Rachareilly | Unchahar(NP)          | 5 | Operational | Mar-23 |
| 329                        | Sitapur     | Biswan(NPP)           | 5 | Operational | Mar-23 |
| 330                        | Sitapur     | Hargaon(NP)           | 5 | Operational | Mar-23 |
| 331                        | Sitapur     | Khairabad(NPP)        | 5 | Operational | Mar-23 |
| 332                        | Sitapur     | Laharpur(NPP)         | 5 | Operational | Mar-23 |
| 333                        | Sitapur     | Mahmudabad(NPP)       | 5 | Operational | Mar-23 |
| 334                        | Sitapur     | Maholi(NP)            | 5 | Operational | Mar-23 |
| 335                        | Sitapur     | Misrikh-Naimish(NPP)  | 5 | Operational | Mar-23 |
| 336                        | Sitapur     | Paintepur(NP)         | 5 | Operational | Mar-23 |
| 337                        | Sitapur     | Sidhauli(NP)          | 5 | Operational | Mar-23 |
| 338                        | Sitapur     | Sitapur(NPP)          | 5 | Operational | Mar-23 |
| 339                        | Sitapur     | Tambaur-Ahamdabad(NP) | 5 | Operational | Mar-23 |
| 340                        | Unnao       | Aurus(NP)             | 5 | Operational | Mar-23 |
| 341                        | Unnao       | Bangarmau(NPP)        | 5 | Operational | Mar-23 |
| 342                        | Unnao       | BhagwantNagar(NP)     | 5 | Operational | Mar-23 |
| 343                        | Unnao       | Bighapur(NP)          | 5 | Operational | Mar-23 |
| 344                        | Unnao       | FatehpurChaurasi(NP)  | 5 | Operational | Mar-23 |
| 345                        | Unnao       | Gangaghat(NPP)(G)     | 5 | Operational | Mar-23 |
| 346                        | Unnao       | GanjMuradabad(NP)     | 5 | Operational | Mar-23 |
| 347                        | Unnao       | Hyderabad(NP)         | 5 | Operational | Mar-23 |
| 348                        | Unnao       | Kursath(NP)           | 5 | Operational | Mar-23 |
| 349                        | Unnao       | Maurawan(NP)          | 5 | Operational | Mar-23 |
| 350                        | Unnao       | Mohan(NP)             | 5 | Operational | Mar-23 |
| 351                        | Unnao       | Nawabganj(NP)         | 5 | Operational | Mar-23 |
| 352                        | Unnao       | Nyotini(NP)           | 5 | Operational | Mar-23 |
| 353                        | Unnao       | Purwa(NP)             | 5 | Operational | Mar-23 |
| 354                        | Unnao       | Rasulabad(NP)         | 5 | Operational | Mar-23 |
| 355                        | Unnao       | Safipur(NP)           | 5 | Operational | Mar-23 |
| 356                        | Unnao       | Ugu(NP)               | 5 | Operational | Mar-23 |
| 357                        | Unnao       | Unnao(NPP)            | 5 | Operational | Mar-23 |
| 358                        | Bagpat      | AminagarSarai(NP)     | 5 | Operational | Mar-23 |
| 359                        | Bagpat      | Baraut(NPP)           | 5 | Operational | Mar-23 |
| 360                        | Bagpat      | Chhapraul(NP)         | 5 | Operational | Mar-23 |
| 361                        | Bagpat      | Doghat(NP)            | 5 | Operational | Mar-23 |
| 362                        | Bagpat      | Khekada(NPP)          | 5 | Operational | Mar-23 |
| 363                        | Bagpat      | Tikri(NP)             | 5 | Operational | Mar-23 |
| 364                        | Bulandsahar | Anupshahr(NPP)(G)     | 5 | Operational | Mar-23 |

| 711 MRF Operational Status |                  |                         |     |             |        |
|----------------------------|------------------|-------------------------|-----|-------------|--------|
| 365                        | Bulandsahar      | Aurangabad(NP)          | 5   | Operational | Mar-23 |
| 366                        | Bulandsahar      | BhawanBahadurnagar(NP)  | 5   | Operational | Mar-23 |
| 367                        | Bulandsahar      | Bugrasi(NP)             | 5   | Operational | Mar-23 |
| 368                        | Bulandsahar      | Chhatari(NP)            | 5   | Operational | Mar-23 |
| 369                        | Bulandsahar      | Dibai (NPP)             | 5   | Operational | Mar-23 |
| 370                        | Bulandsahar      | Gulaoti(NPP)            | 5   | Operational | Mar-23 |
| 371                        | Bulandsahar      | Jahangirabad(NPP)       | 5   | Operational | Mar-23 |
| 372                        | Bulandsahar      | Khanpur(NP)             | 5   | Operational | Mar-23 |
| 373                        | Bulandsahar      | Khurja(NPP)             | 5   | Operational | Mar-23 |
| 374                        | Bulandsahar      | Naraura(NP)(G)          | 5   | Operational | Mar-23 |
| 375                        | Bulandsahar      | Shikarpur(NPP)          | 5   | Operational | Mar-23 |
| 376                        | Bulandsahar      | Siana(NPP)              | 5   | Operational | Mar-23 |
| 377                        | Bulandsahar      | Sikandrabad(NPP)        | 5   | Operational | Mar-23 |
| 378                        | GautamBuddhNagar | Bilaspur(NP)            | 5   | Operational | Mar-23 |
| 379                        | GautamBuddhNagar | Dadri (NPP)             | 5   | Operational | Mar-23 |
| 380                        | GautamBuddhNagar | Jewar(NP)               | 5   | Operational | Mar-23 |
| 381                        | Ghaziabad        | Faridnagar(NP)          | 5   | Operational | Mar-23 |
| 382                        | Ghaziabad        | Ghaziabad (M Corp.)     | 205 | Operational | Mar-23 |
| 383                        | Ghaziabad        | Modinagar(NPP)          | 5   | Operational | Mar-23 |
| 384                        | Ghaziabad        | Niwari(NP)              | 5   | Operational | Mar-23 |
| 385                        | Hapur            | Garhmukhteshwar(NPP)(G) | 5   | Operational | Mar-23 |
| 386                        | Hapur            | Hapur(NPP)              | 5   | Operational | Mar-23 |
| 387                        | Meerut           | Daurala(NP)             | 5   | Operational | Mar-23 |
| 388                        | Meerut           | Harra(NP)               | 5   | Operational | Mar-23 |
| 389                        | Meerut           | Hastinapur(NP)(G)       | 5   | Operational | Mar-23 |
| 390                        | Meerut           | Karnawal(NP)            | 5   | Operational | Mar-23 |
| 391                        | Meerut           | Kharkhauda(NP)          | 5   | Operational | Mar-23 |
| 392                        | Meerut           | Khiwai(NP)              | 5   | Operational | Mar-23 |
| 393                        | Meerut           | Lawar(NP)               | 5   | Operational | Mar-23 |
| 394                        | Meerut           | Mawana(NPP)             | 5   | Operational | Mar-23 |
| 395                        | Meerut           | Parikshitgarh(NP)       | 5   | Operational | Mar-23 |
| 396                        | Meerut           | Phalauda(NP)            | 5   | Operational | Mar-23 |
| 397                        | Meerut           | Sardhana(NPP)           | 5   | Operational | Mar-23 |
| 398                        | Meerut           | Sewalkhas(NP)           | 5   | Operational | Mar-23 |
| 399                        | Meerut           | Shahjahanpur(NP)        | 5   | Operational | Mar-23 |

| 711 MRF Operational Status |           |                            |   |             |        |
|----------------------------|-----------|----------------------------|---|-------------|--------|
| 400                        | Bhadohi   | Bhadohi(NPP)               | 5 | Operational | Mar-23 |
| 401                        | Bhadohi   | GhosiaBazar(NP)            | 5 | Operational | Mar-23 |
| 402                        | Bhadohi   | Gopiganj(NPP)              | 5 | Operational | Mar-23 |
| 403                        | Bhadohi   | Gyanpur(NP)                | 5 | Operational | Mar-23 |
| 404                        | Bhadohi   | Khamaria(NP)               | 5 | Operational | Mar-23 |
| 405                        | Bhadohi   | NaiBazar(NP)               | 5 | Operational | Mar-23 |
| 406                        | Bhadohi   | Suriyawan(NP)              | 5 | Operational | Mar-23 |
| 407                        | Mirzapur  | Ahraura(NPP)               | 5 | Operational | Mar-23 |
| 408                        | Mirzapur  | Chunar(NPP)(G)             | 5 | Operational | Mar-23 |
| 409                        | Mirzapur  | Mirzapur(NPP)(G)           | 5 | Operational | Mar-23 |
| 410                        | Sonbhadra | Chopan(NP)                 | 5 | Operational | Mar-23 |
| 411                        | Sonbhadra | Dudhi(NP)                  | 5 | Operational | Mar-23 |
| 412                        | Sonbhadra | Ghorawal(NP)               | 5 | Operational | Mar-23 |
| 413                        | Sonbhadra | Pipri(NP)                  | 5 | Operational | Mar-23 |
| 414                        | Sonbhadra | Renukoot(NP)               | 5 | Operational | Mar-23 |
| 415                        | Sonbhadra | Sonbhadra-Robertsganj(NPP) | 5 | Operational | Mar-23 |
| 416                        | Amroha    | Amroha(NPP)                | 5 | Operational | Mar-23 |
| 417                        | Amroha    | Bachhraon(NPP)             | 5 | Operational | Mar-23 |
| 418                        | Amroha    | Dhanaura(NPP)              | 5 | Operational | Mar-23 |
| 419                        | Amroha    | Gajraula(NPP)              | 5 | Operational | Mar-23 |
| 420                        | Amroha    | Hasanpur(NPP)              | 5 | Operational | Mar-23 |
| 421                        | Amroha    | Joya(NP)                   | 5 | Operational | Mar-23 |
| 422                        | Amroha    | NaugawanSadat(NP)          | 5 | Operational | Mar-23 |
| 423                        | Amroha    | Ujhari(NP)                 | 5 | Operational | Mar-23 |
| 424                        | Bijnor    | Afzalgarh(NPP)             | 5 | Operational | Mar-23 |
| 425                        | Bijnor    | Bijnore(NPP)(G)            | 5 | Operational | Mar-23 |
| 426                        | Bijnor    | Chandpur(NPP)              | 5 | Operational | Mar-23 |
| 427                        | Bijnor    | Dhampur(NPP)               | 5 | Operational | Mar-23 |
| 428                        | Bijnor    | Haldaur(NPP)               | 5 | Operational | Mar-23 |
| 429                        | Bijnor    | Jalaabad(NP)               | 5 | Operational | Mar-23 |
| 430                        | Bijnor    | Jhalu(NP)                  | 5 | Operational | Mar-23 |
| 431                        | Bijnor    | Kiratpur(NPP)              | 5 | Operational | Mar-23 |
| 432                        | Bijnor    | Mandawar(NP)               | 5 | Operational | Mar-23 |
| 433                        | Bijnor    | Nagina(NPP)                | 5 | Operational | Mar-23 |
| 434                        | Bijnor    | Najibabad(NPP)             | 5 | Operational | Mar-23 |
| 435                        | Bijnor    | Nehtaur(NPP)               | 5 | Operational | Mar-23 |
| 436                        | Bijnor    | Noorpur(NPP)               | 5 | Operational | Mar-23 |

| 711 MRF Operational Status |           |                      |   |             |        |
|----------------------------|-----------|----------------------|---|-------------|--------|
| 437                        | Bijnor    | Sahanpur(NP)         | 5 | Operational | Mar-23 |
| 438                        | Bijnor    | Sahaspur(NP)         | 5 | Operational | Mar-23 |
| 439                        | Bijnor    | Seohara(NPP)         | 5 | Operational | Mar-23 |
| 440                        | Bijnor    | Sherkot(NPP)         | 5 | Operational | Mar-23 |
| 441                        | Bijnor    | Warhapur(NP)         | 5 | Operational | Mar-23 |
| 442                        | Moradabad | Agwanpur(NP)         | 5 | Operational | Mar-23 |
| 443                        | Moradabad | BhojpurDharampur(NP) | 5 | Operational | Mar-23 |
| 444                        | Moradabad | Bilari(NPP)          | 5 | Operational | Mar-23 |
| 445                        | Moradabad | Kanth (NP)           | 5 | Operational | Mar-23 |
| 446                        | Moradabad | Kundarki(NP)         | 5 | Operational | Mar-23 |
| 447                        | Moradabad | Moradabad(MCorp.)    | 5 | Operational | Mar-23 |
| 448                        | Moradabad | Pakbada(NP)          | 5 | Operational | Mar-23 |
| 449                        | Moradabad | Thakurdwara(NPP)     | 5 | Operational | Mar-23 |
| 450                        | Moradabad | UmriKalan(NP)        | 5 | Operational | Mar-23 |
| 451                        | Rampur    | Bilaspur(NPP)        | 5 | Operational | Mar-23 |
| 452                        | Rampur    | Maswasi(NP)          | 5 | Operational | Mar-23 |
| 453                        | Rampur    | Milak(NPP)           | 5 | Operational | Mar-23 |
| 454                        | Rampur    | Rampur(NPP)          | 5 | Operational | Mar-23 |
| 455                        | Rampur    | Swar(NPP)            | 5 | Operational | Mar-23 |
| 456                        | Rampur    | Tanda(NPP)           | 5 | Operational | Mar-23 |
| 457                        | Sambhal   | Bahjoi(NPP)          | 5 | Operational | Mar-23 |
| 458                        | Sambhal   | Chandausi(NPP)       | 5 | Operational | Mar-23 |
| 459                        | Sambhal   | Gawan(NP)            | 5 | Operational | Mar-23 |
| 460                        | Sambhal   | Gunnaur(NP)          | 5 | Operational | Mar-23 |
| 461                        | Sambhal   | Narauli(NP)          | 5 | Operational | Mar-23 |
| 462                        | Sambhal   | Sambhal(NPP)         | 5 | Operational | Mar-23 |
| 463                        | Sambhal   | Sirsi (NP)           | 5 | Operational | Mar-23 |
| 464                        | Fatehpur  | ASOTHER(NP)          | 5 | Operational | Mar-23 |
| 465                        | Fatehpur  | Bindki(NPP)          | 5 | Operational | Mar-23 |
| 466                        | Fatehpur  | Fatehpur(NPP)        | 5 | Operational | Mar-23 |
| 467                        | Fatehpur  | Hathgaam(NP)         | 5 | Operational | Mar-23 |
| 468                        | Fatehpur  | Khaga(NP)            | 5 | Operational | Mar-23 |
| 469                        | Fatehpur  | KoraJahanabad(NP)    | 5 | Operational | Mar-23 |
| 470                        | Kaushambi | Ajhuwa(NP)           | 5 | Operational | Mar-23 |
| 471                        | Kaushambi | Bharwari(NP)         | 5 | Operational | Mar-23 |
| 472                        | Kaushambi | Chail (NP)           | 5 | Operational | Mar-23 |
| 473                        | Kaushambi | Karari(NP)           | 5 | Operational | Mar-23 |

| 711 MRF Operational Status |               |                                  |    |             |        |
|----------------------------|---------------|----------------------------------|----|-------------|--------|
| 474                        | Kaushambi     | Manjhanpur(NP)                   | 5  | Operational | Mar-23 |
| 475                        | Kaushambi     | Sarai Aquil(NP)                  | 5  | Operational | Mar-23 |
| 476                        | Kaushambi     | Sirathu(NP)                      | 5  | Operational | Mar-23 |
| 477                        | Pratapgarh    | BelaPratapgarh(NPP)              | 5  | Operational | Mar-23 |
| 478                        | Pratapgarh    | KatraMedniganj(NP)               | 5  | Operational | Mar-23 |
| 479                        | Pratapgarh    | Kunda(NP)                        | 5  | Operational | Mar-23 |
| 480                        | Pratapgarh    | Lalganj(NP)                      | 5  | Operational | Mar-23 |
| 481                        | Pratapgarh    | Manikpur(NP)                     | 5  | Operational | Mar-23 |
| 482                        | Pratapgarh    | Patti(NP)                        | 5  | Operational | Mar-23 |
| 483                        | Pratapgarh    | PratapgarhCity(NP)               | 5  | Operational | Mar-23 |
| 484                        | Pratapgarh    | Raniganj(NP)                     | 5  | Operational | Mar-23 |
| 485                        | Prayagraj     | Bharatganj(NP)                   | 5  | Operational | Mar-23 |
| 486                        | Prayagraj     | Handia(NP)                       | 5  | Operational | Mar-23 |
| 487                        | Prayagraj     | Koraon(NP)                       | 5  | Operational | Mar-23 |
| 488                        | Prayagraj     | LalGopalganj(NP)                 | 5  | Operational | Mar-23 |
| 489                        | Prayagraj     | MauAima(NP)                      | 5  | Operational | Mar-23 |
| 490                        | Prayagraj     | Phulpur(NP)                      | 5  | Operational | Mar-23 |
| 491                        | Prayagraj     | Prayagraj(MCorp.) (G)            | 10 | Operational | Mar-23 |
| 492                        | Prayagraj     | Prayagraj(MCorp.) (G)<br>(Jhusi) | 10 | Operational | Mar-23 |
| 493                        | Prayagraj     | Shankargarh(NP)                  | 5  | Operational | Mar-23 |
| 494                        | Prayagraj     | Sirsa(NP)                        | 5  | Operational | Mar-23 |
| 495                        | Muzaffarnagar | Bhokarhedi(NP)                   | 5  | Operational | Mar-23 |
| 496                        | Muzaffarnagar | Budhana(NP)                      | 5  | Operational | Mar-23 |
| 497                        | Muzaffarnagar | Charthawal(NP)                   | 5  | Operational | Mar-23 |
| 498                        | Muzaffarnagar | Jansath(NP)                      | 5  | Operational | Mar-23 |
| 499                        | Muzaffarnagar | Khatauli(NPP)                    | 5  | Operational | Mar-23 |
| 500                        | Muzaffarnagar | Mirapur(NP)                      | 5  | Operational | Mar-23 |
| 501                        | Muzaffarnagar | Purquazi(NP)                     | 5  | Operational | Mar-23 |
| 502                        | Muzaffarnagar | Shahpur(NP)                      | 5  | Operational | Mar-23 |
| 503                        | Saharanpur    | Ambelhta(NP)                     | 5  | Operational | Mar-23 |
| 504                        | Saharanpur    | Behat(NP)                        | 5  | Operational | Mar-23 |
| 505                        | Saharanpur    | ChilkanaSultanpur(NP)            | 5  | Operational | Mar-23 |
| 506                        | Saharanpur    | Deoband(NPP)                     | 5  | Operational | Mar-23 |
| 507                        | Saharanpur    | Gangoh(NPP)                      | 5  | Operational | Mar-23 |
| 508                        | Saharanpur    | Nakur(NPP)                       | 5  | Operational | Mar-23 |
| 509                        | Saharanpur    | Nanauta(NP)                      | 5  | Operational | Mar-23 |

| 711 MRF Operational Status |               |                     |   |             |        |
|----------------------------|---------------|---------------------|---|-------------|--------|
| 510                        | Saharanpur    | RampurManiharan(NP) | 5 | Operational | Mar-23 |
| 511                        | Saharanpur    | Saharanpur(MCorp.)  | 5 | Operational | Mar-23 |
| 512                        | Saharanpur    | Sarsawa(NPP)        | 5 | Operational | Dec-23 |
| 513                        | Saharanpur    | Titron(NP)          | 5 | Operational | Dec-23 |
| 514                        | Shamli        | Ailam(NP)           | 5 | Operational | Dec-23 |
| 515                        | Shamli        | Banat (NP)          | 5 | Operational | Dec-23 |
| 516                        | Shamli        | GarhiPukhta(NP)     | 5 | Operational | Dec-23 |
| 517                        | Shamli        | Jalalabad(NP)       | 5 | Operational | Dec-23 |
| 518                        | Shamli        | Jhinjhana(NP)       | 5 | Operational | Dec-23 |
| 519                        | Shamli        | Kairana(NPP)        | 5 | Operational | Dec-23 |
| 520                        | Shamli        | Kandhla(NPP)        | 5 | Operational | Dec-23 |
| 521                        | Shamli        | Shamli(NPP)         | 5 | Operational | Dec-23 |
| 522                        | Shamli        | Un(NP)              | 5 | Operational | Dec-23 |
| 523                        | Chandauli     | Chakia(NP)          | 5 | Operational | Dec-23 |
| 524                        | Chandauli     | Chandauli(NP)       | 5 | Operational | Dec-23 |
| 525                        | Chandauli     | Mughalsarai(NPP)(G) | 5 | Operational | Dec-23 |
| 526                        | Chandauli     | SaiyadRaza(NP)      | 5 | Operational | Dec-23 |
| 527                        | Ghazipur      | Bahadurganj(NP)     | 5 | Operational | Dec-23 |
| 528                        | Ghazipur      | Dildarnagar(NP)     | 5 | Operational | Dec-23 |
| 529                        | Ghazipur      | Ghazipur(NPP)(G)    | 5 | Operational | Dec-23 |
| 530                        | Ghazipur      | Jangipur(NP)        | 5 | Operational | Dec-23 |
| 531                        | Ghazipur      | Mohammadabad(NPP)   | 5 | Operational | Dec-23 |
| 532                        | Ghazipur      | Sadat(NP)           | 5 | Operational | Dec-23 |
| 533                        | Ghazipur      | Saidpur(NP)(G)      | 5 | Operational | Dec-23 |
| 534                        | Jaunpur       | Kerakat(NP)         | 5 | Operational | Dec-23 |
| 535                        | Jaunpur       | Khetasari(NP)       | 5 | Operational | Dec-23 |
| 536                        | Jaunpur       | Mariahu(NP)         | 5 | Operational | Dec-23 |
| 537                        | Varanasi      | Gangapur(NP)        | 5 | Operational | Dec-23 |
| 538                        | Etawah        | Etawah(NPP)         | 5 | Operational | Dec-23 |
| 539                        | Etawah        | Etawah(NPP)         | 5 | Operational | Dec-23 |
| 540                        | Etawah        | Etawah(NPP)         | 5 | Operational | Dec-23 |
| 541                        | Etawah        | Etawah(NPP)         | 5 | Operational | Dec-23 |
| 542                        | Etawah        | Etawah(NPP)         | 5 | Operational | Dec-23 |
| 543                        | AmbedkarNagar | Akbarpur(NPP)       | 5 | Operational | Dec-23 |
| 544                        | Azamgarh      | Phulpur(NP)         | 5 | Operational | Dec-23 |
| 545                        | Mau           | KURTHIJAFARPUR      | 5 | Operational | Dec-23 |
| 546                        | Raebareilly   | RaeBareilly(NPP)    | 5 | Operational | Dec-23 |

| 711 MRF Operational Status |               |                             |    |             |        |
|----------------------------|---------------|-----------------------------|----|-------------|--------|
| 547                        | Rampur        | Shahabad(NP)                | 5  | Operational | Dec-23 |
| 548                        | Sambhal       | Babrala(NP)(G)              | 5  | Operational | Dec-23 |
| 549                        | Muzaffarnagar | Sisauli(NP)                 | 5  | Operational | Dec-23 |
| 550                        | Shamli        | ThanaBhawan(NP)             | 5  | Operational | Dec-23 |
| 551                        | Jaunpur       | Badlapur(NP)                | 5  | Operational | Dec-23 |
| 552                        | Agra          | Agra(M.Corp)                | 20 | Operational | Dec-23 |
| 553                        | Firozabad     | Jasrana(Np)                 | 5  | Operational | Dec-23 |
| 554                        | Mathura       | KosiKalan(Npp)              | 5  | Operational | Dec-23 |
| 555                        | Aligarh       | Gabhana(Np)                 | 5  | Operational | Dec-23 |
| 556                        | Aligarh       | Madrak                      | 5  | Operational | Dec-23 |
| 557                        | Aligarh       | Pisawa                      | 5  | Operational | Dec-23 |
| 558                        | Hathras       | Sikandrarao(Npp)            | 5  | Operational | Dec-23 |
| 559                        | Kasganj       | GanjDundawara(Npp)          | 5  | Operational | Dec-23 |
| 560                        | AmbedkarNagar | Jalalpur(Npp)               | 5  | Operational | Dec-23 |
| 561                        | Amethi        | Amethi(Np)                  | 5  | Operational | Dec-23 |
| 562                        | Amethi        | Jais(Npp)                   | 5  | Operational | Dec-23 |
| 563                        | Ayodhya       | Bhadarsa(Np)                | 5  | Operational | Dec-23 |
| 564                        | Ayodhya       | Gosainganj(Np)              | 5  | Operational | Dec-23 |
| 565                        | Ayodhya       | Khirauni(Shuchittaganj)(Np) | 5  | Operational | Dec-23 |
| 566                        | Ayodhya       | Kumarganj(Np)               | 5  | Operational | Dec-23 |
| 567                        | Ayodhya       | Rudauli(Npp)                | 5  | Operational | Dec-23 |
| 568                        | Barabanki     | RamsanehiGhat(Np)           | 5  | Operational | Dec-23 |
| 569                        | Sultanpur     | Lambhua                     | 5  | Operational | Dec-23 |
| 570                        | Azamgarh      | Azamgarh(Npp)               | 5  | Operational | Dec-23 |
| 571                        | Azamgarh      | Azamgarh(Npp)               | 5  | Operational | Dec-23 |
| 572                        | Azamgarh      | Azmatgarh(Np)               | 5  | Operational | Dec-23 |
| 573                        | Ballia        | Ballia(Npp)(G)              | 5  | Operational | Dec-23 |
| 574                        | Ballia        | Bansdih(Np)                 | 5  | Operational | Dec-23 |
| 575                        | Ballia        | Bariya(Np)                  | 5  | Operational | Dec-23 |
| 576                        | Mau           | Chiraiyakot(Np)             | 5  | Operational | Dec-23 |
| 577                        | Mau           | Madhuban(Np)                | 5  | Operational | Dec-23 |
| 578                        | Mau           | MaunathBhanjan(Npp)         | 5  | Operational | Dec-23 |
| 579                        | Badaun        | Budaun(Npp)                 | 5  | Operational | Dec-23 |
| 580                        | Badaun        | Dahgawan                    | 5  | Operational | Dec-23 |
| 581                        | Bareilly      | Bareilly(M.Corp)            | 5  | Operational | Dec-23 |
| 582                        | Bareilly      | Bareilly(M.Corp)            | 5  | Operational | Dec-23 |
| 583                        | Bareilly      | Faridpur(Npp)               | 5  | Operational | Dec-23 |

| 711 MRF Operational Status |                |                          |   |             |        |
|----------------------------|----------------|--------------------------|---|-------------|--------|
| 584                        | Bareilly       | Nawabganj(Npp)           | 5 | Operational | Dec-23 |
| 585                        | Shahjahanpur   | Shahjahanpur(M.Corp)     | 5 | Operational | Dec-23 |
| 586                        | Shahjahanpur   | Tilhar (Npp)             | 5 | Operational | Dec-23 |
| 587                        | Basti          | Bankati(Np)              | 5 | Operational | Dec-23 |
| 588                        | Basti          | BhanpurKaswa             | 5 | Operational | Dec-23 |
| 589                        | Basti          | Gaayghat                 | 5 | Operational | Dec-23 |
| 590                        | Basti          | Ganeshpur(Np)            | 5 | Operational | Dec-23 |
| 591                        | Basti          | Mundervan(Np)            | 5 | Operational | Dec-23 |
| 592                        | Basti          | NagarBazar(Np)           | 5 | Operational | Dec-23 |
| 593                        | SiddharthNagar | BadhaniChafa             | 5 | Operational | Dec-23 |
| 594                        | SiddharthNagar | Itwa                     | 5 | Operational | Dec-23 |
| 595                        | SiddharthNagar | Kapilavastu              | 5 | Operational | Dec-23 |
| 596                        | Chitrakoot     | ChitrakootdhamKarwi(Npp) | 5 | Operational | Dec-23 |
| 597                        | Chitrakoot     | Mau(Np)                  | 5 | Operational | Dec-23 |
| 598                        | Chitrakoot     | Rajapur(Np)              | 5 | Operational | Dec-23 |
| 599                        | Hamirpur       | Gohand(Np)               | 5 | Operational | Dec-23 |
| 600                        | Hamirpur       | Rath(Npp)                | 5 | Operational | Dec-23 |
| 601                        | Hamirpur       | Sumerpur(Np)             | 5 | Operational | Dec-23 |
| 602                        | Bahraich       | Nanpara(Npp)             | 5 | Operational | Dec-23 |
| 603                        | Balrampur      | Balrampur(Npp)           | 5 | Operational | Dec-23 |
| 604                        | Gorakhpur      | Bansgaon(Np)             | 5 | Operational | Dec-23 |
| 605                        | Gorakhpur      | Campierganj              | 5 | Operational | Dec-23 |
| 606                        | Gorakhpur      | KasbaSangrampur(Np)      | 5 | Operational | Dec-23 |
| 607                        | Gorakhpur      | MunderaBazar(Np)         | 5 | Operational | Dec-23 |
| 608                        | Gorakhpur      | Pipiganj(Np)             | 5 | Operational | Dec-23 |
| 609                        | Kushinagar     | Chhitauni                | 5 | Operational | Dec-23 |
| 610                        | Kushinagar     | Duddhi                   | 5 | Operational | Dec-23 |
| 611                        | Kushinagar     | Fazilnagar               | 5 | Operational | Dec-23 |
| 612                        | Kushinagar     | Kushinagar(Npp)          | 5 | Operational | Dec-23 |
| 613                        | Kushinagar     | Mathauli(Np)             | 5 | Operational | Dec-23 |
| 614                        | Kushinagar     | Padrauna(Npp)            | 5 | Operational | Dec-23 |
| 615                        | Kushinagar     | Ramkola(Np)              | 5 | Operational | Dec-23 |
| 616                        | Kushinagar     | Sewarhi(Np)              | 5 | Operational | Dec-23 |
| 617                        | Kushinagar     | Sukrauli                 | 5 | Operational | Dec-23 |
| 618                        | Kushinagar     | TamkuhiRaj               | 5 | Operational | Dec-23 |
| 619                        | Maharajganj    | Chowk(Np)                | 5 | Operational | Dec-23 |
| 620                        | Maharajganj    | Paniyara                 | 5 | Operational | Dec-23 |

| 711 MRF Operational Status |             |                      |   |             |        |
|----------------------------|-------------|----------------------|---|-------------|--------|
| 621                        | Maharajanj  | Partawal             | 5 | Operational | Dec-23 |
| 622                        | Gorakhpur   | Gorakhpur(MCorp.)    | 5 | Operational | Dec-23 |
| 623                        | Gorakhpur   | Gorakhpur(MCorp.)    | 5 | Operational | Dec-23 |
| 624                        | Gorakhpur   | Gorakhpur(MCorp.)    | 5 | Operational | Dec-23 |
| 625                        | Etawah      | Bakewar(Np)          | 5 | Operational | Dec-23 |
| 626                        | Etawah      | Lakhna(Np)           | 5 | Operational | Dec-23 |
| 627                        | Farrukhabad | Khimsepur(Np)        | 5 | Operational | Dec-23 |
| 628                        | Farrukhabad | Nawabganj            | 5 | Operational | Dec-23 |
| 629                        | Farrukhabad | SankisaBasantpur(Np) | 5 | Operational | Dec-23 |
| 630                        | Kannauj     | Kannauj(Npp)(G)      | 5 | Operational | Dec-23 |
| 631                        | Kannauj     | Saurikh(Np)          | 5 | Operational | Dec-23 |
| 632                        | KanpurDehat | Rajpur               | 5 | Operational | Dec-23 |
| 633                        | KanpurDehat | Raniya               | 5 | Operational | Dec-23 |
| 634                        | KanpurNagar | Bilhaur(Npp)         | 5 | Operational | Dec-23 |
| 635                        | KanpurNagar | Bithoor(Np) (G)      | 5 | Operational | Dec-23 |
| 636                        | KanpurNagar | Ghatampur(Npp)       | 5 | Operational | Dec-23 |
| 637                        | KanpurNagar | Kanpur(M.Corp)(G)    | 5 | Operational | Dec-23 |
| 638                        | KanpurNagar | Kanpur(M.Corp)(G)    | 5 | Operational | Dec-23 |
| 639                        | KanpurNagar | Kanpur(M.Corp)(G)    | 5 | Operational | Dec-23 |
| 640                        | KanpurNagar | Kanpur(M.Corp)(G)    | 5 | Operational | Dec-23 |
| 641                        | KanpurNagar | Kanpur(M.Corp)(G)    | 5 | Operational | Dec-23 |
| 642                        | KanpurNagar | Shivrajpur(Np)       | 5 | Operational | Dec-23 |
| 643                        | Hardoi      | KachhaunaPatseni(Np) | 5 | Operational | Dec-23 |
| 644                        | Hardoi      | Kursath(Np)          | 5 | Operational | Dec-23 |
| 645                        | Hardoi      | Sandi(Npp)           | 5 | Operational | Dec-23 |
| 646                        | Kheeri      | Nighasan             | 5 | Operational | Dec-23 |
| 647                        | Lucknow     | Lucknow(M.Corp)      | 5 | Operational | Dec-23 |
| 648                        | Lucknow     | Lucknow(M.Corp)      | 5 | Operational | Dec-23 |
| 649                        | Lucknow     | Lucknow(M.Corp)      | 5 | Operational | Dec-23 |
| 650                        | Lucknow     | Lucknow(M.Corp)      | 5 | Operational | Dec-23 |
| 651                        | Lucknow     | Lucknow(M.Corp)      | 5 | Operational | Dec-23 |
| 652                        | Lucknow     | Lucknow(M.Corp)      | 5 | Operational | Dec-23 |
| 653                        | Lucknow     | Lucknow(M.Corp)      | 5 | Operational | Dec-23 |
| 654                        | Lucknow     | Lucknow(M.Corp)      | 5 | Operational | Dec-23 |
| 655                        | Lucknow     | Lucknow(M.Corp)      | 5 | Operational | Dec-23 |
| 656                        | Lucknow     | Lucknow(M.Corp)      | 5 | Operational | Dec-23 |
| 657                        | Lucknow     | Mohanlalganj         | 5 | Operational | Dec-23 |

| 711 MRF Operational Status |                  |                       |   |             |        |
|----------------------------|------------------|-----------------------|---|-------------|--------|
| 658                        | Sitapur          | Paintepur(Np)         | 5 | Operational | Dec-23 |
| 659                        | Unnao            | Achalganj(Np)         | 5 | Operational | Dec-23 |
| 660                        | Bagpat           | Baghpat(Npp)          | 5 | Operational | Dec-23 |
| 661                        | Bagpat           | Baraut(Npp)           | 5 | Operational | Dec-23 |
| 662                        | Bulandsahar      | Bulandshahr(Npp)      | 5 | Operational | Dec-23 |
| 663                        | Bulandsahar      | Bulandshahr(Npp)      | 5 | Operational | Dec-23 |
| 664                        | Bulandsahar      | Bulandshahr(Npp)      | 5 | Operational | Dec-23 |
| 665                        | Bulandsahar      | Bulandshahr(Npp)      | 5 | Operational | Dec-23 |
| 666                        | Bulandsahar      | Kakod(Np)             | 5 | Operational | Dec-23 |
| 667                        | GautamBuddhNagar | Bilaspur(Np)          | 5 | Operational | Dec-23 |
| 668                        | GautamBuddhNagar | Dadri (Npp)           | 5 | Operational | Dec-23 |
| 669                        | GautamBuddhNagar | Jewar(Np)             | 5 | Operational | Dec-23 |
| 670                        | Ghaziabad        | Dasna(Np)             | 5 | Operational | Dec-23 |
| 671                        | Ghaziabad        | KhodaMakanpur(Npp)    | 5 | Operational | Dec-23 |
| 672                        | Ghaziabad        | Modinagar(Npp)        | 5 | Operational | Dec-23 |
| 673                        | Ghaziabad        | Modinagar(Npp)        | 5 | Operational | Dec-23 |
| 674                        | Ghaziabad        | Patala(Np)            | 5 | Operational | Dec-23 |
| 675                        | Hapur            | Babugarh(Np)          | 5 | Operational | Dec-23 |
| 676                        | Meerut           | Bahsuma(Np)           | 5 | Operational | Dec-23 |
| 677                        | Mirzapur         | Mirzapur(Npp)(G)      | 5 | Operational | Dec-23 |
| 678                        | Sonbhadra        | Anapara               | 5 | Operational | Dec-23 |
| 679                        | Sonbhadra        | ChurkGhurma(Np)       | 5 | Operational | Dec-23 |
| 680                        | Sonbhadra        | DalaBazar             | 5 | Operational | Dec-23 |
| 681                        | Sonbhadra        | Obra(Np)              | 5 | Operational | Dec-23 |
| 682                        | Amroha           | Amroha(Npp)           | 5 | Operational | Dec-23 |
| 683                        | Amroha           | Amroha(Npp)           | 5 | Operational | Dec-23 |
| 684                        | Amroha           | Amroha(Npp)           | 5 | Operational | Dec-23 |
| 685                        | Amroha           | Amroha(Npp)           | 5 | Operational | Dec-23 |
| 686                        | Amroha           | Hasanpur(Npp)         | 5 | Operational | Dec-23 |
| 687                        | Amroha           | Saidnagli(Np)         | 5 | Operational | Dec-23 |
| 688                        | Moradabad        | Dhakia(Np)            | 5 | Operational | Dec-23 |
| 689                        | Rampur           | NarpatNagarDoondawala | 5 | Operational | Dec-23 |
| 690                        | Sambhal          | Sambhal(Npp)          | 5 | Operational | Dec-23 |
| 691                        | Sambhal          | Sambhal(Npp)          | 5 | Operational | Dec-23 |
| 692                        | Fatehpur         | Fatehpur(Npp)         | 5 | Operational | Dec-23 |
| 693                        | Fatehpur         | Fatehpur(Npp)         | 5 | Operational | Dec-23 |

| 711 MRF Operational Status |               |                        |      |             |        |
|----------------------------|---------------|------------------------|------|-------------|--------|
| 694                        | Fatehpur      | Kishunpur(Np)          | 5    | Operational | Dec-23 |
| 695                        | Kaushambi     | Charwa(Np)             | 5    | Operational | Dec-23 |
| 696                        | Kaushambi     | Daranagar              | 5    | Operational | Dec-23 |
| 697                        | Kaushambi     | PooravPashchimShareera | 5    | Operational | Dec-23 |
| 698                        | Pratapgarh    | Antu(Np)               | 5    | Operational | Dec-23 |
| 699                        | Pratapgarh    | Derwa(Np)              | 5    | Operational | Dec-23 |
| 700                        | Pratapgarh    | SuwansaBazar           | 5    | Operational | Dec-23 |
| 701                        | Muzaffarnagar | Khatauli(Npp)          | 5    | Operational | Dec-23 |
| 702                        | Muzaffarnagar | Muzaffarnagar(Npp)     | 5    | Operational | Dec-23 |
| 703                        | Saharanpur    | Saharanpur(M.Corp)     | 5    | Operational | Dec-23 |
| 704                        | Saharanpur    | Saharanpur(M.Corp)     | 5    | Operational | Dec-23 |
| 705                        | Ghazipur      | Zamania(Npp)           | 5    | Operational | Dec-23 |
| 706                        | Jaunpur       | Gaurabadshahpur        | 5    | Operational | Dec-23 |
| 707                        | Jaunpur       | Jaunpur(Npp)           | 5    | Operational | Dec-23 |
| 708                        | Jaunpur       | Kajgaon                | 5    | Operational | Dec-23 |
| 709                        | Jaunpur       | Machhlisahar(Np)       | 5    | Operational | Dec-23 |
| 710                        | Jaunpur       | MograBadshahpur(Npp)   | 5    | Operational | Dec-23 |
| 711                        | Jaunpur       | Rampur(Jaunpur)        | 5    | Operational | Dec-23 |
| Total                      |               |                        | 3780 |             |        |

**Annexure-5.3**

**Details of Operational Waste to Energy Plants**

| <b>Waste to Eneergy Plants-Operational</b> |                   |                      |                         |                       |               |
|--------------------------------------------|-------------------|----------------------|-------------------------|-----------------------|---------------|
| <b>SN</b>                                  | <b>State name</b> | <b>District Name</b> | <b>Name of the city</b> | <b>Capacity (TPD)</b> | <b>Status</b> |
| 1                                          | UttarPradesh      | Varanasi             | Bhawania Pokhri         | 5                     | Operational   |
| 2                                          | UttarPradesh      | Varanasi             | Pahadia Mandi           | 5                     | Operational   |
| 3                                          | UttarPradesh      | Varanasi             | Fatma                   | 5                     | Operational   |
| 4                                          | UttarPradesh      | Ghaziabad            | Dasna                   | 73.97                 | Operational   |
| 5                                          | UttarPradesh      | Muzaffarnagar        | Muzaffarnagar           | 120                   | Operational   |
|                                            | <b>Total</b>      |                      |                         | <b>209</b>            |               |

**Annexure-5.4**

| <b>38 MSW Plants  <br/>Under Construction</b> |                      |                      |                                |                          |                       |                                  |
|-----------------------------------------------|----------------------|----------------------|--------------------------------|--------------------------|-----------------------|----------------------------------|
| <b>S.N.</b>                                   | <b>Division Name</b> | <b>District Name</b> | <b>ULBName</b>                 | <b>Capacity (in TPD)</b> | <b>% Construction</b> | <b>Plant construction status</b> |
| 1                                             | Aligarh              | Hathras              | Hathras (Npp)                  | 60                       | 100%                  | Constructed                      |
| 2                                             | Bareilly             | Bareilly             | Bareilly(M. Corp)              | 500                      | 100%                  | Constructed                      |
| 3                                             | Bareilly             | Pilibhit             | Pilibhit (Npp)                 | 60                       | 100%                  | Constructed                      |
| 4                                             | Bareilly             | Shahjahanpur         | Shahjahanpur (M.Corp.)         | 130                      | 100%                  | Constructed                      |
| 5                                             | Chitrakoot           | Banda                | Banda (Npp)                    | 55                       | 100%                  | Constructed                      |
| 6                                             | Gorakhpur            | Kushinagar           | Padrauna (Npp)                 | 50                       | 100%                  | Constructed                      |
| 7                                             | Gorakhpur            | Deoria               | Deoria (Npp)                   | 75                       | 100%                  | Constructed                      |
| 8                                             | Jhansi               | Jhansi               | Jhansi (M.Corp)                | 320                      | 100%                  | Constructed                      |
| 9                                             | Jhansi               | Lalitpur             | Lalitpur (Npp)                 | 75                       | 100%                  | Constructed                      |
| 10                                            | Kanpur               | Farrukhabad          | Farrukhabad-Cum-Fatehgarh(Npp) | 120                      | 100%                  | Constructed                      |
| 11                                            | Lucknow              | Hardoi               | Hardoi (Npp)                   | 50                       | 100%                  | Constructed                      |
| 12                                            | Lucknow              | Unnao                | Unnao (Npp)                    | 65                       | 100%                  | Constructed                      |
| 13                                            | Lucknow              | Unnao                | Gangaghat (Npp)                | 50                       | 100%                  | Constructed                      |
| 14                                            | Meerut               | Ghaziabad            | Loni(Npp)                      | 275                      | 100%                  | Constructed                      |
| 15                                            | Meerut               | Ghaziabad            | Khoda Makanpur (Npp)           | 90                       | 100%                  | Constructed                      |
| 16                                            | Meerut               | Bulandsahar          | Sikandrabad (Npp)              | 50                       | 100%                  | Constructed                      |
| 17                                            | Meerut               | Bulandsahar          | Khurja (Npp)                   | 50                       | 100%                  | Constructed                      |
| 18                                            | Moradabad            | Bijnor               | Nagina (Npp)                   | 50                       | 100%                  | Constructed                      |
| 19                                            | Moradabad            | Sambhal              | Chandausi (Npp)                | 50                       | 100%                  | Constructed                      |
| 20                                            | Saharanpur           | Saharanpur           | Saharanpur (M.Corp)            | 320                      | 100%                  | Constructed                      |
| 21                                            | Ayodhya              | Ayodhya              | Ayodhya (M.Corp.)              | 140                      | 100%                  | Constructed                      |
| 22                                            | Devipatan            | Bahraich             | Bahraich (Npp)                 | 75                       | 100%                  | Constructed                      |
| 23                                            | Gorakhpur            | Kushinagar           | Kushinagar (Npp)               | 55                       | 100%                  | Constructed                      |
| 24                                            | Jhansi               | Jalaun               | Orai (Npp)                     | 90                       | 100%                  | Constructed                      |
| 25                                            | Saharanpur           | Shamli               | Kairana (Npp)                  | 50                       | 100%                  | Constructed                      |
| 26                                            | Lucknow              | Kheri                | Lakhimpur (Npp)                | 65                       | 100%                  | Constructed                      |
| 27                                            | Aligarh              | Etah                 | Etah (Npp)                     | 60                       | 100%                  | Constructed                      |
| 28                                            | Moradabad            | Rampur               | Rampur (Npp)                   | 140                      | 100%                  | Constructed                      |
| 29                                            | Agra                 | Firozabad            | Firozabad (M.Corp.)            | 250                      | 100%                  | Constructed                      |
| 30                                            | Mirzapur             | Bhadohi              | Bhadohi (Npp)                  | 55                       | 100%                  | Constructed                      |

|    |            |            |                                  |             |        |                      |
|----|------------|------------|----------------------------------|-------------|--------|----------------------|
| 31 | Varanasi   | Ghazipur   | Ghazipur (Npp)                   | 50          | 70%    | Under Construction   |
| 32 | Azamgarh   | Mau        | Maunath Bhanjan(Npp)             | 130         | 70%    | Under Construction   |
| 33 | Aligarh    | Kasganj    | Kasganj(Npp)                     | 50          | 28%    | Under Construction   |
| 34 | Saharanpur | Shamli     | Shamli(Npp)                      | 50          | 2%     | Under Construction   |
| 35 | Prayagraj  | Kaushambi  | Manjhanpur(Npp)                  | 50          | Dec-24 | Under tender process |
| 36 | Varanasi   | Chandauli  | PT.DeenDayal Upadhyay Nagar(Npp) | 50          | 2%     | Under Construction   |
| 37 | Agra       | Firozabad  | Shikohabad (Npp)                 | 50          | Dec-24 | Under tender process |
| 38 | Prayagraj  | Pratapgarh | BelaPratapgarh (Npp)             | 50          | Dec-24 | Under tender process |
|    |            |            | <b>Total</b>                     | <b>3955</b> |        |                      |

**Annexure-5.5****Details of Under Construction MRF**

| <b>222 MRFs-Under Construction</b> |                 |                            |                       |            |                                              |                  |
|------------------------------------|-----------------|----------------------------|-----------------------|------------|----------------------------------------------|------------------|
| <b>SN</b>                          | <b>District</b> | <b>ULBName</b>             | <b>No of MRF Unit</b> | <b>TPD</b> | <b>Status (Operational/ Non Operational)</b> | <b>Timeli ne</b> |
| 1                                  | Agra            | Agra (M.Corp)              | 1                     | 15         | Under Construction                           |                  |
| 2                                  | Agra            | Agra (M.Corp)              | 1                     | 15         | Under Construction                           |                  |
| 3                                  | Agra            | Fatehabad (Np)             | 1                     | 5          | Under Construction                           |                  |
| 4                                  | Aligarh         | Barauli (Np)               | 1                     | 5          | Under Construction                           |                  |
| 5                                  | AmbedkarNagar   | Ashrafpur Kichhauchha (Np) | 1                     | 5          | Under Construction                           |                  |
| 6                                  | Auraiya         | Auraiya(Npp)               | 1                     | 5          | Under Construction                           |                  |
| 7                                  | Ayodhya         | Ayodhya(M.Corp)            | 1                     | 5          | Under Construction                           |                  |
| 8                                  | Ayodhya         | Ayodhya(M.Corp)            | 1                     | 5          | Under Construction                           |                  |
| 9                                  | Ayodhya         | Ayodhya(M.Corp)            | 1                     | 5          | Under Construction                           |                  |
| 10                                 | Ayodhya         | Ayodhya(M.Corp)            | 1                     | 5          | Under Construction                           |                  |
| 11                                 | Ayodhya         | Ayodhya(M.Corp)            | 1                     | 5          | Under Construction                           |                  |
| 12                                 | Ayodhya         | MaKamakhya(Np)             | 1                     | 5          | Under Construction                           |                  |
| 13                                 | Azamgarh        | Azamgarh(Npp)              | 1                     | 5          | Under Construction                           |                  |
| 14                                 | Azamgarh        | Budhanpur                  | 1                     | 5          | Under Construction                           |                  |
| 15                                 | Azamgarh        | Jahanaganj                 | 1                     | 5          | Under Construction                           |                  |
| 16                                 | Azamgarh        | Martinganj(Np)             | 1                     | 5          | Under Construction                           |                  |
| 17                                 | Badaun          | Budaun (Npp)               | 1                     | 5          | Under Construction                           |                  |
| 18                                 | Badaun          | Budaun (Npp)               | 1                     | 5          | Under Construction                           |                  |

Jun 24

| 222 MRFs-Under Construction |           |                   |   |   |                    |
|-----------------------------|-----------|-------------------|---|---|--------------------|
| 19                          | Badaun    | Budaun (Npp)      | 1 | 5 | Under Construction |
| 20                          | Badaun    | Sahaswan(Npp)     | 1 | 5 | Under Construction |
| 21                          | Badaun    | Ujhani(Npp)       | 1 | 5 | Under Construction |
| 22                          | Bagpat    | AgarwalMandi (Np) | 1 | 5 | Under Construction |
| 23                          | Bagpat    | Baraut(Npp)       | 1 | 5 | Under Construction |
| 24                          | Bagpat    | RatualNp          | 1 | 5 | Under Construction |
| 25                          | Bahraich  | Jarwal (Np)       | 1 | 5 | Under Construction |
| 26                          | Bahraich  | Kaisarganj(Np)    | 1 | 5 | Under Construction |
| 27                          | Bahraich  | Mihipurwa(Np)     | 1 | 5 | Under Construction |
| 28                          | Bahraich  | Payagpur          | 1 | 5 | Under Construction |
| 29                          | Bahraich  | Risiya (Np)       | 1 | 5 | Under Construction |
| 30                          | Bahraich  | Rupaediha(Np)     | 1 | 5 | Under Construction |
| 31                          | Ballia    | Ballia(Npp)(G)    | 1 | 5 | Under Construction |
| 32                          | Ballia    | Ballia(Npp)(G)    | 1 | 5 | Under Construction |
| 33                          | Ballia    | ChitbaraGaon(Np)  | 1 | 5 | Under Construction |
| 34                          | Ballia    | Maniyar(Np)       | 1 | 5 | Under Construction |
| 35                          | Ballia    | Nagra             | 1 | 5 | Under Construction |
| 36                          | Ballia    | Ratsarkalan(Np)   | 1 | 5 | Under Construction |
| 37                          | Ballia    | Sahatwar(Np)      | 1 | 5 | Under Construction |
| 38                          | Balrampur | Balrampur(Npp)    | 1 | 5 | Under Construction |
| 39                          | Balrampur | Gainsadi(Np)      | 1 | 5 | Under Construction |
| 40                          | Balrampur | Utraula(Npp)      | 1 | 5 | Under Construction |

| 222 MRFs-Under Construction |             |                   |   |   |                    |
|-----------------------------|-------------|-------------------|---|---|--------------------|
| 41                          | Barabanki   | Subeha(Np)        | 1 | 5 | Under Construction |
| 42                          | Bareilly    | Baheri(Npp)       | 1 | 5 | Under Construction |
| 43                          | Bareilly    | Bareilly(M.Corp)  | 1 | 5 | Under Construction |
| 44                          | Bareilly    | Bareilly(M.Corp)  | 1 | 5 | Under Construction |
| 45                          | Bareilly    | Bareilly(M.Corp)  | 1 | 5 | Under Construction |
| 46                          | Basti       | Basti(Npp)        | 1 | 5 | Under Construction |
| 47                          | Basti       | Basti(Npp)        | 1 | 5 | Under Construction |
| 48                          | Basti       | BhabnanBazar(Np)  | 1 | 5 | Under Construction |
| 49                          | Basti       | Kaptanganj(Np)    | 1 | 5 | Under Construction |
| 50                          | Bulandsahar | Bulandshahr(Npp)  | 1 | 5 | Under Construction |
| 51                          | Bulandsahar | Bulandshahr(Npp)  | 1 | 5 | Under Construction |
| 52                          | Bulandsahar | Pahasu (Np)       | 1 | 5 | Under Construction |
| 53                          | Deoria      | Baitalpur(Np)     | 1 | 5 | Under Construction |
| 54                          | Deoria      | BhaluaniBazar(Np) | 1 | 5 | Under Construction |
| 55                          | Deoria      | BhatniBazar(Np)   | 1 | 5 | Under Construction |
| 56                          | Deoria      | Hetimpur(Np)      | 1 | 5 | Under Construction |
| 57                          | Deoria      | Madanpur(Np)      | 1 | 5 | Under Construction |
| 58                          | Deoria      | Pathardewa(Np)    | 1 | 5 | Under Construction |
| 59                          | Deoria      | Tarkulwa(Np)      | 1 | 5 | Under Construction |
| 60                          | Etah        | Mirhachi(Np)      | 1 | 5 | Under Construction |
| 61                          | Etawah      | Etawah(Npp)       | 1 | 5 | Under Construction |
| 62                          | Fatehpur    | Bahuwa(Np)        | 1 | 5 | Under Construction |

| 222 MRFs-Under Construction |                  |                   |   |    |                    |
|-----------------------------|------------------|-------------------|---|----|--------------------|
| 63                          | Fatehpur         | Fatehpur(Npp)     | 1 | 5  | Under Construction |
| 64                          | Fatehpur         | Kakhreru(Np)      | 1 | 5  | Under Construction |
| 65                          | Fatehpur         | Karikandhata(Np)  | 1 | 5  | Under Construction |
| 66                          | Firozabad        | Firozabad(M.Corp) | 1 | 5  | Under Construction |
| 67                          | Firozabad        | Firozabad(M.Corp) | 1 | 5  | Under Construction |
| 68                          | Firozabad        | Firozabad(M.Corp) | 1 | 5  | Under Construction |
| 69                          | Firozabad        | Firozabad(M.Corp) | 1 | 5  | Under Construction |
| 70                          | Firozabad        | Firozabad(M.Corp) | 1 | 5  | Under Construction |
| 71                          | GautamBuddhNagar | Dankaur(Np)       | 1 | 5  | Under Construction |
| 72                          | GautamBuddhNagar | Jahangirpur(Np)   | 1 | 5  | Under Construction |
| 73                          | GautamBuddhNagar | Rabupura(Np)      | 1 | 5  | Under Construction |
| 74                          | Ghaziabad        | Ghaziabad(M.Corp) | 1 | 25 | Under Construction |
| 75                          | Ghaziabad        | Ghaziabad(M.Corp) | 1 | 25 | Under Construction |
| 76                          | Ghaziabad        | Loni(Npp)         | 1 | 5  | Under Construction |
| 77                          | Ghaziabad        | Muradnagar(Npp)   | 1 | 5  | Under Construction |
| 78                          | Gonda            | Belsar(Np)        | 1 | 5  | Under Construction |
| 79                          | Gonda            | Colonelganj(Npp)  | 1 | 5  | Under Construction |
| 80                          | Gonda            | Dhanepur(Np)      | 1 | 5  | Under Construction |
| 81                          | Gonda            | Gonda(Npp)        | 1 | 5  | Under Construction |
| 82                          | Gonda            | Gonda(Npp)        | 1 | 5  | Under Construction |
| 83                          | Gonda            | Gonda(Npp)        | 1 | 5  | Under Construction |
| 84                          | Gonda            | Khargupur(Np)     | 1 | 5  | Under Construction |

| 222 MRFs-Under Construction |             |                    |   |   |                    |
|-----------------------------|-------------|--------------------|---|---|--------------------|
| 85                          | Gonda       | Mankapur(Np)       | 1 | 5 | Under Construction |
| 86                          | Gonda       | Tarabganj(Np)      | 1 | 5 | Under Construction |
| 87                          | Gorakhpur   | Barhalganj(Np)     | 1 | 5 | Under Construction |
| 88                          | Gorakhpur   | GaghsaraBazar(Np)  | 1 | 5 | Under Construction |
| 89                          | Gorakhpur   | Gorakhpur(M. Corp) | 1 | 5 | Under Construction |
| 90                          | Gorakhpur   | Gorakhpur(M. Corp) | 1 | 5 | Under Construction |
| 91                          | Gorakhpur   | UruwaBazar(Np)     | 1 | 5 | Under Construction |
| 92                          | Hamirpur    | Kurara (Np)        | 1 | 5 | Under Construction |
| 93                          | Hapur       | Hapur(Npp)         | 1 | 5 | Under Construction |
| 94                          | Hapur       | Hapur(Npp)         | 1 | 5 | Under Construction |
| 95                          | Hapur       | Hapur(Npp)         | 1 | 5 | Under Construction |
| 96                          | Hapur       | Pilkhuwa(Npp)      | 1 | 5 | Under Construction |
| 97                          | Hathras     | Mursan (Np)        | 1 | 5 | Under Construction |
| 98                          | Jaunpur     | Jafarabad(Np)      | 1 | 5 | Under Construction |
| 99                          | Jaunpur     | Shahganj(Npp)      | 1 | 5 | Under Construction |
| 100                         | Jhansi      | Jhansi(M.Corp)     | 1 | 5 | Under Construction |
| 101                         | Jhansi      | Jhansi(M.Corp)     | 1 | 5 | Under Construction |
| 102                         | Jhansi      | Jhansi(M.Corp)     | 1 | 5 | Under Construction |
| 103                         | Jhansi      | Jhansi(M.Corp)     | 1 | 5 | Under Construction |
| 104                         | Jhansi      | Jhansi(M.Corp)     | 1 | 5 | Under Construction |
| 105                         | KanpurDehat | Amraudha(Np)       | 1 | 5 | Under Construction |
| 106                         | KanpurDehat | Kanchausi(Npp)     | 1 | 5 | Under Construction |

| 222 MRFs-Under Construction |             |                 |   |   |                    |
|-----------------------------|-------------|-----------------|---|---|--------------------|
| 107                         | KanpurDehat | Musanagar       | 1 | 5 | Under Construction |
| 108                         | Kasganj     | Bilram(Np)      | 1 | 5 | Under Construction |
| 109                         | Kheeri      | Bheera(Np)      | 1 | 5 | Under Construction |
| 110                         | Kushinagar  | Khadda(Np)      | 1 | 5 | Under Construction |
| 111                         | Lucknow     | Banthra         | 1 | 5 | Under Construction |
| 112                         | Lucknow     | Malihabad(Np)   | 1 | 5 | Under Construction |
| 113                         | Maharajganj | Brijmanganj     | 1 | 5 | Under Construction |
| 114                         | Maharajganj | Ghughuli(Np)    | 1 | 5 | Under Construction |
| 115                         | Mainpuri    | Mainpuri(Npp)   | 1 | 5 | Under Construction |
| 116                         | Mainpuri    | Mainpuri(Npp)   | 1 | 5 | Under Construction |
| 117                         | Mainpuri    | Mainpuri(Npp)   | 1 | 5 | Under Construction |
| 118                         | Mathura     | KosiKalan(Npp)  | 1 | 5 | Under Construction |
| 119                         | Mathura     | Mathura(M.Corp) | 1 | 5 | Under Construction |
| 120                         | Mathura     | Mathura(M.Corp) | 1 | 5 | Under Construction |
| 121                         | Mathura     | Mathura(M.Corp) | 1 | 5 | Under Construction |
| 122                         | Mathura     | Mathura(M.Corp) | 1 | 5 | Under Construction |
| 123                         | Mathura     | Mathura(M.Corp) | 1 | 5 | Under Construction |
| 124                         | Mathura     | Raya(Np)        | 1 | 5 | Under Construction |
| 125                         | Mau         | Adari(Np)       | 1 | 5 | Under Construction |
| 126                         | Mau         | Amila (Np)      | 1 | 5 | Under Construction |
| 127                         | Mau         | Dohrighat(Np)   | 1 | 5 | Under Construction |
| 128                         | Mau         | Ghosi(Np)       | 1 | 5 | Under Construction |

| 222 MRFs-Under Construction |           |                       |   |   |                    |
|-----------------------------|-----------|-----------------------|---|---|--------------------|
|                             |           |                       |   |   | Under Construction |
| 129                         | Mau       | MuhammadabadGohna(Np) | 1 | 5 |                    |
| 130                         | Mau       | Walidpur(Np)          | 1 | 5 | Under Construction |
| 131                         | Meerut    | Kithaur(Np)           | 1 | 5 | Under Construction |
| 132                         | Meerut    | Meerut(M.Corp)        | 1 | 5 | Under Construction |
| 133                         | Meerut    | Meerut(M.Corp)        | 1 | 5 | Under Construction |
| 134                         | Meerut    | Meerut(M.Corp)        | 1 | 5 | Under Construction |
| 135                         | Meerut    | Meerut(M.Corp)        | 1 | 5 | Under Construction |
| 136                         | Meerut    | Meerut(M.Corp)        | 1 | 5 | Under Construction |
| 137                         | Meerut    | Meerut(M.Corp)        | 1 | 5 | Under Construction |
| 138                         | Meerut    | Meerut(M.Corp)        | 1 | 5 | Under Construction |
| 139                         | Meerut    | Meerut(M.Corp)        | 1 | 5 | Under Construction |
| 140                         | Meerut    | Meerut(M.Corp)        | 1 | 5 | Under Construction |
| 141                         | Meerut    | Meerut(M.Corp)        | 1 | 5 | Under Construction |
| 142                         | Meerut    | Meerut(M.Corp)        | 1 | 5 | Under Construction |
| 143                         | Meerut    | Sardhana(Npp)         | 1 | 5 | Under Construction |
| 144                         | Mirzapur  | Kachhwa(Np)           | 1 | 5 | Under Construction |
| 145                         | Mirzapur  | Mirzapur(Npp)(G)      | 1 | 5 | Under Construction |
| 146                         | Mirzapur  | Mirzapur(Npp)(G)      | 1 | 5 | Under Construction |
| 147                         | Mirzapur  | Mirzapur(Npp)(G)      | 1 | 5 | Under Construction |
| 148                         | Mirzapur  | Mirzapur(Npp)(G)      | 1 | 5 | Under Construction |
| 149                         | Moradabad | MehmoodpurMafi(Np)    | 1 | 5 | Under Construction |

| 222 MRFs-Under Construction |               |                          |   |   |                    |
|-----------------------------|---------------|--------------------------|---|---|--------------------|
| 150                         | Moradabad     | Moradabad(M.Corp)        | 1 | 5 | Under Construction |
| 151                         | Moradabad     | Moradabad(M.Corp)        | 1 | 5 | Under Construction |
| 152                         | Moradabad     | Moradabad(M.Corp)        | 1 | 5 | Under Construction |
| 153                         | Moradabad     | Moradabad(M.Corp)        | 1 | 5 | Under Construction |
| 154                         | Moradabad     | Moradabad(M.Corp)        | 1 | 5 | Under Construction |
| 155                         | Moradabad     | Moradabad(M.Corp)        | 1 | 5 | Under Construction |
| 156                         | Moradabad     | Moradabad(M.Corp)        | 1 | 5 | Under Construction |
| 157                         | Moradabad     | Moradabad(M.Corp)        | 1 | 5 | Under Construction |
| 158                         | Muzaffarnagar | Muzaffarnagar(Npp)       | 1 | 5 | Under Construction |
| 159                         | Muzaffarnagar | Muzaffarnagar(Npp)       | 1 | 5 | Under Construction |
| 160                         | Muzaffarnagar | Muzaffarnagar(Npp)       | 1 | 5 | Under Construction |
| 161                         | Muzaffarnagar | Muzaffarnagar(Npp)       | 1 | 5 | Under Construction |
| 162                         | Muzaffarnagar | Muzaffarnagar(Npp)       | 1 | 5 | Under Construction |
| 163                         | Pilibhit      | Bisalpur(Npp)            | 1 | 5 | Under Construction |
| 164                         | Pilibhit      | PakadiaNaugawa           | 1 | 5 | Under Construction |
| 165                         | Pratapgarh    | Dhakwa(Np)               | 1 | 5 | Under Construction |
| 166                         | Pratapgarh    | GadwaraBazar(Np)         | 1 | 5 | Under Construction |
| 167                         | Pratapgarh    | HeeraganjBazar(Np)       | 1 | 5 | Under Construction |
| 168                         | Pratapgarh    | KatraGulabSinghBazar(Np) | 1 | 5 | Under Construction |
| 169                         | Pratapgarh    | Kohdaur                  | 1 | 5 | Under Construction |
| 170                         | Pratapgarh    | MandhataBazar(Np)        | 1 | 5 | Under Construction |
| 171                         | Pratapgarh    | Prithviganj              | 1 | 5 | Under Construction |

| 222 MRFs-Under Construction |                 |                       |   |     |                    |
|-----------------------------|-----------------|-----------------------|---|-----|--------------------|
| 172                         | Pratapgarh      | Ramganj(Np)           | 1 | 5   | Under Construction |
|                             |                 |                       |   |     | Under Construction |
| 173                         | Prayagraj       | Prayagraj(M. Corp)(G) | 1 | 150 |                    |
| 174                         | Raebareilly     | Lalganj(Np)           | 1 | 5   | Under Construction |
| 175                         | Raebareilly     | RaeBareli(Npp)        | 1 | 5   | Under Construction |
| 176                         | Raebareilly     | RaeBareli(Npp)        | 1 | 5   | Under Construction |
| 177                         | Raebareilly     | RaeBareli(Npp)        | 1 | 5   | Under Construction |
| 178                         | Raebareilly     | RaeBareli(Npp)        | 1 | 5   | Under Construction |
| 179                         | Raebareilly     | Shivgarh(Np)          | 1 | 5   | Under Construction |
| 180                         | Rampur          | Darhiyal              | 1 | 5   | Under Construction |
| 181                         | Rampur          | Kemri(Np)             | 1 | 5   | Under Construction |
| 182                         | Rampur          | Saifani               | 1 | 5   | Under Construction |
| 183                         | Saharanpur      | Chhutmalpura          | 1 | 5   | Under Construction |
| 184                         | Saharanpur      | Gangoh(Npp)           | 1 | 5   | Under Construction |
| 185                         | Saharanpur      | Saharanpur(M. Corp)   | 1 | 5   | Under Construction |
| 186                         | Saharanpur      | Saharanpur(M. Corp)   | 1 | 5   | Under Construction |
| 187                         | Saharanpur      | Saharanpur(M. Corp)   | 1 | 5   | Under Construction |
| 188                         | Sambhal         | Sambhal(Npp)          | 1 | 5   | Under Construction |
| 189                         | Sambhal         | Sambhal(Npp)          | 1 | 5   | Under Construction |
| 190                         | Sambhal         | Sambhal(Npp)          | 1 | 5   | Under Construction |
|                             |                 |                       |   |     | Under Construction |
| 191                         | SantKabeerNagar | BaghnagarUrfBakhira   | 1 | 5   |                    |
| 192                         | Shahjahanpur    | Banda                 | 1 | 5   | Under Construction |

| 222 MRFs-Under Construction |                |                      |   |   |                    |
|-----------------------------|----------------|----------------------|---|---|--------------------|
| 193                         | Shahjahanpur   | Kalaan (Np)          | 1 | 5 | Under Construction |
| 194                         | Shahjahanpur   | Nigohi               | 1 | 5 | Under Construction |
| 195                         | Shahjahanpur   | Shahjahanpur(M.Corp) | 1 | 5 | Under Construction |
| 196                         | Shahjahanpur   | Shahjahanpur(M.Corp) | 1 | 5 | Under Construction |
| 197                         | Shahjahanpur   | Shahjahanpur(M.Corp) | 1 | 5 | Under Construction |
| 198                         | Shahjahanpur   | Shahjahanpur(M.Corp) | 1 | 5 | Under Construction |
| 199                         | SiddharthNagar | Bharatbhari          | 1 | 5 | Under Construction |
| 200                         | SiddharthNagar | Biskohar             | 1 | 5 | Under Construction |
| 201                         | SiddharthNagar | Domariyaganj(Np)     | 1 | 5 | Under Construction |
| 202                         | SiddharthNagar | Shohratgarh(Np)      | 1 | 5 | Under Construction |
| 203                         | SiddharthNagar | Siddharthnagar(Npp)  | 1 | 5 | Under Construction |
| 204                         | SiddharthNagar | UskaBazar (Np)       | 1 | 5 | Under Construction |
| 205                         | Sitapur        | Laharpur(Npp)        | 1 | 5 | Under Construction |
| 206                         | Sitapur        | Sitapur(Npp)         | 1 | 5 | Under Construction |
| 207                         | Sitapur        | Sitapur(Npp)         | 1 | 5 | Under Construction |
| 208                         | Sitapur        | Sitapur(Npp)         | 1 | 5 | Under Construction |
| 209                         | Sonbhadra      | Anapara              | 1 | 5 | Under Construction |
| 210                         | Sultanpur      | Sultanpur(Npp)       | 1 | 5 | Under Construction |
| 211                         | Sultanpur      | Sultanpur(Npp)       | 1 | 5 | Under Construction |

| 222 MRFs-Under Construction |          |                     |            |             |                    |
|-----------------------------|----------|---------------------|------------|-------------|--------------------|
| 212                         | Varanasi | Varanasi(M.Corp)(G) | 1          | 5           | Under Construction |
| 213                         | Varanasi | Varanasi(M.Corp)(G) | 1          | 5           | Under Construction |
| 214                         | Varanasi | Varanasi(M.Corp)(G) | 1          | 5           | Under Construction |
| 215                         | Varanasi | Varanasi(M.Corp)(G) | 1          | 5           | Under Construction |
| 216                         | Varanasi | Varanasi(M.Corp)(G) | 1          | 5           | Under Construction |
| 217                         | Varanasi | Varanasi(M.Corp)(G) | 1          | 5           | Under Construction |
| 218                         | Varanasi | Varanasi(M.Corp)(G) | 1          | 5           | Under Construction |
| 219                         | Varanasi | Varanasi(M.Corp)(G) | 1          | 5           | Under Construction |
| 220                         | Varanasi | Varanasi(M.Corp)(G) | 1          | 5           | Under Construction |
| 221                         | Varanasi | Varanasi(M.Corp)(G) | 1          | 5           | Under Construction |
| 222                         | Varanasi | Varanasi(M.Corp)(G) | 1          | 5           | Under Construction |
| <b>Total</b>                |          |                     | <b>222</b> | <b>1315</b> |                    |

## Annexure-5.6

### Details of Under Construction and Waste to Energy

| SN           | Name of the city | Name of the project                                                                                                                                                                                                | Agency executing the project                   | Designed capacity (TPD/MW) | Expected Time/ Date of completion |
|--------------|------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------------------------------------|----------------------------|-----------------------------------|
| 1            | Lucknow          | Design, Finance, Built, Own, Operate (DFBOO), 300 TPD Capacity (expandable in future) Bio-CNG (CBG) Plant based on Source Segregated Organic Fraction of Solid Waste at Lucknow under Public Private Partnership   | EverEnviro Resource Management Private Limited | 300                        | 02.10.2024                        |
| 2            | Ghaziabad        | Design, Finance, Built, Own, Operate (DFBOO), 300 TPD Capacity (expandable in future) Bio-CNG (CBG) Plant based on Source Segregated Organic Fraction of Solid Waste at Ghaziabad under Public Private Partnership | EverEnviro Resource Management Private Limited | 300                        | 31.12.2024                        |
| 3            | Gorakhpur        | Design, Finance, Built, Own, Operate (DFBOO), 300 TPD Capacity (expandable in future) Bio-CNG (CBG) Plant based on Source Segregated Organic Fraction of Solid Waste at Gorakhpur under Public Private Partnership | EverEnviro Resource Management Private Limited | 200                        | 02.10.2024                        |
| 4            | Prayagraj        | Design, Finance, Built, Own, Operate (DFBOO), 200 TPD Capacity (expandable in future) Bio-CNG (CBG) Plant based on Source Segregated Organic Fraction of Solid Waste at Prayagraj under Public Private Partnership | EverEnviro Resource Management Private Limited | 200                        | 02.10.2024                        |
| 5            | Noida+Gr. Noida  | Design, Finance, Built, Own, Operate (DFBOO), 300 TPD Capacity (expandable in future) Bio-CNG (CBG) Plant based on Source Segregated Organic Fraction of Solid Waste at Noida under Public Private Partnership     | EverEnviro Resource Management Private Limited | 300                        | 31.12.2024                        |
| 6            | Varanasi         | Waste to Charcoal (BOO-Built, Own, Operate Basis)                                                                                                                                                                  | NTPC Vidyut Vyapar Nigam Ltd. (NVVN)           | 600                        | July 2024                         |
| 7            | Kanpur           | CBG                                                                                                                                                                                                                | CUGL                                           | 550                        | October, 2024                     |
| 8            | Gorakhpur        | Waste to Charcoal (BOO-Built, Own, Operate Basis)                                                                                                                                                                  | NTPC Vidyut Vyapar Nigam Ltd. (NVVN)           | 500                        | June-2024                         |
| 9            | Ghaziabad        | Waste to Electricity                                                                                                                                                                                               | GC International                               | 2300                       | Dec-25                            |
| 10           | Muzaffarnagar    | Waste to Electricity                                                                                                                                                                                               | GC International                               | 750                        | Mar-25                            |
| 11           | Agra             | Waste to Electricity                                                                                                                                                                                               | Spake Branson                                  | 750                        | Mar-25                            |
| <b>Total</b> |                  |                                                                                                                                                                                                                    |                                                | <b>6750</b>                |                                   |

**Annexure-5.7**

**Details of Proposed MSW Plants**

| <b>MSW Plants Proposed</b> |                      |                      |                 |                              |                                    |                |
|----------------------------|----------------------|----------------------|-----------------|------------------------------|------------------------------------|----------------|
| <b>S.N.</b>                | <b>Division Name</b> | <b>District Name</b> | <b>ULB Name</b> | <b>Capacity of the Plant</b> | <b>Plant construction status</b>   | <b>Timline</b> |
| 1                          | Moradabad            | Sambhal              | Sambhal         | 75                           | Approved in SLTC, planned for SHPC | Mar-25         |
| 2                          | Bareilly             | Badaun               | Badaun          | 55                           | Approved in SLTC, planned for SHPC | Mar-25         |
| 3                          | Mirzapur             | Mirzapur             | Mirzapur        | 100                          | Approved in SLTC, planned for SHPC | Mar-25         |
| 4                          | Prayagraj            | Fatehpur             | Fatehpur        | 55                           | DPR Prepared                       | Mar-25         |
| 5                          | Prayagraj            | Kaushambi            | Bharwari        | 50                           | DPR Prepared                       | Mar-25         |
| 6                          | Chitrakoot           | Mahoba               | Mahoba          | 50                           | DPR Prepared                       | Mar-25         |
| 7                          | Ayodhya              | Ambedkar Nagar       | Akbarpur        | 50                           | DPR Prepared                       | Mar-25         |
| 8                          | Saharnpur            | Saharanpur           | Deoband         | 50                           | DPR Prepared                       | Mar-25         |
| 9                          | Basti                | Basti                | Basti           | 40                           | DPR Prepared                       | Mar-25         |
| 10                         | Gorakhpur            | Kushinagar           | Hata            | 50                           | DPR Prepared                       | Mar-25         |
| 11                         | Lucknow              | Sitapur              | Sitapur         | 75                           | Land availability Issue            | Mar-25         |
| 12                         | Moradabad            | Amroha               | Amroha          | 85                           | Land availability Issue            | Mar-25         |
| 13                         | Meerut               | G.B. Nagar           | Dadri           | 50                           | Land availability Issue            | Mar-25         |
| 14                         | Devipatan            | Gonda                | Gonda           | 65                           | Land availability Issue            | Mar-25         |
| 15                         | Meerut               | Hapur                | Hapur           | 130                          | Land availability Issue            | Mar-25         |
| <b>Total</b>               |                      |                      |                 | <b>980</b>                   |                                    |                |

**Annexure-6****Status of Legacy Waste remediation**

| SN | District            | ULBName                      | Waste Quantity (Ton) | Waste Remediated (Ton) | Funded By                   | Remediation Status                                                   |
|----|---------------------|------------------------------|----------------------|------------------------|-----------------------------|----------------------------------------------------------------------|
| 1  | Kanpur              | Kanpur(M.Corp.)              | 1450000              | 675581.22              | By ULB                      | Work Commenced                                                       |
|    |                     |                              |                      |                        | By ULB but fund transferred |                                                                      |
| 2  | Agra                | Agra(M.Corp.)                | 940000               | 940000                 | By SBM                      | Work Completed                                                       |
| 3  | Prayagraj           | Prayagraj(M.Corp.)           | 833500               | 698000                 | By SBM U                    | Work Commenced                                                       |
| 4  | Ghaziabad           | Ghaziabad(M. Corp.)          | 650000               | 650000                 | By ULB                      | Work Completed                                                       |
| 5  | Lucknow             | Lucknow (M.Corp.)            | 650000               | 650000                 | By ULB                      | Work Completed                                                       |
| 6  | Moradabad           | Moradabad(M.Corp.)           | 580000               | 464000                 | By ULB                      | Work Commenced                                                       |
| 7  | Bareilly            | Bareilly(M.Corp.)            | 575578               | 350000                 | By SBM U                    | Work Commenced                                                       |
| 8  | Aligarh             | Aligarh(M. Corp.)            | 447912               | 0                      | By SBM U                    | Under Tender                                                         |
| 9  | Ballia              | Ballia(NPP)                  | 337714.5             | 290434.47              | By SBM U                    | Work Commenced                                                       |
| 10 | Jhansi              | Jhansi(M.Corp.)              | 326028               | 326028                 | By SBM U                    | Work Completed                                                       |
| 11 | Meerut              | Meerut(M.Corp.)              | 300000               | 300000                 | By ULB                      | Work Completed                                                       |
| 12 | Varanasi            | Varanasi(M.Corp.)            | 275000               | 275000                 | By ULB                      | Work Completed in 2014 and C&D plant and STP plant in operational in |
| 13 | Mathura - Vrindavan | Mathura-Vrindavan (M. Corp.) | 259358               | 90000                  | By SBM U                    | Work Commenced                                                       |
| 14 | Muzzafarnagar       | Muzzafarnagar(NPP)           | 224655               | 224655                 | By SBM U                    | Work Completed                                                       |
| 15 | Saharanpur          | Saharanpur(M.Corp)           | 200000               | 200000                 | By ULB                      | Work Completed                                                       |
| 16 | Firozabad           | Firozabad(M.Corp.)           | 188518               | 188518                 | By SBM U                    | Work Completed                                                       |
| 17 | Mainpuri            | Mainpuri (NPP)               | 173342.8             | 173342.8               | By SBM U                    | Work Completed                                                       |
| 18 | Rampur              | Rampur (NPP)                 | 163823               | 163823                 | By SBM U                    | Work Completed                                                       |
| 19 | Ghaziabad           | Moradnagar(NPP)              | 95095.85             | 80831.4725             | By SBM U                    | Work Commenced                                                       |
| 20 | Etah                | Etah(NPP)                    | 88725.7              | 88725.7                | By SBM U                    | Work Completed                                                       |

|    |               |                      |         |         |          |                                                  |
|----|---------------|----------------------|---------|---------|----------|--------------------------------------------------|
| 21 | Hapur         | Hapur(NPP)           | 85171   | 85171   | By SBM U | Work Completed                                   |
| 22 | Etawah        | Etawah(NPP)          | 81314   | 81314   | By SBM U | Work Completed                                   |
| 23 | Ayodhya       | Ayodhya(M.Corp)      | 77760   | 77760   | By ULB   | Work Completed                                   |
| 24 | Hathras       | Hathras(NPP)         | 77184   | 77184   | By SBM U | Work Completed                                   |
| 25 | Jaunpur       | Jaunpur(NPP)         | 74869   | 0       | By SBM U | Work Commenced Machinery purchase in process     |
| 26 | Ghaziabad     | Loni(NPP)            | 72000   | 72000   | By ULB   | Work Commenced                                   |
| 27 | Raebareilly   | Raebareilly(NPP)     | 62770   | 62770   | By SBM U | Work Completed                                   |
| 28 | Shahjahanpur  | Shahjahanpur(M.corp) | 60000   | 60000   | By ULB   | Work Completed                                   |
| 29 | Lalitpur      | Lalitpur(NPP)        | 51738.8 | 39838.9 | By SBM U | Work Commenced                                   |
| 30 | Sultanpur     | Sultanpur(NPP)       | 51237   | 0       | By SBM U | Work Commenced Machinery installation in process |
| 31 | Amroha        | Amroha(NPP)          | 49061.1 | 49061.1 | By SBM U | Work Completed                                   |
| 32 | Sambhal       | Sambhal(NPP)         | 49061.1 | 49061.1 | By SBM U | Work Completed                                   |
| 33 | Badaun        | Badaun(NPP)          | 46246.8 | 46246.8 | By SBM U | Work Completed                                   |
| 34 | Mau           | MaunathBhanjan(NPP)  | 45336   | 0       | By SBM U | Under Tender                                     |
| 35 | Unnao         | Unnao (NPP)          | 42532   | 42532   | By SBM U | Work Completed                                   |
| 36 | Fatehpur      | Fatehpur(NPP)        | 41205   | 41205   | By SBM U | Work Completed                                   |
| 37 | AmbedkarNagar | Akbarpur(NPP)        | 40887   | 2862.09 | By SBM U | Work Commenced                                   |
| 38 | Banda         | Banda(NPP)           | 40260   | 1000    | CSWAP    | CSWAP                                            |
| 39 | Pilibhit      | Pilibhit(NPP)        | 38645   | 38645   | By SBM U | Work Completed                                   |
| 40 | Bulandshahar  | Anupshahr(NPP)       | 38220   | 38220   | By ULB   | Work Completed                                   |
| 41 | Kannauj       | Kannauj(NPP)         | 33384.5 | 33384.5 | By SBM U | Work Completed                                   |
| 42 | Bahraich      | Bahraich (NPP)       | 30139   | 30139   | By SBM U | Work Completed                                   |
| 43 | Sambhal       | Chandausi(NPP)       | 29328   | 0       | By SBM U | Work Commenced Machinery installation in process |
| 44 | Firozabad     | Shikohabad(NPP)      | 25829   | 0       | By SBM U | Under Tender                                     |
| 45 | Azamgarh      | Azamgarh(NPP)        | 25603   | 0       | CSWAP    | CSWAP                                            |

|    |                  |                      |          |        |          |                                                  |
|----|------------------|----------------------|----------|--------|----------|--------------------------------------------------|
| 46 | Bulandshahar     | Sikandarabad(NPP)    | 25304.28 | 9348.3 | By SBM U | Work Commenced Machinery installation in process |
| 47 | Muzzafarnagar    | Budhana(NP)          | 25000    | 23750  | By ULB   | Work Commenced                                   |
| 48 | Shamli           | Shamli(NPP)          | 22000    | 0      | CSWAP    | CSWAP                                            |
| 49 | Sitapur          | Sitapur(NPP)         | 20882    | 0      | By SBM U | Work Commenced                                   |
| 50 | Hardoi           | KachhaunaPatseni(NP) | 20800    | 20800  | By ULB   | Work Completed                                   |
| 51 | Gautambudh Nagar | Dadri(NPP)           | 20388    | 0      | By SBM U | Work Commenced SurveyWork Completed              |
| 52 | Hapur            | Garhmukteshwar(NPP)  | 20324    | 0      | By SBM U | Work Commenced Machinery installation in process |
| 53 | Basti            | Basti(NPP)           | 20000    | 20000  | By ULB   | Work Completed                                   |
| 54 | Amroha           | Dhanaura(NPP)        | 17291    | 0      | By SBM U | Re Tendered as opened on 3rd Jan 2024            |
| 55 | Jalaun           | Orai(NPP)            | 15170    | 0      | By SBM U | Work Commenced                                   |
| 56 | Bagpat           | Khekada(NPP)         | 14600    | 10220  | By ULB   | Work Commenced                                   |
| 57 | Moradabad        | Thakurdwaara(NPP)    | 14384    | 0      | By SBM U | Under Tender                                     |
| 58 | MuzaffarNagar    | Bhokarkhedi(NP)      | 14000    | 2000   | By ULB   | Work Commenced                                   |
| 59 | Hardoi           | Sandi(NPP)           | 13000    | 13000  | By ULB   | Work Completed                                   |
| 60 | MuzaffarNagar    | Meerapur(NP)         | 13000    | 3350   | By ULB   | Work Commenced                                   |
| 61 | Bagpat           | Tikri(NP)            | 12500    | 0      | CSWAP    | CSWAP                                            |
| 62 | Bagpat           | Baraut (NPP)         | 12000    | 12000  | By ULB   | Work Completed                                   |
| 63 | Bulandshahar     | Jahangirabad(NPP)    | 12000    | 6000   | By ULB   | Work Commenced                                   |
| 64 | MuzaffarNagar    | Purqazi(NP)          | 12000    | 1700   | By ULB   | Work Commenced                                   |
| 65 | Gautambudh Nagar | Dankaur(NP)          | 10950    | 0      | By ULB   | Under Tender                                     |
| 66 | Bulandshahar     | Bulandshahar(NPP)    | 10000    | 7000   | By ULB   | Work Commenced Machinery purchase in process     |
| 67 | Ghaziabad        | Modinagar(NPP)       | 10000    | 4000   | By ULB   | Work Commenced                                   |
| 68 | Mahoba           | Mahoba(NPP)          | 10000    | 10000  | By ULB   | Work Completed                                   |
| 69 | Mirzapur         | Mirzapur (NPP)       | 8803.6   | 8803.6 | By SBM U | Work Completed                                   |
| 70 | Bulandshahar     | Bugrasi(NP)          | 8600     | 0      | CSWAP    | CSWAP                                            |
| 71 | Jhansi           | Baruasagar(NPP)      | 8322     | 8322   | By ULB   | Work Completed                                   |
| 72 | Hardoi           | Shahabad(NPP)        | 7300     | 7300   | By ULB   | Work Completed                                   |

|    |                     |                     |                   |                    |          |                                                 |
|----|---------------------|---------------------|-------------------|--------------------|----------|-------------------------------------------------|
| 73 | Basti               | BhabnanBazar (NP)   | 7000              | 7000               | By ULB   | Work Completed                                  |
| 74 | Ballia              | BeltharaRoad(NP)    | 6500              | 6500               | By ULB   | Work Completed                                  |
| 75 | Ghazipur            | Ghazipur(NPP)       | 4500              | 4500               | By ULB   | Work Completed                                  |
| 76 | Lucknow             | Lucknow (M.Corp.)   | 1849902           | 33000              | By SBM U | Work Commenced                                  |
| 77 | Ghaziabad           | Ghaziabad(M. Corp.) | 272214            | 42000              | By SBM U | Work Commenced                                  |
| 78 | Gorakhpur           | Gorakhpur(M.Corp)   | 260000            | 138000             | By ULB   | Work Commenced                                  |
| 79 | Meerut              | Meerut(M.Corp.)     | 170936            | 0                  | By SBM U | Under Tender                                    |
| 80 | Farrukhabad         | Farrukhabad(NPP)    | 79941.9           | 33575.598          | By SBM U | Work Commenced                                  |
| 81 | Lakhimpur<br>Kheeri | Lakhimpur(NPP)      | 76073             | 3803.65            | By SBM U | Work Commenced                                  |
| 82 | Hardoi              | Hardoi (NPP)        | 63319             | 3165.95            | By SBM U | Work Commenced                                  |
| 83 | Ayodhya             | Ayodhya(M.Corp)     | 50015             | 40000              | By SBM U | Work Commenced                                  |
| 84 | Gonda               | Gonda(NPP)          | 47813             | 25819.02           | By SBM U | Work Commenced                                  |
| 85 | Unnao               | Gangaghat(NPP)      | 40260             | 0                  | By SBM U | Work Commenced<br>Machinery purchase in process |
| 86 | Lucknow             | Malihabad(NP)       | 9450              | 5953.5             | By SBM U | Work Commenced                                  |
|    | <b>Total</b>        |                     | <b>13365574.9</b> | <b>8268245.747</b> |          |                                                 |