



Madhya Pradesh Pollution Control Board
Paryawaran Parisar, E-5, Arera Colony, Bhopal-462 016 (M.P.)
Phone : 0755-2466735 (O) Fax: 0755-2463742, EPBX: 0755-2517600, 2466191
email:, ms-mppcb@mp.gov.in, it_mppcb@rediffmail.com
Website: www.mppcb.mp.gov.in



No. **3332** /HOPCB/Tech/2022

Bhopal, Dt: **06 / 09 /2022**

To,

✓
Executive Director (Technical)
National Mission for Clean Ganga
Ministry of Jal Shakti GOI
New Delhi 110002


Subject:- Submission of monthly progress report of July, 2022 of polluted river stretches in M.P. for the compliance of Hon'ble NGT order passed on dated 06/12/2019 in OA no. 673/2018.

Ref. :- Your O.M. no. L-34 / 2014 -15 / legal /2019 (Part)

R/Sir,

With reference to the above subject, please find enclosed here with the monthly progress report received from Urban Administration and Development Department regarding polluted river stretches in Madhya Pradesh in the revised format for the month of **July, 2022** in compliance of Hon'ble NGT order dated 06/12/2019 in case of OA no. 673/2018.

Enclosure: - As above


(A. A. Mishra)
Member Secretary

For information and necessary action please.

Copy to :-

1. Principal Secretary, Environment department, Manrtalaya, Vallabh Bhawan, Bhopal.
2. Principal Secretary, Urban development and housing department, Manrtalaya, Vallabh Bhawan, Bhopal.
3. Commissioner, Directorate of Urban Administration and Development Department, Shivaji nagar, Bhopal
4. Engineer in Chief, WRD, Narmada Bhawan, Bhopal.
5. Principal Chief, conservator of forest, Satpura Bhawan, Bhopal.
6. Regional Director, CGWD, Paryawas Bhawan, Bhopal
7. Shri A Sudhakar DH, WQM-1 Division. Central Pollution control Board, Delhi for information in reference of letter no. A14011/O.A.673/2020 WQM-112235dt. 04/02/2020.

National Mission for Clean Ganga
Format for submission of Monthly Progress Report in the NGT case No. 673 of
2018 (in compliance to NGT order dated 24.09.2020)

For the State of Madhya Pradesh

Overall status of the State:

- I. Total Population: 72,597,565 (As per census 2011)
Urban Population: 2, 00, 36,928
Rural Population: 5, 25, 60,637

- II. Estimated Sewage Generation (MLD): 2183.65

III. Details of Sewage Treatment Plant:

- Existing no. of STPs and Treatment Capacity: 51 No. & 1175.49 MLD
- Capacity Utilization of existing STPs: 724.65 MLD
- Gap in Treatment Capacity in MLD: 1008.16 MLD
- No. of Operational STPs: 51
- No. of Complying STPs: 49
- No. of Non-complying STPs: 02

Details of each existing STP in the State

No.	Location	Existing STP Capacity	Capacity Being Utilized	Operational Status of STP	Compliance Status of STP
	Enclosed as Annexure -I				

Details of under construction STPs in the State

No.	Location	Capacity of the plant in MLD	Physical Progress in %	Status of I & D or House sewer connections	Completion Timeline
	Enclosed as Annexure -II				

Details of proposed STPs in the State

No.	Location	Capacity of the STP proposed in MLD	Status of Project (at DPR Stage/ Under Tendering/ Work to be Awarded)	Likely Date of Completion
	Enclosed as Annexure -III			

Details of household service connections in the State
Enclosed as Annexure -IV

IV. Details of Industrial Pollution

- No. of industries in the State :- 21873
- No. of water polluting industries in the State: 1211
- Quantity of effluent generated from the industries in MLD: 151.5
- Quantity of Hazardous Sludge generated from the Industries:- 2,42,014.39 MT/Y
- Number of industrial units having ETPs: 1211
- Number of industrial units connected to CETP: 245
- Number and total capacity of ETPs : 1211 and approx - 152 MLD
(Details of existing / under construction / proposed)
- Compliance status of the ETPs: Being complied : 1211
- Number and total capacity of CETPs : 03 and 4.6 MLD
(Details of existing / under construction / proposed)
- Status of compliance and operation of the CETPs

Town	No. of Industries	Industrial discharge	Status of ETPs	Status of CETPs (existing, under construction & proposed)
1 Govindpura Industrial Area, Bhopal	26	0.1 MLD approx.	Running	Existing
2.Sanwer Road, Indore	168	01 MLD approx.	Running	Existing
3. Burhanpur	51	01 MLD approx.	Running	Existing

Note:- The quantity of effluent in CETP, Sanwer road, Indore was wrongly mentioned as 03 MLD, which has been corrected.

V. Solid Waste Management :

- Total number of Urban Local Bodies and their Population: 378 & 2.2 Crore
- Current Municipal Solid Waste Generation : 7980 TPD
- Number, installed capacity and utilization of existing MSW processing facilities in TPD (bifurcated by type of processing e.g.- Waste to Energy (Tonnage and Power Output), Compost Plants (Windrow, Vermi-composting, decentralized pit composting), biomethanation, MRF etc.

S. No.	Name of the Facility	SWM facilities (Number)	Existing Capacity
1	MRFs Waste segregation facility	275 MRFs (No. ULBs covered- 256)	3136 TPD
2	Biodegradable waste (Bio-Methanation & Composting)	Composting- No. ULBs covered- 354 Biomethanation- 10	Composting- 4768 TPD Bio-Methanation -127.23 TPD
3	Non bio- degradable	Recycling- 275 MRFs (No. ULBs covered- 256)	Recycling- 2584 TPD
4	Recycling, RDF, WTE	RDF- (No. ULBs covered- 27) Waste to Energy- 1 (No. of ULB Covered- 16)	RDF- 1222 TPD WTE-600 TPD (Jabalpur plant functional) Installed Capacity- 11.2 MW

- Action plan to bridge gap between Installed Capacity and Current Utilization of processing facilities (if Gap > 20%) :- **Annexure - V-(A)**
- No. and capacity of C&D waste processing plants in TPD (existing, proposed and under construction) - **Annexure - V-(A)**
- Total no. of wards, no. of wards having door to door collection service, no. of wards practicing segregation at source. - **Annexure -V-(A)**
- Details of MSW treatment facilities proposed and under construction (no., capacity, and technology)- **Annexure-V-(B)**
- **There are 35 ULBs which are yet to setup MSW facilities** -for further details are as **Annexure -V-(B)**
- No. and area (in acres) of uncontrolled garbage dumpsites and Sanitary Landfills. **Pl. refer Ann.-V-(C)**
- No. and area (in acres) of legacy waste within 1km buffer of both side of the rivers **Pl. refer Ann.-V-(C)**
- No. of drains falling into rivers and no. of drains having floating racks/screens installed to prevent solid waste from falling into the rivers.**Pl. refer Ann.-V-(C)**

Status of ULB wise Management of Solid Waste

ULB	Total MSW generation in TPD	Total MSW being processed in TPD	Existing MSW facilities	Utilization Capacity of the existing MSW facilities	Proposed MSW Facilities & Completion Timeline
378	7980	6431	Out of 378 ULBs, only 35 ULBs don't have treatment facility. Need to setup.	Details are as per Annexure-V-(B)	Details are as per Annexure-V-(B)

VI. Bio-medical Waste Management:

- Total Bio-medical waste generation: 19.75 TPD
- No. of Hospitals and Health Care Facilities: 9811
- Status of Treatment Facility/ CBMWTF: 14 CBWTFs operating

VII. Hazardous Waste Management:

- Total Hazardous Waste generation: 2,07,930.79 MT/Y
- No. of Industries generating Hazardous waste:- 3041
- Treatment Capacity of all TSDFs :- 01 TSDF
 - 1-Incinerator Capacity: - 1.5-2.5 T/hr.
 - 2- Incinerator Capacity:-5500000 k. Cal. / kg
 - 3 - Land fill site:-70,000 MT /A
- Avg. Quantity of Hazardous waste reaching the TSDFs and Treated: as per above
- Details of on-going or proposed TSDF: As per **Annexure VI**

VIII. Plastic Waste Management:

- Total Plastic Waste generation: 364.26 TPD
- Treatment/ Measures adopted for reduction or management of plastic waste: Co-processing in Cement plants and utilization in Road Construction.

IX. Details of Alternate Treatment Technology being adopted by the State/UT: **Annexure- VII**

X. Identification of polluting sources including drains contributing river pollution and action as per NGT order on in-situ treatment:

XI. The In-Situ Bio remediation has been started in two cities Mandideep and Nagda on pilot

basis. On successful implementation of in-situ bioremediation in these two towns; it will be replicated to other towns also.

XII. Details of Nodal Officer appointed by Chief Secretary in the State/UT: PS ,UADD

XIII. Details of meetings carried under the Chairmanship Chief of Secretary in the State/UT: Latest meeting on dated: 17.07.2020 In O.A. no. 606/2018.

XIV. Latest water quality of polluted river, its tributaries, drains with flow details and ground water quality in the catchment of polluted river: Latest river water quality is enclosed as **Annexure- VIII**

XV. Ground water regulation: Being done

XVI. Good irrigation practices being adopted by the State: Yes

XVII. Rain Water Harvesting: **Annexure-IX**

XVIII. Demarcation of Floodplain and removal of illegal encroachments: **Annexure-IX**

XIX. Maintaining minimum e-flow of river: All the river are non perennial hence difficult to maintain minimum flow of rivers.

XX. Plantation activities along the rivers: **Annexure-IX**

XXI. Development of biodiversity park: **Annexure - IX**

XXII. Reuse of Treated Water: Being done: **Annexure –IX**

XXIII. Model River being adopted by the State & Action Proposed for achieving the bathing quality standards : **Annexure – IX**

XXIV. Status of Preparation of Action Plan by the 13 Coastal States: No coastal area so, not applicable

XXV. Regulation of Mining Activities in the State/UT: Being done

XXVI. Action against identified polluters, law violators and officers responsible for failure for vigorous monitoring: Time to time appropriate action taken against violators

Annexure- I

S. No.	Location	Existing STP Capacity (MLD)	Capacity Being Utilized (MLD)	Reuse of Treated Water (MLD)	Operational Status of STP	Compliance Status
1	Bhopal (M Corp.) - Maholi Damkhera (Bhojwet Land)	35	8.30	1.66	Operational	Compliant
2	Bhopal (M Corp.) - Bawariya Kalan	13.56	12.90	2.58	Operational	Compliant
3	Bhopal (M Corp.) - Mata Mandir	4.5	2.30	0.46	Operational(Bio-filter)	Compliant
4	Bhopal (BHEL)	4.5	1.34	0.27	Operational	Compliant
5	Bhopal (M Corp.) - Badwai	16.67	18.25	3.65	Operational	Compliant
6	Bhopal (M Corp.) - Gondarmau	2.36	3.45	0.69	Operational	Compliant
7	Bhopal (M Corp.) - Kotra	10	7.90	1.58	Operational	Compliant
8	Bhopal (M Corp.) - Ekant Park	8	2.00	0.40	Operational	Compliant
9	Burhanpur (M Corp.)	4.5	2.50	0.50	Operational	Compliant
10	Indore (M Corp.) - Kabit Khedi	12	7.76	1.80	Operational	Non-Compliant
11	Indore (M Corp.) - Kabit Khedi	245	228.93	45.79	Operational	Compliant
12	Indore (M Corp.) - Kabit Khedi	78	64.26	12.85	Operational	Non-Compliant
13	Dewas (M Corp.) - Balawali	12	2.606	0.52	Operational	Compliant
14	Jabalpur (M Corp.) - Kathonda	50	14.67	6	Operational	Compliant
15	Jabalpur (M Corp.) - Gwarighat	0.55	0.31	0.07	Operational	Compliant
16	Jabalpur (M Corp.) - Gulauatal	0.5	1.43	0.29	Operational	Compliant
17	Mandla (M Corp.) - Mandla	0.5	0.37	0.08	Operational	Compliant
18	Sehore (M) - Junia Wada	12	7.5	1.5	Operational	Compliant
19	Singrauli (NTPC)	28.22	8.48	1.82	Operational (NTPC)	Compliant

S. No.	Location	Existing STP Capacity (MLD)	Capacity Being Utilized (MLD)	Reuse of Treated Water (MLD)	Operational Status of STP	Compliance Status
20	Ujjain (M Corp.)	83	40	8	Operational	Compliant
21	Indore (M Corp.) - Hukma Khedi (Indore-1)	7	5.36	1.07	Operational	Compliant
22	Indore (M Corp.) - Prateek Setu (Indore-1)	8	8.49	1.73	Operational	Compliant
23	Bhopal (M Corp.) - Shirin River (Kohefiza) (Bhojwetland)	5	4.6	0.92	Operational	Compliant
24	Dewas (M Corp.) - Nanda Nagar, Mendki	14	4.487	0.9	Operational	Compliant
25	Gwalior (M Corp.) - Jalalpur (Lashkar)	145	60.3	60.3	Operational	Compliant
26	Burhanpur (M Corp.)-Boharda	21	8.51	1.7	Operational	Compliant
27	Gwalior (M Corp.)-Laltipara (Morar)	65	46.95	46.95	Operational	Compliant
28	Indore (M Corp.)-Radhaswami (Indore-1)	6	5.72	1.14	Operational	Compliant
29	Indore (M Corp.)-Zoo (Indore-1)	35	20.42	4.08	Operational	Compliant
30	Indore (M Corp.)-Naharbhandara (Indore-1)	11	5.82	2.03	Operational	Compliant
31	Indore (M Corp.)-C.P.Shekhar Nagar (Smart City)	10	7.73	2.06	Operational	Compliant
32	Gwalior (M Corp.)-Shatabdipuram (Morar)	8	6.12	1.226	Operational (New)	Compliant
33	Morena (M)-Ward No. 4 Atarsuma Area	25	19	3.8	Operational (New)	Compliant
34	Khargone (M)-Ward No.14	17.6	2.2	0.78	Operational (New)	Compliant

S. No.	Location	Existing STP Capacity (MLD)	Capacity Being Utilized (MLD)	Reuse of Treated Water (MLD)	Operational Status of STP	Compliance Status
35	Vidisha (M)-Haripur Peria Nalla	22.25	12.357	2.47	Operational (New)	Compliant
36	Bhopal (Char Imli, Shahpura)	4.5	2.47	0.49	Operational (New)	Compliant
37	Bhopal (Neelbad, Shahpura)	6	3.46	0.69	Operational (New)	Compliant
38	Bhopal (Sankhedi, Kolar)	32	28.63	5.73	Operational (New)	Compliant
39	Dewas (Saroday Nagar)	22	4.358	0.87	Operational (New)	Compliant
40	Ratlam (Khetalpur)	16	2.65	0.7	Operational (New)	Compliant
41	Ratlam (Trenching Ground)	21.5	3.55	0.88	Operational (New)	Compliant
42	Gwalior (Lashkar)	4.0	0.04	0.01	Operational (New)	Compliant
43	Dharampuri (Dhar)	2.0	1.2	0.24	Operational (New)	Compliant
44	Bhind	12	3.25	0.65	Operational June 2022	Compliant
45	Bhopal (Behind Bansal Hospital,Shahpura)	9.5	8.81	1.762	Operational June 2022	Compliant
46	Bhopal (Professor's Colony, Bhojwetland)	2	0.99	0.198	Operational June 2022	Compliant
47	Bhopal (Jamoniyaachhir)	3.5	3.28	0.656	Operational July 2022	Compliant
48	Budhni (Vill.- mana)	2.2	1.171	0.2342	Operational July 2022	Compliant
49	Budhni (Near PWD office)	1.08	1.271	0.2542	Operational July 2022	Compliant
50	Neemuch (Bus stand)	7.0	3.86	0.772	Operational July 2022	Compliant
51	Neemuch (Near Ravanrundi)	9.5	2.34	0.468	Operational July 2022	Compliant
	Total	1175.49	724.65	236.69		

Annexure- II

Details of under construction/Under Trial Run STPs in the state						
S. No.	Name of ULBs	Location	Capacity of the Plant in MLD	Physical Progress in %	Status	Completion Timeline
1	Jabalpur	Zone Two Khatonda	32	100	Under Trial	Aug-22
2	Datia	Ward Fourteen Near Sewda	12	100	Under Trial	Aug -22
3	Jabalpur	Zone Five Tevar	29	100	Under Trial	Aug -22
4	Bhopal (Kolar)	Makshi	20.5	100	Under Trial	Sep-22
5	Sagar	Patharia Hat	43	100	Under Trial	Oct-22
6	Guna	P H E Guest House	7.6	47	Inadequate manpower deployed by Contractor	Dec-22
7	Guna	Saket Pura	14.65	57		Dec-22
8	Jabalpur	Zone three and four at Lalpur	34	49	Work in progress	Mar-23
9	Murwara (Katni)	Madhav Nagar	7.5	18	Contract Terminated. Retendering in process.	Mar-24
10	Murwara (Katni)	Katyaghat	6	8		Mar-24
11	Murwara (Katni)	Kuthla Bus Stand	11	8		Mar-24
12	Rewa	Khairana Basti Near Nallah	1	-	Contract Terminated. Retendering in process.	Mar-24
13	Rewa	Vakiya Colony Near Nallah	1	-		Mar-24
14	Rewa	Harijan Colony Sirmour Road	1	-		Mar-24
15	Rewa	Vivekanand Nagar Nallah	6.5	15		Mar-24
16	Rewa	Bichiya Laxman Bagh Road	6.5	15		Mar-24
17	Rewa	Vibhishan Nagar	3	-		Mar-24
18	Rewa	Laxman Bagh Road	6	-		Mar-24

S. No.	Name of ULBs	Location	Capacity of the Plant in MLD	Physical Progress in %	Status	Completion Timeline
19	Satna	Zone I Dhawari	15	15	Work order issued	Mar-24
20	Satna	Zone II Nazirabad Mela Mod	16	-		Mar-24
21	Satna	Zone III Kripalpur	11	13		Mar-24
22	Singrauli	Ward 43 Near Nirvah Colony	11	51	Technical Evaluation under process	Mar-24
23	Singrauli	Ward 29 Near Devera Village	10	10		Mar-24
24	Singrauli	Ward 32 Navjivan Vihar Colony	10	19		Mar-24
25	Ujjain	Salasa Village	92.5	92.5	Work in progress	Dec-22
26	Chhindwara	Ward No.35	28	73	Work in progress	Sep-22
27	Maheshwar	Maheshwar	4.91	40	Work in progress	Sep-22
28	Shajapur	Ward No.8	11.2	57	Capacity increased to 11.2 MLD to accommodate sewage from ward no. 3	Sep-22
29	Bhedaghat	Bhedaghat	0.43	40	Work in progress	Sep-22
30	Bhedaghat	Bhedaghat	0.12	40	Work in progress	Sep-22
31	Bhedaghat	Bhedaghat	0.22	40	Work in progress	Sep-22
32	Bhedaghat	Bhedaghat	0.06	40	Work in progress	Sep-22
33	Bhedaghat	Bhedaghat	0.06	35	Work in progress	Sep-22
34	Nasrullganj	Ward no. 6	4.2	55	Work in progress	Sep-22
35	Shahdol	Near Murna Nalla	17	10	Work in progress	Dec-23
36	Amarkantak	Amarkantak	1.2	72	Contract Terminated. Bids for balance work invited.	Dec-22
37	Mandleshwar	Mandleshwar	3	46	Work in progress	Oct-22
38	Nemawar	Village Nemawar	1	62	Work in progress	Dec-22
39	Chitrakoot	Village Manjhgawa	4.7	37	Contract Terminated. Bids for balance work invited.	Jun-23
40	Dindori	Vill-Sukharmaal	3.85	-	Contract Terminated. Bids for balance work invited.	Dec-23
41	Omkareshwar	Near Vridhashram	0.55	86	Work in progress	Sep-22
42	Omkareshwar	Trenching Ground, Village M	0.45	86	Work in progress	Sep-22

S. No.	Name of ULBs	Location	Capacity of the Plant in MLD	Physical Progress in %	Status	Completion Timeline
43	Hoshangabad	Kishanpur, Rashulia	21	20	Work in progress	Dec-22
44	Mandla	Ward No. 23,	7.75	21	Work in progress	Dec-22
45	Mandla	Village Gaunjhi	1.75	21	Work in progress	Dec-22
46	Narsingpur	Dedwara Region, Near WTP	6.25	31	Work in progress	Dec-22
47	Narsingpur	Naktua Region, Near Jail	2.75	31	Work in progress	Dec-22
48	Badwani	Bheelkhera	9	38	Work in progress	Dec-22
49	Sendhwa	Village Semalia	8.5	38	Work in progress	Dec-22
50	Barwaha	Near Trenching Ground, Ward no. 2, Barwaha	3.75	30	Work in progress	Sep-22
51	Anjad	Gram Panchayat Palasia, Anjad	3.66	66	Work in progress	Sep-22
52	Saikheda	Ward no. 14, near Girl's Hostel, Saikheda,	2.6	69	Work in progress	Sep-22
53	Sanavad	Sanavad	5.58	3	Work in progress	Aug-23
54	Shivpuri	Ghasari	20	98	Work in progress	Dec-22
Total Capacity (MLD)			581.29			

Annexure- III

Details of Proposed STPs in the State			
S. No.	Name of ULBs	Capacity of the Plant in MLD	Status
1	Khajuraho	4.45	Bids published on 23-05-22
2	Rajnagar	2.45	Bids published on 23-05-22
3	Maihar	14.45	Under tendering process
4	Sanchi	1.9	Bids published on 23-05-22
5	Dhamnod	6.8	Under tendering process
6	Nagda (Scheme II)	-	DPR Stage
Total Capacity (MLD)		30.05	

Annexure- IV

Details of Household Service Connections in the state										
S. No.	Name of City	Total number of Households (Census 2011)	Number of Households covered at the start of Mission (2015-2016)	GAP	Number of Household Connection Proposed Under Amrut Mission	Total Connections Done Through Amrut	No. of New Connections in July 2022	Total Connections Done Through Convergence	Total no. of Connection Done Through AMRUT & Convergence	Total Connections Done
1	Jabalpur	208978	0	208978	146900	15000		5913	20913	20913
2	Gwalior	233430	131458	101972	38414	38977		0	38977	170435
3	Morena	47832	0	47832	26585	22200	200	0	22200	22200
4	Satna	55200	0	55200	50000	0		0	0	0
5	Sagar	51300	0	51300	60173	619	401	0	619	619
6	Rewa	56000	3000	53000	42933	798		0	798	3798
7	Katni	45953	9000	36953	29000	0		0	0	9000
8	Singrauli	44682	8404	36278	35000	0		0	0	8404
9	Chhindwara	43740	0	43740	0	0		0	0	0
10	Bhind	37161	0	37161	13585	9881	246	0	9881	9881
11	Guna	37000	0	37000	26000	1899		0	1899	1899
12	Shivpuri	36438	0	36438	0	0		0	0	0
13	Chhatarpur	35000	0	35000	0	0		0	0	0
14	Damoh	24700	0	24700	0	0		0	0	0

S. No.	Name of City	Total number of Households (Census 2011)	Number of Households covered at the start of Mission (2015-2016)	GAP	Number of Household Connection Proposed Under Amrut Mission	Total Connections Done Through Amrut	No. of New Connections in July 2022	Total Connections Done Through Convergence	Total no. of Connection Done Through AMRUT & Convergence	Total Connections Done
15	Seoni	22080	0	22080	0	0		0	0	0
16	Datia	19254	0	19254	13349	2905	75	0	2830	2905
17	Dabra	23268	0	23268	0	0		0	0	0
18	Betul	23401	0	23401	0	0		0	0	0
19	Bhopal	455767	91717	364050	151316	31420	2419	30000	59001	153137
20	Burhanpur	38470	1593	36877	26701	23520		1500	25020	26613
21	Dewas	57982	7500	50482	0	0		21250	21250	28750
22	Hoshangabad	24608	1100	23508	0	0		0	0	1100
23	Indore	426903	263812	163091	5000	5000		0	5000	268812
24	Khandwa	30830	0	30830	0	0		0	0	0
25	Khargone	22150	300	21850	11349	8350		0	8350	8650
26	Mandsaur	33220	4840	28380	0	0		0	0	4840
27	Nagda	14129	0	14129	0	0		0	0	0
28	Neemuch	19422	500	18922	16222	16222		1100	17322	17822
29	Omkareshwar	2236	0	2236	0	0		0	0	0
30	Pithampur	34936	6455	28481	0	0		0	0	6455
31	Ratlam	45503	1000	44503	43273	27103		3000	30103	31103
32	Sehore	20000	500	19500	14200	14200		0	14200	14700
33	Ujjain	102000	0	102000	80320	240	240	0	0	240
34	Vidisha	25500	700	24800	26000	18383	55	250	18578	19333
Total		2399073	531879	1867194	856320	236717	3636	63013	299730	831609

Annexure- V-A

- **Action plan to bridge gap between installed capacity and Current Utilization of processing facilities (if Gap > 20%)**

Quantity of MSW generated (TPD)	7,980
Quantity of MSW processed (TPD)	6,431
Quantity of MSW disposed in secured land fill site (TPD)	762

We are processing more than 90% of the waste generated currently.

- No. and capacity of C & D waste processing plants in TPD (existing, proposed and under construction)

Head	No. of plants	Name of ULB	Plant capacity (In TPD)
Existing	1	Indore	100
	1	Satna	100
	1	Ujjain	100
	1	Jabalpur	50
	1	Rewa	50
	1	Sagar	50
Under construction	1	Bhopal	100
Note: 318 ULBs have dedicated storage areas for C&D Waste. It is not financially viable for setting up C&D waste processing plant in ULBs with <100 TPD of C&D waste generation rate .			

- Total no. of wards, no. of wards having door to door collection service, no. of wards practicing segregation at source.

Total no. of wards	No. of wards having door to door collection service	No. of wards practicing segregation at source
7101	7101	6273

- Details of MSW treatment facilities proposed and under construction (no., capacity and technology)

Annexure A Status of ULB wise Management of Solid Waste

Code	ULB Name	Total MSW generation in TPD	Total MSW being processed in TPD	Existing MSW Facilities	Utilization Capacity of the existing MSW facilities	Proposed MSW Facilities & Completion Timeline
802431	Bhavra (NP)	5.33	5.33	Yes	100%	
802434	Chhanera (NP)	5.5	5.5	Yes	100%	
802236	Barod (NP)	1	1	Yes	100%	
802079	Sheopur (M)	24	20.5	Yes	85%	
802082	Porsa (M)	9	0	No	0%	Facility Proposed, 30th June 2021
802090	Bhind (M)	65.5	50	Yes	76%	
802093	Gormi (NP)	6.51	5	Yes	77%	
802096	Mihona (NP)	4.01	3	Yes	75%	
802099	Daboh (NP)	6.13	4	Yes	65%	
802102	Bitlva (NP)	5	0	No	0%	Facility Proposed, 30th June 2021
802110	Badoni (NP)	3.5	0	No	0%	Facility Proposed, 30th June 2021
802113	Nanwar (NP)	3.5	3.5	Yes	100%	
802116	Badarwas (NP)	2.7	0	No	0%	Facility Proposed, 30th June 2021
900155	Bairad	3.15	2.7	Yes	86%	
802139	Tarichar Kalan (NP)	2	2	Yes	100%	
802122	Jeson Khalsa (NP)	4.16	4.16	Yes	100%	
802130	Tilamgarh (M)	14	13.6	Yes	97%	
802133	Lankush Nagar (NP)	7.5	6	Yes	80%	
802136	Nowgong (M)	11.81	10.34	Yes	88%	
802139	Chhatarpur (M)	41.1	29.94	Yes	73%	
802142	Bada Malhera (NP)	5.75	4.5	Yes	78%	
802145	Bijawar (NP)	4.83	4.28	Yes	89%	
802153	Bina Etawa (M)	18.43	14.8	Yes	80%	
802156	Shahgarh (NP)	4.72	4	Yes	85%	
802159	Sagar (M Corp.)	95.83	87.64	Yes	91%	
802162	Rehli (M)	9.08	5.3	Yes	58%	
900172	Makroniya Bujurg	17.48	13	Yes	74%	
802165	Padharla (NP)	8	5.76	Yes	72%	
802173	Jaiwara (NP)	3.5	3.5	Yes	100%	
802176	Rampur Baghelan (NP)	4.13	4.1	Yes	99%	
802179	Maihar (M)	16.8	13	Yes	77%	
802182	Sirmour (NP)	3.26	3.2	Yes	98%	
802185	Semaria (NP)	5	0	No	0%	Facility Proposed, 30th June 2021
802193	Chandia (NP)	4.37	3.06	Yes	70%	
802196	Diken (NP)	0.8	0.8	Yes	100%	
802199	Ratangarh (NP)	1.32	1.3	Yes	98%	
802202	Rampura (NP)	5	5	Yes	100%	
802209	Sarwaniya Maharaj	0.5	0.35	Yes	70%	
802205	Bhanpura (NP)	6.27	0	No	0%	Facility Proposed, 30th June 2021
802213	Sitamau (NP)	1.8	1.8	Yes	100%	
802216	Jaora (M)	16	15	Yes	100%	
802219	Tal (NP)	3.4	3	Yes	88%	
802222	Ratlam (M Corp.)	86	80	Yes	93%	
802225	Nagda (M)	34.72	33.6	Yes	97%	
802228	Tarana (NP)	7.11	7.1	Yes	100%	
802239	Shajapur (M)	30.5	27	Yes	89%	
802242	Akudli (NP)	1.4	1.37	Yes	98%	
802245	Bhaurasa (NP)	2	2	Yes	100%	
802248	Dewas (M Corp.)	102.09	90.37	Yes	89%	
802256	Khatgaon (NP)	9.5	9	Yes	95%	
802259	Sardarpur (NP)	1.94	1.94	Yes	100%	
802262	Mandav (NP)	3.2	3.2	Yes	100%	
802265	Manawar (M)	10.18	9.67	Yes	95%	
802268	Runji-Gautampura (NP)	3.5	3.5	Yes	100%	
802276	Mhowgaon (NP)	13.44	11.65	Yes	37%	
802279	Sanawad (M)	17.44	16.87	Yes	97%	
802282	Kasrawad (NP)	5.98	8.48	Yes	95%	
802285	Sanwani (M)	20.5	20	Yes	98%	
802296	Kaigrah (NP)	7.2	7.1	Yes	99%	
802299	Bhadra (M)	6	7	Yes	58%	
802302	Boda (NP)	2	2	Yes	100%	

Sl. No.	ULB Name	Total MSW generation in TPD	Total MSW being processed in TPD	Existing MSW Facilities	Utilization Capacity of the existing MSW facilities	Proposed MSW Facilities & Completion Timeline
802305	Lateri (NP)	6	0	No	0%	Facility Proposed, 30th June 2021
802308	Sasoda (M)	11.5	9.64	Yes	84%	
802311	Berasia (M)	5	0	No	0%	Facility Proposed, 30th June 2021
802319	Nasrullaganj (NP)	11	9.5	Yes	86%	
802322	Sanchi (NP)	2.2	0	No	0%	Facility Proposed, 30th June 2021
802325	Begamganj (M)	15.5	15.2	Yes	98%	
802328	Obedullaganj (NP)	6	5	Yes	83%	
802331	Silwani (NP)	4.5	4	Yes	89%	
802339	Multai (M)	3.3	3.1	Yes	94%	
802342	Harda (M)	28	27.44	Yes	98%	
802345	Itarsi (M)	16.9	14.87	Yes	88%	
802348	Sohagpur (NP)	7.5	7	Yes	93%	
802351	Murwara (Katni) (M Corp.)	92	90	Yes	98%	
802359	Shahpura (NP)	3.5	3.5	Yes	100%	
802362	Sheddaghat (NP)	2	2	Yes	100%	
802365	Gotezpur (NP)	6.7	6.7	Yes	100%	
802368	Kareli (M)	7.4	7.4	Yes	100%	
802371	Dindori (NP)	4.5	4	Yes	89%	
802382	Newton Chikhli Kaban (NP)	2.5	2	Yes	80%	
802385	Bodkahi (NP)	2.47	2.47	Yes	100%	
802388	Mohgaon (NP)	0.8	0.64	Yes	80%	
802391	Pandhurna (M)	12.01	12	Yes	100%	
900161	Chand	2.1	2.1	Yes	100%	
802402	Raghogarh - Vijaypur (M)	12	0	No	0%	Facility Proposed, 30th June 2021
802405	Chachaura-Binaganj (NP)	0.02	0.02	Yes	100%	
802408	Ashoknagar (M)	22.02	21	Yes	95%	
802411	Beohari (NP)	6.5	5	Yes	77%	
802414	Burhar (NP)	4.86	4	Yes	82%	
802422	Rampur Naikin (NP)	3.28	2.9	Yes	88%	
802425	Majhauri (NP)	3.27	3.27	Yes	100%	
802084	Bamor (NP)	8	0	No	0%	Facility Proposed, 30th June 2021
802087	Jhundpura (NP)	4	0	No	0%	Facility Proposed, 30th June 2021
802095	Mau (NP)	5.01	4	Yes	80%	
802098	Alampur (NP)	4.25	0	No	0%	Facility Proposed, 30th June 2021
802104	Dabra (M)	52	45	Yes	87%	
802107	Saondha (NP)	6.36	5	Yes	79%	
802115	Kolaras (NP)	3.44	3.16	Yes	92%	
802118	Khaniyadhana (NP)	3.9	3.5	Yes	90%	
802121	Orchha (NP)	8	6	Yes	75%	
802124	Lidhora Khas (NP)	5	4.64	Yes	93%	
802127	Baldeogarh (NP)	2.23	1.8	Yes	81%	
802135	Harpalpur (NP)	7.5	7.2	Yes	96%	
802138	Maharajpur (NP)	8.4	7	Yes	83%	
802141	Khajuraho (NP)	5	5	Yes	100%	
802144	Satali (NP)	4.29	4	Yes	93%	
802147	Ajaigarh (NP)	5.2	4.15	Yes	80%	
802150	Kakarhati (NP)	5	5	Yes	100%	
802158	Shahpur (NP)	5.58	5	Yes	90%	
802161	Garhakota (M)	7.5	5.76	Yes	77%	
802164	Hatta (M)	7.5	7	Yes	93%	
802167	Damoh (M)	34.5	24.85	Yes	72%	
802170	Satna (M Corp.)	90	83	Yes	92%	
802178	Amrabadan (NP)	5.33	5	Yes	94%	
802181	Techhar (NP)	5.1	5	Yes	98%	
802184	Mangawan (NP)	3.5	2.5	Yes	71%	
802187	Malganj (NP)	6.6	5.6	Yes	85%	
802190	Govindgarh (NP)	2.4	2.4	Yes	100%	
802193	Singoli (NP)	2	0	No	0%	Facility Proposed, 30th June 2021
802201	Manikpur (NP)	1.5	1.4	Yes	93%	
802204	Rukhsanwar (NP)	2.9	2.9	Yes	100%	
802207	Karayanganj (NP)	4.1	4	Yes	98%	
802210	Shahgarh (NP)	3.52	3.12	Yes	89%	

ULB Code	ULB Name	Total MSW generation in TPD	Total MSW being processed in TPD	Existing MSW Facilities	Utilization Capacity of the existing MSW facilities	Proposed MSW Facilities & Completion Timeline
802218	Alet (NP)	2	2	Yes	100%	
802221	Namli (NP)	4	2	Yes	50%	
802224	Khacharod (M)	9	9	Yes	100%	
802227	Mahidpur (M)	15	15	Yes	100%	
802230	Ujjain (M Corp.)	204.27	197.51	Yes	97%	
802241	Shujalpur (M)	21	16.5	Yes	77%	
802244	Tonk Khurd (NP)	3.4	2.52	Yes	74%	
802247	Pipalrawan (NP)	2.5	2.5	Yes	100%	
802250	Loharda (NP)	4.73	4.63	Yes	98%	
802253	Karnawad (NP)	2.5	0	No	0%	Facility Proposed, 30th June 2021
900166	Nemawar	2.9	2.5	Yes	86%	
802261	Pithampur (M)	1000.1	88	Yes	9%	
802264	Dahi (NP)	2.62	2.62	Yes	100%	
802267	Dharampuri (NP)	3.3	2.8	Yes	85%	
802270	Betma (NP)	3.57	3.52	Yes	99%	
802281	Mandleshwar (NP)	5.2	4.9	Yes	94%	
802284	Khangone (M)	47.24	44.08	Yes	93%	
802287	Rajpur (NP)	1.5	1.5	Yes	100%	
802290	Khetia (NP)	4	3.38	Yes	85%	
802293	Jirapur (NP)	4.8	0	No	0%	Facility Proposed, 30th June 2021
802304	Talen (NP)	2	1.5	Yes	75%	
900154	Kurawar	2	2	Yes	100%	
802307	Kurwal (NP)	3.5	0	No	0%	Facility Proposed, 30th June 2021
802310	Vidisha (M)	60	59.01	Yes	98%	
802316	Kothri (NP)	1.2	0.58	Yes	48%	
802327	Mandideep (M)	30	30	Yes	100%	
802330	Badi (NP)	3	2	Yes	67%	
802333	Bhainsdehi (NP)	1.65	1.35	Yes	82%	
802336	Betul-Bazar (NP)	2.25	1.75	Yes	78%	
802344	Seoni-Malwa (M)	8	5.5	Yes	69%	
802347	Babai (NP)	0.03	0.02	Yes	67%	
802353	Kymore (NP)	4.56	4.53	Yes	99%	
802356	Majholi (NP)	2.2	2.2	Yes	100%	
802364	Panagar (M)	7.68	7.68	Yes	100%	
802367	Narsimhapur (M)	11.01	10.5	Yes	95%	
900163	Chichli	3.6	3.6	Yes	100%	
802370	Shahpura (NP)	2.5	2.25	Yes	90%	
802373	Mandla (M)	10.9	8.73	Yes	80%	
802376	Nainpur (M)	4.65	4.65	Yes	100%	
802379	Chaurai Khas (M)	3	3	Yes	100%	
802387	Sausar (M)	8.75	3.8	Yes	43%	
802390	Piplanarayanwar (NP)	1.91	1.5	Yes	79%	
900160	Bichua	2.62	2.62	Yes	100%	
802393	Seoni (M)	30.8	28.98	Yes	94%	
802396	Waraseoni (M)	7.14	4.09	Yes	57%	
802399	Malajkhanda (M)	12.8	9.6	Yes	75%	
802407	Chanderi (M)	11	9.16	Yes	83%	
802410	Khand (Bansagari) (NP)	3	3	Yes	100%	
802413	Shahdol (M)	23	23	Yes	100%	
802416	Bijuri (M)	8	5.5	Yes	69%	
802419	Anuppur (M)	9.5	8.7	Yes	92%	
802427	Thandla (NP)	5	5	Yes	100%	
802430	Ranapur (NP)	5.23	4.2	Yes	80%	
802433	Alirajpur (M)	15.75	14	Yes	89%	
802436	Omkareshwar (NP)	6.3	6.22	Yes	99%	
802439	Burhanpur (M Corp.)	50	85	Yes	96%	
802443	Susner (NP)	5.01	5	Yes	100%	
802446	Vijaypur (NP)	4.5	2.7	Yes	60%	
802451	Ambah (M)	19.95	0	No	0%	Facility Proposed, 30th June 2021
802456	Palera (NP)	3	7.2	Yes	90%	
802459	Kari (NP)	5.18	3.95	Yes	76%	
802462	Bargachh (NP)	2.5	1.85	Yes	74%	

ULB Code	ULB Name	Total MSW generation in TPD	Total MSW being processed in TPD	Existing MSW Facilities	Utilization Capacity of the existing MSW facilities	Proposed MSW Facilities & Completion Timeline
802140	Rajnagar (NP)	4.2	4.2	Yes	100%	
802143	Ghuwara (NP)	3.5	2.25	Yes	64%	
802146	Burwaha (NP)	3	2.6	Yes	87%	
802148	Devendranagar (NP)	2.89	1.68	Yes	58%	
802152	Pawai (NP)	4.35	4	Yes	92%	
802155	Banda (NP)	7.16	3.39	Yes	47%	
802163	Deori (M)	6.58	6.55	Yes	100%	
802166	Hindoria (NP)	4.29	3.75	Yes	87%	
900165	Patera	3.19	2.65	Yes	83%	
802169	Kothi (NP)	2	2	Yes	100%	
802172	Birsinghpur (NP)	3.94	3.94	Yes	100%	
802175	Unchahara (NP)	5.1	5	Yes	98%	
802183	Balkunthpur (NP)	2.8	2.5	Yes	89%	
802186	Hanumana (NP)	4.62	4.37	Yes	95%	
802189	Rewa (M Corp.)	102.21	83.5	Yes	82%	
802192	Umaria (M)	3.44	3.44	Yes	100%	
802195	Wazirabad (Khodargama) (M)	5.52	5.19	Yes	94%	
802203	Manasa (NP)	7.8	6.9	Yes	88%	
900168	Nayagaon	2	2	Yes	100%	
802206	Malhargarh (NP)	2.06	1.55	Yes	75%	
802209	Garoth (NP)	5.1	4.9	Yes	96%	
802212	Nagri (NP)	0.81	0.77	Yes	95%	
802215	Piploda (NP)	3	0	No	0%	Facility Proposed, 30th June 2021
802226	Unhel (NP)	5.72	5.42	Yes	95%	
802229	Makdon (NP)	2.63	2.6	Yes	99%	
802246	Sonkatch (NP)	4.8	4.8	Yes	100%	
802249	Kannod (NP)	7.5	7	Yes	93%	
802252	Satwas (NP)	4.15	4.15	Yes	100%	
802255	Hatpipiya (NP)	6	6	Yes	100%	
802258	Rajgarh (NP)	5.7	5.7	Yes	100%	
802269	Depalpur (NP)	4.5	4.46	Yes	99%	
802272	Sawer (NP)	4.56	4.43	Yes	97%	
802278	Barwaha (M)	11.7	11.44	Yes	98%	
802286	Anjad (NP)	5.45	5.18	Yes	95%	
802289	Pansemal (NP)	3.3	3.3	Yes	100%	
802292	Machalpur (NP)	3	3	Yes	100%	
802295	Chhaplihedra (NP)	3.8	3.65	Yes	96%	
802298	Suthaliya (NP)	1.5	1.5	Yes	100%	
802301	Narsinghpur (M)	6.5	6.5	Yes	100%	
802309	Shamshabad (NP)	3	3	Yes	100%	
902315	Ashta (M)	20.03	20.03	Yes	100%	
802318	Ichhawar (NP)	3.5	0	No	0%	Facility Proposed, 30th June 2021
802321	Rehli (NP)	4.5	4.02	Yes	89%	
802329	Barailly (NP)	7.1	3.2	Yes	45%	
802332	Udaipura (NP)	2.5	1.4	Yes	56%	
802335	Betul (M)	38.5	36	Yes	94%	
802338	Sarni (M)	46	39	Yes	85%	
802341	Khirkhiya (NP)	5	5	Yes	100%	
802349	Pipariya (M)	3.01	0	No	0%	Facility Proposed, 30th June 2021
900171	Vankhedi	5	5	Yes	100%	
802352	Barhi (NP)	3.5	3	Yes	85%	
802355	Sihora (M)	15.5	15.5	Yes	100%	
802358	Patan (NP)	6	6	Yes	100%	
802361	Jabapur (M Corp.)	524	524	Yes	100%	
802369	Tendukheda (NP)	2.87	2.87	Yes	100%	
900159	Salakheda (NP)	3.55	3.55	Yes	100%	
900152	Salichouka (Bawaikalan)	3.4	3.4	Yes	100%	
802375	Bicharya (NP)	2.2	2	Yes	91%	
802379	Harrai (NP)	3	3	Yes	100%	
802381	Damus (M)	7.91	7.3	Yes	92%	
802392	Lakhnadon (NP)	5.5	3.89	Yes	71%	
802395	Naranga (NP)	3.4	3.4	Yes	100%	

ILB Code	ULB Name	Total MSW generation in TPD	Total MSW being processed in TPD	Existing MSW Facilities	Utilization Capacity of the existing MSW facilities	Proposed MSW Facilities & Completion Timeline
802398	Bahar (NP)	1.5	1.29	Yes	85%	
802401	Guna (M)	58.18	49	Yes	84%	
802404	Aron (NP)	4.25	4.25	Yes	100%	
802412	Jaisinghnagar (NP)	2.5	2.15	Yes	86%	
802415	npuri (Nargada Hari Dafai)	11.58	10.74	Yes	93%	
802418	Pasan (M)	7.8	0	No	0%	Facility Proposed, 30th June 2021
802421	Amackantak (NP)	3.2	3	Yes	94%	
802424	Sidhi (M)	14	5.8	Yes	41%	
802432	Jobat (NP)	5.85	4.5	Yes	77%	
802435	Khandwa (M Corp.)	50	48.98	Yes	98%	
802438	Pandhana (NP)	6.75	6	Yes	89%	
802441	Nepanagar (M)	6.1	0	No	0%	Facility Proposed, 30th June 2021
802232	Soyalkalan (NP)	7	7	Yes	100%	
802235	Badagaon (NP)	1.85	1.7	Yes	92%	
802238	Kanad (NP)	1.5	1.5	Yes	100%	
802080	Bododa (NP)	4.4	1.9	Yes	43%	
802083	Morena (M)	91	91	Yes	100%	
802086	Kafaras (NP)	10	0	No	0%	Facility Proposed, 30th June 2021
802089	Phuphikan (NP)	4	0	No	0%	Facility Proposed, 30th June 2021
802092	Mehgaon (NP)	5.01	0	No	0%	Facility Proposed, 30th June 2021
802100	Gwalior (M Corp.)	487	450	Yes	92%	
802103	Pichhore (NP)	4.5	4.5	Yes	100%	
802106	Antari (NP)	4	4	Yes	100%	
802109	Datia (M)	26	18	Yes	69%	
802112	Shivpuri (M)	14.3	14.3	Yes	100%	
802120	Niwari (NP)	8.75	8.7	Yes	99%	
802123	Prithvipur (NP)	7	7	Yes	100%	
802105	Bhitarwar (NP)	7.3	7.2	Yes	99%	
802108	Indergarh (NP)	5	0	No	0%	Facility Proposed, 30th June 2021
802111	Bhander (NP)	8.5	5.8	Yes	68%	
802114	Karera (NP)	6.38	0	No	0%	Facility Proposed, 30th June 2021
802117	Pichhore (NP)	4.3	3.75	Yes	87%	
802125	Jatara (NP)	2	2	Yes	100%	
802128	Khargapur (NP)	4	2.7	Yes	68%	
802131	Badagaon (NP)	2.8	1	Yes	36%	
802134	Chandla (NP)	6	3.7	Yes	62%	
802137	Garhi - Malhera (NP)	3.75	3.75	Yes	100%	
802148	Panna (M)	13	9.94	Yes	76%	
802151	Amanganj (NP)	5.1	3.2	Yes	63%	
802154	Khurai (M)	16.1	11.7	Yes	73%	
802157	Rahatgarh (NP)	7.5	4.54	Yes	61%	
802168	Tendukheda (NP)	4.03	2.78	Yes	69%	
802171	Chitrakoot (NP)	6.4	6.09	Yes	95%	
802174	Nagod (NP)	6.78	6.78	Yes	100%	
802177	Kotar (NP)	3	2	Yes	67%	
900164	New Ramnagar	5.33	5	Yes	94%	
802180	Chakghat (NP)	3.23	3	Yes	93%	
802188	Naigarhi (NP)	4.68	2.72	Yes	58%	
802191	Gurh (NP)	4.13	4.13	Yes	100%	
802194	Pali (NP)	4.46	4.46	Yes	100%	
802197	Jawad (NP)	5	5	Yes	100%	
802200	Neemuch (M)	49.27	48	Yes	97%	
900157	Athana	1.6	1.58	Yes	99%	
802208	Piplys Mandi (NP)	3.91	3.91	Yes	100%	
802211	Madhapat (M)	47.54	45.54	Yes	96%	
802214	Sulajara (NP)	2.94	2.87	Yes	98%	
802217	Bilwada (NP)	1.2	1.2	Yes	100%	
802220	S. na (NP)	2	2	Yes	100%	
802223	od (NP)	1.8	1.5	Yes	83%	
802240	W (NP)	2.5	1.8	Yes	72%	
802243	P. n (NP)	1.38	1.36	Yes	100%	
900170	Parv. (NP)	1.2	0.99	Yes	83%	

JLB Code	ULB Name	Total MSW generation in TPD	Total MSW being processed in TPD	Existing MSW Facilities	Utilization Capacity of the existing MSW facilities	Proposed MSW Facilities & Completion Timeline
802251	Kantaphod (NP)	3	2.64	Yes	88%	
802254	Bagli (NP)	2.82	2.8	Yes	99%	
802257	Badnawar (NP)	9.8	9.8	Yes	100%	
802260	Dhar (M)	40	39	Yes	98%	
802263	Kukshi (NP)	10	6	Yes	60%	
802271	Hatod (NP)	3.1	2.65	Yes	85%	
802280	Maheshwar (NP)	11.71	11.71	Yes	100%	
802283	Bhikangzon (NP)	4.84	4.51	Yes	93%	
802291	Sandhwa (M)	21.67	20.67	Yes	95%	
802294	Khilchipur (NP)	5	5	Yes	100%	
802297	Khujner (NP)	5.9	5.9	Yes	100%	
802300	Sarangpur (M)	12	12	Yes	100%	
802303	Pachore (NP)	7	6.3	Yes	90%	
802314	Sehore (M)	44	24.6	Yes	56%	
802317	Jawar (NP)	0.8	0.8	Yes	100%	
802320	Budhi (NP)	5.85	4.5	Yes	77%	
900127	Shahganj Nagar Parishad	3.86	3.25	Yes	84%	
802329	Raisen (M)	16.81	13.72	Yes	82%	
802326	Sultanpur (NP)	3.5	0.66	Yes	19%	
802334	Athner (NP)	2.95	2.59	Yes	86%	
802337	Chicholi (NP)	2.17	2.15	Yes	99%	
802340	Amla (M)	5.01	5	Yes	100%	
802343	Timarni (NP)	7.45	7.3	Yes	98%	
802346	Hoshangabad (M)	46	27	Yes	59%	
802354	Vijayraghavgarh (NP)	2.93	2.36	Yes	81%	
802357	Katangl (NP)	4.7	4.7	Yes	100%	
802363	Barela (NP)	2.3	2.5	Yes	100%	
802374	Bamhani (NP)	2.3	2.3	Yes	100%	
802377	Amarwara (M)	3.5	3.5	Yes	100%	
802380	Jamal (M)	5.19	4.5	Yes	87%	
802383	Dongar Parasia (M)	12.2	11.2	Yes	92%	
802386	Chhindwara (M)	59.8	59.7	Yes	100%	
802397	Balaghat (M)	33	33	Yes	100%	
802400	Lanji (NP)	3.39	3.17	Yes	94%	
802403	Kumbhraj (NP)	7.45	7.45	Yes	100%	
802406	Isagarh (NP)	2.1	2.1	Yes	100%	
802409	Mungaoli (NP)	7.23	3.46	Yes	48%	
900156	Shadhora	2.8	2.68	Yes	96%	
802417	Kotma (M)	8.15	4.87	Yes	60%	
802420	Jaithari (NP)	4	3.9	Yes	98%	
802423	Churhat (NP)	4.5	2.5	Yes	56%	
802429	Jhabua (M)	9	8.5	Yes	94%	
802437	Mundi (NP)	5	5	Yes	100%	
802440	Shahpur (NP)	4.8	2.6	Yes	54%	
802234	Nalkheda (NP)	4.5	4.5	Yes	100%	
802237	Agar (M)	14.8	9.5	Yes	64%	
802085	Joura (NP)	15	11	Yes	73%	
802091	Akoda (NP)	3.01	2.25	Yes	75%	
802094	Gohad (M)	19.4	12	Yes	62%	
802097	Lahar (NP)	9.01	5	Yes	55%	
900158	KARAH PADLIYA KHURD	3.68	3.68	Yes	100%	
802394	Sarghat (NP)	3.5	3.5	Yes	100%	
802428	Padawad (NP)	2.7	2.7	Yes	100%	
802273	Indore (M Corp.)	1133	1122	Yes	99%	
802324	Gairatganj (NP)	5.45	5.46	Yes	100%	
900157	Meghnagar	3.75	3	Yes	80%	
802265	Dhamnod (NP)	7.7	7.7	Yes	100%	
802312	Bhopal (M Corp.)	863	863	Yes	100%	
802372	Niwās (NP)	2.1	2.04	Yes	97%	
802306	Sironj (M)	15	0	No	0%	Facility Proposed 30th June 2021
802366	Sagarwara (M)	10.8	10.8	Yes	100%	
802389	Lodhikpeta (NP)	3	2.74	Yes	91%	

LB Code	UD Name	Total MSW generation in TPD	Total MSW being processed in TPD	Existing MSW Facilities	Utilization Capacity of the existing MSW facilities	Proposed MSW Facilities & Completion Timeline
802426	Singrauli (M Corp.)	59.34	59.34	Yes	100%	
802231	Badnagar (M)	No Data	0	No	NA	Facility Proposed, 30th June 2021
802274	Rau (NP)	No Data	0	No	NA	Facility Proposed, 30th June 2021
802277	Manpur (NP)	No Data	0	No	NA	Facility Proposed, 30th June 2021
802384	Chandameta Butaria (NP)	No Data	0	No	NA	Facility Proposed, 30th June 2021
802288	Palsud (NP)	No Data	0	No	NA	Facility Proposed, 30th June 2021
802088	Sabalgarh (M)	No Data	0	No	NA	Facility Proposed, 30th June 2021

1. No. & Area (In Acres) of uncontrolled garbage dumpsites and sanitary landfills:-

UADD has proposed Sanitary landfills at 51 district headquarters and out of that 8 district head quarters have set up the Sanitary landfills and 43 are yet to set up. There are total 378 ULBs in the state. As per information received from UADD. Total area covered by all dump sites of 378 ULBs was approx. 14947559 sqm. Out of 378 ULBs, 56 ULBs have cleared their dump sites.

2. No. and Area of legacy waste within 1 km buffer of bothside of the rivers:-

145 ULBs have prepared their proposals for legacy waste remediation, which have been submitted to MoHUA for their approval and fund transfer to State.

3. No. of drains falling into rivers and no. of darins having floating racks/ screen installed to prevent solid waste from falling into the rivers:-

There are total 1310 storm water drains identified in the state and 2089 wire mash have been installed on them to prevent floating solid from joining the stream.

Annexure- VI

Proposed Project Information's

S.No.	Description	Details
1	Project Name	Integrated Common Hazardous Waste , Treatment, Storage, Disposal & Recycling Facility
2	Address:	Plot no 2- Sector B-1 (P-H) at Industrial Growth Centre (IGC), Maneri , Dist. Mandla (MP)
3	Land Area	19.77 acres [Allotted by MPIDC (formerly MPAKVN) in notified Industrial Area]
4	Status of Environmental Clearance (EC)	Obtained from MoEF & CC (EC no-Letter No.F.No.10-40/2019-IA-III; Dated 15 th October 2020-under Project / Activity 7 (d) CHWTSDf, Category "A"
5	Project Cost	INR- 40 .0 Cr
6	Water Demand	120 KLD sources rom MPIDC supply
7	Power Requirement	325 KVA from MPMKVCL- Jabalpur & power back up provision of DG Set
8	Green Belt	33% of total area
9	Water Pollution Control	Zero Liquid Discharge (ETP & LCP)
10	Air Pollution Control	Dust Control System, Scrubber followed by Stack of appropriate height of respective sources for Incinerator, DG Set, SPL, E-waste etc
11	Objective of Project	Resources Management Facility under Environmental Sustainability approach
12	EMP Cost	INR 4 cr for EMP for Proposed Project



CTE Application – Proposed Waste Treatment & Recycle with Capacity

S. No.	Facility	Capacity	Remark
1	Secured Landfill (Direct Landfill)	250 TPD	Direct Landfill as per waste acceptance CPCB criteria
2	Landfill after Treatment	400 TPD	Landfill after treatment as per CPCB guidelines
3	Common Incineration (for hazardous waste and bio-medical waste)	55 TPD	Common Incinerator for HzW & BMW (Modular Type)
4	Bio Medical Waste Treatment	12.5 TPD	In line of CBMWTF guidelines
5	Alternative Fuel and Raw Material Facility (AFRF)	55 TPD	Collection, mixing, blending, drying, bagging & packing for reuse in line of CPCB guidelines
6	E-Waste Recycling Facility (Dry Process)	82 TPD	Dry Process Only-Collection, Dismantling, Segregation & resale to authorized vendors
7	Drum Decontamination Plant	10 TPD	De-contamination, cutting & granulation
8	Used / Spent Oil Recycling Facility	54 KLD	Standard Operating Plant as per CPCB SOP
9	Lead Recycling Facility	65 TPD	Standard Operating Plant as per CPCB SOP
10	Paper Recycling Facility	10 TPD	Dry Process-Collection, de-contamination, shredding, bailing & resale to authorized vendors
11	Plastics Recycling Facility	10 TPD	Standard Operating Plant as per CPCB SOP
12	Aluminium Dross Reprocessing Facility	165 TPD	Standard Operating Plant as per CPCB SOP
13	Spent Pot Liner (Carbon Portion) Reprocessing Facility	165 TPD	Standard Operating Plant as per CPCB SOP
14	Spent Pot Liner (Refractory Portion) Reprocessing and Disposal Facility	165 TPD	Standard Operating Plant as per CPCB SOP
15	Solvent Recovery Facility	27 KLD	Proposed Development Based on market demand development
16	Renewable Energy	2 MW	Proposed under Non-conventional green energy plan
17	Waste to Energy	2 MW	Proposed utilized in-house energy sources

Annexure- VII

Plastic Waste Management in the state of Madhya Pradesh (as per Annual Report 2020-21):

- 1. Municipal Solid Waste (MSW) generation from the state- 7980 MT/day**
- 2. Average Plastic waste generation as a part of the Municipal Solid Waste (4.75% of MSW): 364 MT/day**
- 3. Composition of Plastic waste generated from the state:**
 - 3.1. Recyclable : 273 MT/day**
(Utensils, toys, domestic goods, pet bottles, storage items, machanical parts, other containers etc)
 - 3.2. Non Recyclable: 91 MT/day**
(Carry bags, packaging materials, cutlery items, decoration, thermocol items etc.)
- 4. The Plastic waste is being used in the Cement kilns for co-processing for energy utilisation from 2008-09, around 2,22,746 MT plastic waste has been coprocessed up to 2021-22. Around 61596 MT plastic waste coprocessed during 2021-22.**
- 5. There are 131 plastic waste recyclers in the state; they recycled 2,23,869.9 MT plastic waste during 2021-22.**
- 6. As per the overall status, total generation is 1,32,955.4 MT and total utilisation is 2,85,902.1 MT during 2021-22.**

Action taken for implementation of the Rules in the state:

- 1. The state government has imposed complete ban on the production, storage, transportation, sale and use of plastic carry bags in the entire state of Madhya Pradesh from 24/05/2017 under the Madhya Pradesh Jaiv Anashya Apshishtha (Niyantran) Adhiniyam, 2004.**
- 2. The Government of India has imposed ban on Single Use Plastic (SUP) vide notification dated 12/08/2021. In compliance of which Madhya Pradesh Pollution Control Board has given direction to all 29 Single Use Plastic manufactruing units established in the Madhya Pradesh state stop the production up to 15/08/2022.**
- 3. Regular awareness programmes are being conducted by the Urban Local Bodies of the State to make aware all the stake holders to comply with the regulations . Raids & seizer actions are being taken and penalty have been imposed on the violators during 2021-22 as follows:**
 - 1. No. of awareness programme conducted by MPPCB/ULBs: 819**
 - 2. No. of raids conducted by MPPCB/ULBs: 19,494**

- 3. Polythene seized (MT): 29.45**
- 4. Penalty imposed (Rs.): 39.50 Lakh**
- 4. The Madhya Pradesh Pollution Control Board identified 222 Producers/Brand owners/Importers working in the state and requiring registration from the State Pollution Control Board out of which 177 Producers/Brand owners obtained registration from the Board.**

Annexure-VIII



M.P. Pollution Control Board Water quality status of polluted river stretches in M.P. 22 Polluted Rivers Stretches. JULY - 2022

S. No.	River	Priority	Code	Name of Monitoring Station	State Name	Monitoring	Dissolve Oxygen	BOD	Fical Coliform	Total Coliform	Water Quality Status
				Water Quality Criteria			>4.0 mg/l	<3.0 mg/l	<2500 MPN/100ml	<5000 MPN/100ml	
1	Betwa River	IV & III	2119	River Betwa at Nayapura Down Stream Mandideep Industrial Area-1, Mandideep	M.P.	MPPCB	7.8	2.4	43	350	NOT SATISFACTORY
			2121	River Betwa near road bridge, Bhojpur, Disstt. Raisen	M.P.	MPPCB	7.6	2.8	26	280	SATISFACTORY
			2122	River Betwa near Water Supply intake well point, Raisen	M.P.	MPPCB	7.4	2.7	43	350	SATISFACTORY
			1614	River Betwa near Water Supply intake point, Vidisha	M.P.	MPPCB	4.7	1.0	3.6	130	SATISFACTORY
			2124	River Betwa near Charantirathghat, Vidisha	M.P.	MPPCB	5.3	1.5	4.5	240	SATISFACTORY
2	Bichiya River	V	2117	River Bicchiya at Distt. Rewa	M.P.	MPPCB	6.7	2.8	6	70	SATISFACTORY
3	Chambal River	I	1366	River Chambal at 1 km d/s nagda	M.P.	MPPCB	0.8	18	1600	1600	NOT SATISFACTORY
			1418	River Chambal at Gandhisagar	M.P.	MPPCB	7.8	2.0	2	49	SATISFACTORY
			3309	Chambal at Tal	M.P.	MPPCB	7.1	2.0	10	280	SATISFACTORY
4	Chamla River	V	3310	River Chamla at Badnagar	M.P.	MPPCB	7.5	1.9	1.8	48	SATISFACTORY
5	Choupan River	V	3306	Choupan River U/S Vijaypur Guna	M.P.	MPPCB					NR
			3307	Choupan River D/S Vijaypur Guna	M.P.	MPPCB					NR
6	Gohad	V	1607	Gohad Dam, Gohad Bhind	M.P.	MPPCB	7.22	2.2	8	40	SATISFACTORY
7	Kailsoat River	V	2120	River Kailsoat near road bridge, Mandideep	M.P.	MPPCB	8.2	1.7	46	430	NOT SATISFACTORY
8	Kanhan River	V	3312	Kanhan at chhindwara before mixing boregaon growth centre nalla, chhindwara	M.P.	MPPCB					NR
9	Katni	V	2101	Katni River Katni	M.P.	MPPCB	6.1	1.8	2.0	110	SATISFACTORY
10	Khan River	I	1367	River Khan at Kabit Khedi	M.P.	MPPCB	0.0	22	2800	5400	NOT SATISFACTORY
			2110	River Khan at Shakkhar Khedi	M.P.	MPPCB	0.0	20	3500	5400	NOT SATISFACTORY
11	Kshipra River	III	1370	River Kshipra at 1 k.m. d/s Triveni, Ujjain	M.P.	MPPCB	7.2	4.0	38	540	NOT SATISFACTORY
			3315	River Kshipra at Gaughat, Ujjain	M.P.	MPPCB	7.3	3.8	32	430	NOT SATISFACTORY
			1369	River Kshipra at Ramghat, Ujjain	M.P.	MPPCB	7.0	5.4	920	1600	NOT SATISFACTORY
			3316	River Kshipra at Mahidpur	M.P.	MPPCB	7.4	2.0	4.0	49	SATISFACTORY
			1468	River Kshipra at Siddhwat, Ujjain	M.P.	MPPCB	7.2	10	1600	1600	NOT SATISFACTORY

12	Kunda	V	2114	Kunda River at Khargone	M.P.	MPPCB	5.8	2.6	13	70	SATISFACTORY
13	Maleni	IV	2104	Maleni River at Jaora	M.P.	MPPCB	7.2	2.0	2	49	SATISFACTORY
14	Mandakini River	IV	1372	Mandakini at Ramghat at Chitrakoot, Satna	M.P.	MPPCB					NR
15	Neewaj River	V	3319	Neewaj River at Shujalpur	M.P.	MPPCB	7.4	1.8	2	49	SATISFACTORY
16	Parwati River	V	1615	Parwati River Up Stream Pilukhedi Rajgarh	M.P.	MPPCB	5.9	1.2	63	350	SATISFACTORY
			2126	Parwati River Down Stream, Pilukhedi, Rajgarh	M.P.	MPPCB	5.9	0.9	46	280	SATISFACTORY
17	Simrar River	V	3326	Simrar River Katni	M.P.	MPPCB	6.8	1.3	2.0	46	SATISFACTORY
18	River Sone	V	3327	Sone at Bhaturaghat Apprx. 500 mtrs.Down Stream of OPM distt.Shahdol.(M.P.)	M.P.	MPPCB	6.9	1.6	1.8	43	SATISFACTORY
19	Tapti	V	09	Tapti at Nepanagar Navtha Pumping Station	M.P.	MPPCB	6.3	1.1	1.8	43	SATISFACTORY
			10	Tapti at Pipalghat Burhanpur	M.P.	MPPCB	6.9	1.4	1.8	70	SATISFACTORY
			2115	Tapti at Nepanagar 100 metre Down Stream	M.P.	MPPCB	6.0	1.3	1.8	63	SATISFACTORY
20	River Tons	V	1143	River Tons at Chakghat,Distt.Rewa	M.P.	MPPCB	7.6	1.4	46	2	SATISFACTORY
21	River Wainganga	V	3331	River Wainganga at Chhapara, Seoni near road bridge after mixing Moti & Chamaria Nala	M.P.	MPPCB	7.6	1.7	4	49	SATISFACTORY
			1213	Wainganga at Balaghat 100 metre Down Stream Jagpurghat	M.P.	MPPCB	7.3	1.8	6.1	46	SATISFACTORY
22	River Kolar			Suraj Nagar Shirdipuram	*	*					

* Sampling point is not under MPPCB monitoring program

NR-Not received

Annexure- IX

A. Groundwater Management and Rain Water Harvesting (RWH):

Under the State Action Plan named “Akshay Jal SanchayYojna”, the current number of installed rainwater harvesting structures in the Urban area of State is 47564. The work of further installation is also going on.

At present, the National Position of Madhya Pradesh (MP) is 3rd out of the selected 33 States for the first phase. MP has incorporated RWH in its Building By-laws and mandatory provision is made in MP Bhumi Vikas Nigam – 2012 for installation of RWH on all building structures covered over 140 Sqm land area.

Jal Shakti Abhiyan was launched in July 2019 with following components:

- Renovation of old Rainwater Harvesting (RWH) Structures and creation of new RWH structures
- Tree plantation
- Clean water channels & use that for recharge of aquifers through wells
- Identification and rejuvenation of water bodies
- Reuse of treated wastewater
- Creation of permeable green spaces
- Jal Shakti” park (Rainwater Harvesting parks) in big/ capital cities.

In the first phase of the mission 29 cities were chosen from 11 water scarce districts in Madhya Pradesh as pilot cities. Concentrated efforts were made not only for the selected districts under the mission, but the purview of the project was also extended to all the other districts of the State. The National position of Madhya Pradesh was 3rd in the first phase of the program. MP has also incorporated RWH in its Building By-laws and the mandatory provision is made in MP Bhumi Vikas Nigam-2012 for installation of RWH on all building structures covered over 140 m² land area.

Jal shakti Abhiyan 2 (Catch the Rain 2) was launched on March 29th 2022 by the Honorable Prime Minister. In the second phase the intervention was extended to all the cities and likewise in Madhya Pradesh all the 418 ULBs are the part of the mission in its second phase. The second phase is ongoing at present. The progress made under the mission under various tasks are as follows:

S.No	Component	Progress
1	No. of RWH structures renovated	17575
2	No. of RWH structures constructed	108666
3	Number of Establishments using Treated Wastewater	1847
4	Total Treated Wastewater Reused (in KLD)	179502
5	Number of Water Bodies Rejuvenated	963
6	Total Number of Saplings Planted	2554422

B. Demarcation of Floodplain and removal of illegal encroachments:

Many Actions have been taken in this matter. Municipal corporations and councils have been instructed by UADD through letter no. 4589 dated 14.05.2020 to take appropriate action for the removal of illegal encroachments. This is a continuous process.

C. Plantation activities along the rivers:

Plantation is done every year by the ULBs. Around 11,40,000 nos., 13,20,000 and 14,80,000 nos. of trees have been planted in year 2017, 2018 and 2019, respectively by different ULBs. No. of Saplings planted till date is 25,54,422.

D. Development of Biodiversity park:

This activity comes under Madhya Pradesh State Biodiversity Board, which is constituted under the Department of Forest, Govt. of MP. As per the information available on website of MPSBB biodiversity, the Biodiversity parks are being developed in Sagar, Rewa, Ujjain, Indore, Shahdol, Dewas, Burhanpur and Hoshangabad through forest Department. Representative floral species of the area and rare, endangered and threatened species of the area are being conserved under biodiversity park.

E. Reuse of Treated Water:

At present, 236.69 MLD of treated water is being used for irrigation/gardening purpose. Twenty percent of the total cumulative capacity of the STPs under construction under AMRUT is proposed to be reused for irrigation and other purposes.

F. Model river being adopted by the State & Action proposed for achieving the bathing quality standards:

For River Khan, total quantity of sewage affecting the river is 350 MLD. For preventing pollution in the river, 9 STPs having cumulative capacity of 412 MLD are operational. These include 4 new STPs having cumulative capacity of 62 MLD which were commissioned in March 2021 (3 STPs under AMRUT and one under Smart City project). Therefore, total 412 MLD cumulative capacity of STPs are now operational for preventing River Khan from pollution and will satisfy the bathing quality standards of the river stream.