

National Mission for Clean Ganga
Monthly Progress Report for the Month of January, 2025
(In compliance to NGT order dated 24.09.2020 in O.A No. 673 of 2018)

Sr. No.	Information Sought	Reply by State of Punjab
Overall status of the State:		
I.	Total Population: Urban Population & Rural Population separately	1) Total Population: 2.77 Cr. (2011 census) 2) Rural- 173.3 Lakh, 3) Urban- 103.74 Lakh
II.	Estimated Sewage Generation (MLD):	2268 MLD
III.	Details of Sewage Treatment Plant:	
	Existing no. of STPs and Treatment Capacity (in MLD)	168 STPs (2323.85 MLD)
	Capacity Utilization of existing STPs:	87.44%
	MLD of sewage being treated through Alternate technology:	River Towns- In-Situ remediation completed in 13 ULBs (Bhadson (3MLD), Talwara(4MLD), Mamdot (3 MLD), Arniwala (2 MLD), Mallanwala (3 MLD), Sujampur (5.5 MLD), Nihal Singh wala (3 MLD), Mudki (3 MLD), Bhai Roopa (4 MLD), Mahilpur (2 MLD), Barriwala (2 MLD), Bhagta Bhaik (3 MLD) & Kotha Guruka (2 MLD)). Non- River Towns - In-Situ remediation completed in 9 ULBs (Badhni kalan (2 MLD), Fatehgarh panjtoor(1 MLD), Lohian (2 MLD), Mahitpur (3 MLD), Kot-ise khan (3 MLD), Narot jaimal singh (2 MLD), Raja Sansi(2 MLD), Bhikhiwind (4 MLD), Quadian (4 MLD)) & under progress in 1 ULBs. Total Capacity of 62.5 MLD (river towns- 39.5 MLD & non- river towns- 23 MLD) is being treated by utilizing in-situ remediation.
	Gap in Treatment Capacity in MLD	267.52 MLD (River Towns–117.52 MLD, Non-River Towns –150 MLD)
	No. of Operational STPs:	168 STPs (2323.85 MLD)
	No. of STPs monitored:	67 (River Towns–52, Non-River Towns–15)
	No. of Complying STPs:	49 (River Towns–40, Non-River Towns–9)
	No. of Non-complying STPs:	18 (River Towns–12, Non-River Towns–06)
	Details of each existing STP in the State	Information on existing 168 STPs, (123 STPs in River Towns & 45 STPs in Non-River Towns) operational in the State is provided in Annexure -I.

	Details of under construction STPs in the State	Information on 43 STPs (20 STPs in River Towns & 23 STPs in Non-River Towns) under construction in the State is provided in Annexure -II.
	Details of proposed STPs in the State	There are total 79 STPs to be set up in Punjab, out of which 36 are under Tender and DPR Stage. Information on 36 STPs (20 STPs in River Towns & 16 in Non-River Towns) proposed to be set up in State is provided in Annexure -III. Out of 36 STPs, there is land issue in 14 STPs (4 in river towns & 10 in non-river towns)
IV	<u>Details of Industrial Pollution:</u>	
	No. of industries in the State:	23387
	No. of water polluting industries in the State:	4312
	Quantity of effluent generated from the industries in MLD:	451.19
	Quantity of Hazardous Sludge generated from the Industries in TPD:	125.84
	Number of industrial units having ETPs	1793
	Number of industrial units connected to CETP/Re-Processors	2519 (CETP =2073, Re-processors- 446)
	Number and total capacity of ETPs (details of existing/ under construction/proposed)	1793 Nos. & 382.804 MLD
	Compliance status of the ETPs:	Total industries monitored= 61 • Compliant= 23 • Non-Compliant=13 • Result awaited = 25
	Number and total capacity of CETPs (details of existing/ under construction /proposed)	a) Existing CETPs-7 Nos. (110.835 MLD) 1) 1 CETP for Textile Dyeing Units, Ludhiana = 15 MLD 2) 1 CETP for Textile Dyeing Units of Focal Point, Ludhiana=40 MLD 3) 1 CETP, Textile Dyeing Units of Tajpur Road, Ludhiana = 50 MLD 4) 1 CETP for electroplating industries, Ludhiana = 0.5 MLD. 5) 1 CETP for Leather Complex, Jalandhar = 5 MLD. 6) 1 CETP for vegetable Tanning units, Phillaur, (Jalandhar) = 0.035 MLD

		7) 1 CETP for metal surface finishing and polishing industries, Bantech Waters Ltd, Kurali, SAS Nagar = 0.3 MLD b) Existing Reprocessing Units (Pickling Spent Acid)- 6 Nos (276.69 KLD) c) Setting up of 1 new CETP (0.15 MLD) with details as under- 1) 1 CETP, Jalandhar = 0.15 MLD (Work stopped, matter pending before Hon'ble Court)																												
	Status of compliance and operation of the CETP	Out of 7 CETPs, 5 CETP found compliant, with details as as under:- <table><tr><th>S.N</th><th>Name of CETP</th><th>Cap (MLD)</th><th>Compliant / Non-compliant</th></tr><tr><td>1</td><td>J.B.R Tech Pvt Ltd Phase VIII Focal Point Ldh.</td><td>0.5</td><td>Compliant</td></tr><tr><td>2</td><td>Leather Complex Jalandhar</td><td>5</td><td>Non-Complying</td></tr><tr><td>3</td><td>Dr. Ambedkar Leather Association, Phillaur</td><td>0.035</td><td>Compliant</td></tr><tr><td>4</td><td>CETP of 40 MLD for Focal Point Dyeing Industries, Ludhiana</td><td>40</td><td>Effluent samples not collected due to directions u/s 33-A of the Water Act, 1974 has been issued to the SPV to stop the discharge of effluent from the CETP of 40 MLD capacity into Buddha Nallah or any other surface water body.</td></tr><tr><td>5</td><td>CETP of 50 MLD for Tajpur Road Dyeing industries, Ludhiana</td><td>50</td><td>Effluent samples not collected due to directions u/s 33-A of the Water Act, 1974 has been issued to the SPV to stop the discharge of effluent from the CETP of 50 MLD capacity into Buddha Nallah or any other surface water body.</td></tr><tr><td>6</td><td>CETP of 15 MLD for Bahadur Ke Road Dyeing Industries, Ludhiana</td><td>15</td><td>Effluent samples not collected due to directions u/s 33-A of the Water Act, 1974 has been issued to the SPV to stop the</td></tr></table>	S.N	Name of CETP	Cap (MLD)	Compliant / Non-compliant	1	J.B.R Tech Pvt Ltd Phase VIII Focal Point Ldh.	0.5	Compliant	2	Leather Complex Jalandhar	5	Non-Complying	3	Dr. Ambedkar Leather Association, Phillaur	0.035	Compliant	4	CETP of 40 MLD for Focal Point Dyeing Industries, Ludhiana	40	Effluent samples not collected due to directions u/s 33-A of the Water Act, 1974 has been issued to the SPV to stop the discharge of effluent from the CETP of 40 MLD capacity into Buddha Nallah or any other surface water body.	5	CETP of 50 MLD for Tajpur Road Dyeing industries, Ludhiana	50	Effluent samples not collected due to directions u/s 33-A of the Water Act, 1974 has been issued to the SPV to stop the discharge of effluent from the CETP of 50 MLD capacity into Buddha Nallah or any other surface water body.	6	CETP of 15 MLD for Bahadur Ke Road Dyeing Industries, Ludhiana	15	Effluent samples not collected due to directions u/s 33-A of the Water Act, 1974 has been issued to the SPV to stop the
S.N	Name of CETP	Cap (MLD)	Compliant / Non-compliant																											
1	J.B.R Tech Pvt Ltd Phase VIII Focal Point Ldh.	0.5	Compliant																											
2	Leather Complex Jalandhar	5	Non-Complying																											
3	Dr. Ambedkar Leather Association, Phillaur	0.035	Compliant																											
4	CETP of 40 MLD for Focal Point Dyeing Industries, Ludhiana	40	Effluent samples not collected due to directions u/s 33-A of the Water Act, 1974 has been issued to the SPV to stop the discharge of effluent from the CETP of 40 MLD capacity into Buddha Nallah or any other surface water body.																											
5	CETP of 50 MLD for Tajpur Road Dyeing industries, Ludhiana	50	Effluent samples not collected due to directions u/s 33-A of the Water Act, 1974 has been issued to the SPV to stop the discharge of effluent from the CETP of 50 MLD capacity into Buddha Nallah or any other surface water body.																											
6	CETP of 15 MLD for Bahadur Ke Road Dyeing Industries, Ludhiana	15	Effluent samples not collected due to directions u/s 33-A of the Water Act, 1974 has been issued to the SPV to stop the																											

				discharge of effluent from the CETP of 15 MLD capacity into Buddha Nallah or any other surface water body.
		7	CETP of 0.3 MLD Bantech Waters Ltd, Kurali, SAS Nagar	0.3 Compliant
V.	Total number of Urban Local Bodies and their Population: 163			
	Current Municipal Solid Waste Generation	Total Waste : 4008 TPD Total Waste Processed: 3243 TPD (81%)		
	Number, installed capacity and utilization of existing MSW processing facilities in TPD (bifurcated by type of processing eg- Waste to Energy (Tonnage and Power Output), Compost Plants (Windrow, Vermi, decentralized pit composting), biomethanation, MRFetc	Wet Waste Processing (1912 TPD) a) 1519 TPD by the way of composting through 8436 Aerobic Compost Pits & Windrow Composting b) 239 TPD edible wet waste is being sent to gaushalas/ piggery farms /open feeding to cattle. c) 72 TPD through Home Composting by 99,103 households. d) 82 TPD by Bulk Waste Generators (BWGs) e) Beside above, on-site composting of horticulture waste is also being carried out in 3170 parks/ greenbelts / institutions including 2220 parks / greenbelts maintained by ULBs. f) CBG plant that converts wet waste to power has been made functional at Mandi Gobindgarh from 15th July 2024 . Dry Waste Channelization (1331 TPD) 1331 TPD waste handled by through waste collectors, sold from 276 MRFs & BWGs. - One RDF plant is functional in MC Bathinda. Legacy Waste Management - Out of total 84.09 lakh MT, 35.42 lakh MT has already been remediated. Remediation has been completed in 118 and in remaining 48 ULBs, the work is in progress.		
	Action plan to bridge gap between Installed Capacity and Current Utilization of processing facilities (if Gap > 20%)	Out of total quantity of MSW generated/day i.e., 4008 Tons Per Day (TPD), total quantity of 3243 TPD (81%) is processed. There is gap of 765 TPD . Recent Initiatives taken to bridge the Gap. a) Bigger ULBs have created or expanded processing capacity of wet waste by way of windrow composting, including MC Ludhiana (310 TPD), MC Amritsar (100		

		TPD) & MC Patiala (25 TPD) b) Tied up with 47 Plastic Processors through PPCB for utilization of plastic / MLP waste. 110 ULBs have started giving their plastic waste to these processors. c) From January 2024 to December 2024, 3938 MT of MLP waste sold to plastic waste processors. d) During the period January 2024 to December 2024, a total of: e) 33,280 MT of compost was sold. f) 7,308 MT of compost was distributed free of cost. g) Efforts are being made for utilization of dry waste/ RDF by 96 Industries operating in the Punjab. h) MC Batala has collaborated with the Cement Industry for the disposal of dry/plastic waste fraction. i) MC Ludhiana signed MoU with a private firm for processing of 400 TPD fresh waste into green charcoal. j) MC Ludhiana has floated RFP for processing of 700 TPD fresh wastes on 24.08.2024; financial bid has been opened on 24.10.2024. The Work has been awarded. k) MC Amritsar, 16 TPD of Total waste is being processed and channelized by an NGO. l) Out of 166 ULBs, 147 have adequate capacity for waste processing. m) For remaining 19 ULBs, the processing facilities (MRFs/Compost Units) are under construction in 13 ULBs and will be completed by December, 2025, in 2 ULBs the work is at tendering Stage and is likely to be completed by December, 2025. In three larger ULBs namely Amritsar, Jalandhar and Patiala the processing facilities will be completed by December, 2025.
	No. and capacity of C&D waste processing plants in TPD (existing, proposed and under construction)	a) 147 Micro C&D Waste management Units have been setup by 143 ULBs having total capacity of 367 TPD. b) 3 Mini C&D Units in 3 ULBs having total capacity of 15 TPD. c) Two C&D waste processing facility of 100 TPD at Jalandhar and 100 TPD capacity plant at Amritsar has been commissioned. One 100 TPD plant at Ludhiana is under construction. d) C&D waste management projects of ULBs approved by State Level Advisory Committee/SBM-U and funds are being released to the remaining ULBs as per their demand.
	Total no. of wards, no. of wards having door to door collection service, no. of wards practicing	a) Total no. of wards-3152 b) No. of wards having D2D waste collection facility - 3148 (covering around 99% of total households) c) No. of wards practicing source segregation- 3022

	segregation at source	(covering around 85% of total households)
	Details of MSW treatment facilities proposed and under construction (no., capacity, and technology)	d) 8436 Aerobic composting pits have been constructed. e) In addition to 276 Material Recovery Facilities, 27 more facilities shall be set up. f) 2 Waste to Energy Facilities are proposed to be set up in Amritsar, and Ludhiana under SBM_U 2.O. g) 16 Bio-CNG plants are proposed to be set up under SBMU -2.O. Existing waste facilities are being upgraded and new ones to be made all weather processing facilities.
	No. and area (in acres) of uncontrolled garbage dumpsites and Sanitary Landfills.	Remediation has been completed in 118 ULBs and in remaining 48 ULBs, the work is in progress. NOTE: a) SLF proposed to be set up in 135 ULBs & remaining 31 ULBs (being smaller in size) do not require sanitary landfill. b) SLF already setup in 61 ULBs. c) SLF under construction in 13 ULBs.
	No. and area (in acres) of legacy waste within 1km buffer of bothside of the rivers	- There is no legacy waste within 1 km buffer of both sides of the rivers. - Out of total 84.09 lakh MT, 35.42 lakh MT has already been remediated. - Remediation has been completed in 118 ULBs.
	No. of drains falling into rivers and no. of drains having floating racks/screens installed to prevent solid waste from falling into the rivers	148 vulnerable points near water bodies were identified, out of which arrangements have been made at all 148 points to prevent entry of solid waste. ULBs are making best efforts to cover 100% points.
VI	<u>Bio-medical Waste Management:</u>	
	Total Bio-medical generation:	22.57 TPD
	No. of Hospitals and Health Care Facilities:	15879 HCFs
	Status of Treatment Facility/ CBMWTF:	6 common Bio-medical Waste treatment facilities are in existing at Jalandhar (3.35 TPD), Pathankot (2.55 TPD), Ludhiana (5.61 TPD), Muktsar (3.39 TPD) and Amritsar (3.09 TPD) and Mohali (4.59 TPD). Out of which, 01 facility located at Mohali is allowed only collection and transportation of bio-medical waste to other nearby 04 CBWTFs for treatment and disposal of the bio-medical waste.
VII.	<u>Hazardous Waste Management:</u>	

	Total Hazardous Waste generation:	1) Land fillable=4989.823 MT 2) Incinerable=125.2365 MT 3) Recyclable=1833.645 MT 4) Utilizable=3082.4485 MT
	No. of Industries generating Hazardous waste	3151
	Treatment Capacity of all TSDFs	One treatment facility namely Re Sustainability Limited (Formerly Known as Ramky Enviro Engineers Ltd) exists at Vill.Nimbuan, DeraBassi. The capacity of the unit to cater the HW generation is 5.4 Lac Metric Tonne.
	Avg. Quantity of Hazardous waste reaching the TSDFs and Treated	2426.86 MT /month
	Details of on-going or proposed TSDF	The existing CTSDf at vill. Nimbuan, DeraBassi has installed and commissioned the common incinerator for the incineration of incinerable hazardous waste on 30.09.2022, which is operational.
VIII.	<u>Plastic Waste Management:</u>	
	Total Plastic Waste generation:	320 TPD
	Treatment/ Measures adopted for reduction or management of plastic waste:	1) Manufacturing, sale and usage of plastic carry bags banned in the State w.e.f.1 st April 2016. 2) Usage of Single Use Plastic Items have been banned in the ULBs vide notification dated 1 st July, 2022. 3) 166 ULBs have passed resolution for banning of single use plastics. 4) Cloth banners are being used and wall paintings are being made preferably to the flex banners. 5) Usage of cloth bags, paper bags and metal utensils and pattals/daune are being promoted. 6) 276 Material Recovery Facility (MRF) have already been constructed and remaining MRFs will be constructed by December 2025. 7) Penal action is being taken against the violators. 8) Tied up with 47 Plastic Processors through PPCB for utilization of plastic / MLP waste. 9) From January 2024 to December 2025, 3938, MT of MLP waste has been sold by ULBs.
	Actions as per NGT order on in-situ treatment of drains:	As explained at S.No. IX.
IX.	<u>Details of Alternate Treatment Technology being adopted by the State/UT</u>	1) River Towns- In-Situ remediation completed in 11 ULBs (Bhadson (3MLD), Talwara (4MLD), Mamdot (3 MLD), Arniwala (2 MLD), Mallanwala (3 MLD), Sujampur (5.5 MLD), Nihal Singh wala (3 MLD), Mudki

		(3 MLD), Bhai Roopa (4 MLD), Mahilpur (2 MLD), Barriwala (2 MLD)) by adopting Wet land technology/ Seechewal Model and under progress in 2 ULBs. 2) In-Situ remediation completed in 8 ULBs (Badhni kalan (2 MLD), Fatehgarh panjtoor(1 MLD), Lohian (2 MLD), Mahitpur (3 MLD), Kot-ise khan (3 MLD), Narot jaimal singh (2 MLD), Raja Sansi(2 MLD), Bhikhiwind (4 MLD), Quadian (4 MLD)) & under progress in 1 ULBs. Total Capacity of 57.5 MLD (river towns- 34.5 MLD & non-river towns- 23 MLD) is being treated by utilizing in-situ remediation.
X.	Identification of polluting sources including drains contributing to river pollution	Various polluted sources include: 1) Domestic sewage 2) Industrial wastewater 3) Dairy Waste
XI.	Details of Nodal Officer appointed by Chief Secretary in the State/UT:	Directorate of Environment and Climate Change (DECC), Govt. of Punjab is the Nodal Department for rendering technical services & acting as Environmental Management Cell to O/o Chief Secretary in compliance of NGT Orders
XII.	Details of meetings carried under the Chairmanship Chief of Secretary in the State/UT:	1) Progress w.r.t implementation of various Environmental Action Plans is being reviewed regularly by State Apex Committee constituted under the Chairpersonship of Chief Secretary, Punjab. 2) 21th meeting of State Level Apex Committee under the chairpersonship of Chief Secretary, Punjab was held on 23.12.2024.
XIII.	Latest water quality of polluted river, its tributaries, drains with flow details and ground water quality in the catchment of polluted river;	1) 5 polluted river stretches in the State of Punjab as per the "Polluted River Stretches for Restoration of Water Quality – 2022" – Report published by CPCB. 2) The range of water quality of polluted river stretches monitored by PPCB in the month of Jan, 2025 is given below: • Sutlej (Roopnagar to Harike Bridge): C to E (Priority-I). • Ghaggar (Sardulgarh to Mubarkpur): D to E (Priority-I) • Kali Bein (Sultanpur Lodhi to Confluence point to Beas): C (Priority-V) • Sirsa along Baddi: C (Priority-I) • Swan along Santoshgarh: B (Priority-V) The polluted river stretch of river Beas along Mukerian has achieved desired Class-B water Quality and has been designated as Model River.

		The major source of pollution for Sirsa river is the industrial zone of Baddi, Himachal Pradesh. The matter has been taken up by the Govt. of Punjab with Govt. of Himachal Pradesh vide letter no. 138/DWS dated 11.01.2023 to regulate the flow of effluents as per the various directions issued by NGT and CPCB.
XIV.	Ground water regulation:	1) Groundwater Recharge Initiatives: Includes construction of recharge schemes and check dams along canals and rivers, promoting groundwater replenishment. a) 129 no. groundwater recharge schemes being constructed along canals. Out of 129no. groundwater recharge schemes, work in 125 are completed and the remaining 4 will be completed till 31st January 2025. b) Additional 60 no. Ground water Recharge Schemes are being under implementation by Water Resources Department. Out of 60 no. additional groundwater recharge schemes, work in 51 completed and remaining 8 are under construction and will be completed till 31st January 2025, work in 1 is cancelled. 2) 358 No. Check Dams are being proposed under Jal Jeevan Mission on various rivers /Nallahs are being constructed in order to recharge ground water. 3) Section 55 of Canal & Drainage Act 1873 empowers State Government that in case an injury to any land or the public health or public convenience has arisen or may arise from the obstruction of any river, stream or drainage channel, such State Government may, by notification published in the Official Gazette prohibit, within limits to be defined in such notification, the formation of any obstruction or may, within such limits, order the removal or other modification of such obstruction. Under this Until now, Department of Water Resources have notified a total of 545 drains till the month of August 2024. 4) In order to control floods in the state of Punjab, strengthening and cleaning works are being carried out in the state of Punjab. total of 1103 works are being carried out. A Total of 1066 works are complete and the remaining will be completed soon.

XV.	Good irrigation practices being adopted by the State:	a) The Government is promoting and providing financial assistance of 80% to general farmers and 90 % to small, marginal, SC and women farmers adopting Micro Irrigation Systems. During 2023-24, more than 2800-hectare area has been benefitted by utilizing Rs 23.82 cr. and till date more than 50,000-hectare area has been benefitted under Micro Irrigation system in the state. b) The Government is promoting and providing financial assistance of 50% for individual and 90% for community underground pipeline projects. During 2023-24, approximately 11,000 hectare area has been benefitted by utilizing Rs 53.70 cr. and till date a total of approx. 6 lakh hectare area has been benefitted under underground pipeline system in the state.
XVI.	Rain Water Harvesting:	a) The department constructs rainwater harvesting and recharge structures for storage, irrigation and natural recharge in Kandi area of the state. Till date, more than 750 rainwater harvesting-cum-recharging structures have been constructed by the department. b) The department is also implementing scheme for providing rooftop rain water harvesting system in Govt. buildings/institutions.
XVII.	Demarcation of Floodplain and removal of illegal encroachments:	Efforts underway to demarcate flood plains, remove illegal encroachments, and maintain minimum ecological flow in rivers like Sutlej and Beas. In this regard Notification of Rivers and Drains are already in process. Satluj River in district Ferozepur and Tarn-Taran is already notified vide letter No. WR- IRWR04/22/2023-TW3/319 Dated 25-09-2023 and Notified vide letter No. 04/01/2023- TW3/364 dated 16-10-2023. In District Ferozepur and Tarn-Taran area as per above notification have also been notified as Flood Plain Zone vide Notification dated 04/03/2024.
XVIII.	Maintaining minimum E-flow of river:	Measures taken to comply with environmental regulations, such as maintaining minimum e-flow in rivers as per NGT orders. Minimum 15% of average lean season flow is being maintained in river Sutlej (640 cusecs) & Beas (370 cusecs) by Department of Water Resources in compliance of NGT order dated 09.08.2017 in OA No. 498 of 2015. However, there is no regulation point for Ghaggar being a non-perennial river, Chief Engineer/Canals, Govt. of Punjab has requested Engineer-in-Charge /irrigation Govt. of Haryana for release of water from Kaushalya Dam for maintaining E-Flow in River Ghaggar.
XIX.	Plantation activities along the Rivers:	Plantation is regularly being carried by Department of Forest on the side slopes of embankments and berms of rivers which help in checking erosion of embankments and river berms/edges

XX.	Development of Biodiversity Park:	Department of Forest & Wildlife Preservation is creating various Biodiversity rich pockets to mitigate air pollution in urban areas and semi urban areas. The details are as follows: <table><tr><th>S. No.</th><th>Component</th><th>Total No. Created so far</th><th>Planned (2024-25)</th></tr><tr><td>1</td><td>Pavittar Van</td><td>204</td><td>46</td></tr><tr><td>2</td><td>Nanak Bagichi</td><td>355</td><td>268</td></tr><tr><td>3</td><td>Forest and Nature Awareness park</td><td>17</td><td>2</td></tr><tr><td>4</td><td>Nagar Van/Nagar Vatika</td><td>3</td><td>10</td></tr><tr><td colspan="2">Total</td><td>579</td><td>326</td></tr></table>	S. No.	Component	Total No. Created so far	Planned (2024-25)	1	Pavittar Van	204	46	2	Nanak Bagichi	355	268	3	Forest and Nature Awareness park	17	2	4	Nagar Van/Nagar Vatika	3	10	Total		579	326
S. No.	Component	Total No. Created so far	Planned (2024-25)																							
1	Pavittar Van	204	46																							
2	Nanak Bagichi	355	268																							
3	Forest and Nature Awareness park	17	2																							
4	Nagar Van/Nagar Vatika	3	10																							
Total		579	326																							
XXI.	Reuse of Treated Water:	1) Till date, the department has commissioned 71 projects for utilization of 417.25 MLD of treated water from sewerage treatment plants benefiting an area of 11,191 ha. 2) Work at 18 projects for utilizing approx. 241.50 MLD of treated water is under execution stage. 3) Projects for use of treated water from 4 STPs (33 MLD) are under planning. <u>Sanctioned Projects</u> 1) Irrigation projects from 25 STPs benefitting an area of 10,000 ha have been sanctioned under NABARD-RIDF 25 scheme with a total cost of Rs 93.36 cr. 2) Irrigation projects from 5 STPs benefitting an area of 3262 ha have been sanctioned under NABARD-RIDF 26 scheme with a total cost of Rs 50.00 cr. 3) The department had prepared action plan for utilizing remaining 1520 MLD of treated wastewater for irrigation by year 2025. However other than above mentioned schemes, the department currently has no funds available for implementation of such projects and arrangements are being made for tie up of funds.																								
XXII.	Model River being adopted by the State& Action Proposed for achieving the bathing quality standards:	Beas River The polluted river stretch of Beas river along Mukerian is meeting the Class B Water Quality Criteria of CPCB since Nov, 2019.																								

XXIII.	Status of Preparation of Action Plan by the 13 Coastal States:	Not Applicable
XXIV.	Regulation of Mining Activities in the State/UT	The Mining Activities are being strictly carried out in accordance with the approved Mining Plan and after complying with all the conditions stipulated in Environmental & Other Statutory Clearance.
XXV.	Action against identified polluters, law violators and officers responsible for failure for vigorous monitoring.	Action against the non-compliant units is taken regularly from time to time by the PPCB by issuing advisories initially and in case of subsequent violations, the Environment Compensation is imposed on the defaulter units.

Details of the each Existing STP in the State of Punjab

Sr. No.	River	District	Name of STP/ Town	Concerned Deptt.	Cap. (MLD)	Tech.	Cap. Being Utilized (MLD)	Operational Status of STP	Monitoring Results for Jan, 2025
River Towns									
1	Sutlej	Ludhiana	Bhattian-I	MCL	111	UASB	111	Operational	Not Monitored
2	Sutlej	Ludhiana	Bhattian-II	MCL	50	SBR	50	Operational	Not Monitored
3	Sutlej	Ludhiana	Balloke-I	MCL	152	UASB	117	Operational	Non-Compliant
4	Sutlej	Ludhiana	Balloke-II	MCL	105	SBR	101	Operational	Not Monitored
5	Sutlej	Jalandhar	Pholriwal-I	MCJ	100	UASB	100	Operational	Compliant
6	Sutlej	Jalandhar	Pholriwal-II (Girdhari Lal)	MCJ	25	SBR	25	Operational	Not Monitored
7	Sutlej	Jalandhar	Pholriwal-III (Eco Chem)	MCJ	25	SBR	25	Operational	Not Monitored
8	Sutlej	Jalandhar	Basti Peer Dad	MCJ	50	SBR	50	Operational	Compliant
9	Sutlej	Jalandhar	Bambian Wali Cantt	MCJ	10	SBR	4	Operational	Not Monitored
10	Sutlej	Jalandhar	Jaitewali	MCJ	25	SBR	18	Operational	Compliant
11	Sutlej	Kapurthala	Phagwara-I	PWSSB	20	UASB	20	Operational	Not Monitored

12	Sutlej	Kapurthala	Phagwara-II (Hadibad)	PWSSB	8	MBBR	8	Operational	Not Monitored
13	Sutlej	Kapurthala	Phagwara-III (Palahi Road)	PWSSB	8	MBBR	8	Operational	Not Monitored
14	Sutlej	Jalandhar	Phillaur-I	PWSSB	2.6	MBBR	-	Operational	Compliant
15	Sutlej	Jalandhar	Phillaur-II	PWSSB	3	WSP	2.6	Operational	Compliant
16	Sutlej	Jalandhar	Nakodar	PWSSB	6	SBR	-	Operational	Compliant
17	Sutlej	SBS Nagar	Nawashahar	PWSSB	6	SBR	6	Operational	Not Monitored
18	Sutlej	SBS Nagar	Banga	PWSSB	3	SBR	-	Operational	Not Monitored
19	Sutlej	Hoshiarpur	Hoshiarpur	PWSSB	30	MBBR	18	Operational	Not Monitored
20	Sutlej	Rupnagar	Naya Nangal (Mojowal)	PWSSB	8	ASP	8	Operational	Compliant
21	Sutlej	Rupnagar	Burari Nangal	PWSSB	5	ASP	-	Operational	Compliant
22	Sutlej	Ludhiana	Machhiwara	PWSSB	4	SBR	2	Operational	Non-Compliant
23	Sutlej	Ludhiana	Sahnewal	PWSSB	7	SBR	4.5	Operational	Compliant
24	Sutlej	Rupnagar	Ropar-I (Badi Haveli)	PWSSB	10	SBR	10	Operational	Not Monitored
25	Sutlej	Rupnagar	Ropar-II (Rasoolpur)	PWSSB	2.5	SBR	2.5	Operational	Not Monitored
26	Sutlej	Rupnagar	Ropar-III (Sadabarat)	PWSSB	2	SBR	2	Operational	Not Monitored

27	Sutlej	Ludhiana	Jagraon-I	PWSSB	12	SBR	-	Not Operational	Not Monitored
28	Sutlej	Ludhiana	Jagraon-II	PWSSB	16	SBR	10	Operational	Not Monitored
29	Sutlej	Ludhiana	Goniana	PWSSB	3	WSP	3	Operational	Not Monitored
30	Sutlej	Moga	Moga	PWSSB	27	SBR	27	Operational	Not Monitored
31	Sutlej	Fazilka	Abohar	PWSSB	25	SBR	22.5	Operational	Compliant
32	Sutlej	Muktsar	Malout-I	PWSSB	3	WSP	3	Operational	Non-Compliant
33	Sutlej	Muktsar	Malout-II	PWSSB	10	MBBR	7	Operational	Not Monitored
34	Sutlej	Moga	Dharamkot	PWSSB	4	SBR	3.5	Operational	Not Monitored
35	Sutlej	Ferozepur	Makhu	PWSSB	4	SBR	1.2	Operational	Not Monitored
36	Sutlej	Ferozepur	Talwandi Bhai	PWSSB	4	SBR	2	Operational	Not Monitored
37	Sutlej	Ferozepur	Zira	PWSSB	8	MBBR	8	Operational	Not Monitored
38	Sutlej	Fazilka	Jalalabad	MC	8	MBBR	6	Operational	Non-Compliant
39	Sutlej	Muktsar	Muktsar Sahib-I	DWSS	8.7	MBBR	-	Operational	Not Monitored
40	Sutlej	Muktsar	Muktsar Sahib-II	DWSS	5.7	MBBR	-	Operational	Not Monitored
41	Sutlej	Muktsar	Muktsar Sahib-III	DWSS	3.5	MBBR	-	Operational	Not Monitored

42	Sutlej	Rupnagar	Anandpur Sahib	DWSS	8	MBBR	-	Operational	Not Monitored
43	Sutlej	Mohali	Kurali	GMADA	5	SBR	-	Operational	Compliant
44	Sutlej	Rupnagar	Nangal	BBMB	1.6	ASP	-	Operational	Compliant
45	Sutlej	Jalandhar	East Jalandhar Cantt-I	MES	3	MBBR	-	Operational	Not Monitored
46	Sutlej	Jalandhar	East Jalandhar Cantt-II	MES	3	MBBR	-	Operational	Not Monitored
47	Sutlej	Jalandhar	East Jalandhar Cantt-III	MES	0.4	MBBR	-	Operational	Not Monitored
48	Sutlej	Jalandhar	West Jalandhar Cantt-I	MES	1.5	MBBR	-	Operational	Not Monitored
49	Sutlej	Jalandhar	West Jalandhar Cantt-II	MES	1.5	MBBR	-	Operational	Not Monitored
50	Sutlej	Rupnagar	Morinda	SBR	5.5	SBR	-	Operational	Not Monitored
51	Sutlej	Muktsar	Gidderbaha	PWSSB	7	MBBR	-	Operational	Non-Compliant
52	Beas	Pathankot	Pathankot	PWSSB	27	SBR	-	Operational	Not Monitored
53	Beas	Gurdaspur	Sri Hargobindpur	PWSSB	1	WSP	1	Operational	Non-Compliant
54	Beas	Hoshiarpur	Mukerian	PWSSB	5	MBBR	2	Operational	Not Monitored
55	Beas	Hoshiarpur	Tanda	PWSSB	4	MBBR	2	Operational	Not Monitored
56	Beas	Kapurthala	Begowal	PWSSB	2.5	SBR	2.5	Not Operational	Compliant

57	Beas	Kapurthala	Bholath	PWSSB	4	WSP	4	Operational	Non-Compliant
58	Beas	Hoshiarpur	Dasuya	MC	4	WSP	3.5	Operational	Not Monitored
59	Beas	Kapurthala	Kapurthala	MC	25	UASB	25	Operational	Compliant
60	Beas	Kapurthala	Sultanpur Lodhi	MC	2.6	WSP	1.8	Operational	Non-Compliant
61	Beas	Hoshiarpur	Sham Chuarasi	MC	1	WSP	1	Operational	Not Monitored
62	Beas	Hoshiarpur	Talwara	BBMB	8	SBR	-	Operational	Not Monitored
63	Beas	Gurdaspur	GE, Air Force STP 960 m3/day Pathankot	MES	3	MBBR	-	Operational	Compliant
64	Beas	Gurdaspur	GE, South Mammon STP Lal Tikku Khad Area (2.5 MLD)	MES	2		-	Operational	Compliant
65	Beas	Gurdaspur	GE, West Pathankot	MES	8	MBBR	-	Operational	Compliant
66	Beas	Gurdaspur	GE, South Mammon Bhaskar Area	MES	2	MBBR	-	Operational	Compliant
67	Beas	Gurdaspur	GE, South Basanter Line Area	MES	2	MBBR	-	Operational	Compliant
68	Ghaggar	Mohali	Banur	PWSSB	4	MBBR	4	Operational	Compliant
69	Ghaggar	Mansa	Bareta	PWSSB	3	WSP	3	Operational	Not Monitored

70	Ghaggar	Mansa	Bhikhi	PWSSB	3	WSP	3	Operational	Compliant
71	Ghaggar	Mansa	Budhlada	PWSSB	6.5	MBBR	6.5	Operational	Compliant
72	Ghaggar	Sangrur	Khanauri	PWSSB	3	SBR	3	Operational	Non-Compliant
73	Ghaggar	Sangrur	Lehragaga	PWSSB	4	SBR	4	Operational	Not Monitored
74	Ghaggar	Fatehgarh Sahib	Mandi Gobindgarh	PWSSB	25	SBR	25	Operational	Compliant
75	Ghaggar	Sangrur	Moonak	PWSSB	3	SBR	3	Operational	Non-Compliant
76	Ghaggar	Patiala	Patran	PWSSB	4	SBR	4	Operational	Not Monitored
77	Ghaggar	Patiala	Samana	PWSSB	10	SBR	10	Operational	Compliant
78	Ghaggar	Mansa	Sardulgarh	PWSSB	4	WSP	4	Operational	Compliant
79	Ghaggar	Sangrur	Sunam	PWSSB	8	MBBR	8	Operational	Not Monitored
80	Ghaggar	Mohali	Zirakpur	PWSSB	17.3	SBR	17.3	Operational	Not Monitored
81	Ghaggar	Patiala	Rajpura-I	PWSSB	7	SBR	7	Operational	Not Monitored
82	Ghaggar	Patiala	Rajpura-II	PWSSB	10	SBR	10	Operational	Not Monitored
83	Ghaggar	Mohali	Mohali	GMADA	45	UASB	-	Operational	Not Monitored
84	Ghaggar	Mohali	Lalru	GMADA	1.5	SBR	1.5	Operational	Not Monitored

85	Ghaggar	Patiala	Patiala-I (Shermajra)	MC	46	SBR	46	Operational	Compliant
86	Ghaggar	Patiala	Patiala-II (Ablawal)	MC	10	SBR	10	Operational	Compliant
87	Ghaggar	Patiala	Patiala-III	PUDA	13	FAB	-	Operational	Non-Compliant
88	Ghaggar	Mohali	Dera Bassi	PSIEC	2	MBBR	3	Operational	Compliant
89	Ghaggar	Mohali	Dera Bassi	MC	4	SBR	-	Operational	Compliant
90	Ghaggar	Patiala	Nabha	PSIEC	2.5	SBR	-	Operational	Not Monitored
91	Beas	Kapurthala	Kapurthala	MES	1	MBBR	-	Operational	Compliant
92	Sutlej	Ferozepur	Ferozepur	SBR	18		-	Operational	Compliant
93	Ghaggar	Patiala	Patiala-IV (Shermajra)	PWSSB	15	SBR	-	Operational	Compliant
94	Sutlej	Faridkot	Jaitho	PWSSB	6	SBR	-	Operational	Non-Compliant
95	Ghaggar	FGS	Mandi Gobindgarh (focal Point PSIEC)	PSIEC	3	MBBR	-	Operational	Compliant
96	Sutlej	Faridkot	Kotakapura	PSIEC	3	MBBR	-	Operational	Compliant
97	Sutlej	Moga	Baghapurana	DWSS	4	-	-	Operational	Not Monitored
98	Ghaggar	Patiala	Patiala	MES	6	-	-	Operational	Not Monitored

99	Beas	Pathankot	FP, Pathankot	PSIEC	2	-	-	Operational	Not Monitored
100	Sutlej	Faridkot	Kotakapura	PWSSB	6	-	-	Operational	Compliant
101	Ghaggar	Mohali	Banur (Bassilsse Khan)	PWSSB	0.5	-	-	Operational	Not Monitored
102	Sutlej	Jalandhar	Pholriwal	PWSSB	50	-	-	Operational	Not Monitored
103	Beas	Hoshiarpur	Haryana	PWSSB	2	-	-	-	Not Monitored
104	Sutlej	Ludhiana	Jamalpur	PWSSB	225	-	-	-	Not Monitored
105	Ghaggar	Patiala	Bahadurgarh	DWSS	4	-	-	-	Not Monitored
106	Sutlej	Faridkot	Faridkot	PWSSB	14	-	-	Under Stabilization	Compliant
107	Sutlej	Ludhiana	Balloke	Balloke	60	-	-	Operational	Compliant
108	Sutlej	Jalandhar	Basti Peer Dad	MCJ	15	SBR	12	Operational	Compliant
109	Sutlej	SBS Nagar	Balachaur	PWSSB	4	-	3.1	Under Trial run	Not Monitored
110	Beas	Kapurthala	Rawal & Colonies	PWSSB	2	-	1.4	Under Stabilization	Not Monitored
111	Beas	Jalandhar	Kartapur	PWSSB	4	-	-	Under Stabilization	Not Monitored
112	Ghaggar	Mohali	Aertocity	GMADA	10	-	-	Operational	Compliant

113	Ghaggar	Patiala	Chaura	-	4	-	-	-	Compliant
114	Beas	Kapurthala	Sultanpur Lodhi	-	4	-	-	-	Not Monitored
115	Ghaggar	Patiala	Nabha	PWSSB	12	-	-	Under Stabilization	Not Monitored
116	Ghaggar	Fatehgarh Sahib	Bassi Pathana	PWSSB	3	-	-	Under Stabilization	Not Monitored
117	Sutlej	-	Raikot	PWSSB	7	-	-	Under Stabilization	Not Monitored
118	Sutlej	Tarn Taran	Patti	PWSSB	8	-	-	Under Stabilization	Not Monitored
119	Ghaggar	Patiala	Ghanaur	PWSSB	2	-	-	Under Stabilization	Not Monitored
120	Sutlej	Hoshiarpur	Garshankar	PWSSB	3	-	-	Under Stabilization	Not Monitored
121	Sutlej	SBS Nagar	Rahon	PWSSB	3	-	-	Under Stabilization	Not Monitored
122	Sutlej	Rupnagar	Kiratpur Sahib	PWSSB	2	-	-	Under Stabilization	Not Monitored
123	Ghaggar	Fatehgarh Sahib	Sirhind	PWSSB	5	-	-	Under Testing	Not Monitored

Non-River Town									
124	Non-River	Amritsar	Amritsar (South) Khappar Khero	JICA	95	ASP	-	Operational	Not Monitored
125	Non-River	Amritsar	Amritsar (North) Gonsabad	JICA	95	ASP	178	Operational	Not Monitored
126	Non-River	Batala	Dera Baba Nanak	GOP	1.5	WSP	1.5	Operational	Non-Compliant
127	Non-River	Bathinda	Bathinda	GOP	52	SBR	52	Operational	Not Monitored
128	Non-River	Bathinda	Bhucho	GOP	3	WSP	3	Operational	Not Monitored
129	Non-River	Bathinda	Kotfatta	GOP	1.5	WSP	1.5	Operational	Not Monitored
130	Non-River	Bathinda	Mansa	State Govt. Funds	14	MBBR	14	Operational	Non-Compliant
131	Non-River	Bathinda	Maur	State Govt. funds	5	MBBR	4.95	Operational	Not Monitored
132	Non-River	Bathinda	Rampura Phul	GOP	7.5	MBBR	7.5	Operational	Not Monitored
133	Non-River	Bathinda	Sangat	GOP	1.5	WSP	1.5	Operational	Not Monitored

134	Non-River	Bathinda	Talwandi Sabo	GOP	3	SBR	3	Operational	Not Monitored
135	Non-River	Jalandhar	Noormahal	Under GLADA	2.6	MBBR	0.8	Operational	Compliant
136	Non-River	Ludhiana-1	Maloud	Under GLADA	1.5	MBBR	1.3	Operational	Non-Compliant
137	Non-River	Ludhiana-1	Payal	Under GLADA	1.5	MBBR	1.2	Not Operational	Non-Compliant
138	Non-River	Ludhiana-2	Doraha (Zone-2) Rajgahrh	Under GLADA	1	MBBR	0.6	Operational	Not Monitored
139	Non-River	Ludhiana-2	Doraha (Zone-1)	Under GLADA	2.75	MBBR	2.7	Operational	Not Monitored
140	Non-River	Ludhiana-1	Doraha (Zone-3) (Begowal)	Under GLADA	1	MBBR	0.6	Operational	Non-Compliant
141	Non-River	Ludhiana-4	Mullanpur Dakha	Under GLADA	3	MBBR	2.7	Operational	Not Monitored
142	Non-River	Mohali	Kharar	State Govt. Funds	11	SBR	11	Operational	Compliant
143	Non-River	Amritsar	Tarn Taran	PWSSB	9	SBR	11	Operational	Not Monitored
144	Non-River	Barnala	Barnala	PWSSB	20	SBR	-	Operational	Not Monitored
145	Non-River	Patiala	Bhawanigarh	MBBR	4	PWSSB	3.2	Operational	Compliant
146	Non-River	Rupnagar	Chamkaur Sahib	WSP	1.7	WSP	1.7	Operational	Not Monitored
147	Non-River	Jalandhar	Shahkot	PWSSB	3	SBR	3	Operational	Compliant

148	Non-River	Gurdaspur	GE South Pathankot	MES	1	MBBR	1	Operational	Non-Compliant
149	Non-River	FGS	Khanna	PWSSB	29	SBR	-	Operational	Compliant
150	Non-River	Amritsar	Amritsar Chattiwind	PWSSB	27.5		-	Operational	Not Monitored
151	Non-River	Amritsar	Taran Taran	PWSSB	4	SBR	-	Operational	Not Monitored
152	Non-River	Bathinda	Bathinda	PWSSB	4.5	-	-	Operational	Not Monitored
153	Non-River	Bathinda	Mehraj	DWSS	3	-	-	Operational	Not Monitored
154	Non-River	Amritsar	Baba Bakala	DWSS	1	-	-	Operational	Not Monitored
155	Non-River	Bathinda	Fazilka	DLG	13	-	-	Operational	Compliant
156	Non-River	Ludhiana	Samrala	DLG	4	-	-	Under Stabilization	Compliant
157	Non-River	Jalandhar	Goraya	DLG	4	-	-	Operational	Compliant
158	Non-River	Sangrur	Dirba	DLG	3	-	-	Under Stabilization	Not Monitored
159	Non-River	Gurdaspur	Batala	DLG	30	-	-	Under Stabilization	Not Monitored
160	Non-River	Jalandhar	Adampur	DLG	3	-	-	Under Stabilization	Not Monitored
161	Non-River	Hoshiarpur	Gardhiwala	DLG	2	-	-	Under Stabilization	Not Monitored
162	Non-River	Mohali	Chanalton	PSIEC	2	-	-	Operational	Compliant

163	Non -River	Amritsar	Ajnala	DLG	4	-	-	-	Not Monitored
164	Non -River	Bathinda	Bhadaur	DLG	3	-	-	-	Not Monitored
165	Non -River	Malerkotla	Malerkotla	DLG	22	-	-	-	Not Monitored
166	Non -River	Sangrur	Ahmedgarh	DLG	5	-	-	-	Not Monitored
167	Non-River	Barnala	Tappa	DLG	5	-	-	Under Stabilization	Not Monitored
168	Non-River	Bathinda	Raman Mandi	DLG	5	-	-	Under Stabilization	Not Monitored

PWSSB- Punjab Water Supply &Sewerage Board
GLADA- Greater Ludhiana Area Development Authority
MCI- municipal Corporation Jalandhar
MCL- Municipal Corporation Ludhiana
MES- Military Engineering Services
DWSS- Department of water supply & Sanitation
GMADA- Greater Mohali Area Development Authority
PSIEC- Punjab Small Industries & Export Corporation

Details of under construction STPs in Punjab

Sr. No.	River	District	ULB	Location of STP	Cap. (MLD)	Status of I & D or sewer connections	Physical Progress in % upto December, 24	Physical Progress in % upto January, 25	Completion Timeline	Incremental progress	Remarks
River Towns											
1.	Sutlej	Ferozepur	Guru Sahai	Guru Sahai	1	90%	61%	61%	31.03.25	-	-
2.	Sutlej	Ferozepur	Guru Sahai	Guru Sahai	4	-	62%	62%	31.03.25	-	-
3.	Beas	Tarn Taran		Goindwal Sahib	1.3	70%	84%	84%	15.02.25	-	75% of waste water being treated & for remaining estimate is being prepared
4.	Ghaggar	Sangrur	Dhuri	Dhuri	5	82%	85%	85%	30.06.25	-	-
5.	Ghaggar	Fatehgarh Sahib	Sirhind	Sirhind	4	55%	90%	95%	12.01.25	5%	-

Sr. No.	River	District	ULB	Location of STP	Cap. (MLD)	Status of I & D or sewer connections	Physical Progress in % upto December, 24	Physical Progress in % upto January, 25	Completion Timeline	Incremental progress	Remarks
6.	Ghaggar	Patiala	Sanour	Sanour	4	-	82%	82%	30.09.25	7%	Taken under project choti nadi badi nadi 26 MLD by PDA
7.	Beas	FP,Goindwal Sahib	-	FP, Goindwal Sahib	2	-	85%	85%	31.01.25	-	-
8.	Beas	Kapurthala	Sultanpur Lodhi	Sultanpur Lodhi	1		70%	80%	31.01.25	10%	
9.	Ghaggar	Sangrur	Sangrur	Sangrur	11	-	12%	12%	31.12.25	-	Work stopped by sibia village residents on 21.03.24 & farmers & residents are reluctant that construction of STP will led to bad smell and polluted environment.
10.	Sutlej	Ferozepur	Mamdot	Mamdot	2	-	77%	85%	20.02.25	8%	
11.	Sutlej	Ferozepur	Mudki	Mudki	2	-	46%	65%	01.04.25	19%	
12.	Ghaggar	Patiala	Bhadson	Bhadson	2	-	12%	18%	30.06.25	6%	
13.	Ghaggar	Fatehgarh Sahib	Mandi Gobindgarh	Mandi Gobindgarh	12	75%	40%	50%	30.06.25	10%	

Sr. No.	River	District	ULB	Location of STP	Cap. (MLD)	Status of I & D or House sewer connections	Physical Progress in % upto December, 24	Physical Progress in % upto January, 25	Completion Timeline	Incremental progress	Remarks
14.	Beas	Gurdaspur	Sujanpur	Sujanpur	5	-	22%	23%	30.06.25	1%	
15.	Beas	Hoshiarpur	Talwara	Talwara	5	-	85%	90%	31.03.25	5%	
16.	Sutlej	Hoshiarpur	Mahilpur	Mahilpur	3	-	15%	20%	31.07.25	5%	
17.	Beas	Kapurthala	Dhilwan	Dhilwan	2	-	Recently allotted	15%	30.06.26	15%	
18.	Sutlej	Bathinda	Maluka	Maluka	1		-	Recently allotted	30.06.26		
19.	Ghaggar	Sangrur	Cheema	Cheema	2.5		-	Recently allotted	30.06.26		
20.	Sutlej	Muktsar Sahib	Muktsar Sahib	Muktsar Sahib	5.00		-	Recently allotted	30.06.26		
Non-River											
21.	Non-River	Gurdaspur	Ghuman	Ghuman	1.25	-	98%	98%	31.03.25	-	
22.	Non-River	Amritsar	Budha Theh	Budha Theh	2.80	-	95%	95%	31.03.25	-	-
23.	Non-River	Gurdaspur	Fatehgarh Churrian	Fatehgarh Churrian	3.5	89%	New site identified	New site identified	-	-	Contractor refused to work on previous allotted rates.

Sr. No.	River	District	ULB	Location of STP	Cap. (MLD)	Status of I & D or House sewer connections	Physical Progress in % upto December, 24	Physical Progress in % upto January, 25	Completion Timeline	Incremental progress	Remarks
24.	Non-River	Amritsar	Raja Sansi	Raja Sansi	2	-	Work allotted	Work allotted	-	-	Contractor approached arbitrator he is not willing to work. High court has appointed arbitrator in this case.
25.	Non-River	SAS Nagar	Kharar	Kharar	10	70%	-	-	-	-	Soil filling at site by EO, MC with proper compaction is required for construction of STP. Tender allotted by MC.
26.	Non-River	Jalandhar	Bhogpur	Bhogpur	4	-	45%	50%	30.06.25	5%	
27.	Non-River	Jalandhar	Bilga	Bilga	2	-	65%	75%	31.03.25	10%	
28.	Non-River	Moga	Badhni Kalan	Badhni Kalan	3	-	16%	22%	30.06.25	6%	

Sr. No.	River	District	ULB	Location of STP	Cap. (MLD)	Status of I & D or House sewer connections	Physical Progress in % upto December, 24	Physical Progress in % upto January, 25	Completion Timeline	Incremental progress	Remarks
29.	Non-River	Moga	Kot lse Khan	Kot lse Khan	3	-	16%	22%	30.06.25	6%	
30.	Non-River	Patiala	Devigarh	Devigarh	2.5	-	50%	60%	31.05.25	10%	
31.	Non-River	Barnala	Handiaya	Handiaya	2.5	-	50%	60%	30.06.25	10%	
32.	Non-River	Jalandhar	Mahitpur	Mahitpur	2	-	5%	5%	30.06.25	-	
33.	Non-River	Ropar	Narot Singh	Narot Singh Jaimal	2	-	Recently allotted	Recently allotted	30.06.25	Design under approval	-
34.	Non-River	Tarn Taran	Khem Karn	Khem Karn	2	-	18%	23%	30.06.25	5%	-
35.	Non-River	SAS Nagar	Nayan Gaon	Nayan Gaon	18.5		10%	12%	30.06.25	2%	

Sr. No.	River	District	ULB	Location of STP	Cap. (MLD)	Status of I & D or House sewer connections	Physical Progress in % upto December, 24	Physical Progress in % upto January, 25	Completion Timeline	Incremental progress	Remarks
36.	Non-River	Kapurthala	Nadala	Nadala	1	-	Recently Allotted	15%	30.03.26	15%	-
37.	Non-River	Jalandhar	Alawalpur	Alawalpur	2	-	2%	4%	30.03.26	-	
38.	Non-River	Amritsar	Rayya	Rayya	4		Recently Allotted	Recently Allotted	30.03.26		
39.	Non-River	Amritsar	Jandiala Guru	Jandiala Guru	6		-	Recently Allotted	30.06.26	-	
40.	Non-River	Sangrur	Amargarh	Amargarh	2		-	Recently Allotted	30.06.26	-	
41.	Non-River	Bathinda	Kotshamir	Kotshamir	2		-	Recently Allotted	30.06.26	-	
42.	Non-River	Bathinda	Nathana	Nathana	1		-	Recently Allotted	30.06.26	-	
43.	Non-River	SAS Nagar	Kharar	Kharar	15		-	Recently Allotted	31.07.26		

Details of Proposed STPs in Punjab

Sr. No.	River	District	ULB	Location	Deptt.	Cap. (MLD)	Status of Project	Date of approval of DPR	Date of award of Tender	Date of start of work	Likely Date of Completion	Progress/Remarks
A. Details of STPs - River Towns												
1.	Sutlej	Fazilka	Arniwala	Arniwala	PWSSB	2	Tender Stage	approved				tender called and to be opened on 19.12.2024. funds arranged under SBM 2.0.
2.	Sutlej	Muktsar	Barriwala	Barriwala	PWSSB	2	DNIT Stage	approved		-	-	land issue DNIT under approval and funds arranged under SBM 2.0
3.	Sutlej	Bathinda	Bhagta Bhalke	Bhagta Bhalke	PWSSB	3	Tender Stage	approved				tender called again and to be opened on 27.11.2024. funds arranged under SBM 2.0.
4.	Sutlej	Bathinda	Bhai Roopa	Bhai Roopa	PWSSB	2.5	Tender Stage	approved				Bids received and technical evaluation under process. funds arranged under SBM 2.0.

5.	Sutlej	Bathinda	Kotha Guru	Kotha Guru	PWSSB	2	Tender Stage	approved	-	-	Bids received and technical evaluation under process. funds arranged under SBM 2.0.
6.	Sutlej	Ferozepur	Mallanwala	Mallanwala	PWSSB	4	DNIT Stage	approved	-	-	land issue and DNIT under approval funds are arranged under SBM 2.0
7.	Sutlej	Moga	Nihal Singh Wala	Nihal Singh Wala	PWSSB	2	DNIT Stage	approved	-	-	land issue and DNIT under approval funds are arranged under SBM 2.0
8.	Non-River	Moga	Moga	Moga	PWSSB	30	DPR Stage	approved			funds are being arranged
9.	Beas	Pathankot	Pathankot	Kothi Pandita	PWSSB	2.4	DNIT Stage	approved			DNIT under preparation
10.	Ghaggar	Mohali	DeraBassi	Dera bassi	PWSSB	3	DNIT Stage	approved			Bids Received and Technical evaluation under process. funds arranged under SBM 2.0
11.	Ghaggar	Mohali	DeraBassi	Dera bassi	PWSSB	3.5	DNIT Stage	approved			Bids Received and Technical evaluation under process. funds arranged under SBM 2.0

12.	Ghaggar	Mohali	DeraBassi	Dera bassi	PWSSB	7.5	DNIT Stage	approved				Bids Received and Technical evaluation under process. funds arranged under SBM 2.0
13.	Ghaggar	Mohali	Lalru	Lalru	PWSSB	3.5	Tender Stage	approved				Bids Received and Technical evaluation under process. funds arranged under SBM 2.0
14.	Ghaggar	Mohali	Lalru	Lalru	PWSSB	3	Tender Stage	approved				Bids Received and Technical evaluation under process. funds arranged under SBM 2.0
15.	Ghaggar	Mohali	Lalru	Lalru	PWSSB	1	Tender Stage	approved				Bids Received and Technical evaluation under process. funds arranged under SBM 2.0
16.	Ghaggar	Sangrur	Dhuri	Dhuri	PWSSB	6.5	DNIT Stage	approved				Land issue.funds are being arranged under SBM 2.0.
17.	Ghaggar	Mohali	Zirakpur	Zirakpur	PWSSB	22.5	Tender Stage	approved				Bids Received and Technical evaluation under process. funds arranged under SBM 2.0.

18.	Ghaggar	Fatehgarh Sahib	Sirhind	Sirhind	PWSSB	4	DPR Stage		-	-	DPR being prepared under SBM 2.0
19.	Ghaggar	Fatehgarh Sahib	Bassi Pathana	Bassi Pathana	PWSSB	0.2	DPR Stage	-	-	-	DPR being prepared under SBM 2.0
20.	Ghaggar	Patiala	Samana	Samana	PWSSB	8	DPR stage				Funds being arranged
Non-River											
21.	Non-River	Amritsar	Majitha	Majitha	PWSSB	2.5	DNIT Stage	Approved			Land issue under approval. funds arranged under SBM 2.0
22.	Non-River	Amritsar	Ramdass	Ramdass	PWSSB	1.5	DNIT Stage	Approved			land issue and DNIT under preparation. funds are arranged under SBM 2.0
23.	Non-River	Barnala	Dhanaula	Dhanaula	PWSSB	3	DNIT Stage	Approved			land issue and DNIT under preparation .funds are arranged under SBM 2.0
24.	Non-River	Bathinda	Lehra Mohabat	Lehra Mohabat	PWSSB	2	DPR Stage	30.09.2023			DPR under preparation. funds arranged under SBM 2.0.
25.	Non-River	Fatehgarh Sahib	Khamano	Khamano	PWSSB	3	DNIT Stage	Approved			Land issue under approval.funds arranged under

32.	Non-River	Patiala	Ghagga	Ghagga	PWSSB	2	DNIT Stage	Approved				land issue and DNIT under preparation. Funds are arranged under SBM 2.0
33.	Non-River	Tarn Taran	Bhikhiwind	Bhikhiwind	PWSSB	4	DNIT Stage	Approved				DNIT under approval funds arranged under SBM 2.0
34.	Non-River	Ropar	Gharuan	Gharuan	PWSSB	6	DNIT Stage	Approved				land issue and DNIT under preparation .funds are arranged under SBM 2.0
35.	Non-River	Amritsar	Amritsar	Amritsar	PWSSB	32.5	DPR stage					Funds being arranged
36.	Non-River	Bathinda	Maur	Maur	PWSSB	4.5	DPR stage					Funds being arranged

*Note – Land issue in 13 STPs out of which 3 STPs falls in River Towns & 10 STPs falls in Non-river towns

Status of ULB wise Management of Solid Waste

Sr No	January-2025		Compost Pits			MRFs			SLF		
	ULB	District	Total no. of existing Compost pits and its utilization	Total no. of proposed Compost pits	Timeline to complete the proposed pits	Total no. of MRFs installed	Total no. of proposed MRFs to be installed	Timeline to complete the proposed MRFs	Total no. of existing SLFs and area in acres	Total no. of proposed SLFs and area in acres	Timeline to develop the proposed SLFs
1	Abohar	Municipal Corporation	122	20	December, 2025	6	NA	NA	Yes	NA	NA
2	Adampur	Jalandhar	24	NA	NA	1	NA	NA	Under Cons	1	December, 2026
3	Ahmedgarh	Malerkotla	32	NA	NA	2	NA	NA	No	1	December, 2026
4	Ajnala	Amritsar	32	NA	NA	1	NA	NA	No	1	December, 2026
5	Alawalpur	Jalandhar	12	NA	NA	1	NA	NA	Under Cons	1	December, 2026
6	Amargarh	Malerkotla	21	NA	NA	1	NA	NA	Yes	NA	NA
7	Amloh	Fatehgarh Sahib	22	NA	NA	1	NA	NA	No	1	December, 2026
8	Amritsar	Municipal Corporation	58	NA	NA	5	NA	NA	Yes	NA	NA
9	Anandpur Sahib	Roopnagar	25	NA	NA	1	NA	NA	Under Cons	1	December, 2026
10	Arniwala	Fazilka	15	5	December, 2025	1	NA	NA	Yes	NA	NA
11	BadhniKalan	Moga	12	NA	NA	1	NA	NA	No	1	December, 2026
12	Baghapurana	Moga	52	NA	NA	1	NA	NA	Yes	NA	NA
13	Balachaur	Nawanshar	30	NA	NA	1	NA	NA	No	1	December, 2026
14	Banga	Nawanshar	50	NA	NA	1	NA	NA	No	1	December, 2026
15	Banur	Mohali	22	NA	NA	1	NA	NA	Yes	NA	NA
16	Bareta	Mansa	26	NA	NA	2	NA	NA	Yes	NA	NA
17	Bariwala	Muktsar	13	NA	NA	1	NA	NA	No	1	December, 2026

18	Barnala	Barnala	116	NA	NA	1	1	December, 2025	No	1	December, 2026
19	BassiPathana	Fatehgarh Sahib	31	NA	NA	1	NA	NA	Under Cons	1	December, 2026
20	Batala	Municipal Corporation	159	31	December, 2025	4	3	December, 2025	No	1	December, 2026
21	Bathinda	Municipal Corporation	50	NA	NA	1	NA	NA	Yes	NA	NA
22	Begowal	Kapurthala	12	NA	NA	1	NA	NA	No	1	December, 2026
23	Bhadaur	Barnala	25	NA	NA	0	1	December, 2025	Yes	NA	NA
24	Bhadson	Patiala	24	NA	NA	1	NA	NA	Yes	NA	NA
25	Bhagta Bhai	Bathinda	24	NA	NA	1	NA	NA	No	1	December, 2026
26	Bhai Roopa	Bathinda	13	NA	NA	1	NA	NA	No	1	December, 2026
27	Bhawanigarh	Sangrur	27	NA	NA	1	NA	NA	Yes	NA	NA
28	Bhikhi	Mansa	20	NA	NA	2	NA	NA	No	1	December, 2026
29	Bhikhi Wind	Tarn Taran	31	NA	NA	1	NA	NA	No	1	December, 2026
30	Bhogpur	Jalandhar	29	NA	NA	1	NA	NA	Yes	NA	NA
31	BhuchoMandi	Bathinda	23	NA	NA	1	NA	NA	No	1	December, 2026
32	Bhulath	Kapurthala	15	NA	NA	1	NA	NA	No	1	December, 2026
33	Bilga	Jalandhar	16	NA	NA	1	NA	NA	Under Cons	1	December, 2026
34	Boha	Mansa	19	NA	NA	1	1	December, 2025	Yes	NA	NA
35	Budhlada	Mansa	30	NA	NA	1	NA	NA	Yes	NA	NA
36	Chamkaur Sahib	Roopnagar	23	NA	NA	1	NA	NA	Yes	NA	NA
37	Cheema	Sangrur	12	NA	NA	1	NA	NA	No	1	December, 2026
38	Dasuya	Hoshiarpur	25	NA	NA	1	NA	NA	Under Cons	1	December, 2026
39	Dera Baba Nanak	Gurdaspur	33	NA	NA	0	1	December, 2025	No	1	December, 2026
40	DeraBassi	Mohali	91	NA	NA	3	NA	NA	Yes	NA	NA
41	Dhanaula	Barnala	35	NA	NA	1	NA	NA	Under Cons	1	December, 2026
42	Dharamkot	Moga	29	NA	NA	1	NA	NA	Yes	NA	NA
43	Dhariwal	Gurdaspur	25	NA	NA	1	NA	NA	No	1	December, 2026
44	Dhilwan	Kapurthala	16	NA	NA	1	NA	NA	No	1	December, 2026

45	Dhuri	Sangrur	50	NA	NA	2	NA	NA	NA	No	1	December, 2026
46	Dina Nagar	Gurdaspur	43	NA	NA	1	NA	NA	NA	No	1	December, 2026
47	Dirba	Sangrur	26	NA	NA	1	NA	NA	NA	Yes	NA	NA
48	Doraha	Ludhiana	39	NA	NA	1	NA	NA	NA	No	1	December, 2026
49	Faridkot	Faridkot	134	NA	NA	1	NA	NA	NA	No	1	December, 2026
50	Fatehgarh Panjtoor	Moga	8	NA	NA	1	NA	NA	NA	No	1	December, 2026
51	FatehgarhChurian	Gurdaspur	69	NA	NA	1	1	December, 2025	NA	Yes	NA	NA
52	Fazilka	Fazilka	92	NA	NA	4	NA	NA	NA	Yes	NA	NA
53	Ferozepur	Ferozepur	130	NA	NA	2	NA	NA	NA	Yes	NA	NA
54	Garhdiwala	Hoshiarpur	12	NA	NA	1	NA	NA	NA	No	1	December, 2026
55	Garhshankar	Hoshiarpur	24	NA	NA	1	NA	NA	NA	No	1	December, 2026
56	Ghagga	Patiala	15	NA	NA	1	NA	NA	NA	Yes	NA	NA
57	Ghanaur	Patiala	12	NA	NA	1	NA	NA	NA	Yes	NA	NA
58	Gidderbaha	Muktsar	38	7	December, 2025	1	1	December, 2025	NA	No	1	December, 2026
59	Goniana	Bathinda	27	NA	NA	1	NA	NA	NA	No	1	December, 2026
60	Goraya	Jalandhar	24	NA	NA	1	NA	NA	NA	No	1	December, 2026
61	Gurdaspur	Gurdaspur	110	30	December, 2025	2	2	December, 2025	NA	No	1	December, 2026
62	Guru Harsahai	Ferozepur	24	NA	NA	1	NA	NA	NA	No	1	December, 2026
63	Handiaya	Barnala	16	NA	NA	1	NA	NA	NA	Under Cons	1	December, 2026
64	Hariana	Hoshiarpur	12	NA	NA	1	NA	NA	NA	No	1	December, 2026
65	Hoshiarpur	Municipal Corporation	204	NA	NA	2	NA	NA	NA	Yes	NA	NA
66	Jagraon	Ludhiana	78	NA	NA	3	NA	NA	NA	No	1	December, 2026
67	Jaïtu	Faridkot	45	NA	NA	1	NA	NA	NA	No	1	December, 2026
68	Jalalabad	Fazilka	60	NA	NA	2	NA	NA	NA	Yes	NA	NA
69	Jalandhar	Municipal Corporation	524	NA	NA	6	6	December, 2025	NA	Yes	NA	NA
70	Jandiala Guru	Amritsar	40	NA	NA	1	NA	NA	NA	No	1	December, 2026
71	Joga	Mansa	24	NA	NA	1	NA	NA	NA	No	1	December, 2026
72	Kapurthala	Municipal Corporation	100	NA	NA	1	NA	NA	NA	No	1	December, 2026

73	Kartarpur	Jalandhar	34	NA	NA	1	NA	NA	Yes	NA	NA
74	Khamano	Fatehgarh Sahib	26	NA	NA	1	NA	NA	Yes	NA	NA
75	Khanauri	Sangrur	18	NA	NA	1	NA	NA	Yes	NA	NA
76	Khanna	Ludhiana	118	142	December, 2025	1	NA	NA	Yes	NA	NA
77	Kharar	Mohali	89	NA	NA	7	NA	NA	Yes	NA	NA
78	Khemkaran	Tarn Taran	20	NA	NA	0	1	December, 2025	No	1	December, 2026
79	Kiratpur	Roopnagar	13	NA	NA	1	NA	NA	Yes	NA	NA
80	Kot isse Khan	Moga	19	NA	NA	1	NA	NA	No	1	December, 2026
81	Kotfatta	Bathinda	20	NA	NA	1	NA	NA	No	1	December, 2026
82	Kotha Guru	Bathinda	15	NA	NA	1	NA	NA	No	1	December, 2026
83	Kotkapura	Faridkot	110	NA	NA	1	NA	NA	No	1	December, 2026
84	KotShamir	Bathinda	17	NA	NA	1	NA	NA	No	1	December, 2026
85	Kurali	Mohali	47	NA	NA	1	NA	NA	Yes	NA	NA
86	Lalru	Mohali	60	NA	NA	3	2	December, 2025	Under Cons	1	December, 2026
87	Lehra Mohabbat	Bathinda	15	NA	NA	1	NA	NA	No	1	December, 2026
88	Lehragaga	Sangrur	34	NA	NA	1	NA	NA	No	1	December, 2026
89	LohianKhas	Jalandhar	16	NA	NA	1	NA	NA	Under Cons	1	December, 2026
90	Longowal	Sangrur	25	NA	NA	1	NA	NA	Yes	NA	NA
91	Ludhiana	Municipal Corporation	1	NA	NA	12	NA	NA	Yes	NA	NA
92	Machiwara	Ludhiana	38	NA	NA	1	NA	NA	Yes	NA	NA
93	Mahilpur	Hoshiarpur	19	NA	NA	1	NA	NA	No	1	December, 2026
94	Majitha	Amritsar	22	NA	NA	1	NA	NA	No	1	December, 2026
95	Makhu	Ferozepur	22	NA	NA	1	NA	NA	Yes	NA	NA
96	Malerkotla	Malerkotla	120	NA	NA	4	NA	NA	Yes	NA	NA
97	Mallanwala	Ferozepur	26	NA	NA	1	NA	NA	No	1	December, 2026
98	Maloud	Ludhiana	11	NA	NA	1	NA	NA	Yes	NA	NA
99	Malout	Muktsar	75	NA	NA	1	1	December, 2025	No	1	December, 2026
100	Maluka	Bathinda	10	NA	NA	1	NA	NA	No	1	December, 2026
101	Mamdot	Ferozepur	20	NA	NA	1	NA	NA	No	1	December, 2026

102	Mandi Gobindgarh	Fatehgarh Sahib	80	NA	NA	2	NA	NA	No	1	December, 2026
103	Mansa	Mansa	102	NA	NA	5	NA	NA	No	1	December, 2026
104	Maur	Bathinda	48	NA	NA	1	1	December, 2025	No	1	December, 2026
105	Mehatpur	Jalandhar	22	NA	NA	1	NA	NA	Yes	NA	NA
106	Mehraj	Bathinda	10	10	December, 2025	1	NA	NA	No	1	December, 2026
107	Moga	Municipal Corporation	200	NA	NA	1	2	December, 2025	No	1	December, 2026
108	Mohali	Municipal Corporation	200	NA	NA	15	NA	NA	Yes	NA	NA
109	Moonak	Sangrur	18	NA	NA	1	NA	NA	Yes	NA	NA
110	Morinda	Roopnagar	29	NA	NA	2	NA	NA	Yes	NA	NA
111	Mudki	Ferozepur	22	NA	NA	1	NA	NA	Yes	NA	NA
112	Mukerian	Hoshiarpur	45	NA	NA	1	NA	NA	No	1	December, 2026
113	Muktsar	Muktsar	120	NA	NA	3	NA	NA	No	1	December, 2026
114	MullanpurDakha	Ludhiana	20	NA	NA	1	NA	NA	No	1	December, 2026
115	Nabha	Patiala	80	NA	NA	1	NA	NA	Yes	NA	NA
116	Nadala	Kapurthala	14	NA	NA	1	NA	NA	No	1	December, 2026
117	Nakodar	Jalandhar	44	NA	NA	1	NA	NA	Yes	NA	NA
118	Nangal	Roopnagar	103	NA	NA	2	NA	NA	Yes	NA	NA
119	Narot Jaimal Singh	Pathankot	8	NA	NA	1	NA	NA	No	1	December, 2026
120	Nathana	Bathinda	27	NA	NA	1	NA	NA	No	1	December, 2026
121	Nawanshahr	Nawanshar	75	NA	NA	1	NA	NA	No	1	December, 2026
122	NayaGaon	Mohali	0	NA	NA	0	1	December, 2025	No	1	December, 2026
123	Nihal Singh Wala	Moga	29	NA	NA	1	NA	NA	Yes	NA	NA
124	Nurmahal	Jalandhar	22	NA	NA	1	NA	NA	No	1	December, 2026
125	Pathankot	Municipal Corporation	175	NA	NA	4	1	December, 2025	Yes	NA	NA
126	Patiala	Municipal Corporation	403	NA	NA	7	NA	NA	No	1	December, 2026
127	Patran	Patiala	10	NA	NA	2	NA	NA	Yes	NA	NA
128	Patti	Tarn Taran	43	NA	NA	1	NA	NA	Yes	NA	NA
129	Payal	Ludhiana	12	NA	NA	1	NA	NA	No	1	December, 2026
130	Phagwara	Municipal Corporation	63	37	December,	1	2	December, 2025	No	1	December, 2026

[illegible]

159	Tapa	Barnala	28	NA	NA	1	NA	NA	Under Cons	1	December, 2026
160	Tarntaran	Tarn Taran	80	NA	NA	1	1	December, 2025	No	1	December, 2026
161	UrmarTanda	Hoshiarpur	36	NA	NA	3	NA	NA	Under Cons	1	December, 2026
162	Zira	Ferozepur	47	NA	NA	1	NA	NA	Yes	NA	NA
163	Zirakpur	Mohali	199	NA	NA	3	NA	NA	Yes	NA	NA

ANNEXURE V

Water Quality of the Polluted River Stretches

Sr.No.	River	Point of sample collection	Polluted Stretch as per NGT	Classification stretches as per criteria given by NGT (Priority-I to Priority-V)	Ground Water Quality	Flow in River on date of sampling (cusec)	Water Quality
1	Sutlej		Rupnagar to Harike Bridge	Priority-I			
i	Sutlej	Ropar Head-Works	--do--	Priority-I	Not monitored along the stretches	2000	C
ii	Sutlej	D/S of Rishab- Paper Mills	--do--	Priority-I	Not monitored along the stretches	640	C
iii	Sutlej	U/S Buddha Nallah	--do--	Priority-I	Not monitored along the stretches	840	C

iv	Sutlej	100 m D/S Budha Nallah confluence	--do--	Priority-I	Not monitored along the stretches	1840	E
v	Sutlej	Boat Bridge, Dharam kot Nakodar Road	--do--	Priority-I	Not monitored along the stretches	1840	D
vi	Sutlej	D/S East Bein	--do--	Priority-I	Not monitored along the stretches	1940	D
vii	Sutlej	Satluj at Harike before confluence	--do--	Priority-I	Not monitored along the stretches	12,738	C
2	Beas		Beas along mukerian				
i.	Beas	1 km D/S effluent discharge point at Mukerian	--do--	Priority-V	Not monitored along the stretches	1040	B
ii	Beas	Beas at Harike before confluence of River Sutlej	--do--	Priority-IV	Not monitored along the stretches	11020	B
iii.	Beas	G.T. Road, under Bridge, Beas	--do--	Priority-IV	Not monitored along the stretches	11020	B
3.	Beas		Holi bein from Sultanpur Lodhi to confluence point at Harike				
i.	Beas	Gurudwara Sant Ghat	--do--	Priority-IV	Not monitored along the stretches	-	C
ii.	Beas	Ber Shaib Gurudwara Sultanpur Lodhi (Guru. side)	--do--	Priority-IV	Not monitored along the stretches	-	C
iii.	Beas	Sultanpur Lodhi to Confluence point to	--do--	Priority-IV	Not monitored along the stretches	-	C

	Beas					
4	Ghaggar	Mubarakpur to Sardulgarh	Priority-I			
i.	Ghaggar	Mubarikpur rest house	Priority-I	--do--	Not monitored along the stretches	D
ii.	Ghaggar	Bhankarpur Bridge	Priority-I	--do--	Not monitored along the stretches	E
iii.	Ghaggar	Chattbir	Priority-I	--do--	Not monitored along the stretches	E
iv	Ghaggar	U/S Jharmal Nadi	Priority-I	--do--	Not monitored along the stretches	E
v	Ghaggar	D/S Jharmal Nadi	Priority-I	--do--	Not monitored along the stretches	E
vi	Ghaggar	U/S Dhakanshu Nallah	Priority-I	--do--	Not monitored along the stretches	E
vii	Ghaggar	D/S Dhakanshu Nallah	Priority-I	--do--	Not monitored along the stretches	E
viii	Ghaggar	Rattanheri	Priority-I	--do--	Not monitored along the stretches	E
ix	Ghaggar	U/S SagarparaDrain	Priority-I	--do--	Not monitored along the stretches	E
x	Ghaggar	D/S SagarparaDrain	Priority-I	--do--	Not monitored along the stretches	E
xi	Ghaggar	Khanauri	Priority-I	--do--	Not monitored along the stretches	E
Xii	Ghaggar	Moonak	Priority-I	--do--	Not monitored along the stretches	E

Xiii	Ghaggar	U/S Sardulgarh	--do--	Priority-I	Not monitored along the stretches	*	D
xiv	Ghaggar	D/S Sardulgarh	--do--	Priority-I	Not monitored along the stretches	*	D
XV	Sirsa	Ghanauli	Siras along Baddi	Priority-I	Not monitored along the stretches	-	Result Awaited
Xvi	Swan	Bharatpur	Swan along Satoshgarh	Priority-V	Not monitored along the stretches	-	Result Awaited

***Very less flow, not measurable**