

प्रेषक,

भारत प्रसाद,
अनु सचिव,
उ०प्र० शासन।

सेवा में,

अधिशायी निदेशक-तकनीकी,
राष्ट्रीय स्वच्छ गंगा मिशन,
प्रथम तल, मेजर ध्यान चन्द्र नेशनल स्टेडियम,
इण्डिया गेट, नई दिल्ली-110002.

पर्यावरण, वन एवं जलवायु परिवर्तन अनु०-7


लखनऊ : दिनांक : 29 जुलाई, 2020

विषय-मा० एन०जी०टी०, नई दिल्ली में विचाराधीन ओ०ए० संख्या-673/2018 में पारित आदेश के अंतर्गत गठित केन्द्रीय अनुश्रवण समिति, जल शक्ति मंत्रालय को मासिक प्रगति आख्या प्रेषित किये जाने के सम्बन्ध में।

महोदय,


उपर्युक्त विषय पर मुझे यह कहने का निदेश हुआ है कि सदस्य सचिव, उ०प्र० प्रदूषण नियंत्रण बोर्ड, लखनऊ के पत्र सं०-जी३३३३/सी-४/आरआरसी/2020, दिनांक 28.07.2020 द्वारा मा० एन.जी.टी., नई दिल्ली में विचाराधीन ओ०ए० सं०-673/2018 में पारित आदेश के अंतर्गत गठित केन्द्रीय अनुश्रवण समिति, जल शक्ति मंत्रालय की प्रथम मासिक बैठक में लिये गये निर्णयों के अनुपालन में प्रदेश में स्थित 12 नदियों के प्रदूषित खण्डों के पुनर्जीवीकरण हेतु बनायी गयी कार्ययोजना के क्रियान्वयन से सम्बन्धित माह-जून एवं जुलाई, 2020 की मासिक प्रगति आख्या केन्द्रीय अनुश्रवण समिति के अवलोकनार्थ संलग्न कर प्रेषित की जा रही है।

संलग्नक-यथोक्त।

भवदीय,

(भारत प्रसाद)
अनु सचिव।

संख्या-एन.जी.टी.-398 (1) / 81-7-2020-49(पर्या) / 2017, तददिनांक

प्रतिलिपि- सदस्य सचिव, उ०प्र० प्रदूषण नियंत्रण बोर्ड, लखनऊ को उनके उक्त संदर्भित पत्र दिनांक-28.07.2020 के संदर्भ में सूचनार्थ प्रेषित।

आज्ञा से,

(भारत प्रसाद)
अनु सचिव।

National Mission for Clean Ganga

June-July, 2020

**Format for Submission of Monthly Progress Report by States/UTs
(Hon'ble NGT in the matter of OA No. 673/2018, dated 06.12.2019)**

Sl. No.	Activity to be monitored	Timeline	Submission of Progress by State/UT- Compliance Status
1	Ensure 100 % treatment of sewage at least in-situ remediation	31.03.2020	a) There are in all 324 numbers of drains identified along the polluted river stretches. Out of total 324 drains, 35 drains are tapped, 264 untapped and 25 partially tapped as per the monitoring done by UPPCB. Bio remediation is being done in only 42 drains of Prayagraj. b) Hon'ble NGT has directed in OA No-593/2017 vide order dated 21.05.2020 that the PCBs/PCCs are free to realize compensation for violation from 01.07.2020, such compensation must be realize as per direction of this tribunal failing which the erring State PCBs/PCCs will be accountable, so as to ensure 100 % treatment of sewage/effluent. c) In order to ensure compliance of the orders of Hon'ble Tribunal, the Principal Secretary Urban Development has issued instructions vide Letter No: 142/Nine-9-2019-89J/2001 Dated: 03.02.2020 to the concerned ULBs for taking up the interim measures for treatment of drains till permanent infrastructure for treatment of sewage is created. The copy of letter dated 03.02.2020 is enclosed herewith and marked as <u>Annexure No.-1</u>. Although, DPR amounting Rs. 1796.00 Crores for treatment of 459 drains meeting river Ganga and its 11 tributaries namely Yamuna, Rapti, Gomti, Sai, Kali, Hindon, Saryu, Pandu, Varuna, Jargo and Ramganga for 69 Urban Local Bodies (ULBs) was

Sl. No.	Activity to be monitored	Timeline	Submission of Progress by State/UT- Compliance Status
			forwarded by Principal Secretary, Urban Development, Government of Uttar Pradesh to National Mission for Clean Ganga, New Delhi for approval vide letter No. 1243/0280/SMCG/18, dated 10.10.2019. d) UPPCB has issued notice dated 16.06.2020 to the Concerned ULBs through Director, Urban Local Bodies, Government of UP to put up compliance regarding interim treatment of 289 untapped/partially tapped drains and to deposit the compensation for not taking up interim measures for treatment of untapped drains. The compensation shall be realized from 01.07.2020 as directed in the order of Hon'ble NGT dated. Copy of the notice dated 16.06.2020 issued by UPPCB to Director, Urban Local Bodies, Government of UP is enclosed herewith and marked as <u>Annexure No.-2</u>.
	Commencement of setting up of STPs and connecting all the drains and other sources of generation of sewage to the STPs must be ensured	31.03.2020	The total sewage generation along the 12 polluted river stretches of U.P. is 4292.853 MLD. Out of the total sewage generated 1956.18 MLD is treated through 79 STPs. There is a gap of 2336.67 MLD. 47 STPs are proposed for treatment of 1796.75 MLD and DPRs yet to be prepared for treatment of 675.84 MLD of sewage. The work has started in 26 STPs as on 31st March, 2020. Notice has been issued by UPPCB to the concerned ULBs through Director, Urban Local Bodies, Government of UP dated 16.06.2020 for imposition of Environmental Compensation in compliance to the order of Hon'ble NGT for non-commencement of work related to projects of tapping of all the drains as directed by Hon'ble NGT. Copy of the notice issued by UPPCB to Director, Urban Local Bodies, Government of UP dated 16.06.2020 is enclosed herewith and marked as <u>Annexure No.-3</u>.

Sl. No.	Activity to be monitored	Timeline	Submission of Progress by State/UT- Compliance Status
			To cover the gap of sewage generation and its treatment, setting up of STPs and ancilliary works, U. P. Jal Nigam has requested Principal Secretary, Urban Development Department, GoUP for release of funds for DPR preparation vide letter no. G-20/022-0673/2020 dt. 04.03.2020 (Annexure – No. 3 A) and G-65/022-0673/2020 dt. 10.07.2020 (Annexure – No.3 B)
2	Timeline for completing all steps of action plans including completion of setting up STPs and their commissioning	31.03.2021	1. The timeline for completion of ongoing projects of setting up of 26 STPs is enclosed herewith and marked as Annexure No.-4 A . 2. The timeline for completion of STPs where the work has not yet started is 24 months from the date of sanction of DPR. The list of 21 STPs where work has not yet commenced is enclosed herewith and marked as Annexure No.-4 B .
5	Chief Secretaries may set up appropriate monitoring mechanism at State level - Specifying accountability of nodal authorities not below the Secretary level - Chief Secretaries may have an accountable person attached in their office for this purpose.	22.01.2020 22.01.2020	Three tier monitoring mechanism developed and functional as submitted in the previous report. Further, the Chief Secretary has constituted Environmental Monitoring Cell under him for monitoring of compliances at his level as directed by Hon'ble NGT vide Order dated-05.06.2020. The copy of Government Order is enclosed herewith and marked as Annexure No.-5 .
	Monitoring at State level must take place	Fortnightly Commencing 21.12.2019	Complied as mentioned above.
6	Progress report may be furnished by the States/UTs to - Secretary, Ministry of Jal Shakti - Member Secretary, CPCB	Monthly (preferably before 20 th of every month)	Combined Monthly Progress Reports of months June and July, 2020 is being submitted herewith.
6.11	Progress Report may be comprised of details along with completion timelines on:		

Sl. No.	Activity to be monitored	Timeline	Submission of Progress by State/UT- Compliance Status																
	(i) Identification of Polluting sources including drains contributing to river pollution and action as per NGT order on insitu treatment		a) As detailed in S. No.-1 of this report. b) As per the report submitted by Swachh Bharat Mission (Gramin), 4,94,271 Soak Pits & 12,669 Waste Stabilization Ponds are to be constructed in 58,755 Gram Panchayats in the State. As per the latest progress submitted in December, 2019, 9,655 Gram Panchayats have become liquid waste free as detailed below:- <table><tr><th rowspan="2">Total No. of GPs</th><th colspan="2">Soak constructed</th><th colspan="2">Waste Stabilization Ponds constructed</th><th rowspan="2">GPs beca me liqui d wast e free</th></tr><tr><th>Target</th><th>Achiev ement</th><th>Target</th><th>Achiev ement</th></tr><tr><td>58755</td><td>494271</td><td>150369</td><td>12669</td><td>12669</td><td>9655</td></tr></table>	Total No. of GPs	Soak constructed		Waste Stabilization Ponds constructed		GPs beca me liqui d wast e free	Target	Achiev ement	Target	Achiev ement	58755	494271	150369	12669	12669	9655
Total No. of GPs	Soak constructed		Waste Stabilization Ponds constructed		GPs beca me liqui d wast e free														
	Target	Achiev ement	Target	Achiev ement															
58755	494271	150369	12669	12669	9655														
	(ii) <u>Status of STPs, I&D and sewerage networks</u> Details of Existing Infrastructure, Gap Analysis, Proposed along with completion timeline		a) As detailed in S. No. 1 & 2 of this compliance report. b) As per the monitoring done by UPPCB in June, 2020, 25 STPs out of 79 functional STPs in critically polluted river stretches are not complying. The details of STP monitoring are enclosed herewith & marked as <u>Annexure No.-5A</u>																
	(iii) <u>Status of CETPs</u> Details of Existing CETP and ETP Infrastructure, Gap Analysis Proposed along with completion timeline, No. of industries and complying status		a) There are 1699 industries identified in the catchment of polluted river stretches, of which 282 units are found defaulting. Show Cause Notices have been issued by UPPCB to 57 Units and 99 Units closed down by UPPCB. 126 Units are self closed. Total Environmental Compensation of Rs. 17.66 Crore has been imposed by UPPCB against the defaulting industrial units of which Rs. 9.28 Crore has been recovered. The details of action taken against defaulting industrial units is enclosed herewith and marked as <u>Annexure No.-6.</u>																

Sl. No.	Activity to be monitored	Timeline	Submission of Progress by State/UT- Compliance Status
			b) There are 06 existing CETPs and 04 proposed CETPs in the polluted river stretches. All the 06 existing CETPs are complying as per the monitoring done by UPPCB in the month of June, 2020. The details of status of existing and proposed CETPs is enclosed herewith and marked as Annexure No.-7 .
	(iv) <u>Status of Solid Waste Management & Details of Processing Facilities</u> Details of Existing Infrastructure, Gap Analysis, Proposed along with completion timeline		a) In the State, total MSW generation 17377 TPD, 12 waste generating plant having capacity 4615 TPD (26.5% of waste generation) are functional, The studies have shown that the per capita/day generation of municipal solid waste in U.P. is on an average 350 gm. having composition of Biodegradable -47.43%, Paper- 8.13%, Plastic/ Rubber-9.22%, Metal-0.50%, Glass-1.01%, Rags- 4.49%, Others - 4.01%, Inert-25.16% (CPHEO Manual-2016).The silt which is becoming part of the municipal waste is actually no waste and it does need any treatment or processing but an enabling proper collection and disposal mechanism. The recyclables like plastic, paper, rubber, cloth, metal etc. which are 27.36% are being recycled to the extent to 95%. So, the municipal waste left for processing is basically the biodegradables which are 47.43%. In many towns these are being supplied by the bulk generators to the piggery and other such units. So, in reality at ULB level, the municipal solid waste available for processing and disposal is approximately 50% of what is often estimated as total generation of waste along with proper integration of informal sector which plays major role in collection and disposal of recyclable waste. Present Gap is 12762 TPD. 20 plants non-functional due to dispute having capacity-3355 TPD likely to be operated by March 2021. Lease

Sl. No.	Activity to be monitored	Timeline	Submission of Progress by State/UT- Compliance Status
			Agreement done for Waste to Energy Plant in 04 cities. Total Solid waste processing capacity in State to be 10470 TPD by March, 2021. There are 652 ULBs of which 582 ULBs have identified land for Solid Waste Processing. Material Recovery facility in each ULB will be set up by October, 2020. The details of Solid Waste Management (in State) and along the polluted river stretches is enclosed herewith and marked as <u>Annexure No.-8.</u> b) As per the report submitted by Swachh Bharat Mission (Gramin), 1,07,871 compost pits have been made and 10,838 Gram Panchayats have become solid waste free as per the report submitted in December, 2019. It is also reported that 92,077 compost pits are under construction.
	(v) Latest water quality of polluted river, its tributaries, drains with flow details and ground water quality in the catchment of polluted river;		The data monitored at 88 locations reflects BOD reduction less than 3 mg/L at 15 locations. The percent reduction in BOD value lies between 0.6 to 39.7 %. Details is enclosed herewith and marked as <u>Annexure No.-9.</u>
	(vi) Preventing dumping of waste and scientific waste management including bio-medical wastes, plastic wastes and decentralizing waste processing, including waste generated from hotels, ashrams, etc.		a) Dumping of Solid Waste In Meerut (Village Gowdi) 3.0 Lakh Ton Legacy Waste and in Noida (Sector 54), 1.0 Lakh Ton Legacy waste has been remediated. In Agra, work started for remediation of 8.0 Lakh Ton Legacy waste. In 10 cities namely Kanpur, Moradabad, Lalitpur, Mathura, Aligarh, Bareilly, Ghaziabad, Prayagraj and Lucknow , total legacy waste of 26 lakh ton is to be remediated in 01 year for which empanelment of organizations done and site allotment being done. Timeline for remediation of all legacy waste in State is 2-3 years. Details is enclosed herewith and marked as <u>Annexure No.-10.</u>

Sl. No.	Activity to be monitored	Timeline	Submission of Progress by State/UT- Compliance Status
			b) Plastic Waste Total Plastic Waste generation in State is 254401.80 TPA, Total Recycling Capacity 105000 TPA, Gap is 149401 TPA. Plastic waste recycling plant 900 TPA capacities and Waste to Oil plant 1800 TPA in Mathura has been set up. Lease agreement for Waste to Energy Plants has been done in 04 cities namely Shahjahanpur, Moradabad, Muzaffarnagar, Ghaziabad. State, vide Notification dated 15.07.2018, has prohibited Carry bags irrespective of thickness, Plastic and Thermocol cutlery. Total 652.26 Ton prohibited material confiscated and Rs 7.39 crore penalty imposed. The implementation of EPR has also been started in the State and 35 Brand Owners and Producers have submitted Extended Producer Responsibility Plan. Total 13261.19 Ton Plastic waste has been collected and disposed by Brand Owners & Producer under EPR since September 2019. Details is enclosed herewith and marked as <u>Annexure No.-11.</u> c) Bio-medical Waste- There are 16,790 HCFs in the polluted river stretches which generate about 37.21 MT/Day Bio-medical Waste. There are 20 Common Biomedical Waste Treatment Facilities (CBWTFs) installed in the State, out of which 18 are functional and 01 is under up gradation and 01 is closed by the Board. Total incineration capacity of 18 functional CBWTFs is 51.2 MT/Day which is adequate to treat the Biomedical Waste generated in the State. UPPCB regularly inspects the CBWTFs for ensuring treatment of BMW as per the provisions of the BMW Rules, 2016. 06 CBWTFs were found defaulting in the past and action has been taken against them by UPPCB

Sl. No.	Activity to be monitored	Timeline	Submission of Progress by State/UT- Compliance Status
			by imposing Environmental Compensation of Rs. 85 Lakhs and prosecution has been filed in the trial Court against 03 CBWTFs as per details enclosed. Details of action taken against CBWTFs is enclosed herewith and marked as <u>Annexure No.-12.</u>
	(vii) Ground water regulation		a) State Government has notified THE UTTAR PRADESH GROUND WATER (MANAGEMENT AND REGULATION) ACT, 2019 (U.P. Act No-13 Of 2019) Dated- 07, August 2019 for protecting, conserving, controlling and regulating ground water to ensure its sustainable management in the state, both quantitatively and qualitatively, especially in stressed rural and urban areas. b) State Government notified THE UTTAR PRADESH GROUND WATER (MANAGEMENT AND REGULATION) RULES, 2020 vide notification No.-158/76-3-2020-10GW-2014, dated 25-02-2020. c) Government of India has also launched "Jal Shakti Abhiyan" aiming at comprehensive, water management in 'Over-exploited' and 'Critical' blocks/cities. d) Government of India has also launched "Atal Bhujal Yojna" aiming at comprehensive, water management in 26 blocks of 10 districts of U.P. (20 blocks of 6 districts of bundelkhand and 6 blocks of 4 district of Western U.P.) e) As per Ground Water Resource Estimation, 2017, out of 820 blocks of Uttar Pradesh : 82 blocks have been categorized as 'Over-Exploited' (where ground water extraction is >100%). 47 as 'Critical' (where ground water extraction is >90 & <100%), 151 as 'Semi- Critical'(where

Sl. No.	Activity to be monitored	Timeline	Submission of Progress by State/UT- Compliance Status															
			ground water extraction is >70 & <90%), and iv. 540 as ‘Safe’ (where ground water extraction is <70%). v. Out of 10 Urban Agglomerates, 9 have been categorized as ‘Over-exploited’ and 1 as ‘Critical’. f) The “Rajya Bhoojal Sanrakshan Mission” started from yr 2017-18 to ensure convergence of the works of different departments in problematic areas so as to get significant effect on Ground water. In this Mission, all Over Exploited, Critical, Semi-Critical blocks and rest blocks of Bundelkhand and Vindhyan regions are covered. Under this Mission, progress of some major works are given below (up to April, 2020)- <table><tr><th>Name of Structure</th><th>Target</th><th>Progress</th></tr><tr><td>Check Dam</td><td>3738</td><td>2094</td></tr><tr><td>Pond Rejuvenation/ Construction</td><td>58554</td><td>26364</td></tr><tr><td>Farm Pond</td><td>180615</td><td>169730</td></tr><tr><td>Distribution of Drip/Sprinkler System</td><td>107791</td><td>37086</td></tr></table> g) The State of Uttar Pradesh has taken up rejuvenation of small rivers and streams in the State by way of desiltation of rivers, streams and ponds under MNREGA Scheme. Rejuvenation of small rivers and streams has been supported by plantation activities also. As per the reports submitted by Rural Development Department, Government of Uttar Pradesh, the rejuvenation work in 20 rivers namely Tedi, Manorma, Pandu, Varuna, Sasur Khaderi, Sai, Gomti, Aril, Morwa, Mandakini, Tamsa, Nad, Karnawati, Ban, Sot, Kali	Name of Structure	Target	Progress	Check Dam	3738	2094	Pond Rejuvenation/ Construction	58554	26364	Farm Pond	180615	169730	Distribution of Drip/Sprinkler System	107791	37086
Name of Structure	Target	Progress																
Check Dam	3738	2094																
Pond Rejuvenation/ Construction	58554	26364																
Farm Pond	180615	169730																
Distribution of Drip/Sprinkler System	107791	37086																

Sl. No.	Activity to be monitored	Timeline	Submission of Progress by State/UT- Compliance Status
			East, Dadhi, Ishan, Budhi Ganga & Kunwar rivers have been started and 1042.52 Kms. stretch of these rivers has been desilted. Besides this, 907 ponds and 595 small stream joining these rivers have also been rejuvenated. Plantation of 21.77 Lakh seedlings has also been carried out to supplement rejuvenation work. Detailed report submitted by Rural Development Department, Government of Uttar Pradesh is enclosed herewith and marked as <u>Annexure No.- 12 (A)</u> h) The minor irrigation Department has constructed 5884 Check Dams and 779 ponds and target for the current year 2020-21 is construction of 183 Check Dams and 116 ponds.
	(viii) Adopting good irrigation practices,	Agriculture Department	Information not provided by Agriculture Department.
	(ix) Protection and management of Flood Plain Zones (FPZ),		The Irrigation and Water Resources Department UP has prepared a plan for Protection and management of Flood Plain Zones (FPZ). Details is enclosed herewith and marked as <u>Annexure No.-13.</u>
	(x) Rain water harvesting,	Groundwater Department	➤ Rain Water Harvesting systems are being installed in various government buildings from the Year-2014-15. The list of RWH system installed from the Year-2014-15 to Year-2019-20 is annexed as <u>Annexure No.-14.</u> ➤ Vide Housing and Urban Planning Department, U.P. GO No.-3982, dated 01-07-2008 (Annexure 12a), its mandatory to install Rain Water Harvesting System in all government / semi government buildings and all other buildings having area 300 sq.mt and more. ➤ In the current Year-2020-21 Rain Water Harvesting System is proposed in Government Buildings of 10 cities namely Agra, Kanpur, Lucknow,

Sl. No.	Activity to be monitored	Timeline	Submission of Progress by State/UT- Compliance Status
			Saharanpur, Meerut, Moradabad, Gautam Budh Nagar(Noida), Ghaziabad, Prayagraj and Varanasi with roof top area approximately 3000 sq m in each district.
	(xi) Maintaining minimum environment flow of river		Environment Flow of River Ganga is maintained as per the provisions of the E-Flow notification of MoWR, GoI. The Irrigation and Water Resources Department UP has prepared a plan for Environmental Flow studies of 06 perennial polluted rivers in the State. E-Flow study of Yamuna is to be done by MoWR, GoI as it is an inter-state river. Details is enclosed herewith and marked as <u>Annexure No.-15.</u>
	(xii) Plantation on both sides of the river		a) In all 997.42 Lakh seedlings are planted by Department of Environment, Forest & Climate Change, U.P. in the districts of 12 polluted river stretches in the State in 2019 and 1049.70 Lakh seedlings are proposed to be planted in July-September, 2020. River stretch wise details are enclosed herewith and marked as <u>Annexure No.-16.</u> b) NMCG sanctioned an amount Rs. 102 Crore projects to Environment, Forest and Climate Change Department for afforestation in 7237.72 hectare area of the 27 Ganga Districts for the year 2016-2020 under the Namami Gange programme.
	(xiii) Setting up biodiversity parks on flood plains by removing encroachment		That the Environment, Forest and Climate Change Department of Uttar Pradesh has identified the sites for development of Bio-diversity Park in 25 districts in the main stem Ganga and in 02 districts in Yamuna covering a total area of 3 591.984 ha. The project proposals for development of Bio-diversity Parks are prepared under the supervision of Prof. C.R. Babu, Former Pro Vice Chancellor, University of Delhi/Emeritus Professor, CEMDE/ Incharge, Yamuna Bio-diversity Park and his scientific team. The total cost

Sl. No.	Activity to be monitored	Timeline	Submission of Progress by State/UT- Compliance Status
			of the projects for development of Bio-diversity Parks in the above mentioned 27 districts in the main stem Ganga and its tributaries is Rs 32381.755 lacs. The State Mission for Clean Ganga, Uttar Pradesh has forwarded these proposals to National Mission for Clean Ganga, New Delhi for perusal and consideration of approval vide its letter dated 05.12.2019. However the NMCG has shown its limitation to fund these projects with some observations related to the location of proposed bio-diversity parks in the flood plains and costs involved in the project through letter dated 13.05.2020. That it is further submitted that the Guidelines for Biodiversity parks is being prepared by CPCB and these projects shall be reviewed as per the provisions of the guidelines to be issued by CPCB.

Annexure-1

महत्वपूर्ण/तत्काल
संख्या- 142/नौ-9-2019-89ज/2001

प्रेषक,

मनोज कुमार सिंह
प्रमुख सचिव,
उत्तर प्रदेश, शासन।

सेवा में,

1. समस्त महापौर/नगर आयुक्त, नगर निगम उ०प्र०।
2. समस्त अध्यक्ष/अधिकांसी अधिकारी, नगर पालिका परिषद उ०प्र०।
3. समस्त अध्यक्ष/अधिकांसी अधिकारी, नगर पंचायत उ०प्र०।

नगर विकास अनुभाग-9

लखनऊ दिनांक 03 फरवरी, 2020

विषय-प्रदेश की नदियों में गिरने वाले नालों के दूषित जल का बायोरेमेडिएशन विधि/फाइटोरेमेडिएशन या अन्य विधि से शोधन की कार्यवाही पर व्यय नगर निकाय स्तर पर निकाय निधि/अवस्थापना निधि/राज्य वित्त आयोग/14 वें वित्त आयोग से कराए जाने के संबंध में।

महोदय,

कृपया उपर्युक्त विषयक अवगत कराना है कि नगरीय निकायों को उपलब्ध वित्तीय स्रोतों यथा निकाय निधि/अवस्थापना निधि/राज्य वित्त आयोग एवं केन्द्रीय वित्त आयोग की धनराशि से अवस्थापना विकास के कार्य कराये जा सकते हैं। वित्त मंत्रालय, भारत सरकार द्वारा 14वें वित्त आयोग की धनराशि का उपयोग किये जाने के संबंध में निर्गत गाइडलाइन दिनांक-08.10.2015 के प्रस्तर-17 में उल्लिखित है कि:-


"The FFC has recommended Basic Grant to the Local bodies with the purpose of providing a measure of unconditional support to the Gram Panchayats (GPs) and Municipalities for delivering basic services. The Grants provided are intended to be used to support and strengthen the delivery of basic civic services including water supply, sanitation including septic management, sewage and solid waste management, storm water drainage, maintenance of community assets, maintenance of roads, footpaths, street-lighting, burial and cremation grounds and any other basic service within the functions assigned to them under relevant legislations. The FFC has not distinguished between O & M and capital expenditure within the components of basic services. However, it is advised that the cost of technical and administrative support towards O & M and capital expenditure should not exceed 10% of the allocation to a Gram Panchayat of Municipality under any circumstance and the expenditure can be incurred only by the local body concerned".

इसी प्रकार उपरोक्त योजनाओं की धनराशि से कराये जाने वाले अनुमन्य कार्यों में Sanitation, Septage, Sewage तथा Solid Waste Management के कार्य जिसमें नालों के शोधन संबंधी कार्य भी आच्छादित हैं, अनुमन्य हैं।

2. अतः इस संबंध में मुझे यह कहने का निदेश हुआ है कि किसी प्रकार के नगरीय सीवेज को बिना शोधन के प्रदेश की नदियों/वाटर बॉडी में प्रवाहित न करने के लिये तत्काल कार्यवाही सुनिश्चित की जाये। अतः नालों में सीवेज के दूषित जल का बायोरेमेडिएशन विधि/फाइटोरेमेडिएशन या अन्य विधि से शोधन की कार्यवाही कराये, इस मद में होने वाले व्यय का वहन नगर निकाय स्तर पर उपलब्ध निकाय निधि/अवस्थापना निधि/राज्य वित्त आयोग/14 वें वित्त आयोग की धनराशि से अनुमन्यता के दृष्टिगत किया जा सकता है।

कृपया उपर्युक्त निर्देशों का कड़ाई से अनुपालन सुनिश्चित करने का कष्ट करे।

भवदीय,


(मनोज कुमार सिंह)
प्रमुख सचिव।

संख्या एवं दिनांक तदैव:-

प्रतिलिपि— निम्नलिखित को सूचनार्थ एवं आवश्यक कार्यवाही हेतु प्रेषित :-

1. परियोजना निदेशक, राज्य स्वच्छ गंगा मिशन, उ०प्र०।
2. प्रबन्ध निदेशक, जल निगम उ०प्र० लखनऊ।
3. निदेशक, स्थानीय निकाय निदेशालय, उ०प्र० लखनऊ।
4. नगर विकास अनुभाग-5/गार्ड फाइल।

आज्ञा से,

(मनोज कुमार सिंह)
प्रमुख सचिव।



Annexure - 2

उत्तर प्रदेश प्रदूषण नियंत्रण बोर्ड
UTTAR PRADESH POLLUTION CONTROL BOARD

संदर्भ संख्या- 6732922 सी-4/RRC-II/2020

सेवा में,

निदेशक,
स्थानीय निकाय,
प्लॉट नं०- 18, सेक्टर-7,
गोमती नगर, लखनऊ।

दिनांक- 16-6-2020

माननीय एन0जी0टी0 प्रकरण/महत्वपूर्ण

विषय :- माननीय एन0जी0टी0, नई दिल्ली द्वारा ओ0ए0 सं०- 593/2017 एवं ओ0ए0 सं०- 148/2016 में पारित आदेश दिनांक- 21.05.2020 के अनुपालन के सम्बन्ध में।
महोदय/महोदया,

उपरोक्त विषयक माननीय एन0जी0टी0 में विचाराधीन ओ0ए0 सं०- 593/2017, पर्यावरण सुरक्षा समिति एवं अन्य प्रति यूनियन ऑफ इण्डिया एवं अन्य में पारित आदेश दिनांक- 21.05.20 के बिन्दु सं०-15 के अंश जिसका विवरण निम्नवत् है, का अवलोकन करने का कष्ट करें :-
".....8. Before proceeding further, we may also note further order of this Tribunal dated 06.12.2019 in O.A. No. 673/2018 directing as follows:
"XII. Directions:

47. We now sum up our directions as follows:

- i. 100% treatment of sewage may be ensured as directed by this Tribunal vide order dated 28.08.2019 in O.A. No. 593/2017 by 31.03.2020 atleast to the extent of in-situ remediation and before the said date, commencement of setting up of STPs and the work of connecting all the drains and other sources of generation of sewage to the STPs must be ensured. If this is not done, the local bodies and the concerned departments of the States/UTs will be liable to pay compensation as already directed vide order dated 22.08.2019 in the case of river Ganga i.e. Rs. 5 lakhs per month per drain, for default in in-situ remediation and Rs. 5 lakhs per STP for default in commencement of setting up of the STP.
- ii. Timeline for completing all steps of action plans including completion of setting up STPs and their commissioning till 31.03.2021 in terms of order dated 08.04.2019 in the present case will remain as already directed. In default, compensation will be liable to be paid at the scale laid down in the order of this Tribunal dated 22.08.2019 in the case of river Ganga i.e. Rs. 10 lakhs per month per STP.

माननीय एन0जी0टी0 द्वारा ओ0ए0 सं०- 673/2018 में पारित आदेश दिनांक- 06.12.2019 के अनुसार ऐसी समस्त अनटैप्ड ड्रेन्स को दिनांक- 31.03.2020 से पूर्व इन-सीटू उपचार हेतु आदेश पारित किया गया था किन्तु उ0प्र0 प्रदूषण नियंत्रण बोर्ड, लखनऊ में उपलब्ध सूचना के आधार पर प्रदेश स्थित 12 प्रदूषित नदी खण्डों में कुल 324 ड्रेन चिह्नित है, जिनमें 35 टैप्ड, 25 आंशिक रूप से टैप्ड एवं 264 ड्रेन बिना टैपिंग के प्रदूषित प्रवाह के साथ नदियों में मिल रही है, जिन पर किसी प्रकार का इन-सीटू बायोरेमिडिएशन/उपचार का कार्य नहीं किया जा रहा है।

टी.सी 12 वीं, विभूति खण्ड,
गोमती नगर, लखनऊ-226010
ई-मेल-info@uppcb.com
वेबसाइट-www.uppcb.com

TC. 12V Vibhuti Khand,
Gomti Nagar, Lucknow-226010
e-mail: info@uppcb.com
Web Site: www.uppcb.com

12 प्रदूषित नदी के खण्डों में मिलने वाली अनटैप्ड, आंशिक टैप्ड ड्रेन्स की सूची पत्र के साथ संलग्न है।

उपरोक्त के अनुक्रम में माननीय एन0जी0टी0, नई दिल्ली द्वारा ओ0ए0 सं0- 593/2017 पर्यावरण सुरक्षा समिति व अन्य प्रति यूनियन ऑफ इण्डिया व अन्य में पारित आदेश दिनांक- 21.05.2020 पैरा-13 भी आपके संज्ञान में लाया जाना आवश्यक है, जिसका विवरण निम्नवत् है :-


".....13. The above report shows that some steps have been initiated against non-compliant ETPs/CETPs/STPs while further steps need to be taken. With regard to industries not having ETP or not connected to CETP, pending construction of CETPs as mentioned in the above report, the State PCBs/PCCs may ensure that there is no discharge of any untreated pollutants by the industries and such polluting activities must be stopped and compensation recovered for the noncompliance, if any, apart from any other legal action in accordance with law. As regards non-compliant STPs, further action may be completed by the State PCBs/PCCs and it may be ensured that there is 100% treatment of sewage and till STPs are set up, atleast in-situ remediation takes place. However, on account of Corona pandemic which has affected several on-going activities, the timeline of levy of compensation in terms of order dated 28.08.2019 in O.A. No. 593/2017 read with order dated 06.12.2019 in O.A. No. 673/2018, of 01.04.2020 may be read as 01.07.2020 and 01.04.2021 may be read as 01.07.2021. Further reports may be taken by the CPCB from all the State PCBs/PCCs as per the system evolved by the CPCB from time to time.

उपरोक्त परिस्थिति में यदि दिनांक- 30.06.2020 तक पत्र के साथ संलग्न सूची के अनुसार 289 ड्रेन्स पर इन-सीटू बायोरेमिडिएशन/उपचार का कार्य नहीं किया जायेगा, तो ऐसी स्थिति में माननीय एन0जी0टी0 द्वारा ओ0ए0 सं0- 673/2018 में पारित आदेश दिनांक- 06.12.2019 के अनुसार प्रति ड्रेन/माह रुपये- 5.0 लाख की पर्यावरणीय क्षतिपूर्ति ड्रेन से सम्बन्धित स्थानीय निकाय द्वारा दिनांक- 01.07.2020 से देय होगा।

अतः जल (प्रदूषण निवारण तथा नियंत्रण) अधिनियम, 1974 यथासंशोधित की धारा- 33 ए के अंतर्गत निर्देशित किया जाता है कि संलग्न अनटैप्ड/आंशिक टैप्ड ड्रेन की सूची से सम्बन्धित स्थानीय निकायों को चिन्हित कर उपरोक्त आदेश का अनुपालन सुनिश्चित किये जाने तथा निर्धारित समय तक अनुपालन न किये जाने की स्थिति में उक्त वर्णित दर से पर्यावरणीय क्षतिपूर्ति की धनराशि उ0प्र0 प्रदूषण नियंत्रण बोर्ड के यूनियन बैंक ऑफ इण्डिया, विभूति खण्ड, गोमती नगर, लखनऊ के बैंक खाता सं0- 701502010002104, IFSC Code- UBINO570150 में जमा कराये जाने हेतु निर्देशित करने का कष्ट करें ताकि माननीय अधिकरण द्वारा पारित आदेश का अनुपालन सुनिश्चित हो सकें। उपरोक्त प्रकरण पर माननीय एन0जी0टी0, (ओ0ए0 सं0- 673/2018) नई दिल्ली में अगली सुनवाई दिनांक- 22.06.2020 को नियत है।



संलग्नक- यथोपरि।

भवदीय


(आशीष तिवारी)

सदस्य सचिव

प्रतिलिपि :- प्रमुख सचिव, नगर विकास, उ0प्र0 शासन को सूचनार्थ एवं आवश्यक कार्यवाही हेतु प्रेषित।


16/6/2020 
सदस्य सचिव

Details of Untapped/Partially Tapped Drain in catchment area of 12 polluted stretches of River in U.P.

S. No.	Name of River	District	Name of Drain	Tapped/ Untapped/ Partially Tapped
1	Hindon	Saharanpur	Dhamola Drain	Untapped
2	Hindon	Saharanpur	Star Paper Mill Drain	Untapped
3	Hindon	Saharanpur	Bajaj Sugar Drain	Untapped
4	Hindon	Saharanpur	Daya Sugar Drain	Untapped
5	Hindon	Saharanpur	Thaska Drain	Untapped
6	Hindon	Saharanpur	Nagdehi Drain	Untapped
7	Hindon	Saharanpur	Badhai Khurd Drain	Untapped
8	Hindon	Muzaffarnagar	Titawi Drain	Untapped
9	Hindon	Muzaffarnagar	Dhandhera Drain	Untapped
10	Hindon	Muzaffarnagar	Mansurpur Drain	Untapped
11	Hindon	Muzaffarnagar	Nyajipur Drain	Untapped
12	Hindon	Muzaffarnagar	Shamli Road Drain	Untapped
13	Hindon	Muzaffarnagar	Khadarwala Drain	Untapped
14	Hindon	Muzaffarnagar	Krishnapuri Drain	Untapped
15	Hindon	Muzaffarnagar	Suzru Village Drain	Untapped
16	Hindon	Muzaffarnagar	Nai Basti Khalapar Drain	Untapped
17	Hindon	Shamli	Shamli Drain	Untapped
18	Hindon	Shamli	Sikka Drain	Untapped
19	Hindon	Ghaziabad	Jawali Drain	Untapped
20	Hindon	Ghaziabad	Hindonvihar Drain	Untapped
21	Hindon	Ghaziabad	kailabhata road drain	Untapped
22	Hindon	Ghaziabad	Arthala Drain	Untapped
23	Hindon	Ghaziabad	Indirapuram Drain	Untapped
24	Hindon	Ghaziabad	PratapVihar Drain	Untapped
25	Hindon	Ghaziabad	Dasna Drain	Untapped
26	Hindon	Ghaziabad	Karedha Drain	Untapped
27	Hindon	Meerut	Sardhana Drain	Untapped
28	Hindon	Meerut	Kinauni Drain	Untapped
29	Hindon	Meerut	Ramala Drain	Untapped
30	Kali (East)	Muzaffarnagar	Khatauli Drain	Untapped
31	Kali (East)	Meerut	Abu Nala Drain-1	Untapped
32	Kali (East)	Meerut	Abu Nala Drain-2	Untapped
33	Kali (East)	Meerut	Odean Drain	Untapped
34	Kali (East)	Meerut	Chhoiya Drain Meeting in Hapur	Untapped
35	Kali (East)	Modi Nagar, Meerut & Hapur	Khadauli Drain/ Kadrabad Drain	Untapped
36	Kali (East)	Hapur	Hapur Drain	Untapped
37	Kali (East)	Hapur	Hapur Drain - 1 (City Drain)	Untapped
38	Kali (East)	Bulandshahar	Gulaothi Drain	Untapped
39	Varuna	Varanasi	Central Jail Drain	Untapped
40	Varuna	Varanasi	Ordaly Bazar Drain	Untapped
41	Varuna	Varanasi	Chamrotha Drain	Untapped
42	Varuna	Varanasi	Khajuri Colony Drain	Untapped
43	Varuna	Varanasi	Banaras Drain No. 5	Untapped
44	Varuna	Varanasi	Hukulganj Drain	Untapped
45	Varuna	Varanasi	NaiBasti Drain	Untapped
46	Varuna	Varanasi	Narokhar Drain	Untapped
47	Yamuna	G.B. Nagar	Shahadara Drain	Untapped
48	Yamuna	G.B. Nagar	Kondli/Noida Drain	Untapped
49	Yamuna	Bulandshahr	Nizampur Drain	Untapped
50	Yamuna	Bulandshahr	Khurja Drain, Vill: Kila	Untapped

51	Yamuna	Aligarh	Aligarh Drain	Untapped
52	Yamuna	Aligarh	Chherrat/Lehtoi Drain	Untapped
53	Yamuna	Hathras	Aligarh-Hathras Drain	Untapped
54	Yamuna	Mathura	Kosi Arterian Drain	Untapped
55	Yamuna	Mathura	Aurangabad Drain	Untapped
56	Yamuna	Mathura	Refinery Drain	Untapped
57	Yamuna	Agra	TAJ EAST DRAIN/ Kholahi Nala	Untapped
58	Yamuna	Firozabad	Naya Bans, Firozabad	Untapped
59	Yamuna	Firozabad	Ant Ki Madiya, Firozabad	Untapped
60	Yamuna	Etawah	Jharna Nala, Etawah	Untapped
61	Yamuna	Kalpi	Rayda diara Nala	Untapped
62	Yamuna	Hamirpur	Pataleshwar Nala	Untapped
63	Yamuna	Rajapur, Chitrakoot	Bekal Baba Nala	Untapped
64	Gomti	Sitapur	Minor Sharda Canal	Untapped
65	Gomti	Sitapur	Garra Nala	Untapped
66	Gomti	Lucknow	Sahara City Nala (Flood Pumping Station-Barrel no-2)	Untapped
67	Gomti	Lucknow	Bairikala	Untapped
68	Gomti	Lucknow	Ghaila	Untapped
69	Gomti	Lucknow	Faizullahganj-U/S	Untapped
70	Gomti	Lucknow	Faizullahganj-D/S	Untapped
71	Gomti	Lucknow	Gomti Nagar Dain	Untapped
72	Gomti	Lucknow	Gomti Nagar Extension	Untapped
73	Gomti	Unnao	Loni Drain	Untapped
74	Gomti	Hardoi	Behta Drain	Untapped
75	Gomti	Barabanki	Jamuria Drain	Untapped
76	Gomti	Barabanki	Reth River	Untapped
77	Gomti	Amethi	Industrial Drain (Kadu Nala), Jagdishpur	Untapped
78	Gomti	Sultanpur	Karaudiya Nala	Untapped
79	Gomti	Sultanpur	Amahat Nala	Untapped
80	Gomti	Sultanpur	Gabriya Nala	Untapped
81	Gomti	Sultanpur	Jamuriya/Chini Mill Nala	Untapped
82	Gomti	Jaunpur	MUFTI MOHALLA DRAIN	Untapped
83	Gomti	Jaunpur	MALUANTOLA DRAIN	Untapped
84	Gomti	Jaunpur	TURTIPUR DRAIN	Untapped
85	Gomti	Jaunpur	HANUMAN GHAT DRAIN	Untapped
86	Gomti	Jaunpur	QUILA MOHALLA DRAIN	Untapped
87	Gomti	Jaunpur	BALUA GHAT DRAIN	Untapped
88	Gomti	Jaunpur	RASMANDAL DRAIN	Untapped
89	Gomti	Jaunpur	ACHALA DRAIN	Untapped
90	Gomti	Jaunpur	KATGHAR DRAIN	Untapped
91	Gomti	Jaunpur	JOGIAPUR DRAIN	Untapped
92	Gomti	Jaunpur	MIYA PUR DRAIN	Untapped
93	Gomti	Jaunpur	HARAIPUR DRAIN	Untapped
94	Gomti	Jaunpur	SEKHUPUR DRAIN	Untapped
95	Gomti	Jaunpur	AHYAPUR DRAIN	Untapped
96	Gomti	Jaunpur	SIPAH MOHALLA DRAIN	Untapped
97	Gomti	Jaunpur	NAU GHAT DRAIN	Untapped
98	Gomti	Jaunpur	RAVIDASH GHAT DRAIN	Untapped
99	Gomti	Jaunpur	RAMESHWAR GHAT DRAIN	Untapped
100	Gomti	Jaunpur	NARHAN KHAN CHURAHA DRAIN	Untapped
101	Gomti	Jaunpur	CHANDWAK GHAT DRAIN	Untapped

102	Gomti	Jaunpur	BALUA GHAT DRAIN	Untapped
103	Ganga	Unnao	Gangavishnu Drain, Shuklaganj	Untapped
104	Ganga	Unnao	Indira Nagar Drain, Shuklaganj.	Untapped
105	Ganga	Unnao	Ravidas Nagar Drain (Tar Drain), Shuklaganj.	Untapped
106	Ganga	Unnao	Manohar Nagar/Dwivedi Nagar, Drain, Shuklaganj	Untapped
107	Ganga	Unnao	City Jail Drain, Unnao	Untapped
108	Ganga	Unnao	Loni Drain, Unnao	Untapped
109	Ganga	Kanpur Nagar	Kalwarighat nala	Untapped
110	Ganga	Kanpur Nagar	Laxman ghat nala	Untapped
111	Ganga	Kanpur Nagar	Brahmavarta ghat nala	Untapped
112	Ganga	Kanpur Nagar	Gudara Ghat Nala	Untapped
113	Ganga	Kanpur Nagar	Peswa Ghat Nala	Untapped
114	Ganga	Kanpur Nagar	Luvkush Ghat Nala	Untapped
115	Ganga	Kanpur Nagar	Bhunni Nala	Untapped
116	Ganga	Kanpur Nagar	ICI Drain	Untapped
117	Ganga	Kanpur Nagar	Ganda nala	Untapped
118	Ganga	Kanpur Nagar	Panki Thermal power	Untapped
119	Ganga	Kanpur Nagar	Ratanpur	Untapped
120	Ganga	Kanpur Nagar	Dabka nala	Untapped
121	Ganga	Kanpur Nagar	Satti chaura	Untapped
122	Ganga	Kanpur Nagar	Golaghat nala	Untapped
123	Ganga	Kanpur Nagar	Guptar ghat nala	Untapped
124	Ganga	Kanpur Nagar	Parmiya nala	Untapped
125	Ganga	Kanpur Nagar	Drain no.1 (NIF)	Untapped
126	Ganga	Kanpur Nagar	Drain no.2 (Bhawanipur)	Untapped
127	Ganga	Raebareli	Sadak Ghat drain	Untapped
128	Ganga	Raebareli	Pathwari ghatdrain	Untapped
129	Ganga	Raebareli	Shukla ghat drain	Untapped
130	Ganga	Raebareli	Baruda ghat drain	Untapped
131	Ganga	Raebareli	Padva drain	Untapped
132	Ganga	Pratapgarh	Pakka ghat drain	Untapped
133	Ganga	Pratapgarh	Primary school drain	Untapped
134	Ganga	Pratapgarh	Mallahana tola drain	Untapped
135	Ganga	Pratapgarh	Ganda Nala Baraipur drain, Kunda	Untapped
136	Ganga	Pratapgarh	Ganda Nala Raiyapur drain, Kunda	Untapped
137	Ganga	Prayagraj	Loteharan Drain	Untapped
138	Ganga	Prayagraj	Nehru Park Drain	Untapped
139	Ganga	Prayagraj	Unchwagadhi Drain-01	Untapped
140	Ganga	Prayagraj	Unchwagadhi Drain-02	Untapped
141	Ganga	Prayagraj	Beli Gaon Drain	Untapped
142	Ganga	Prayagraj	ADA Colony Drain	Untapped
143	Ganga	Prayagraj	Shankar Ghat Colony Drain- 1	Untapped
144	Ganga	Prayagraj	Shankar Ghat Colony Drain- 2	Untapped
145	Ganga	Prayagraj	Jondhwal Ghat Colony Drain	Untapped
146	Ganga	Prayagraj	Old G.T. Road Drain	Untapped
147	Ganga	Prayagraj	Savitri Nagar Drain	Untapped
148	Ganga	Prayagraj	Savitri Nagar Bazar Drain	Untapped
149	Ganga	Prayagraj	Kriyayog Ashram Drain	Untapped
150	Ganga	Prayagraj	Primary School Ulta Kila Drain	Untapped

151	Ganga	Prayagraj	Lakadia Drain	Untapped
152	Ganga	Prayagraj	Muirabad (Ganesh Nagar) Drain	Untapped
153	Ganga	Prayagraj	Naya Purwa Drain	Untapped
154	Ganga	Prayagraj	Shivkuti Drain No.-1	Untapped
155	Ganga	Prayagraj	Shivkuti Drain No.-2	Untapped
156	Ganga	Prayagraj	Shivkuti Drain No.-3	Untapped
157	Ganga	Prayagraj	Shivkuti Drain No.-5	Untapped
158	Ganga	Prayagraj	Shivkuti Drain No.-6	Untapped
159	Ganga	Prayagraj	Rajapur Drain	Untapped
160	Ganga	Prayagraj	TV Tower Drain	Untapped
161	Ganga	Prayagraj	Sadar Bazar Drain	Untapped
162	Ganga	Prayagraj	Co-operative Drain	Untapped
163	Ganga	Prayagraj	Indira Awas Drain	Untapped
164	Ganga	Prayagraj	Shantipuram Drain	Untapped
165	Ganga	Prayagraj	Basna Drain	Untapped
166	Ganga	Mirzapur	Kashi Ram Drain	Untapped
167	Ganga	Mirzapur	Irrigation colony drain	Untapped
168	Ganga	Mirzapur	District judge Nala	Untapped
169	Ganga	Mirzapur	Ghode sahid drain	Untapped
170	Ganga	Mirzapur	Tambalganj	Untapped
171	Ganga	Mirzapur	Barahmillah drain	Untapped
172	Ganga	Mirzapur	Chorwa Drain	Untapped
173	Ganga	Mirzapur	Balu ghat kachcha Drain	Untapped
174	Ganga	Mirzapur	Chaura mata drain	Untapped
175	Ganga	Mirzapur	Public club drain	Untapped
176	Ganga	Mirzapur	Morcha ghar drain	Untapped
177	Ganga	Mirzapur	Hanuman drain	Untapped
178	Ganga	Mirzapur	Koni drain	Untapped
179	Ganga	Mirzapur	Diwan drain	Untapped
180	Ganga	Mirzapur	Malhiaya Drain	Untapped
181	Ganga	Mirzapur	Bala Ji Temple	Untapped
182	Ganga	Mirzapur	Bisundapur Drain	Untapped
183	Ganga	Varanasi	Nakkhi Drain	Untapped
184	Ganga	Varanasi	Assi / Nagwa Drain	Untapped
185	Ganga	Varanasi	Samneghat Drain	Untapped
186	Ramganga	Moradabad	Jama masjid(L)	Untapped
187	Ramganga	Moradabad	Barbalan	Untapped
188	Ramganga	Moradabad	Karula	Untapped
189	Ramganga	Moradabad	Kudaghar	Untapped
190	Ramganga	Moradabad	Jama masjid (R)	Untapped
191	Ramganga	Moradabad	Ghosiyan	Untapped
192	Ramganga	Moradabad	MIT	Untapped
193	Ramganga	Moradabad	Nawabpura-1	Untapped
194	Ramganga	Moradabad	Nawabpura-2	Untapped
195	Ramganga	Moradabad	TDI City	Untapped
196	Ramganga	Moradabad	Mokshdham	Untapped
197	Ramganga	Moradabad	Vivekanand (L)	Untapped
198	Ramganga	Moradabad	Vivekanand (R)	Untapped
199	Ramganga	Moradabad	Chakkar ki milak	Untapped
200	Ramganga	Moradabad	Jigar Colony	Untapped
201	Ramganga	Moradabad	Lal Bagh	Untapped
202	Ramganga	Moradabad	Daheria	Untapped
203	Ramganga	Moradabad	Jhabbu Ka Nala	Untapped
204	Ramganga	Moradabad	Chandausi Road (L)	Untapped
205	Ramganga	Moradabad	Chandausi Road (R)	Untapped
206	Ramganga	Moradabad	Delhi Road (L)	Untapped
207	Ramganga	Moradabad	Delhi Road (R)	Untapped
208	Ramganga	Rampur	Rampur Drain	Untapped

209	Ramganga	Bareilly	Nakatiya Drain	Untapped
210	Ramganga	Bareilly	Deveraniya Drain	Untapped
211	Ramganga	Bareilly	Chaubari Drain	Untapped
212	Betwa	Jhansi	Parichha Drain	Untapped
213	Betwa	Hamirpur	Ramedi Nala	Untapped
214	Ghaghara	Gorakhpur	KanoongoGhat drain near LaxmiNarainMandir, Barhalgani	Untapped
215	Ghaghara	Gorakhpur	Drain in the down steam of kanoongoghat and up steam of TarkulahiGhat.	Untapped
216	Ghaghara	Gorakhpur	TarkulahiGhat Drain.	Untapped
217	Ghaghara	Gorakhpur	Badhanpura Drain near Mukti Path	Untapped
218	Ghaghara	Mau	KhatikTola drain	Untapped
219	Ghaghara	Mau	MallahTola drain	Untapped
220	Ghaghara	Mau	Tiwaripur drain	Untapped
221	Ghaghara	Deoria	Ravi Das Ghat Nalla	Untapped
222	Ghaghara	Deoria	Sabji Mandi Nalla	Untapped
223	Rapti	Gorakhpur	Basia Dih Drain	Untapped
224	Rapti	Gorakhpur	Netaji Subhas Chandra Bose Colony Drains	Untapped
225	Rapti	Gorakhpur	Stepping Stone School	Untapped
226	Rapti	Gorakhpur	Green City Colony Phase-2 Drain	Untapped
227	Rapti	Gorakhpur	Bargdwa Drain	Untapped
228	Rapti	Gorakhpur	Maheshra-Mohripur Drain	Untapped
229	Rapti	Gorakhpur	Domingarh Drain	Untapped
230	Rapti	Gorakhpur	Bahrampur Drain	Untapped
231	Rapti	Gorakhpur	Ilahibagh Drain	Untapped
232	Rapti	Gorakhpur	Mirzapur Drain	Untapped
233	Rapti	Gorakhpur	Ghasiyari Tola Drain	Untapped
234	Rapti	Gorakhpur	Basantpur Drain	Untapped
235	Rapti	Gorakhpur	Hasunpur Drain	Untapped
236	Rapti	Gorakhpur	Transport Nagar Drain	Untapped
237	Rapti	Gorakhpur	Katniya/Mahewa Drain	Untapped
238	Sai	Raebareli	Drain at Lohanipur	Untapped
239	Sai	Raebareli	Rajghat Nala	Untapped
240	Sai	Raebareli	Indiranagar Nala	Untapped
241	Sai	Raebareli	UPSIDC Drain	Untapped
242	Sai	Raebareli	Baheta Drain	Untapped
243	Sai	Pratapgarh	City Drain	Untapped
244	Saryu	Ayodhya	GuptarGhat/NirmaliKund Drain	Untapped
245	Saryu	Ayodhya	Dhara Road/Kakarahi Bazar Drain	Untapped
246	Saryu	Ayodhya	Rath Haveli Drain/Khurdabad- A Drain	Untapped
247	Saryu	Ayodhya	Rath Haveli Drain/Khurdabad- B Drain	Untapped
248	Saryu	Ayodhya	Rath Haveli Drain/Khurdabad- C Drain	Untapped
249	Saryu	Ayodhya	Bahadurganj Drain	Untapped
250	Saryu	Ayodhya	Bahadurganj/ PathanToliya- A Drain	Untapped

251	Saryu	Ayodhya	Bahadurganj/ PathanToliya- B Drain	Untapped
252	Saryu	Ayodhya	Bahadurganj/ PathanToliya- C Drain	Untapped
253	Saryu	Ayodhya	Awadhपुरी Colony/Mahtabbad- A Drain	Untapped
254	Saryu	Ayodhya	Awadhपुरी Colony/Mahtabbad- B Drain	Untapped
255	Saryu	Ayodhya	RaighatNala	Untapped
256	Saryu	Ayodhya	Godiyana drain	Untapped
257	Saryu	Ayodhya	Golaghat-1	Untapped
258	Saryu	Ayodhya	Golaghat-B	Untapped
259	Saryu	Ayodhya	Rinmochanghat drain	Untapped
260	Saryu	Ayodhya	Tilahiya Drain	Untapped
261	Saryu	Ayodhya	Tihura Drain	Untapped
262	Saryu	Ambedkarnagar	Ishwer Nagar Drain	Untapped
263	Saryu	Ambedkarnagar	Azad Nagar Drain	Untapped
264	Saryu	Ambedkarnagar	Ansarganj Drain	Untapped
265	Hindon	Muzaffarnagar	Laddawala Drain	Partially Tapped
266	Hindon	Ghaziabad	Sahibabad Drain	Partially Tapped
267	Yamuna	Mathura	Masani Drain	Partially Tapped
268	Yamuna	Mathura	Mahadev Ghat (Sadar Bazar Drain)	Partially Tapped
269	Yamuna	Mathura	Ambakhar Drain	Partially Tapped
270	Yamuna	Mathura	Goverdhan Drain	Partially Tapped
271	Yamuna	Agra	MANTOLA DRAIN	Partially tapped
272	Yamuna	Agra	WATER WORKS DRAIN	Partially tapped
273	Yamuna	Agra	BHAIRO NALA	Partially tapped
274	Yamuna	Agra	Nagla Budhi Nala	Partially Tapped
275	Gomti	Lucknow	Nagaria Nala	Partially Tapped
276	Gomti	Lucknow	Sarkata Nala	Partially Tapped
277	Gomti	Lucknow	Pata Nala	Partially Tapped
278	Gomti	Lucknow	Wazirganj Nala	Partially Tapped
279	Gomti	Lucknow	Ghasiyani mandi Nala	Partially Tapped
280	Gomti	Lucknow	Mahesh Ganj Nala	Partially Tapped
281	Gomti	Lucknow	Mohan Meakins Nala	Partially Tapped
282	Gomti	Lucknow	Daliganj-1 Nala	Partially Tapped
283	Gomti	Lucknow	Kukrail Nala+Sewer	Partially Tapped
284	Gomti	Lucknow	GH Canal Nala	Partially Tapped
285	Ganga	Kanpur Nagar	Halwakhanda nala	Partially Tapped
286	Ganga	Kanpur Nagar	Ranighat nala	Partially Tapped
287	Ramganga	Moradabad	Katghar	Partially tapped
288	Ramganga	Moradabad	Prabhat Market	Partially tapped
289	Betwa	Jhansi	Babedi Nala	Partially tapped



Annexure - 3

उत्तर प्रदेश प्रदूषण नियंत्रण बोर्ड
UTTAR PRADESH POLLUTION CONTROL BOARD

संदर्भ संख्या-632923 /सी-4/RRC-II/2020

दिनांक- 16.6.2020

सेवा में,

माननीय एन0जी0टी0 प्रकरण/महत्वपूर्ण

निदेशक,

स्थानीय निकाय,

प्लॉट नं0- 18, सेक्टर-7,

गोमती नगर, लखनऊ।

विषय :- माननीय एन0जी0टी0, नई दिल्ली द्वारा ओ0ए0 सं0- 593/2017 एवं ओ0ए0 सं0- 148/2016 में पारित आदेश दिनांक- 21.05.2020 के अनुपालन के सम्बन्ध में।

महोदय/महोदया,

उपरोक्त विषयक माननीय एन0जी0टी0 में विचाराधीन ओ0ए0 सं0- 593/2017, पर्यावरण सुरक्षा समिति एवं अन्य प्रति यूनियन ऑफ इण्डिया एवं अन्य में पारित आदेश दिनांक- 21.05.20 के बिन्दु सं0-15 के अंश जिसका विवरण निम्नवत् है, का अवलोकन करने का कष्ट करें :-

".....8. Before proceeding further, we may also note further order of this Tribunal dated 06.12.2019 in O.A. No. 673/2018 directing as follows:

"XII. Directions:

47. We now sum up our directions as follows:

i. 100% treatment of sewage may be ensured as directed by this Tribunal vide order dated 28.08.2019 in O.A. No. 593/2017 by 31.03.2020 atleast to the extent of in-situ remediation and before the said date, commencement of setting up of STPs and the work of connecting all the drains and other sources of generation of sewage to the STPs must be ensured. If this is not done, the local bodies and the concerned departments of the States/UTs will be liable to pay compensation as already directed vide order dated 22.08.2019 in the case of river Ganga i.e. Rs. 5 lakhs per month per drain, for default in in-situ remediation and Rs. 5 lakhs per STP for default in commencement of setting up of the STP.

ii. Timeline for completing all steps of action plans including completion of setting up STPs and their commissioning till 31.03.2021 in terms of order dated 08.04.2019 in the present case will remain as already directed. In default, compensation will be liable to be paid at the scale laid down in the order of this Tribunal dated 22.08.2019 in the case of river Ganga i.e. Rs. 10 lakhs per month per STP.

माननीय एन0जी0टी0 द्वारा ओ0ए0 सं0- 673/2018 में पारित आदेश दिनांक- 06.12.2019 के अनुसार कुल 21 एस0टी0पी0 चिन्हित है, जिनमें दिनांक- 31.03.2020 तक माननीय एन0जी0टी0 के आदेशानुसार निर्माण कार्य प्रारम्भ कर दिया जाना था, किन्तु राज्य बोर्ड में उपलब्ध सूचनाओं के अनुसार अभी तक उपरोक्त 21 प्रस्तावित एस0टी0पी0 में निर्माण कार्य प्रारम्भ नहीं किया जा सका है बल्कि निविदा प्रक्रिया में है।

टी.सी 12 वीं, विभूति खण्ड,
गोमती नगर, लखनऊ-226010
ई-मेल-info@uppcb.com
वेबसाइट-www.uppcb.com


TC, 12V Vibhuti Khand,
Gomti Nagar, Lucknow-226010
e-mail: info@uppcb.com
Web Site: www.uppcb.com

उल्लेखनीय है कि माननीय एन0जी0टी0, नई दिल्ली द्वारा ओ0ए0 सं0- 673/2018 में पारित आदेश दिनांक- 06.12.2019 में पूर्व प्रस्तावित एस0टी0पी0 में निर्माण कार्य दिनांक- 31.03.2020 तक प्रारम्भ किया जाना आदेशित था।

वर्तमान में उपरोक्त समयसीमा के परिप्रेक्ष्य में ओ0ए0 सं0- 593/2017 पर्यावरण सुरक्षा समिति व अन्य प्रति यूनियन ऑफ इण्डिया व अन्य में पारित आदेश दिनांक- 21.05.2020 के अनुसार उपरोक्त कार्य दिनांक0 सं0- 673/2018 में पारित आदेश दिनांक- 06.12.2019 के अनुसार प्रति ड्रेन/माह रुपये- 5.0 लाख की पर्यावरणीय क्षतिपूर्ति ड्रेन से सम्बन्धित स्थानीय निकाय द्वारा दिनांक- 01.07.2020 से देय होगा।



अतः जल (प्रदूषण निवारण तथा नियंत्रण) अधिनियम, 1974 यथासंशोधित की धारा- 33 ए के अंतर्गत निर्देशित किया जाता है कि संलग्न 21 एस0टी0पी0 की सूची से सम्बन्धित स्थानीय निकायों को चिन्हित कर उपरोक्त आदेश का अनुपालन सुनिश्चित किये जाने तथा निर्धारित समय तक अनुपालन न किये जाने की स्थिति में उक्त वर्णित दर से पर्यावरणीय क्षतिपूर्ति की धनराशि उ0प्र0 प्रदूषण नियंत्रण बोर्ड के यूनियन बैंक ऑफ इण्डिया, विभूति खण्ड, गोमती नगर, लखनऊ के बैंक खाता सं0- 701502010002104, IFSC Code- UBINO570150 में जमा कराये जाने हेतु निर्देशित करने का कष्ट करें ताकि माननीय अधिकरण द्वारा पारित आदेश का अनुपालन सुनिश्चित हो सकें। उपरोक्त प्रकरण पर माननीय एन0जी0टी0, (ओ0ए0 सं0- 673/2018) नई दिल्ली में अगली सुनवाई दिनांक- 22.06.2020 को नियत है।
संलग्नक- यथोपरि।

भवदीय


(आशीष तिवारी)

सदस्य सचिव

प्रतिलिपि :- प्रमुख सचिव, नगर विकास, उ0प्र0 शासन को सूचनार्थ एवं आवश्यक कार्यवाही हेतु प्रेषित।


16/6/2020

सदस्य सचिव

Progress of STP Construction			
S.No.	Name of River	Name of Polluting River Stretches	Under Tendering Process
1	Hindon	Saharanpur To Ghaziabad	0
		Total	0
2	Kali (East)	Muzaffarnagar To	Meerut- 220 MLD
		Total	1
3	Varuna	Rameshwar To Confluence With Ganga, Varanasi	0
		Total	0
4	Yamuna	Asgarpur To Etawah Shahpur To	Agra- 177.60 MLD
		Total	1
5	Gomti	Sitapur To Varanasi	Daulatganj- 40 MLD
		Total	1
6	Ganga	Kannauj To Varanasi	0
		Total	0
7	Ramganga	Muradabad To Kannauj	Choti vihar, Bareilly- 1 MLD
			Bisalpur, Bareilly- 41 MLD
			Chaubari, Bareilly- 20 MLD
			Chaubari, Bareilly- 1 MLD
		Total	4
8	Betwa	Hamirpur To Wagpura	0
		Total	0
9	Ghaghara	Barhalganj To Deoria	0
		Total	0
10	Rapti	Domingarh To Rajghat	0
		Total	0
11	Sai	Unnao To Jaunpur	0
		Total	0
12	Saryu	Ayodhya To Elafatganj	0
		Total	0
Grand Total (1 to 12)			7

Progress of STP Construction

Progress of SIF Construction			
S.No.	Name of River	Name of Polluting River Stretches	DPR Not Sanctioned
1	Hindon	Saharanpur To Ghaziabad	Saharanpur- 93.65 MLD
	Total		1
2	Kali (East)	Muzaffarnagar To Gulaothi Town	Hapur- 50 MLD
	Total		1
3	Varuna	Rameshwar To Confluence With Ganga, Varanasi	0
	Total		0
4	Yamuna	Asgarpur To Etawah Shahpur To Allahabad (Balua Ghat)	0
	Total		0
5	Gomti	Sitapur To Varanasi	Bharwara- 64 MLD
			Bijnaur- 80 MLD
			Ghaila- 22 MLD
	Total		3
6	Ganga	Kannauj To Varanasi	Raebareli- 2 MLD
			Chunar, Mirzapur- 2 MLD
	Total		2
7	Ramganga	Muradabad To Kannauj	Moradabad- 40 MLD
			Moradabad- 34 MLD
	Total		2
8	Betwa	Hamirpur To Wagpura	0
			Total
9	Ghaghara	Barhalganj To Deoria	0
			Total
10	Rapti	Domingarh To Rajghat	Mahewa, Gorakhpur- 54 MLD
			Netaji Subhash Chandrabose Nagar, Gorakhpur- 60 MLD
			Behind FCI (HURL), Gorakhpur- 54 MLD
	Total		3
11	Sai	Unnao To Jaunpur	0
			Total
12	Saryu	Ayodhya To Elafatganj	Ayodhya- 32 MLD
			Ayodhya- 3 MLD
	Total		2
Grand Total (1 to 12)			14

प्रेषक,

प्रबन्ध निदेशक,
उ०प्र० जल निगम,
लखनऊ।

Annexure-3A

सेवा में,

प्रमुख सचिव,
नगर विकास
उत्तर प्रदेश शासन,
लखनऊ।

संख्या- जी- 20 / 022-0673 / 2020,

दिनांक - 04.03.2020

विषय:- मा० एन०जी०टी० ओ०ए० संख्या-200/2014, ओ०ए० संख्या- 116/2014 वि० ओ०ए० संख्या-437/2015 एवं 673/2018 के अन्तर्गत अवशेष नालो की टेपिंग एवं नगरों के सीवरेज गैप को पूर्ण करने हेतु डी०पी०आर० विरचन के संबंध में।

महोदय,

कृपया उपर्युक्त विषयक इस कार्यालय के पत्र संख्या 86/022-0602/2019, दिनांक 18.12.2019 का संदर्भ ग्रहण करने का कष्ट करें, जिसके द्वारा 18 नगरों के आई० एण्ड डी० कार्य की डी०पी०आर० विरचन किये जाने हेतु निर्धारित 4 प्रतिशत, डी०पी०आर० विरचन शुल्क में से रु. 10.00 लाख प्रति नगर की दर से रु. 180.00 लाख अवमुक्त किये जाने का अनुरोध किया गया था। अवगत कराना है कि वर्तमान में ओ०ए० संख्या- 673/2018 के अन्तर्गत उ०प्र० के 14 प्रदूषित नदियों के अन्तर्गत आने वाले जनपद/नगर के सीवरेज गैप का विश्लेषण कर उ०प्र० नियंत्रण बोर्ड, लखनऊ द्वारा उक्त 14 नदियों क्रमशः 1. हिण्डन, 2. काली इस्ट, 3. वरुणा, 4. यमुना, 5. गोमती, 6. गंगा, 7. रामगंगा, 8. बेतवा, 9. घाघरा, 10. राप्ती, 11. सई, 12. सरयू, 13. आमी एवं 14. तमसा का एक्शन प्लान तैयार किया गया है।

उक्त 14 नदियों के अन्तर्गत 33 जनपदों में 48 नगरों के सीवरेज गैप को पूर्ण किये जाने हेतु डी.पी.आर. विरचन किया जाना है।

अतः आपसे अनुरोध है कि डी.पी.आर. विरचन किये जाने हेतु उ०प्र० जल निगम को अधिकृत करने एवं कुल 45 जनपदों में लगभग 60 नगरों के डी.पी.आर. विरचन किये जाने हेतु निर्धारित 4 प्रतिशत, डी०पी०आर० विरचन शुल्क में से रु. 10.00 लाख प्रति नगर की दर से रु. 600.00 लाख की धनराशि अग्रिम के रूप में अवमुक्त कराने का कष्ट करें, जिससे की योजनाओं का डी.पी.आर. विरचन प्रारम्भ किया जा सके एवं मा० एन.जी.टी. द्वारा दिये गये निर्देशों का अनुपालन किया जा सकें।

भरदीय,

04.03.2020
(विकास गोठलवाल)

प्रबन्ध निदेशक

पृ.सं. एवम् दिनांक उपरोक्तानुसार।

प्रतिलिपि:- समस्त मुख्य अभियन्ता क्षेत्र, उ०प्र० जल निगम, को सूचनार्थ एवं आवश्यक कार्रवाई हेतु प्रेषित।



Annexure-3B

उत्तर प्रदेश जल निगम

प्रधान कार्यालय - 6-राणा प्रताप मार्ग, लखनऊ

पत्र संख्या **जी 65** / 022-673 / 2020

दिनांक- 10.07.2020

सेवा में,

प्रमुख सचिव

नगर विकास

उत्तर प्रदेश शासन, लखनऊ

विषय:- मा0 एन0जी0टी0 ओ0ए0 संख्या-200/2014, 116/2014 विद ओ0ए0 संख्या-437/2015 एवं 673/2018 के अन्तर्गत अवशेष नालो की टेपिंग एवं नगरों के सीवरेज गैप को पूर्ण करने हेतु डी0पी0आर0 विरचन के संबंध में।

महोदय,

कृपया उपर्युक्त विषयक इस कार्यालय के पत्र संख्या जी-20/022-0673/2020, दिनांक 04.03.2020 का संदर्भ ग्रहण करने का कष्ट करें। अनुरोध करना है कि मा0 एन0जी0टी0 में विचाराधीन ओ0ए0 संख्या- 673/2018 में पारित आदेश के क्रम में उ0प्र0 प्रदूषण नियंत्रण बोर्ड, लखनऊ द्वारा चिन्हित 14 नदियों क्रमशः 1. हिण्डन, 2. काली इस्ट, 3. वरुणा, 4. यमुना, 5. गोमती, 6. गंगा, 7. रामगंगा, 8. बेतवा, 9. घाघरा, 10. राप्ती, 11. सई, 12. सरयू, 13. आमी एवं 14. तमसा के अन्तर्गत आने वाले जनपद/नगर के सीवरेज गैप का विश्लेषण कर एक्शन प्लान तैयार किया गया है।

उक्त 14 नदियों के अन्तर्गत कुल 45 जनपदों में लगभग 60 नगरों के डी.पी.आर. विरचन किये जाने हेतु उ0प्र0 जल निगम को अधिकृत करने एवं निर्धारित 4 प्रतिशत, डी0पी0आर0 विरचन शुल्क में से रु. 10.00 लाख प्रति नगर की दर से कुल रु. 600.00 लाख की धनराशि अग्रिम के रूप में अवमुक्त कराने का अनुरोध किया गया था, परन्तु अभी तक शासन द्वारा वांछित धनराशि रु0 600.00 लाख अवमुक्त नहीं की जा सकी है उल्लेखनीय है कि वांछित धनराशि की प्रत्याशा में डी0पी0आर0 विरचन हेतु सर्वेक्षण कार्य प्रारम्भ कर दिया गया है।

अतः आपसे अनुरोध है कि वांछित धनराशि रु0 600.00 लाख शीघ्र अवमुक्त कराने का कष्ट करें जिससे कि योजनाओं का डी.पी.आर. विरचन किये जाने के साथ ही मा0 एन.जी.टी. द्वारा दिये गये आदेशों का अनुपालन भी सुनिश्चित किया जा सकें।

वदीय

09.07.2020

(विकास गोठलवाल)

प्रबन्ध निदेशक

प्रतिलिपि:- समस्त मुख्य अभियन्ता क्षेत्र, उ0प्र0 जल निगम, को सूचनार्थ एवं आवश्यक कार्यावाही हेतु प्रेषित।

8.7.20

S.E. (G)

09.07.2020

प्रबन्ध निदेशक

Progress of STP Construction

S.No.	Name of River	Name of Polluting River Stretches	No of STP Works Started (31st March, 2020)
1	Hindon	Saharanpur To Ghaziabad	Budhana- 10MLD
			Muzaffarnagar- 22 MLD
			Muzaffarnagar- 32.50 MLD
			Total 3
2	Kali (East)	Muzaffarnagar To Gulaothi Town	Hapur- 30 MLD
			Modinagar- 20 MLD
			Bulandshahr- 40 MLD
			Total 3
3	Varuna	Rameshwar To Confluence With Ganga, Varanasi	0
			Total 0
4	Yamuna	Asgarpur To Etawah Shahpur To Allahabad (Balua	Mathura- 30 MLD
			Etawah- 21 MLD
			Naini, Prayagraj- 42 MLD
			Firozabad-67 MLD
			Total 4
5	Gomti	Sitapur To Varanasi	Sultanpur- 10 MLD
			Sultanpur- 2 MLD
			Sultanpur- 5 MLD
			Jaunpur- 30 MLD
			GH Canal- 120 MLD
			Total 5
6	Ganga	Kannauj To Varanasi	Panka, Kanpur- 30 MLD
			City Jail Drain, Unnao- 15 MLD
			Indiranagar, Shuklaganj- 05 MLD
			Jhunsi, Prayagraj- 16 MLD
			Phaphamau, Prayagraj- 14 MLD
			Ramana, Varanasi- 50 MLD
			Ramnagar, Varanasi- 10 MLD
			Total 7
7	Ramganga	Muradabad To Kannauj	Moradabad- 25 MLD
			Bareilly- 35 MLD
			Total 2
8	Betwa	Hamirpur To Wagpura	Jhansi- 26 MLD
			Total 1

9	Ghaghara	Barhalganj To Deoria	0
	Total		0
10	Rapti	Domingarh To Rajghat	0
	Total		0
11	Sai	Unnao To Jaunpur	Raebareli Sewage Treatment Plant & Sewerage work- 18 MLD
	Total		1
12	Saryu	Ayodhya To Elafatganj	0
	Total		0
	Grand Total (1 to 12)		26

Annexure-4B

Progress of STP Construction			
S.No.	Name of River	Name of Polluting River Stretches	Under Tendering Process
1	Hindon	Saharanpur To Ghaziabad	0
	Total		0
2	Kali (East)	Muzaffarnagar To	Meerut- 220 MLD
	Total		1
3	Varuna	Rameshwar To Confluence With Ganga, Varanasi	0
	Total		0
4	Yamuna	Asgarpur To Etawah Shahpur To	Agra- 177.60 MLD
	Total		1
5	Gomti	Sitapur To Varanasi	Daulatganj- 40 MLD
	Total		1
6	Ganga	Kannauj To Varanasi	0
	Total		0
7	Ramganga	Muradabad To Kannauj	Choti vihar, Bareily- 1 MLD
			Bisalpur, Bareilly- 41 MLD
			Chaubari, Bareilly- 20 MLD
			Chaubari, Bareilly- 1 MLD
	Total		4
8	Betwa	Hamirpur To Wagpura	0
	Total		0
9	Ghaghara	Barhalganj To Deoria	0
	Total		0
10	Rapti	Domingarh To Rajghat	0
	Total		0
11	Sai	Unnao To Jaunpur	0
	Total		0
12	Saryu	Ayodhya To Elafatganj	0
	Total		0
Grand Total (1 to 12)			7

Progress of STP Construction

S.No.	Name of River	Name of Polluting River Stretches	DPR Not Sanctioned
1	Hindon	Saharanpur To Ghaziabad	Saharanpur- 93.65 MLD
	Total		1
2	Kali (East)	Muzaffarnagar To Gulaothi Town	Hapur- 50 MLD
	Total		1
3	Varuna	Rameshwar To Confluence With Ganga, Varanasi	0
	Total		0
4	Yamuna	Asgarpur To Etawah Shahpur To Allahabad (Balua Ghat)	0
	Total		0
5	Gomti	Sitapur To Varanasi	Bharwara- 64 MLD
			Bijnaur- 80 MLD
			Ghaila- 22 MLD
	Total		3
6	Ganga	Kannauj To Varanasi	Raebareli- 2 MLD
			Chunar, Mirzapur- 2 MLD
	Total		2
7	Ramganga	Muradabad To Kannauj	Moradabad- 40 MLD
			Moradabad- 34 MLD
	Total		2
8	Betwa	Hamirpur To Wagpura	0
			Total
9	Ghaghara	Barhalganj To Deoria	0
			Total
10	Rapti	Domingarh To Rajghat	Mahewa, Gorakhpur- 54 MLD
			Netaji Subhash Chandrabose Nagar, Gorakhpur- 60 MLD
			Behind FCI (HURL), Gorakhpur- 54 MLD
	Total		3
11	Sai	Unnao To Jaunpur	0
			Total
12	Saryu	Ayodhya To Elafatganj	Ayodhya- 32 MLD
			Ayodhya- 3 MLD
	Total		2
Grand Total (1 to 12)			14

पत्रांक 768

दिनांक 10-6-2020

एम एस कैम्प/20

उत्तर प्रदेश शासन

पर्यावरण, वन एवं जलवायु परिवर्तन अनुभाग-7

संख्या- N.C.T-234 / 81-7-2020-01(रिट)/2019

लखनऊ : दिनांक : 05 जून, 2020

कार्यालय ज्ञाप

माननीय राष्ट्रीय हरित अधिकरण, नई दिल्ली द्वारा ओ0ए0 सं0-606/2018 Compliance of Municipal Solid Waste Management Rules, 2016 में पारित आदेश दिनांक 10.01.2020 द्वारा मुख्य सचिव के कार्यालय हेतु "Environment Monitoring Cell" की स्थापना हेतु निर्गत निर्देशों का सुसंगत अंश निम्नवत् है-

36 "f. An 'Environment Monitoring Cell' may be set up in the office of Chief Secretaries of all the States/UTs within one month from today, if not already done for coordination and compliance of above directions which will be the responsibility of the Chief Secretaries of the States/UTs."

2- मा0 अधिकरण द्वारा विभिन्न प्रकरणों में पारित निर्देशों के अनुपालन में पर्यावरण, वन एवं जलवायु परिवर्तन विभाग, उ0प्र0 शासन के कार्यालय ज्ञाप संख्या-15/2019/एन0जी0टी0-259/55-पर्या-2-2019-44(रिट)/2016, दिनांक 14.06.2019, संख्या-14/2019/एन0जी0टी0-258/55-पर्या-2-2019-44(रिट)/2016, दिनांक 14.06.2019, संख्या-16/2019/एन0जी0टी0-260/55-पर्या-2-2019-44(रिट)/2016, दिनांक 14.06.2019 तथा संख्या-17/2019/एन0जी0टी0-261/55-पर्या-2-2019-44(रिट)/2016, दिनांक 14.06.2019 द्वारा राज्य स्तर पर अनुश्रवण की प्रक्रिया के अन्तर्गत विषयवार 04 राज्य स्तरीय अनुश्रवण समितियां निम्नवत् गठित की गयी हैं :-

क्र0सं0	समिति का नाम	कार्यक्षेत्र	समिति के अध्यक्ष/पर्यवेक्षक
i.	इम्प्लीमेंटेशन कमेटी	गंगा नदी में नदी जल संरक्षण एवं प्रदूषण नियंत्रण संबंधी कार्यों का अनुश्रवण	अपर मुख्य सचिव/प्रमुख सचिव, पर्यावरण, वन एवं जलवायु परिवर्तन विभाग
ii.	रिवर रिजुविनेशन कमेटी	गंगा नदी की समस्त सहायक नदियों में नदी जल संरक्षण एवं प्रदूषण नियंत्रण संबंधी कार्यों का अनुश्रवण	कृषि उत्पादन आयुक्त
iii.	एयर क्वालिटी मॉनिटरिंग कमेटी	प्रदेश में वायु प्रदूषण के प्रभावी नियंत्रण, पर्यावरण संरक्षण एवं परिवेशीय वायु गुणत मानकों के अनुरूप सुनिश्चित कराए जाने हेतु कार्यों की प्रगति का अनुश्रवण	अपर मुख्य सचिव/प्रमुख सचिव, पर्यावरण, वन एवं जलवायु परिवर्तन विभाग
iv.	राज्य स्तरीय अपशिष्ट प्रबंधन अनुश्रवण समिति	समस्त प्रकार के अपशिष्ट यथा ठोस अपशिष्ट, प्लास्टिक अपशिष्ट, ई-वेस्ट, परिसंकटमय अपशिष्ट एवं कंस्ट्रक्शन एण्ड डिमॉलिशन अपशिष्ट के नियमानुसार सुरक्षित निस्तारण किये जाने की स्थिति का अनुश्रवण	अपर मुख्य सचिव/प्रमुख सचिव, नगर विकास विभाग

3- "Environment Monitoring Cell" का गठन :-

माननीय अधिकरण के उपरोक्त निर्देशों के अनुपालन में मुख्य सचिव, उ0प्र0 शासन के कार्यालय हेतु "Environment Monitoring Cell" के दायित्वों के निर्वहन के लिए उ0प्र0 राज्य में स्थापित राज्य स्तरीय अनुश्रवण समितियों के प्रतिनिधियों को सम्मिलित

करते हुए "राज्य स्तरीय अनुश्रवण उप समिति" तत्काल प्रभाव से निम्नानुसार गठित की जाती है-

- 1- अध्यक्ष, इम्प्लीमेंटेशन कमेटी द्वारा नामित प्रतिनिधि।
- 2- अध्यक्ष, राज्य स्तरीय अपशिष्ट प्रबन्धन अनुश्रवण समिति द्वारा नामित प्रतिनिधि।
- 3- अध्यक्ष, रिवर रिजुविनेशन कमेटी द्वारा नामित प्रतिनिधि।
- 4- सदस्य सचिव, उ०प्र० प्रदूषण नियंत्रण बोर्ड/सदस्य समन्वयक, ऐयर क्वालिटी मॉनिटरिंग कमेटी - संयोजक

4- "Environment Monitoring Cell" के दायित्व :-

- 1- मा० राष्ट्रीय हरित अधिकरण में विचाराधीन ऐसे समस्त प्रकरण जिनमें मुख्य सचिव, उ०प्र० शासन के लिए अनुपालन/अनुश्रवण हेतु निर्देश जारी हों, में आगामी कार्यवाही की तिथि प्रदर्शित करते हुए सूचीबद्ध किया जाना।
- 2- मा० राष्ट्रीय हरित अधिकरण में विचाराधीन ऐसे समस्त प्रकरण जिनमें मुख्य सचिव, उ०प्र० शासन के लिए अनुपालन/अनुश्रवण हेतु निर्देश जारी हों, में माननीय अधिकरण के निर्देशों को विभागवार संकलित करते हुए मुख्य सचिव, उ०प्र० शासन की ओर से सम्बन्धित विभागों को निर्देश प्रेषित कराये जाने हेतु आलेख्य तैयार कर प्रस्तुत करना।
- 3- ऐसे प्रकरण जिनमें मा० अधिकरण द्वारा मुख्य सचिव, उ०प्र० शासन के लिए अनुपालन आख्या प्रस्तुत किये जाने के निर्देश दिये गये हों, में मुख्य सचिव कार्यालय को सुनवाई की तिथि अथवा अनुपालन हेतु निर्धारित तिथि से कम से कम 15 दिन पूर्व अवगत कराते हुए संबंधित विभागों से अनुपालन आख्या प्राप्त कर एवं उसका परीक्षण कर मुख्य सचिव, उ०प्र० शासन के समक्ष प्रस्तुत करना।
- 4- पर्यावरण, वन एवं जलवायु परिवर्तन विभाग, उ०प्र० शासन के कार्यालय झाप सं०-13/2019/एन०जी०टी०-257/55-पर्या-2-2019-44(रिट)/2016, दिनांक 14.06.2019 के माध्यम से पर्यावरण संरक्षण एवं प्रदूषण नियंत्रण हेतु स्थापित त्रिस्तरीय अनुश्रवण तंत्र के अंतर्गत राज्य स्तरीय समितियों की बैठकों से प्राप्त अनुपालन रिपोर्टों का सारांश तथा मुख्य सचिव, उ०प्र० शासन स्तर पर माह के अंतिम सप्ताह में समीक्षा बैठक आयोजित किये जाने हेतु एजेण्डा तैयार कर मुख्य सचिव, उ०प्र० शासन के समक्ष प्रस्तुत करना।
- 5- U.P. Environment Compliance Portal (www.upecp.com) के माध्यम से जिला स्तर एवं संबंधित विभाग स्तर द्वारा किये गये अनुपालन की स्थिति का अनुश्रवण करना।
- 6- उक्त सेल का कार्यालय उ०प्र० प्रदूषण नियंत्रण बोर्ड मुख्यालय, टी०सी०-12वी, विभूति खण्ड, गोमती नगर, लखनऊ में होगा।
- 7- उक्त सेल द्वारा सम्पादित किये जाने वाले उपरोक्त कार्यों का नियमित अनुश्रवण प्रमुख सचिव, पर्यावरण, वन एवं जलवायु परिवर्तन विभाग द्वारा किया जायेगा।

मुख्य सचिव, उ०प्र० शासन के कार्यालय हेतु "Environment Monitoring Cell" के गठन लिए गठित "राज्य स्तरीय अनुश्रवण उप समिति" द्वारा मा० अधिकरण के निर्देशों के अनुपालन में अपेक्षित अनुपालन की स्थिति, वांछित कार्यवाही तथा सुनवाई हेतु

निर्धारित तिथियों की सूचना सदस्य सचिव, उ०प्र० प्रदूषण नियंत्रण बोर्ड द्वारा प्रमुख सचिव, पर्यावरण, वन एवं जलवायु परिवर्तन विभाग के माध्यम से प्रस्तुत की जायेगी।

राजेन्द्र कुमार तिवारी
मुख्य सचिव।

संख्या-N&T-237(1)/81-7-2020-01(रिट)/2019, तददिनांक।

प्रतिलिपि-निम्नलिखित को सूचनार्थ एवं आवश्यक कार्यवाही हेतु प्रेषित :-

1. अध्यक्ष, रिवर रिजुविनेशन कमेटी (कृषि उत्पादन आयुक्त, उ०प्र० शासन)।
2. अध्यक्ष, इम्प्लीमेंटेशन कमेटी (प्रमुख सचिव, पर्यावरण, वन एवं जलवायु परिवर्तन विभाग, उ०प्र० शासन)।
3. अध्यक्ष, एअर क्वालिटी मॉनिटरिंग कमेटी (प्रमुख सचिव, पर्यावरण, वन एवं जलवायु परिवर्तन विभाग, उ०प्र० शासन)।
4. अध्यक्ष, राज्य स्तरीय अपशिष्ट प्रबन्धन अनुश्रवण समिति (प्रमुख सचिव, नगर विकास विभाग, उ०प्र० शासन)।
5. प्रमुख स्टाफ ऑफिसर, मुख्य सचिव, उ०प्र० शासन।
6. सदस्य सचिव, उ०प्र० प्रदूषण नियंत्रण बोर्ड, लखनऊ।
7. गार्ड फाइल।

आज्ञा से,
(संजय सिंह)
सचिव।

Status of Sewage Treatment Plant along the 12 Critically Polluted River Stretches

Name of River	Name of Polluting River Stretches	STP Status			
		Name of District	Name of STP	Capacity (MLD)	Achieving (Yes/No)
Hindon	Saharanpur To Ghaziabad	Ghaziabad	74MLD, Indirapuram, Ghaziabad	74	No
		Ghaziabad	56 MLD, Trans Hindon, Indirapuram, Ghaziabad	56	No
		Ghaziabad	70 MLD Dudahaida Vijay Nagar Ghaziabad	70	No
		Ghaziabad	30 MLD Sadullabad, Loni	30	No
Varuna	Rameshwar To Conf With Ganga, Varanasi	Varanasi	Dinapur	80	No
Yamuna	Asgarpur To Etawah Shahpur To Allahabad (Balua Ghat)	Mathura	Trans Yamuna Laxmi Nagar (oxidation Pond)	14.5	No
		Mathura	Trans Yamuna Laxmi Nagar (UASB)	16	No
		Mathura	Masani (Oxidation)	13.59	No
		Mathura	100 Bed Hospital (UASB)	8	No
		Mathura	Pagal Baba Temple (oxidation Pond)	4	No
		Agra	Boodhi Ka Nagla	2.25	No
		Agra	Peelakhar	10	No
		Firozabad	Near Sufisah ki dargah, Firozabad	67	No
		Etawah	Mauza Umrain, Etawah	13.5	No
Gomti	Sitapur To Varanasi	Sultanpur	05MLD Oxidation Pond, Lolepur,	5	No
Ganga	Kannauj To Varanasi	Mirzapur	Pakka Pokhara	14	No
		Mirzapur	Vindhyachal	4	No
		Varanasi	Dinapur	80	No
		Varanasi	Bhagwanpur	8	No
		Varanasi	DLW	12	No
Ramganga	Moradabad To Kannauj	Moradabad	58 MLD	58	No
		Rampur	15 MLD	15	No
		Rampur	5 MLD	5	No
		Moradabad	MokshDham (Moradabad)	25	No
Sai	Unnao To Jaunpur	Pratapgarh	Pratapgarh Sewage Treatment Plant	8.95	No

Annexure No- 6

Sector	Total Units	Total Defaulters	Presently Closed	Action Against Defaulters			
				Show Cause Notice	Closure	Environmental Compensation (Rs. in Crores)	
						Imposed	Recoverd EC amount
Industries	1699	282	126	57	99	17.6539	9.2797
Sewage Treatment Plant	79	17	0	17	0	2.7357	0.09
Common Effluent Treatment Plant	6	0	0	1	0	0.01	0.01
Total	1784	299	126	75	99	20.3996	9.3797

Annexure- 6

Annexure-

Status of Operation of CETPs (March, 2020)

Critically Polluted River Stretch	Name, Address of CETP	Capacity (MLD)	Sector	Compliance Status	Timeline required for compliance
Hindon	Apparel Park Tronica City CETP, Phase-I (for textile units), Ghaziabad	6	Textile	Complying	-
Yamuna	CETP, Industrial Area, Site-A, Mathura	6.25	Textile	Complying	Upgradation proposed under Namami Gange Project for ZLD.
Ganga	CETP, UPSIDC Textile Complex, Rooma, Kanpur (for textile units)	1.55	Textile	Complying	-
	CETP Jajmau, Kanpur	36	Tannery	Complying	New 20 MLD CETP is under construction & to be completed by Dec, 2021.
	Banther Industrial Pollution Control Co. CETP, Banther, Unnao	4.50	Tannery	Complying	DPR Sanctioned by NMCG for construction of new CETP of capacity 4.5 MLD
	Unnao Tanneries Pollution Control Company (CETP) Site-II, Unnao	2.15	Tannery	Complying	DPR Sanctioned by NMCG for construction of new CETP of capacity 2.15 MLD

Annexure-7

Annexure 8

Status of Solid Waste Management , Details of Processing Facilities, Details of Existing Infrastructure, Gap Analysis, Remediation of Legacy Waste & Proposals with Timeline.

1. Status of Solid Waste Management:

I	No. of ULBs	652
II	Number of ODF	652 (100%)
III	Number of ODF +	409
IV	Number of ODF++	17
V	Total Number of Wards	12007
VI	Door to Door Collection	11675 (97.2%)
VII	Vehicle Tracking System is installed	3785 vehicles in 15 Nagar Nigam (in 02 Nagar Nigam by March 2020)
VIII	Total generation of Municipal Solid Waste (MSW)	17377 TPD
IX	12 Waste Processing Plants	4615 TPD (26.5%)
X	Gap in Processing capacity	12762 TPD *
XI	20 Plants non-functional due to dispute	3355 TPD capacity (To be operational by March 2021)
XII	Land identified for SW processing site	582 ULBs
XIII	State rank in Swachh Sarvekshan 2018	18
XIV	State rank in Swachh Sarvekshan 2019	10
XV	Model Cities	Lucknow, Mathura, Varanasi
XVI	Model Town	Niwari, Shikohabad and Budhana
XVII	Model Villages	225 Gram Panchayats selected as Model Gram Panchayats in 75 Districts (03 in each District).
XVIII	Gap in Processing capacity*	*The studies have shown that the per capita/day generation of municipal solid waste in U.P. is on an average 350 gm. having composition of Biodegradable - 47.43%, Paper- 8.13%, Plastic/Rubber-9.22%, Metal-0.50%, Glass-1.01%, Rags-4.49%, Others - 4.01%, Inert-25.16% (CPHEO Manual-2016). The silt which is becoming part of the municipal waste is actually no waste and it does need any treatment or processing but an enabling proper collection and disposal mechanism. The recyclables like plastic, paper, rubber, cloth, metal etc. which are 27.36% are being recycled to the extent to 95%. So, the municipal waste left for processing is basically the biodegradables which are 47.43%. In many towns these are being supplied by the bulk generators to the piggery and other such units. So, in reality at ULB level, the municipal solid waste available for processing and disposal is approximately 50% of what is often estimated as total generation of waste along with proper integration of informal sector which plays major role in collection and disposal of recyclable waste.

2. Timeline for setting up of SW Processing Plants

- i. SW processing capacity of 10,470 TPD by March 2021 as detailed below:

Existing SWM processing Facilities	12 Plants with 4,615 TPD
Plants to be made operational by 31.08.2020	03 Plants with 560 TPD Mathura, Agra, Jaunpur
Plants to be made operational by 31.10.2020	02 Plants with 335 TPD Moradabad, Fatehpur
Plants to be made operational by 31.03.2021 (Arbitration complete)	07 Plants with 860 TPD Sambhal, Badaun, Mirzapur, Balia, Rampur, Jhansi, Meerut
Plants under land dispute to be resolved and commissioned	08 Plants with 930 TPD Bareilly, Firozabad, Loni, Nazibabad, Bhadohi, Basti, Gorakhpur, Akbarpur
New plants sanctioned to be completed by March. 2021	37 Plants with 3,170 TPD

- ii. 450 ULBs generating less than 10 TPD Solid Waste to have Composting Facility by September 2020.
- iii. Waste to Energy Plants: Lease agreement done in 04 cities i.e. Shahjahanpur, Moradabad, Muzaffarnagar, Ghaziabad.
- iv. 01 Material Recovery Facility to be set up in each ULB. Rs. 619 Crore released to all the 652 ULBs
- a. Rs. 219 Crore for 01 MRF in each ULB (**October 2020**)
- b. Rs. 400 Crore for strengthening collection/transportation system (vehicle, dustbin, protective, gear etc. (**October 2020**))

Improvement in River Water Quality (2019)

Critically Polluted River Stretch	No. of Monitoring Locations	No. of Monitoring Locations showing improvement of river water quality	% Reduction in BOD value in 2019 as compared to 2018
Hindon	07	05	5.17 to 33.2
Kali Nadi East	06	05	11.8 to 28.6
Varuna	02	02	4.0 to 39.7
Yamuna	20	08	1.04 to 11.1
Gomti	11	06	2.41 to 22.29
Ganga	22	21	1.1 to 36.5
Ranganga	06	01	41.9
Betwan	01	-	-
Ghaghra	02	01	3.25
Rapti	02	-	-
Sai	08	07	0.65 to 17.4
Saryu	01	-	-
Total	88	55	

*FC is more than the desired level in all monitoring locations.

Target- In compliance of directions given by Hon'ble NGT in O.A. No. 673/2018 on 20-09-2018, River Water Quality of Polluted River Stretches is to be fit at least for bathing purposes (i.e. BOD < 3 mg/l & FC < 500 MPN/100 ml) within 06 months from date of finalization of Action Plan.

Status of River Water Quality (2019)

River	Monitoring points within the identified polluted stretches	Monitoring points where BOD < 3 mg/l	Gapile. Monitoring points where BOD > 3 mg/l*
Hindon	07	00	07
Kali Nadi East	06	00	06
Varuna	02	00	02
Yamuna	20	04	16
Gomti	11	02	09
Ganga	22	06	16
Ramganga	06	02	04
Betwan	01	00	01
Ghaghra	02	00	02
Rapti	02	00	02
Sai	08	00	08
Saryu	01	01	00
Total	88	15	73

*FC is more than the desired level in all monitoring locations.

Target- In compliance of directions given by Hon'ble NGT in O.A. No. 673/2018 on 20-09-2018, River Water Quality of Polluted River Stretches is to be fit at least for bathing purposes (i.e. BOD < 3 mg/l & FC < 500 MPN/100 ml) within 06 months from date of finalization of Action Plan.

Legacy Waste Treatment

i. Projects Remediated

- a. Meerut (Village Gawri) : 3.0 Lakh Ton Legacy Waste remediated.
- b. Noida (Sector 54) : 1.0 Lakh Ton Legacy waste remediated.

ii. Projects under Remediation

Agra: Legacy waste 8.0 lakh ton.

Noida (Sector 145): Legacy waste 1.10 lakh ton.

iii. Proposed Legacy waste Remediation sites

Legacy Waste 26.1 Lakh Ton in 10 major cities (Kanpur, Moradabad, Lalitpur, Mathura, Aligarh, Bareilly, Ghaziabad, Prayagraj, Lucknow and Agra).

Empanelment of Organizations done, Site allotment under progress.

- iv. Timeline for remediation of all Legacy Waste in State is 2 years.

Plastic Waste Management ,

1. Status of Plastic Waste Management :

- i. Plastic Waste Generation : 254401.8 Ton per Annum
- ii. Plastic units Registered : 124
- iii. Total Recycling Capacity : 105000 Ton per Annum
- iv. Gap in Recycling capacity : 149401 Ton per Annum

2. Plastic Waste Management Infrastructure set up / being set up

- i. Plastic waste Recycling plant 900 TPA in Jhansi set up.
- ii. Plastic Waste to Oil plant 1800 TPA in Mathura set up.
- iii. Lease agreement for Waste to Energy Plants has been done in 04 cities namely Shahjahanpur, Moradabad, Muzaffarnagar, Ghaziabad.

3. Prohibition on use of Carry bags, Single use Cutlery

- i. State of Uttar Pradesh, vide Notification dated 15.07.2018 imposed Prohibition on use, manufacture, sale, distribution, storage, transport, import or export of disposable plastic carry bags (irrespective of its thickness) as well as cups, glasses, plates, spoons, tumblers etc. made of plastic or thermocol disposable after one-time use.
- ii. Compliance of Prohibition:

Prohibited Item confiscated	652.26 Ton
Fine imposed	Rs 7.39 crore

4. Compliance of Extended Producers Responsibility (EPR)

- i. The implementation of EPR has also been started in the State.
- ii. 35 Brand Owners and Producers have submitted Extended Producer Responsibility Plan.
- iii. Total 13261.19 Ton Plastic waste has been collected and disposed by Brand Owners & Producer under EPR since September 2019.

Installed Capacity of Common Bio Medical Waste Treatment Facility

Annexure-12

Annexure-12

S. N.	Circle	Name of the CBWTF operator Name & Address	Covered District	Treatment facility available			BMW Treatment capacity Kg/day	Number of Vehicles	Status of On Line Continuous Emission Monitoring System & Connectivity	Validity of issued Authorization	operational status
				Inclinerator	Auto Clave	Shredder					
1	2	3	4	5	6	7	8	9	10	11	12
1	1	M/s Medicare Environmental Management Pvt.Ltd. C-21 Phas-1 Masuni Gulowhi Road, UPSIDC, Hapur.	Gaziabad, Noida (G B Nagar), Hapur, Moradabad, Meerut, Amroha (J.P. Nagar), Sambhal	150 kg/hr	430 ltr/shift	50 kg/hr	4500	13 (GPS in 13 vehicles)	Installed & Connected	31.12.2023	operational
2	2	M/s Ferro Build Hard (India) Pvt. Ltd. 83-A Maheba Purab Patti, Naini, Prayagraj	Prayagraj, Raebareli, Pratapgarh	200 kg/hr	720 kg/day	400 kg/day	3800	9 with GPS	Installed & Connected	18.12.2024	operational
3	2	M/s Wilword Environmental Inc.- Chaudhrypur Mandhava, Kanpur	Kanpur Nagar, Farookhabad, Mainpuri, Etawa, Auraiya	100 kg/hr	250 ltr/shift	50 kg/hr	1700	4 with GPS & hologram	Installed, not Connected	31.12.2023	operational
4	2	M/s Sangam Medicare, Handiya, Prayagraj	Prayagraj, Varanasi, Kaushambi, Sonbhadra, Mirzapur, Jaunpur, Pratapgarh, Chitrakot	250 kg/hr	500 ltr/shift	400 kg/day	4000	10 with GPS	Installed & Connected	19.01.2023	operational
5	2	M/s MPCC Bhelamau, Bhavti, Kanpur	Kanpur Nagar, Kanpur Dehat Hamirpur, Fatehpur Unnao, Kannauj	200 kg/hr	300 ltr/shift	100 kg/hr	4000	10 with GPS & hologram	Installed & Connected	31.12.2023	operational
6	2	M/s MPCC Bijauli, Jhansi	Jhansi jalon Lalipur Mahoba, Banda	100 kg/hr	500 ltr/shift	50 kg/hr	2000	5 with GPS	Installed & Connected	31.12.2023	operational
7	3	M/s Synergy Waste Management (p) Ltd. 011-26933371 Subharti Medical College, Subharti Puram, Meerut	G.B. Nagar Gaziabad Hapur Bulandshahr Bijnor Meerut Shantli Bagpat Muzaffarnagar saharanpur Moradabad	300 kg/hr	300 kg/batch	300 kg/hr	4000	20 with GPS & hologram	Installed & Connected	31.12.2024	operational
8	4	M/s J.R.R Waste Management Pvt. Ltd (Formerly Name M/s Dutt Interprises Ltd. (Office)-29, Alkapuri Hirabag, Dayalbag, Agra-282003, (Plant)- Khasra No.- 670, Mauja- Darhera, Tahsil- Almadpur, Agra	Agra Hathras Firozabad Mainpuri Etah	200 kg/hr	50 kg/shift	100 kg/hr	2500	11 with GPS	Installed & Connected	31.12.2024	operational
9	4	M/s Bio Medical Waste, Disposal Agency-Khasra No.- 622, Vill. Padrona Raya- Maat Mathura	Mathura, Etah Aligarh Kashganji Firozabad, Sambhal, Hathras	200 kg/hr	50 kg/shift	100 kg/hr	2500	5 (GPS in 1 vehicle)	Installed & Connected	20.03.2021	operational
10	5	M/s Synergy Waste Management (P) Ltd. Plot No. 36,37,72 Vill- Mohammadpur Nawabganj, Barabanki.	Barabanki Lucknow Sitapur Hardoi	250 kg/hr	75 kg/shift	50 kg/hr	3100	8 with GPS	Installed & Connected	05.03.2023	operational
11	5	M/s S.M.S.watergrace Mediawaste Management Pvt.Ltd.Mohanlalganj Lucknow	Lucknow Lakheempur Unnao Sitapur Hardoi	250 kg/hr	1000 ltr/shift	100 kg/hr	8000	10 with GPS	Installed & Connected	14.12.2024	operational

S. N.	Circle	Name of the CBWTF operator Name & Address	Covered District	Treatment facility available			BMW Treatment capacity Kg/day	Number of Vehicles	Status of On Line Continuous Emission Monitoring System & Connectivity	Validity of issued Authorization	Operational status
				Incinerator	Auto Clave	Shredder					
1	2	3	4	5	6	7	8	9	10	11	12
12	5	M/s Spectrum Waste Solutions Pvt. Ltd. Khara No.- 597, Jawar Nagar Mastema, Sultanpur Road, Mohanlal Ganj Lucknow	Lucknow, Sultanpur, Gonda, Baharich, Balrampur, Amethi, Faizabad, Lakhimpur, Shravasti, Gorakhpur	250 kg/hr	200 kg/shift	50 kg/hr	3400	10 (GPS not working)	Installed & Connected	31.12.2020	operational
13	5	M/s Royal pollution control services, Villi-Chandpur sadopatti, Sultanpur		150 kg/hr	500 kg/day	200 kg/day	2800	2 with GPS	Installed & Connected	05.08.2023	Not operational (under upgradation)
14	5	M/s Star Pollutech, Gata no. 1425 & 1426, Villi-Chandra, Tehsil-Maholi, Sitapur	Sitapur, Lakhimpur, Hardoi, Shajahanpur, Pilibhit	100 kg/hr	500 ltr/hr	50 kg/hr	2000	2 with GPS	Installed & Connected	31.12.2020	operational
15	6	M/s MPCC, Khailabad Industrial Area, Sant Kabir Nagar	Sant kabir Nagar, Basti, Siddharth Nagar, Kusinagar, Maharajganj, Gorakhpur	100 kg/hr	414 kg/shift	100 kg/hr	2000	7 with GPS & hologram	Installed & Connected	31.12.2024	operational
16	6	M/s CPC Power India Limited, Mohansarai, Varanasi.	Varanasi, Bhadohi (Sant Ravidas Nagar), Jaunpur, Chandauli, Sonbhadra	150 kg/hr	100 ltr/shift	50 kg/hr	2000	6 with GPS	Installed, not Connected	31.12.2023	operational
17	6	M/s Silicon welfare society Villi-Banka Distt-Ghazipur	Ghazipur, Ballia, Deoria, Azamgarh, Amedkar Nagar, Varanasi, Mau,	100 kg/hr	200 ltr/shift	150 kg/hr	1600	7 with GPS	Installed & Connected	31.12.2024	operational
18	7	M/s SP Green Light Environment Waste Management LLP, Gata No. 433, Saalpur Navadiya, Meerapur Katra, Shajahanpur.242301	Bareilly, Badaun, Pilibhit, Rampur, Shejahanpur	150 kg/hr	500 ltr/boch	50 kg/hr	2700	10 with GPS	Installed & Connected	31.12.2021	operational
19	7	M/s Envirad Medicare Pvt. Ltd. Parsakhara, Bareilly.		150 kg/hr	180 ltr/shift	200 kg/hr	2100	6 with GPS & hologram	Installed & Connected	31.12.2019	As per Hon'ble NGT order Date 21.08.2019 and Closed Since 24.08.2019
20	7	M/s Environ Waste Connections, LLP, Hapur.	Noida, Ghaziabad, Meerut, Hapur.	150 kg/hr	180 ltr/shift	200 kg/hr	2100	6 with GPS & hologram	Installed & Connected	31.12.2021	operational

Incineration Capacity of All 20 CBWTF = 56.0 MT/day
Capacity of 18 Operational CBWTF = 51.2 MT/day

**Environmental Compensation imposed against defaulter Combined
Bio Medical Waste Treatment Facilities (CBWTF)**

S.No.	Name of CBWTF	Environmental Compensation imposed	Environmental Compensation Recovered
1.	M/s Will word Environmental Inc.- Chaudhrypur Mandhava, Kanpur.	Rs. 2.90 Lacs	Rs. 2.90 Lacs
2.	M/s MPCC Bhelamau, Bhavti, Kanpur.	Rs. 2.90 Lacs	Rs. 2.90 Lacs
3.	M/s MPCC, Khalilabad Industrial Area, Sant Kabir Nagar.	Rs. 20.40 Lacs	Rs. 5.0 Lacs
4.	M/s Envirad Medicare Pvt. Ltd. Parsakhera, Bareilly.	Rs. 30.05 Lacs	Rs. 10.0 Lacs
5.	M/s Ferro Build Hard (India) Pvt. Ltd. 83-A Maheba Purab Patti, Naini, Allahabad.	Rs. 5.10 Lacs	Rs. 1.0 Lacs
6.	M/s Bio . Medical Waste disposal agency, Khasra no. 622, Vill-Pandrona Raya- Maat, Mathura.	Rs. 12.10 Lacs	Rs. 12.10 Lacs
	Total	Rs. 85.00 Lacs	Rs. 33.90 Lacs

Prosecution Filed against defaulter CBWTFs:-

1. M/s Spectrum Waste Solutions Pvt. Ltd. Khasra No.- 597, Jawar Nagar Mastemau, Sultanpur Road, Mohanlal Ganj, Lucknow.
2. M/s CPC Power India Limited, Mohansarai, Varanasi.
3. M/s Envirad Medicare Pvt. Ltd. Parsakhera, Bareilly.

Annexure- 12 A

S.No.	Name of River	District	Length of river in which Rejuvenation is done (kms)	Rejuvenation of Pond (In Numbers)	Rejuvenation of Small Streams (In Numbers)	Plantation (In Numbers)
1	Varuna River	Prayagraj	39.17	0	0	0
		Bhadohi	16.2	6	5	8520
		Varanasi	13.29	6	6	12450
2	Sai River	Hardoi	62.14	28	0	8630
		Raebareilly	0	103	58	137798
		Lucknow	0	8	12	7762
		Pratapgarh	42.04	37	42	26005
3	Gomti River	Pilibhit	0	51	0	24063
		Sitapur	67	23	27	83399
		Lucknow	0	15	19	28803
		Sahjahanpur	0	11	0	49241
		Aligarh	100	58	56	256756
4	Kali East River	Etah	0	17	0	0
5	Pandu	Auraiya	0	3	9	1300
		Kanpur Nagar	0	53	54	65600
		Kanpur Dehat	0.6	7	12	0
		Fatepur	0	8	16	8450
6	Aril River	Badayun	0	12	4	0
		Bareilly	0.1	31	0	112200
7	Morwa River	Bhadohi	25.75	5	4	6200
8	Karanwati River	Mirzapur	20.21	8	0	30552

Annexure-12A

9	Baan River	Bijnor	45.21	13	0	200199
		Amroha	42.04	37	14	26005
		Moradabad	1.2	1	42	0
10	Manorama River	Gonda	0	18	23	85090
		Basti	115	138	37	252500
11	Tedi River	Behraich	100	27	14	27490
		Gonda	0	21	37	310500
12	Sasur Khaderi	Fatepur	0	31	10	47600
		Kaushambi	0	45	6	125142
13	Mandakini River	Chitrakoot	30	0	0	0
14	Tamsa River	Ayodhya	148	70	65	123042
		Ambedkar Nagar	71.9	4	1	95300
15	Sot River	Sambhal	74	0	0	0
16	Nad River	Varanasi	17.42	5	11	13225
17	Dadhi River	Moradabad	3.65	1	0	600
18	Ishan River	Etah	5.6	0	0	0
19	Budhi Ganga	Kasganj	102	6	11	3500
20	Kunwar River	Jaunpur	0	0	0	0
Total			1142.52	907	595	2177922

नदियों के पुनरुद्धार की प्रगति

क्र०सं०	नदी का नाम	जनपद का नाम	आच्छादित विकासखण्डों की संख्या	आच्छादित ग्राम पंचायतों की संख्या	जनपद में नदी की कुल लम्बाई (कि०मी०)	नदी की लम्बाई जिस पर कार्य पूर्ण कर लिया गया है (कि०मी० में)	तालाब का जीर्णोद्धार (संख्या)	वृक्षारोपण (संख्या)	नालों का जीर्णोद्धार (संख्या)	वित्तीय व्यय (लाख में)	सृजित मानव दिवस सप्ताह में सृजित मानव दिवस	कुल मानव दिवस
1	2	3	4	5	6	7	8	9	10	11	12	13
	कुल योग											
1	देही नदी	बहराइच	4	43	38.00	0	27	27490	14	160.25	0	58747
		गोण्डा	6	66	192.00	0	21	310500	37	98.68	0	49016
2	मनोरमा नदी	गोण्डा	4	41	1.00	0	18	85090	23	47.03	0	22178
		बस्ती	7	96	110.00	115	138	252500	37	399.62	2563	236146
3	पाण्डु नदी	औरिया	2	13	21.00	0	3	1300	9	0	0	0
		कन्नौज	1	8	19.00	0	0	0	0	0	0	0
		कानपुर नगर	7	56	76.00	0	53	65600	54	45.57	0	24038
		कानपुर देहात	2	22	71.00	0.6	7	0	12	46.139	1801	24445
		फतेहपुर	2	16	25.60	0	8	8450	16	45.75	0	0
		प्रयागराज	1	17	39.00	39.17	0	0	0	87.753	0	0
4	वरुणा नदी	भदोही	3	48	53.37	16.2	6	8520	5	155.45	0.019	0.851
		वाराणसी	5	42	20.60	13.29	6	12450	6	73.6	4124	34129
		फतेहपुर	3	26	59.50	0	31	47600	10	64.91	0	0
5	ससुर खदेड़ी	कौशाम्बी	6	56	100.02	0	45	125142	6	101.67	4212	44571
		प्रयागराज	1	11	43.06	0	0	0	0	0	0	0
		हरदोई	11	78	180.00	62.14	28	8630	0	318.068	18304	172852
		उन्नाव	8	55	249.00	0	0	0	0	0	0	0
6	सई नदी	रायबरेली	6	81	199.70	0	103	137798	58	312.85	0	169833
		लखनऊ	2	16	37.72	0	8	7762	12	26.38	0	16959
		जौनपुर	7	67	93.00	0	0	0	0	0	0	0
		प्रतापगढ़	5	88	157.70	42.04	37	26005	42	144.45	0	77207
		पीलीभीत	1	17	47.00	0	51	24063	0	79.89	0	0
		खीरी	3	32	84.50	0	0	0	0	0	0	0
7	गोमती नदी	सीतापुर	4	45	159.00	67	23	83399	27	105.7468	1221	5679
		लखनऊ	5	41	80.44	0	15	28803	19	71.75		35403
		शाहजहांपुर	3	21	72.90	0	11	49241		35.22		14396
		जौनपुर	9	94	127.31	0	0	0	0	0	0	0
		बदायूं	5	39	57.00	0	12	0	4	5.35	2632	2632
8	अरिल नदी	बरेली	3	35	65.00	0.1	31	112200	0	44.44	0	25394
9	मोरवा नदी	भदोही	3	31	43.80	25.75	5	6200	4	219.8	0.027	1.2
10	मंदाकिनी नदी	चित्रकूट	2	19	66.00	30	0	0	0	109.3	0	62290

क्र०सं०	नदी का नाम	जनपद का नाम	आच्छादित विकासखण्डों की संख्या	आच्छादित ग्राम पंचायतों की संख्या	जनपद में नदी की कुल लम्बाई (कि०मी०)	नदी की लम्बाई जिस पर कार्य पूर्ण कर लिया गया है (कि०मी० में)	तालाब का जीर्णोद्धार (संख्या)	वृक्षारोपण (संख्या)	नालों का जीर्णोद्धार (संख्या)	वित्तीय व्यय (लाख में)	सृजित मानव दिवस सप्ताह में सृजित मानव दिवस	कुल मानव दिवस
1	2	3	4	5	6	7	8	9	10	11	12	13
	कुल योग											
11	तमसा नदी	अयोध्या अम्बेडकर नगर	10	77	152.00	148	70	123042	65	976	0	506213
12	नाद नदी	वाराणसी	5	58	137.90	71.9	4	95300	1	769.25	15630	421038
13	कर्णवती नदी	मिर्जापुर	2	21	27.66	17.42	5	13225	11	36.8	1502	17046
		बिजनौर	1	19	25.00	20.21	8	30552	0	61.34	0	33703
14	बान नदी	अमरोहा	6	64	117.81	45.21	13	200199	14	115.22	988	40075
		मुरादाबाद	2	57	42.04	42.04	37	26005	42	144.45	0	77207
		संभल	1	1	1.20	1.2	0.5	0	0	1.96	500	1079
15	सोत नदी	मेरठ	5	57	77.00	74	0	0	0	157.94	0	0
		हापड़	3	17	24.00	0	0	0	0	0	0	0
16	काली पूर्वी नदी	अलीगढ़	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL
		एटा	2	73.00		100	58.5	256756	56	480.91	1488	152064
		बुलंदशहर	4	24	50.00	0	17	0	0	22.49	0	123.57
		कासगंज	7	88	110.00	0	0	0	0	0	0	0
		कन्नौज	3	23	79.50	0	0	0	0	0	0	0
		मुरादाबाद	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL
17	डाढ़ी नदी	एटा	1	5	5.00	3.65	1	600	0	21.6	500	11209
18	ईशान नदी	कासगंज	2	14	57.30	5.6	0	0	0	3.107	0	1707
19	बूढ़ी गंगा	जौनपुर	4	60	118.00	102	6	3500	11	12.9	550	7088
20	कुँवर नदी		2	23	57.80	0	0	0	0	0	0	0

Notification & Demarcation of FPZ

Name of River	Name of Polluting River Stretches	Status & Timeline from Dec, 2019		
		Declaration of NCZ (Width from both banks)	Survey	Demarcation & Notification
Hindon	Saharanpur To Ghaziabad	03 Months (50 Mts.)	06 Months	09 Months
Kali (East)	Muzaffarnagar To Gulaothi Town	03 Months (50 Mts.)	06 Months	09 Months
Varuna	Rameshwar To Confluence With Ganga, Varanasi	03 Months (50 Mts.)	06 Months	09 Months
Yamuna	Asgarpur To Etawah Shahpur To Allahabad (Balua Ghat)	06 Months (100 Mts.)	To be done by CWC	09 Months after Survey
Gomti	Sitapur To Varanasi	03 Months (50 Mts.)	06 Months	09 Months
Ganga	Kannauj To Unnao	As per NGT orders	Completed by CWC	09 Months
	Unnao To Varanasi	06 Months (100 Mts)	To be done by CWC	09 Months after Survey
Ramganga	Muradabad To Kannauj	06 Months (50 Mts)	To be done by CWC	09 Months after Survey
Betwa	Hamirpur To Wagpura	06 Months (100 Mts)	To be done by CWC	09 Months after Survey
Ghaghara	Barhalganj To Deoria	03 Months (100 Mts.)	06 Months	09 Months
Rapti	Domingarh To Rajghat	03 Months (100 Mts.)	06 Months	09 Months
Sai	Unnao To Jaunpur	03 Months (50 Mts.)	06 Months	09 Months
Saryu	Ayodhya To Elafatganj	03 Months (50 Mts.)	06 Months	09 Months

विभाग द्वारा श्वासकीय भवनों पर रुफटाप रेनवाटर हार्वेस्टिंग प्रणाली की स्थापना की सूची

1-वित्तीय वर्ष 2014-15

क्र० सं०	खण्ड का नाम	भाहर	भवन का नाम, लोकेशन
1	2	3	4
1-	सीनियर जियोफिजिसिस्ट, भूगर्भ जल विभाग, खण्ड-आगरा(जियोफि0)	आगरा	नवीन मण्डी समिति, आगरा।
2-	अधिशाली अभियन्ता, भूगर्भ जल विभाग, खण्ड-कानपुर	कानपुर	औद्योगिक प्रशिक्षण केन्द्र भवन, कानपुर नगर।
3-	सीनियर हाइड्रोजियोलाजिस्ट भूगर्भ जल विभाग, खण्ड-लखनऊ।	लखनऊ	1-उपाम, सेक्टर-ई, अलीगंज, लखनऊ। 2-विकास भवन कैम्पस, सर्वोदय नगर, लखनऊ। 3-सुभाष चन्द्र बोस गर्ल्स महाविद्यालय, अलीगंज, लखनऊ।
4-	अधिशाली अभियन्ता, भूगर्भ जल विभाग, खण्ड-सहारनपुर।	सहारनपुर	1-आई0टी0आई0, सहारनपुर। 2-आई0टी0आई0 कैम्पस, कृषि विज्ञान केन्द्र, सहारनपुर
5-	अधिशाली अभियन्ता, भूगर्भ जल विभाग, खण्ड-यांत्रिक (इलाहाबाद)	इलाहाबाद	1-सर्किट हाउस, इलाहाबाद। 2-हेमवती नन्दन बहुगुणा राजकीय पोस्ट ग्रेजुएट डिग्री कालेज, इलाहाबाद 3-यू0पी0 बोर्ड आफ सेकेन्ड्री एजुकेशन (मुख्यालय भवन) इलाहाबाद।
6-	अधिशाली अभियन्ता, भूगर्भ जल विभाग, खण्ड-गौतमबुद्धनगर (नोएडा)	नोएडा गाजियाबाद	1-जिलाधिकारी, कार्यालय परिसर नोएडा 2-सी0जी0ओ0 कालोनी, गाजियाबाद।
7-	सीनियर जियोफिजिसिस्ट, भूगर्भ जल विभाग, खण्ड-मेरठ	मेरठ	राजकीय इंडस्ट्रियल ट्रेनिंग इंस्टीट्यूट वर्कशाप, मेरठ।
8-	सीनियर हाइड्रोजियोलाजिस्ट, भूगर्भ जल विभाग, खण्ड-वाराणसी।	वाराणसी	राजकीय विद्यालय क्वींस कालेज, लहुरावीर, वाराणसी।
9-	अधिशाली अभियन्ता, भूगर्भ जल विभाग, खण्ड-मुरादाबाद।	मुरादाबाद	भीमराव अम्बेदकर पुलिस अकादमी, मुरादाबाद।

वित्तीय वर्ष 2015-16

क्र० सं०	खण्ड का नाम	भाहर	भवन का नाम, लोकेशन
1	2	3	4
1-	सीनियर जियोफिजिसिस्ट, भूगर्भ जल विभाग, खण्ड-आगरा(जियोफि०)	आगरा	फैकल्टी आफ इंजीनियरिंग, आगरा। फैकल्टी आफ ला, आगरा।
2-	अधिकासी अभियन्ता, भूगर्भ जल विभाग, खण्ड-कानपुर।	कानपुर	ज्वाइंट डेवलपमेंट कमिशनर कार्यालय मुख्य विकास अधिकारी कार्यालय
3-	सीनियर हाइड्रोजियोलाजिस्ट भूगर्भ जल विभाग, खण्ड-लखनऊ।	लखनऊ	उ०प्र० लोक सेवा आयोग, लखनऊ (परीक्षा भवन, प्रशासनिक भवन)
4-	अधिकासी अभियन्ता, भूगर्भ जल विभाग, खण्ड-सहारनपुर।	सहारनपुर	सावित्री बाई फुले राजकीय पालीटेक्निक, सहारनपुर।
5-	अधिकासी अभियन्ता, भूगर्भ जल विभाग, खण्ड-(यांत्रिक) इलाहाबाद।	इलाहाबाद	लोक सेवा आयोग भवन संगम, सरस्वती, यमुना लोक सेवा आयोग राष्ट्रीय प्रशासनिक भवन उच्च शिक्षा निदेशालय
6-	अधिकासी अभियन्ता, भूगर्भ जल विभाग, खण्ड-गौतमबुद्धनगर (नोएडा)।	नोएडा	ए०डी०एम० बिल्डिंग, कलेक्ट्रेट, गौ०बु०नगर
		गाजियाबाद	राजकीय इंटर कालेज, नन्दग्राम, गाजियाबाद
7-	सीनियर जियोफिजिसिस्ट, भूगर्भ जल विभाग, खण्ड-मेरठ।	मेरठ	प्रशासनिक भवन, डी०एन० पालीटेक्निक, परतापुर। प्रशासनिक भवन, जी०टी०आई०, साकेतनगर
8-	सीनियर हाइड्रोजियोलाजिस्ट, भूगर्भ जल विभाग, खण्ड-वाराणसी।	वाराणसी	पी०एच०एन० ट्रेनिंग सेन्टर, शिवपुर। राजकीय बालिका इंटर कालेज, मलदहिया।
9-	अधिकासी अभियन्ता, भूगर्भ जल विभाग, खण्ड-मुरादाबाद।	मुरादाबाद	डा०भीमराव अम्बेदकर पुलिस अकादमी, मेस

वित्तीय वर्ष 2016-17

क्र० सं०	खण्ड का नाम	भाहर	भवन का नाम, लोकेशन
1	2	3	4
1-	सीनियर जियोफिजिसिस्ट, भूगर्भ जल विभाग, खण्ड-आगरा(जियोफि०)	आगरा	डा० भीमराव अम्बेदकर विश्व विद्यालय, आगरा 1-होम साइंस भवन। 2-इंजीनियरिंग कैंपस।

2-	अधिशाली अभियन्ता, भूगर्भ जल विभाग, खण्ड-कानपुर।	कानपुर	राजकीय इण्टर कालेज, चुन्नीगंज, कानपुर।
3-	सीनियर हाइड्रोजियोलाजिस्ट भूगर्भ जल विभाग, खण्ड-लखनऊ।	लखनऊ	आयुर्वेद कालेज, टुड़ियागंज, लखनऊ।
4-	अधिशाली अभियन्ता, भूगर्भ जल विभाग, खण्ड-सहारनपुर।	सहारनपुर	पुलिस लाइन, आर0टी0सी0 बिल्डिंग, सहारनपुर।
5-	अधिशाली अभियन्ता, भूगर्भ जल विभाग, खण्ड-(यांत्रिक) इलाहाबाद।	इलाहाबाद	निदेशक, शिक्षा कार्यालय भवन, इलाहाबाद।
6-	अधिशाली अभियन्ता, भूगर्भ जल विभाग, खण्ड-गौतमबुद्धनगर (नोएडा)।	नोएडा	रिजर्व पुलिस लाइन, गौ0बु0नगर।
		गाजियाबाद	रिजर्व पुलिस लाइन, गाजियाबाद।
7-	सीनियर जियोफिजिसिस्ट, भूगर्भ जल विभाग, खण्ड-मेरठ।	मेरठ	आ0एम0एल0 मेडिकल कालेज, मेरठ।
8-	सीनियर हाइड्रोजियोलाजिस्ट, भूगर्भ जल विभाग, खण्ड-वाराणसी।	वाराणसी	1-आर0महिला पी0जी0 कालेज, चेतगंज, वाराणसी 2-लाल बहादुर शास्त्री छात्रावास, काशी विद्यापीठ, वाराणसी।
9-	अधिशाली अभियन्ता, भूगर्भ जल विभाग, खण्ड-मुरादाबाद।	मुरादाबाद	डा0भीमराव अम्बेदकर पुलिस अकादमी, मुरादाबाद।

वित्तीय वर्ष 2017-18

क्र0 सं0	खण्ड का नाम	भाहर	भवन का नाम, लोकेशन
1	2	3	4
1-	सीनियर जियोफिजिसिस्ट, भूगर्भ जल विभाग, खण्ड-आगरा(जियोफि0)	आगरा	आफिस एवं आवासीय बिल्डिंग, पी0डब्लू0डी0 सर्किल आफिस, आगरा।
2-	सीनियर हाइड्रोजियोलाजिस्ट भूगर्भ जल विभाग, खण्ड-लखनऊ।	लखनऊ	राजकीय बालिका इण्टर कालेज परिसर, इन्दिरा नगर, लखनऊ।
3-	अधिशाली अभियन्ता, भूगर्भ जल विभाग, खण्ड-(यांत्रिक)इलाहाबाद।	इलाहाबाद	माध्यमिक शिक्षा सेवा चयन बोर्ड, इलाहाबाद।
4-	अधिशाली अभियन्ता, भूगर्भ जल विभाग, खण्ड-गौतमबुद्धनगर (नोएडा)।	नोएडा	रिजर्व पुलिस लाइन परिसर, गौ0बु0नगर।
5-	सीनियर जियोफिजिसिस्ट, भूगर्भ जल विभाग, खण्ड-मेरठ।	मेरठ	रानी लक्ष्मी बाई गर्ल्स हास्टल, सी0सी0एस0 विश्वविद्यालय, मेरठ।
6-	सीनियर हाइड्रोजियोलाजिस्ट, भूगर्भ जल विभाग, खण्ड-वाराणसी।	वाराणसी	1-आर्य महिला इण्टर कालेज, चेतगंज, वाराणसी 2-बसंत कन्या इण्टर कालेज, कंचना, वाराणसी।

वित्तीय वर्ष 2018-19

क्र० सं०	खण्ड का नाम	भाहर	भवन का नाम, लोकेशन
1	2	3	4
1-	सीनियर जियोफिजिस्ट, भूगर्भ जल विभाग, खण्ड-आगरा(जियोफि०)	आगरा	आगरा कालेज, आगरा।
2-	सीनियर हाइड्रोजियोलाजिस्ट भूगर्भ जल विभाग, खण्ड-लखनऊ।	लखनऊ	लखनऊ पालीटेक्निक, कानपुर रोड, लखनऊ।
3-	अधिकासी अभियन्ता, भूगर्भ जल विभाग, खण्ड-(यांत्रिक)इलाहाबाद।	इलाहाबाद	राजकीय बालिका पालीटेक्निक, तेलियरगंज, इलाहाबाद।
4-	अधिकासी अभियन्ता, भूगर्भ जल विभाग, खण्ड-सहारनपुर।	सहारनपुर	रिजर्व पुलिस लाइन परिसर, सहारनपुर।
5-	अधिकासी अभियन्ता, भूगर्भ जल विभाग, खण्ड-मुरादाबाद।	मुरादाबाद	ग्रीन मिडास स्कूल, बी०आर०अम्बेदकर यू०पी० पुलिस अकादमी, सिविल लाइन्स, मुरादाबाद।
6-	सीनियर हाइड्रोजियोलाजिस्ट, भूगर्भ जल विभाग, खण्ड-वाराणसी।	वाराणसी	श्री अग्रसेन कन्या पी०जी० कॉलेज, वाराणसी।

वित्तीय वर्ष 2019-20

क्र० सं०	खण्ड का नाम	भाहर	भवन का नाम, लोकेशन
1	2	3	4
1-	सीनियर हाइड्रोजियोलाजिस्ट, भूगर्भ जल विभाग, खण्ड-लखनऊ।	लखनऊ	राजकीय गर्ल्स पालीटेक्निक, फैजाबाद रोड, लखनऊ।
2-	अधिकासी अभियन्ता, भूगर्भ जल विभाग, खण्ड-कानपुर।	कानपुर	1-वानकी प्रशिक्षण संस्थान, किदवाई नगर, कानपुर। 2-प्राविधिक शिक्षा निदेशालय, रावतपुर, कानपुर।

प्रेषक,

अतुल कुमार गुप्ता,
मुख्य सचिव,
उत्तर प्रदेश शासन।

सेवा में,

- | | |
|--|---|
| 1. आवास आयुक्त
उत्तर प्रदेश आवास एवं विकास परिषद,
लखनऊ | 2. उपाध्यक्ष,
समस्त विकास प्राधिकरण,
उत्तर प्रदेश। |
| 3. अध्यक्ष/जिलाधिकारी,
समस्त विशेष क्षेत्र विकास प्राधिकरण,
उत्तर प्रदेश। | 4. नियंत्रक प्राधिकारी,
समस्त विनियमित क्षेत्र,
उत्तर प्रदेश। |
| 5. मुख्य कार्यपालक अधिकारी,
नवीन ओखला औद्योगिक विकास प्राधिकरण
उत्तर प्रदेश। | 6. मुख्य कार्यपालक अधिकारी,
वृहत्तर नवीन ओखला औद्योगिक
विकास प्राधिकरण, उत्तर प्रदेश। |
| 7. प्रबन्ध निदेशक,
उ.प्र. राज्य औद्योगिक विकास निगम। | 8. प्रबन्ध निदेशक,
उ.प्र. सहकारी आवास संघ लि. लखनऊ |

आवास एवं शहरी नियोजन अनुभाग-1

लखनऊ : दिनांक 01 जुलाई, 2008

विषय: रेन वाटर हार्वेस्टिंग की नीति के क्रियान्वयन हेतु अभियान चलाकर समयबद्ध रूप से क्रियान्वित करने के सम्बन्ध में।

महोदय,

प्रदेश में तीव्र नगरीकरण एवं उपलब्ध जल स्रोतों के अत्यधिक/अनियमित दोहन के परिणामस्वरूप निरन्तर भू-जल स्तर में सुधार लाने के दृष्टिगत शासनादेश संख्या 3671/9-आ-1-17 विविधि/03 (आ.व.) दिनांक 19.06.2003 द्वारा यह निर्देशित किया गया कि "भू-जल संसाधनों के संरक्षण एवं सम्बर्धन की दृष्टि से 300 वर्ग मीटर से अधिक क्षेत्रफल के नव निर्मित होने वाले समस्त प्रकृति के भवनों में तत्काल प्रभाव से रूफ-टॉप हार्वेस्टिंग अनिवार्य कर दिया जाए तथा रेन वाटर हार्वेस्टिंग कार्य योजना को एक अभियान के रूप में क्रियान्वित करते हुए इस कार्यक्रम का व्यापक प्रचार-प्रसार भी किया जाय।"

2. उक्त शासनादेश दिनांक 19.06.03 में दिये गये निर्देशों के अनुसार अपेक्षित कार्यवाही अब तक हुई प्रतीत नहीं होती है। रेन वाटर हार्वेस्टिंग कार्यक्रम को और अधिक गम्भीरता से लिए जाने की आवश्यकता है। इस दिशा में यह आवश्यक है कि सभी कार्यदायी/रेगुलेटरी संस्थाओं द्वारा नियमित रूप से इस कार्यक्रम की समीक्षा की जाए तथा व्यापक अभियान चलाकर उक्त कार्यक्रम को कठोरता से लागू किया जाए। इस सम्बन्ध में निर्गत किए गए शासनादेश संख्या यू.ओ.35/आठ-1-05 दिनांक 25.04.06 के प्रस्तर- 3.6 के उप प्रस्तर-ख में 200 वर्ग मीटर एवं उससे कम क्षेत्रफल वाले भूखण्डों पर रेन वाटर हार्वेस्टिंग के प्रतिबन्ध को अवक्रमित करते हुए 300 वर्ग मीटर व उससे अधिक क्षेत्रफल के भूखण्डों पर होने वाले सभी प्रकार के निर्माणों पर उक्त व्यवस्था लागू रहेगी।

4. इसी क्रम में आपका ध्यान उक्त शासनादेश दिनांक 25.04.2006 में किए गए इस प्राविधान की ओर आकृष्ट किया जाता है, जिसमें यह व्यवस्था की गई है कि 20 एकड़ से अधिक की योजनाओं के ले-आउट प्लान में पार्क एवं खुले क्षेत्र के अन्तर्गत कुल योजना के क्षेत्र के लगभग 5 प्रतिशत भूमि पर भू-जल की रिचार्जिंग हेतु जलाशय का निर्माण किया जाए, जिसका न्यूनतम क्षेत्रफल एक एकड़ होगा। 20 एकड़ से कम क्षेत्रफल की योजनाओं में भी जलाशय बनाया जाए। पार्क एवं खुले क्षेत्र के अन्तर्गत निर्धारित मानकों के अनुसार एक कोने में रिचार्ज पिट/रिचार्ज शैपट बनाया जाए। उक्त प्राविधान का क्रियान्वयन कठोरतापूर्वक सुनिश्चित किया जाय।

5. उपर्युक्त तथ्यों के दृष्टिगत मुझे यह कहने का निदेश हुआ है कि निम्नवत् निर्देशों का अनुपालन अनिवार्य रूप से सुनिश्चित किया जाये :-

(1) 300 वर्ग मीटर अथवा इससे अधिक क्षेत्रफल में निर्मित भवनों के सम्बन्ध में निम्नवत् कार्यवाही की जाय।

(क) शासनादेश दिनांक 19.06.03 के पश्चात् निर्मित भवनों का चिन्हीकरण किया जाय।

(ख) भवन स्वामियों को रेन वाटर हार्वेस्टिंग की व्यवस्था एक नियत समयावधि में सुनिश्चित करने हेतु नोटिस दी जाय और यह बाध्यकारी बनाया जाए कि वह रेन वाटर हार्वेस्टिंग की व्यवस्था करने के उपरान्त प्राधिकरण को अनुपालन रिपोर्ट करेंगे। अनुपालन आख्या प्राप्त हो जाने के उपरान्त प्राधिकरण स्तर से पुनरीक्षित कम्प्लीशन रिपोर्ट निर्गत की जाएगी।

(ग) शासनादेश दिनांक 19.06.03 के निर्गत होने की तिथि से 300 वर्ग मीटर एवं उससे अधिक क्षेत्रफल के नवनिर्मित होने वाले समस्त प्रकृति के भवनों में रूफ-टॉप रेन वाटर हार्वेस्टिंग व्यवस्था सुनिश्चित की जाएगी।

(2) निजी निर्माताओं अथवा शासकीय/अर्द्धशासकीय विभागों द्वारा निर्मित ग्रुप हाउसिंग कॉलोनियों तथा बहुमंजिली आवासीय इकाइयों में रेन वाटर हार्वेस्टिंग की व्यवस्था सुनिश्चित कराने का दायित्व सम्बन्धित कार्यदायी संस्था/निर्माता का होगा।

(3) समस्त सरकारी व अर्द्ध सरकारी भवनों में रूफ-टॉप रेन वाटर हार्वेस्टिंग की व्यवस्था अनिवार्यतः सुनिश्चित की जाएगी। सरकारी भवनों में रेन वाटर हार्वेस्टिंग की व्यवस्था सुनिश्चित करने का दायित्व सम्बन्धित शासकीय/अर्द्धशासकीय विभाग/प्राधिकरण, अभिकरण/निगम का होगा।

6. रेन वाटर हार्वेस्टिंग कार्यक्रम की प्रगति का सत्यापन शासन स्तर पर गठित टीम द्वारा समय-समय पर स्थल निरीक्षण करके भी किया जायेगा तथा इससे शासकीय निर्देशों के क्रम में कोई अनियमितता व शिथिलता पाये जाने पर सम्बन्धित भवन स्वामी/निजी

विकासकर्ता/संबन्धित आवास समितियों/शासकीय अभिकरणों के विरुद्ध कार्यवाही की जायेगी।

7. रेन वाटर हार्वेस्टिंग व्यवस्था से सम्बन्धित तकनीकी डिजाइन आदि की विस्तृत जानकारी आवास बन्धु की वेबसाइट www.awas.up.nic.in तथा भू-गर्भ जल विभाग, उत्तर प्रदेश की वेबसाइट www.gwd.up.nic.in पर भी प्राप्त की जा सकती है।

उक्त समस्त कार्यवाहियाँ समयबद्ध, चरणबद्ध रूप में अभियान चलाकर अधिकतम 02 माह के अन्दर पूर्ण की जाएगी। इस अभियान की पाक्षिक समीक्षा की जाए एवं इसकी विस्तृत रिपोर्ट सम्बन्धित विभाग सम्बन्धित प्रशासकीय विभाग को भेजी जाए। दो माह की अवधि व्यतीत होने के उपरान्त समस्त विकास प्राधिकरणों/आवास विकास परिषद/औद्योगिक विकास प्राधिकरण/सम्बन्धित निकायों/निगमों के विभागाध्यक्षों एवं कार्यालयाध्यक्षों को इस आशय का लिखित प्रमाण पत्र जारी करना होगा कि उनकी अधिकारिता में स्थित सभी भवनों/कार्यालय/कालोनियों को रेन वाटर हार्वेस्टिंग की व्यवस्था से संतृप्त कर दिया गया है।

उक्त समस्त कार्यवाहियाँ समयबद्ध, चरणबद्ध रूप में अभियान चलाकर अधिकतम 02 माह के अन्दर पूर्ण की जाएगी। इस अभियान की पाक्षिक समीक्षा की जाए एवं इसकी विस्तृत रिपोर्ट सम्बन्धित विभाग सम्बन्धित

प्रशासकीय विभाग को भेजी जाए। दो माह की अवधि व्यतीत होने के उपरान्त समस्त विकास प्राधिकरणों/आवास विकास परिषद/औद्योगिक विकास प्राधिकरण/सम्बन्धित निकायों/निगमों के विभागाध्यक्षों एवं कार्यालयाध्यक्षों को इस आशय का लिखित प्रमाण पत्र जारी करना होगा कि उनकी अधिकारिता में स्थित सभी भवनों/कार्यालय/कालोनियों को रेन वाटर हार्वेस्टिंग की व्यवस्था से संतृप्त कर दिया गया है।

कृपया उक्त निर्देशों का कड़ाई से अनुपालन सुनिश्चित किया जाए।

भवदीय

(हस्ताक्षर)

(अतुल कुमार गुप्ता)
मुख्य सचिव।

संख्या-3982(1)/आठ-1-08, तददिनांक

प्रतिलिपि निम्नलिखित को सूचनार्थ एवं आवश्यक कार्यवाही हेतु प्रेषित।

1. समस्त प्रमुख सचिव/सचिव, उ०प्र० शासन।
2. समस्त विभागाध्यक्ष, उत्तर प्रदेश।
3. समस्त मण्डलायुक्त, उत्तर प्रदेश।
4. समस्त जिलाधिकारी, उत्तर प्रदेश।
5. क्षेत्रीय निदेशक, केन्द्रीय भू-जल परिषद, लखनऊ।
6. निदेशक, भू-गर्भ जल विभाग, उत्तर प्रदेश।
7. सचिव/सदस्य, उत्तर प्रदेश प्रदूषण नियंत्रण बोर्ड।
8. अध्यक्ष, यूपीडैस्को, लखनऊ।
9. अध्यक्ष, आर्कीटेक्ट्स एसोसिएशन, उत्तर प्रदेश।
10. मुख्य नगर एवं ग्राम नियोजक नगर एवं ग्राम नियोजन विभाग, उत्तर प्रदेश, लखनऊ।
11. निदेशक, आवास बन्धु को इस आशय के साथ प्रेषित कि शासनादेश की प्रतियां सम्बन्धित को उपलब्ध कराते हुए उक्त शासनादेश को आवास एवं शहरी नियोजन की वेबसाइट पर अपलोड कराने का कष्ट करें।
12. गार्ड फाइल।

आज्ञा से,

(हरमिन्दर राज सिंह)
प्रमुख सचिव।

Maintenance of E-Flow

Name of River	Name of Polluting River Stretches	Status
Hindon	Saharanpur To Ghaziabad	E-flow study to be carried out by IIT Delhi or other agency (09 Months).
Kali (East)	Muzaffarnagar To Gulaothi Town	E-Flow cannot be maintained as it's a Non Perennial River
Varuna	Rameshwar To Confluence With Ganga, Varanasi	E-Flow cannot be maintained as it's a Non Perennial River
Yamuna	Asgarpur To Etawah Shahpur To Allahabad (Balua Ghat)	E-flow will be studied and decided by Central Water Commission.
Gomti	Sitapur To Varanasi	E-Flow cannot be maintained as it's a Non Perennial River
Ganga	Kannauj To Varanasi	E-flow from Kannauj to Unnao is maintained as per Notification 24 cumec - Nov. to May 48 cumec - June to Oct. E-flow from Unnao to Varanasi will be studied & decided by Central Water Commission.
Ranganga	Muradabad To Kannauj	E-flow study to be carried out by IIT Delhi or other agency (09 Months).
Betwa	Hamirpur To Wagpura	E-flow study to be carried out by IIT Delhi or other agency (09 Months).
Ghaghara	Barhalganj To Deoria	E-flow study to be carried out by IIT Delhi or other agency (09 Months).
Rapti	Domingarh To Rajghat	E-flow study to be carried out by IIT Delhi or other agency (09 Months).
Sai	Unnao To Jaunpur	E-Flow cannot be maintained as it's a Non Perennial River
Saryu	Ayodhya To Elafatganj	E-flow study to be carried out by IIT Delhi or other agency (09 Months).

Annexure - 15

Status of Afforestation

Critically Polluted River Stretch	Planting of Saplings (in Lakh)	
	Planted in Year 2019-20*	Proposed for Year 2020-21
Hindon	55.34	55.64
Kali (East)	65.93	69.35
Varuna	25.62	14.79
Yamuna	175.68	252.00
Gomti	180.26	151.99
Ganga	183.24	226.39
Ranganga	77.28	68.97
Betwa	24.61	49.78
Ghaghara	39.72	26.22
Sai	77.20	71.36
Rapti	57.25	29.08
Saryu	35.29	34.13
Total	997.42	1049.70

* Third Party Monitoring of plantation is being done by FSI, Dehradun

Annexure-16