

National Mission for Clean Ganga
Monthly Progress Report for the Month of September, 2024
(In compliance to NGT order dated 24.09.2020 in O.A No. 673 of 2018)

Sr.No.	Information Sought	Reply by State of Punjab
Overall status of the State:		
I.	Total Population: Urban Population & RuralPopulation separately	1) Total Population: 2.77 Cr. (2011 census) 2) Rural- 173.3 Lakh, 3) Urban- 103.74 Lakh
II.	Estimated Sewage Generation (MLD):	2268 MLD
III.	Details of Sewage Treatment Plant:	
	Existing no. of STPs and Treatment Capacity (in MLD)	157 STPs (2271.85 MLD)
	Capacity Utilization of existing STPs:	87.44%
	MLD of sewage being treated through Alternate technology:	River Towns- In-Situ remediation completed in 11 ULBs (Bhadson (3MLD), Talwara(4MLD), Mamdot (3 MLD), Arniwala (2 MLD), Mallanwala (3 MLD), Sujanpur (5.5 MLD), Nihal Singh wala (3 MLD), Mudki (3 MLD), Bhai Roopa (4 MLD), Mahilpur (2 MLD), Barriwala (2 MLD)) & under progress in 2 ULBs. Non- River Towns - In-Situ remediation completed in 9 ULBs (Badhni kalan (2 MLD), Fatehgarh panjtoor(1 MLD), Lohian (2 MLD), Mahitpur (3 MLD), Kot-ise khan (3 MLD), Narot jaimal singh (2 MLD), Raja Sansi(2 MLD), Bhikhiwind (4 MLD), Quadian (4 MLD)) & under progress in 1 ULBs. Total Capacity of 57.5 MLD (river towns- 34.5 MLD & non- river towns- 23 MLD) is being treated by utilizing in-situ remediation.
	Gap in Treatment Capacity in MLD	304 MLD (River Towns–148 MLD, Non-River Towns –156 MLD)
	No. of Operational STPs:	157 STPs (2271.85 MLD)
	No. of STPs monitored:	87 (River Towns–66, Non-River Towns–21)
	No. of Complying STPs:	69 (River Towns–53, Non-River Towns–16)
	No. of Non-complying STPs:	18 (River Towns–13, Non-River Towns–05)
	Details of each existing STP in the State	Information on existing 158 STPs, (114 STPs in River Towns & 43 STPs in Non-River Towns) operational in theState is provided in Annexure -I.

	Details of under construction STPs in the State	Information on 54 STPs (31 STPs in River Towns & 23 STPs in Non-River Towns) under construction in the State is provided in Annexure -II.
	Details of proposed STPs in the State	There are total 99 STPs to be set up in Punjab, out of which 45 are under Tender and DPR Stage. Information on 45 STPs (23 STPs in River Towns & 22 in Non-River Towns) proposed to be set up in State is provided in Annexure -III. Out of 45 STPs, there is land issue in 14 STPs (4 in river towns & 10 in non-river towns)
IV	<u>Details of Industrial Pollution:</u>	
	No. of industries in the State:	22952
	No. of water polluting industries in the State:	4250
	Quantity of effluent generated from the industries in MLD:	427.44
	Quantity of Hazardous Sludge generated from the Industries in TPD:	125.84
	Number of industrial units having ETPs	1731
	Number of industrial units connected to CETP/Re-Processors	2519 (CETP =2070, Re-processors- 449)
	Number and total capacity of ETPs (details of existing/ under construction/proposed)	1731 Nos. & 358.495 MLD
	Compliance status of the ETPs:	Total industries monitored= 61 • Compliant= 44 • Non-compliant=16 • Result awaited = 1
	Number and total capacity of CETPs (details of existing/ under construction /proposed)	a) Existing CETPs-7 Nos. (110.835 MLD) 1) 1 CETP for Textile Dyeing Units, Ludhiana = 15 MLD 2) 1 CETP for Textile Dyeing Units of Focal Point, Ludhiana=40 MLD 3) 1 CETP, Textile Dyeing Units of Tajpur Road, Ludhiana = 50 MLD 4) 1 CETP for electroplating industries, Ludhiana = 0.5 MLD. 5) 1 CETP for Leather Complex, Jalandhar = 5 MLD. 6) 1 CETP for vegetable Tanning units, Phillaur, (Jalandhar) = 0.035 MLD 7) 1 CETP for metal surface finishing and polishing industries, Bantech Waters Ltd, Kurali, SAS Nagar = 0.3 MLD

		b) Existing Reprocessing Units (Pickling Spent Acid)- 6 Nos (276.69 KLD) c) Setting up of 1 new CETP (0.15 MLD) with details as under- 1) 1 CETP, Jalandhar = 0.15 MLD (Work stopped, matter pending before Hon’ble Court)			
	Status of compliance and operationof the CETP	Out of 7 CETPs, 5 CETP found compliant, with details as under:-			
		S.N	Name of CETP	Cap (MLD)	Compliant / Non-compliant
		1	J.B.R Tech Pvt Ltd Phase VIII Focal Point Ldh.	0.5	Compliant
		2	Leather Complex Jalandhar	5	Compliant (At outlet into Kala Singhan Drain after dilution)
		3	Dr. Ambedkar Leather Association, Phillaur	0.035	Compliant
		4	CETP of 40 MLD for Focal Point Dyeing Industries, Ludhiana	40	The CETP complying with the standards prescribed by the MoEFF&CC, except TDS.
		5	CETP of 50 MLD for Tajpur Road Dyeing industries, Ludhiana	50	Not monitored
		6	CETP of 15 MLD for Bahadur Ke Road Dyeing Industries, Ludhiana	15	Non-Compliant (As sulphide and Pheonlic Compound parameters are beyond the prescribed limits by the MoEFF&CC).
		7	CETP of 0.3 MLD Bantech Waters Ltd, Kurali, SAS Nagar	0.3	Compliant
		* Note:- At the outlet into Kala Singha Drain after dilution.			
V.	Total number of Urban Local Bodies and their Population: 163				
	Current Municipal Solid Waste Generation	Total Waste :4008 TPD Total Waste Processed: 3144 TPD (78%)			
	Number, installed capacity andutilization of existing MSW processing facilities in TPD (bifurcated by type of processing eg- Waste to Energy (Tonnage and Power Output),	Wet Waste Processing (1804 TPD) 1444 TPD by the way of composting through 8436 Aerobic Compost Pits & Windrow Composting 206 TPD edible wet waste is being sent to gaushalas/			

	Compost Plants (Windrow, Vermi, decentralized pit composting), biomethanation, MRFetc	piggery farms /open feeding to cattle • 72 TPD through Home Composting by 99,103 households. • 82 TPD by Bulk Waste Generators (BWGs) • Beside above, on-site composting of horticulture waste is also being carried out in 3170 parks/ greenbelts / institutions including 2220 parks / greenbelts maintained by ULBs. • CBG plant that converts wet waste to power has been made functional at Mandi Gobindgarh from 15th July 2024. Dry Waste Channelization (1340 TPD) • 1340 TPD waste handled by through waste collectors, sold from 266 MRFs & BWGs. • One RDF plant is functional in MC Bathinda. Legacy Waste Management • Out of total 84.09 lakh MT, 32.30 lakh MT has already been remediated. • Remediation has been completed in 100 and in remaining 66 ULBs, the work is in progress where 51.79 Lakh MT of legacy waste is to be remediated (Including MC Ludhiana, MC Jalandhar & MC Amritsar accounts 41.25 Lakh MT of legacy waste). • Out of remaining 66 ULBs, 56 ULBs have issued work order and for 8 ULBs have floated tenders and for 2 ULBs estimates have been approved.
	Action plan to bridge gap between Installed Capacity and Current Utilization of processing facilities (if Gap > 20%)	Out of total quantity of MSW generated/day i.e. 4008 Tons Per total quantity of 3144 TPD (78%) is processed. There is gap of 864 TPD. Recent Initiatives taken to bridge the Gap 1) Bigger ULBs have created or expanded processing capacity of wet waste by way of windrow composting, including MC Ludhiana (310 TPD), MC Amritsar (100 TPD) & MC Patiala (25 TPD) 2) Tied up with 47 Plastic Processors through PPCB for utilization of plastic / MLP waste. 110 ULBs have started giving their plastic waste to these processors. 3) From April 2023 to 15th September 2024, 954 MT of MLP waste sold to plastic waste processors. 4) Efforts are being made for utilization of dry waste/ RDF by 96 Industries operating in the Punjab. 5) MC Batala has collaborated with the Cement Industry for the disposal of dry/plastic waste fraction. 6) MC Ludhiana signed MoU with a private firm for processing of 400 TPD fresh waste into green charcoal. 7) MC Ludhiana has floated RFP for processing of 700 TPD fresh waste on 24.08.2024 and expected to finalize it by 05.10.2024. 8) MC Amritsar, 16 TPD of Total waste is being processed and channelized by an NGO.

		9) MC Patiala has signed an MOU for the processing 20 TPD and 100 TPD respectively. 20 TPD processing plant is operational and 100 TPD processing plant is currently under progress and is expected to be completed by December 2024. 10) Out of 166 ULBs, 147 have adequate capacity for waste processing. 11) For remaining 19 ULBs, the processing facilities (MRFs/Compost Units) are under construction in 13 ULBs and will be completed by December, 2024, in 2 ULBs the work is at tendering Stage and is likely to be completed by March, 2025. In three larger ULBs namely Amritsar, Jalandhar and Patiala the processing facilities will be completed by December, 2025. Long pending issue of Concessionaire has been resolved in case of MC Amritsar. Now tendering is in process for waste processing for bridging the gap of 178 TPD.
	No. and capacity of C&D waste processing plants in TPD (existing, proposed and under construction)	147 Micro C&D Waste management Units have been setup by 143 ULBs having total capacity of 367 TPD. 3 Mini C&D Units in 3 ULBs having total capacity of 15 TPD. - Two C&D waste processing facility of 100 TPD at Jalandhar and 100 TPD capacity plant at Amritsar has been commissioned. One 100 TPD plant at Ludhiana is under construction. - C&D waste management projects of ULBs approved by State Level Advisory Committee/SBM-U and funds are being released to the remaining ULBs as per their demand.
	Total no. of wards, no. of wards having door to door collection service, no. of wards practicing segregation at source	- Total no. of wards-3152 - No. of wards having D2D waste collection facility - 3148 (covering around 99% of total households). - No. of wards practicing source segregation- 3022 (covering around 85% of total households)
	Details of MSW treatment facilities proposed and under construction (no., capacity, and technology)	8436 Aerobic composting pits have been constructed. - In addition to 266 Material Recovery Facilities, 24 more facilities shall be set up. 2 Waste to Energy Facilities to be set up in Amritsar, and Ludhiana. 16 Bio-CNG plants are proposed to be set up under SBMU -2.O. - Existing waste facilities are being upgraded and new ones to be made all weather processing facilities.
	No. and area (in acres) of uncontrolled garbage dumpsites and Sanitary Landfills.	- Remediation has been completed in 100 (102 sites, 2 in Bilga & Batala each) ULBs. - Out of remaining 66 ULBs, 56 ULBs have issued work order and for 8 ULBs have floated tenders and for 2 ULBs estimates have been approved. NOTE: - SLF to be set up in 135 ULBs & remaining 31 ULBs (being smaller in size) do not require sanitary landfill. - SLF already setup in 61 ULBs.

		3) SLF under construction in 13 ULBs.
	No. and area (in acres) of legacy waste within 1km buffer of bothside of the rivers	- There is no legacy waste within 1 km buffer of both sides of the rivers. - Out of total 84.09 lakh MT, 32.40 lakh MT has already been remediated - Remediation has been completed in 100 (102 sites, 2 in Bilga & Batala each) ULBs. - Out of remaining 66 ULBs, 56 ULBs have issued work order and for 8 ULBs have floated tenders and for 2 ULBs estimates have been approved.
	No. of drains falling into rivers and no. of drains having floating racks/screens installed to prevent solid waste from falling into the rivers	148 vulnerable points near water bodies were identified, out of which arrangements have been made at all 148 points to prevent entry of solid waste. ULBs are making best efforts to cover 100% points.
VI	<u>Bio-medical Waste Management:</u>	
	Total Bio-medical generation:	24.20 TPD
	No. of Hospitals and Health Care Facilities:	14919 HCFs
	Status of Treatment Facility/ CBMWTF:	6 common Bio-medical Waste treatment facilities are in existing at Jalandhar (3.61 TPD), Pathankot (2.84 TPD), Ludhiana (5.98 TPD), Muktsar (3.54 TPD) and Amritsar (3.46 TPD) and Mohali (4.77 TPD). Out of which, 01 facility located at Mohali is allowed only collection and transportation of bio-medical waste to other nearby 04 CBWTFs for treatment and disposal of the bio-medical waste.
VII.	<u>Hazardous Waste Management:</u>	
	Total Hazardous Waste generation:	1) Land fillable=3972.682 MT/month 2) Incinerable=115.1725 MT/month 3) Recyclable=11745.839 MT/month 4) Utilizable=3556.6735 MT/month
	No. of Industries generating Hazardous waste	3136
	Treatment Capacity of all TSDFs	One treatment facility namely Re Sustainability Limited (Formerly Known as Ramky Enviro Engineers Ltd) exists at Vill.Nimbuan, DeraBassi. The capacity of the unit to cater the HW generation is 5.4 Lac Metric Tonne.
	Avg. Quantity of Hazardous waste reaching the TSDFs and Treated	2426.86 MT /month

	Details of on-going or proposed TSDF	The existing CTSDf at vill. Nimbuan, DeraBassihas installed and commissioned the common incinerator for the incineration of incinerable hazardous waste on 30.09.2022, which is operational.
VIII.	<u>Plastic Waste Management:</u>	
	Total Plastic Waste generation:	320 TPD
	Treatment/ Measures adopted for reduction or management of plastic waste:	1) Manufacturing, sale and usage of plastic carry bags banned in the State w.e.f. 1st April 2016. 2) Usage of Single Use Plastic Items have been banned in the ULBs vide notification dated 1st July, 2022. 3) 166 ULBs have passed resolution for banning of single use plastics. 4) Cloth banners are being used and wall paintings are being made preferably to the flex banners. 5) Usage of cloth bags, paper bags and metal utensils and pattals/daune are being promoted. 6) 266 Material Recovery Facility (MRF) have already been constructed and balance 24 will be constructed by December, 2025. 7) Penal action is being taken against the violators. 8) Tied up with 47 Plastic Processors through PPCB for utilization of plastic / MLP waste. 9) From April 2023 to 15th September 2024, 1021 MT of MLP waste sold to plastic waste processors by 110 ULBs.
	Actions as per NGT order on in-situ treatment of drains:	As explained at S.No. IX.
IX.	<u>Details of Alternate Treatment Technology being adopted by the State/UT</u>	1) River Towns- In-Situ remediation completed in 11 ULBs (Bhadson (3MLD), Talwara (4MLD), Mamdot (3 MLD), Arniwala (2 MLD), Mallanwala (3 MLD), Sujampur (5.5 MLD), Nihal Singh wala (3 MLD), Mudki (3 MLD), Bhai Roopa (4 MLD), Mahilpur (2 MLD), Barriwala (2 MLD)) by adopting Wet land technology/ Seechewal Model and under progress in 2 ULBs. 2) In-Situ remediation completed in 8 ULBs (Badhni kalan (2 MLD), Fatehgarh panjtoor (1 MLD), Lohian (2 MLD), Mahitpur (3 MLD), Kot-ise khan (3 MLD), Narot jaimal singh (2 MLD), Raja Sansi (2 MLD), Bhikhiwind (4 MLD), Quadian (4 MLD)) & under progress in 1 ULBs. Total Capacity of 57.5 MLD (river towns- 34.5 MLD & non-river towns- 23 MLD) is being treated by utilizing in-situ remediation.
X.	Identification of polluting sources including drains contributing to river pollution	Various polluted sources include: 1) Domestic sewage 2) Industrial wastewater 3) Dairy Waste

XI.	Details of Nodal Officer appointed by Chief Secretary in the State/UT:	Directorate of Environment and Climate Change (DECC), Govt. of Punjab is the Nodal Department for rendering technical services & acting as Environmental Management Cell to O/o Chief Secretary in compliance of NGT Orders
XII.	Details of meetings carried under the Chairmanship Chief of Secretary in the State/UT:	1) Progress w.r.t implementation of various Environmental Action Plans is being reviewed regularly by State Apex Committee constituted under the Chairpersonship of Chief Secretary, Punjab. 2) 20th meeting of State Level Apex Committee under the chairpersonship of Chief Secretary, Punjab was held on 01.03.2023.
XIII.	Latest water quality of polluted river, its tributaries, drains with flow details and ground water quality in the catchment of polluted river;	1) 5 polluted river stretches in the State of Punjab as per the "Polluted River Stretches for Restoration of Water Quality – 2022" – Report published by CPCB. 2) The range of water quality of polluted river stretches monitored by PPCB in the month of September, 2024 is given below: • Sutlej (Roopnagar to Harike Bridge): C to E (Priority-I). • Ghaggar (Sardulgarh to Mubarkpur): D to E (Priority-I) • Kali Bein (Sultanpur Lodhi to Confluence point to Beas): C (Priority-V) • Sirsa along Baddi: C (Priority-I) • Swan along Santoshgarh: B (Priority-V) The polluted river stretch of river Beas along Mukerian has achieved desired Class-B water Quality and has been designated as Model River. The major source of pollution for Sirsa river is the industrial zone of Baddi, Himachal Pradesh. The matter has been taken up by the Govt. of Punjab with Govt. of Himachal Pradesh vide letter no. 138/DWS dated 11.01.2023 to regulate the flow of effluents as per the various directions issued by NGT and CPCB.
XIV.	Ground water regulation:	1) Groundwater Recharge Initiatives: Includes construction of recharge schemes and check dams along canals and rivers, promoting groundwater replenishment. a) 129 no. groundwater recharge schemes being constructed along canals. Out of 129no. groundwater recharge schemes, work in 76 are completed and the remaining 53 will be completed till 31st October 2024. b) Additional 60 no. Ground water Recharge Schemes are being under implementation by Water Resources Department.

		Out of 60 no. additional groundwater recharge schemes, work in 26 completed and remaining 34 are under construction and will be completed till 31st October 2024. 2) 409 No. Check Dams are being proposed under Jal Jeevan Mission on various rivers /Nallahs are being constructed in order to recharge ground water. 3) Section 55 of Canal & Drainage Act 1873 empowers State Government that in case an injury to any land or the public health or public convenience has arisen or may arise from the obstruction of any river, stream or drainage channel, such State Government may, by notification published in the Official Gazette prohibit, within limits to be defined in such notification, the formation of any obstruction or may, within such limits, order the removal or other modification of such obstruction. Under this Until now, Department of Water Resources have notified a total of 512 drains till the month of August 2024. 4) In order to control floods in the state of Punjab, strengthening and cleaning works are being carried out in the state of Punjab. total of 1071 works are being carried out. A Total of 1051 works are complete and the remaining will be completed soon.
XV.	Good irrigation practices being adopted by the State:	a) The Department is promoting and providing financial assistance of 80% to general farmers and 90 % to small, marginal, SC and women farmers adopting Micro Irrigation Systems. During 2023-24, more than 2800-hectare area has been benefitted by utilizing Rs 23.82 cr. and till date more than 50,000-hectare area has been benefitted under Micro Irrigation system in the state. b) The Department is promoting and providing financial assistance of 50% for individual and 90% for community underground pipeline projects. During 2023-24, approximately 11,000 hectare area has been benefitted by utilizing Rs 53.70 cr. and till date a total of approx. 6 lakh hectare area has been benefitted under underground pipeline system in the state.

XVI.	Rain Water Harvesting:	a) The department constructs rainwater harvesting and recharge structures for storage, irrigation and natural recharge in Kandi area of the state. Till date, more than 750 rainwater harvesting-cum-recharging structures have been constructed by the department. b) The department is also implementing scheme for providing rooftop rain water harvesting system in Govt. buildings/institutions.
XVII.	Demarcation of Floodplain and removal of illegal encroachments:	Efforts underway to demarcate flood plains, remove illegal encroachments, and maintain minimum ecological flow in rivers like Sutlej and Beas. In this regard Notification of Rivers and Drains are already in process. Satluj River in district Ferozepur and Tarn-Taran is already notified vide letter No. WR- IRWR04/22/2023-TW3/319 Dated 25-09-2023 and Notified vide letter No. 04/01/2023- TW3/364 dated 16-10-2023. In District Ferozepur and Tarn-Taran area as per above notification have also been notified is Flood Plain Zone vide Notification dated 04/03/2024.
XVIII.	Maintaining minimum E-flow of river:	Measures taken to comply with environmental regulations, such as maintaining minimum e-flow in rivers as per NGT orders. Minimum 15% of average lean season flow is being maintained in river Sutlej (640 cusecs) & Beas (370 cusecs) by Department of Water Resources in compliance of NGT order dated 09.08.2017 in OA No. 498 of 2015. However, there is no regulation point for Ghaggar being a non-perennial river, Chief Engineer/Canals, Govt. of Punjab has requested Engineer-in- Chief /irrigation Govt. of Haryana for release of water from Kaushalya Dam for maintaining E-Flow in River Ghaggar.
XIX.	Plantation activities along the Rivers:	Plantation is regularly being carried by Department of Forest on the side slopes of embankments and berms of rivers which help in checking erosion of embankments and river berms/edges.

XX.	Development of Biodiversity Park:	Department of Forest & Wildlife Preservation is creating various Biodiversity rich pockets to mitigate air pollution in urban areas and semi urban areas. The details are as follows/; <table><tr><th>S. No.</th><th>Component</th><th>Total No. Created so far</th><th>Planned (2024-25)</th></tr><tr><td>1</td><td>Pavittar Van</td><td>204</td><td>46</td></tr><tr><td>2</td><td>Nanak Bagichi</td><td>355</td><td>268</td></tr><tr><td>3</td><td>Forest and Nature Awareness park</td><td>17</td><td>2</td></tr><tr><td>4</td><td>Nagar Van/Nagar Vatika</td><td>3</td><td>10</td></tr><tr><td colspan="2">Total</td><td>579</td><td>326</td></tr></table>	S. No.	Component	Total No. Created so far	Planned (2024-25)	1	Pavittar Van	204	46	2	Nanak Bagichi	355	268	3	Forest and Nature Awareness park	17	2	4	Nagar Van/Nagar Vatika	3	10	Total		579	326
S. No.	Component	Total No. Created so far	Planned (2024-25)																							
1	Pavittar Van	204	46																							
2	Nanak Bagichi	355	268																							
3	Forest and Nature Awareness park	17	2																							
4	Nagar Van/Nagar Vatika	3	10																							
Total		579	326																							
XXI.	Reuse of Treated Water:	1) The Government of Punjab has Notified "The State Treated Waste Water Policy 2017" to promote recycling and reuse of treated sewage for non- potable applications. 2) Separate Action Plan for Reuse of Treated Sewage has been submitted to CPCB in compliance of NGT Orders dated 21.05.20 in O.A. No. 593/2017 with O.A. No. 148/2016. 3) 64 number projects have been commissioned by Department of Soil & Water Conservation, Punjab for using 324 MLD treated wastewater of STPs. These projects have been implemented by laying underground pipeline system for irrigation water conveyance covering an area of more than 10,000 hectares. 4) Work at 21 projects for utilizing approx. 313 MLD of treated water is under execution stage <u>Sanctioned Projects</u> 1) Irrigation projects from 25 STPs benefitting an area of 10,000 ha have been sanctioned under NABARD-RIDF 25 scheme with a total cost of Rs 93.36 cr. 2) Irrigation projects from 5 STPs benefitting an area of 3262 ha have been sanctioned under NABARD-RIDF 26 scheme with a total cost of Rs 50.00 cr. 3) Rs 87.84 cr. has been earmarked for reuse of treated waste water of 56 ULBs under Swachh Bharat Mission-Urban-2.0 by Dept. of Local Govt., Punjab. Department																								

		is preparing DPRs for project for reuse of treated wastewater from STPs whose location has been finalized. 4) The department had prepared action plan for utilizing remaining 1520 MLD of treated wastewater for irrigation by year 2025. However other than above mentioned schemes, the department currently has no funds available for implementation of such projects and arrangements are being made for tie up of funds.
XXII.	Model River being adopted by the State& Action Proposed for achieving the bathing quality standards:	Beas River The polluted river stretch of Beas river along Mukerian is meeting the Class B Water Quality Criteria of CPCB since Nov, 2019.
XXIII.	Status of Preparation of Action Plan by the13 Coastal States:	Not Applicable
XXIV.	Regulation of Mining Activities in the State/UT	The Mining Activities are being strictly carried out in accordance with the approved Mining Plan and after complying with all the conditions stipulated in Environmental & Other Statutory Clearance.
XXV.	Action against identified polluters, law violators and officers responsible for failurefor vigorous monitoring.	Action against the non-compliant units is taken regularly from time to time by the PPCB by issuingadvisories initially and in case of subsequent violations, the Environment Compensation is imposed on the defaulter units.

Details of the each Existing STP in the State of Punjab

Sr. No.	River	District	Name of STP/ Town	Concerned Deptt.	Cap. (MLD)	Tech.	Cap. Being Utilized (MLD)	Operational Status of STP	Monitoring Results for Sep, 2024
River Towns									
1	Sutlej	Ludhiana	Bhattian-I	MCL	111	UASB	111	Operational	Not Monitored
2	Sutlej	Ludhiana	Bhattian-II	MCL	50	SBR	50	Operational	Not Monitored
3	Sutlej	Ludhiana	Ballocke-I	MCL	152	UASB	117	Operational	Non-Compliant
4	Sutlej	Ludhiana	Ballocke-II	MCL	105	SBR	101	Operational	Compliant
5	Sutlej	Jalandhar	Pholriwal-I	MCJ	100	UASB	100	Operational	Not Monitored
6	Sutlej	Jalandhar	Pholriwal-II (Girdhari Lal)	MCJ	25	SBR	25	Operational	Not Monitored
7	Sutlej	Jalandhar	Pholriwal-III (Eco Chem)	MCJ	25	SBR	25	Operational	Not Monitored
8	Sutlej	Jalandhar	Basti Peer Dad	MCJ	50	SBR	50	Operational	Compliant
9	Sutlej	Jalandhar	Bambian Wali Cantt	MCJ	10	SBR	4	Operational	Not Monitored
10	Sutlej	Jalandhar	Jaitewali	MCJ	25	SBR	18	Operational	Compliant

11	Sutlej	Kapurthala	Phagwara-I	PWSSB	20	UASB	20	Operational	Not Monitored
12	Sutlej	Kapurthala	Phagwara-II (Hadibad)	PWSSB	8	MBBR	8	Operational	Not Monitored
13	Sutlej	Kapurthala	Phagwara-III (Palahi Road)	PWSSB	8	MBBR	8	Operational	Not Monitored
14	Sutlej	Jalandhar	Phillaur-I	PWSSB	2.6	MBBR	-	Operational	Compliant
15	Sutlej	Jalandhar	Phillaur-II	PWSSB	3	WSP	2.6	Operational	Compliant
16	Sutlej	Jalandhar	Nakodar	PWSSB	6	SBR	-	Operational	Compliant
17	Sutlej	SBS Nagar	Nawashahar	PWSSB	6	SBR	6	Operational	Not Monitored
18	Sutlej	SBS Nagar	Banga	PWSSB	3	SBR	-	Operational	Not Monitored
19	Sutlej	Hoshiarpur	Hoshiarpur	PWSSB	30	MBBR	18	Operational	Not Monitored
20	Sutlej	Rupnagar	Naya Nangal (Mojowal)	PWSSB	8	ASP	8	Operational	Compliant
21	Sutlej	Rupnagar	Burari Nangal	PWSSB	5	ASP	-	Operational	Compliant
22	Sutlej	Ludhiana	Machhiwara	PWSSB	4	SBR	2	Operational	Compliant
23	Sutlej	Ludhiana	Sahnawal	PWSSB	7	SBR	4.5	Operational	Compliant
24	Sutlej	Rupnagar	Ropar-I (Badi Haveli)	PWSSB	10	SBR	10	Operational	Not Monitored
25	Sutlej	Rupnagar	Ropar-II (Rasoolpur)	PWSSB	2.5	SBR	2.5	Operational	Not Monitored

26	Sutlej	Rupnagar	Ropar-III (Sadabarat)	PWSSB	2	SBR	2	Operational	Not Monitored
27	Sutlej	Ludhiana	Jagraon-I	PWSSB	12	SBR	-	Not Operational	Compliant
28	Sutlej	Ludhiana	Jagraon-II	PWSSB	16	SBR	10	Operational	Non-Compliant
29	Sutlej	Ludhiana	Goniana	PWSSB	3	WSP	3	Operational	Non-Compliant
30	Sutlej	Moga	Moga	PWSSB	27	SBR	27	Operational	Not Monitored
31	Sutlej	Fazilka	Abohar	PWSSB	25	SBR	22.5	Operational	Compliant
32	Sutlej	Muktsar	Malout-I	PWSSB	3	WSP	3	Operational	Non-Compliant
33	Sutlej	Muktsar	Malout-II	PWSSB	10	MBBR	7	Operational	Not Monitored
34	Sutlej	Moga	Dharamkot	PWSSB	4	SBR	3.5	Operational	Not Monitored
35	Sutlej	Ferozepur	Makhu	PWSSB	4	SBR	1.2	Operational	Compliant
36	Sutlej	Ferozepur	Talwandi Bhai	PWSSB	4	SBR	2	Operational	Compliant
37	Sutlej	Ferozepur	Zira	PWSSB	8	MBBR	8	Operational	Non-Compliant
38	Sutlej	Fazilka	Jalalabad	MC	8	MBBR	6	Operational	Not Monitored
39	Sutlej	Muktsar	Muktsar Sahib-I	DWSS	8.7	MBBR	-	Operational	Not Monitored
40	Sutlej	Muktsar	Muktsar Sahib-II	DWSS	5.7	MBBR	-	Operational	Not Monitored

41	Sutlej	Muktsar	Muktsar Sahib-III	DWSS	3.5	MBBR	-	Operational	Not Monitored
42	Sutlej	Rupnagar	Anandpur Sahib	DWSS	8	MBBR	-	Operational	Compliant
43	Sutlej	Mohali	Kurali	GMADA	5	SBR	-	Operational	Compliant
44	Sutlej	Rupnagar	Nangal	BBMB	1.6	ASP	-	Operational	Compliant
45	Sutlej	Jalandhar	East Jalndhar Cantt-I	MES	3	MBBR	-	Operational	Not Monitored
46	Sutlej	Jalandhar	East Jalndhar Cantt-II	MES	3	MBBR	-	Operational	Not Monitored
47	Sutlej	Jalandhar	East Jalndhar Cantt-III	MES	0.4	MBBR	-	Operational	Not Monitored
48	Sutlej	Jalandhar	West Jalandhar Cantt-I	MES	1.5	MBBR	-	Operational	Not Monitored
49	Sutlej	Jalandhar	West Jalandhar Cantt-II	MES	1.5	MBBR	-	Operational	Not Monitored
50	Sutlej	Rupnagar	Morinda	SBR	5.5	SBR	-	Operational	Not Monitored
51	Sutlej	Muktsar	Gidderbaha	PWSSB	7	MBBR	-	Operational	Compliant
52	Beas	Pathankot	Pathankot	PWSSB	27	SBR	-	Operational	Compliant
53	Beas	Gurdaspur	Sri Hargobindpur	PWSSB	1	WSP	1	Operational	Non-Compliant
54	Beas	Hoshiarpur	Mukerian	PWSSB	5	MBBR	2	Operational	Not Monitored
55	Beas	Hoshiarpur	Tanda	PWSSB	4	MBBR	2	Operational	Not Monitored

56	Beas	Kapurthala	Begowal	PWSSB	2.5	SBR	2.5	Not Operational	Compliant
57	Beas	Kapurthala	Bholath	PWSSB	4	WSP	4	Operational	Non-Compliant
58	Beas	Hoshiarpur	Dasuya	MC	4	WSP	3.5	Operational	Not Monitored
59	Beas	Kapurthala	Kapurthala	MC	25	UASB	25	Operational	Non-Compliant
60	Beas	Kapurthala	Sultanpur Lodhi	MC	2.6	WSP	1.8	Operational	Non-Compliant
61	Beas	Hoshiarpur	Sham Chuarasi	MC	1	WSP	1	Operational	Not Monitored
62	Beas	Hoshiarpur	Talwara	BBMB	8	SBR	-	Operational	Not Monitored
63	Beas	Gurdaspur	GE, Air Force STP 960 m3/day Pathankot	MES	3	MBBR	-	Operational	Non-Compliant
64	Beas	Gurdaspur	GE, South Mammon STP Lal Tikku Khad Area (2.5 MLD)	MES	2		-	Operational	Compliant
65	Beas	Gurdaspur	GE, West Pathankot	MES	8	MBBR	-	Operational	Compliant
66	Beas	Gurdaspur	GE, South Mammon Bhaskar Area	MES	2	MBBR	-	Operational	Compliant
67	Beas	Gurdaspur	GE, South Basanter Line Area	MES	2	MBBR	-	Operational	Compliant

68	Ghaggar	Mohali	Banur	PWSSB	4	MBBR	4	Operational	Compliant
69	Ghaggar	Mansa	Bareta	PWSSB	3	WSP	3	Operational	Compliant
70	Ghaggar	Mansa	Bhikhi	PWSSB	3	WSP	3	Operational	Compliant
71	Ghaggar	Mansa	Budhlada	PWSSB	6.5	MBBR	6.5	Operational	Compliant
72	Ghaggar	Sangrur	Khanauri	PWSSB	3	SBR	3	Operational	Non-Compliant
73	Ghaggar	Sangrur	Lehragaga	PWSSB	4	SBR	4	Operational	Compliant
74	Ghaggar	Fatehgarh Sahib	Mandi Gobindgarh	PWSSB	25	SBR	25	Operational	Compliant
75	Ghaggar	Sangrur	Moonak	PWSSB	3	SBR	3	Operational	Compliant
76	Ghaggar	Patiala	Patran	PWSSB	4	SBR	4	Operational	Not Monitored
77	Ghaggar	Patiala	Samana	PWSSB	10	SBR	10	Operational	Compliant
78	Ghaggar	Mansa	Sardulgarh	PWSSB	4	WSP	4	Operational	Compliant
79	Ghaggar	Sangrur	Sunam	PWSSB	8	MBBR	8	Operational	Compliant
80	Ghaggar	Mohali	Zirakpur	PWSSB	17.3	SBR	17.3	Operational	Non-Compliant
81	Ghaggar	Patiala	Rajpura-I	PWSSB	7	SBR	7	Operational	Not Monitored
82	Ghaggar	Patiala	Rajpura-II	PWSSB	10	SBR	10	Operational	Not Monitored

83	Ghaggar	Mohali	Mohali	GMADA	45	UASB	-	Operational	Compliant
84	Ghaggar	Mohali	Lalru	GMADA	1.5	SBR	1.5	Operational	Not Monitored
85	Ghaggar	Patiala	Patiala-I (Shermajra)	MC	46	SBR	46	Operational	Compliant
86	Ghaggar	Patiala	Patiala-II (Ablowal)	MC	10	SBR	10	Operational	Compliant
87	Ghaggar	Patiala	Patiala-III	PUDA	13	FAB	-	Operational	Compliant
88	Ghaggar	Mohali	Dera Bassi	PSIEC	2	MBBR	3	Operational	Compliant
89	Ghaggar	Mohali	Dera Bassi	MC	4	SBR	-	Operational	Compliant
90	Ghaggar	Patiala	Nabha	PSIEC	2.5	SBR	-	Operational	Not Monitored
91	Beas	Kapurthala	Kapurthala	MES	1	MBBR	-	Operational	Not Monitored
92	Sutlej	Ferozepur	Ferozepur	SBR	18		-	Operational	Compliant
93	Ghaggar	Patiala	Patiala-IV (Shermajra)	PWSSB	15	SBR	-	Operational	Compliant
94	Sutlej	Faridkot	Jaito	PWSSB	6	SBR	-	Operational	Non-Compliant
95	Ghaggar	FGS	Mandi Gobindgarh (focal Point PSIEC)	PSIEC	3	MBBR	-	Operational	Compliant
96	Sutlej	Faridkot	Kotakapura	PSIEC	3	MBBR	-	Operational	Compliant

97	Sutlej	Moga	Baghapurana	DWSS	4	-	-	Operational	Not Monitored
98	Ghaggar	Patiala	Patiala	MES	6	-	-	Operational	Not Monitored
99	Beas	Pathankot	FP, Pathankot	PSIEC	2	-	-	Operational	Not Monitored
100	Sutlej	Faridkot	Kotakapura	PWSSB	6	-	-	Operational	Compliant
101	Ghaggar	Mohali	Banur (Bassilsse Khan)	PWSSB	0.5	-	-	Operational	Not Monitored
102	Sutlej	Jalandhar	Pholriwal	PWSSB	50	-	-	Operational	Not Monitored
103	Beas	Hoshiarpur	Haryana	PWSSB	2	-	-	-	Not Monitored
104	Sutlej	Ludhiana	Jamalpur	PWSSB	225	-	-	-	Compliant
105	Ghaggar	Patiala	Bahadurgarh	DWSS	4	-	-	-	Not Monitored
106	Sutlej	Faridkot	Faridkot	PWSSB	14	-	-	Under Stabilization	Compliant
107	Sutlej	Ludhiana	Balloke	Balloke	60	-	-	Operational	Compliant
108	Sutlej	Jalandhar	Basti Peer Dad	MCJ	15	SBR	12	Operational	Compliant
109	Sutlej	SBS Nagar	Balachaur	PWSSB	4	-	3.1	Under Trial run	Not Monitored
110	Beas	Kapurthala	Rawal & Colonies	PWSSB	2	-	1.4	Under Stabilization	Compliant

111	Beas	Jalandhar	Kartapur	PWSSB	4	-	-	Under Stabilization	Not Monitored
112	Ghaggar	Mohali	Aertocity	GMADA	10	-	-	Operational	Compliant
113	Ghaggar	Patiala	Chaura	-	4	-	-		Compliant
114	Beas	Kapurthala	Sultanpur Lodhi	-	4	-	-		Not Monitored
Non-River Town									
115	Non-River	Amritsar	Amritsar (South) Khappar Khero	JICA	95	ASP	-	Operational	Not Monitored
116	Non-River	Amritsar	Amritsar (North) Gonsabad	JICA	95	ASP	178	Operational	Not Monitored
117	Non-River	Batala	Dera Baba Nanak	GOP	1.5	WSP	1.5	Operational	Non-Compliant
118	Non-River	Bathinda	Bathinda	GOP	52	SBR	52	Operational	Compliant
119	Non-River	Bathinda	Bhucho	GOP	3	WSP	3	Operational	Not Monitored
120	Non-River	Bathinda	Kotfatta	GOP	1.5	WSP	1.5	Operational	Compliant

121	Non-River	Bathinda	Mansa	State Govt. Funds	14	MBBR	14	Operational	Compliant
122	Non-River	Bathinda	Maur	State Govt. funds	5	MBBR	4.95	Operational	Not Monitored
123	Non-River	Bathinda	Rampura Phul	GOP	7.5	MBBR	7.5	Operational	Compliant
124	Non-River	Bathinda	Sangat	GOP	1.5	WSP	1.5	Operational	Compliant
125	Non-River	Bathinda	Talwandi Sabo	GOP	3	SBR	3	Operational	Not Monitored
126	Non-River	Jalandhar	Noormahal	Under GLADA	2.6	MBBR	0.8	Operational	Compliant
127	Non-River	Ludhiana-1	Maloud	Under GLADA	1.5	MBBR	1.3	Operational	Non-Compliant
128	Non-River	Ludhiana-1	Payal	Under GLADA	1.5	MBBR	1.2	Not Operational	Compliant
129	Non-River	Ludhiana-2	Doraha (Zone-2) Rajgahrh	Under GLADA	1	MBBR	0.6	Operational	Not Monitored
130	Non-River	Ludhiana-2	Doraha (Zone-1)	Under GLADA	2.75	MBBR	2.7	Operational	Not Monitored
131	Non-River	Ludhiana-1	Doraha (Zone-3) (Begowal)	Under GLADA	1	MBBR	0.6	Operational	Non-Compliant
132	Non-River	Ludhiana-4	Mullanpur Dakha	Under GLADA	3	MBBR	2.7	Operational	Not Monitored

133	Non-River	Mohali	Kharar	State Govt. Funds	11	SBR	11	Operational	Non-Compliant
134	Non-River	Amritsar	Tarn Taran	PWSSB	9	SBR	11	Operational	Not Monitored
135	Non-River	Barnala	Barnala	PWSSB	20	SBR	-	Operational	Not Monitored
136	Non-River	Patiala	Bhawanigarh	MBBR	4	PWSSB	3.2	Operational	Compliant
137	Non-River	Rupnagar	Chamkaur Sahib	WSP	1.7	WSP	1.7	Operational	Not Monitored
138	Non-River	Jalandhar	Shahkot	PWSSB	3	SBR	3	Operational	Compliant
139	Non-River	Gurdaspur	GE South Pathankot	MES	1	MBBR	1	Operational	Compliant
140	Non-River	FGS	Khanna	PWSSB	29	SBR	-	Operational	Compliant
141	Non-River	Amritsar	Amritsar Chattiwind	PWSSB	27.5		-	Operational	Not Monitored
142	Non-River	Amritsar	Taran Taran	PWSSB	4	SBR	-	Operational	Not Monitored
143	Non-River	Bathinda	Bathinda	PWSSB	4.5	-	-	Operational	Not Monitored
144	Non-River	Bathinda	Mehraj	DWSS	3	-	-	Operational	Compliant
145	Non-River	Amritsar	Baba Bakala	DWSS	1	-	-	Operational	Not Monitored
146	Non-River	Bathinda	Fazilka	DLG	13	-	-	Operational	Compliant
147	Non-River	Ludhiana	Samrala	DLG	4	-	-	Under Stabilization	Compliant

148	Non-River	Jalandhar	Goraya	DLG	4	-	-	Operational	Compliant
149	Non-River	Sangrur	Dirba	DLG	3	-	-	Under Stabilization	Not Monitored
150	Non-River	Gurdaspur	Batala	DLG	30	-	-	Under Stabilization	Compliant
151	Non-River	Jalandhar	Adampur	DLG	3	-	-	Under Stabilization	Not Monitored
152	Non-River	Hoshiarpur	Gardhiwala	DLG	2	-	-	Under Stabilization	Not Monitored
153	Non-River	Mohali	Chanalton	PSIEC	2	-	-	Operational	Non-Compliant
154	Non - River	Amritsar	Ajnala	DLG	4	-	-	-	Not Monitored
155	Non - River	Bathinda	Bhadaur	DLG	3	-	-	-	Not Monitored
156	Non - River	Malerkotla	Malerkotla	DLG	22	-	-	-	Not Monitored
157	Non - River	Sangrur	Ahmedgarh	DLG	5	-	-	-	Not Monitored

PWSSB- Punjab Water Supply & Sewerage Board

GLADA- Greater Ludhiana Area Development Authority

MCJ- municipal Corporation Jalandhar

MCL- Municipal Corporation Ludhiana

MES- Military Engineering Services

DWSS- Department of water supply & Sanitation

GMADA- Greater Mohali Area Development Authority

PSIEC- Punjab Small Industries & Export Corporation

Details of under construction STPs in Punjab

Sr. No.	River	District	ULB	Location of STP	Cap. (MLD)	Status of I & D or House sewer connections	Physical Progress in % upto August,24	Physical Progress in % upto September, 24	Completion Timeline	Incremental progress	Remarks
River Towns											
1.	Sutlej	Ferozepur	Guru Sahai Har	Guru Sahai Har	1	90%	61%	61%	31.12.24	-	Civil work got delayed due to mining issues. The procurement of Mechanical & Electrical items will take about 6-7 months.
2.	Sutlej	Ferozepur	Guru Sahai Har	Guru Sahai Har	4	-	62%	62%	31.12.24	-	Civil work got delayed due to mining issues. The procurement of Mechanical & Electrical items will take about 6-7 months.
3.	Beas	Tarn Taran		Goindwal Sahib	1.3	70%	84%	84%	31.12.24	-	75% of waste water being treated and for remaining estimate being prepared

Sr. No.	River	District	ULB	Location of STP	Cap. (MLD)	Status of I & D or House sewer connections	Physical Progress in % upto August,24	Physical Progress in % upto September, 24	Completion Timeline	Incremental progress	Remarks
4.	Ghaggar	Mansa	Boha	Boha	2	75%	98%	98%	31.12.24	-	Construction work is completed. Only procurement centrifuge system and flow meter is left.
5.	Ghaggar	Patiala	Nabha	Nabha	12	35%	98%	98%	30.09.24	-	Work completed, Rising main work in Progress.
6.	Ghaggar	Sangrur	Dhuri	Dhuri	5	82%	82%	82%	31.12.24	-	-
7.	Ghaggar	Sangrur	Sangrur	Sangrur	4	90%	94%	94%	31.10.24	2%	
8.	Ghaggar	Fatehgarh Sahib	Bassi Pathana	Bassi Pathana	3	80%	87%	87%	15.10.24	-	Due to poor planning of the agency (LD 4.64 Cr. imposed & 4.03 Cr. Recovery)
9.	Ghaggar	Sangrur	Longowal	Longowal	5	95%	88%	88%	10.10.24	-	The date of completion STP has been given by the company.
10.	Ghaggar	Fatehgarh Sahib	Sirhind	Sirhind	4	55%	76%	76%	31.12.24	-	Due to poor planning of the agency (LD 4.64 Cr. imposed & 4.03 Cr.

Sr. No.	River	District	ULB	Location of STP	Cap. (MLD)	Status of I & D or House sewer connections	Physical Progress in % upto August,24	Physical Progress in % upto September, 24	Completion Timeline	Incremental progress	Remarks
											Recovery)
11.	Ghaggar	Fatehgarh Sahib	Sirhind	Sirhind	5		74%	74%	15.10.24	-	As per representative of contractor present on site, Mr. KK Pandey, AGM, there is pending payment of sewer work at Sirhind amounting to Rs 1.70 Crore since last 2-3 years. Concerned JE, SDE and EE of work of that time have not entered the bill and it is pending since then. Due to non payment of sewerage work , the STP work is halted.
12.	Sutlej	-	Raikot	Raikot	7	40%	85%	85%	31.12.24	-	-

Sr. No.	River	District	ULB	Location of STP	Cap. (MLD)	Status of I & D or House sewer connections	Physical Progress in % upto August,24	Physical Progress in % upto September, 24	Completion Timeline	Incremental progress	Remarks
13.	Ghaggar	Patiala	Sanour	Sanour	26	-	72%	72%	31.12.24	2%	Due to late handing over of STP sites due to delay in demarcation of land & lowering to bed level of baddi Nadi by Drainage Department, Design of STP delayed.
14.	Sutlej	Tarn Taran	Patti	Patti	8	92%	84%	84%	31.12.24	1%	-
15.	Beas	FP,Goindwal Sahib	-	FP, Goindwal Sahib	2	-	85%	85%	31.12.24	-	-
16.	Ghaggar	Mohali	Lalru	Dappar , Lalru	1	65%	83%	83%	31.10.24	0%	LD has been imposed on agency due to slow progress.
17.	Beas	Kapurthala	Sultanpur Lodhi	Sultanpur Lodhi	1		25%	30%	31.12.2026	5%	

Sr. No.	River	District	ULB	Location of STP	Cap. (MLD)	Status of I & D or House sewer connections	Physical Progress in % upto August,24	Physical Progress in % upto September, 24	Completion Timeline	Incremental progress	Remarks
18.	Ghaggar	Fatehgarh Sahib	Amloh	Amloh	3	77%	92%	93%	Under testing	1%	Since beginning, there has been regular issue of manpower shortage. Even on day of visit, there was acute shortage of manpower. 5% penalty amounting to Rs 27.25 Lakh has already been imposed on contractor. Electrical work, road work and other miscellaneous touch up works are pending
19.	Ghaggar	Patiala	Ghanaur	Ghanaur	2	95%	88%	88%	30.09.24	2%	The work is under progress. LD imposed 5% work Re-started by agency.
20.	Sutlej	Hoshiarpur	Garshankar	Garhshankar	3	40%	90%	100%	31.12.24	10%	Under Stabilization
21.	Sutlej	SBS Nagar	Rahon	Rahon	3	40%	65%	85%	31.12.24	20%	

Sr. No.	River	District	ULB	Location of STP	Cap. (MLD)	Status of I & D or House sewer connections	Physical Progress in % upto August,24	Physical Progress in % upto September, 24	Completion Timeline	Incremental progress	Remarks
22.	Ghaggar	Sangrur	Sangrur	Sangrur	11	-	12%	12%	31.03.25	-	Work stopped by sibia village residents on 21.03.24 & farmers & residents are reluctant that construction of STP will led to bad smell and polluted environment.
23.	Sutlej	Rupnagar	Kiratpur Sahib	Kiratpur Sahib	2	15%	32%	50%	31.12.24	18%	1% LD has been imposed on agency due to slow progress.
24.	Sutlej	Ferozepur	Mamdot	Mamdot	2	-	22%	28%	31.12.24	6%	
25.	Sutlej	Ferozepur	Mudki	Mudki	2	-	15%	15%	31.12.24	-	
26.	Ghaggar	Patiala	Bhadson	Bhadson	2	-	6%	6%	30.06.25	-	Vetted design received from PEC and revised GA drawing received from agency is under review.
27.	Ghaggar	Fatehgarh Sahib	Mandi Gobindgarh	Mandi Gobindgarh	12	75%	4%	15%	30.06.25	11%	1.Work progress is slow due to Monsoon Season. 2.Work delay due to shortage of

Sr. No.	River	District	ULB	Location of STP	Cap. (MLD)	Status of I & D or House sewer connections	Physical Progress in % upto August,24	Physical Progress in % upto September, 24	Completion Timeline	Incremental progress	Remarks
											manpower and slow progress of Contractor at site.
28.	Beas	Gurdaspur	Sujanpur	Sujanpur	5	-	1%	12%	30.06.25	11%	Foundation work of STP under progress
29.	Beas	Hoshiarpur	Talwara	Talwara	5	-	50%	65%	30.06.25	15%	
30.	Sutlej	Hoshiarpur	Mahilpur	Mahilpur	3	-	5%	7%	31.07.25	2%	
31.	Beas	Kapurthala	Dhilwan	Dhilwan	2	-	-	Recently allotted	30.03.26	-	soil bearing capacity of land under check
Non-River											
32.	Non-River	Barnala	Tappa	Tappa	5	86%	98%	98%	15.10.24		Delay by agency, LD imposed for the delay.
33.	Non-River	Sangrur	Malerkotla	Malerkotla	22	85%	99%	99%	Completed		-
34.	Non-River	Sangrur	Ahmedgarh	Ahmedgarh	5	75%	94%	96%	Completed	2%	
35.	Non-River	Gurdaspur	Ghuman	Ghuman	1.25	-	98%	98%	30.12.24	-	
36.	Non-River	Amritsar	Budha Theh	Budha Theh	2.80	-	95%	95%	31.12.24	-	-

Sr. No.	River	District	ULB	Location of STP	Cap. (MLD)	Status of I & D or House sewer connections	Physical Progress in % upto August,24	Physical Progress in % upto September, 24	Completion Timeline	Incremental progress	Remarks
37.	Non-River	Gurdaspur	Dina Nagar	Dina Nagar	4	40%	96%	97%	15.10.24		PSPCL connection not released yet When it will be released all electrical components will be checked.
38.	Non-River	Gurdaspur	Fatehgarh Churrian	Fatehgarh Churrian	3.5	89%	New site identified	New site identified	-	-	Possession of land yet to be given
39.	Non-River	Barnala	Bhadaur	Bhadaur	3	96%	92%	92%	30.09.24	-	
40.	Non-River	Bathinda	Raman Mandi	Rama Mandi	5	96%	63%	65%	31.10.24	2%	Due to slow progress by firm.
41.	Non-River	Amritsar	Raja Sansi	Raja Sansi	2	-	Work allotted	Work allotted	-	-	Work has not been started till date on ground due to non availability of access route to STP site given by MC.
42.	Non-River	SAS Nagar	Kharar	Kharar	10	70%	-	-	-	-	site under clearance
43.	Non-River	Jalandhar	Bhogpur	Bhogpur	4	-	10%	20%	31.12.24	10%	

Sr. No.	River	District	ULB	Location of STP	Cap. (MLD)	Status of I & D or House sewer connections	Physical Progress in % upto August,24	Physical Progress in % upto September, 24	Completion Timeline	Incremental progress	Remarks
44.	Non-River	Jalandhar	Bilga	Bilga	2	-	25%	35%	31.12.24	5%	
45.	Non-River	Moga	Badhni Kalan	Badhni Kalan	3	-	Recently allotted	10%	31.12.24	10%	
46.	Non-River	Moga	Kot Ise Khan	Kot Ise Khan	3	-	Recently allotted	10%	31.12.24	10%	
47.	Non-River	Patiala	Devigarh	Devigarh	2.5	-	25%	25%	31.05.25	5%	MBBR & Clarifier Tank, Pre Treatment Unit, Staff Quaters, Admin Building work started.
48.	Non-River	Barnala	Handiaya	Handiaya	2.5	-	20%	25%	30.06.25	5%	
49.	Non-River	Jalandhar	Mahitpur	Mahitpur	2	-	Recently allotted	Recently allotted	30.06.25		Land not handed over yet.

Sr. No.	River	District	ULB	Location of STP	Cap. (MLD)	Status of I & D or House sewer connections	Physical Progress in % upto August,24	Physical Progress in % upto September, 24	Completion Timeline	Incremental progress	Remarks
50.	Non-River	Ropar	Narot Jaimal Singh	Narot Jaimal Singh	2	-	Recently allotted	Recently allotted	30.06.25	Design under preparation	Inoction called for material. Work to be started after procuring the same
51.	Non-River	Tarn Taran	Khem Karn	Khem Karn	2	-	4%	10%	30.06.25	6%	
52.	Non-River	SAS Nagar	Nayan Gaon	Nayan Gaon	18.5		Recently allotted	Recently allotted	30.06.25		
53.	Non-River	Kapurthala	Nadala	Nadala	1	-	-	Recently Allotted	30.03.26	-	soil bearing capacity of land under check
54.	Non-River	Jalandhar	Alawalpur	Alawalpur	2	-	-	Recently Allotted	30.03.26	-	

Details of Proposed STPs in Punjab

Sr. No.	River	District	ULB	Location	Deptt.	Cap. (MLD)	Status of Project	Date of approval of DPR	Date of award of Tender	Date of start of work	Likely Date of Completion	Progress/ Remarks
A. Details of STPs - River Towns												
1.	Sutlej	Bathinda	Maluka	Maluka	PWSSB	1	Tender Stage	Approved				Bids Received and Technical evaluation under process. funds arranged under SBM 2.0.
2.	Sutlej	Fazilka	Arniwala	Arniwala	PWSSB	2	Tender Stage	approved				tender called and to be opened on 10.09.2024. funds arranged under SBM 2.0.
3.	Sutlej	Muktsar	Barriwala	Barriwala	PWSSB	2	DNIT Stage	approved		-	-	land issue DNIT under approval and funds arranged under SBM 2.0
4.	Sutlej	Bathinda	Bhagta Bhaike	Bhagta Bhaike	PWSSB	3	Tender Stage	approved				tender called again and to be opened on 30-09-2024. funds arranged under SBM 2.0.

5.	Sutlej	Bathinda	Bhai Roopa	Bhai Roopa	PWSSB	2.5	Tender Stage	approved				tender called again and to be opened on 30-09-2024. funds arranged under SBM 2.0.
6.	Sutlej	Bathinda	Kotha Guru	Kotha Guru	PWSSB	2	Tender Stage	approved				tender called again and to be opened on 30-09-2024. funds arranged under SBM 2.0.
7.	Sutlej	Ferozepur	Mallanwala	Mallanwala	PWSSB	4	DNIT Stage	approved	-	-	-	land issue and DNIT under approval funds are arranged under SBM 2.0
8.	Sutlej	Moga	Nihal Singh Wala	Nihal Singh Wala	PWSSB	2	DNIT Stage	approved	-	-	-	land issue and DNIT under approval funds are arranged under SBM 2.0
9.	Non-River	Moga	Moga	Moga	PWSSB	30	DPR Stage	approved				funds are being arranged
10.	Beas	Pathankot	Pathankot	Kothi Pandita	PWSSB	2.4	DNIT Stage	approved				DNIT under preparation
11.	Ghaggar	Sangrur	Cheema	Cheema	PWSSB	2.5	Tender Stage	approved				Bids Received and Technical evaluation under process. funds arranged under SBM 2.0

12.	Ghaggar	Mohali	DeraBassi	Dera bassi	PWSSB	3	DNIT Stage	approved				DNIT under approval funds arranged under SBM 2.0
13.	Ghaggar	Mohali	DeraBassi	Dera bassi	PWSSB	3.5	DNIT Stage	approved				DNIT under approval. funds arranged under SBM 2.0
14.	Ghaggar	Mohali	DeraBassi	Dera bassi	PWSSB	7.5	DNIT Stage	approved				DNIT under approval. funds arranged under SBM 2.0
15.	Ghaggar	Mohali	Lalru	Lalru	PWSSB	3.5	Tender Stage	approved				Bids Received and Technical evaluation under process. funds arranged under SBM 2.0
16.	Ghaggar	Mohali	Lalru	Lalru	PWSSB	3	Tender Stage	approved				Bids Received and Technical evaluation under process. funds arranged under SBM 2.0
17.	Ghaggar	Mohali	Lalru	Lalru	PWSSB	1	Tender Stage	approved				Bids Received and Technical evaluation under process. funds arranged under SBM 2.0
18.	Ghaggar	Sangrur	Dhuri	Dhuri	PWSSB	6.5	DNIT Stage	approved				Land issue.funds are being arranged under SBM 2.0.

19.	Ghaggar	Mohali	Zirakpur	Zirakpur	PWSSB	22.5	Tender Stage	approved				Bids Received and Technical evaluation under process. funds arranged under SBM 2.0.
20.	Ghaggar	Fatehgarh Sahib	Sirhind	Sirhind	PWSSB	4	DPR Stage			-	-	DPR being prepared under SBM 2.0
21.	Ghaggar	Fatehgarh Sahib	Bassi Pathana	Bassi Pathana	PWSSB	0.2	DPR Stage	-	-	-	-	DPR being prepared under SBM 2.0
22.	Sutlej	Muktsar Sahib	Muktsar Sahib	Muktsar Sahib	DWSS	5.00	Tender Stage	approved		-	-	tender called and to be opened on 16-09-2024. funds arranged under AMRUT 2.0.
23.	Ghaggar	Patiala	Samana	Samana	PWSSB	8	DPR stage					Funds being arranged
Non-River												
24.	Non-River	Amritsar	Jandiala Guru	Jandiala Guru	PWSSB	6	DNIT Stage	Approved				land issue and DNIT under approval .funds are arranged under SBM 2.0
25.	Non-River	Amritsar	Majitha	Majitha	PWSSB	2.5	DNIT Stage	Approved				Land issue DNIT under approval.funds arranged under SBM 2.0

26.	Non-River	Amritsar	Ramdass	Ramdass	PWSSB	1.5	DNIT Stage	Approved				land issue and DNIT under preparation. funds are arranged under SBM 2.0
27.	Non-River	Amritsar	Rayya	Rayya	PWSSB	4	Tender Stage	Approved				tender under process.
28.	Non-River	Barnala	Dhanaula	Dhanaula	PWSSB	3	DNIT Stage	Approved				land issue and DNIT under preparation .funds are arranged under SBM 2.0
29.	Non-River	Bathinda	Kotshamir	Kotshamir	PWSSB	2	Tender Stage	Approved				tender called again and to be opened on 13-09-2024. funds arranged under SBM 2.0.
30.	Non-River	Bathinda	Lehra Mohabat	Lehra Mohabat	PWSSB	2	DPR Stage	30.09.2023				DPR under preparation. funds arranged under SBM 2.0.
31.	Non-River	Bathinda	Nathana	Nathana	PWSSB	1	Tender Stage	Approved				tender called again and to be opened on 30-09-2024. funds arranged under SBM 2.0.
32.	Non-River	Fatehgarh Sahib	Khamano	Khamano	PWSSB	3	DNIT Stage	Approved				Land issue DNIT under approval.funds arranged under

												SBM 2.0
33.	Non-River	Gurdaspur	Dhariwal	Dhariwal	PWSSB	5	DNIT Stage	Approved				land issue and DNIT under preparation .funds are arranged under SBM 2.0
34.	Non-River	Gurdaspur	Gurdaspur	Gurdaspur	PWSSB	20	DNIT Stage	Approved				land identified and DNIT under preparation .funds are arranged under SBM 2.0
35.	Non-River	Gurdaspur	Quadian	Quadian	PWSSB	4	DNIT Stage	Approved				land issue and DNIT under approval. funds are arranged under SBM 2.0
36.	Non-River	Jalandhar	Lohian	Lohian	PWSSB	3	DNIT Stage	Approved				DPR approved. Funds arranged under SBM 2.0.DNIT under preparation.
37.	Non-River	Mansa	Joga	Joga	PWSSB	2	DNIT Stage	Approved				land issue and DNIT under preparation .funds are arranged under SBM 2.0
38.	Non-River	Moga	Fatehgarh Panjtaur	Fatehgarh Panjtaur	PWSSB	1	Tender Stage	Approved				Bids Received and Technical evaluation under

												process. funds arranged under SBM 2.0.
39.	Non-River	Patiala	Ghagga	Ghagga	PWSSB	2	DNIT Stage	Approved				land issue and DNIT under preparation. Funds are arranged under SBM 2.0
40.	Non-River	Sangrur	Amargarh	Amargarh	PWSSB	2	Tender Stage	Approved				tender called again and to be opened on 18-09-2024. funds arranged under SBM 2.0.
41.	Non-River	Tarn Taran	Bhikhiwind	Bhikhiwind	PWSSB	4	DNIT Stage	Approved				DNIT under approval funds arranged under SBM 2.0
42.	Non-River	Ropar	Gharuan	Gharuan	PWSSB	6	DNIT Stage	Approved				land issue and DNIT under preparation .funds are arranged under SBM 2.0
43.	Non-River	SAS Nagar	Kharar	Kharar	PWSSB	15	DNIT Stage	Approved				DNIT under approval. funds to be provided by MC.
44.	Non-River	Amritsar	Amritsar	Amritsar	PWSSB	32.5	DPR stage					Funds being arranged
45.	Non-River	Bathinda	Maur	Maur	PWSSB	4.5	DPR stage					Funds being arranged

*Note – Land issue in 14 STPs out of which 4 STPs falls in River Towns & 10 STPs falls in Non-river towns

Status of ULB wise Management of Solid Waste

Sr No	September-24		Compost Pits			MRFs			SLF		
	ULB		Total no. of existing Compost pits and its utilization	Total no. of proposed Compost pits	Timeline to complete the proposed pits	Total no. of MRFs installed	Total no. of proposed MRFs to be installed	Timeline to complete the proposed MRFs	Total no. of existing SLFs and area in acres	Total no. of proposed SLFs and area in acres	Timeline to develop the proposed SLFs
1	Abohar	Corporation	122	20	September,2024	6	NA	NA	Yes	NA	NA
2	Adampur	DDR Jalandhar	24	NA	NA	1	NA	NA	Under Cons	1	December, 2024
3	Ahmedgarh	DDR Patiala	32	NA	NA	2	NA	NA	No	1	December, 2024
4	Ajnala	DDR Amritsar	32	NA	NA	1	NA	NA	No	1	December, 2024
5	Alawalpur	DDR Jalandhar	12	NA	NA	1	NA	NA	Under Cons	1	December, 2024
6	Amargarh	DDR Patiala	21	NA	NA	1	NA	NA	Yes	NA	NA
7	Amlah	DDR Ludhiana	22	NA	NA	1	NA	NA	No	1	December, 2024
8	Amritsar	Corporation	58	NA	NA	5	NA	NA	Yes	NA	NA
9	Anandpur Sahib	DDR Ludhiana	25	NA	NA	1	NA	NA	Under Cons	1	December, 2024
10	Arniwala	DDR Ferozepur	15	3	September,2024	1	NA	NA	Yes	NA	NA
11	BadhniKalan	DDR Ferozepur	12	NA	NA	1	NA	NA	No	1	December, 2024
12	Baghapurana	DDR Ferozepur	52	NA	NA	1	NA	NA	Yes	NA	NA
13	Balachaur	DDR Jalandhar	30	NA	NA	1	NA	NA	No	1	December, 2024
14	Banga	DDR Jalandhar	50	NA	NA	1	NA	NA	No	1	December, 2024
15	Banur	DDR Patiala	22	NA	NA	1	NA	NA	Yes	NA	NA
16	Bareta	DDR Bathinda	26	NA	NA	2	NA	NA	Yes	NA	NA
17	Bariwala	DDR Bathinda	13	NA	NA	1	NA	NA	No	1	December, 2024

18	Barnala	DDR Patiala	116	NA	NA	1	1	December, 2025	No	1	December, 2024
19	BassiPathana	DDR Ludhiana	31	NA	NA	1	NA	NA	Under Cons	1	December, 2024
20	Batala	Corporation	159	31	September,2024	4	3	December, 2025	No	1	December, 2024
21	Bathinda	Corporation	50	NA	NA	1	NA	NA	Yes	NA	NA
22	Begowal	DDR Jalandhar	12	NA	NA	1	NA	NA	No	1	December, 2024
23	Bhadaur	DDR Patiala	25	NA	NA	0	1	December, 2025	Yes	NA	NA
24	Bhadson	DDR Patiala	24	NA	NA	1	NA	NA	Yes	NA	NA
25	Bhagta Bhai	DDR Bathinda	24	NA	NA	1	NA	NA	No	1	December, 2024
26	Bhai Roopa	DDR Bathinda	13	NA	NA	1	NA	NA	No	1	December, 2024
27	Bhawanigarh	DDR Patiala	27	NA	NA	1	NA	NA	Yes	NA	NA
28	Bhikhi	DDR Bathinda	20	NA	NA	2	NA	NA	No	1	December, 2024
29	Bhikhi Wind	DDR Amritsar	31	NA	NA	1	NA	NA	No	1	December, 2024
30	Bhogpur	DDR Jalandhar	29	NA	NA	1	NA	NA	Yes	NA	NA
31	BhuchoMandi	DDR Bathinda	23	NA	NA	1	NA	NA	No	1	December, 2024
32	Bhulath	DDR Jalandhar	15	NA	NA	1	NA	NA	No	1	December, 2024
33	Bilga	DDR Jalandhar	16	NA	NA	1	NA	NA	Under Cons	1	December, 2024
34	Boha	DDR Bathinda	19	NA	NA	1	1	December, 2025	Yes	NA	NA
35	Budhlada	DDR Bathinda	30	NA	NA	1	NA	NA	Yes	NA	NA
36	Chamkaur Sahib	DDR Ludhiana	23	NA	NA	1	NA	NA	Yes	NA	NA
37	Cheema	DDR Patiala	12	NA	NA	1	NA	NA	No	1	December, 2024
38	Dasuya	DDR Jalandhar	25	NA	NA	1	NA	NA	Under Cons	1	December, 2024
39	Dera Baba Nanak	DDR Amritsar	33	NA	NA	0	1	December, 2025	No	1	December, 2024
40	DeraBassi	DDR Patiala	91	NA	NA	3	NA	NA	Yes	NA	NA

41	Dhanaula	DDR Patiala	35	NA	NA	1	NA	NA	Under Cons	1	December, 2024
42	Dharamkot	DDR Ferozepur	29	NA	NA	1	NA	NA	Yes	NA	NA
43	Dhariwal	DDR Amritsar	25	NA	NA	1	NA	NA	No	1	December, 2024
44	Dhilwan	DDR Jalandhar	16	NA	NA	1	NA	NA	No	1	December, 2024
45	Dhuri	DDR Patiala	50	NA	NA	2	NA	NA	No	1	December, 2024
46	Dina Nagar	DDR Amritsar	43	NA	NA	1	NA	NA	No	1	December, 2024
47	Dirba	DDR Patiala	26	NA	NA	1	NA	NA	Yes	NA	NA
48	Doraha	DDR Ludhiana	39	NA	NA	1	NA	NA	No	1	December, 2024
49	Faridkot	DDR Ferozepur	134	8	September,2024	1	NA	NA	No	1	December, 2024
50	Fatehgarh Panjtoor	DDR Ferozepur	8	NA	NA	1	NA	NA	No	1	December, 2024
51	Fatehgarh Churian	DDR Amritsar	69	NA	NA	1	1	December, 2025	Yes	NA	NA
52	Fazilka	DDR Ferozepur	92	NA	NA	4	NA	NA	Yes	NA	NA
53	Ferozepur	DDR Ferozepur	130	NA	NA	2	NA	NA	Yes	NA	NA
54	Garhdiwala	DDR Jalandhar	12	NA	NA	1	NA	NA	No	1	December, 2024
55	Garhshankar	DDR Jalandhar	24	NA	NA	1	NA	NA	No	1	December, 2024
56	Ghagga	DDR Patiala	15	NA	NA	1	NA	NA	Yes	NA	NA
57	Ghanaur	DDR Patiala	12	NA	NA	1	NA	NA	Yes	NA	NA
58	Gidderbaha	DDR Bathinda	38	12	September,2024	1	1	December, 2025	No	1	December, 2024
59	Goniana	DDR Bathinda	27	NA	NA	1	NA	NA	No	1	December, 2024
60	Goraya	DDR Jalandhar	24	NA	NA	1	NA	NA	No	1	December, 2024
61	Gurdaspur	DDR Amritsar	108	32	September,2024	2	2	December, 2025	No	1	December, 2024
62	Guru Harsahai	DDR Ferozepur	24	NA	NA	1	NA	NA	No	1	December, 2024
63	Handiaya	DDR Patiala	16	NA	NA	1	NA	NA	Under Cons	1	December, 2024
64	Hariana	DDR Jalandhar	12	NA	NA	1	NA	NA	No	1	December, 2024

65	Hoshiarpur	Corporation	204	NA	NA	2	NA	NA	Yes	NA	NA
66	Jagraon	DDR Ludhiana	78	NA	NA	3	NA	NA	No	1	December, 2024
67	Jaitu	DDR Ferozepur	45	NA	NA	1	NA	NA	No	1	December, 2024
68	Jalalabad	DDR Ferozepur	60	NA	NA	2	NA	NA	Yes	NA	NA
69	Jalandhar	Corporation	524	NA	NA	6	6	December, 2025	Yes	NA	NA
70	Jandiala Guru	DDR Amritsar	24	10	September,2024	1	NA	NA	No	1	December, 2024
71	Joga	DDR Bathinda	24	NA	NA	1	NA	NA	No	1	December, 2024
72	Kapurthala	DDR Jalandhar	68	32	September,2024	1	NA	NA	No	1	December, 2024
73	Kartarpur	DDR Jalandhar	34	NA	NA	1	NA	NA	Yes	NA	NA
74	Khamano	DDR Ludhiana	26	NA	NA	1	NA	NA	Yes	NA	NA
75	Khanauri	DDR Patiala	18	NA	NA	1	NA	NA	Yes	NA	NA
76	Khanna	DDR Ludhiana	118	3	September,2024	1	NA	NA	Yes	NA	NA
77	Kharar	DDR Patiala	89	NA	NA	7	NA	NA	Yes	NA	NA
78	Khemkaran	DDR Amritsar	20	NA	NA	0	1	December, 2025	No	1	December, 2024
79	Kiratpur	DDR Ludhiana	13	NA	NA	1	NA	NA	Yes	NA	NA
80	Kot isse Khan	DDR Ferozepur	19	NA	NA	1	NA	NA	No	1	December, 2024
81	Kotfatta	DDR Bathinda	20	NA	NA	1	NA	NA	No	1	December, 2024
82	Kotha Guru	DDR Bathinda	15	NA	NA	1	NA	NA	No	1	December, 2024
83	Kotkapura	DDR Ferozepur	110	NA	NA	1	NA	NA	No	1	December, 2024
84	KotShamir	DDR Bathinda	17	NA	NA	1	NA	NA	No	1	December, 2024

85	Kurali	DDR Patiala	47	NA	NA	1	NA	NA	Yes	NA	NA
86	Lalru	DDR Patiala	60	NA	NA	3	2	December, 2025	Under Cons	1	December, 2024
87	Lehra Mohabbat	DDR Bathinda	15	NA	NA	1	NA	NA	No	1	December, 2024
88	Lehragaga	DDR Patiala	34	NA	NA	1	NA	NA	No	1	December, 2024
89	LohianKhas	DDR Jalandhar	16	NA	NA	1	NA	NA	Under Cons	1	December, 2024
90	Longowal	DDR Patiala	25	NA	NA	1	NA	NA	Yes	NA	NA
91	Ludhiana	Corporation	1	NA	NA	12	NA	NA	Yes	NA	NA
92	Machiwara	DDR Ludhiana	38	NA	NA	1	NA	NA	Yes	NA	NA
93	Mahilpur	DDR Jalandhar	19	NA	NA	1	NA	NA	No	1	December, 2024
94	Majitha	DDR Amritsar	9	9	September,2024	1	NA	NA	No	1	December, 2024
95	Makhu	DDR Ferozepur	22	NA	NA	1	NA	NA	Yes	NA	NA
96	Malerkotla	DDR Patiala	120	NA	NA	4	NA	NA	Yes	NA	NA
97	Mallanwala	DDR Ferozepur	26	NA	NA	1	NA	NA	No	1	December, 2024
98	Maloud	DDR Ludhiana	11	NA	NA	1	NA	NA	Yes	NA	NA
99	Malout	DDR Bathinda	75	NA	NA	1	1	December, 2025	No	1	December, 2024
100	Maluka	DDR Bathinda	10	NA	NA	1	NA	NA	No	1	December, 2024
101	Mamdot	DDR Ferozepur	20	NA	NA	1	NA	NA	No	1	December, 2024
102	Mandi Gobindgarh	DDR Ludhiana	80	NA	NA	2	NA	NA	No	1	December, 2024
103	Mansa	DDR Bathinda	102	NA	NA	5	NA	NA	No	1	December, 2024
104	Maur	DDR Bathinda	48	NA	NA	1	1	December,	No	1	December,

								2025			2024
105	Mehatpur	DDR Jalandhar	22	NA	NA	1	NA	NA	Yes	NA	NA
106	Mehraj	DDR Bathinda	10	10	September,2024	1	NA	NA	No	1	December, 2024
107	Moga	Corporation	200	NA	NA	1	2	December, 2025	No	1	December, 2024
108	Mohali	Corporation	200	NA	NA	15	NA	NA	Yes	NA	NA
109	Moonak	DDR Patiala	18	NA	NA	1	NA	NA	Yes	NA	NA
110	Morinda	DDR Ludhiana	29	NA	NA	2	NA	NA	Yes	NA	NA
111	Mudki	DDR Ferozepur	22	NA	NA	1	NA	NA	Yes	NA	NA
112	Mukerian	DDR Jalandhar	45	NA	NA	1	NA	NA	No	1	December, 2024
113	Muktsar	DDR Bathinda	72	48	September,2024	3	NA	NA	No	1	December, 2024
114	MullanpurDakha	DDR Ludhiana Region	20	NA	NA	1	NA	NA	No	1	December, 2024
115	Nabha	DDR Patiala	56	24	September,2024	1	NA	NA	Yes	NA	NA
116	Nadala	DDR Jalandhar	14	NA	NA	1	NA	NA	No	1	December, 2024
117	Nakodar	DDR Jalandhar	44	NA	NA	1	NA	NA	Yes	NA	NA
118	Nangal	DDR Ludhiana	103	NA	NA	2	NA	NA	Yes	NA	NA
119	Narot Jaimal Singh	DDR Amritsar	8	NA	NA	1	NA	NA	No	1	December, 2024
120	Nathana	DDR Bathinda	27	NA	NA	1	NA	NA	No	1	December, 2024
121	Nawanshahr	DDR Jalandhar	75	NA	NA	1	NA	NA	No	1	December, 2024
122	NayaGaon	DDR Patiala Region	0	20	September,2024	0	1	December, 2025	No	1	December, 2024
123	Nihal Singh Wala	DDR Ferozepur	29	NA	NA	1	NA	NA	Yes	NA	NA
124	Nurmahal	DDR Jalandhar	22	NA	NA	1	NA	NA	No	1	December, 2024

125	Pathankot	Corporation	175	NA	NA	4	1	December, 2025	Yes	NA	NA
126	Patiala	Corporation	403	NA	NA	7	NA	NA	No	1	December, 2024
127	Patran	DDR Patiala	10	NA	NA	2	NA	NA	Yes	NA	NA
128	Patti	DDR Amritsar	43	NA	NA	1	NA	NA	Yes	NA	NA
129	Payal	DDR Ludhiana	12	NA	NA	1	NA	NA	No	1	December, 2024
130	Phagwara	Corporation	31	69	September,2024	1	2	December, 2025	No	1	December, 2024
131	Phillaur	DDR Jalandhar	37	NA	NA	1	NA	NA	No	1	December, 2024
132	Quadian	DDR Amritsar	28	NA	NA	1	NA	NA	No	1	December, 2024
133	Rahon	DDR Jalandhar	30	NA	NA	1	NA	NA	Under Cons	1	December, 2024
134	Raikot	DDR Ludhiana	44	NA	NA	1	NA	NA	No	1	December, 2024
135	Raja Sansi	DDR Amritsar	34	NA	NA	1	NA	NA	No	1	December, 2024
136	Rajpura	DDR Patiala	150	NA	NA	7	NA	NA	Yes	NA	NA
137	Raman	DDR Bathinda	38	NA	NA	1	NA	NA	No	1	December, 2024
138	Ramdass	DDR Amritsar	10	2	September,2024	1	NA	NA	No	1	December, 2024
139	Rampura Phul	DDR Bathinda	51	NA	NA	1	NA	NA	No	1	December, 2024
140	Rayya	DDR Amritsar	22	NA	NA	1	NA	NA	No	1	December, 2024
141	Ropar	DDR Ludhiana	110	NA	NA	2	1	December, 2025	Yes	NA	NA
142	Sahnewal	DDR Ludhiana	34	NA	NA	1	NA	NA	Yes	NA	NA

143	Samana	DDR Patiala	65	NA	NA	1	NA	NA	Yes	NA	NA
144	Samrala	DDR Ludhiana	30	NA	NA	1	NA	NA	No	1	December, 2024
145	Sanaur	DDR Patiala Region	25	NA	NA	1	NA	NA	Yes	NA	NA
146	Sangatmandi	DDR Bathinda	8	NA	NA	1	NA	NA	No	1	December, 2024
147	Sangrur	DDR Patiala	73	27	September,2024	4	NA	NA	No	1	December, 2024
148	Sardulgarh	DDR Bathinda	29	NA	NA	1	NA	NA	No	1	December, 2024
149	Shahkot	DDR Jalandhar	22	NA	NA	1	NA	NA	No	1	December, 2024
150	Shamchurasi	DDR Jalandhar	10	NA	NA	1	NA	NA	Yes	NA	NA
151	Sirhind	DDR Ludhiana	50	20	September,2024	1	NA	NA	No	1	December, 2024
152	Sri Hargobindpur	DDR Amritsar	13	NA	NA	1	NA	NA	No	1	December, 2024
153	Sujanpur	DDR Amritsar	43	NA	NA	1	1	December, 2025	No	1	December, 2024
154	Sultanpur Lodhi	DDR Jalandhar	26	NA	NA	1	NA	NA	No	1	December, 2024
155	Sunam	DDR Patiala	70	NA	NA	1	1	December, 2025	Yes	NA	NA
156	TalwandiBhai	DDR Ferozepur	26	NA	NA	1	NA	NA	Yes	NA	NA
157	TalwandiSabo	DDR Bathinda	38	NA	NA	1	NA	NA	No	1	December, 2024
158	Talwara	DDR Jalandhar	20	NA	NA	1	NA	NA	No	1	December, 2024
159	Tapa	DDR Patiala	28	NA	NA	1	NA	NA	Under Cons	1	December, 2024
160	Tarntaran	DDR Amritsar	80	NA	NA	1	1	December, 2025	No	1	December, 2024

161	UrmarTanda	DDR Jalandhar	36	NA	NA	3	NA	NA	Under Const.	1	December, 2024
162	Zira	DDR Ferozepur	47	NA	NA	1	NA	NA	Yes	NA	NA
163	Zirakpur	DDR Patiala	199	NA	NA	3	NA	NA	Yes	NA	NA

Water Quality of the Polluted River Stretches

Sr.No.	River	Point of sample collection	Polluted Stretch as per NGT	Classification stretches as per criteria given by NGT (Priority-I to Priority-V)	Ground Water Quality	Flow in River on date of sampling (cusec)	Water Quality
1	Sutlej		Rupnagar to Harike Bridge	Priority-I			
i	Sutlej	Ropar Head-Works	--do--	Priority-I	Not monitored along the stretches	13382	C
ii	Sutlej	D/S of Rishab- Paper Mills	--do--	Priority-I	Not monitored along the stretches	1982	C
iii	Sutlej	U/S Buddha Nallah	--do--	Priority-I	Not monitored along the stretches	1982	C
iv	Sutlej	100 m D/S Budha Nallah confluence	--do--	Priority-I	Not monitored along the stretches	2582	E
v	Sutlej	Boat Bridge, Dharam kot Nakodar Road	--do--	Priority-I	Not monitored along the stretches	2195	D
vi	Sutlej	D/S East Bein	--do--	Priority-I	Not monitored along the stretches	2295	E
vii	Sutlej	Satluj at Harike before confluence	--do--	Priority-I	Not monitored along the stretches	21,974	C
2	Beas		Beas along mukerian				

i.	Beas	1 km D/S effluent discharge point at Mukerian	--do--	Priority-V	Not monitored along the stretches	6580	B
ii	Beas	Beas at Harike before confluence of River Sutlej	--do--	Priority-IV	Not monitored along the stretches	18060	B
iii.	Beas	G.T. Road, under Bridge, Beas	--do--	Priority-IV	Not monitored along the stretches	18060	B
3.	Beas		Holi bein from Sultanpur Lodhi to confluence point at Harike				
i.	Beas	Gurudwara Sant Ghat	--do--	Priority-IV	Not monitored along the stretches	-	C
ii.	Beas	Ber Shaib Gurudwara Sultanpur Lodhi (Guru. side)	--do--	Priority-IV	Not monitored along the stretches	-	C
iii.	Beas	Sultanpur Lodhi to Confluence point to Beas	--do--	Priority-IV	Not monitored along the stretches	-	C
4	Ghaggar		Mubarakpur to Sardulgarh	Priority-I			
i.	Ghaggar	Mubarikpur rest house	--do--	Priority-I	Not monitored along the stretches	*	D
ii.	Ghaggar	Bhankarpur Bridge	--do--	Priority-I	Not monitored along the stretches	*	D
iii.	Ghaggar	Chattbir	--do--	Priority-I	Not monitored along the stretches	*	D

iv	Ghaggar	U/S Jharmal Nadi	--do--	Priority-I	Not monitored along the stretches	*	D
v	Ghaggar	D/S Jharmal Nadi	--do--	Priority-I	Not monitored along the stretches	*	E
vi	Ghaggar	U/S Dhakanshu Nallah	--do--	Priority-I	Not monitored along the stretches	*	D
vii	Ghaggar	D/S Dhakanshu Nallah	--do--	Priority-I	Not monitored along the stretches	*	E
viii	Ghaggar	Rattanheri	--do--	Priority-I	Not monitored along the stretches	*	E
ix	Ghaggar	U/S SagarparaDrain	--do--	Priority-I	Not monitored along the stretches	*	E
x	Ghaggar	D/S SagarparaDrain	--do--	Priority-I	Not monitored along the stretches	*	E
xi	Ghaggar	Khanauri	--do--	Priority-I	Not monitored along the stretches	*	E
Xii	Ghaggar	Moonak	--do--	Priority-I	Not monitored along the stretches	*	E
Xiii	Ghaggar	U/S Sardulgarh	--do--	Priority-I	Not monitored along the stretches	*	D
xiv	Ghaggar	D/S Sardulgarh	--do--	Priority-I	Not monitored along the stretches	*	D
XV	Sirsa	Ghanauli	Siras along Baddi	Priority-I	Not monitored along the stretches	-	D
Xvi	Swan	Bharatpur	Swan along Satoshgarh	Priority-V	Not monitored along the stretches	-	C

***Very less flow, not measurable**