



HARYANA STATE POLLUTION CONTROL BOARD
C-11, SECTOR-6, PANCHKULA
Website – www.hspcb.gov.in E-Mail: hspcbwatercell@gmail.com
Ph: 0172-2577870-873

To No. HSPCB/WC/ 11980- 11996

Dated:- 06-08-2026

1. Additional Chief Secretary, Environment, Forest & Wild Life Department Haryana Chandigarh
2. Additional Chief Secretary, TCP Department Haryana Chandigarh.
3. Additional Chief Secretary, Irrigation, Department Haryana Chandigarh
4. Additional Chief Secretary, D&P, Haryana Chandigarh
5. Principal Secretary, PHED, Haryana, Chandigarh
6. Principal Secretary, Animal Husbandry Department, Haryana, Chandigarh.
7. Commissioner & Secretary, Industries Department, Haryana, Chandigarh
8. Commissioner & Secretary, ULBD, Haryana Chandigarh
9. Divisional Commissioner, Ambala, Karnal, Rohtak, Gurugram, Faridabad
10. CEO, GMDA, Gurugram
11. CEO, FMDA, Faridabad
12. CEO, SMDA, Sonipat
13. Commissioner, MC, Faridabad
14. Commissioner, MC, Gurugram
15. Dr. Babu Ram, Technical Expert, HSPCB, Panchkula
16. Chief Env. Engineer-II, HSPCB, Panchkula
17. All Nodal Officers for Drains of Yamuna

Sub: Minutes of meeting held under the Chairmanship of Sh. Anurag Rastogi, IAS, Chief Secretary, Haryana on 09.07.2026 at 03:30 PM in the Conference room, 4th floor, Haryana Civil Secretariat, Sector- 1, Chandigarh to review Yamuna Action Plan.

Kindly refer to the subject noted above

I have been directed to enclosed herewith the copy of Minutes of meeting held under the Chairmanship of Sh. Anurag Rastogi, IAS, Chief Secretary, Haryana on 09.07.2026 at 03:30 PM in the Conference room, 4th floor, Haryana Civil Secretariat, Sector- 1, Chandigarh to review Yamuna Action Plan for your information and necessary action please.

DA/As above

Sr. Environment Engineer (I)
For Chairman
SINGH
JATIND
ER PAL
SINGH
12:42:47 +05'30'

Sub:- Minutes of meeting held under the Chairmanship of Sh. Anurag Rastogi, IAS, Chief Secretary, Haryana on 09.07.2026 at 03:30 PM in the Conference room, 4th floor, Haryana Civil Secretariat, Sector-1, Chandigarh to review Yamuna Action Plan.

The list of the participants is as per **Annexure-1**.

At the outset, Chairman, HSPCB welcomed all the participants and apprised that in order to review the action points with regard to Yamuna Action Plan as discussed in the meeting held under Chairmanship of Chief secretary on 09.06.2026, the meeting was convened by him with the concerned departments on 08.06.2026 and the activities, which need immediate attention of the various departments have been made agenda points of this meeting.

The detailed deliberations were made and it was decided as under:-

1. All Departments to ensure that all the projects should be completed by 31.12.2027 for control of pollution in river Yamuna and all work contracts are awarded accordingly. Further, if the completion dates envisaged in already awarded works is beyond 31.12.2027, efforts be made by Departments to execute the projects by 31.12.2027. In exceptional cases where adherence to timeline of 31.12.2027 is not feasible, then the report be given through the concerned Administrative Secretary, along with the full reasons for the extension of timeline beyond 31.12.2027.
2. It was highlighted that for some of the proposed STPs and CETPs land has not been made available, resulting in further delay in starting the project. The concerned Departments informed that identification of land and its allotment is at different stages with respect to proposed projects. Considering the fixed timelines for various projects, it was felt necessary that the pending cases for identification of appropriate land should be taken up by all the concerned departments on immediate basis. Once the land is identified, the executing department should immediately examine the feasibility of identified land and provide their consent to land owning department for allotment of land. On receiving the feasibility report /consent from the executing department, the land owning department should immediately start process of land allotment and handing over its possession. In order to reduce the total execution time for the projects, it has been decided that possession is deemed to be given with effect from time the executing department conveys its consent with respect to allotment of such land. The land owning agency shall get demarcation done within one week of receiving the request for land allotment and process case for land allotment. The executing department shall immediately take over possession of the identified land and proceed with further steps regarding tendering and construction of STPs/CETPs.

3. The capacity of proposed STP of 30 MLD at Sonapat is being enhanced to 90 MLD and its revised DPR is under preparation. CEO, SMDA assured that they shall endeavour to complete the construction by 31.12.2027.
4. CEO, SMDA informed that tender is under approval for 7.5 MLD STP to be established at Kundli, Sonipat and construction shall be completed by 31.12.2027.
5. Commissioner, MCF assured that the demarcation of land shall be done within 3 days for installation of 25 MLD CETP at Mirzapur, Faridabad and possession will be handed over immediately.
6. HSIIDC shall pursue the matter with MoD for early permission for installation of 1.5 MLD CETP at Sector-18, Gurugram. Further, as the site is near the boundary of water works, HSIIDC shall take due care so that there might not be any seepage issue.
7. It was informed that as the selected land for proposed CETP is 10-12 kms away from industrial cluster and it is not feasible to carry industrial effluent to proposed 6 MLD CETP for Kundli/ Nathupur CLU area in Sonipat without sewerage system, a meeting be held among SMDA, HSIIDC and DC Sonipat within 7 days to resolve the issue of site selection and other connected matters.
8. It was informed that the consultant is being appointed to conduct study for installation of CETP to treat the industrial effluent of old industrial area near Saini Colony, Panipat. The case of appointment shall be approved and study be done within 2 months by HSIIDC.
9. PHED shall divert the sewage of Ganpati Dham Area of Bahadurgarh into existing STP after upgradation by 31.05.2027. Further, HSIIDC shall resolve the issue for treatment of the industrial effluent from CLU area of Ganpati Dham & Surya Nagar, Bahadurgarh alongwith its sewerage line upto 2 MLD CETP, to be installed at old industrial area of HSIIDC, Bahadurgarh.
10. All the executing Departments (PHED, ULBD, HSVP and HSIIDC) shall recover the Environmental compensation amount imposed by HSPCB for violations from the concerned operating agencies of STPs/ CETPs and deposit with HSPCB at the earliest.
11. All the executing Departments of STPs shall ensure that the existing STPs are operated efficiently so that these STPs should adhere to the prescribed standards.
12. The bio gas plants of total capacity 1455 TPD are being setup to manage the animal waste of dairies operating in the Yamuna catchment. It was decided that these plants be made operational by Department of Panchayat, HAREDA and ULB by 31.12.2027.

The meeting ended with vote of thanks to the Chair and all other participants.

Annexure-1

List of Participants for the meeting held under the Chairmanship of Sh. Anurag Rastogi, IAS, Chief Secretary, Haryana on 09.07.2026 at 03:30 PM in the Conference room, 4th floor, Haryana Civil Secretariat -1, Sector-1, Chandigarh to review Yamuna Action Plan.

Sr. No.	Name/Designation/Department
1.	Sh. Anurag Rastogi, IAS, Chief Secretary Haryana,in Chair
2.	Sh. Anurag Aggarwal, IAS, ACS, Irrigation Department, Haryana, Chandigarh
3.	Sh. Pankaj Yadav, IAS, Principal Secretary, PHED, Haryana, Chandigarh
4.	Sh. Vinay Pratap Singh, IAS, Chairman, HSPCB, Panchkula
5.	Sh. Sushil Sarwan, IAS, M.D. HSIIDC, Panchkula
6.	Sh. P.C. Meena, IAS, CEO, GMDA, Gurugram (Through VC)
7.	Smt. A. Mona Sriniwas, IAS, CEO, SMDA, Sonipat (Through VC)
8.	Sh. Dharendra Khadgata, IAS, Commissioner, MCF, Faridabad
9.	Sh. Devender Dahiya, EIC, PHED, Panchkula
10.	Sh. Rajiv Gupta, Chief Engineer, SMDA, Sonipat (Through VC)
11.	Dr. Babu Ram, Technical Expert, HSPCB, Panchkula
12.	Sh. A.K. Pandey, GM HSIIDC, Panchkula
13.	Sh. Mukesh Kumar, GM, HSIIDC, Panchkula
14.	Sh. Shailender Singh, CE PHED, Panchkula
15.	Sh. Sandeep Taneja, CE, Irrigation, Haryana, Panchkula (Through VC)
16.	Sh. Suresh Yadav, CE, Irrigation, Haryana, Panchkula (Through VC)
17.	Sh. Ahlawat, Chief Engineer, Panchyat Department, Haryana Chandigarh
18.	Sh. Amit Sheokand, SE (PHED) Jhajjar (Through VC)
19.	Sh. J.P. Singh, SEE, HSPCB, Panchkula
20.	Sh. Navdeep Ananad, SE, D&P, (Through VC)
21.	Sh. Vikram Singh XEN, GMDA, Gurugram (Through VC)
22.	Sh. Amit Rathi, EE, HSVP, Jhajjar (Through VC)
23.	Sh. Ranbir Singh, XEN, ULBD, Panchkula