

Monthly Progress Report of Polluted River Stretches

June - 2026

Index

Sr. No.	Title	Page No.
1.	I. Total Population:	1
2.	II. Estimated Sewage Generation	1
3.	III. Sewage Generation	1
4.	IV.Details of Sewage Treatment Plant	1
5.	V. Details of Industrial Pollution	2
6.	VI. Solid Waste Management	3-4
7.	VII. Bio-medical Waste Management	4
8.	VIII. Hazardous Waste Management	4-5
9.	IX. Plastic Waste Management	5
10.	Point no. X to XXVI	5-8
11.	RRC meetings	9-10
12.	Current Status of the projects proposed under action plans of Polluted River Stretches	
	STPs	11-17
	STPs under Tapi Suddhikaran	17-21
	Status of Drainage work & STPs in Villages related to PRS	22-23
	CETPs	24-27
	Deep Sea Disposal Pipeline for PRS Sabarmati & Bhadar	28
13.	Annexure-I	
	Annexure-I(A) Details of existing STPs, Compliance status & action taken	29-38
	Annexure – I(B) Details of under construction STPs in the State	39-41
	Annexure – I(C) Details of proposed STPs in the State	41-42
	Annexure – I(D) Details of Action taken done for non-complying CETP	43
14.	Annexure-II: XIII.Latest water quality of polluted river, its tributaries, drains with flow details and ground water quality in the catchment of polluted river	
	1. Amlakhadi	44-49
	2. Amravati	49-52
	3. Anas	53-56
	4. Baleshwar Khadi	57-61
	5. Bhadar	61-65
	6. Bhogavo	66-69
	7. Damanganga	69-78
	8. Dhadhar	78-84
	9. Khari	84-88
	10. Kim	89-94

	11. Kolak	94-103
	12. Mahi	104-106
	13. Meshwo	106-109
	14. Mindhola	110-115
	15. Narmada	115-122
	16. Sabarmati	123-142
	17. Shedhi	142-145
	18. Tapi	146-164
	19. Triveni	164-167
	20. Vishwamitri	167-174
15.	Annexure-III: Details w.r.t point no. XV, XVI, XVII & XVIII is given by Irrigation Dept./ Water Resource Dept., NWR WS & KD as on date	175-188
16.	Annexure-IV: Details w.r.t point no.XIX given by Forest Dept. /PCCF/ACCF/Concerned as on date	189
17.	Annexure-V: Reuse of treated wastewater	190
18.	Annexure-VI: Action taken points w.r.to model river (i.e. Sabarmati River)	191-192

National Mission for Clean Ganga
Format for submission of Monthly Progress Report in the NGT Matter OA No. 673 of 2018
(in compliance to NGT order dated 24.09.2020)

For the State of Gujarat
June – 2026

Overall status of the State:

I. Total Population: Urban Population – 2,57,45,083, Rural Population – 3,46,94,609 (Census - 2011)

II. Estimated Sewage Generation (MLD): 4414 MLD

III. Sewage Generation (MLD): 4903 MLD

IV. Details of Sewage Treatment Plant:

- Existing no. of STPs and Treatment Capacity (in MLD): 73 nos, 3485 MLD
[148 under construction STPs are complete and are now under trial /operational i.e additional 2785.01 MLD] (Total: 221 Nos., 6270.01 MLD)
- Capacity Utilization of existing STPs: 2739 MLD
[Additional utilization capacity as on June 2026 – 1825.016 MLD from existing STPs] (Total: 4564.016 MLD)
- MLD of sewage being treated through Alternate technology: -
- Gap in Treatment Capacity in MLD: 518 MLD
[0.0 MLD - Gap considering 6270.01 MLD treatment capacity as per Annexure 1A i.e total capacity of existing.]
- STP Utilization Gap: 338.984 MLD
- No. of Operational STPs: 73 [212 as of June 2026]
- No. of Complying STPs: 131
- No. of non-complying STPs: 81
- No of non-operational STPs: 06
- STPs newly commissioned / under trial run: 03
- Details of each existing STP in the State: Details are as per Annexure-I(A)
- Details of under construction STPs in the State: Details are as per Annexure-I(B)
- Details of proposed STPs in the State: Details are as per Annexure-I(C)

V. Details of Industrial Pollution:

No. of industries in the State	69290 (as per xgn data of 10-August-2026)
No. of water Polluting industries in the state:	15222 (Source: India E-Track Portal March-2026 data)
Quantity of effluent generated from the industries in MLD:	-
Quantity of hazardous sludge generated from the industries in TPD:	Average Quantity of Hazardous waste reaching the TSDFs and Treated (related to State) as per Annual inventory 2024 – 2025: • TSDFs: 1.62 MMT • Incineration: 0.17 MMT • Recycling: 2.20 MMT, • Co-processing: 1.54 MMT and • Preprocessing: 0.56 MMT.
Number of industries having ETPs:	14742 (Source: India E-Track Portal March-2026 data)
Number of industrial units connected to CETPS:	7171 (Source: Annual report: 2024-2025)
Number and total capacity of ETPs (details of existing/ under construction / proposed)	Existing ETPs- 14555 (Source: India E-Track Portal March-2026 data) Capacity not available
Compliance status of the ETPs:	➤ No of ETP complying with Norms-14368
Number and total capacity of CETPs (details of existing/under construction/proposed):	➤ Existing CETPs: 47, Total Capacity: 903.545 MLD ➤ Propose/Under construction: 14, total capacity: 264.82 ➤ Under expansion: 14, Capacity: 264.82 *(as per annual report: 2024-25)
Status of compliance and operation of CETPs:	➤ Complying CETPs: 38 ➤ Non-complying CETP: 9 • Action taken: Annexure-I (D)

Town	No. of industries	Industrial discharge	Status of ETPs	Status of CETPs (existing, under construction & proposed)
Gujarat	69290	-	Out of 15222 water polluting industries 14742 industries having ETPs. 14555 ETPs are complying with norms.	Existing CETPs: 47 Propose/Under construction/under expansion: 32 (As Per Annual Report 2024-25)

VI. Solid Waste Management: (As per ATR submitted on 15/02/2024)

Particulars	Data
Total number of Urban Local Bodies and their population	164
Current municipal solid waste generation	12000 MT/Day
Number, installed capacity and utilization of existing MSW processing facilities in TPD (bifurcated by type of processing eg- Waste to Energy (Tonnage and Power Output), Compost Plants (Windrow, Vermi, decentralized pit composting), biomethanation, MRF	• There are total 597 No. of Composting Plants (Vermi / Aerobic/ anaerobic Composting) of installed processing capacity 6157 TPD. • There are 204 No. of plants Material Recovery Facilities (MRF) with a processing capacity of 4262.3 TPD installed capacity. • There are 05 No. of plants of RDF with processing of 1055 TPD. • Biogas 35 No. of plants with a capacity of 163.3 TPD.
Action plan to bridge gap between installed capacity and current utilization of processing facilities (if gap > 20%)	Under SBMU 2.0 Composting Plant Capacity – 5210 MT and Dry Waste Plant Capacity – 5477 MT are approved. DPR prepared and Tendering work are ongoing of all projects.
No. and capacity of C&D waste processing plants in TPD (existing, proposed and under construction)	There are 05 Processing plants with C & D Waste with processing capacity of 1300 TPD.
Total no. of wards: no. of wards having door-to-door collection service: no. of wards practicing segregation at source falling into PRS:	1387 1387 910
Details of MSW treatment facilities proposed and under construction (no., capacity, and technology)	02 No. of Waste to Energy plants having total capacity 1450 TPD (Working), other 03 No. of Waste to Energy plants is under construction.
No. and area (in acres) of uncontrolled garbage dumpsites and sanitary landfills.	The are 165 legacy waste dumpsites amounting to 255 Lakh MT of legacy waste. 253.62 Lakh MT (99%) waste has been remediated as on date work is in progress for 8 sites.
No. and area (in acres) of legacy waste within 1km. buffer on both sides of the PRS	-
No. of drains falling into PRS and no. of drains having floating racks/screens installed to prevent solid waste from falling into PRS	-

Status of ULB wise Management of Solid Waste

ULB	Total MSW generation in TPD	Total MSW being processed in TPD	Existing MSW facilities	Utilization Capacity of the existing MSW facilities	Proposed MSW Facilities & Completion Timeline
165	12000	8112	12,254.7	8112	July - 2024

Ministry of Housing and Urban Affairs has approved City Solid Waste Action Plan (CSWAP) prepared by the state and phase wise grant will be issued by the Government of India. Work related to small gaps in solid waste processing facility will be completed on priority under the CSWAP.

VII. Bio-medical Waste Management:

- Total Bio-medical waste generation (Related to entire State): 57.28 MT/day
- No. of Hospitals and Health Care Facilities (Related to entire State): 46051 Nos.
- Status of Treatment Facility/ CBMWTF (Related to entire State)

Existing – 24

Capacity – 155 MT/day

VIII. Hazardous Waste Management:

- **Total Hazardous Waste generation:** 8.78 MMT of landfillable, incinerable, recyclable, co-processable and pre-processable hazardous waste has been generated as per annual inventory 2024-25.
- **No. of Industries generating Hazardous waste:** About 26,458 hazardous waste Generating units in the Gujarat state as per annual inventory 2024-25.
- **Remaining Capacity of all TSDFs:** Total remaining capacity about 23.12 MMT (of Operational TSDFs (Considering quantity granted in EC) as per details received from the Facility as on dated 31/03/2026.
- **Average Quantity of Hazardous waste reaching the TSDFs and Treated (related to State) as per Annual inventory 2024 – 2025:**
 - TSDFs: 1.62 MMT
 - Incineration: 0.17 MMT
 - Recycling: 2.20 MMT,
 - Co-processing: 1.54 MMT and
 - Preprocessing: 0.56 MMT.
- **Details of on-going or proposed TSDF:** 9 nos. of proposed TSDF with 18.79 MMT Capacity as per annual report 2024-25.

- **Note: As the hazardous waste is being treated in the treatment facilities of the state and/or utilized irrespective of the districts where the hazardous waste is being generated and hence providing details of hazardous waste management separately for the area along the polluted river stretches is not possible.**

(*MMT= Million Metric Tonne)

IX. Plastic Waste Management

- Total Plastic Waste generation: 691104.66 TPA (April 2025-26)
- Treatment/ Measures adopted for reduction or management of plastic waste:

Disposal of Plastic Waste through	Co-processing	315410 MT (from April 2025 to May 2026)
	Recycler	Total no. recycling units: 677 Capacity of recycling plastic waste: 38,80,767 MT/A
	Refuse Derived Fuel	MSW units: 5 Quantity of final product sold is 396,390 MT/Annum containing 7 % of plastic waste i.e. 27747 MT/Annum
	Pyrolysis	Total no. of operational units: 3 Cap. to convert plastic waste into oil: 5760 TPA Plastic used as raw material: 1000 TPD

X.	Details of Alternate Treatment Technology being adopted by the State/UT:
	-Ahmedabad & Vadodara Municipal Corporations have set up dry sewage sludge hygienisation Cobalt – 60 gamma irradiation plant. (Ahmedabad Municipal Corporation - 100 tonnes per day) - Legacy waste treatment at Pirana dumping site, Ahmedabad.
XI.	Identification of polluting sources including drains contributing to river pollution and action as per NGT order on in-situ treatment:
	Identification of polluting sources including drains contributing to river pollution is already completed and submitted in the PRS action plan. Out of total 10 Nagarpalikas requiring in-situ remediation, STPs in 5 Nagarpalikas are already operational. STPs in remaining 5 Nagarpalikas will be commissioned before September – 2022 and are directed to start in-situ remediation of drains till the STPs are being commissioned.
XII.	Details of Nodal Officer appointed by Chief Secretary in the State/UT:
	In compliance with the direction of Hon'ble NGT with reference to set up of Monitoring Mechanism, Environmental Engineer (Shri T.C. Patel) has been deputed vide letter dated 10.06.2020 at Chief Secretary office to look after the Hon'ble NGT matters.

XIII.	Details of meetings carried under the Chairmanship of Chief Secretary in the State/UT:
All NGT matters are being reviewed regularly under chairmanship of Hon'ble CS. Total 2 review meetings are conducted so far under the chairmanship of Hon'ble CS to monitor the progress with reference to the action plans submitted w.r.t the Hon'ble NGT order in the matter of O.A. No.: - 673/2018 and to resolve various issues/non-compliances. Last meeting was convened on 10/09/2020 under the chairmanship of Hon'ble Chief Secretary Gujarat State. Three review meetings have been convened so far w.r.t the Hon'ble NGT order in the matter of O.A. No.: - 606/2018 which also includes the review of matters related to O.A. No.: - 673/2018.	
XIV.	Latest water quality of polluted river, its tributaries, drains with flow details and ground water quality in the catchment of polluted river;
Details are attached as Annexure – II	
XV.	Ground water regulation:
Draft Bill as approved by the committee in March 2021 constituted by Government of Gujarat was presented to the committee chaired by the Chief Secretary, Gov. of Gujarat on dated 29/12/2022. As per deliberation in meeting, it was suggested to reframe the bill as per the Ground Water Model Bill, 2016 circulated by Ministry of Jal Shakti, (Department of Water Resources, River Development and Ganga Rejuvenation) Gov. of India. Accordingly, Gujarat Ground Water Bill, 2023 was drafted presented before the committee on dated 24/04/2023. Now it is under consideration for finalization of draft act.	
XVI.	Good irrigation practices being adopted by the State:
XVII.	Rainwater Harvesting:
XVIII.	Demarcation of Floodplain and removal of illegal encroachments:
XIX.	Maintaining minimum e-flow of river:
Details w.r.t point no. XV, XVI, XVII & XVIII is given by Irrigation Dept./ Water Resource Dept., NWR WS & KD as on date is attached as Annexure – III .	
XX.	Plantation activities along the rivers:
Details w.r.t point no. XIX given by Forest Dept. /PCCF/ACCF/Concerned as on date is attached as Annexure – IV	
XXI.	Development of biodiversity park:
As per the information received from GBB, vide letter dated 24.04.2020, Forest Dept. has established a very rich Botanical Garden at Waghai, Dangs. It also has a chain of Research Stations, Germ Plasm Banks, Provenance Banks, Sample Plots, and Preservation Plots spread	

all over the State. Many working plans have Conservation or Preservation Working Circles for the express purpose of Biodiversity Conservation. The National Working Plan Code 2014 also mandates a Biodiversity Conservation Working Circle. All plans coming up for revision now shall have a Biodiversity Conservation Working Circle. Besides, a host of Biodiversity based activities like Cactus Park, Ekta Van, Ekta Nursery, and Nutritional Park etc., have come up at Statue of Unity. Moreover, Shakkarbaug Zoo is an "A" Category zoological park along with many other zoological parks at Rajkot, Ahmedabad, Gandhinagar, Vadodara, Surat, Kevadiya etc. All these are repositories of biodiversity. Therefore, these may be treated as a Biodiversity park is totality.

GBB informed during the meeting held on 04/02/2020 at GPCB with PRS Assessment Team nominated by Ministry of Jal Shakti about proposal sent by them to CAMPA for funding of around Rs. 5 Crore for the development of Biodiversity Park. Team suggested tying up with AMC as they already have some plan to develop Biodiversity Park at Khari under NRCP.

XXII. Reuse of Treated Water:

Details are attached as **Annexure – V.**

XXIII. Model River being adopted by the State & Action Proposed for achieving the bathing quality standards:

River Sabarmati has been selected as model river stretch during the 9th RRC meeting held on 27.11.2020.

Details of actions taken are attached as **Annexure – VI**

XXIV. Status of Preparation of Action Plan by the 13 Coastal States:

Direct sea discharge of industrial effluent is not permitted in the State. Study in this regard is being carried out by NIO and sea discharge of industrial effluent is allowed at the designated point into the sea as mentioned by NIO in case the effluent is meeting with the discharge norms. As on June -2026, STPs having 4564.016 MLD Capacity are operational in the state against the total sewage generation of 4903 MLD i.e additional treatment capacity of 338.984 MLD. In order to stop untreated sewage discharge into the Sea and the river stretches, STPs of about 3121.16 MLD (under construction and proposed) were planned against the gap of 518 MLD in the state and as on June- 2026 work of STPs with 2785.01 MLD is Completed.

GEMI (Gujarat Environment Management Institute) prepared the detailed report on the “Action Plan for Management of Coastal and Marine pollution” which was submitted to CPCB (Central Pollution Control Board) and NMCG (National Mission for Clean Ganga) through email dated 03/06/2026.

XXV.	Regulation of Mining Activities in the State/UT:
	Mining activities are regulated through Gujarat Minor Mineral Concession Rules and model guidelines framed by the Ministry of Mines. Mining leases obtain Environmental Clearance from SEIAA Gujarat or MoEF&CC as the case may be as per the provisions of EIA Notification – 2006 as well as Consent to Establishment and Consent to Operate from Gujarat Pollution Control Board.
XXVI.	Action against identified polluters, law violators and officers responsible for failure for vigorous monitoring
	• Total number of notice of directions to defaulting units under section 31 A of Air Act – 1981 (up to 31/03/2024): 19210. • Total number of closure directions to defaulting units under section 31 A of Air Act – 1981 (up to 31/03/2024): 6776. • Total number of notice of directions to defaulting units under section 33 A of Water Act – 1974 (up to 31/03/2024): 21722. • Total number of closure directions to defaulting units under section 33 A of Water Act – 1974 (up to 31/03/2024): 13909. • Total number of notice of directions under rule 4 (2) of the EAct – 1986 read with Hazardous Waste (Management, Handling & Transboundary) Rules – 2016 (up to 31/03/2024): 4584 • Total number of closure directions under section 5 of the EAct – 1986 read with Hazardous Waste (Management, Handling & Transboundary) Rules – 2016 (up to 31/03/2024): 2076 (As per Annual report – 2023-2024)

****Note: Incremental progress made by the State/UT in each activity to be provided.***

RRC meetings:

RRC meetings are held at GPCB, Gandhinagar to review the progress and the minutes of the meeting having progress status, are regularly submitted to CPCB. Last RRC (13th RRC) meeting was conducted on 11/03/2026 through hybrid mode w.r.t the Hon'ble NGT matter O.A.No.673/2018 related to Polluted River Stretches. Following are the major concluding remarks during the meeting addressing the departments concerned & agencies:

Urban Development & Urban Housing Department through Gujarat Urban Development Mission

- To find out the root cause of non-compliance of STPs, whether due to technical reasons or improper operation & maintenance, carrying out a study through reputed institute/s if required, and to expedite work related to under-construction & under-planning STPs.
- To ensure, on the lines of the Namami Gange model, provision of Interceptor/ Bund before outlet points into Khadi's/ Rivulets and pumping of the collected untreated sewage to the nearest STP pumping station, so as to prevent ingress of untreated sewage into rivers.
- To check the feasibility of adopting the Hybrid Annuity Model, as followed in Namami Gange projects, for sustainable & efficient long-term operation of STPs.
- To ensure all STPs of Municipal Corporations & Nagarpalikas' obtain CTE/CCA of GPCB, if not obtained till date, and install OCEMS as per CPCB directions; GUDM to submit the compliance status of CTE, CCA & OCEMS for each STP on priority basis.
- To work out the concept of decentralized STPs in areas that cannot be connected to the centralized STPs of the local body concerned, so as to prevent pollution of rivers/khadi's/rivulets due to untreated sewage.
- To take up the matter with concerned local bodies to stop the untreated domestic outfalls identified during the drone survey of Priority-I Polluted River Stretches

Panchayat Rural Housing & Rural Development Department

- To take up on priority basis the pending works related to STPs of cluster 5 to 9 of Tapi Shuddhikaran project and STPs of rural areas related to Polluted River Stretches, where no progress has been observed.
- To work out the concept of decentralized STPs in areas that cannot be connected to the centralized STPs of the concerned local body, so as to prevent pollution of rivers/khadi's/rivulets due to untreated sewage.
- To take up the matter with concerned local bodies to stop the untreated domestic outfalls identified during the drone survey of Priority-I Polluted River Stretches

Sachin & Vapi Notified Area authorities and Industries Department

- To expedite pending STP works of Vapi Notified Area (PRS of Damanganga & Kolak) and Sachin Notified Area (PRS of Mindhola), in view of Hon'ble NGT directions in O.A. No. 673/2018 regarding compensation for delays and fixing of responsibility on concerned officers.

Gujarat Pollution Control Board

- In consultation with the concerned local bodies & stakeholders, to update the existing action plans of Polluted River Stretches; and GPCB & Industries Department to continue necessary action against non-complying CETPs & ETPs.
- To provide guidance/ help-desk support to local bodies facing difficulties in obtaining CTE/CCA from the Board, and to take necessary action against the non-complying CETPs, ETPs & STPs.

Gujarat Water Supply & Sewerage Board concerned local bodies, Gujarat Urban Development Mission and Panchayat Rural Housing & Rural Development Department to promote maximum reuse of treated wastewater for agriculture, industrial purpose and other secondary uses.

Current status of the projects proposed under action plans of Polluted River Stretches: (From total proposed 99 STPs related to PRS, work of 18 STPs (including existing STP of Gavie) is completed so far.)

STPs:

Sr. No.	PRS	Proposed STP details	Status	Timeline details 1. Given in RAP 2. Revised	Amount of Bank Guarantee submitted (Rs. In crores) & Organization details	Remarks
1.	Amravati (Priority - IV)	- A meeting was held on 13/01/2021 under the chairmanship of ACS PRH&RDD for management of sewage, from villages being discharged into the 6 PRS. During the meeting, looking to the magnitude & importance of the work, it was decided to seek the extension of time limit for further 3 years. - Work for management of sewage from villages related to PRS has been assigned to Gujarat Water Supply and Sewerage Board (GWSSB) as per the decision taken during the meeting held on 01/02/2021 under the chairmanship of Chief Secretary, Gujarat. - At present DPR is under preparation. Work for STPs will be started by GWSSB after receiving land possession. - Details of STPs proposed are mentioned in Table – 2 below:		1. Not mentioned in RAP	2.02 Cr. & Panchayat Rural Housing & Rural Development Department (Development Commissioner-Smart Village Society Gandhinagar of Gujarat State.)	
2.	Amalakhadi (Priority - I)	14 MLD STP (Ankleshwar Nagar Palika)	• Land is available. 78% of work completed.	1. March 2021 2. 31/07/2024	8.9 Cr. Gujarat Urban Development Mission	

			- For management of sewage from villages along the PRS, details are same as mentioned in PRS Amravati here in above. - Details of STPs proposed are mentioned in Table – 2 below:	1. Not mentioned in RAP	*2.02 & anchayat Rural Housing & Rural Development Department (Development Commissioner-Smart Village Society Gandhinagar of Gujarat State.)	
3.	Anas (Priority - V)	13.70 MLD of STP (Dahod Nagarpalika):	Operational.	1. March 2021 2. --	* 8.9 & Gujarat Urban Development Mission	
		4.60 MLD of STP (Zalod Nagarpalika)	Operational.	1. March 2021 2. --		
4.	Baleshwar Khadi (Priority - V)	For management of sewage from villages along the PRS, details are same as mentioned in PRS Amravati hereinabove. Details of STPs proposed are mentioned in Table – 2 below:		1. Not mentioned in RAP	*2.02 & Panchayat Rural Housing & Rural Development Department (Development Commissioner-Smart Village Society Gandhinagar of Gujarat State.)	
5.	Bhadar (Priority - I)	STP Jetpur–Navagadh Nagarpalika (23.5 MLD):	Operational.	1. March 2021 2. --	* 8.9 & Gujarat Urban Development Mission	
6.	Bhogavo (Priority - I)	Surendranagar (32.3 MLD STP)	Operational	1. October 2019 2. --	* 8.9 & Gujarat Urban Development Mission	

		Wadhwan 12.1 MLD STP	Estimates are under preparation for rising main work for conveying sewage of Wadhwan area to Surendranagar STP: DPR under preparation	1. March 2021 2. 31/3/2022		
7.	Damanganga (Priority - IV)	Vapi Namdha (14 MLD)	Operational	1. February 2020 2. 30/09/2022	* 8.9 & Gujarat Urban Development Mission	
		Vapi 2 (22 MLD)	95% Completed.	1. March 2021 2. 31/03/2026		
		Vapi Notified Area Authority 10 (5+5) MLD to 20 (10+10) MLD (Capacity expanded)	DPR is approved by Head Office and submitted to I.C office for approval under A.I.I. scheme.	1. 2020 2. December 2022	0.23 & Vapi Notified Area Authority	
8.	Dhadhar (Priority - III)	Kapurai (new) (60 MLD) (STP + Network)	Operational	1. December 2020 2. --	* 8.9 & Gujarat Urban Development Mission	
		Sayaji garden (16 MLD)	Operational.	1. March 2021 2. 28/02/2022		
		Channi (new) (50 MLD) (STP + Network)	Operational.	1. December 2021 2. 30/06/2022		
		Atladara (new) (84 MLD) *	Operational.	1. December 2022 2. 31/05/2024		

		Tarsali/GIDC (new) (100 MLD) (STP + Network) *	Operational.	1. December 2023 2. 31/09/2024		
		Karjan Nagarpalika (5.2 MLD)	Operational.	1. December 2023 2. 15/06/2022		
		For management of sewage from villages along the PRS, details are same as mentioned in PRS Amravati hereinabove. Details of STPs proposed are mentioned in Table – 2 below:		1. Not mentioned in RAP	*2.02 & Panchayat Rural Housing & Rural Development Department (Development Commissioner-Smart Village Society Gandhinagar of Gujarat State.)	
9.	Khari (Priority - I)	Vinzol (35 MLD) AMC	Operational.	1. July 2019 2. --	* 8.9 & Gujarat Urban Development Mission	
		Vinzol (100 MLD) AMC	Operational.	1. December 2019 2. ---		
10.	Kim (Priority - V)	For management of sewage from villages along the PRS, details are same as mentioned in PRS Amravati hereinabove. Details of STPs proposed are mentioned in Table – 2 below:		1. Not mentioned in RAP	*2.02 & Panchayat Rural Housing & Rural Development Department (Development Commissioner-Smart Village Society Gandhinagar of Gujarat State.)	
11.	Kolak (Priority - IV)	Vapi Notified Area Authority 10 (5+5) MLD to 20 (10+10) MLD (Capacity expanded)	DPR is approved by Head Office and submitted to I.C office for approval under A.I.I. scheme.	1. May 2020 2. March 2022	*0.23 & Vapi Notified Area Authority	

		(For PRS Kolak)				
		For management of sewage from villages along the PRS, details are same as mentioned in PRS Amravati hereinabove. Details of STPs proposed are mentioned in Table – 2 below:		1. Not mentioned in RAP	*2.02 & Panchayat Rural Housing & Rural Development Department (Development Commissioner-Smart Village Society Gandhinagar of Gujarat State.)	
12.	Mahi (Priority - IV)	---	---			
13.	Meshwo (Priority - V)	---	---			
14.	Mindhola (Priority - V)	STP of 4 MLD (2+2 MLD) proposed by Sachin Notified Area Authority	Proposal is submitted and presented before Industries Commissioner (IC) for providing finance. IC office vide email dated 11/08/2021 informed to take this project in Common Environmental Infrastructure Facility Scheme (CEIF) of GoG for availing financial assistance.	1. May 2020 2. December 2022	0.75 & Sachin Notified Area Authority	Delayed due to COVID-19 pandemic, technical feasibility of the project, availability of land & finance, technical assessment of underground pipeline network.
15.	Narmada (Priority - V)	---	---			
16.	Sabarmati	Pirana 155 MLD STP	Operational.	1. March 2020		

	(Priority - I)			2. ---	* 8.9 & Gujarat Urban Development Mission	
		STP of Shankar Bhuvan 25 MLD	Operational.	1. March 2020 2. ---		
		STP at Dafnala 25 MLD	Operational.	1. March 2021 2. 30/04/2024		
		STP at Kotarpur 60 MLD	Operational.	1.March 2021 2.-		
		STP at Koteswar 60 MLD	Tender to be invited; Land possession issue	1. --- 2.31/12/2022 3.31/12/2023	---	Newly proposed STP which was not included in the River Action Plan
		Pethapur STP (15 MLD – tentative)	Under Trial Run.	1.--- 2.31/12/2022 3.31/12/2023	---	Newly proposed STP which was not included in the River Action Plan
17.	Shedhi (Priority - IV)	Kheda STP (5.2 MLD)	Completed & Operational.	1.March 2021 2.15/06/2022	* 8.9 & Gujarat Urban Development Mission	
		To Channel untreated sewage into STP (Nadiad-51.26 MLD)	Operational	1.July 2020 2.December 2021		
18.	Tapi (Priority - IV)		Land issues in 30 STPs have been sorted out from the total 52 STPs of Tapi Shuddhikaran. Details of STPs under Tapi Shuddhikaran is as per Table-1	As per Table - 1	* 8.9 & Gujarat Urban Development Mission	
19.	Triveni (Priority-III)	---	---		0.75 & Somnath Trust. (Details as per Table – 2)	
20.	Vishwamitri (Priority - II)	Kapurai (new) (60 MLD) (STP + Network)	Operational	1. December 2020 2. --	* 8.9 & Gujarat Urban Development Mission	

		Sayaji garden (16 MLD)	Operational.	1. March 2021 2. 28/02/2022		
		Channi (new) (50 MLD) (STP + Network)	Operational.	1. December 2021 2. 30/06/2022		
		Atladara (new) (84 MLD) *	Operational.	1. Dec 2022		
		Tarsali/GIDC (new) (100 MLD) (STP +Network) *	Operational.	1. 31/12/2023 2. 31/09/2024		

Table-1 (For PRS Tapi)

Sr. No.	STP name & capacity	Current Status	Timeline details 1. Given in RAP 2. Revised	Remarks (land availability / status of land/other issue)
1.	Bhesan STP Augmentation (100 mld) SMC (Total capacity 200MLD)	Operational	--	--
2.	Singanpore STP Upgradation & expansion (100 mld) SMC (Total capacity 255 MLD)	Operational	--	--
3.	Bhatar STP Augmentation (115 mld) SMC (Total capacity 277 MLD)	Operational	--	--
4.	Gavier (53 MLD) – Expansion completed	Operational	--	--
5.	Kamrej- Valak creek (43.24 MLD) SUDA	Operational	--	--
6.	Kamrej- Varachha Creek (51.72 MLD SUDA	Work 100% Completed	1. February 2022 2. January-2024	Private land issue for FP allotment in TP scheme by SUDA. Only Work for Raw Sewage Intake line app. 50

				mt. pending due to land possession issue
7.	Bharthana SPS 1 at TPS-83 (22.7 MLD SUDA	Operational	1. February – 2022 2. January-2024	
8.	Kamrej-50.09 MLD, SUDA (Kamrej 1 18.5MLD+ Kolvad (Vav- 1) 16.09 mld+ 15.5 MLD for future)	Operational	1. February – 2022 2. January-2024	
9.	Kamrej- Dungra (0.52 MLD) SUDA	Operational	1. February – 2022 2. January-2024	
10.	Kamrej-Dhoran Pardi – 13.18 MLD, SUDA (Dhoran Pardi-2 12.5 MLD +Dhoran Creek 1.18 MLD)	Under Trial Run	1. February – 2022 2. March-2024	
11.	Kamrej – Kolibharthana (4.3 MLD) SUDA	Operational	1. February – 2022 2. January-2024	
12.	Kamrej- Pasodara – 10.02 MLD (SUDA) (Pasodara 4.45 MLD + Laskana 5.57 MLD	Operational	1. February – 2022 2. January-2024	
13.	Kamrej- Karjan (0.76 MLD) SUDA	Operational	1. February – 2022 2. January-2024	
14.	Kamrej- Kholeshwar (0.33 MLD) SUDA	Under Trail Run	1. February – 2022 2. February-2024	
15.	Kamrej- Kathor (16 MLD) SUDA	Operational	1. February – 2022 2. January-2024	
Cluster-1				
16.	Kamrej- Timba (0.75 MLD)	Operational		
17.	Kamrej- Sevni (5.18 MLD)			
18.	Kamrej- Jat Bharthana (0.17 MLD)			
19.	Kamrej- Maachi (0.16 MLD)			

20.	Kamrej- Dhatva (0.34 MLD)			
Cluster-2				
21.	Kamrej- Ghala (1.39 MLD)	Operational		
22.	Mandvi- Bodhan Village (1.3 MLD)			
23.	Mandvi- Khanjroli (0.29 MLD)			
Cluster-3				
24.	Bardoli- Vaghecha (0.28 MLD)	Operational		
25.	Bardoli- Bhamaiya (0.17 MLD)			
26.	Bardoli- Mori (0.15 MLD)			
27.	Mandvi- Tarsada (0.82 MLD)			
Cluster-4				
28.	Mandvi- Punagam + Unn Kosadi (0.65 MLD)	Operational		
29.	Mandvi- Gamtalav Bujrang + Uskhed Khurd (0.45 MLD)			
30.	Mandvi STP (3.5 MLD)			
	Creek regions			
Cluster-5				
31.	Mandvi-Koliwad (0.23 MLD)	Technical Sanction given in 165 th TSC Committee of GWSSB. Tender to be invited after obtaining Revised Administrative Approval 0% Completed	1. February – 2022 2. *	Land allotment proposal is with Collector, Surat. DLR for land survey completed.
32.	Mandvi- Ratania (0.18 MLD)			Land allotment proposal is with Revenue Department.

		* As GWSSB is implementing deposit work of Panchayat Department, Tender can be invited only after receiving necessary administrative approval/Grant.		
Cluster-6				
33.	Mandvi-Vadod (0.14 MLD)	Technical Sanction given in 165 th TSC Committee of GWSSB.	1. February – 2022 2. *	Land allotment proposal is with Collector, Surat. DLR for land survey completed.
34.	Mandvi- Munjalav (0.44 MLD)	Tender to be invited after obtaining		
35.	Mandvi- Dharmapur (0.52 MLD)	Revised Administrative Approval		
36.	Mandvi-Nogama (0.32 MLD)	0% Completed		
37.	Mandvi-Kolakui (0.15 MLD)	* As GWSSB is implementing		
38.	Mandvi-Ushker & Togapur (0.15 MLD)	deposit work of Panchayat Department, Tender can be invited only after receiving necessary administrative approval/Grant.		
Cluster-7				
39.	Mandvi-Kharoli (0.54 MLD)	Technical Sanction given in 165 th TSC Committee of GWSSB.	1. February – 2022 2. *	Land allotment proposal is with Collector, Surat. DLR for land survey completed
40.	Mandvi-Gavachhi (0.45 MLD)	Tender to be invited after obtaining		
41.	Mandvi-Kudashi (0.08 MLD)	Revised Administrative Approval		
42.	Mandvi-Naren (0.46 MLD)	0% Completed		
43.	Mandvi-Pipariya (0.25 MLD)	* As GWSSB is implementing		
44.	Mandvi-Kevadia (0.21 MLD)	deposit work of Panchayat Department, Tender can be invited only after receiving necessary administrative approval/Grant.		
	Creek Regions			
Cluster-8				

45.	Mandvi-Godavadi (0.82 MLD)	Technical Sanction given in 165 th TSC Committee of GWSSB. Tender to be invited after obtaining	1. February – 2022 2. *	Land allotment proposal is with Collector, Surat. DLR for land survey completed
46.	Mandvi-Kamlapor (0.33 MLD)	Revised Administrative Approval		Land is available
47.	Mandvi-Nanadpor (0.34 MLD)	0% Completed * As GWSSB is implementing deposit work of Panchayat		Land allotment proposal is with Collector, Surat. DLR for land survey completed
48.	Mandvi-Umarsadi (0.4 MLD)	Department, Tender can be invited only after receiving necessary administrative approval/Grant.		Land allotment proposal is with Collector, Surat. DLR for land survey completed
Cluster-9				
49.	Bardoli-Kadod-Haripura (2.64 MLD)	Technical Sanction given in 165 th TSC Committee of GWSSB. Tender to be invited after obtaining	1. February – 2022 2. *	Land allotment proposal is with Collector, Surat. DLR for land survey completed
50.	Bardoli-Jakhala (0.18 MLD)	Revised Administrative Approval		
51.	Bardoli-Miyawadi (0.08 MLD)	0% Completed * As GWSSB is implementing deposit work of Panchayat		
52.	Bardoli-Masad (0.46 MLD)	Department, Tender can be invited only after receiving necessary administrative approval/Grant.		

Table – 2

Status of Drainage work & STPs in Villages related to PRS.					
Sr. No	Name of PRS	Village name	STP (MLD)	Current status	Land status
1.	Dhadhar Dist: Vadodara	Por	1.88	DPR under approval	Land is available
2.	Kolak Dist: Valsad	Chiri	2.59	DPR under approval	Land is available
3.		Salvav	0.78	DPR under preparation.	Land not available
4.		Charvada	1.65	DPR under preparation.	Land not available
5.		Balitha	2.49	DPR under preparation.	Land not available
6.	Kim Dist: Surat	Kim	3.39	As GWSSB is implementing deposit work of Panchayat Department, Proposal for Administrative approval is sent to Development Commissioner, Gandhinagar dated.05/10/2021 which is awaited. Work can be started after receiving necessary administrative approval/Grant.	Land not available, Implementation to be done by Panchayat Department.
7.	Kim Dist: Bharuch	Sahol	0.16	As GWSSB is implementing deposit work of Panchayat Department, Proposal for Administrative approval is sent to Development Commissioner, Gandhinagar dated.05/10/2021 which is awaited. Work can be started after receiving necessary administrative approval/Grant.	Land is available, Implementation to be done by Panchayat Department.
8.	Baleshwar Khadi Dist: Surat	Baleswar	0.90	As GWSSB is implementing deposit work of Panchayat Department, Proposal for Administrative approval is sent to Development Commissioner, Gandhinagar dated.05/10/2021 which is awaited. Work can be started after receiving necessary administrative approval/Grant.	Land is available
9.		Kareli	0.13		Land is available
10.		Dastan	0.24		Land is available
11.		Bagumara	0.56		Land is available Implementation to be done by Panchayat Department.
12.	Amlakhadi Dist: Bharuch	Bhadkodara	2.79	DPR under preparation.	Land not available
13.		Piraman	0.32	DPR under preparation.	Land not available

14.	Amravati Dist: Bharuch	Kapodara	0.90	DPR under preparation.	Land not available
15.		Kosamandi	2.60	DPR under preparation.	Land not available
16.		Sengpur	0.35	As GWSSB is implementing deposit work of Panchayat Department, Proposal for Administrative approval is sent to Development Commissioner, Gandhinagar dated.05/10/2021 which is awaited. Work can be started after receiving necessary administrative approval/Grant.	Land is available
17.		Avadar	0.16		Land is available
					Implementation to be done by Panchayat Department.
18.		Dadhala	0.64	DPR under preparation.	Land not available
19.		Pardi	0.08	DPR under preparation.	Land not available
20.		Hirapor	0.28	As GWSSB is implementing deposit work of Panchayat Department, Proposal for Administrative approval is sent to Development Commissioner, Gandhinagar dated.05/10/2021 which is awaited. Work can be started after receiving necessary administrative approval/Grant.	Land is available
21.		Limet	0.15		Land is available
22.		Piprod	0.10	As GWSSB is implementing deposit work of Panchayat Department, Proposal for Administrative approval is sent to Development Commissioner, Gandhinagar dated.05/10/2021 which is awaited. Work can be started after receiving necessary administrative approval/Grant.	Land not available
Total			23.14		

CETPs:

Sr. No.	PRS	CETP details	Status	Amount of Bank Guarantee submitted (Rs. In crores)	Organization
1.	Amravati (Priority - IV)	There is no Industry in the vicinity of River Amravati and there is no discharge of industrial effluent into Amravati River.		---	---
2.	Amalakhadi (Priority - I)	There is no any direct wastewater discharge from any CETP into Amlakhadi		---	---
3.	Anas (Priority - V)	No any industrial effluent is being discharged into the stretch of River Anas.		---	---
4.	Baleshwar Khadi (Priority - V)	Proposed Up gradation of CETP GETPL to achieve ZLD	Obtained CTE Amendment for zero liquid discharge. Site office erection & area leveling is complete. Pre-treatment units 39% complete, tertiary treatment units 70% complete, MBBR tank 60% complete, gabion wall 90% complete and piping work 33% complete. The proposal is for Zero Liquid Discharge. However, CETP is meeting with the norms.	0.45	Gujarat Eco Textile Park Limited.
5.	Bhadar (Priority - I)	New CETP for washing ghat at Derdi & Monpar (20 MLD)	Obtained CTE amendment from GPCB. RCC work on the floor of Aeration tank is completed. Excavation work of primary settling tank is completed. Collection sump is in operation since 05/09/2020. Application is being filed with Ministry of Textile under IPDS scheme. The technical appraisal of the project is taken up with IIT Delhi which is under progress. Further construction work will be started after getting approval		

			from Ministry of Textile. This is a proposed CETP and no new industry will be permitted until and unless the CETP is commissioned.		
		Expansion/Modification is mentioned as below: - CETP Dhareshwar (Modification): -	Work completed	0.01	Shree Dhareshwar GIDC Vistar Association
		Upgradation of CETP JDPA wrt collection sump	Work completed	0.4	Jetpur Dyeing & Printing Association.
6.	Bhogavo (Priority - I)	No any CETP in the region of Surendranagar and there is no industrial effluent discharge in the Bhogavo river.			
7.	Damanganga (Priority - IV)	Expansion of the existing CETP of VGEL from 55 to 70 MLD.	EC for the proposed expansion was received on December-2022. CTE for the same was obtained. VGEL has allotted EPC contract for execution of 15 MLD CETP expansion as per design and work has been started in Jan-2026 and will be completed June-2026. CTEP has installed a spray dryer of 8000 kg/hr capacity. 10 numbers of Jet type floating have been installed.	0.69	Vapi Green Enviro Limited
8.	Dhadhar (Priority - III)	There is no any industrial effluent discharge/outlet into Dhadhar river stretch.		---	---
9.	Khari (Priority - I)	GIDCs of Naroda, Odhav, Vatva and GVMM are discharging their treated wastewater from CETPs into the MEGA Pipeline which is specifically dedicated for conveyance of Effluent generated from the estates which is ultimately being discharged in River Sabarmati. Hence there is no industrial wastewater discharge into River Khari from these industrial estates.		---	---
10.	Kim	There is no industrial wastewater discharge into this river stretch.		---	---

	(Priority - V)				
11.	Kolak (Priority - IV)	No any industrial effluent is being discharged into the stretch of River Kolak.		---	---
12.	Mahi (Priority - IV)	No any industrial effluent is being discharged into the stretch of River Mahi.		---	---
13.	Meshwo (Priority - V)	There is no Industrial wastewater discharge into this river stretch.		---	---
14.	Mindhola (Priority - V)	No Industrial wastewater discharged into this River stretch.		---	---
15.	Narmada (Priority - V)	No Industrial wastewater discharge into this river stretch.		---	---
16.	Sabarmati (Priority - I)	Green Environment Co-Operative So. Ltd., (GEC SL) Expn: 16 to 35 MLD	100% installation work for 3 Fanton catalytic reactors is complete and 100% civil work for various treatment units is complete. FCR plant is operational.	0.03	Green Environment Services Co-Op. So. Ltd.
		Naroda Enviro Projects Ltd. (NEPL) Expn:- 3 to 14 MLD	Expansion of CETP upto 14 MLD is completed after obtaining EC & CCA. Further up-gradation of CETP through installation of hydro dynamic cavitation, for obtaining GPCB norms at final outlet, is under progress.	0.01	Naroda Enviro Projects Ltd.
		Odhav Enviro Projects Ltd. (OEPL) modification: - Proposed Spray Dryer	Completed the installation of common effluent spray dryer project. Operation of common spray dryer has been started after obtaining CCA of the Board.	---	---
		Narol Dyestuff Enviro Society (NDES) Expn. up to 0.45 MLD	CETP has installed Hydro Dynamic Cavitation treatement facility.	---	---
		Narol Textile Integrated Enviro	Recently completed up-gradation in their CETP to meet with the norms. Existing CETP is meeting with the norms. Presently no plan for Expansion.	0.22	Narol Textile Integrated Enviro Management

		Management (NTIEM) Expn: - 100 to 130 MLD			
		Ahmedabad Hand Screen Printing Association (AHSPA)- New CETP (30 MLD)	Operational	0.08	Ahmedabad Hand Screen Printing Association
17.	Shedhi (Priority - IV)	ETP-Mafatlal Industries Limited Upgradation	ETP up-gradation and commissioning is completed. Stabilization is completed. Treated effluent, meeting with the norms, from the ETP is being discharged into inlet of the STP of Nadiad Nagarpalika and finally discharged into river Shedhi along with the treated sewage from STP of Nadiad Nagarpalika.	0.08	Mafatlal Industries Limited
		CETP Nadiad (0.5 MLD)	Nadiad GIDC association has put up proposal for land allotment to GIDC. Nadiad GIDC Industries Association vide letter dated 03/02/2021 submitted that the CETP will be made functional within 2 years from allotment of land by GIDC. Current status: Nadiad GIDC Association has submitted a letter that they are not able to set up CETP.	0.05	Nadiad GIDC Association.
18.	Tapi (Priority - IV)	No Industrial wastewater discharge into this river stretch		---	---
19.	Triveni (Priority - III)	There is no Industrial effluent discharge into this River stretch.		---	---
20.	Vishwamitri (Priority - II)	There is no industrial effluent discharge into the river stretch of Vishwamitri.		---	---

Deep Sea Disposal Pipeline for PRS Sabarmati & Bhadar:

- An unprecedented initiative, deep sea disposal pipeline projects to eliminate Industrial Footprint from River Sabarmati and Bhadar worth Rs. 2147 Crore as stated below have been given approval by State Government vide GR dated 26/11/2019.:
 1. Ahmedabad (Priority I) (300 MLD) (Rs. 1478 Cr.)
 2. Jetpur (Priority I) (80 MLD) (Rs. 669 Cr.)
- For Ahmedabad, 70% of contribution of Capex will be from State Government and 30% from industries. For Jetpur, 80% of contribution of Capex will be from State Government and 20% from industries. Opex will be entirely borne by the industries.
- State Government has allotted budget of Rs. 500 Cr. for the financial year 2019-2020 for the entire pipeline project.
- Industrial Associations have also deposited their first installment of 10 % of project cost towards capital cost contribution.
- State Government has allotted pipeline projects to Industries & Mines Department and execution of the project will be done by Gujarat Water Infrastructure Ltd (GWIL) as depository work.
- GWIL has floated the tender for Ahmedabad region pipeline on 14/10/2020 which is on hold and Jetpur region pipeline on 02/10/2020.
- In case of Jetpur region, tender is finalized and agency is fixed. Other administrative procedure is going on.
- Originally the project was planned for disposal of effluent in the Gulf of Cambay. As the disposal point falls on the upstream of the proposed Kalpsar Reservoir, an ambitious project of the State - a huge fresh water coastal reservoir for irrigation, now it is required to find an alternative for disposal of effluent. Meetings dated 06/01/2021 and 31/03/2021 were convened under the chairmanship of Hon'ble C.S. to discuss the issues in implementation of deep-sea effluent disposal pipeline project for industrial areas of Ahmedabad region. Various alternatives were discussed during the meetings, and it was decided that the facts will be brought to the notice of the Government by the Industries Department and a decision by the Government will be taken on way forward.

Annexure – 1(A)
Details of each existing STP in the State

Sr. No.	Location	Existing STP Capacity (MLD)	Capacity Being Utilized (MLD)	Operational Status of STP	Compliance Status of STP as on June-2026	Reason for non-compliance	Action Taken
1	Ahmedabad Pirana 2009	60	60.000	Operational	Non-Compliance	AR not within norms	Under Process
2	Ahmedabad Old Pirana 2004	106	92.000	Operational	Non-Compliance	AR not within norms	Under Process
3	Ahmedabad Pirana 2009	200	200.000	Operational	Non-Compliance	AR not within norms	Under Process
4	Ahmedabad Vasna 2004	126	122.000	Operational	Non-Compliance	AR not within norms	Under Process
5	Ahmedabad Vasna 2009	35	35.000	Operational	Compliance		
6	Ahmedabad Vasna 2011	240	240.000	Operational	Non-Compliance	O & M issue	Under Process
7	Ahmedabad Vasna 2018	48	48.000	Operational	Compliance		
8	Ahmedabad JalViharVadaj 2019	60	60.000	Operational	Non-Compliance	AR not within norms	Under Process
9	Ahmedabad V S Hospital	1	1.000	Operational	Non-Compliance	AR not within norms	Under Process
10	Ahmedabad Shahpur Shankar Bhuvan 2020	25	25.000	Operational	Compliance		
11	Ahmedabad Pirana 2021	155	155.000	Operational	Non-Compliance	By-Pass	NOD
12	Ahmedabad Maleksaban	30	30.000	Operational	Compliance		
13	Ahmedabad Kotarpur	60	50.000	Operational	Compliance		
14	Ahmedabad Saijpur lake	7	-	Time being non-operational due to Kharicut development work	Non-Compliance	O & M issue	Under Process
15	Ahmedabad Dafnala	25	19.000	Operational	Compliance		
16	Ahmedabad Vinzol 2011	70	70.000	Operational	Non-Compliance	AR not within norms	Under Process
17	Ahmedabad Vinzol 2020	35	35.000	Operational	Compliance		
18	Ahmedabad Lambha	5	5.000	Operational	Compliance		
19	Ahmedabad Vinzol 2021	100	100.000	Operational	Non-Compliance	AR not within norms	No

Sr. No.	Location	Existing STP Capacity (MLD)	Capacity Being Utilized (MLD)	Operational Status of STP	Compliance Status of STP as on June-2026	Reason for non-compliance	Action Taken
20	Bareja	3.1	1.500	Operational	Compliance		
21	Sanand	20.5	9.660	Operational	Non-Compliance	AR not within norms	SCN
22	Dholka	13.6	12.000	Operational	Non-Compliance	AR not within norms	Under Process
23	Dhandhuka	7.5	5.700	Operational	Compliance		
24	Botad	32	15.550	Operational	Non-Compliance	By-Pass	SCN
25	Bavla	5.8	3.500	Operational	Non-Compliance	By-Pass	SCN
26	Viramgam	4.5	3.200	Operational	Compliance		
27	Barvala	2.91	1.600	Operational	Non-Compliance	By-Pass	SCN
28	Gadhada	6.3	3.260	Operational	Non-Compliance	STP was not in operation during visit	Under Process
29	Petlad	10.37	7.000	Operational	Compliance		
30	Anand-1	33	33.000	Operational	Compliance		
31	Anand-2	13.5	9.000	Operational	Compliance		
32	Borsad	9.8	9.800	Operational	Compliance		
33	Ode	2.5	2.5	Operational	Compliance		
34	Anklav	3.6	3.4	Operational	Compliance		
35	Boriyavi	3.3	3.300	Operational	Compliance		
36	Anand- (Karamsad)	7	6.000	Operational	Compliance		
37	Khambhat-1	6.8	3.000	Operational	Compliance		
38	Khambhat-2	4.5	2.500	Operational	Compliance		
39	Anand-3	6.5	2.000	Operational	Compliance		
40	Rajpipla	5.5	3.920	Operational	Compliance		
41	Jambusar	5.9	5.130	Operational	Non-Compliance	STP was not in operation during visit	Under Process
42	Amod	3.1	2.350	Operational	Non-Compliance	STP was not in operation during visit	Under Process
43	Bharuch	29.32	22.200	Operational	Non-Compliance	AR not within norms	Under Process

Sr. No.	Location	Existing STP Capacity (MLD)	Capacity Being Utilized (MLD)	Operational Status of STP	Compliance Status of STP as on June-2026	Reason for non-compliance	Action Taken
44	Bhavnagar Nari road, Kumbharwada	30	28.800	Operational	Non-Compliance	O & M issue	NOD
45	Bhavnagar Behind Excel industries	45	35.830	Operational	Compliance		
46	Bhavnagar Axcel Industries	50	34.290	Operational	Compliance		
47	Bhavnagar Akwada	19.2	5.320	Operational	Compliance		
48	Mahuva	16.3	10.000	Operational	Non-Compliance	AR not within norms	NOD
49	Amreli	18.2	12.000	Operational	Compliance		
50	Chalala	2.8	2.000	Operational	Non-Compliance	AR not within norms	SCN
51	Bagasra	5.9	4.100	Operational	Compliance		
52	Rajula	5.7	4.210	Operational	Compliance		
53	Babra	4	2.580	Operational	Compliance		
54	Talaja	5.8	3.200	Operational	Compliance		
55	Sihor	8.9	4.250	Operational	Compliance		
56	Gariyadhar	7.1	2.460	Operational	Non-Compliance	O & M issue	SCN
57	Palitana	12	7.600	Operational	Compliance		
58	Vallabhipur	2.3	1.840	Operational	Compliance		
59	Lathi	3.8	2.000	Operational	Non-Compliance	STP was not in operation during visit	SCN
60	Damnagar	2.8	1.800	Operational	Compliance		
61	Savarkundla	13.4	5.000	Operational	Non-Compliance	STP was not in operation during visit	Under Process
62	Gandhinagar Jaspur 2007	76	17.000	Operational	Non-Compliance	AR not within norms	NOD
63	Gandhinagar Sargasan 2012-13	10	10.000	Operational	Non-Compliance	AR not within norms	NOD
64	Gandhinagar Basan 2011-12	2	2.000	Operational	Non-Compliance	AR not within norms	NOD
65	Gandhinagar Jaspur	65	60	Operational	Compliance		

Sr. No.	Location	Existing STP Capacity (MLD)	Capacity Being Utilized (MLD)	Operational Status of STP	Compliance Status of STP as on June-2026	Reason for non-compliance	Action Taken
66	Dahegam	7.6	7.450	Operational	Compliance		
67	Mansa_G	5	4.500	Operational	Non-Compliance	AR not within norms	SCN
68	Gandhinagar Bhat	25	5.750	Operational	Compliance		
69	Kolavda STP	3	1.000	Operational	Compliance		
70	Kalol	33.1	27.000	Operational	Non-Compliance	AR not within norms	NOD
71	Gandhinagar Pethapur	15	3.000	Operational	Non-Compliance	STP was not in operation during visit	Under Process
72	Siddhpur	13.5	-	Under Trial Run	Non-Compliance	O & M issue	Under Process
73	Godhra	27.6	7.000	Operational	Compliance		
74	Dahod	13.7	9.800	Operational	Compliance		
75	Jhalod	4.6	4.600	Operational	Compliance		
76	Devgadhbariya	3.8	3.800	Operational	Compliance		
77	Santrampur	2.91	2.300	Operational	Compliance		
78	Kaalol	4.77	2.300	Operational	Compliance		
79	Shahera	2.8	2.000	Operational	Compliance		
80	Lunavada	5.6	4.500	Operational	Compliance		
81	Balasinor	6.5	6.000	Operational	Compliance		
82	Halol	12.35	8.300	Operational	Compliance		
83	Himmatnagar	17.51	8.000	Operational	Non-Compliance	AR not within norms	NOD
84	Idar	7.4	4.000	Operational	Non-Compliance	AR not within norms	Under Process
85	Prantij	3.7	3.400	Operational	Compliance		
86	Khedbrahma	5.8	1.500	Operational	Compliance		
87	Vadali	3.8	2.500	Operational	Non-Compliance	AR not within norms	Under Process
88	Talod	3.6	1.750	Operational	Compliance		
89	Jamnagar NavagamGhed	70	70	Operational	Non-Compliance	AR not within norms	NOD

Sr. No.	Location	Existing STP Capacity (MLD)	Capacity Being Utilized (MLD)	Operational Status of STP	Compliance Status of STP as on June-2026	Reason for non-compliance	Action Taken
90	Dwarka	7.4	2.800	Operational	Non-Compliance	AR not within norms	SCN
91	Sikka	2.9	2.200	Operational	Non-Compliance	O & M issue	SCN
92	Jamjodhpur	3.6	2.300	Operational	Non-Compliance	O & M issue	SCN
93	Kalavad	4.5	2.200	Operational	Non-Compliance	O & M issue	SCN
94	Dhrol	5.3	3.500	Operational	Non-Compliance	AR not within norms	SCN
95	Salaya	6.2	-	Time being Non-Operational	Non-Compliance	O & M issue	Under Process
96	Okha	10.1	-	Time being Non-Operational	Non-Compliance	O & M issue	SCN
97	Khambhaliya	5.5	-	Time being Non-Operational	Non-Compliance	O & M issue	SCN
98	Bhanvad	3	-	Time being Non-Operational	Non-Compliance	O & M issue	SCN
99	JetpurNavagadh	23.5	8.320	Operational	Non-Compliance	AR not within norms	SCN
100	Dhoraji	12.9	7.700	Operational	Non-Compliance	O & M issue	SCN
101	Bhayavadar	3.1	2.980	Operational	Non-Compliance	AR not within norms	Under Process
102	JunagadhBilkha Road, near CBSE School	8.2	4.600	Operational	Compliance		
103	Junagadh Kalva	15.5	13.500	Operational	Compliance		
104	Junagadh Zanzarda	11	11.000	Operational	Compliance		
105	Una_G	11.7	6.500	Operational	Compliance		
106	Bantva	2.6	2.200	Operational	Non-Compliance	By-Pass	Under Process
107	Visavadar	3.4	1.900	Operational	Non-Compliance	STP was not in operation during visit	Under Process
108	Chorvad	3.7	1.660	Operational	Compliance		
109	Keshod	13.3	7.790	Operational	Non-Compliance	O & M issue	Under Process

Sr. No.	Location	Existing STP Capacity (MLD)	Capacity Being Utilized (MLD)	Operational Status of STP	Compliance Status of STP as on June-2026	Reason for non-compliance	Action Taken
110	Manavadar	4.9	2.900	Operational	Non-Compliance	AR not within norms	Under Process
111	Talala	3.8	2.900	Operational	Non-Compliance	By-Pass	Under Process
112	Sutrapada	4	2.070	Operational	Non-Compliance	O & M issue	Under Process
113	Kodinar	5.6	2.000	Operational	Compliance		
114	JunagadhSonrakh	29.5	9.200	Operational	Compliance		
115	In Situ Bio Remediation Plant	2.5	2.000	Operational	Compliance		
116	Gandhidham	25	25.000	Operational	Compliance		
117	Bhachau-Rapar	5.5	5.350	Operational	Compliance		
118	Rapar	5.2	3.000	Operational	Compliance		
119	Anjar	5	5.000	Operational	Compliance		
120	Bhuj	23.7	10.000	Operational	Non-Compliance	O & M issue	Under Process
121	Mandvi-1 (JT Grounds)	5.3	2.500	Operational	Compliance		
122	Mandvi-2 (Salaya)	3.2	1.500	Operational	Non-Compliance	AR not within norms	Under Process
123	Visnagar-1	12	5.100	Operational	Compliance		
124	Kheralu	2.9	1.200	Operational	Non-Compliance	AR not within norms	Under Process
125	Visnagar-2	5.3	2.400	Operational	Compliance		
126	Vijapur	4.1	2.500	Operational	Compliance		
127	Kadi	12.8	12.800	Operational	Non-Compliance	AR not within norms	SCN
128	Unjha	11.6	6.810	Operational	Compliance		
129	Vadnagar	5.94	3.400	Operational	Non-Compliance	AR not within norms	Under process
130	Mahesana-1	23.18	12.000	Operational	Non-Compliance	By-Pass	Under process
131	Mahesana-2	18.46	14.000	Operational	Compliance		
132	Morbi-1	28.8	15.000	Operational	Non-Compliance	By-Pass	NOD
133	Morbi-2	9.3	5.000	Operational	Compliance		

Sr. No.	Location	Existing STP Capacity (MLD)	Capacity Being Utilized (MLD)	Operational Status of STP	Compliance Status of STP as on June-2026	Reason for non-compliance	Action Taken
134	Halvad	6.7	5.500	Operational	Non-Compliance	By-Pass	SCN
135	MaliyaMiyana	2.5	1.400	Operational	Compliance		
136	Wankaner	5.8	3.950	Operational	Compliance		
137	Nadiad	51.26	23.000	Operational	Compliance		
138	Umreth	6.1	6.100	Operational	Non-Compliance	AR not within norms	NOD
139	Mehemdabad	5.6	5.370	Operational	Compliance		
140	Kheda	5.2	5.200	Operational	Compliance		
141	Kanjari	3.3	3.300	Operational	Compliance		
142	Kapadwanj	6.2	3.500	Operational	Compliance		
143	Vyara	6.5	4.600	Operational	Compliance		
144	Bilimora	8.3	6.136	Operational	Compliance		
145	Gandevi	2.6	1.860	Operational	Compliance		
146	Songadh	4.5	2.210	Operational	Compliance		
147	Vijalpor - Navsari	47.4	35.000	Operational	Compliance		
148	Patan_Gu	25	20.500	Operational	Non-Compliance	AR not within norms	SCN
149	Tharad	4.8	3.4	Operational	Compliance		
150	Deesa	18.4	18.400	Operational	Non-Compliance	AR not within norms	SCN
151	Dhanera	4	3.700	Operational	Non-Compliance	O & M issue	Under Process
152	Bhabhar	3.5	3.300	Operational	Compliance		
153	Thara	3.3	3.1	Operational	Non-Compliance	AR not within norms	SCN
154	Harij	3	2.200	Operational	Compliance		
155	Chanasma	2.5	3.000	Operational	Non-Compliance	AR not within norms	SCN
156	Radhanpur	6	1.500	Operational	Non-Compliance	STP was not in operation during visit	NOD
157	Porbandar-2	19.1	13.000	Operational	Non-Compliance	AR not within norms	SCN
158	Porbandar-1	12.8	11.000	Operational	Non-Compliance	By-Pass	SCN

Sr. No.	Location	Existing STP Capacity (MLD)	Capacity Being Utilized (MLD)	Operational Status of STP	Compliance Status of STP as on June-2026	Reason for non-compliance	Action Taken
159	Kutiyana	2.9	---	Time being Non-Operational	Non-Compliance	STP was not in operation during visit	Under Process
160	Rajkot Nr Raiya village 2010	51	50.000	Operational	Non-Compliance	AR not within norms	SCN
161	Rajkot Raiyadhar 2017	56	17.000	Operational	Compliance		
162	Rajkot Nr Madhapor 2018	44.5	40.000	Operational	Compliance		
163	Rajkot Nr Kothariya Village 2017	15	15.000	Operational	Compliance		
164	Rajkot Gavaridad 2018	70	45.000	Operational	Compliance		
165	Rajkot Madhapor 2019	80	65.000	Operational	Compliance		
166	Kothariya (New NH-8 Bypass)	15	15.000	Operational	Compliance		
167	Jasdan	8.8	4.960	Operational	Compliance		
168	Gondal	16.5	13.000	Operational	Compliance		
169	Rajkot Raiya	23	14.000	Operational	Non-Compliance	STP was not in operation during visit	Under process
170	Rajkot Ghanteshwar	15	5.000	Operational	Non-Compliance	STP was not in operation during visit	Under process
171	Surat Singanpore 2003/2014/2021	255	172.640	Operational	Compliance		
172	Surat Karanj 1999/2015	211	176.560	Operational	Compliance		
173	Surat Bhatar 1999/2014/2017/2022	277	154.920	Operational	Compliance		
174	Surat Anjana 1995/2007/2019	122	102.570	Operational	Compliance		
175	Surat Bamroli 2008/2019/2022	215	100.240	Operational	Compliance		
176	Surat Bhesan 1995/2009/2020	200	141.200	Operational	Compliance		
177	Surat Khajod 2011/2022	55	20.340	Operational	Non-Compliance	AR not within norms	Under process
178	Surat Asarama 2011/2022	37.5	26.410	Operational	Compliance		

Sr. No.	Location	Existing STP Capacity (MLD)	Capacity Being Utilized (MLD)	Operational Status of STP	Compliance Status of STP as on June-2026	Reason for non-compliance	Action Taken
179	Surat Dindoli 2012/2019	167	128.710	Operational	Compliance		
180	Surat Variav-Kosad 2012/2017	220	177.430	Operational	Compliance		
181	Surat Gavier 2016	53	23.890	Operational	Compliance		
182	Surat Valak	43.24	28.410	Operational	Compliance		
183	Bardoli	11.3	8.800	Operational	Compliance		
184	Mandvi_S	3.5	3.000	Operational	Compliance		
185	Dungra	0.52	0.300	Operational	Compliance		
186	Kolibharthana	0.36	0.340	Operational	Compliance		
187	Kamrej	50.09	22.850	Operational	Compliance		
188	Pasodra	10.02	9.960	Operational	Compliance		
189	Kathor	16	11.600	Operational	Compliance		
190	Bhartana	22.7	13.120	Operational	Compliance		
191	Kholesvar	0.38	0.260	Operational	Compliance		
192	Varachha	51.72	-	Under Trial Run	Compliance		
193	Dhoran Pardi	13.18	8.530	Operational	Compliance		
194	SurendranagarWadhwan	32.3	19.000	Operational	Non-Compliance	By-Pass	Under process
195	Dhrangadhra	11.6	9.980	Operational	Non-Compliance	STP was not in operation during visit	Under Process
196	Thangadh	9	4.090	Operational	Non-Compliance	AR not within norms	Under Process
197	Chotila-1	2.3	0.850	Operational	Compliance		
198	Chotila-2	1.7	0.650	Operational	Compliance		
199	Vadodara Gajarawadi	66	66.000	Operational	Non-Compliance	AR not within norms	SCN
200	Vadodara Kapurai	43	40.000	Operational	Non-Compliance	AR not within norms	SCN
201	Vadodara Rajivnagar	78	52.000	Operational	Compliance		
202	Vadodara Sayaji garden	16	10.000	Operational	Compliance		
203	Vadodara Channi	21	21.000	Operational	Non-Compliance	AR not within norms	SCN

Sr. No.	Location	Existing STP Capacity (MLD)	Capacity Being Utilized (MLD)	Operational Status of STP	Compliance Status of STP as on June-2026	Reason for non-compliance	Action Taken
204	Vadodara Atladara (old)	43	23.000	Operational	Compliance		
205	Vadodara Atladara (new)	43	26.000	Operational	Non-Compliance	AR not within norms	SCN
206	Vadodara Kapurai (New)	60	40.000	Operational	Compliance		
207	Vadodara Bhayli	45	21.000	Operational	Compliance		
208	Vadodara Chhani	50	40.000	Operational	Compliance		
209	Vadodara Vemali new	13	3.000	Operational	Compliance		
210	ChhotaUdepur	5	2.000	Operational	Non-Compliance	O & M issue	Under Process
211	Padra	5.6	5.600	Operational	Compliance		
212	Karjan	5.2	5.000	Operational	Compliance		
213	Dabhoi	8.96	6.800	Operational	Non-Compliance	AR not within norms	NOD
214	Karjan-2	0.76	0.4	Operational	Non-Compliance	STP was not in operation during visit	Under process
215	Vadodara Atladra new	84	78	Operational	Compliance		
216	Vadodara Tarsali new	100	56	Operational	Compliance		
217	Vadodara Undera	21	4	Operational	Compliance		
218	Valsad-1	20.2	11	Operational	Compliance		
219	Vapi-1	14	11	Operational	Non-Compliance	AR not within norms	Under Process
220	Dharampur	4.1	1.8	Operational	Compliance		
221	Jamnagar, RS No. 972, Nr. Rajnagar	20	--	Under Trial Run	Non-Compliance	AR not within norms	Under Process
		6270.01	4564.016				

SCN: Show Cause Notice NOD: Notice of Direction

Annexure – 1(B)
Details of under construction STPs in the State

Sr. No.	Mun.Corp./ RCM Zone	District	Location	Capacity of the plant in MLD	Physical Progress in %	Status of House sewer connections	Completion Timeline
1	AUDA	Ahmedabad	Visalpur	107	70%	-	30/09/2026
2	MC	Ahmedabad	Ahmedabad Vinzol	75	78%	-	31/12/2026
3	MC	Ahmedabad	Ahmedabad Sola	30	94%	-	31/08/2026
4	MC	Ahmedabad	Ahmedabad Jagatpur	15	99%	-	31/07/2026
5	MC	Ahmedabad	Ahmedabad Vasna	375	70%	-	28/11/2028
6	MC	Ahmedabad	Pirana	424	29%	-	25/12/2028
7	MC	Ahmedabad	Fatehwadi	150	24%	-	15/12/2027
8	MC	Bhavnagar	Upgradation of 30MLD STP	15	7%	-	17/03/2028
9	MC	Gandhinagar	Raysan TP 19	3	20%	-	19/12/2026
10	MC	Gandhinagar	Jaspur GMC	100	7%	-	05/04/2028
11	MC	Gandhinagar	Sargasan	72	3%	-	04/05/2028
12	MC	Jamnagar	Jamnagar, RS No. 48, Dhinchda	30	99%	-	30/07/2026
13	MC	Jamnagar	R.S. No. 287 Naghedi Jamnagar	10	64%	Work in Progress	23/12/2026
14	MC	Vadodara	Vadodara Sherkhi	100	94%	Work ongoing	31/12/2026
15	VUDA	Vadodara	Vadodara-Khalipur	60	20%	-	11/12/2028
16	MC	Vadodara	Vadodara Tarsali	50	89%	Work ongoing	31/12/2026
17	MC	Vadodara	Vadodara Gajarawadi	130	30%	Work ongoing	31/12/2027

18	RCM Ahmedabad	Ahmedabad	Viramgam-2	9	65%	In Progress	31/12/2026
19	RCM Ahmedabad	Kheda	Chakalasi	4.90	98%	-	31/10/2026
20	RCM Ahmedabad	Kheda	Kathlal	4.5	93%	-	31/08/2026
21	RCM Ahmedabad	Kheda	Thasra	7	24%	In Progress	30/09/2026
22	RCM Ahmedabad	Surendranagar	Patdi	3.4	97%	-	30/09/2026
23	New MC	Surendranagar	Surendranagar	15	54%	In Progress	29/09/2026
24	RCM Bhavnagar	Amreli	Jafarabad	5.4	56%	In Progress	31/03/2027
25	RCM Bhavnagar	Gir Somnath	Veraval- Patan	45	17%	-	31/03/2027
26	RCM Bhavnagar	Junagadh	Vanthali	2.5	6%	In Progress	31/03/2027
27	RCM Gandhinagar	Aravalli	Modasa	28	72%	In Progress	04/09/2026
28	RCM Gandhinagar	Aravalli	Bayad	5.07	95%	-	30/09/2026
29	RCM Gandhinagar	Banaskantha	Palanpur	36.00	84%	95%	06/10/2026
30	RCM Rajkot	Devbhumi Dwarka	Beyt (near Okha)	1.00	76%	In Progress	31/08/2026
31	RCM Rajkot	Kutch	Mundra	10.00	81%	Work in progress	04/02/2027
32	New MC	Porbandar	Porbandar- (Chhaya)	13.10	0%	Completed	31/08/2026
33	RCM Rajkot	Rajkot	Upleta	8.0	37%	-	31/08/2026
34	RCM Surat	Bharuch	Ankleshwer	14.00	98%	Completed	30/09/2026
35	New MC	Navsari	Navsari- Vijalpor	24	41%	In Progress	28/02/2027
36	RCM Surat	Surat	Tarsadi	9	25%	In Progress	28/10/2026
37	New MC	Valsad	Vapi-2	22.00	96%	Completed	30/09/2026
38	RCM Surat	Valsad	Umargam	6.48	81%	Completed	31/12/2026

39	RCM Surat	Valsad	Valsad-2	11	36%	Completed	31/12/2026
40	New MC	Anand	Anand (VallabhVidhy anagar	21	90%	In Progress	31/12/2026
41	RCM Vadodara	Anand	Sojitra	2.5	90%	In Progress	30/09/2026
42	New MC	Anand	Anand-4	10	3%	In Progress	17/06/2027
43	RCM Vadodara	Vadodara	Savli	2.5	20%	-	19/05/2027
44	RCM Bhavnagar	Junagadh	Mangrol_J	10.91	1%	-	20/06/2027
45	RCM Surat	Valsad	Pardi	6.5	63%	-	31/06/2027
46	RCM Rajkot	Devbhumi Dwarka	Jamraval	8	1%	-	22/09/2027
47	RCM Ahmedabad	Surendranaga r	Limbdi	15	0%	-	08/03/2028
48	RCM Vadodara	Vadodara	Waghodiya	10	2%	-	29/04/2028
49	RCM Rajkot	Porbandar	Ranavav – 1	4	0%	-	Dec.2028
50	RCM Rajkot	Porbandar	Ranavav – 2	6	0%	-	Dec.2028

Total Capacity of STPs under construction = 2126.76 MLD

Annexure – 1 (C)
Details of proposed STPs in the State

Sr.No.	Mun.Corp./ RCM Zone	District	Location	Capacity of the STP proposed in MLD	Status of Project (at DPR Stage/ Under Tendering/ Work to be Awarded)	Likely Date of Completion
1	MC	Ahmedabad	Pirana	200	Tender Invited	-
2	MC	Bhavnagar	Kumbhadwada	50	Tender Under submission	Apr.2028 (Land allocation in process)
3	MC	Bhavnagar	Akvada	50	In Planning	-
4	MC	Gandhinagar	Palaj	100	DPR under preparation	Dec.2026

Sr.No.	Mun.Corp./ RCM Zone	District	Location	Capacity of the STP proposed in MLD	Status of Project (at DPR Stage/ Under Tendering/ Work to be Awarded)	Likely Date of Completion
5	MC	Jamnagar	Jamnagar Nr Rangmati River	20	DPR under preparation	Land Acquisition Under Process
6	MC	Surat	Surat Khadsad	100	Tender to be Re- Invited	-
7	MC	Surat	Surat Kosad	75	DPR under preparation	Land Issue
8	MC	Surat	Surat Gothan	42	DPR under preparation	Land Not Available
9	MC	Surat	Surat Kanak – Kansad	53	Tender to be Re- Invited	-
10	MC	Surat	Surat Saniya Hemad	42	Tender to be Re- Invited	Land possession awaited
11	MC	Surat	TP-84 Mota Varachha	143	Tender to be Re- Invited	-
12	RCM Ahmedabad	Kheda	Mahudha	4	DPR under preparation	Feb.2027
13	RCM Ahmedabad	Kheda	Dakor	4.9	DPR under preparation	Feb.2027
14	RCM Rajkot	Kutch	Nakhatrana	4.50	DPR under approval	-
15	RCM Rajkot	Morbi	Tankara	5	Under AA/TS	-
16	RCM Surat	Surat	Kadodara	8	DPR under preparation	-
17	RCM Bhavnagar	Amreli	Dhari	-	DPR under preparation	-
18	RCM Vadodara	Anand	Tarapur	-	Feasibility Study	-
19	New MC	Kheda	Nadiad	20	DPR under preparation	Dec.2028
20	New MC	Navsari	Navsari	10	Tender under Evaluation	-
21	New MC	Kheda	Nadiad	25	DPR under preparation	
22	New MC	Morbi	Morbi- Bhadiyad	15	DPR under approval	
23	New MC	Morbi	Morbi-Gor Khijadiya	23	DPR under approval	

Total Capacity of Proposed STPs = 994.4 MLD

Annexure-I(D)**Details of Action taken done for non-complying CETP**

Sr. No.	Name of CETP	Action Taken
1.	M/s. Odhav Enviro Project Ltd., Odhav, Ahmedabad (GPCB ID: 12890)	Marginal Non-Compliance & Action not taken
2.	M/s. The Green Environment Services Co. Op. Society Ltd, Vatva, Ahmedabad (GPCB ID: 14438)	Marginal Non-Compliance & Action not taken
3.	M/s. Vinayak Jal Suddhikaran Sahakari Mandali Ltd, Bavla, Ahmedabad (GPCB ID: 14686)	SCN
4.	M/s. Bavla Eco Project Ltd., Bavla, Ahmedabad (GPCB ID: 10653)	Closure Direction
5.	M/s. Narmada clean tech (NCT), Jaghadia pipeline Project (JPP), GIDC, Jhagadia (PCB ID- 28312)	Marginal Non-Compliance & Action not taken
6.	M/s. Ankleshwar Waste Management Association. (Old Name: Ankleshwar Waste Management Limited) Plot No: U-5 (Utility plot), Adjacent to Exiting 22.5 MLD STP, GIDC Estate-Ankleshwar (GPCB ID- 65750)	Marginal Non-Compliance & Action not taken
7.	M/s. Bhatgam Washing Ghat Suddhi karan Yojana Pvt. Ltd., Bhatgam, Rajkot (GPCB ID: 23674)	SCN
8.	M/s. Veraval Industries Association, Veraval, Junagadh (GPCB ID: 17197)	SCN
9.	M/s. Jamnagar Electroplaters Association (GPCB ID: 41836)	SCN

SCN: Show Cause Notice NOD: Notice of Direction

Annexure-II

XIII. Latest water quality of polluted river, its tributaries, drains with flow details and ground water quality in the catchment of polluted river

1. Amlakhadi

(A)

Progress/Status Report of the River/PRS water quality monitoring for the Month June– 2026:

Sr. No.	Month/ Year	Location ID	Name of Location	Parameter					
				pH	DO (mg/l)	BOD (mg/l)	COD (mg/l)	Fecal Coliform (MPN/ 100ml)	Total coliform (MPN/100 ml)
1	June-2021	33440	Low Level Bridge	7.35	0.77	6	28	>1600	>1600
		32618	Pungam	7.53	1.34	6	32	70	280
2	July-2021	33440	Low Level Bridge	7.3	BDL	20	53	>1600	>1600
		32618	Pungam	7.28	0.12	16	90	94	350
3	August-2021	33440	Low Level Bridge	7.84	BDL	6	29	>1600	>1600
		32618	Pungam	7.44	1.26	5	28	>1600	>1600
4	September-2021	32522	Low Level Bridge	7.27	BDL	12	57	>1600	>1600
		32518	Pungam	7.18	0.74	23	126	>1600	>1600
5	October-2021	32522	Low Level Bridge	7.81	3.42	5	28	>1600	>1600
		32518	Pungam	7.69	5.2	4.38	29	920	>1600
6	November-2021	32522	Low Level Bridge	7.47	3.56	3.15	35	>1600	>1600
		32518	Pungam	7.44	3.89	<5	11	540	1600
7	December-2021	32522	Low Level Bridge	7.31	3.77	2.25	20	1600	>1600
		32518	Pungam	7.81	4.19	2.70	7	1600	>1600
8	January-2022	32522	Low Level Bridge	7.87	BDL	22	88	>1600	>1600
		32518	Pungam	7.97	5.01	2.08	10	920	1600
9	February-2022	32522	Low Level Bridge	7.51	BDL	27	118	920	>1600
		32518	Pungam	7.67	BDL	24	109	920	>1600
10	March-2022	32522	Low Level Bridge	8.06	BDL	6	25	>1600	>1600
		32518	Pungam	7.6	BDL	12	61	>1600	>1600

11	April-2022	32522	Low Level Bridge	7.77	BDL	11	53	210	940
		32518	Pungam	7.62	BDL	11	40	110	220
12	May-2022	32522	Low Level Bridge	7.56	BDL	19	85	540	920
		32518	Pungam	7.65	BDL	17	70	920	>1600
13	June-2022	32522	Low Level Bridge	7.04	1.62	06	40	>1600	>1600
		32518	Pungam	7.51	3.03	06	37	280	540
14	July-2022	32522	Low Level Bridge	7.46	BDL	28	121	>1600	>1600
		32518	Pungam	7.57	BDL	12	54	>1600	>1600
15	August-2022	32522	Low Level Bridge	7.28	BDL	11	48	350	940
		32518	Pungam	7.51	BDL	10	48	540	1600
16	September-2022	32522	Low Level Bridge	7.36	1.02	6	30	>1600	>1600
		32518	Pungam	7.33	5.80	2.08	17	>1600	>1600
17	October-2022	32522	Low Level Bridge	7.52	BDL	50	211	>1600	>1600
		32518	Pungam	7.60	BDL	8	34	540	920
18	November-2022	32522	Low Level Bridge	7.54	3.08	<5	32	>1600	>1600
		32518	Pungam	7.75	BDL	8	32	>1600	>1600
19	December-2022	32522	Low Level Bridge	7.47	BDL	14	62	> 1600	>1600
		32518	Pungam	7.64	0.66	7	42	540	>1600
20	January-2023	32522	Low Level Bridge	7.37	BDL	15	68	> 1600	>1600
		32518	Pungam	7.55	BDL	19	80	240	920
21	February-2023	32522	Low Level Bridge	7.50	BDL	11	50	> 1600	> 1600
		32518	Pungam	7.36	0.32	8	43	> 1600	> 1600
22	March-2023	32522	Low Level Bridge	7.83	BDL	13	60	> 1600	> 1600
		32518	Pungam	7.39	4.50	3.15	16	110	220
23	April-2023	32522	Low Level Bridge	7.58	BDL	12	48	> 1600	> 1600
		32518	Pungam	7.49	BDL	6	32	79	280
24	May-2023	32522	Low Level Bridge	7.31	0.63	7	36	> 1600	> 1600
		32518	Pungam	8.11	5.05	2.90	16	> 1600	> 1600
25	June-2023	32522	Low Level Bridge	7.30	3.18	7	32	> 1600	> 1600

		32518	Pungam	7.33	1.84	5	20	110	540
26	July-2023	32522	Low Level Bridge	7.36	BDL	8	35	540	>1600
		32518	Pungam	7.69	5.71	2.65	16	70	280
27	August-2023	32522	Low Level Bridge	8.02	0.26	7	36	350	920
		32518	Pungam	7.50	1.13	8	36	540	>1600
28	September-2023	32522	Low Level Bridge	7.38	0.44	6	32	240	540
		32518	Pungam	7.42	0.44	7	31	920	>1600
29	October-2023	32522	Low Level Bridge	7.32	1.58	6	27	350	920
		32518	Pungam	7.30	0.36	7	36	920	>1600
30	November-2023	32522	Low Level Bridge	8.07	4.38	4	24	280	1600
		32518	Pungam	7.37	0.53	9	40	>1600	>1600
31	December-2023	32522	Low Level Bridge	8.02	BDL	11	52	>1600	>1600
		32518	Pungam	8.15	2.26	5	28	1100	700
32	January-2024	32522	Low level Bridge	7.38	BDL	22	88	>1600	>1600
		32518	Pungam	7.50	BDL	14	64	790	1100
33	February-2024	32522	Low level Bridge	7.40	BDL	13	55	>1600	>1600
		32518	Pungam	7.39	1.21	6.01	32	330	700
34	March-2024	32522	Low Level Bridge	7.41	0.73	8	38	>1600	>1600
		32518	Pungam	7.37	1.09	7	32	120	330
35	April - 2024	32522	Low Level Bridge	7.40	BDL	6	23	>1600	>1600
		32518	Pungam	7.32	BDL	16	69	>1600	>1600
36	May - 2024	32522	Low Level Bridge	7.37	BDL	8	28	210	490
		32518	Pungam	8.00	BDL	11	41	110	220
37	June - 2024	32522	Low Level Bridge	7.77	BDL	9	34	>1600	>1600
		32518	Pungam	7.45	BDL	<5	8	>1600	>1600
38	July-2024	32522	Low Level Bridge	7.26	BDL	10	37	>1600	>1600
		32518	Pungam	7.24	BDL	21	80	>1600	>1600
39	August-2024	32522	Low level Bridge	7.21	2.2	5	24	700	1100
		32518	Pungam	6.99	2.2	6	26	700	1300
40	September-2024	32522	Low level Bridge	7.23	2.1	5	24	270	190

		32518	Pungam	7.22	4.5	3.1	17	>1600	>1600
41	October-2024	32522	Low Level Bridge	7.39	BDL	6	24	>1600	>1600
		32518	Pungam	8.18	5.8	2.3	12	110	700
42	November-2024	32522	Low Level Bridge	7.39	4.8	2.3	14	>1600	>1600
		32518	Pungam	7.36	4.9	2.6	15	400	940
43	December-2024	32522	Low Level Bridge	7.38	6.2	2.3	12	270	490
		32518	Pungam	8.25	2.6	<5	21	93	220
44	January-2025	32522	Low level Bridge	7.54	2.11	1.63	37	>1600	>1600
		32518	Pungam	7.67	BDL	22	107	>1600	>1600
45	February-2025	32522	Low level Bridge	7.55	2.18	1.59	65	>1600	>1600
		32518	Pungam	7.5	BDL	13	72	>1600	>1600
46	March-2025	32522	Low level Bridge	7.62	BDL	13	74	>1600	>1600
		32518	Pungam	7.70	BDL	15	83	39	170
47	April-2025	32522	Low level Bridge	7.68	Fail	10	64	>1600	>1600
		32518	Pungam	7.8	Fail	15	73	23	220
48	May-2025	32522	Low level Bridge	8.91	BDL	13	75	540	>1600
		32518	Pungam	7.65	BDL	12	56	33	220
49	June-2025	32522	Low level Bridge	8.16	BDL	14	64	920	>1600
		32518	Pungam	8.42	BDL	14	78	17	110
50	July-2025	32522	Low level Bridge	8.36	BDL	9	56	540	>1600
		32518	Pungam	8.45	BDL	7	41	11	110
51	August-2025	32522	Low level Bridge	8.47	BDL	11	76	>1600	>1600
		32518	Pungam	8.66	BDL	8	96	11	110
52	Sept-2025	32522	Low level Bridge	8.32	1.89	6	28	540	>1600
		32518	Pungam	8.35	2.44	6	30	11	170
53	Oct-2025	32522	Low level Bridge	7.76	BDL	9	71	-	-
		32518	Pungam	8.20	BDL	8	64	11	170
54	Nov-2025	32522	Low level Bridge	7.65	BDL	8	57	920	>1600
		32518	Pungam	7.36	BDL	7	41	11	110
55	Dec-2025	32522	Low level Bridge	8.16	BDL	9	56	>1600	>1600

		32518	Pungam	8.40	BDL	9	46	23	220
56	January-2026	32522	Low level Bridge	7.47	BDL	9	50	>1600	>1600
		32518	Pungam	7.15	BDL	7	39	>1600	>1600
57	February-2026	32522	Low level Bridge	7.89	BDL	8	56	>1600	>1600
		32518	Pungam	7.78	BDL	6	31	>1600	>1600
58	March-2026	32522	Low level Bridge	8.44	BDL	9	72	>1600	>1600
		32518	Pungam	8.47	BDL	11	82	21	220
59	April-2026	32522	Low level Bridge	8.49	BDL	7	81	>1600	>1600
		32518	Pungam	8.74	BDL	8	42	11	170
60	May 2026	32522	Low level Bridge	8.44	BDL	9.8	82	540	>1600
		32518	Pungam	8.42	BDL	7.2	46	26	220
61	June 2026	32522	Low level Bridge	8.73	BDL	6.3	52	>1600	>1600
		32518	Pungam	8.49	BDL	9.2	86	21	170

(B)

Progress /Status Report for Ground water quality monitoring pertaining to PRS River for June - 2026:

Location ID	Name of Location	Parameter * HM- NA-Not Analyzed till date										
		pH	BOD (mg/l)	COD (mg/l)	Cu mg/l	T.Cr. mg/l	H.Cr. mg/l	Fe mg/l	Pb mg/l	Mn mg/l	Ni mg/l	Zn mg/l
50634	Gujarat Gas Office, Umervada	8.37	1.32	8	BDL	BDL	BDL	0.29	BDL	NA	BDL	BDL
50635	Vill. Juna Pungam	8.48	1.31	10	BDL	BDL	BDL	0.41	BDL	NA	BDL	BDL
	Vill. Bhadkodra	--	--	--	--	--	--	--	--	--	--	--
	Vill. Kosmadi	--	--	--	--	--	--	--	--	--	--	--
	Piraman Gram Panchayat	--	--	--	--	--	--	--	--	--	--	--
	Vill. Sakarporbhatha	--	--	--	--	--	--	--	--	--	--	--

**NA-Not analyze, BDL- Below Detection Limit*

(C)

Drains Details with Flow:

Sr. No.	Location	Name of Inletting River/Drain	Discharge MLD	
			Max	Min
1	GIDC AnkleshwarValiaChokdi	Ankleshwar GIDC STP w/w stream/Ankleshwar GIDC drain	7.5	3
2	Ankleshwar Station side drain	Ankleshwar Station side drain near Low level bridge	0.5	0.2
3	Piraman village	Domestic w/w stream of Piraman village	0.25	0.1
4	Ankleshwar Nagar Palika Oxidation Pond overflow	Ankleshwar Town drain	6.45	2.01
5	Ankleshwar Nagar Palika Juna Diva	Juna Diva Drain	0.5	0
6	Ankleshwar Nagar Palika SurtiBhagor drain	Surti Bhagor Drain	0.05	0

(D)

STP & CETP results:

STP Results: Not Applicable

CETP Results: There is no industrial wastewater discharge into Amalakhadi.

2. Amravati

(A)

Progress/Status Report of the River/PRS water quality monitoring for the Month June -2026:

Sr. No.	Month/ Date	Location ID	Name of Location	Parameter					
				pH	DO (mg/l)	BOD (mg/l)	COD (mg/l)	Fecal Coliform (MPN/ 100ml)	Total Coliform (MPN/100 ml)
1	June-2021	43527	At village Dadhal	8.01	7.24	1.13	5	33	130
2	July-2021	43527	At village Dadhal	8.09	7.78	0.98	5	46	170
3	August-2021	43527	At village Dadhal	7.82	6.81	1.22	6	49	130
4	September-2021	83880	At village Dadhal	7.62	6.47	1.42	10	94	170
5	October-2021	83880	At village Dadhal	8.26	7.04	1.14	6	13	79
6	November-2021	83880	At village Dadhal	8.14	7.63	1.26	6	94	170
7	December-2021	83880	At village Dadhal	8.03	8.02	1.42	6	70	110

8	January-2022	83880	At village Dadhal	8.15	6.98	1.74	6	94	170
9	February-2022	83880	At village Dadhal	8.14	7.06	1.70	6	33	140
10	March-2022	83880	At village Dadhal	7.76	6.96	1.78	7	33	140
11	April-2022	83880	At village Dadhal	7.59	7.02	1.24	6	27	140
12	May-2022	83880	At village Dadhal	8.04	7.08	1.27	6	30	110
13	June-2022	83880	At village Dadhal	7.91	4.83	2.27	25	33	140
14	July-2022	83880	At village Dadhal	7.75	4.91	2.08	18	12	170
15	August-2022	83880	At village Dadhal	8.2	7.06	0.96	6	46	170
16	September-2022	83880	At village Dadhal	7.99	7.26	1.62	6	14	130
17	October-2022	83880	At village Dadhal	8.27	7.32	1.54	5	47	140
18	November-2022	83880	At village Dadhal	7.97	7.42	1.56	6	79	130
19	December-2022	83880	At village Dadhal	8.21	3.98	<5	31	70	110
20	January-2023	83880	At village Dadhal	8.16	7.22	1.58	8	33	140
21	February-2023	83880	At village Dadhal	7.96	6.92	1.18	5	33	140
22	March-2023	83880	At village Dadhal	8.30	6.18	2.21	12	33	140
23	April-2023	83880	At village Dadhal	7.93	6.14	1.74	12	27	140
24	May-2023	83880	At village Dadhal	7.57	5.68	2.45	20	40	170
25	June-2023	83880	At village Dadhal	8.04	4.69	2.94	20	79	280
26	July-2023	83880	At village Dadhal	6.82	6.18	1.72	12	40	170
27	August-2023	83880	At village Dadhal	8.07	6.97	1.38	12	49	140
28	September- 2023	83880	At village Dadhal	8.09	5.56	1.58	11	70	170
29	October-2023	83880	At village Dadhal	8.01	7.20	1.84	10	49	140
30	November-2023	83880	At village Dadhal	7.77	6.42	2.68	18	33	110
31	December-2023	83880	At village Dadhal	7.94	7.38	1.88	14	68	110
32	January-2024	83880	At village Dadhal	7.86	8.14	1.13	10	93	220
33	February-2024	83880	At village Dadhal	7.67	5.24	2.81	15	110	230
34	March-2024	83880	At village Dadhal	8.30	8.17	0.87	6	40	200
35	April- 2024	83880	At village Dadhal	8.10	8.34	0.73	8	40	170
36	May- 2024	83880	At village Dadhal	During visit, no flow is observed in river Amravti & stagnant water observed in river hence sample is not collected.					

37	June-2024	83880	At village Dadhal	During visit, no flow is observed in river Amravti & stagnant water observed in river hence sample is not collected.					
38	July-2024	83880	At village Dadhal	7.61	6.49	1.28	6	40	140
39	August-2024	83880	At village Dadhal	8.10	7.4	1	7	40	140
40	September-2024	83880	At village Dadhal	7.86	7.40	1.10	7	45	120
41	October-2024	83880	At village Dadhal	8.14	7.4	0.9	5	40	120
42	November-2024	83880	At village Dadhal	8.12	8.4	0.9	5	92	170
43	December-2024	83880	At village Dadhal	8.45	8.0	0.8	5	68	130
44	January-2025	83880	At village Dadhal	8.1	7.33	<1	6	33	140
45	February-2025	83880	At village Dadhal	7.78	7.4	<1	5	40	220
46	March-2025	83880	At village Dadhal	7.93	7.4	<1	6	27	140
47	April-2025	83880	At village Dadhal	7.57	7.48	<1	5	27	110
48	May-2025	83880	At village Dadhal	8.47	7.39	<1	5	27	140
49	June-2025	83880	At village Dadhal	8.5	6.96	<1	15	21	140
50	July-2025	83880	At village Dadhal	8.53	7.59	0.85	10	11	79
51	August-2025	83880	At village Dadhal	8.34	7.43	0.92	12	11	110
52	Sept-2025	83880	At village Dadhal	8.54	7.25	1.24	9	27	140
53	Oct-2025	83880	At village Dadhal	8.34	7.34	BDL	7	11	110
54	Nov-2025	83880	At village Dadhal	8.21	7.46	BDL	8	21	170
55	Dec-2025	83880	At village Dadhal	8.48	7.47	1.12	6	11	110
56	January-2026	83880	At village Dadhal	7.71	7.2	1.2	6	20	150
57	February-2026	83880	At village Dadhal	7.85	7.1	1.2	5	32	120
58	March-2026	83880	At village Dadhal	7.96	7.24	1.12	7	11	110
59	April-2026	83880	At village Dadhal	8.45	7.18	1.16	14	33	170
60	May- 2026	83880	At village Dadhal	8.43	7.12	1.18	13	11	130
61	June- 2026	83880	At village Dadhal	8.42	6.97	1.28	18	11	110

(B)

Progress /Status Report for Ground water quality monitoring pertaining to PRS River for June – 2026:

Location ID	Name of Location	Parameter										
		pH	BOD	COD	Cu	T.Cr.	H.Cr.	Fe	Pb	Mn	Ni	Zn
50637	Jitali Water works	8.50	1.47	8	BDL	BDL	BDL	0.48	BDL	N.A.	BDL	BDL

**NA-Not analyzed*

(C)

Drains Details with Flow:

Sr. No	Location	Name of Inletting River/Drain	Discharge *(Cusec)	
			Max	Min
1	Limbet Gram Panchayat- Ta. Jhagadia	Domestic w/w drainpipe line outlet into River Amravati	0.1878	0.1
2	HiraporGramPanchayat- Ta. Valia	Domestic w/w drainpipe line outlet into River Amravati	0.2120	0.1
3	Sangpur Gram Panchayat- Ta. Ankleshwar	Domestic w/w drainpipe line outlet into River Amravati	0.2884	0.2
4	Pardi (Pardi-Piplod Group Gram Panchayat)- Ta. Ankleshwar	Domestic w/w drainpipe line outlet of Pardi into River Amravati	0.0633	0.03
5	Piprod (Pardi-Piplod Group Gram Panchayat)- Ta. Ankleshwar	Domestic w/w drainpipe line outlet of Piprod into River Amravati	0.0656	0.03
6	Avadar Gram Panchayat- Ta. Ankleshwar	Domestic w/w drainpipe line outlet into River Amravati	0.1440	0.1
7.	Dadhal Gram Panchayat- Ta. Ankleshwar	Domestic w/w drainpipe line outlet into River Amravati	0.3991	0.4

(D)

STP & CETP results

Not Applicable

3. Anas

(A)

Progress/Status Report of the River/PRS water quality Monitoring June – 2026:

Sr. No.	Month/ Year	Location ID	Name of Location	Parameter						
				pH	DO (mg/l)	BOD (mg/l)	COD (mg/l)	Fecal Coliform (MPN/ 100ml)	Total coliform (MPN/100 ml)	TDS (mg/l)
1	June-2021		River Anas at Limdi (Zalod)-Kushalgadh road, Vill.Chakaliya, Dist.Dahod.	8.17	8.7	0.8	7.0	7.8	70	-
2	July-2021		As above	7.83	7.4	0.5	6.0	6.0	63	
3	August-2021		As above	7.78	7.2	0.7	5.0	2.0	39	278
4	Sept-2021		As above	7.70	8.4	0.7	5.0	<1.8	34	288
5	October-2021		As above	8.45	8.3	0.7	6.0	<1.8	40	296
6	Nov-2021		As above	8.33	8.1	0.5	6.0	<1.8	40	240
7	Dec-2021		As above	8.45	8.5	0.5	7.0	4.0	64	274
8	January-2022		As above	8.41	8.5	0.6	6.0	2.0	33	308
9	February-2022		As above	8.49	8.4	0.6	7.0	2	27	350
10	March-2022		As above	8.29	8.5	0.6	9.0	4	33	446
11	April-2022		As above	8.49	6.6	0.7	9.0	6.8	47	428
12	May-2022		As above	8.48	8.0	0.7	7.0	2.0	33	422
13	June-2022		As above	8.12	7.8	0.8	8.0	2.0	21	466
14	July-2022		As above	8.49	7.0	0.7	8.0	2.0	27	350
15	August-2022		As above	8.26	7.9	0.8	5.0	4.0	12	402
16	Sept-2022		As above	8.49	7.3	0.6	7.0	4.0	27	208

17	October-2022		As above	8.49	7.5	0.7	5.0	2.0	27	226
18	Nov-2022		As above	8.28	7.7	0.7	6.0	4.0	21	206
19	Dec-2022		As above	8.49	7.6	0.7	5.0	4.0	27	218
20	January-2023		As above	8.49	7.8	0.6	6.0	4.0	21	296
21	February-2023		As above	8.46	7.8	0.5	6.0	<2.0	11	220
22	March-2023		As above	8.41	7.6	0.6	7.0	4.0	21	244
23	April-2023		As above	8.46	7.8	0.5	7.0	11	30	300
24	May-2023		As above	8.46	7.8	0.5	07	9	50	330
25	June-2023		As above	8.46	7.5	0.5	06	14	70	322
26	July-2023		As above	8.49	7.6	0.5	07	09	50	182
27	August-2023		As above	8.39	7.7	0.5	06	06	21	250
28	Sept-2023		As above	8.49	7.6	0.5	08	14	50	248
29	October-2023		As above	8.06	7.4	0.6	07	11	30	324
30	Nov-2023		As above	8.40	7.4	0.6	08	11	50	244
31	Dec-2023		As above	8.30	8.2	0.5	08	14	70	238
32	January-2024		As above	8.41	7.39	0.8	07	09	50	332
33	February-2024		As above	8.08	7.27	0.82	08	11	70	362
34	March-2024		As above	8.46	7.22	0.78	08	07	30	302
35	April -2024		As above	8.49	7.48	0.74	07	07	33	284
36	May -2024		As above	8.47	7.17	0.83	08	04	30	300
37	June – 2024		As above	8.41	7.16	0.73	07	13	70	312
38	July – 2024		As above	8.46	7.22	0.93	08	07	50	332
39	Aug – 2024		As above	8.26	6.99	0.95	07	07	30	242
40	Sep-2024		As above	7.85	6.93	0.75	08	07	33	202
41	Oct-2024		As above	7.89	7.06	0.61	08	11	27	288
42	Nov-2024		As above	8.38	7.18	0.72	08	09	50	310

43	Dec-2024		As above	8.10	7.46	<1.0	08	07	33	328
44	January-2025		River Anas at Limdi (Zalod)-Kushalgadh road, Vill.Chakaliya, Dist.Dahod.	8.29	8.36	<1.0	08	06	25	248
45	February-2025		As above	8.75	6.62	<1.0	08	5.6	32	216
46	March-2025		As above	8.47	6.65	<1.0	10	6.1	32	236
47	April-2025		As above	8.24	7.16	<1.0	8	6.0	21	278
48	May-2025		As above	8.33	6.54	<1.0	7	6.0	33	338
49	June-2025		As above	8.17	7.42	<1.0	8	6.1	38	282
50	July-2025		As above	7.47	7.32	<1.0	7	9.3	31	236
51	August-2025		As above	8.00	6.81	BDL	8	12	22	232
52	Sept-2025		As above	7.18	7.29	BDL	7	13	63	246
53	Oct-2025		As above	7.91	7.24	BDL	7	11	58	252
54	Nov-2025		As above	8.46	7.29	BDL	7	9.3	46	226
55	Dec-2025		As above	7.99	7.44	BDL	8	12	41	216
56	January-2026		River Anas at Limdi (Zalod)-Kushalgadh road, Vill.Chakaliya, Dist.Dahod.	8.49	7.62	BDL	8	13	39	224
57	February-2026		As above	7.91	7.52	BDL	8	12	41	288
58	March-2026		As above	8.05	6.58	BDL	8	12	33	290
59	April-2026		As above	7.95	6.76	1.06	12	11	33	374
60	May-2026		As above	8.45	7.13	BDL	8	8	31	446
61	June-2026		As above	8.22	6.21	BDL	8	11	26	450

(B)
STPs Results

Parameter	Unit	Dahod STP (12/07/2024)	Jhalod STP (28/04/2024)
Temp	°C	26	28
pH	-	7.64	8.49
SS	mg/L	24	20
TCO	MPN/100 ml	>1600	>1600
FCO	MPN/100 ml	540	1600
BOD	mg/L	7.0	<5

(C)
Drain details with flow:

Sr. No.	Location	Name of Inletting River/Drain	Discharge (MLD)	
			Max.	Min.
1	Mandavav Bridge, Mandavav - Dhamarada Road, Dahod.	River Khan	--	--
2	Kharasana Bridge, Zalod – Thunthikankachiya Road, Dist. Dahod. (Zalod)	River Machhananala	--	--

(D)
CETPs Results

Not Applicable. As there is no discharge of industrial effluent in identified stretch of River Anas, there is no existing/ proposed CETP.

(E)
Progress /Status Report for Ground water quality monitoring pertaining to PRS River June– 2026:

Sampling Point	BOD (mg/L)	COD (mg/L)	DO (mg/L)	FCO (MPN/100 ml)	pH	TCO (MPN/100 ml)	TDS (mg/L)
Hand Pump Opp. M/S Star Radiator, Chakaliya Road, Gidc, Dahod, Dist. Dahod	BDL	7	4.2	<2.0	7.55	<2.0	900
Well At Hindu Dharamashala, Station Road, Dahod	BDL	7	4.78	<2.0	7.86	<2.0	486

4. Baleshwar Khadi

(A)

Progress/Status Report of the River/PRS water quality monitoring June- 2026:

Sr. No.	Month/ Year	Location ID	Name of Location	Parameter					
				pH	DO (mg/l)	BOD (mg/l)	COD (mg/l)	Fecal Coliform (MPN/ 100ml)	Total coliform (MPN/100 ml)
1	June-2021		Baleshwar Khadi	8.41	5.1	2.5	20	540	>1600
2	July-2021		Baleshwar Khadi	7.68	5.0	2.7	13	1600	>1600
3	August-2021		Baleshwar Khadi	7.69	5.1	2.3	12	920	>1600
4	Sept-2021		Baleshwar Khadi	7.69	5.3	2.2	14	920	>1600
5	October-2021		Baleshwar Khadi	7.65	5.7	1.6	7	170	540
6	Nov-2021		Baleshwar Khadi	7.82	5.2	2.7	8	220	920
7	Dec-2021		Baleshwar Khadi	7.85	6.7	1.4	12	210	920
8	January-2022		Baleshwar Khadi	8.05	4	2.8	15	540	>1600
9	February-2022		Baleshwar Khadi	8.11	4.4	2.7	16	540	>1600
10	March-2022		Baleshwar Khadi	8.22	6	2.1	14	110	>1600
11	April-2022		Baleshwar Khadi	7.82	5.7	1.8	14	130	>1600
12	May-2022		Baleshwar Khadi	7.84	5.2	2.4	12	150	920
13	June-2022		Baleshwar Khadi	7.74	5.5	2.5	12	920	>1600
14	July-2022		Baleshwar Khadi	7.8	5.3	2.5	24	54	>1600
15	August-2022		Baleshwar Khadi	8.42	5.4	2.3	20	920	>1600
16	Sept-2022		Baleshwar Khadi	8.22	6.8	2.2	14	1600	>1600
17	October-2022		Baleshwar Khadi	8.02	6.2	2.3	18	920	>1600
18	Nov-2022		Baleshwar Khadi	8.33	5.6	1.6	10	1600	>1600
19	Dec-2022		Baleshwar Khadi	8.22	6.0	1.8	12	1600	>1600
20	January-2023		Baleshwar Khadi	8.05	8.0	2.3	12	920	>1600
21	February-2023		Baleshwar Khadi	8.4	6.9	1.3	14	40	350
22	March-2023		Baleshwar Khadi	7.7	6	2	17	63	540

23	April-2023		Baleshwar Khadi	8.45	7.0	2.4	12	920	>1600
24	May-2023		Baleshwar Khadi	8.10	6.0	2.4	14	32	170
25	June-2023		Baleshwar Khadi	8.06	7.1	1.8	10	540	1600
26	July-2023		Baleshwar Khadi	7.7	7	2.8	10	920	>1600
27	August-2023		Baleshwar Khadi	7.75	5.0	2.8	10	11	31
28	Sept-2023		Baleshwar Khadi	6.92	5.8	2.9	18	17	70
29	October-2023		Baleshwar Khadi	7.84	5.2	2.6	16	70	920
30	Nov-2023		Baleshwar Khadi	7.65	5.8	1.8	12	120	90
31	Dec-2023		Baleshwar Khadi	7.67	5.5	2.6	10	350	920
32	January-2024		Baleshwar Khadi	6.75	6.9	1.4	14	1600	>1600
33	February-2024		Baleshwar Khadi	7.65	5.8	2.5	10	47	150
34	March – 2024		Baleshwar Khadi	8.46	5.6	2.7	12	540	1600
35	April -2024		Baleshwar Khadi	7.36	5.3	2.2	14	120	920
36	May – 2024		Baleshwar Khadi	8.45	6.1	2.4	14	17	130
37	June-2024		Baleshwar Khadi	8.46	6.1	2	14	120	920
38	July-2024		Baleshwar Khadi	8.45	6.2	2	8	48	110
39	August-2024		Baleshwar Khadi	7.92	6.4	2.1	10	920	>1600
40	Sept-2024		Baleshwar Khadi	7.79	6.4	1.5	8	920	>1600
41	October-2024		Baleshwar Khadi	7.32	6	2.1	8	210	920
42	Nov-2024		Baleshwar Khadi	8.13	6.5	1.9	12	15	43
43	Dec-2024		Baleshwar Khadi	8.24	6.4	2.1	9	17	58
44	January-2025		Baleshwar Khadi	7.52	5.5	1.9	10	43	130
45	February-2025		Baleshwar Khadi	7.58	6.1	1.3	11	<1.8	12
46	March-2025		Baleshwar Khadi	7.58	6.0	2.0	11.0	920	1600
47	April-2025		Baleshwar Khadi	7.76	5.3	2.0	12.0	120	920
48	May-2025		Baleshwar Khadi	7.56	6.0	2.1	12	920	>1600
49	June-2025		Baleshwar Khadi	7.85	6.95	2.4	12	17	130
50	July-2025		Baleshwar Khadi	7.19	6.4	1.69	10	48	110

51	August-2025		Baleshwar Khadi	7.42	6.5	2	10	33	140
52	Sept-2025		Baleshwar Khadi	7.69	6.7	1.0	7	27	170
53	Oct-2025		Baleshwar Khadi	8.14	6.7	1.2	10	32	140
54	Nov-2025		Baleshwar Khadi	8.05	6.4	1.3	12	46	170
55	Dec-2025		Baleshwar Khadi	7.96	6.4	1.2	11	43	140
56	January-2026		Baleshwar Khadi	7.84	6.5	1.8	12	46	110
57	February-2026		Baleshwar Khadi	7.52	6.9	1.7	15	43	140
58	March-2026		Baleshwar Khadi	7.81	6.8	1.8	17	58	150
59	April-2026		Baleshwar Khadi	7.89	5.8	2.4	26	43	170
60	May-2026		Baleshwar Khadi	8.25	--	1.6	13	--	--
61	June-2026		Baleshwar Khadi	7.68	6.9	1.4	5	70	170

(B)
STP results
No existing STPs into this River stretch

(C)
Drain details

Sr. No.	Name of Drain/Location	Discharge (MLD)	
		Max	Min
1	Bagumara-Gangadhara	0.3	0.1
2	Baleshwar-Samrod	114	50

(D)

Details of existing CETPs result

* All the industries are CETP members having primary ETP facility.

Date	Name of CETP	pH	BOD (mg/L)	COD (mg/L)	O&G (mg/L)	SS (mg/L)	NH ₃ N (mg/L)	Phenolic Compounds (mg/L)
03/06/2026	CETP Of Gujarat Eco Textile Park Ltd. (31233)	7.04	128	616	3.2	174	8.40	0.19
Standard		6.5 to 8.5	30	250	-	<60	50	1
03/06/2026	CETP Of New Palsana Industrial Co-Op. Society Ltd. (10462)	6.89	166	772	3.2	112	29	0.31
Standard		6.5 to 8.5	30	250	-	<60	50	1

(E)

Progress/Status Report of the River/PRS ground water quality Monitoring:

Location: -Borewell at Lucky Filling Station Palasanass

Date	AL K	BO D	BO R	CH L	CN D	CO D	CO L	DO X	FC O	MA G	NH 3	NI T	NT R	p H	PH O	PO T	SO D	S S	SU P	T. H	TC O	TD S		T MP	
01/04/2021	420	0.8	0.09	92	1405	11	--	--	<2	43.8	0.84	--	0.8	8.5	0.13	0.85	25.7	12	27	27	0	<2	856	2.8	30
04/10/2021	320	2.1	0.058	175	1256	8	--	4.6	<2	46.21	0.28	--	0.054	8.35	0.131	1.45	26.73	2	82	29	0	<2	762	0.558	30
01/04/2022	320	1.4	0.092	270	1266	11	--	--	<2	46.64	0.28	--	0.046	8.02	0.046	1.37	23.7	4	78	30	0	<2	784	0.56	31
02/10/2022	280	1.4	0.187	265	1276	8	--	--	<2	38.91	0.29	--	0.04	8.46	0.108	0.819	19	8	78	24	0	<2	766	0.57	29
01/02/2023	100	1.8		274		10		3.1	<2	55.94	BD L	0.027	0.045	8.44				8	91	35	0	<2	762	0.56	22
01/04/2024	285	2	0.081	216	1331	8	60.12	4.4	<2	72.96	BD L	0.022	0.047	8.11	0.038	0.15	26.6	6	85	45	0	<2	772	0.56	29
01/10/2024	410	2.3	0.084	176	1185	10	48.10	4.3	<2	53.50	-	0.049	0.095	7.84	0.092	0.10	84	8	65	34	0	<2	700	1.68	30

Location: -Borewell At Primary Health Center (PHC)

Date	AL K	BO D	BO R	C HL	CN D	CO D	C OL	DO X	FC O	FL U	MA G	NH 3	NI T	NT R	p H	PH O	PO T	SO D	S S	SU P	T. H	TC O	T DS	TK N
01/04/2021	400	0.8	0.08	238	2096	10	--	--	<2	0.22	63.2	0.56	--	0.4	8.0	0.17	1.27	38.4	20	31	390	<2	1278	1.12
04/10/2021	280	2	0.093	260	1886	6	--	4.8	<2	0.54	70.53	0.28	--	0.07	8.34	0.097	2.18	40.13	2	122	430	<2	1146	0.558
01/04/2022	430	1.6	0.099	390	2155	8	--	--	<2	0.27	80.26	0.28	--	0.05	7.73	0.049	2.2	40.3	4	113	510	<2	1146	0.56
02/10/2022	400	1.5	0.145	425	2040	6	--	--	<2	0.25	58.37	0.29	--	0.050	8.33	0.090	1.2	31	122	122	370	<2	1224	0.57
01/04/2024	400	2.3	0.138	315	1940	12	80.16	4.3	<2	0.046	97.28	B DL	0.096	0.154	7.80	0.052	0.23	40.9	4	124	600	<2	1126	2.24
01/10/2024	615	2.1	0.122	273	1843	8	72.14	4.6	<2	0.254	85.12	-	0.097	0.176	7.48	0.0860	0.20	130	6	101	530	<2	1086	1.68

5. Bhadar

(A)

Progress/Status Report of the River/PRS water quality monitoring for the Month June-2026:

Sr. No.	Month/ Year	Location ID	Name of Location	Parameter					
				pH	DO (mg/l)	BOD (mg/l)	COD (mg/l)	Fecal Coliform (MPN/ 100ml)	Total Coliform (MPN/100 ml)
1	June-2021	31211	Dublipat	8.26	BDL	18	54.37	150	540
2	July-2021	31211	Dublipat	8.23	BDL	22	72	220	540
3	August-2021	31211	Dublipat	7.87	BDL	6	29.6	210	540
4	Sept-2021	31211	Dublipat	7.45	6	2.6	18.38	170	540
5	October-2021	31211	Dublipat	7.59	6.2	2.3	8	110	350
6	Nov-2021	31211	Dublipat	7.86	5.9	2.4	10.4	140	350
7	Dec-2021	31211	Dublipat	8.38	BDL	14	55	150	350

8	January-2022	31211	Dublipat	8.02	BDL	9	34	140	350
9	February-2022	31211	Dublipat	8.50	BDL	21	62	170	350
10	March-2022	31211	Dublipat	8.18	BDL	69	202	350	920
11	April-2022	31211	Dublipat	8.26	BDL	39	128	350	920
12	May-2022	31211	Dublipat	7.91	4.1	25.45	147	540	920
13	June-2022	31211	Dublipat	7.67	3.1	7.75	42.14	350	920
14	July-2022	31211	Dublipat	7.98	5.8	2.4	14.15	280	920
15	August-2022	31211	Dublipat	7.61	2.0	13	39.60	220	920
16	Sept-2022	31211	Dublipat	6.79	6.1	2.2	10.67	240	920
17	October-2022	31211	Dublipat	8.10	4.8	4.0	21.20	170	540
18	Nov-2022	31211	Dublipat	8.42	5.5	2.5	15.05	140	540
19	Dec-2022	31211	Dublipat	8.05	BDL	32	92	110	350
20	January-2023	31211	Dublipat	8.37	BDL	25	77	94	280
21	February-2023	31211	Dublipat	8.42	BDL	20	74	79	240
22	March-2023	31211	Dublipat	8.06	BDL	29	85	70	220
23	April-2023	31211	Dublipat	8.40	BDL	45	129	79	280
24	May-2023	31211	Dublipat	8.22	BDL	22.7	149	70	220
25	June-2023	31211	Dublipat	There was no flow observed in Bhadar River at the upstream of the said location					
26	July-2023	31211	Dublipat	7.18	6.2	2.2	14.01	13	49
27	August-2023	31211	Dublipat	7.54	6.5	2.1	8.91	6.8	21
28	Sept-2023	31211	Dublipat	5.5	7.17	5.8	26.71	22	4.5
29	October-2023	31211	Dublipat	7.59	2.5	14	47.39	14	47
30	Nov-2023	31211	Dublipat	8.14	5.5	7	27.52	33	140
31	Dec-2023	31211	Dublipat	7.54	2.7	12	41	34	170

32	January-2024	31211	Dublipat	8.09	BDL	28	115	70	170
33	February-2024	31211	Dublipat	7.94	BDL	25	78	49	140
34	March – 2024	31211	Dublipat	8.24	BDL	28	86	46	110
35	April – 2024	31211	Dublipat	8.18	BDL	27	83	140	39
36	May – 2024	31211	Dublipat	During inspection on dated 01/05/2024, at this sampling location there is no live flow observed in river Bhadar, only stagnant ponding is observed; hence, water sample from this location could not be collected.					
37	June – 2024	31211	Dublipat	During inspection on dated 01/06/2024, at this sampling location there is no live flow observed in river Bhadar, only stagnant ponding is observed; hence, water sample from this location could not be collected.					
38	July – 2024	31211	Dublipat	8.10	6.5	1.9	17	<1.8	<1.8
39	August – 2024	31211	Dublipat	8.22	6.4	2.1	18.36	14	47
40	Sept – 2024	31211	Dublipat	7.48	6.5	2.0	17.0	< 1.8	2
41	Oct – 2024	31211	Dublipat	7.52	6.4	2.3	19.55	17	474
42	Nov- 2024	31211	Dublipat	7.33	6.7	1.9	29.40	11	34
43	Dec-2024	31211	Dublipat	7.88	6.5	1.9	12.38	13	33
44	January-2025	31211	Dublipat	8.07	0.8	11	42.63	17	47
45	February-2025	31211	Dublipat	7.40	BDL	18	68	20	49
46	March-2025	31211	Dublipat	7.65	BDL	13	53	<1.8	<1.8
47	April-2025	31211	Dublipat	8.05	5.5	2.3	22.73	<1.8	2.0
48	May – 2025	31211	Dublipat	7.91	4.0	<5	14.36	14	24
49	June – 2025	31211	Dublipat	7.85	5.4	4.4	13.1	17	26
50	July – 2025	31211	Dublipat	7.62	4.8	2.2	15.13	20	26
51	August – 2025	31211	Dublipat	7.78	6.2	2.9	16.39	21	32
52	Sept – 2025	31211	Dublipat	7.75	6.9	1.9	9.98	32	46
53	Oct – 2025	31211	Dublipat	7.83	6.9	2.2	13.56	32	49

54	Nov – 2025	31211	Dublipat	8.53	7.0	2.2	13.56	46	70
55	Dec – 2025	31211	Dublipat	8.02	6.1	2.9	20	40	70
56	January-2026	31211	Dublipat	7.32	6.3	2.8	9.52	41	79
57	February-2026	31211	Dublipat	7.35	7.0	2.92	12.24	14	33
58	March-2026	31211	Dublipat	7.42	12.3	2.70	14.86	26	39
59	April-2026	31211	Dublipat	7.65	4.3	2.86	14.27	<1.8	2.0
60	May-2026	31211	Dublipat	8.25	5.1	2.77	15.50	2.0	<1.8
61	June-2026	31211	Dublipat	Thick slurry was observed at sampling point in the flowing stream hence PRS sample is not collected.					

(B)

Progress /Status Report for Ground water quality monitoring pertaining to PRS River:

Location	Sampling date	BOD (mg/L)	COD (mg/L)	TDS (mg/L)	pH
Bore well of P. K. Patel	01/06/2026	1.35	14.14	646	7.61

(C)

Drains Details with Flow:

Sr. No.	Location (Latitude and longitude)	Discharge (MLD)	
		Max	Min
1	Opp. Bhadar Stone Crusher	1.5	0.2
2	Sarang Nallah	00	00
3	Behind Gondra area	02	01
4	Behind Kabrastan	1.5	0.5
5	Near railway bridge	00	00
6	Maghedi Vokda	00	00

(D)
STP & CETP results.

Sr. No.	Name of STP/CETP	Discharge Norms		June-2026 Results	
1	CETP of Jetpur Dyeing & Printing Association (PCB ID-19722)	DO (mg/l)	--	DO (mg/l)	--
		pH	6.5 to 9	pH	--
		BOD (mg/l)	100	BOD (mg/l)	--
		COD (mg/l)	250	COD (mg/l)	--
		Total coliform (MPN/ 100ml)	-	Total coliform (MPN/ 100ml)	-
		Fecal coliform (MPN/100 ml)	-	Fecal coliform (MPN/100 ml)	-
2	CETP of Shri Dhareshwar GIDC Vistar Association (PCB ID-20111)	DO (mg/l)	--	CETP Dhareshwar has obtained permission regarding industrial units associated with CETP of Dhareshwar allowed for change in mode of disposal of wastewater from member industrial units located in GIDC Dhareshwar area in to CETP of JDPA vide letter dated 04/12/2023.	
		pH	6.5 to 9		
		BOD (mg/l)	30		
		COD (mg/l)	100		
		Total coliform (MPN/ 100ml)	-		
		Fecal coliform (MPN/100 ml)	-		
3	STP of Jetpur Dyeing and Printing Association (PCB ID-39298).	DO (mg/l)	--	DO (mg/l)	In absence of flow in STP inlet & Outlet sampling was not carried out during inspection.
		pH	6.5 to 9	pH	
		BOD (mg/l)	100	BOD (mg/l)	
		COD (mg/l)	250	COD (mg/l)	
		Total coliform (MPN/ 100ml)	--	Total coliform (MPN/ 100ml)	
		Fecal coliform (MPN/100 ml)	--	Fecal coliform (MPN/100 ml)	

6. Bhogavo

(A)

Progress/Status Report of the River/PRS water quality monitoring for the Month June-2026:

Sr. No.	Month/ Year	Location ID	Name of Location	Parameter					
				pH	DO (mg/l)	BOD (mg/l)	COD (mg/l)	Fecal Coliform (MPN/ 100ml)	Total coliform (MPN/100 ml)
1	June-2021	29538	D/S of Surendranagar City, Near Wadhvan Bridge	8.38	1.5	6	26.04	43	94
2	July-2021	29538	As above	7.86	2.5	3.8	18.28	43	120
3	August-2021	29538	As above	8.21	4.0	2.6	13.2	43	140
4	Sept-2021	29538	As above	7.73	3.5	1.4	14.4	38	110
5	October-2021	29538	As above	7.56	5.8	2.1	10	20	63
6	Nov-2021	29538	As above	7.87	5.6	2.2	11.44	26	70
7	Dec-2021	29538	As above	7.81	5.9	1.75	11.6	23	79
8	January-2022	29538	As above	7.89	4.5	2.4	14.4	46	94
9	February-2022	29538	As above	7.88	6.4	2.2	9.94	49	110
10	March-2022	29538	As above	7.81	6.1	2.4	13.95	33	79
11	April-2022	29538	As above	8.11	4.0	1.3	17.40	46	NA
12	May-2022	29538	As above	8.13	3.8	1.71	25.2	46	120
13	June-2022	29538	As above	7.83	2.1	4.16	27.2	70	170
14	July-2022	29538	As above	7.83	5.2	2.7	17.40	110	280
15	August-2022	29538	As above	7.57	3.5	06	22	94	220
16	Sept-2022	29538	As above	8.48	6.1	2.3	13.84	79	170
17	October-2022	29538	As above	8.24	5.5	2.2	11.91	63	170
18	Nov-2022	29538	As above	8.08	5.9	2.3	10.73	49	140
19	Dec-2022	29538	As above	8.04	6.2	2.1	12.40	46	140
20	January-2023	29538	As above	8.02	5.6	4	18	49	130
21	February-2023	29538	As above	8.03	6.2	2.4	14.3	26	140
22	March-2023	29538	As above	7.60	6.0	2.3	17.96	32	140
23	April-2023	29538	As above	7.51	6.1	2.6	12.38	33	140

24	May-2023	29538	As above	7.42	5.6	2.85	23	46	170
25	June-2023	29538	As above	7.48	1.5	5	35	47	220
26	July-2023	29538	As above	7.54	5.8	2.8	19.59	26	110
27	August-2023	29538	As above	7.56	6.4	2.3	12.44	17	70
28	Sept-2023	29538	As above	7.37	6.4	2.0	14	13	79
29	October-2023	29538	As above	7.22	6.4	2.4	13.97	17	79
30	Nov-2023	29538	As above	7.11	6.2	2.3	13.99	17	79
31	Dec-2023	29538	As above	7.15	5.8	2.5	19.96	14	70
32	January-2024	29538	As above	7.41	6.5	2.2	10.81	22	70
33	February-2024	29538	As above	7.32	6.2	2.3	18.33	27	110
34	March – 2024	29538	As above	7.43	6.1	2.6	21.16	33	140
35	April-2024	29538	As above	7.53	5.4	4.0	18.35	27	110
36	May-2024	29538	As above	7.55	6.1	2.6	18.39	33	140
37	June- 2024	29538	As above	7.48	4.6	5.0	23	46	140
38	July- 2024	29538	As above	7.36	6.3	2.3	21.56	39	140
39	August- 2024	29538	As above	7.22	6.6	1.8	12.81	13	47
40	Sept- 2024	29538	As above	7.28	6.6	1.9	12.01	11	49
41	Oct- 2024	29538	As above	7.33	NA	1.8	11.96	14	47
42	Nov-2024	29538	As above	7.97	6.6	1.8	13.66	17	47
43	Dec-2024	29538	As above	7.28	6.5	1.8	14.34	21	70
44	January-2025	29538	D/S of Surendranagar City, Near Wadhvan Bridge	7.64	6.5	1.9	15.96	22	70
45	February-2025	29538	As above	7.52	6.2	2.2	15.97	20	70
46	March-2025	29538	As above	7.52	6.4	2.5	13.56	21	79
47	April-2025	29538	As above	7.86	6.2	2.4	17.52	39	70
48	May-2025	29538	As above	7.64	6.1	2.3	11.97	46	79
49	June-2025	29538	As above	7.72	6.8	4.2	12.88	40	70
50	July-2025	29538	As above	7.90	2.8	2.8	11.17	39	79
51	August-2025	29538	As above	7.60	6.1	2.4	13.21	46	70

52	Sept-2025	29538	As above	7.87	6.6	2.4	12.77	40	79
53	Oct-2025	29538	As above	7.39	6.7	2.4	13.58	40	70
54	Nov-2025	29538	As above	7.27	6.8	2.1	13.57	41	63
55	Dec-2025	29538	As above	7.87	5.8	2.9	15	40	70
56	January-2026	29538	D/S of Surendranagar City, Near Wadhvan Bridge	7.11	4.4	2.6	9.12	41	79
57	February-2026	29538	As above	7.53	4.1	2.9	14.06	46	79
58	March-2026	29538	As above	7.50	6.9	2.4	14.97	39	70
59	April-2026	29538	As above	7.24	2.6	1.98	14.08	46	79
60	May-2026	29538	As above	7.60	4.2	2.88	14.79	40	70
61	June-2026	29538	As above	8.08	5.8	2.18	13.93	40	79

(B)

Progress /Status Report for Ground water quality monitoring pertaining to PRS River (June -2026):

Location of sample collected	Water Project Emp Program Bore Well Water Sample of M/S Bhavani Plastic GIDC Wadhwan – Monthly (29544)	
Sample ID	519591	
Date of sample collection	04/05/2026	
Parameter	Unit	Results
Arsenic	mg/l	NA
BOD	mg/l	1.62
COD	mg/l	11.61
Copper	mg/l	NA
pH	-	8.12
TDS	mg/l	2412
Iron	mg/l	NA
Lead	mg/l	NA
Mercury	PPb	NA
Nickel	mg/l	NA
Zinc	mg/l	NA

(C)

Drains Details with Flow:

Total no. of drains = 05

Sr. No.	Location	Discharge (MLD)	
		Max.	Min.
1	Kumbharpara	0.80	0.10
2	Naklangpara	1.00	0.15
3	Near Shradhdha Hotel	0.50	0.10
4	Nr. Bari Darwaja	0.90	0.15
5	Vadhwan Bridge	0.40	0.05

(D)

STP & CETP results

Not Applicable

7. Damanganga

(A)

Progress/Status Report of the River/PRS water quality monitoring for the Month June -2026:

Sr. No.	Month/ Year	Location ID	Name of Location	Parameter					
				pH	DO (mg/l)	BOD (mg/l)	COD (mg/l)	Fecal coliform (MPN/ 100ml)	Total coliform (MPN/100 ml)
1	June-2021		GIDC Vapi Weir	7.88	6.80	0.7	9	12	47
			Zari Causeway Kachigam	7.74	5.10	2.2	22	1600	>1600
			Village Namdha	7.79	5.20	1.9	23	49	150
2	July-2021		GIDC Vapi Weir	7.93	7.0	0.7	9	11	46
			Zari Causeway Kachigam	7.96	5.30	1.9	20	920	1600
			Village Namdha	7.97	5.40	1.7	20	45	140
3	August-2021		GIDC Vapi Weir	7.81	7.10	0.7	8.0	8.1	31.0
			Zari Causeway Kachigam	7.95	6.50	0.8	11.0	79.0	240.0

4	September-2021		Village Namdha	7.92	6.60	0.9	14.0	27.0	94.0
			GIDC Vapi Weir	7.80	7.20	0.6	7.0	9.3	27.0
			Zari Causeway Kachigam	7.74	6.80	0.7	8.0	38.0	94.0
			Village Namdha	7.77	6.80	0.6	7.0	14.0	49.0
5	October-2021		GIDC Vapi Weir	7.60	6.80	0.7	8.0	10.0	26.0
			Zari Causeway Kachigam	7.25	6.10	0.9	10.0	39.0	110.0
			Village Namdha	7.53	6.30	0.8	9.0	13.0	47.0
6	November-2021		GIDC Vapi Weir	7.89	6.70	0.7	8.0	12.0	38.0
			Zari Causeway Kachigam	7.93	5.90	1.1	12	540.0	1600.0
			Village Namdha	7.94	6.20	0.9	11.0	31.0	94.0
7	December-2021		GIDC Vapi Weir	7.99	6.80	0.7	8.0	13.0	39.0
			Zari Causeway Kachigam	7.38	5.70	1.2	13.0	540.0	1600.0
			Village Namdha	7.40	5.90	1.0	12.0	41.0	120.0
8	January-2022		GIDC Vapi Weir	7.73	6.70	0.7	8.0	13	40
			Zari Causeway Kachigam	7.48	5.20	1.6	21.0	920	1600
			Village Namdha	7.55	5.40	1.4	20.0	49	150
9	February-2022		GIDC Vapi Weir	7.95	6.80	0.7	8	12	41
			Zari Causeway Kachigam	7.73	5.40	1.5	20	920	>1600
			Village Namdha	7.88	5.40	1.5	21	46	140
10	March-2022		GIDC Vapi Weir	7.91	6.90	0.7	8.0	13	43
			Zari Causeway Kachigam	7.93	5.20	1.7	21.0	1600	>1600
			Village Namdha	7.60	5.30	1.5	18.0	49	170
11	April-2022		GIDC Vapi Weir	7.91	6.90	0.7	8.0	13.0	43.0
			Zari Causeway Kachigam	7.93	5.20	1.7	21.0	1600.0	>1600.0
			Village Namdha	7.60	5.30	1.5	18.0	49.0	170.0
12	May-2022		GIDC Vapi Weir	8.18	6.90	0.8	10.0	13	43
			Zari Causeway Kachigam	7.81	4.70	2.6	26.0	1600	>1600
			Village Namdha	7.86	4.90	2.0	24.0	84	280
13	June-2022		GIDC Vapi Weir	8.01	6.80	0.8	9.0	14	46
			Zari Causeway Kachigam	7.55	4.40	2.2	24.0	920	1600
			Village Namdha	7.93	4.80	2.0	22.0	94	350

14	July-2022		GIDC Vapi Weir	7.60	7.10	0.6	7.0	12	41
			Zari Causeway Kachigam	7.62	5.60	1.4	15.0	79	220
			Village Namdha	7.49	5.70	1.3	17.0	49	140
15	August-2022		GIDC Vapi Weir	7.63	7.0	0.6	7.0	11	32
			Zari Causeway Kachigam	7.64	5.60	1.3	14.0	94	350
			Village Namdha	7.59	5.70	1.2	15.0	39	120
16	September-2022		GIDC Vapi Weir	7.74	6.0	0.6	7.0	10	26
			Zari Causeway Kachigam	7.80	6.8	1.4	16	94	220
			Village Namdha	7.63	6.8	1.5	15	40	150
17	October-2022		GIDC Vapi Weir	7.97	7.2	0.8	8	24	84
			Zari Causeway Kachigam	7.92	6.4	1.5	15	<1.8	350
			Village Namdha	8	6.2	1.8	14	12	1600
18	November-2022		GIDC Vapi Weir	7.97	6.0	0.9	8	11	210
			Zari Causeway Kachigam	7.72	5.3	1.3	11	6	430
			Village Namdha	7.75	6.1	1.1	10	9	>1600
19	December-2022		GIDC Vapi Weir	7.51	6.9	0.8	7	6.8	350
			Zari Causeway Kachigam	7.44	6.0	0.9	14	4.5	>1600
			Village Namdha	7.41	6.0	1.2	12	12	>1600
20	January-2023		GIDC Vapi Weir	7.99	7.1	0.7	8	17	63
			Zari Causeway Kachigam	7.8	5.6	0.8	15	540	1600
			Village Namdha	7.84	6.3	1.1	13	47	170
21	February-2023		GIDC Vapi Weir	7.76	6.9	0.8	7	7.8	540
			Zari Causeway Kachigam	7.43	5.8	2.0	16	7.8	540
			Village Namdha	7.62	5.7	1.5	14	49	220
22	March-2023		GIDC Vapi Weir	8.18	6.7	0.8	7	9.3	350
			Zari Causeway Kachigam	7.59	4.0	1.8	18	15	1600
			Village Namdha	7.76	4.0	1.4	14	7.8	280
23	April-2023		GIDC Vapi Weir	7.81	6.3	0.7	9	<1.8	540
			Zari Causeway Kachigam	7.89	4.5	2.0	19	4.5	1600
			Village Namdha	7.80	4.6	1.9	17	2	1600
24	May-2023		GIDC Vapi Weir	8.01	7.2	0.8	9	2	920

			Zari Causeway Kachigam	8.07	5	1.8	18	120	1600
			Village Namdha	8.16	4.9	1.6	16	1.8	1600
25	June-2023		GIDC Vapi Weir	7.99	6	0.8	8	1.8	540
			Zari Causeway Kachigam	7.59	4.8	2.2	19	3.6	1600
			Village Namdha	7.69	5.5	1.8	17	2.0	1600
26	July-2023		GIDC Vapi Weir	7.75	7.3	0.7	7	21	920
			Zari Causeway Kachigam	7.66	7.1	0.9	14	13	350
			Village Namdha	7.22	7.1	0.9	12	11	280
27	August-2023		GIDC Vapi Weir	7.81	6.7	0.8	7.0	7.8	430
			Zari Causeway Kachigam	7.71	6.0	1.3	9.0	15	1600
			Village Namdha	7.7	5.7	1.4	9	6.1	920
28	September-2023		GIDC Vapi Weir	7.81	6.8	0.7	7.0	11	350
			Zari Causeway Kachigam	7.59	5.2	1.6	17.0	13	1600
			Village Namdha	7.77	6.0	1.2	16	12	430
29	October-2023		GIDC Vapi Weir	7.82	6.8	0.7	8	15	430
			Zari Causeway Kachigam	7.62	6.4	0.9	12	21	920
			Village Namdha	7.45	6.4	0.8	12	17	430
30	November-2023		GIDC Vapi Weir	7.98	6.9	0.7	10	11	280
			Zari Causeway Kachigam	7.49	6.4	1.0	20	38	920
			Village Namdha	7.46	5.8	3.0	27	32	540
31	December-2023		GIDC Vapi Weir	7.87	6.7	0.7	10	12	240
			Zari Causeway Kachigam	7.35	5.8	1.1	17	46	1600
			Village Namdha	7.28	5.6	1.3	16	34	920

32	January-2024		GIDC Vapi Weir	7.89	6.8	0.6	11	22	240
			Zari Causeway Kachigam	7.67	5.4	1.2	18	63	1600
			Village Namdha	7.63	6.0	1.2	19	48	920
33	February - 2024		GIDC Vapi Weir	7.85	6.9	0.7	10	21	220
			Zari Causeway Kachigam	7.35	5.7	1.1	19	79	1840
			Village Namdha	7.47	5.0	1.7	22	38	540
34	March - 2024		GIDC Vapi Weir	7.94	7.0	0.8	11	24	240
			Zari Causeway Kachigam	7.77	6.0	1.0	17	94	1840
			Village Namdha	7.80	5.7	1.4	26	58	920
35	April - 2024		GIDC Vapi Weir	7.78	6.9	0.9	9	17	210
			Zari Causeway Kachigam	7.21	5.9	1.4	24	43	920
			Village Namdha	7.25	5.7	1.6	28	33	540
36	May - 2024		GIDC Vapi Weir	7.92	6.8	0.8	9	34	350
			Zari Causeway Kachigam	7.54	6.3	1.2	19	84	1600
			Village Namdha	7.28	6.2	1.2	20	63	920
37	June - 2024		GIDC Vapi Weir	7.96	6.9	1.0	10	32	280
			Zari Causeway Kachigam	7.59	6.2	1.5	35	94	1840
			Village Namdha	7.54	6.1	1.6	39	84	1600
38	July - 2024		GIDC Vapi Weir	7.45	7.1	0.8	8	21	240
			Zari Causeway Kachigam	7.89	7.0	1.0	10	34	540

			Village Namdha	7.80	7.0	1.1	13	31	430
39	Aug - 2024		GIDC Vapi Weir	7.89	7.0	0.9	10	17	210
			Zari Causeway Kachigam	7.99	6.9	1.2	16	21	350
			Village Namdha	7.88	6.9	1.3	20	17	280
40	Sep-2024		GIDC Vapi Weir	7.81	7.0	0.8	9	17	220
			Zari Causeway Kachigam	8.03	6.8	1.2	14	20	280
			Village Namdha	7.98	6.9	1.3	16	17	240
41	Oct-2024		GIDC Vapi Weir	7.92	7.1	0.7	10	14	170
			Zari Causeway Kachigam	7.98	6.9	1.3	19	17	240
			Village Namdha	8.01	6.8	1.3	27	15	220
42	Nov-2024		GIDC Vapi Weir	7.46	7.2	0.6	11	12	150
			Zari Causeway Kachigam	7.71	6.8	1.4	20	24	350
			Village Namdha	7.25	6.8	1.4	22	22	280
43	Dec-2024		GIDC Vapi Weir	8.06	7.1	0.8	10	14	210
			Zari Causeway Kachigam	7.78	6.3	1.6	27	20	280
			Village Namdha	7.86	6.4	1.5	25	17	240
44	January-2025		GIDC Vapi Weir	7.77	7	0.8	10	14	40
			Zari Causeway Kachigam	7.57	6.4	1.5	20	15	170
			Village Namdha	7.54	6	1.5	16	17	58
45	February-2025		GIDC Vapi Weir	8.14	7.2	0.7	8	10	40
			Zari Causeway Kachigam	8.17	6.5	1.4	42	26	94
			Village Namdha	8.06	6.2	1.5	47	17	47
46	March-2025		GIDC Vapi Weir	8.16	7.1	0.8	8	<1.8	17
			Zari Causeway Kachigam	7.88	6.4	1.5	44	24	84
			Village Namdha	8.11	6.3	1.6	44	27	94

47	April-2025		GIDC Vapi Weir	8.08	7.2	0.9	8	25	94
			Zari Causeway Kachigam	7.73	6.5	1.5	46	27	140
			Village Namdha	7.52	2.5	0.4	9	<2	<2
48	May-2025		GIDC Vapi Weir	7.87	7.1	0.8	10	22	38
			Zari Causeway Kachigam	7.16	6.1	1.5	22	120	350
			Village Namdha	7.33	6.3	1.9	46	63	220
49	June-2025		GIDC Vapi Weir	8.28	7.2	0.9	8	27	47
			Zari Causeway Kachigam	8.25	6.7	1.6	44	140	280
			Village Namdha	7.65	6.4	1.6	46	49	210
50	July-2025		GIDC Vapi Weir	7.72	7.2	0.8	8	14	26
			Zari Causeway Kachigam	7.73	6.9	1.3	12	84	110
			Village Namdha	7.70	7	1.5	16	43	150
51	August-2025		GIDC Vapi Weir	7.82	7.2	0.9	6	6	21
			Zari Causeway Kachigam	7.86	6.9	1	14	70	120
			Village Namdha	7.59	6.8	1.2	17	34	170
52	Sept-2025		GIDC Vapi Weir	7.76	7	0.8	8	11	41
			Zari Causeway Kachigam	7.32	6.8	1	18	84	170
			Village Namdha	7.44	6.9	1	16	47	210
53	Oct-2025		GIDC Vapi Weir	7.66	7.1	0.9	6	4	21
			Zari Causeway Kachigam	7.44	7	1	16	79	150
			Village Namdha	7.37	7	1	14	47	170
54	Nov-2025		GIDC Vapi Weir	7.87	7.2	0.8	7	4	17
			Zari Causeway Kachigam	7.6	6.8	1	18	58	120
			Village Namdha	7.23	6.9	1.1	24	43	210
55	Dec-2025		GIDC Vapi Weir	7.89	7.1	0.9	8	6	23
			Zari Causeway Kachigam	7.28	6.8	1.1	17	220	920
			Village Namdha	7.46	6.9	1	22	110	350
56	January-2026		GIDC Vapi Weir	7.88	7.1	0.9	8	4	21

			Zari Causeway Kachigam	7.50	6.8	1.1	20	110	430
			Village Namdha	7.4	6.9	1	24	130	540
57	February-2026		GIDC Vapi Weir	7.94	7	0.9	8	4	13
			Zari Causeway Kachigam	8.06	6.7	1.2	22	110	220
			Village Namdha	7.32	6.8	1.3	20	170	350
58	March-2026		GIDC Vapi Weir	7.69	7.1	0.8	8	4	14
			Zari Causeway Kachigam	7.23	6.4	2.3	30	1600	>1600
			Village Namdha	7.35	6.7	1.4	24	210	430
59	April-2026		GIDC Vapi Weir	7.60	7	0.9	8	<1.8	27
			Zari Causeway Kachigam	6.97	6.8	1.4	22	110	220
			Village Namdha	7.07	6.5	1.7	28	170	350
60	May- 2026		GIDC Vapi Weir	7.1	7.91	0.9	9	21	58
			Zari Causeway Kachigam	6.8	7.27	2.8	24	350	540
			Village Namdha	6.6	7.56	2.3	27	920	1600
61	June-2026		GIDC Vapi Weir	7.74	7.1	1	10	20	120
			Zari Causeway Kachigam	7.27	6.7	2.9	23	150	280
			Village Namdha	7.41	6.7	2.4	26	540	1600

(B)
STP Results

Date	Location	SS (mg/l)	pH	BOD (mg/l)
-	From Final outlet of STP - 1 Of Vapi Municipality (14 MLD)	-	-	-

There is no any Existing STP at present

(C)
Drain details with flow

Sr.No.	Location/Name of Drain	Name of Inletting River/Drain	Discharge (MLD)	
			Max.	Min.
1	Zari Causeway Kachigaon Bridge, Daman (UT)	KalkadaKhadi (Domestic outfall from VapiNagarpalika Area)	20	18
2	Near GIDC Weir, Vapiss	Domestic outfall from Village Chanod Area	0.5	0.3

(D)
CETPs Results

CETP, Vapi (VGEL Vapi):

Samp.Dt.	Type	BOD (mg/l)		COD (mg/l)		NH ₃ (mg/l)		pH		SS (mg/l)	
		Inlet	Outlet	Inlet	Outlet	Inlet	Outlet	Inlet	Outlet	Inlet	Outlet
15/06/2026	ROU	289	24	896	213	40.32	30.24	7.23	7.34	244	80
Standards			30		250		50		6.5-8.5		100

(E)

Progress/Status Report of the River/PRS ground water quality monitoring June– 2026

Date	Location	pH	DO	BOD	COD	SS	Fe	Pb	Ni	Fecal Coliform	Total Coliform
			mg/l							MPN/100ml	
02.06.2026	Borewell at JillaPanchayat School, KantaFaliya, Village Namdha	7.61	2.71	0.9	4	2	0.062	BDL	BDL	<2	<2

Zinc	Manganese	Nitrite	Nitrate	Hexavalent Chromium	Total Chromium	NH ₃	TKN	TDS	Sodium	Conductivity
mg/l									%	micromho/cm
BDL	BDL	0.008	0.152	BDL	BDL	0.28	0.56	478	-	824

8. Dhadhar

(A)

Progress/Status Report of the River/PRS water quality monitoring for the Month June -2026:

Sr. No.	Month/ Year	Location ID	Name of Location	Parameter						
				pH	DO (mg/l)	BOD (mg/l)	COD (mg/l)	Fecal Coliform (MPN/ 100ml)	Total Coliform (MPN/100 ml)	Faecal Streptococci (MPN/100 ml)
1	June-2021	1865	Kothwada	7.67	0.9	16	69	>1600	>1600	
			Pingalwada	7.71	6.5	4.1	54	17	280	
2	July-2021	1865	Kothwada	7.75	0.9	9	44	>1600	>1600	>1600
			Pingalwada	7.85	5.1	3.7	13	14	94	10
3	August-2021	1865	Kothwada	7.73	0.9	6	31	350	>1600	350
			Pingalwada	7.8	5.6	2.7	8	130	1600	130
4	September-2021	1865	Kothwada	7.87	2.2	7	36	>1600	>1600	240
			Pingalwada	8.33	5.9	3.4	13	540	920	70
5	October-2021	1865	Kothwada	8.17	2.5	1.9	19	>1600	>1600	170
			Pingalwada	8.43	6.0	2.1	23	920	1600	49
6	November-2021	1865	Kothwada	7.61	0	9	54	>1600	>1600	110
			Pingalwada	8.03	7.7	1.7	5	920	1600	21
7	December-2021	1865	Kothwada	7.85	1.5	09	10	>1600	>1600	33
			Pingalwada	7.77	3.2	1.4	15	540	920	6.8

8	January-2022	1865	Kothwada	8.01	0.6	10	47	>1600	>1600	27
			Pingalwada	8.29	7.5	1.2	16	350	540	6.8
9	February-2022	1865	Kothwada	7.55	0.5	11	49	>1600	>1600	21
			Pingalwada	7.93	7.8	0.8	9	240	350	<1.8
10	March-2022	1865	Kothwada	8.05	1.9	12	51	>1600	>1600	17
			Pingalwada	8.01	7.1	0.8	10	270	350	<1.8
11	April-2022	1865	Kothwada	8.04	0.8	8	39	>1600	>1600	11
			Pingalwada	8.25	7.5	0.9	17	540	920	<1.8
12	May-2022	1865	Kothwada	8.26	0	13	64	>1600	>1600	11
			Pingalwada	8.52	6.08	0.9	30	>1600	>1600	<2
13	June-2022	1865	Kothwada	8.40	0.0	21	90	>1600	>1600	6.8
			Pingalwada	8.64	BDL	21	81	110	220	<1.8
14	July-2022	1865	Kothwada	7.56	3.2	20	79	540	9.74	<1.8
			Pingalwada	7.91	5.0	2.9	24	110	240	<1.8
15	August-2022	1865	Kothwada	7.7	1.8	7	48	210	920	<1.8
			Pingalwada	7.86	7.20	0.80	24	120	540	<1.8
16	September-2022	1865	Kothwada	8.01	3.5	3	34	920	1600	<1.8
			Pingalwada	8.38	6.9	1.2	19	240	350	<1.8
17	October -2022	1865	Kothwada	8.02	6.0	0.9	22	>1600	>1600	<1.8
			Pingalwada	8.46	6.7	0.9	18	240	350	<1.8
18	November-2022	1865	Kothwada	8.18	5.9	3.7	20	>1600	>1600	11
			Pingalwada	8.28	6.3	0.9	16	>1600	>1600	6.8
19	December-2022	1865	Kothwada	8.4	3.5	2.7	17	1600	>1600	6.8
			Pingalwada	8.49	6.8	0.8	10	240	300	4
20	January-2023	1865	Kothwada	8.48	4.3	1.8	16	500	900	4
			Pingalwada	8.48	7.3	0.8	9	140	350	<1.8
21	February-2023	1865	Kothwada	8.19	1.2	3.8	24	>1600	>1600	350
			Pingalwada	8.40	5.1	1.1	8	>1600	>1600	350

22	March-2023	1865	Kothwada	7.56	1	7.0	40	>1600	>1600	540
			Pingalwada	8.15	7.4	1.2	11	900	>1600	540
23	April-2023	1865	Kothwada	7.79	1	5	39	>1600	>1600	540
			Pingalwada	7.99	6.2	1.16	15	900	>1600	350
24	May-2023	1865	Kothwada	7.86	1.4	3.4	25	>1600	>1600	920
			Pingalwada	8.05	6.2	1.12	9	1600	>1600	540
25	June-2023	1865	Kothwada	7.76	0.7	6	35	>1600	>1600	540
			Pingalwada	8.34	5.7	0.56	12	1600	>1600	350
26	July-2023	1865	Kothwada	8.93	1.9	6	35	>1600	>1600	>1600
			Pingalwada	7.94	6.4	1.1	13	900	>1600	920
27	August-2023	1865	Kothwada	7.86	2.8	5.0	42	>1600	>1600	>1600
			Pingalwada	7.77	6.8	1.3	10	>1600	>1600	540
28	September-2023	1865	Kothwada	7.91	1.4	9	45	>1600	>1600	920
			Pingalwada	8.34	5.8	1.3	9	900	1600	540
29	October-2023	1865	Kothwada	7.98	1.5	8.0	46	>1600	>1600	920
			Pingalwada	8.09	6.6	1.4	8	900	>1600	350
30	November-2023	1865	Kothwada	8.11	1.4	6	35	>1600	>1600	>1600
			Pingalwada	8.09	6.6	1.4	8	900	>1600	920
31	December-2023	1865	Kothwada	7.61	1.5	< 5	20	>1600	>1600	>1600
			Pingalwada	7.98	6.7	1.5	10	1600	>1600	>1600
32	January-2024	1865	Kothwada	8.26	0.23	8.0	43	>1600	>1600	>1600
			Pingalwada	8.39	5.96	1.74	10	>1600	>1600	>1600
33	February-2024	1865	Kothwada	7.91	0.12	6.0	30	>1600	>1600	>1600
			Pingalwada	8.19	5.17	1.79	8	>1600	>1600	>1600
34	Mar-2024	1865	Kothwada	7.81	1.24	5.0	27	>1600	>1600	>1600
			Pingalwada	8.16	5.24	1.22	9	>1600	>1600	>1600
35	April -2024	1865	Kothwada	7.91	0.49	7.0	32	>1600	>1600	>1600
			Pingalwada	8.26	6.11	1.45	8	>1600	>1600	>1600

36	May – 2024	1865	Kothwada	8.36	1.06	6.0	35	>1600	>1600	>1600
			Pingalwada	8.39	6.92	1.53	9	>1600	>1600	>1600
37	June-2024	1865	Kothwada	8.48	1.2	6	35	>1600	>1600	>1600
			Pingalwada	8.44	7	1.34	9	>1600	>1600	>1600
38	July-2024	1865	Kothwada	7.31	0.93	6	28	>1600	>1600	>1600
			Pingalwada	7.69	5.18	1.34	8	>1600	>1600	>1600
39	Aug-2024	1865	Kothwada	8.11	6.72	1.39	40	>1600	>1600	>1600
			Pingalwada	8.07	6.38	1.34	10	300	>1600	>1600
40	Sept-2024	1865	Kothwada	7.84	6.54	0.91	32	>1600	>1600	>1600
			Pingalwada	7.87	6.40	0.91	11	240	>1600	>1600
41	Oct-2024	1865	Kothwada	8.09	2.97	6.0	36	>1600	>1600	>1600
			Pingalwada	8.15	5.71	1.22	10	>1600	>1600	>1600
42	Nov-2024	1865	Kothwada	7.66	2.69	6.0	45	>1600	>1600	>1600
			Pingalwada	7.98	7.07	1.30	10	500	>1600	1600
43	Dec-2024	1865	Kothwada	7.34	3.33	<0.5	28	>1600	>1600	>1600
			Pingalwada	7.7	6.22	1.89	10	>1600	>1600	>1600
44	January-2025	1865	Kothwada	7.47	2.39	5	39	>1600	>1600	>1600
			Pingalwada	7.84	6.83	1.93	9	>1600	>1600	>1600
45	February-2025	1865	Kothwada	7.52	3.65	2.47	34	>1600	>1600	>1600
			Pingalwada	7.95	6.56	<1	9	540	>1600	>1600
46	March-2025	1865	Kothwada	7.50	3.43	5	36	>1600	>1600	>1600
			Pingalwada	7.80	5.43	1.32	10	350	950	33
47	April-2025	1865	Kothwada	7.65	2.35	5	29	540	1600	58
			Pingalwada	8.08	6.08	1.02	9	540	1600	210
48	May-2025	1865	Kothwada	7.87	1.11	5	30	430	920	79
			Pingalwada	8.47	7.23	<1	8	540	920	94
49	June-2025	1865	Kothwada	7.76	3.86	5	28	350	920	120
			Pingalwada	8.29	6.44	<1	9	350	540	110

50	July-2025	1865	Kothwada	7.23	5.90	1.12	20	46	170	17
			Pingalwada	7.37	5.83	<1	10	58	280	17
51	August-2025	1865	Kothwada	7.81	5.49	1.85	34	79	170	26
			Pingalwada	7.87	5.69	1.22	14	63	130	21
52	Sept-2025	1865	Kothwada	7.72	5.02	2	28	46	170	10
			Pingalwada	7.74	6.48	1.26	12	58	150	13
53	Oct-2025	1865	Kothwada	7.76	7.45	1	20	70	240	17
			Pingalwada	7.99	7.32	1.18	11	84	240	20
54	Nov-2025	1865	Kothwada	7.19	6.55	1	17	140	540	26
			Pingalwada	7.36	7.02	1.05	10	94	430	22
55	Dec-2025	1865	Kothwada	7.58	6.28	2	19	110	430	22
			Pingalwada	7.86	6.33	1.12	11	79	280	15
56	January-2026	1865	Kothwada	7.57	6.24	2	20	120	430	27
			Pingalwada	7.95	6.51	BDL	10	110	350	17
57	February-2026	1865	Kothwada	7.41	5.72	2	18	120	350	26
			Pingalwada	7.6	6.71	BDL	9	110	280	15
58	March-2026	1865	Kothwada	8.05	4.56	2	16	170	540	47
			Pingalwada	8.12	6.10	BDL	8	79	280	22
59	April-2026	1865	Kothwada	6.97	4.12	2	14	120	430	31
			Pingalwada	7.24	6.52	1.12	10	94	280	26
60	May-2026	1865	Kothwada	7.45	4.51	2	16	110	350	21
			Pingalwada	7.82	6.12	1.08	10	70	220	15
61	June-2026	1865	Kothwada	7.78	3.88	2	18	79	280	22
			Pingalwada	8.65	7.19	1.05	10	46	170	14

(B)
STPs Results (June-2026)

Name of STP	pH	COD	BOD	TC	FC
		mg/l		MPN/100 ml	
Vadodara Municipal Corporation (100 MLD) STP Tarsali (New) - 90701	7.90	13	2	240	110
STP at Gajarawadi – Capacity: 66 MLD (22903)	7.63	114	17	46	21
STP at Sayaji Garden – Capacity: 16 MLD (17990)	7.70	39	4	220	140
STP at Kapurai – Capacity: 43 MLD (14425)	7.49	111	21	280	170
STP at Rajivnagar – Capacity: 78 MLD (46800)	7.65	18	2	210	58
STP at Chhani – Capacity: 21 MLD (26341)	7.70	73	17	140	46
STP at Atladara – I (Old STP at Atladra) – Capacity: 43 MLD (16488)	7.69	73	15	280	120
STP at Atladara – II (New STP at Atladra) – Capacity: 43 MLD (22938)	7.56	101	20	240	140
Kapurai –New – Capacity: 60 MLD (63792)	7.51	23	3	240	150
STP at Chhani New- Capacity: 60 MLD (77826)	7.57	14	2	150	48
STP at Bhayli – Capacity: 45 MLD (77230)	8.05	9	1	280	94
Vadodara Municipal Corporation (13 MLD Vemali STP) (87708)	8.15	12	1	130	41
Vadodara Municipal Corporation (84 MLD New STP Atladarass) (92146)	7.70	13	2	350	140

(C)
Drain details with flow

Sr. No.	Location	Name of Inletting Drain	Flow in MLD
1	Downstream of Pingalwada	Vishwamitri	@ 409
2	Upstream of Pingalwada	Rangai	@ 1.3
3	Upstream of Pingalwada	Natural Kaans	@ 0.36

(D)
Details of CETP
Not Applicable

(E)

Progress /Status Report for Ground water quality monitoring pertaining to PRS River:

Sample ID	Date	Sampling Point	pH	COD mg/l	BOD mg/l	TDS mg/l
517802	02/04/2026	Borewell At Por GIDC Office (70869)	7.24	7	BDL	1106
519526	02/05/2026	Borewell At Por GIDC Office (70869)	7.80	7	BDL	1112
521418	02/06/2026	Borewell At Por GIDC Office (70869)	8.03	7	BDL	1090

9. Khari

(A)

Progress/Status Report of the River/PRS water quality monitoring for the Month June– 2026:

Sr. No.	Month/ Date	Location ID	Name of Location	Parameter					
				pH	DO (mg/l)	BOD (mg/l)	COD (mg/l)	Fecal coliform (MPN/ 100ml)	Total coliform (MPN/100 ml)
1	June-2021	13401	Lali village	7.81	BDL	37	254	>1600	>1600
2	July-2021	13401	Lali village	7.15	BDL	91	388	>1600	>1600
3	August-2021	13401	Lali village	Sample results yet not freezed					
4	September-2021	13401	Lali village	7.39	1.91	17	69	540	920
5	October-2021	13401	Lali village	8.11	BDL	72	296	>1600	>1600
6	November-2021	13401	Lali village	7.19	BDL	26	132	>1600	>1600
7	December-2021	13401	Lali village	7.96	BDL	33	131	>1600	>1600
8	January-2022	13401	Lali village	7.11	BDL	55	183	>1600	>1600
9	February-2022	13401	Lali village	7.30	BDL	56	200	>1600	>1600

10	March-2022	13401	Lali village	7.95	BDL	13	50	920	1600
11	April-2022	13401	Lali village	7.15	BDL	38	133	>1600	>1600
12	May-2022	13401	Lali village	7.78	BDL	28	118	>1600	>1600
13	June-2022	13401	Lali village	7.35	BDL	40	162	>1600	>1600
14	July-2022	13401	Lali village	7.25	BDL	54	178	>1600	>1600
15	August-2022	13401	Lali village	7.36	0.34	24	96	>1600	>1600
16	September-2022	13401	Lali village	7.22	BDL	21	46	>1600	>1600
17	October-2022	13401	Lali village	7.23	2.91	9	34	>1600	>1600
18	November-2022	13401	Lali village	7.33	0.62	29	110	>1600	>1600
19	December-2022	13401	Lali village	7.21	BDL	52	195	>1600	>1600
20	January-2023	13401	Lali village	7.18	BDL	21	85	>1600	>1600
21	February-2023	13401	Lali village	7.37	0.87	26	95	>1600	>1600
22	March-2023	13401	Lali village	7.41	BDL	26	87	>1600	>1600
23	April-2023	13401	Lali village	7.40	BDL	29	89	>1600	>1600
24	May-2023	13401	Lali village	7.47	BDL	37	181	>1600	>1600
25	June-2023	13401	Lali village	7.48	1.56	11	46	>1600	>1600
26	July-2023	13401	Lali village	7.39	BDL	27	94	>1600	>1600
27	August-2023	13401	Lali village	7.35	BDL	19	77	>1600	>1600
28	September-2023	13401	Lali village	7.31	BDL	19	74	>1600	>1600
29	October-2023	13401	Lali village	7.58	BDL	68	243	>1600	>1600
30	November-2023	13401	Lali village	7.44	BDL	42	164	>1600	>1600
31	December-2023	13401	Lali village	7.44	0.72	41	221	>1600	>1600
32	January-2024	13401	Lali village	7.55	2.00	19	89	>1600	>1600
33	February-2024	13401	Lali village	7.30	0.80	13	64	>1600	>1600
34	March-2024	13401	Lali village	7.35	0.24	46	226	>1600	>1600
35	April – 2024	13401	Lali village	7.53	BDL	32	101	>1600	>1600
36	May – 2024	13401	Lali village	7.30	BDL	19	68	>1600	>1600

37	June-2024	13401	Lali village	7.43	0.23	24	84	>1600	>1600
38	July -2024	13401	Lali village	7.00	1.00	17	73	>1600	>1600
39	August-2024	13401	Lali village	6.80	1.00	22	64	>1600	>1600
40	September-2024	13401	Lali village	7.04	1.95	7	27	>1600	>1600
41	October-2024	13401	Lali village	7.58	BDL	32	104	>1600	>1600
42	November-2024	13401	Lali village	7.27	BDL	39	173	>1600	>1600
43	December-2024	13401	Lali village	7.28	BDL	78	212	>1600	>1600
44	January-2025	13401	Lali village	6.94	0.52	17	146	>1600	>1600
45	February-2025	13401	Lali village	7.17	0.73	28	148	>1600	>1600
46	March-2025	13401	Lali village	7.26	0.7	80	204	>1600	>1600
47	April-2025	13401	Lali village	7.10	1.38	88	215	>1600	>1600
48	May-2025	13401	Lali village	7.29	BDL	95	191	>1600	>1600
49	June-2025	13401	Lali village	6.65	BDL	85	206	>1600	>1600
50	July-2025	13401	Lali village	6.52	NA	35	108	>1600	>1600
51	August-2025	13401	Lali village	7.36	0.32	20	78	>1600	>1600
52	Sept-2025	13401	Lali village	7.6	6.26	21	62	>1600	>1600
53	Oct-2025	13401	Lali village	7.06	0.32	38	116	>1600	>1600
54	Nov-2025	13401	Lali village	7.23	0.38	33	118	>1600	>1600
55	Dec-2025	13401	Lali village	7.42	0.72	84	195	>1600	>1600
56	January-2026	13401	Lali village	7.35	BDL	137	310	>1600	>1600
57	February – 2026	13401	Lali village	7.47	0.46	96	259	>1600	>1600
58	March – 2026	13401	Lali village	7.62	2.13	42	95	>1600	>1600
59	April – 2026	13401	Lali village	7.20	1.2	80	195	>1600	>1600
60	May – 2026	13401	Lali village	7.58	0.79	61	156	>1600	>1600
61	June-2026	13401	Lali village	7.88	4.27	27	94	>1600	>1600

(B)

Progress /Status Report for Ground water quality monitoring pertaining to PRS River for June- 2026:

Location ID	Name of Location	Parameter									
		pH	BOD	COD	Cu	Fe	Pb	Cd	Ni	Zn	T. Cr.
10836	Bore well of village Lali gram panchayat	Sample is not collected due to three monthly (3M) project in June (sample was collected during April-2026)									

(C)

Drains Details with Flow: 21913

Sr.No.	Location	Name of Inletting River/Drain	Discharge (MLD)	
			Max.	Min.
1	Vinzol STP	STP discharge of AMC at Vinzol into river Khari through Pipeline	185	165
2	Kharicut Canal at Railway Bridge	Railway Bridge near Vinzol	0.5	0.2

(D)

STP & CETP results:

Vinzol STP (70 MLD) (21913) June -2026

Location of Sample Collection	Parameter	Unit	Discharge norms	Analysis Results
Final outlet for STP Dated: - 03.06.2026	pH	-	6.5 to 8.5	7.63
	BOD	mg/L	< 20	65
	SS	mg/L	<30	86
	Total coliform	MPN/100 ml	< 1000	>1600
	Fecal coliform	MPN/100 ml	< 1000	>1600
	Residual Chlorine	mg/L	0.5	NA

Vinzol STP (35 MLD) (55839) June -2026

Location of sample collection	Parameter	Unit	Discharge norms	Analysis Results
Final outlet for STP Dated: - 12.06.2026	pH	-	6.5 to 8.5	7.51
	BOD	mg/L	< 20	15
	SS	mg/L	<30	20
	Total coliform	MPN/100 ml	< 1000	920
	Fecal coliform	MPN/100 ml	< 1000	350
	Residual Chlorine	mg/L	0.5	NA

Vinzol STP (100 MLD) (35932) June-2026

Location of sample collection	Parameter	Unit	Discharge norms	Analysis Results
Final outlet of STP Dated: - 03.06.2026	pH	-	6.5 to 8.5	7.99
	BOD	mg/L	< 20	18
	SS	mg/L	<30	34
	Total coliform	MPN/100 ml	< 1000	920
	Fecal coliform	MPN/100 ml	< 1000	350
	Residual Chlorine	mg/L	0.5	NA

CETP Results: There is no industrial wastewater discharge into River Khari.

10. Kim

(A)

Progress/Status Report of the River/PRS water quality monitoring for the Month June– 2026:

Sr. No.	Month/ Year	Location ID	Name of Location	Parameter					
				pH	DO (mg/l)	BOD (mg/l)	COD (mg/l)	Fecal Coliform (MPN/ 100ml)	Total Coliform (MPN/100 ml)
1	June-2021		Sahol Bridge	8.38	6.3	2.3	17	27	84
2	July-2021		Sahol Bridge	7.78	5.2	1.8	15	22	94
3	August-2021		Sahol Bridge	7.5	5.4	2.1	16	17	84
4	September-2021		Sahol Bridge	7.68	5.7	2.6	18	31	70
5	October-2021		Sahol Bridge	7.78	5.8	2	12	24	94
6	November-2021		Sahol Bridge	8.04	5.3	2.3	14	25	84
7	December-2021		Sahol Bridge	7.5	5.6	2.7	15	17	63
8	January-2022		Sahol Bridge	8.06	6	2.1	15	14	34
9	February-2022		Sahol Bridge	7.86	5.9	2.9	20	17	58
10	March-2022		Sahol Bridge	8.04	6	2.8	17	21	48
11	April-2022		Sahol Bridge	7.78	6.9	2.4	16	10	31
12	May-2022		Sahol Bridge	7.8	6	2.3	12	10	32
13	June-2022		Sahol Bridge	8.09	6.4	2.5	14	12	33
14	July-2022		Sahol Bridge	7.9	6.5	2.2	10	6	27
15	August-2022		Sahol Bridge	8.63	6.9	1.9	12	10	33
16	Sept-2022		Sahol Bridge	7.8	6.9	1.8	16	17	38
17	October-2022		Sahol Bridge	7.73	6.6	2	7	14	27
18	November-2022		Sahol Bridge	8.37	6.2	1.9	14	4	26
19	December-2022		Sahol Bridge	7.93	5.4	1.9	16	4	21
20	January-2023		Sahol Bridge	7.83	5.0	2.6	13	13	48

21	February-2023		Sahol Bridge	8.48	6.8	1.9	14	11	39
22	March-2023		Sahol Bridge	7.75	6.4	2	14	10	34
23	April-2023		Sahol Bridge	8.3	7.1	1.5	14	34	140
24	May-2023		Sahol Bridge	8.25	6.2	2.8	14	10	43
25	June-2023		Sahol Bridge	8.40	6.9	2.0	18	10	31
26	July-2023		Sahol Bridge	8.16	7	2	12	12	48
27	August-2023		Sahol Bridge	7.22	7.0	1.9	10	6	32
28	September		Sahol Bridge	6.99	7.0	2.4	14	6	17
29	October-2023		Sahol Bridge	8.3	6.8	2.6	9	13	43
30	Nove-2023		Sahol Bridge	6.82	5.8	2.1	15	23	47
31	Dec-2023		Sahol Bridge	7.62	5.6	2.1	13	12	48
32	January-2024		Sahol Bridge	7.20	5.3	1.6	16	10	33
33	Fabruary-2024		Sahol Bridge	7.26	6.0	2.3	15	6	32
34	March-2024		Sahol Bridge	8.31	5.3	2.6	15	10	31
35	April - 2024		Sahol Bridge	8.33	6.3	2.4	17	14	48
36	May - 2024		Sahol Bridge	8.33	6.5	2.2	16	<1.8	20
37	June-2024		Sahol Bridge	8.47	6	2.9	18	14	48
38	July-2024		Sahol Bridge	7.72	6.6	1.9	16	6	37
39	August-2024		Sahol Bridge	7.81	6.1	2.2	12	13	21
40	Sept-2024		Sahol Bridge	7.91	7.3	1.2	10	17	43
41	October-2024		Sahol Bridge	7.79	6.9	1.7	11	14	48
42	Nov-2024		Sahol Bridge	7.67	6.5	2.6	12	17	63
43	Dec-2024		Sahol Bridge	8.26	6.8	2.2	12	12	31
44	January-2025		Sahol Bridge	7.64	5.5	2.2	14	14	33
45	February-2025		Sahol Bridge	7.88	6.0	2.0	18	350	1600
46	March-2025		Sahol Bridge	7.88	6.0	2.0	18.0	17.0	43.0

47	April-2025		Sahol Bridge	7.87	5.4	2.4	16.0	14	48.0
48	May-2025		Sahol Bridge	7.31	6.4	2.3	15	12	48
49	June-2025		Sahol Bridge	7.74	6.84	2.1	14	<1.8	20
50	July-2025		Sahol Bridge	7.21	7.0	2.11	12	14	47
51	August-2025		Sahol Bridge	7.42	6.4	1.7	12	21	48
52	Sept-2025		Sahol Bridge	7.88	6.7	1.3	10	23	63
53	Oct-2025		Sahol Bridge	8.05	6.4	1.3	9	33	120
54	Nov-2025		Sahol Bridge	7.98	7.3	1.0	7.0	49	140
55	Dec-2025		Sahol Bridge	8.12	6.5	1.2	8	38	170
56	January-2026		Sahol Bridge	7.58	6.6	1.4	6	34	130
57	February-2026		Sahol Bridge	7.99	6.7	1.3	5	46	170
58	March-2026		Sahol Bridge	8.01	7.6	1.2	6	33	110
59	April-2026		Sahol Bridge	7.87	6.7	1.2	6	43	150
60	May-2026		Sahol Bridge	7.3	7	1.3	5	46	140
61	June-2026		Sahol Bridge	7.12	6.9	1.3	6	43	150

(B)

Progress /Status Report for Ground water quality monitoring pertaining to PRS River for October - 2024:

Location: - Borewell at Garg Tex-o Feb Pvt.Ltd. Olpad

Date	% NA	AL K	B O D	CA L	C O D	CN D	D O X	FL U	M AG	N H3	NI T	N T R	p H	PH O	P O T	SO D	S S	S U P	T. H	TC O	T D S	T K N	T M P	T U R
01/04/ 2021	31. 79	190	0.8	164. 33	17	141 10	3.8	0.21 9	192. 13	1.1 2	0.0 28	0.5 7	7. 82	0.1 04	8.6	258	1 2	10 4	12 00	42	86 06	2.2 4	28	4
01/10/ 2021	31. 9	230	2.9	188. 4	24	137 90	3.9	0.59	214. 02	0.2 8	0.0 22	0.0 57	7. 42	0.1 04	15. 93	293. 45	2	90 3	13 50	<2	83 84	0.5 58	30	BD L
02/04/ 2022	31. 47	490	1.5	244. 49	16	141 90	--	0.26	155. 65	0.2 8	--	0.5 8	7. 46	0.0 43	3.9	73.4	6	28 2	63 0	<2	28 60	1.6 8	30	BD L

01/10/ 2022	14. 07	304 0	1.5	392. 8	6	145 10	--	0.28	466. 9	0.2 9	--	0.4 84	7. 55	0.0 97	8.7	218	8 6	87 0	29 00	<2	87 06	1.1 4	28	BD L
02/02/ 2023		100	0.3	256. 51	20	--	3.1	0.26	306. 4	0.2 8	0.0 43	0.0 74	7. 98	--	---	--	1 2	10 70	19 00	<2	88 82	1.1 2	25	---
04/04/ 2024	--	910	2.7	160. 3	16	496 0	3.2	0.07 6	194. 56	--	0.0 28	0.0 68	8. 44	0.0 4	0.5 0	140	6	31 6	12 00	<2	28 76	0.5 6	27	1
03/10/ 2024	-	370	<5	76.1 5	15	132 70	1.8	0.21 80	206. 72	-	0.0 37	0.0 66	7. 07	0.1 11	95	208 0	8 6	42 60	10 40	<2	86 88	0.5 6	30	1

Location: - Borewell at Piramal Glass

Date	A L K	B O D	B O R	C H L	C N D	C O D	C O L	D O X	F C O	FL U	M AG	N H 3	NI T	N T R	p H	P H O	P O T	S O D	S S	S U P	T. H	T C O	T D S	T K N	T M P	T U R
01/04/ 2021	32 0	0. 6	0.0 9	73 7	38 67	10	<5	4	<2	0.2 8	94. 9	0. 6	0.0 3	0.6 8	7. 8 9	0.1 4	2. 4	70. 8	4	29	5 9 0	<2	23 58	2.2 4	29	2
01/10/ 2021	31 9	2. 7	0.0 85	53 0	37 71	9	<5	4.3	<2	0.7	99. 71	0. 28	0.0 2	0.0 72	7. 6 5	0.1 30	4. 36	80. 25	2	24 7	6 2 0	<2	22 92	0.5 58	30	B D L
02/04/ 2022	50 0	1. 4	0.0 93	97 0	39 20	9	--	--	<2	0.3 6	99. 71	0. 28	--	0.5 8	7. 4 6	0.0 43	3. 9	73. 4	6	28 2	6 3 0	<2	28 60	1.6 8	30	B D L
01/10/ 2022	42 0	1. 4	0.1 51	83 0	39 66	7	--	--	<2	0.3 9	85. 12	0. 29	--	0.5 12	7. 8 4	0.0 97	2. 4	59	2 4	23 8	5 2 0	<2	23 80	1.1 4	29	1
02/02/ 2023	10 0	0. 3		86 1		8		2.8	<2	0.2 8	94. 85	0. 28	0.0 3	0.0 56	8. 1 6				1 0	28 7	5 9 0	<2	23 90	0.5 6	25	
04/04/ 2024	74 0	2. 2	0.0 87	57 5	35 41	9	12 8.3	4.2	<2	0.0 97	153 .22	--	0.0 42	0.0 86	7. 9 6	0.0 44	0. 41	88. 4	4	22 6	9 5 0	<2	20 54	1.1 2	30	1

03/10/ 2024	39 0	2. 1	0.1 00	52 3	35 15	9	72. 14	4.4	<2	0.2 18	89. 98	-	0.0 47	0.0 88	7. 0	0.0 86	0. 40	13 0	8	19 3	5 5	0	<2	20 74	1.6 8	30	1
----------------	---------	---------	-----------	---------	----------	---	-----------	-----	----	-----------	-----------	---	-----------	-----------	---------	-----------	----------	---------	---	---------	--------	---	----	----------	----------	----	---

Location: - Borewell at Neelam Fiber Kim Ind Area Plot (October-2024)

Date	ALK	BOD	BOR	CHL	CND	COD	CAL	DOX	FCO	FLU	MAG	NH3	NI T	N T R	p H	P H O	P O T	S O D	S S	S U P	T. H	T C O	T D S	T K N	T M P	T U R
01/04/2021	390	0.8	0.09	605	3077	11	76.15	3.8	<2	0.34	94.9	0.3	0.04	0.6	8.4	0.13	1.9	56.3	8	25	580	<2	1876	1.68	31	1.8
01/10/2021	310	2.3	0.082	470	3348	10	76.15	4.4	<2	0.67	77.82	0.28	0.024	0.050	7.91	0.139	3.87	71.25	2	219	510	<2	2036	0.558	30	B D L
02/04/2022	520	1.5	0.095	670	4901	10	92.18	--	<2	0.42	102.14	0.28	--	0.5	7.63	0.037	4.1	76.6	4	195	650	<2	1966	1.68	30	B D L
01/10/2022	510	1.4	0.145	835	3977	6	72.14	--	<2	0.40	87.55	0.29	--	0.488	8.12	0.102	2.4	60	24	239	540	<2	2386	1.14	29	2
02/02/2023	100	0.3		812		14	84.16	2.9	<2	0.26	102.1	0.28	0.032	0.063	8.42				8	271	630	<2	2256	0.56	23	
04/04/2024	650	2.4	0.084	553	3408	14	120.2	4	<2	0.152	143.49	--	0.024	0.041	7.28	0.036	0.40	66.33	4	217	890	<2	1976	1.68	30	2
03/10/2024	400	2.4	0.129	462	3109	10	76.15	4.2	<2	0.254	89.98	-	0.037	0.104	7.44	0.086	0.10	170	6	171	560	<2	1834	2.24	30	1

(C)

Drains Details with Flow:

Sr.No.	Location/ Name of Drain	Name of Inletting River/Drain	Discharge (MLD)	
			Max	Min
1	Kim to Sahol	Village Kim drain	10	2

(D)

STP Results:

No Sewage treatment in this River stretch – Existing STP details – NA

(E)

CETP Details

No Industrial wastewater discharge into this River stretch – Existing CETPs details – NA

11. Kolak

(A)

Progress/Status Report of the River/PRS water quality monitoring for the Month June-2026:

Sr. No.	Month/ Year	Location ID	Name of Location	Parameter					
				pH	DO (mg/l)	BOD (mg/l)	COD (mg/l)	Fecal Coliform (MPN/ 100ml)	Total Coliform (MPN/100 ml)
1	June-2021		River Kolak at N.H. No.8, Morai	7.91	6.90	0.80	10	20	58
			River Kolak at Pataliya Bridge	7.86	5.70	1.50	17	920	1600
2	July-2021		River Kolak at N.H. No.8, Morai	7.58	6.70	0.60	9.0	20	49
			River Kolak at Pataliya Bridge	8.02	6.50	1.10	12	350	920

3	August-2021		River Kolak at N.H. No.8, Morai	7.96	7.10	0.7	8.0	13	34
			River Kolak at Pataliya Bridge	7.92	6.50	0.8	9.0	130	350
4	September-2021		River Kolak at N.H. No.8, Morai	7.87	7.20	0.6	7.0	11	33
			River Kolak at Pataliya Bridge	7.97	6.70	0.7	8.0	34	94
5	October-2021		River Kolak at N.H. No.8, Morai	7.95	7.20	0.6	7.0	10	32
			River Kolak at Pataliya Bridge	7.94	6.40	0.9	10.0	33	84
6	November-2021		River Kolak at N.H. No.8, Morai	8.01	6.90	0.7	8.0	11	38
			River Kolak at Pataliya Bridge	7.99	6.20	1.0	11.0	430	920
7	December-2021		River Kolak at N.H. No.8, Morai	7.86	6.80	0.6	8.0	12	39
			River Kolak at Pataliya Bridge	8.01	6.10	1.1	12.0	350	920
8	January - 2022		River Kolak at N.H. No.8, Morai	7.96	6.70	0.7	8.0	13	43
			River Kolak at Pataliya Bridge	7.82	6.00	1.2	13.0	430	920
9	February-2022		River Kolak at N.H. No.8, Morai	7.87	6.80	0.7	9	12	40
			River Kolak at Pataliya Bridge	7.84	5.70	1.3	14	540	1600
10	March-2022		River Kolak at N.H. No.8, Morai	7.92	6.90	0.6	8	11	38

			River Kolak at Pataliya Bridge	7.88	5.80	1.2	13	920	1600
11	April-2022		River Kolak at N.H. No.8, Morai	7.98	6.80	0.7	10.0	12	39
			River Kolak at Pataliya Bridge	7.94	5.70	1.3	14.0	920	1600
12	May-2022		River Kolak at N.H. No.8, Morai	8.19	6.70	0.8	12	13	38
			River Kolak at Pataliya Bridge	8.20	5.50	1.4	16	920	1600
13	June-2022		River Kolak at N.H. No.8, Morai	7.98	6.60	0.9	11	14	39
			River Kolak at Pataliya Bridge	7.39	5.50	1.3	15	920	1600
14	July-2022		River Kolak at N.H. No.8, Morai	7.93	7.0	0.6	7.0	13	33
			River Kolak at Pataliya Bridge	7.97	5.50	1.4	11.0	94	280
15	August-2022		River Kolak at N.H. No.8, Morai	8.01	6.8	0.6	7.0	14	38
			River Kolak at Pataliya Bridge	7.7	6.2	1.1	12.0	84	280
16	September-2022		River Kolak at N.H. No.8, Morai	7.79	6.5	0.7	7.0	9.2	33
			River Kolak at Pataliya Bridge	7.78	5.5	0.7	10.0	63	240
17	October-2022		River Kolak at N.H. No.8, Morai	7.87	6.9	0.9	8	14	40
			River Kolak at Pataliya Bridge	7.83	6.4	0.8	11	63	280

18	November-2022		River Kolak at N.H. No.8, Morai	7.97	6.8	0.8	8	17	84
			River Kolak at Pataliya Bridge	8.01	6.6	0.9	12	63	540
19	December-2022		River Kolak at N.H. No.8, Morai	8.03	6.9	0.9	7	20	110
			River Kolak at Pataliya Bridge	7.7	6.7	0.8	10	13	350
20	January-2023		River Kolak at N.H. No.8, Morai	8.13	7.3	0.8	8	12	40
			River Kolak at Pataliya Bridge	8.16	6.2	0.9	11	920	1720
21	February-2023		River Kolak at N.H. No.8, Morai	8.02	7.1	0.8	7	17	120
			River Kolak at Pataliya Bridge	7.81	5.6	1.2	10	17	280
22	March-2023		River Kolak at N.H. No.8, Morai	8.07	6.1	0.9	8	11	150
			River Kolak at Pataliya Bridge	7.94	6.0	1.0	12	15	140
23	April-2023		River Kolak at N.H. No.8, Morai	7.96	6.5	0.8	9	20	140
			River Kolak at Pataliya Bridge	7.88	5.2	1.7	10	9.1	120
24	May-2023		River Kolak at N.H. No.8, Morai	8.02	7.2	0.7	9	3.6	170
			River Kolak at Pataliya Bridge	7.96	6.9	1	22	2	540
25	June-2023		River Kolak at N.H. No.8, Morai	8.02	7.2	0.7	9	3.6	170

			River Kolak at Pataliya Bridge	8.18	4.6	2.8	28	8.3	920
26	July-2023		River Kolak at N.H. No.8, Morai	7.87	7.2	0.7	7	26	920
			River Kolak at Pataliya Bridge	8.06	7.2	0.8	9	13	350
27	August-2023		River Kolak at N.H. No.8, Morai	7.56	6.9	0.8	7	1.8	94
			River Kolak at Pataliya Bridge	7.90	6.5	0.9	9	9.3	140
28	September-2023		River Kolak at N.H. No.8, Morai	7.93	7.0	0.7	7	12	84
			River Kolak at Pataliya Bridge	7.80	6.8	0.8	10	15	150
29	October-2023		River Kolak at N.H. No.8, Morai	7.93	7.1	0.6	8	14	94
			River Kolak at Pataliya Bridge	7.45	6.5	0.9	10	17	170
30	November-2023		River Kolak at N.H. No.8, Morai	7.96	7.2	0.7	8	10	58
			River Kolak at Pataliya Bridge	7.90	6.4	1.0	15	26	430
31	December-2023		River Kolak at N.H. No.8, Morai	7.96	7.0	0.7	8	11	63
			River Kolak at Pataliya Bridge	7.84	5.9	1.1	13	32	540
32	January-2024		River Kolak at N.H. No.8, Morai	8.19	7.1	0.7	8	12	48
			River Kolak at Pataliya Bridge	7.84	5.8	1.1	13	32	540

33	February-2024		River Kolak at N H No. 8, Morai	7.0	7.83	0.6	9	10	47
			River Kolak at Pataliya Bridge	6.4	7.25	0.8	15	39	540
34	March - 2024		River Kolak at N H No. 8, Morai	8.08	6.9	0.7	10	11	58
			River Kolak at Pataliya Bridge	7.60	6.3	1.0	14	58	920
35	April - 2024		River Kolak at N H No. 8, Morai	8.07	7.0	0.8	9	12	49
			River Kolak at Pataliya Bridge	7.63	6.2	1.0	10	31	430
36	May – 2024		River Kolak at N H No. 8, Morai	8.05	6.9	0.9	8	12	58
			River Kolak at Pataliya Bridge	7.81	6.8	1.1	11	34	540
37	June – 2024		River Kolak at N H No. 8, Morai	8.04	6.8	0.8	8	11	48
			River Kolak at Pataliya Bridge	7.74	6.6	1.0	16	32	430
38	July – 2024		River Kolak at N H No. 8, Morai	8.07	7.1	0.7	8	10	46
			River Kolak at Pataliya Bridge	7.67	7.0	1.4	25	21	350
39	August – 2024		River Kolak at N H No. 8, Morai	7.97	7.0	0.8	9.0	9.3	43
			River Kolak at Pataliya Bridge	8.09	7.0	1.0	12	17	280

40	September-2024		River Kolak at N H No. 8, Morai	7.92	6.9	0.9	8.0	9.1	48
			River Kolak at Pataliya Bridge	7.88	6.9	0.9	11.0	15	240
41	October-2024		River Kolak at N H No. 8, Morai	8.09	7	0.8	9	9.2	46
			River Kolak at Pataliya Bridge	8.02	7	1	11	13	220
42	November-2024		River Kolak at N H No. 8, Morai	7.9	7.1	0.7	8	9.1	43
			River Kolak at Pataliya Bridge	8.02	6.9	1.1	12	17	280
43	December-2024		River Kolak at N H No. 8, Morai	8.12	7.2	0.8	10	12	58
			River Kolak at Pataliya Bridge	8.05	7	1.1	14	21	240
44	January-2025		River Kolak at N H No. 8, Morai	7.8	7.1	0.7	8	14	47
			River Kolak at Pataliya Bridge	7.84	6.9	1	14	39	150
45	February-2025		River Kolak at N H No. 8, Morai	8.05	7	0.8	8	10	48
			River Kolak at Pataliya Bridge	7.45	6.8	1.1	12	38	110
46	March-2025		River Kolak at N H No. 8, Morai	8.07	7.1	0.9	10	13	58
			River Kolak at Pataliya Bridge	7.95	6.9	1.1	18	39	170

47	April-2025		River Kolak at N H No. 8, Morai	7.94	7	0.9	10	27	120
			River Kolak at Pataliya Bridge	7.54	6	1.6	12	94	280
48	May-2025		River Kolak at N H No. 8, Morai	7.84	7	0.9	9	23	94
			River Kolak at Pataliya Bridge	7.33	6.5	1.4	10	120	350
49	June-2025		River Kolak at N H No. 8, Morai	7.75	7.2	0.9	12	27	120
			River Kolak at Pataliya Bridge	7.63	6.6	1.5	18	150	280
50	July-2025		River Kolak at N H No. 8, Morai	7.79	7.3	0.9	10	17	58
			River Kolak at Pataliya Bridge	7.58	6.9	1.0	14	84	140
51	August-2025		River Kolak at N H No. 8, Morai	8.08	7.2	0.9	8	47	110
			River Kolak at Pataliya Bridge	7.95	6.9	1	12	63	150
52	September-2025		River Kolak at N H No. 8, Morai	7.67	6.9	0.8	13	70	150
			River Kolak at Pataliya Bridge	7.6	6.8	1.1	14	58	120
53	October-2025		River Kolak at N H No. 8, Morai	7.74	6.9	0.9	10	58	110
			River Kolak at Pataliya Bridge	7.52	6.9	1.2	12	48	110

54	November-2025		River Kolak at N H No. 8, Morai	7.85	7	0.9	10	40	84
			River Kolak at Pataliya Bridge	7.62	6.8	1.2	14	14	84
55	December-2025		River Kolak at N H No. 8, Morai	7.84	7.1	0.9	9	24	58
			River Kolak at Pataliya Bridge	7.21	6.9	1.3	18	33	110
56	January-2026		River Kolak at N H No. 8, Morai	8.10	7.2	0.9	12	27	63
			River Kolak at Pataliya Bridge	7.81	6.9	1.3	16	39	94
57	February-2026		River Kolak at N H No. 8, Morai	7.18	6.9	1	15	170	430
			River Kolak at Pataliya Bridge	7.24	6.9	1.2	17	32	70
58	March-2026		River Kolak at N H No. 8, Morai	7.76	7	0.9	11	32	84
			River Kolak at Pataliya Bridge	7.97	6.8	1.5	15	39	93
59	April-2026		River Kolak at N H No. 8, Morai	7.31	7.1	1	11	47	110
			River Kolak at Pataliya Bridge	7.16	5.8	2.3	26	170	220
60	May-2026		River Kolak at N H No. 8, Morai	7	7.70	1	12	110	170
			River Kolak at Pataliya Bridge	6	7.13	2.4	24	540	920
61	June-2026		River Kolak at N H No. 8, Morai	7.84	7	1.1	11	38	70
			River Kolak at Pataliya Bridge	7.19	6.1	2.5	22	170	540

(B)

STPs Results

There is no Existing STP at present

(C)

Drain details with flow

Sr. No.	Location/Name of Drain	Name of Inletting River/Drain	Discharge (MLD)	
			Max.	Min.
1	Morai, Vapi	Bill Khadi	26 MLD	10 MLD

(D)

CETPs Results

Not Applicable

(E)

Progress/Status Report of the River/PRS ground water quality Monitoring (June – 2026):

Date	Location	DO (mg/l)	pH	BOD (mg/l)	COD (mg/l)	Fecal Coliform (MPN/100 ml)	Total Coliform (MPN/100 ml)	SS (mg/l)	Iron (mg/l)	Lead (mg/l)	Nickel (mg/l)
01/06/2026	Borewell at KoteswarMahadev Temple, Vatar	1.7	7.66	0.9	4	<2	<2	2	0.059	BDL	BDL

Zinc (mg/l)	Manganese (mg/l)	Nitrite (mg/l)	Nitrate (mg/l)	Hexavalent Chromium (mg/l)	Total Chromium (mg/l)	Percent Sodium	Ammonical Nitrogen (mg/l)	Total Kejeldahl Nirtogen (mg/l)	TDS (mg/l)	Conductivity (micro.s/cm)
BDL	BDL	0.007	0.259	BDL	BDL	-	0.28	0.56	535	922

12. Mahi

(A)

Progress/Status Report of the River/PRS water quality monitoring for the Month June – 2026:

Sr. No.	Month/ Year	Location ID	Name of Location	Parameter					
				pH	DO (mg/l)	BOD (mg/l)	COD (mg/l)	Fecal Coliform (MPN/ 100ml)	Total Coliform (MPN/100 ml)
1	June-2021		River Mahi at Sevalia	7.45	8.2	0.7	6	11	70
2	July-2021		River Mahi at Sevalia	7.67	8.5	0.6	5	2	48
3	August-2021		River Mahi at Sevalia	8.06	8.4	0.6	5.0	2	39
4	September-2021		River Mahi at Sevalia	7.96	7.9	0.6	5.0	2	48
5	October-2021		River Mahi at Sevalia	8.48	7.7	0.7	5.0	2	40
6	November-2021		River Mahi at Sevalia	8.3	8.5	0.5	5.0	2	40
7	December-2021		River Mahi at Sevalia	7.95	8.5	0.5	6.0	6.8	63
8	January – 2022		River Mahi at Sevalia	8.5	8.5	0.5	6.0	4	47
9	February-2022		River Mahi at Sevalia	8.05	8.2	0.7	6.0	4	49
10	March-2022		River Mahi at Sevalia	8.1	3.8	0.8	7	4	33
11	April-2022		River Mahi at Sevalia	8.58	8.3	0.8	8	4	49
12	May-2022		River Mahi at Sevalia	8.31	8.8	0.8	6	4	63
13	June-2022		River Mahi at Sevalia	8.51	8.5	0.8	8	<1.8	11
14	July-2022		River Mahi at Sevalia	8.46	8.4	0.7	6	6.8	33
15	August-2022		River Mahi at Sevalia	8.26	7.8	0.7	5	2	33
16	Sept-2022		River Mahi at Sevalia	8.49	8.0	0.8	6	4	49
17	October-2022		River Mahi at Sevalia	8.49	8.0	0.7	6	6.8	33
18	Nov-2022		River Mahi at Sevalia	8.49	7.9	0.8	6	6.8	43
19	Dec-2022		River Mahi at Sevalia	8.41	8	0.8	5	4	21

20	January-2023		River Mahi at Sevalia	8.46	8.2	0.6	5	7	33
21	February-2023		River Mahi at Sevalia	8.5	8	0.5	7	14	22
22	March-2023		River Mahi at Sevalia	8.5	8	0.5	7	240	500
23	April-2023		River Mahi at Sevalia	8.3	7.8	0.5	6	170	350
24	May-2023		River Mahi at Sevalia	8.4	7.8	0.5	7	70	280
25	June-2023		River Mahi at Sevalia	7.9	7.5	0.5	5	140	350
26	July-2023		River Mahi at Sevalia	8.0	7.5	0.5	7	50	170
27	August-2023		River Mahi at Sevalia	8.4	7.5	0.5	6	26	110
28	September -2023		River Mahi at Sevalia	8.4	7.6	0.5	6	33	140
29	October-2023		River Mahi at Sevalia	8.3	7.6	0.5	7	14	110
30	November-2023		River Mahi at Sevalia	8.2	7.6	0.6	8	14	90
31	December-2023		River Mahi at Sevalia	8.4	8.2	0.5	6	30	220
32	January-2024		River Mahi at Sevalia	8.3	7.5	0.72	8	14	90
33	February-2024		River Mahi at Sevalia	7.5	8.06	0.57	7	11	70
34	March – 2024		River Mahi at Sevalia	8.4	7.5	0.7	8	17	70
35	April -2024		River Mahi at Sevalia	8.4	7.3	0.6	8	8	70
36	May – 2024		River Mahi at Sevalia	8.4	7.5	0.7	7	8	30
37	June – 2024		River Mahi at Sevalia	8.28	7.6	0.8	10	11	90
38	July – 2024		River Mahi at Sevalia	7.9	8.3	0.7	8	7	70
39	August – 2024		River Mahi at Sevalia	8.3	7.2	0.7	8	8	70
40	September-2024		River Mahi at Sevalia	7.8	7.2	0.5	8	8	90
41	October-2024		River Mahi at Sevalia	8.2	7.4	0.5	9	7	70
42	November-2024		River Mahi at Sevalia	8.2	7.6	0.6	8	11	90
43	December-2024		River Mahi at Sevalia	7.9	7.6	<1	8	8	70
44	January-2025		River Mahi at Sevalia	8.04	9.26	<1.0	8	8	70
45	February-2025		River Mahi at Sevalia	8.32	7.35	<1	8	7	70

46	March-2025		River Mahi at Sevalia	8.21	8.38	<1	7	8	79
47	April-2025		River Mahi at Sevalia	7.12	8.12	<1	7	10	84
48	May – 2025		River Mahi at Sevalia	8.09	8.2	<1	7	14	94
49	June – 2025		River Mahi at Sevalia	7.11	7.56	<1	7	13	94
50	July – 2025		River Mahi at Sevalia	8.02	7.13	<1	8	14	79
51	August – 2025		River Mahi at Sevalia	8.16	8.34	<1	7	12	94
52	September – 2025		River Mahi at Sevalia	7.38	7.22	BDL	6	11	41
53	October – 2025		River Mahi at Sevalia	8.47	7.12	BDL	7	17	70
54	November – 2025		River Mahi at Sevalia	7.23	5.1	1.6	7	15	46
55	December – 2025		River Mahi at Sevalia	7.15	6.82	BDL	6	17	38
56	January-2026		River Mahi at Sevalia	8.19	7.31	BDL	7	15	46
57	February-2026		River Mahi at Sevalia	7.95	6.93	BDL	7	15	46
58	March-2026		River Mahi at Sevalia	7.07	8.10	BDL	8	17	47
59	April-2026		River Mahi at Sevalia	7.72	8.37	BDL	7	12	41
60	May-2026		River Mahi at Sevalia	7.79	7.08	BDL	7	14	47
61	June-2026		River Mahi at Sevalia	8.17	7.82	BDL	7	11	46

13. Meshwo

(A)

Progress/Status Report of the River/PRS water quality monitoring for the Month June - 2026:

Sr. No.	Month/ Year	Location ID	Name of Location	Parameter					
				pH	DO (mg/l)	BOD (mg/l)	COD (mg/l)	Fecal Coliform (MPN/ 100ml)	Total Coliform (MPN/100 ml)
1	June-2021		River Meshwo D/s at Shamlaji	7.60	7.12	0.93	8	4	21
2	July-2021		Same as above	7.36	5.98	0.88	9	< 1.8	< 1.8

3	August-2021		Same as above	7.47	5.91	0.73	14	< 1.8	11
4	Sept-2021		Same as above	7.31	4.89	1.46	11	< 1.8	46
5	October-2021		Same as above	7.61	6.02	0.80	12	< 1.8	12
6	Nov-2021		Same as above	7.68	6.92	0.71	13	4	21
7	Dec-2021		Same as above	7.20	6.75	0.79	12	< 1.8	14
8	January – 2022		Same as above	7.69	5.74	0.57	15	< 1.8	21
9	Feb-2022		Same as above	7.76	6.79	0.71	10	< 1.8	12
10	March-2022		Same as above	7.61	7.55	0.78	11	< 1.8	14
11	April-2022		Same as above	8.20	5.77	0.81	18	< 1.8	12
12	May-2022		Same as above	7.84	5.98	0.73	18	< 1.8	12
13	June-2022		Same as above	7.85	5.26	0.65	20	4	17
14	July-2022		Same as above	7.20	6.51	0.85	17	< 1.8	11
15	August-2022		Same as above	7.94	6.30	0.67	10	< 1.8	4
16	Sept-2022		Same as above	8.35	6.75	1.13	11	< 1.8	12
17	October-2022		Same as above	7.55	6.14	1.43	12	< 1.8	14
18	Nov-2022		Same as above	7.75	7.14	0.78	8	< 2	< 2
19	Dec-2022		Same as above	6.83	7.74	1.77	10	< 1.8	14
20	January-2023		Same as above	7.38	7.34	1.00	11	< 1.8	6
21	February-2023		Same as above	7.68	5.09	1.00	12	< 1.8	6
22	March-2023		Same as above	8.16	6.21	0.95	10	4	21
23	April-2023		Same as above	7.93	6.59	1.28	7	<1.8	8
24	May-2023		Same as above	7.94	6.42	0.87	8	4	21
25	June 2023		Same as above	8.02	5.01	1.06	9	< 1.8	12
26	July 2023		Same as above	7.60	6.50	0.84	13	11	70
27	August-2023		Same as above	7.89	7.76	0.89	8	< 1.8	12
28	Sept-2023		Same as above	7.46	6.1	1.0	7	< 1.8	12

29	October-2023		Same as above	7.39	7.3	0.76	7	2	26
30	Nov-2023		Same as above	7.37	7.74	0.98	11	< 1.8	21
31	Dec-2023		Same as above	7.66	5.22	0.92	10	2	17
32	January-2024		River Meshwo D/s at Shamlaji	8.14	7.63	0.76	9	< 1.8	20
33	February-2024		Same as above	7.76	8.03	0.77	10	< 1.8	6
34	March 2024		Same as above	7.19	7.96	0.79	11	< 1.8	21
35	April – 2024		Same as above	7.01	6.12	0.74	9	< 1.8	21
36	May – 2024		Same as above	7.71	5.14	0.76	8	< 1.8	11
37	June – 2024		Same as above	7.49	5.51	0.68	9	< 1.8	8
38	July-2024		Same as above	7.20	6.45	0.72	10	< 1.8	4
39	August -2024		Same as above	7.19	5.87	0.68	9	< 1.8	4
40	Sept- 2024		Same as above	7.03	7.06	0.65	8	< 1.8	12
41	Oct-2024		Same as above	7.45	7.21	0.68	8	< 1.8	6
42	Nov-2024		Same as above	7.15	6.85	0.68	9	< 1.8	11
43	Dec-2024		Same as above	7.39	7.9	0.68	11	< 1.8	21
44	January-2025		River Meshwo D/s at Shamlaji	7.24	7.12	0.9	10	< 1.8	6
45	February-2025		Same as above	7.53	7.97	0.5	8	< 1.8	6
46	March-2025		Same as above	8.10	7.33	0.7	7	< 1.8	6.1
47	April-2025		Same as above	7.28	5.60	0.8	9	< 1.8	6.1
48	May – 2025		Same as above	7.98	4.98	0.8	10	< 1.8	6.1
49	June – 2025		Same as above	8.07	6.03	0.6	8	< 1.8	6.1
50	July – 2025		Same as above	7.77	6.29	0.7	6	< 1.8	6.1
51	August – 2025		Same as above	7.30	7.05	0.9	6	< 1.8	6.8
52	Sept – 2025		Same as above	6.75	6.50	0.6	6	<1.8	6.8
53	Oct – 2025		Same as above	8.07	7.66	0.8	8	<1.8	4.5
54	Nov – 2025		Same as above	7.77	7.99	0.9	6	<1.8	6.8

55	Dec – 2025		Same as above	7.73	8.07	0.9	6	<1.8	6.8
56	January-2026		River Meshwo D/s at Shamlaji	7.92	8.20	0.8	8	<1.8	6.1
57	February-2026		River Meshwo D/s at Shamlaji	6.65	7.9	0.8	6	<1.8	6.8
58	March-2026		River Meshwo D/s at Shamlaji	8.02	6.77	0.8	6	<1.8	4
59	April-2026		River Meshwo D/s at Shamlaji	7.61	7.67	0.8	6	<1.8	6.8
60	May-2026		River Meshwo D/s at Shamlaji	7.20	6.33	1.98	6	<1.8	-
61	June-2026		River Meshwo D/s at Shamlaji	7.66	6.43	0.96	6	<1.8	4

(B)
STP Results
Not Applicable

(C)
Drain Details
Not Applicable

(D)
CETP Results
Not Applicable

(E)

Progress/Status Report of the ground water quality Monitoring:

Date	Location	pH	BOD (mg/l)	COD (mg/l)	TDS (mg/l)
July-2025	Borewell from Shamlaji Dharamshala	7.23	0.7	6	554

14. Mindhola

(A)

Progress/Status Report of the River/PRS water quality monitoring for the Month June – 2026:

Sr. No.	Month/ Year	Location ID	Name of Location	Parameter					
				pH	DO (mg/l)	BOD (mg/l)	COD (mg/l)	Fecal Coliform (MPN/ 100ml)	Total Coliform (MPN/100 ml)
1	June-2021		River Mindhola	8.38	6.3	2.3	17	27	84
2	July-2021		As above	7.74	5.1	2.7	22	350	>1600
3	August-2021		As above	7.50	6.0	1.8	20	540	>1600
4	Sept-2021		As above	7.58	6.0	1.7	14	920	>1600
5	October- 2021		River Mindhola	8.04	6	1.6	10	350	>1600
6	Nov-2021		River Mindhola	7.88	5.4	2.6	11	920	>1600
7	December-2021		As above	7.94	5	2.9	30	220	>1600
8	January – 2022		River Mindhola	7.62	3.2	7	35	540	>1600
9	February-2022		River Mindhola	7.95	5.2	2.9	26	>1600	>1600
10	March-2022		River Mindhola	8.07	4.7	2.2	14	240	>1600
11	April-2022		As above	7.63	5.6	2.9	24	70	430
12	May-2022		As above	7.66	5.8	2.9	18	220	540
13	June-2022		As above	7.53	5.8	3	20	280	350
14	July-2022		As above	8	5.9	2.6	12	17	280
15	August-2022		As above	8.7	6.2	2.3	10	79	430
16	Sept-2022		As above	7.94	5.1	2.8	18	94	220
17	October-2022		River Mindhola	8.26	5	2.8	18	110	350

18	Nov-2022		River Mindhola	8.07	5.1	2.7	18	110	540
19	December-2022		River Mindhola	7.97	5.1	2.8	22	110	920
20	January-2023		River Mindhola	7.72	5.0	2.9	26	1600	>1600
21	February-2023		River Mindhola	8.40	5.2	2.9	22	140	1600
22	March-2023		River Mindhola	7.5	5.1	2	19	170	>1600
23	April-2023		River Mindhola	8.25	5.1	2.9	26	920	>1600
24	May-2023		River Mindhola	7.9	5.2	2.8	13	31	150
25	June-2023		River Mindhola	7.88	5.1	2.9	22	350	1600
26	July-2023		River Mindhola	7.95	6.9	2.4	12	540	1600
27	August-2023		River Mindhola	7.92	7.0	2.3	8	110	920
28	Sept-2023		River Mindhola	7.92	7.0	2.3	8	110	920
29	October-2023		River Mindhola	7.87	5.2	3	22	70	540
30	Nov-2023		River Mindhola	7.33	5.3	1.9	20	70	350
31	December-2023		River Mindhola	7.52	6.2	1.7	10	11	47
32	January-2024		River Mindhola	7.51	5.6	2.8	28	920	>1600
33	February-2024		River Mindhola	7.11	5.5	2.8	22	110	540
34	March-2024		River Mindhola	8.42	6.9	1.8	10	6	31
35	April-2024		River Mindhola	7.64	5.1	2.7	28	84	350
36	May - 2024		River Mindhola	8.42	5.3	2.5	18	27	170
37	June-2024		River Mindhola	8.42	7	1.3	10	63	120
38	July-2024		River Mindhola	7.80	5.9	2.3	16	70	350
39	August-2024		River Mindhola	7.90	6.4	2.5	12	540	920

40	Sept-2024		River Mindhola	8.03	5.9	1.9	15	240	920
41	October-2024		River Mindhola	7.38	5.3	2.8	18	120	510
42	Nov-2024		River Mindhola	7.62	6.9	1	44	63	210
43	Dec-2024		River Mindhola	8.17	5.5	2.7	17	40	170
44	January-2025		River Mindhola	7.49	5.3	2.8	18	84	210
45	February-2025		River Mindhola	7.77	6.6	1.6	14	25	84
46	March-2025		River Mindhola	7.73	5.1	2.9	16.0	39.0	110
47	April-2025		River Mindhola	7.66	5.1	2.8	29.0	84	350
48	May-2025		River Mindhola	7.67	6.8	2.0	16	6.0	27
49	June-2025		River Mindhola	7.41	5	2.9	19	27	170
50	July-2025		River Mindhola	7.15	6.0	1.81	12	70	350
51	August-2025		River Mindhola	7.56	6.6	2.4	18	70	280
52	Sept-2025		River Mindhola	7.74	6.8	1.0	6	46	170
53	Oct-2025		River Mindhola	8.12	6.6	1.2	11	43	210
54	Nov-2025		River Mindhola	8.1	6.5	1.1	8.0	63	220
55	Dec-2025		River Mindhola	8.01	6.9	1.2	9	46	170
56	January-2026		River Mindhola	7.82	6.6	1.4	9	43	140
57	February-2026		River Mindhola	8.11	6.8	1.5	8	34	130
58	March-2026		River Mindhola	8.24	7.1	1.6	7	46	170
59	April-2026		River Mindhola	8.12	6.8	1.2	6	43	120
60	May-2026		River Mindhola	7.58	6.9	1.3	5	58	150
61	June-2026		River Mindhola	7.55	6.9	1.2	6	46	120

(B)

Progress /Status Report for Ground water quality monitoring pertaining to PRS River:**Location: -** Borewell at Sachin Gide (SIEL)

Date	% N A	A L K	B O D	CA L	C H L	C N D	C O D	C O L	D O X	F D S	F L U	M A G	N A A	N H 3	N T R	p H	P H O	P O T	S O D	S S	S U P	T. H	T C O	T D S	T K N	T M P	T U R
01/04 /2021	28. 2	26 0	1. 2	11 6.2	24 24	87 04	13	<5	-	-	0. 42	14 3.5	2. 34	1. 1	0. 7	7. 7 5	0. 15	5. 3	51 9	8	1 1 9	88 0	<2	53 08	2. 2	31	1
06/10 /2021	--	58 0	2. 8	14 4.3	11 00	77 67	11	--	4. 4	--	0. 79	17 9.9 7	2. 17	0. 28	0. 07	7. 6	0. 20 8	8. 9	16 5	2	5 0 3	11 00	<2	47 22	0. 55 8	30	B D L
02/04 /2022	31. 81	33 0	1. 7	96. 19	18 99	77 94	14	--	--	--	0. 53	10 4.5 8	2. 98	0. 56	0. 57	7. 1	0. 10 6	7. 8	14 5	6	5 5 9	67 0	<2	56 50	2. 24	29	B D L
02/10 /2022	24. 63	85 0	1. 6	10 8.2	17 09	81 61	12	--	--	--	0. 51	13 1.3	1. 86	0. 29	0. 20 1	6. 9 8	0. 12 7	4. 9	12 2	5 0	4 8 9	81 0	<2	48 96	0 .8 6	30	1
01/02 /2023		10 0	0. 2	17 2.3 4	18 59		14		3		0. 28	20 6.7		0. 28	0. 07 8	8. 0 6				8	6 2 3	12 80	<2	51 92	1. 12	24	
01/04 /2024	--	87 0	2. 8	24 4.5	12 06	74 22	15	24 4. 5	4. 0	27 12	0. 27 9	28 9.4 1	---	--	0. 09 0	7. 1 5	0. 05 8	0. 86	21 0	8	4 7 4	18 00	<2	43 06	0. 56	30	1
01/10 /2024	-	49 0	2. 2	84. 17	43 2	25 23	10	84 .1 7	4	< 2	0. 17 8	97. 28	-	-	0. 09 7	7. 0 9	0. 09 6	0. 30	20 5	8	1 6 0	61 0	<2	17 16	0. 56	31	1

Location: - Borewell at Nr Common Haz Waste Dspo.Site(GEPIL)

Date	% N A	A L K	B O D	CA L	C H L	C N D	C O D	C O L	D O X	F D S	F L U	MA G	N H 3	NT R	p H	PH O	P O T	S O D	S S	S U P	T. H	T C O	T D S	TK N	T M P	T U R
------	-------------	-------------	-------------	---------	-------------	-------------	-------------	-------------	-------------	-------------	-------------	---------	-------------	---------	--------	---------	-------------	-------------	--------	-------------	---------	-------------	-------------	---------	-------------	-------------

01/04/2021	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
06/10/2021	--	610	2.9	128.3	1050	7158	18	--	3.9	--	0.85	160.51	0.28	0.079	7.7	0.278	8.20	152	2	467	980	<2	4352	0.558	29	B D L
02/04/2022	14.91	145	1.6	24.05	120	774.8	14	--	--	--	0.82	29.18	0.28	0.24	7.7	0.115	0.8	14.5	4	35	180	<2	358	1.12	29	B D L
01/02/2023	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-

Location: - Open Well at Gabheni Opp: Panchyat Office

Date	% N A	A L K	B O D	C A L	C H L	C N D	C O D	C O L	D O X	F D S	F L U	M A G	N H 3	N T R	P H	P H O	P O T	S O D	S S	S U P	T. H	T C O	T D S	T K N	T M P	T U R
01/04/2021	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
06/10/2021	--	600	1.9	136.3	950	7019	6	--	6.5	--	0.45	172.67	0.28	0.077	7.93	0.070	8.10	149	4	457	1050	<2	4268	0.558	27	B D L
02/04/2022	--	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
01/02/2023	--	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-

(C)

Drains Details with Flow:

Sr.No.	Location	Name of Inletting River/Drain	Discharged	
			Max	Min
1	Sachin Notified area	Kapletha village drain meeting River Mindhola	1.6 MLD	0.5 MLD

Note: Entire Baleshwar Khadi is meeting to River Mindhola at village Samrod as major drain. Polluted River action plan of Baleshwar Khadi is prepared and submitted separately.

(D)

STP & CETP results:

No Sewage treatment in this River stretch – Existing STP details – NA

No Industrial wastewater discharge into this River stretch – Existing CETPs details – NA

15. Narmada

(A)

Progress/Status Report of the River/PRS water quality monitoring for the Month June– 2026:

Sr. No.	Month/ Year	Location ID	Name of Location	Parameter					
				pH	DO (mg/l)	BOD (mg/l)	COD (mg/l)	Fecal Coliform (MPN/ 100ml)	Total Coliform (MPN/100 ml)
1	June-2021		NTPC Zanor	7.91	8.13	1.06	5	21	46
			Zadeshwar	7.95	8.28	1.11	6	94	220
			Garudeshwar	8.02	8.32	0.72	6	13	47
2	July-2021		NTPC Zanor	8.24	7.68	1.22	10	22	70
			Zadeshwar	8.07	7.57	1.28	10	46	110
			Garudeshwar	7.97	7.43	0.7	5	17	70
3	August-2021		NTPC Zanor	7.87	7.28	1.02	11	23	94
			Zadeshwar	7.95	7.04	1.09	11	79	280
			Garudeshwar	8.28	8.13	0.68	5	21	70
4	September- 2021		NTPC Zanor	8.19	6.89	1.18	12	22	70
			Zadeshwar	8.21	6.62	1.26	12	46	110
			Garudeshwar	7.51	6.41	1.28	5	26	70
5	October-2021		NTPC Zanor	7.88	6.72	1.21	10	46	110
			Zadeshwar	7.74	6.58	1.34	10	49	140
			Garudeshwar	8.26	7.43	0.8	05	17	49

6	November-2021		NTPC Zantor	8.18	8.05	0.81	10	22	70
			Zadeshwar	8.21	7.40	0.89	10	46	110
			Garudeshwar	8.25	8.16	0.7	05	24	70
7	December-2021		NTPC Zantor	8.21	8.02	0.8	9	34	79
			Zadeshwar	8.24	7.91	0.82	10	47	110
			Garudeshwar	8.02	8.11	0.72	5	21	27
8	January – 2022		NTPC Zantor	8.31	8.05	0.82	11	33	94
			Zadeshwar	8.32	7.63	0.84	14	49	140
			Garudeshwar	8.31	8.15	0.75	5	26	70
9	February-2022		NTPC Zantor	8.46	8.29	0.85	9	49	110
			Zadeshwar	8.29	7.04	1.05	10	79	170
			Garudeshwar	8.18	8.58	0.77	5	17	46
10	March-2022		NTPC Zantor	8.31	7.73	0.88	10	33	110
			Zadeshwar	8.12	7.64	0.95	10	49	170
			Garudeshwar	8.2	8.15	0.8	5	17	33
11	April-2022		NTPC Zantor	8.34	7.08	0.91	12	22	70
			Zadeshwar	8.29	6.88	0.94	14	110	260
			Garudeshwar	8.45	8.51	0.84	5	23	49
12	May-2022		NTPC Zantor	8.34	7.30	0.9	12	22	49
			Zadeshwar	8.39	6.7	0.92	12	94	170
			Garudeshwar	8.57	8.46	0.84	5	13	47
13	June-2022		NTPC Zantor	7.96	6.98	0.87	8	26	46
			Zadeshwar	7.71	6.89	0.92	9	94	220
			Garudeshwar	8.14	8.15	0.86	5	22	47
14	July-2022		NTPC Zantor	8.38	7.1	0.84	11	21	46

			Zadeshwar	8.39	6.73	0.87	13	94	170
			Garudeshwar	8.11	7.64	0.84	5	21	70
15	August-2022		NTPC Zanor	7.48	7.06	0.82	5	21	46
			Zadeshwar	7.79	6.86	0.83	5	94	170
			Garudeshwar	7.98	7.47	0.85	5	17	70
16	September-2022		NTPC Zanor	7.81	7.22	0.88	8	22	70
			Zadeshwar	7.97	6.92	0.91	9	46	110
			Garudeshwar	7.88	7.42	0.80	5	26	70
17	October-2022		NTPC Zanor	8.2	7.48	0.84	6	17	70
			Zadeshwar	8.26	7.24	0.86	6	46	130
			Garudeshwar	8.17	7.48	0.84	5	33	79
18	November-2022		NTPC Zanor	8.28	7.42	0.83	7	22	70
			Zadeshwar	8.30	7.25	0.85	8	49	130
			Garudeshwar	8.33	7.40	0.85	5	21	40
19	December -2022		NTPC Zanor	8.15	7.72	0.82	6	34	79
			Zadeshwar	8.23	7.68	0.84	6	47	110
			Garudeshwar	8.23	7.60	0.80	5	12	27
20	January-2023		NTPC Zanor	8.04	7.85	0.84	5	21	70
			Zadeshwar	8.06	7.40	0.87	6	94	240
			Garudeshwar	8.27	7.65	0.85	5	17	33
21	February-2023		NTPC Zanor	8.05	7.56	0.89	8	46	110
			Zadeshwar	8.10	7.38	0.91	9	70	170
			Garudeshwar	8.29	8.16	0.82	5	17	46
22	March-2023		NTPC Zanor	8.18	7.71	0.85	6	46	140
			Zadeshwar	8.23	7.54	0.86	6	49	170

			Garudeshwar	8.29	7.69	0.81	5	17	33
23	April-2023		NTPC Zantor	8.25	8.19	0.82	7	49	110
			Zadeshwar	8.29	8.12	0.85	8	70	170
			Garudeshwar	8.42	8.18	0.72	5	23	49
24	May-2023		NTPC Zantor	7.72	7	0.83	6	78	140
			Zadeshwar	7.94	6.52	0.96	7	170	340
			Garudeshwar	8.13	7.80	0.77	5	20	45
25	June-2023		NTPC Zantor	8.13	7.08	0.80	5	45	110
			Zadeshwar	8.19	6.99	0.96	8	40	140
			Garudeshwar	8.38	7.81	0.71	5	<2	20
26	July-2023		NTPC Zantor	8.11	7.65	0.68	5	33	110
			Zadeshwar	8.10	6.94	0.75	6	39	170
			Garudeshwar	7.99	7.89	0.76	5	14	33
27	August-2023		NTPC Zantor	7.89	7.76	0.81	5	21	46
			Zadeshwar	8.01	6.30	0.94	7	70	140
			Garudeshwar	8.13	7.61	0.68	5	17	70
28	September-2023		NTPC Zantor	8.31	7.32	0.74	5	17	70
			Zadeshwar	8.30	7.07	0.86	8	94	280
			Garudeshwar	8.35	8.49	0.68	5	21	70
29	October-2023		NTPC Zantor	8.10	7.57	0.78	6	13	79
			Zadeshwar	8.04	7.79	0.85	7	70	220
			Garudeshwar	7.99	7.31	0.79	5	17	94
30	November-2023		NTPC Zantor	8.30	8.22	0.84	6	17	110
			Zadeshwar	8.32	8.31	0.80	6	49	170
			Garudeshwar	8.14	7.92	0.71	5	13	21

31	December-2023		NTPC Zantor	8.47	8.48	0.83	6	20	68
			Zadeshwar	8.45	8.34	0.90	6	40	140
			Garudeshwar	8.41	8.35	0.70	5	<2	45
32	January – 2024		NTPC Zantor	8.34	8.54	0.78	5	40	90
			Zadeshwar	8.46	8.65	0.82	5	45	170
			Garudeshwar	8.11	8.46	0.70	5	61	120
33	February-2024		NTPC Zantor	8.40	8.44	0.72	7	45	110
			Zadeshwar	8.47	8.35	0.78	8	68	200
			Garudeshwar	8.41	8.28	0.75	4	45	130
34	March-2024		NTPC Zantor	7.63	8.19	0.83	5	20	78
			Zadeshwar	8.04	7.09	0.91	6	120	260
			Garudeshwar	8.25	7.78	0.76	5	20	45
35	April – 2024		NTPC Zantor	8.19	8.18	0.77	5	40	92
			Zadeshwar	8.15	7.22	0.83	6	110	210
			Garudeshwar	8.39	8.15	0.77	5	20	40
36	May – 2024		NTPC Zantor	8.20	7.37	0.86	6	40	78
			Zadeshwar	8.24	7.64	0.91	6	120	220
			Garudeshwar	8.3	8.01	0.83	5	21	70
37	June – 2024		NTPC Zantor	7.89	7.14	0.89	5	20	92
			Zadeshwar	7.83	7.39	0.94	6	93	260
			Garudeshwar	8.21	8.00	0.76	5	20	68
38	July – 2024		NTPC Zantor	8.19	6.92	1.03	5	40	93
			Zadeshwar	8.24	7.10	1.14	7	61	140
			Garudeshwar	7.82	6.70	0.74	5	40	92
39	August – 2024		NTPC Zantor	7.55	7.4	0.80	6	20	68

			Zadeshwar	8.02	6.90	1.10	6	45	170
			Garudeshwar	8.38	8.40	0.65	5	20	68
40	September - 2024		NTPC Zantor	7.83	7.0	0.81	6	20	61
			Zadeshwar	7.80	6.70	0.92	6	40	93
			Garudeshwar	7.93	7.60	0.70	5	20	78
41	October - 2024		NTPC Zantor	7.82	6.9	0.8	5	20	61
			Zadeshwar	7.98	7.3	0.9	6	45	120
			Garudeshwar	8.18	6.8	0.7	5	20	68
42	November-2024		NTPC Zantor	8.26	7.3	0.8	6	20	61
			Zadeshwar	8.32	7.0	0.9	7	40	120
			Garudeshwar	8.48	8.2	0.8	5	<2	20
43	December - 2024		NTPC Zantor	8.21	8.5	0.8	6	20	78
			Zadeshwar	8.48	8.5	1.0	6	45	140
			Garudeshwar	8.47	8.6	0.7	5	20	68
44	January- 2025		NTPC Zantor	8.17	8.3	0.8	6	11	46
			Zadeshwar	8.11	8.5	0.9	6	13	47
			Garudeshwar	8.24	7.29	<1	5	4	33
45	February-2025		NTPC Zantor	8.42	7.61	<1	5	13	79
			Zadeshwar	8.50	7.54	<1	5	33	130
			Garudeshwar	8.39	7.21	<1	5	2	17
46	March-2025		NTPC Zantor	8.20	7.55	<1	5	17	110
			Zadeshwar	8.30	7.62	<1	5	11	79
			Garudeshwar	8.3	7.32	< 1	5	11	70
47	April-2025		NTPC Zantor	8.45	7.63	<1	5	21	140
			Zadeshwar	8.35	7.33	<1	5	12	110

			Garudeshwar	8.22	7.55	<1	5	34	130
48	May-2025		NTPC Zantor	8.46	7.55	<1	5	11	79
			Zadeshwar	8.43	7.41	<1	5	12	110
			Garudeshwar	8.48	7.34	<1	5	11	79
49	June-2025		NTPC Zantor	8.38	7.61	<1	5	22	130
			Zadeshwar	8.39	7.56	<1	6	13	110
			Garudeshwar	8.50	7.61	<1	5	11	70
50	July-2025		NTPC Zantor	8.49	7.82	0.77	5	17	110
			Zadeshwar	8.12	7.77	0.83	5	11	110
			Garudeshwar	8.41	7.7	0.86	5	4	70
51	August-2025		NTPC Zantor	7.99	7.76	0.81	5	4	79
			Zadeshwar	8.05	7.69	0.94	5	13	140
			Garudeshwar	8.40	7.83	0.92	5	11	94
52	Sept-2025		NTPC Zantor	8.21	7.64	0.86	5	11	110
			Zadeshwar	8.27	7.52	0.92	5	3	110
			Garudeshwar	8.36	7.71	0.78	5	11	79
53	Oct-2025		NTPC Zantor	8.35	7.86	BDL	5	22	130
			Zadeshwar	8.26	7.94	BDL	5	12	140
			Garudeshwar	8.25	7.9	BDL	5	11	110
54	Nov-2025		NTPC Zantor	8.18	7.49	BDL	5	21	170
			Zadeshwar	8.25	7.53	BDL	5	17	220
			Garudeshwar	8.34	7.73	BDL	5	11	110
55	Dec-2025		NTPC Zantor	8.43	7.33	BDL	5	17	110
			Zadeshwar	8.41	7.25	1.12	5	11	170

			Garudeshwar	8.46	7.68	BDL	5	11	79
56	January- 2026		NTPC Zonor	8.26	7.52	0.68	8	22	130
			Zadeshwar	8.33	7.64	0.92	7	13	140
			Garudeshwar	7.91	7.7	0.8	5	14	48
57	February- 2026		NTPC Zonor	8.42	7.37	<1.0	5	17	110
			Zadeshwar	8.21	7.45	<1.0	5	17	170
			Garudeshwar	8.01	8.3	1.0	5	17	32
58	March- 2026		NTPC Zonor	8.44	7.64	1.12	5	17	110
			Zadeshwar	8.36	7.25	1.14	6	11	130
			Garudeshwar	8.48	7.66	0.90	7	11	110
59	April- 2026		NTPC Zonor	8.38	7.92	1.12	6	11	110
			Zadeshwar	8.44	7.96	1.24	6	13	140
			Garudeshwar	8.45	7.63	1.12	7	11	110
60	May-2026		NTPC Zonor	8.32	7.86	1.12	6	13	110
			Zadeshwar	8.26	7.72	1.21	7	26	170
			Garudeshwar	8.04	7.67	1.14	6	11	110
61	June-2026		NTPC Zonor	8.47	7.48	1.22	6	11	79
			Zadeshwar	8.43	7.26	1.31	6	13	140
			Garudeshwar	8.47	7.67	1.22	6	11	110

16. Sabarmati

(A)

Progress/Status Report of the River/PRS water quality monitoring for the Month June – 2026:

Sr. No.	Month/ Year	Location ID	Name of Location	Parameter					
				pH	DO (mg/l)	BOD (mg/l)	COD (mg/l)	Fecal Coliform (MPN/ 100ml)	Total Coliform (MPN/100 ml)
1	June-2021		Kheroj	Samples were not collected as river is dry					
			Mahudi	Samples were not collected as river is dry					
			Chiloda	Samples were not collected as river is dry					
			Hansol	7.63	7.13	0.88	15	17	70
			Railway Bridge	7.83	6.42	1.43	30	79	210
			V N Bridge	7.50	BDL	14	74	540	920
			Miroli	8.00	BDL	39	145	>1600	>1600
			Vautha	7.70	3.89	32	148	920	1600
2	July -2021		Kheroj	Samples were not collected as river is dry					
			Mahudi	Samples were not collected as river is dry					
			Chiloda	Samples were not collected as river is dry					
			Hansol Bridge	8.08	6.29	0.59	15	06	63
			Railway Bridge	7.96	6.51	1.5	27	63	350
			V N Bridge	7.96	0.1	71	244	>1600	>1600
			Miroli	7.28	4.08	31	117	>1600	>1600
			Vautha	7.48	0.09	28	103	>1600	>1600
3	August-2021		Kheroj	8.10	6.80	0.60	11	04	63
			Mahudi	Samples were not collected as river is dry					
			Chiloda	Samples were not collected as river is dry					
			Hansol Bridge	7.72	4.98	1.47	14	09	70
			Railway Bridge	7.40	6.40	1.42	18	47	240
			V N Bridge	8.19	Nil	60	518	>1600	>1600
			Miroli	Result yet not freeze					

4	September-2021		Vautha	8.05	Nil	42	98	540	920
			Kheroj	8.20	5.70	1.68	12	14	94
			Mahudi	Sample was not collected due to river found stagnant					
			Chiloda	Sample was not collected as river is dry					
			Hansol Bridge	7.75	5.57	1.40	15	12	110
			Railway Bridge	7.70	4.61	1.57	25	70	350
			V N Bridge	8.55	BDL	146	384	>1600	>1600
			Miroli	7.38	BDL	47	199	>1600	>1600
			Vautha	7.52	BDL	31	122	>1600	>1600
5	October-2021		Kheroj	8.14	6.53	0.74	12	21	46
			Mahudi	Samples were not collected during October month due to river found stagnant.					
			Chiloda	Sample was not collected during October month due to river found dry.					
			Hansol Bridge	Sample was not collected during October month due to river found dry.					
			Railway Bridge	7.65	6.03	14	84	350	540
			V N Bridge	7.26	BDL	143	611	>1600	>1600
			Miroli	7.81	BDL	31	112	>1600	>1600
			Vautha	8.81	BDL	41	156	540	920
			Kheroj	7.50	7.69	0.73	15	4	46
6	November-2021		Mahudi	Samples were not collected during October month due to river found stagnant.					
			Chiloda	Sample was not collected during October month due to river found dry.					
			Hansol Bridge	8.25	7.66	0.72	09	12	63
			Railway Bridge	7.27	3.06	12	69	540	920
			V N Bridge	8.36	BDL	147	537	>1600	>1600
			Miroli	7.18	BDL	29	105	>1600	>1600
			Vautha	7.79	BDL	27	101	>1600	>1600
			Kheroj	7.77	7.56	0.82	12	12	47
			Mahudi	Samples were not collected during October month due to river found stagnant.					
7	December - 2021		Chiloda	Sample was not collected during October month due to river found dry.					
			Hansol Bridge	7.58	5.55	0.89	14	12	70
			Railway Bridge	7.52	5.82	0.79	17	170	350
			V N Bridge	7.38	BDL	60	273	>1600	>1600
			Miroli	7.20	BDL	33	109	>1600	>1600

8	January - 2022		Vautha	7.57	BDL	33	139	>1600	>1600
			Kheroj	8.20	7.69	0.68	14	4	47
			Mahudi	Sample was not collected due to river found stagnant.					
			Chiloda	Sample was not collected due to river found dry.					
			Hansol Bridge	8.20	7.76	0.73	13	06	47
			Railway Bridge	7.94	6.53	1.53	15	70	280
			V N Bridge	7.26	BDL	-	-	>1600	>1600
			Miroli	7.84	BDL	51	205	>1600	>1600
9	February-2022		Vautha	7.5	BDL	32	87	>1600	>1600
			Kheroj	7.77	6.61	0.75	17	12	47
			Mahudi	Sample was not collected due to river found stagnant.					
			Chiloda	Sample was not collected due to river found dry.					
			Hansol Bridge	7.75	8.25	0.72	11	12	94
			Railway Bridge	7.00	4.34	1.69	36	120	350
			V N Bridge	7.19	BDL	86	264	>1600	>1600
			Miroli	7.35	BDL	66	288	>1600	>1600
10	March-2022		Vautha	7.64	BDL	35	137	>1600	>1600
			Kheroj	7.77	7.33	0.87	11	<1.8	33
			Mahudi	Sample was not collected due to river found stagnant.					
			Chiloda	Sample was not collected due to river found dry.					
			Hansol Bridge	7.71	6.67	0.98	18	21	94
			Railway Bridge	7.54	6.09	0.82	18	33	240
			V N Bridge	7.71	BDL	96	506	>1600	>1600
			Miroli	7.76	0.34	37	127	>1600	>1600
11	April-2022		Vautha	7.6	1.63	25	104	>1600	>1600
			Kheroj	Sample was not collected due to river found dry					
			Mahudi	Sample was not collected due to river found stagnant.					
			Chiloda	Samples were not collected due to river found dry.					
			Hansol Bridge	Sample was not collected due to river found stagnant					
			Railway Bridge	8.15	5.17	1.19	23	47	280
			V N Bridge	7.50	BDL	56	302		
			Miroli	7.39	1.19	26	95	>1600	>1600

			Vautha	7.68	BDL	77	256	>1600	>1600
12	May-2022		Kheroj	Sample was not collected due to river found dry					
			Mahudi	Sample was not collected due to river found stagnant.					
			Chiloda	Samples were not collected due to river found dry.					
			Hansol Bridge	Sample was not collected due to river found stagnant					
			Railway Bridge	7.70	3.94	2.04	49	39	140
			V N Bridge	7.14	0.33	46	196	>1600	>1600
			Miroli	7.96	BDL	24	84	>1600	>1600
			Vautha	8.00	BDL	41	164	>1600	>1600
13	June-2022		Kheroj	Sample is not collected as no flow observed					
			Mahudi	Sample was not collected due to river found stagnant.					
			Chiloda	Samples were not collected due to river found dry.					
			Hansol Bridge	Sample was not collected due to river found stagnant					
			Railway Bridge	8.36	2.45	28	155	120	430
			V N Bridge	7.33	BDL	92	329	>1600	>1600
			Miroli	7.29	BDL	29	124	>1600	>1600
			Vautha	7.71	BDL	39	202	>1600	>1600
14	July-2022		Kheroj	7.43	5.45	1.32	34	7.8	23
			Mahudi	Sample was not collected due to river found stagnant.					
			Chiloda	Samples were not collected due to river found dry.					
			Hansol Bridge	Sample was not collected due to river found stagnant					
			Railway Bridge	7.71	1.75	9	54	220	920
			V N Bridge	6.56	BDL	22	86	>1600	>1600
			Miroli	7.20	BDL	24	84	>1600	>1600
			Vautha	8.17	BDL	23	83	>1600	>1600
15	August-2022		Kheroj	7.84	5.34	0.78	11	<1.8	21
			Mahudi	7.29	5.45	1.49	08	<2	<2
			Chiloda	8.25	5.99	0.87	16	70	350
			Hansol Bridge	7.62	5.56	1.04	10	4	47
			Railway Bridge	7.33	4.52	1.92	21	170	540
			V N Bridge	7.0	BDL	22	86	>1600	>1600
			Miroli	7.54	5.24	7	34	>1600	>1600

16	September-2022		Vautha	7.31	BDL	20	48	>1600	>1600
			Kheroj	8.33	6.9	1.58	12	33	170
			Mahudi	7.62	6.68	1.55	14	170	350
			Chiloda	7.8	6.47	0.91	18	12	70
			Hansol Bridge	7.18	6.29	1.03	16	12	60
			Railway Bridge	7.35	5.08	2.28	15	12	70
			V N Bridge	7.45	5.48	1.12	38	170	540
			Miroli	7.45	4.67	6	25	920	1600
17	October-2022		Vautha	7.7	5.24	12	30	>1600	>1600
			Kheroj	7.65	6.45	1.13	17	<1.8	33
			Mahudi	7.92	4.94	2.23	11	04	33
			Chiloda	7.64	6.53	2.3	11	12	70
			Hansol Bridge	7.36	5.66	1.17	14	06	47
			Railway Bridge	7.74	5.97	1.24	15	12	110
			V N Bridge	7.22	2.21	14	58	>1600	>1600
			Miroli	7.31	4.60	8	31	>1600	>1600
18	November-2022		Vautha	7.30	3.48	12	36	>1600	>1600
			Kheroj	7.71	6.75	1.42	9	04	33
			Mahudi	8.01	6.06	1.01	9	04	70
			Chiloda	Sample was not collected due to river found Dry					
			Hansol Bridge	7.80	6.05	1.54	09	12	70
			Railway Bridge	7.45	5.17	2.22	24	70	350
			V N Bridge	7.49	BDL	43	201	>1600	>1600
			Miroli	7.73	6.54	2.72	27	>1600	>1600
19	December-2022		Vautha	7.78	3.41	5.98	33	>1600	>1600
			Kheroj	7.06	7.66	1.84	11	06	33
			Mahudi	7.89	7.00	1.72	12	06	33
			Chiloda	Sample was not collected due to river found Dry					
			Hansol Bridge	7.15	7.23	1.43	12	04	33
			Railway Bridge	7.18	3.71	4.91	18	47	350
			V N Bridge	7.24	0.29	32	87	>1600	>1600

			Miroli	7.40	0.95	27	89	>1600	>1600
			Vautha	7.71	1.52	23	76	>1600	>1600
20	January-2023		Kheroj	7.89	6.91	1.39	09	06	47
			Mahudi	7.81	6.11	1.08	09	06	63
			Chiloda	Sample was not collected due to river found Dry					
			Hansol Bridge	7.70	7.35	1.47	10	06	63
			Railway Bridge	7.42	4.72	2.47	24	110	350
			V N Bridge	8.01	0.35	25	103	>1600	>1600
			Miroli	7.30	BDL	20	85	>1600	>1600
			Vautha	7.5	0.51	21	55	>1600	>1600
21	February-2023		Kheroj	7.54	5.09	1.38	11	<1.8	21
			Mahudi	8.29	5.77	0.98	12	12	70
			Chiloda	Sample was not collected due to river found Dry					
			Hansol Bridge	7.70	5.21	1.81	19	04	49
			Railway Bridge	8.08	5.13	1.66	17	70	350
			V N Bridge	7.30	BDL	104	328	>1600	>1600
			Miroli	7.42	1.70	24	73	>1600	>1600
			Vautha	7.85	BDL	25	84	>1600	>1600
22	March-2023		Kheroj	Sample was not collected as no flow observed					
			Mahudi	Sample was not collected due to river found stagnant condition					
			Chiloda	Sample was not collected due to river found Dry					
			Hansol Bridge	7.60	6.77	1.36	11	12	70
			Railway Bridge	7.82	6.86	1.46	14	70	280
			V N Bridge	7.10	BDL	54	175	>1600	>1600
			Miroli	7.42	1.06	19	45	>1600	>1600
			Vautha	7.38	3.37	17	46	>1600	>1600
23	April-2023		Kheroj	Sample was not collected as no flow observed					
			Mahudi	Sample was not collected due to river found stagnant condition					
			Chiloda	Sample was not collected due to river found Dry					
			Hansol Bridge	7.52	6.94	1.14	08	12	110

			Railway Bridge	7.00	2.79	4.15	18	170	540
			V N Bridge	7.10	0.85	33	143	>1600	>1600
			Miroli	7.57	0.53	28	100	>1600	>1600
			Vautha	7.97	5.18	07	44	>1600	>1600
24	May-2023		Kheroj	Sample was not collected as no flow observed					
			Mahudi	Sample was not collected due to river found stagnant condition					
			Chiloda	Sample was not collected due to river found Dry					
			Hansol Bridge	8.14	5.97	1.85	36	12	96
			Railway Bridge	8.08	4.57	1.84	42	110	350
			V N Bridge	7.24	BDL	105	434	>1600	>1600
			Miroli (13423)	7.76	BDL	20	92	>1600	>1600
			Vautha	7.45	1.54	21	82	>1600	>1600
25	June-2023		Kheroj	Sample was not collected as no flow observed					
			Mahudi	Sample was not collected due to river found stagnant condition					
			Chiloda	Sample was not collected due to river found Dry					
			Hansol Bridge	7.35	2.62	1.70	46	33	120
			Railway Bridge	7.30	0.69	46	163	>1600	>1600
			V N Bridge	7.28	BDL	56	268	>1600	>1600
			Miroli (13423)	7.95	1.49	31	110	>1600	>1600
			Vautha	8.02	1.30	8	54	>1600	>1600
26	July-2023		Kheroj	8.07	6.9	1.02	14	12	50
			Mahudi	Sample was not collected due to river found stagnant condition					
			Chiloda	Sample was not collected due to river found Dry					
			Hansol Bridge	Sample was not collected due to river found stagnant condition					
			Railway Bridge	8.01	5.8	2.46	36	170	540
			V N Bridge	7.20	BDL	50	237	>1600	>1600
			Miroli (13423)	7.71	0.90	15	63	>1600	>1600

			Vautha	7.85	1.29	12	49	>1600	>1600
27	August-2023		Kheroj	7.97	7.36	1.02	14	12	50
			Mahudi	8.04	5.79	1.03	10	-	-
			Chiloda	7.40	BDL	36	138	-	-
			Hansol Bridge	8.24	6.84	1.19	16	33	170
			Railway Bridge	7.89	5.06	1.14	13	33	240
			V N Bridge	7.50	BDL	48	218	>1600	>1600
			Miroli (13423)	7.26	2.52	11	66	>1600	>1600
			Vautha	7.93	3.57	23	86	>1600	>1600
28	September-2023		Kheroj	8.06	6.2	1.02	14	12	50
			Mahudi	8.26	4.1	2	13	-	-
			Chiloda	8.35	5.1	1	7	-	-
			Hansol Bridge	7.73	4.2	1.0	06	12	70
			Railway Bridge	8.25	6.5	1.0	08	21	110
			V N Bridge	7.37	BDL	82	156	>1600	>1600
			Miroli (13423)	7.21	BDL	20	75	>1600	>1600
			Vautha	8.36	3.5	27	58	>1600	>1600
29	October-2023		Kheroj	7.37	7.34	0.69	05	<1.8	18
			Mahudi	7.48	6.85	0.85	16	-	-
			Chiloda	8.14	5.6	0.83	10	-	-
			Hansol Bridge	7.42	5.89	1.56	10	04	47
			Railway Bridge	7.53	5.47	2.04	22	70	210
			V N Bridge	7.21	1.2	12	48	>1600	>1600
			Miroli (13423)	7.67	3.9	08	34	>1600	>1600
			Vautha	7.63	4.1	08	36	>1600	>1600
30	Nov-2023		Kheroj	7.23	7.64	0.76	11	<1.8	12
			Mahudi	7.96	7.16	0.85	08	<1.8	17
			Chiloda	7.92	7.0	1.03	16	04	33
			Hansol Bridge	7.94	6.93	0.96	17	12	70
			Railway Bridge	7.69	6.62	1.06	15	120	350
			V N Bridge	7.10	BDL	43	208	>1600	>1600
			Miroli (13423)	7.39	4.86	23	112	>1600	>1600

31	Dec-2023		Vautha	7.65	1.54	12	38	>1600	>1600
			Kheroj	7.75	6.14	0.88	10	<1.8	06
			Mahudi	8.38	7.09	0.85	11	<1.8	13
			Chiloda	8.45	6.73	0.96	12	<1.8	21
			Hansol Bridge	8.11	7.65	0.82	18	<1.8	17
			Railway Bridge	7.94	6.84	1.12	17	70	350
			V N Bridge	7.17	BDL	72	364	>1600	>1600
			Miroli (13423)	7.59	BDL	26	72	>1600	>1600
32	Jan-2024		Vautha	8.04	3.53	06	21	>1600	>1600
			Kheroj	7.64	7.59	0.63	07	<1.8	04
			Mahudi	8.75	8.05	0.71	09	<1.8	11
			Chiloda	Sample was not collected due to river found Dry					
			Hansol Bridge	8.46	7.57	0.82	11	04	26
			Railway Bridge	8.25	8.04	0.82	12	20	240
			V N Bridge	Represantive Sample could not be collected from this location due to renovation of V N bridge was going on (Coffer Structure).					
			Miroli (13423)	7.52	1.84	19	83	>1600	>1600
33	Feb-2024		Vautha	8.07	1.83	20	61	>1600	>1600
			Kheroj	7.71	7.86	0.66	11	<1.8	15
			Mahudi	8.23	7.44	0.76	10	<1.8	21
			Chiloda	Sample was not collected due to river found Dry					
			Hansol Bridge	7.94	6.94	1.22	10	12	70
			Railway Bridge	8.20	7.03	1.22	11	70	350
			V N Bridge	7.30	0.38	56	223	>1600	>1600
			Miroli (13423)	7.46	1.00	23	115	>1600	>1600
34	March-2024		Vautha	7.48	BDL	17	72	>1600	>1600
			Kheroj	7.35	7.84	0.85	11	7	46
			Mahudi	Sample was not collected as river found stagnant					
			Chiloda	Sample was not collected as river found Dry					
			Hansol Bridge	8.40	8.09	0.75	7	4	21
			Railway Bridge	8.46	7.77	0.86	9	4	70
			V N Bridge	7.11	BDL	39	210	>1600	>1600

			Miroli (13423)	7.3	0.4	22	105	>1600	>1600
			Vautha	7.59	0.8	22	82	>1600	>1600
35	April - 2024		Kheroj	Sample was not collected as no flow observed					
			Mahudi	Sample was not collected as river found stagnant					
			Chiloda	Sample was not collected as river found Dry					
			Hansol Bridge	8.16	6.63	1.02	13	12	70
			Railway Bridge	8.27	4.32	0.89	14	70	350
			V N Bridge	7.34	BDL	42	394	>1600	>1600
			Miroli (13423)	7.67	BDL	28	71	>1600	>1600
			Vautha	7.93	BDL	22	85	>1600	>1600
36	May - 2024		Kheroj	Sample was not collected as no flow observed					
			Mahudi	Sample was not collected as river found stagnant					
			Chiloda	Sample was not collected as river found Dry					
			Hansol Bridge	Sample was not collected as river found stagnant					
			Railway Bridge	Sample was not collected as river found stagnant					
			V N Bridge	7.40	BDL	82	320	>1600	>1600
			Miroli (13423)	7.62	BDL	26	70	>1600	>1600
			Vautha	7.67	0.77	14	73	>1600	>1600
37	June-2024		Kheroj	Sample was not collected as no flow observed					
			Mahudi	Sample was not collected as river found stagnant					
			Chiloda	Sample was not collected as river found Dry					
			Hansol Bridge	Sample was not collected as river found stagnant					
			Railway Bridge	Sample was not collected as river found stagnant					
			V N Bridge	7.17	BDL	65	319	>1600	>1600
			Miroli (13423)	7.42	1.8	29	137	>1600	>1600
			Vautha	7.76	BDL	18	69	>1600	>1600
38	July-2024		Kheroj	7.28	6.47	0.69	09	<1.8	12
			Mahudi	Sample was not collected as river found stagnant					
			Chiloda	Sample was not collected as river found Dry					
			Hansol Bridge	7.29	5.44	0.89	15	12	110
			Railway Bridge	7.18	3.44	1.87	27	120	350

			V N Bridge	6.78	0.3	66	362	>1600	>1600
			Miroli (13423)	7.00	1.21	16	60	>1600	>1600
			Vautha	7.24	1.0	10	42	>1600	>1600
39	Aug-2024		Kheroj	7.18	6.69	0.71	09	04	33
			Mahudi	7.29	5.78	0.82	09	<1.8	21
			Chiloda	7.01	4.97	0.89	10	06	47
			Hansol Bridge	Sample not collected due to stagnant water					
			Railway Bridge	Sample not collected due to stagnant water					
			V N Bridge	6.54	0.34	64	276	>1600	>1600
			Miroli (13423)	7.01	0.23	24	74	>1600	>1600
			Vautha	7.29	1.03	12	64	>1600	>1600
40	Sept-2024		Kheroj	7.18	6.89	0.85	9	<1.8	17
			Mahudi	Result not submitted					
			Chiloda	7.55	6.9	1.02	9	6	63
			Hansol Bridge	7.38	7.45	0.68	9	6	47
			Railway Bridge	7.27	7.36	0.79	7	8	110
			V N Bridge	7.17	7.00	0.85*	12*	920	1600
			Miroli (13423)	7.1	5.33	3.62*	16*	>1600	>1600
			Vautha	7.25	6.12	1.25*	26*	350	920
41	Oct-2024		Kheroj	7.45	7.19	0.76	8	<1.8	7
			Mahudi	7.84	5.98	0.64	7	4	21
			Chiloda	8.15	7.02	0.71	10	4	26
			Hansol Bridge	7.55	6.93	0.74	8	14	49
			Railway Bridge	7.67	6.62	0.68	9	17	110
			V N Bridge	7.36	4.27	6	18	>1600	>1600
			Miroli (13423)	7.57	3.42	6	20	>1600	>1600
			Vautha	7.31	3.5	1.87	17	>1600	>1600
42	Nov-2024		Kheroj	7.29	6.75	0.72	9	6	33
			Mahudi	Sample not collected due to stagnant water					
			Chiloda	Sample not collected due to stagnant water					
			Hansol Bridge	7.92	5.44	0.77	18	12	50
			Railway Bridge	8.20	5.43	0.86	16	110	350

43	Dec-2024		V N Bridge	7.19	BDL	22	72	>1600	>1600
			Miroli (13423)	7.4	1.16	29	150	>1600	>1600
			Vautha	7.59	1.42	10	32	>1600	>1600
			Kheroj	7.27	7.32	0.77	11	<1.8	22
			Mahudi	Sample not collected due to stagnant water					
			Chiloda	Sample not collected due to stagnant water					
			Hansol Bridge	8.01	6.96	0.72	15	08	70
			Railway Bridge	8.09	4.90	0.78	19	12	110
			V N Bridge	7.40	BDL	53	202	>1600	>1600
44	January-2025		Miroli (13423)	7.59	BDL	34	96	>1600	>1600
			Vautha	7.69	1.12	23	70	>1600	>1600
			Kheroj	7.20	7.85	0.8	08	12	70
			Mahudi	Sample not collected					
			Chiloda	Sample not collected					
			Hansol Bridge	7.83	7.92	0.72	16	04	47
			Railway Bridge	7.87	7.20	0.75	15	04	49
			V N Bridge	7.34	0.31	35	135	>1600	>1600
			Miroli (13423)	7.26	4.78	18	79	>1600	>1600
45	February-2025		Vautha	7.76	1.89	15.2	74	>1600	>1600
			Kheroj	7.81	7.58	0.82	10	< 1.8	11
			Mahudi	No flow observed hence, Sample not collected					
			Chiloda	No flow observed hence, Sample not collected					
			Hansol Bridge	7.78	7.61	0.87	22	12	49
			Railway Bridge	8.03	7.35	0.79	18	15	120
			V N Bridge	7.15	0.73	38	144	>1600	>1600
			Miroli (13423)	7.41	1.61	15	62	>1600	>1600
			Vautha	7.57	2.9	22	80	>1600	>1600
46	March-2025		Kheroj	8.0	6.89	0.6	08	<1.8	8.1
			Mahudi	No flow observed hence, Sample not collected					
			Chiloda	No flow observed hence, Sample not collected					
			Hansol Bridge	7.93	6.66	0.8	13	12	49
			Railway Bridge	7.81	6.34	0.7	15	14	120

			V N Bridge	7.49	0.28	48	211	>1600	>1600
			Miroli (13423)	7.20	1.2	31	110	>1600	>1600
			Vautha	8.2	2.16	7.2	28	350	920
47	April-2025		Kheroj	Sample is not collected as no flow observed					
			Mahudi	No flow observed hence, Sample not collected					
			Chiloda	No flow observed hence, Sample not collected					
			Hansol Bridge	7.82	6.84	1.3	14	13	49
			Railway Bridge	7.79	6.93	1.7	16	12	110
			V N Bridge	7.19	BDL	109	198	>1600	>1600
			Miroli (13423)	7.30	0.97	32	85	>1600	>1600
			Vautha	8.2	2.16	7.2	28	350	920
48	May-2025		Kheroj	Sample is not collected as no flow observed					
			Mahudi	No flow observed, hence Sample not collected					
			Chiloda	No flow observed, hence Sample not collected					
			Hansol Bridge	7.75	4.98	0.9	11	11	46
			Railway Bridge	8.34	5.14	01	12	12	120
			V N Bridge	6.89	BDL	86	172	>1600	>1600
			Miroli (13423)	7.25	1.26	24	78	>1600	>1600
			Vautha	7.89	1.34	14	59	>1600	>1600
49	June-2025		Kheroj	Sample is not collected as no flow observed					
			Mahudi	No flow observed, hence Sample not collected					
			Chiloda	No flow observed, hence Sample not collected					
			Hansolsss Bridge	During visit shallow and stagnant water observed in river, hence sample could not be collected.					
			Railway Bridge	During visit shallow and stagnant water observed in river, hence sample could not be collected.					
			V N Bridge	7.45	BDL	106	286	>1600	>1600
			Miroli (13423)	7.61	1.65	25	67	>1600	>1600
			Vautha	7.89	1.34	14	59	>1600	>1600
50	July-2025		Kheroj	7.57	7.06	0.6	07	<1.8	10
			Mahudi	8.22	7.21	0.8	07	130	280
			Chiloda	No flow observed, hence Sample not collected					

			Hansol Bridge	7.78	5.45	0.8	10	7.8	46
			Railway Bridge	8.02	5.14	0.9	10	12	110
			V N Bridge	7.02	BDL	45	125	>1600	>1600
			Miroli (13423)	7.20	0.26	12	32	>1600	>1600
			Vautha	7.74	-	4.3	24	920	1600
51	August-2025		Kheroj	7.31	6.96	0.8	06	<1.8	9.1
			Mahudi	7.45	7.38	0.8	08	110	280
			Chiloda	7.31	6.76	0.9	08	130	540
			Hansol Bridge	7.59	6.53	0.9	07	11	49
			Railway Bridge	7.58	7.15	0.8	10	17	94
			V N Bridge	7.08	6.64	16	36	>1600	>1600
			Miroli (13423)	7.42	4.48	11	40	>1600	>1600
			Vautha	7.2	-	5.2	19	>1600	>1600
52	Sept-2025		Kheroj	6.84	5.11	0.5	05	<1.8	10
			Mahudi	7.6	7.56	0.3	08	130	220
			Chiloda	7.52	6.59	2.6	16	160	240
			Hansol Bridge	7.57	7.19	0.5	08	9.2	46
			Railway Bridge	7.87	7.05	0.9	12	21	94
			V N Bridge	7.49	6.17	1.1	12	350	920
			Miroli (13423)	7.50	5.58	3.1	18	>1600	>1600
			Vautha	7.36	6.11	3.7	17	350	920
53	Oct-2025		Kheroj	8.01	7.26	0.8	09	<1.8	7.8
			Mahudi	7.88	6.72	0.9	06	130	280
			Chiloda	7.60	6.54	0.8	08	350	920
			Hansol Bridge	8.58	6.20	0.9	08	7.8	46
			Railway Bridge	8.23	5.53	1.4	09	12	120
			V N Bridge	7.84	2.21	3.4	16	>1600	>1600
			Miroli (13423)	6.69	4.39	6.6	24	>1600	>1600
			Vautha	8.32	-	3.5	16	920	1600
54	Nov-2025		Kheroj	7.88	-	0.8	06	<1.8	10
			Mahudi	7.97	7.61	0.8	07	130	280
			Chiloda	8.1	7.57	2.2	14	240	540

			Hansol Bridge	7.55	5.48	0.9	09	7.8	49
			Railway Bridge	7.64	5.65	0.9	10	12	94
			V N Bridge	7.39	1.05	18	64	>1600	>1600
			Miroli (13423)	7.21	0.85	14	51	>1600	>1600
			Vautha	8.23	3.57	05	28	350	920
55	Dec-2025		Kheroj	7.44	8.03	0.8	05	<1.8	6.8
			Mahudi	8.32	7.28	0.8	06	130	280
			Chiloda	8.38	6.91	0.9	07	130	240
			Hansol Bridge	7.63	6.15	0.8	09	7.8	46
			Railway Bridge	7.65	5.45	0.8	10	9.3	110
			V N Bridge	7.55	BDL	78	242	>1600	>1600
			Miroli (13423)	7.53	0.61	27	86	>1600	>1600
			Vautha	7.92	2.89	7.5	45	920	1600
56	January-2026		Kheroj	7.95	8.12	0.9	05	<1.8	7.8
			Mahudi	7.90	7.9	1.4	17	130	280
			Chiloda	8.23	8.26	1.2	15	240	540
			Hansol Bridge	7.09	8.17	0.8	10	9.3	49
			Railway Bridge	7.14	7.43	0.8	09	9.3	110
			V N Bridge	7.63	BDL	91	223	>1600	>1600
			Miroli (13423)	7.34	BDL	46	116	>1600	>1600
			Vautha	7.94	2.0	16	66	920	>1600
57	February-2026		Kheroj	6.75	8.17	0.80	06	<1.8	7.8
			Mahudi	7.36	8.58	0.8	08	130	220
			Chiloda	7.42	7.99	0.8	09	130	220
			Hansol Bridge	8.23	7.47	0.8	07	7.8	49
			Railway Bridge	8.06	7.61	0.8	08	9.3	70
			V N Bridge	7.26	BDL	88	248	>1600	>1600
			Miroli (13423)	7.30	BDL	30	109	>1600	>1600
			Vautha	8.05	1.18	18	77	920	>1600
58	March-2026		Kheroj	7.92	6.85	0.7	06	< 1.8	4.5
			Mahudi	No flow observed hence, Sample not collected					
			Chiloda	No flow observed hence, Sample not collected					

			Hansol Bridge	8.0	4.9	0.8	07	BDL	7.8
			Railway Bridge	7.96	6.71	0.9	07	9.3	79
			V N Bridge	7.15	0.3	92	238	>1600	>1600
			Miroli (13423)	7.84	1.06	40	100	>1600	>1600
			Vautha	7.82	1.6	27	68	540	920
59	April-2026		Kheroj	Samples were not collected as river is dry					
			Mahudi	No flow observed hence, Sample not collected					
			Chiloda	No flow observed hence, Sample not collected					
			Hansol Bridge	8.09	5.32	0.8	06	7.8	49
			Railway Bridge	8.19	5.45	0.7	09	12	94
			V N Bridge	6.92	0.38	55	169	>1600	>1600
			Miroli (13423)	7.60	0.25	43	118	>1600	>1600
			Vautha	7.95	3.78	29	82	>1600	>1600
60	May-2026		Kheroj	Samples were not collected as river is dry					
			Mahudi	No flow observed hence, Sample not collected					
			Chiloda	No flow observed hence, Sample not collected					
			Hansol Bridge	No sample collected					
			Railway Bridge	No sample collected as stagnant water					
			V N Bridge	7.08	1.21	114	276	>1600	>1600
			Miroli (13423)	7.70	3.17	18	53	>1600	>1600
			Vautha	8.16	3.07	18	51	920	1600
61	June-2026		Kheroj	Samples were not collected as river is dry.					
			Mahudi	No Flow Observed, hence water sample is not collected.					
			Chiloda	No Flow Observed, hence water sample is not collected.					
			Hansol Bridge	No sample collected.					
			Railway Bridge	No sample collected.					
			V N Bridge	7.10	4.41	110	352	>1600	>1600
			Miroli (13423)	7.81	3.88	26	87	>1600	>1600
			Vautha	7.94	4.28	28	84	>1600	>1600

*(Note: *Sample collected from River Sabarmati at V.N. Bridge in Sept -24 found clear in appearance during sampling because of ongoing rainy season & freshwater inflow due to opening gates of Vasana barrage. Hence, the analysis results of water sample collected during sept-24 show drastic reduction.)*

(B)

Progress /Status Report for Ground water quality monitoring pertaining to PRS River for June- 2026:

Sr No	Bore wells	pH	BOD (mg/l)	COD (mg/l)	TDS (mg/l)
1.	Gandhi Ashram, Ahmedabad	8.27	0.94	08	908
2.	Jain Temple, Ahmedabad (Half yearly	Half Yearly			
3.	P T College, Ahmedabad	8.03	0.98	07	346
4.	Pirana Pumping Station, Ahmedabad (Half Yearly)	Half Yearly			
5.	GyaspurNr.MSW Site, Ahmedabad	borewell was found demolished			
6.	Ajmeri Farm, Ahmedabad	8.21	0.99	08	1748
7.	Excel Industries, Ahmedabad	Borewell found closed			
8.	UPL Djl, Ahmedabad	Borewell found closed			
9.	Miroli Pumping Station, Ahmedabad (10837)	Sample is not collected due to three monthly (3M) project in May (sample was collected during April-2026)			
10.	NaklangMahadev, Ahmedabad (10823)	Sample is not collected due to three monthly (3M) project in May (sample was collected during April-2026)			
11.	Paldi-Kankaj, Ahmedabad (10824)	Sample is not collected due to three monthly (3M) project in May (sample was collected during April-2026)			
12.	GIDC Naroda, Ahmedabad (10817)	7.98	0.99	11	1030
13.	GIDC-Vatva, Ahmedabad (10820)	7.79	0.95	08	1270
14.	GIDC-GVMM, Ahmedabad (10821)	8.44	0.91	08	900
15.	GIDC-Odhav, Ahmedabad (10804)	7.92	0.95	08	1524
16.	Narol, Ahmedabad (closed)	-	-	-	-

(C)
Drains Details with Flow:

Total No of drains: -11

Major Drains:

- Outfall of old city area, danilimda (D/S of Vasna Barrage)
- AMC storm water drain (Danilimda)-30 MLD
- Pumping Station 76 MLD (Old Vasna area)
- Pumping Station 182 MLD (Old Pirana area)
- Outfall of new city area, Vasna (D/S of Vasna Barrage)
- Domestic wastewater discharged at WaghaKotar, Sukhadeshwar Pumping station, PethapurNagarpalika, flow-55.3 MLD
- Domestic wastewater discharged through natural ssdrain nala, Village – Koteswar, flow- 0.73 MLD
- Domestic wastewater discharged through underground pipeline at Bank of River Sabarmati near Indira Bridge, Vill – Bhat, flow- 0.06 MLD
- Domestic wastewater discharged through underground pipeline at Bank of River Sabarmati near Indira Bridge, Village – Bhat, flow-2.16 MLD
- Domestic wastewater discharged from outfall of AUDA line, Village Nana Chiloda, flow-0.43 MLD
- Domestic wastewater discharged from outfall of Village Nana Chiloda, Flow-6.48 MLD

Directions u/s 33/A of Water Act have been issued by GPCB to Ahmedabad Urban Development Authority, Gandhinagar Municipal Corporation (Pethapur), Gram Panchayats of village Koteswar, Bhat & Nana Chiloda asking them to take following measures:

1. To get detailed survey of untreated sewage discharge into River Sabarmati in terms of latitude longitude, flow, population, sewage characteristics etc under your jurisdiction.
2. To take immediate steps to stop discharge of untreated sewage directly into the river under your jurisdiction or inform to concerned authority if not covered under your jurisdiction.
3. To submit a short term & long-term action plan with Gantt Chart for each discharge point within 15 days.
4. Provide an interim treatment system as mentioned in Hon. NGT orders dt.22/02/2021.

5. Ensure that no any untreated & unauthorized sewage shall be discharged into the river from existing as well as new residential projects/society under your jurisdiction. Necessary directions for adequate treatment & disposal of sewage shall be issued by you.

(D)
STP & CETP results
STP Results (June- 2026)

Sr No	Parameters	pH	BOD (mg/l)	TSS (mg/l)	FC MPN/100 ml	Residual chlorine (mg/l)
	Discharging Norms	6.5 to 9.0	20	<50	<1000 MPN/100 ml	0.5
1	AMC PIRANA STP 60 MLD (ASP TYPE)	7.72	27	40	>1600	-
2	AMC PIRANA STP 106 MLD (UASB TYPE)	8.12	44	34	>1600	-
3	AMC PIRANA STP 180 MLD (ASP TYPE)	7.94	21	04	920	-
4	AMC VASNA OLD STP 126 MLD (UASB TYPE)	7.89	25	08	350	-
5	AMC VASNA STP 35 MLD (ASP TYPE)	7.85	10	04	130	-
6	AMC VASNA STP 240 MLD (ASP TYPE)	No sample collected				
7	AMC VASNA STP 48 MLD (SBR TYPE)	8.15	13	04	240	-
8	AMC VADAJ STP 60 MLD, (SBR TYPE)	7.68	26	04	920	-
9	AMC STP 25 MLD, (SBR TYPE)	7.42	14	04	130	-

CETP Results (June- 2026)

Sr. No	Parameters	pH	COD (mg/l)	BOD (mg/l)
	Discharging norms of CETPs	6.5 – 8.5	250	30
1.	CETP GREEN VATVA (14438)	7.14	372	111
2.	CETP NEPL (12718)	7.02	226	57
3.	CETP OEPL (12890)	7.51	318	89
4.	CETP OGEPL (12891)	8	115	30
5.	CETP GVMM (11536)	7.05	124	36
6.	NAROL DYE STUFF CETP (12720)	7.84	42	14

7.	Narol Textile Infrastructure & Enviro Management (Narol Textile CETP) (34244)	8.11	183	58
----	---	------	-----	----

Note: GPCB has given work to NEERI for carrying out study for 07 CETPs relating to the treatability of the CETPs of Ahmedabad area and to suggest the necessary repairs, overhauling, upgradation, retrofication and modernization. NEERI has carried out rigorous study and final reports have been received. Based on final reports directions to all 07 CETPs issued by GPCB to implement the observations, suggestions and recommendations of NEERI in time bound manner.

GPCB has assigned work to GEMI for carrying out study related to groundwater quality along the Sabarmati River which stretches from Gandhinagar to the location where the river meets the Gulf of Khambhat. GEMI submitted final report on 07.10.2022. Reviewing the Final report is under progress.

GPCB has given work to carry out Drone Survey for “Identifying all the types of treated and untreated sewage and or industrial effluent outfalls into Sabarmati River through Drone based technology. Total 123 nos. of outfalls identified during drone survey; quantification and characterization of these outfalls are under process.

17. Shedhi

(A)

Progress/Status Report of the River/PRS water quality monitoring for the Month June – 2026:

Sr. No.	Month/ Year	Location ID	Name of Location	Parameter					
				pH	DO (mg/l)	BOD (mg/l)	COD (mg/l)	Fecal Coliform (MPN/ 100ml)	Total Coliform (MPN/100 ml)
1	June-2021		River Shedhi at Kheda Matar Bridge	7.65	6.6	0.6	17	350	540
2	July-2021		As above	7.72	3.8	2.3	23	110	210
3	August-2021		As above	7.19	7.0	0.9	8.0	350	540
4	Sept-2021		As above	7.15	3.6	2.3	10	350	540
5	October-2021		As above	8.43	3.2	1.5	13	350	540

6	Nov-2021		As above	7.74	2.3	1.7	13	350	540
7	Dec – 2021		As above	7.84	3.4	1.7	20	350	540
8	January-2022		As above	8.41	6.8	0.8	12	540	920
9	February-2022		As above	8.15	6.1	0.8	11	540	920
10	March-2022		As above	7.9	3.7	2.2	20	>1600	>1600
11	April-2022		As above	8.81	7.3	3.8	72	>1600	>1600
12	May-2022		As above	8.01	6.4	2.9	38	>1600	>1600
13	June-2022		AS above	7.49	5.6	2.4	30	120	240
14	July-2022		As above	7.69	3.1	2.6	35	210	350
15	August-2022		As above	8.16	5.6	2.4	11	110	350
16	Sept-2022		As above	7.71	3.7	2.8	14	170	540
17	October-2022		As above	8.19	5.5	3.5	15	540	920
18	Nov-2022		As above	8.26	5.7	3.8	16	540	920
19	Dec-2022		As above	8.39	4.3	3.7	15	>1600	>1600
20	January-2023		As above	8.48	4.5	2.7	12	240	300
21	February-2023		As above	8.44	6.7	1.3	170	170	500
22	March-2023		As above	7.7	4.6	1.5	34	300	500
23	April-2023		As above	7.8	6.2	1.1	12	500	1600
24	May-2023		As above	8.3	4.9	1.5	31	900	>1600
25	June-2023		As above	7.99	6.2	1.2	11	>1600	>1600
26	July-2023		As above	7.68	7	0.8	10	900	>1600
27	August-2023		As above	7.68	7.2	0.6	8	900	>1600
28	Sept-2023		As above	8.4	6.2	1.4	17	500	>1600
29	October-2023		As above	7.7	7.0	1.0	16	500	900
30	Nov-2023		As above	7.7	4.1	2.4	35	>1600	>1600
31	Dec-2023		As above	8.0	2.4	1.8	57	>1600	>1600
32	January-2024		As above	8.3	5.3	1.6	25	>1600	>1600
33	February-2024		As above	7.69	5.2	1.8	12	>1600	>1600

34	March – 2024		As above	8	5.2	2.3	41	920	>1600
35	April – 2024		As above	8.06	5.4	2.5	41	>1600	>1600
36	May – 2024		As above	8.06	5.7	2.1	56	>1600	>1600
37	June -2024		As above	8.4	5.1	2.6	32	>1600	>1600
38	July -2024		As above	7.7	5.9	2.1	20	>1600	>1600
39	Aug -2024		As above	8.2	5.9	1.9	23	>1600	>1600
40	Sep-2024		As above	7.8	5.7	1.4	15	>1600	>1600
41	Oct-2024		As above	7.8	5.0	1.4	56	>1600	>1600
42	Nov-2024		As above	7.5	5.4	1.4	25	>1600	>1600
43	Dec-2024		As above	8.13	3.48	1.2	58	>1600	>1600
44	January-2025		River Shedhi at Kheda Matar Bridge	8.09	5.88	1.2	11	>1600	>1600
45	February-2025		As above	8.05	5.9	<1	10	240	920
46	March-2025		As above	7.65	6.05	1.2	12	>1600	>1600
47	April-2025		As above	8.33	6.02	1.54	23	>1600	>1600
48	May-2025		As above	8.34	8.33	<1	12	540	920
49	June-2025		As above	7.20	7.12	<1	9	430	1600
50	July-2025		As above	7.71	7.16	<1	9	58	150
51	August-2025		As above	7.66	6.61	BDL	8	63	120
52	Sept-2025		As above	7.48	6.56	1.06	12	58	150
53	Oct-2025		As above	7.74	7.25	BDL	8	94	350
54	Nov-2025		As above	7.53	4.8	1.2	7	350	540
55	Dec-2025		As above	7.67	6.03	BDL	7	27	79
56	January-2026		River Shedhi at Kheda Matar Bridge	8.28	6.03	BDL	10	110	350
57	February-2026		As above	7.16	6.12	BDL	7	110	350
58	March-2026		As above	7.28	6.08	BDL	8	540	920
59	April-2026		As above	7.65	7.49	BDL	8	430	920

60	May-2026		As above	7.76	7.23	BDL	8	350	540
61	June-2026		As above	8.14	5.98	2	19	110	350

(B)

Progress /Status Report for Ground water quality monitoring pertaining to PRS River for June- 2026:

Month	Location	pH	BOD (mg/l)	COD (mg/l)
June-2026	Borewell NadiadGIDC Water Works	7.82	BDL	7

(C)

Drains Details with Flow

Sr.No.	Location	Name of Inletting River/Drain	Discharge (MLD)	
			Max.	Min.
1	Nadiad	Natural Drain	24	15
2	Kheda	Natural drain	0.020	0.010

(D)

STP & CETP Results

Nadiad STP Results (June– 2026)

Sample Date	sampling point	BOD (mg/l)	COD (mg/l)	FC (MPN/100 ml)	pH	SS (mg/l)	TDS (mg/l)	NH ₃ -N
25/06/2026	From the final outlet of STP	13	41	39	7.88	36	424	9.07
Standard		<10				<10		

CETP Results:

Not Applicable, No CETP in the PRS of RO-Nadiad jurisdiction.

18. Tapi

(A)

Progress/Status Report of the River/PRS water quality monitoring for the Month June-2026:

Sr. No.	Month/Year	Location ID	Name of Location	Parameter					
				pH	DO (mg/l)	BOD (mg/l)	COD (mg/l)	Fecal Coliform (MPN/ 100ml)	Total Coliform (MPN/100 ml)
1	June-2021		Kathor, N.H. 8	8.33	7.1	1.0	8	11	40
			Varachha Bridge	8.42	7.0	1.1	9	14	58
			ONGC Bridge	7.35	6.1	1.9	23	17	46
			Rander	8.4	7.2	0.9	6	12	40
			Swami vivekanand Bridge	7.45	5.5	2.8	25	43	120
			Sardar Bridge	7.45	5.6	2.6	21	23	70
			Umara Temple	7.47	6.0	2.0	-	24	94
2	July-2021		Kathor, N.H. 8	7.93	6.8	1.4	7	14	48
			Varachha Bridge	7.95	7.0	1.2	8	17	63
			ONGC Bridge	7.69	5.4	1.8	22	21	58
			Rander	7.81	7.2	1.0	6	17	70
			Swami vivekanand Bridge	7.53	4.8	2.4	13	47	140
			Sardar Bridge	7.62	5.2	2.0	12	38	120
			Umara Temple	7.51	5.0	2.2	-	20	63
3	August-2021		Kathor, N.H. 8	7.40	7.2	0.9	7	17	58
			Varachha Bridge	7.58	7.0	1.0	8	20	70
			ONGC Bridge	7.52	6.1	1.8	24	22	63
			Rander	7.81	7.2	0.9	5	33	120
			Swami vivekanand Bridge	7.73	5.9	2.2	18	49	150
			Sardar Bridge	7.78	5.7	2.3	19	43	140
			Umara Temple	7.76	6.2	1.9	-	17	58

4	September-2021		Kathor, N.H. 8	7.95	7.1	1.1	9	10	41
			Varachha Bridge	7.65	7.0	1.2	9	17	58
			ONGC Bridge	7.55	6.4	2	22	17	58
			Rander	7.69	7.0	1.1	9	26	94
			Swami vivekanand Bridge	7.21	6.6	1.9	12	47	140
			Sardar Bridge	7.3	6.7	1.9	13	41	120
			Umara Temple	7.26	6.4	1.9	-	14	46
5	October-2021		Kathor, N.H. 8	7.95	7.3	0.9	5	25	84
			Varachha Bridge	7.81	7.2	1	6	31	120
			ONGC Bridge	7.98	6.6	1.4	12	23	84
			Rander	8.29	7.1	0.9	7	25	84
			Swami vivekanand Bridge	7.81	6.9	1	8	58	150
			Sardar Bridge	7.7	6.8	1.1	9	48	120
			Umara Temple	7.76	6.7	1.3	-	40	94
6	November-2021		Kathor, N.H. 8	8.18	7.2	0.8	7	12	43
			Varachha Bridge	8.27	7	1	7	17	63
			ONGC Bridge	7.67	6.2	1.9	22	12	47
			Rander	8.09	7.1	1	8	32	110
			Swami vivekanand Bridge	7.57	6.8	1.3	10	43	150
			Sardar Bridge	7.46	6.5	1.5	11	41	110
			Umara Temple	7.4	6.4	1.6	-	14	48
7	December-2021		Kathor, N.H. 8	8.14	7.2	0.9	6	6	33
			Varachha Bridge	8.32	7.2	1	6	17	63
			ONGC Bridge	7.37	6.2	2.4	21	17	46
			Rander	8.22	7.1	1.1	7	22	110
			Swami vivekanand Bridge	7.91	6.2	2	19	33	130
			Sardar Bridge	7.94	6.1	2.1	19	11	46
			Umara Temple	7.7	6	2.2	20	17	58

8	January - 2022		Kathor, N.H. 8	8.15	7.2	1	7	10	31
			Varachha Bridge	7.74	6.9	1.1	9	17	46
			ONGC Bridge	7.49	6.3	2	24	12	46
			Rander	8.18	7.4	1.2	7	14	43
			Swami vivekanand Bridge	7.36	6.1	1.9	21	12	43
			Sardar Bridge	7.58	6.2	2	22	12	43
			Umara Temple	7.61	6.4	1.8	24	17	63
9	February- 2022		Kathor, N.H. 8	8.13	7.2	1.1	8	6	26
			Varachha Bridge	8.45	7.1	1.1	9	10	47
			ONGC Bridge	7.82	6.37	2.4	24	12	31
			Rander	8.22	7	1.1	8	17	43
			Swami vivekanand Bridge	7.82	6.4	2.4	22	12	34
			Sardar Bridge	7.87	6.6	2.2	23	10	27
			Umara Temple	7.81	6.2	2.3	24	14	43
10	March-2022		Kathor, N.H. 8	8.49	7.3	1	7	6	27
			Varachha Bridge	8.46	7.2	1	8	11	43
			ONGC Bridge	8.25	6.5	2.5	25	11	47
			Rander	8.45	7.1	1.2	9	6	33
			Swami vivekanand Bridge	8.5	6.5	2.5	20	10	43
			Sardar Bridge	8.47	6.3	2.2	22	17	58
			Umara Temple	8.45	6.5	2.3	23	15	40
11	April-2022		Kathor, N.H. 8	7.84	7.1	1.1	8	6	22
			Varachha Bridge	7.87	7.1	1.0	7	10	46
			ONGC Bridge	7.41	7.1	2.0	24	12	48
			Rander	8.46	7	1.2	9	10	43
			Swami vivekanand Bridge	7.41	5.9	2	24	12	48
			Sardar Bridge	7.63	6.3	2.1	20	12	43
			Umara Temple	7.64	6.2	2.3	21	14	39

12	May-2022		Kathor, N.H. 8	7.86	7	0.9	8	12	27
			Varachha Bridge	7.9	6.9	1.1	9	14	32
			ONGC Bridge	7.44	6.8	1.6	21	14	46
			Rander	8.49	7	1	9	12	33
			Swami vivekanand Bridge	7.44	6.8	1.6	21	14	46
			Sardar Bridge	7.69	6.7	1.6	22	22	48
			Umara Temple	7.68	6.6	1.9	--	17	40
13	June-2022		Kathor, N.H. 8	8.43	7	0.9	8	14	34
			Varachha Bridge	8.17	7.1	1.1	10	17	43
			ONGC Bridge	8.11	6.5	2.4	24	10	41
			Rander	8.38	6.8	1.2	10	10	27
			Swami vivekanand Bridge	7.9	6.4	2	28	12	43
			Sardar Bridge	7.67	6.4	2.3	25	14	46
			Umara Temple	7.98	6.3	2.2	--	13	43
14	July-2022		Kathor, N.H. 8	8.1	6.8	0.9	8	6,	27
			Varachha Bridge	7.8	6.7	1.1	8	17	48
			ONGC Bridge	7.9	6.4	1.6	14	10	43
			Rander	7.9	6.9	1	8	17	48
			Swami vivekanand Bridge	7.66	6.6	1.8	16	12	34
			Sardar Bridge	7.61	6.6	1.7	18	10	40
			Umara Temple	7.72	6.5	1.9	-	14	58
15	August-2022		Kathor, N.H. 8	8.5	6.9	0.8	6	6	22
			Varachha Bridge	8.45	6.8	1	10	14	46
			ONGC Bridge	8.54	6.6	1.4	26	12	40
			Rander	8.5	6.9	1	8	6	31
			Swami vivekanand Bridge	8.47	6.6	1.6	28	17	63
			Sardar Bridge	8.55	6.7	1.5	26	17	58
			Umara Temple	8.53	6.2	1.7	28	12	38

16	September-2022		Kathor, N.H. 8	8.43	7	1.1	7	6	27
			Varachha Bridge	8.25	6.9	0.9	8	12	40
			ONGC Bridge	8.28	6.5	1.9	28	14	41
			Rander	8.35	7	1.0	10	14	46
			Swami vivekanand Bridge	8.26	7	1.2	26	17	58
			Sardar Bridge	8.06	6.7	1.4	28	21	63
			Umara Temple	8.35	6.4	1.6	30	17	48
17	October-2022		Kathor, N.H. 8	8.08	7.1	1	8	12	34
			Varachha Bridge	8.1	7.2	0.9	7	14	47
			ONGC Bridge	8.01	6.4	1.9	26	14	43
			Rander	7.95	6.9	1	8	17	48
			Swami vivekanand Bridge	7.85	6.8	1.2	24	12	46
			Sardar Bridge	7.87	6.5	1.5	28	17	58
			Umara Temple	7.8	6.5	1.7	-	10	39
18	November-2022		Kathor, N.H. 8	8.47	7.3	0.8	8	6	26
			Varachha Bridge	8.48	7.1	1	8	10	39
			ONGC Bridge	7.22	6	1.4	20	6	48
			Rander	8.44	7.2	0.9	10	6	26
			Swami vivekanand Bridge	8.32	6	1.1	13	10	47
			Sardar Bridge	8.46	6	1.3	12	10	48
			Umara Temple	8.3	5.2	1.5	-	6	27
19	December-2022		Kathor, N.H. 8	8.22	7.2	1.0	6	6	27
			Varachha Bridge	8.16	7.0	1.2	8	6	27
			ONGC Bridge	8.30	5.8	1.9	20	14	41
			Rander	8.48	6.9	1.0	10	6	31
			Swami vivekanand Bridge	7.74	5.7	1.9	16	12	40
			Sardar Bridge	7.78	5.6	2.1	16	14	46
			Umara Temple	8.25	5.7	2.0		13	48

20	January-2023		Kathor, N.H. 8	8.16	8.0	0.8	10	21	49
			Varachha Bridge	8.17	8.0	1.0	12	10	47
			ONGC Bridge	7.60	6.0	2.3	28	10	39
			Rander	8.11	7.4	1.0	20	17	58
			Swami vivekanand Bridge	7.70	7.0	2.6	19	12	46
			Sardar Bridge	7.68	7.0	2.4	20	14	58
			Umara Temple	7.54	5.1	2.8	25	13	49
21	February-2023		Kathor, N.H. 8	8.48	7.1	0.9	8	11	43
			Varachha Bridge	8.44	7	1.9	12	10	48
			ONGC Bridge	8.08	5.5	1.6	24	11	38
			Rander	8.48	7	2	18	12	46
			Swami vivekanand Bridge	8.13	5.3	1.9	21	11	41
			Sardar Bridge	8.17	6	1.8	22	17	49
			Umara Temple	8.11	5.8	1.9	--	11	48
22	March-2023		Kathor, N.H. 8	8.16	7.2	1.1	8	10	48
			Varachha Bridge	8.32	7.0	1.0	10	14	58
			ONGC Bridge	7.70	6.3	2.0	27	6	32
			Rander	8.41	7.1	1.0	12	11	43
			Swami vivekanand Bridge	7.86	6.5	1.9	18	6	41
			Sardar Bridge	7.89	6.5	2.0	21	10	47
			Umara Temple	7.73	6.4	2.0	-	6	40
23	April-2023		Kathor, N.H. 8	8.46	7.2	1.5	8	6	48
			Varachha Bridge	8.42	7.0	2.4	13	10	43
			ONGC Bridge	7.92	6.0	2.4	26	13	41
			Rander	8.48	7.1	2.6	15	13	47
			Swami vivekanand Bridge	7.98	6.0	2.3	22	13	48
			Sardar Bridge	7.92	6.0	2.3	23	14	47
			Umara Temple	7.75	6.0	2.5	--	10	47

24	May-2023		Kathor, N.H. 8	8.40	7.2	1.5	8	10	31
			Varachha Bridge	8.49	7.2	1.7	10	13	48
			ONGC Bridge	7.70	6.1	2.4	20	10	40
			Rander	8.49	7.2	1.8	10	17	46
			Swami vivekanand Bridge	7.77	6.1	2.4	23	17	48
			Sardar Bridge	7.85	6.0	2.7	25	17	63
			Umara Temple	7.80	6.0	2.6	--	12	70
25	June-2023		Kathor, N.H. 8	8.47	7.2	1.3	9	10	32
			Varachha Bridge	7.46	7.0	1.6	11	12	41
			ONGC Bridge	8.25	6.2	1.6	22	12	32
			Rander	8.48	7.1	1.4	11	10	17
			Swami vivekanand Bridge	8.48	6.6	1.5	26	12	40
			Sardar Bridge	8.42	6.5	1.6	26	12	32
			Umara Temple	8.47	6.5	1.6	----	10	33
26	July-2023		Kathor, N.H. 8	8.3	7.4	1.8	6	6	24
			Varachha Bridge	8.38	7.3	1.6	6	10	31
			ONGC Bridge	7.8	6.9	2.4	16	10	47
			Rander	8.18	7.3	1.6	6	11	47
			Swami vivekanand Bridge	8.06	7	2	10	14	47
			Sardar Bridge	8.25	7	2.1	9	10	33
			Umara Temple	7.5	6.2	2.3	--	12	46
27	August-2023		Kathor, N.H. 8	7.40	7.2	1.9	6	10	26
			Varachha Bridge	7.37	7.1	1.8	8	10	25
			ONGC Bridge	6.98	6.6	2.3	24	6	27
			Rander	7.56	7.0	1.8	6	6	21
			Swami vivekanand Bridge	7.50	7.0	1.8	12	6	22
			Sardar Bridge	7.50	7.1	2.0	14	6	17

28	September-2023		Umara Temple	7.48	6.8	2.2	-	4	26
			Kathor, N.H. 8	6.96	7.1	1.7	6	6	26
			Varachha Bridge	6.98	7.0	1.8	7	10	31
			ONGC Bridge	6.66	7.0	2.5	26	12	40
			Rander	7.12	7.2	1.9	9	14	39
			Swami vivekanand Bridge	6.84	7.1	2.0	22	6	32
			Sardar Bridge	6.77	7.0	1.9	24	10	34
			Umara Temple	6.74	6.9	2.4	-	10	39
29	October-2023		Kathor, N.H. 8	8.18	7.2	1.1	10	17	58
			Varachha Bridge	8.22	7.1	1.2	12	14	39
			ONGC Bridge	8.17	6.4	1.6	18	11	47
			Rander	7.77	7	1.4	10	17	58
			Swami vivekanand Bridge	7.16	6.4	1.4	22	11	39
			Sardar Bridge	7.68	6.4	1.8	26	10	34
			Umara Temple	8.05	6.2	1.8	-	12	40
30	November-2023		Kathor, N.H. 8	6.84	7.2	1.2	7	17	40
			Varachha Bridge	6.74	7.2	1.5	8	14	33
			ONGC Bridge	6.75	6.6	2.4	24	12	33
			Rander	7.82	7.1	1.6	8	14	34
			Swami vivekanand Bridge	7.10	6.5	2.3	13	15	41
			Sardar Bridge	7.07	6.7	2.3	14	15	40
			Umara Temple	7.10	6.8	2.2	-	14	39
31	December-2023		Kathor, N.H. 8	7.5	7.3	1.2	7	11	39
			Varachha Bridge	7.52	7	1.5	8	12	47
			ONGC Bridge	6.92	6	2.4	22	11	48
			Rander	7.48	6.9	2	10	17	58
			Swami vivekanand Bridge	7.48	6	2.1	20	10	58

			Sardar Bridge	7.29	6.1	2.3	1.8	10	39
			Umara Temple	7.24	6	2.7	-	12	47
32	January-2024		Kathor, N.H. 8	7.07	7.2	0.8	8	<1.8	15
			Varachha Bridge	7.22	7.4	1	10	12	49
			ONGC Bridge	6.72	6.4	2.3	26	10	33
			Rander	7.26	7.4	1.4	14	10	39
			Swami vivekanand Bridge	7.61	6.3	1.9	18	12	46
			Sardar Bridge	7.32	6.2	2	22	12	43
			Umara Temple	7.17	6.3	2.4	--	17	48
33	February-2024		Kathor, N.H. 8	7.40	7.3	1	8	10	40
			Varachha Bridge	7.33	7.2	1.2	10	6	33
			ONGC Bridge	7.13	6.7	2.4	24	10	41
			Rander	7.81	7.1	1.1	10	13	48
			Swami Vivekanand Bridge	7.16	6.8	1.8	20	12	38
			Sardar Bridge	7.19	6.9	2.0	21	13	39
			Umara Temple	7.28	6.6	2.2	--	17	48
34	March-2024		Kathor, N.H. 8	8.42	7.1	1.6	9	6	24
			Varachha Bridge	8.46	7.0	2	10	4	17
			ONGC Bridge	6.86	6.2	2.8	24	12	46
			Rander	8.48	6.9	1.9	10	14	63
			Swami Vivekanand Bridge	8.22	6.5	2.8	22	14	48
			Sardar Bridge	7.97	6.6	2.6	24	10	32
			Umara Temple	6.94	6.7	2.4	--	10	34
35	April-2024		Kathor, N.H. 8	8.10	7.0	1.3	10	39	56
			Varachha Bridge	8.23	6.9	1.5	12	33	63
			ONGC Bridge	7.72	6.5	1.6	28	12	40
			Rander	8.18	6.9	1.4	12	17	40

			Swami Vivekanand Bridge	7.63	6.5	1.8	22	15	48
			Sardar Bridge	7.66	6.4	1.7	22	14	32
			Umara Temple	7.69	6.7	1.5	--	14	47
36	May - 2024		Kathor, N.H. 8	8.32	6.8	1.5	8	<1.8	17
			Varachha Bridge	8.38	7.1	1.4	10	<1.8	14
			ONGC Bridge	7.97	6.7	1.4	26	10	40
			Rander	8.16	7.1	1.6	10	11	27
			Swami Vivekanand Bridge	8.46	6.6	1.9	20	10	33
			Sardar Bridge	7.88	6.2	1.9	22	10	29
			Umara Temple	7.93	6.8	1.8	--	10	46
37	June-2024		Kathor, N.H. 8	8.47	7	1.4	6	39	56
			Varachha Bridge	8.48	6.8	1.8	8	33	63
			ONGC Bridge	8.34	6.4	2.6	22	12	40
			Rander	8.45	6.7	1.9	10	17	40
			Swami Vivekanand Bridge	8.46	6.8	1.7	22	14	41
			Sardar Bridge	8.47	7	1.3	23	15	48
			Umara Temple	8.36	6.8	1.5	--	14	47
38	July-2024		Kathor, N.H. 8	8.08	7.2	1.0	4	<1.8	1
			Varachha Bridge	7.97	7.4	1.2	6	<1.8	40
			ONGC Bridge	8.46	6.5	1.5	18	6	43
			Rander	8.16	7.1	1.4	6	<1.8	47
			Swami Vivekanand Bridge	7.82	6.6	1.6	14	14	58
			Sardar Bridge	7.92	6.7	1.5	12	13	38
			Umara Temple	7.22	6.7	1.4	--	13	33
39	August-2024		Kathor, N.H. 8	7.84	7.1	1.0	6	11	24
			Varachha Bridge	7.85	7.2	1.2	6	10	26
			ONGC Bridge	7.97	6.8	1.7	18	17	47

			Rander	8.22	7.1	1.4	6	14	43
			Swami Vivekanand Bridge	8.41	6.3	2.0	10	14	31
			Sardar Bridge	8.39	6.7	2.1	10	12	33
			Umara Temple	8.46	6.8	1.8	--	14	48
40	September-2024		Kathor, N.H. 8	7.98	7.3	0.8	8	11	26
			Varachha Bridge	7.95	7.1	1.1	7	13	31
			ONGC Bridge	8.05	7.3	1.3	7	14	33
			Rander	7.92	7.2	1.2	6	14	38
			Swami Vivekanand Bridge	8.11	7.1	1.1	7	17	48
			Sardar Bridge	8.06	7.2	1.2	7	15	41
			Umara Temple	8.08	7	1	--	10	24
41	October-2024		Kathor, N.H. 8	7.42	7.2	1.4	7	14	43
			Varachha Bridge	7.18	7.2	1.5	7	17	48
			ONGC Bridge	7.73	6.5	1.9	12	17	40
			Rander	7.12	7.1	1.7	10	14	34
			Swami Vivekanand Bridge	8.28	6.2	2.0	10	17	47
			Sardar Bridge	8.18	6.1	2.1	9	14	48
			Umara Temple	7.73	6.5	2.0	--	12	33
42	November-2024		Kathor, N.H. 8	7.38	7.2	1.7	9	6	40
			Varachha Bridge	7.44	7.3	1.1	7	10	33
			ONGC Bridge	7.56	6.8	2.4	22	12	40
			Rander	7.54	6.9	2	10	17	58
			Swami Vivekanand Bridge	8.14	6.9	2.3	10	17	48
			Sardar Bridge	8.31	6.8	2.4	11	10	47
			Umara Temple	7.59	6.9	2.3	--	10	43
43	December-2024		Kathor, N.H. 8	7.95	7.3	0.8	6	14	40
			Varachha Bridge	8.11	7	1.2	8	13	26

			ONGC Bridge	7.80	6.6	2.1	20	12	31
			Rander	8.15	6.5	2	11	12	39
			Swami Vivekanand Bridge	8.01	6.8	1.9	15	14	40
			Sardar Bridge	7.97	7	1.8	14	14	39
			Umara Temple	7.70	6.6	0.3	--	10	26
44	January-2025		Kathor, N.H. 8	7.53	7.3	1.0	7	17	32
			Varachha Bridge	7.46	7.2	1.2	8	14	22
			ONGC Bridge	7.92	6.4	1.6	20	13	40
			Rander	7.66	6.9	1.5	11	14	31
			Swami Vivekanand Bridge	7.86	6.4	2.2	13	10	43
			Sardar Bridge	7.95	6.4	2	14	10	33
			Umara Temple	7.83	6.4	0.2	--	14	48
45	February-2025		Kathor, N.H. 8	8.21	7.0	1.2	10	17	63
			Varachha Bridge	8.18	7.2	1.2	12	25	84
			ONGC Bridge	7.24	6.6	1.2	6	33	350
			Rander	8.44	6.1	1.7	14	21	94
			Swami Vivekanand Bridge	7.72	6.4	1.7	8	170	920
			Sardar Bridge	7.63	6.4	1.9	8	170	920
			Umara Temple	7.54	6.5	2.3	--	170	920
46	March-2025		Kathor, N.H. 8	8.13	7.0	1.0	10.0	13.0	31.0
			Varachha Bridge	7.57	6.9	1.1	13.0	11.0	26.0
			ONGC Bridge	7.86	6.5	2.0	24.0	14.0	33.0
			Rander	7.89	6.5	1.5	14.0	14.0	38.0
			Swami Vivekanand Bridge	7.95	6.4	2.1	20.0	17.0	48.0
			Sardar Bridge	7.84	6.4	2.0	19.0	15.0	41.0
			Umara Temple	7.89	6.4	2.0	--	10.0	24.0
47	April-2025		Kathor, N.H. 8	8.1	7.0	0.9	10.0	39	56.0
			Varachha Bridge	8.35	6.4	2.6	18.0	800	>1600

			ONGC Bridge	7.42	6.2	2.0	24.0	12.0	40.0
			Rander	8.30	6.5	2.5	15.0	350	1600
			Swami Vivekanand Bridge	7.7	6.6	1.9	19.0	15.0	48.0
			Sardar Bridge	7.57	6.6	1.9	19.0	14.0	41.0
			Umara Temple	7.45	6.4	2.0	-	14.0	47.0
48	May-2025		Kathor, N.H. 8	7.38	6.5	1.3	12	6	24
			Varachha Bridge	7.36	6.5	1.4	13	10	31
			ONGC Bridge	7.22	6.7	1.4	26	10	47
			Rander	7.6	6.0	2.0	16	11	47
			Swami Vivekanand Bridge	7.61	6.7	2.3	16	14	47
			Sardar Bridge	7.62	6.7	2.1	14	10	33
			Umara Temple	7.61	6.7	2.2	--	12	46
49	June-2025		Kathor, N.H. 8	8.06	7.16	1.5	12	<1.8	17
			Varachha Bridge	8.02	6.2	2.3	15	<1.8	14
			ONGC Bridge	7.63	7.2	1.3	993	10	40
			Rander	8.0	6.0	2.4	16	11	27
			Swami Vivekanand Bridge	7.64	7.0	1.4	21	10	33
			Sardar Bridge	7.72	6.9	1.8	20	10	39
			Umara Temple	7.43	7.0	1.9	0	10	46
50	July-2025		Kathor, N.H. 8	7.28	7.0	2.05	9.0	<1.8	14
			Varachha Bridge	7.2	7.0	1.99	10	6.0	40
			ONGC Bridge	7.65	7.0	2.0	20	14	43
			Rander	6.9	7.0	1.93	10	17	40
			Swami Vivekanand Bridge	7.89	7.0	2.1	16	14	58
			Sardar Bridge	7.42	7.1	2.2	18	13	48
			Umara Temple	7.59	7.1	2.2	0	14	47
51	August-2025		Kathor, N.H. 8	7.37	7	1.9	9	9.2	26
			Varachha Bridge	7.33	6.8	1.6	10	14	47

			ONGC Bridge	7.38	7	1.6	12	17	63
			Rander	7.45	6.4	1.9	12	23	46
			Swami Vivekanand Bridge	7.34	7	1.4	12	11	63
			Sardar Bridge	7.38	7	1.7	12	17	40
			Umara Temple	7.3	7	1.5	--	14	39
52	Sept-2025		Kathor, N.H. 8	7.57	7.1	1	8	11	32
			Varachha Bridge	7.81	6.9	1.7	9	17	33
			ONGC Bridge	8.04	7	1.8	14	21	58
			Rander	7.67	6.9	0.9	7	11	38
			Swami Vivekanand Bridge	8.06	7	1.5	10	25	84
			Sardar Bridge	7.67	7.2	1.1	10	22	48
			Umara Temple	7.98	7.1	1.6	--	27	48
53	Oct-2025		Kathor, N.H. 8	7.88	7.0	1.4	9	26	38
			Varachha Bridge	7.88	6.5	1.6	7	26	38
			ONGC Bridge	7.66	7.1	1.9	17	26	70
			Rander	7.9	6.5	1.1	9	22	47
			Swami Vivekanand Bridge	7.94	6.9	1.4	11	22	70
			Sardar Bridge	7.93	6.8	1.5	12	21	58
			Umara Temple	7.85	6.9	1.5	--	23	63
54	Nov-2025		Kathor, N.H. 8	7.72	7.5	1.1	8	13	31
			Varachha Bridge	7.55	7.8	1.5	8	27	47
			ONGC Bridge	7.64	7.3	1.2	8	33	80
			Rander	7.92	7.5	0.9	6	17	38
			Swami Vivekanand Bridge	7.91	7.6	1.2	9	31	63
			Sardar Bridge	8.07	7.3	1.4	10	17	70
			Umara Temple	8.09	7.0	1.9	---	21	48
55	Dec-2025		Kathor, N.H. 8	7.85	6.5	1.2	7	17	40
			Varachha Bridge	7.92	6.7	1.4	8	25	58

			ONGC Bridge	8.11	6.8	1.3	10	17	46
			Rander	8.05	6.9	1.0	7	17	32
			Swami Vivekanand Bridge	7.99	7.0	1.4	10	21	48
			Sardar Bridge	8.08	7.1	1.5	10	17	43
			Umara Temple	8.26	7.10	1.9	---	11	32
56	January-2026		Kathor, N.H. 8	6.96	6.9	1.3	6	21	47
			Varachha Bridge	7.24	6.7	1.4	6	21	46
			ONGC Bridge	7.96	7.2	1.4	9	17	32
			Rander	7.16	6.8	1.2	7	26	40
			Swami Vivekanand Bridge	7.99	6.9	1.7	8	25	58
			Sardar Bridge	7.71	7.2	1.6	8	21	48
			Umara Temple	7.84	7.3	1.8	--	21	47
57	February-2026		Kathor, N.H. 8	7.02	7.8	1.2	5	17	58
			Varachha Bridge	7.86	6.9	1.3	6	21	40
			ONGC Bridge	8.11	7.1	1.3	8	23	58
			Rander	7.01	7.8	1.3	7	23	58
			Swami Vivekanand Bridge	7.42	6.8	1.4	8	21	47
			Sardar Bridge	7.84	7.3	1.5	9	31	58
			Umara Temple	8.01	7.5	1.7	-	27	41
58	March-2026		Kathor, N.H. 8	7.48	7.4	1.3	5	21	43
			Varachha Bridge	7.61	7.6	1.2	6	17	58
			ONGC Bridge	8.04	7.0	1.5	9	21	47
			Rander	7.4	7.3	1.4	6	22	41
			Swami Vivekanand Bridge	7.32	6.7	1.5	8	25	58
			Sardar Bridge	7.91	7.1	1.4	8	33	46
			Umara Temple	8.19	6.8	1.7	-	23	63
59	April-2026		Kathor, N.H. 8	7.81	6.8	0.9	6	26	48
			Varachha Bridge	7.69	6.8	1.1	7	21	46

			ONGC Bridge	7.69	7.0	1.2	8	22	48
			Rander	7.96	7.4	1.0	6	17	58
			Swami Vivekanand Bridge	7.45	7.2	1.3	7	33	70
			Sardar Bridge	7.52	7.0	1.2	7	23	63
			Umara Temple	8.05	6.9	1.5	-	21	46
60	May-2026		Kathor, N.H. 8	7.59	7.2	1	5	23	58
			Varachha Bridge	7.62	7.6	1.2	6	31	63
			ONGC Bridge	7.72	7.1	1.6	7	17	40
			Rander	7.41	7.8	1.1	6	26	63
			Swami Vivekanand Bridge	7.85	7	1.2	6	33	79
			Sardar Bridge	7.79	7.1	1.3	7	43	84
			Umara Temple	7.76	7	1.6	-	31	58
61	June-2026		Kathor, N.H. 8	7.23	6.9	1.2	6	31	63
			Varachha Bridge	7.22	6.7	1.3	5	25	58
			ONGC Bridge	7.41	7.4	1.3	8	25	58
			Rander	7.24	7.2	1.1	6	31	70
			Swami Vivekanand Bridge	7.58	7.1	1.2	6	46	84
			Sardar Bridge	7.7	7	1.2	7	46	110
			Umara Temple	7.47	7.1	1.3	-	31	63

(B)

Progress /Status Report for Ground water quality monitoring pertaining to PRS River:

Name of Location	Date	BOD	DOX	FCO	FLU	MAG	NH ₃	pH	SS	SUP	T.H	TCO	TDS	TKN	TMP
Borewell of Kadod, Ta. Mandvi	04/10/2021	2	4.8	<2	0.72	46.21	0.28	7.71	2	79	280	<2	732	0.558	30
	01/04/2022	1.6	3.5	<2	0.70	36.48	0.28	7.77	4	71	230	<2	714	0.84	29
	02/10/2022	1.5	3.5	<2	0.65	43.78	0.29	7.97	10	87	270	<2	892	0.86	28
	01/04/2023	0.8	--	<2	0.10	60.8	BDL	8.4	8	97	370	<2	806	0.56	29
	01/04/2024	1.9	4.5	<2	0.097	65.66	0.56	7.68	14	76	400	<2	692	0.28	28

	01/10/2024	2	4.5	<2	0.290	77.82	1.12	6.92	8	91	480	<2	984	2.24	29
Borewell of Shree Sai Asha Petrol Pump(Ioc), Bhatha	06/10/2021	2.6	4.7	<2	0.59	92.42	0.28	8.35	2	206	570	<2	1920	0.558	30
	02/04/2022	1.7	3.1	<2	0.60	82.69	0.28	8.24	6	161	530	<2	1630	1.12	29
	01/10/2022	1.6	3.3	<2	0.58	70.53	0.29	8.36	20	195	440	<2	1954	1.14	30
	02/04/2023	1	8	<2	0.05	51.07	0.28	8.46	6	41	260	<2	580	0.56	32
	04/04/2024	2.1	4.5	<2	0.046	141.06	0.28	7.48	6	214	870	<2	1942	0.56	28
	03/10/2024	2	4.3	<2	0.218	160.51	0.28	8.32	6	190	590	<2	2042	2.24	31

(C)

Drains Details with Flow:

Sr.No.	Location/Name of Drain	Discharge (MLD) Average
Outside SUDA – L		
1	Koliwad	0.12
2	Rataniya	0.09
3	Tarsada	0.47
4	Village near Tarsada	2.44
5	Mori	0.07
6	Bhamaiya	0.08
7	Vaghechha	0.16
8	Timba	0.40
9	Machhi	0.10
10	Dhatva	0.20
11	Dungra	0.45
12	Kholeswar	0.21
SUDA-L		
13	Kamrej	6.58
14	Kholwad	4.58
15	Vav	14.37
16	Laskana	4.75
17	KoliBharthana	3.84
18	Valak Creek	43.24

19	Varachha Creek	51.72
20	JatBharthana	5.19
21	Pasodara	4.09
22	Sevni	4.98
SMC-L		
23	Kotar-7	75
24	Kotar-9	5
25	Makkai Bridge	9
26	Sardar Bridge	11
27	Umra Drain	7
28	Dimple Row House	5
29	RundhJakatnaka	2
Outside SUDA – R		
30	Mandvi	22.28
31	GamtalavBujrang	0.23
32	Ushkhedkhurd	0.07
33	Puna gam	0.26
34	Unn -kosadi	0.21
35	Nandpore	1.23
36	Kharoli	1.07
37	Kevadiya–Vadod	0.20
38	Bodhan	0.88
39	Nogama	1.30
40	Karjan	0.46
41	Virpore	0.20
42	Limodara	0.67
43	DhoranPardi	12.31
44	Khanjroli	0.14
45	Ghala	0.66
SUDA – R		
46	Kathor	13.56
47	Bharthana	17.29

SMC – R		
48	Swaminarayan Temple	7.5
49	Pal Jakatnaka	12.5
50	Pal-Halpativas	15

(D)
STP & CETP Results
STP Results

Sr. No	Location of STP	Date of Sampling	pH	SS (mg/l)	BOD (mg/l)	Fecal Coliform (MPN/100 ml)
1	Sewage Treatment Plant- Signapore, Surat (21377)	04/06/2025	6.93	12	8	40
2	Sewage Treatment Plant-Gavier, Surat (47019)	04/06/2025	6.86	14	9	12

CETP Results

No Industrial wastewater discharge into this River stretch

19. Triveni

(A)

Progress/Status Report of the River/PRS water quality Monitoring June– 2026:

Sr. No.	Month/ Year	Location ID	Name of Location	Parameter					
				pH	DO (mg/l)	BOD (mg/l)	COD (mg/l)	Fecal Coliform (MPN/ 100ml)	Total Coliform (MPN/100 ml)
1	June-2021		Triveni sangam	The sample could not be collected since sufficient water was not available for sampling. The river isn't perennial in nature.					
2	July-2021		As above	7.53	6.0	2.3	11.2	< 1.8	< 1.8
3	August-2021		As above	7.85	6	2.1	10	< 1.8	9.2
				Note: There was considerably higher pilgrimage rush due to auspicious shravan month					

4	Sept-2021		As above	-	5.9	2.3	10.40	< 1.8	< 1.8
5	October-2021		As above	7.39	6.2	2.1	14.4	< 1.8	< 1.8
6	Nov-2021		As above	8.16	6.4	2.2	8.32	< 1.8	< 1.8
7	Dec-2021		As above	7.59	6.3	2.2	9.1	< 1.8	< 1.8
8	January – 2022		As above	7.57	6.6	2.1	9.1	< 1.8	< 1.8
9	February-2022		As above	7.35	6.8	2.1	7.95	< 1.8	2
10	March-2022		As above	7.44	6.8	2.1	7.97	< 1.8	< 1.8
11	April-2022		As above	7.37	6.6	2.1	8.40	< 1.8	< 1.8
12	May-2022		As above	7.33	7.6	1.83	8	< 1.8	2
13	June-2022		As above	7.25	6.8	2.1	8.70	< 1.8	< 1.8
14	July-2022		As above	7.57	6.5	2.1	8.70	< 1.8	< 1.8
15	August-2022		As above	7.45	6.6	2.3	7.60	< 1.8	< 1.8
16	Sept-2022		As above	7.52	6.6	2.1	08	<1.8	<1.8
17	October-2022		As above	8.46	6.5	2.2	8.31	<1.8	2
18	Nov-2022		As above	7.69	6.7	2.3	7.53	<1.8	<1.8
19	Dec-2022		As above	7.45	6.7	2.1	7.98	<1.8	<1.8
20	January-2023		As above	7.53	6.7	2.2	08	<1.8	<1.8
21	February-2023		As above	7.56	6.7	2.1	8.40	<1.8	<1.8
22	March-2023		As above	7.50	6.6	2.1	11.57	<1.8	<1.8
23	April-2023		As above	7.24	6.2	2.1	9.19	<1.8	<1.8
24	May-2023		As above	7.18	6.7	1.57	11.18	<1.8	<1.8
25	June-2023		As above	7.63	6.5	2.1	11.59	<1.8	02
26	July-2023		As above	7.52	6.6	2.1	11.59	<1.8	<1.8
27	August-2023		As above	7.45	6.7	2.0	10.15	<1.8	<1.8
28	Sept-2023		As above	7.19	6.6	2.0	8.38	<1.8	<1.8

29	October-2023		As above	7.19	6.6	2.0	8.38	<1.8	<1.8
30	Nov-2023		As above	7.28	6.7	2.0	10.37	<1.8	<1.8
31	Dec-2023		As above	7.30	6.6	2.2	10.78	<1.8	<1.8
32	January-2024		As above	7.46	6.6	2.0	9.60	<1.8	<1.8
33	February-2024		As above	7.44	6.7	2.2	9.57	<1.8	<1.8
34	March-2024		As above	7.38	6.6	2.1	11.18	<1.8	<1.8
35	April – 2024		As above	7.24	6.5	2.1	9.99	<1.8	<1.8
36	May – 2024		As above	7.42	6.5	2.3	11.59	<1.8	<1.8
37	June – 2024		As above	7.39	6.2	2.1	14.37	<1.8	<1.8
38	July – 2024		As above	7.39	6.5	2.0	11.58	<1.8	<1.8
39	Aug – 2024		As above	7.44	6.6	2.0	10.38	<1.8	<1.8
40	Sep – 2024		As above	7.33	6.7	1.8	8.81	<1.8	<1.8
41	Oct– 2024		As above	7.38	6.6	2.1	10.36	<1.8	<1.8
42	Nov-2024		As above	7.41	6.7	1.8	14.10	<1.8	<1.8
43	Dec-2024		As above	7.40	6.6	2.0	10.75	<1.8	<1.8
44	January-2025		Triveni sangam	7.48	6.6	2.0	11.97	<1.8	<1.8
45	February-2025		Triveni sangam	7.93	6.9	1.2	11.21	<1.8	<1.8
46	March-2025		Triveni sangam	8.16	7.1	1.9	10.78	<1.8	<1.8
47	April-2025		Triveni sangam	7.85	6.9	2.0	10.78	<1.8	2.0
48	May-2025		Triveni sangam	7.67	5.2	<2	8.38	<1.8	<1.8
49	June-2025		Triveni sangam	7.71	6.6	2.9	10.92	<1.8	<1.8
50	July-2025		Triveni sangam	8.0	4.1	1.5	10.36	<1.8	2.0
51	August-2025		Triveni sangam	7.86	4.8	1.2	9.57	<1.8	2.0
52	Sept-2025		Triveni sangam	7.79	6.9	2.2	11.98	<1.8	0.56
53	Oct-2025		Triveni sangam	8	7	1.9	11.16	<1.8	<1.8
54	Nov-2025		Triveni sangam	8.32	6.9	2.2	10.39	<1.8	<1.8
55	Dec-2025		Triveni sangam	7.82	8.1	2.4	14.3	<1.8	2
56	January-2026		Triveni sangam	8.18	4.0	2.5	17.06	<1.8	2

57	February-2026		Triveni sangam	8.27	8.9	1.9	11.78	<1.8	2
58	March-2026		Triveni sangam	7.49	9.3	2.18	9.65	<1.8	2.0
59	April-2026		Triveni sangam	7.20	8.6	2.12	10.9	<1.8	<1.8
60	May-2026		Triveni sangam	7.33	8.0	2.80	10.54	<2.0	<1.8
61	June-2026		Triveni sangam	7.76	7.1	2.21	12.98	<1.8	<1.8

(B)
STP & CETP results

STP Results: There is no discharge of domestic wastewater into this River stretch

CETP Results: There is no Industrial effluent discharge into this River stretch

20. Vishwamitri

(A)

Progress/Status Report of the River/PRS water quality monitoring for the Month June -2026:

Sr. No.	Month/ Year	Location ID	Name of Location	Parameter						
				pH	DO (mg/l)	BOD (mg/l)	COD (mg/l)	Fecal Coliform (MPN/100 ml)	Total coliform (MPN/100ml)	Faecal Streptococci (MPN/100ml)
1	June-2021	3204	At Asod	8.05	7.4	0.7	7	11	90	-
		3205	At Khalipur	7.24	0	21	88	>1600	>1600	-
2	July-2021	3204	At Asod	7.81	8.5	0.7	6.0	11	70	-
		3205	At Khalipur	7.22	0	15	68	>1600	>1600	-
3	August-2021	3204	At Asod	7.67	8.2	0.7	5.0	17	70	<1.8
		3205	At Khalipur	7.15	0	12	54	>1600	>1600	47
4		3204	At Asod	7.89	8.2	0.8	5.0	6	63	< 1.8

	September-2021	3205	At Khalipur	7.73	0	6	33	>1600	>1600	33
5	October-2021	3204	At Asod	8.44	8	0.8	6.0	6.8	70	< 1.8
		3205	At Khalipur	8.2	0	8	35	>1600	>1600	17
6	November-2021	3204	At Asod	7.76	8	0.7	6.0	6.8	70	< 1.8
		3205	At Khalipur	7.28	0	18	65	>1600	>1600	33
7	December-2021	3204	At Asod	7.78	8	0.5	6.0	6.8	70	<1.8
		3205	At Khalipur	7.76	0	23	105	>1600	>1600	27
8	January-2022	3204	At Asod	8.13	8.5	0.6	6	2	63	<1.8
		3205	At Khalipur	7.55	0.0	25	90	>1600	>1600	21
9	February-2022	3204	At Asod	8.29	7.9	0.7	8	<1.8	47	<1.8
		3205	At Khalipur	7.62	0	27	92	>1600	>1600	17
10	March-2022	3204	At Asod	7.89	7.8	0.7	8	4	63	<1.8
		3205	At Khalipur	7.49	0	14	68	>1600	>1600	11
11	April-2022	3204	At Asod	8.49	4.8	0.9	10	4	63	<1.8
		3205	At Khalipur	7.79	0	17	83	>1600	>1600	11
12	May-2022	3204	At Asod	Sample not collected since no water in river it was found dry during visit.						
		3205	At Khalipur	7.74	0	15	73	>1600	>1600	63
13	June-2022	3204	At Asod	Sample not collected since no water in river it was found dry during visit.						
		3205	At Khalipur	7.73	0	30	63	>1600	>1600	11
14	July-2022	3204	At Asod	Sample not collected since no water in river it was found dry during visit						
		3205	At Khalipur	7.73	1.0	14	213	540	14.	<1.8
15	August-2022	3204	At Asod	8.08	6.60	0.80	6	2	47	<1.8
		3205	At Khalipur	7.39	2.1	5	24	920	1600	<1.8
16		3204	At Asod	7.99	6.5	0.7	7	2	27	<1.8

	September-2022	3205	At Khalipur	7.76	0	16	63	920	1600	<1.8
17	October-2022	3204	At Asod	8.13	7.2	0.8	13	4	33	<1.8
		3205	At Khalipur	7.88	0	12	51	>1600	>1600	<1.8
18	November-2022	3204	At Asod	8.34	7	0.8	6	4	26	<1.8
		3205	At Khalipur	8.25	0	8	40	>1600	>1600	33
19	December-2022	3204	At Asod	8.45	7.5	0.7	6	9	70	<1.8
		3205	At Khalipur	8.37	1.4	8	34	>1600	>1600	11
20	January-2023	3204	At Asod	9.25	8.2	0.6	6	2	70	<1.8
		3205	At Khalipur	8.49	0.0	8	30	>1600	>1600	21
21	February-2023	3204	At Asod	8.24	8.2	0.6	6	2	17	<1.8
		3205	At Khalipur	8.36	1.0	6	39	>1600	>1600	240
22	March-2023	3204	At Asod	Samples are not collected due to river observed dry.						
		3205	At Khalipur	7.62	0.0	6	38	1600	>1600	350
23	April-2023	3204	At Asod	Samples are not collected due to river observed dry.						
		3205	At Khalipur	7.60	0.6	8.0	49	>1600	>1600	540
24	May-2023	3204	At Asod	Samples are not collected due to river observed dry.						
		3205	At Khalipur	7.58	0.0	9.0	67	>1600	>1600	920
25	June-2023	3204	At Asod	Samples are not collected due to river observed dry.						
		3205	At Khalipur	7.73	0.2	8	44	>1600	>1600	920
26	July-2023	3204	At Asod	8.135	7.5	0.5	10	14	300	< 1.8
		3205	At Khalipur	7.85	1.1	8	44	>1600	>1600	>1600
27	August-2023	3204	At Asod	8.34	7.4	0.5	10	11	130	< 1.8
		3205	At Khalipur	7.61	2.9	5	48	>1600	>1600	>1600
28		3204	At Asod	8.22	7.6	0.5	10	6	110	<1.8

	September-2023	3205	At Khalipur	7.31	1.3	11	52	>1600	>1600	920
29	October-2023	3204	At Asod	8.10	7.4	0.7	10	23	70	<1.8
		3205	At Khalipur	7.72	1.1	9	49	>1600	>1600	540
30	November-2023	3204	At Asod	8.13	7.5	0.7	12	11	50	< 1.8
		3205	At Khalipur	7.53	0.7	8	45	>1600	>1600	>1600
31	December-2023	3204	At Asod	7.98	7.9	0.5	26	30	350	< 1.8
		3205	At Khalipur	7.52	0.9	5.0	30	>1600	>1600	>1600
32	January-2024	3204	At Asod	8.25	6.78	1.04	18	11	90	<1.8
		3205	At Khalipur	8.10	0.24	8.0	45	>1600	>1600	>1600
33	February-2024	3204	At Asod	7.85	7.27	0.78	15	7	50	<1.8
		3205	At Khalipur	7.78	Fail	8	39	>1600	>1600	>1600
34	Mar-2024	3204	At Asod	* Sample are not collected due to river observed dry.						
		3205	At Khalipur	7.74	0.67	7	37	>1600	>1600	>1600
35	Apr-2021	3204	At Asod	* Sample is not collected due to river observed dry.						
		3205	At Khalipur	7.78	0.32	6.0	40	>1600	>1600	>1600
36	May - 2024	3204	At Asod	* Sample is not collected due to river observed dry.						
		3205	At Khalipur	8.40	Fail	8	42	>1600	>1600	>1600
37	June-2024	3204	At Asod	* Sample is not collected due to river observed dry.						
		3205	At Khalipur	8.48	Fail	8	45	>1600	>1600	>1600
38	July-2024	3204	At Asod	7.84	6.87	0.91	15	17	130	<1.8
		3205	At Khalipur	7.39	0.47	7	32	>1600	>1600	>1600
39	Aug-2024	3204	At Asod	7.90	7.21	0.89	15	13	110	<1.8
		3205	At Khalipur	8.14	6.84	1.60	42	>1600	>1600	>1600
40	Sept-2024	3204	At Asod	8.02	6.63	0.63	10	7	30	<1.8
		3205	At Khalipur	7.86	6.43	0.94	26	>1600	>1600	>1600
41	Oct-2024	3204	At Asod	7.94	7.21	0.64	13	4	26	<1.8
		3205	At Khalipur	8.16	2.61	6.0	35	>1600	>1600	>1600
42	Nov-2024	3204	At Asod	8.29	7.22	0.76	8	7	33	<1.8

		3205	At Khalipur	7.47	1.29	8	42	>1600	>1600	>1600
43	Dec-2024	3204	At Asod	8.25	7.37	<1	11	7	50	<1.8
		3205	At Khalipur	7.25	2.46	6	36	>1600	>1600	>1600
44	January-2025	3204	At Asod	8.27	6.72	<1	8	7	32	<1.8
		3205	At Khalipur	7.4	1.16	6	38	>1600	>1600	>1600
45	February-2025	3204	At Asod	8.11	7.43	<1	10	6.8	33	2
		3205	At Khalipur	7.44	1.24	5	37	>1600	>1600	>1600
46	March-2025	3204	At Asod	8.11	6.58	<1	12	8.2	32	<1.8
		3205	At Khalipur	7.49	0.65	8	40	>1600	>1600	>1600
47	April-2025	3204	At Asod	8.30	7.61	<1	11	9.3	49	<1.8
		3205	At Khalipur	7.50	1.65	6	32	540	920	26
48	May-2025	3204	At Asod	7.98	7.08	<1	10	10	47	<1.8
		3205	At Khalipur	7.10	2.89	7	39	430	1600	84
49	June-2025	3204	At Asod	6.95	8.21	<1	12	14	31	<1.8
		3205	At Khalipur	7.78	3.58	5	32	540	920	140
50	July-2025	3204	At Asod	7.29	7.6	<1	11	12	32	<1.8
		3205	At Khalipur	7.24	5.32	1.32	24	31	140	8.1
51	August-2025	3204	At Asod	7.70	6.82	1.02	10	12	94	<1.8
		3205	At Khalipur	7.75	4.97	2	32	63	170	17
52	Sept-2025	3204	At Asod	8.25	7.15	BDL	9	14	84	<1.8
		3205	At Khalipur	8.02	4.52	2	28	43	170	11
53	Oct-2025	3204	At Asod	7.94	7.98	BDL	9	24	79	<1.8
		3205	At Khalipur	7.49	6.19	2	22	58	150	14
54	Nov-2025	3204	At Asod	7.10	5.1	1	9	17	46	<1.8
		3205	At Khalipur	7.19	6.02	2	20	110	350	21
55	Dec-2025	3204	At Asod	7.90	6.77	BDL	9	14	47	<1.8
		3205	At Khalipur	7.69	6.12	2	16	170	540	26
56	January-2026	3204	At Asod	7.65	7.02	BDL	9	17	58	<1.8
		3205	At Khalipur	7.68	6.05	2	19	110	430	22
57	February-2026	3204	At Asod	7.82	8.13	BDL	9	12	41	<1.8
		3205	At Khalipur	7.22	5.22	2	15	140	430	22
58	March-2026	3204	At Asod	7.06	6.70	BDL	8	15	46	<1.8

		3205	At Khalipur	8.12	4.67	2	14	110	350	26
59	April-2026	3204	At Asod	7.41	6.80	BDL	8	14	47	<1.8
		3205	At Khalipur	7.03	4.24	2	17	170	540	34
60	May-2026	3204	At Asod	7.21	6.73	BDL	8	13	58	<1.8
		3205	At Khalipur	7.45	3.73	2	15	140	540	26
61	June-2026	3204	At Asod	8.36	7.03	BDL	9	14	46	<1.8
		3205	At Khalipur	7.45	3.73	2	15	140	540	17

(B)

Progress /Status Report for Ground water quality monitoring pertaining to PRS River for June-2026:

Sample ID	Date	Sampling Point	pH	COD (mg/l)	BOD (mg/l)	TDS (mg/l)
521397	02/06/2026	Water Project Rap Borewell at Hanuman Temple Atladra (70870)	7.24	7	BDL	748
521532	03/06/2026	Water Project Rap Borewell at Kamatibaug (70868)	7.75	8	BDL	1082

(C)

Drains Details with Flow

Sr. No.	Location	Name of Inletting Drain	Flow (MLD)
1	Nr. New Sama Bridge	Cygnus School – Krishna Party Plot Drain	0.972
2	Parth School	Bharwadwas	1.440
3	Behind Vuda Bldg.	-	1.500
4	Behind Sayaji Soc.	SayajiSoc.Drain	1.944
5	Bahucharaji Kirti Tower	Various Tributaries at different Locations	11.127
6	Bhimnath Bridge	ParshuramBhatta	1.35
7	B/H Jail Court	Jail & Court Compund Drain	0.305
8	Nr. Akotadandiabarzar Bridge	-	0.00
9	Nr. Urmi School	Overflow of Sama Lake	2.333

10	Bharwadwassama	GIPCL Circle Drain	3.840
11	Nr. Narhari Bridge	-	2.092
12	Planatorium	Various Tributaries at different Locations in BhukhiKaans	14.959
13	Nr. Darshanam (Parshuramnagar Soc.)	ParshuramBhatta	2.218
14	Nr. Akotadandiabarzar Bridge	-	1.037
15	B/H. Akota Village	Akota Village	0.47
16	Nr. Ratri Bazar	VIP road drain	2.312
17	Urmi Bridge	Sama Lake Char Rasta	2.197
18	Bharwadwas	Kamatipura Area	2.00
19	Opp. Agora Mall	Navrachana School – GIPCL Circle	1.128
20	Opp. Ratri Bazar	EME Campus	0.00
21	Munjmahuda Bridge	Western part of Munjmahuda	8.156
22	Kalali B/H BSUP	Kalali Village	1.620
23	B/H Dental College	-	1.00
TOTAL			64

(D)
STP & CETP results
STP Results – June– 2026

June -2026					
Name of STP	pH	COD mg/L	BOD mg/L	TC (MPN/100 ml)	FC (MPN/100 ml)
Vadodara Municipal Corporation (100 Mld) Stp Tarsali (New)-90701	7.90	13	2	240	110
STP at Gajarawadi – Capacity: 66 MLD (22903)	7.63	114	17	46	21
STP at Sayaji Garden – Capacity: 16 MLD (17990)	7.70	39	4	220	140
STP at Kapurai – Capacity: 43 MLD (14425)	7.49	111	21	280	170
STP at Rajivnagar – Capacity: 78 MLD (46800)	7.65	18	2	210	58
STP at Chhani – Capacity: 21 MLD (26341)	7.70	73	17	140	46
STP at Atladara – I (Old STP at Atladra) – Capacity: 43 MLD (16488)	7.69	73	15	280	120
STPat Ataladara – II (New STP at Atladra) – Capacity: 43 MLD (22938)	7.56	101	20	240	140
Kapurai –New – Capacity: 60 MLD (63792)	7.51	23	3	240	150
STP at Chhani New- Capacity: 60 MLD (77826)	7.57	14	2	150	48
STP at Bhayli – Capacity: 45 MLD (77230)	8.05	9	1	280	94
Vadodara Municipal Corporation (13 MLD Vemali STP) (87708)	8.15	12	1	130	41
Vadodara Municipal Corporation (84 MLD New STP Atladara) (92146)	7.70	13	2	350	1401

CETP Results: Not Applicable

Annexure-III

Details w.r.t point no. XV, XVI, XVII & XVIII is given by Irrigation Dept./ Water Resource Dept., NWR WS & KD as on date

Sr. No.	River Name	Stretch	Priority	Details / Status
1	Sabarmati	Kheroj to Vautha	I	1. Environmental flow: 50 to 100 Cusecs of water is released from Dharoi Dam into Sabarmati River as per the requirement in the Down Stream of Dharoi Dam, Sabarmati is not a perennial river - Proposed plan to achieve min e-flow: Sufficient water is released in D/S of Dharoi dam in Sabarmati River hence question does not arise. 2. Details of Good Irrigation Practices: - General government practice of irrigation is maintained in command area of Vasana Barrage. - Farmers are made aware to use water efficiently. - Canal System of Fatehwadi canal system is 80% lined so as to minimize seepage losses. As such no water logging issues noticed so far in the command area of Vasana Barrage. 3. Details on Flood Plain Management Zone: - As far as Vasana Barrage is concerned 7 villages of Ahmadabad District, 8 villages of Kheda and 1 Village of Anand are identified which and may be affected due to floods in D/s of Vasana Barrage, for more than 2,00,000 lakh cusecs discharge from dam. In such conditions, people of these villages are warned through early warning arrangement in consultation with revenue department.
2	Bhadar	Jetpur to Saran vill	I	1. Environmental flow: - Bhadar is not a perennial river. - Sometimes releasing surplus flood water during monsoon period, June to October in Bhadar

				River through spillway gates at Bhadar Dam site to Saran around 25 Km hence there is no question of releasing water during month from November to May period. - During the monsoon and on availability of excess flood water from Bhadar Dam to Saran. (June to October) 2.Details of Good Irrigation Practices: - General government practice of irrigation is maintained in command area of Bhadar-1 irrigation project and Bhadar-2 irrigation project. - Farmers are made aware to use water efficiently. - Main Canal System and distributary of Bhadar 1 and Bhadar 2 is lined so as to minimize seepage losses. As such no water logging issues noticed so far in the command area of Bhadar 1 and Bhadar 2 Canal System. 3.Details on Flood Plain Management Zone: - As far as Bhadar 1 project, Lilakha & Bhadar-2 reservoir project, Bhukhi is concerned 37 villages of Rajkot District, 3 villages of Junagadh and 15 Village of Porbandar are identified which and may be affected due to floods in D/s of Bhadar 1 project, Lilakha & Bhadar-2 reservoir project, Bhukhi, for more than 2,50,000 lakh cusecs discharge from above two dams. In such condition people of these villages are warned through early warning arrangement in consultation with revenue department.
3	Amlakhadi	Pangam to Bharuch	I	1. Environmental flow: NA, Amla Khadi is not a perennial river, it is a drain/ Khadi meeting to Narmada river. There is no existing storage

				Dam/Weir on this drain. Water gets polluted due to effluents released from the industrial units located in up stream of this khadi. 2. Details of Good Irrigation Practices: There is no Irrigation project existing on Amla Khadi hence NA. 3. Detail on Flood Plain Management Zone: No such heavy flood is noticed in this drain, hence NA
4	Bhogavo	Surendranagar to Nana Kerala	I	1. Environmental flow: - Bhogavo is not a perennial river. - Sometimes releasing surplus flood water during monsoon period, June to October in Bhogawo River through spillway gates at Bhogawo Dam site to Nana Kerala around 17 Km hence there is no question of releasing water during month from November to May period. - During the monsoon and on availability of excess flood water from Bhogavo to Kerala. (June to October) 2. Details of Good Irrigation Practices: - General government practice of irrigation is maintained in command area of Wadhwan Bhogavo -1 irrigation project and Wadhwan Bhogavo -2 irrigation project is reserved for Drinking Water Purpose. - Farmers are made aware to use water efficiently. 3. Details of Good Irrigation Practices: - As far as Wadhwan Bhogavo 1 reservoir project and Wadhwan Bhogavo-2 reservoir project is concerned 12 villages of Surendranagar District are identified which and may be affected due to floods in D/s of Wadhwan Bhogavo 1 project, & Wadhwan Bhogavo -2 reservoir project, Wadhwan Bhogavo-1 & Wadhwan Bhogavo-2, for more than 1,36,861 cusecs discharge

				from above two dams. In such conditions, people of these villages are warned through early warning arrangement in consultation with revenue department.
5	Khari	Lali Village to Kashipura	I	1. Environmental flow: • Khari River is a small tributary of the Sabarmati River & not a perennial river. There is no any structure built on Khari River. In the monsoon season the natural water flows into the river which flows into the river up to month of February-March. In the summer season Water is released after treated as per the government norms by Municipal Corporation from the STP plants situated on the banks of the river. • Sufficient water flows during almost all of the year hence the question does not arise. 2.Details of Good Irrigation Practices: • This river does not contain command area. Farmers are made aware to use water efficiently • Canal System of Kharicut canal system is 80% lined so as to minimize seepage losses. Also, Kharicut canal receives water from Narmada Canal. 3.Details on Flood Plain Management Zone: • As far as Khari River is concerned it is tributary of Sabarmati River, the village is situated in the bank of the river are warned as per the flood memorandum through early warning arrangement in consultation with revenue department.
6.	Vishwamiti	Vadodara to Asod	II	1. Environmental flow: • NA, when flood water of Ajwa and Pratapura sarovar (which are under Vadodara, Mahanagar seva sadan)is excess, the flood water is flowing in Vishwamitry River.

				Moreover, there is disposal of domestic wastewater and recycled sewage water from Vadodara Mahanagar seva sadan in Vishwamitry River which passes thorough the Vadodara City. So the concerned authorities are requested to stop the disposal of water in Vishwamitry River. - Proposed plan to achieve min e-flow: As Vishwamitri is Non-perennial River hence existing e-flow does not arise. 2. Details of Good Irrigation Practices: - As there is no irrigation project on Vishwamitry River and in Vadodara to asod no irrigation is prevailing. Hence no question arises about good irrigation practices. 3. Details of Flood Plain Management Zone: - As far as Vishwamaitry flood protection work is concerned about different 10 wireless stations are located during the flood season for rainfall and gauge discharge measurement out of which Ajwa, Pratappura and city Bridge Stations are under Vadodara Mahangar Seva Sadan According to Danger level of City Bridge the different low lying areas identified and people are warned through early warning arrangement in conclusion with local administration.
7	Dhadhar	Khotada to Chandpura	III	1. Environmental flow: - NA, Dhadhar is not a perennial River. When the access of flood water was released from Deo Dam, ultimately the water of Deo River meets to Dhadhar River at village Banaiya, Ta. Dabhoi. - Proposed plan to achieve min e-flow: As Dhadhar is Non-perennial River hence existing e-

				flow does not arise. 2. Details of Good Irrigation Practices: • General Government Practice of irrigation is maintained in command area of Deo irrigation project and jojwa-wadhwana irrigation project. • Deo irrigation project – CCA 5887 Ha. • Jojwa – Wadhwana irrigatin project- 6750Ha. • 15 No. of small check dam – 70 Ha. Indirect irrigation • 27 Lift Irrigation Schemes-135 Ha. Indirect irrigation • Farmer are frequently made aware to use water optimally. 3. Details of Flood Plain Management Zone: • According to rule level which decided by the Govt. of Gujarat the access water from Deo Dam is released and there are about 33 villages of Halol, Waghodia & Dabhoi Taluka are identified which might go under submergence zone. Hence according to that different low-lying villages are identified, and people are warned through early warning arrangement in consultation with local administration.
8	Triveni	Sangam to Badlapura	III	1. Environmental flow: • Triveni stretches from Triveni Sangam to Badlapura is the Saraswati River from Badalpora to Triveni. Saraswati River is not a perennial river; hence, there is no E-flow in lean season. The water is polluted at Triveni by pilgrims as they perform rituals in this reservoir. Hence, it is proposed to construct separate enclose for performing ritual by pilgrims and this will help in keeping the water of Triveni free from pollution. • There is no inflow from

				November to May in Sarasvati River, Sarasvati River is a local river, Tributary of Hiran River and there is no storage scheme on upstream of Badalpura on this stream hence it is not possible to maintain e-flow in this stretch. 2. Details of Good Irrigation Practices: - Saraswati is not a perennial river and there is no scheme for irrigation in this river. However, 26 Nos of Check dams are constructed on upstream side of Badalpura village which help in filtering of rainwater into the ground the water table of surrounding area is replenished and the farmers are getting indirect benefits. 3. Details of Flood Plain Management Zone: - The stretch of river Saraswati from Badalpura to Triveni is very near to Sea shore. The river Saraswati meets river Hiran near Triveni Sangam, and the flood water is directly discharged to the Sea through Somanath Tidal Regulator downstream of Triveni.
9	Amravati (Tributary Of Narmada)	Dadahi Ta. Ankleshwar Amravati River	IV	1. Environmental flow: 1360 cusecs in lean period. - There is no inflow from March to May in Amravati River. Hence there is no question of releasing water during above period. However, during March to May average flow in river is 1360 cusecs. Hence the question of the proposed new plan to achieve min e-flow does not arise. 2. Details of Good Irrigation Practices: - General government of irrigation is maintained in command area of Karjan Project. - Farmers are made aware to use water optimally. Excess water flow from B-3 branch canal of Karjan reservoir project escape at

				ch 2525 vill. Dharoli irrigation rotation period. - As such no water logging issues are noticed due to irrigation command area. 3. Details of Flood Plain Management Zone: - NIL
10	Damanganga	Vapi to Zari	IV	1. Environmental flow: 805 MCM (For monsoon period) (As per MoEF & CC Norms) - Proposed plan to achieve min e-flow: More than enough flow is available hence question does not arise. 2. Details of Good Irrigation Practices: - General Government Practice of irrigation is maintained in command area of Damanganga reservoir project. - Farmers are made aware to use water optimally. - Canal System of Damanganga project is fully lined up so as to minimize seepage losses. - As such no water logging issue noticed so far in the command area of Damanganga reservoir project. 3. Details of Flood Plain Management Zone: - As far as Damanganga reservoir project is concerned, 13 villages of Valsad District, 14 villages of UT of Dadra & Nagarhaveli and 10 Village of UT of Daman are identified which and may be affected due to floods in D/s of Damanganga Dam, for more than 2,50,000 lakh cusecs discharge from dam. In such conditions, people of these villages are warned through early warning arrangement in consultation with revenue department.
11	Kolak	Salav to Kikaria		1. Environmental flow: - Non-Perennial River - There is no storage Dam on u/s of

				the stretch shown. 2. Details of Good Irrigation Practices: • General Government Practice of irrigation is maintained in command area of Damnaganga reservoir project • Farmers are made aware to use water optimally. • As such no water logging issue noticed so far in the command area of Damanganga reservoir project. 3. Details of Flood Plain Management Zone: • No flood hazard situation has been noticed in the vicinity of Kolak River and there is no dam on Kolak River hence need to prepare flood management plan, does not arise till today.
12	Mahi	Sevaliya to Bahadarpura	IV	1. Environmental flow: • Minimum 300 cusecs of water is released on d/s of Wanakbori weir or escapes constructed on Mahi right bank canal. Excess flood water will be realised in Monsoon as per availability. 2. Details of Good Irrigation Practices: • General Government practice of irrigation is maintained in command area of Mahi stage-1 project. The MRBC-1 caters 2,72,515 Ha. Area covering Anand and Kheda District. In case of acute shortage of water, the canals are run on rotational basis to use water effectively. Farmers are made aware to use water optimally. Our majority of canals are Lined canals to minimize seepage loss of water logging problem. 3. Details of Flood Plain Management Zone: • As far as Mahi Stage-1 project is concerned, 267 villages of Anand, Kheda, Panchmahaal,

				Mahisagar and Vadodara District are identified which may have affected due to floods in downstream of Wanakbori weir for more than 12,65,000 cusecs discharge from Wanakbori weir, in different inflow conditions, gradually white, blue and red signals are being issued well in time depending upon inflow into wanakbori weir. In such condition people of those villages are warned through early warning arrangement in consultation with Revenue Dept. the flood cells are made operational 24 hours ago throughout the monsoon.
13	Shedi	Dakor to Kheda	IV	1. Environmental flow: • River is not the Perennial River, hence NA. By releasing surplus flood water through Mohr escape at Ch. 181.80 Km of Narmada Main Canal under SSNNL and through different escapes of Mahi Right Bank Canal off taking from Vanakbori Weir. There is disposal of domestic wastewater near Dakor and Nadiad. So the concerned authorities are requested to stop the disposal of wastewater in Shedhi River. 2. Details of Good Irrigation Practices: • NA 3. Details of Flood Plain Management Zone: • NA
14	Tapi	Kadod (Bardoli) to Surat	IV	1. Environmental flow: • Existing E-Flow is 2039 Cusec in lean period. • Proposed plan to achieve min e-flow: There is no inflow from December to May in Tapi River hence there is no question of releasing water during the above period, however during December to May average flow in river Tapi is 2039 Cusecs hence

				the question for proposed new plan to achieve minimum e-flow does not arise. 2. Details of Good Irrigation Practices: • General Government practice of irrigation is maintained in command area of Ukai - Kakrapar Project. • Farmers are made aware to use water optimally. • During last three years' majority of canal lined at cost Rs. 540 crores. Canal system of Kakrapar Project are most of lined so as to minimize seepage losses. • As such no water logging issues are noticed due to irrigation in command area. 3. Details on Flood Plain Management Zone: • As far as Tapi Reservoir Project is concerned. 252 villages of Surat District are identified which may affected due to Floods in downstream of Kakrapar Weir for more than 3,91,100 cusecs discharge from Kakrapar, In such condition people of these villages are warned through early warning arrangement in consultation with Revenue Dept. • The work of Operational Flood Early Warning Model development for tapi basin has been taken up by National Remote Sensing Centre. ISRO, Hyderabad.
15	Anas	Dahod to Fatehpura	V	1. Environmental flow: • 735 MCM (As per MoEF & CC Norms) • Proposed plan to achieve minimum e-flow: There is less inflow from December to May in Anas River hence there is no question of releasing water during above period, however December to May, Average flow in river Anas is 600 Cusecs hence

				question does not arise. 2. Details of Good irrigation Practices: • NA 3. Details on Flood Plain Management Zone: • NA
16	Baleshwar Khadi	Pandesara to Kepletha	V	1. Environmental flow: • NA, Baleshwar Khadi is not a perennial river. 2. Details of Good irrigation Practices: • There is no Irrigation project existing Baleshwar Khadi. So the question of Irrigation Practice does not arise. 3. Detail of Flood Plain Management Zone: • No such heavy flood is noticed in this drain, so question does not arise.
17	Kim	Sahol Bridge to Hansol	V	1. Environmental flow: • NA 2. Detail of Good Irrigation Practices: • There is no Irrigation Project existing on Kim River. So question does not arise. 3. Detail of Flood Plain Management Zone: • As far as Kim river is concerned 13 villages of Bharuch District are identified which & may affected due to heavy floods in downstream. In such condition people of these villages are warned through early warning arrangement in consultation with Revenue Dept.
18	Meshwo	Along Samlaji	V	1. Environmental flow: • Nil • Meshwo River is not a perennial river. During monsoon period when water level crosses 214.59 mt. level, then only water of reservoir can pass through river. 2. Details of Good Irrigation Practices: • General Government practice of irrigation is maintained in command area of Meshwo Project.

				• Farmers are made aware to use water optimally. • Every year routine maintenance work of Meshwo Canal is carried out for optimum water usage and to minimise seepage losses. • As such no water logging issues are noticed due to irrigation in command area. 3. Detail on Flood Plain Management Zone: • The maximum flood recorded in meshwo project is 73000 cusecs. As far as meshwo project is concerned 19 villages of Modasa and Bhiloda Taluka are identified which may get affected due to flood in downstream of Meshwo Dam upto 7300 cusecs discharge from waste weir in such condition people of this villages are warned through early warning arrangement in consultation with revenue department.
19	Mindhola	Mindhola River Stretch near Sachin	V	1. Environmental flow: • NA 2. Details of Good Irrigation Practices: • General Government practice of irrigation is maintained in command area of Ukai - kakrapar Project. • Farmers are made aware to use water optimally. • Canal system of Kakrapar Project are most of lined so as to minimize seepage losses. As such not water logging issued noticed so far in the command area of Ukai-Kakrapar project. 3. Detail of Flood Plain Management Zone: • NA
20	Narmada	Garudeshwar to Bharuch	V	1. Environmental flow: • 600 cusecs • Garudeshwar weir (Ungated) is located at village Garudeshwar 12.10 Km D/S of SSP Canal at completion stage.

				2. Detail of Good irrigation Practices: • General Government practice of irrigation is maintained in command area of Sardar Sarovar Narmada Project • Farmers are made aware to use water optimally • Canal system of Sardar Sarovar Narmada Project are fully lined so as to minimize seepage losses. • As such no water logging issue noticed so far in the command area of canals of Sardar Sarovar Narmada Project. 3. Detail on Flood Plain Management Zone: • NA
--	--	--	--	---

Annexure-IV

Details w.r.t point no.XIX given by Forest Dept. /PCCF/ACCF/Concerned as on date

Existing plantation / vegetation cover details	Proposed plan	Time limit	Remarks
25,000 Plants were planted along the Sabarmati and Meshwo river in the areas available under the Vanmahotsav and other Schemes of the forest Department with the co-operation of local People.	1.54 Lacs plantation to be done in 2020-2021	2020-2021	As per AAP (Annexure A) for both side plantation on PRS during 2020-21.

Annexure – A

List of Polluted River Stretches of Gujarat (River Both side Plantation AAP in 2020-21)		
Sr. No.	River	Plants (In lakhs)
1.	Sabarmati	1.54
2.	Bhadar	0.20
3.	Amlakhadi	0.10
4.	Bhossgavo	0.60
5.	Khari	0.02
6.	Vishwamitri	0.15
7.	Dhadhar	1.10
8.	Triveni	0.10
9.	Amravati	0.10
10.	Damanganga	0.25
11.	Kolak	0.25
12.	Mahi	0.20
13.	Shedhi	0.15
14.	Tapi	0.35
15.	Anas	0.05
16.	Baleshwar Khadi	0.02
17.	Kim	0.02
18.	Meshwo	0.40
19.	Mindhola	0.05
20.	Narmada	0.45
Total		6.10

Plantation of **6.91** lakh trees has been carried out on both sides of polluted river stretches against the action plan for planting 6.10 lakh trees.

Annexure-V

Details received from concerned department regarding reuse of treated wastewater

Treated wastewater utilization policy:

- Gujarat Government has framed Policy for Reuse of “Treated Wastewater (TWW)” by maximising the collection and treatment of sewage generated and reusing the treated wastewater on a sustainable basis. In this regards, revised action plan has been submitted by Gujarat Water Supply and Sewerage Board (GWSSB) to Chairman, CPCB where one of the objectives of the revised action plan is to reuse 70% of treated wastewater by 2025 and 100% of treated wastewater by 2030.
- As per the details received from Gujarat Water Supply & Sewerage Board, Latest status of Treated wastewater reuse in the State is as under:

	TWW reuse started (MLD)	Project in tender/execution stage (MLD)	Projects under planning (MLD)	Total
Municipal Corporation	800	522	150	1472
Municipality	29.50	-	-	29.50
Total	829.50	522	150	1501.50

In compliance of Hon’ble NGT direction in the O.A. no. 606/2018, the State Level Monitoring Committee has been constituted under the Chairmanship of Hon’ble Chief Secretary of the state. In one of the SLMC meetings the state directed the following w.r.to Treated Wastewater reuse:

- To initiate necessary amendments in the treated wastewater policy w.r.to have fair price of treated wastewater (TWW) for better reuse of TWW.
- Preparing infrastructure for reuse of TWW for industrial purposes or other purposes.
- To prepare DPR on priority basis for the Urban Local Bodies where projects are already identified for the reuse of TWW.
- State has written a letter to Central Ground Water Authority (CGWA) for formulation of policy to restrict the use of ground water in Industry in order to promote reuse of treated sewage.

Annexure-VI

Action taken Points w.r.to Model River (i.e. Sabarmati River)

[A] Treated industrial wastewater from 06 CETPs through MEGA pipeline and from 01 CETP through separate pipeline is discharged into the river Sabarmati.

Following steps are taken for improvement of water quality into the river Sabarmati w.r.to discharge from 07 CETPs:

➤ **Study on Adequacy Assessment, Upgradation and Retrofitting of all the 7 CETPs by NEERI.**

- Hon'ble Gujarat High court has passed an order to carry out study of all the 7 CETPs by institutes of National repute like NEERI, Nagpur. GPCB had given a work to NEERI for carrying out study on Adequacy Assessment, Upgradation and Retrofitting of all the 7 CETPs.
- NEERI visited all the CETPs and carried out study related to Adequacy Assessment, Upgradation and Retrofitting of 7 CETPs based on primary data collection & secondary data available.
- NEERI has submitted final reports of all the 7 CETPs incorporating the recommendations/suggestions for overall performance improvement of the CETPs.
- GPCB had issued Direction to all the Seven CETPs for implementation of the recommendations/ suggestions given by NEERI in the final report. CETPs have submitted their time bound action plan regarding implementation of NEERI recommendation.
- GPCB regularly carry out the monitoring of all the 7 CETPs to review the compliance status regarding implementation of the recommendation & suggestion of NEERI by the CETPs. Majority of the CETPs have completed their work of Upgradation and Retrofitting w.r.t. recommendations/suggestions by NEERI.
- After implementation of the measures suggested by the NEERI, improvements in the performance of the CETPs have been noticed through the water quality at final outlets of the CETPs which are tabulated below:

CETP	Year	BOD (mg/L)	COD (mg/L)
Permissible limit (mg/L)		30	250
GESCSL	2021	36.76	483.06
	2022	19.0	190.5
	2023	20.8	208.0
	2024	18.1	216.1
NEPL	2021	43.6	400.8
	2022	35.38	340.38
	2023	35.8	331.4
	2024	31.3	263.7
Narol Dye Stuff	2021	40.3	277.8
	2022	27.67	153.08
	2023	29.4	174.5
	2024	23.7	124.5
OEPL	2021	60.9	417.6

	2022	39.33	244.00
	2023	46.5	297.0
	2024	39.7	261.0
OGEPL	2021	62.0	388.0
	2022	42.96	209.58
	2023	26.4	166.0
	2024	18.1	111.0
GVMM	2021	37.7	203.10
	2022	25.63	122.67
	2023	24.0	127.3
	2024	23.2	118.2
NTIEM	2021	18.68	108.20
	2022	21.83	114.83
	2023	42.8	229.4
	2024	29.4	204.3

[B] Additionally, treated domestic wastewater through STPs is also discharged into the river. Following steps are taken for improvement of water quality into the river Sabarmati w.r.to discharge from STPs:

- The AMC is working with World Bank for Resilient City project under which up-gradation of non-performing STPs is underway.

[C] Additionally, Industrial wastewater from the industrial units/clusters in the city area of Ahmedabad was used discharg into river Sabarmati through Ahmedabad Municipal Corporation drainage network.

- Ahmedabad Municipal Corporation - AMC has taken actions including disconnection of drainage in industrial clusters of Ahmedabad city areas where industries were discharging industrial wastewater into river Sabarmati through AMC drainage network and withdrawal of permission. GPCB has issued Directions to all such industries and initiated issuing zero liquid discharge (ZLD) permissions to such industirs.

[D] In addition, regular monitoring and inspection of CETPs, STPs and Sabarmati River is being carried out by the GPCB, and actions are being taken against the non-compliance observed.

The following improvemts observed into the water quality of the river Sabarmati:

- As per the CPCB report – 2022 for the PRS maximum value of BOD observed into the river Sabarmati was 292 mg/l. As a result of various actions taken by the State, maximum BOD value observed for the year 2022 was 96 mg/l and for the year 2023 is 105 mg/l. Thus, the river quality is improved as comared to the previous years.