

National Mission for Clean Ganga

Format for submission of Monthly Progress Report in the NGT Matter OA No. 673 of 2018 (in compliance to NGT order dated 24.09.2020)

For the State of Telangana for the months of Sep - Dec, 2022

Overall status of the State:

- I. Total Population: Urban Population & Rural Population separately : 3.9 crores
- II. Estimated Sewage Generation (MLD) : 2750
- III. **Details of Sewage Treatment Plants(STPs):**
 - Existing no. of STPs and Treatment Capacity (in MLD) : 35 No.s (905.05)
 - Capacity Utilization of existing STPs : 753.12 MLD
 - MLD of sewage being treated through Alternate technology : Nil
 - Gap in Treatment Capacity in MLD :1844.95
 - No. of Operational STPs :35 No.s
 - No. of Complying STPs :35 No.s
 - No. of Non-complying STPs :Nil

Details of each existing STP in the State: Details are placed at **Annex-I**

Details of under construction STPs 46 STPs (1473.6MLD) in the State and complete details are placed as Annex-II and the gist of which is as follows:

- **Polluted River Stretches:** Works commenced for construction of the STPs in HAM model for 31 STPs (1259.5 MLD) under Priority –I and II.
- **Other than Polluted River Stretches:**15 STPs with a capacity of 214.01 MLD are under different stages. One new STP at Siricilla with 19 MLD taken up.

Details of proposed STPs in the State: Total 82 STPs with a capacity of 655.02MLD details are placed at **Annex-III**.

- 10 STPs with a capacity of 340.5 MLD (by HMWSSB) under Priority-II stretch through HAM mode is in the process of administrative sanction
 - 72 STPs with a capacity of 315.02MLD in Priority stretches III-V. Government issued administrative sanction vide G.O.Rt.No.478, Dt:15-07-2022 for appointment of consultant M/s. Green Design and Engineering Services Pvt., Ltd for preparation of DPRs for 72 STPs (315.02MLD) in Hybrid Annuity Model(HAM) to treat the sewage in the Polluted River Stretches of Godavari, Krishna, Maneru and Kinnerasanithe revised DPRs.

IV. Details of Industrial Pollution:

a. State details

- **No. of industries in the State:** 10655 Nos. (Including Red, Orange, Green & white)
- **No. of water polluting industries in the State:** 2193 No.s
- **Quantity of effluent generated from the industries in MLD:** 603 MLD
- **Number of industrial units having ETPs:** 1519 (including 172 ZLD)
- **Number of industrial units connected to CETP:** 674 Industries with 7.0 MLD
- **Number and total capacity of ETPs (details of existing/ under construction / proposed):** 1519 (including 172 ZLD) with capacity 602.35MLD.
- **Quantity of Hazardous Sludge generated from the Industries in TPD based on annual report:** 3,33,334 TPA
- **Compliance status of the ETPs:** Compliance status of the ETPs (Sept- Dec, 2022): 53 industries are not complying. Closure directions issued to 9 unit and directions issued to 46 units. The details of the Industries are placed as **Annex-IV**
- **Number and total capacity of CETPs (details of existing / under construction / proposed):**
 - **Details of existing CETPs:** Total 7 nos. details placed as **Annex-V**
 - 4 No.s under operation with capacity 7.0 MLD and complying standards
 - 2 issued with closure directions for non-compliance
 - 1 not in operation due to business reasons
 - **Under Construction:** 1 No with capacity 480 KLD is under progress. There is excess capacity and the proposed CETP is for future use.

b) **Details of the industries in PRS**

- No. of water polluting industries in the State: 773 Nos
- Quantity of effluent generated from the industries in MLD: 356.48 MLD
- Quantity of Hazardous Sludge generated from the Industries in TPD based on annual report: 1,12,451 TPA
- Number of industrial units having ETPs: 358 (including 84 ZLD)
- Number of industrial units connected to CETP: 415 Industries with 7.0 MLD
- Number and total capacity of ETPs (details of existing/ under construction / proposed): 358 (including 84 ZLD) with capacity 351.12 MLD.

V. Solid Waste Management:

- a. Total number of ULBs and their population: 142 (including GHMC) & population of 1.45 crores.
- b. Current Municipal Solid Waste Generation in ULBs: 11,261 TPD (GHMC-6945 TPD and remaining 4316 TPD by the 141 ULBs).

- c. Municipal Solid Waste Management in the rural bodies of PRS is placed as **Annex-VI**
- d. Number, installed capacity and utilization of existing MSW processing facilities in TPD (bifurcated by type of processing eg- Waste to Energy (Tonnage and Power Output), Compost Plants (Windrow, Vermi, decentralized pit composting), bio-methanation, MRF etc:

Details of the facilities existing in the ULBs.

- e. The **Greater Hyderabad Municipal Corporation (GHMC)** has an Integrated MSW facility with a capacity of 7000TPD capacity in operation at Sy.No.173, Jawahar Nagar, Medchal-Malkajigiri. The capacities of different facilities are as follows:

a		<u>Material Recovery facilities</u>	
	(i)	Total Capacity (TPD)	2365
	(ii)	Number	244
	(iii)	Number of ULBs Covered	142
b		<u>Recycling</u>	
	(i)	Total Capacity (TPD)	600.8
	(ii)	Number	3
	(iii)	Number of ULBs Covered	3
c		<u>Composting</u>	
	(i)	Total Capacity (TPD)	5120
	(ii)	Number	230
	(iii)	Number of ULBs Covered	142
d		<u>Bio-methanation</u>	
	(i)	Total Capacity (TPD)	21 (Siddipet Municipality proposed Bio-gas plant with 10 TPD capacity. Work is under progress)
	(ii)	Number	7
	(iii)	Number of ULBs Covered	5
e		<u>RDF</u>	
	(i)	Total Capacity (TPD)	3736
	(ii)	Number	1
	(iii)	Number of ULBs Covered	1
f		<u>Waste to Energy Plants</u>	
	(i)	Total Capacity (TPD)	78.4 MW. However, only one WtE plant of capacity 24 MW is under operation utilizing 1700 TPD of RDF.
	(ii)	Number	6
	(iii)	Number of ULBs Covered	6
5		Waste Disposal	
a		<u>Landfill</u>	
	(i)	Total Capacity (TPD)	1255
	(ii)	Number	1
	(iii)	Number of ULBs Covered	1
6		<u>Legacy Waste Management</u>	
a		Number of Dumpsites (No)	152
b		Quantity of Waste dumped at dumpsites (Tons)	Jawaharnagar (GHMC)- 12 million tons; Other 141 ULBs- 71,16,306 tons
c		Number of Dumpsites Cleared(No)	1 (Dommara Pochampally) cleared and one Scientific capping takenup for Jawaharnagar site after maximum recovery. Capping work

			completed. As per the Directions of Hon’ble NGT, GHMC has floated tenders for bio-mining of the capped site. Further Bio mining of legacy waste in 123 ULBs with a cumulative quantity of 51 lakh MT has been taken up. In other ULBs 2,01,840MT of waste processed.
d		Number of Dumpsites in which biomining has commenced (No)	123 ULBs commenced bio-mining.
e		Time frame for clearing all Dumpsites	123 ULBs with legacy waste are grouped into 09 clusters. Agencies have been appointed through procurement process for all the clusters. Bioming work has already been commenced in 23 ULBs and formation of windrows in progress in the rest of the ULBs. Work already commenced at GWMC, Karimnagar, Bhongir, Suryapet, Dundigal and Ameenpur ULBs and around 2,01,840 MTs of legacy waste has been processed.

f. The details of facilities of the 141 ULBs is placed at **Annex-V the summary of which is as follows:**

Total Solid Waste Generation in the State is 11,261TPD(GHMC-6945TPD and remaining 4316 TPD)

- GHMC area Integrated MSW capacity of 7000TPD exists.
- In the remaining ULBs, the composting and DRCC are available in all the 141 ULBs and 1870 TPD of the waste is processed. The gap in the treatment is 2441 TPD and the actions proposed are detailed below.
 - 7 ULBs tenders floated separately & remaining 129 ULBs (into 9 clusters) RFP issued for establishment of processing facility for 2974 TPD. Award is under progress.
- A total of 856TPD is generated from 32 ULBs located within PRS(GHMC is in Musi stretch)and the waste processed is 343.05TPD. The details of which are placed as Annex-VI

Door to Door Collection	Source Segregation	Composting / Vermin-composting	Dry Resource Collection Centres	Biogas
100 %	71%	141 ULBs	141ULBs	4 Bio methanation plants (18.5 TPD) covering 4 ULB’s (GHMC – 5TPD, GWMC (2.5), Sircilla 1 TPD& SIDDIPET (10))

g. Waste – to – Energy Plants: (Number/names of towns/capacity)

Sl. No.	Plant Location	Plant Capacity	Status of Operation
---------	----------------	----------------	---------------------

1	19.8 MW Capacity at Jawaharnagar (Expansion to 48MW is under consideration)	19.8MW	WtE was commissioned in August 2020 and in operation to its full capacity Obtained EC for the expansion
2	11 MW Waste to Energy Capacity by M/s RDF Power Projects, Bibi Nagar	11.0MW	Construction of plant was completed in 2018 but the promoter IL&FS fell into financial crisis. Recently the IL&FS was taken over by M/s Ever Enviro Resource Management Pvt. Ltd. and planning to revamp the plant.
3	12 MW Waste to Energy Capacity Yacharam, Ibrahimpatnam	12.0MW	Land was acquired by the concessionaire M/s SVGPPPL. Presently, It is under financial closure to commence the plant construction.
4	14.5 MW Capacity at Dundigal	14.5MW	Construction of plant is under progress and expected to commission its operations by the end of 2022.

Action plan to bridge gap between Installed Capacity and Current Utilization of processing facilities (if Gap > 20%)

- i. Initiated on-site composting across the state of Telangana for Bulk Waste generators and Individual Households.
- ii. C&DMA vide Cir.Roc.No.178853/2021-H2, Dt.12.10.2021 have issued instructions along with action plan and timelines for 100% Source Segregation of waste in Phase wise manner i.e., 1st Phase-Source segregation in Commercial, Institutional and other bulk waste generators (22nd Oct to 30th Nov, 2021), 2nd Phase-Source Segregation in Organized Residential Colonies, RWAs and apartments (1st Nov to 30th Nov, 2021) and 3rd Phase-Source Segregation in Slums, unplanned colonies and other areas (18th Nov to 30th Dec, 2021)
- iii. Enhancing capacities of DRCC to meet 100% Dry Waste handling within 6 months.
- iv. Government have constituted a tender committee vide G.O.Rt No.150 MA&UD Dept. dt.11.3.2020 for processing of RFP on Biomining and Processing of legacy waste for 123 ULBs grouped into 09 clusters. The Financial bid opening was conducted virtually on 31st July 2021, after detailed discussions, the bidders have voluntarily given a rebate rate @ of Rs.550/- per MT as agreed to GoI norms for funding u/ SBM 2.O.
- vi. Work order has been given to above 07 bidders on 25.02.2022 for commencement of work in ULBs.
 - Agencies have been engaged for 118 ULBs for legacy waste processing.
 - Agencies have been appointed through procurement process for all the clusteres. Bioming work has already been commenced in 23 ULBs and formation of windrows in progress in the rest of the ULBs.

- Bio-remediation is in progress in GWMC (71,172 MT), Bhongir (40,000 MT), Suryapet (11,460 MT), Dundigal (28,346 MT) Ameenpur (8,862 MT) and Karimnagar (45,000) ULBs
- Around **2,01,840MTs** of legacy waste has been processed from 6 ULBs.
- All 123 ULBs with legacy waste were grouped into 9 clusters for taken up the bio-mining project and concessionaires have been appointed.
- An independent Eng cum IAA have been appointed to ensure timely completion of bio mining project across ULBs.
- The following clusters are awarded to the bidders as per their preferences:
 - C1 (Medchal-Makajigiri, YadadriBhuvanagiri and Janagaon) 16 ULBs, awarded to M/s Sagar Motors Ltd., also agreed for Rs. 550/- per MT (agreed rate of Gol u/ SBM 2.0 funding) for following earlier clusters allotted (earlier rate Rs.630/-)
 - C2 (Nalgonda, Suryapet) 11 ULBs, awarded to M/s Harshita Infra engineering Pvt Ltd in JV M/s Siri Constructions and M/s. GSR Constructions.
 - C3 (Ranga Reddy) 08 ULBs, awarded to M/s Cube Bio Energy Pvt Ltd. in JV with M/s. Suman Realti and Industrial Services and M/s. Sudhakara Infratech Pvt Ltd.
 - C4 (Khammam, Bhadradi Kothagudem and Mahbubabad) 12 ULBs, awarded to M/s Cube Bio have also given a rebate rate of Rs.550/- per MT for the earlier clusters 4 & 7 as agreed by Gol for funding u/SBM 2.0. (earlier rate Rs. 630/-)
 - C5 (Mahabubnagar, Nagarkurnool, Wanaparthi) 18 ULBs, awarded to M/S SDS technologies in JV M/S Neptune Automation and M/S Virogreen India Pvt Ltd.
 - C6 (Karimnagar, Jagtial, Rajanna Sircilla, Hanumakonda and Warangal) 14 ULB's, awarded to M/s Annapurna Constructions JV with M/s Hind Agro and chemicals.
 - C7 (Kamareddy, Nizamabad and Nirmal) 10 ULBs, awarded to M/s Cube Bio have also given a rebate rate of Rs.550/- per MT for the earlier clusters 4 & 7 as agreed by Gol for funding u/SBM 2.0. (earlier rate Rs. 630/-)
 - C8 (Adilabad, Mancherla, Peddapalli, KomaramBheem & Jayashankar Bhupalpally) 14 ULBs, awarded to M/s Sagar Motors Ltd., also agreed for Rs. 550/- per MT (agreed rate of Gol u/ SBM 2.0 funding) for following earlier clusters allotted (earlier rate Rs.630/-)
 - C9 (Siddipet, Medak, Sangareddy, Vikarabad) 20 ULBs, awarded to M/s Shrusthi Contech Pvt Ltd in JV M/S Eco India Project Pvt Ltd and P.H Jadhav.

Vii. As per SBM-2.0 norms a State Level High Power Committee resolution has been submitted to Gol for funding towards biomining of legacy waste in 123 ULBs with an estimated cost of Rs.178.60 Crs, out of which Central share is Rs.69.08 Crs. Government of India have released an amount of Rs.27.63 Crs as 1st installment towards biomining of legacy waste.

- **Legacy dumpsites:** No. and area (in acres) of uncontrolled garbage dumpsites.

i. No. of Dumpsites: 151

i. Total Area in Acres: 965.31

Initiated Bio-remediation in the 6 ULBs and quantity of legacy waste processed is **2,01,840 MT**

- **No. and area (in acres) of legacy waste within 1km buffer of both side of the rivers:** 34 dumpsites with 212.5 acres. Works have commenced in 17 dumpsites and in the remaining dumpsites tenders are in process on cluster basis. The details are placed at **Annex-VII**

h. Construction and Demolition Waste:No. and capacity of C&D waste processing plants in TPD (existing, proposed and under construction):

- **Existing:** Two C&D recycling plant with 500 TPD capacity each
 - Jeedimetla in GHMC area is commissioned in the month of April, 2020.
 - Fathullaguda in GHMC area is commissioned in the month of April, 2021
- Two more plants with a capacity of 1000 TPD are in the process of commissioning. In both the plants, collection of C&D waste commenced.
- **Proposed:** Action plans for establishment of C&D waste processing facility in 4 ULBs (3 NGT towns- GHMC, Nalgonda & Sangareddy and GWMC with pop. 5 lakh) worth Rs 81.00 Cr (with CS-22.44+ SS-58.56) has been approved on 18.02.2022.
- 1st installment of Rs 6.36 Cr has been released on 18.02.2022.
- Clusters have been form with Nalgonda, Sangareddy and GWMC as lead ULBs and GHMC.
- RfP has been issued two timesand no response was received.Hence, RfPwas re-issued on 23.09.2022 for engagement of agencies on DBFOT basis
- One response from M/s Cube Bio-Energy has been received and tender evaluation is under progress.

Bio-medical Waste Management:

- No. of Hospitals and Health Care Facilities: **7273 Nos**
- Total Bio-medical generation in the state: **24,235 Kg/day**
- Treatment capacity in the state: 77500KG/day (incineration capacity -44000kg/day, auto claving-33500kg/day)
- Status of Treatment Facility/ CBMWTF: **11 CBMWTFs and complying with standards.**

VI. Hazardous Waste Management:

- Total Hazardous Waste generation:

Details of the Waste	In Tons Per Annum
Recyclable Waste (TPA)	92562
Incinerable Waste (TPA)	2324
Utilisable waste (TPA)*	127103(co-processing)
Landfillable Waste (TPA)	111344
Total in Tons Per Annum(TPA) :	3,33,334

- No. of Industries generating Hazardous waste: **3179**

- Treatment Capacity of all TSDFs: **1 No of integrated commonTSDF with capacity 25 million tons for 25 years and Common incinerator of capacity 1.5 TPH.**
- Avg. Quantity of Hazardous waste reaching the TSDFs and Treated: **1,15,000 TPA**
- Details of on-going or proposed TSDF: **Nil**

VII. Plastic Waste Management:

Item	Quantity
Quantity of plastic waste generated,	1356 TPD
Quantity of plastic Waste utilized in recycling	230.6 TPD
Quantity of waste Co-processed in Cement kilns	132.00 TPD
Quantity of plastic waste used in production of Waste to oil	46.00 TPD
Quantity of waste utilized in production of Refuse Derived Fuel (RDF) (part of RDF at Jawaharnagar)	734.00 TPD
Total plastic waste Managed	747.54 TPD
Gap	334.46 TPD
No. of Registered plastic manufacturing units (TPD)	251 (587 TPD)
No. of ULBs having facilities for Collection of Segregated waste	142 (291 DRCC)
GPs having facilities for Collection of Segregated waste	12770
No. of registered Producers/brand owners/ importers	316
Number of registered plastic waste recyclers with capacity	36 (138.00 TPD)

- To address the gaps, the ULBs are increasing the DRCCs, 100% segregation of waste at source and EPR implementation by Producers, Importers, Brand Owners (PIBOs)
- Awareness Programs for phasing out the single use plastic are being conducted as per the new PWM rules
- Spl Task Force committee is constituted under the Chairmanship of the Chief Secretary
- 142 ULBs banned plastic carry bags of thickness less than 75 microns. Initiated Spot-fines to regulate plastic waste
- About 620 TPD of low value and contaminated plastic waste from mixed solid waste was disposed through Waste energy plant as RDF at Jawaharnagar SWM treatment and disposal facility. A minimal qty of about 0.3 TPD of High grade plastic waste is able separated manually and channelized to the recycling units in the market.
- Plastic Re-cycling Unit: About 4 to 5 TPD of plastic is processed in plastic recycling unit at the Jawaharnagar Site to produce plastic granules and plastic bags of above 50 microns, primarily used as bags for disposing bio-medical waste.
- Dry Resource Centers (DRCs): About 2 TPD of high value Plastic waste of various categories is channelizing to formal/ informal recycling industries through various Dry Resource Centers are established under CSR Initiative by ITC and Godrej and are maintained by Waste Pickers Associations.
- C&DMA vide Cir.Roc.No.133211/2021-H2, Dt.11.10.2021 have issued instructions along with Action Plan for Ban and Elimination of Single Use Plastic less than 75 microns of thickness from

14th Oct, 2021 to 30th June 2022 and also for plastic less than 120 microns of thickness from 1st July, 2022 to 31st Dec, 2022.

- As per the action plan MCs shall take up the following activities within the prescribed time frame mentioned in the action plan:
 - Issue of Notification by MCs for imposing ban on sale and use of plastic carry bags and Single Use Plastic of less than 75 Microns of thickness.
 - Constitution of City level Task Force comprising of Municipal Commissioner, Health Officer, Sanitary Supervisor, Sanitary Inspector, Representatives from NGOs (2 Nos), 1 No. Police Constable
 - Setting up of a plastic waste management cell at ULB level comprising of Health Officer, Sanitary Supervisor, Sanitary Inspector and Environmental Engineer.
 - To setup provisions for Online public grievance/complaints portal, phone number to receive and redress complaints from public.
 - Readiness with different IEC material indicating the ban on sale and use of Plastic and fine provisions on violators.
 - Display of boards banning the sale and use of plastic carry bags less than 75 micros and SUP, at the establishments who sale and use such items and taking their commitment on implementation of ban.
 - Conduct of raids by City Level Task force at least twice in a week to implement the Ban and impose fines on the violators. Deposit the banned items in the Plastic Waste Management Cell for safe disposal.
 - Setting up/ear marking of plastic collection and storage rooms/sheds. (existing DRCC/ any sheds at the ULB to be utilized and details of such storage should be entered in the record books)
 - Conduct of special raids on implementation of ban at all Govt. offices, educational institutions and other big establishments.
 - Conduct of regular awareness, in person and through IEC Encouraging the use of biodegradable items in place of plastic waste at various establishments. SHGs to be trained to supply such items.
 - Conduct of regular awareness on alternative to plastics to establishments and practicing with items which are found alternative to plastics.
- Government vide G.O.Rt.No.40, EFS&T, Dept. Dt.01.7.2022 has issued notification & prohibition of certain single use plastic.
- Based on the circular issued, all ULBs have constituted City level Task Force and conducted rides on Manufacturer, Sale and Storage units of SUP.
- ULBs have conducted various awareness campaigns across ULBs for increased awareness among citizens and promoting alternative mechanisms such as establishment of ward level Bartan banks, Cloth bag manufacturing units and are encouraging public to conduct zero waste events and functions.
- City Level Task force are conducting raids in commercial areas for effective enforcement.
- Status of raids conducted, plastic seized and fines imposed is as below:
 - Number of teams deployed for inspections at ULB level: 232

- Number of raids conducted from 1st July 2022: 3970
- Number of violations reported from 1st July 2022: 2957
- Number of challans issued from 1st July 2022: 1947
- Total quantity of plastic seized from 1st July 2022 : 35,423 kg
- Total amount of fine imposed from 1st July 2022: Rs22,42,240/-
- Also in the GHMC jurisdiction till October 2022 Rs. 8.52 lakhs is imposed against 705 instances

➤ The seized waste has been disposed through DRCCs to the recyclers.

VIII. Details of Alternate Treatment Technology being adopted by the State/UT:

- **In-Situ Remediation:** The NEERI has prepared DPRs for In-situ remediation for 5 drains and was awarded the work for one drain at Kokapet in 2019. The NEERI has not commenced the work. HMWSSB is constructing 31 STPs near all most all the drains by adopting decentralized approach.
- **Feacal Sludge Septage Management(FSSM) as interim measure:**
- The peripheral areas beyond GHMC and within ORR has partial sewerage network. The septage from the septic tanks of individual households and communities are cleaned/emptied periodically and conveyed to nearest FSTP / Co-Treatment at existing STPs through septic tank cleaning vehicles and treated in scientific manner as a part of Feacal Sludge Septage Management (FSSM).
- HMWSSB has empanelled 93 Septic Tank Cleaning Vehicle Operators for transportation of septage and safe disposal at co-treatment facilities at existing STPs. These operators are provided training for safe handling of septage and issued safety equipment. The de-sludging vehicles are fitted with GPS based vehicle tracking system to monitor their movements.
 - a) **Feacal Sludge Co – Treatment facilities:** HMWSSB has established (7) co-treatment facilities at existing STPs and so far treated 50 million liters of Feacal Sludge in scientific manner.
 - b) **Feacal Sludge Treatment plant:** HMWSSB has established a 40 KLD capacity of standalone FSTP at Nallacheruvu and about 12 - 18 KLD is being treated daily. Another FSTP of 20 KLD capacity is being constructed at Injapur.
- Other than GHMC:
 - Taken up in 71 old ULBs with cost of Rs.250.73 Crores for 1565 KLD.
 - FSTP's Completed in 20 ULBs i,e Adilabad, Badangpet, Bhongir, Boduppal, Gadwal, Ileeja, Jagtial, Jangaon, Meerpet, Kamareddy, Khammam, Korutla, Mahabubnagar, Medchal, Nalgonda, Nirmal, Nizamabad, Peerzadiguda, Shadnagar&Siddipet.
 - FSTP's Under Construction in 11 ULBs: Armoor, Bhainsa, Bodhan, Dubbaka, Gajwel, Kagaznagar, Metpalli, Ramagundam, Suryapet, Vemulawada& Yellandu.
 - Rest of the ULBs are under design review stage.

- In respect of new 68 ULBs, Government vide G.O.Rt.No.151, MA & UD Dept, Dt.05.03.2022 have accorded administrative sanction for an amount of Rs.177.33 Crs to take up FSTPs in 07 packages with capacity of 495 KLD.
- Construction of FSTPs has commenced in 9 ULBs viz..Dundigal, Ghatkesar, Adibatla, Narsingi, Wardannapet, Kothapalli, Khanapur, Chennur and Kyatanapalli
- Septage management in Rural areas

S. No	Financial Year	IHHLs		Community Sanitary Complex (CSC)		SLWM Activities Expenditure (in Crores)	School & Anganwadi Toilets Expenditure (in Crores)	Total Expenditure (in Crores)	Magic Soak Pits		
		No. of IHHLs Completed	Expenditure (in Crores)	No. of CSC Completed	Expenditure (in Crores)				In Progress	Completed works	Expenditure (Rs in Crores)
1	2018-2019	445055	809.38	0	0	0	0	809.38		76357	22.54
2	2019-2020	573234	383.32	0	0	0	0.41	383.73		263964	70.13
3	2020-2021	150653	46.94	0	0.15	2.81	0	49.9		194674	76.59
4	2021-2022	11486	0	11	0.20	0	0	0.2		52601	27.19
5	2022-2023	1401	16.95	26	0.54	0	0	17.49		0	0
Total		1181829	1256.59	37	0.89	2.81	0.41	1260.70	0	587596	196.45

- i) Rain guard / wet land construction on Kukatpally nala which joins Hussainsagar lake pilot project is taken-up by HMDA for a length of 300 RMT to reduce the BOD load of the water passing through it.

IX. Identification of polluting sources including drains contributing to river pollution and action as per NGT order on in-situ treatment: -

In-Situ remediation is proposed only in priority I&II and in priority III to V stretches it is not feasible as Flat terrain is not available, Steep slope gradient leading to high velocity and Flow of greater than 5 MLD

X. Details of Nodal Officer appointed by Chief Secretary in the State/UT: - Member Secretary, TSPCB

XI. Details of meetings carried under the Chairmanship Chief of Secretary in the State/UT: -

- a. One meeting is conducted on 31st March, 2021 and the subsequent review of the progress is being monitored on file due to COVID situation.

XII. Latest water quality of polluted river, its tributaries, drains with flow details and ground water quality in the catchment of polluted river: -

Water quality of the Rivers are placed at **Annex-VIII**.

Ground water quality carried out in PRS are placed as **Annex-IX**.

XIII. Ground water regulation: -The WALTA Act has been adopted by the State of Telangana through G.O.Ms.No.18, Panchayat Raj and Rural Development (RD-II) Department, Government of Telangana dated 31.01.2015.

- Ground Water Department has identified (1358) Villages as Over exploited, considering Ground Water Estimation Resources assessment for the base year 2012-13. The same number of villages are notified by Authority i.e. Telangana State WALTA authority through G.O.Ms.No.114. Panchayat Raj and Rural Development (RD-I) Department dated 25.10.2018
- As per TSWALTA ACT no extraction of Groundwater is permitted in Over Exploited villages for agriculture and Industrial except for drinking purpose

XIV. Good irrigation practices being adopted by the State: -Annexure-X

XV. Rain Water Harvesting: -

The Government of Telangana is implementing the policy of construction of the RWH structure where construction is more than 200 Sq.mtrs.

- The details of the RWH structures in Urban Local Bodies are enclosed as Annex-XI
- The details of the RWH structures at Rural places is enclosed as Annex-XII

XVI. Demarcation of Floodplain and removal of illegal encroachments: -

Government of Telangana constituted a committee to collect the data of past history of flooding and mitigation measures taken and for identification of new areas of flood mitigation. The relevant SI sheets of 1 in 50,000 scale for all the river stretches have been collected. The HFL Contours corresponding to the maximum flood in the river have been marked on the above SI sheets as per site enquiry and past history.

- Further The Government has created Musi Riverfront Development Corporation Limited vide GO Ms. No. 90 of MA&UD Dept., dated: 25.03.2017, to act as Nodal Agency for preparation and execution of Comprehensive Plan for Abatement of pollution of Musi River and Riverfront Development.
- the Musi River Development Corporation Limited(MRDCL) has conducted Drone survey to generate Digital Elevation Mode (DEM) with 1mtr interval with Hydro flattened barrier & Digital Surface Mode (DSM), High-Definition Video from captured images, Topographic survey drawing including contours at 0.5mtrs interval, Digital Ortho Photos of 5cms GSD, 3- Dimensional Photo Realistic Model etc., from Osman Sagar, Himayat Sagar to Gowrelli at ORR East.
- Demarcation of River Musi Boundary and buffer zone was established by conducting Differential Global Positioning System (DGPS) for a length of 55 Kms in coordination with Revenue and Irrigation Dept.,

The following activities are being taken up for cleaning the Musi by MRDCL.

- The MRDCL has invited competitive design for “Comprehensive integrated design solution for the revitalization of Musi River Project”.
- Accordingly, Nine International firms have been participated and submitted their designs for Comprehensive Development plan for Musi Rejuvenation and Beautification, out of which the selection of International firms for going ahead with the execution of project is yet to be taken up.

- However, as a part of Musi Beautification and Rejuvenation, the following activities are being taken up by MRDCL.
 - a. Cleaning and clearance of Juliflora, Shrubs etc. and removal of silt for free flow of River without stagnation and 3 Nos. Mosquito killing machines are erected to bring down the mosquito menace. Also 10 Nos Fogging Machines are procured and fogging operations are being taken up daily along the banks of Musi River.
 - b. Demarcation of River boundary and 50 mtrs. Buffer zone on either side of Musi from Gandipet to ORR-East (Gowrelli) and Himayathsagar to Bapughat is in progress.
 - c. Development of Green walk-ways and removal of debris along the Musi River Edges from Bapughat to Nagole at five locations covering **Nine bridges** for a total length of about 16 kms under Ecological Restoration of River Musi is taken up.
 - d. MRDCL is being engaged 2 no.s of long boom excavators, 2 no.s excavators and 1 phantoon excavator for cleaning of River Musi on continuous process throughout the year as a part of Cleaning & Clearing of Musi River.
 - e. To prevent further dumping of C&D waste material on either side of Musi Bund, the MRDCL has installed Surveillance Cameras and also engaged the guards to keep watch and ward (patrolling 24/7) to avoid further encroachments of Musi River.
- The MRDCL is being invited
 - i. Consultancy services for preparation of Comprehensive Master Development Plan for Musi Riverfront.
 - ii. Consultancy services for the preparation of Feasibility Study, RDP & Detailed Project Report for New formation of Musi Drive Ways/ Improvement and Upgradation of existing roads to Musi Drive Ways standards along MUSI river on both sides from Gandipet to ORR-(E) (Gowrelli) and Himayathsagar to Bapughat for a length of 55*2=110 Kms.

XVII. Maintaining minimum e-flow of river: -All the rivers in Telangana are Rain fed non-perennial rivers and hence maintenance of e-flow is practically not possible

XVIII. Plantation activities along the rivers: - The Govt. of Telangana is executing the plantation program called Haritha Haram under which every year massive plantation is being taken up in the entire state.

XIX. Development of biodiversity park: - One Bio-diversity park in the Musi Catchment area in Hyderabad is developed and is open to public from the year 2015 onwards.

XX. Reuse of Treated Water: Govt. of Telangana has released a policy for reuse of the treated water

Quantity of Sewage Generation upto ORR (in MLD)	Treatment capacity (in MLD)	Current Gap in treatment (in MLD)	Utilization of treated sewage in		
			Agriculture / Horticulture Purpose	Industrial Purpose	Any other purpose
1950 MLD (F.Y. 2021)	772.5 MLD	1178 MLD	Yes The treated waste water is also being used for agriculture purpose along the Musi River		Gardening at Shilparamam, watering the plantations in medians of the roads and Construction &

					Demolition waste processing units.
--	--	--	--	--	------------------------------------

- a. So far 66.5 MLD treated waste water has been reused.
 - b. HMWSSB has engaged a consultant for demand assessment and identification of the potential users for reuse of treated waste water from the existing & proposed STPs and preparation of detailed project report is in progress.
- XXI.** HMWSSB has organized workshops with various stake holders for creating awareness on utilizing the treated waste water from existing STPs and identification of potential users.
- **Online Continuous Effluent Monitoring Systems (OCEMS):**
 - a. HMWSSB is regularly updating in the mobile app of CPCB for STP's monitoring in their website.
 - b. Installation of Online Continuous Effluent Monitoring Systems (OCEMS) at all 20 STPs is completed. The mobile app of the same is uploaded in all the MoM officers of HMWSSB for continuous monitoring of effluent parameters. Integration with TSPCB is in progress
- XXII.** Model River being adopted by the State & Action Proposed for achieving the bathing quality standards: -River Krishna is adopted as the model river and the same is communicated to the NMCG.
- XXIII.** Status of Preparation of Action Plan by the 13 Coastal States: - Not Applicable
- XXIV.** Regulation of Mining Activities in the State/UT: -
- XXV.** Action against identified polluters, law violators and officers responsible for failure for vigorous monitoring: -
Action against the industries are being taken for violations if any and the details of which are placed at **Annex - IV**.

Annex-I

Details of existing STP

No.	Location	Existing STP Capacity	Capacity Being Utilized	Operational Status of STP	Compliance Status of STP
1	Amberpet	339	310.81	Working	Complied
2	Nagole	172	171.90	Working	Complied
3	Nallacheruvu	30	30	Working	Complied
4	Attapur 1	51	33.52	Working	Complied
5	Attapur 2	23	23.00	Working	Complied
6	Pedda Cheruvu, Nacharam	10	9.79	Working	Complied
7	Miralam Tank 1	10	9.50	Working	Complied
8	Miralam Tank 2	5	4.80	Working	Complied
9	Durgam Cheruvu, SLP	5	4.99	Working	Complied
10	Patel Cheruvu, Nacharam	2.5	2.49	Working	Complied
11	Saroor Nagar	2.5	2.50	Working	Complied
12	Langer House	1.2	1.20	Working	Complied
13	Noor Mohammad Kunta	4	3.23	Working	Complied
14	Safilguda, Malkajgiri	0.6	0.60	Working	Complied
15	Khajakunta, Metro, KKP	12	12.00	Working	Complied
16	Khajaguda, Gachibowli	7	7.00	Working	Complied
17	Nanakramguda, Gachibowli	4.5	4.50	Working	Complied
18	JVR Park, Nagarjuna Circle	0.5	0.50	Working	Complied
19	Lingam Kunta, BHEL	30	17.48	Working	Complied
20	Gopanapally, SLP	4.5	2.81	Working	Complied
Total		714.3	652.62		
21	Necklace Road	20	20	Working	Complied
22	Pattigadda	30	30	Working	Complied
23	Rangadhamini Lake, KKP	5	5	Working	Complied
24	Krishnakanth Park,	0.5	0.5	Working	Complied
25	Amber Cheruvu, Pragatinagar	2.5	2.5	Working	Complied
Total		772.3	710.62		

No.	Location	Existing STP Capacity	Capacity Being Utilized	Operational Status of STP	Compliance Status of STP
26	Bommakal Road, Karimnagar	38	3*	Working	Meeting
27	Chakali Gadda, Vikarabad	13	7.50#	Working	Meeting
28	Dubba Nizamabad	31.5	7.5@	Working	Meeting
29	Yellammagutta Nizamabad	15	3.5@	Working	Meeting
30	Thallagadda Miryalguda	11.5	2^	Working	Meeting
31	Chinthala Cheruvu Siddipet	7.25	6.5	Working	Meeting
32	Narsapur Cheruvu Siddipet	11.00	9.50	Working	Meeting
33	Rajareddy Pally, Gajwel	1.5	1	Working	Meeting
34	Pidichedu Road, Gajwel	3.5	1.5	Working	Meeting
35	Pandavula Chervu, Gajwel	0.5	0.5	Working	Meeting
	Total:	905.05	753.12		

- * Inspection chambers are not taken up in UIDSSMT Scheme due to paucity of funds. Now 19500 Nos of Inspection chambers are proposed in Karimnagar Smart City Project (So that utilization can be improved).It is also proposed to complete the balance and all additional components under AMRUT 2.0.
- # Present requirement is less than 2026 requirement. At present 9.0 MLD water is being supplied and the utilization is matching with 80% of the water supply.
- @ Network not fully laid due to paucity of funds.It is also proposed to complete the balance and all additional components under AMRUT 2.0.
- ^ To utilise the 11.45 MLD capacity STP, sewerage connections are proposed under AMRUT 2.0 .

Annexure II
Details of under construction STPs in Priority - I

- Total 31 Nos of STPs are taken up under HAM mode of contract with decentralized approach – 1259.5 MLD. STPs under Priority –I (29 Nos) 1232.5 MLD, STP under Priority –II (2 Nos) 27 MLD

Sl. No.	Location	Capacity of the plant in MLD	Completion period	Proposed completion date	Physical Progress in %	Remarks
Package-I – Proposed Capacity – 402.5 MLD						
1	Amberpet	212.5	Jan'2024	July'2023	45%	
2	Nalla Cheruvu	86.5		July'2023	65%	
3	Pedda Cheruvu	17.5		July'2023	72%	
4	R K Puram Lake - (Safilguda)	5.5		July'2023	68%	
5	Rama Cheruvu	30.0		Nov'2023	12%	
6	Kapra Lake	10.0		Nov'2023	-	
7	Nallacheruvu-2	30.0		Nov'2023	-	Banda Cheruvu, New Alwal Lake and Kapra lake flows cascaded
8	Patelcheruvu	10.0		Nov'2023	-	Part of flows Banda Cheruvu cascaded
Total		402.0				
Package-II – Proposed Capacity - 480.5 MLD						
9	Miralam -I	41.5	Feb'2024	July'2023	57%	Due to land constraints and FTL issue Miralam -2 Flows cascaded to Miralam-I
10	Attapur-I	64.0		July'2023	34%	Due to Court case at Ibrahim Cheruvu, is cascaded to Attapur STP
11	Kokapat Lake	15.0		July'2023	64%	
12	Nagole	320.0		July'2023	40%	
13	Attapur-II	40.0		Nov'2023	5%	
Total		480.50				
Package-III – Proposed capacity – 376.5 MLD						
14	Fathe Nagar -I	133.00	July'2023	July'2023	80%	Cascaded from 3 STPs - Gayatri Nagar, Chinna Maisamma & Yellammakunta
15	Durgam Cheruvu	7.0		Feb'2023	90%	
16	Khajakunta	20.0		July'2023	70%	2 MLD reduced due to land constraint
17	Miyapur Patel Cheruvu	7.0		July'2023	75%	
18	Mullakathuva Cheruvu	25.0		July'2023	35%	8.5 MLD reduced due to land constraint
19	Vennelagadda	10.0		July'2023	35%	5 MLD enhanced capacity
20	Shivalaya Nagar Cheruvu	14.0		July'2023	30%	
21	Pariki Cheruvu (Kandri Gutta)	20.0		Nov'2023		
22	Rainbow Vista	43.0		Nov'2023	5%	Cascaded from Mullakathuva Nallacheruvu(kukatpally)
23	HPS Begumpet	40.0		Nov'2023		Cascaded from Amber cheruvu
24	Fathenagar-2	20.0		Nov'2023		Cascaded from Fox Sagar & Nallacheruvu
25	Nallagandla	7.0		July'2023	20%	New STP in the catchment Mullakathuva
26	Chitrapuri colony	21.0		Nov'2023		Cascaded from Khajaguda
27	Palapitta Park	5.0		Nov'2023	-	New STP in the catchment Mullakathuva
Total		372.00				
Grand Total		1254.50				

	ABSTRACT	No	Capacity (MLD)
1	Total STPs Proposed	31	1259.00
2	Total STPs in progress (including Cascaded & New) to be completed by July'2023	16	985.50
3	Total STPs in progress (including Cascaded & New) to be completed by Oct'2023	11	269.00
	Total STPs in progress	27	1254.50

*** Out of 1259.5 MLD proposed 1254.50 MLD is in progress and 985.50 MLD will be completed by July'2023 and 269.00 MLD will be completed by Nov'2023.**

Details of under Construction STP's in the State (Urban other GHMC) and not pertaining to

PRS:

S.No.	City/Town	Funding	Location of STP	Capacity MLD	Physical Progress in %	Completion Timeline	Remarks
1	Miryalguda	UIDSSMT Rs.78.52Cr (Rs.45.51+ Rs.33.01Cr.)	Ramnagar Bandam	5.45	Physically Completed. Commissioning under progress. Interconnection and gap closing works pending.	03/31/23	Agency M/s. Krushi Pvt Ltd not completing the balance works and commissioning. Final notice issued to agency to complete and commission the scheme, proposal for termination under process.
2	Nalgonda	UIDSSMT Rs.89.78Cr (Rs.56.79+ Rs.32.99Cr.)	Sheshammagudem	17.16	96%	02/28/23	Interconnection and gap closing works needs to be completed to commission the STP.
			Arjalabavi	2.55	11% (held up)		Submergence of STP Site & due to objection from local people, the construction of STP is stopped.Hence above work is held up and the sewerage generated will be connected to 17.16 MLD STP and treated.

3	Nagar Kurnool	SDF+TUFID C Rs.35.00Cr +30.00Cr	Bus Depot Backside	3.20	92%	02/28/23	
			Bus Depot Backside	2.30	96%	02/28/23	
4	Khammam	CM Assurance Rs.70.00Cr.	Dhamsala puram	20.00	20%	06/30/23	
5	Suryapet	TUFIDC Rs.81.41Cr.	Pullareddy cheruvu	10.00	99%	01/31/23	
			Nalla cheruvu	10.00	12%	07/31/23	Recently, site dispute has been resolved and work has been grounded.
6	Gajwel	SDF+GADA (Gajwel Area Development Authority) Rs.95.0Cr+4.00Cr.	Pragnapur (By-Pass Road)	1.25	98%	01/31/23	
7	Devarakonda	TUFIDC Rs.23.20Cr.	Nainoni Kunta	1.5	97%	01/31/23	1.50 MLD at peta Cheruvu will be not taken up since initially House Sewerage connections are not proposed in the Scheme due to Paucity of funds. In order to complete the Sewerage connections in Nainoni Kunta catchment and commission the 1.50 MLD at Nainoni Kunta, 1.50 MLD STP at Peta Cheruvu is not taken up.
			Peta Cheruvu	1.5	0% Will not be executed.	-	

8	GWMC	Smart City Rs.200.00Cr.	Reddypuram	100	0% (Yet to be Started).Site alienation not completed		Site alienation under process.
			Pragathinagar	15	85%	02/28/23	
			Ursugutta	5	90%	02/28/23	
9	Sircilla	Rs.61.25 Cr Mission Bhagiratha (Urban)- Subject to reimbursement from RWS&S Dept.	Shanthinagar behind 2BHK Colony	19.1	60%	06/30/23	
			Total	214.01			

Annexure-III

Details of STPs in PRS-II

No.	Location	Capacity of the STP proposed in MLD	Status of Project (at DPR Stage/ Under Tendering/ Work to be Awarded)	Likely Date of Completion
1	Manjeera- Nakkavagu catchment	10 STPs 340.50 MLD	Proposal submitted to Govt. for according sanction.	-

Details of STPs proposed in the State in PRS III to V

S. No.	ULB Name	No. of STPs	STP - 1	STP - 2	STP - 3	STP- 4	Total MLD	Status of Project
			MLD	MLD	MLD	MLD		
1	Bellampally	2	8.50	4.5			13.00	Proposed to take up under Hybrid annuity Model as per Govt. Memo Dt:25.05.2021 of MA & UD (TP&E.2) . Accordingly, this office vide Letter Dt:01-11-2021 has requested Govt to accord AS for appointment of consultant M/s. Green Design and Engineering Services Pvt., Ltd .Further, it was proposed to take up UGD Scheme in Ramagundam Municipal Corporation under AMRUT 2.0.
2	Mandamarri	3	7.00	6	1		14.00	
3	Ramagundam	3	32.00	9	4		45.00	
4	Jagtial	4	14.10	4.9	0.6	0.56	20.16	
5	Metpally	2	4.30	5.3			9.60	
6	Bhainsa	2	7.50	2.0			9.50	
7	Korutla	1	12.71				12.71	
8	Manuguru	2	5.00	1.2			6.20	
9	Armoor	3	4.10	6.5	0.8		11.40	
10	Dharmapuri	2	2.00	1.70			3.70	
11	Chennur	2	3.00	2.50			5.50	
12	Kyathanpally	2	4.00	3.20			7.20	
13	Luxettipet	2	3.00	2.00			5.00	
14	Mancherial	4	7.50	3.00	3.00	3.00	16.50	
15	Nasipur	3	8.00	5.00	5.00		18.00	
16	Khanapur	2	3.00	1.80			4.80	
17	Nirmal	3	8.50	6.00	5.50		20.00	
18	Manthani	2	2.00	1.75			3.75	
19	Gadwal	2	12.90	3.36			16.26	
20	Kollapur	3	0.57	4.33	1.24		6.14	
21	Leeja	2	4.81	2.11			6.92	
22	Alampur	2	1.60	1.5			3.10	
23	Makthal	2	2.60	2.6			5.20	
24	Palwancho	4	2.00	2.8	9.3	2.00	16.10	
25	Huzurabad	2	4.75	1.7			6.45	
26	Jammikunta	2	4.90	1.4			6.30	
27	Parkal	2	4.00	2.6			6.60	
28	Bhupalpally	3	6.00	2.2	0.63		8.83	
29	Kothapalli	2	1.50	1.10			2.60	
30	Sultanabad	2	3.00	1.50			4.50	
		72.00					315.02	

Annexure-IV

**LIST OF WATER POLLUTING INDUSTRIES ISSUED WITH CLOSURE ORDERS
FOR THE PERIOD FROM SEPTEMBER 2022 TO DECEMBER 2022.**

SI No.	Name of the industry
1	M/s Spar Labs Pvt Ltd., Sy. No. 79, Alinagar, Chetlapotharam Village, Gaddapotharam (GP), Jinnaram (M), Sangareddy District
2	M/s. Pioneer Feed Industries, Sy. Nos. 107/E, Chellapally (V), Jharasangam (M), Sangareddy District
3	M/s. Shree Jaya Laboratories (P) Ltd., Sy.No.299 & 299/AA, Malkapur (V), Choutuppal (M), Yadadri Bhuvanagiri District.
5	M/s.Hygro Chemicals Pharm Tech, (Formerly Hygro Chemicals Pvt., Ltd.,) Plot No. 174. IDA, Baollaram, Jinnaram Mandal, Sangarddy Ditric
6	M/s.PMC YM-Pharma (P) Ltd., (Formerly M/s. Yegna Manojavam Drugs & Chemicals Pvt. Ltd., Koyyalagudem (V), Choutuppal (M), Yadadri Bhuvanagiri District.
7	M/s. SSR Enterprises (Formerly M/s Quality Fabrications), Temple Road, Bonthapally Village, Gummadidala Mandal, Sangareddy District
8	M/s. Chandak Laboratories Ltd., Sy.No.608 & 610, Kondamadugu (V), Bibinagar (M), Yadadri Bhuvanagiri District
9	M/s. Indian Minerals, Sy.No.177/2/2, Gingurthi (V), Tandur (M), Vikarabad District

**LIST OF WATER POLLUTING INDUSTRIES ISSUED WITH DIRECTIONS FOR
THE PERIOD FROM SEPTEMBER 2022 TO DECEMBER 2022.**

SI No.	Name of the industry
1.	M/s.Botanic Healthcare Pvt Ltd., Sy.No. 28 & 30, Thallasingaram (V), Choutuppal (M), Yadadri Bhuvanagiri District
2.	M/s. Selmar Lab Pvt. Ltd, Unit-II, (Formerly M/s KRR Drugs & Chemicals Pvt. Ltd.), Sy.No.180/1 to 15, IDA Khazipally, Jinnaram Mandal, Sangareddy District.
3.	M/s APL Apollo Tubes Limited., Unit -V (Galvanizing Division)(Formerly M/s Taurus Value Steel & Pipes Pvt Ltd., & M/s. Shankara Infrastructure Metirial, Pvt, Ltd), Sy No. 440, 443, etc., Wadiyaram (V) Chegunta (M) Medak District.
4.	M/s. Amaravathi Chemicals & Fertilisers Pvt. Ltd., Sy. No. 296/7/5, IDA, Bollaram, Jinnaram Mandal, Sangareddy District.
5.	M/s.Hindys Lab Private Ltd., Sy.No.289-292, Veliminudu (V), Chityal (M), Nalgonda District.
6.	M/s. Ram Laxman Parboiled Rice (P) Ltd., Sy.No. 1120, 1136, 1173, Sheshammagudem (V), Nalgonda Mandal & District.
7.	M/s. Apex Drugs & Intermediates Ltd., Unit-I, Sy. No. 14, IDA, Gaddapotharam Village, Jinnaram Mandal, Sangareddy District.
8.	M/s. Sri Sri Solvents, Turkalakhanapur (V), Hathnoora (M), Sangareddy District
9.	SG Plast Industries, Sy. No.242/A/2, 245/AA, 1, 245/A/2 and 245/A2,

Sl No.	Name of the industry
	Nawabpet Village, Shivampet Mandal, Medak District.
10.	M/s. Gayatri Sugars Ltd., (Distillery Unit), Adloor-Yellareddy (V), Sadashivanagar (M), Kamareddy District.
11.	M/s. Sri Mahaveer Speciality Papers, Sy. No. 611/E, 611/E1, 611/E2, 611/E3, 612/A, 612/E & 612/EE, Wadiaram GP, Wadiaram (V), Chgunta (M), Medak District
12.	M/s. Vineet Laboratories Ltd., (Formerly M/s. Ortin Laboratories Ltd.), Sy.No. 300, Malkapur (V), Choutuppall (M), Yadadri Bhuvanagiri District
13.	M/s. Metrochem API Pvt. Ltd., Unit-B, (Formerly M/s. Sigachi Laboratories Ltd.,) Sy. No: 530 & 534, Bonthapally Village, Gummadidala Mandal, Sangareddy District
14.	M/s. Lucent Drugs & Pharmaceuticals Pvt. Ltd., (Formerly M/s. Yag Mag Labs Pvt. Ltd.), Sy.No.10, Gaddapotharam Village, Jinnaram Mandal, Sangareddy District
15.	M/s. Sushi Pet Nutri Sciences, Kanukunta Village, Jinnaram Mandal, Sangareddy District
16.	M/s Enal Drugs (P) Ltd., Unit-II, Sy.No.38, 39 & 41, Vangapally (V), Yadagirigutta (M), Yadadri Bhuvanagiri District.
17.	M/s. Accrete Pharmaceuticals (P) Ltd., Sy.No.707/AA, Thangadapally (V), Choutuppall (M), Yadadri Bhuvanagiri District
18.	M/s. MSN Life Sciences Pvt. Ltd., Unit-II, (Formerly M/s Apithecary Pharma Pvt. Ltd.,) Sy.No.455/A, 455/AA, 455/E, 455/EE, Chandampet (V), Shankarampet (M), Medak District
19.	M/s. S.V. Labs (P) Ltd., Sy.No.501, 506 & 507, Koyyalagudem (V), Choutuppall (M), Yadadri Bhuvanagiri District
20.	M/s. Arch Pharma Labs Ltd., Sy.No. 323, Gundlamachanoor (V), Hatnoora (M), Sangareddy District
21.	M/s. Aurobindo Pharma Ltd, Unit-I, Sy.No.388/389, Borapatla (V), Hatnoor (M), Sangareddy District
22.	M/s. Aurobindo Pharma Ltd., Unit-IX, Gundlamachnoor (V), Hatnoora (M), Sangareddy District
23.	M/s. Covalent Laboratories Pvt. Ltd., Sy.No. 315/E, 337/A, 345, 346, 358, 359, 374/AA, 375, 376, 377/A, Gundlamachanoor (V), Hatnoora (M), Sangareddy District
24.	M/s. Emmanner Pharma Pvt. Ltd, Unit-III, Sy. No. 334 & 335, Thurakalkhanpur (V), Hatnoora (M), Sangareddy District
25.	M/s. Empee Distilleries Ltd, Sy.No. 294, 416 to 419, 421, 423 to 435, 440, 441, 445, 447, 449, 450, Choutkur (V), Pulkal (M), Sangareddy District
26.	M/s. Everest Organics Ltd., Sy.No: 38, 38A, 39, 40, 40A & 45, Aroor (V), Sadasivapet (M), Sangareddy District
27.	M/s. Honour Lab Ltd., (Formerly M/s. Cirex Pharmaceutical Ltd.,) Unit-V, Sy.No. 371, Gundlamachanoor (V), Hatnoora (M), Sangareddy District.
28.	M/s Meka Laboratories, Sy.No.10/C, Gaddapotharam Village, Jinnaram Mandal, Sangareddy District

SI No.	Name of the industry
29.	M/s. MSN Life Sciences Pvt. Limited, Unit-III, (Formerly known as M/s. Virupaksha Organics Pvt. Ltd.), Sy.No. 544, 545 & 546, Bhiknoor (V&M), Kamareddy District
30.	M/s. VL Paper Ltd., Sy. No. 420, 421 & 422, Ismailkhanpet (V), Sangareddy (M), Sangareddy District
31.	M/s. Suvarna Durga Paper Mills Pvt. Ltd. (Formerly M/s. Sudhaavarshini Paper Mills Pvt. Ltd), Sy. No. 177, Malkapur (V), Hatnoora (M), Sangareddy District
32.	M/s. Archimedis Laboratories (P) Ltd., Sy.No.238, Dhotigudem (V), Pochampally (M), Yadadri Bhuvnagiri District
33.	M/s. Brundavan Laboratories (P) Ltd., Yellagiri (V), Choutuppal (M), Yadadri Bhauangiri District
34.	M/s. Chemic Life Sciences Pvt. Ltd., Sy.No.238 & 239, Dhotigudem (V), Pochampally (M), Yadadri Bhuvanagiri District
35.	M/s Clarion Beverages, Sy. No. 156/B (Part), Imampur Village, Toopran, Mandal, Medak District
36.	M/s. Hazelo Lab Private Limited, (Formerly M/s. Venlar Labs (P) Ltd), Dhotigudem (V), Pochampally (M), Yadadri Bhuvangiri District
37.	M/s. Optimus Drugs (P) Ltd., Dhothigudem (V), Pochampally (M), Yadadri Bhuvanagiri District
38.	M/s. Ravoos Laboratories Limited (Formerly M/s. Silicon Drugs & Intermediates (P) Ltd., M/s.Anvija Pharmaceuticals (P) Ltd.), Sy.No.210, Dhothigudem (V), Pochampally (M), Yadadri Bhuvanagiri District
39.	M/s. SVR Laboratories (P) Ltd., Sy.No. 239/A, 239/E, Dhothigudem (V), Pochampally (M), Yadadri Bhuvanagiri District
40.	M/s. V.J.Sai Chem, Sy.No.240/B, Dhothigudem (V), Pochampally (M), Yadadri Bhuvanagiri District
41.	M/s. Madhucon Sugars & Power Industries Ltd, Rajeswarapuram (V), Nelakondapalli (M), Khammam District
42.	M/s. Radical Bio-Organics Ltd., Sy.No.36, 38, 41 & 43, Jekkapally, Hamlet of Bennur village, Yalal (M), Vikarabad District
43.	M/s Navabharat Ventures Ltd., Paloncha (V&M), Bhadradri Kothagudem District
44.	M/s Natco Pharma Limited., (Chemical Division), Mekaguda Village, Kothur (M), Mahaboobnagar District
45.	M/s Welspun flooring Ltd, Sy No. 190, IP Chandavally (V), Shadab (M), Rangareddy District
46.	M/s. Kundana Techno Tex Private Limited, Sy.No.190, Chandanavalle (V), Shabad (M), Rangareddy District

Annexure – V

Common Effluent Treatment Plants (CETPs):

There are 7 CETPs in Telangana State, out of which 4 are under operation. The details are as follows:

S. No.	Name of the Facility	Type of processing plant	Capacity	Status
1	M/s.Jeedimetla Effluent Treatment Plant, Jeedimetla, Hyderabad.	LTDS- Chemical followed by biological treatment HTDS-MEE	LTDS-1500 KLD HTDS-200 KLD	In operation Meeting the discharge standards.
2	M/s.Patancheru Effluent Treatment Plant, Patancheru, Hyderabad.	LTDS effluent is treated by Chemical methods followed by Membrane bio-reactor	LTDS-3000 KLD	In operation Meeting the discharge standards.
3	M/s.Indian Drugs and Pharmaceuticals Ltd, Balanagar, Hyderabad.	Waste water of industries from Food Processing, Formulation Units, Oil Extraction Units etc. located in Hyderabad and Mahaboobnagar Districts and sewage generated from IDPL Hostel and township.	150 KLD	In operation Meeting the discharge standards.
4	M/s.MANA Treatment Plant Ltd., / M/s Indwa Technologies Pvt. Ltd., Mallapuram (V), Uppal (M), Medchal District.	The CETP receiving the Low TDS industrial and domestic effluents from 48 member industries from IDA Mallapur, 37 member industries from IDA Nacharam and 48 member industries from other areas.	2000 KLD	In operation Meeting the discharge standards.
5	M/s.IL&FS Environmental Infrastructure & Services Ltd., Plot. No.14, Fab City, Maheshwaram (M), Rangareddy District.	Common Effluent Treatment Plant (Zero liquid discharge system) to treat HTDS effluents – 300 KLD and LTDS effluents – 200 KLD from member industries.	HTDS-300 KLD LTDS-200 KLD	Not in operation
6	<i>M/s.Kunoor Leather Park Ltd.,(CETP), Kunoor Village, Bhongiri Mandal, Yadadri-Bhongiri District.</i>	Common Effluent Treatment Plant to treat the pre-treated industrial effluent generated from tannery units.	485 KLD	Not in operation
7.	<i>M/s.Enumamula Common Effluent Treatment Plant, Enumamula, Warangal Urban District.</i>	Common Effluent Treatment Plant to treat the pre-treated industrial effluent generated from tannery units.	300 KLD	Not in operation

Annexure-VI

S. No	Financial Year	Village Dumping Yards (Segregation Sheds)		Purchase of Tractor Trolley & Tanker	
		Completed	Expenditure (Rs. In Crores)	No.of GPs	Amount in Crores
1	2	10	11	15	16
1	2018-2019	0	0.03	0	0
2	2019-2020	0	0.05	0	0
3	2020-2021	28	57.45	12769	1046.77
4	2021-2022	6310	200.38	0	0
5	2022-2023	6415	21.07	0	0
Total		12753	279.00	12769	1046.77

Details of Solid Waste Management facilities of 141 ULBs of Telangana

S. No.	ULB	Total MSW Generation in TPD	Existing MSW facilities	Utilization Capacity of the existing MSW facilities	Proposed MSW Facilities & Completion Timeline
1	Adilabad	66	DRCC, WTC	16.5	Work under progress for MSW processing, Completion Timeline: 9 Months
2	Palwancha	38	DRCC, WTC	7.6	
3	Kothagudem	36	DRCC, WTC	10.8	
4	Manuguru	14	DRCC, WTC	7.14	
5	Yellandu	22	DRCC, WTC	1.76	
6	Korutla	38	DRCC, WTC	6.08	Tenders Called for MSW processing, Completion Timeline:1 year
7	Dharmapuri	9	DRCC, WTC	0.72	
8	Jagitial	50	DRCC, WTC	17.5	
9	Metpally	29	DRCC, WTC	15.95	
10	Raikal	10	DRCC, WTC	0.4	
11	Jangaon	14	DRCC, WTC	1.26	Work under progress for MSW processing, Completion Timeline:9 Months
12	Bhupalpally	13	DRCC, WTC	1.17	

13	Alampur	6	DRCC, WTC	0.54	Tenders Called for MSW processing, Completion Timeline:1 year
14	Gadwal	18	DRCC, WTC	1.8	
15	leeja	12	DRCC, WTC	8.64	
16	Waddepalle	8	DRCC, WTC	0.4	
17	Banswada	16	DRCC, WTC	12.32	Work under progress for MSW processing, Completion Timeline:9 Months
18	Kamareddy	44	DRCC, WTC	27.72	
19	Yellareddy	13	DRCC, WTC	7.15	
20	Karimnagar	95	DRCC, WTC	54.15	Tenders Called for MSW processing, Completion Timeline:1 year
21	Choppandandi	10	DRCC, WTC	1	
22	Huzurabad	18	DRCC, WTC	9.36	
23	Jammikunta	28	DRCC, WTC	8.96	
24	Kothapally	9	DRCC, WTC	1.8	
25	Khammam	190	DRCC, WTC	34.2	Work under progress for MSW processing, Completion Timeline:9 Months
26	Sattupalli	21	DRCC, WTC	1.47	
27	Madhira	26	DRCC, WTC	7.54	
28	Wyra	9	DRCC, WTC	0.9	
29	Kagaznagar	25	DRCC, WTC	1.75	
30	Mahabubnaga r	106	DRCC, WTC	74.2	Tenders Called for MSW processing, Completion Timeline:1 year
31	Bhoothpur	5	DRCC, WTC	0.35	
32	Jadcherla	25	DRCC, WTC	3.75	

33	Dornakal	8	DRCC, WTC	1.6	Work under progress for MSW processing, Completion Timeline:9 Months
34	Mahabubabad	18	DRCC, WTC	6.3	
35	Maripeda	9	DRCC, WTC	0.72	
36	Thorrur	10	DRCC, WTC	0.7	
37	Mancherial	21	DRCC, WTC	5.04	
38	Bellampally	25	DRCC, WTC	2.25	
39	Chennur	12	DRCC, WTC	0.84	
40	Kyathanpally	9	DRCC, WTC	0.45	
41	Luxettipet	12	DRCC, WTC	0.96	
42	Mandamarri	21	DRCC, WTC	1.89	
43	Naspur	33	DRCC, WTC	2.64	
44	Medak	29	DRCC, WTC	26.68	Tenders Called for MSW processing, Completion Timeline:1 year
45	Narsapur	11	DRCC, WTC	6.82	
46	Ramayampet	9	DRCC, WTC	6.3	
47	Thoopran	12	DRCC, WTC	6.72	
48	Boduppall	51	DRCC, WTC	51	Work under progress for MSW processing, Completion Timeline:9 Months
49	Dundigal	48	DRCC, WTC	41.28	
50	Kompally	28	DRCC, WTC	28	MSW processing facility commenced
51	Medchal	22	DRCC, WTC	22	
52	Peerzadiguda	46	DRCC, WTC	32.2	Work under progress for MSW processing, Completion Timeline:9 Months
53	Dhammaiguda	47	DRCC, WTC	15.04	MSW processing facility commenced

54	Ghatkesar	22	DRCC, WTC	11	Work under progress for MSW processing, Completion Timeline:9 Months
55	Gundlapochampally	19	DRCC, WTC	12.35	
56	Jawaharnagar	121	DRCC, WTC	38.72	MSW processing facility commenced
57	Nagaram	25	DRCC, WTC	3.75	Work under progress for MSW processing, Completion Timeline:9 Months
58	Nizampet	171	DRCC, WTC	17.1	
59	pocharam	40	DRCC, WTC	29.2	
60	Thumkunta	19	DRCC, WTC	8.93	
61	Atchampet	11	DRCC, WTC	7.59	Tenders Called for MSW processing, Completion Timeline:1 year
62	Kalwakurthy	7	DRCC, WTC	0.35	
63	Kollapur	8	DRCC, WTC	2.8	
64	Nagarkurnool	13	DRCC, WTC	13	
65	Miryalguda	50	DRCC, WTC	26	
66	Nalgonda	64	DRCC, WTC	16	
67	Chandur	8	DRCC, WTC	1.76	
68	Chityal	14	DRCC, WTC	14	
69	Devarkonda	16	DRCC, WTC	3.2	
70	Haliya	14	DRCC, WTC	1.4	
71	Nandikonda	7	DRCC, WTC	4.2	
72	Kosgi	13	DRCC, WTC	6.37	
73	Makthal	11	DRCC, WTC	0.77	
74	Narayanpet	12	DRCC, WTC	0	
75	Nirmal	66	DRCC, WTC	25.08	Work under progress for MSW processing, Completion Timeline:9 Months
76	Bhainsa	24	DRCC, WTC	2.4	

77	Khanapur	6	DRCC, WTC	0.3	
78	Armoor	30	DRCC, WTC	12	
79	Nizamabad	188	DRCC, WTC	86.48	
80	Bheemgal	12	DRCC, WTC	0.84	
81	Bodhan	40	DRCC, WTC	12.8	
82	Ramagundam	115	DRCC, WTC	51.75	
83	Peddapalli	21	DRCC, WTC	17.64	
84	Manthani	14	DRCC, WTC	7.84	
85	Sulthanabad	9	DRCC, WTC	0.36	
86	Sircilla	46	DRCC, WTC	46	Tenders Called for MSW processing, Completion Timeline:1 year
87	Vemulawada	23	DRCC, WTC	12.65	
88	Jalpally	33	DRCC, WTC	19.8	
89	Narsingi	36	DRCC, WTC	32.76	
90	Shadnagar	32	DRCC, WTC	30.4	
91	Turkayamjal	10	DRCC, WTC	0.5	
92	Adibatla	9	DRCC, WTC	9	
93	Amangal	10	DRCC, WTC	1.7	
94	Badangpet	30	DRCC, WTC	24	
95	BandlagudaJag ir	35	DRCC, WTC	19.25	
96	Ibrahimpatna m	9	DRCC, WTC	9	
97	Manikonda	35	DRCC, WTC	9.8	
98	Meerpet	60	DRCC, WTC	15	
99	PeddaAmberp et	27	DRCC, WTC	27	
100	Shamshabad	25	DRCC, WTC	5	
101	Shankarpally	15	DRCC, WTC	6	
102	Thukkuguda	9	DRCC, WTC	1.35	
103	Ameenpur	29	DRCC, WTC	13.05	

104	Andolejogipet	11	DRCC, WTC	9.35	
105	Bollaram	25	DRCC, WTC	0	
106	Narayankhed	11	DRCC, WTC	0.55	
107	Sadasivpet	21	DRCC, WTC	18.9	
108	Sangareddy	49	DRCC, WTC	14.7	
109	Tellapur	8	DRCC, WTC	6.4	
110	Zaheerabad	55	DRCC, WTC	0	
111	Gajwel	11	DRCC, WTC	11	
112	Siddipet	47	DRCC, WTC	45.12	
113	Cherial	14	DRCC, WTC	7.7	
114	Dubbaka	9	DRCC, WTC	0.45	
115	Husnabad	12	DRCC, WTC	3.12	
116	Kodada	32	DRCC, WTC	29.12	
117	Suryapet	65	DRCC, WTC	35.75	
118	Huzurnagar	21	DRCC, WTC	2.94	
119	Neredcherla	6	DRCC, WTC	0.42	
120	Tirumalagiri	8	DRCC, WTC	5.2	
121	Vikarabad	30	DRCC, WTC	13.5	NA
122	Kodangal	5	DRCC, WTC	2.45	Tenders Called for MSW processing, Completion Timeline:1 year
123	Parigi	10	DRCC, WTC	2	
124	Tandur	40	DRCC, WTC	22	
125	Wanaparthi	32	DRCC, WTC	10.88	
126	Amarchinta	6	DRCC, WTC	0.48	
127	Atmakur	12	DRCC, WTC	1.08	
128	Kothakota	14	DRCC, WTC	0.84	
129	Pebbair	14	DRCC, WTC	2.8	
130	Narsampet	20	DRCC, WTC	3.6	Tender yet to be called

131	Parakala	13	DRCC, WTC	4.16	
132	Wardhannapett	8	DRCC, WTC	1.6	
133	Warangal	404	DRCC, WTC	242.4	
134	Bhongir	33	DRCC, WTC	31.68	Work under progress for MSW processing, Completion Timeline:9 Months
135	Alair	8	DRCC, WTC	0.4	
136	Choutuppal	22	DRCC, WTC	1.54	
137	Mothkur	14	DRCC, WTC	1.12	
138	Pochampally	14	DRCC, WTC	1.26	
139	Yadagirigutta	12	DRCC, WTC	0.96	
140	Kothur	6	DRCC, WTC	3.3	Tender yet to be called
		4311		1870.26	

Annex-VII

Details of the ULBs in PRS and the Solid Waste Management

River Stretch	Name of ULB	Total quantity of waste generated in ULB (in Tonnes/Day)	Total quantity of waste Processed (in Tonnes/Day)
Musi	Miryalaguda	50	35
Manjeera-nakkavagu	-		0
Maneru (P-III) (Karimnagar LMD to Somanpalli)	Huzurabad	18	10.9
	Jammikunta	28	5
	Parakala	13	0.9
	Bhupalpally	13	4
	Sulthanabad	9	1
	Kothapalli	9	6.5
	Karimnagar	95	50
Karakavagu (P-III)	Palwancha	38	13.7
Kinnerasani (P-IV)			
Godavari (P-IV)(Basar to Bhadrachalam)	Mancherial	21	19
	Ramagundam	115	25.7
	Dharmapuri	9	5.5
	Jagityal	50	22
	Korutla	38	17.6

River Stretch	Name of ULB	Total quantity of waste generated in ULB (in Tonnes/Day)	Total quantity of waste Processed (in Tonnes/Day)
	Metpalli	29	10
	Manuguru	14	2.1
	Bellampally	25	3
	Chennur	12	7.5
	Kyathanpally	9	2.85
	Luxettipet	12	1.4
	Manadamarri	21	24
	Naspur	33	6
	Khanapur	6	1.1
	Nirmal	66	3.2
	Armur	30	8.4
	Manthani	14	17
	Bhainsa	24	2.3
Krishna (P-V) (Thangadi to Wadapally)	Gadwal	18	4
	Alampur	6	1.1
	leeja	12	0.9
	Kollapur	8	20.4
	Makthal	11	11
	Total	856	343.05

Annex-VIII

Details of Legacy dumpsites in the Polluted River Stretches witin 1 KM Buffer

River Stretch	Name of ULB	Area	No.
Musi	Miryalguda	6	1
Manjeera-nakkavagu	-		
Maneru (P-III) (Karimnagar LMD to Somanpalli)	Huzurabad	4	1
	Jammikunta	2.16	1
	Parakala	3	1
	Bhupalpally	3	1
	Sulthanabad	0.2	1
	Kothapally	5.2	1
	Karimnagar	7.5	0
Karakavagu (P-III)	Palwancha	3	1
Kinnerasani (P-IV)			
Godavari (P-IV) (Basar to Bhadrachalam)	Mancherial	21.07	1
	Ramagundam	10	1
	Dharmapuri	3	1
	Jagitial	14	2
	Korutla	5.05	1
	Metpally	10	1
	Manuguru	6	1
	Bellampally	10	1
	Chennur	10	1
	Kyathanpally	7	1
	Luxettipet	1.2	1
	Mandamarri	5	1
	Nasipur	10	1
	Khanapur	5.51	2
	Nirmal	13.22	1
	Armoor	11	1
	Manthani	1	1
	Bhainsa	15.2	2
Krishna (P-V) (Thangadi to Wadapally)	Gadwal	5.19	1
	Alampur	2	1
	leeja	4	1
	Kollapur	5	1
	Makthal	4	1
	Total	212.5	34

- No. of drains falling into rivers and no. of drains having floating racks/screens installed to prevent solid waste from falling into the rivers

Details of the legacy dumpsites where Bio-mining works taken up as per CPCB Guidelines.

S. No	Name of city	Dumpsite Location	Quantity of waste at dumpsite (T)
1.	Armoor	Near Issapally Village, Armoor	452235
2.	Bellampally	Kannala Basthi	51100
3.	Bhainsa	Kunchiwali Pahad	31299
4.	Bhupalpally	Kasimpally	25182.08
5.	Chennur	Near Buddharam Road	12034.05
6.	Khanapur	Gangaipet At Maskapur Gp	58254

S. No	Name of city	Dumpsite Location	Quantity of waste at dumpsite (T)
7.	Kyathanpally	Mandamarri	24528
8.	Luxettipet	Godhavari River Near Gangamma Thalli Temple	19162.5
9.	Mancherial	Vempally Village (Land Allotted But Not Handed Over)	89936
10.	Mandamarri	Chethlapur	42249.48
11.	Manthani	Near Madhura Pochamma Temple (Temporary)	8942.5
12.	Manuguru	Annaram	24528
13.	Nasipur	Mupidi Pochamma Temple	58254
14.	Nirmal	Edulapuram Shivar	122640
15.	Palwancha	Srinivasa Colony	81760
16.	Ramagundam	Jallaram	293825
17.	Sulthanabad	Yadav Nagar Near Railway Track	51100

Annexure-VIII- Water quality Analysis Reports

Water Quality Status of Rivers in Telangana State from Jan 2022 to Nov 2022										
MON TH	Station name	Class	DO (mg/L)	pH	Conductivity (mS/cm)	BOD (mg/L)	Total Coliform (MPN/100ml)	Free Ammonia (mg/L)	Boron (mg/L)	SAR
	River Godavari - Main stream									
JAN	River Godavari at Basara (V & M), Nirmal District	A	6.8	7.55	646	1.5	26	0.01	0.5	0.7
FEB	River Godavari at Basara (V & M), Nirmal District	A	6.6	7.62	620	1.3	24	0.010	0.5	0.73
MAR	River Godavari at Basara	A	6.7	7.93	745	1.5	26	0.01	0.5	0.71
APR	River Godavari at Basara	A	6.5	7.25	763	1.6	27	0.01	0.5	0.83
MAY	River Godavari at Basara	A	6.3	7.32	837	1.8	25	0.01	BDL	0.7
JUN	River Godavari at Basara (V & M), Nirmal District		6.2	7.14	796	1.7	24	0.01	0.5	0.7
JUL	River Godavari at Basara (V & M), Nirmal District	A	6.5	7.5	703	1.5	21	0.01	0.5	0.6
AUG	River Godavari at Basara (V & M), Nirmal District	A	6.8	8.1	763	2	20	0.01	0.5	0.50
SEP	River Godavari at Basara	A	6.9	8.27	716	2	18	BDL	0.5	0.39
OCT	River Godavari at Basara		6.6	8.22	871	1.7	17	BDL	BDL	0.59
NOV	River Godavari at Basara		6	8.17	782	1.7	18	BDL	BDL	0.53
JAN	River Godavari Pushkar Ghat , Mancherla (V&M), Mancherla (D)	A	6.5	7.48	684	1.9	38	0.01	0.5	0.7
FEB	River Godavari Pushkar Ghat , Mancherla (V&M), Mancherla (D)	A	6.2	7.50	752	2	41	0.010	0.5	0.73
MAR	River Godavari Pushkar Ghat, Mancherla	B	6.3	8.02	802	2.3	43	0.01	0.5	0.64
APR	River Godavari Pushkar Ghat, Mancherla	A	6.1	7.96	898	2.0	47	0.01	0.5	0.88
MAY	River Godavari Pushkar Ghat, Mancherla	B	5.9	7.78	822	2.2	48	0.01	BDL	0.7
JUN	River Godavari Pushkar Ghat, Mancherla		5.7	7.32	959	2.4	46	0.01	0.5	0.7
JUL	River Godavari Pushkar Ghat, Mancherla	A	6.1	7.47	823	2.0	39	0.01	0.5	0.6
AUG	River Godavari Pushkar Ghat, Mancherla	A	6.3	8.13	492	1.6	36	0.01	0.5	0.70
SEP	River Godavari Pushkar Ghat, Mancherla	A	6.4	8.26	685	1.8	40	BDL	0.5	0.45
OCT	River Godavari Pushkar Ghat, Mancherla		6.4	8.13	698	2.3	32	BDL	BDL	0.23
NOV	River Godavari Pushkar Ghat, Mancherla		6.2	8.14	965	2.5	20	BDL	BDL	0.74

JAN	River Godavari- Ali sagar Reservoir Ali Sagar, Thanakalan (V), Yedapally (M), Nizamabad (D)	A	6.5	7.69	477	1.7	20	0.01	0.5	0.6
FEB	River Godavari- Ali sagar Reservoir Ali Sagar, Thanakalan (V), Yedapally (M), Nizamabad (D)	A	6.4	7.56	510	1.5	22	0.010	0.5	0.72
MAR	Ali sagar Reservoir	A	6.2	7.67	582	1.7	25	0.01	0.5	0.70
APR	Ali sagar Reservoir	A	6.0	8.10	638	1.5	22	0.01	0.5	0.96
MAY	Ali sagar Reservoir	B	5.8	7.48	584	1.6	26	0.01	BD L	0.7
JUN	Ali sagar Reservoir		6.0	7.25	505	1.8	31	0.01	0.5	0.6
JUL	Ali sagar Reservoir	A	6.2	7.52	495	1.4	27	0.01	0.5	0.5
AUG	Ali sagar Reservoir	A	6.4	7.84	331	1.2	30	0.01	0.5	0.49
SEP	Ali sagar Reservoir	A	6.5	8.16	458	1.4	34	BDL	0.5	0.40
OCT	Ali sagar Reservoir		6.3	8.53	508	1.3	27	BDL	BD L	0.37
NOV	Ali sagar Reservoir		6	7.9	464	2.1	25	BDL	BD L	0.59
4	River Godavari- Pochera Water Falls, Pochera (V), Boath (M), Adilabad (D)	A	6.7	7.61	890	2.0	23	0.01	0.5	0.8
FEB	River Godavari- Pochera Water Falls, Pochera (V), Boath (M), Adilabad (D)	A	6.5	7.78	972	1.8	21	0.010	0.5	0.76
MAR	Pochara Water Falls, Adilabad	A	6.6	7.80	538	2	22	0.01	0.5	0.73
APR	Pochara Water Falls, Adilabad	A	6.3	7.86	677	1.8	25	0.01	0.5	0.96
MAY	Pochara Water Falls, Adilabad	A	6.1	7.69	814	2	27	0.01	BD L	0.7
JUN	Pochara Water Falls, Adilabad		5.8	7.39	1118	2	32	0.01	0.5	0.7
JUL	Pochara Water Falls, Adilabad	A	6	7.33	1084	1.8	26	0.01	0.5	0.7
AUG	Pochara Water Falls, Adilabad	A	6.2	8.21	805	2	24	0.01	0.5	0.60
SEP	Pochara Water Falls, Adilabad	A	6.3	8.49	672	2	20	BDL	0.5	0.25
OCT	Pochara Water Falls, Adilabad		6.5	7.91	785	2	22	BDL	BD L	0.61
NOV	Pochara Water Falls, Adilabad		6.8	7.96	710	2.8	20	BDL	BD L	0.49
4	River Godavari- Pochera Water Falls, Pochera (V), Boath (M), Adilabad (D)		6.345 455	7.820 9091	824.090 91	2.0	23.8181 82	0.01	0.5	0.7
5	River Godavari- River Godavari at mancheria, Near Rail Way Bridge B/C of Rallavagu, Mancheria (D)	-	5.6	7.45	565	1.2	36	0.01	0.5	NA
FEB	River Godavari- River Godavari at mancheria, Near Rail Way Bridge B/C of Rallavagu, Mancheria (D)	-	5.1	8.29	608	1.8	32	0.039	0.5	-
MAR	River Godavari at mancheria, Near Rail Way Bridge B/C of Rallavagu		5.0	8.26	614	1.4	38	0.037	0.5	NA
APR	River Godavari at	B	5.8	8.31	622	1.2	28	0.04	0.5	NA

	mancherial, Near Rail Way Bridge B/C of Rallavagu									
MAY	River Godavari at mancherial, Near Rail Way Bridge B/C of Rallavagu	A	6.6	8.14	651	2.0	NA	0.01	NA	2.0
JUN	River Godavari at mancherial, Near Rail Way Bridge B/C of Rallavagu		5.8	7.98	667	1.1	26	0.03	0.5	NA
JUL	River Godavari at mancherial, Near Rail Way Bridge B/C of Rallavagu	C	6.0	8.59	420	1.00	31	0.04	0.5	NA
AUG	River Godavari at mancherial, Near Rail Way Bridge B/C of Rallavagu	A	6.0	7.78	351	1.2	33	0.06	0.5	NA
SEP	River Godavari at mancherial, Near Rail Way Bridge B/C of Rallavagu	A	6.2	7.93	487	1.0	33	0.0185	0.5	NA
OCT	River Godavari at mancherial, Near Rail Way Bridge B/C of Rallavagu		6.4	8.31	453	1.0	34	0.05	0.5	#VALUE!
NOV	River Godavari at mancherial, Near Rail Way Bridge B/C of Rallavagu		6.5	7.63	481	1.0	33	0.011	0.5	#VALUE!
6	River Godavari at Mancherial (V&M), Mancherial(D)	-	5.5	7.52	559	1.2	38	0.01	0.5	NA
FEB	River Godavari at Mancherial (V&M), Mancherial(D)	-	5.0	8.27	600	1.2	33	0.038	0.5	-
MAR	River Godavari at Mancherial		5.2	8.31	615	1.6	36	0.041	0.5	NA
APR	River Godavari at Mancherial	B	5.8	8.22	624	1.6	48	0.04	0.5	NA
MAY	River Godavari at Mancherial	A	6.9	7.83	650	1.0	NA	0.01	NA	2.6
JUN	River Godavari at Mancherial		5.6	7.97	669	1.8	27	0.0296	0.5	NA
JUL	River Godavari at Mancherial	A	6.0	8.19	426	1.20	26	0.04	0.5	NA
AUG	River Godavari at Mancherial	A	6.1	7.61	342	1.1	32	0.01	0.5	NA
SEP	River Godavari at Mancherial	A	6.2	7.80	496	1.0	32	0.0139	0.5	NA
OCT	River Godavari at Mancherial		6.4	8.38	458	1.2	38	0.054	0.5	#VALUE!
NOV	River Godavari at Mancherial		6.5	8.26	485	1.0	34	0.045	0.5	#VALUE!
7	River Godavari - Outlet of ash pond effluents of M/s.NTPC, Ramagundam	-	5.0	11.1	1438	1.1	48	0.39	0.5	NA
FEB	River Godavari - Outlet of ash pond effluents of M/s.NTPC, Ramagundam	-	4.6	10.71	1216	2.0	48	0.386	0.5	-
MAR	Outlet of ash pond effluents of M/s.NTPC, Ramagundam		4.7	9.10	1012	2.4	63	0.166	0.5	NA
APR	Outlet of ash pond effluents of M/s.NTPC, Ramagundam	<E	5.0	10.83	1291	2.0	31	0.51	0.5	NA
MAY	Outlet of ash pond effluents of	B	5.7	8.03	1159	3.0	NA	0.06	NA	2.0

	M/s.NTPC, Ramagundam									
JUN	Outlet of ash pond effluents of M/s.NTPC, Ramagundam		3.3	10.47	1176	1.6	17	0.3994	0.5	NA
JUL	Outlet of ash pond effluents of M/s.NTPC, Ramagundam	C	4.7	8.44	953	1.60	22	0.04	0.5	NA
AUG	Outlet of ash pond effluents of M/s.NTPC, Ramagundam	<E	6.0	10.46	1052	1.2	31	0.46	0.5	NA
SEP	Outlet of ash pond effluents of M/s.NTPC, Ramagundam	<E	6.0	11.39	1455	1.1	33	0.397	0.5	NA
OCT	Outlet of ash pond effluents of M/s.NTPC, Ramagundam		6.2	9.46	896	1.2	32	0.267	0.5	#VALUE!
NOV	Outlet of ash pond effluents of M/s.NTPC, Ramagundam		6.4	9.94	914	1.1	33	0.343	0.5	#VALUE!
8	River Godavari-D/s at Ramagundam near FCI intake well, Peddapalli	-	5.4	7.73	554	1.2	40	0.01	0.5	NA
FEB	River Godavari-D/s at Ramagundam near FCI intake well, Peddapalli	-	5.0	8.44	610	1.0	31	0.054	0.5	-
MAR	D/s of River Godavari at Ramagundam near FCI intake well		5.0	8.20	623	2.2	41	0.033	0.5	NA
APR	D/s of River Godavari at Ramagundam near FCI intake well	B	5.8	8.49	634	1.2	38	0.71	0.5	NA
MAY	D/s of River Godavari at Ramagundam near FCI intake well	A	6.3	8.45	638	1.0	NA	0.16	NA	1.9
JUN	D/s of River Godavari at Ramagundam near FCI intake well		5.2	7.88	660	1.8	21	0.0195	0.5	NA
JUL	D/s of River Godavari at Ramagundam near FCI intake well	B	5.8	8.36	637	1.00	27	0.04	0.5	NA
AUG	D/s of River Godavari at Ramagundam near FCI intake well	A	6.1	8.26	379	1.1	27	0.05	0.5	NA
SEP	D/s of River Godavari at Ramagundam near FCI intake well	A	6.0	8.07	444	1.0	27	0.0267	0.5	NA
OCT	D/s of River Godavari at Ramagundam near FCI intake well		6.3	8.57	457	1.0	34	0.078	0.5	#VALUE!
NOV	D/s of River Godavari at Ramagundam near FCI intake well		6.4	8.37	492	1.0	33	0.056	0.5	#VALUE!
9	River Godavari at Godavarikhani near bathing ghat , Peddapalli	-	5.2	7.46	569	1.2	31	0.01	0.5	NA
FEB	River Godavari at	-	5.0	7.85	617	1.2	49	0.015	0.5	-

	Godavarikhani near bathing ghat , Peddapalli									
MAR	River Godavari at Godavarikhani near bathing ghat		4.9	7.92	621	2.8	32	0.018	0.5	NA
APR	River Godavari at Godavarikhani near bathing ghat	B	5.4	8.30	643	1.8	33	0.05	0.5	NA
MAY	River Godavari at Godavarikhani near bathing ghat	A	6.1	8.29	640	2.0	NA	0.17	NA	1.9
JUN	River Godavari at Godavarikhani near bathing ghat		5.2	7.80	633	2.0	26	0.017 ₇	0.5	NA
JUL	River Godavari at Godavarikhani near bathing ghat	B	5.2	7.98	681	1.6 0	26	0.027 ₃₂	0.5	NA
AUG	River Godavari at Godavarikhani near bathing ghat	A	6.0	7.42	470	1.0	33	0.01	0.5	NA
SEP	River Godavari at Godavarikhani near bathing ghat	A	6.1	7.53	480	1.2	33	0.008 ₁	0.5	NA
OCT	River Godavari at Godavarikhani near bathing ghat		6.3	8.53	465	1.2	34	0.072 ₆	0.5	#VALUE!
NOV	River Godavari at Godavarikhani near bathing ghat		6.2	8.07	496	1.0	39	0.028	0.5	#VALUE!
10	River Godavari at Ramagundam upstream near dam, Peddapalli	-	6.0	7.48	560	1.0	27	0.01	0.5	NA
FEB	River Godavari at Ramagundam upstream near dam, Peddapalli	-	5.5	7.76	612	1.1	43	0.013	0.5	-
MAR	River Godavari at Ramagundam upstream near dam		5.3	8.20	620	1.4	47	0.033	0.5	NA
APR	River Godavari at Ramagundam upstream near dam	A	6.0	8.10	598	1.1	25	0.04	0.5	NA
MAY	River Godavari at Ramagundam upstream near dam	A	6.8	8.22	654	2.0	NA	0.10	NA	2.0
JUN	River Godavari at Ramagundam upstream near dam		5.2	8.10	672	1.1	21	0.038 ₉	0.5	NA
JUL	River Godavari at Ramagundam upstream near dam	A	6.0	8.26	692	1.0 0	32	0.04	0.5	NA
AUG	River Godavari at Ramagundam upstream near dam	A	6.2	7.48	349	1.0	38	0.01	0.5	NA
SEP	River Godavari at Ramagundam upstream near dam	A	6.2	7.92	480	1.0	38	0.019 ₃	0.5	NA
OCT	River Godavari at Ramagundam upstream near dam		6.3	8.48	452	1.2	33	0.069 ₉	0.5	#VALUE!
NOV	River Godavari at Ramagundam upstream near dam		6.3	8.15	484	1.0	33	0.033	0.5	#VALUE!

11	River Godavari D/s of Ramagundam at Manthani, Peddapalli	-	5.8	7.34	592	1.0	34	0.01	0.5	NA
FEB	River Godavari D/s of Ramagundam at Manthani, Peddapalli	-	5.2	7.68	669	1.6	40	0.010	0.5	-
MAR	River Godavari d/s of Ramagundam at Manthani		5.2	8.21	703	1.6	49	0.033	0.5	NA
APR	River Godavari d/s of Ramagundam at Manthani	B	5.2	8.01	685	1.8	26	0.04	0.5	NA
MAY	River Godavari d/s of Ramagundam at Manthani	A	6.1	8.05	586	2.0	NA	0.14	NA	1.8
JUN	River Godavari d/s of Ramagundam at Manthani		5.0	8.14	568	1.8	27	0.038	0.5	NA
JUL	River Godavari d/s of Ramagundam at Manthani	A	6.0	8.08	673	1.1 0	33	0.033 57	0.5	NA
AUG	River Godavari d/s of Ramagundam at Manthani	A	6.0	7.50	464	1.0	40	0.01	0.5	NA
SEP	River Godavari d/s of Ramagundam at Manthani	A	6.1	7.96	509	1.4	40	0.021 08	0.5	NA
OCT	River Godavari d/s of Ramagundam at Manthani		6.3	8.40	486	1.2	39	0.059 9	0.5	#VALUE!
NOV	River Godavari d/s of Ramagundam at Manthani		6.2	8.06	507	1.2	39	0.027	0.5	#VALUE!
12	River Godavari at Kaleshwaram, 500 mts. before bathing ghat, Kaleshwaram (V), Mahadevpur (M), Jayashankar Bhupalapally	-	5.9	7.19	545	1.2	140	0.01	0.5	NA
FEB	River Godavari at Kaleshwaram, 500 mts. before bathing ghat, Kaleshwaram (V), Mahadevpur (M), Jayashankar Bhupalapally	-	5.6	7.70	470	1.1	38	0.010	0.5	-
MAR	River godavari Kaleshwaram		5.8	7.36	500	1.2	38	0.01	0.5	NA
APR	River godavari Kaleshwaram	C	6.0	8.53	388	1.4	33	0.08	0.5	NA
MAY	River godavari Kaleshwaram	A	6.5	8.08	481	1.8	NA	0.01	NA	0.9
JUN	River godavari Kaleshwaram		5.4	8.21	512	1.0	170	0.042 4	0.5	NA
JUL	River godavari Kaleshwaram	A	6.1	8.31	330	1.2 0	21	0.036 596	0.5	NA
AUG	River godavari Kaleshwaram	A	6.0	8.03	461	1.8	41	0.02	0.5	NA
SEP	River godavari Kaleshwaram	C	6.2	8.56	452	1.0	41	0.060 75	0.5	NA
OCT	River godavari Kaleshwaram		6.3	8.41	516	1.2	26	0.057 6	0.5	#VALUE!
NOV	River godavari Kaleshwaram		6.4	7.90	489	1.0	27	0.197	0.5	#VALUE!
13	River Godavari - U/s at Kamalapur ,at M/s.AP Rayons Ltd., intake well , Kamalapur (V), Mangapet (M),	-	6.0	7.85	389	1.0	120	0.02	0.5	NA

	Mulugu (D)									
FEB	River Godavari - U/s at Kamalapur ,at M/s.AP Rayons Ltd., intake well , Kamalapur (V), Mangapet (M), Mulugu (D)	-	5.4	8.00	349	2.0	120	0.021	0.5	-
MAR	U/s of River Godavari at Kamalapur (V) at M/s.AP Rayons Ltd., intake well		5.8	8.39	410	1.2	63	0.048	0.5	NA
APR	U/s of River Godavari at Kamalapur (V) at M/s.AP Rayons Ltd., intake well	C	6.0	8.55	270	1.0	33	0.08	0.5	NA
MAY	U/s of River Godavari at Kamalapur (V) at M/s.AP Rayons Ltd., intake well	A	6.7	7.97	387	1.9	NA	0.01	NA	0.6
JUN	U/s of River Godavari at Kamalapur (V) at M/s.AP Rayons Ltd., intake well		5.8	8.01	233	1.0	120	0.027 9	0.5	NA
JUL	U/s of River Godavari at Kamalapur (V) at M/s.AP Rayons Ltd., intake well	A	6.1	7.94	156	1.0 0	33	0.015 376	0.5	NA
AUG	U/s of River Godavari at Kamalapur (V) at M/s.AP Rayons Ltd., intake well	A	6.2	7.73	163	1.0	27	0.01	0.5	NA
SEP	U/s of River Godavari at Kamalapur (V) at M/s.AP Rayons Ltd., intake well	C	6.2	8.53	203	1.0	27	0.064 6	0.5	NA
OCT	U/s of River Godavari at Kamalapur (V) at M/s.AP Rayons Ltd., intake well		6.4	8.38	315	1.0	39	0.054 27	0.5	#VALUE!
NOV	U/s of River Godavari at Kamalapur (V) at M/s.AP Rayons Ltd., intake well		6.4	8.47	376	1.0	33	0.064 7	0.5	#VALUE!
14	River Godavari - D/s at Kamalapur ,at M/s.AP Rayons Ltd., Discharge point , Mangapet (V&M), Mulugu (D)	-	6.0	7.81	393	1. 0	150	0.01	0.5	NA
FEB	River Godavari - D/s at Kamalapur ,at M/s.AP Rayons Ltd., Discharge point , Mangapet (V&M), Mulugu (D)	-	5.4	7.90	354	2.0	120	0.017	0.5	-
MAR	D/s of River Godavari at Kamalapur (V) at M/s.AP Rayons Ltd., discharge point		5.8	8.38	424	1.4	84	0.048	0.5	NA
APR	D/s of River Godavari at Kamalapur (V) at M/s.AP Rayons	C	6.0	8.64	284	1.0	31	0.09	0.5	NA

	Ltd., discharge point									
MAY	D/s of River Godavari at Kamalapur (V) at M/s.AP Rayons Ltd., discharge point	A	6.8	8.01	388	1.2	NA	0.03	NA	0.7
JUN	D/s of River Godavari at Kamalapur (V) at M/s.AP Rayons Ltd., discharge point		5.8	8.26	291	1.1	110	0.047	0.5	NA
JUL	D/s of River Godavari at Kamalapur (V) at M/s.AP Rayons Ltd., discharge point	A	6.2	7.88	155	1.00	31	0.013459	0.5	NA
AUG	D/s of River Godavari at Kamalapur (V) at M/s.AP Rayons Ltd., discharge point	A	6.2	7.50	172	1.0	42	0.01	0.5	NA
SEP	D/s of River Godavari at Kamalapur (V) at M/s.AP Rayons Ltd., discharge point	A	6.2	8.43	205	1.0	42	0.05309	0.5	NA
OCT	D/s of River Godavari at Kamalapur (V) at M/s.AP Rayons Ltd., discharge point		6.4	8.38	315	1.0	39	0.0576	0.5	#VALUE!
NOV	D/s of River Godavari at Kamalapur (V) at M/s.AP Rayons Ltd., discharge point		6.3	8.16	368	1.1	39	0.034	0.5	#VALUE!
15	River Godavari - U/s at Bhadrachalam bathing ghat, Bhadradi Kothagudem	-	5.9	8.03	372	1.0	34	0.02	0.5	NA
FEB	River Godavari - U/s at Bhadrachalam bathing ghat, Bhadradi Kothagudem	-	5.4	8.01	430	2.0	41	0.020	0.5	-
MAR	U/s of river Godavari at Bhadrachalam bathing ghat		5.6	8.18	402	1.0	46	0.031	0.5	NA
APR	U/s of river Godavari at Bhadrachalam bathing ghat	B	5.2	8.25	412	1.0	31	0.08	0.5	NA
MAY	U/s of river Godavari at Bhadrachalam bathing ghat	A	6.4	8.19	429	1.0	NA	0.09	NA	1.5
JUN	U/s of river Godavari at Bhadrachalam bathing ghat		4.8	8.26	364	1.8	21	0.0659	0.5	NA
JUL	U/s of river Godavari at Bhadrachalam	A	6.1	7.70	219	1.00	33	0.016136	0.5	NA

	bathing ghat									
AUG	U/s of river Godavari at Bhadrachalam bathing ghat	A	6.2	7.74	226	1.0	27	0.01	0.5	NA
SEP	U/s of river Godavari at Bhadrachalam bathing ghat	A	6.2	7.63	221	1.0	27	0.009 47	0.5	NA
OCT	U/s of river Godavari at Bhadrachalam bathing ghat		6.2	8.43	249	1.2	31	0.056 42	0.5	#VALUE!
NOV	U/s of river Godavari at Bhadrachalam bathing ghat		6.1	8.30	375	1.0	33	0.055	0.5	#VALUE!
16	River Godavari - D/s at Bhadrachalam bathing ghat , Bhadradri kothagudem	-	5.7	7.95	371	2	39	0.02	0.5	NA
FEB	River Godavari - D/s at Bhadrachalam bathing ghat , Bhadradri kothagudem	-	5.2	8.05	433	2.2	58	0.020	0.5	-
MAR	D/s of river Godavari at Bhadrachalam bathing ghat		5.1	8.14	403	2.1	58	0.029	0.5	NA
APR	D/s of river Godavari at Bhadrachalam bathing ghat	C	4.9	8.36	429	1.6	43	0.12	0.5	NA
MAY	D/s of river Godavari at Bhadrachalam bathing ghat	B	5.9	8.09	436	1	NA	0.15	NA	1.4
JUN	D/s of river Godavari at Bhadrachalam bathing ghat		4.8	8.05	372	2.1	22	0.043 3	0.5	NA
JUL	D/s of river Godavari at Bhadrachalam bathing ghat	B	5.9	7.69	226	1.0 0	39	0.015 68	0.5	NA
AUG	D/s of river Godavari at Bhadrachalam bathing ghat	A	6.1	7.66	228	1.0	38	0.01	0.5	NA
SEP	D/s of river Godavari at Bhadrachalam bathing ghat	A	6.1	7.50	208	1.0	38	0.007 06	0.5	NA
OCT	D/s of river Godavari at Bhadrachalam bathing ghat		6.4	8.35	271	1.0	39	0.046 607	0.5	#VALUE!
NOV	D/s of river Godavari at Bhadrachalam bathing ghat		6.0	8.45	390	1.0	39	0.066	0.5	#VALUE!
JAN	River Godavari at Burgampahad , Bhadradri Kothagudem	-	5.7	7.96	444	1.8	25	0.02	0.5	NA
FEB	River Godavari at Burgampahad , Bhadradri Kothagudem	-	5.2	8.02	428	2	40	0.020	0.5	-
MAR	River Godavari at Burgampahad		5.1	8.10	432	1.6	43	0.026	0.5	NA

APR	River Godavari at Burgampahad	B	5.6	8.34	398	1.0	39	0.06	0.5	NA
MAY	River Godavari at Burgampahad	A	6.0	7.33	528	1.0	NA	0.02	NA	2.1
JUN	River Godavari at Burgampahad		4.8	7.69	458	1.2	26	0.0183	0.5	NA
JUL	River Godavari at Burgampahad	A	6.0	7.64	288	1.00	27	0.013137	0.5	NA
AUG	River Godavari at Burgampahad	A	6.0	7.73	279	1.0	34	0.01	0.5	NA
SEP	River Godavari at Burgampahad	A	6.2	7.42	232	1.0	34	0.005496	0.5	NA
OCT	River Godavari at Burgampahad		6.4	8.46	288	1.2	32	0.059858	0.5	#VALUE!
NOV	River Godavari at Burgampahad		5.8	8.27	407	1.0	27	0.052	0.5	#VALUE!
	River Maneru / Manair									
JAN	River Maneru (tributary of Godavari) - Lower Dam, Maneru, Karimnagar	-	6	7.83	407	1.0	33	0.01	0.5	NA
FEB	River Maneru (tributary of Godavari) - Lower Dam, Maneru, Karimnagar	-	5.6	8.24	424	1.0	47	0.035	0.5	-
MAR	Lower Maneru Dam, Karimnagar		5.4	8.24	416	1.6	43	0.035	0.5	NA
APR	Lower Maneru Dam, Karimnagar	B	5.0	8.11	432	1.0	27	0.03	0.5	NA
MAY	Lower Maneru Dam, Karimnagar	B	5.6	7.95	416	2.0	NA	0.11	NA	1.3
JUN	Lower Maneru Dam, Karimnagar		4.8	8.22	415	1.0	20	0.0465	0.5	NA
JUL	Lower Maneru Dam, Karimnagar	A	6.0	8.43	422	1.20	39	0.0654	0.5	NA
AUG	Lower Maneru Dam, Karimnagar	A	6.0	7.99	356	1.0	46	0.02	0.5	NA
SEP	Lower Maneru Dam, Karimnagar	A	6.2	7.93	386	1.0	46	0.0185	0.5	NA
OCT	Lower Maneru Dam, Karimnagar		6.3	8.46	379	1.0	41	0.06351	0.5	#VALUE!
NOV	Lower Maneru Dam, Karimnagar		6.5	8.03	399	1.0	39	0.026	0.5	#VALUE!
JAN	River Maneru (tributary of Godavari) - at D/S of municipal dump site, Karimnagar	-	1.0	7.97	1807	4	280	0.02	0.5	NA
FEB	River Maneru (tributary of Godavari) - at D/S of municipal dump site, Karimnagar	-	3.2	8.10	2027	4.8	33	0.026	0.5	-
MAR	Maneru river D/S of municipal dump site, Karimnagar		2.9	8.51	2175	3.4	41	0.640	0.5	NA
APR	Maneru river D/S of municipal dump site, Karimnagar	<E	0.3	7.64	2413	6	920	0.06	0.5	NA
MAY	Maneru river D/S of municipal dump site, Karimnagar	E	2.8	7.28	1152	2	NA	0.01	NA	1.8
JUN	Maneru river D/S of municipal dump site, Karimnagar		1.8	7.34	835	4	430	0.01	0.5	NA
JUL	Maneru river D/S of municipal dump site, Karimnagar	-	3.8	7.62	986	1.80	43	0.01253	0.5	NA
AUG	Maneru river D/S of municipal dump site, Karimnagar	B	5.8	7.34	414	2.0	48	0.01	0.5	NA

SEP	Maneru river D/S of municipal dump site, Karimnagar	B	5.9	7.35	1328	2.1	48	0.0085	0.5	NA
OCT	Maneru river D/S of municipal dump site, Karimnagar		5.0	8.53	1378	2.8	110	0.3884	0.5	#VALUE!
NOV	Maneru river D/S of municipal dump site, Karimnagar		5.0	7.71	1381	1.8	120	0.044	0.5	#VALUE!
JAN	River Maneru (tributary of Godavari) - at Ghattepalli (V) near Sulthanabad, Karimnagar	-	4.8	8.14	771	1.1	170	0.03	0.5	NA
FEB	River Maneru (tributary of Godavari) - at Ghattepalli (V) near Sulthanabad, Karimnagar	-	4.8	8.31	886	1.2	120	0.040	0.5	-
MAR	River Maneru at Ghattepalli (V) near Sulthanabad		4.6	8.25	869	3.2	140	0.135	0.5	NA
APR	River Maneru at Ghattepalli (V) near Sulthanabad	B	5.0	8.42	836	2.4	540	0.07	0.5	NA
MAY	River Maneru at Ghattepalli (V) near Sulthanabad	B	5.0	7.75	899	4	NA	0.07	NA	2.4
JUN	River Maneru at Ghattepalli (V) near Sulthanabad		4.8	8.21	843	1	280	0.0395	0.5	NA
JUL	River Maneru at Ghattepalli (V) near Sulthanabad	C	4.8	8.33	772	1.20	48	0.054081	0.5	NA
AUG	River Maneru at Ghattepalli (V) near Sulthanabad	A	6.0	7.61	418	1.1	41	0.01	0.5	NA
SEP	River Maneru at Ghattepalli (V) near Sulthanabad	A	6.0	8.01	741	1.8	41	0.02199	0.5	NA
OCT	River Maneru at Ghattepalli (V) near Sulthanabad		5.2	8.58	711	1.2	34	0.079694	0.5	#VALUE!
NOV	River Maneru at Ghattepalli (V) near Sulthanabad		5.0	8.26	742	1.1	39	0.042	0.5	#VALUE!
JAN	River Maneru (tributary of Godavari) - Outlet of KTPP Ash pond joining to morancha vagu, Chelpur (V), Ghanpur (Mulugu) (M), , Jayashankar bhupalapalli District	-	4.8	7.46	856	1.0	110	0.01	0.5	NA
FEB	River Maneru (tributary of Godavari) - Outlet of KTPP Ash pond joining to morancha vagu, Chelpur (V), Ghanpur (Mulugu) (M), , Jayashankar bhupalapalli District	-	4.2	8.52	849	1.2	40	0.063	0.5	-
MAR	Outlet of KTPP Ash Pond Joining Moranchavagu		5.0	6.68	865	2.4	36	0.01	0.5	NA
APR	Outlet of KTPP Ash Pond Joining	B	5.0	7.99	870	1.8	27	0.03	0.5	NA

	Moranchavagu									
MAY	Outlet of KTPP Ash Pond Joining Moranchavagu	B	5.5	7.89	872	2.1	NA	0.07	NA	1.3
JUN	Outlet of KTPP Ash Pond Joining Moranchavagu		5.0	7.91	836	1.0	70	0.0224	0.5	NA
JUL	Outlet of KTPP Ash Pond Joining Moranchavagu	A	6.0	8.07	262	1.00	13	0.023437	0.5	NA
AUG	Outlet of KTPP Ash Pond Joining Moranchavagu	A	6.0	8.36	406	1.2	25	0.04	0.5	NA
SEP	Outlet of KTPP Ash Pond Joining Moranchavagu	A	6.0	8.06	975	1.0	25	0.0279	0.5	NA
OCT	Outlet of KTPP Ash Pond Joining Moranchavagu		6.0	8.24	935	1.0	25	0.03835	0.5	#VALUE!
NOV	Outlet of KTPP Ash Pond Joining Moranchavagu		6.2	7.94	879	1.0	27	0.02	0.5	#VALUE!
JAN	River Maneru (tributary of Godavari) - at Somanpally , Peddapalli	-	6.0	7.72	570	1	40	0.01	0.5	NA
FEB	River Maneru (tributary of Godavari) - at Somanpally , Peddapalli	-	5.5	8.27	706	1	31	0.038	0.5	-
MAR	River Maneru at Somanpally		5.4	7.99	626	1.8	36	0.021	0.5	NA
APR	River Maneru at Somanpally	A	6.2	8.45	554	1.8	26	0.07	0.5	NA
MAY	River Maneru at Somanpally	A	6.4	7.92	560	2	NA	0.13	NA	1.6
JUN	River Maneru at Somanpally		5.8	7.95	505	1	33	0.024	0.5	NA
JUL	River Maneru at Somanpally	B	5.8	8.04	481	1.00	26	0.030	0.5	NA
AUG	River Maneru at Somanpally	A	6.0	7.78	503	1.2	33	0.02	0.5	NA
SEP	River Maneru at Somanpally	A	6.2	7.92	566	1.2	33	0.0169	0.5	NA
OCT	River Maneru at Somanpally		6.0	8.69	512	1.1	33	0.09709	0.5	#VALUE!
NOV	River Maneru at Somanpally		5.9	7.88	636	1.1	33	0.189	0.5	#VALUE!
	River Manjeera									
JAN	River Manjeera (tributary of Godavari) - Singoor Dam Reservoir, Singure (V), Pulkal (M), Sangareddy District	A	6.2	7.67	494	1.6	13	0.01	0.5	0.6
FEB	River Manjeera (tributary of Godavari) - Singoor Dam Reservoir, Singure (V), Pulkal (M), Sangareddy District	A	6.8	7.42	509	1.7	15	0.010	0.5	0.62
MAR	Singoor Dam Reservoir,	A	6.7	7.78	527	1.6	17	0.01	0.5	0.69
APR	Singoor Dam Reservoir,	A	6.5	8.02	580	1.2	21	0.01	0.5	0.74
MAY	Singoor Dam Reservoir,	A	6.2	7.88	554	1.6	22	0.01	BDL	0.6
JUN	Singoor Dam		6.4	7.85	489	1.4	25	0.01	0.5	0.5

	Reservoir,									
JUL	Singoor Dam Reservoir,	A	6.6	7.76	498	1.2	21	0.01	0.5	0.4
AUG	Singoor Dam Reservoir,	A	6.8	8.16	483	1.7	17	0.01	0.5	0.48
SEP	Singoor Dam Reservoir,	A	6.7	8.03	775	1.8	19	BDL	0.5	0.51
OCT	Singoor Dam Reservoir,		6.5	8.38	570	1.7	15	BDL	BD L	0.31
NOV	Singoor Dam Reservoir,		6.3	8.12	553	2.3	16	BDL	BD L	0.33
JAN	River Manjeera (tributary of Godavari) - at Raipally, Sangareddy	B	6.5	7.32	562	2.3	33	0.01	0.5	0.6
FEB	River Manjeera (tributary of Godavari) - at Raipally, Sangareddy	B	6.6	7.40	522	2.6	32	0.010	0.5	0.60
MAR	River Manjeera at Raipally	B	6.8	7.33	544	2.4	34	0.01	0.5	0.60
APR	River Manjeera at Raipally	B	6.5	7.37	569	2.5	39	0.01	0.5	0.82
MAY	River Manjeera at Raipally	B	6.1	8.14	575	2.8	41	0.01	BD L	0.6
JUN	River Manjeera at Raipally		6.0	7.43	522	2.6	47	0.01	0.5	0.6
JUL	River Manjeera at Raipally	B	6.2	7.30	465	2.2	43	0.01	0.5	0.5
AUG	River Manjeera at Raipally	A	6.4	7.46	456	2.0	39	0.01	0.5	0.55
SEP	River Manjeera at Raipally	B	6.5	7.32	428	2.1	40	BDL	0.5	0.35
OCT	River Manjeera at Raipally		6.4	7.34	580	2.3	41	BDL	BD L	0.43
NOV	River Manjeera at Raipally		6.2	8.11	592	2.5	38	BDL	BD L	0.43
JAN	River Manjeera (tributary of Godavari) - at Ganapathi sugars, Sangareddy	B	5.9	7.08	574	2.6	39	0.01	0.5	0.7
FEB	River Manjeera (tributary of Godavari) - at Ganapathi sugars, Sangareddy	B	6.1	7.05	580	2.4	34	0.010	0.5	0.59
MAR	Manjeera at Ganapathi sugars	B	5.9	7.4	628	2.6	40	0.01	0.5	0.65
APR	Manjeera at Ganapathi sugars	B	5.7	7.45	651	2.8	41	0.01	0.5	0.80
MAY	Manjeera at Ganapathi sugars	B	5.5	8.06	639	3	47	0.01	BD L	0.7
JUN	Manjeera at Ganapathi sugars		5.6	7.62	653	2.8	58	0.01	0.5	0.6
JUL	Manjeera at Ganapathi sugars	B	5.8	7.45	610	2.6	63	0.01	0.5	0.5
AUG	Manjeera at Ganapathi sugars	B	5.6	7.49	582	2.5	58	0.01	0.5	0.51
SEP	Manjeera at Ganapathi sugars	B	5.7	7.45	546	2.4	56	BDL	0.5	0.35
OCT	Manjeera at Ganapathi sugars		6.2	7.52	570	2	58	BDL	BD L	0.70
NOV	Manjeera at Ganapathi sugars		6.4	7.81	591	2.2	52	BDL	BD L	0.52
JAN	River Manjeera (tributary of Godavari) - U/s of River Manjeera at Gowdicherla before confluence with Nakkavagu,	B	5.9	7.25	656	2.9	27	0.01	0.5	0.7

	Sangareddy									
FEB	River Manjeera (tributary of Godavari) - U/s of River Manjeera at Gowdicherla before confluence with Nakkavagu, Sangareddy	B	6.2	7.20	620	2.7	31	0.010	0.5	0.70
MAR	U/s of River Manjeera at Gowdicherla before confluence with Nakkavagu	B	6.0	7.22	676	3.0	33	0.01	0.5	0.71
APR	U/s of River Manjeera at Gowdicherla before confluence with Nakkavagu	B	5.8	7.25	683	3.0	32	0.01	0.5	0.89
MAY	U/s of River Manjeera at Gowdicherla before confluence with Nakkavagu	D	5.6	7.42	813	3.2	33	0.01	BD L	0.7
JUN	U/s of River Manjeera at Gowdicherla before confluence with Nakkavagu		5.8	7.25	827	3.0	34	0.01	0.5	0.7
JUL	U/s of River Manjeera at Gowdicherla before confluence with Nakkavagu	B	6.1	7.15	709	2.5	39	0.01	0.5	0.7
AUG	U/s of River Manjeera at Gowdicherla before confluence with Nakkavagu	B	6.3	7.20	686	2.8	36	0.01	0.5	0.62
SEP	U/s of River Manjeera at Gowdicherla before confluence with Nakkavagu	B	6.4	7.10	610	2.9	32	BDL	0.5	0.38
OCT	U/s of River Manjeera at Gowdicherla before confluence with Nakkavagu		6.0	7.16	636	2.6	32	BDL	BD L	0.56
NOV	U/s of River Manjeera at Gowdicherla before confluence with Nakkavagu		6.7	7.96	990	2.3	30	BDL	BD L	0.54
JAN	River Manjeera (tributary of Godavari) - D/s of River Manjeera at Gowdicherla after confluence with Nakkavagu, Sangareddy	B	6.1	7.22	594	2.8	43	0.01	0.5	0.7
FEB	River Manjeera (tributary of Godavari) - D/s of River Manjeera at Gowdicherla after confluence with Nakkavagu, Sangareddy	B	6.3	7.29	576	2.5	39	0.010	0.5	0.57
MAR	D/s of River Manjeera at Gowdicherla after confluence with Nakkavagu	B	6.2	7.31	608	2.8	41	0.01	0.5	0.63

APR	D/s of River Manjeera at Gowdicherla after confluence with Nakkavagu	B	5.6	7.34	624	2.6	39	0.01	0.5	0.89
MAY	D/s of River Manjeera at Gowdicherla after confluence with Nakkavagu	D	5.3	7.47	862	3.4	40	0.01	BD L	0.7
JUN	D/s of River Manjeera at Gowdicherla after confluence with Nakkavagu		5.7	7.31	906	3.2	41	0.01	0.5	0.8
JUL	D/s of River Manjeera at Gowdicherla after confluence with Nakkavagu	B	5.9	7.39	772	3.0	38	0.01	0.5	0.7
AUG	D/s of River Manjeera at Gowdicherla after confluence with Nakkavagu	B	6.1	7.42	762	3.0	41	0.01	0.5	0.53
SEP	D/s of River Manjeera at Gowdicherla after confluence with Nakkavagu	D	6.2	7.38	725	3.1	44	BDL	0.5	0.38
OCT	D/s of River Manjeera at Gowdicherla after confluence with Nakkavagu		6.6	7.45	780	2.8	40	BDL	BD L	0.65
NOV	D/s of River Manjeera at Gowdicherla after confluence with Nakkavagu		6.4	7.16	1468	3	38	BDL	BD L	0.82
JAN	River Manjeera (tributary of Godavari) - Nakka vagu at Bachugudem, Sangareedy	E	2.7	7.21	1773	8.0	130	0.01	0.5	0.9
FEB	River Manjeera (tributary of Godavari) - Nakka vagu at Bachugudem, Sangareedy	E	2.9	7.40	1632	9	110	0.010	0.5	0.84
MAR	Nakka vagu at Bachugudem	E	2.6	7.50	1722	10	120	0.01	0.5	0.86
APR	Nakka vagu at Bachugudem	E	2.5	7.01	1673	10.5	150	0.01	0.5	0.94
MAY	Nakka vagu at Bachugudem	E	2.2	7.23	1614	11	170	0.01	0.1 2	1.0
JUN	Nakka vagu at Bachugudem		2.4	7.89	1530	12	140	0.01	0.5	1.0
JUL	Nakka vagu at Bachugudem	E	2.7	7.62	1050	4.0	120	0.01	0.1	0.8
AUG	Nakka vagu at Bachugudem	D	2.8	7.65	984	4.0	110	0.01	0.5	0.53
SEP	Nakka vagu at Bachugudem	E	2.9	7.49	1370	5.0	130	BDL	0.5	0.44
OCT	Nakka vagu at Bachugudem		3.2	7.13	1024	8.0	94	BDL	BD L	0.80
NOV	Nakka vagu at Bachugudem		3.6	6.85	1336	4	92	BDL	BD L	2.15
JAN	River Manjeera (tributary of Godavari) - River Manjeera at Yedu Payala Temple,	A	6.0	7.10	845	1.8	20	0.01	0.5	0.7

	Nagsampalli (V), Papannapet (M), Medak District									
FEB	River Manjeera (tributary of Godavari) - River Manjeera at Yedu Payala Temple, Nagsampalli (V), Papannapet (M), Medak District	A	6.8	7.88	915	1.5	22	0.010	0.5	0.69
MAR	River Manjeera at Yedu Payala Temple	A	6.5	7.03	862	1.8	25	0.01	0.5	0.65
APR	River Manjeera at Yedu Payala Temple	A	6.3	7.12	1001	2	22	0.01	0.5	0.73
MAY	River Manjeera at Yedu Payala Temple	B	6.1	7.20	887	2.4	21	0.01	BD L	0.8
JUN	River Manjeera at Yedu Payala Temple		6.3	7.55	942	2.5	17	0.01	0.5	0.8
JUL	River Manjeera at Yedu Payala Temple	B	6.4	6.98	923	2.2	25	0.01	0.5	0.7
AUG	River Manjeera at Yedu Payala Temple	A	6.8	7.54	783	1.8	22	0.01	0.5	0.51
SEP	River Manjeera at Yedu Payala Temple	A	6.9	7.60	519	1.4	20	BDL	0.5	0.21
OCT	River Manjeera at Yedu Payala Temple		6.7	7.5	667	2.1	20	BDL	BD L	0.25
NOV	River Manjeera at Yedu Payala Temple		6.5	7.25	584	2.8	18	BDL	BD L	0.55
	River Kinneresani									
JAN	River Kinnerasani (tributary of Godavari) - Kinnerasani after confluence of KTPS ash pond effluents ,Bhadradi Kothagudem	-	5.8	8.26	479	1.0	21	0.03	0.5	NA
FEB	River Kinnerasani (tributary of Godavari) - Kinnerasani after confluence of KTPS ash pond effluents ,Bhadradi Kothagudem	-	5.0	8.12	531	2.0	43	0.027	0.5	-
MAR	Kinnerasani after confluence of KTPS ash pond effluents		5.1	8.20	525	1.6	38	0.033	0.5	NA
APR	Kinnerasani after confluence of KTPS ash pond effluents	C	5.8	8.58	444	1.0	27	0.09	0.5	NA
MAY	Kinnerasani after confluence of KTPS ash pond effluents	B	6.1	7.78	524	1.0	NA	0.01	NA	1.6
JUN	Kinnerasani after confluence of KTPS ash pond effluents		3.6	7.54	486	1.8	27	0.012 2	0.5	NA
JUL	Kinnerasani after confluence of	B	5.8	7.77	495	1.2 0	22	0.017 52	0.5	NA

	KTPS ash pond effluents									
AUG	Kinnerasani after confluence of KTPS ash pond effluents	A	6.0	7.69	406	1.0	39	0.01	0.5	NA
SEP	Kinnerasani after confluence of KTPS ash pond effluents	A	6.0	7.80	463	1.2	39	0.01355	0.5	NA
OCT	Kinnerasani after confluence of KTPS ash pond effluents		6.4	8.52	403	1.1	33	0.063387	0.5	#VALUE!
NOV	Kinnerasani after confluence of KTPS ash pond effluents		6.4	8.35	506	1.2	27	0.057	0.5	#VALUE!
JAN	River Kinnerasani (tributary of Godavari) - U/s of Karakavagu at Paloncha , Bhadradri Kothagudem	-	5.6	8.18	563	1.1	26	0.03	0.5	NA
FEB	River Kinnerasani (tributary of Godavari) - U/s of Karakavagu at Paloncha , Bhadradri Kothagudem	-	4.8	7.69	649	1.6	41	0.010	0.5	-
MAR	U/s of Karakavagu at Paloncha		4.6	8.20	565	1.4	43	0.033	0.5	NA
APR	U/s of Karakavagu at Paloncha	B	5.0	8.48	740	2.6	32	0.06	0.5	NA
MAY	U/s of Karakavagu at Paloncha	C	4.0	7.42	622	1.0	NA	0.01	NA	1.7
JUN	U/s of Karakavagu at Paloncha		3.6	7.38	443	2.0	31	0.01	0.5	NA
JUL	U/s of Karakavagu at Paloncha	A	6.0	8.24	605	1.00	34	0.0593	0.5	NA
AUG	U/s of Karakavagu at Paloncha	A	6.1	7.82	618	1.1	33	0.02	0.5	NA
SEP	U/s of Karakavagu at Paloncha	A	6.1	7.81	488	1.2	33	0.0152	0.5	NA
OCT	U/s of Karakavagu at Paloncha		6.4	8.56	612	1.0	32	0.07679	0.5	#VALUE!
NOV	U/s of Karakavagu at Paloncha		6.2	8.02	539	1.0	32	0.024	0.5	#VALUE!
JAN	River Kinnerasani (tributary of Godavari) - D/s of Karakavagu at Paloncha, Bhadradri Kothagudem	-	5.2	8.11	476	1.0	33	0.03	0.5	NA
FEB	River Kinnerasani (tributary of Godavari) - D/s of Karakavagu at Paloncha, Bhadradri Kothagudem	-	4.6	7.92	589	2.0	48	0.020	0.5	-
MAR	D/s of Karakavagu at Paloncha		4.5	8.30	585	1.8	46	0.04	0.5	NA
APR	D/s of Karakavagu at Paloncha	C	5.8	8.55	466	1.2	33	0.08	0.5	NA
MAY	D/s of Karakavagu at Paloncha	A	6.1	7.95	552	1.0	NA	0.11	NA	1.2
JUN	D/s of Karakavagu at Paloncha	31		5.8	8.06	496	<1.8	0.4	NA	NA
JUL	D/s of Karakavagu at Paloncha	A	6.1	7.74	504	1.00	39	0.0164	0.5	NA

AUG	D/s of Karakavagu at Paloncha	A	6.0	7.46	603	1.0	38	0.01	0.5	NA
SEP	D/s of Karakavagu at Paloncha	A	6.0	7.89	450	1.0	38	0.01808	0.5	NA
OCT	D/s of Karakavagu at Paloncha		6.4	8.10	551	1.1	38	0.068585	0.5	#VALUE!
NOV	D/s of Karakavagu at Paloncha		6.2	8.29	521	1.1	39	0.051	0.5	#VALUE!
	River Krishna									
JAN	River Krishna at Thangadi, Thangadi(V), Krishna(M), Narayanapet(D)	-	5.8	8.02	1051	1.4	220	0.02	0.5	NA
FEB	River Krishna at Thangadi, Thangadi(V), Krishna(M), Narayanapet(D)	-	5.8	7.90	924	2.2	240	0.020	0.5	-
MAR	River Krishna at Thangadi		5.4	7.30	1212	1.8	280	0.01	0.5	NA
APR	River Krishna at Thangadi	B	5.8	8.20	1005	1.6	280	0.04	0.5	NA
MAY	River Krishna at Thangadi	B	5.9	7.86	1354	8.0	NA	0.01	NA	3.9
JUN	River Krishna at Thangadi	27		5.4	8.39	1308	3.7	0.4	NA	NA
JUL	River Krishna at Thangadi	C	6.0	8.69	1293	1.80	220	0.094544	0.5	NA
AUG	River Krishna at Thangadi	B	6.1	8.17	573	1.0	120	0.03	0.5	NA
SEP	River Krishna at Thangadi	B	6.3	8.34	492	1.2	120	0.3997	0.5	NA
OCT	River Krishna at Thangadi		6.3	8.48	545	1.0	32	0.06224	0.5	#VALUE!
NOV	River Krishna at Thangadi		6.2	8.16	471	1.1	33	0.032	0.5	#VALUE!
JAN	River Krishna at Gadwal bridge, Nadhi Agraharam, Gadwal(Munci.), Jogulamba Gadwal(D)	-	5.6	8.35	1068	1.6	220	0.05	0.5	NA
FEB	River Krishna at Gadwal bridge, Nadhi Agraharam, Gadwal(Munci.), Jogulamba Gadwal(D)	-	5.7	7.98	919	2.2	240	0.020	0.5	-
MAR	River Krishna at Gadwal bridge		5.2	7.40	1204	2.0	240	0.01	0.5	NA
APR	River Krishna at Gadwal bridge	B	5.2	8.21	1068	2.8	280	0.05	0.5	NA
MAY	River Krishna at Gadwal bridge	B	5.5	7.88	1356	7.0	NA	0.01	NA	3.8
JUN	River Krishna at Gadwal bridge	28		5.2	8.25	1301	11	0.4	NA	NA
JUL	River Krishna at Gadwal bridge	C	6.0	8.77	1285	2.00	280	0.105732	0.5	NA
AUG	River Krishna at Gadwal bridge	A	6.1	8.06	569	1.0	48	0.03	0.5	NA
SEP	River Krishna at Gadwal bridge	A	6.3	8.57	491	1.0	48	0.0722	0.5	NA
OCT	River Krishna at Gadwal bridge		6.3	8.40	538	1.0	34	0.066734	0.5	#VALUE!
NOV	River Krishna at Gadwal bridge		6.0	8.37	467	1.2	33	0.047	0.5	#VALUE!
JAN	River Krishna at Jogulamba Temple, Alampur(V&M), Jogulamba	-	5.6	7.75	1394	1.1	280	0.01	0.5	NA

	Gadwal(D)									
FEB	River Krishna at Jogulamba Temple, Alampur(V&M), Jogulamba Gadwal(D)	-	5.5	8.29	935	2.2	280	0.040	0.5	-
MAR	Jogulamba Temple, Gadwal		5.0	7.40	1208	3.0	220	0.01	0.5	NA
APR	Jogulamba Temple, Gadwal	B	5.2	8.20	1018	2.0	280	0.05	0.5	NA
MAY	Jogulamba Temple, Gadwal	B	5.5	8.12	1196	6.0	NA	0.04	NA	5.3
JUN	Jogulamba Temple, Gadwal	28		4.9	8.42	1289	12	0.4	NA	NA
JUL	Jogulamba Temple, Gadwal	C	6.1	8.74	1290	1.00	210	0.09887	0.5	NA
AUG	Jogulamba Temple, Gadwal	A	6.0	7.73	596	1.1	46	0.02	0.5	NA
SEP	Jogulamba Temple, Gadwal	A	6.1	7.81	398	1.0	46	0.01341	0.5	NA
OCT	Jogulamba Temple, Gadwal		6.2	8.48	360	1.0	34	0.06224	0.5	#VALUE!
NOV	Jogulamba Temple, Gadwal		6.2	8.22	358	1.0	39	0.034	0.5	#VALUE!
JAN	River Krishna - Nagarjuna Sagar Dam Spill way, Nagarjuna Sagar (V), Peddavoora (M),Nalgonda	B	6.2	7.87	652	2.3	22	0.01	0.5	0.8
FEB	River Krishna - Nagarjuna Sagar Dam Spill way, Nagarjuna Sagar (V), Peddavoora (M),Nalgonda	B	6.5	8.03	697	2.5	17	0.010	0.5	0.67
MAR	Nagarjuna Sagar Dam Spill way	B	6.7	8.41	741	2.2	21	0.01	0.5	0.69
APR	Nagarjuna Sagar Dam Spill way	A	6.4	7.88	771	1.2	3.7	0.01	0.5	0.75
MAY	Nagarjuna Sagar Dam Spill way	B	6.2	7.17	882	2.6	22	0.01	BDL	0.8
JUN	Nagarjuna Sagar Dam Spill way	17 °C		6	7.78	806	6.8	NA	0.14	19.2
JUL	Nagarjuna Sagar Dam Spill way	A	6.1	8.2	908	2.0	27	0.01	0.5	0.8
AUG	Nagarjuna Sagar Dam Spill way	A	6.5	7.94	786	2.0	24	0.01	0.5	0.73
SEP	Nagarjuna Sagar Dam Spill way	B	6.4	7.92	968	3.0	28	BDL	0.5	0.62
OCT	Nagarjuna Sagar Dam Spill way		6.4	7.81	763	2.2	22	BDL	BDL	0.43
NOV	Nagarjuna Sagar Dam Spill way		6.7	8.18	696	2.2	20	BDL	BDL	0.52
JAN	River Krishna - Udaya Samudram balancing Reservoir, Nalgonda	B	6.3	7.37	797	2.4	38	0.01	0.5	0.8
FEB	River Krishna - Udaya Samudram balancing Reservoir, Nalgonda	B	6.4	7.30	686	2.3	33	0.010	0.5	0.73
MAR	Udaya Samudram balancing Reservoir,	B	6.6	7.79	733	2.6	39	0.01	0.5	0.79
APR	Udaya Samudram balancing Reservoir,	A	6.3	8.06	812	1.5	5	0.01	0.5	0.79
MAY	Udaya Samudram balancing Reservoir,	B	6.0	7.55	751	2.4	41	0.01	BDL	0.7

JUN	Udaya Samudram balancing Reservoir,	17 °C		5.7	7.66	810	8.3	NA	0.1 1	17.9
JUL	Udaya Samudram balancing Reservoir,	B	6.0	7.90	754	2.5	58	0.01	0.5	0.7
AUG	Udaya Samudram balancing Reservoir,	B	6.3	7.80	753	2.2	49	0.01	0.5	0.58
SEP	Udaya Samudram balancing Reservoir,	A	6.5	7.84	870	2.0	50	BDL	0.5	0.43
OCT	Udaya Samudram balancing Reservoir,		6.5	7.83	825	2.4	47	BDL	BD L	0.60
NOV	Udaya Samudram balancing Reservoir,		6.8	8.1	675	2.5	45	BDL	BD L	0.67
JAN	River Krishna - Confluence of River Krishna & River Musi at Wadapally (V), Damarcharla (M), Nalgonda District	B	6	8.02	816	2.5	27	0.01	0.5	0.8
FEB	River Krishna - Confluence of River Krishna & River Musi at Wadapally (V), Damarcharla (M), Nalgonda District	B	6.1	8.17	808	2.8	24	0.010	0.5	0.69
MAR	Confluence of River Krishna & River Musi at at Wadapally	B	6.0	7.90	1172	2.4	26	0.01	0.5	0.83
APR	Confluence of River Krishna & River Musi at at Wadapally	B	5.8	8.05	1252	2	5.6	0.01	0.5	1.17
MAY	Confluence of River Krishna & River Musi at at Wadapally	B	5.5	7.31	1001	3	27	0.01	BD L	0.8
JUN	Confluence of River Krishna & River Musi at at Wadapally	18 °C		5.6	7.76	111 8	9.2	NA	0.0 9	19.8
JUL	Confluence of River Krishna & River Musi at at Wadapally	B	5.8	8.02	1290	2.8	39	0.01	0.5	0.9
AUG	Confluence of River Krishna & River Musi at at Wadapally	B	5.7	8.24	1127	3	34	0.01	0.5	0.60
SEP	Confluence of River Krishna & River Musi at at Wadapally	B	5.9	7.89	798	2.2	30	BDL	0.5	0.30
OCT	Confluence of River Krishna & River Musi at at Wadapally		5.7	8.92	1256	2.5	33	BDL	BD L	0.71
NOV	Confluence of River Krishna & River Musi at at Wadapally		6.4	8.09	732	2.6	32	BDL	BD L	0.48
JAN	River Krishna at Mattepally, 500 mts. before bathing ghat, Suryapet	B	6.2	7.89	730	2.8	43	0.01	0.5	0.7
FEB	River Krishna at Mattepally, 500 mts. before bathing	B	6.4	7.92	829	2.5	47	0.010	0.5	0.79

	ghat, Suryapet									
MAR	River Krishna at Mattepally, 500 mts. before bathing ghat	B	6.1	8.40	1145	2.7	49	0.01	0.5	0.82
APR	River Krishna at Mattepally, 500 mts. before bathing ghat	B	5.9	8.30	1317	2.6	6	0.01	0.5	1.26
MAY	River Krishna at Mattepally, 500 mts. before bathing ghat	D	5.7	7.50	976	3.4	48	0.01	BD L	0.9
JUN	River Krishna at Mattepally, 500 mts. before bathing ghat		5.8	7.70	1042	3.2	58	0.01	0.5	0.9
JUL	River Krishna at Mattepally, 500 mts. before bathing ghat	B	6	8.13	1297	3.0	47	0.01	0.5	0.8
AUG	River Krishna at Mattepally, 500 mts. before bathing ghat	B	6.1	7.92	1080	3.0	41	0.01	0.5	0.57
SEP	River Krishna at Mattepally, 500 mts. before bathing ghat	D	6.2	7.78	1068	3.1	39	BDL	0.5	0.47
OCT	River Krishna at Mattepally, 500 mts. before bathing ghat		5.8	7.75	1116	3.0	40	BDL	BD L	0.89
NOV	River Krishna at Mattepally, 500 mts. before bathing ghat		6.2	8.2	733	2.8	40	BDL	BD L	0.58
JAN	River Krishna - Palair Reservoir, Palair(V), Kusumanchi(M),Kh ammam(D)	-	6.0	8.08	545	1	150	0.03	0.5	NA
FEB	River Krishna - Palair Reservoir, Palair(V), Kusumanchi(M),Kh ammam(D)	-	5.6	7.65	572	1.2	70	0.010	0.5	-
MAR	Palair Reservoir, Khammam		5.5	7.50	575	2.1	63	0.01	0.5	NA
APR	Palair Reservoir, Khammam	B	5.8	7.97	512	2.0	38	0.03	0.5	NA
MAY	Palair Reservoir, Khammam	B	6.2	7.70	588	1.0	NA	0.06	NA	2.6
JUN	Palair Reservoir, Khammam		4.4	8.20	539	1.2	70	0.055	0.5	NA
JUL	Palair Reservoir, Khammam	A	6.2	7.53	577	1.0 0	39	0.011	0.5	NA
AUG	Palair Reservoir, Khammam	A	6.1	7.73	462	1.0	33	0.02	0.5	NA
SEP	Palair Reservoir, Khammam	A	6.3	8.02	528	1.0	33	0.022 5	0.5	NA
OCT	Palair Reservoir, Khammam		6.4	8.34	476	1.0	32	0.045 667	0.5	#VAL UE!
NOV	Palair Reservoir, Khammam		6.1	8.32	538	1.0	27	0.042	0.5	#VAL UE!
JAN	River Krishna - D/s of Munneru River, Prakash Nagar, Khammam	-	5.4	8.12	675	1.1	220	0.03	0.5	NA
FEB	River Krishna - D/s of Munneru River, Prakash Nagar, Khammam	-	4.8	7.79	729	2.2	220	0.013	0.5	-
MAR	D/S of Munneru		4.6	8.06	729	2.4	240	0.024	0.5	NA

	River, Prakash Nagar, Khammam									
APR	D/S of Munneru River, Prakash Nagar, Khammam	B	5.2	8.42	729	1.6	34	0.07	0.5	NA
MAY	D/S of Munneru River, Prakash Nagar, Khammam	B	5.7	7.88	705	1.0	NA	0.14	NA	2.6
JUN	D/S of Munneru River, Prakash Nagar, Khammam		3.8	7.55	801	2.1	110	0.0109	0.5	NA
JUL	D/S of Munneru River, Prakash Nagar, Khammam	B	5.8	7.96	503	1.00	41	0.025663	0.5	NA
AUG	D/S of Munneru River, Prakash Nagar, Khammam	A	6.0	7.67	418	1.1	42	0.01	0.5	NA
SEP	D/S of Munneru River, Prakash Nagar, Khammam	A	6.0	7.98	528	1.0	42	0.022	0.5	NA
OCT	D/S of Munneru River, Prakash Nagar, Khammam		6.2	8.35	454	1.0	31	0.04517	0.5	#VALUE!
NOV	D/S of Munneru River, Prakash Nagar, Khammam		6.0	7.86	582	1.2	33	0.015	0.5	#VALUE!
JAN	River Krishna before confluence of River Musi at Wadapally (V), Damaracharla (M), Nalgonda (D)	A	6.3	7.32	714	2.0	17	0.01	0.5	0.7
FEB	River Krishna before confluence of River Musi at Wadapally (V), Damaracharla (M), Nalgonda (D)	B	6.0	7.43	739	2.1	20	0.010	0.5	0.75
MAR	River Krishna Before Confluence of River Musi at Wadapally (V)	B	5.8	7.97	1173	2.3	22	0.01	0.5	0.71
APR	River Krishna Before Confluence of River Musi at Wadapally (V)	B	5.6	8.01	928	2	4	0.01	0.5	0.94
MAY	River Krishna Before Confluence of River Musi at Wadapally (V)	B	5.5	7.71	892	2.5	25	0.01	BDL	0.9
JUN	River Krishna Before Confluence of River Musi at Wadapally (V)		5.7	7.74	882	2.6	27	0.01	0.5	0.7
JUL	River Krishna Before Confluence of River Musi at Wadapally (V)	B	5.9	7.85	913	2.4	38	0.01	0.5	0.7
AUG	River Krishna Before Confluence of River Musi at Wadapally (V)	B	6.2	8.01	888	2.7	39	0.01	0.5	0.48
SEP	River Krishna Before Confluence of River Musi at Wadapally (V)	D	6.3	7.96	799	3.2	41	BDL	0.5	0.31
OCT	River Krishna Before Confluence of River Musi at Wadapally (V)		5.8	7.71	768	1.9	34	BDL	BDL	0.38
NOV	River Krishna Before Confluence of River Musi at Wadapally (V)		6.1	8.14	731	2.9	34	BDL	BDL	0.48
JAN	River Krishna after	B	6	7.4	767	2.8	21	0.01	0.5	0.7

	confluence of River Musi at Wadapally (V), Damaracharla (M), Nalgonda(D)									
FEB	River Krishna after confluence of River Musi at Wadapally (V), Damaracharla (M), Nalgonda(D)	B	6.2	7.46	1014	2.4	17	0.010	0.5	0.77
MAR	River Krishna After Confluence of River Musi at Wadapally (V)	A	6.0	7.67	1188	2.0	21	0.01	0.5	0.74
APR	River Krishna After Confluence of River Musi at Wadapally (V)	B	5.7	8.08	1236	2.4	3.7	0.01	0.5	1.22
MAY	River Krishna After Confluence of River Musi at Wadapally (V)	B	5.4	7.47	1134	2.8	26	0.01	BD L	0.9
JUN	River Krishna After Confluence of River Musi at Wadapally (V)		5.5	7.72	1114	3.0	31	0.01	0.5	0.8
JUL	River Krishna After Confluence of River Musi at Wadapally (V)	B	5.7	7.7	820	2.8	43	0.01	0.5	0.8
AUG	River Krishna After Confluence of River Musi at Wadapally (V)	B	6.0	8.39	925	2.4	46	0.01	0.5	0.46
SEP	River Krishna After Confluence of River Musi at Wadapally (V)	B	6.1	8.01	793	2.2	40	BDL	0.5	0.19
OCT	River Krishna After Confluence of River Musi at Wadapally (V)		5.7	7.98	1054	2.0	43	BDL	BD L	0.41
NOV	River Krishna After Confluence of River Musi at Wadapally (V)		5.9	8.26	729	2.3	41	BDL	BD L	1.30
JAN	River Krishna at Pulichintala Reservoir at Chinthalapalem (V&M), Suryapet (D)	B	6.1	7.43	789	2.7	25	0.01	0.5	0.7
FEB	River Krishna at Pulichintala Reservoir at Chinthalapalem (V&M), Suryapet (D)	B	6.1	7.48	921	2.3	22	0.010	0.5	0.71
MAR	River Krishna at Pulichintala Reservoir at Chinthalapalem	B	6.3	7.75	1160	2.2	24	0.01	0.5	0.75
APR	River Krishna at Pulichintala Reservoir at Chinthalapalem	B	6.1	7.94	1840	2.2	4	0.01	0.5	1.47
MAY	River Krishna at Pulichintala Reservoir at Chinthalapalem	B	5.8	7.40	1340	2.4	27	0.01	BD L	1.1
JUN	River Krishna at Pulichintala Reservoir at Chinthalapalem		6.0	7.64	1031	2.5	32	0.01	0.5	0.8
JUL	River Krishna at Pulichintala	B	6.2	7.90	900	2.6	39	0.01	0.5	0.7

	Reservoir at Chinthalapalem									
AUG	River Krishna at Pulichintala Reservoir at Chinthalapalem	A	6.6	8.20	828	2.0	41	0.01	0.5	0.53
SEP	River Krishna at Pulichintala Reservoir at Chinthalapalem	B	6.7	8.19	1065	2.4	44	BDL	0.5	0.43
OCT	River Krishna at Pulichintala Reservoir at Chinthalapalem		6.3	8.28	1088	1.7	40	BDL	BD L	0.42
NOV	River Krishna at Pulichintala Reservoir at Chinthalapalem		6.5	8.09	730	1.8	40	BDL	BD L	0.62
	River Musi									
JAN	River Musi at Bapughat Sangam, Hyderabad	-	0.3	7.76	1448	7.0	540	0.01	0.5	NA
FEB	River Musi at Bapughat Sangam, Hyderabad	-	0.3	7.33	1539	6.0	430	0.029	0.5	-
MAR	Musi sample at Bapughat sangam U/S of Musi		0.3	7.76	1593	10.0	540	0.088	0.5	NA
APR	Musi sample at Bapughat sangam U/S of Musi	E	0.3	7.55	1678	10.0	350	0.03	0.5	NA
MAY	Musi sample at Bapughat sangam U/S of Musi	E	0.3	7.67	1576	16.0	NA	0.69	NA	3.9
JUN	Musi sample at Bapughat sangam U/S of Musi		0.3	7.47	1541	12.0	920	0.0774	0.5	NA
JUL	Musi sample at Bapughat sangam U/S of Musi	-	0.3	7.12	1004	6.0	430	0.009403	0.5	NA
AUG	Musi sample at Bapughat sangam U/S of Musi	-	2.2	6.99	570	2.0	430	0.02	0.5	NA
SEP	Musi sample at Bapughat sangam U/S of Musi	-	2.4	6.98	1131	5.0	430	0.01402	0.5	NA
OCT	Musi sample at Bapughat sangam U/S of Musi		4.6	7.46	596	3.0	350	0.00815	0.5	#VALUE!
NOV	Musi sample at Bapughat sangam U/S of Musi		0.3	7.71	1208	6.0	430	0.052	0.5	#VALUE!
JAN	River Musi at Moosarambagh bridge, Hyderabad	-	0.3	7.75	1355	12.0	920	0.07	0.5	NA
FEB	River Musi at Moosarambagh bridge, Hyderabad	-	0.3	7.32	1270	10.0	540	0.023	0.5	-
MAR	River Musi at Moosarambagh bridge, Hyderabad		0.3	7.69	1395	14.0	540	0.053	0.5	NA
APR	River Musi at Moosarambagh bridge, Hyderabad	E	0.3	7.50	1458	16.0	920	0.04	0.5	NA
MAY	River Musi at Moosarambagh bridge, Hyderabad	E	0.3	7.45	1411	24.0	NA	0.32	NA	2.9
JUN	River Musi at Moosarambagh bridge, Hyderabad		0.3	7.28	1377	20.0	1600	0.047	0.5	NA
JUL	River Musi at Moosarambagh bridge, Hyderabad	-	0.3	7.16	826	8.0	540	0.003695	0.5	NA
AUG	River Musi at	-	1.7	7.28	674	4.0	350	0.02	0.5	NA

	Moosarambagh bridge, Hyderabad									
SEP	River Musi at Moosarambagh bridge, Hyderabad	-	0.3	7.34	1204	8.0	350	0.01856	0.5	NA
OCT	River Musi at Moosarambagh bridge, Hyderabad		3.8	7.35	669	3.2	430	0.0055418	0.5	#VALUE!
NOV	River Musi at Moosarambagh bridge, Hyderabad		0.3	7.52	1167	12.0	540	0.030	0.5	#VALUE!
JAN	River Musi at Nagole, Ranga Reddy	-	0.3	7.96	1391	6	920	0.02	0.5	NA
FEB	River Musi at Nagole, Ranga Reddy	-	0.3	7.42	1341	6	920	0.036	0.5	-
MAR	River Musi at Nagole		0.3	7.92	1452	8	430	0.074	0.5	NA
APR	River Musi at Nagole	E	0.3	7.43	1487	16	920	0.03	0.5	NA
MAY	River Musi at Nagole	E	0.3	7.57	1420	29	NA	0.42	NA	2.6
JUN	River Musi at Nagole		0.3	7.36	1395	18	1600	0.0217	0.5	NA
JUL	River Musi at Nagole	-	0.3	7.23	837	6.00	540	0.003987	0.5	NA
AUG	River Musi at Nagole	-	0.5	7.36	779	4.0	430	0.05	0.5	NA
SEP	River Musi at Nagole	-	1.0	7.94	439	1.8	430	0.0202	0.5	NA
OCT	River Musi at Nagole		3.6	7.32	661	3.2	350	0.0051055	0.5	#VALUE!
NOV	River Musi at Nagole		0.3	7.54	1394	8.0	540	0.038	0.5	#VALUE!
JAN	River Musi - Outlet of Nalla Cheruvu, Peerajadiguda, Rangareddy	-	0.3	7.94	1878	12.0	350	0.18	0.5	NA
FEB	River Musi - Outlet of Nalla Cheruvu, Peerajadiguda, Rangareddy	-	0.3	7.79	1647	12.0	540	0.107	0.5	-
MAR	Outlet of Nalla Cheruvu, Peerajadiguda		0.3	7.68	1689	16.0	430	0.073	0.5	NA
APR	Outlet of Nalla Cheruvu, Peerajadiguda	E	0.3	7.52	1595	18.0	540	0.04	0.5	NA
MAY	Outlet of Nalla Cheruvu, Peerajadiguda	E	0.3	7.61	1754	35.0	NA	0.86	NA	3.8
JUN	Outlet of Nalla Cheruvu, Peerajadiguda		0.3	7.53	1753	10.0	920	0.0882	0.5	NA
JUL	Outlet of Nalla Cheruvu, Peerajadiguda	-	0.3	7.63	1323	6.00	540	0.02861	0.5	NA
AUG	Outlet of Nalla Cheruvu, Peerajadiguda	-	0.3	7.84	1560	6.0	430	0.07	0.5	NA
SEP	Outlet of Nalla Cheruvu, Peerajadiguda	-	0.3	7.36	1156	6.0	430	0.01154	0.5	NA
OCT	Outlet of Nalla Cheruvu, Peerajadiguda		0.3	7.34	1198	6.0	350	0.028917	0.5	#VALUE!
NOV	Outlet of Nalla Cheruvu, Peerajadiguda		0.3	7.53	1636	6.0	540	0.071	0.5	#VALUE!
JAN	River Musi at Peerajadiguda, Ranga Reddy	-	0.3	7.83	1429	16.0	430	0.07	0.5	NA
FEB	River Musi at Peerajadiguda,	-	0.3	7.35	1332	6.0	540	0.017	0.5	-

	Ranga Reddy									
MAR	River Musi at Peerajadiguda		0.3	7.40	1475	8.0	540	0.034	0.5	NA
APR	River Musi at Peerajadiguda	E	0.3	7.47	1490	16.0	540	0.05	0.5	NA
MAY	River Musi at Peerajadiguda	E	0.3	7.32	1430	30.0	NA	0.25	NA	2.9
JUN	River Musi at Peerajadiguda		0.3	7.42	1389	14.0	920	0.0241	0.5	NA
JUL	River Musi at Peerajadiguda	-	0.3	7.30	838	6.00	430	0.00608	0.5	NA
AUG	River Musi at Peerajadiguda	-	2.0	7.21	685	2.1	540	0.01	0.5	NA
SEP	River Musi at Peerajadiguda	-	0.3	7.31	1328	8.0	540	0.0145	0.5	NA
OCT	River Musi at Peerajadiguda		2.2	7.36	787	4.0	430	0.008051	0.5	#VALUE!
NOV	River Musi at Peerajadiguda		0.3	7.49	1209	6.0	540	0.02	0.5	#VALUE!
JAN	River Musi - D/s at Pratapasingaram , Shamshabad	-	0.3	7.93	1422	8.0	430	0.06	0.5	NA
FEB	River Musi - D/s at Pratapasingaram , Shamshabad	-	0.3	7.36	1337	6.0	430	0.021	0.5	-
MAR	D/s. of Musi at Pratapasingaram		0.3	6.58	1373	6.2	540	0.01	0.5	NA
APR	D/s. of Musi at Pratapasingaram	E	0.3	7.37	1340	8.0	540	0.03	0.5	NA
MAY	D/s. of Musi at Pratapasingaram	E	0.8	7.56	1446	12.0	NA	0.10	NA	2.7
JUN	D/s. of Musi at Pratapasingaram		0.3	7.49	1405	8.0	540	0.0325	0.5	NA
JUL	D/s. of Musi at Pratapasingaram	-	0.3	7.38	970	8.00	430	0.018515	0.5	NA
AUG	D/s. of Musi at Pratapasingaram	-	2.6	7.51	605	2.5	350	0.01	0.5	NA
SEP	D/s. of Musi at Pratapasingaram	-	0.3	7.45	1299	6.0	350	0.0218	0.5	NA
OCT	D/s. of Musi at Pratapasingaram		4.2	7.32	716	1.8	430	0.0063854	0.5	#VALUE!
NOV	D/s. of Musi at Pratapasingaram		1.0	7.56	1197	5.2	430	0.018	0.5	#VALUE!
JAN	River Musi at Pillaipalli, Rangareddy	-	1.8	7.44	1418	5.2	430	0.01	0.5	NA
FEB	River Musi at Pillaipalli, Rangareddy	-	1.9	7.40	1368	3.0	430	0.027	0.5	-
MAR	River Musi at Pillapalli		0.3	6.73	1384	6.1	540	0.01	0.5	NA
APR	River Musi at Pillapalli	E	1.0	7.60	1376	5.2	540	0.04	0.5	NA
MAY	River Musi at Pillapalli	E	2.6	7.49	1469	10.0	NA	0.14	NA	3.2
JUN	River Musi at Pillapalli		0.3	7.51	1417	12.0	540	0.0126	0.5	NA
JUL	River Musi at Pillapalli	-	0.3	7.81	1063	8.00	540	0.013816	0.5	NA
AUG	River Musi at Pillapalli	-	3.2	7.30	702	2.2	350	0.01	0.5	NA
SEP	River Musi at Pillapalli	-	3.3	7.12	1378	2.2	350	0.0057	0.5	NA
OCT	River Musi at Pillapalli		4.4	7.20	789	1.8	350	0.0038849	0.5	#VALUE!
NOV	River Musi at Pillapalli		1.6	7.53	1242	3.2	350	0.008	0.5	#VALUE!
52	River Musi at Rudravelly bridge, Yadadri	D	5.9	7.56	1650	7	120	0.01	0.5	1.2
FEB	River Musi at Rudravelly bridge, Yadadri	D	5.9	8.07	1581	6	110	0.010	0.5	1.02
MAR	River Musi sample	D	6.1	7.79	1673	5	130	0.01	0.5	0.96

	at Rudravelly bridge									
APR	River Musi sample at Rudravelly bridge	D	5.5	7.76	1707	3.5	84	0.01	0.5	1.10
MAY	River Musi sample at Rudravelly bridge	D	5.3	7.54	1395	5	94	0.01	BD L	1.0
JUN	River Musi sample at Rudravelly bridge		5.5	7.38	1657	5.5	110	0.01	0.5	1.0
JUL	River Musi sample at Rudravelly bridge	D	5.7	7.3	1388	5.0	130	0.01	0.5	0.9
AUG	River Musi sample at Rudravelly bridge	D	5.9	7.39	1070	4.0	110	0.01	0.5	0.63
SEP	River Musi sample at Rudravelly bridge	D	5.8	7.03	1375	4.2	120	BDL	0.5	0.52
OCT	River Musi sample at Rudravelly bridge		5.8	6.96	1137	5.0	110	BDL	BD L	1.06
NOV	River Musi sample at Rudravelly bridge		5.6	7.6	1406	5	92	BDL	BD L	0.67
53	River Musi at Valigonda bridge, Nalgonda dist	D	5.8	7.68	1546	6	94	0.01	0.5	1.2
FEB	River Musi at Valigonda bridge, Nalgonda dist	D	5.8	7.98	1587	8	84	0.010	0.5	0.99
MAR	River Musi at Valigonda bridge, Nalgonda dist	D	5.7	7.87	1679	6	79	0.01	0.5	1.11
APR	River Musi at Valigonda bridge, Nalgonda dist	D	6.0	7.72	1629	5	120	0.01	0.5	1.08
MAY	River Musi at Valigonda bridge, Nalgonda dist	D	5.6	7.53	1375	4.8	110	0.01	BD L	1.0
JUN	River Musi at Valigonda bridge, Nalgonda dist		5.9	7.31	1627	5.0	120	0.01	0.5	0.9
JUL	River Musi at Valigonda bridge, Nalgonda dist	D	6.1	7.41	1385	4.5	170	0.01	0.5	1.0
AUG	River Musi at Valigonda bridge, Nalgonda dist	D	6.4	8.04	1253	3.8	120	0.01	0.5	0.78
SEP	River Musi at Valigonda bridge, Nalgonda dist	D	6.3	7.47	1280	3.7	116	BDL	0.5	0.56
OCT	River Musi at Valigonda bridge, Nalgonda dist		6.2	7.19	1254	4	120	BDL	BD L	1.14
NOV	River Musi at Valigonda bridge, Nalgonda dist		6	7.7	1394	4.5	110	BDL	BD L	1.00
JAN	River Musi at Solipet (Kasaniguda), Nalgonda	D	6.6	7.72	1272	3.5	63	0.01	0.5	1.1
FEB	River Musi at Solipet (Kasaniguda), Nalgonda	D	6.6	7.40	1253	3.2	58	0.010	0.5	0.86
MAR	River Musi at Solipet (Kasaniguda)	D	6.4	8.01	1481	3.6	70	0.01	0.5	1.03
APR	River Musi at Solipet (Kasaniguda)	D	6.1	8.05	1603	4.0	79	0.01	0.5	0.97
MAY	River Musi at Solipet	D	5.8	7.97	1699	4.5	63	0.01	BD L	1.1

	(Kasaniguda)									
JUN	River Musi at Solipet (Kasaniguda)		6.0	7.45	1604	4.8	70	0.01	0.5	0.9
JUL	River Musi at Solipet (Kasaniguda)	D	6.4	7.55	1425	4.0	84	0.01	0.5	0.8
AUG	River Musi at Solipet (Kasaniguda)	D	6.7	8.17	1282	4.0	79	0.01	0.5	0.83
SEP	River Musi at Solipet (Kasaniguda)	D	6.4	7.62	1209	4.0	82	BDL	0.5	0.58
OCT	River Musi at Solipet (Kasaniguda)		6.3	7.70	1235	3.2	70	BDL	BD L	0.97
NOV	River Musi at Solipet (Kasaniguda)		6.4	7.79	1061	4.2	62	BDL	BD L	0.56
JAN	River Musi at Bheemaram Bridge, Bheemaram (V), Kethepally (M), Nalgonda (D)	B	6.2	7.31	1437	3	33	0.01	0.5	0.9
FEB	River Musi at Bheemaram Bridge, Bheemaram (V), Kethepally (M), Nalgonda (D)	B	6.4	7.49	1852	2.8	26	0.010	0.5	0.86
MAR	River Musi at Bheemaram Bridge	B	6.2	7.45	1213	3	27	0.01	0.5	0.73
APR	River Musi at Bheemaram Bridge	D	5.8	7.49	1844	3.4	31	0.01	0.5	1.08
MAY	River Musi at Bheemaram Bridge	D	5.5	7.93	1595	3.6	33	0.01	BD L	1.0
JUN	River Musi at Bheemaram Bridge		5.8	7.78	1060	3.8	39	0.01	0.5	0.9
JUL	River Musi at Bheemaram Bridge	D	6	7.85	1183	3.2	43	0.01	0.5	0.8
AUG	River Musi at Bheemaram Bridge	D	6.2	7.98	1028	4	39	0.01	0.5	0.78
SEP	River Musi at Bheemaram Bridge	D	6.1	7.64	1245	5	42	BDL	0.5	0.63
OCT	River Musi at Bheemaram Bridge		6	8.42	1186	3.2	38	BDL	BD L	0.42
NOV	River Musi at Bheemaram Bridge		6.7	8.14	1082	2.8	36	BDL	BD L	0.84
JAN	River Musi before confluence of River Krishna at Wadapally (V), Damaracharla (M), Nalgonda(D)	B	6.7	7.25	901	2.5	41	0.01	0.5	0.8
FEB	River Musi before confluence of River Krishna at Wadapally (V), Damaracharla (M), Nalgonda(D)	B	6.5	7.39	1032	2.2	34	0.010	0.5	0.88
MAR	River Musi Before Confluence of River Krishna at Wadapally	B	6.3	7.36	1173	2.5	38	0.01	0.5	0.71

APR	River Musi Before Confluence of River Krishna at Wadapally	B	6.2	7.91	1263	2.6	41	0.01	0.5	0.99
MAY	River Musi Before Confluence of River Krishna at Wadapally	B	5.9	8.11	1266	2.8	47	0.01	BD L	1.0
JUN	River Musi Before Confluence of River Krishna at Wadapally		6.1	7.89	1087	3	48	0.01	0.5	1.0
JUL	River Musi Before Confluence of River Krishna at Wadapally	C	6.3	7.68	927	2.8	58	0.01	0.5	0.9
AUG	River Musi Before Confluence of River Krishna at Wadapally	B	6.5	7.96	929	3	47	0.01	0.5	0.85
SEP	River Musi Before Confluence of River Krishna at Wadapally	D	6.4	7.99	1008	4	48	BDL	0.5	0.77
OCT	River Musi Before Confluence of River Krishna at Wadapally		6.1	7.97	1256	2.3	46	BDL	BD L	0.38
NOV	River Musi Before Confluence of River Krishna at Wadapally		6.6	8.1	861	2.6	44	BDL	BD L	0.89

Annexure-IX

Ground Water Quality – placed below in landscape

Annexure-X

Good Irrigation practices being adopted by the State

Monthly Progress Report by States / UTs in the matter of Hon'ble NGT in O.A. No.673/2018 Dt.06.12.2019.

Status of adopting Good Irrigation Practices:

The Government of Telangana is adopting different Irrigation Practices for improving crop yield. The Government of Telangana is adopting surface Irrigation, Sprinkler Irrigation and Lift Irrigation based on the different type of soils, claimants, crops and resources

The Government of Telangana state has taken up the massive programme of restoring minor irrigation sources under the name "Mission Kakatiya" (mana ooruu - mana cheruvu) in a decentralized manner through community involvement. The Government is aiming to complete the restoration of all the tanks in phased manner.

The program was launched on 12-03-2015 by our Hon'ble Chief Minister Sri Kalvakuntla Chandrashekar Rao. So far restoration of 27625 no. of water bodies with a cost of Rs.9795.39 Crores were taken up in different phases for restoration of ayacut of 21.39 Lakhs Acres out of which 21436 tanks are restored with an expenditure of Rs. 5160.00 Crores restoring an ayacut of 15.05 Lakh acres.

The main works taken up are,

- 1) Strengthening of Bunds and Repairs to Sluices and Weirs.
- 2) Restoration of Irrigation Channels
- 3) Repairs to Cross Masonry and Cross Drainage works.
- 4) Restoration of feeder Channels
- 5) Desilting.

Further, Government vide G.O. Ms. No. 8 Irrigation & CAD (M.I) Dept., dt: 08.03.2019 has accorded administrative approval for an estimated cost of Rs.3825 Crores for construction of 1200 Nos of check dams on 4th order to 8th order streams in the command areas of Major & Medium Irrigation Projects. It is also proposed to complete the construction of check dams within two years in phased manner.

As on date, 638 no. of Check dams were technically sanctioned for an amount of Rs.2906.26 crores and works are in progress.

Annexure-XI

Rain Water Harvesting Structures in ULBs

Sl.No.	Name of the District	Name of the Municipality / Municipal Corporation	Total No. of RWH
1	2	3	4
1	Jangaon	Jangaon	100
	Jangaon Total		100
2	Warangal Urban	Warangal	380
	Warangal Urban Total		380
3	Warangal Rural	Parkal	7
4	Warangal Rural	Narsampet	17
5	Warangal Rural	Wardhannapet	6
	Warangal Rural Total		30
6	Mahabubabad	Mahabubabad	5
7	Mahabubabad	Dornakal	133
8	Mahabubabad	Maripeda	459
9	Mahabubabad	Thorrur	7
	Mahabubabad Total		604
10	Jayashankar	Bhupalpally	7
	Jayashankar Total		7
11	Karimnagar	Karimnagar Corpn.	689
12	Karimnagar	Jammikunta	46
13	Karimnagar	Huzurabad	83
14	Karimnagar	Choppandandi	575
15	Karimnagar	Kothapally	3407
	Karimnagar Total		4800
16	Jagityal	Jagityal	792
17	Jagityal	Korutla	288
18	Jagityal	Metpalli	25
19	Jagityal	Raikal	4680
20	Jagityal	Dharmapuri	25
	Jagityal Total		5810
21	Rajanna-Sircilla	Vemulavada	379
22	Rajanna-Sircilla	Sircilla	318
	Rajanna-Sircilla Total		697
23	Peddapalli	Ramagundam Corpn.	350
24	Peddapalli	Peddapalli	156
25	Peddapalli	Manthani	10
26	Peddapalli	Sulthanabad	56
	Peddapalli Total		572
27	Khammam	Khammam Corpn.	42
28	Khammam	Sattupalli	5
29	Khammam	Madhira	4
30	Khammam	Wyra	9
	Khammam Total		60
31	Bhadradri (Kothagudem)	Kothagudem	7
32	Bhadradri (Kothagudem)	Yellandu	21
33	Bhadradri (Kothagudem)	Manuguru	6
34	Bhadradri (Kothagudem)	Palvancha	40
	Bhadradri (Kothagudem) Total		74
35	Adilabad	Adilabad	189
	Adilabad Total		189
36	Nirmal	Nirmal	51
37	Nirmal	Bhainsa	34
38	Nirmal	Khanapur	4

Sl.No.	Name of the District	Name of the Municipality	Total No. of
	Nirmal Total		89
39	Komaram Bheem	Kagaznagar	11
	Komaram Bheem Total		11
40	Mancherial	Mancherial	59
41	Mancherial	Bellampally	25
42	Mancherial	Nasipur	9
43	Mancherial	Chennur	8
44	Mancherial	Kyathanpally	382
45	Mancherial	Luxettipet	192
46	Mancherial	Mandamarri	36
	Mancherial Total		711
47	Ranga Reddy	Pedda Amberpet	52
48	Ranga Reddy	Badangpet Corpn.	1507
49	Ranga Reddy	Ibrahimpattanam	93
50	Ranga Reddy	Jalpally	97
51	Ranga Reddy	Meerpet Corpn.	589
52	Ranga Reddy	Shadnagar	89
53	Ranga Reddy	Shamshabad	
54	Ranga Reddy	Turkayamjal	33
55	Ranga Reddy	Manikonda	177
56	Ranga Reddy	Narsingi	53
57	Ranga Reddy	Bandlaguda jagir Corpn.	102
58	Ranga Reddy	Adibatla	299
59	Ranga Reddy	Shankarpally	25
60	Ranga Reddy	Thukkuguda	559
61	Ranga Reddy	Amangal	19
62	Ranga Reddy	Kothur	42
	Ranga Reddy Total		3736
63	Vikarabad	Tandur	232
64	Vikarabad	Vikarabad	211
65	Vikarabad	Parigi	127
66	Vikarabad	Kodangal	81
	Vikarabad Total		651
67	Medchal-Ma1kajgiri	Medchal	137
68	Medchal-Ma1kajgiri	Boduppall Corpn.	220
69	Medchal-Ma1kajgiri	Peerzadiguda Corpn.	356
70	Medchal-Ma1kajgiri	Jawaharnagar Corpn.	64
71	Medchal-Ma1kajgiri	Dhammaiguda	77
72	Medchal-Ma1kajgiri	Nagaram	38
73	Medchal-Ma1kajgiri	pocharam	45
74	Medchal-Ma1kajgiri	Ghatkesar	19
75	Medchal-Ma1kajgiri	Gundlapochampally	54
76	Medchal-Ma1kajgiri	Thumkunta	51
77	Medchal-Ma1kajgiri	Nizampet Corpn.	1710
78	Medchal-Ma1kajgiri	Kompally	1284
79	Medchal-Ma1kajgiri	Dundigal	213
	Medchal-Ma1kajgiri Total		4268
80	Nizamabad	Nizamabad Corpn.	223
81	Nizamabad	Bodhan	160
82	Nizamabad	Armur	217
83	Nizamabad	Bheemgal	13
	Nizamabad Total		613
84	Kamareddy	Kamareddy	73
85	Kamareddy	Banswada	83
86	Kamareddy	Yellareddy	6

Sl.No.	Name of the District	Name of the Municipality	Total No. of
	Kamareddy Total		162
87	Yadadri Bhuvanagiri	Bhongir	32
88	Yadadri Bhuvanagiri	Mothkur	5
89	Yadadri Bhuvanagiri	Choutuppal	167
90	Yadadri Bhuvanagiri	Alair	5
91	Yadadri Bhuvanagiri	Pochampally	11
92	Yadadri Bhuvanagiri	Yadagirigutta	13
	Yadadri Bhuvanagiri Total		233
93	Suryapet	Suryapet	316
94	Suryapet	Kodada	32
95	Suryapet	Huzurnagar	2
96	Suryapet	Neredcherla.	0
97	Suryapet	Tirumalagiri	0
	Suryapet Total		350
98	Nalgonda	Devarakonda	12
99	Nalgonda	Nalgonda	38
100	Nalgonda	Miryalguda	41
101	Nalgonda	Nandikonda	0
102	Nalgonda	Chityal	35
103	Nalgonda	Haliya	254
104	Nalgonda	Chandur	32
105	Nalgonda	Nakrekal	5
	Nalgonda Total		417
106	Siddipet	Siddipet	70
107	Siddipet	Gajwel	95
108	Siddipet	Dubbaka	5
109	Siddipet	Husnabad	135
110	Siddipet	Cherial	104
	Siddipet Total		409
111	Sangareddy	Sangareddy	31
112	Sangareddy	Sadasivapet	28
113	Sangareddy	Zaheerabad	39
114	Sangareddy	Andol-Jogipet	8
115	Sangareddy	Narayankhed	25
116	Sangareddy	Bollaram	364
117	Sangareddy	Teilapur	1678
118	Sangareddy	Ameenpur	
	Sangareddy Total		2173
119	Medak	Medak	6
120	Medak	Thoopran	5
121	Medak	Ramayampet	2
122	Medak	Narsapur	5
	Medak Total		18
123	Mahabubnagar	Mahaboobnagar	133
124	Mahabubnagar	Bhoothpur	33
125	Mahabubnagar	Jadcherla (Badepally)	44
	Mahabubnagar Total		210
126	Narayanpet	Narayanapet	131
127	Narayanpet	Makthal	73
128	Narayanpet	Kosgi	42
	Narayanpet Total		246
129	Jogulamba Gadwal	Gadwal	6
130	Jogulamba Gadwal	leeja	45
131	Jogulamba Gadwal	Waddepalle	6
132	Jogulamba Gadwal	Alampur	6

Sl.No.	Name of the District	Name of the Municipality	Total No. of
	Jogulamba Gadwal Total		63
133	Wanaparthi	Wanaparthi	10
134	Wanaparthi	Kothakota	3
135	Wanaparthi	Pebbair	3
136	Wanaparthi	Atmakur	2
137	Wanaparthi	Amarchinta	1
	Wanaparthi Total		19
138	Nagarkurnool	Nagarkurnool	15
139	Nagarkurnool	Kollapur	68
140	Nagarkurnool	Kalwakurthy	18
141	Nagarkurnool	Achampet	8
	Nagarkurnool Total		109
GRAND TOTAL			27811

Monthly Progress for the month of December-2022 during F.Y.2022-23

		During December-22	Cumulative Since April-2022 during F.Y.2022-23
Rain Water Harvesting Artificial Recharge Structures (ARS)	Sites Recommended	361	3453

ANNEXURE-IX

Ground water Quality during Pre Monsoon 2022

SN O	River	Pri o rity	District	Village	Lat_ GIS	Long_ GIS	P H	E C (μS / C m) at 25 ⁰ C	TD S (mg /l)	Na + ((m g/ l)	K ⁺ (mg /l)	Ca + (mg /l)	Mg + (mg /l)	CO - ₃ (mg /l)	HC O ₃ ⁻ (mg /l)	Cl ⁻ (mg /l)	SO ⁻ ₄ (mg /l)	NO ⁻ ₃ (mg /l)	F ⁻ (mg /l)	T.H (mg /l)	SA R
1	Musi	I	Hyderabad	S.R.Nagar	17.44 2	78.444	7.6 4	10 02	641	88	3	80	29	0	290	90	70	25	1.0 1	320	2.1 4
2	Musi	I	Hyderabad	Himayanagar	17.39 8	78.445	7.9 9	10 65	682	109	3	64	29	0	210	120	106	27	1.0 0	280	2.8 3
3	Musi	I	Hyderabad	Kulsanapur	17.37 4	78.437	7.5 6	12 26	785	115	12	88	44	0	430	110	72	1	0.5 6	400	2.5 0
4	Musi	I	Hyderabad	Chandraingutta	17.33 3	78.484	7.6 3	86 1	551	76	2	88	15	0	200	90	102	11	1.0 9	280	1.9 7
5	Musi	I	Hyderabad	Bahadurpura	17.35 1	78.458	7.5 3	10 90	698	89	2	80	39	0	270	110	95	35	0.8 4	360	2.0 3
6	Musi	I	Hyderabad	Darul Shifa	17.38 1	78.485	7.8 9	76 7	491	56	12	48	34	0	220	60	77	7	0.6 5	260	1.5 0
7	Musi	I	Hyderabad	A.P.Secretariat	17.40 9	78.470	7.7 7	48 5	310	32	5	32	24	0	150	40	41	3	0.4 0	180	1.0 3
8	Musi	I	Hyderabad	Khairathabad	17.41 1	78.461	7.5 2	59 7	382	21	12	32	39	0	140	40	81	15	1.0 6	240	0.5 9

9	Musi	I	Hyderabad	Maredpally(s)	17.44 1	78.509	7.5 3	98 8	632	65	1	120	24	0	270	80	120	37	1.3 3	400	1.4 1
10	Musi	I	Hyderabad	Musheerabad	17.42 2	78.512	7.9 7	85 8	549	66	2	88	15	0	230	90	44	14	1.4 8	280	1.7 2
11	Musi	I	Hyderabad	Nampally	17.38 5	78.474	8.0 9	10 93	700	88	2	72	44	0	300	90	89	36	0.7 8	360	2.0 3
12	Musi	I	Hyderabad	Juvinile home	17.36 1	78.508	7.5 4	10 88	696	93	9	80	34	0	280	100	95	28	0.5 0	340	2.2 0
13	Musi	I	Jangaon	Bachannapet	17.79 1	79.042	7.9 8	59 7	382	29	1	48	29	0	110	110	15	22	0.5 1	240	0.8 1
14	Musi	I	Jangaon	Padamati Keshapur	17.83 8	78.939	7.9 3	85 7	548	91	7	40	29	0	120	120	97	40	0.7 0	220	2.6 7
15	Musi	I	Jangaon	Devaruppula	17.53 7	79.356	7.9 8	53 4	342	44	3	48	19	0	100	110	11	34	1.1 5	200	1.3 5
16	Musi	I	Jangaon	Singarajupalli	17.59 2	79.274	7.8 8	64 9	415	55	1	48	24	0	110	120	39	6	0.9 5	220	1.6 1
17	Musi	I	Jangaon	Jangaon	17.69 7	79.147	7.8 5	13 51	865	201	13	48	29	0	260	140	89	155	0.3 8	240	5.6 4
18	Musi	I	Jangaon	Siddanki	17.76 8	79.098	7.6 7	96 9	620	142	1	48	29	0	110	120	46	252	0.8 9	240	3.9 9
19	Musi	I	Jangaon	Jeedikal	17.60 8	79.161	7.3 5	10 91	698	66	17	40	29	0	120	150	35	5	3.3 2	220	1.9 3
20	Musi	I	Jangaon	Vadicherla	17.66 1	79.237	7.9 3	81 4	521	102	1	40	24	0	120	150	47	43	0.9 8	200	3.1 4
21	Musi	I	Jangaon	Lingala ghanpur	17.65 9	79.200	7.9 4	17 96	114 9	245	1	72	49	0	370	310	63	23	0.5 5	380	5.4 7
22	Musi	I	Jangaon	Machupahad	17.87 1	79.222	7.9 7	22 94	146 8	346	2	64	44	0	300	390	71	177	1.4 4	340	8.1 6
23	Musi	I	Jangaon	Ibrahimpur	17.75 9	79.229	7.8 5	93 2	596	104	2	48	19	0	190	120	47	15	1.6 6	200	3.2 0
24	Musi	I	Jangaon	Nidigonda	17.73 1	79.231	7.9 6	89 2	571	92	4	48	24	0	200	120	11	50	0.8 2	220	2.7 0

25	Musi	I	Jangaon	Raghunadhappalli	17.76 5	79.264	8.0 1	14 94	956	174	5	64	39	0	320	180	63	57	0.2 3	320	4.2 3
26	Musi	I	Medchal	Old Alwal	17.49 4	78.508	7.1 1	12 81	820	87	2	136	34	0	200	170	118	139	1.8 9	480	1.7 3
27	Musi	I	Medchal	Balanagar 1	17.47 0	78.450	7.7 3	21 69	138 8	405	1	32	34	0	550	320	108	3	1.3 1	220	11. 87
28	Musi	I	Medchal	Fethenagar	17.46 0	78.440	8.2 8	14 64	937	249	4	32	29	0	240	120	340	0.3	2.9 8	200	7.6 6
29	Musi	I	Medchal	Dulapally	17.55 0	78.460	7.1 0	10 90	698	87	3	96	34	0	360	100	56	18	1.4 9	380	1.9 4
30	Musi	I	Medchal	Dundigal	17.60 8	78.416	6.8 9	14 83	949	132	160	56	19	0	440	110	86	43	1.0 4	220	3.8 7
31	Musi	I	Medchal	Ghatkesar	17.44 7	78.679	7.4 1	13 23	847	158	7	56	49	0	490	100	62	2	2.2 1	340	3.7 3
32	Musi	I	Medchal	Cherlapally	17.46 8	78.611	7.5 3	23 97	153 4	98	4	272	68	0	320	490	126	30	0.9 4	960	1.3 8
33	Musi	I	Medchal	Balaji Nagar	17.54 7	78.547	6.9 8	81 2	520	40	1.0	120	19	0	260	90	42	44	0.6 5	380	0.8 9
34	Musi	I	Medchal	Yadgarpally	17.55 0	78.630	6.9 4	95 3	610	68	9	112	24	0	240	90	90	82	1.2 4	380	1.5 2
35	Musi	I	Medchal	Kessara	17.48 4	78.575	6.6 4	26 7	171	22	0.4	16	15	0	70	50	3	3	0.3 3	100	0.9 6
36	Musi	I	Medchal	Kukatpally 1	17.48 1	78.397	7.1 0	10 41	666	50	2	104	44	0	260	130	90	12	1.1 4	440	1.0 4
37	Musi	I	Medchal	Kukatpally 2	17.49 0	78.390	7.3 9	13 07	836	173	1	48	39	0	340	90	182	0.0 1	1.0 0	280	4.4 9
38	Musi	I	Medchal	Malkajgiri	17.44 9	78.535	7.0 8	14 38	920	102	5	160	29	0	280	180	140	103	1.8 5	520	1.9 4
39	Musi	I	Medchal	Gundla pochampally	17.56 7	78.480	7.9 7	87 0	557	143	3	16	29	0	240	90	86	14	2.9 7	160	4.9 2
40	Musi	I	Medchal	Medchal	17.62 0	78.485	8.9 0	46 86	299 9	889	7	24	24	30	640	180	115 6	16	2.8 1	160	30. 56

41	Musi	I	Medchal	Gajularamaram 1	17.53 0		7.5 1	14 24	911	137	4	88	44	0	400	120	100	45	1.4 0	400	5.0 9
42	Musi	I	Medchal	Gajularamaram 2	17.53 0	78.420	7.1 2	16 25	104 0	165	3	112	53	0	270	310	158	10	1.5 3	500	2.7 5
43	Musi	I	Medchal	Pothaipally	17.55 1	78.540	7.0 6	10 97	702	50	4	144	15	0	240	130	82	33	0.4 7	420	1.0 6
44	Musi	I	Medchal	Shahmirpet	17.58 3	78.574	8.0 2	11 40	730	166	2	64	10	0	170	270	8	2	0.8 4	200	5.1 0
45	Musi	I	Medchal	Turkapally	17.66 7	78.594	6.9 9	13 40	858	69	3	128	58	0	370	180	78	31	1.5 1	560	1.2 7
46	Musi	I	Medchal	Uppal	17.40 8	78.584	7.8 0	11 93	764	87	3	120	24	0	230	130	120	62	0.8 7	400	1.8 9
47	Musi	I	Nalgonda	Kethepally	17.14 7	79.512	8.3 6	19 23	123 1	433	2	16	15	20	800	110	38	6	4.1 2	100	18. 84
48	Musi	I	Nalgonda	Kothagudem	16.82 5	79.598	8.2 4	24 83	158 9	389	4	56	58	0	410	470	82	50	2.0 3	380	8.6 8
49	Musi	I	Nalgonda	Nakrekal	17.15 9	79.421	7.9 6	93 2	596	51	3	128	15	0	320	70	48	20	0.6 8	380	1.1 4
50	Musi	I	Nalgonda	Palem	17.22 9	79.450	8.1 5	14 27	913	135	2	96	44	0	210	280	58	50	0.7 6	420	2.8 6
51	Musi	I	Nalgonda	Vallabhapur	17.23 9	79.480	7.9 4	13 88	888	102	11	136	34	0	260	230	36	103	0.9 7	480	2.0 2
52	Musi	I	Nalgonda	Baironibanda	17.30 2	79.301	8.0 8	57 0	365	57	2	64	5	0	160	70	42	0.0 5	0.5 5	180	1.8 5
53	Musi	I	Nalgonda	P.Kondaram	17.24 9	79.423	7.7 4	19 26	123 3	266	30	48	78	0	310	510	16	22	0.3 0	440	5.5 2
54	Musi	I	Nalgonda	Vallala	17.23 6	79.386	7.7 6	20 82	133 2	296	6	144	15	0	330	390	132	46	2.0 6	420	6.2 8
55	Musi	I	Nalgonda	Mamidala	17.06 5	79.465	8.0 1	54 1	346	45	1	72	5	0	160	70	30	4	0.5 0	200	1.3 8
56	Musi	I	Rangareddy	Balapur (Leninnagar)	17.24 8	78.452	7.0 0	11 88	760	90	1	120	24	0	380	110	29	32	0.8 0	400	1.9 6

57	Musi	I	Rangareddy	Alur	17.32 4	78.064	7.2 3	67 0	429	24	2	56	39	0	270	20	14	46	0.5 2	300	0.6 1
58	Musi	I	Rangareddy	Dharmasagar	17.33 6	78.154	7.3 5	78 0	499	70	2	40	39	0	290	50	14	47	0.6 0	260	1.8 9
59	Musi	I	Rangareddy	Batasingaram	17.29 7	78.736	7.4 3	91 2	584	97	2	56	29	0	200	130	73	1	2.2 8	260	2.6 1
60	Musi	I	Rangareddy	Kuntloor	17.33 9	78.628	7.3 8	44 8	287	27	6	48	15	0	130	30	32	47	0.4 7	180	0.8 8
61	Musi	I	Rangareddy	Elimenadu	17.14 9	78.599	7.2 3	82 2	526	36	3	64	49	0	370	30	9	15	0.9 2	360	0.8 1
62	Musi	I	Rangareddy	Kongarkalan	17.20 4	78.545	7.2 5	91 2	584	33	1	64	63	0	410	20	8	40	1.0 1	420	0.7 1
63	Musi	I	Rangareddy	Mangalpally	17.22 0	78.598	7.1 5	94 4	604	45	3	64	53	0	370	40	11	56	0.7 4	380	1.0 0
64	Musi	I	Rangareddy	Kandukur	17.08 0	78.480	6.8 2	10 70	685	56	2	64	63	0	340	70	52	57	1.1 8	420	1.1 9
65	Musi	I	Rangareddy	Maheswaram	17.13 5	78.480	7.1 5	45 0	288	18	2	40	29	0	210	30	7	0.2 2	0.2 8	220	0.5 3
66	Musi	I	Rangareddy	Pondiyala	17.11 7	78.379	7.3 7	14 84	950	160	4	56	73	0	560	120	13	44	1.9 2	440	3.3 2
67	Musi	I	Rangareddy	Bodakonda	17.06 2	78.769	7.0 0	73 8	472	59	1	64	49	0	380	40	10	42	1.8 1	360	1.3 6
68	Musi	I	Rangareddy	Manchal	17.16 0	78.739	7.0 5	97 7	625	47	6	56	58	0	320	60	54	20	1.9 8	380	1.0 5
69	Musi	I	Rangareddy	Kethereddipally	17.27 6	78.223	6.9 7	92 2	590	40	19	104	24	0	250	80	61	49	0.6 5	360	0.9 2
70	Musi	I	Rangareddy	Moinabad	17.33 0	78.290	7.1 2	79 6	509	64	3	80	15	0	220	50	84	26	0.5 4	260	1.7 3
71	Musi	I	Rangareddy	Rajender Nagar	17.31 6	78.405	6.9 2	30 10	192 6	140	3	464	19	0	190	700	323	36	0.8 8	124 0	1.7 3
72	Musi	I	Rangareddy	Nadhargull	17.27 2	78.541	7.1 2	13 80	883	108	3	88	58	0	390	140	21	119	0.9 6	460	2.1 8

73	Musi	I	Rangareddy	Gachibowli	17.43 0	78.368	7.5 6	14 50	928	162	3	96	39	0	440	190	33	8	1.1 5	400	3.5 2
74	Musi	I	Rangareddy	Antharam	17.05 0	78.777	7.0 2	14 30	915	110	21	160	15	0	260	150	191	53	0.8 0	460	2.2 3
75	Musi	I	Rangareddy	Shahbad	17.20 2	78.104	6.9 5	87 0	557	60	2	120	5	0	150	100	146	1	0.6 8	320	1.4 6
76	Musi	I	Rangareddy	Malkaram	17.25 6	78.282	7.0 0	11 40	730	102	20	112	15	0	270	110	111	49	0.6 4	340	2.4 1
77	Musi	I	Rangareddy	Palmokole	17.20 4	78.301	7.3 9	14 90	954	205	9	64	34	0	270	220	157	5	0.5 8	300	5.1 5
78	Musi	I	Rangareddy	Utlapally	17.25 0	78.368	6.9 7	89 3	572	38	1	96	39	0	300	40	96	25	0.6 2	400	0.8 2
79	Musi	I	Rangareddy	Shankarpalli	17.45 3	78.131	7.1 4	13 47	862	58	1	144	49	0	250	180	126	50	0.4 7	560	1.0 7
80	Musi	I	Rangareddy	Yeravaguda	17.40 9	78.127	7.6 4	89 7	574	101	15	72	15	0	130	110	179	5	0.3 4	240	2.8 3
81	Musi	I	Rangareddy	Tumotoniguda (Mall)	16.99 2	78.701	7.9 2	18 07	115 6	337	7	24	19	0	680	60	74	29	4.3 3	140	12. 38
82	Musi	I	Rangareddy	Yacharam	17.05 0	78.670	7.1 6	79 0	506	41	2	88	19	0	250	40	72	2	1.4 5	300	1.0 3
83	Musi	I	Siddipet	Chatlapally	17.85 1	78.858	8.0 7	49 0	314	22	1	64	10	0	130	20	41	54	0.6 0	200	0.6 8
84	Musi	I	Siddipet	Dharmaram	17.71 6	78.814	7.5 2	14 15	906	132	2	112	34	0	300	140	106	109	2.4 7	420	2.8 0
85	Musi	I	Siddipet	Kondapur	17.78 6	78.849	7.4 6	78 4	502	40	3	80	24	0	160	60	86	55	0.9 3	300	1.0 0
86	Musi	I	Siddipet	T.Narsapur	17.85 7	78.863	7.6 9	10 42	667	33	1	112	49	0	420	30	63	26	1.2 8	480	0.6 5
87	Musi	I	Siddipet	Adivimajid	17.70 6	78.676	7.1 8	46 3	296	43	2	48	10	0	200	20	15	8	1.5 0	160	1.4 8
88	Musi	I	Siddipet	Zaptisingaipally	17.69 4	78.614	7.9 2	10 87	696	72	4	80	58	0	250	150	72	73	1.0 4	440	1.4 9

89	Musi	I	Suryapet	Bethevole	16.96 8	79.812	7.1 7	17 23	110 3	203	1	120	53	0	270	320	215	32	0.6 5	520	3.8 7
90	Musi	I	Suryapet	Chilkuru	16.95 3	79.886	8.1 0	80 2	513	62	2	64	39	0	270	60	86	4	0.6 5	320	1.5 1
91	Musi	I	Suryapet	Dondapadu	16.81 8	80.013	7.5 8	22 80	145 9	170	2.0	304	5	0	240	360	386	29	0.2 2	780	2.6 5
92	Musi	I	Suryapet	Gudimalkapur	16.79 7	79.981	7.8 3	12 17	779	67	1	128	44	0	220	130	54	238	1.0 7	500	1.3 0
93	Musi	I	Suryapet	Thogarrai	16.93 7	79.932	8.0 1	81 9	524	61	4	88	15	0	200	60	114	7	0.7 3	280	1.5 9
94	Musi	I	Suryapet	Mellacheruvu	16.83 7	79.905	8.1 7	15 52	993	178	2	96	49	0	350	240	108	25	0.7 7	440	3.6 9
95	Musi	I	Suryapet	Akupamula	17.03 3	79.873	8.0 3	10 54	675	95	58	104	19	0	290	180	62	16	0.6 6	340	2.2 4
96	Musi	I	Suryapet	Dirsencerla	16.85 3	79.674	8.1 0	70 9	454	54	2	56	39	0	200	50	88	73	0.6 8	300	1.3 6
97	Musi	I	Suryapet	Janpahad	16.73 9	79.707	7.7 0	10 77	689	83	1	88	39	0	260	100	158	3	1.1 4	380	1.8 5
98	Musi	I	Suryapet	Palakeedu	16.80 4	79.695	7.3 1	56 0	358	48	3	64	5	0	140	50	70	1	0.2 4	180	1.5 6
99	Musi	I	Suryapet	Pillalamarry	17.14 6	79.575	7.8 2	27 89	178 5	318	97	144	63	0	470	570	108	42	0.5 4	620	5.5 5
100	Musi	I	Suryapet	Yerkaram	17.22 9	79.575	7.4 6	66 0	422	37	2	72	24	0	290	20	20	27	0.6 3	280	0.9 6
101	Musi	I	Vikarabad	Pedda Umintyal	17.22 8	77.975	7.6 8	81 5	522	20	9	96	24	0	170	110	52	2	0.3 0	340	0.4 7
102	Musi	I	Vikarabad	Pudur	17.26 4	77.957	7.3 6	22 2	142	12	2	16	15	0	60	30	8	19	0.2 4	100	0.5 2
103	Musi	I	Yadadri	Kolanpaka	17.69 7	79.020	6.9 5	61 8	396	91	10	48	5	0	270	40	16	8	0.7 4	140	3.3 4
104	Musi	I	Yadadri	Sarajipet	17.61 8	79.119	7.7 7	35 9	230	35	2	40	10	0	140	10	36	36	0.8 2	140	1.2 9

105	Musi	I	Yadadri	Chada	17.477	79.075	7.14	724	463	26	4	128	15	0	330	30	36	34	0.80	380	0.58
106	Musi	I	Yadadri	B.Pochampalli	17.336	78.811	7.48	2016	1290	271	5	32	112	0	380	420	160	7	1.44	540	5.07
107	Musi	I	Yadadri	Bhongiri	17.485	78.907	7.22	620	397	52	2	88	10	0	200	30	60	81	1.78	260	1.40
108	Musi	I	Yadadri	Chandupatla	17.499	78.979	7.19	1290	826	109	2	136	19	0	380	170	37	7	0.87	420	2.31
109	Musi	I	Yadadri	Nandanam	17.437	78.927	8.33	2241	1434	406	3	24	53	10	450	370	172	18	3.78	280	10.55
110	Musi	I	Yadadri	Bibinagar	17.460	78.802	7.67	1503	962	93	2	216	19	0	120	320	124	111	1.63	620	1.62
111	Musi	I	Yadadri	D.Malkapur	17.258	78.803	7.02	1263	808	119	27	96	19	0	230	150	96	85	3.28	320	2.89
112	Musi	I	Yadadri	Ch.Laxmapur	17.651	78.754	7.33	863	552	97	2	72	19	0	380	40	23	5	1.09	260	2.62
113	Musi	I	Yadadri	Kanchanapalli	17.404	79.340	7.12	781	500	40	3	104	19	0	270	20	42	71	0.77	340	0.94
114	Musi	I	Yadadri	Mothukur	17.447	79.263	7.40	1500	960	187	3	64	73	0	330	290	112	5	1.22	460	3.79
115	Musi	I	Yadadri	Paladugu	17.394	79.193	7.42	1357	868	139	7	80	58	0	370	210	76	12	1.36	440	2.88
116	Musi	I	Yadadri	Podichedu	17.378	79.280	7.48	1566	1002	156	3	112	58	0	310	290	136	10	1.37	520	2.97
117	Musi	I	Yadadri	Bondugala	17.768	78.967	7.11	692	443	28	2	88	10	0	120	110	36	14	0.68	260	0.76
118	Musi	I	Yadadri	Kurraram	17.775	78.930	6.61	1068	684	78	3	128	5	0	170	130	94	79	0.51	340	1.84
119	Musi	I	Yadadri	Raghunadapuram	17.679	78.947	7.22	878	562	65	1	80	58	0	400	80	58	4	1.74	440	1.35
120	Musi	I	Yadadri	Rajapet	17.729	78.933	7.12	529	339	24	2	88	5	0	260	10	0	23	2.10	240	0.67

12 1	Musi	I	Yadadri	Somaram	17.72 6	78.992	6.9 2	66 3	424	27	2	112	5	0	320	20	4	12	0.5 7	300	0.6 8
12 2	Musi	I	Yadadri	Ramanapet	17.28 3	79.095	7.8 6	14 87	952	108	2	64	97	0	280	230	132	75	1.4 2	560	1.9 8
12 3	Musi	I	Yadadri	Yellanki	17.29 4	79.031	7.4 2	10 21	653	98	3	72	39	0	160	130	29	219	0.6 3	340	2.3 1
12 4	Musi	I	Yadadri	Yennaram	17.31 8	79.203	7.3 6	15 00	960	150	2.3	152	34	0	180	350	158	15	0.5 4	520	2.8 6
12 5	Musi	I	Yadadri	Gandamalla	17.73 3	78.854	6.7 7	93 8	600	30	1	128	19	0	240	120	40	8	1.0 1	400	0.6 5
12 6	Musi	I	Yadadri	Arror	17.38 7	79.108	7.2 4	32 02	204 9	311	13	256	73	0	120	890	216	3	0.8 8	940	4.4 1
12 7	Musi	I	Yadadri	T. somaram	17.40 0	78.952	7.2 7	12 82	820	109	4	48	78	0	420	130	68	11	1.4 8	440	2.2 6
12 8	Musi	I	Yadadri	Varkatpally	17.33 9	78.932	7.3 0	19 24	123 1	107	6	136	131	0	400	400	170	9	0.3 6	880	1.5 7
12 9	Musi	I	Yadadri	Vemulakonda	17.34 8	79.143	6.9 6	42 98	275 1	447	6	352	63	0	290	108 0	332	60	0.4 4	114 0	5.7 6
13 0	Musi	I	Yadadri	Mallapuram	17.63 4	78.912	7.1 0	44 4	284	41	2	72	5	0	240	10	18	12	2.5 5	200	1.2 6
13 1	Musi	I	Yadadri	Motakondur	17.55 3	79.029	7.2 3	85 8	549	26	3	120	24	0	330	20	52	67	0.6 9	400	0.5 7
13 2	Manjee ra (Nakka vagu is part of Manjee ra)	II	Kamareddy	Achampet	18.21 0	77.930	8.2 8	13 40	858	197	5	40	34	0	250	200	120	8	1.3 8	240	5.5
13 3	Manjee ra (Nakka vagu is part of	II	Kamareddy	Argonda	18.23 4	78.272	7.8 5	99 9	639	56	2	96	44	0	260	40	152	79	0.9 8	420	1.2

	Manjee ra)																				
13 4	Manjee ra (Nakka vagu is part of Manjee ra)	II	Kamareddy	Banjara Thanda	18.14 5	78.082	7.9 5	10 10	646	93	1	56	44	0	260	90	112	5	1.4 2	320	2.3
13 5	Manjee ra (Nakka vagu is part of Manjee ra)	II	Kamareddy	Bansawada	18.39 3	77.879	8.4 0	19 82	126 8	371	1	40	39	20	450	80	384	71	4.1 8	260	10. 0
13 6	Manjee ra (Nakka vagu is part of Manjee ra)	II	Kamareddy	Bhavanipet	18.27 9	78.058	7.5 4	10 83	693	93	3	96	34	0	330	100	79	32	0.9 5	380	2.1
13 7	Manjee ra (Nakka vagu is part of Manjee ra)	II	Kamareddy	Birkur	18.47 0	77.803	8.0 6	25 62	164 0	273	3	96	117	0	310	310	490	17	1.1 8	720	4.4
13 8	Manjee ra (Nakka vagu is part of Manjee ra)	II	Kamareddy	Budimi	18.34 0	77.890	8.2 6	89 0	570	61	1	72	39	0	190	110	95	18	0.5 7	340	1.4

13 9	Manjee ra (Nakka vagu is part of Manjee ra)	II	Kamareddy	Gandhari	18.39 6	78.107	7.8 0	89 2	571	29	2	64	53	0	280	50	54	42	0.7 5	380	0.6
14 0	Manjee ra (Nakka vagu is part of Manjee ra)	II	Kamareddy	Jukkal	18.36 4	77.604	7.8 3	54 20	346 9	458	166	200	243	0	420	118 0	348	310	2.1 6	150 0	5.1
14 1	Manjee ra (Nakka vagu is part of Manjee ra)	II	Kamareddy	Khannapur	18.19 0	78.160	8.2 3	99 4	636	103	1	32	49	0	300	80	67	8	1.4 4	280	2.7
14 2	Manjee ra (Nakka vagu is part of Manjee ra)	II	Kamareddy	Kondapur	18.18 4	78.289	7.9 4	10 10	646	50	3	64	58	0	270	90	86	22	0.7 6	400	1.1
14 3	Manjee ra (Nakka vagu is part of Manjee ra)	II	Kamareddy	Maddela Cheruvu	18.35 0	77.850	8.0 4	89 0	570	93	1	16	58	0	170	90	161	15	0.9 7	280	2.4
14 4	Manjee ra (Nakka	II	Kamareddy	Malthummed a	18.11 4	78.142	8.1 4	48 8	312	74	3	16	5	0	90	60	49	0.0 3	0.9 7	60	4.2

	vagu is part of Manjee ra)																				
14 5	Manjee ra (Nakka vagu is part of Manjee ra)	II	Kamareddy	Mohammadna gar	18.29 3	77.909	8.0 0	13 90	890	119	1	56	78	0	290	170	117	74	1.2 3	460	2.4
14 6	Manjee ra (Nakka vagu is part of Manjee ra)	II	Kamareddy	Menoor	18.48 3	77.652	7.7 3	98 0	627	48	4	112	24	0	220	90	100	40	0.3 5	380	1.1
14 7	Manjee ra (Nakka vagu is part of Manjee ra)	II	Kamareddy	Mothe	18.31 0	78.170	7.8 2	69 0	442	78	28	16	34	0	130	60	140	12	0.3 7	180	2.5
14 8	Manjee ra (Nakka vagu is part of Manjee ra)	II	Kamareddy	Nasurullabad	18.46 8	77.873	8.2 8	66 6	426	63	1	56	15	0	160	60	75	8	1.2 4	200	1.9
14 9	Manjee ra (Nakka vagu is part of Manjee ra)	II	Kamareddy	Pulkal	18.39 9	77.767	7.5 6	13 24	847	107	7	112	34	0	170	200	169	29	0.6 5	420	2.3

	ra)																				
150	Manjeera (Nakka vagu is part of Manjeera)	II	Kamareddy	Ramlaxmanpally	18.320	78.130	7.74	1292	827	73	2	112	58	0	170	210	141	74	0.69	520	1.4
151	Manjeera (Nakka vagu is part of Manjeera)	II	Kamareddy	Sarvapor	18.365	77.985	7.55	1391	890	103	1	112	49	0	280	190	132	7	0.52	480	2.1
152	Manjeera (Nakka vagu is part of Manjeera)	II	Kamareddy	Savargao	18.322	77.650	8.19	691	442	35	1	56	39	0	240	30	58	35	0.46	300	0.9
153	Manjeera (Nakka vagu is part of Manjeera)	II	Kamareddy	Shanthapur	18.330	77.730	8.26	1200	768	91	1	40	78	0	360	80	129	7	1.11	420	1.9
154	Manjeera (Nakka vagu is part of Manjeera)	II	Kamareddy	Yerrapahad	18.293	78.223	8.00	883	565	46	2	40	63	0	130	110	152	12	0.45	360	1.0

15 5	Manjee ra (Nakka vagu is part of Manjee ra)	II	Medak	Alladurg	17.96 7	77.938	7.6 4	91 2	584	42	2	88	39	0	280	80	30	52	0.7 6	380	0.9 3
15 6	Manjee ra (Nakka vagu is part of Manjee ra)	II	Medak	Chandiapet	17.93 4	78.519	8.3 8	67 6	433	98	1	24	19	30	190	50	54	5	1.6 3	140	3.6 1
15 7	Manjee ra (Nakka vagu is part of Manjee ra)	II	Medak	Chegunta	17.97 8	78.460	8.2 4	86 8	556	109	3	24	39	0	240	110	46	11	1.8 0	220	3.2 0
15 8	Manjee ra (Nakka vagu is part of Manjee ra)	II	Medak	Mutayapally	18.08 5	78.219	8.1 8	63 6	407	62	1	40	19	0	130	110	34	1	0.7 2	180	2.0 2
15 9	Manjee ra (Nakka vagu is part of Manjee ra)	II	Medak	Nagaram (Fareedpur)	18.07 1	78.201	7.8 9	67 8	434	50	2	88	5	0	150	70	72	26	0.9 3	240	1.4 0
16 0	Manjee ra (Nakka	II	Medak	Kowdipally	17.90 3	78.205	8.2 7	10 55	675	83	4	24	73	0	200	160	86	28	0.4 3	360	1.9 0

	vagu is part of Manjee ra)																				
16 1	Manjee ra (Nakka vagu is part of Manjee ra)	II	Medak	Rangampet	17.94 5	78.118	7.8 2	13 12	840	103	3	72	63	0	250	210	94	50	0.5 4	440	2.1 4
16 2	Manjee ra (Nakka vagu is part of Manjee ra)	II	Medak	Medak	18.05 3	78.271	7.7 0	27 56	176 4	255	2	152	107	0	140	690	200	74	0.3 9	820	3.8 7
16 3	Manjee ra (Nakka vagu is part of Manjee ra)	II	Medak	Pillikotal	18.04 0	78.272	8.2 5	70 5	451	79	1.6	48	29	0	120	70	168	15	0.7 0	240	2.2 3
16 4	Manjee ra (Nakka vagu is part of Manjee ra)	II	Medak	Narasapur	17.73 5	78.282	8.1 7	15 06	964	142	2	88	63	0	240	260	132	55	1.0 7	480	2.8 2
16 5	Manjee ra (Nakka vagu is part of Manjee ra)	II	Medak	Reddypally	17.78 6	78.263	7.9 8	17 97	115 0	169	5	144	58	0	310	300	226	13	1.3 0	600	3.0 1

	ra)																				
16 6	Manjee ra (Nakka vagu is part of Manjee ra)	II	Medak	Papannapet	18.04 2	78.085	8.2 6	11 22	718	56	2	56	83	0	240	70	234	23	0.6 3	480	1.1 2
16 7	Manjee ra (Nakka vagu is part of Manjee ra)	II	Medak	Gavvalapalli	18.05 2	77.917	8.3 5	86 0	550	81	1	40	44	20	140	120	104	17	1.1 3	280	2.1 2
16 8	Manjee ra (Nakka vagu is part of Manjee ra)	II	Medak	Shankarampet	17.97 1	78.372	8.2 0	20 85	133 4	265	1	112	58	0	210	520	94	54	0.5 5	520	5.0 6
16 9	Manjee ra (Nakka vagu is part of Manjee ra)	II	Medak	Gudur	17.78 2	78.367	8.1 1	12 17	779	94	4	104	44	0	120	260	120	35	0.4 7	440	1.9 4
17 0	Manjee ra (Nakka vagu is part of Manjee ra)	II	Medak	Shivampet	17.78 6	78.370	8.3 2	21 62	138 4	251	12	88	83	10	160	400	204	233	0.5 5	560	4.6 1

17 1	Manjee ra (Nakka vagu is part of Manjee ra)	II	Medak	Usrikapally	17.82 1	78.395	8.2 9	60 7	388	30		8	53	0	90	130	22	6	0.6 5	240	0.8 4
17 2	Manjee ra (Nakka vagu is part of Manjee ra)	II	Medak	Tekmal	17.97 5	78.030	8.4 5	10 22	654	97	1.4	24	63	40	240	120	60	18	0.5 7	320	2.3 6
17 3	Manjee ra (Nakka vagu is part of Manjee ra)	II	Medak	Islampur	17.87 7	78.475	8.0 4	67 1	429	51	2	64	15	0	180	60	46	22	0.4 3	220	1.4 9
17 4	Manjee ra (Nakka vagu is part of Manjee ra)	II	Medak	Toopran	17.84 1	78.478	8.3 4	54 5	349	42	2	48	19	10	150	30	56	36	1.0 0	200	1.2 9
17 5	Manjee ra (Nakka vagu is part of Manjee ra)	II	Medak	Edulapally	17.96 7	78.349	8.2 3	68 8	440	79	2	40	24	0	150	80	102	4	0.6 8	200	2.4 3
17 6	Manjee ra (Nakka	II	Medak	Kukunoor	17.91 5	78.321	8.2 2	14 94	956	120	1	80	78	0	140	250	166	125	0.7 9	520	2.2 8

	vagu is part of Manjee ra)																				
17 7	Manjee ra (Nakka vagu is part of Manjee ra)	II	Medak	Ramayapally	17.94 5	78.321	8.4 2	45 8	293	40	1	24	24	30	110	30	54	9	0.7 1	160	1.3 8
17 8	Manjee ra (Nakka vagu is part of Manjee ra)	II	Nizamabad	Bodhan	18.67 1	77.893	7.2 4	11 84	758	108	19	80	19	0	170	190	52	36	0.9 7	280	2.8 1
17 9	Manjee ra (Nakka vagu is part of Manjee ra)	II	Nizamabad	Dupally	18.73 3	77.991	8.0 2	12 89	825	95	3	128	19	0	210	150	145	29	1.7 9	400	2.0 7
18 0	Manjee ra (Nakka vagu is part of Manjee ra)	II	Nizamabad	Kotagiri	18.57 5	77.830	7.2 4	10 80	691	39	2	136	34	0	310	90	90	38	0.7 0	480	0.7 7
18 1	Manjee ra (Nakka vagu is part of Manjee ra)	II	Nizamabad	Rayakur	18.61 0	77.858	7.7 8	16 33	104 5	74	3	104	97	0	420	190	100	25	1.6 9	660	1.2 5

	ra)																				
18 2	Manjee ra (Nakka vagu is part of Manjee ra)	II	Nizamabad	Varni	18.54 3	77.903	8.1 0	95 9	614	51	1	72	73	0	420	90	31	10	0.6 8	480	1.0 1
18 3	Manjee ra (Nakka vagu is part of Manjee ra)	II	Nizamabad	Yedapalli	18.67 8	77.954	8.3 2	99 7	638	100	2	32	58	10	370	70	43	8	1.1 2	320	2.4 4
18 4	Manjee ra (Nakka vagu is part of Manjee ra)	II	Sangareddy	Jogipet	17.83 6	78.073	8.2 1	11 80	755	113	6	72	44	0	290	140	74	43	0.8 4	360	2.5 9
18 5	Manjee ra (Nakka vagu is part of Manjee ra)	II	Sangareddy	Gummadiddla	17.68 5	78.368	7.6 1	14 88	952	79	2	152	49	0	100	340	121	48	0.4 7	580	1.4 3
18 6	Manjee ra (Nakka vagu is part of Manjee ra)	II	Sangareddy	Borapatla	17.67 1	78.157	8.2 1	72 2	462	47	3	64	24	0	260	40	37	6	1.0 0	260	1.2 8

187	Manjeera (Nakkavagu is part of Manjeera)	II	Sangareddy	Nasthipur	17.705	78.219	7.93	723	463	52	2	40	39	0	240	30	48	47	1.18	260	1.41
188	Manjeera (Nakkavagu is part of Manjeera)	II	Sangareddy	Ootla	17.631	78.319	7.73	1376	881	110	1	64	73	0	270	220	102	9	1.07	460	2.23
189	Manjeera (Nakkavagu is part of Manjeera)	II	Sangareddy	Bachapally	18.139	77.868	7.35	1688	1080	148	2	112	58	0	190	380	91	22	0.49	520	2.82
190	Manjeera (Nakkavagu is part of Manjeera)	II	Sangareddy	Meerkhanpally	18.124	77.852	7.92	380	243	25	4	32	15	0	120	30	32	2	0.30	140	0.92
191	Manjeera (Nakkavagu is part of Manjeera)	II	Sangareddy	Byathole	17.611	78.189	7.38	1790	1146	209	4	160	10	0	100	410	175	32	1.54	440	4.33
192	Manjeera (Nakka)	II	Sangareddy	Hadnoor-s	17.803	77.626	7.94	331	212	31	4	32	10	0	140	20	8	16	0.26	120	1.23

	vagu is part of Manjee ra)																				
193	Manjee ra (Nakka vagu is part of Manjee ra)	II	Sangareddy	Isnapur	17.552	78.201	7.71	1066	682	172	7	72	5	0	130	190	145	13	2.44	200	5.29
194	Manjee ra (Nakka vagu is part of Manjee ra)	II	Sangareddy	Patancheruvu	17.526	78.270	8.45	828	530	73	4	40	44	10	210	110	51	12	1.07	280	1.90
195	Manjee ra (Nakka vagu is part of Manjee ra)	II	Sangareddy	Pulkal	17.726	77.995	7.45	687	440	36	1	72	24	0	180	100	33	1	0.32	280	0.94
196	Manjee ra (Nakka vagu is part of Manjee ra)	II	Sangareddy	R.C.Puram	17.509	78.300	8.16	926	593	94	8	72	19	0	180	120	84	31	3.00	260	2.53
197	Manjee ra (Nakka vagu is part of Manjee	II	Sangareddy	Ranzole-I	17.676	77.656	8.24	469	910	92	2	48	15	0	150	40	9	6	0.41	180	0.67

	ra)																				
19 8	Manjee ra (Nakka vagu is part of Manjee ra)	II	Siddipet	Mulugu	17.72 1	78.633	8.4 2	70 9	454	81	3	32	29	20	260	50	6	14	2.0 7	200	2.4 9
19 9	Manjee ra (Nakka vagu is part of Manjee ra)	II	Siddipet	Majidpalli	17.82 3	78.587	8.0 3	16 80	107 5	245	14	64	44	0	400	180	207	4	1.0 0	340	5.7 8
20 0	Manjee ra (Nakka vagu is part of Manjee ra)	II	Vikarabad	Marpalli	17.52 9	77.771	7.6 9	15 41	986	52	1	128	88	0	270	210	52	211	0.3 6	680	0.8 7
20 1	Manjee ra (Nakka vagu is part of Manjee ra)	II	Vikarabad	Mominpet	17.51 8	77.891	7.8 5	12 10	774	51	1	88	68	0	220	190	62	69	0.4 2	500	0.9 9
20 2	Manjee ra (Nakka vagu is part of Manjee ra)	II	Vikarabad	Vattinenipally (s)	17.44 5	77.983	7.7 7	97 0	621	39	0.0 2	72	58	0	390	50	35	4	0.5 3	420	0.8 3

203	Maner	III	Bhupalpally	Bhupalpally	18.44 1	79.877	8.3 1	18 26	116 9	145	10	24	92	20	200	240	21	211	0.6 2	440	3.0 1
204	Maner	III	Bhupalpally	Gudadpally	18.38 9	79.807	8.2 8	53 4	342	31	4	40	29	0	150	80	6	25	0.3 3	220	0.9 1
205	Maner	III	Bhupalpally	Chityala	18.33 7	79.672	8.3 2	15 72	100 6	198	10	24	73	40	160	410	13	8	0.7 4	360	4.5 4
206	Maner	III	Bhupalpally	Jadalpet	18.38 3	79.736	8.2 4	13 82	884	170	13	24	44	0	280	160	41	85	1.1 4	240	4.7 7
207	Maner	III	Bhupalpally	Chelpur	18.37 6	79.835	8.2 1	21 00	134 4	347	7	16	88	0	400	240	103	324	0.7 7	400	7.5 4
208	Maner	III	Bhupalpally	Velthurlapally	18.30 3	79.889	8.3 4	10 67	683	125	10	16	58	30	220	150	28	79	0.2 4	280	3.2 5
209	Maner	III	Bhupalpally	Jadaraopet	18.69 6	79.884	8.1 1	21 50	137 6	260	3	32	107	0	440	210	115	227	0.6 6	520	4.9 6
210	Maner	III	Bhupalpally	Regulagudem	18.62 4	79.869	8.1 1	19 62	125 6	231	5	40	92	0	320	400	35	60	0.2 7	480	4.5 8
211	Maner	III	Bhupalpally	Shankarampal ly II	18.60 2	79.898	8.0 5	94 5	605	112	26	32	29	0	180	120	46	94	0.2 4	200	3.4 4
212	Maner	III	Bhupalpally	Mallaram	18.55 7	79.786	8.2 9	20 08	128 5	232	21	56	83	0	290	390	104	60	0.5 5	480	4.6 0
213	Maner	III	Bhupalpally	Rangapur	18.27 2	79.689	8.3 0	13 06	836	275	12	16	10	20	460	90	29	43	2.7 0	80	13. 37
214	Maner	III	Bhupalpally	Aknapally	18.36 3	79.610	8.0 5	18 02	115 3	332	2	40	24	0	250	410	31	60	1.2 7	200	10. 21
215	Maner	III	Bhupalpally	Jakkaram	18.16 7	79.888	8.1 1	66 7	427	115	2	24	10	0	300	20	10	13	0.4 6	100	5.0 0
216	Maner	III	Bhupalpally	Mulugu	18.19 2	79.943	8.2 8	84 8	543	94	3	24	34	0	110	180	33	10	0.3 6	200	2.8 9
217	Maner	III	Bhupalpally	Gorikothapall y	18.18 0	79.815	8.1 6	96 0	614	149	9	32	19	0	190	100	64	118	0.2 5	160	5.1 2
218	Maner	III	Bhupalpally	Regonda	18.24 0	79.778	8.1 5	21 65	138 6	287	10	16	88	0	460	230	23	238	0.7 1	400	6.2 4
219	Maner	III	Bhupalpally	Ramakrishnap uram	18.41 8	79.625	8.3 1	19 75	126 4	229	5	16	88	20	270	220	101	238	0.7 4	400	4.9 8
220	Maner	III	Bhupalpally	Laxmidivipet	18.29 4	79.956	8.1 7	47 15	301 8	741	5	40	131	0	260	126 0	177	3	0.4 9	640	12. 74

22 1	Maner	III	Jagityal	Chepial	18.62 5	78.936	8.1 4	53 0	339	67	22	32	10	0	150	80	21	3	1.6 9	120	2.6 6
22 2	Maner	III	Jangaon	Tarigopulla	17.94 3	79.180	7.6 2	12 94	828	159	4	48	29	0	230	150	36	113	0.4 2	240	4.4 6
22 3	Maner	III	Jangaon	Veldanda	17.85 8	79.125	7.8 5	13 07	836	245	3	40	29	0	300	260	61	9	0.7 8	220	7.1 8
22 4	Maner	III	Kamareddy	Adloor	18.34 4	78.344	8.0 6	48 2	308	50	2	24	19	0	160	30	11	29	2.1 2	140	1.8
22 5	Maner	III	Kamareddy	Bhiknoor	18.19 6	78.399	8.0 1	12 97	830	120	9	56	68	0	200	230	107	64	0.9 5	420	2.5
22 6	Maner	III	Kamareddy	Bibipet	18.20 5	78.523	8.2 6	58 9	377	30	1	16	53	0	240	20	30	24	0.9 1	260	0.8
22 7	Maner	III	Kamareddy	Domakonda	18.25 0	78.436	8.0 1	10 02	641	69	3	48	63	0	200	150	84	25	0.8 9	380	1.5
22 8	Maner	III	Kamareddy	Issannapally	18.14 3	78.477	7.8 9	31 6	202	13	2	56	5	0	130	20	30	0.3 7	0.4 5	160	0.5
22 9	Maner	III	Kamareddy	Machareddy	18.32 9	78.493	8.1 2	89 5	573	52	2	88	34	0	120	160	83	44	0.5 0	360	1.2
23 0	Maner	III	Kamareddy	Narasannapally	18.26 9	78.362	8.1 9	57 0	365	32	2	64	15	0	100	80	46	30	2.1 7	220	0.9
23 1	Maner	III	Kamareddy	P.D.Mallareddy	18.17 3	78.453	8.1 5	79 0	506	55	1	64	29	0	150	50	140	38	0.8 9	280	1.4
23 2	Maner	III	Kamareddy	Reddypet	18.40 9	78.417	8.0 3	83 5	534	45	2	72	34	0	70	200	55	7	0.7 1	320	1.1
23 3	Maner	III	Karimnagar	Chigurumamidi	18.26 3	79.155	8.3 1	12 50	800	114	7	64	58	30	230	160	37	144	1.2 5	400	2.4 8
23 4	Maner	III	Karimnagar	Rukmapur	18.53 3	79.146	8.2 1	39 9	255	34	1	24	15	0	100	40	13	28	0.3 3	120	1.3 5
23 5	Maner	III	Karimnagar	Gangadhara	18.57 9	79.009	8.1 9	86 2	552	72	4	48	34	0	210	100	29	38	0.5 8	260	1.9 4
23 6	Maner	III	Karimnagar	Mylaram	18.36 8	79.078	8.2 8	72 2	462	62	4	40	34	0	200	80	26	40	1.1 9	240	1.7 4
23 7	Maner	III	Karimnagar	Huzurabad	18.18 9	79.408	8.2 3	57 5	368	44	2	32	29	0	160	60	20	34	0.7 8	200	1.3 5

23 8	Maner	III	Karimnagar	Vavilala	18.39 6	79.553	8.4 7	12 60	806	116	7	72	58	50	310	150	37	65	0.9 8	420	2.4 6
23 9	Maner	III	Karimnagar	Karimnagar	18.43 6	79.128	8.2 6	57 2	366	45	2	32	24	0	170	60	18	5	0.4 5	180	1.4 6
24 0	Maner	III	Karimnagar	Nagnur	18.50 0	79.145	8.5 1	82 0	525	77	4	48	39	50	230	90	30	8	0.1 0	280	2.0 0
24 1	Maner	III	Karimnagar	Thadikal	18.30 9	79.289	8.2 4	40 7	260	34	1	24	24	0	130	50	15	17	1.0 2	160	1.1 7
24 2	Maner	III	Karimnagar	Laxmipur	18.44 7	79.285	8.2 8	46 1	295	38	1	24	24	0	130	50	16	31	0.4 3	160	1.3 1
24 3	Maner	III	Karimnagar	Gundi	18.61 9	79.087	7.9 0	10 78	690	97	6	64	53	0	320	130	35	50	1.7 9	380	2.1 6
24 4	Maner	III	Karimnagar	Saidapur	18.21 5	79.305	8.3 9	53 3	341	45	2	32	29	40	160	50	19	1	2.6 9	200	1.3 8
24 5	Maner	III	Karimnagar	Alugunur	18.40 1	79.151	8.3 3	86 7	555	76	5	48	39	30	180	100	30	75	0.7 2	280	1.9 7
24 6	Maner	III	Karimnagar	Nedunur	18.31 2	79.138	8.2 5	81 8	524	73	4	48	39	0	240	100	27	33	0.8 3	280	1.9 0
24 7	Maner	III	Karimnagar	Veenavanka	18.34 6	79.421	8.3 4	17 68	113 2	167	10	80	73	30	410	250	51	2	1.1 4	500	3.2 5
24 8	Maner	III	Medak	Naskal	18.16 1	78.548	8.1 4	54 3	348	46	2	16	39	0	230	20	28	10	1.3 7	200	1.4 1
24 9	Maner	III	Peddapally	Eligedu	18.55 2	79.261	7.6 7	12 61	807	202	5	40	19	0	320	160	37	45	1.2 9	180	6.5 5
25 0	Maner	III	Peddapally	Julapalli	18.62 1	79.249	7.7 2	17 10	109 4	265	12	64	24	0	190	390	88	1	2.8 0	260	7.1 5
25 1	Maner	III	Peddapally	Khammampal ly	18.55 7	79.700	7.9 7	84 4	540	94	6	32	39	0	290	70	41	20	0.7 7	240	2.6 4
25 2	Maner	III	Peddapally	Odella	18.45 3	79.460	7.8 5	81 4	521	76	5	40	39	0	200	100	39	59	0.1 6	260	2.0 5
25 3	Maner	III	Peddapally	Peddapalli	18.60 2	79.390	7.9 9	13 00	832	165	3	80	29	0	320	180	57	43	1.3 3	320	4.0 1
25 4	Maner	III	Siddipet	Jangaon	18.08 5	79.195	7.4 1	10 75	688	58	5	136	15	0	180	100	109	117	0.4 9	400	1.2 6

25 5	Maner	III	Siddipet	Dacharam	18.25 1	79.057	8.0 9	43 53	278 6	698	16	112	180	0	640	104 0	240	104	3.7 7	102 0	9.5 0
25 6	Maner	III	Siddipet	Guggilla	18.20 1	79.061	8.1 1	13 42	859	165	53	72	34	0	350	160	115	42	1.5 2	320	4.0 1
25 7	Maner	III	Siddipet	Mylaram	18.36 9	79.073	8.1 8	83 2	532	59	14	88	19	0	160	90	120	29	1.4 5	300	1.4 8
25 8	Maner	III	Siddipet	Vodlur Begampet	18.32 1	79.043	7.5 2	13 31	852	53	3	152	49	0	170	220	82	144	0.8 1	580	0.9 6
25 9	Maner	III	Siddipet	Cherila	17.88 8	78.979	7.8 2	16 76	107 3	206	5	64	73	0	490	160	81	131	1.6 8	460	4.1 8
26 0	Maner	III	Siddipet	Gurijakunta	17.95 6	78.965	8.2 0	14 28	914	111	7	104	68	0	370	140	114	110	0.9 0	540	2.0 8
26 1	Maner	III	Siddipet	Nagapuri	17.86 3	78.879	7.6 7	10 87	696	34	3	136	19	0	220	140	54	26	0.4 9	420	0.7 2
26 2	Maner	III	Siddipet	Allipur	18.23 8	78.924	7.7 9	84 8	543	40	3	120	19	0	270	60	90	13	0.8 5	380	0.8 9
26 3	Maner	III	Siddipet	Ananthasagar	18.18 5	79.002	7.1 1	16 83	107 7	166	12	120	63	0	460	180	120	111	1.4 7	560	3.0 5
26 4	Maner	III	Siddipet	Peddakodur	18.14 9	78.889	7.4 3	10 48	671	38	6	144	29	0	290	100	105	22	0.6 5	480	0.7 5
26 5	Maner	III	Siddipet	Mubaraspur	17.95 6	78.603	7.6 7	88 0	563	87	2	80	19	0	330	20	65	47	1.1 8	280	2.2 7
26 6	Maner	III	Siddipet	Chittapur	18.13 1	78.620	7.0 5	11 83	757	66	2	144	15	0	180	210	79	3	0.4 7	420	1.4 0
26 7	Maner	III	Siddipet	Gambeerapur	18.22 9	78.608	7.4 0	98 3	629	71	2	96	29	0	400	60	11	17	1.2 3	360	1.6 3
26 8	Maner	III	Siddipet	Peddacheekod e	18.21 4	78.630	7.4 7	79 6	509	44	3	80	34	0	340	30	27	19	0.9 9	340	1.0 4
26 9	Maner	III	Siddipet	Pothireddypet	18.13 2	78.573	7.2 7	13 28	850	60	2	160	29	0	220	210	100	25	0.9 2	520	1.1 4
27 0	Maner	III	Siddipet	Gajwel	17.84 5	78.685	7.7 4	10 96	701	85	3	104	39	0	350	110	86	19	1.7 1	420	1.8 0

27 1	Maner	III	Siddipet	Husnabad	18.14 4	79.210	7.9 5	14 43	924	85	1	112	63	0	250	210	128	36	0.6 5	540	1.5 9
27 2	Maner	III	Siddipet	Munigadapa	17.81 3	78.824	8.0 0	90 2	577	56	5	56	53	0	210	140	53	26	0.4 9	360	1.2 8
27 3	Maner	III	Siddipet	Koheda	18.16 9	79.094	7.5 4	17 54	112 3	153	4	104	73	0	240	290	167	73	0.5 9	560	2.8 1
27 4	Maner	III	Siddipet	Varikolu	18.25 5	79.110	8.1 5	14 94	956	238	34	48	49	0	440	150	158	47	1.8 8	320	5.7 9
27 5	Maner	III	Siddipet	Ainapur	17.89 3	78.890	7.9 6	11 84	758	65	42	112	15	0	250	90	107	44	0.7 5	340	1.5 3
27 6	Maner	III	Siddipet	Gouraipally	17.95 2	78.900	7.9 0	98 2	628	57	2	88	44	0	200	160	81	6	0.9 8	400	1.2 4
27 7	Maner	III	Siddipet	Komuravelli	18.25 3	78.582	7.8 8	79 8	511	31	3	128	10	0	250	50	43	72	0.7 9	360	0.7 1
27 8	Maner	III	Siddipet	Ankireddypally	18.00 2	78.927	7.3 7	10 48	671	47	3	152	24	0	210	170	90	47	0.6 1	480	0.9 3
27 9	Maner	III	Siddipet	Sir singandla	18.00 5	78.835	8.0 0	12 58	805	144	8	128	29	0	310	170	150	46	0.9 0	440	2.9 8
28 0	Maner	III	Siddipet	Bekkal	17.98 8	79.104	8.5 9	75 5	483	37	13	80	29	30	270	30	66	3	0.4 6	320	0.9 0
28 1	Maner	III	Siddipet	Madoor	17.93 1	79.050	8.0 8	56 7	363	35	2	40	34	0	220	20	29	46	0.7 5	240	0.9 9
28 2	Maner	III	Siddipet	Salakpur	17.89 1	79.025	7.6 6	12 53	802	57	10	152	29	0	260	170	88	46	0.6 8	500	1.1 1
28 3	Maner	III	Siddipet	Bhoompalli	18.12 1	78.597	7.2 4	15 18	972	106	5	168	34	0	290	220	143	27	0.5 5	560	1.9 5
28 4	Maner	III	Siddipet	Kodarajpally	18.03 9	79.093	7.5 3	90 4	579	36	3	96	34	0	360	20	34	40	1.0 9	380	0.8 0
28 5	Maner	III	Siddipet	Rampur	18.08 9	78.993	8.0 3	74 1	474	34	3	48	44	0	230	40	59	24	1.0 4	300	0.8 5
28 6	Maner	III	Siddipet	Raipole	17.92 6	78.618	7.5 5	72 7	465	29	3	96	10	0	200	60	28	32	0.7 4	280	0.7 5

28 7	Maner	III	Siddipet	Ragavapur	18.17 7	78.777	7.4 0	13 04	835	68	2	160	34	0	240	220	113	16	0.6 8	540	1.2 6
28 8	Maner	III	Siddipet	Tornal	18.11 6	78.751	7.6 8	89 4	572	39	1	88	44	0	370	30	44	39	1.1 2	400	0.8 5
28 9	Maner	III	Siddipet	Siddipet	18.10 3	78.838	7.8 2	13 73	879	109	5	128	49	0	360	170	133	45	1.2 3	520	2.0 8
29 0	Maner	III	Sircilla	Korem	18.53 2	78.915	7.7 3	11 66	746	106	5	56	53	0	330	130	43	31	0.3 9	360	2.4 3
29 1	Maner	III	Sircilla	Kothapet (NC)	18.41 8	78.961	7.6 8	58 0	371	46	3	32	34	0	210	60	23	1	0.4 8	220	1.3 5
29 2	Maner	III	Sircilla	Chandurthy	18.57 2	78.778	7.6 4	14 30	915	131	6	64	73	0	510	120	48	3	0.9 2	460	2.6 6
29 3	Maner	III	Sircilla	Kothapally	18.27 1	78.580	7.6 7	64 8	415	52	4	24	29	0	190	50	26	5	1.2 3	180	1.6 9
29 4	Maner	III	Sircilla	Narmal	18.28 4	78.553	7.6 1	74 3	476	62	3	32	39	0	240	70	29	4	0.5 8	240	1.7 4
29 5	Maner	III	Sircilla	Ananthagiri	18.26 7	78.903	7.8 2	75 6	484	61	4	40	39	0	250	70	32	5	1.5 4	260	1.6 5
29 6	Maner	III	Sircilla	Illanthukunta	18.31 2	78.956	7.8 0	40 4	259	34	1	16	24	0	110	40	19	29	1.1 3	140	1.2 5
29 7	Maner	III	Sircilla	Kandikatkur	18.37 4	78.964	7.7 5	16 04	102 7	210	10	40	63	0	450	170	42	79	2.6 7	360	4.8 1
29 8	Maner	III	Sircilla	Repaka	18.26 4	78.976	7.8 9	16 75	107 2	157	9	48	83	0	450	140	51	111	0.5 1	460	3.1 8
29 9	Maner	III	Sircilla	Kondapur	18.51 2	78.699	7.7 6	93 2	596	85	5	32	44	0	290	70	39	18	0.6 9	260	2.2 9
30 0	Maner	III	Sircilla	Mamidipalli	18.49 9	78.758	7.9 1	16 97	108 6	149	8	48	83	0	420	150	51	113	1.0 4	460	3.0 2
30 1	Maner	III	Sircilla	Nizamabad	18.47 0	78.719	7.7 4	68 3	437	51	3	24	34	0	190	50	21	32	0.6 6	200	1.5 7
30 2	Maner	III	Sircilla	Suddala	18.46 8	78.793	7.8 9	16 93	108 4	151	7	56	83	0	440	190	57	32	1.0 5	480	3.0 0
30 3	Maner	III	Sircilla	Avunoor	18.35 0	78.717	7.7 1	88 3	565	74	4	32	44	0	260	90	27	1	1.6 6	260	2.0 0

304	Maner	III	Sircilla	Kondapur	18.343	78.684	7.79	708	453	61	5	32	39	0	230	70	27	17	1.12	240	1.71
305	Maner	III	Sircilla	Sircilla	18.356	78.783	8.03	3388	2168	297	24	128	190	0	510	790	61	13	0.65	1100	3.89
306	Maner	III	Sircilla	Rallapet	18.283	78.821	7.82	731	468	66	5	32	34	0	200	90	28	7	0.85	220	1.93
307	Maner	III	Sircilla	Ramchandrapur	18.406	78.827	7.68	748	479	62	5	32	34	0	210	60	29	36	1.82	220	1.82
308	Maner	III	Sircilla	Garjanapalle	18.527	78.611	7.77	1206	772	104	7	48	53	0	330	110	42	39	1.02	340	2.45
309	Maner	III	Sircilla	Chekkapalli	18.533	78.860	7.81	888	568	75	4	32	44	0	240	90	31	26	0.95	260	2.02
310	Maner	III	Sircilla	Vemulawada	18.486	78.864	7.69	1255	803	121	5	48	63	0	440	100	41	9	0.94	380	2.70
311	Maner	III	Sircilla	Racherla Boppasapur	18.377	78.617	7.83	1001	641	92	6	48	49	0	260	110	56	52	0.70	320	2.24
312	Maner	III	Sircilla	Rajannapet	18.403	78.643	7.88	1059	678	94	5	40	53	0	280	110	39	43	3.35	320	2.29
313	Maner	III	Warangal (R)	Atmakur	18.069	79.738	8.31	1565	1002	138	7	72	78	30	360	210	54	50	0.90	500	2.68
314	Maner	III	Warangal (R)	Damera	18.055	79.641	8.29	1869	1196	174	10	88	92	0	340	240	59	263	0.75	600	3.09
315	Maner	III	Warangal (R)	Duggondi	18.019	79.808	8.11	850	544	75	5	48	39	0	280	90	31	1	0.80	280	1.95
316	Maner	III	Warangal (R)	Geesgonda	17.963	79.699	8.31	582	372	49	2	32	24	30	140	60	20	6	2.62	180	1.59
317	Maner	III	Warangal (R)	Cherlapally	18.233	79.608	8.31	941	602	72	3	40	53	30	200	130	34	32	0.27	320	1.75
318	Maner	III	Warangal (R)	Nadikuda	18.193	79.642	8.28	655	419	51	2	32	34	0	170	90	26	5	0.31	220	1.50
319	Maner	III	Warangal (R)	Parkal	18.202	79.637	8.33	2464	1577	224	12	104	126	40	487	320	88	200	0.92	780	3.49

320	Maner	III	Warangal (U)	Gatla Narsingapur	18.088	79.327	8.22	1881	1204	180	11	72	97	0	430	290	87	21	1.17	580	3.25
321	Maner	III	Warangal (U)	Vangara	18.134	79.345	8.14	896	573	75	2	32	53	0	190	130	37	56	1.23	300	1.88
322	Maner	III	Warangal (U)	Narayanagiri	17.991	79.377	8.31	1040	666	91	4	40	58	30	220	150	46	31	0.91	340	2.15
323	Maner	III	Warangal (U)	Velair	18.014	79.338	8.09	2098	1343	189	4	72	122	0	460	300	75	114	0.74	680	3.15
324	Maner	III	Warangal (U)	Elkathurthy	18.094	79.441	8.35	1587	1016	144	3	64	88	60	380	210	55	0.40	7.65	520	2.75
325	Maner	III	Warangal (U)	Hanumkonda	18.001	79.558	8.24	1057	676	102	2	40	58	0	260	150	49	30	1.39	340	2.41
326	Maner	III	Warangal (U)	Seethampet	18.078	79.515	8.32	1820	1165	196	9	64	88	40	310	250	76	178	1.41	520	3.74
327	Maner	III	Warangal (U)	Shanigaram	18.184	79.597	8.34	1513	968	145	6	56	78	50	350	190	63	31	3.19	460	2.94
328	Maner	III	Warangal (U)	Kamalapur	18.179	79.524	8.33	2116	1354	226	5	88	92	50	440	310	87	58	0.61	600	4.01
329	Maner	III	Warangal (U)	Charbowli	17.982	79.607	8.35	720	461	66	3	40	34	40	190	80	30	8	0.80	240	1.85
330	Godavari	IV	Adilabad	Bazarhatnur	19.459	78.351	8.30	513	328	42	2	32	24	30	150	50	18	0.40	0.29	180	1.36
331	Godavari	IV	Adilabad	Boath	19.342	78.317	8.18	1434	918	134	8	72	58	0	310	190	44	98	0.45	420	2.84
332	Godavari	IV	Adilabad	Gudihatnoor	19.526	78.512	8.26	1456	932	133	8	72	58	0	330	200	46	49	0.62	420	2.82
333	Godavari	IV	Adilabad	Neradigonda	19.294	78.412	7.91	886	567	78	5	48	39	0	230	100	30	56	0.38	280	2.03
334	Godavari	IV	Adilabad	Utnoor	19.379	78.769	8.27	591	378	47	2	32	29	0	190	60	23	0.20	0.68	200	1.45
335	Godavari	IV	Bhadradri	Allapalli	17.830	80.475	7.41	968	620	75	15	72	29	0	120	90	151	91	0.22	300	1.88

336	Godavari	IV	Bhadradri	Aswapuram	17.842	80.809	7.93	2286	1463	202	11	152	83	0	260	440	197	86	1.47	720	3.27
337	Godavari	IV	Bhadradri	Bhadrachalam	17.667	80.901	7.89	1749	1119	226	1	48	63	0	610	100	95	7	1.78	380	5.04
338	Godavari	IV	Bhadradri	M.Banjara	17.645	80.791	7.07	1976	1265	188	6	64	107	0	540	200	176	24	0.68	600	3.34
339	Godavari	IV	Bhadradri	Ravikampadu	17.399	80.611	7.76	2064	1321	182	9	16	199	0	620	320	115	40	0.69	860	2.70
340	Godavari	IV	Bhadradri	Cherla	18.074	80.831	7.94	2212	1416	380	0.4	32	58	0	440	350	157	45	1.06	320	9.23
341	Godavari	IV	Bhadradri	Chunchupalli	17.529	80.608	7.79	1481	948	148	3	48	78	0	240	190	109	172	0.62	440	3.07
342	Godavari	IV	Bhadradri	Dummugudem	17.852	80.894	7.55	824	527	97	1	56	49	0	400	40	72	18	1.09	340	2.29
343	Godavari	IV	Bhadradri	Mamakannu	17.866	80.413	7.54	756	484	48	18	64	24	0	220	40	94	24	0.54	260	1.30
344	Godavari	IV	Bhadradri	Papakollu	17.418	80.483	7.59	1412	904	62	10	64	117	0	330	190	118	105	0.44	640	1.07
345	Godavari	IV	Bhadradri	Karakagudem	18.035	80.568	7.18	877	561	49	24	56	39	0	230	80	89	1	1.17	300	1.23
346	Godavari	IV	Bhadradri	Laxmidevipalli	17.573	80.619	7.58	1062	680	77	16	96	29	0	130	90	161	156	0.36	360	1.77
347	Godavari	IV	Bhadradri	Manuguru	17.955	80.830	7.34	1664	1065	186	1	88	53	0	370	190	187	8	0.65	440	3.85
348	Godavari	IV	Bhadradri	Mulakalapalli (D)	17.504	80.832	7.61	718	460	34	8	64	34	0	180	70	52	65	0.38	300	0.86
349	Godavari	IV	Bhadradri	Ulavanoor	17.781	80.679	7.41	680	435	82	3	8	39	0	170	80	78	0.41	0.78	180	2.66
350	Godavari	IV	Bhadradri	Sujathanagar	17.488	80.589	8.26	1394	892	115	42	72	63	0	420	120	82	78	0.74	440	2.38
351	Godavari	IV	Bhadradri	Bodu	17.674	80.444	7.17	1307	836	68	56	96	49	0	330	100	141	45	0.71	440	1.41

35 2	Godava ri	IV	Bhadradri	Sulanagar	17.54 4	80.502	7.2 2	27 27	174 5	188	6	136	151	0	480	380	206	200	0.4 7	960	2.6 3
35 3	Godava ri	IV	Bhupalpally	Nandigama	18.50 0	80.057	8.3 2	52 0	333	42	6	24	29	30	100	70	26	27	0.3 1	180	1.3 6
35 4	Godava ri	IV	Bhupalpally	Eturu Nagaram (S)	18.33 7	80.423	8.0 2	23 2	148	35	2	8	5	0	80	20	6	3	0.5 2	40	2.4 1
35 5	Godava ri	IV	Bhupalpally	Pasra	18.20 7	80.172	8.3 1	13 70	877	195	1	16	53	20	410	90	81	38	1.9 5	260	5.2 6
35 6	Godava ri	IV	Bhupalpally	Project Nagar	18.26 2	80.194	8.3 2	76 7	491	145	14	16	15	20	150	160	21	8	1.1 5	100	6.3 1
35 7	Godava ri	IV	Bhupalpally	Medipally	18.55 0	79.924	8.2 4	21 59	138 2	295	6	16	97	0	540	220	12	225	0.7 6	440	6.1 2
35 8	Godava ri	IV	Bhupalpally	Stambampally	18.56 4	79.993	8.2 3	16 61	106 3	58	6	24	97	0	60	290	16	59	0.4 6	420	1.2 3
35 9	Godava ri	IV	Bhupalpally	Yatnaram	18.57 4	80.152	8.1 8	18 89	120 9	84	5	40	92	0	150	310	18	59	0.5 4	480	1.6 7
36 0	Godava ri	IV	Bhupalpally	Ambatipalli	18.69 6	80.062	8.1 6	10 12	648	121	8	32	34	0	210	140	10	93	0.2 1	220	3.5 5
36 1	Godava ri	IV	Bhupalpally	Annaram	18.76 2	79.843	8.2 3	18 10	115 8	187	3	24	97	0	230	390	18	67	0.2 7	460	3.7 9
36 2	Godava ri	IV	Bhupalpally	Kaleswaram	18.80 3	79.905	8.2 6	99 2	635	56	6	40	29	0	100	100	32	87	0.2 3	220	1.6 4
36 3	Godava ri	IV	Bhupalpally	Mahadevpur II	18.72 1	79.982	8.2 9	91 7	587	93	7	64	15	0	300	50	38	21	0.2 2	220	2.7 3
36 4	Godava ri	IV	Bhupalpally	Kamalapuram	18.26 6	80.475	8.2 7	23 4	150	49	6	8	5	0	100	20	24	1	0.1 5	40	3.3 7
36 5	Godava ri	IV	Bhupalpally	Mallur	18.21 9	80.562	8.1 5	86 5	554	79	9	8	44	0	180	110	19	37	0.1 4	200	2.4 3
36 6	Godava ri	IV	Bhupalpally	Rajupet	18.15 4	80.626	8.2 4	45 9	294	81	2	16	10	0	150	50	32	4	0.2 4	80	3.9 4
36 7	Godava ri	IV	Bhupalpally	Kasimdevpet	18.16 6	79.998	8.2 7	20 24	129 5	189	2	88	83	0	250	390	89	80	0.4 0	560	3.4 7

368	Godavari	IV	Bhupalpally	Kamanpally	18.625	80.246	8.08	1045	669	151	12	32	24	0	250	130	17	78	0.54	180	4.89
369	Godavari	IV	Bhupalpally	Lenkalagadda	18.675	80.130	8.16	1629	1043	48	12	32	78	0	140	210	37	60	0.33	400	1.04
370	Godavari	IV	Bhupalpally	Sarvaipet	18.683	80.238	8.24	1765	1130	152	22	48	97	0	210	420	15	59	0.58	520	2.90
371	Godavari	IV	Bhupalpally	Tadvai	18.237	80.315	8.19	364	233	60	8	16	15	0	130	40	49	2	0.45	100	2.61
372	Godavari	IV	Bhupalpally	Beerelli	18.031	80.346	8.31	762	488	92	2	24	19	20	170	70	28	26	1.11	140	3.38
373	Godavari	IV	Bhupalpally	Gangaram	18.176	80.371	8.29	345	221	40	2	16	15	0	120	40	11	1	0.46	100	1.74
374	Godavari	IV	Bhupalpally	Lavvala	18.171	80.263	8.24	557	356	70	25	24	15	0	100	50	23	134	0.10	120	2.78
375	Godavari	IV	Bhupalpally	Medaram	18.314	80.246	8.33	842	539	96	7	24	29	30	140	100	50	39	0.92	180	3.11
376	Godavari	IV	Jagityal	Kandlapalle	19.028	78.961	8.10	1270	813	155	2	64	34	0	340	180	26	13	0.68	300	3.89
377	Godavari	IV	Jagityal	Dharmapuri	18.947	79.102	7.99	1920	1229	212	5	88	63	0	460	310	33	8	0.60	480	4.21
378	Godavari	IV	Jagityal	Jaina	19.011	79.076	8.21	652	417	68	7	64	19	0	240	80	28	7	0.87	240	1.91
379	Godavari	IV	Jagityal	Gollapalli	18.791	79.052	7.88	505	323	48	4	40	5	0	120	60	19	3	1.20	120	1.91
380	Godavari	IV	Jagityal	Ibrahimpatnam	18.899	78.579	7.94	467	299	73	2	24	15	0	160	50	42	1	1.12	120	2.90
381	Godavari	IV	Jagityal	Morapally	18.825	78.846	8.04	1058	677	52	8	64	53	0	160	120	31	165	1.10	380	1.16
382	Godavari	IV	Jagityal	Jagityal	18.790	78.894	8.19	772	494	102	6	64	15	0	270	100	16	17	0.85	220	2.99
383	Godavari	IV	Jagityal	Kathalapur	18.753	78.690	7.87	3020	1933	268	4	40	180	0	600	570	15	5	1.78	840	4.02

384	Godavari	IV	Jagityal	Ilapur	18.856	78.704	8.20	583	373	60	2	64	5	0	160	90	11	13	0.80	180	1.94
385	Godavari	IV	Jagityal	Korutla	18.819	78.706	7.87	803	514	51	4	32	44	0	220	90	23	3	0.90	260	1.38
386	Godavari	IV	Jagityal	Mallapur	18.965	78.706	7.94	781	500	51	8	80	19	0	250	80	14	25	0.52	280	1.33
387	Godavari	IV	Jagityal	VV Raopet	18.994	78.770	8.04	946	605	76	10	56	34	0	240	100	30	52	0.64	280	1.97
388	Godavari	IV	Jagityal	Nukapalli	18.709	78.922	7.49	1500	960	41	2	64	107	0	220	270	50	37	0.12	600	0.73
389	Godavari	IV	Jagityal	Katlakunta	18.844	78.813	8.04	555	355	32	1	32	29	0	170	40	36	1	0.41	200	0.98
390	Godavari	IV	Jagityal	Rangapur	18.758	78.792	8.11	1102	705	145	4	48	39	0	440	80	28	12	2.12	280	3.77
391	Godavari	IV	Jagityal	Atmakur	18.752	78.620	7.94	659	422	74	7	48	19	0	200	90	10	32	0.85	200	2.28
392	Godavari	IV	Jagityal	Bandalingapur	18.831	78.585	8.14	876	561	65	1	56	44	0	270	100	31	14	1.25	320	1.58
393	Godavari	IV	Jagityal	Metla Chittapur	18.781	78.588	7.94	1034	662	78	8	64	44	0	330	100	33	9	0.98	340	1.84
394	Godavari	IV	Jagityal	Pegadapalli	18.706	79.064	7.64	1205	771	69	2	104	44	0	270	150	21	94	0.95	440	1.43
395	Godavari	IV	Jagityal	Bornapally	19.027	78.824	7.79	1228	786	102	5	96	34	0	330	150	12	50	0.80	380	2.28
396	Godavari	IV	Jagityal	Itikyal	18.919	78.761	8.02	954	611	68	4	80	39	0	260	120	14	78	1.58	360	1.56
397	Godavari	IV	Jagityal	Raikal	18.910	78.803	7.74	685	438	40	4	64	29	0	240	70	23	1	1.85	280	1.04
398	Godavari	IV	Jagityal	Vodde lingapur	18.959	78.837	8.01	734	470	40	7	40	44	0	280	50	14	9	0.70	280	1.04
399	Godavari	IV	Jagityal	Rachapalli	18.931	78.931	8.15	777	497	82	5	56	19	0	290	50	23	21	0.85	220	2.40

400	Godavari	IV	Jagityal	Sarangapur	18.930	78.958	8.24	755	483	40	2	48	53	0	310	50	26	15	1.39	340	0.94
401	Godavari	IV	Jagityal	Chegyam	18.815	79.274	8.21	824	527	88	7	64	34	0	310	80	61	8	0.93	300	2.21
402	Godavari	IV	Jagityal	Stambampally	18.861	79.161	8.03	907	580	70	1	72	29	0	310	80	7	16	0.45	300	1.76
403	Godavari	IV	Jagityal	Velgatur	18.835	79.170	8.11	1331	852	250	4	32	19	0	460	140	7	35	2.12	160	8.59
404	Godavari	IV	Kamareddy	Sadasivanagar	18.406	78.264	8.01	480	307	29	2	32	34	0	130	40	50	44	1.78	220	0.8
405	Godavari	IV	Karimnagar	Burugupally	18.639	79.033	8.27	541	346	46	2	32	19	0	160	50	17	11	0.71	160	1.58
406	Godavari	IV	Mancherial	Bellampally I	19.072	79.503	7.20	937	600	64	1	40	44	0	150	160	18	23	1.99	280	1.66
407	Godavari	IV	Mancherial	Chennur I	18.852	79.780	7.39	944	604	101	2	56	19	0	210	120	40	22	0.34	220	2.96
408	Godavari	IV	Mancherial	Kommerla	18.773	79.800	7.49	1218	780	198	15	40	24	0	400	130	35	29	0.29	200	6.09
409	Godavari	IV	Mancherial	Myadaripet	19.005	79.145	7.33	788	504	99	8	96	10	0	290	100	27	51	1.36	280	2.57
410	Godavari	IV	Mancherial	Hazipur	18.875	79.323	7.39	706	452	74	5	72	24	0	290	80	28	16	0.36	280	1.92
411	Godavari	IV	Mancherial	Jaipur	18.844	79.580	7.19	3471	2221	578	14	56	44	0	430	680	156	6	0.82	320	14.05
412	Godavari	IV	Mancherial	Kundaram	18.788	79.632	7.56	885	566	146	20	48	24	0	390	90	22	26	0.49	220	4.28
413	Godavari	IV	Mancherial	Indanpally	19.149	78.942	8.42	969	620	130	10	56	29	60	380	60	19	2	1.39	260	3.51
414	Godavari	IV	Mancherial	Kondapur	19.039	79.398	7.89	593	380	60	2	40	24	0	190	80	20	6	0.62	200	1.84
415	Godavari	IV	Mancherial	Luxettipet	18.878	79.202	7.25	544	348	65	4	48	24	0	210	90	19	9	0.33	220	1.91

416	Godavari	IV	Mancherial	Mandamarri	18.979	79.478	7.31	2231	1428	299	60	80	19	0	270	360	213	1	0.54	280	7.77
417	Godavari	IV	Mancherial	Ponnaram	18.940	79.545	7.47	2168	1388	218	8	80	83	0	290	460	71	7	0.33	540	4.08
418	Godavari	IV	Nirmal	Dilawarpur	19.092	78.222	7.34	832	532	78	8	48	29	0	110	140	64	56	0.40	240	2.19
419	Godavari	IV	Nirmal	Kadam	19.097	78.776	7.22	1664	1065	252	27	64	34	0	150	370	100	95	1.84	300	6.33
420	Godavari	IV	Nirmal	Khanapur	19.047	78.662	7.15	594	380	44	6	48	19	0	100	70	53	58	0.37	200	1.35
421	Godavari	IV	Nirmal	Kubeer	19.250	77.946	8.31	1085	694	152	7	56	19	10	110	200	63	100	1.11	220	4.46
422	Godavari	IV	Nirmal	Kuntala	19.169	78.100	7.34	710	454	67	9	40	24	0	100	120	50	40	0.58	200	2.06
423	Godavari	IV	Nirmal	Laxmanchanda	19.017	78.461	7.06	724	463	53	1	40	34	0	120	110	47	35	0.21	240	1.49
424	Godavari	IV	Nirmal	Abdullapur	18.970	78.038	7.94	568	364	39	2	48	19	0	110	90	31	22	0.16	200	1.20
425	Godavari	IV	Nirmal	Lokeswaram	19.025	78.090	7.08	485	310	51	3	24	19	0	100	80	33	6	0.64	140	1.87
426	Godavari	IV	Nirmal	Manmad	19.058	78.112	7.42	962	616	123	9	40	24	0	100	180	53	83	0.08	200	3.78
427	Godavari	IV	Nirmal	Mamada	19.078	78.523	7.67	1075	688	139	14	48	24	0	120	220	56	51	0.07	220	4.07
428	Godavari	IV	Nirmal	Mudhole	18.977	77.917	7.99	906	580	96	4	48	29	0	120	170	49	49	1.30	240	2.69
429	Godavari	IV	Nirmal	Narsapur	19.110	78.165	8.01	322	206	46	2	8	10	0	50	50	39	2	0.42	60	2.58
430	Godavari	IV	Nirmal	Nirmal	19.092	78.344	7.95	319	204	29	1	8	19	0	60	30	40	24	0.66	100	1.26
431	Godavari	IV	Nirmal	Pembi	19.189	78.637	8.1	497	318	25	3	32	29	0	100	60	44	34	0.31	200	0.77

43 2	Godava ri	IV	Nirmal	Beeravelly	19.14 0	78.262	7.9 2	67 3	431	54	8	40	24	0	110	100	50	31	1.6 1	200	1.6 6
43 3	Godava ri	IV	Nirmal	Ponkur (Swarna)	19.24 7	78.215	7.8 8	53 2	340	35	6	32	24	0	90	80	36	29	1.5 9	180	1.1 3
43 4	Godava ri	IV	Nirmal	Bhosi	19.10 9	77.879	7.9 2	10 24	655	156	21	40	34	0	110	200	53	116	0.4 0	180	5.0 6
43 5	Godava ri	IV	Nizamabad	Ailapoor	18.85 3	78.114	8.0 8	15 90	101 8	128	1	88	78	0	420	150	145	38	1.0 2	540	2.4 0
43 6	Godava ri	IV	Nizamabad	Ankushpur	18.81 1	78.396	8.0 1	16 21	103 7	99	1	80	83	0	200	190	155	145	1.4 0	540	1.8 4
43 7	Godava ri	IV	Nizamabad	Arsapally	18.68 5	78.069	7.9 4	15 69	100 4	82	3	144	63	0	350	220	110	15	1.0 1	620	1.4 3
43 8	Godava ri	IV	Nizamabad	Bheemgal	18.71 5	78.442	6.9 6	12 87	824	100	12	160	5	0	170	210	160	2	1.0 6	420	2.1 2
43 9	Godava ri	IV	Nizamabad	Choutpalli	18.77 5	78.542	6.9 1	89 9	575	51	3	40	49	0	250	60	34	46	1.0 1	300	1.2 8
44 0	Godava ri	IV	Nizamabad	Gannaram	18.51 2	78.235	7.0 9	92 4	591	73	3	56	49	0	170	150	100	14	0.6 3	340	1.7 2
44 1	Godava ri	IV	Nizamabad	Jakrampally	18.70 7	78.272	7.3 2	62 4	399	37	2	80	10	0	210	30	40	30	0.9 4	240	1.0 4
44 2	Godava ri	IV	Nizamabad	Madanapally	18.68 1	78.178	7.5 6	88 4	566	49	3	48	63	0	320	60	68	10	1.6 5	380	1.0 9
44 3	Godava ri	IV	Nizamabad	Manchippa	18.53 9	78.114	7.3 1	13 68	876	90	4	168	24	0	390	110	130	45	0.8 2	520	1.7 2
44 4	Godava ri	IV	Nizamabad	Morthad	18.82 6	78.449	7.2 4	69 4	444	33	2	40	44	0	220	40	42	34	0.6 7	280	0.8 6
44 5	Godava ri	IV	Nizamabad	Mupkal	18.91 3	78.362	8.0 1	11 57	740	78	5	96	44	0	300	90	115	54	0.9 5	420	1.6 5
44 6	Godava ri	IV	Nizamabad	Nutpally	18.93 7	78.218	7.9 4	89 5	573	53	4	136	5	0	250	80	97	16	0.6 8	360	1.2 1
44 7	Godava ri	IV	Nizamabad	Peddavolgate	18.60 4	78.426	8.1 6	11 16	714	161	3	24	39	0	280	80	164	2	1.7 7	220	4.7 1

448	Godavari	IV	Nizamabad	perkit	18.808	78.315	7.49	1187	760	73	2	96	58	0	380	130	50	26	1.09	480	1.45
449	Godavari	IV	Nizamabad	Ramadugu	18.613	78.309	7.86	885	566	67	1	80	24	0	340	40	38	0.23	1.43	300	1.68
450	Godavari	IV	Nizamabad	Vailpoor	18.773	78.386	8.19	995	637	63	1	32	73	0	350	80	31	10	1.42	380	1.39
451	Godavari	IV	Nizamabad	Velmal	18.831	78.143	7.84	1488	952	100	2	184	15	0	120	250	240	16	0.52	520	1.91
452	Godavari	IV	Nizamabad	Yanampally	18.627	78.249	6.80	518	332	44	4	32	19	0	150	40	48	2	0.41	160	1.51
453	Godavari	IV	Peddapally	Goliwada	18.836	79.417	7.98	3170	2029	555	2	96	24	0	390	630	156	45	0.98	340	13.09
454	Godavari	IV	Peddapally	Dharmaram	18.745	79.187	7.37	1099	703	136	2	40	29	0	390	190	70	1	0.27	220	3.99
455	Godavari	IV	Peddapally	Khilavanparthy	18.704	79.276	7.47	736	471	89	6	40	19	0	190	100	39	7	0.84	180	2.88
456	Godavari	IV	Peddapally	Eglaspur	18.646	79.691	7.99	1468	940	586	10	72	24	0	680	430	115	44	1.39	280	15.23
457	Godavari	IV	Peddapally	Gunjapadugu	18.687	79.605	7.37	1777	1137	245	5	56	53	0	420	310	23	18	0.73	360	5.61
458	Godavari	IV	Peddapally	Khansaipet	18.666	79.731	7.44	784	502	86	2	40	24	0	200	90	47	13	0.23	200	2.64
459	Godavari	IV	Peddapally	Venkatapur	18.655	79.802	7.52	599	383	34	3	32	29	0	110	90	36	1	0.38	200	1.05
460	Krishna	V	Jogulamba(Gadwal)	Alampur	15.896	78.121	7.60	2398	1535	353	4	128	34	0	240	380	399	35	1.35	460	7.15
461	Krishna	V	Jogulamba(Gadwal)	Dharoor	16.224	77.679	7.82	1808	1157	98	6	120	97	0	310	240	225	40	0.48	700	1.61
462	Krishna	V	Jogulamba(Gadwal)	Kondapur	16.249	77.565	7.87	1681	1076	164	1	88	73	0	330	200	234	23	0.82	520	3.13
463	Krishna	V	Jogulamba(Gadwal)	Neelahally	16.265	77.642	7.62	2284	1462	209	3	136	97	0	170	440	240	189	0.85	740	3.34

46 4	Krishna	V	Jogulamba(G adwal)	Gadwal	16.23 3	77.802	7.7 0	29 09	186 2	279	2	96	151	0	460	470	308	18	1.5 4	860	4.1 4
46 5	Krishna	V	Jogulamba(G adwal)	Gattu	16.12 9	77.576	7.6 2	16 27	104 1	110	5	160	44	0	260	220	220	13	0.3 2	580	1.9 8
46 6	Krishna	V	Jogulamba(G adwal)	Kuchinerla	16.17 9	77.526	7.9 1	56 7	363	25	0.4	56	24	0	150	20	66	52	0.4 6	240	0.7 0
46 7	Krishna	V	Jogulamba(G adwal)	Ieeza	16.01 5	77.672	7.7 6	38 79	248 3	605	9	80	102	0	670	660	155	215	0.9 9	620	10. 56
46 8	Krishna	V	Jogulamba(G adwal)	Kodandapur	16.07 0	77.832	8.0 9	12 55	803	157	5	32	63	0	230	140	229	17	1.1 9	340	3.6 9
46 9	Krishna	V	Jogulamba(G adwal)	Maldakal	16.13 0	77.688	7.6 8	18 93	121 2	130	2	88	117	0	160	360	184	139	0.8 4	700	2.1 4
47 0	Krishna	V	Jogulamba(G adwal)	Manopad	15.96 6	77.953	8.1 4	24 16	154 6	387	1	40	73	0	370	300	398	36	1.6 2	400	8.4 2
47 1	Krishna	V	Jogulamba(G adwal)	Santhinagar	15.94 0	77.839	8.0 7	26 92	172 3	378	13	80	83	0	290	420	418	63	1.3 5	540	7.0 7
47 2	Krishna	V	Mahabubnag ar	Addakal	16.48 7	77.954	7.4 8	10 21	653	82	1	104	24	0	260	140	70	3	0.5 1	360	1.8 8
47 3	Krishna	V	Mahabubnag ar	Bhoothpur	16.69 7	78.055	7.5 6	16 13	103 2	101	2	128	78	0	480	220	82	7	1.2 5	640	1.7 4
47 4	Krishna	V	Mahabubnag ar	Elkicherla	16.62 3	78.116	7.4 7	13 25	848	91	4	160	29	0	270	160	136	105	0.4 7	520	1.7 4
47 5	Krishna	V	Mahabubnag ar	Damagnapur	16.50 0	77.755	8.7 6	17 99	115 1	207	26	40	97	30	260	230	148	271	1.0 0	500	4.0 3
47 6	Krishna	V	Mahabubnag ar	Kurumurthy	16.44 1	77.817	8.2 5	88 8	568	57	27	104	15	0	340	50	26	37	0.7 6	320	1.3 9
47 7	Krishna	V	Mahabubnag ar	Thirmalapur	16.48 3	77.824	8.0 3	15 40	986	188	2	88	29	0	140	310	164	18	0.6 8	340	4.4 3
47 8	Krishna	V	Mahabubnag ar	Devarakadra	16.60 6	77.833	7.9 7	15 40	986	250	1	48	24	0	450	130	118	23	1.4 8	220	7.3 3
47 9	Krishna	V	Mahabubnag ar	Koukuntla	16.52 2	77.857	7.3 7	24 68	158 0	488	10	64	19	0	570	360	224	45	0.5 4	240	13. 70

480	Krishna	V	Mahabubnagar	Meenuguvani pally	16.587	77.814	7.32	1411	903	109	6	64	63	0	200	190	172	17	0.93	420	2.31
481	Krishna	V	Mahabubnagar	Hanwada	16.808	77.897	7.61	1833	1173	81	1	152	102	0	330	370	124	11	0.53	800	1.25
482	Krishna	V	Mahabubnagar	Jadcherla	16.774	78.122	7.58	1832	1172	82	6	200	73	0	240	310	110	260	0.96	800	1.26
483	Krishna	V	Mahabubnagar	Dammaipally	16.760	77.899	7.92	1396	893	123	27	88	58	0	400	150	110	47	0.92	460	2.49
484	Krishna	V	Mahabubnagar	Kodur	16.680	77.924	7.88	2410	1542	229	280	96	39	0	520	360	176	100	1.01	400	4.98
485	Krishna	V	Mahabubnagar	Yenugonda	16.761	78.021	8.49	1681	1076	172	39	72	73	20	140	330	188	116	0.49	480	3.41
486	Krishna	V	Mahabubnagar	Kothapalli	16.751	78.232	8.02	2577	1649	353	2	88	92	0	280	580	184	116	1.09	600	6.27
487	Krishna	V	Mahabubnagar	Nawabpet	16.888	78.024	7.70	2601	1665	288	1	112	107	0	390	530	124	46	2.82	720	4.67
488	Krishna	V	Nagarkurnool	Domalapenta	16.212	78.878	8.01	770	493	47	3	56	39	0	140	90	103	36	0.31	300	1.18
489	Krishna	V	Nagarkurnool	Balmur	16.331	78.566	7.79	1552	993	72	2	208	24	0	250	280	78	57	0.84	620	1.25
490	Krishna	V	Nagarkurnool	Bijinepalli	16.535	78.196	7.75	1664	1065	84	2	168	53	0	170	270	116	186	0.72	640	1.45
491	Krishna	V	Nagarkurnool	Kalwakuthy	16.667	78.488	8.19	1638	1048	40	1	128	102	0	170	330	134	56	1.22	740	0.64
492	Krishna	V	Nagarkurnool	Kodair	16.270	78.274	8.07	1653	1058	150	3	80	78	0	240	270	192	18	0.72	520	2.86
493	Krishna	V	Nagarkurnool	Kollapur	16.107	78.306	7.78	2828	1810	320	2	128	102	0	380	570	218	19	0.92	740	5.12
494	Krishna	V	Nagarkurnool	Ambatipally	16.277	78.446	7.58	2588	1656	265	2	168	73	0	330	480	211	57	1.32	720	4.29
495	Krishna	V	Nagarkurnool	Nagarkurnool	16.492	78.303	7.35	774	495	47	2	48	39	0	130	100	66	54	1.20	280	1.22

496	Krishna	V	Nagarkurnool	Telkapally	16.435	78.440	8.05	2029	1299	332	16	48	44	0	260	340	232	54	0.73	300	8.33
497	Krishna	V	Nagarkurnool	Gummakonda	16.622	78.190	7.83	1858	1189	205	11	56	83	0	380	240	167	54	1.14	480	4.07
498	Krishna	V	Nagarkurnool	Uppununthala	16.450	78.591	7.77	2003	1282	70	4	136	131	0	230	420	164	54	0.52	880	1.03
499	Krishna	V	Nagarkurnool	Veldanda	16.731	78.521	7.60	623	399	23	1	64	34	0	240	20	44	34	1.00	300	0.58
500	Krishna	V	Nalgonda	Ulsaipalem	16.707	79.500	8.07	884	566	90	3	64	24	0	270	80	52	21	0.57	260	2.43
501	Krishna	V	Nalgonda	Anumula	16.799	79.290	8.14	1411	903	164	25	80	39	0	350	150	150	27	1.33	360	3.76
502	Krishna	V	Nalgonda	Chintagudem	16.833	79.292	7.99	978	626	109	2	40	44	0	360	50	34	47	1.99	280	2.83
503	Krishna	V	Nalgonda	Pulimamidi	16.884	79.267	7.93	1369	876	194	5	56	34	0	480	110	52	6	2.61	280	5.05
504	Krishna	V	Nalgonda	Rajavaram	16.680	79.408	7.92	899	575	66	1	104	15	0	240	70	92	25	0.60	320	1.60
505	Krishna	V	Nalgonda	Sreerampur	16.729	79.305	7.12	783	501	50	24	64	19	0	110	80	124	39	0.27	240	1.41
506	Krishna	V	Nalgonda	Chandampet	16.578	78.888	8.12	763	488	55	1	80	19	0	300	30	14	47	1.23	280	1.42
507	Krishna	V	Nalgonda	Buddonithanda	16.554	78.962	7.87	3462	2216	416	5	88	170	0	460	820	166	12	2.21	920	5.96
508	Krishna	V	Nalgonda	Kambalapally	16.451	79.114	7.82	2489	1593	229	44	128	112	0	470	390	100	235	1.55	780	3.57
509	Krishna	V	Nalgonda	Thelidevarapally	16.506	78.969	8.18	1259	806	62	9	80	73	0	190	300	28	5	0.76	500	1.21
510	Krishna	V	Nalgonda	Chandur	16.968	79.060	8.28	1073	687	68	1	48	73	0	300	60	60	138	1.31	420	1.45
511	Krishna	V	Nalgonda	Ghattuppal	17.058	78.916	7.63	1350	864	82	4	160	24	0	210	240	120	23	0.52	500	1.59

51 2	Krishna	V	Nalgonda	Teeded	16.79 2	78.910	7.7 1	27 99	179 1	333	16	264	5	0	410	660	84	18	0.4 5	680	5.5 5
51 3	Krishna	V	Nalgonda	Urumadla	17.18 3	79.090	7.8 7	13 72	878	153	17	136	10	0	280	210	110	40	0.5 1	380	3.4 1
51 4	Krishna	V	Nalgonda	Veliminedu	17.22 9	79.020	8.1 2	11 45	733	97	2.1	48	63	0	220	210	40	46	0.9 6	380	2.1 7
51 5	Krishna	V	Nalgonda	Kamalapur	16.72 6	78.859	7.4 3	47 9	307	39	2	40	15	0	200	20	10	7	0.6 5	160	1.3 4
51 6	Krishna	V	Nalgonda	Padamtipally	16.67 7	78.797	7.7 8	10 41	666	33	7	128	29	0	330	110	22	26	0.4 5	440	0.6 8
51 7	Krishna	V	Nalgonda	Tatikole	16.62 5	78.857	8.4 1	21 12	135 2	262	71	56	73	40	520	290	96	28	1.6 6	440	5.4 2
51 8	Krishna	V	Nalgonda	Vavikole	16.67 6	78.765	8.0 2	98 7	632	79	4	112	10	0	320	80	36	21	0.9 8	320	1.9 1
51 9	Krishna	V	Nalgonda	Dhindi	16.55 2	78.693	7.3 5	74 4	476	24	0.5	104	19	0	220	60	40	46	0.8 1	340	0.5 7
52 0	Krishna	V	Nalgonda	Gurrapode	16.85 2	79.091	7.9 2	58 8	376	36	0.5	72	15	0	190	60	36	2	0.5 5	240	1.0 1
52 1	Krishna	V	Nalgonda	Koppole	16.91 5	79.147	7.9 0	23 80	152 3	263	3	144	68	0	370	520	92	10	1.5 5	640	4.5 2
52 2	Krishna	V	Nalgonda	Palvai	16.75 2	79.024	8.2 0	75 2	481	140	1	16	15	0	250	70	40	1	1.7 0	100	6.0 9
52 3	Krishna	V	Nalgonda	K.Mallepally	16.72 9	78.981	8.2 5	24 19	154 8	320	12	112	58	0	390	480	120	39	0.7 8	520	6.1 0
52 4	Krishna	V	Nalgonda	kanagala	16.93 7	79.198	7.8 8	51 8	332	13	2	16	49	0	210	30	14	1	0.4 8	240	0.3 6
52 5	Krishna	V	Nalgonda	Cheruvu Annaram	17.19 9	79.354	8.3 1	70 8	453	113	37	16	15	10	220	80	36	3	1.3 8	100	4.8 9
52 6	Krishna	V	Nalgonda	Kattangur	17.16 2	79.320	8.2 0	20 85	133 4	328	5	32	73	0	240	520	70	38	1.3 0	380	7.3 2
52 7	Krishna	V	Nalgonda	Pamangundla	17.18 1	79.268	7.8 8	84 2	539	23	3	80	29	0	240	30	40	50	1.2 5	320	0.5 6

52 8	Krishna	V	Nalgonda	Kannekal	16.92 3	79.371	8.2 5	72 6	465	71	2	64	19	0	220	90	36	0.4 9	0.7 6	240	1.9 9
52 9	Krishna	V	Nalgonda	Marriguda	16.94 0	78.864	7.7 8	11 25	720	100	3	40	58	0	190	230	34	1	3.1 4	340	2.3 6
53 0	Krishna	V	Nalgonda	B.Annaram	16.77 9	79.558	8.2 3	13 96	893	224	0.3	48	24	0	440	120	48	37	1.9 4	220	6.5 7
53 1	Krishna	V	Nalgonda	Kistapur	17.15 6	79.017	8.2 5	18 90	121 0	177	28	96	73	0	480	270	78	15	1.9 7	540	3.3 1
53 2	Krishna	V	Nalgonda	Kompalli	17.09 9	78.994	7.9 8	11 63	744	190	8	24	29	0	160	270	50	3	0.5 8	180	6.1 6
53 3	Krishna	V	Nalgonda	Munugode	17.06 6	79.077	7.9 9	97 1	621	82	3.3	88	24	0	320	60	22	83	1.1 5	320	1.9 9
53 4	Krishna	V	Nalgonda	Arlagaddagud am	17.13 9	79.401	8.4 4	16 50	105 6	355	5	24	10	30	540	140	60	22	4.2 0	100	15. 44
53 5	Krishna	V	Nalgonda	Mushampally	16.97 5	79.325	8.0 2	11 05	707	86	1	72	39	0	270	110	62	49	1.0 8	340	2.0 4
53 6	Krishna	V	Nalgonda	Narsingbhatla	17.01 6	79.148	7.6 9	98 3	629	56	48	64	39	0	290	120	26	10	1.7 6	320	1.3 6
53 7	Krishna	V	Nalgonda	Panagal	17.07 7	79.312	7.9 4	29 84	191 0	415	44	32	131	0	400	630	78	185	2.8 4	620	7.2 5
53 8	Krishna	V	Nalgonda	Seetarampura m	17.11 0	79.217	7.8 6	17 71	113 3	179	52	80	53	0	280	290	64	127	0.8 3	420	3.7 9
53 9	Krishna	V	Nalgonda	S L B C G V guda	17.06 0	79.301	7.5 6	94 9	607	60	2	104	29	0	240	130	42	45	0.5 6	380	1.3 3
54 0	Krishna	V	Nalgonda	Velugupally	16.99 1	79.307	7.7 4	13 40	858	120	2	136	24	0	230	250	68	50	0.7 4	440	2.4 9
54 1	Krishna	V	Nalgonda	Akkenepally	17.29 0	79.236	8.2 2	79 2	507	36	18	56	44	0	320	50	10	14	1.2 6	320	0.8 8
54 2	Krishna	V	Nalgonda	Narketpalli	17.20 0	79.191	7.3 7	82 0	525	90	6	40	34	0	300	60	12	42	3.5 2	240	2.5 3
54 3	Krishna	V	Nalgonda	Kothapally	16.56 8	79.030	7.7 0	24 67	157 9	138	1.4	264	68	0	210	690	62	11	0.3 2	940	1.9 6

544	Krishna	V	Nalgonda	Neradugomm a	16.59 7	78.973	8.1 5	16 72	107 0	158	5	56	92	0	310	330	54	34	0.8 4	520	3.0 1
545	Krishna	V	Nalgonda	Nidamanur	16.84 0	79.285	7.7 3	18 27	116 9	212	101	96	34	0	440	250	108	46	1.1 1	380	4.7 3
546	Krishna	V	Nalgonda	Thummadam	16.81 0	79.427	7.5 6	39 7	254	16	2	56	15	0	190	20	10	4	0.3 3	200	0.4 9
547	Krishna	V	Nalgonda	Angadipet	16.71 7	79.084	7.9 6	89 2	571	80	6	72	24	0	260	100	48	17	0.9 3	280	2.0 8
548	Krishna	V	Nalgonda	Azmapur	16.60 1	79.079	8.0 8	59 6	381	15	5	88	15	0	240	10	18	49	0.9 3	280	0.3 9
549	Krishna	V	Nalgonda	Peddavoora	16.74 4	79.188	7.8 8	14 28	914	221	4	24	49	0	530	80	28	78	2.9 0	260	5.9 6
550	Krishna	V	Nalgonda	Pulicherla	16.65 5	79.175	7.7 2	16 72	107 0	196	3	104	44	0	450	190	64	110	1.2 1	440	4.0 6
551	Krishna	V	Nalgonda	Velmaguda	16.77 9	79.183	7.9 6	57 2	366	58	3	32	19	0	130	80	38	3	0.5 0	160	2.0 0
552	Krishna	V	Nalgonda	Vijayapuri North	16.58 0	79.287	8.0 3	12 97	830	145	3	80	34	0	290	220	40	3	1.2 8	340	3.4 2
553	Krishna	V	Nalgonda	Pedda Suraram	17.09 6	79.359	7.8 6	72 5	464	55	1	72	19	0	260	50	42	4	0.5 4	260	1.4 8
554	Krishna	V	Nalgonda	Thipparthi	17.01 4	79.418	7.8 8	12 84	822	131	8	96	34	0	400	160	32	2	0.9 5	380	2.9 1
555	Krishna	V	Nalgonda	Nellikal	16.64 9	79.302	7.2 5	88 4	566	24	7	120	24	0	320	70	8	30	0.7 8	400	0.5 2
556	Krishna	V	Nalgonda	Settipalem	16.95 1	79.555	7.9 5	16 71	106 9	372	5	16	5	0	590	130	66	24	2.1 3	60	20. 88
557	Krishna	V	Rangareddy	Amangal	16.84 4	78.543	7.5 6	18 08	115 7	124	1	128	73	0	360	300	56	47	0.6 6	620	2.1 6
558	Krishna	V	Rangareddy	Karkalpad	16.92 8	78.529	6.4 7	47 1	301	26	1	40	24	0	190	20	20	15	0.9 3	200	0.8 0
559	Krishna	V	Rangareddy	Keshampet	16.94 4	78.329	7.4 8	16 25	104 0	105	7.8	128	63	0	290	250	90	121	0.6 1	580	1.9 0

560	Krishna	V	Rangareddy	Bhairampally	17.119	78.075	7.02	975	624	91	1	64	34	0	370	20	40	81	1.11	300	2.29
561	Krishna	V	Rangareddy	Vanampalli	17.111	77.998	7.47	804	515	45	66	16	39	0	50	220	25	3	0.02	200	1.39
562	Krishna	V	Rangareddy	Kothur	17.159	78.288	7.10	1649	1055	137	3	152	34	0	290	270	38	134	0.45	520	2.61
563	Krishna	V	Rangareddy	Teegapur	17.164	78.272	7.26	1881	1204	188	9	152	44	0	360	350	44	93	0.51	560	3.45
564	Krishna	V	Rangareddy	Irvin	16.780	78.716	7.61	2793	1788	422	50	56	83	0	590	420	62	228	1.85	480	8.37
565	Krishna	V	Rangareddy	Kulkulpally	16.906	78.726	7.44	1996	1277	110	12	96	141	0	570	320	28	0.27	1.30	820	1.67
566	Krishna	V	Rangareddy	Madgula	16.843	78.688	7.09	1530	979	83	2.2	192	29	0	290	220	34	161	0.44	600	1.47
567	Krishna	V	Rangareddy	Shadnagar	17.063	78.185	6.96	1734	1110	60	2	184	63	0	290	350	18	53	0.42	720	0.96
568	Krishna	V	Rangareddy	Talakondapalli	16.890	78.413	7.15	765	490	25	2	72	44	0	300	20	38	49	0.77	360	0.57
569	Krishna	V	Suryapet	Mallareddigudem	16.766	79.984	7.96	994	636	108	2	64	29	0	250	100	82	41	1.57	280	2.81
570	Krishna	V	Suryapet	Raghunadhapalem	16.754	79.885	7.92	869	556	32	1	128	10	0	220	90	66	23	0.36	360	0.73
571	Krishna	V	Suryapet	Mattampalli	16.787	79.854	7.99	1816	1162	182	10	136	44	0	270	280	236	7	0.89	520	3.47
572	Krishna	V	Vikarabad	Bomraspet	17.164	77.719	7.81	829	531	80	2	72	29	0	270	70	92	10	0.72	300	2.01
573	Krishna	V	Vikarabad	Madnapally	17.219	77.773	8.04	775	496	25	1	80	39	0	340	20	24	15	0.81	360	0.57
574	Krishna	V	Vikarabad	Doulathabad	16.998	77.542	7.01	1102	705	158	12	72	10	0	130	240	88	11	0.84	220	4.63
575	Krishna	V	Vikarabad	Kodangal	17.099	77.601	7.73	1191	762	61	2	104	58	0	350	100	80	72	0.71	500	1.19

57 6	Krishna	V	Vikarabad	Kulkacherla	17.01 7	77.876	8.0 9	16 36	104 7	131	26	112	63	0	310	210	144	123	0.3 9	540	2.4 5
57 7	Krishna	V	Wanaparth	Atmakuru	16.33 7	77.806	7.5 3	17 57	112 4	232	11	40	83	0	180	330	207	114	0.9 1	440	4.8 1
57 8	Krishna	V	Wanaparth	Ghanapur	16.56 3	78.046	7.6 0	82 8	530	72	2	32	49	0	90	160	109	4	0.5 3	280	1.8 7
57 9	Krishna	V	Wanaparth	Gopalpet	16.37 9	78.135	7.5 0	18 28	117 0	263	33	48	49	0	150	390	156	83	0.6 2	320	6.3 9
58 0	Krishna	V	Wanaparth	Kanaipally	16.38 8	77.960	7.4 0	12 70	813	134	10	72	39	0	50	260	194	26	0.4 4	340	3.1 6
58 1	Krishna	V	Wanaparth	Pangal	16.24 7	78.104	7.9 3	65 0	416	70	2	40	19	0	180	50	58	19	1.1 9	180	2.2 7
58 2	Krishna	V	Wanaparth	Ayyavaripalli	16.11 6	78.024	7.7 5	95 6	612	110	2	16	53	0	130	160	110	25	0.9 4	260	2.9 7
58 3	Krishna	V	Wanaparth	Peddamandadi	16.43 1	78.025	7.9 8	10 29	659	188	3	16	39	0	190	170	161	0.3	1.1 0	200	5.7 8
58 4	Krishna	V	Yadadri	S.Narayanpur	17.14 5	78.860	7.8 1	88 2	564	109	2	32	44	0	180	100	90	93	1.0 9	260	2.9 4
58 5	Krishna	V	Narayanpet	Dhanwada	16.64 0	77.660	8.5 5	99 7	638	108	1	48	49	20	210	130	108	30	1.6 4	320	2.6 3
58 6	Krishna	V	Narayanpet	Krishna	16.42 0	77.350	8.4 1	12 76	817	179	1	32	39	20	300	70	150	45	4.6 5	240	5.0 2