

National Mission for Clean Ganga

Format for submission of Monthly Progress Report in the NGT Matter OA No. 673 of 2018 (in compliance to NGT order dated 30.09.2020)

For the State of Telangana for the months of June 2025 to February 2026

Overall status of the State:

- I. Total Population: Urban Population & Rural Population separately : 3.9 crores
- II. Estimated Sewage Generation (MLD) : 2752.52
- III. **Details of Sewage Treatment Plants (STPs):**
 - Existing no. of STPs and Treatment Capacity: 61 Nos & 2023.26 MLD
(under HMWSSB, HMDA & GHMC: 44 Nos & 1838.30 MLD with in GHMC under Priority- I&II + 17 nos. (184.96 MLD) other ULBs)
 - MLD of sewage being treated through Alternate technology : Nil
 - Gap in Treatment Capacity in MLD with respect to installed capacity : 729.26 MLD
 - Utilization capacity (GHMC:1343.94 MLD, PHED: 74.25 MLD) : 1418.19 MLD
 - No. of Operational STPs : 61 Nos 04 Nos (03 under trail run & 01 under trail run after replacement of Motors and Pump sets)
 - No. of Complying STPs : 57 Nos
 - No. of Non-complying STPs : Month wise List enclosed.(Annex-IIIA)

Details of each existing STP in the State: Details are placed at **Annex-I**

Details of under construction STPs 5 STPs (77.75 MLD) in the State and complete details are placed as Annex-II and the gist of which is as follows:

- **Polluted River Stretches** under Priority-I & II: Works continuing for construction of the 1 STP (40 MLD) to be completed by April- 2026.
- **Other than Polluted River Stretches:**
 - 4 STPs (37.75MLD) are under construction and are tentatively completed by May, 2026 (3Nos.) and Aug, 2026 (1 No.)
- 16 No. of STPs of total capacity 170.30 MLD are recently taken up under AMRUT 2.0.

Details of proposed STPs in the State: Total 154 STPs with a capacity of 1427 MLD details are placed at **Annex-III.**

A) GHMC:

Scheme	Capacity of the STP proposed in MLD	Status of Project (at DPR Stage/ Under Tendering/ Work to be Awarded)	Likely date of completion
AMRUT 2.0 Tranche- III	Proposed 38 STPs of 965 MLD	- Sanctioned 3849.10Crs by APEX Committee and also cleared Rs.645.20 Crs from Central Govt. Assistance on Dt:01.03.2024 - Govt. of Telangana has accorded Administrative	24 Months.
	7 MLD under PPP Mode		

Scheme	Capacity of the STP proposed in MLD	Status of Project (at DPR Stage/ Under Tendering/ Work to be Awarded)	Likely date of completion
		Sanction vide G.O.Rt.No.344, MA&UD Dept. Dated:03.08.2024 Project works are awarded in May 2025 and works are in progress.	

B) Other stretches: Details of STPs proposed in the State (Outside ORR limits) under Polluted River Stretches:

- Total 115 No. of STP's of capacity 455 MLD in 101 ULB's under SBM 2.0 are proposed to be taken up by the PH&ME Department.

IV. Details of Industrial Pollution:

a. State details

- **No. of industries in the State:** 10655 Nos. (Including Red, Orange, Green & White)
- **No. of water polluting industries in the State:** 2193 Nos.
- **Quantity of effluent generated from the industries in MLD:** 603 MLD
- **Number of industrial units having ETPs:** 1519 (including 172 ZLD)
- **Number of industrial units connected to CETP:** 674 Industries with 7.33 MLD
- **Number and total capacity of ETPs (details of existing/ under construction/ proposed):** 1519 (including 172 ZLD) with capacity 602.35MLD.
- **Quantity of Hazardous Sludge generated from the Industries in TPA based on annual report:** 3,56,280 TPA
- **Compliance status of the ETPs:** Compliance status of the ETPs (June 2025 to March 2026): 352 industries were reviewed of which 44 were issued closure / stop production Orders, 160 industries were issued directions and 148 industries were issued revocation / closure directions (**Annex – IV**)
- **Number and total capacity of CETPs (details of existing / under construction / proposed):**
 - **Details of existing CETPs:** Total 8 nos. details placed as **Annex-V**
 - 5 No.s under operation with capacity 7.33 MLD and complying standards
 - 2 issued with closure directions for non-compliance
 - 1 not in operation due to business reasons

b) Details of the industries in PRS

- **No. of water polluting industries in the PRS:** 773 Nos
- **Quantity of effluent generated from the industries in MLD:** 356.48 MLD
- **Quantity of Hazardous Sludge generated from the Industries in TPD based on annual report:** 1,12,451 TPA
- **Number of industrial units having ETPs:** 358 (including 172 ZLD)

- Number of industrial units connected to CETP:415 Industries with 7.0 MLD
- Number and total capacity of ETPs (details of existing/ under construction / proposed): 358 (including 172 ZLD) with capacity 351.12 MLD.

V. Solid Waste Management:

- a. Total number of ULBs and their population: 135 (including GHMC and 21 Newly constituted ULBs)

(The Government of Telangana, under the Telangana Municipalities Act, 2019, constituted twenty-one (21) new Urban Local Bodies (ULBs) vide Act 04, 17 & 20 of 2025,. Subsequently, amendments were introduced to the Greater Hyderabad Municipal Corporation (GHMC) Act, 1955, whereby twenty (20) municipalities and seven (07) municipal corporations were excluded from the purview of the Telangana Municipalities Act, 2019, leaving a total of 159 ULBs. On 2nd December 2025, twenty-seven (27) ULBs were merged into GHMC vide G. Following this, GHMC was reorganised into three (03) distinct Municipal Corporations (GHMC, CMC, and MMC) with effect from 11th February 2026.)

- b. Current Municipal Solid Waste Generation in ULBs: 12780 TPD (GHMC-8464 TPD and remaining 4316 TPD by the 141 ULBs). Details at **Annex-VI**

Details of the facilities existing in the ULBs

- c. The **Greater Hyderabad Municipal Corporation (GHMC)** has an Integrated MSW facility with a capacity of 10000 TPD capacity in operation at Sy.No.173, Jawahar Nagar, Medchal-Malkajigiri. The capacities of different facilities are as follows:

S.No.		ITEM	COMPLIANCE
1		Numbers of ULBs	142
2		Over all waste management status	
	a	Quantity of MSW generated (TPD)	12780
	b	Quantity of MSW Collected (TPD)	12780
	c	Quantity of MSW segregated & transported (TPD)	Segregated at source: 7093 (GHMC: 4995, other ULBs: 2447). Waste Transported: 12780 (GHMC:8464, other ULBs: 4,316)
	d	Quantity of MSW processed (TPD)	10736 (GHMC:8464, other ULBs: 2272)
	e	Quantity of MSW disposed in secured land fill site (TPD)	1262 (GHMC:1262, other ULBs: 0)
	f	Gap in Solid waste Management (TPD) [2(a)-2(d)]	2044 TPD (GHMC:0, other ULBs: 2044)
3		Waste Collection	
A		Door-to-door collection is implemented	142 ULBs
B		% of Segregation of waste implemented	(GHMC: 59%, other ULBs: 53%)
C		Transportation of segregation of	142

S.No.		ITEM	COMPLIANCE
		waste is implemented	
4		Waste Processing	
A		Waste Processing Facility	
	(i)	Total Capacity (TPD)	10985.5 (GHMC:10,000, other ULBs: 985.5)
	(ii)	Number (DRCC)	222 (GHMC:14, other ULBs: 208)
	(iii)	Number of ULBs Covered	142
B		Recycling	
	(i)	Total Capacity (TPD)	20.8 (GHMC:nil, other ULBs: 0.80)
	(ii)	Number	3 (GHMC: 20TPD capacity of Plastic to plastic covers and granules upto december, 2025; Suryapet: 0.20 TPD capacity of Plastic to bricks / tiles; Siddipet: 0.60 TPD capacity Plastic to tiles)
	(iii)	Number of ULBs Covered	3
C		Composting	
	(i)	Total Capacity (TPD)	6,258(GHMC:5,000, other ULBs:1,258)
	(ii)	Number	230
	(iii)	Number of ULBs Covered	142
D		Bio-methanation	
	(i)	Total Capacity (TPD)	13.5 (GHMC:Nil, other ULBs:13.5)
	(ii)	Number	3 (GHMC:Nil; GWMC:2.5; Siddipet:10; Sircilla:1)
	(iii)	Number of ULBs Covered	3
E		RDF	
	(i)	Total Capacity (TPD)	5022 (5000- GHMC+ Other ULBs-22)
	(ii)	Number	4 (1-GHMC+3 ULBs- Narayanpet, Manikonda & Peerzadiguda)
	(iii)	Number of ULBs Covered	4
F		Waste to Energy Plants	
	(i)	Total Capacity (TPD)	a. 2x24 MW capacity WtE plants at Jawahrnagar b. 14.5 MW WTE at Dundigal
	(ii)	Number	3
	(iii)	Number of ULBs Covered	1
5		Waste Disposal	
A		Landfill	
	(i)	Total Capacity (TPD)	1262 (in GHMC inerts from processing of MSW)
	(ii)	Number	1
6		Legacy Waste Management	
	a	Number of Dumpsites	152 (2 in GHMC + 150 in 141 ULBs)
	b	Quantity of Waste dumped at dumpsites (Tons)	38.46 Lakh Metric Tons (GHMC:1,20,00,000 at Jawaharnagar capped and 1,00,000 at Fatullaguda bio-mined; other ULBs: 38.46 Lakh Metric Tons)
	c	Number of Dumpsites Cleared	36 (GHMC: Jawharnagar & Fatullaguda) & in 34 ULBs viz., 8,73,481 MTs Alair (4,430),

S.No.		ITEM	COMPLIANCE
			Bheemgal (350), Bhongir (44,415), Cherial (550), Dharmapuri (470), Gajwel (21,942), Jagtial (89,914), Jangaon (17,740), Jammikunta (15,140), Kagaznagar (28,952), Korutla (63,210), Kyathanpally (34,092), Khanapur (4,805), Kodangal (4,920), Mandamarri (37,364), Mancherial (66,392), Metpally (24,194), Medak (40,321), Pochampally (4,450), Peddapalli (57,156), Sircilla (59,519), Siddipet (43,550), Sulthanabad (4,458), Yellandu (21,913), Yellareddy (1,170), Vikarabad (42,978), Yagadirigutta (2,800), and Zaheerabad (57,104), Jalpally (7666), Ameenpur (31,620), Dundigal (20,872), Nizampet (550), Thumkunta (15,203), & Pocharam (470). Bio-mining is Progress in 25 ULBs viz., 15,38,965 MTs

Details of Bio-mining:

Out of 141 ULBs, biominining is being taken up in 123 ULBs with a legacy waste of 38.46 Lakh MTs(**Annex-VII(A)**). Out of the 123 ULBs, bio-mining in 05 ULBs i.e, Karimnagar, GWMC, Ameenpur, Suryapet and Mahabubnagar is being taken up at ULB level and for 118 ULBs, all 118ULBs are grouped into 9 clusters and work is being executed by the concessionaries and remaining 18 ULBs there is no legacy waste. The details of ULBs in PRS with biominining are placed at **Annex-VII(B)**.

List of 18 ULBs where no legacy waste:-

Manikonda, Badangpet, Meerpet, Turkyamjal, Narsingi, BandlagudaJagir, Amangal, Kothur, Kompally, Medchal, Jawaharnagar, Dhammaiguda, Nakrekal, Shamshabad, Shankerpally, Boduppall, Peerzadiguda, and Gundlapochampally.

1. Engagement of agencies for bio-mining:

The C&DMATelangana has floated tender on Dec 2021 and awarded LOAs for 118 ULBs of both the regions in Telangana on 25th March 2022 to 06 concessionaires.

All 118 ULBs are grouped into 9 clusters and are divided into 2 regions i.e., Warangal region Multizone-1 comprising 59 ULBs & Hyderabad region Multizone-2 comprising 59 ULBs. Summary of clusters concessionaire wise:-

S. No.	Name of the Cluster	Name of the Concessionaires	Total ULB's
1	Cluster 1	M/S Sagar Motors Ltd	13 ULB'S
2	Cluster 2	M/S Harshitha Infra Engg.	11 ULB'S
3	Cluster-3	M/S Cube Bio Energy Pvt Ltd	06 ULB'S
4	Cluster-4	M/S Cube Bio EnergyPvt Ltd	12 ULB'S
5	Cluster-5	M/S SDS technologies	18 ULB'S
6	Cluster-6	M/S Annapurna Construction	14 ULB'S
7	Cluster-7	M/S Cube Bio EnergyPvt Ltd	10 ULB'S
8	Cluster 8	M/S Sagar Motors Ltd	14 ULB'S
9	Cluster-9	M/S ShruthiContechPvt Ltd	20 ULB'S
Total ULB'S in MZ-I & MZ-II:			118 ULB'S

2. Effective monitoring through engagement of Independent Engineer:-

- CDMA has floated tenders for IAA cum PMU for supervision and monitoring of remediation and reclamation of existing dumpsites through biominining for cluster of ULBs in Multi Zone 1 & 2, Telangana on 23-08-2022.

- The tender has been finalized and a Letter of Award was issued on 07-11-2022.
- IE has developed a web application i.e, an E-Municipal portal for easy monitoring of bioremediation and biomining of legacy waste.
- Following are the details of IE Zone 1 and Zone 2

Zone	Nos. of ULBs
Zone-1: Warangal Region	59 ULBs
Zone-2: Hyderabad Region	59 ULBs

3. Quantification of legacy waste during work order:-

In November 2022, the engagement of Independent Engineers, a detailed drone/ DGPS/ Total Station survey for all sites was conducted and the exact quantities lying at the dumpsites is arrived at **38.46 lakh MTs**. Hence, 38.46 lakh MTs of legacy waste is considered for biomining.

4. Budget Provisions:-

- The MoHUA, Gol vide F.No.1/1/2022-SBM-I(Computer No.9121894), Dt.18.02.2022 hasapproved the project proposal for bio-mining of legacy waste in 123 ULBs of Qty 32.47 lakh MT at the cost of Rs 178.60 Cr with central share of Rs 69.09 Cr and state share if Rs. 109.51 Crs under SBM 2.0 and for remaining Qty 5.99 lakh MT is taken under smart city funds/ULB funds.
- Accordingly, the MoHUA has released Rs. 27.63 Cr towards 1st Installment on dt.18/02/2022 and state Govt have released an amount of Rs.18.34 Crs towards state matching share on dt.07/02/2023 under SBM 2.0.

5. Status of Biomining:-

SI No	Status of Bio mining	Processing status in ULBs	Qty of Waste in Lakh MT
1	No of ULBs with Zero Legacy waste	18	0
2	Total Process Completed	34	8.73
4	Stage 1: Windrow Formation	9	0.94
3	Stage 2: Spraying of Inoculum bacteria	37	3.88
5	Stage 3: Screening of waste	25	23.09
6	Retendered	18	1.82
Total No of ULBs		141	141

Stage 1: Spraying of Inoculum bacteria

All biodegradable waste, like discarded food, fruit, flower, and garden waste, needs air to decompose it in an odourless way without producing leachate by adding Inoculum bacteria. bio-cultures speeds up decomposition and rapidly creates biological heat within the waste that helps to dry it out and reduce its volume by 35-40%. This happens through loss of moisture and by decomposition of some of the aerated waste to carbon dioxide and water vapour.

Stage 2: Windrow Formation

legacy waste is loose and make windrows so as the leachate can be dried of through solar exposure and all the entrapped methane is removed from the heap, and makes the waste dry enough for screening.

Stage 3: Screening of waste

Screen the stabilized waste in a rotary screen or gravity screens of different size openings, this process will separate waste into different categories like bio solids, RDF, recyclable material, C&D and Inerts.

Action plan for bio mining:-

(Qty in lakh MT)						
S. No.	Action	March 2026	April 2026	May 2026	June 2026	Total
1	Bio mining to be Completed ULBs	34	25	46	18	123
2	Qty of waste remediated in completed and ongoing sites	8.73	23.09	4.82	1.82	38.46
3	Cumulative Quantity	8.73	31.82	36.64	38.46	-

- Zero legacy waste in 18 ULBs viz., Shamshabad, Shankerpally, Boduppall, Peerzadiguda, Gundlapochampally, Manikonda, Badangpet, Meerpet, Turkayamjal, Narsingi, Bandlaguda Jagir, Amangal, Kothur, Kompally, Medchal, Jawaharnagar, Dhammaiguda, Nakrekal.
- Remediation of legacy waste has been completed in 34 ULBs viz., Alair, Ameenpur, Bheemgal, Bhongir, Cherial, Dharmapuri, Dundigal, Gajwel-Pragnapur, Jagitial, Jalpally, Jammikunta, Jangaon, Khagaznagar, Khanapur, Kodangal, Korutla, Kyathanpally, Mandamarri, Mancherial Corp., Medak, Metpally, Nizampet, Peddapalli, Pochampally, Pocharam, Siddipet, Sircilla, Sulthanabad, Thumkunta, Vikarabad, Yadagirigutta, Yellandu, Yellareddy, and Zaheerabad..
- Stage 1: Spraying of Inoculum bacteria is in progress in 37 ULBs viz., Andole-Jogipet, Armoor, Bellampally, Bollaram, Chandur, Chennur, Chityal, Devarakonda, Dornakal, Dubbak, Haliya, Husnabad, Huzurabad, Huzurnagar, Kodad, Kothapally, Manthani, Manuguru, Maripeda, Miryalguda, Nagaram, Nandikonda, Narayankhed, Narsapur, Neredcherla, Parigi, Parkal, Pedda Amberpet, Raikal, Ramagundam Corp., Ramayampet, Sadasivapet, Thorrur, Thukkuguda, Tirumalagiri, Wardhannapet, and Wyra.
- Stage 2: Windrow Formation is in progress in 9 ULBs viz., Adibatla, Banswada, Bhainsa, Choppandandi, Madhira, Mothkur, Narsampet, Sattupalli, and Thoopran
- Stage 3: Screening of waste is in progress in 25 ULBs viz., Adilabad, Bhupalpally, Bodhan, Choutuppal, Ghatkesar, Ibrahimpatnam, Kamareddy, Karimnagar Corp., Khammam Corp., Kothagudem Corp., Luxettipet, Mahabubabad, Mahaboobnagar Corp., Nalgonda, Naspur, Nirmal, Nizamabad Corp., Palwancha, Sangareddy, Shadnagar, Suryapet, Tandur, Tellapur, Vemulawada, and Warangal (GWMC)
- List of 18 ULBs that retendered and LOAs to be issued viz., Achampet, Alampur, Amarchinta, Atmakur, Bhoothpur, Gadwal, Ieeja, Jadcherla, Kalwakurthy, Kollapur, Kosgi, Kothakota, Makthal, Nagarkurnool, Narayanapet, Pebbair, Waddepalle, and Wanaparthy.

Status of By-Products:

- **RDF:** RDF (Refused Derived Fuel) is being sent to cement factories periodically.
- **Bio-Soil:** Bio-soil is used in Avenue plantations, gardening purposes, and filling up of low-lying areas.
- **Inert:** Inert is being stockpiled in a designated place at the dump site, and later sent to a scientific landfill.
- **C&D waste:** C&D waste is being sent to C&D plan for recycling process. . (2) nos. of C&D waste recycling plant are under operation at Jeedimetla and Fathulaguda location in GHMC with installed capacity of 500 TPD each plant. (2) more C&D waste recycling plants with similar recycling capacity are under construction/ trial stage at Shamshabad and Thumkunta. Aggregates (10 mm, fine sand and

coarse sand), kerb stones , paver blocks are being manufactured from the recycled C&D waste. 1,59,766 MT of recycled C&D waste product sold from Jan'24 to Jun'24.

- **Other waste:** Glass, Metal, Plastic, Cardboard, E-waste, etc. are sent to local scrap dealers.

Action plan to bridge gap between Installed Capacity and Current Utilization of processing facilities (if Gap > 20%)

- i) Administrative sanction issued for establishing processing facility of 2961 TPD.
- ii) Initiated on-site composting across the state of Telangana for Bulk Waste generators and Individual Households.
- iii) Govt. of Telangana has submitted proposals for establishing fresh waste processing facilities including scientific land fill (SLF) to bridge the gap in treatment of waste collected and to address the demand for treatment for the next 5 years of growth with an estimated cost of Rs 591.38 Crs (472.96 Crs- fresh waste+ Rs 118.42 -SLF) for all 141 ULBs during 2022.
- iv) The same has been approved by MoHUA with central share of Rs 208.65 Crs & State share of Rs. 382.73 Cr.
- v) Out of the approved sanction for processing waste, ULBs are directed to establish scientific processing facilities of 2775 TPD capacity in 111 (excluding newly formed ULB) ULBs. ULBs are issuing tenders for establishing Compost Units & DRCCs to process Wet and dry waste generated by ULBs. As on date, 09 ULBs have procured required machinery to process 93.05 TPD, 25 ULBs have issued work order for processing 474.41 TPD of waste, 45 ULBs have issued tender to procure machinery for processing of 1208.64 TPD of waste and in remaining 32 ULBs are issuing tender for 998.28 TPD of waste.
- vi) For WTE, RFP has been issued twice to engage agency on PPP-DBFOT basis. Since, there was no response from bidders, RFP will be reissued with modified scope of work by 31 April 2026.
- vii) Further, IEC activities are being conducted by ULBs to promote source segregation and bulk waste processing.

d. Construction and Demolition Waste: No. and capacity of C&D waste processing plants in TPD (existing, proposed and under construction):

IN GHMC:

➤ **Collection & Transportation:**

- 150 wards is divided among 04 collection areas for collection, transportation, processing & management of C&D was waste.
- Estimated quantity of waste collected: 7930 TPD
- C&D waste collected & transported: 317 TPD
- C&D waste processed: 570 MT (concessionaire processing the legacy the waste stored in the processing plant in addition to incoming waste)
- No. of vehicles engaged for C&D: 49

Recycling

- 04 Nos. of processing plants of 2000 TPD capacity are under operation at Jeedimetla, Fathullaguda, Shamshabad & Thumkunta.

In other ULBs (141):

1. Construction and Demolition (C&D) Waste (Building material and Debris waste):-

A total of 350 no. of C&D collection points are established in across all 141 ULBs to collect approx. of 506 tons of waste is generated across 141 ULBs. Due to rapid urbanization and various construction projects in the ULBs, this waste is been used in filling low lying areas. It was advised by GoI that C&D waste generated should be min of 50 TPD to establish a C&D waste processing facility and the waste generation in ULBs within the state is less than 50 TPD.

Hence, ULBs listed under National Clean Air Programme i.e., Nalgonda and Sangareddy and ULB with Pop> 5 lakh i.e., Warangal have been proposed to establish C&D waste processing facilities on cluster approach. ULBs within the distance of 50 km have been identified and clustered with these ULBs and C&D waste processing plants are proposed in these 3 ULBs as lead ULBs. For this, action plans for establishment of C&D waste processing facility worth Rs 15.3 Cr (with Central Share –5.49 Crs+ State Share -9.81 Crs) have been proposed to and approved by MoHUA under SBM 2.0.

Three clusters have been formed:

1. GWMC (16 ULBs with a capacity of 145 Tonnes) – Procurement process is completed and LOA issue dto agency. Plant is expected to be established by 31 October 2026.
2. Nalgonda (11 ULBs with a capacity of 60 Tonnes) and Sangareddy (8 ULBs with a capacity of 50 Tonnes): Tender have been issued thrice to engage agency for establishing C & D waste processing plants as there is no response from the bidders, these 2 clusters shall be re-tendering by April 5th, 2026.

Bio-medical Waste Management:

- No. of Hospitals and Health Care Facilities: **10292 Nos**
- Total Bio-medical generation in the state: **31918 Kg/day** (incinerable - 17184kg/day, auto claving-9132kg/day, shredder-5602 KG/day)
- Treatment capacity in the state: 88718KG/day (incineration capacity - 39400kg/day, auto claving-32418kg/day, shredder-16900 KG/day)
- Status of Treatment Facility/ CBMWTF: **11 CBMWTFs and complying with standards.**

VI. Hazardous Waste Management:

- Total Hazardous Waste generation:

Recyclable Waste (TPA)	54,613.41
Incinerable Waste (TPA)	8,246.98
Utilisable waste (TPA)	2,62,542.60
Landfillable Waste (TPA)	1,08,884.67
Total:	4,34,287.66

- No. of Industries generating Hazardous waste: **3106**
- Treatment Capacity of all TSDFs: **1 No. of integrated commonTSDF with capacity 25 million tons for 25 years and Common incinerator of capacity 1.5 TPH.**
- Avg. Quantity of Hazardous waste reaching the TSDFs and Treated: **1,15,000 TPA**
- Details of on-going or proposed TSDF: **Nil**

VII. Plastic Waste Management:

S.No.		Item	Quantity
1.	a	What is the quantity of plastic waste generated, (Annual Report form VI pt.2,6) (TPD)	1587.3 TPD
2.	a	Number of registered plastic manufacturing units	226
	b	Capacity of registered plastic	904.17 TPD

S.No.		Item	Quantity
		manufacturing units (TPD)	
3.	a	Total no. of ULBs	142
	b	Percentage of ULBs which have set-up of plastic waste management system as per Rule 6(2) ? (including collection, segregation, Channelization & processing of plastic waste)	142 ULBs have waste segregation units, that segregate plastic waste from MSW.
	c	Percentage of ULBs having facilities for Collection of Segregated waste	142 ULBs have facilities for collection of segregated waste.
	d	Percentage of ULBs having Material Recovery facility	142 ULBs have provided 242 MRF units (Including 24 by GHMC).
4.	a	Total number of Gram Panchayat (GPs)	12,770
	b	Percentage of GPs which have setup of plastic waste management system as per Rule7 ?	All 12770 GPs (100 %) have completed construction of compost cum segregation shed.
	c	Percentage of GPs having facilities for Collection of Segregated waste	All 12770 GPs are having facilities like tricycles with partition for Collection of Segregated waste.
	d	Percentage of GPs having Material Recovery facility	12770 GPs (100 %) have completed construction of compost cum segregation shed.
5.	a	No. of registered Producers/brand owners/ importers as per Rules 9 & 13 of PWM Rules?	589
	b	Percentage of Producers/brand owners/ importers which have engaged with ULBs for	8 Nos.
	c	Percentage of ULBs which have set up system for plastic waste management with assistance of producers been set — up? Rule (6(3)) ?	5 Nos.
6	a	Number of registered plastic waste recyclers	52
	b	Capacity of recyclers (TPA)	1197.85 TPD
7	a	Status of Utilization of plastic waste (Annual Report form VI pt.4)	Plastic waste collected through DRCCs, WMA and processing plant are channelized for recyclers.
	b	Quantity of plastic Waste utilized in recycling (TPD)	204 TPD channelized for recycling Reuse- 593.63 TPD
	c	Quantity of plastic waste utilized in recycling Road Construction	---
	d	Quantity of waste Co-processed in Plastic Waste in Cement kilns	224 TPD
	e	Quantity of waste utilized in production of RDF	1. Ramky Integrated MSW processing facility, Jawaharnagar, Medchal District with processing capacity of 10,000 TPD. Presently, the facility generating 4545 TPD of RDF out of which 540 TPD of plastic is part of RDF.

S.No.		Item	Quantity
			2. M/s. Dundial waste 2 Energy Pvt. Ltd.,using 800 TPD of RDF generated from the Ramky Integrated MSW processing facility, Jawaharnagar.
	f	Quantity of plastic waste used in production of Waste to oil	72.3 TPD
	g	Quantity of plastic waste used in other purpose (please specify)	Present Utilization of RDF (Plastic waste part of RDF) in WtE plants – 2179 TPD.
8.	a	No. of Registered Compostable plastic unit	19 compostable plastic units located in the State
	b	Total Capacity of registered Compostable plastic unit	245.24 TPD
9	a	No. of unregistered plastic manufacturing or recycling units (Annual Report format pt.7)	Nil
10	a	Whether local bodies have framed bye-laws [Rule 6(4)]?	Yes
11	a	Whether plastic carry bags & plastic sheet of thickness<75 micron banned or not [Rule 4(c)]?	Completely banned plastic carry bags of thickness <75 micron and Single Use Plastic items in the state as per MoEF&CC notification dt.12.08.2021.
12	a	Has complete ban on plastic carry bags been imposed (Annual Report format pt.3)	Completely banned plastic carry bags of thickness <75 micron and Single Use Plastic items in the state as per MoEF&CC notification dt.12.08.2021.
13	a	Status of action taken on non-compliance of PWM Rules (Annual Report format pt.9)	Collected fine of Rs. 2,31,300/- from violators (207) during April ,2024 to March,2025
14	a	Status of marking & labelling on plastic carrybags & multi layered packaging (Rule 11)	Marking & labeling on plastic carry bags & multi layered packaging being enforced.
15	a	Whether State Level Advisory Committee is constituted or not? [Rule 16] If yes, details of number of meetings conducted in a year and implementation of suggestions of committee in the last two years.	Yes.
16	a	Status of phasing out of manufacture and use of multi-layered plastic which is non-recyclable or non-energy recoverable or with no alternate use of plastic in two years time [Rule 9-3]	Directions issued to manufacturers for phasing out of manufacture and use of multi-layered plastic which is non-recyclable or non-energy recoverable or with no alternate use of plastic.
17		NGT Directions (para 14 d) of 247/2017 order dated 06.12.2019	
	a	Has institutional mechanism as per para 14 d been established (Y/N)	Yes.
	b	Confirmation that no, unregistered plastic manufacturing/recycling unit is operated in the State/UT (Y/N)	Yes

S.No.		Item	Quantity
	c	Conformation that no plastic carry bags/films <75 microns thickness is manufactured, stocked, sold and used in cities/towns of State/UT (Y/N)	Yes
	d	Confirmation that thermocol/polystyrene cups, plates, etc are not used extensively and are not haphazardly littered (Y/N)	Yes
	e	Confirmation that has Special Environmental Squad been set up for enforcement to oversee and ensure that no litter of plastic waste takes place at historical, religious, public places.	Special Environmental Squad been set up for enforcement to oversee and ensure that no litter of plastic waste takes place at historical, religious, public places in each ULBs and penalties are being levied on defaulters.
	f	Confirmation that no dumping of plastic waste on drains river bank and on burning of plastics in open take place in State/UT (Y/N)	Yes. Penalties are being imposed for violation of rules.

VIII. Details of Alternate Treatment Technology being adopted by the State/UT:

i) In-Situ Remediation:

In-Situ Remediation for 5 drains was prepared by NEERI and was awarded the work for one drain in 2019, but it did not commence the work. However, HMWSSB has already completed 19 STPs and another 1 STPs are nearing completion by adopting decentralized approach and also 39 STPs are taken up under AMRUT -2.0 which are also in grounding stage.

ii) Feacal Sludge Septage Management(FSSM) as interim measure:

- The peripheral areas beyond GHMC and within ORR has partial sewerage network. The septage from the septic tanks of individual households and communities are cleaned/emptied periodically and conveyed to nearest FSTP / Co-Treatment at existing STPs through septic tank cleaning vehicles and treated in scientific manner as a part of Feacal Sludge Septage Management (FSSM).
- HMWSSB has empanelled 80 Septic Tank Cleaning Vehicle Operators for transportation of septage and safe disposal at co-treatment facilities at existing STPs. These operators are provided training for safe handling of septage and issued safety equipment. The de-sludging vehicles are fitted with GPS based vehicle tracking system to monitor their movements.
 - Feacal Sludge Co – Treatment facilities:** HMWSSB has established (4) co-treatment facilities at existing STPs and so far treated 90 million liters of Feacal Sludge in scientific manner.
 - Feacal Sludge Treatment plant:** HMWSSB has established a 40 KLD capacity of standalone FSTP at Nallacheruvu and about 12 - 18 KLD is

being treated daily. Another FSTP of 20 KLD capacity is being constructed at Injapur.

Operational

48 FSTPs have been established on Priority stretch III-V with 1010 KLD capacity. The details of the completed FSTP locations are Adibatla, Adilabad, Tellapur, Armoor, Badangpet, Bhainsa, Bhongir, Bhupalapally, Bodhan, Boduppal, Chennur, Choppadandi, Dornakal, Dubbaka, Dundigal, Gadwal, Gajwel, Ghatkesar, Ileeja, Jagityal, Jangaon, Kamareddy, Khammam, Khanapur, Korutla, Kothapalli, Kyathanpally, Luxettipet, Mahabubnagar, Marripeda, Medchal, Meerpet + Jillelaguda, Metpalli, Nalgonda, Narayanapet, Narsingi, Nirmal, Nizamabad, Peerzadiguda, Ramagundam, Shadnagar, Siddipet, Suryapet, Thorrur, Wardhannapet, Yellandu and Husnabad.

Under Construction:

47 ULBs are under progress with 555 KLD capacity. The details of the under progress FSTPs are Amangal, Amarchintha, Atmakur, Bandlaguda jagir, Bhoothpur, Bollaram, Chandur, Dhammaiguda, Gundlapochampally, Haliya, Huzurabad, Ibrahimpatnam, Jammikunta, Jawaharnagar, Kaghaznagar, Karimnagar, Kothagudem, Manthani, Manuguru, Miryalguda, Mothkur, Nagaram, Nandikonda, Narayankhed, Narsapur, Nizampet, Palwancha, Parigi, Pebbair, Peddapalli, Pocharam, Raikal, Ramayampet, Sadashivpet, Sangareddy, Shamshabad, Sultanabad, Tandur, Thoopran, Thukkuguda, Thumkunta, Turkayamjal, Vemulawada, Waddepalli, Wyra, Yadagirigutta, Yellareddy.

To be started

44 ULBs have not started the work and their total capacity is 460 KLD. The details of not started FSTPs are Achampet, Alair, Alampur, Ameenpur*, Andole-Jogipet, Banswada, Bellampally, Bheemgal, Cherial, Chityal, Chotuppal, Devarakonda, Dharmapuri, Huzurnagar, Jadcherla, Jalpally, Kalwakurthy, Kodad, Kodangal, Kollapur, Kompally, Kosgi, Kothakota, Madhira, Mahbubabad, Makthal, Mancherial, Mandamarri, Manikonda, Medak, Nagarkurnool, Nakrekal, Narsampet, Naspur, Neredcherla, Parkala, Pedda Amberpet, Pochampally, Sathupally, Shankarpally, Tirumalgiri, Vikarabad, Wanaparthy, Zaheerabad.

IX. Identification of polluting sources including drains contributing to river pollution and action as per NGT order on in-situ treatment: -

In-Situ remediation is proposed only in priority I&II and in priority III to V stretches it is not feasible as Flat terrain is not available, Steep slope gradient leading to high velocity and Flow of greater than 5 MLD

- X.** Details of Nodal Officer appointed by Chief Secretary in the State/UT: - Member Secretary, TGPCB
- XI.** Details of meetings carried under the Chairmanship Chief of Secretary in the State/UT: -
 - a. One meeting is conducted on 31st March, 2021 and the subsequent review of the progress is being monitored on file.
- XII.** Latest water quality of polluted river, its tributaries, drains with flow details and ground water quality in the catchment of polluted river: -

Water quality of the Rivers are placed at **Annex-IX.**

Ground water quality carried out in PRS are placed as **Annex-XII.**

XIII. Ground water regulation: -The WALTA Act has been adopted by the State of Telangana through G.O.Ms.No.18, Panchayat Raj and Rural Development (RD-II) Department, Government of Telangana dated 31.01.2015.

- Ground Water Department has identified (1358) Villages as Over exploited, considering Ground Water Estimation Resources assessment for the base year 2012-13. The same number of villages are notified by Authority i.e. Telangana State WALTA authority through G.O.Ms.No.114. Panchayat Raj and Rural Development (RD-I) Department dated 25.10.2018
- As per TSWALTA ACT no extraction of Groundwater is permitted in Over Exploited villages for agriculture and Industrial except for drinking purpose

XIV. Good irrigation practices being adopted by the State: -Annexure-X

XV. Rain Water Harvesting: -

The Government of Telangana is implementing the policy of construction of the RWH structure where construction is more than 200 Sq.mtrs.

- The details of the RWH structures in Urban Local Bodies are enclosed as **Annex-XI**
- The details of the RWH structures at Rural places is enclosed as **Annex-XI**

XVI. Demarcation of Floodplain and removal of illegal encroachments: -

Government of Telangana constituted a committee to collect the data of past history of flooding and mitigation measures taken and for identification of new areas of flood mitigation. The relevant SI sheets of 1 in 50,000 scale for all the river stretches have been collected. The HFL Contours corresponding to the maximum flood in the river have been marked on the above SI sheets as per site enquiry and past history.

- Further The Government has created Musi Riverfront Development Corporation Limited vide GO Ms. No. 90 of MA&UD Dept., dated: 25.03.2017, to act as Nodal Agency for preparation and execution of Comprehensive Plan for Abatement of pollution of Musi River and Riverfront Development.
- Musi River Development Corporation Limited(MRDCL) has conducted Drone survey to generate Digital Elevation Mode (DEM) with 1mtr interval with Hydro flattened barrier & Digital Surface Mode (DSM), High-Definition Video from captured images, Topographic survey drawing including contours at 0.5mtrs interval, Digital Ortho Photos of 5cms GSD, 3- Dimensional Photo Realistic Model etc., from Osman Sagar, Himayat Sagar to Gowrelli at ORR East.
- Demarcation of River Musi Boundary and buffer zone was established by conducting Differential Global Positioning System (DGPS) for a length of 55 Kms in coordination with Revenue and Irrigation Dept.,

The following activities are being taken up for cleaning the Musi by MRDCL.

- The MRDCL has invited competitive design for “Comprehensive integrated design solution for the revitalization of Musi River Project”.
- Accordingly, Nine International firms have been participated and submitted their designs for Comprehensive Development plan for Musi Rejuvenation and Beautification, out of which the selection of International firms for going ahead with the execution of project is yet to be taken up.

- However, as a part of Musi Beautification and Rejuvenation, the following activities are being taken up by MRDCL.
 - a. Cleaning and clearance of Juliflora, Shrubs etc. and removal of silt for free flow of River without stagnation and 3 Nos. Mosquito killing machines are erected to bring down the mosquito menace. Also 10 Nos Fogging Machines are procured and fogging operations are being taken up daily along the banks of Musi River.
 - b. Demarcation of River boundary and 50 mtrs. Buffer zone on either side of Musi from Gandipet to ORR-East (Gowrelli) and Himayathsagar to Bapughat is in progress.
 - c. Development of Green walk-ways and removal of debris along the Musi River Edges from Bapughat to Nagole at five locations covering **Nine bridges** for a total length of about 16 kms under Ecological Restoration of River Musi is taken up.
 - d. MRDCL is being engaged 2 no.s of long boom excavators, 2 no.s excavators and 1 phantoon excavator for cleaning of River Musi on continuous process throughout the year as a part of Cleaning & Clearing of Musi River.
 - e. To prevent further dumping of C&D waste material on either side of Musi Bund, the MRDCL has installed Surveillance Cameras and also engaged the guards to keep watch and ward (patrolling 24/7) to avoid further encroachments of Musi River.
- The MRDCL is being invited
 - i. Consultancy services for preparation of Comprehensive Master Development Plan for Musi Riverfront.
 - ii. Consultancy services for the preparation of Feasibility Study, RDP & Detailed Project Report for New formation of Musi Drive Ways/ Improvement and Upgradation of existing roads to Musi Drive Ways standards along MUSI river on both sides from Gandipet to ORR-(E) (Gowrelli) and Himayathsagar to Bapughat for a length of 55*2=110 Kms.

XVII. Maintaining minimum e-flow of river:- All the rivers in Telangana are Rain fed non-perennial rivers and hence maintenance of e-flow is practically not possible

XVIII. Plantation activities along the rivers:- The Govt. of Telangana is executing the plantation program called Haritha Haram under which every year massive plantation is being taken up in the entire state.

XIX. Development of bio-diversity park: - One Bio-diversity park in the Musi Catchment area in Hyderabad is developed and is open to public from the year 2015 onwards.

XX. Reuse of Treated Water:

- Treated Waste Water is being used for the purposes of gardening by Shilparamam (Tourism Dept.), GHMC, HMDA for gardening and watering the plantations in medians of the roads and Construction & Demolition waste processing units of GHMC at Nagole & Khajaguda. The treated waste water is also being used for agriculture purpose along the Musi River.
- NCC Company Pvt. Ltd., is also using treated waste water for road works.
- HMWSSB is providing 300 KLD of treated waste water to M/s Wipro office campus located at Manikonda and Gopanpally from STPs at Khajaguda and

Gopanapally for Gardening purpose. Also providing the treated wastewater for other users from the STPs as per their requirement.

- So far 252 ML treated waste water has been reused.
- HMWSSB has engaged a consultant for demand assessment and identification of the potential users for reuse of treated waste water from the existing & proposed STPs and DPR has been prepared,
- HMWSSB has prepared Recycle & Reuse water policy and submitted to Government for approval.

XXI. Online Monitoring of STPs:

- HMWSSB is updating weekly in the mobile app of CPCB for STP's monitoring in their website.
- HMWSSB has installed Online Continuous Effluent Monitoring Systems (OCEMS) at all 30 STPs to monitor Real Time Effluent Parameters and also Flows. The mobile app is being monitored by HMWSSB officers and also TGPCB officers.
- In the ongoing STPs Project also the OCEMS is being installed both at inlet and outlet to monitor their quality parameters.

XXII. Model River being adopted by the State & Action Proposed for achieving the bathing quality standards: -River Krishna is adopted as the model river and the same is communicated to the NMCG.

XXIII. Status of Preparation of Action Plan by the 13 Coastal States: - Not Applicable

XXIV. Regulation of Mining Activities in the State/UT: -

XXV. Action against identified polluters, law violators and officers responsible for failure for vigorous monitoring: - Action against the industries are being taken for violations if any and the details of which are placed at **Annex - IV**.

Annex-I

Details of existing STP

S. No	Location	Existing STP Capacity	Capacity Utilized	Operational Status of STP	Compliance Status of STP
1.	Amberpet	339	300.60	Working	Complied
2.	Nagole	172	166.50	Working	Complied
3.	Nallacheruvu	30	29.6	Working	Complied
4.	Attapur 1	51	49.97	Working	Complied
5.	Attapur 2	23	22.14	Working	Complied
6.	Pedda Cheruvu, Nacharam	10	9.79	Working	Complied
7.	Miralam Tank 1	10	6.17	Working	Complied
8.	Miralam Tank 2	5.0	4.99	Working	Complied
9.	Durgam Cheruvu, SLP	5.0	4.99	Working	Complied
10.	Patel Cheruvu, Nacharam	2.5	2.44	Working	Complied
11.	Saroor Nagar	2.5	1.89	Working	Complied
12.	Langer House	1.2	1.21	Working	Complied
13.	Noor Mohammad Kunta	4.0	2.59	Working	Complied
14.	Safilguda, Malkajgiri	0.6	0.60	Working	Complied
15.	Khajakunta, Metro, KKP	12	10.00	Working	Complied
16.	Khajaguda, Gachibowli	7.0	7.00	Working	Complied
17.	Nanakramguda, Gachibowli	4.5	2.11	Working	Complied
18.	JVR Park, Nagarjuna Circle	0.5	0.5	Working	Complied
19.	Lingam Kunta, BHEL	30	17.89	Working	Complied
20.	Gopanapally, SLP	4.5	3.16	Working	Complied
21.	Peddacheruvu	17.50	17.0	Working	Complied
22.	Nallacheruvu-I	86.50	60.0	Working	Complied
23.	Safilguda	5.5	5.5	Working	Complied
24.	Nagole	320.0	123.00	Working	Complied
25.	Kokapet	15.0	15.00	Working	Complied
26.	Miralam Site-I	41.50	18.00	Working	Complied
27.	Durgam Cheruvu	7.0	7.0	Working	Complied
28.	Miyapur Patelcheruvu	7.0	7.0	Working	Complied
29.	Khajakunta	20.0	15.0	Working	Complied
30.	Fathenagar-I	133.0	102.0	Working	Complied
31.	Vennelagadda	10.0	8.80	Working	Complied
32.	Mullakathwa Cheruvu	25.00	18.00	Working	Complied
33.	Shivalaynagar	14.00	8.00	Working	Complied
34.	Nallagandla	7.00	1.50	Working	Complied
35.	Palapitta	7.00	6.0	Working	Complied
36.	Amberpet	212.50	160.00	Working	Complied
37.	Attapur-1	64.0	40.00	Trial run	Under compliance to PCB OCEMS
38.	Ramacheruvu	30.00	15.00	Trial run	Under compliance to PCB OCEMS
39.	Rainbow vista	43.50	18.00	Trial run	Under compliance to PCB OCEMS
40.	Necklace Road	20	20	Working	-
41.	Pattigadda	30	30	Working	-
42.	Rangadhamini Lake, KKP	5	5	Working	-
43.	Krishnakanth Park,	0.5	-		-
44.	Amber Cheruvu, Pragatinagar	2.5	-		-
45.	Bommakal Road (Near Housing Board Colony)	38.00	3*	Working	Meeting

S. No	Location	Existing STP Capacity	Capacity Utilized	Operational Status of STP	Compliance Status of STP
46.	Chakali Gadda, Allampally	13.00	7.5#	Working	Meeting
47.	Dubba	31.50	7.5 @	Working	Meeting
48.	Yellammagutta	15.00	3.5 @	Working	Meeting
49.	Thallagadda	11.50	-!	Not Working	
50.	Chinthala Cheruvu	7.25	7	Working	Meeting
51.	Narsapur Cheruvu	11.00	10	Working	Meeting
52.	Rajareddy Pally	1.50	1.5	Working	Meeting
53.	Pidichedu Road	3.50	3	Working	Meeting
54.	Pandavula Chervu	0.50	0.5	Working	Meeting
55.	Pragnapur (By-Pass Road)	1.25	0.75	Working	Meeting
56.	Pullareddy cheruvu	10.00	3.0^	Working	Meeting
57.	Ursugutta	5.00	3.5	Working	Meeting
58.	Pragathinagar	15.00	12.5	Working	Meeting
59.	Nainoni Kunta	1.50	1	Working	Meeting
60.	Nagar Kurnool	2.30	1	Working	Meeting
61.	Nalgonda	17.16	9 \$	Working	Meeting
Total		2023.26	1418.19		

(*) Earlier, Inspection chambers, Sewerage connections are not taken up in total for constructed 38MLD STP due to paucity of funds. It is proposed to complete the balance network, sewerage connections etc under AMRUT 2.0 so that utilization can be improved.
(#) STP is designed for prospective year demand.Present requirement is less than 2026 requirement. At present 9.0 MLD water is being supplied and the utilization is matching with 80% of the water supply.
(@) Earlier, Network not fully laid for STPs constructed due to paucity of funds.It is also proposed to complete the balance network, Sewerage connections etc under AMRUT 2.0 so that utilization can be improved.
(!) Earlier, Motors and pumpsets were damaged and now replaced with new Motors and pumpsets. Trail Run under progress.To utilise the 11.50 MLD capacity STP, sewerage connections are proposed under AMRUT 2.0 .
(^) Earlier, Network for existing 10.00 MLD not fully laid due to paucity of funds and it is proposed to complete the balance network, Sewerage connections etc under AMRUT 2.0 so that utilization can be improved.
(\$) Earlier, Network and sewerage connections for existing 17.16 MLD is not completed fully and it is also proposed to complete the balance network, Sewerage connections etc under AMRUT 2.0 so that utilization can be improved.

Annexure II
Details of under construction STPs in Priority - I

(1) List of STPs under construcion in GHMC Area

Sl. No.	Location	Capacity (MLD)	Physical Progress	Target date of completion
1	Attapur-2	40.00	95% work completed	April-2026
Sub Total		40.00		

(2) Details of under Construction STP's in the ULBs outside ORR

S · N o ·	City & Funding	Loc atio n of STP	Capacit y of STP in MLD	Physical Progress in %	Tentative date of Completion / Commissio ning	Remarks
1	Miryalguda (UIDSSMT & TUFIDC Rs.85.52 Cr (Rs.45.51 Cr+Rs.33.01 Cr.)+ Rs.7.00 (TUFIDC)	Ra mna gar Ban dam	5.45	Physically Completed . Commissio ning under progress. Interconne ction and gap closing works pending.	31-05-2026	Commissioning will be completed after replacement of Pump Sets and motors which are under progress (taken up under AMRUT 2.0).
2	Nagar Kurnool SDF+TUFID C Rs.90.00Cr (35.00Cr+30 .00Cr+ 25.00Cr.)	Bus Dep ot Bac ksid e	3.20	100%	31-05-2026	STP has been completed and commissioned. Intermittent Pump house to be taken up & completed for sewage pumping to STP. Revised AS sanctioned on 18-01- 2025. Pump House work under progress.
3	Suryapet TUFIDC Rs.118.00Cr . (Rs.81.41 Cr. +Rs.36.59 Cr.)	Nall a cher uvu	10.00	100%	31-05-2026	STP completed and Commissioning will be completed after power supply connection. Sewer network not laid fully. Balance Sewer network proposed up under AMRUT 2.0
4	Sircilla Rs.61.25 Cr MB (Urban)- Subject to reimbursem ent from RWS&S Dept.	Sha nthi nag ar behi nd 2BH K Colo ny	19.1	95%	31-08-2026	<i>Progress of work slowed due to delay in payments and paucity of funds.</i>
		Sub - Tot al	37.75			

S · N o ·	City & Funding	Loc atio n of STP	Capacit y of STP in MLD	Physical Progress in %	Tentative date of Completion / Commissio ning	Remarks
-----------------------	-------------------	----------------------------	----------------------------------	------------------------------	--	---------

Total No.of STPs: 4 Nos (in 4 ULBs)

- Total capacity of under Construction STPs in the State : 77.75 MLD**

Annexure-III
STPs project in HAM mode for the ULBs between GHMC and ORR area
(Sanctioned Under AMRUT-2.0)

Sl. No.	Name of the STP Location	Capacity in MLD
1	Ameenpur	28.00
2	Nerella (Tellapur)	31.00
3	ICRISAT	24.50
4	Ushkebhavi	100.00
5	Bachuguda (Pocharam)	12.50
6	Thimakka Cheruvu	98.50
7	Gandigudem	22.50
8	Gowdavalli	1.50
9	Pothaipally Lake	7.50
10	Navakunta Lake	14.50
11	Peerzadiguda	61.00
12	Korremula	34.50
13	Nagaram Lake	47.50
14	Chiryala Lake	6.50
15	Kundanpally	9.00
16	Yamnampet	26.00
17	Kuntloor	31.50
18	Gowrelly	7.00
19	Edula Cheruvu	23.50
20	Palle Cheruvu	13.50
21	Umda Sagar	23.50
22	Bandla Guda	5.50
23	Gurramcheruvu	19.50
24	Meerpet Talab	18.00
25	Sandhana Cheruvu	20.00
26	Raviryal	12.00
27	Bongulur	5.50
28	Masab Cheruvu	36.50
29	Kothwalguda	1.00
30	Lake Kamuni	2.50
31	Nallacheruvu-II	36.50
32	Kapra	5.50
33	Hyd Public School	36.50
34	Fatehnagar-II	20.00
35	Chitrapuri Colony	20.00
36	Narsing, ORR	34.50
37	Hydershahkote	36.50
38	Sangam, Bapughat	31.00
39	Patel cheruvu	7.00
	TOTAL	972.00

Annexure-III: Details of proposed STPs

STPs proposed in the State in 101 ULBs under PH&MED under SBM 2.0

S.N o.	Name of the ULB	Name of the District	No of STPs	STP					Total Capac ity in MLD	Rema rks
				1	2	3	4	5		
1.	Kothagudem	Bhadradi Kothagudem	1	9.0					9.0	
2.	Manuguru		1	4.0					4.0	
3.	palvancha		1	10.0					10.0	
4.	Yellandu		1	4.00					4.0	
5.	Madhira	Khammam	1	4.00					4.0	
6.	Sattupalli		2	3.00		1.00			4.0	
7.	Wyra		1	4.00					4.0	
8.	Mahabubabad	Mahabubabad	1	8.00					8.0	
9.	Dornakal		1	1.70					1.7	
10.	Maripeda		1	2.50					2.5	
11.	Thorrur		1	2.30					2.3	
12.	Alampur	Jogulaba Gadwal	1	1.70					1.7	
13.	Gadwal		1		8.00				8.0	
14.	Ieeja		1		3.30				3.3	
15.	Waddepalle		1			2.00			2.0	
16.	Bhoothpur	Mahabubnagar	2	0.80	0.90				1.7	
17.	Jadcherla		1	7.30					7.3	
18.	Atchampet	Nagarkurnool	1	4.00					4.0	
19.	Kalwakurthy		1		4.00				4.0	
20.	Kollapur		1			3.00			3.0	
21.	Kosgi	Narayanpet	1	3.30					3.3	
22.	Makthal		1		3.60				3.6	
23.	Narayanapet		1		5.00				5.0	
24.	Amarchinta	Wanaparthi	1	2.00					2.0	
25.	Atmakur		1	2.90					2.9	
26.	Kothakota		1	3.20					3.2	
27.	Pebbair		1				3.00		3.0	
28.	Wanaparthi		1	8.00					8.0	

S.N o.	Name of the ULB	Name of the District	No of STPs	STP					Total Capac ity in	Rema rks
29.	Banswada	Kamareddy	1	3.5 0					3.5	
30.	Kamareddy		1		12. 00				12.0	
31.	Yellareddy		2	1.3 0		1. 00			2.3	
32.	Armoor	Nizamabad	2	5.3 0				2.2 0	7.5	
33.	Bheemgal		1	1.9 0					1.9	
34.	Bodhan		1	10. 00					10.0	
35.	Jagtial	Jagtial	2		2.0 0			10. 00	12.0	
36.	Korutla		1		8.6 0				8.6	
37.	Metpally		1			6. 10			6.1	
38.	Dharmapuri		1		2.0 0				2.0	
39.	Raikal		2	1.2 0	1.0 0				2.2	
40.	Huzurabad	karimnaga r	2		2.5 0	3. 50			6.0	
41.	Jammikunta		1		5.0 0				5.0	
42.	Kothapalli		1		1.4 0				1.4	
43.	Choppadandi		1	2.4 0					2.4	
44.	Peddapalli	Pedapalli	2		4.9 0			0.8 0	5.7	
45.	Sultanabad		1	3.0 0					3.0	
46.	Manthani		1	3.0 0					3.0	
47.	Vemulawada	Rajanna Sircilla	1	5.5 0					5.5	
48.	Sircilla		0	0					0	
49.	Parkal	Hanamkon da	1		4.0 0				4.0	
50.	Bhupalpally	Jayashank ar Bhupalpall y	1			7. 00			7.0	
51.	Jangoan	Jangoan	1		6.0 0				6.0	
52.	Wardhanna pet	Warangal	2		1.0 0		0. 60		1.6	
53.	Narsampet		1	4.2 0					4.2	
54.	Bhainsa	Nirmal	1			6. 00			6.0	
55.	Nirmal		2	10. 00		1. 50			11.5	
56.	Khanapur		1	2.3 0					2.3	
57.	Bellampally	Mancheria 1	1		6.5 0				6.5	
58.	Mandamari		1			6. 00			6.0	
59.	Manchiriyal		2	8.0 0			2. 00		10.0	

S.N o.	Name of the ULB	Name of the District	No of STPs	STP					Total Capac ity in	Rema rks
60.	Kethanapally		1		4.0 0				4.0	
61.	Luxettipet		1		3.0 0				3.0	
62.	Chennur		1			3.00			3.0	
63.	Naspur		1	8.5 0					8.5	
64.	Kagaznagar	Komaram Bheem Asifabad	1				6.70		6.7	
65.	Medak	Medak	1		6.0 0				6.0	
66.	Narsapur		1			2.10			2.1	
67.	Ramayampet		1	2.0 0					2.0	
68.	Thoopran		1	3.0 0					3.0	
69.	Andol-Jogipet	Sangareddy	1				3.00		3.0	
70.	Narayankhed		1	2.5 0					2.5	
71.	Sadasivapet		2		3.7 0	1.40			5.1	
72.	Sangareddy		1		10.40				10.4	
73.	Zaheerabad		1	10.10					10.1	
74.	Cherial	Siddipet	1		2.3 0				2.3	
75.	Dubbaka		1					3.50	3.5	
76.	Husnabad		1		2.7 0				2.7	
77.	Chandur	Nalgonda	1	1.7 0					1.7	
78.	Chityal		1		1.9 0				1.9	
79.	Devarakonda		1		2.0 0				2.0	
80.	Haliya		1	2.0 0					2.0	
81.	Nakrekal		1	3.5 0					3.5	
82.	Nandikonda		1	2.0 0					2.0	
83.	Huzurnagar	Suryapet	1				4.50		4.5	
84.	Kodada		1		8.5 0				8.5	
85.	Neredcherla		1		1.8 0				1.8	
86.	Tirumalagiri		1		2.1 0				2.1	
87.	Alair	Yadadri Bhuvanagiri	1	2.3 0					2.3	
88.	Bhongir		2	2.2 0		4.60			6.8	

S.N o.	Name of the ULB	Name of the District	No of STPs	STP					Total Capacity in	Remarks
89.	Choutuppal		1	4.20					4.2	
90.	Mothkur		1	2.30					2.3	
91.	Pochampally		2		1.20			1.00	2.2	
92.	Yadagirigutta		1	2.50					2.5	
93.	Amangal	Rangareddy	1	3.00					3.0	
94.	Ibrahimpattanam		1	4.50					4.5	
95.	Kothur		1		2.00				2.0	
96.	Shadnagar		2	2.70	4.30				7.0	
97.	Shankarpally		1	3.60					3.6	
98.	Kodangal	Vikarabad	1	2.40					2.4	
99.	Parigi		1		2.10				2.1	
100.	Tandur		1		8.00				8.0	
101.	Medchal	Medchal Mlakajgiri	1		9.50				9.5	
Total			115						455.0	
Total No.of STPs proposed under SBM 2.0: 115 Nos (in 101 ULBs with tertiary treatment proposed for STP in Siricilla)										
Total capacity proposed under SBM 2.0: 455.00 MLD										

- Earlier total 72 No. of STP's of capacity 315.02 MLD in 30 ULB's was proposed to be taken up by the PH&ME Department for a tentative amount of Rs.2828.24 Crores and the same was submitted to the Govt. for according Administrative Sanction vide T/o Lr Dt:13-04-2020 & 03-10-2020.
- Further, as per instructions of Govt. Vide Memo Dt:25.05.2021 of MA & UD (TP&E.2), it was proposed to take up the above under Hybrid Annuity Model.
- Govt. vide G.O.Rt.No.478, Dt:15-07-2022 accorded administrative sanction for appointment of consultant M/s. Green Design and Engineering Services Pvt., Ltd for preparation of DPRs. (including updating existing DPRs)
- Further, it was proposed to take up UGD Scheme in Ramagundam Municipal Corporation (one of the ULB under NGT 30 ULBs under polluted River Stretches) under AMRUT 2.0.
- It is to submit that Govt. of India has sanctioned SBM 2.0 for Telangana State which includes construction of STPs and I&D Structures in ULBs. It is proposed to take up STPs in 103 ULBs (other than GHMC, 26 ORR ULBS, 11 AMRUT Towns, Siricilla but including 29 NGT ULBs) under SBM 2.0 in Hybrid Annuity Model.
- The funding for STPs under SBM 2.0 is restricted to 2025 population only (that too @70%), whereas as per CPHEEO Manual, STPs are to be designed for 15 years (Prospective) and 30 years (ultimate). Accordingly, STPs capacities are calculated as per Prospective population Demand for 2038 and Ultimate population Demand for 2053.
- Hence, the sanctioned amount under SBM 2.0 is not sufficient to meet the construction of STPs as per CPHEEO Manual Design.

- Hence, it is proposed to float tenders on Hybrid Annuity Model by utilising the SBM provision as Viability Gap Funding.

Addressed to Govt. for according approval to call tenders with open technology on RFP mode pending administrative sanction for taking up construction of 344 Nos of STPs in 103 ULBs for capacity of 789.20 MLD under SBM 2.0.

- Further, the Govt. vide Memo No. 6361/Engg.2/2023 of MA&UD (Engg.) Dept., Dt. 02-02-2024 has directed to submit revised proposals revising the capacities duly utilizing the Gol share under SBM 2.0 in Phase I as upfront payment, keeping in view the financial implication.

Accordingly, PH&ED vide letter Dt:07-02-2024 has submitted revised proposals and requested Govt. to accord Administrative sanction for an amount Rs. 3769.34 crores (including O&M and Annuity Payments and GST on Interest Component of Annuity)

Govt. vide G.O.Rt.No.388, Dt:21-08-2024 accorded administrative sanction for an amount of Rs.3769.34 Crores (including O&M and Annuity payments and GST on Interest component of Annuity payments) for “sewerage projects in 101 ULBS in the state of Telangana under SBM 2.0”).Tender invited 3 times and no bidders participated in three calls . Further, permission also awaited from Gol for upfront payment duly utilizing central share.

Further, this office vide letter dt:25-07-2025 requested the Govt. to accord Revised Administrative sanction for amount of Rs. 3705.75 crores (including Land Acquisition, O&M for 5 Years, Annuity Payments, GST etc) with permission to invite tenders in 3 packages instead of single package under LS contract system with Revised Hybrid Annuity Model and with latest SoR 2025-26 rates due to non - participation of the bidders in the tenders invited for 3 calls. Expected to be completed by December -2027 after approval from Govt.

Annexure-III A

Installed Treatment capacities of existing STPS (MLD)	Performance of STPs with reference to standards (November 2025 to February 2026)	Final point of discharge of treated effluent
Amberpet STP, 339MLD	All Outlet parameters are found to be within the limits, however, COD, BOD in Nov & Dec- 2025 and COD,BOD & F-Coli in Jan & Feb 2026 are Exceeding the standards.	Disposal to Musi River
Langer House – STP, 1.25 MLD	All Outlet parameters are found to be within the limits, however COD (Nov 2025), COD & BOD (Dec 2025), COD , F.coli (Jan 2026), and F.Coli (Feb 2026) are exceeding the standards.	Disposal to Langer House Lake
Jalagam Vengal Rao – STP, 0.5 MLD	All Outlet parameters are found to be within the limits, however COD (Nov 2025), COD & BOD (Dec 2025), COD ,F.coli (Jan 2026), and F.Coli (Feb 2026) are exceeding the standards.	Gardening and discharging Into small lake inside the Park.
Kharitabad – STP, 20 MLD	All Outlet parameters are found to be within the limits, however COD (Nov 2025), COD & BOD (Dec 2025), COD & F.coli (Jan 2026), and ,COD & F.Coli (Feb 2026) are exceeding the standards.	Into Hussainsagar Lake
KIMS - STP (Picket), 30 MLD	All Outlet parameters are found to be within the limits, however COD (Nov 2025), COD & BOD (Dec 2025), COD, BOD & F.coli (Jan 2026), and, COD & F.Coli (Feb 2026) are exceeding the standards	Into Hussainsagar Lake
Nagole – STP, 172 MLD	All Outlet parameters are found to be within the limits, however COD (Nov 2025), COD & F.coli (Jan 2026), and F.Coli (Feb 2026) are exceeding the standards.	Disposal to Musi River
Nacharam – STP (Pedda Cheruvu), 10 MLD	All Outlet parameters are found to be within the limits, however COD (Nov 2025), TSS, COD & BOD (Dec 2025), COD, BOD & F.coli (Jan 2026), and, F.Coli (Feb 2026) are exceeding the standards are exceeding the standards.	Disposal to Pedda Cheruvu Tank
Pedda Cheruvu Nacharam,HMT Nagar Colony, 17.5 MLD	All Outlet parameters are found to be within the limits, however TSS, COD (Nov 2025), COD (Dec 2025), COD, BOD & F.coli (Jan 2026), and, F.Coli (Feb 2026) are exceeding the standards.	Disposal at peddacheruvu
Patel Cheruvu – STP, 2.5 MLD	All Outlet parameters are found to be within the limits, however, COD,BOD & F.coli (Jan 2026), and, F.Coli (Feb 2026) are exceeding the standards.	Disposal to Patel cheruvu, nacharam
Durgam Cheruvu - STP, 5 MLD	All Outlet parameters are found to be within the limits however COD (Nov 2025), COD & F.coli (Jan 2026), and F.Coli (Feb 2026) are exceeding the standards.	Durgam cheruvu, shilparam and KBRN park for gardening
Durgam Cheruvu - STP-2, 7 MLD	All Outlet parameters are found to be within the limits however COD (Nov 2025), F.coli (Jan 2026) are exceeding the standards.	Durgam cheruvu
Khajaguda - STP , 7 MLD	All Outlet parameters are found to be within the limits however COD (Dec 2025), COD & F.coli (Jan 2026), and F.Coli (Feb 2026) are exceeding the standards.	Khajaguda lake
Miralam Tank – STP , 10 MLD	All Outlet parameters are found to be within the limits. however COD(Nov 2025), COD & F.coli (Jan 2026), and F.Coli (Feb 2026) are exceeding the standards.	Disposal to Miralam Tank
Miralam Tank, 41.5 MLD	All Outlet parameters are found to be within the limits, however COD (Nov 2025), COD,BOD & F.coli (Jan & Feb	Disposal to Miralam Tank

Installed Treatment capacities of existing STPS (MLD)	Performance of STPs with reference to standards (November 2025 to February 2026)	Final point of discharge of treated effluent
	2026) are exceeding the standards.	
Saroornagar – STP, 2.5 MLD	All Outlet parameters are found to be within the limits, however COD & F.coli (Jan 2026), and F.Coli (Feb 2026) are exceeding the standards.	Disposal to Saroornagar Cheruvu
Nanakramguda– STP, 4.5 MLD	All Outlet parameters are found to be within the limits, however COD (Nov 2025), COD & BOD (Dec 2025), COD & F.coli (Jan 2026), and ,COD & F.Coli (Feb 2026) are exceeding the standards.	Bhagiradha Cheruvu (Manikonda cheruvu)
Nalla Cheruvu – STP, 30 MLD	All Outlet parameters are found to be within the limits, however COD(Nov 2025), COD & BOD (Dec 2025), COD & F.coli (Jan 2026), and, F.Coli (Feb 2026) are exceeding the standards.	Disposal to Musi River
Nalla cheruvu Uppal, 86.5 MLD	All Outlet parameters are found to be within the limits however COD (Nov 2025), F.coli (Jan & Feb 2026 are exceeding the standards.	Disposal to Musi River
Miyapur STP, 7 MLD	All Outlet parameters are found to be within the limits however COD ,TSS (Nov 2025),COD &BOD (Dec 2025), F.coli (Jan & Feb 2026) are exceeding the standards.	Disposal at Lake
Kokapet, 15 MLD	All Outlet parameters are found to be within the limits, h All Outlet parameters are found to be within the limits however COD (Nov 2025), COD, BOD (Dec 2025), F.coli (Jan2026), and F.coli, COD (Feb 2026) are exceeding the standards.	Disposal to Lake
Miralam Tank – STP, 5 MLD	All Outlet parameters are found to be within the limits, h All Outlet parameters are found to be within the limits however COD (Nov 2025), COD &BOD (Dec 2025), COD ,F.coli (Jan 2026) and F.coli, (Feb 2026) are exceeding the standards.	Disposal to Miralam Tank
Attapur - STP- 2,51 MLD	All Outlet parameters are found to be within the limits, however COD (Dec 2025), COD & F.coli (Jan 2026), and F.Coli (Feb 2026) are exceeding the standards.	Diposal to River Musi
Attapur - STP- 1,23 MLD	All Outlet parameters are found to be within the limits, however COD (Dec 2025), COD & F.coli (Jan 2026), and COD, F.Coli (Feb 2026) are exceeding the standards.	Diposal to River Musi
Noor– Mohammed Kunta - STP, 4 MLD	All Outlet parameters are found to be within the limits, however COD (Nov & Dec 2025), COD, F.coli (Jan2026) are exceeding the standards.	Diposal to Noor Mohd Kunta lake
Gopannapally – STP, 4.5 MLD ,	All Outlet parameters are found to be within the limits however COD (Nov 2025), F.coli (Jan & Feb) are exceeding the standards.	discharge into Gopanpally Cheruvu.
Lingamkunta– STP, 30 MLD	All Outlet parameters are found to be within the limits, however COD, (Nov & Dec 2025), COD, F.coli (Jan & Feb 2026) are exceeding the standards.	into Lingamkunta lake
Khazakunta 12 MLD, STP, 12 MLD	All Outlet parameters are found to be within the limits, however, COD, (Nov 2025), COD, BOD (Dec 2025), and F.coli, COD (Feb 2026) are exceeding the standards.	Khazakunta lake
Khazakunta 20 MLD ,	All Outlet parameters are found to be within the limits, however, COD, (Nov & Dec 2025), and F.coli (Feb 2026) are exceeding the standards.	Khazakunta lake

Installed Treatment capacities of existing STPS (MLD)	Performance of STPs with reference to standards (November 2025 to February 2026)	Final point of discharge of treated effluent
Safilguda– STP, 0.6 MLD	All Outlet parameters are found to be within the limits, however, COD,BOD (Nov 2025), BOD (Dec 2025), and F.coli (Feb 2026) are exceeding the standards.	Disposal to Safilguda Lake
HMWSSB, Safilguda - Lake, 5.5 MLD	All Outlet parameters are found to be within the limits, however, COD, (Nov 2025), COD, BOD (Dec 2025), and F.coli, (Jan & Feb 2026) are exceeding the standards.	Disposal at Lake
HMWWS & SB Vennelagadda, 10.0 MLD,	All Outlet parameters are found to be within the limits, however F.coli, (Jan & Feb 2026) are exceeding the standards.	Disposal at Lake
HMWSSB, Fathehnagar, 133 MLD	All Outlet parameters are found to be within the limits, however, COD, BOD (Nov & Dec 2025), and F.coli, (Jan & Feb 2026) are exceeding the standards.	Into Hussainsagar Lake
Pragathi Nagar - STP, 2.5 MLD	All Outlet parameters are found to be within the limits, however, BOD, (Nov 2025), COD (Dec 2025), and COD, F.coli, (Jan & Feb 2026) are exceeding the standards.	--
Rangadhamuni – STP, 5 MLD.	All Outlet parameters are found to be within the limits, however, COD, BOD (Nov & Dec 2025), COD, BOD, F.coli, (Jan 2026) and F.coli (Feb 2026) are exceeding the standards	Into Rangadhamuni Cheruvu
Mullakatwa Cheruvu, Kukatpally, 25 MLD	All Outlet parameters are found to be within the limits, however, COD (DEC 2025), F.coli, (Jan & Feb 2026) are exceeding the standards are exceeding the standards.	
Shivalaya Nagar Cheruvu, Suraram, Quthbullapur 14MLD	All Outlet parameters are found to be within the limits, however, COD (Dec 2025), COD, BOD, F.coli, (Jan 2026) and F.Coli (Feb 2026) are exceeding the standards.	
Nagole STP 320 MLD	All Outlet parameters are found to be within the limits, however, F.coli, (Jan & Feb 2026) are exceeding the standards.	
Amberpet 212 MLD	All Outlet parameters are found to be within the limits, however, COD, F.coli, (Jan & Feb 2026) are exceeding the standards.	

Annex – IV

NO. OF WATER POLLUTING INDUSTRIES ISSUED WITH CLOSURE ORDERS / STOP PRODUCTION ORDERS FROM JUNE,2025 TO 28.02.2026	
S.No.	Name of the Industry
1	M/s. Abhayamm Milk products Pvt. Ltd., (Formerly M/s. Padmini Dairy Products Ltd.), Sy No: 59/A & 60/E, Kolture(V), Shameerpet (M), Medchal - Malkajgiri District
2	M/s Evertogen Life Sciences (Formerly M/s Optimus Generics Ltd.), Plot No.S-8, S-13/P & S-14/P, APIIC, SEZ, Green Industrial Park, Polepally (V), Jadcherla (M), Mahbubnagar District
3	M/s. Hyderabad Galvanizing Industries, Plot No.8, Bhagyanagar Coop. Inds. Estate, Balanagar, Medchal- Malkajgiri District
4	M/s. Vagdevi Laboratories (Formerly Invensys Pherochem (P) Ltd., Plot No. 193, Sy. No. 186/1, Opposite to APCPDCL Sub Station, Phase-V, IDA Cherlapally, Keesara (M), Medchal-Malkajgiri District
5	M/s. Kishore Associates, Sy.No.103, Shed No.18, Kothur (V &M), Rangareddy District
6	M/s. Vivanta Laboratories (P) Limited (Formerly M/s AnuPharma (P) Ltd), Sy.No.112/1, Rangareddyguda Village, Balanagar Mandal, Mahaboobnagar District

NO. OF WATER POLLUTING INDUSTRIES ISSUED WITH DIRECTIONS FOR THE PERIOD FROM JUNE,2025 TO 28.02.2026	
S. No.	Name of the industry
1	M/s S.V.S. Lab, Sy No. 95/AA, Ramannapeta (V), Mallemadugu (Revenue Village), Khammam Rural (M), Khammam District
2	M/s. Prompt Pulp & Fibers Pvt. Ltd., (Formerly M/s. Emerald Duplex Boards (P) Ltd.), Sy. No. 835 & 836, Medchal(V&M), Medchal-Malkajgiri District
3	M/s. Radha Raman Paper Mills Pvt Ltd, Sy No. 98, Pargi Road, Mogalagidda (V), Farooqnagar (M), Rangareddy District
4	M/s. Sri Venkateshwara Industries (Formerly: M/s. SRC Papers Ltd.), Sy.No.102/AA, Pathamolagara Village, Bhoothpur Mandal, Mahaboobnagar Dist.
5	M/s. Srinivasa Organics, Sy.No.490/A/1, Polepally (V), Jadcherla (M), Mahaboobnagar District
6	M/s. Salicylates & Chemicals Pvt. Ltd., A-25, Road No.18, IDA Nacharam, Medchal - Malkajgiri District
7	M/s. Ramagundam Fertilizers and chemicals Ltd., (Joint Venture Company of EIL, NFL & FCIL), Po: Fertilizer city, Ramagundam (M), Peddapalli District
8	M/s. Kanak Silk Mills (P) Ltd., Sy.No.220/4, NH-7, Opp: RTA Check Post, Shapur (V), Shamshabad (M), Rangareddy District
9	M/s. ITC Ltd., Paper Boards & Speciality Paper Division, Sarapaka (V), Burgampahad (M), Bhadradi Kothagudem District
10	M/s. Biological E Limited, Plot No.4, Sy. No. 542/P, Biotech Park, Phase-II extension, Kolthur (V), Shameerpet (M), Medchal- Malkajgiri District.
11	M/s. Sanzyme Pvt. Ltd, Plot No. 8, Plot No. 08, Phase-II, MN Park, Kolthur (V), Shameerpet (M), Medchal-Malkajgiri District.
12	M/s.Arjun Biotech, Plot No. 9 Part & 10 Part, Sy.No. 542, Phase-II, Biotech Park, Kolthur (V), Shameerpet (M), Medchal-Malkajgiri District.
13	M/s. Touchstone Property Developers Private Ltd, Sy.No.542/2 & Part, Kolthur (V), Shamirpet (M), Medchal-Malkajgiri District.
14	M/s. GV Research Centers Private Ltd., Plot No. 3, Sy.No.542, Shapoorji Pallonji Bio-Tech Park, Phase-II, Kolthur (V), Shamirpet (M), Medchal-Malkajgiri District.
15	M/s. Unique Biotech Ltd., Plot No: 02, Sy No.542, Phase-II, MN Park (Formerly Alexandria Knowledge Park), Kolthur (V), Shameerpet (M), Medchal-Malkajgiri District.
16	M/s. Lohiya Edible Oils Pvt. Ltd. is located at Plot No.4, Sy.No.460/2, 461, 462/2, 479 to 482, TSIIC, IDA Mankhal (V), Maheshwaram (M), Rangareddy District.

17	M/s. Virupaksha Laboratories (P) Ltd., (Unit-II), Plot No. F-10, IDA, Kukatpally, Medchal-Malkajgiri District.
18	M/s. Biochemical & Synthetic Products Ltd, Plot No: 11-6-2029, Phase-II, SVCIE, Balanagar, Medchal-Malkajgiri District.
19	M/s. Sri Anantha Padmabhaswamy Pharma Pvt. Ltd is located at Sy.No. 13, 14, & 22, Teegalapaiy (V), Navabpet (M), Mahabubnagar District
20	M/s. Indwa Technologies Pvt. Ltd. (MANA Treatment Plant Ltd.), Sy.No.125 Part, Mallapur (V), Uppal (M), Medchal - Malkajgiri District
21	M/s. Jeedimetla Effluent Treatment Ltd (JETL), Plot No.267, Phase-I, IDA, Jeedimetla, Quthubullapur (M), Medchal-Malkajgiri District
22	M/s. Mahindra Educational Institutions, Sy.Nos. 62/IA, 67/P, 69/P, 70/P, 71/P, 79, 80, 81, 244, Bahadurpally (V), Quthubullapur (M), Medchal-Malkajgiri Dist.
23	M/s. Kundana Techno Tex Private Limited, Sy.No.190, Chandan avalu (V), Shabad (M), Rangareddy District
24	M/s PMR Industries, Sy.No. 349/A, Appalanarasapuram (V), Cheruvu Madharam (Post), Nelakondapalli (M), Khammam District.
25	M/s. Vivanta Laboratories (P) Ltd (Formerly M/s. Anu Pharma (P) Ltd), Sy.No.112/1, Rangareddyguda (V), Balanagar (M), Mahaboobnagar District
26	M/s. Om Shakthi Silk Mills, Sy.No.105, Veldanda (V) & (M), Nagar Kurnool District
27	M/s. Green Gene Enviro Protection & Infrastructure Pvt. Ltd., Plot No.28, 29 & 30, Sy.No.5/1, Industrial Park, Rakamcharla (V), Pudur (M), Vikarabad District
28	M/s. Supreme Chemical Ventures Pvt. Ltd., A-10, I.E., Moulali, Malkajgiri (M), Medchal-Malkajgiri District
29	M/s. Sri Venkateshwara Industries (Formerly: M/s. SRC Papers Ltd.), Sy.No.102/AA, Pathamolagara Village, Bhoothpur Mandal, Mahaboobnagar District
30	M/s. GSN Life Sciences Pvt. Ltd., Plot No.5-78/16 & 5-78/22, Phase-V (extension), Doolapally (V), Quthubullapur (M), Medchal – Malkajgiri District.
31	M/s. Dilip Texprints, D14 & D15, IE, Chandulalbaradari, Hyderabad.
32	M/s.Vimta Labs Ltd., Plot No. 5, Sy. No. 230 to 240, Phase-I, MN Science & Technology Park Pvt. Ltd., (MN Park), Genome Valley, Turkapally (V), Shameerpet (M), Medchal-Malkajgiri District.

NO. OF WATER POLLUTING INDUSTRIES ISSUED WITH REVOCATIONS FOR THE PERIOD FROM JUNE,2025 TO 28.02.2026	
S. No.	Name of the industry
1	M/s. Asia Brown Bleachchem Private Limited, Sy No 51/A,51/AA, Mithabaspally (V),Tandur (M), Vikarabad District
2	M/s. Vivanta Laboratories (P) Limited (Formerly M/S AnuPharma (P) Ltd), Sy.No.112/1, Rangareddyguda Village, Balanagar Mandal, Mahaboobnagar District
3	M/s. Sai Teja Coating, Plot. No. 5-5-35/191, Rajiv Gandhi Nagar, Prashanth Nagar, Kukatpally (M), Medchal-Malkajgiri District
4	M/s. Rohit Extractions Pvt. Ltd., Sy.No.29, 33, 34 & 36, Narapally (V), Ghatkesar (M), Medchal - Malkajgiri District
5	M/s. Varun Motors Pvt. Ltd, Plot No 1353 Sy No. Old 403/1, New 120 of Shaikpet Village and Sy No. 102/1, Jubilee Hills, Hyderabad
6	M/s. Aspen Biopharma Labs (P) Ltd., (Formerly M/s. Tat Org Synthesis Pvt. Ltd.) Plot No.10, Sy. No.542, Biotech Park, Phase-II, Kolthur (V), Shameerpet (M), Medchal-Malkajgiri District

7	M/s Evertogen Life Sciences (Formerly M/s Optimus Generics Ltd.), Plot No.S-8, S-13/P & S-14/P, APIIC, SEZ, Green Industrial Park, Polepally (V), Jadcherla (M), Mahbubnagar District
8	M/s. Pranava Food Processors India Pvt. Ltd., Plot No.5/B, Phase – II, IDA Cherlapally, Kapra (M), Medchal-Malkajgiri District
9	M/s. Abhayamm Milk Products Pvt. Ltd., (Formerly M/s. Padmini Dairy Products Ltd.,) Sy No: 59/A& 60/E, Kolture(V), Shameerpet (M), Medchal- Malkajgiri District
10	M/s. Blend Colours Pvt. Ltd., Plot No.26, IDA Mankhal, Maheshwaram, Rangareddy District
11	M/s. Hyderabad Galvanizing Industries, Plot No.8, Bhagyanagar Coop. Inds. Estate, Balanagar, Medchal- Malkajgiri District.
12	M/s. Manvi Biopharma (P) Ltd., Plot No.186/B, IDA Mallapur, Medchal-Malkajgiri District
13	M/s. Suprabhat Laboratories (P) Ltd., (Formerly Sri Raghavendra Chemicals), Plot No. 33 / 3 (Part), Phase-I, IDA Jeedimetla, Medchal-Malkajgiri District
14	M/s. Brindavan Spirits (I) Private Limited, Sy Nos. 396, 397/A, 398/A, 399, 401, 402, 452, Kankal (V), Pudur (M), Vikarabad District
15	M/s. Concord Drugs Ltd, Sy Nos.249, 250,251, BrahmanaPalli(V), Hayatnagar(M), Rangareddy District.
16	M/s. Raghavendra Chemicals, Sy.No.141/81/A/1/1/2, Karankote (V), Tandur (M), Vikarabad District
17	M/s. Vamsi Pharma Pvt. Ltd. (Formerly Premier Organics), Sy.No.707, 708, Nandigama (V), Kothur (M), Rangareddy District
18	M/s. Bondada Engineering Pvt. Ltd., (Formerly SP Engineers), Sy.No. 534, Rampally Dayara (V), Keesara (M), Medchal-Malkajgiri District
19	M/s. Acura Life Sciences, Plot No. 25/G, Sy. No. 342, ALEAP Industrial Estate, Gajularamaram (V), Quthbullapur (M), Medchal-Malkajgiri District
20	M/s. Aspen Biopharma Labs (P) Ltd., (Formerly M/s. Tat org synthesis Pvt. Ltd.) Plot No.10, Sy. No.542, Biotech Park, Phase-II, Kolthur (V), Shameerpet (M), Medchal-MalkajgiriDistrict
21	Adviteeya Pharma Private Limited. (Formerly M/s. GunaSai Life Sciences (P) Ltd,), Plot No.491A, SVCIE, Bachupally (V), Quthbullapur (M), Medchal-Malkajgiri. District
22	M/s. Neochemsys Laboratories Pvt. Ltd, Plot No. 63, First Floor, ALEAP Industrial Estate, Gajularamaram (V), Quthbullapur (M), Medchal-Malkajgiri District
23	M/s. Sahasra Pharma Chem, Plot No. 102, 3rd Floor, ALEAP Industrial Estate, Gajularamaram (V), Quthbullapur (M), Medchal-Malkajgiri District
24	M/s. Evertogen Life Sciences (Formerly M/s. Optimus Generics Ltd.), Plot No.S-8, S-13/P & S-14/P, APIIC, SEZ, Green Industrial Park, Polepally (V), Jadcherla (M), Mahbubnagar District
25	M/s.Neochemsys Laboratories Pvt. Ltd., Plot No. 63, First Floor, ALEAP Industrial Estate, Gajularamaram (V), Quthbullapur (M), Medchal-Malkajgiri District
26	M/s. Prajna Generics Pvt. Ltd, Plot No. 18, ALEAP Industrial Estate, Gajularamaram (V), Quthbullapur (M), Medchal-Malkajgiri District

27	M/s. Varun Motors Pvt. Ltd, Plot No 1353 Sy No. Old 403/1, New 120 of Shaikpet Village and Sy No. 102/1, Jubilee Hills, Hyderabad.
28	M/s. Raghavendra Chemicals, Sy.No.141/81/A/1/1/2, Karankote (V), Tandur (M), Vikarabad District.
29	M/s. SNS Starch Ltd., Sy.No.379/A, 379/AA, 395/A & E etc., Kodair Village, Itikyal Mandal, Jogulamba Gadwal District.
30	M/s. Kishore Associates, Sy.No.103, Shed No.18, Kothur (V &M), Rangareddy District.
31	M/s. Amogen Pharma Private Limited (formerly M/s.Cronus Research Labs Pvt Ltd.,) Plot No. 125, ALEAP Industrial Estate, Gajularamaram, Quthbullapur (M), Medchal-Malkajgiri District
32	M/s. Suprabhat Laboratories (P) Ltd., (Formerly Sri Raghavendra Chemicals), Plot No. 33 / 3 (Part), Phase-I, IDA Jeedimetla, Medchal-Malkajgiri District
33	M/s. Perfect Tanners, H.No. 2-182, Enumamula (V), Warangal (M), Warangal District
34	M/s. Hyderabad Galvanizing Industries, Plot No.8, Bhagyanagar Coop. Inds. Estate, Balanagar, Medchal- Malkajgiri District.
35	M/s. Sri Sai Bhavani Engineering, H. No. 5-9-285/11, Rajiv Gandhi Nagar, Kukatpally (V&M), Medchal-Malkajgiri District
36	M/s. Palem Organics Pvt. Ltd, H.No. 5-9-28812/89, Rajiv Gandhi Nagar, Kukatpally (V&M), Medchal-Malkajgiri District
37	M/s. Syntho Chirals Private Limited, Plot No.66/B, Phase-II, IDA Mallapur, Medchal District.

**Closure Orders / Stop Production Orders issued for the period from
01.06.2025 to 28.02.2026**

S.No.	Name of the Industry	Date
1	M/s. Sigachi Industries Ltd (Formerly M/s. Sigachi Industries Pvt. Ltd), Plot No. 20 & 21, Phase – I, IDA, Pashamailaram, Patancheru (M), Sangareddy District	02.07.2025
2	M/s. Akaash Industries, Sy. No. 131/A/5, Terpole (V), Kondapur (M), Sangareddy District	07.07.2025
3	M/s Lakshmi Saraswathi Chemicals & Organics Pvt Ltd., IDA, Bollaram Jinnaram (M), Sangareddy District	07.07.2025
4	M/s. M J Industries (formerly M/s. KR Energies), Sy. No. 260/U & 260/E, Mallepally (V), Kondapur (M), Sangareddy District	07.07.2025
5	M/s. Sai Sivareddy Industries, (Formerly M/s. Sri Venkateswara Industries), Sy. No. 262, Mallapally (V), Kondapur (M), Sangareddy District	07.07.2025
6	M/s. Satvik Industries, Sy.No 170/AA1, Gudipet (V), Hazipur (M), Mancherla District	23.07.2025
7	M/s. Radha Krishna Industries, Sy.No. 6-61, Ramayampet Road, Irkode Village, Siddipet (Urban), Siddipet District	23.07.2025
8	M/s Shreeyansh Labs Pvt Ltd., Unit – 2, Plot No. 83, Industrial Park Kucharam, Sy.No. 228/9, Kucharam Village, Manoharabad Mandal, Medak District	05.08.2025
9	M/s.MahaLaxmi Laboratories Pvt Ltd, Sy No.406, Veliminedu (V), Chityala (M), Nalgonda District	05.08.2025
10	M/s. L. Rhaks Pyrolysis Industries, Sy. No. 633, Bonthapally Village, Gummadidala Mandal, Sangareddy District	06.08.2025

11	M/s Srihaas Life sciences Pvt. Ltd., Plot No.151/A, 151/A1/1, 151/A/1/1/2, Bijilipur Village, Shivampet Mandal, Medak District	22.08.2025
12	M/s. Everest Organics Ltd., Sy.No: 38, 38A, 39, 40, 40A & 45, Aroor (V), Sadasivapet (M), Sangareddy District	04.09.2025
13	M/s. Shreejee Industries, Sy.No. 1453, Katepally (V), Motakondur (M), Yadadri Bhuvanagiri District	04.09.2025
14	M/s. Mahetiya Industries Pvt Ltd, Sy.No. 1455 A2 &1455 A3, Chada (V), Atmakur (M), Yadadri-Bhuvanagiri District	04.09.2025
15	M/s. 2 Degrees Clicon Pvt. Ltd., Unit-III (Formerly M/s. Infini Industries) Sy.No.266/A, Mallepally (V), Kondapur (M), Sangareddy District	22.09.2025
16	M/s Global Aluminium Pvt Ltd., (Unit – 2), Sy. Nos. 157, 158, 159, 160, 161, 162, 170/2 & 171, Kallakal Village, Manoharabad (Toopran) Mandal, Medak District	22.09.2025
17	M/s. Nutan Green Pyrotech Pvt. Ltd., Sy. No. 259/AA, Mallepally (V), Kondapur (M), Sangareddy District	22.09.2025
18	M/s. Sri Lakshmi Leela Industries,Sy.No.260/A, Mallepally (V), Kondapur (M), Sangareddy District	22.09.2025
19	M/s ARL Tyres Limited, (Formerly M/s. Agarwal Rubber Ltd.), Plot No. C-8, 9, 10 & 11, IDA - Patancheru, Phase-I, Patancheru (V&M) , Sangareddy District	09.10.2025
20	Unnamed Lead recovery with unit holder name Sri. Siddhartha Yadav, 2 Nos. at Electricity service No. SC. No. 056909800, Sy. No. 168/E, Rudraram (V), Patancheru (M) Sangareddy District	10.10.2025
21	Unnamed Lead recovery with unit holder name Sri. Brijesh Kumar, 1 No. at Electricity service SC. No. 056303470 Sy. No. 168/E, Rudraram (V), Patancheru (M) Sangareddy District	10.10.2025
22	Unnamed Lead recovery with unit holder name Sri. Rajkumar, 1 No. at Electricity service SC. No. 0458 00873, Sy.No. 259, Erdanoor (V), Kandi (M), Sangareddy District	10.10.2025
23	M/s. Anvi Enterprises, (Electricity Sc No. 115046419) Sy. No. 259/99, Eardanoor Tanda, Eardanoor (V), Kandi (M) Sangareddy District	10.10.2025
24	M/s. Sree Harsha Organics, Sy.No.296/7/7, IDA Bollaram, Jinnaram Mandal, Sangareddy District	13.10.2025
25	M/s. Sriven Pharmachem India Pvt.Ltd., (Sri Rudraraju Suryanarayana Raju, Director), (Lessor M/s. Swastik Chemicals), Plot No. 28/A, TSIIC Industrial Estate, IDA, Bhongir (V&M), Yadadri-Bhuvanagiri District	22.10.2025
26	M/s. Arene Life Science (Unit-3) Private Limited (Formerly M/s. AVR Organics Pvt. Ltd), Sy.No.11 to 15 of Yawapur (V) & Sy.Nos. 233, 233 E2, 261, 261AAE, 262, 262AAE, 267, 267 A2, 267E, 276, 276AA, 276E, 276/A/1, 278, 279 AA, 280, 280A, 281, 281AA, 281 VU, 285, 285E, 286, 287, 287A1, 288, 288A, 289, 290, 290/VU, 320A, 291 & 291/A of Maddikunta (V), Sadasivapet (M), Sangareddy District	25.10.2025
27	M/s. Sri Vengamamba Mining Company (Quartz mine of 2.43 Ha), Sy. No. 192, Turupupally (V), Deverakonda (M), Nalgonda District	15.11.2025
28	M/s. TEW Automation Pvt Ltd, Plot No. 234, Phase-I, IDA, Pashamailaram (V), Patancheru (M), Sangareddy District	15.11.2025
29	M/s. Shreejee Industries, Sy.No. 1453, Katepally (V), Motakondur (M), Yadadri Bhuvanagiri District	15.11.2025
30	M/s. Sahasra Enviro (P) Ltd., Sy.No.284/AA2, S.Lingotam (V), Choutuppal (M), Yadadri Bhuvanagiri District	18.11.2025
31	M/s.MS Agarwal Foundries Pvt Ltd., Sy. Nos. 158 (part), 159 (part), 166-170, Chetlagowraram Village, Manoharabad (M), Medak District	19.12.2025

32	M/s. PMC YM - Pharma (P) Ltd., (Formerly M/s. Yegna Manojavam Drugs & Chemicals (P) Ltd), Sy.No. 506 & 507, Koyyalagudem (V), Choutuppal (M), Yadadri Bhuvanagiri District	01.01.2026
33	M/s.Mistry Petroleum Products Pvt. Ltd. Plot No. 146 & 147, Phase – II, IDA, Pashamailaram, Patancheru (M), Sangareddy District	31.01.2026
34	M/s. Vision Infra Developers (India) Private Limited., Sy. No. 408/Part and 409/Part, 443, Tellapur (V), Ramachandrapuram (M), Sangareddy District	21.02.2026
35	M/s. V.J. Sai Chem, Sy.No.240/B, Dhothigudem (V), Pochampally (M), Yadadri Bhuvanagiri District	23.02.2026
36	M/s. Shreejee Industries, Sy.No. 1453, Katepally (V), Motakondur (M), Yadadri Bhuvanagiri District	25.02.2026
37	M/s. Mahetiya Industries Pvt Ltd, Sy.No. 1455 A2 &1455 A3, Chada (V), Atmakur (M), Yadadri-Bhuvanagiri District	25.02.2026
38	M/s. Brundavan Laboratories (P) Ltd., Sy.No.60, 61 & 62, Yellagiri (V), Choutuppal (M), Yadadri Bhauangiri District	28.02.2026

Direction Orders issued for the period from 01.06.2025 to 28.02.2026

S.No.	Name of the industry	Date
1	M/s.Legend Fine Chem, Sy.No. 87/aa, Buchinelli (V), Zaheerabad (M), Sangareddy District	02.06.2025
2	M/s. Arene Life sciences Ltd, Unit-II (formerly ELBS Pharma (P) Ltd, Sy.No. 412/A, Veliminedu Village, Chityal Mandal, Nalgonda District-	04.06.2025
3	M/s. Apichem Laboratories Private limited (formerly M/s Sanorg Laboratories (P) Ltd), Sy No. 2538,539,542&547, Chollair (V),Yadagirigutta (M), Yadadri- Bhuvangiri District	04.06.2025
4	M/s.MahaLaxmi Laboratories Pvt Ltd, Sy No.406, Veliminedu (V), Chityala (M), Nalgonda District	04.06.2025
5	M/s. Sobha Life Sciences, Sy No.137/EE, 137/A2, 137/AA, 137/U/1, 13 7/RU, 137/U/2, 138,139 & 141, Pittampally (V), Chityala(M) ,Nalgonda District	04.06.2025
6	M/s. S.R Laboratories (P) Ltd., Sy No.180, Jaikesaram (V), Choutuppal (M), Yadadri-Bhuvangiri District	04.06.2025
7	M/s. Vijaya Sai Laboratories India Pvt. Ltd., Sy.No.888, 889 & 901, Jangampally (V), Bhiknoor (M), Kamareddy District	05.06.2025
8	M/s. S.V. Labs (P) Ltd., Sy.No.501, 506 & 507, Koyyalagudem (V), Choutuppal (M), Yadadri Bhuvanagiri District	05.06.2025
9	M/s. Organozen Chemicals Private Limited, Sy No. 124/2 & 125, Talmadla (V), Rajampet (M), Kamareddy District	05.06.2025
10	M/s. Viwyn Pharma (P) ltd, Sy No.69& 70, Jaikesaram (v), Choutuppal (M), Yadadri-Bhuvangiri District	05.06.2025
11	M/s. Zenfold Sustainable Technologies Private Limited (Formerly M/s. Therapiva Private Limited (Formerly M/s. Ogene System India Pvt.Ltd.), Plot No.217, 218, 219, Phase-II, IDA Pashamailaram, Patancheru (M), Sangareddy District	05.06.2025
12	M/s.Lee Pharma Ltd., Sy.No.10/G-1, Gaddapotharam Village, Jinnaram Mandal, Sangareddy District	26.06.2025
13	M/s Prabhava Organics (P) Ltd., Plot No. 103/B, Sri Venkateswara Co-op. Indl. Estate, Bollaram, Jinnaram Mandal, Sangareddy District	26.06.2025
14	Captive RMC plant of Gamy by M/s. Supadha Developers Private Limited, Sy.Nos. 388/P, 389/P, 390/P & 391/P, Tellapur (V), Ramachandrapuram (M), Sangareddy District	26.06.2025

15	M/s. Selmar Laboratories Pvt. Ltd., Unit-I, (Formerly M/s. Jupiter Bio Sciences Ltd.,) Sy.No.10, Gaddapotharam Village, Jinnaram Mandal, Sangareddy District	26.06.2025
16	M/s. Balaji Amines Ltd., Plot No. 4 & 5, Beside TSSEB Sub Station-II, IDA, Bollaram, Jinnaram Mandal, Sangareddy District	27.06.2025
17	M/s Bio-Pharma Laboratories Pvt Ltd., 104, B & C, SVCIE IDA Bollaram, Jinnaram Mandal, Sangareddy District	27.06.2025
18	M/s. Dr. Reddy's Laboratories Ltd., Unit – II is located at Plot Nos. 1,75 A &B, 110 & 111, S.V. Co-Operative Industrial Estate, IDA, Bollaram, Jinnaram Mandal, Sangareddy District	27.06.2025
19	M/s Dr. Reddy's Laboratories Ltd., Chemical Tech. Ops, Unit – III is located at Plot Nos. 116, 126 C & Sy. No. 157, S.V. Co-operative Industrial Estate, IDA, Bollaram, Jinnaram Mandal, Sangareddy District	27.06.2025
20	M/s. Hartex Rubber Pvt Ltd., Plot No.106, IDA Bollaram, Jinnaram Mandal, Sangareddy District	27.06.2025
21	M/s. Hygro Chemicals Pharmtek Pvt. Ltd., (Formerly M/s Hygro Chemicals Pvt. Ltd.), Plot No.174, IDA Bollaram, Jinnaram Mandal, Sangareddy District	27.06.2025
22	M/s. Sai Life Sciences Limited, S, No. 296/7/4,IDA Bollaram, Jinnaram Mandal, Sangareddy District	28.06.2025
23	M/s. Snehaa Organics Pvt. Ltd, (Formerly M/s. Snehaa Pharma Chemicals, / M/s Sruthi Chemicals / M/s Srujit Chemicals), Sy.No. 296/4/AA, IDA Bollaram, Jinnaram Mandal, Sangareddy District	28.06.2025
24	M/s. Sri Krishna Pharmaceuticals Ltd, Unit-IV (Formerly M/s Sri Krishna Drugs Ltd, Unit- II / M/s. Arandy Laboratories Ltd), Sy. No. 296/7/10, IDA Bollaram, Jinnaram Mandal, Sangareddy District	28.06.2025
25	M/s Dr. Reddy's Laboratories Ltd., Chemical Tech. Ops, Unit – I, Plot Nos. 137, 138, 145 & 146, S.V. Co-operative Industrial Estate, IDA, Bollaram, Jinnaram Mandal, Sangareddy District	28.06.2025
26	M/s. Sri Vaishno Devi Enterprises (Formerly M/s. Vikesh Metal Industries) (3.0 Ha. Rough Stone), Sy. No. 738, Lakdaram (V), Patancheru (M), Sangareddy District	30.06.2025
27	M/s. Adharsh Reddy Vennavaram (Mine) (Formerly M/s. Vensai Metals), (4.0 Ha Rough Stone & Metal Quarry), Sy. No. 738, Lakdaram (V), Patancheru (M), Sangareddy District	30.06.2025
28	M/s. Build Mate Metal Industries, (Area 1.528 Ha. Road Metal Quarry), Sy. No. 138 & 139, Khazipally Village, Jinnaram Mandal, Sangareddy District	30.06.2025
29	M/s. Build Mate Sand Pvt Ltd., Rough Stone & Road Metal Quarry (2.751 Ha.), Sy. No. 140 & 143, Khazipally Village, Jinnaram Mandal, Sangareddy District	30.06.2025
30	M/s.Build Mate Sand Pvt Ltd., (Area 1.056 Ha. Rough stone quarry) Sy. No. 144, Khazipally Village, Jinnaram Mandal, Sangareddy District	30.06.2025
31	M/s. Vikesh Metal Industries Rough Stone & Road Metal Quarry (2.87 Ha.), Sy. No. 155, Khazipally Village, Jinnaram Mandal, Sangareddy District	30.06.2025
32	M/s. Vikesh Metal Industries Rough Stone & Road Metal Quarry (1.19 Ha.), Sy. No. 156, Khazipally Village, Jinnaram Mandal, Sangareddy District	30.06.2025
33	M/s. Prashanth Sai Engineering Works, Plot No.112, Phase-III, IP, Pashamailaram, Patancheru (M), Sangareddy District	09.07.2025
34	M/s. SBMS Industries, Plot No.127 & 128, Phase-III, IP, Pashamailaram, Patancheru (M), Sangareddy District	09.07.2025

35	M/s. Aniketh Industries (Formerly M/s. NR Polymers), Plot No.106 & 107, Phase -III, IDA, Pashamailaram (V), Patancheru (M), Sangareddy District	09.07.2025
36	M/s. Ganesh Industries (After merging) (Formerly M/s Sreesh Industries & M/s. Sri Sai Lakshmi Industries), Plot No.53&62, Part, Sy.No. 243 (Part), Phase-II, TSIIC, Pashamailaram, Patancheru (M), Sangareddy District	09.07.2025
37	M/s. Piramal Pharma Ltd., (Formerly M/s. Piramal Enterprise Limited), Sy. No. 71/1, 71/2, 77/1/B, 71/2/B, 77/U, 77/EE, 77/A2, 77/A1A, 78, 79/A, 80, 81 & 82, Digwal (V), Kohir (M), Sangareddy District	11.07.2025
38	M/s. ISCS Industries, Sy.No.154, Kallakal Village, Toopran Mandal, Medak District	25.07.2025
39	M/s. NR Polymers, Unit-II (Formerly Ambica Ispat Pvt Ltd), Plot No.137, IP, Pashamailaram, Patancheru (M), Sangareddy District	25.07.2025
40	M/s. KGN Polymers, Plot No. 130, Phase-III, Pashamailaram, Patancheru (M), Sangareddy District	25.07.2025
41	M/s. Siri Pyro Industry, Sy.No.154, Kallakal Village, Toopran Mandal, Medak District	25.07.2025
42	M/s. Shree Shree Sai Baba Exports (M/s Formerly Alternate Oils Pvt Ltd.), Plot No. 238, Phase-III, IDA, Pashamylaram (V), Patancheru (M), Sangareddy District	25.07.2025
43	M/s. LMR Polymers, Plot No.88 & 89 (Part), Phase -III, IP, Pashamailaram (V), Patancheru (M), Sangareddy District	25.07.2025
44	M/s. JR Seamless Pvt Ltd., Sy. No. 129, 130 & 131, Bonalu Road, Chegunta Village & Mandal, Medak District	25.07.2025
45	M/s. SS Polymers, Sy.No.154, Kallakal Village, Toopran Mandal, Medak District	25.07.2025
46	M/s. Hansa Impex (Formerly, M/s. Roshan Best Tanners (P) Ltd) Plot No.2, Kunoor leather park, Kunoor (V), Bhongir (M), Yadadri Bhuvanagiri District	25.07.2025
47	M/s.Ambica Industries, Sy.No.296/7/5s, IDA Bollaram, Jinnaram Mandal, Sangareddy District	28.07.2025
48	M/s. Sewage Treatment Plant- II (15.0 MLD) of Nizamabad Municipal Corporation Sy.No. 44/U, Yellamagutta, Nizamabad District	28.07.2025
49	M/s. Dasami Lab Private Limited, (Formerly M/s. Medchem Organics Pvt. Ltd.,) Sy.No.405 & 408, Veliminedu (V), Chityal (M), Nalgonda District	04.08.2025
50	M/s. Shiv Durga Industries, (Formerly M/s. Universal Polymers, M/s. Royal Polymers), Plot No.115, Phase -III, IP, Pashamailaram (V), Patancheru (M), Sangareddy District	05.08.2025
51	M/s. Veena Life Sciences India (P) Ltd, (Formerly M/s. Srini Pharmaceuticals Limited, Unit-II, Sy.No.271,272 & 273, S.Lingotam(V) Choutuppal(M), Yadadri Bhuvanagiri District	06.08.2025
52	M/s. Accrete Pharmaceuticals (P) Ltd., Sy.No.707/AA, Thangadapally (V), Choutuppal (M), Yadadri Bhuvanagiri District	06.08.2025
53	M/s. Spica Laboratories Pvt Ltd, Sy No.270/C2, S. Lingotham (V), Choutuppal(M), Yadadri-Bhongir District	06.08.2025
54	M/s. Maithri Laboratories (P) Ltd., Unit-II, (Formerly M/s. VC Laboratories (P) Ltd.), Sy No.281 to 283, S.Lingotham(V) Choutuppal(M), Yadadri Bhuvanagiri District	06.08.2025
55	M/s. Salus Laboratories (P) Ltd., Sy.No284, 285, S.Lingotham (V) Choutuppal (M), Yadadri Bhuvanagiri District	06.08.2025

56	M/s. Almelo Pvt Ltd., Unit – II, Sy. Nos. 227, 228 & 137 (136), Shabashpally Village, Shivampet Mandal, Medak District	06.08.2025
57	M/s. Gennex Laboratories Ltd., (Formerly M/s. Prudential Pharmaceuticals Ltd.,) is located at Sy.No.133, IDA, Bollaram, Jinnaram Mandal, Sangareddy District	06.08.2025
58	M/s. Vijayasri Organics is located at Plot No. 164/A3, Sy.No. 172/A, S.V. Co. Indl. Estate, IDA, Bollaram, Jinnaram Mandal, Sangareddy District	06.08.2025
59	M/s Virchow Drugs Ltd., is located at Sy. Nos. 639, Temple Road, Bonthapally Village, Gummadidala Mandal, Sangareddy District	06.08.2025
60	M/s. KRS Pharmaceuticals Pvt. Limited, Sy.No.10/A, Gaddapotharam Village, Jinnaram Mandal, Sangareddy District	07.08.2025
61	M/s. Vallhabha Milk Products (P) Ltd., Sy. No. 75/E, 76, Malkapur (V), Choutuppal (M), Yadadri-Bhuvanagiri District	13.08.2025
62	M/s. MSN Laboratories Ltd, Unit-II, Sy.No. 36/A, 50p, 53/A, 54/A, 54/U, 53/EE, 54/E, 53/U, 54/EE, 53E and 54/AA, Kardanoor (V), Patancheru (M), Sangareddy District	13.08.2025
63	M/s. MSN Laboratories Private Limited Unit III (Formerly M/s. Reddy Pharmaceuticals Ltd), Sy. No. 111, Cheriya (V), Sangareddy (M), Sangareddy District	13.08.2025
64	M/s. Aurobindo Pharma Ltd., Unit – VI A & B, Sy. No. 329/39 & 329/47, Chitkul (V), Patancheru (M), Sangareddy District	13.08.2025
65	M/s. Piramal Pharma Ltd., (Formerly M/s. Piramal Enterprise Limited), Sy. No. 71/1, 71/2, 77/1/B, 71/2/B, 77/U, 77/EE, 77/A2, 77/A1A, 78, 79/A, 80, 81 & 82, Digwal (V), Kohir (M), Sangareddy District	13.08.2025
66	M/s.MSN Pharmachem Pvt. Ltd., (Formerly M/s. Balaji Laboratories), Plot Nos. 182 to 186, 192A, 193 to 197, Phase – II, IDA, Pashamailaram, Patancheru (M), Sangareddy District	13.08.2025
67	M/s. Dodla Dairy Limited, Sy.No. 321, 323, 325, 326, 329-334, 337, 339, 340, 346 & 348, Gundrampally (V), Chintyala (M), Nalgonda District	25.08.2025
68	M/s. Vedadri Paper Mills India (P) Ltd., located Sy. No. 107/A, Chimiryala (V), Kodad (M), Suryapet District	26.08.2025
69	M/s.Sampat Industries, Plot No. 67, Sy. No. 228/9, Industrial Park, Kucharam (V), Manoharabad (M), Medak District	26.08.2025
70	M/s.Raj Udyog, Sy.No.228/9, PlotNo.66, IP Kucharam, Kucharam Village, Manoharabad Mandal, Medak District	26.08.2025
71	M/s. Saritha Engineering Works, Plot No.28, Sy. No. 228/9, TSIIC-IALA Kucharam, Kucharam Village, Manoharabad Mandal, Medak District	26.08.2025
72	M/s. VNR Dairy Products, Sy.No.237, 244, Inupamula (V), Kethepally (M), Nalgonda District	26.08.2025
73	M/s. Maruthi Cottex Ltd., Choutuppal (V) & (M), Yadadri Bhuvanagiri District	26.08.2025
74	Mr. Gopikrishna mashetty and others Represented by its dagpa holder: M/s. Levonor Life spaces Private Limited, Sy.No. 2/Part, 3/Part, 4/Part, 7/Part, 8/Part & 9/Part, Edulanagulapally (V), Ramachandrapuram (M), Sangareddy District	28.08.2025
75	M/s. Ganapati Sugar Industries Ltd., (Sugar & Power Plant), Sy.No. 688 to 710 and 76 to 80, Fasalwadi / Kulubgoor (V), Sangareddy (M), Sangareddy District	28.08.2025
76	M/s. Infinity Polymers, Sy.No.478 & 483, Chityal (V&M), Nalgonda District	10.09.2025
77	M/s. Premier Explosives Ltd., Peddakandukur (V), Yadagirigutta (M), Yadadri Bhuvanagiri District	10.09.2025

78	M/s. N & N Industries, Sy.No. 79/A, Rangapuram (V), Bommalaramaram (M), Yadadri Bhuvanagiri District	10.09.2025
79	M/s. Amar Industry, Sy.No.112/4, Peddaparvathapur (V), Ramlingampally Revenue Village, Bommalaramaram (M), Yadadri Bhuvanagiri District	10.09.2025
80	M/s. Ganpathi Industries, Sy.No. 66/A, Nemaragomula (V), Bibinagar (M), Yadadri Bhuvanagiri District	10.09.2025
81	M/s. Metrochem API Pvt. Ltd., Unit – B, (Formerly M/s. Sigachi Laboratories Ltd.), Sy. No: 530 & 534, Bonthapally Village, Gummadidala Mandal, Sangareddy District	15.09.2025
82	M/s. Cohance Life sciences Limited (formerly M/s. Suven Pharmaceuticals Ltd.), Dasaigudem (V), Suryapet (M), Suryapet District	15.09.2025
83	M/s. Patancheru Enviro Tech Ltd., (Common Effluent Treatment Plant), Plot Nos. 23, 24 & 25, Phase-IV, IDA, Patancheru, Sangareddy District	15.09.2025
84	M/s. Pashamylaram Common Infrastructure Pvt. Ltd., Sy.No. 236 (Part), 237 (Part) & 242 (Part), Phase-II, IDA, Pashamailaram, Patancheru (M), Sangareddy District	15.09.2025
85	M/s Neopoly Industries, Sy. No. 76/AA (B2, B3 & B4), Chinna Shivanoor, Chegunta Mandal, Medak District	24.09.2025
86	M/s. Lucent Drugs & Pharmaceuticals Pvt. Ltd., (Formerly M/s. Yag Mag Labs Pvt. Ltd.), Sy.No.10, Gaddapotharam Village, Jinnaram Mandal, Sangareddy District	24.09.2025
87	M/s 2 Degrees Clicon Pvt Ltd, Unit-II (formerly RS Industries), Plot. No. 266, Mallepally (V), Kondapur (M), Sangareddy District	24.09.2025
88	M/s.2 Degrees Clicon Pvt. Ltd. Unit-I (formerly M/s. GK Industries), Sy. No.165/LU, Gollapalli (V), Kondapur (M), Sangareddy District	24.09.2025
89	M/s. Arene Life Science (Unit-3) Private Limited (Formerly M/s. AVR Organics Pvt. Ltd), Sy.No.11 to 15 of Yawapur (V) & Sy.Nos. 233, 233 E2, 261, 261AAE, 262, 262AAE, 267, 267 A2, 267E, 276, 276AA, 276E, 276/A/1, 278, 279 AA, 280, 280A, 281, 281AA, 281 VU, 285, 285E, 286, 287, 287A1, 288, 288A, 289, 290, 290/VU, 320A, 291 & 291/A of Maddikunta (V), Sadasivapet (M), Sangareddy District	26.09.2025
90	M/s Hetero Labs Ltd., Unit-I, Sy. No. 10, IDA, Khazipally, Gaddapotharam Village, Jinnaram Mandal, Sangareddy District	26.09.2025
91	M/s. Hitesh Chemicals & Drugs Pvt. Ltd., D-7&8, Industrial Estate, Patancheru, Sangareddy District	26.09.2025
92	M/s. Lofty Laboratories, Plot No.233 & 234, IDA, Phase-II, Pashamailaram, Patancheru (M), Sangareddy District	26.09.2025
93	M/s. RSH Industries, Sy. No. 260/A, Mallepally (V), Kondapur (M), Sangareddy District	24.09.2025
94	M/s.Sri Ram Industries, Sy. No. 296/7/7/E, IDA Bollaram, Jinnaram Mandal, Sangareddy District	24.09.2025
95	Mr. Gopikrishna mashetty and others Represented by its dagpa holder: M/s. Levonor Life spaces Private Limited, Sy.No. 2/Part, 3/Part, 4/Part, 7/Part, 8/Part & 9/Part, Edulanagulapally (V), Ramachandrapuram (M), Sangareddy District	26.09.2025
96	M/s. S.R Laboratories (P) Ltd., Sy No.180, Jaikesaram (V), Choutuppal (M), Yadadri-Bhuvangiri District	26.09.2025
97	M/s. Swathi Industries, Sy. Nos. 228 & 229, Nawabpet (V), Shivampet (M), Medak District	10.10.2025
98	M/s Honour Labs Ltd., (Formerly M/s Vinar Organics Pvt Ltd.), Sy. No. 202, Bonthapally Village, Gummadidala Mandal, Sangareddy District	13.10.2025

99	M/s Maithri Drugs Pvt. Ltd., (Formerly M/s Bajaj Organics Pvt Ltd., /M/s Bell Remedies), Sy. No. 222, 223, 224 & 225 IDA, Bonthapally, Gummadidala Mandal, Sangareddy District	13.10.2025
100	M/s Fugen Laboratories (P) Ltd., Sy.Nos. 736 & 737, Mandollagudem (V), Choutuppal (M), Yadadri Bhuvanagiri District	21.10.2025
101	M/s.Maa Sai Global Industries, Sy. No. 25/AA1, 26/AA1, Gaddapotharam Village, Jinnaram Mandal, Sangareddy District	22.10.2025
102	M/s Synfine Drugs Pvt Ltd., (Formerly M/s Otira Pharmaceuticals Pvt Ltd.,) Sy. No. 637, 660/E, 637/A1 & 637/AA2, Bonthapally Village, Gummadidala Mandal, Sangareddy District	23.10.2025
103	M/s Fleming Laboratories Ltd., Sy. Nos. 270, 271, 275 & 276, Nawabpet Village, Shivampet Mandal, Medak District	23.10.2025
104	M/s Divjyot Chemicals Pvt Ltd., Sy. No. 75/C1 & 75/D3, Chinna Shivannor Village, Chegunta Mandal, Medak District	06.11.2025
105	M/s. Kapil Industries Sy.No. 44, Devulamma Nagaram (V), Choutuppal (M), Yadadri Bhuvanagiri District	06.11.2025
106	M/s.Oxygenta Pharmaceutical Ltd (Formerly M/s. S.S. Organics Ltd.), Sy.No.252/1, Aroor (V), Sadasivapet (M), Sangareddy District	06.11.2025
107	M/s Sriven Tele Products Pvt Ltd., (Formerly M/s Garuda Engineers Pvt Ltd.), Plot No. 154/C, Sy. No. 172/A, IDA, Bollaram, Jinnaram Mandal, Medak District	06.11.2025
108	M/s SSR Enterprises (Formerly M/s Quality Fabrications), Sy.No.633, Temple Road, Bonthapally Village, Gummadidala Mandal, Sangareddy District	17.11.2025
109	M/s. Roopa Industries Ltd., A3, A4, Phase-IV, IDA, Patancheru, Sangareddy District	17.11.2025
110	M/s. Hazelo Lab Private Limited, (Formerly M/s. Venlar Labs (P) Ltd), Sy.No. 238, Dhotigudem (V), Pochampally (M), Yadadri Bhuvangiri District	18.11.2025
111	M/s. Ideal Detonators (P) Ltd., Narketpally (V) & (M), Nalgonda District	18.11.2025
112	M/s Ideal Industrial Explosives Ltd, Chityal (V) & (M), Nalgonda District	18.11.2025
113	M/s. Shree Jaya Laboratories (P) Ltd., Sy.No.299 & 299/AA, Malkapur (V), Choutuppal (M), Yadadri Bhuvanagiri District	18.11.2025
114	Aparna Cyber Shine (Site 1-C) by M/s. Aparna Constructions and Estates Private Limited and Others, Sy.No.29/Lu, Osman Nagar, Ramachandrapuram, Sangareddy District	24.11.2025
115	M/s Hetero Labs Ltd., Unit-I, Sy. No. 10, IDA, Khazipally, Gaddapotharam Village, Jinnaram Mandal, Sangareddy District	18.12.2025
116	M/s. Hexagon Drug Laboratories Pvt. Ltd., Plot No. 103/D, SVCIE, IDA Bollaram, Jinnaram Mandal, Sangareddy District	18.12.2025
117	M/s. MSN Life Sciences Pvt. Ltd., Unit-II, (Formerly M/s Apithecaary Pharma Pvt. Ltd.,) Sy.No.455/A, 455/AA, 455/E, 455/EE, Chandampet (V), Shankarampet (M), Medak District	18.12.2025
118	M/s. Sri Vyjayanthi Labs Private Limited (Formerly M/s. Deccan Remedies Limited, Sy. No. 75(A), Kothur-B (V), Zaheerabad (M), Sangareddy District	18.12.2025
119	M/s Hetero Drugs Ltd., Unit - I, Sy. No. 213, 215 & 253, Bonthapally Village, Gummadidala (M), Sangareddy District	01.01.2026
120	M/s. VNR Dairy Products, Sy.No.237, 244, Inupamula (V), Kethepally (M), Nalgonda District	01.01.2026
121	M/s. Apitoria Pharma Private Limited, Unit-I, (Formerly M/s. Aurobindo Pharma Ltd, Unit - I) is located at Sy. No. 379, 385, 386, 388 to 396 & 269, Borapatla (V), Hatnoora (M), Sangareddy District	13.01.2026

122	M/s. Sreeni Labs Private Limited, (Formerly M/s. Micro Molecules Pvt Ltd.,) Plot No. 4,5,14 & 15, Phase -II, IDA, Pashamailaram, Patancheru (M), Sangareddy District	13.01.2026
123	M/s. Samkrp Pistons and Rings Ltd., Sy.No.537, Temple Road, Bonthapally Village, Gummadidala Mandal, Sangareddy District	23.02.2026
124	M/s MSN Life Sciences Pvt Ltd., Unit-IV, (Formerly M/s Kosher Pharmaceuticals Pvt Ltd.,), Sy. No. 286, 289 (Part) & 297 (Part), Jagdevpur Village & Mandal, Siddipet District	23.02.2026
125	M/s. Classic Papers, Sy.No. 352 & 371, Srinagar (V), Gundaram (GP), Nizamabad District	28.02.2026
126	M/s. Aurore Life Sciences Pvt. Ltd, (Formerly M/s Eshwar Pharmaceuticals Pvt. Ltd., / M/s. Konar Organics Ltd) Sy.No.180/2, Khazipally (V), Jinnaram (M), Sangareddy District	28.02.2026
127	M/s. Honour Lab Limited Unit-IX (Formerly M/s. Hoster Labs (P) Ltd (Formerly M/s. Athulitha Laboratories (P) Ltd., Unit-II & Formerly M/s. Nucleus Drugs Pvt Ltd) Sy. No. 322, 335, 336 & 341, Veliminedu (V), Chityal (M), Nalgonda District	28.02.2026
128	M/s. The Trishla Chemsol, Plot No.18/B, IDA Bhongir, Yadadri Bhuvanagiri District	28.02.2026

Revocation of Closure Orders / Revocation of Stop Production Orders issued for the period from 01.06.2025 to 28.02.2026

1	M/s. Premier Explosives Ltd., Sy.No. 1461, 1462, 1463, 1464, 1477, 1490, 1491, 1522, 1523, 1524, 1527 & 1528, Katepally (V), Motakondur (M), Yadadri-Bhuvanagiri District	02.06.2025	01.09.2025
2	M/s. Shah Batteries, Unit-I, Sy. No. 248, Nawabpet Village, Shivampet Mandal, Medak District	02.06.2025	PR
3	M/s. Shah Batteries (Unit-II), Sy.No.977, 986, Kanukunta Village, Gummadidala Mandal, Sangareddy District	02.06.2025	01.05.2026
4	M/s.Vardhans Green Bags, Plot. No. 154, Sy. No. 172/C, IDA Bollaram, Jinnaram Mandal, Sangareddy District	02.06.2025	01.05.2026
5	M/s Om Sai Ram Chemicals, Sy. No.10, Gaddapotharam Village, Jinnaram Mandal, Sangareddy District	02.06.2025	PR
6	M/s. Prathista Industries Limited, Sy.No. 273 & 274, S.Lingotam (V), Choutuppal (M), Yadadri Bhuvanagiri District	02.06.2025	PR
7	M/s. Medchem Labs (Formerly M/s Zyden Gentec Ltd., / M/s Sree Venkateswara Medichem Labs Pvt Ltd.,), Plot No. 8-71/1, IDA, Bollaram, Jinnaram Mandal, Sangareddy District	02.06.2025	PR
8	M/s. SVR Robo Sand & Minerals, Sy.No. 312/11, 312/12 & 312/13, Ramalingampally (V), Bommalararamam (M), Yadadri Bhuvanagiri District	04.06.2025	PR
9	M/s. Mattapally Lakshmi Narasimha Swamy Parboiled Modern Rice Mill, Sy. No. 59, Miryalaguda Road, Huzurnagar (V & M), Suryapet District	04.06.2025	Permission to Continue the Production Activity
10	M/s.Mahalaxmi Rice Mill, Sy. No. 268/E, Borapatla (V), Hatnoora (M), Sangareddy District	04.06.2025	03.12.2025
11	M/s. Vinayak Beverages (Formerly M/s. SDU Beverages Pvt. Ltd.), Sy. No.398/A, Nandigama (V), Patancheru (M), Sangareddy District.	20.06.2025	Permission to Continue the Production Activity
12	Aparna New Lands by M/s. Aparna Constructions and Estates Private Limited., Survey No. 391 (P), Tellapur, Ramachandrapuram, Sangareddy District	24.06.2025	31.03.2026
13	Callisto by M/s. GHR Infra Developers LLP., Survey Nos. 267 (p) & 266(p), Kollur Village, Tellapur Municipality, Ramachandrapuram Mandal, Sangareddy District	24.06.2025	31.03.2026

14	M/s. Hexagon Drug Laboratories Pvt. Ltd., Plot No. 103/D, SVCIE, IDA Bollaram, Jinnaram Mandal, Sangareddy District	26.06.2025	25.05.2026
15	Common Captive RMC Plant for 2 construction projects of M/s. Rajapushpa Properties Pvt. Ltd., Sy. Nos. 447/P, 448/P, 449/P, 450/P, 466/P, 467/P, 468/P, 469/P & 473/P, Tellapur (V), Ramachandrapuram (M), Sangareddy District and M/s. Rajapushpa Properties Pvt. Ltd., Sy. Nos.464/P,465/P,466/P,467/P,473/P& 482(P) Tellapur (V), Ramachandrapuram (M), Sangareddy District	24.06.2025	31.03.2026
16	M/s Sunlight Active Drug Ingredients Pvt Ltd., (Formerly M/s SPL Chemicals / M/s VMR Chemical Works and M/s Navya Labs Pvt Ltd.), Sy. No. 10, IDA, Gaddapotharam Village, Jinnaram Mandal, Sangareddy District	24.06.2025	23.09.2025
17	M/s. Swathi Industries, Sy. Nos. 228 & 229, Nawabpet (V), Shivampet (M), Medak District	24.06.2025	PR
18	M/s. Trident Fine Chem & Laboratories, Unit-II, (Formerly M/s. Srinivasa Chemicals), Sy.No. 296/4/E, 296/7/3, IDA Bollaram, Jinnaram Mandal, Sangareddy District	27.06.2025	PR
19	M/s. Sree Harsha Organics, Sy.No.296/7/7, IDA Bollaram, Jinnaram Mandal, Sangareddy District	09.07.2025	08.01.2026
20	M/s. Gayatri Sugars Ltd., (Distillery Unit), Adloor-Yellareddy (V), Sadashivanagar (M), Kamareddy District	07.07.2025	Permission to Continue the Production Activity Orders
21	M/s. Ralpro Techno Crafts LLP, Sy.No. 274/AA, Turkalkhanapur (V), Hathnoora (M), Sangareddy District	07.07.2025	PR
22	M/s. Sai Sagar Food Industries, Sy. Nos. 355 & 356, Pashamailaram (V), Patancheru (M), Sangareddy District	07.07.2025	06.01.2026
23	M/s. Sri Dhanalaxmi Chemical Industries, Sy. No. 404, Plot No. 37, IDA, Bhongir (V & M), Yadadri-Bhuvanagiri District	07.07.2025	06.10.2025
24	M/s. Chromo Laboratories India Pvt. Ltd., (Formerly M/s. Anjani Chem), Plot No.43 & 44, Phase-II, IDA, Pashamailaram, Patancheru (M), Sangareddy District	09.07.2025	PR
25	M/s DRMRM Laboratories Pvt. Ltd., (Formerly M/s Relixir Pharmaceuticals Pvt. Ltd.), Sy. No. 279/P, Ramanthapur Village, Yeldurthy Mandal, Medak District	09.07.2025	08.01.2026
26	M/s. Sri Gajjela Nageswar Rao -3.0 Ha Stone and Metal quarry, Sy No. 747, Lakdaram (V), Patancheru (M), Sangareddy District	09.07.2025	PR
27	M/s. Virchow Biotech Pvt Ltd., Unit-5, Plot No. M1, M2, M6, M7, Sy.No. 70,174, IP-Sultanpur, Patancheru (M), Sangareddy District	09.07.2025	08.06.2026
28	M/s. Subh Resins & Fuels Pvt. Ltd., Plot No. 42-A, IDA, Phase-V, Patancheru (V & M), Sangareddy District	10.07.2025	09.01.2026
29	M/s. Rudra Technologies (Formerly M/s. Srinivasa Labs), Plot No. 228, Phase – II, IP, Pashamailaram, Patancheru (M), Sangareddy District	14.07.2025	PR
30	M/s Thirumala Rock Sand (Formerly M/s Rockmore Aggregates), Sy. No.211/7, Sirigiripally Village, Gajwel Mandal, Siddipet District	23.07.2025	PR
31	M/s.Mylan Laboratories Ltd., (Formerly M/s Matrix Laboratories Ltd., (R & D Centre)), Sy. No. 81 & 84, Plot Nos. 31, 32, 33 & 34 A, Anrich Industrial Estate, Bollaram, Jinnaram Mandal, Sangareddy District	25.07.2025	PR
32	M/s. Vasudeva & Co, Sy.No 242, 244 & 245, Nawabpet Village, Shivampet Mandal, Medak District	25.07.2025	24.01.2026

33	M/s Spar Labs Pvt. Ltd., Sy. No. 79, Alinagar, Chetlapotharam Village, Gaddapotharam (GP), Jinnaram (M), Sangareddy District	25.07.2025	PR
34	M/s. Swastik Weld Mesh Industries, Sy.No.57/A, Chinnashivanoor (V), Chegunta (M), Medak District	25.07.2025	Permission to Continue the Production Activity Orders
35	M/s. Spectra Chem Corporation, Sy.No.287, Malkapur (V), Choutuppall (M), Yadadri Bhuvanagiri District	05.08.2025	04.07.2026
36	M/s. Sai Super Sand Mineral Pvt. Ltd., (10.42 Ha. Rough Stone & Road Metal and Gravel Quarry), Sy. No. 747/1, Lakdaram (V), Patancheru (M), Sangareddy District	05.08.2025	PR
37	M/s. Sri Vaishno Devi Enterprises (Formerly M/s. Vikesh Metal Industries) (3.0 Ha. Rough Stone), Sy. No. 738, Lakdaram (V), Patancheru (M), Sangareddy District	05.08.2025	PR
38	M/s. Sri Aishwarya Refinery (P) Ltd., Sy.No. 280/A3, Lingoigudem (V), Choutuppall (M), Yadadri Bhuvanagiri District	05.08.2025	Permission to Continue the Production Activity Orders
39	M/s. Blue craft Agro Pvt. Ltd., (Formerly M/s. Gayatri Bio Organics Ltd) Sy. No. 51, 52, 53, 62-66, Nandikandi (V), Sadasivapet (M), Sangareddy District	05.08.2025	Permission to Continue the Production Activity Orders
40	M/s. Adharsh Reddy Vennavaram (Mine) (Formerly M/s. Vensai Metals), (4.0 Ha Rough Stone & Metal Quarry), Sy. No. 738, Lakdaram (V), Patancheru (M), Sangareddy District	05.08.2025	PR
41	M/s.Lee Pharma Ltd., Sy.No.10/G-1, Gaddapotharam Village, Jinnaram Mandal, Sangareddy District	21.08.2025	PR
42	M/s. M J Industries (formerly M/s. KR Energies), Sy. No. 260/U & 260/E, Mallepally (V), Kondapur (M), Sangareddy District	21.08.2025	20.11.2025
43	M/s. Radha Krishna Industries, Sy.No. 6-61, Ramayampet Road, Irkode Village, Siddipet (Urban), Siddipet District	21.08.2025	PR
44	M/s. Akaash Industries, Sy. No. 131/A/5, Terpole (V), Kondapur (M), Sangareddy District	21.08.2025	20.11.2025
45	M/s.Nagarjuna Parboiled Industries, Sy.No. 495 & 497, Pillalamarri (V), Suryapet Mandal & District	22.08.2025	PR
46	M/s. Vision Infra Developers (India) Private Limited., Sy. No. 408/Part and 409/Part, 443, Tellapur (V), Ramachandrapuram (M), Sangareddy District (RMC for Captive Purpose)	22.08.2025	21.11.2025
47	M/s. Sai Sivareddy Industries, (Formerly M/s. Sri Venkateswara Industries), Sy. No. 262, Mallapally (V), Kondapur (M), Sangareddy District	22.08.2025	21.11.2025
48	M/s Lakshmi Saraswathi Chemicals & Organics Pvt Ltd., Plot No. 8-17, Sy.No. 296/7/7, IDA, Bollaram Jinnaram (M), Sangareddy District	22.08.2025	21.11.2025
49	M/s. Surana Wires Pvt. Ltd., Sy.No.57, Chinnashivanoor Village, Chegunta Mandal, Medak District	19.08.2025	Permission to Continue the Production Activity Orders
50	M/s.MahaLaxmi Laboratories Pvt Ltd, Sy No.406, Veliminedu (V), Chityala (M), Nalgonda District	09.09.2025	08.12.2025
51	M/s. Satvik Industries, Sy.No. 170/AA1, Gudipet (V), Hazipur (M), Mancherial District	09.09.2025	08.12.2025

52	M/s. Sai Parenterals Ltd, (Formerly M/s Medreich Ltd., M/s Medreich Cephtech Pvt Ltd.), Plot. No.45 A & B, Anrich Industrial Estate, Bollaram, Jinnaram Mandal, Sangareddy District	09.09.2025	PR
53	M/s. Yuvan Krishna Rice Industries (formerly M/s. Vishnu Vandana Rice Industries), Sy.No. 550 & 551, Chivemla (V&M), Suryapet District	10.09.2025	Permission to Continue the Production Activity
54	M/s. Empee Distilleries Ltd, Sy.No. 294, 416 to 419, 421, 423 to 435, 440, 441, 445, 447, 449, 450, Choutkur (V), Pulkal (M), Sangareddy District	10.09.2025	PR
55	M/s. SVR Laboratories (P) Ltd., Sy.No.239/A, 240/E, Dothigudem (V), Pochampally (M), Yadadri Bhuvanagiri District	11.09.2025	10.08.2026
56	M/s. V.J. Sai Chem, Sy.No.240/B, Dhothigudem (V), Pochampally (M), Yadadri Bhuvanagiri District	11.09.2025	10.08.2026
57	M/s. Brundavan Laboratories (P) Ltd., Sy.No.60, 61 & 62, Yellagiri (V), Choutuppal (M), Yadadri Bhauangiri District	11.09.2025	10.08.2026
58	M/s. Shree Jaya Laboratories (P) Ltd., Sy.No.299 & 299/AA, Malkapur (V), Choutuppal (M), Yadadri Bhuvanagiri District	11.09.2025	10.08.2026
59	M/s. Cephachem Laboratories, Plot No. 59/B2, Pashamailram (V), Patancheru (M), Sangareddy District	11.09.2025	PR
60	M/s.Vineet Laboratories Ltd. (Formerly M/s. Ortin Laboratories Ltd.), Sy. No. 300, Malkapur (V), Choutuppal (M), Yadadri Bhuvanagiri District	15.09.2025	10.08.2025
61	M/s. Premier Explosives Ltd., Sy.No. 1461, 1462, 1463, 1464, 1477, 1490, 1491, 1522, 1523, 1524, 1527 & 1528, Katepally (V), Motakondur (M), Yadadri-Bhuvanagiri District	15.09.2025	PR
62	M/s Shreeyansh Labs Pvt Ltd., Unit – 2, Plot No. 83, Industrial Park Kucharam, Sy.No. 228/9, Kucharam Village, Manoharabad Mandal, Medak District	15.09.2025	14.12.2025
63	M/s. Nichino India Private Limited (Formerly M/s Nichino Chemical India Pvt. Ltd.), Plot No. 60 & 61, IDA, Pashamailaram, Patancheru (M), Sangareddy District	24.09.2025	PR
64	M/s.Raghuram Industries, Sy.No.141 & 142, Pragathinagar, Eturu (V), Thirumalagiri (M), Suryapet District	22.09.2025	21.03.2026
65	M/s. Ram Kumar Contractor Private Limited, Sy. No.814/A2, 814/AA2, 814/U2, 814/A1/2, 814/AA1/2, 814/U2/2, 814/A1/1, 814/AA1/2, 814/U2/3, 814/U1/2, 814/EE, 814/U1/1, 814/E, Rudraram (V), Patancheru (M), Sangareddy District	22.09.2025	21.03.2026
66	M/s. Sri G. Peddulu (1.0 Ha Building Stone & Road Metal Quarry), Sy.No. 683, Thonda (V), Thirumalagiri (M), Suryapet District	24.09.2025	PR
67	M/s Venkateshwara Agro Industries, Sy. Nos. 89/1, 90/1, 91/1 & 94/1, Pandilla Village, Husnabad Mandal, Siddipet District	24.09.2025	PR
68	M/s. Global Aluminium Pvt Ltd., Unit – 2, Sy. Nos. 157, 158, 159, 160, 161, 162, 170/2 & 171, Kallakal Village, Manoharabad (Toopran) Mandal, Medak District	26.09.2025	25.10.2025
69	M/s Srihaas Life sciences Pvt. Ltd., Plot No.151/A, 151/A1/1, 151/A1/1/2, Bijilipur Village, Shivampet Mandal, Medak District	09.10.2025	08.12.2025
70	M/s. ABInBev, (Formerly M/s. SAB Miller India Ltd.,) Shivampet (V), Pulkal (M), Sangareddy District	10.10.2025	PR
71	M/s. Sri Monashi Life Sciences Pvt. Ltd, Plot No:149 & 150, IDA Pashamailaram, Patancheru (M), Sangareddy District	10.10.2025	09.08.2026

72	M/s. Global Aluminium Pvt Ltd., Unit – 2, Sy. Nos. 157, 158, 159, 160, 161, 162, 170/2 & 171, Kallakal Village, Manoharabad (Toopran) Mandal, Medak District	13.10.2025	12.04.2026
73	M/s ARL Tyres Limited, (Formerly M/s. Agarwal Rubber Ltd.), Plot No. C-8, 9, 10 & 11, IDA - Patancheru, Phase-I, Patancheru (V&M) , Sangareddy District	17.10.2025	16.01.2026
74	M/s. Chemic Life Sciences Pvt. Ltd., Sy.No.238 & 239, Dhotigudem (V), Pochampally (M), Yadadri Bhuvanagiri District	22.10.2025	21.04.2026
75	M/s Sunlight Active Drug Ingredients Pvt Ltd., (Formerly M/s SPL Chemicals / M/s VMR Chemical Works and M/s Navya Labs Pvt Ltd.), Sy. No. 10, IDA, Gaddapotharam Village, Jinnaram Mandal, Sangareddy District	22.10.2025	21.09.2026
76	M/s.Ganga Metals (Formerly M/s.Punjab Steels), Sy No. 296/7/7, IDA, Bollaram, Jinnaram Mandal, Sangareddy District	23.10.2025	PR
77	M/s. Santhoshi Industries Building Stone Metal, Sy. No. 1177, Husnabad (V & M), Siddipet District	23.10.2025	PR
78	M/s. Swaroop Green Carbon Industries, Sy.No.421A&B, Jainad (V & M), Adilabad District	25.10.2025	24.01.2026
79	M/s. Swaroop Renewable Green Energy, Sy.No. 421/A & 421/AA, Jainad (V&M), Adilabad District	25.10.2025	24.01.2026
80	M/s. Everest Organics Ltd., Sy.No: 38, 38A, 39, 40, 40A & 45, Aroor (V), Sadasivapet (M), Sangareddy District	25.10.2025	26.01.2026
81	M/s. SK Stone Crusher, Sy. No. 103, Sivampet (V), Pulkal (M), Sangareddy District	17.11.2025	16.10.2027
82	M/s Arch Pharma Labs Ltd (Formerly M/s. Watsol Organics Ltd), Sy. No. 280, Mittapally Village, Siddipet Mandal, Siddipet District	17.11.2025	16.10.2026
83	M/s. M Hari Chandana (Mine & Crusher), Sy. No. 22, Kudavanandapur (V), Raikode (M), Sangareddy District	17.11.2025	16.10.2027
84	M/s. NCL Buildtek Ltd., (Formerly M/s. NCL Alltek & Seccolor Ltd.), (Seccolor Division), Sy. No. 56 & 57, Turkalakhanpur (V), Hathnoor (M), Sangareddy District	18.11.2025	17.10.2027
85	M/s. Sri Vasudev Foods (Formerly M/s. Prathibha Agro Industries), Sy.No. 686/A, 686/AA, 686/EE & 687/A, Kaloor (V), Nizamabad Rural (M), Nizamabad District	26.11.2025	25.05.2026
86	M/s. Apex Drugs & Intermediates Ltd., Unit-I, Sy. No.14, IDA, Gaddapotharam Village, Jinnaram Mandal, Sangareddy	27.12.2025	26.06.2026
87	M/s. Shreejee Industries, Sy.No. 1453, Katepally (V), Motakondur (M), Yadadri Bhuvanagiri District	27.12.2025	03.02.2026
88	M/s Srinvasa Agro Industries (Formerly Tirumala Industries), Sy. No. 284, Mohammednagar Village, Kowdipally Mandal, Medak District	01.01.2026	PR
89	M/s.MS Agarwal Foundries Pvt Ltd., Sy. Nos. 158 (part), 159 (part), 166-170, Chetlagowraram Village, Manoharabad (M), Medak District	06.01.2026	05.03.2026
90	M/s. Nutan Green Pyrotech Pvt. Ltd., Sy. No. 259/AA, Mallepally (V), Kondapur (M), Sangareddy District	06.01.2026	05.02.2026
91	M/s. Sahasra Enviro (P) Ltd., Sy.No.284/AA2, S.Lingotam (V), Choutuppal (M), Yadadri Bhuvanagiri District	06.01.2026	05.04.2026
92	M/s. Salubrious Laboratories Pvt. Ltd., Plot No.118, IDA, Phase-II, Pashamylaram (V), Patanchervu (M), Sangareddy District	06.01.2026	PR
93	M/s. Ravoos Laboratories Ltd., (Formerly M/s. Silicon Drugs & Intermediates (P) Ltd.), Sy.No.210, Dhotigudem (V), Pochampally (M), Yadadri Bhuvanagiri District	13.01.2026	19.02.2026

94	M/s. PMC YM - Pharma (P) Ltd., (Formerly M/s. Yegna Manojavam Drugs & Chemicals (P) Ltd), Sy.No. 506 & 507, Koyyalagudem (V), Choutuppal (M), Yadadri Bhuvanagiri District	20.01.2026	19.02.2026
95	M/s. Tirumala Oil Chem India Pvt. Ltd., (Paper Division) (Formerly M/s Maruti Paper Udyog), Sy.No.18, Mambapur Village, Gummadidala Mandal, Sangareddy District	31.01.2026	PR
96	M/s. M J Industries (formerly M/s. KR Energies), Sy. No. 260/U & 260/E, Mallepally (V), Kondapur (M), Sangareddy District	31.01.2026	31.07.2026
97	M/s. Sai Sivareddy Industries, (Formerly M/s. Sri Venkateswara Industries), Sy. No. 262, Mallapally (V), Kondapur (M), Sangareddy District	31.01.2026	31.07.2026
98	M/s. Akaash Industries, Sy. No. 131/A/5, Terpole (V), Kondapur (M), Sangareddy District	31.01.2026	31.07.2026
99	M/s. Vasudeva & Co, Sy.No 242, 244 & 245, Nawabpet Village, Shivampet Mandal, Medak District	31.01.2026	31.01.2027
100	M/s.MahaLaxmi Laboratories Pvt Ltd, Sy No.406, Veliminedu (V), Chityala (M), Nalgonda District	31.01.2026	PR
101	M/s Lakshmi Saraswathi Chemicals & Organics Pvt Ltd., Plot No. 8-17, Sy.No. 296/7/7, IDA, Bollaram Jinnaram (M), Sangareddy District	31.01.2026	Permission to Continue the Production Activity Orders
102	M/s ARL Tyres Limited, (Formerly M/s. Agarwal Rubber Ltd.), Plot No. C-8, 9, 10 & 11, IDA - Patancheru, Phase-I, Patancheru (V&M) , Sangareddy District	31.01.2026	PR
103	M/s. Natural Bleach Earth Pvt. Ltd., Door No. 535, 536, 538, 539, 540, Gummadidala village, Jinnaram Mandal, Sangareddy District	21.02.2026	20.08.2026
104	M/s. Lara Stone Crusher, Sy.No. 738/1, Lakdaram (V), Patancheru (M), Sangareddy District	24.02.2026	PR
105	M/s. Khada Mining, Sy.No. 738/98, Lakdaram (V), Patancheru (M), Sangareddy District	24.02.2026	PR
106	M/s. Kakatiya Cements Ltd., Dondapadu (V), Mellacheruvu (M), Suryapet District	25.02.2026	PR
107	M/s. Sree Venkata Sai Corporation (M/s. SVS Dura Mix), Sy.No.56,57,58, Tellapur (V), Ramachandrapuram (M), Sangareddy District	24.02.2026	31.12.2027
108	M/s. GMR Concrete, Sy.No.28/A, 28/AA1, 28/AA/2, Osman Nagar (V), Ramachandrapuram (M), Sangareddy District	24.02.2026	31.12.2027
109	M/s.Naseeb Stone crusher, Sy.No.56/A & 56/A1, Kuppanagar Village, Jharsangaam Mandal, Sangareddy District	25.02.2026	24.01.2027
110	M/s. SSVM Sand LLP., Sy.No.132/1, Rudraram (V), Patancheru (M), Sangareddy District	25.02.2026	24.08.2026
111	M/s Shreeyansh Labs Pvt Ltd., Unit - 2, Plot No. 83, Industrial Park Kucharam, Sy.No. 228/9, Kucharam Village, Manoharabad Mandal, Medak District	23.02.2026	Permission to Continue the Production Activity - ORDERS ISSUED

Annexure –V

Common Effluent Treatment Plants (CETPs):

There are 8 CETPs in Telangana State, out of which 5 are under operation. The details are as follows:

S. No.	Name of the Facility	Type of processing plant	Capacity	Status
1	M/s.Jeedimetla Effluent Treatment Plant, Jeedimetla, Hyderabad.	LTDS- Chemical followed by biological treatment HTDS-MEE	LTDS-1500 KLD HTDS-200 KLD	In operation Meeting the discharge standards.
2	M/s.Patancheru Effluent Treatment Plant, Patancheru, Hyderabad.	LTDS effluent is treated by Chemical methods followed by Membrane bio-reactor	LTDS-3000 KLD	In operation Meeting the discharge standards.
3	M/s.Indian Drugs and Pharmaceuticals Ltd, Balanagar, Hyderabad.	Waste water of industries from Food Processing, Formulation Units, Oil Extraction Units etc. located in Hyderabad and Mahaboobnagar Districts and sewage generated from IDPL Hostel and township.	150 KLD	In operation Meeting the discharge standards.
4	M/s.MANA Treatment Plant Ltd., / M/s Indwa Technologies Pvt. Ltd., Mallapuram (V), Uppal (M), Medchal District.	The CETP receiving the Low TDS industrial and domestic effluents from 48 member industries from IDA Mallapur, 37 member industries from IDA Nacharam and 48 member industries from other areas.	2000 KLD	In operation Meeting the discharge standards.
5	M/s.IL&FS Environmental Infrastructure & Services Ltd., Plot. No.14, Fab City, Maheshwaram (M), Rangareddy District.	Common Effluent Treatment Plant (Zero liquid discharge system) to treat HTDS effluents – 300 KLD and LTDS effluents – 200 KLD from member industries.	HTDS-300 KLD LTDS-200 KLD	Not in operation
6	<i>M/s.Kunoor Leather Park Ltd.,(CETP), Kunoor Village, Bhongiri Mandal, Yadadri-Bhongiri District.</i>	Common Effluent Treatment Plant to treat the pre-treated industrial effluent generated from tannery units.	485 KLD	Not in operation
7.	<i>M/s.Enumamula Common Effluent Treatment Plant, Enumamula, Warangal Urban District.</i>	Common Effluent Treatment Plant to treat the pre-treated industrial effluent generated from tannery units.	300 KLD	Not in operation
8.	<i>CETP at Pashamylaram</i>	CETP	480 KLD	In Operation

Annexure-VI

Details of Solid Waste Management facilities of 141 ULBs of Telangana June, 2025 to
December, 2025

S.No	Name of the ULB	Total Waste Generation (TPD)	Bio Degradedable			Non Bio Degradedable		Gap in treatment (TPD)
			Generation (TPD)	Processing - Compost (TPD)	Processing - Bio Gas (TPD)	Dry waste Generated (TPD)	Dry waste processed (TPD)	
		A	B	C	D	E	F	G = (A-C-D-F)
1	Adilabad	90	43.5	19	0	46.5	5	66
2	Kothagudem	50	27.5	8	0	22.5	5	37
3	Manuguru	15	8.25	7	0	6.75	5	3
4	Palvancha	40	16.5	5	0	23.5	15	20
5	Yellandu	15	8.25	7	0	6.75	6	2
6	Dharmapuri	10	5.5	5	0	4.5	5	0
7	Jagityal	70	38.5	34	0	31.5	30	6
8	Korutla	30	16.5	15.5	0	13.5	12	2.5
9	Metpalli	25	13.75	11	0	11.25	10	4
10	Raikal	10	5.5	5	0	4.5	3.5	1.5
11	Jangaon	25	13.75	5	0	11.25	5	15
12	Bhupalpally	25	13.75	5.5	0	11.25	2.5	17
13	Alampur	5	2.75	1	0	2.25	1	3
14	Gadwal	30	16.5	1	0	13.5	1	28
15	Ieeja	15	8.25	5	0	6.75	5	5
16	Waddepalle	7.25	5	4	0	2.25	1.5	1.75
17	Banswada	15	8.25	1	0	6.75	1	13
18	Kamareddy	70	38.5	10	0	31.5	5	55
19	Yellareddy	10	5.5	6	0	4.5	3	1
20	Choppandandi	10	5.5	4.5	0	4.5	4	1.5
21	Huzurabad	20	11	5	0	9	5	10
22	Jammikunta	20	11	4	0	9	4	12
23	Karimnagar Mpl Corpn	198.5	102	25	0	96.5	35	138.5
24	Kothapally	5	2.75	2.75	0	2.25	2.25	0
25	Khammam Mpl Corpn	192.25	97.75	15	0	94.5	15	162.25
26	Madhira	15	8.25	1	0	6.75	1	13
27	Sattupalli	15	8.25	5.5	0	6.75	5	4.5
28	Wyra	15	8.25	5	0	6.75	5	5
29	Kagaznagar	25	13.75	5.5	0	11.25	5	14.5
30	Bhoothpur	5	2.75	1.5	0	2.25	1	2.5
31	Jadcherla	25	13.75	7.5	0	11.25	5	12.5
32	Mahaboobnagar	150	76	35	0	74	50	65
33	Dornakal	5	3	1	0	2	1	3
34	Mahabubabad	25	13.75	12	0	11.25	10	3
35	Maripeda	10	5.5	2.5	0	4.5	2	5.5
36	Thorrur	10	5.5	3	0	4.5	2	5
37	Bellampally	25	13.75	5	0	11.25	5	15
38	Chennur	15	8.25	1	0	6.75	1	13
39	Kyathanpally	15	8.25	1	0	6.75	1	13

S.No	Name of the ULB	Total Waste Generation (TPD)	Bio Degradedable			Non Bio Degradedable		Gap in treatment (TPD)
			Generation (TPD)	Processing - Compost (TPD)	Processing - Bio Gas (TPD)	Dry waste Generated (TPD)	Dry waste processed (TPD)	
		A	B	C	D	E	F	G = (A-C-D-F)
40	Luxettipet	15	8.25	1	0	6.75	1	13
41	Mancherial	50	27.5	8	0	22.5	5	37
42	Mandamarri	20	11	1.5	0	9	1	17.5
43	Nasipur	30	16.5	1	0	13.5	1	28
44	Medak	20	11	11	0	9	5	4
45	Narsapur	10	5.5	2	0	4.5	2	6
46	Ramayampet	10	5.5	2	0	4.5	2	6
47	Thoopran	10	5.5	3	0	4.5	2	5
48	Boduppall Corpn	20	11	11	0	9	9	0
49	Dhammaiguda	29.5	25	25	0	4.5	4.5	0
50	Dundigal	20	11	11	0	9	8	1
51	Ghatkesar	15	8.25	5.5	0	6.75	6.75	2.75
52	Gundlapochampally	6	2.75	2.75	0	3.25	3.25	0
53	Jawaharnagar Corpn	40	20	20	0	20	20	0
54	Kompally	30	15	15	0	15	15	0
55	Medchal	24	15	15	0	9	9	0
56	Nagaram	15	8.25	8.25	0	6.75	6.75	0
57	Nizampet Corpn	49	40	40	0	9	9	0
58	Peerzadiguda Corpn	30	15	15	0	15	15	0
59	pocharam	15	8.25	8.25	0	6.75	6.75	0
60	Thumkunta	15	8.25	8.25	0	6.75	5	1.75
61	Atchampet	15	8.25	2	0	6.75	2	11
62	Kalwakurthy	15	8.25	4	0	6.75	5	6
63	Kollapur	15	8.25	2	0	6.75	5	8
64	Nagarkurnool	20	11	4.5	0	9	4	11.5
65	Chandur	5	2.75	2	0	2.25	2	1
66	Chityal	5	2.75	2	0	2.25	2	1
67	Devarakonda	15	8.25	5	0	6.75	2	8
68	Haliya	10	5.5	1	0	4.5	1	8
69	Miryalguda	70	38.5	9	0	31.5	5	56
70	Nakrekal	15	8.25	5	0	6.75	5	5
71	Nalgonda	100	55	45	0	45	5	50
72	Nandikonda	10	5.5	2.5	0	4.5	2	5.5
73	Kosgi	10	5.5	1	0	4.5	1	8
74	Makthal	15	8.25	3	0	6.75	6.75	5.25
75	Narayanapet	20	11	11	0	9	9	0
76	Bhainsa	20	11	4	0	9	4	12
77	Khanapur	10	5.5	2.5	0	4.5	3.5	4
78	Nirmal	50	27.5	23	0	22.5	22.5	4.5
79	Armur	25	13.75	5	0	11.25	5	15
80	Bheemgal	10	5.5	1	0	4.5	1	8
81	Bodhan	50	27.5	8	0	22.5	6	36
82	Nizamabad Mpl	220	137.5	12	0	82.5	40	153

S.No	Name of the ULB	Total Waste Generation (TPD)	Bio Degradedable			Non Bio Degradedable		Gap in treatment (TPD)
			Generation (TPD)	Processing - Compost (TPD)	Processing - Bio Gas (TPD)	Dry waste Generated (TPD)	Dry waste processed (TPD)	
		A	B	C	D	E	F	G = (A-C-D-F)
	Corpn							
83	Manthani	10	5.5	2.5	0	4.5	2	5.5
84	Peddapalli	20	11	8	0	9	8	4
85	Ramagundam Mpl Corpn	150	82.5	22.5	0	67.5	25	102.5
86	Sulthanabad	10	5.5	1	0	4.5	1	8
87	Sircilla	50	27.5	13	1	22.5	5	31
88	Vemulavada	20	11	10	0	9	8	2
89	Adibatla	10	5.5	5.5	0	4.5	4.5	0
90	Amangal	15	8.25	3	0	6.75	3	9
91	Badangpet	40	25	25	0	15	15	0
92	Bandlaguda Jagir	15	8.25	8.25	0	6.75	6.75	0
93	Ibrahimpattanam	15	8.25	5	0	6.75	5	5
94	Jalpally	25	13.75	13.75	0	11.25	11.25	0
95	Kothur	5	2.75	2.5	0	2.25	1	1.5
96	Manikonda	35.5	25.5	25.5	0	10	10	0
97	Meerpet Mpl Corpn	50	27.5	27.5	0	22.5	22.5	0
98	Narsingi	30	15	15	0	15	10	5
99	Pedda Amberpet	15	8.25	8.25	0	6.75	6.75	0
100	Shadnagar	25	13.75	12	0	11.25	5	8
101	Shamshabad	20	11	11	0	9	9	0
102	Shankarpally	10	5.5	1	0	4.5	1	8
103	Thukkuguda	10	5.5	5.5	0	4.5	4.5	0
104	Turkayamjal	20	11	11	0	9	9	0
105	Ameenpur	20	11	11	0	9	9	0
106	Andol-Jogipet	15	8.25	2.5	0	6.75	2	10.5
107	Bollaram	15	8.25	2	0	6.75	1	12
108	Narayankhed	10	5.5	1	0	4.5	1	8
109	Sadasivapet	20	11	1	0	9	1	18
110	Sangareddy	50	27.5	10	0	22.5	5	35
111	Tellapur	15	8.25	5	0	6.75	5	5
112	Zaheerabad	50	27.5	8	0	22.5	5	37
113	Cherial	10	5.5	1	0	4.5	1	8
114	Dubbaka	15	8.25	3.5	0	6.75	3	8.5
115	Gajwel	20	11	5	0	9	5	10
116	Husnabad	15	8.25	4	0	6.75	4	7
117	Siddipet	70	38.5	28.5	10	31.5	31.5	0
118	Huzurnagar	15	8.25	1	0	6.75	1	13
119	Kodada	30	16.5	8.5	0	13.5	6	15.5
120	Neredcherla	5	3	1	0	2	1	3
121	Suryapet	100	48.5	36	0	51.5	35	29
122	Tirumalagiri	10	5.5	1	0	4.5	1	8
123	Kodangal	5	2.5	1	0	2.5	1	3

S.No	Name of the ULB	Total Waste Generation (TPD)	Bio Degradedable			Non Bio Degradedable		Gap in treatment (TPD)
			Generation (TPD)	Processing - Compost (TPD)	Processing - Bio Gas (TPD)	Dry waste Generated (TPD)	Dry waste processed (TPD)	
		A	B	C	D	E	F	G = (A-C-D-F)
124	Parigi	10	5.5	1.5	0	4.5	1	7.5
125	Tandur	30	16.5	5	0	13.5	5	20
126	Vikarabad	25	13.75	11.6	0	11.25	5	8.4
127	Amarchinta	5	2.75	1	0	2.25	1	3
128	Atmakur	5	2.75	1	0	2.25	1	3
129	Kothakota	10	5.5	2	0	4.5	1	7
130	Pebbair	10	5.5	1	0	4.5	1	8
131	Wanaparthy	30	16.5	1.5	0	13.5	4	24.5
132	Narsampet	20	11	1.5	0	9	1	17.5
133	Parkal	15	8	1.5	0	7	1	12.5
134	Wardhannapet	5	2.75	2	0	2.25	1	2
135	Warangal Mpl Corpn	424	230	170	2.5	194	100	151.5
136	Alair	10	5.5	1	0	4.5	1	8
137	Bhongir	25	13	9	0	12	6	10
138	Choutuppal	15	8	1	0	7	3	11
139	Mothkur	10	5.5	1	0	4.5	1	8
140	Pochampally	10	5.5	1	0	4.5	1	8
141	Yadagirigutta	10	5.5	2	0	4.5	3	5
Total		4316	2373	1249.1	13.5	1943	985.25	2068.15

Annexure-VI (A)

Details of Solid Waste Management facilities of 132 ULBs of Telangana(January, 2026 and Feb, 2026)

S.No	Name of the ULB	Total Waste Generation (TPD)	Bio Degradedable			Non Bio Degradedable		Gap in treatment (TPD)
			Generation (TPD)	Processing - Compost (TPD)	Processing - Bio Gas (TPD)	Dry waste Generated (TPD)	Dry waste processed (TPD)	
		A	B	C	D	E	F	G = (A-C-D-F)
1	Adilabad	90	43.5	19	0	46.5	5	66
2	Kothagudem	90	44	13	0	46	20	57
3	Manuguru	15	8.25	7	0	6.75	5	3
4	Yellandu	15	8.25	7	0	6.75	6	2
5	Dharmapuri	10	5.5	5	0	4.5	5	0
6	Jagityal	70	38.5	34	0	31.5	30	6
7	Korutla	30	16.5	15.5	0	13.5	12	2.5
8	Metpalli	25	13.75	11	0	11.25	10	4
9	Raikal	10	5.5	5	0	4.5	3.5	1.5

10	Jangaon	25	13.75	5	0	11.25	5	15
11	Bhupalpally	25	13.75	5.5	0	11.25	2.5	17
12	Alampur	5	2.75	1	0	2.25	1	3
13	Gadwal	30	16.5	1	0	13.5	1	28
14	leeja	15	8.25	5	0	6.75	5	5
15	Waddepalle	7.25	5	4	0	2.25	1.5	1.75
16	Banswada	15	8.25	1	0	6.75	1	13
17	Kamareddy	70	38.5	10	0	31.5	5	55
18	Yellareddy	10	5.5	6	0	4.5	3	1
19	Choppandandi	10	5.5	4.5	0	4.5	4	1.5
20	Huzurabad	20	11	5	0	9	5	10
21	Jammikunta	20	11	4	0	9	4	12
22	Karimnagar Mpl Corpn	203.5	104.75	27.75	0	98.75	37.25	138.5
23	Khammam Mpl Corpn	192.25	97.75	15	0	94.5	15	162.25
24	Madhira	15	8.25	1	0	6.75	1	13
25	Sattupalli	15	8.25	5.5	0	6.75	5	4.5
26	Wyra	15	8.25	5	0	6.75	5	5
27	Kagaznagar	25	13.75	5.5	0	11.25	5	14.5
28	Bhoothpur	5	2.75	1.5	0	2.25	1	2.5
29	Jadcherla	25	13.75	7.5	0	11.25	5	12.5
30	Mahaboobnagar	150	76	35	0	74	50	65
31	Dornakal	5	3	1	0	2	1	3
32	Mahabubabad	25	13.75	12	0	11.25	10	3
33	Maripeda	10	5.5	2.5	0	4.5	2	5.5
34	Thorrur	10	5.5	3	0	4.5	2	5
35	Bellampally	25	13.75	5	0	11.25	5	15
36	Chennur	15	8.25	1	0	6.75	1	13
37	Kyathanpally	15	8.25	1	0	6.75	1	13
38	Luxettipet	15	8.25	1	0	6.75	1	13
39	Mancherial	80	44	9	0	36	6	65
40	Mandamarri	20	11	1.5	0	9	1	17.5
41	Medak	20	11	11	0	9	5	4
42	Narsapur	10	5.5	2	0	4.5	2	6
43	Ramayampet	10	5.5	2	0	4.5	2	6
44	Thoopran	10	5.5	3	0	4.5	2	5
45	Thumkunta	15	8.25	8.25	0	6.75	5	1.75
46	Atchampet	15	8.25	2	0	6.75	2	11
47	Kalwakurthy	15	8.25	4	0	6.75	5	6
48	Kollapur	15	8.25	2	0	6.75	5	8
49	Nagarkurnool	20	11	4.5	0	9	4	11.5
50	Chandur	5	2.75	2	0	2.25	2	1
51	Chityal	5	2.75	2	0	2.25	2	1
52	Devarakonda	15	8.25	5	0	6.75	2	8
53	Haliya	10	5.5	1	0	4.5	1	8
54	Miryalguda	70	38.5	9	0	31.5	5	56
55	Nakrekal	15	8.25	5	0	6.75	5	5
56	Nalgonda	100	55	45	0	45	5	50
57	Nandikonda	10	5.5	2.5	0	4.5	2	5.5

58	Kosgi	10	5.5	1	0	4.5	1	8
59	Makthal	15	8.25	3	0	6.75	6.75	5.25
60	Narayanapet	20	11	11	0	9	9	0
61	Bhainsa	20	11	4	0	9	4	12
62	Khanapur	10	5.5	2.5	0	4.5	3.5	4
63	Nirmal	50	27.5	23	0	22.5	22.5	4.5
64	Armur	25	13.75	5	0	11.25	5	15
65	Bheemgal	10	5.5	1	0	4.5	1	8
66	Bodhan	50	27.5	8	0	22.5	6	36
67	Nizamabad Mpl Corpn	220	137.5	12	0	82.5	40	153
68	Manthani	10	5.5	2.5	0	4.5	2	5.5
69	Peddapalli	20	11	8	0	9	8	4
70	Ramagundam Mpl Corpn	150	82.5	22.5	0	67.5	25	102.5
71	Sulthanabad	10	5.5	1	0	4.5	1	8
72	Sircilla	50	27.5	13	1	22.5	5	31
73	Vemulavada	20	11	10	0	9	8	2
74	Amangal	15	8.25	3	0	6.75	3	9
75	Ibrahimpattanam	15	8.25	5	0	6.75	5	5
76	Shadnagar	25	13.75	12	0	11.25	5	8
77	Shankarpally	10	5.5	1	0	4.5	1	8
78	Andol-Jogipet	15	8.25	2.5	0	6.75	2	10.5
79	Narayankhed	10	5.5	1	0	4.5	1	8
80	Sadasivapet	20	11	1	0	9	1	18
81	Sangareddy	50	27.5	10	0	22.5	5	35
82	Zaheerabad	50	27.5	8	0	22.5	5	37
83	Cherial	10	5.5	1	0	4.5	1	8
84	Dubbaka	15	8.25	3.5	0	6.75	3	8.5
85	Gajwel	20	11	5	0	9	5	10
86	Husnabad	15	8.25	4	0	6.75	4	7
87	Siddipet	70	38.5	28.5	10	31.5	31.5	0
88	Huzurnagar	15	8.25	1	0	6.75	1	13
89	Kodada	30	16.5	8.5	0	13.5	6	15.5
90	Neredcherla	5	3	1	0	2	1	3
91	Suryapet	100	48.5	36	0	51.5	35	29
92	Tirumalagiri	10	5.5	1	0	4.5	1	8
93	Kodangal	5	2.5	1	0	2.5	1	3
94	Parigi	10	5.5	1.5	0	4.5	1	7.5
95	Tandur	30	16.5	5	0	13.5	5	20
96	Vikarabad	25	13.75	11.6	0	11.25	5	8.4
97	Amarchinta	5	2.75	1	0	2.25	1	3
98	Atmakur	5	2.75	1	0	2.25	1	3
99	Kothakota	10	5.5	2	0	4.5	1	7
100	Pebbair	10	5.5	1	0	4.5	1	8
101	Wanaparthy	30	16.5	1.5	0	13.5	4	24.5
102	Narsampet	20	11	1.5	0	9	1	17.5
103	Parkal	15	8	1.5	0	7	1	12.5
104	Wardhannapet	5	2.75	2	0	2.25	1	2
105	Warangal Mpl Corpn	424	230	170	2.5	194	100	151.5

106	Alair	10	5.5	1	0	4.5	1	8
107	Bhongir	25	13	9	0	12	6	10
108	Choutuppal	15	8	1	0	7	3	11
109	Mothkur	10	5.5	1	0	4.5	1	8
110	Pochampally	10	5.5	1	0	4.5	1	8
111	Yadagirigutta	10	5.5	2	0	4.5	3	5
112	Aliyabad	8	0	4	0	3.2	0	8
113	Asifabad	2.98	1.03	1.49	0.6	1.192	0.43	1.95
114	Aswaraopeta	21	5.4	10.5	3.4	8.4	2	15.6
115	Bichkunda	6.25	5.5	3.125	3	2.5	2.5	0.75
116	Chevella	12	6	6	2	4.8	4	6
117	Devarakadra	4.5	1	2.25	0.1	1.8	0.9	3.5
118	Edulapuram	2.03	0	1.015	0	0.812	0	2.03
119	Gadapotaram	0.85	0	0.425	0	0.34	0	0.85
120	Gumadidala	5	4	2.5	2	2	2	1
121	Indresham	4.8	0	2.4	0	1.92	0	4.8
122	Isnapur	14	0	7	0	5.6	0	14
123	Jinnaram	5.3	0	2.65	0	2.12	0	5.3
124	Kalluru	27.5	1.6	13.75	1	11	0.6	25.9
125	Kesamudram	2.5	0.5	1.25	0.5	1	0	2
126	Kohir	6	0	3	0	2.4	0	6
127	Maddur	5.5	0	2.75	0	2.2	0	5.5
128	Moinabad	9	5	4.5	2.5	3.6	2.5	4
129	Mothkur	5.4	0	2.7	0	2.16	0	5.4
130	Muduchintalapa I	10.7	0	5.35	0	4.28	0	10.7
131	Mulugu	18	0	9	0	7.2	0	18
132	Station Ghanpur	1.4	0	0.7	0	0.56	0	1.4

Annex-VII(A)

Details of the ULBs in PRS

	Name of the ULB	Total Waste Generation (TPD)	Bio Degradedable			Non Bio Degradedable		Gap in treatment (TPD)
			Generation (TPD)	Processing - Compost (TPD)	Processing - Bio Gas (TPD)	Dry waste Generated (TPD)	Dry waste processed (TPD)	
		A	B	C	D	E	F	G = (A-C-D-F)
1.	Palvancha	40	16.5	5	0	23.5	5	30
2.	Jagityal	70	38.5	34	0	31.5	30	6
3.	Dharmapur i	10	5.5	5	0	4.5	5	0
4.	Korutla	30	16.5	13	0	13.5	5	12
5.	Metpalli	25	13.75	11	0	11.25	10	4
6.	Bhupalpally	25	13.75	5.5	0	11.25	2.5	17
7.	Alampur	5	2.75	1	0	2.25	1	3
8.	Gadwal	30	16.5	1	0	13.5	1	28
9.	Ieeja	15	8.25	5	0	6.75	5	5
10.	Huzurabad	20	11	5	0	9	5	10
11.	Jammikunta	20	11	4	0	9	4	12
12.	Karimnagar Mpl Corpn	198.5	102	25	0	96.5	10	163.5
13.	Kothapally	5	2.75	5	0	2.25	1.25	-1.25
14.	Bellampally	25	13.75	5	0	11.25	5	15
15.	Chennur	15	8.25	1	0	6.75	1	13
16.	Mancherial	50	27.5	8	0	22.5	5	37
17.	Luxettipet	15	8.25	1	0	6.75	1	13
18.	Naspur	30	16.5	1	0	13.5	1	28
19.	Mandamarri	20	11	1.5	0	9	1	17.5
20.	Miryalguda	70	38.5	9	0	31.5	5	56
21.	Makthal	15	8.25	1	0	6.75	1	13
22.	Khanapur	10	5.5	2.5	0	4.5	3.5	4
23.	Nirmal	50	27.5	23	0	22.5	10	17
24.	Armur	25	13.75	5	0	11.25	5	15
25.	Sulthanabad	10	5.5	1	0	4.5	1	8
26.	Ramagundam Mpl Corpn	150	82.5	22.5	0	67.5	10	117.5
27.	Manthani	10	5.5	2.5	0	4.5	2	5.5
28.	Bhainsa	20	11	4	0	9	4	12
29.	Parkal	15	8	1.5	0	7	1	12.5
30.	Metpalli	25	13.75	11	0	11.25	10	4
31.	Kothapally	5	2.75	5	0	2.25	1.25	-1.25
32.	Manuguru	15	8.25	7	0	6.75	5	3

Annex-VII(B)

Details of Legacy dumpsites in the Polluted River Stretches witin 1 KM Buffer

River Stretch	Name of ULB	Area	No.
Musi	Miryalguda	6	1
Manjeera-nakkavagu	-		
Maneru (P-III) (Karimnagar LMD to Somanpalli)	Huzurabad	4	1
	Jammikunta	2.16	1
	Parakala	3	1
	Bhupalpally	3	1
	Sulthanabad	0.2	1
	Kothapally	5.2	1
	Karimnagar	7.5	1
Karakavagu (P-III)	Palwancha	3	1
Kinnerasani (P-IV)			
Godavari (P-IV) (Basar to Bhadrachalam)	Mancherial	21.07	1
	Ramagundam	10	1
	Dharmapuri	3	1
	Jagitial	14	2
	Korutla	5.05	1
	Metpally	11.2	1
	Manuguru	6	1
	Bellampally	10	1
	Chennur	10	1
	Kyathanpally	7	1
	Luxettipet	1.2	1
	Mandamarri	5	1
	Naspur	10	1
	Khanapur	2	1
	Nirmal	13.22	1
	Armoor	11	1
	Manthani	1	1
	Bhainsa	15.5	2
Krishna (P-V) (Thangadi to Wadapally)	Gadwal	5.19	1
	Alampur	2	1
	leeja	4	1
	Kollapur	5	1
	Makthal	4	1
	Total	220.49	35

- No. of drains falling into rivers and no. of drains having floating racks/screens installed to prevent solid waste from falling into the rivers

Annexure-VIII

Water quality Analysis data for PRS

TELANGANA POLLUTION CONTROL BOARD											
Water Quality Data of Polluted River Stretches of Telangana from January -2025 to February - 2026											
S. No.	Station Code	NWMP Station Name	Month	DO (mg/L)	pH	Conductivity (mS/cm)	BO D (mg/L)	Total Coliform (MPN/100ml)	Free Ammonia (mg/L)	Boron (mg/L)	SAR
Stretch 1 River Musi (Bapughat to before confluence of River Krishna at Wadapally)											
River Musi											
1	4253	Musi sample at Bapughat sangam U/S of Musi	Jan	0.3	7.79	1289	10.0	430	NA	0.56	NA
			Feb	0.3	7.15	1370	8.0	540	NA	0.62	NA
			Mar	0.3	7.38	1450	10.0	430	NA	0.5	NA
			Apl	0.3	7.56	1354	12.0	430	NA	0.56	NA
			May	0.3	7.56	1289	6.2	540	NA	0.5	NA
			Jun-25	0.3	6.80	1317	8.0	540	NA	0.5	NA
			Jul-25	0.3	7.17	1806	7.2	540	NA	0.5	NA
			Aug-25	4.0	7.28	975	3.0	350	NA	0.5	1.42
			Sep-25	2.3	7.86	574	3.7	920	NA	0.5	1.32
			Oct-25	2.0	7.51	636	3.2	350	NA	0.5	1.29
			Nov-25	0.3	7.32	1050	7.2	240	NA	0.5	1.43
			Dec-25	0.6	8.13	832	7.6	350	NA	0.5	1.92
			Jan-26	0.3	7.21	1248	6.0	350	NA	0.5	2.09
			Feb-26	0.3	7.26	1320	12.0	350	NA	0.5	2.84
2	4656	River Musi at Moosaram bagh bridge, Hyderabad	Jan	0.3	7.49	1282	12.0	540	NA	0.58	NA
			Feb	0.3	7.23	1373	10.0	430	NA	0.58	NA
			Mar	0.3	7.46	1508	10.0	540	NA	0.5	NA
			Apl	0.3	7.44	1191	8.0	540	NA	0.6	NA
			May	0.3	7.39	1084	6.0	430	NA	0.5	NA
			Jun-25	0.3	6.98	1286	10.0	540	NA	0.58	NA
			Jul-25	0.3	7.51	1323	7.2	430	NA	0.5	NA
			Aug-25	0.3	7.31	1100	8.0	540	NA	0.5	2.08
			Sep-25	0.3	7.33	746	8.0	540	NA	0.5	1.91
			Oct-	0.3	7.37	655	8.0	280	NA	0.5	1.2

			25							0		
			Nov-25	0.3	7.38	1012	7.1	540	NA	0.5	1.74	
			Dec-25	0.3	7.96	1256	16.0	540	NA	0.5	2.66	
			Jan-26	0.3	7.17	1332	8.0	540	NA	0.5	2.22	
			Feb-26	0.3	7.30	1330	14.0	540	NA	0.5	2.39	
3	2339	River Musi at Nagole	Jan	0.3	7.73	1322	8.6	540	NA	0.6	NA	
			Feb	0.3	7.13	1395	12.0	540	NA	0.6	NA	
			Mar	0.3	7.40	1532	14.0	540	NA	0.5	NA	
			Apl	0.3	7.92	1182	10.0	540	NA	0.6	NA	
			May	0.3	8.25	1176	10.0	540	NA	0.5	NA	
			Jun-25	0.3	6.87	1267	10.0	430	NA	0.54	NA	
			Jul-25	0.3	7.23	1256	8.0	540	NA	0.5	NA	
			Aug-25	0.3	7.11	931	8.0	350	NA	0.5	1.61	
			Sep-25	0.5	7.21	1087	6.4	430	NA	0.5	1.96	
			Oct-25	2.2	7.32	657	4.0	350	NA	0.5	1.19	
			Nov-25	0.3	7.40	976	8.1	540	NA	0.5	1.74	
			Dec-25	0.3	7.48	1504	13.0	540	NA	0.5	3.41	
			Jan-26	0.3	7.23	1319	9.6	430	NA	0.5	2.10	
			Feb-26	0.3	7.38	1315	14.0	540	NA	0.5	2.42	
4	4659	Outlet of Nalla Cheruvu, Peerajadiguda	Jan	0.3	7.63	1422	8.0	430	NA	0.52	NA	
			Feb	0.3	7.32	1509	10.0	430	NA	0.55	NA	
			Mar	lake Under Renovation.Inlet diverted.								
			Apl	lake Under Renovation.Inlet diverted.								
			May	lake Under Renovation.Inlet diverted.								
			Jun-25	Dried up (under renovation)								
			Jul-25	Dried up								
			Aug-25	Not collected(under renovation)								
			Sep-25	Not collected(under renovation)								
			Oct-25	0.3	7.68	1546	8.0	540	NA	0.5	2.12	
			Nov-25	Not collected(under renovation)								
			Dec-25	Not collected(under renovation)								
			Jan-26	Not collected(under renovation)								
			Feb-	Not collected(under renovation)								

			26								
5	4660	River Musi at Peerajadiguda	Jan	0.3	7.7 4	1401	12.0	540	NA	0.5	N A
			Feb	0.3	7.2 6	1494	12.0	540	NA	0.58	N A
			Mar	0.3	7.3 0	1445	8.0	540	NA	0.5	N A
			Apl	0.3	7.9 6	1190	10.0	350	NA	0.58	N A
			May	0.3	7.6 5	1194	6.0	350	NA	0.5	N A
			Jun-25	0.3	6.7 7	1363	8.0	540	NA	0.58	N A
			Jul-25	0.3	7.2 1	1082	7.2	350	NA	0.5	N A
			Aug-25	0.3	6.8 0	916	7.1	350	NA	0.5	1.9 9
			Sep-25	2.1	7.1 9	838	4.0	350	NA	0.5	1.5 7
			Oct-25	2.5	7.4 9	674	5.2	350	NA	0.5	1.1 2
			Nov-25	0.3	7.3 4	1009	7.1	350	NA	0.5	1.4 7
			Dec-25	0.6	7.8 4	1277	11.0	430	NA	0.5	2.5 1
			Jan-26	0.3	7.3 9	1337	9.9	540	NA	0.5	2.2 5
			Feb-26	0.3	7.3 1	1358	14.0	430	NA	0.5	2.5 8
6	1173	D/s. of Musi at Pratapasin garam	Jan	0.3	7.8 5	1319	10.0	350	NA	0.5	N A
			Feb	0.3	6.9 9	1383	12.0	350	NA	0.5	N A
			Mar	0.3	7.3 5	1376	8.0	350	NA	0.5	N A
			Apl	0.3	7.5 4	1188	8.0	540	NA	0.54	N A
			May	0.3	7.7 6	1171	8.0	540	NA	0.5	N A
			Jun-25	0.3	6.7 8	1336	8.4	430	NA	0.5	N A
			Jul-25	0.3	7.2 2	844	8.0	350	NA	0.5	N A
			Aug-25	0.3	6.6 9	714	10.0	430	NA	0.5	1.7 2
			Sep-25	2.0	8.0 1	766	4.2	920	NA	0.5	1.3 7
			Oct-25	3.2	7.3 4	630	4.0	220	NA	0.5	1.0 3
			Nov-25	0.3	7.2 9	994	6.8	540	NA	0.5	1.6 0
			Dec-25	0.3	7.6 1	1232	10.0	350	NA	0.5	2.3 8
			Jan-26	0.3	7.4 5	1333	8.9	350	NA	0.5	2.1 5
			Feb-26	0.3	7.6 5	1388	12.0	540	NA	0.5	2.0 0
7	4657	River Musi at Pillaipalli	Jan	0.3	7.6 4	1382	6.2	350	NA	0.5	N A
			Feb	0.3	7.2 9	1446	10.0	350	NA	0.5	N A
			Mar	0.3	7.2	1453	8.0	430	NA	0.5	N

					5						A
			Apl	0.3	8.1 1	1214	10.0	350	NA	0.5	N A
			May	0.3	7.5 0	1282	8.0	350	NA	0.5	N A
			Jun-25	0.3	6.7 6	1279	8.0	350	NA	0.5	N A
			Jul-25	0.3	7.3 1	1210	6.8	430	NA	0.5	N A
			Aug-25	0.3	7.2 7	1096	8.2	350	NA	0.5	1.6 0
			Sep-25	2.5	7.4 4	858	3.2	540	NA	0.5	2.0 7
			Oct-25	4.2	7.4 1	650	2.0	140	NA	0.6	1.2 5
			Nov-25	4.2	7.3 7	1018	3.3	920	NA	0.5	1.6 8
			Dec-25	0.8	7.6 9	1296	8.0	350	NA	0.5	2.6 4
			Jan-26	0.3	7.4 8	1383	6.9	350	NA	0.5	2.1 3
			Feb-26	0.3	7.9 8	1398	14.0	350	NA	0.5	3.2 1
8	4254	River Musi sample at Rudravelly bridge	Jan	6.4	7.4 4	1383	3.9	63	BDL	BD L	2.3 9
			Feb	6.2	7.7 6	1596	4.2	63	BDL	BD L	2.3 7
			Mar	6	7.4 1	1571	4.4	79	BDL	BD L	2.4 2
			Apl	5.8	7.0 2	1612	4.5	79	BDL	0.5	2.4 7
			May	5.9	7.4 2	1448	4.7	79	BDL	0.5	2.9 4
			Jun-25	5.8	7.2 5	1455	4	70	BDL	0.5	2.9 1
			Jul-25	6.2	7.4 2	1524	4.5	63	BDL	0.5	3.3 5
			Aug-25	5	6.6 6	926	4.6	6.1	BDL	0.5	1.7 1
			Sep-25	5	6.6 6	926	4.6	70	BDL	0.5	1.7 1
			Oct-25	7.1	6.9	1165	4.1	79	BDL	0.5	1.9 1
			Nov-25	5.8	7.4 4	1275	4.6	63	BDL	0.5	2.5 7
			Dec-25	6.2	7.5 5	1337	4	58	BDL	0.5	2. 63
			Jan-26	6.1	6.6 9	1437	4.1	63	NA	0.5	2.7 4
			Feb-26	6.2	6.9 4	1444	3.8	58	NA	0.5	1.5 7
9	4658	River Musi at Valigonda bridge, Nalgonda dist	Jan	6.4	7.1 3	1558	3.7	84	BDL	BD L	2.6 7
			Feb	5.6	7.8 1	1895	4.5	84	BDL	BD L	2.7 2
			Mar	5.8	7.5 7	1742	4.4	84	BDL	BD L	2.7 6
			Apl	5.8	6.9 9	1603	4.5	84	BDL	0.5	2.9 5
			May	5.7	7.6 5	1453	4.6	84	BDL	0.5	2.8 5

			Jun-25	5.5	7.2	1500	4.4	79	BDL	0.5	2.61
			Jul-25	5.4	7.44	1454	4.3	84	BDL	0.5	3.12
			Aug-25	4.9	6.65	1230	4.5	6.8	BDL	0.5	1.87
			Sep-25	4.9	6.65	1230	4.5	79	BDL	0.5	1.87
			Oct-25	6	7.46	1265	4	84	BDL	0.5	1.95
			Nov-25	6.1	7.37	1277	4.5	84	BDL	0.5	2.10
			Dec-25	6	7.37	1362	3.8	84	BDL	0.5	2.47
			Jan-26	6.4	8.11	1278	3.7	79	NA	0.5	2.55
			Feb-26	5.8	6.92	1478	3.4	84	NA	0.5	1.89
10	3082	River Musi at Solipet (Kasaniguda)	Jan	6.5	7.99	1360	3.3	58	BDL	BDL	3.02
			Feb	6.4	7.24	1685	3.4	63	BDL	BDL	2.81
			Mar	6.9	7.5	1330	3.2	63	BDL	BDL	2.30
			Apl	6.8	7.91	1503	3.3	58	BDL	0.5	2.38
			May	7.1	7.64	1673	3.2	63	BDL	0.5	2.31
			Jun-25	7	8.21	1555	3.1	58	BDL	0.5	2.62
			Jul-25	6.4	8.34	1625	3.3	58	BDL	0.5	2.67
			Aug-25	7.6	7.39	1463	3.5	6	BDL	0.5	2.65
			Sep-25	7.6	7.39	1463	3.5	58	BDL	0.5	2.65
			Oct-25	6.8	7.93	1086	3.1	63	BDL	0.5	2.28
			Nov-25	7.2	7.66	848	3.5	58	BDL	0.5	1.77
			Dec-25	7.4	8.38	1137	3.4	58	BDL	0.5	1.91
			Jan-26	6.6	6.92	1401	3.4	63	NA	0.5	2.11
			Feb-26	6.8	8.05	1366	3.1	58	NA	0.5	2.74
11	5106	River Musi at Bheemaram Bridge	Jan	6.2	7.56	1117	3.4	40	BDL	BDL	2.65
			Feb	4.6	7.74	1815	3.5	38	BDL	BDL	3.18
			Mar	6	7.62	1685	3.6	41	BDL	BDL	3.57
			Apl	6.2	7.93	1963	3.5	39	BDL	0.5	3.64
			May	6.5	8.1	1598	3.6	40	BDL	0.5	2.24
			Jun-25	7	8.15	2088	3.4	43	BDL	0.5	2.09
			Jul-25	6.4	8.41	2219	3.8	40	BDL	0.5	1.99
			Aug	5.2	7.4	1985	3.9	6	BDL	0.5	1.9

			-25		6						7
			Sep-25	5.6	7.3 1	1159	4.2	79	BDL	0.5	1.8 4
			Oct-25	6.2	8.0 8	1101	3.5	40	BDL	0.5	1.5 9
			Nov-25	6.5	7.7 6	774	3.4	40	BDL	0.5	1.7 5
			Dec-25	6.6	8.4 1	1029	3.5	39	BDL	0.5	1. 48
			Jan-26	6.1	7.5 3	1112	3.6	41	NA	0.5	1.5 7
			Feb-26	6.2	7.7 1	1608	3.4	39	NA	0.5	2.1 9
12	5107	River Musi Before Confluence of River Krishna at Wadapally	Jan	7	7.6 3	858	3.4	33	BDL	BD L	2.4 1
			Feb	6.8	7.6 7	1160	3.8	32	BDL	BD L	2.2 3
			Mar	6.2	8.0 5	1175	3.4	38	BDL	BD L	2.5 0
			Apl	6.5	7.2 9	1139	3.6	38	BDL	0.5	2.4 9
			May	6.4	7.9 2	1245	3.7	33	BDL	0.5	2.8 8
			Jun-25	6.5	7.8 4	1177	3.5	34	BDL	0.5	2.5 7
			Jul-25	7.4	8.2 3	1148	3.2	33	BDL	0.5	2.5 2
			Aug-25	6.4	7.3 6	1441	3.3	5.5	BDL	0.5	2.7 7
			Sep-25	7	8.1 1	1155	3.4	58	BDL	0.5	2.5 6
			Oct-25	6.5	7.7 9	1042	3.3	33	BDL	0.5	2.5 7
			Nov-25	6.3	8.3 6	890	3.5	33	BDL	0.5	2.4 0
			Dec-25	7.2	8.3 8	816	3.4	31	BDL	0.5	1. 79
			Jan-26	6.9	7.7 9	1134	3.5	33	NA	0.5	1.8 9
			Feb-26	6.9	7.4 6	1113	3.2	31	NA	0.5	2.3 7
Stretch 4 River Majeera (Singur to Papannapet, Medak)											
River Manjeera											
13	4258	Singoor Dam Reservoir,	Jan	7	7.7 5	552	2.6	21	BDL	BD L	0.8 9
			Feb	7.4	8.1 2	656	2.8	22	BDL	BD L	0.9 7
			Mar	7.2	8.3 5	638	3.2	21	BDL	BD L	0.9 4
			Apl	7.5	8.1 1	650	3.3	21	BDL	0.5	0.9 1
			May	7.3	8.3 1	646	3.2	21	BDL	0.5	0.7 9
			Jun-25	7.4	8.2 1	612	3.6	20	BDL	0.5	1.0 3
			Jul-25	7.6	7.6	638	3.4	21	BDL	0.5	1.1 9
			Aug-25	7.5	6.3 5	590	3.5	3.6	BDL	0.5	0.9 0
Sep-25	6.1	7.4 1	541	3.2	22	BDL	0.5	0.8 7			

			Oct-25	6.5	7.9 6	557	3.3	21	BDL	0.5	0.9 0
			Nov-25	6.9	7.8 9	603	3.2	21	BDL	0.5	1.0 4
			Dec-25	7.5	8.1 7	498	3.3	22	BDL	0.5	0.95
			Jan-26	7.8	7.9 1	519	3.4	20	NA	0.5	0.9 7
			Feb-26	7.4	7.1 3	545	3.2	22	NA	0.5	1.5 3
14	1157	River Manjeera at Raipally	Jan	6.9	7.3 2	601	2.5	33	BDL	BDL	0.8 2
			Feb	6.8	7.2 9	623	2.6	32	BDL	BDL	0.8 6
			Mar	7.1	7.8 1	641	2.7	34	BDL	BDL	0.9 3
			Apl	7.4	7.5 6	692	2.6	31	BDL	0.5	0.9 1
			May	7	7.6 4	700	2.5	33	BDL	0.5	1.0 6
			Jun-25	7.1	7.5 6	720	2.6	36	BDL	0.5	1.3 0
			Jul-25	7	7.5 1	729	2.5	33	BDL	0.5	1.2 2
			Aug-25	7.4	7.1 6	794	2.6	4.5	BDL	0.5	1.3 4
			Sep-25	7.2	7.2 1	702	2.4	34	BDL	0.5	1.6 2
			Oct-25	7.6	8.2 9	651	2.3	33	BDL	0.5	1.3 7
			Nov-25	7.5	8.1 5	642	2.4	33	BDL	0.5	1.2 1
			Dec-25	7.4	8.0 4	620	2.5	31	BDL	0.5	1.52
			Jan-26	7.3	8.1 2	645	2.4	26	NA	0.5	1.5 1
			Feb-26	7.1	7.8 5	610	2.3	31	NA	0.5	1.5 6
15	1781	Manjeera at Ganapathi sugars	Jan	6.7	7.4 7	739	3.1	33	BDL	BDL	1.7 6
			Feb	6.5	7.2 6	924	3.8	33	BDL	BDL	1.7 1
			Mar	6.8	7.8 2	814	3.9	40	BDL	BDL	1.8 3
			Apl	6.5	8.2 1	793	4	41	BDL	0.5	1.7 7
			May	6.6	7.9	804	4.1	31	BDL	0.5	1.7 0
			Jun-25	6.4	7.8 2	814	4	34	BDL	0.5	1.5 5
			Jul-25	6.5	7.8 9	842	3.8	33	BDL	0.5	1.4 4
			Aug-25	6.8	8.2 1	828	3.9	5.5	BDL	0.5	1.2 9
			Sep-25	6.9	8.0 1	804	3.5	31	BDL	0.5	1.2 6
			Oct-25	6.2	7.9 9	725	3.6	31	BDL	0.5	1.3 7
			Nov-25	6	7.8 4	738	3.5	33	BDL	0.5	1.1 2
			Dec	6.5	7.7	748	3.6	33	BDL	0.5	1.

			-25		8						40
			Jan-26	6.6	7.7 1	789	3.5	31	NA	0.5	1.4 7
			Feb-26	7.1	7.2 8	610	3.3	33	NA	0.5	0.9 7
16	2374	U/s of River Manjeera at Gowdicherla before confluence with Nakkavagu	Jan	6.6	7.4 5	1164	3.4	33	BDL	BD L	1.4 3
			Feb	6.5	7.5 1	1247	3.9	31	BDL	BD L	1.4 0
			Mar	6.7	7.6 5	1185	4	33	BDL	BD L	1.5 2
			Apl	5.6	8.0 1	1149	4.2	32	BDL	0.5	1.5 5
			May	6.4	7.7 2	1160	4.3	33	BDL	0.5	1.5 6
			Jun-25	6.2	7.6 5	1172	4.1	31	BDL	0.5	1.6 9
			Jul-25	6.3	7.6 4	1186	4	33	BDL	0.5	1.7 6
			Aug-25	6.7	7.7 7	898	4.1	6	BDL	0.5	1.7 0
			Sep-25	6.8	7.8 4	874	3.8	36	BDL	0.5	1.6 7
			Oct-25	7.2	8.2 6	1121	3.1	33	BDL	0.5	1.6 7
			Nov-25	7.1	8.1 5	1139	3.2	33	BDL	0.5	1.7 0
			Dec-25	6.9	8.2 6	1120	3.4	31	BDL	0.5	1. 64
			Jan-26	6.8	8.0 2	1149	3.6	33	NA	0.5	1.6 8
			Feb-26	6.6	6.9 1	1008	3.1	31	NA	0.5	1.5 1
17	2375	D/s of River Manjeera at Gowdicherla after confluence with Nakkavagu	Jan	6.5	7.2 4	1052	3.6	34	BDL	BD L	1.2 5
			Feb	6.6	7.3 5	1124	4.1	33	BDL	BD L	1.2 8
			Mar	6.7	7.7 8	1004	4.2	38	BDL	BD L	1.4 3
			Apl	5.6	8.1 5	775	4.1	43	BDL	0.5	1.5 3
			May	6.5	7.8 5	810	4.2	34	BDL	0.5	1.7 6
			Jun-25	6.3	7.7 4	824	4.3	36	BDL	0.5	1.6 4
			Jul-25	6.4	7.7 9	904	4.2	34	BDL	0.5	1.6 7
			Aug-25	6.5	7.5 8	950	4.3	6.1	BDL	0.5	1.8 7
			Sep-25	6.6	7.6 9	926	3.5	31	BDL	0.5	1.7 9
			Oct-25	7.3	8.2 4	775	3.6	34	BDL	0.5	1.5 9
			Nov-25	7.2	8.1 5	785	3.5	34	BDL	0.5	1.7 5
			Dec-25	6.8	8.2 1	760	3.5	33	BDL	0.5	1. 71
			Jan-26	6.9	8.0 9	798	3.1	31	NA	0.5	1.8 2
			Feb-26	6	7.7 1	603	3.2	33	NA	0.5	1.4 7

18	2349	Nakka vagu at Bachugudem	Jan	5.1	7.5	1536	4.1	84	BDL	BD L	1.85
			Feb	4.3	8.01	2035	4.5	79	BDL	BD L	1.90
			Mar	4.2	7.28	1896	5.2	84	BDL	BD L	2.19
			Apl	4	7.62	1816	5.8	79	BDL	0.5	2.16
			May	4	7.37	1850	6	79	BDL	0.5	2.64
			Jun-25	4.1	7.26	1880	6.5	79	BDL	0.5	3.64
			Jul-25	4	7.36	1937	7	84	BDL	0.5	3.76
			Aug-25	3.2	7.1	1510	8.2	7.8	BDL	0.5	2.39
			Sep-25	3.8	7.21	1485	7.8	70	BDL	0.5	2.35
			Oct-25	5.7	7.72	1394	8	79	BDL	0.5	2.30
			Nov-25	5.8	7.62	1389	7.0	84	BDL	0.5	2.35
			Dec-25	5.7	7.4	1396	7.5	78	BDL	0.5	2.64
			Jan-26	4.5	6.65	1570	8	79	NA	0.5	2.48
			Feb-26	4.1	6.75	1704	7.5	78	NA	0.5	1.68
19	4226	River Manjeera at Yedu Payala Temple	Jan	6.7	7.48	764	2.5	70	BDL	BD L	1.43
			Feb	7	8.15	1138	2.9	70	BDL	BD L	1.28
			Mar	6.5	7.52	1014	2.8	79	BDL	BD L	1.47
			Apl	6.4	8.26	1023	2.7	58	BDL	0.5	1.52
			May	6.5	7.5	1071	2.6	63	BDL	0.5	1.48
			Jun-25	6.6	8.12	980	2.5	63	BDL	0.5	1.51
			Jul-25	6.5	7.66	1012	2.4	70	BDL	0.5	1.62
			Aug-25	8	7.34	654	2.6	5.5	BDL	0.5	1.52
			Sep-25	7.6	7.45	678	2.9	63	BDL	0.5	1.58
			Oct-25	7.5	8.05	662	2.8	63	BDL	0.5	1.44
			Nov-25	7.4	8.35	658	2.9	70	BDL	0.5	1.44
			Dec-25	7.4	7.95	607	2.8	70	BDL	0.5	1.22
			Jan-26	7.5	7.47	808	2.7	63	NA	0.5	1.37
			Feb-26	7.2	7.41	677	2.5	70	NA	0.5	1.82
Stretch 3 River Maneru (Ghattepalli (v) near sulthanabad, Karimnagar to MSW site)											
River Maneru / Manair											
20	4256	Lower Maneru Dam,	Jan	6.3	8.54	420	1.1	46	NA	0.5	N A
			Feb	6.2	8.3	424	1.2	33	NA	0.5	N

		Karimnagar			7						A
			Mar	6.0	8.15	424	1.2	39	NA	0.5	NA
			Apl	6.2	8.28	414	1.0	46	NA	0.5	NA
			May	5.2	8.37	417	2.0	46	NA	0.5	NA
			Jun-25	6.0	7.20	421	1.6	46	NA	0.5	NA
			Jul-25	6.2	7.86	419	1.1	46	NA	0.5	NA
			Aug-25	6.2	7.80	414	1.2	49	NA	0.5	0.96
			Sep-25	5.5	7.83	443	1.4	46	NA	0.5	1.48
			Oct-25	6.2	8.02	392	1.0	32	NA	0.5	1.12
			Nov-25	6.2	7.97	398	1.1	33	NA	0.5	0.90
			Dec-25	6.0	7.87	398	1.1	26	NA	0.5	0.80
			Jan-26	6.1	7.90	415	1.2	46	NA	0.5	1.12
			Feb-26	6.1	8.34	417	1.0	40	NA	0.5	1.22
21	4257	Maneru river D/S of municipal dump site, Karimnagar	Jan	Dried up							
			Feb	Dried up							
			Mar	Dried up							
			Apl	Dried up							
			May	Dried up							
			Jun-25	Dried up							
			Jul-25	Dried up							
			Aug-25	Dried up / No flow in to river							
			Sep-25	Dried up							
			Oct-25	Dried up							
			Nov-25	Dried up							
			Dec-25	Dried up							
			Jan-26	Dried up							
Feb-26	Dried up										
22	4664	River Maneru at Ghattepalli (V) near Sulthanabad	Jan	5.0	8.65	664	1.0	70	NA	0.5	NA
			Feb	6.0	7.99	874	2.0	70	NA	0.5	NA
			Mar	5.0	8.20	714	3.0	94	NA	0.5	NA
			Apl	5.8	8.32	816	1.0	49	NA	0.5	NA
			May	Dried up							
			Jun-25	Dried up							
			Jul-25	Dried up							

			Aug-25	Dried up / No flow in to river							
			Sep-25	5.4	7.76	568	1.6	33	NA	0.5	1.64
			Oct-25	6.2	7.92	578	1.1	34	NA	0.5	1.84
			Nov-25	6.2	7.80	582	1.1	46	NA	0.5	1.39
			Dec-25	6.0	7.77	664	1.4	49	NA	0.5	1.15
			Jan-26	6.0	8.18	693	1.4	90	NA	0.5	1.68
			Feb-26	6.0	8.21	760	1.4	34	NA	0.5	1.66
23	4665	Outlet of KTPP Ash Pond Joining Morancha vagu	Jan	4.9	8.18	797	1.2	40	NA	0.5	N A
			Feb	4.7	7.46	784	1.0	40	NA	0.5	N A
			Mar	5.0	7.82	768	1.1	33	NA	0.5	N A
			Apl	5.8	8.08	654	1.0	32	NA	0.5	N A
			May	4.0	8.28	658	1.8	46	NA	0.5	N A
			Jun-25	5.4	8.21	738	1.2	33	NA	0.5	N A
			Jul-25	6.0	7.90	852	1.6	33	NA	0.5	N A
			Aug-25	5.9	7.97	872	1.8	47	NA	0.5	1.35
			Sep-25	5.5	8.03	909	1.0	26	NA	0.5	1.89
			Oct-25	5.8	8.26	921	1.6	32	NA	0.5	2.29
			Nov-25	6.0	7.58	924	1.2	26	NA	0.5	2.14
			Dec-25	6.2	7.81	867	1.1	40	NA	0.5	1.43
			Jan-26	5.7	8.35	825	2.2	32	NA	0.5	1.81
			Feb-26	5.8	8.00	703	1.6	40	NA	0.5	2.17
24	1158	River Maneru at Somanpally	Jan	5.1	8.64	591	1.0	33	NA	0.5	N A
			Feb	6.0	8.10	564	1.6	39	NA	0.5	N A
			Mar	6.0	8.03	477	1.0	39	NA	0.5	N A
			Apl	Dried up							
			May	Dried up							
			Jun-25	Dried up							
			Jul-25	Dried up							
			Aug-25	6.1	8.53	640	1.2	32	NA	0.5	1.94
			Sep-25	6.1	7.69	348	1.0	22	NA	0.5	1.04
			Oct-25	6.2	7.88	456	1.1	26	NA	0.5	1.28
			Nov-25	6.2	8.04	480	1.0	21	NA	0.5	1.23

			Dec-25	6.3	8.08	591	1.0	24	NA	0.5	1.16
			Jan-26	6.1	7.70	511	1.0	32	NA	0.5	1.69
			Feb-26	6.2	8.11	492	1.2	22	NA	0.5	1.02
Stretch 5 River Godavari (Pochera water falls to Burgampahad)											
River Godavari - Main Stream											
25	2360	River Godavari at Basara	Jan	7.3	7.62	672	3.1	26	BDL	BDL	2.02
			Feb	8	7.78	737	3.5	25	BDL	BDL	2.02
			Mar	7.4	7.74	819	3.6	21	BDL	BDL	1.64
			Apl	7.2	7.52	928	3.7	21	BDL	0.5	1.63
			May	6.5	7.34	1039	3.6	22	BDL	0.5	1.68
			Jun-25	6.7	8.13	913	3.2	25	BDL	0.5	1.95
			Jul-25	6.8	7.54	936	3.3	26	BDL	0.5	1.79
			Aug-25	7.2	8.09	668	3.2	3.6	BDL	0.5	1.35
			Sep-25	8.5	7.76	677	3.1	24	BDL	0.5	1.31
			Oct-25	8.1	8.28	668	3.5	22	BDL	0.5	1.33
			Nov-25	7.1	8.07	670	3.2	26	BDL	0.5	1.40
			Dec-25	7	7.08	739	3.1	25	BDL	0.5	1.38
			Jan-26	6.7	6.79	744	3.2	24	NA	0.5	1.34
			Feb-26	7.2	7.36	687	3.1	25	NA	0.5	1.53
26	5105	River Godavari Pushkar Ghat, Mancheria 1	Jan	7.2	7.93	789	3.4	22	BDL	BDL	1.26
			Feb	7.6	7.73	887	3.3	21	BDL	BDL	1.28
			Mar	7.3	7.68	1122	3.2	22	BDL	BDL	2.64
			Apl	6.9	7.54	758	3.1	20	BDL	0.5	2.07
			May	6.6	7.73	774	3.2	21	BDL	0.5	2.07
			Jun-25	7	7.82	749	3.1	21	BDL	0.5	1.81
			Jul-25	6.7	7.6	748	3.2	22	BDL	0.5	1.95
			Aug-25	7.4	6.59	689	3.1	2	BDL	0.5	1.86
			Sep-25	6.9	7.55	833	3.2	22	BDL	0.5	1.67
			Oct-25	7.6	7.55	734	3.6	21	BDL	0.5	1.60
			Nov-25	8	7.57	569	3.3	22	BDL	0.5	1.38
			Dec-25	7.1	7.41	809	3.2	21	BDL	0.5	1.05
			Jan-	6.9	6.9	1094	3.3	24	NA	0.5	1.3

			26		4						5
			Feb-26	6.7	7.2 1	784	3.1	21	NA	0.5	1.3 6
27	4255	Ali sagar Reservoir	Jan	7.1	7.9 5	535	3.2	21	BDL	BD L	1.0 8
			Feb	6.6	7.8 9	668	3.1	22	BDL	BD L	1.0 4
			Mar	7.2	7.8 3	762	3.2	24	BDL	BD L	1.3 7
			Apl	7.1	7.6 1	705	3.1	22	BDL	0.5	1.3 7
			May	6.9	7.7 5	687	3.2	21	BDL	0.5	1.4 9
			Jun-25	6.5	8.0 9	636	3.3	22	BDL	0.5	1.1 3
			Jul-25	7	8.0 1	658	3.2	21	BDL	0.5	1.1 6
			Aug-25	7.2	6.1	571	3.1	3.7	BDL	0.5	1.2 2
			Sep-25	8.2	7.3 3	504	3.2	24	BDL	0.5	1.1 4
			Oct-25	8	8.3 7	560	3.1	21	BDL	0.5	1.1 2
			Nov-25	7.6	8.2 8	658	3.2	21	BDL	0.5	1.2 7
			Dec-25	7.4	8	433	3.1	22	BDL	0.5	1. 66
			Jan-26	7.5	6.5 2	528	3.2	21	NA	0.5	1.5 3
			Feb-26	7.6	7.9 5	548	3.3	22	NA	0.5	1.3 4
28	4227	Pochara Water Falls, Adilabad	Jan	6.9	7.8 5	704	3.2	25	BDL	BD L	0.5 2
			Feb	7.2	8.0 5	645	3.1	26	BDL	BD L	0.5 2
			Mar	7.4	7.7 9	801	3.2	24	BDL	BD L	0.6 8
			Apl	6.2	8.2 5	769	3.3	20	BDL	0.5	0.6 1
			May	6.8	8.1 2	751	3.2	24	BDL	0.5	0.8 3
			Jun-25	6.9	8.1 1	724	3.1	26	BDL	0.5	0.5 5
			Jul-25	6.8	8.0 7	718	3.2	25	BDL	0.5	0.6 0
			Aug-25	6.8	8.0 4	745	3.2	5.6	BDL	0.5	0.5 5
			Sep-25	6.5	7.2 2	637	3.4	25	BDL	0.5	0.7 8
			Oct-25	6.1	8.4 2	625	3.6	24	BDL	0.5	0.7 0
			Nov-25	6.8	8.0 6	848	3.5	25	BDL	0.5	1.3 6
			Dec-25	6.8	7.6 2	718	3.4	25	BDL	0.5	1. 57
			Jan-26	6.1	7.7 6	709	3.5	21	NA	0.5	1.5 6
			Feb-26	7.1	8.0 1	672	3.3	25	NA	0.5	1.3 5
29	2361	River Godavari	Jan	6.4	8.5 6	510	1.0	46	NA	0.5	N A

		at mancherial , Near Rail Way Bridge B/C of Rallavagu	Feb	6.2	8.2 4	548	1.8	39	NA	0.5	N A
			Mar	6.1	8.2 4	416	1.6	26	NA	0.5	N A
			Apl	6.1	8.2 8	542	1.0	46	NA	0.5	N A
			May	6.1	8.3 3	560	1.0	32	NA	0.5	N A
			Jun- 25	6.1	7.6 0	580	1.2	32	NA	0.5	N A
			Jul- 25	6.2	7.7 7	658	1.1	33	NA	0.5	N A
			Aug -25	6.3	7.7 0	677	1.0	34	NA	0.5	2.0 4
			Sep- 25	6.6	7.8 1	327	1.0	22	NA	0.5	1.3 0
			Oct- 25	6.2	8.3 2	435	1.1	34	NA	0.5	0.7 8
			Nov -25	6.3	8.0 8	458	1.0	27	NA	0.5	0.9 5
			Dec -25	6.5	7.8 7	530	1.0	33	NA	0.5	0.7 7
			Jan- 26	6.2	8.1 4	565	1.0	24	NA	0.5	0.7 9
			Feb- 26	6.2	8.3 9	550	1.0	33	NA	0.5	1.0 7
30	13	River Godavari at Mancheria 1	Jan	6.4	8.4 2	543	1.2	49	NA	0.5	N A
			Feb	6.2	8.0 8	551	1.8	46	NA	0.5	N A
			Mar	6.1	7.5 4	587	1.8	34	NA	0.5	N A
			Apl	6.1	8.4 7	545	1.1	40	NA	0.5	N A
			May	6.1	8.2 5	560	1.1	26	NA	0.5	N A
			Jun- 25	6.1	7.6 0	636	1.2	39	NA	0.5	N A
			Jul- 25	6.2	8.1 2	657	1.1	39	NA	0.5	N A
			Aug -25	6.3	7.6 9	676	1.0	39	NA	0.5	1.3 8
			Sep- 25	6.2	7.7 8	329	1.0	26	NA	0.5	1.0 9
			Oct- 25	6.2	8.0 2	429	1.0	26	NA	0.5	0.8 9
			Nov -25	6.3	8.1 7	456	1.0	32	NA	0.5	0.8 9
			Dec -25	6.2	7.9 4	529	1.2	39	NA	0.5	0.8 9
			Jan- 26	6.1	8.0 9	572	1.2	33	NA	0.5	1.4 1
			Feb- 26	6.2	8.1 9	554	1.0	39	NA	0.5	1.4 2
31	3054	Outlet of ash pond effluents of M/s.NTPC , Ramagund am	Jan	6.3	9.1 2	898	1.8	110	NA	0.5	N A
			Feb	6.1	7.7 4	780	2.0	220	NA	0.5	N A
			Mar	5.0	9.7 7	909	2.0	49	NA	0.5	N A
			Apl	5.2	9.7 8	933	1.6	39	NA	0.5	N A

			May	Dried up							
			Jun-25	Dried up							
			Jul-25	Dried up							
			Aug-25	Dried up							
			Sep-25	Dried up							
			Oct-25	Dried up							
			Nov-25	Dried up							
			Dec-25	Dried up							
			Jan-26	5.8	10.91	1184	1.6	350	NA	0.5	2.33
			Feb-26	5.4	10.98	1139	1.1	24	NA	0.5	3.02
32	2362	D/s of River Godavari at Ramagundam near FCI intake well	Jan	6.4	8.47	859	1.0	33	NA	0.5	NA
			Feb	6.2	7.58	892	1.8	33	NA	0.5	NA
			Mar	6.0	7.38	992	1.8	40	NA	0.5	NA
			Apl	6.0	7.69	1080	2.0	47	NA	0.5	NA
			May	6.0	7.19	954	1.2	26	NA	0.5	NA
			Jun-25	6.1	7.70	904	1.2	46	NA	0.5	NA
			Jul-25	6.0	7.35	872	1.0	47	NA	0.5	NA
			Aug-25	6.3	7.55	850	1.0	39	NA	0.5	2.38
			Sep-25	6.2	8.08	330	1.0	24	NA	0.5	1.46
			Oct-25	6.2	8.12	438	1.0	32	NA	0.5	0.95
			Nov-25	6.3	8.11	467	1.4	39	NA	0.5	0.98
			Dec-25	6.0	7.81	674	1.4	27	NA	0.5	1.33
			Jan-26	6.0	7.54	764	1.4	34	NA	0.5	1.98
			Feb-26	6.1	7.65	786	1.4	26	NA	0.5	1.81
33	5497	River Godawari D/S afer confluence of Ramagundam fertilize and chemicals Ltd(RFCL) Discharge into river	Jan	6.0	6.09	1754	2.2	110	NA	0.5	NA
			Feb	6.2	7.39	1588	2.2	94	NA	0.5	NA
			Mar	6.1	7.90	1555	1.8	240	NA	0.5	NA
			Apl	6.0	7.43	1574	1.4	94	NA	0.5	NA
			May	5.9	6.61	1525	3.0	70	NA	0.5	NA
			Jun-25	6.0	8.32	1771	1.8	49	NA	0.5	NA
			Jul-25	4.8	7.95	1761	2.5	94	NA	0.5	NA
			Aug	6.1	7.8	2067	3.0	210	NA	0.5	2.8

			-25		8						3
			Sep-25	6.2	7.84	328	1.2	34	NA	0.5	0.68
			Oct-25	6.3	8.16	450	1.6	110	NA	0.5	1.00
			Nov-25	6.3	7.24	706	1.0	49	NA	0.5	1.58
			Dec-25	6.0	7.34	1019	1.1	47	NA	0.5	2.23
			Jan-26	5.4	7.98	767	2.2	47	NA	0.5	1.81
			Feb-26	6.0	8.15	819	1.1	46	NA	0.5	1.78
34	2363	River Godavari at Godavarikani near bathing ghat	Jan	6.3	8.49	868	1.2	47	NA	0.5	NA
			Feb	6.2	7.71	889	2.0	49	NA	0.5	NA
			Mar	6.0	7.35	988	1.8	46	NA	0.5	NA
			Apl	6.0	7.77	1070	2.0	49	NA	0.5	NA
			May	6.0	7.23	953	1.2	32	NA	0.5	NA
			Jun-25	6.1	7.50	900	1.4	49	NA	0.5	NA
			Jul-25	6.0	8.08	873	1.6	32	NA	0.5	NA
			Aug-25	6.2	7.63	840	1.2	47	NA	0.5	2.53
			Sep-25	6.0	7.81	334	1.2	32	NA	0.5	1.37
			Oct-25	6.1	7.98	436	1.1	44	NA	0.5	0.67
			Nov-25	6.2	8.04	466	1.8	46	NA	0.5	0.96
			Dec-25	6.5	7.75	667	1.0	46	NA	0.5	1.29
			Jan-26	6.1	7.52	764	1.0	39	NA	0.5	1.85
			Feb-26	6.0	8.04	784	1.8	32	NA	0.5	1.67
35	2364	River Godavari at Ramagundam upstream near dam	Jan	6.4	8.50	542	1.0	47	NA	0.5	NA
			Feb	6.1	8.23	1191	2.0	46	NA	0.5	NA
			Mar	6.1	7.68	572	1.2	34	NA	0.5	NA
			Apl	6.1	8.32	544	1.2	33	NA	0.5	NA
			May	6.1	8.37	552	1.1	33	NA	0.5	NA
			Jun-25	6.1	7.50	584	1.2	33	NA	0.5	NA
			Jul-25	6.2	8.12	1071	1.1	39	NA	0.5	NA
			Aug-25	6.3	7.70	678	1.0	32	NA	0.5	1.30
			Sep-25	6.8	7.82	328	1.0	39	NA	0.5	1.20
			Oct-25	6.2	8.16	425	1.2	37	NA	0.5	0.69
			Nov	6.3	7.9	460	1.1	47	NA	0.5	0.9

			-25		8						7
			Dec-25	6.0	7.95	528	1.4	32	NA	0.5	0.91
			Jan-26	6.2	7.56	765	1.0	40	NA	0.5	1.87
			Feb-26	6.2	8.30	554	1.4	33	NA	0.5	1.08
36	2356	River Godavari d/s of Ramagundam at Manthani	Jan	6.4	8.46	864	1.0	58	NA	0.5	NA
			Feb	6.1	7.75	1317	2.0	47	NA	0.5	NA
			Mar	6.0	7.66	1500	2.0	70	NA	0.5	NA
			Apl	6.0	8.08	1266	1.2	39	NA	0.5	NA
			May	6.0	8.46	1367	1.2	49	NA	0.5	NA
			Jun-25	6.0	7.20	1178	1.6	47	NA	0.5	NA
			Jul-25	6.1	8.06	1004	1.2	49	NA	0.5	NA
			Aug-25	6.2	7.95	1039	1.0	70	NA	0.5	2.78
			Sep-25	5.8	7.69	348	1.4	33	NA	0.5	1.05
			Oct-25	6.0	7.59	436	1.3	22	NA	0.5	0.99
			Nov-25	6.3	7.87	469	1.4	22	NA	0.5	0.97
			Dec-25	6.5	7.89	691	1.0	39	NA	0.5	1.46
			Jan-26	6.0	7.87	1152	1.2	49	NA	0.5	3.11
			Feb-26	6.0	8.04	1417	1.8	49	NA	0.5	2.76
37	4662	River godavari Kaleshwar am	Jan	6.5	9.45	472	1.0	32	NA	0.5	NA
			Feb	6.3	7.85	556	1.8	22	NA	0.5	NA
			Mar	6.2	7.69	507	1.0	24	NA	0.5	NA
			Apl	6.1	7.97	554	1.0	24	NA	0.5	NA
			May	6.1	8.44	536	1.1	33	NA	0.5	NA
			Jun-25	6.2	7.20	575	1.0	22	NA	0.5	NA
			Jul-25	6.2	8.25	272	1.1	26	NA	0.5	NA
			Aug-25	6.3	8.21	428	1.0	40	NA	0.5	1.27
			Sep-25	5.9	8.32	396	1.6	22	NA	0.5	1.02
			Oct-25	6.2	8.10	287	1.1	21	NA	0.5	0.48
			Nov-25	6.3	7.51	465	1.0	21	NA	0.5	1.00
			Dec-25	6.2	8.12	320	1.4	46	NA	0.5	1.14
			Jan-26	6.2	8.28	574	1.0	22	NA	0.5	1.45
			Feb-	6.0	7.9	432	1.1	32	NA	0.5	0.7

			26		6						9
38	2365	U/s of River Godavari at Kamalapur (V) at M/s.AP Rayons Ltd., intake well	Jan	6.5	8.2 7	372	1.1	49	NA	0.5	N A
			Feb	6.3	7.8 2	510	1.0	39	NA	0.5	N A
			Mar	6.2	8.0 6	471	1.0	33	NA	0.5	N A
			Apl	6.1	7.9 9	389	1.0	52	NA	0.5	N A
			May	6.1	8.2 4	452	1.0	33	NA	0.5	N A
			Jun-25	6.1	7.1 0	341	1.2	33	NA	0.5	N A
			Jul-25	6.2	7.8 2	123	1.0	27	NA	0.5	N A
			Aug-25	6.2	8.2 6	197	1.1	22	NA	0.5	0.3 6
			Sep-25	6.1	7.8 9	195	1.0	22	NA	0.5	1.2 2
			Oct-25	6.2	8.0 1	159	1.0	22	NA	0.5	0.4 8
			Nov-25	6.3	8.8 5	378	1.0	32	NA	0.5	0.7 5
			Dec-25	6.2	7.5 3	352	1.1	26	NA	0.5	0.8 8
			Jan-26	6.2	8.3 6	324	1.0	33	NA	0.5	0.4 5
			Feb-26	6.2	8.4 6	391	1.1	33	NA	0.5	0.9 5
39	2366	D/s of River Godavari at Kamalapur (V) at M/s.AP Rayons Ltd., discharge point	Jan	6.5	8.1 9	428	1.1	39	NA	0.5	N A
			Feb	6.3	7.8 8	508	1.0	27	NA	0.5	N A
			Mar	6.2	8.1 5	470	1.0	39	NA	0.5	N A
			Apl	6.1	7.9 3	400	1.0	26	NA	0.5	N A
			May	6.1	8.1 9	451	1.0	33	NA	0.5	N A
			Jun-25	6.1	7.2 0	342	1.2	46	NA	0.5	N A
			Jul-25	6.2	7.8 4	124	1.2	46	NA	0.5	N A
			Aug-25	6.2	8.2 1	199	1.2	32	NA	0.5	0.4 8
			Sep-25	6.0	8.2 6	255	1.2	26	NA	0.5	1.4 1
			Oct-25	6.2	8.0 2	152	1.0	33	NA	0.5	0.3 2
			Nov-25	6.3	8.3 5	377	1.3	40	NA	0.5	0.6 6
			Dec-25	6.0	7.9 6	349	1.4	32	NA	0.5	0.7 3
			Jan-26	6.1	8.0 1	383	1.1	26	NA	0.5	0.5 0
			Feb-26	6.2	8.4 8	378	1.2	40	NA	0.5	0.8 0
40	2367	U/s of river Godavari at Bhadracha	Jan	6.4	8.4 5	351	1.0	47	NA	0.5	N A
			Feb	6.3	8.2 4	353	1.4	39	NA	0.5	N A
			Mar	6.2	7.7	382	1.6	345	NA	0.5	N

		lam bathing ghat			9						A
			Apl	6.1	8.5 5	417	1.0	27	NA	0.5	N A
			May	6.1	7.9 6	441	1.0	34	NA	0.5	N A
			Jun- 25	6.1	7.2 8	327	1.2	40	NA	0.5	N A
			Jul- 25	6.2	7.8 5	292	1.0	33	NA	0.5	N A
			Aug -25	6.3	8.1 1	189	1.0	27	NA	0.5	0.9 0
			Sep- 25	6.2	8.2 0	266	1.0	39	NA	0.5	0.8 7
			Oct- 25	6.3	7.9 2	248	1.1	32	NA	0.5	0.5 4
			Nov -25	6.3	7.5 9	399	1.0	32	NA	0.5	0.8 0
			Dec -25	6.0	7.9 4	377	1.3	40	NA	0.5	0.8 8
			Jan- 26	6.1	8.3 9	367	1.0	39	NA	0.5	0.6 4
			Feb- 26	6.2	8.3 9	375	1.1	39	NA	0.5	0.8 3
41	2368	D/s of river Godavari at Bhadrachalam bathing ghat	Jan	6.4	7.7 4	362	1.1	46	NA	0.5	N A
			Feb	6.2	7.9 4	344	1.8	46	NA	0.5	N A
			Mar	6.1	7.7 2	378	1.8	27	NA	0.5	N A
			Apl	6.0	8.5 4	416	1.2	46	NA	0.5	N A
			May	6.0	8.2 1	440	1.4	39	NA	0.5	N A
			Jun- 25	6.1	7.3 9	336	1.2	49	NA	0.5	N A
			Jul- 25	6.2	8.1 3	293	1.1	39	NA	0.5	N A
			Aug -25	6.3	7.9 0	227	1.2	22	NA	0.5	0.3 8
			Sep- 25	6.1	8.0 1	194	1.0	110	NA	0.5	0.8 7
			Oct- 25	6.2	7.9 1	252	1.2	40	NA	0.5	0.4 3
			Nov -25	6.3	7.5 4	403	1.1	47	NA	0.5	0.8 5
			Dec -25	6.0	8.0 1	362	1.4	46	NA	0.5	0.6 8
			Jan- 26	6.0	8.4 3	363	1.0	47	NA	0.5	0.5 8
			Feb- 26	6.0	8.3 6	377	1.6	63	NA	0.5	1.0 7
42	2369	River Godavari at Burgampahad	Jan	6.4	8.3 6	488	1.1	40	NA	0.5	N A
			Feb	6.2	7.3 9	417	1.8	49	NA	0.5	N A
			Mar	6.0	7.5 8	481	2.0	39	NA	0.5	N A
			Apl	6.0	7.3 3	1164	1.4	32	NA	0.5	N A
			May	6.0	7.4 8	624	1.0	47	NA	0.5	N A
			Jun-	6.0	7.3	533	1.2	47	NA	0.5	N

			25		5						A
			Jul-25	6.2	7.76	321	1.0	32	NA	0.5	NA
			Aug-25	6.2	7.60	212	1.2	49	NA	0.5	0.60
			Sep-25	6.0	7.87	332	1.2	21	NA	0.5	0.61
			Oct-25	6.0	8.05	352	1.8	46	NA	0.5	0.67
			Nov-25	6.2	7.83	350	1.2	22	NA	0.5	0.71
			Dec-25	6.1	7.92	440	1.1	32	NA	0.5	0.90
			Jan-26	6.1	8.34	469	1.0	46	NA	0.5	0.83
			Feb-26	6.0	8.47	376	1.6	49	NA	0.5	1.08
Stretch 2 River Krishna (Gadwal bridge to Wadapally)											
River Krishna											
43	1784	River Krishna at thangadi	Jan	6.2	8.23	1137	1	110	NA	0.5	NA
			Feb	6.2	7.93	1202	2.0	140	NA	0.5	NA
			Mar	6.1	7.84	995	1.6	210	NA	0.5	NA
			Apl	6.1	7.58	1634	1.2	140	NA	0.5	NA
			May	6.0	8.29	1398	1.8	350	NA	0.5	NA
			Jun-25	6.0	7.9	728	1.4	49	NA	0.5	NA
			Jul-25	6.2	6.87	882	1.4	70	NA	0.5	NA
			Aug-25	6.2	8.03	668	1.0	70	NA	0.5	1.12
			Sep-25	5.5	7.65	729	1.0	540	NA	0.5	0.86
			Oct-25	6.3	8.08	715	1.8	46	NA	0.5	1.61
			Nov-25	6.3	7.85	1032	1.1	34	NA	0.5	2.16
			Dec-25	6.0	7.76	897	1.4	49	NA	0.5	2.11
			Jan-26	6.2	8.08	1242	1.1	46	NA	0.5	2.46
			Feb-26	6.0	8.19	1180	1.8	350	NA	0.5	2.59
44	39	River Krishna at Gadwal bridge	Jan	6.1	8.28	917	1.2	94	NA	0.5	NA
			Feb	6.1	8.11	1077	2.1	110	NA	0.5	NA
			Mar	6.0	7.45	1118	2.0	280	NA	0.5	NA
			Apl	6.1	7.86	1177	1.4	110	NA	0.5	NA
			May	5.9	8.38	1214	2.0	280	NA	0.5	NA
			Jun-25	6.0	7.99	1224	1.4	49	NA	0.5	NA
			Jul-25	6.2	7.7	431	1.6	46	NA	0.5	NA

			Aug-25	6.2	8.1 8	514	1.0	49	NA	0.5	0.9 4
			Sep-25	5.3	7.8 8	465	1.0	20	NA	0.5	0.9 9
			Oct-25	6.3	8.2 3	600	1.8	40	NA	0.5	1.3 5
			Nov-25	6.2	7.9 3	936	1.2	46	NA	0.5	1.8 4
			Dec-25	5.9	7.9 4	1089	1.8	94	NA	0.5	2.3 2
			Jan-26	6.1	8.3 7	1058	1.1	49	NA	0.5	2.8 9
			Feb-26	6.0	8.0 6	1140	1.8	280	NA	0.5	2.4 2
45	4225	Jogulamba Temple, Gadwal	Jan	6.2	8.2 2	1382	1.2	140	NA	0.5	N A
			Feb	6.1	7.8 3	1528	2.0	140	NA	0.5	N A
			Mar	5.8	7.8	1527	2.2	350	NA	0.5	N A
			Apl	5.8	7.6 5	1838	1.2	170	NA	0.5	N A
			May	5.9	8.2 7	1849	2.2	350	NA	0.5	N A
			Jun-25	5.4	7.8	1368	1.8	70	NA	0.5	N A
			Jul-25	6.2	7.5 5	908	1.0	120	NA	0.5	N A
			Aug-25	6.1	8.0 6	263	1.2	32	NA	0.5	0.6 3
			Sep-25	5.9	7.5 9	368	1.4	13	NA	0.5	1.0 7
			Oct-25	6.3	8.2 4	884	1.6	49	NA	0.5	2.5 3
			Nov-25	6.1	7.6 1	821	1.2	49	NA	0.5	2.1 4
			Dec-25	5.6	8.0 2	1040	2.2	110	NA	0.5	2.8 2
			Jan-26	6.0	7.5 2	708	1.0	47	NA	0.5	2.2 7
			Feb-26	5.8	7.9	1047	2.0	350	NA	0.5	2.4 1
46	4259	Nagarjuna Sagar Dam Spill way	Jan	7.2	7.9 4	556	3.1	26	BDL	BD L	1.7 3
			Feb	6.6	8.2 6	610	3.5	24	BDL	BD L	1.5 5
			Mar	7	8.3 1	689	3.4	22	BDL	BD L	1.6 4
			Apl	6.9	7.7 8	683	3.3	27	BDL	0.5	1.6 3
			May	6.7	8.2 9	676	3.2	22	BDL	0.5	1.2 0
			Jun-25	6.5	7.5 1	711	3.4	25	BDL	0.5	1.2 4
			Jul-25	7.2	8.3 3	736	3.5	26	BDL	0.5	1.3 6
			Aug-25	7.2	7.5 4	747	3.4	3.6	BDL	0.5	1.1 6
			Sep-25	6.8	8.3 9	725	3.2	22	BDL	0.5	1.3 1
			Oct-25	7.3	7.5 5	741	3.1	22	BDL	0.5	1.3 4

			Nov-25	7.2	8.19	644	3.3	26	BDL	0.5	1.63
			Dec-25	7.3	7.77	621	3.2	26	BDL	0.5	1.62
			Jan-26	7.6	7.76	683	3.3	21	NA	0.5	1.68
			Feb-26	7.4	8.01	726	3.2	26	NA	0.5	2.48
47	4252	Udaya Samudram balancing Reservoir,	Jan	6.3	7.89	599	3.2	33	BDL	BDL	1.77
			Feb	6	8.14	622	3.3	31	BDL	BDL	1.70
			Mar	6.7	8.2	676	3.4	38	BDL	BDL	1.11
			Apl	7.1	7.53	714	3.5	40	BDL	0.5	1.16
			May	6.8	7.9	691	3.4	32	BDL	0.5	1.20
			Jun-25	6.5	7.92	702	3.5	34	BDL	0.5	1.16
			Jul-25	6.4	8.03	749	3.2	33	BDL	0.5	1.47
			Aug-25	6.5	7.09	732	3.3	6	BDL	0.5	1.46
			Sep-25	6.2	7.84	749	3.4	31	BDL	0.5	1.38
			Oct-25	7.4	7.49	699	3.1	32	BDL	0.5	1.24
			Nov-25	7.2	8.16	669	3.5	33	BDL	0.5	1.90
			Dec-25	7	8.19	652	3.1	31	BDL	0.5	1.72
			Jan-26	6.4	7.61	684	3.2	33	NA	0.5	1.74
			Feb-26	7.3	7.86	670	3.1	31	NA	0.5	1.37
48	1465	Confluence of River Krishna & River Musi at Wadapally	Jan	6.7	7.83	853	3.3	34	BDL	BDL	2.52
			Feb	6.8	8.24	1019	3.5	33	BDL	BDL	2.55
			Mar	7.1	8.32	1170	3.2	38	BDL	BDL	2.48
			Apl	7.2	7.34	1146	3.3	32	BDL	0.5	2.50
			May	7.4	7.89	1172	3.2	34	BDL	0.5	2.32
			Jun-25	6.8	7.55	1125	3.3	38	BDL	0.5	2.21
			Jul-25	7.2	8.24	1162	3.4	34	BDL	0.5	2.26
			Aug-25	6.2	7.51	1235	3.3	6.8	BDL	0.5	2.45
			Sep-25	6.7	8.06	1015	3.2	36	BDL	0.5	2.50
			Oct-25	7.3	7.99	876	3.3	34	BDL	0.5	2.14
			Nov-25	7.3	7.86	857	3.2	34	BDL	0.5	2.32
			Dec-25	7.2	8.34	817	3.5	33	BDL	0.5	2.08
			Jan-	7.4	7.8	1130	3.6	31	NA	0.5	2.1

			26		9						1
			Feb-26	7.2	7.16	1077	3.2	33	NA	0.5	1.68
49	4663	River Krishna at Mattepally , 500 mts. before bathing ghat	Jan	7.2	7.84	861	3.4	39	BDL	BDL	2.42
			Feb	7	8.24	1052	3.6	38	BDL	BDL	2.23
			Mar	6.8	7.31	960	4.1	43	BDL	BDL	2.26
			Apl	6.2	7.26	1135	4.4	40	BDL	0.5	2.03
			May	6.5	8.21	1165	4.3	38	BDL	0.5	2.07
			Jun-25	6.5	7.83	1128	4.4	40	BDL	0.5	1.93
			Jul-25	6.4	8.28	1145	4.2	39	BDL	0.5	1.84
			Aug-25	6.6	7.34	1224	4.1	6.1	BDL	0.5	1.70
			Sep-25	7	8.17	940	3.9	43	BDL	0.5	1.64
			Oct-25	6.3	7.89	894	3.6	38	BDL	0.5	1.85
			Nov-25	6	8.56	856	3.7	39	BDL	0.5	2.27
			Dec-25	7.2	8.42	762	3.1	37	BDL	0.5	2.19
			Jan-26	7.6	6.68	860	3.2	39	NA	0.5	2.24
			Feb-26	7.4	8.13	904	3.1	37	NA	0.5	1.74
50	5108	River Krishna Before Confluence of River Musi at Wadapally (V)	Jan	6.8	7.92	881	3.3	34	BDL	BDL	2.42
			Feb	7.2	7.78	986	3.7	33	BDL	BDL	2.24
			Mar	7	8.41	1167	4.5	41	BDL	BDL	2.70
			Apl	6.8	8.07	1295	4.7	39	BDL	0.5	2.70
			May	6.7	8.11	1158	4.6	34	BDL	0.5	2.35
			Jun-25	6.9	7.53	1106	4.4	36	BDL	0.5	1.79
			Jul-25	7.2	8.32	1160	4.1	34	BDL	0.5	3.03
			Aug-25	6.4	7.5	1248	4.2	4.5	BDL	0.5	2.67
			Sep-25	6	8.18	986	3.8	34	BDL	0.5	2.56
			Oct-25	7.2	7.85	1017	3.5	34	BDL	0.5	2.32
			Nov-25	6.5	8.06	845	3.7	34	BDL	0.5	2.18
			Dec-25	7.5	8.33	754	3.4	34	BDL	0.5	2.14
			Jan-26	7	6.77	1028	3.5	33	NA	0.5	2.11
			Feb-26	6.8	8.12	1095	3.2	34	NA	0.5	2.11
51	5109	River Krishna	Jan	7.6	7.87	861	3.1	33	BDL	BDL	2.06

		After Confluenc e of River Musi at Wadapally (V)	Feb	6.6	7.6 9	1239	3.9	31	BDL	BD L	1.9 6
			Mar	7.4	7.8	1176	4	40	BDL	BD L	2.1 9
			Apl	6.4	7.4 3	1138	4.1	41	BDL	0.5	2.1 9
			May	6.8	8.1 1	1145	4.2	33	BDL	0.5	2.2 5
			Jun- 25	6.3	7.8 9	1130	4.1	34	BDL	0.5	2.7 7
			Jul- 25	7.1	8.3 9	1149	4	33	BDL	0.5	2.6 8
			Aug -25	7.4	7.4 9	1225	3.9	5.5	BDL	0.5	2.6 8
			Sep- 25	5.6	8.2 6	1029	3.8	40	BDL	0.5	1.5 1
			Oct- 25	7.6	7.7 6	1028	3.2	33	BDL	0.5	2.3 8
			Nov -25	6.4	7.9 1	820	3.8	33	BDL	0.5	2.1 0
			Dec -25	7.6	8.2 9	803	3.5	33	BDL	0.5	2. 23
			Jan- 26	6.6	7.7 4	1126	3.6	31	NA	0.5	2.1 9
			Feb- 26	7	7.7 6	1090	3.1	33	NA	0.5	2.2 4
52	5110	River Krishna at Pulichintal a Reservoir at Chinthalap alem	Jan	6.4	7.6 5	865	3.2	34	BDL	BD L	2.0 9
			Feb	6.2	7.8 4	1227	3.5	33	BDL	BD L	2.0 1
			Mar	7.2	7.2 4	963	3.7	43	BDL	BD L	2.1 4
			Apl	6.5	7.1 7	1148	3.6	39	BDL	0.5	1.9 9
			May	6.6	8.1 6	1188	3.7	38	BDL	0.5	2.1 2
			Jun- 25	6.9	7.8 6	1134	3.5	40	BDL	0.5	2.8 8
			Jul- 25	7.3	8.3 2	1148	3.4	34	BDL	0.5	2.9 6
			Aug -25	7	7.2 4	1439	3.8	4.5	BDL	0.5	3.0 7
			Sep- 25	6.8	8.0 9	1015	3.4	31	BDL	0.5	2.8 8
			Oct- 25	7.8	7.9 9	1034	3.6	38	BDL	0.5	2.3 9
			Nov -25	6.3	8.1 2	857	3.8	34	BDL	0.5	2.3 5
			Dec -25	7.2	8.0 8	681	3.5	34	BDL	0.5	2. 46
			Jan- 26	7.8	7.3 1	803	3.4	33	NA	0.5	2.3 7
			Feb- 26	6.6	8.2 8	803	3.2	34	NA	0.5	2.1 1
53	4250	Palair Reservoir, Khammam	Jan	6.2	8.3 6	475	1.0	49	NA	0.5	N A
			Feb	6.1	8.0 9	477	1.2	33	NA	0.5	N A
			Mar	6.1	7.9 6	470	1.0	40	NA	0.5	N A
			Apl	5.9	8.4	472	1.8	40	NA	0.5	N

					0						A
			May	5.0	7.9 8	517	1.0	46	NA	0.5	N A
			Jun-25	5.8	7.6 8	490	1.2	33	NA	0.5	N A
			Jul-25	6.2	8.0 6	519	1.0	46	NA	0.5	N A
			Aug-25	6.2	8.0 0	539	1.0	32	NA	0.5	1.1 5
			Sep-25	6.0	8.1 8	262	1.2	27	NA	0.5	1.2 4
			Oct-25	6.3	8.1 8	510	1.2	34	NA	0.5	1.1 6
			Nov-25	6.3	7.7 1	431	1.0	40	NA	0.5	1.0 6
			Dec-25	6.2	7.6 2	526	1.4	24	NA	0.5	1.0 8
			Jan-26	6.0	8.5 7	520	1.4	40	NA	0.5	1.5 3
54	4251	D/S of Munneru River, Prakash Nagar, Khammam	Jan	6.3	8.0 5	629	1.2	94	NA	0.5	N A
			Feb	6.1	7.7 5	616	1.4	49	NA	0.5	N A
			Mar	5.7	7.5 8	571	1.1	49	NA	0.5	N A
			Apl	5.8	8.6 0	584	1.9	49	NA	0.5	N A
			May	4.3	7.3 3	600	2.0	49	NA	0.5	N A
			Jun-25	5.4	7.0 6	569	1.8	49	NA	0.5	N A
			Jul-25	5.9	7.6 3	525	1.0	70	NA	0.5	N A
			Aug-25	6.1	8.2 4	371	1.2	22	NA	0.5	1.5 1
			Sep-25	5.8	7.7 4	285	1.0	26	NA	0.5	1.3 5
			Oct-25	5.9	8.0 3	455	1.6	40	NA	0.5	1.3 1
			Nov-25	6.0	7.6 4	319	1.6	46	NA	0.5	0.7 3
			Dec-25	5.8	7.7 8	571	1.8	27	NA	0.5	1.3 2
			Jan-26	5.9	8.3 8	750	2.1	49	NA	0.5	1.3 0

Annexure-X

Good Irrigation practices being adopted by the State

Monthly Progress Report by States / UTs in the matter of Hon'ble NGT in O.A. No.673/2018 Dt.06.12.2019.

Status of adopting Good Irrigation Practices:

The Government of Telangana is adopting different Irrigation Practices for improving crop yield. The Government of Telangana is adopting surface Irrigation, Sprinkler Irrigation and Lift Irrigation based on the different type of soils, claimants, crops and resources

The Government of Telangana state has taken up the massive programme of restoring minor irrigation sources under the name "Mission Kakatiya" (mana ooruu - mana cheruvu) in a decentralized manner through community involvement. The Government is aiming to complete the restoration of all the tanks in phased manner.

The program was launched on 12-03-2015 by our Hon'ble Chief Minister Sri Kalvakuntla Chandrashekar Rao. So far restoration of 27625 no. of water bodies with a cost of Rs.9795.39 Crores were taken up in different phases for restoration of ayacut of 21.39 Lakhs Acres out of which 21436 tanks are restored with an expenditure of Rs. 5160.00 Crores restoring an ayacut of 15.05 Lakh acres.

The main works taken up are,

- 1) Strengthening of Bunds and Repairs to Sluices and Weirs.
- 2) Restoration of Irrigation Channels
- 3) Repairs to Cross Masonry and Cross Drainage works.
- 4) Restoration of feeder Channels
- 5) Desilting.

Further, Government vide G.O. Ms. No. 8 Irrigation & CAD (M.I) Dept., dt: 08.03.2019 has accorded administrative approval for an estimated cost of Rs.3825 Crores for construction of 1200 Nos of check dams on 4th order to 8th order streams in the command areas of Major & Medium Irrigation Projects. It is also proposed to complete the construction of check dams within two years in phased manner.

As on date, 638 no. of Check dams were technically sanctioned for an amount of Rs.2906.26 crores and works are in progress.

Annexure-XI

Rain Water Harvesting Structures in ULBs

Sl.No.	Name of the District	Name of the Municipality / Municipal Corporation	Total No. of RWH
1	2	3	4
1	Jangaon	Jangaon	100
	Jangaon Total		100
2	Warangal Urban	Warangal	380
	Warangal Urban Total		380
3	Warangal Rural	Parkal	7
4	Warangal Rural	Narsampet	17
5	Warangal Rural	Wardhannapet	6
	Warangal Rural Total		30
6	Mahabubabad	Mahabubabad	5
7	Mahabubabad	Dornakal	133
8	Mahabubabad	Maripeda	459
9	Mahabubabad	Thorrur	7
	Mahabubabad Total		604
10	Jayashankar	Bhupalpally	7
	Jayashankar Total		7
11	Karimnagar	Karimnagar Corpn.	689
12	Karimnagar	Jammikunta	46
13	Karimnagar	Huzurabad	83
14	Karimnagar	Choppandandi	575
15	Karimnagar	Kothapally	3407
	Karimnagar Total		4800
16	Jagityal	Jagityal	792
17	Jagityal	Korutla	288
18	Jagityal	Metpalli	25
19	Jagityal	Raikal	4680
20	Jagityal	Dharmapuri	25
	Jagityal Total		5810
21	Rajanna-Sircilla	Vemulavada	379
22	Rajanna-Sircilla	Sircilla	318
	Rajanna-Sircilla Total		697
23	Peddapalli	Ramagundam Corpn.	350
24	Peddapalli	Peddapalli	156
25	Peddapalli	Manthani	10
26	Peddapalli	Sulthanabad	56
	Peddapalli Total		572
27	Khammam	Khammam Corpn.	42
28	Khammam	Sattupalli	5
29	Khammam	Madhira	4
30	Khammam	Wyra	9
	Khammam Total		60
31	Bhadradri (Kothagudem)	Kothagudem	7
32	Bhadradri (Kothagudem)	Yellandu	21
33	Bhadradri (Kothagudem)	Manuguru	6
34	Bhadradri (Kothagudem)	Palvancha	40
	Bhadradri (Kothagudem) Total		74
35	Adilabad	Adilabad	189
	Adilabad Total		189
36	Nirmal	Nirmal	51
37	Nirmal	Bhainsa	34

Sl.No.	Name of the District	Name of the Municipality	Total No. of
38	Nirmal	Khanapur	4
	Nirmal Total		89
39	Komaram Bheem	Kagaznagar	11
	Komaram Bheem Total		11
40	Mancherial	Mancherial	59
41	Mancherial	Bellampally	25
42	Mancherial	Nasipur	9
43	Mancherial	Chennur	8
44	Mancherial	Kyathanpally	382
45	Mancherial	Luxettipet	192
46	Mancherial	Mandamarri	36
	Mancherial Total		711
47	Ranga Reddy	Pedda Amberpet	52
48	Ranga Reddy	Badangpet Corpn.	1507
49	Ranga Reddy	Ibrahimpattanam	93
50	Ranga Reddy	Jalpally	97
51	Ranga Reddy	Meerpet Corpn.	589
52	Ranga Reddy	Shadnagar	89
53	Ranga Reddy	Shamshabad	
54	Ranga Reddy	Turkayamjal	33
55	Ranga Reddy	Manikonda	177
56	Ranga Reddy	Narsingi	53
57	Ranga Reddy	Bandlaguda jagir Corpn.	102
58	Ranga Reddy	Adibatla	299
59	Ranga Reddy	Shankarpally	25
60	Ranga Reddy	Thukkuguda	559
61	Ranga Reddy	Amangal	19
62	Ranga Reddy	Kothur	42
	Ranga Reddy Total		3736
63	Vikarabad	Tandur	232
64	Vikarabad	Vikarabad	211
65	Vikarabad	Parigi	127
66	Vikarabad	Kodangal	81
	Vikarabad Total		651
67	Medchal-Ma1kajgiri	Medchal	137
68	Medchal-Ma1kajgiri	Boduppal Corpn.	220
69	Medchal-Ma1kajgiri	Peerzadiguda Corpn.	356
70	Medchal-Ma1kajgiri	Jawaharnagar Corpn.	64
71	Medchal-Ma1kajgiri	Dhammaiguda	77
72	Medchal-Ma1kajgiri	Nagaram	38
73	Medchal-Ma1kajgiri	pocharam	45
74	Medchal-Ma1kajgiri	Ghatkesar	19
75	Medchal-Ma1kajgiri	Gundlapochampally	54
76	Medchal-Ma1kajgiri	Thumkunta	51
77	Medchal-Ma1kajgiri	Nizampet Corpn.	1710
78	Medchal-Ma1kajgiri	Kompally	1284
79	Medchal-Ma1kajgiri	Dundigal	213
	Medchal-Ma1kajgiri Total		4268
80	Nizamabad	Nizamabad Corpn.	223
81	Nizamabad	Bodhan	160
82	Nizamabad	Armur	217
83	Nizamabad	Bheemgal	13
	Nizamabad Total		613
84	Kamareddy	Kamareddy	73
85	Kamareddy	Banswada	83

Sl.No.	Name of the District	Name of the Municipality	Total No. of
86	Kamareddy	Yellareddy	6
	Kamareddy Total		162
87	Yadadri Bhuvanagiri	Bhongir	32
88	Yadadri Bhuvanagiri	Mothkur	5
89	Yadadri Bhuvanagiri	Choutuppal	167
90	Yadadri Bhuvanagiri	Alair	5
91	Yadadri Bhuvanagiri	Pochampally	11
92	Yadadri Bhuvanagiri	Yadagirigutta	13
	Yadadri Bhuvanagiri Total		233
93	Suryapet	Suryapet	316
94	Suryapet	Kodada	32
95	Suryapet	Huzurnagar	2
96	Suryapet	Neredcherla.	0
97	Suryapet	Tirumalagiri	0
	Suryapet Total		350
98	Nalgonda	Devarakonda	12
99	Nalgonda	Nalgonda	38
100	Nalgonda	Miryalguda	41
101	Nalgonda	Nandikonda	0
102	Nalgonda	Chityal	35
103	Nalgonda	Haliya	254
104	Nalgonda	Chandur	32
105	Nalgonda	Nakrekal	5
	Nalgonda Total		417
106	Siddipet	Siddipet	70
107	Siddipet	Gajwel	95
108	Siddipet	Dubbaka	5
109	Siddipet	Husnabad	135
110	Siddipet	Cherial	104
	Siddipet Total		409
111	Sangareddy	Sangareddy	31
112	Sangareddy	Sadasivapet	28
113	Sangareddy	Zaheerabad	39
114	Sangareddy	Andol-Jogipet	8
115	Sangareddy	Narayankhed	25
116	Sangareddy	Bollaram	364
117	Sangareddy	Teilapur	1678
118	Sangareddy	Ameenpur	
	Sangareddy Total		2173
119	Medak	Medak	6
120	Medak	Thoopran	5
121	Medak	Ramayampet	2
122	Medak	Narsapur	5
	Medak Total		18
123	Mahabubnagar	Mahaboobnagar	133
124	Mahabubnagar	Bhoothpur	33
125	Mahabubnagar	Jadcherla (Badepally)	44
	Mahabubnagar Total		210
126	Narayanpet	Narayanapet	131
127	Narayanpet	Makthal	73
128	Narayanpet	Kosgi	42
	Narayanpet Total		246
129	Jogulamba Gadwal	Gadwal	6
130	Jogulamba Gadwal	leeja	45
131	Jogulamba Gadwal	Waddepalle	6

Sl.No.	Name of the District	Name of the Municipality	Total No. of
132	Jogulamba Gadwal	Alampur	6
	Jogulamba Gadwal Total		63
133	Wanaparthy	Wanaparthy	10
134	Wanaparthy	Kothakota	3
135	Wanaparthy	Pebbair	3
136	Wanaparthy	Atmakur	2
137	Wanaparthy	Amarchinta	1
	Wanaparthy Total		19
138	Nagarkurnool	Nagarkurnool	15
139	Nagarkurnool	Kollapur	68
140	Nagarkurnool	Kalwakurthy	18
141	Nagarkurnool	Achampet	8
	Nagarkurnool Total		109
GRAND TOTAL			27811

Monthly Progress for the month February -2026 during F.Y.2025-26

		During February -26	Cumulative Since April-2025 during F.Y.2025-26
Rain Water Harvesting Artificial Recharge Structures (ARS)	Sites Recommended	440	5555

Details of the legacy dumpsites where Bio-mining works taken up as per CPCB Guidelines

Annexure-VIII(A): 141 ULBs status of Bio-Mining as on 28-02-2026

Sl.No	ULB Name	Status (Completed, No Legacy, In progress, Not started)	Quantity of legacy waste (MT)	Remediated legacy waste till 31st March 2026	Remediated legacy waste till 30 th April 2026	Remediated legacy waste till 31 st May 2026	Remediated legacy waste till 30 th June 2026
1	2	3	4	5	6	7	8
1	Bhongir	Completed	35104	35104	Completed	Completed	Completed
2	Jalpally	Completed	7666	7666	Completed	Completed	Completed
3	Naraynapet	Completed	6345	6345	Completed	Completed	Completed
4	Medak	Completed	40321	40321	Completed	Completed	Completed
5	Zaheerabad	Completed	57104	57104	Completed	Completed	Completed
6	Ameenpur	Completed	31620	31620	Completed	Completed	Completed
7	Pocharam	Completed	470	470	Completed	Completed	Completed
8	Nizampet	Completed	550	550	Completed	Completed	Completed
9	Dharmपुरi	Completed	470	470	Completed	Completed	Completed
10	Bheemgal	Completed	350	350	Completed	Completed	Completed
11	Yellareddy	Completed	1170	1170	Completed	Completed	Completed
12	Cherial	Completed	550	550	Completed	Completed	Completed
13	Jangoan	Completed	17740	17740	Completed	Completed	Completed
	Dundigal	Completed	20872	20872	Completed	Completed	Completed
	Thumuknta	Completed	15203	15203	Completed	Completed	Completed
		Completed Total	235535	235535	NA	NA	NA
16	Khammam	Screening of waste	262241	2,22,455	39,786	Completed	Completed
17	Sircilla	Screening of waste	59,519	59,519	Completed		
18	Jagitial	Screening of waste	89914	89914	Completed	Completed	Completed

Sl.No	ULB Name	Status (Completed, No Legacy, In progress, Not started)	Quantity of legacy waste (MT)	Remediated legacy waste till 31st March 2026	Remediated legacy waste till 30 th April 2026	Remediated legacy waste till 31 st May 2026	Remediated legacy waste till 30 th June 2026
1	2	3	4	5	6	7	8
19	Nizamabad	Screening of waste	351532	111750	100000	100000	Completed
20	Adilabad	Screening of waste	119756	119756	Completed	Completed	Completed
21	Siddipet	Screening of waste	43550	43550	Completed	Completed	Completed
22	Karimnagar	Screening of waste	225800	150000	37900	37900	Completed
23	GWMC	Screening of waste	400000	400000	Completed	Completed	Completed
24	Suryapet	Screening of waste	80000	42000	38000	Completed	Completed
25	Mahabubnagar	Screening of waste	150000	105000	45000	Completed	Completed
		Screening of waste Total	1782312	1782312	NA	NA	NA
26	Dornakal	Spraying of Inoculum bacteria	320	320	Completed	Completed	Completed
27	Thorrur	Spraying of Inoculum bacteria	14008	0	14,008	Completed	Completed
28	Maripeda	Spraying of Inoculum bacteria	2524	0	2,524	Completed	Completed
29	Manuguru	Spraying of Inoculum bacteria	16410	0	5,000	11410	Completed
30	Wyra	Spraying of Inoculum bacteria	13020	0	13,020	Completed	Completed
31	Madhira	Spraying of Inoculum bacteria	23725	0	5,000	18725	Completed
32	Sattupalli	Spraying of Inoculum bacteria	12834	0	12,834	Completed	Completed
33	Jadcherla	Spraying of Inoculum bacteria	53000	0	5,000	23,500	24,500

Sl.No	ULB Name	Status (Completed, No Legacy, In progress, Not started)	Quantity of legacy waste (MT)	Remediated legacy waste till 31st March 2026	Remediated legacy waste till 30 th April 2026	Remediated legacy waste till 31 st May 2026	Remediated legacy waste till 30 th June 2026
1	2	3	4	5	6	7	8
34	Bhoothpur	Spraying of Inoculum bacteria	1719	0	1719	Completed	Completed
35	Vemulawada	Spraying of Inoculum bacteria	44372	15130	29242	Completed	Completed
36	Jammikunta	Spraying of Inoculum bacteria	15140	15140	completed	Completed	Completed
37	Choppandandi	Spraying of Inoculum bacteria	2217	0	2,217	Completed	Completed
38	Kothapally	Spraying of Inoculum bacteria	1231	0	1,231	Completed	Completed
39	Huzurabad	Spraying of Inoculum bacteria	25738	0	5,000	20738	Completed
40	Raikal	Spraying of Inoculum bacteria	1913	0	1,913	Completed	Completed
41	Korutla	Spraying of Inoculum bacteria	64673	64673	Completed	Completed	Completed
42	Metpally	Spraying of Inoculum bacteria	24194	24194	Completed	Completed	Completed
43	Parkal	Spraying of Inoculum bacteria	1351	0	1,351	Completed	Completed
44	Narsampet	Spraying of Inoculum bacteria	2162	0	2,162	Completed	Completed
45	Wardanapet	Spraying of Inoculum bacteria	1711	0	1,711	Completed	Completed

Sl.No	ULB Name	Status (Completed, No Legacy, In progress, Not started)	Quantity of legacy waste (MT)	Remediated legacy waste till 31st March 2026	Remediated legacy waste till 30 th April 2026	Remediated legacy waste till 31 st May 2026	Remediated legacy waste till 30 th June 2026
1	2	3	4	5	6	7	8
46	Khanapur	Spraying of Inoculum bacteria	4805	4805	Completed	Completed	Completed
47	Bhainsa	Spraying of Inoculum bacteria	11550	0	11,550	Completed	Completed
48	Nirmal	Spraying of Inoculum bacteria	33468	12500	20968	Completed	Completed
49	Armoor	Spraying of Inoculum bacteria	16097	0	16,097	Completed	Completed
50	Banswada	Spraying of Inoculum bacteria	17409	0	8,411	8998	Completed
51	Manthani	Spraying of Inoculum bacteria	11870	0	11,870	Completed	Completed
52	Ramagundam	Spraying of Inoculum bacteria	14609	0	14,609	Completed	Completed
53	Sulthanabad	Spraying of Inoculum bacteria	4549	4549	Completed	Completed	Completed
54	Bhupallapally	Spraying of Inoculum bacteria	15000	3600	11400	Completed	Completed
55	Mandamarri	Spraying of Inoculum bacteria	37364	37364	Completed	Completed	completed
56	Mancherial	Spraying of Inoculum bacteria	66329	66329	Completed	Completed	Completed
57	Kyathanpally	Spraying of Inoculum bacteria	34092	34092	Completed	Completed	Completed

Sl.No	ULB Name	Status (Completed, No Legacy, In progress, Not started)	Quantity of legacy waste (MT)	Remediated legacy waste till 31st March 2026	Remediated legacy waste till 30 th April 2026	Remediated legacy waste till 31 st May 2026	Remediated legacy waste till 30 th June 2026
1	2	3	4	5	6	7	8
58	Bellampally	Spraying of Inoculum bacteria	34170	0	5,000	29170	Completed
59	Naspur	Spraying of Inoculum bacteria	49003	32800	16203	Completed	Completed
60	Chennur	Spraying of Inoculum bacteria	14724	0	14,724	Completed	Completed
61	Luxettipet	Spraying of Inoculum bacteria	10153	4300	5853	Completed	Completed
62	Husnabad	Spraying of Inoculum bacteria	6412	0	6,412	Completed	Completed
63	Dubbaka	Spraying of Inoculum bacteria	1790	0	1,790	Completed	Completed
64	Ramayampet	Spraying of Inoculum bacteria	5234	0	5,234	Completed	Completed
65	Narsapur	Spraying of Inoculum bacteria	7238	0	7,238	Completed	Completed
66	Thoopran	Spraying of Inoculum bacteria	10036	0	10,036	Completed	Completed
		Spraying of Inoculum bacteria Total	728164	319796	NA	NA	NA
67	Choutuppal	Windrow Formation	16824	15005	1819	Completed	Completed
68	Pochampally	Windrow Formation	4450	4450	Completed	Completed	Completed
69	Alair	Windrow Formation	4430	4430	Completed	Completed	Completed
70	Yadagirigutta	Windrow Formation	4047	4047	Completed	Completed	Completed

Sl.No	ULB Name	Status (Completed, No Legacy, In progress, Not started)	Quantity of legacy waste (MT)	Remediated legacy waste till 31st March 2026	Remediated legacy waste till 30 th April 2026	Remediated legacy waste till 31 st May 2026	Remediated legacy waste till 30 th June 2026
1	2	3	4	5	6	7	8
71	Mothukur	Windrow Formation	1257	0	3,000	9,572	Completed
72	Ghatkesar	Windrow Formation	20333	14333	6000	Completed	Completed
73	Nagaram	Windrow Formation	12430	0	3,200	9,230	Completed
74	Ibrahimpattanam	Windrow Formation	17801	4800	13001	Completed	Completed
75	PeddaAmberpet	Windrow Formation	13779	0	4,600	9179	Completed
76	Shadnagar	Windrow Formation	32550	12967	19583	Completed	Completed
77	Thukkuguda	Windrow Formation	8205	0	3,500	4705	Completed
78	Adibatla	Windrow Formation	1363	0	1363	Completed	Completed
79	Mahabubabad	Windrow Formation	43726	43726	Completed	Completed	Completed
80	Yellandu	Windrow Formation	21913	21913	Completed	Completed	Completed
81	Palwancha	Windrow Formation	39914	6160	33754	Completed	Completed
82	Kothagudem	Windrow Formation	102117	50807	30000	21310	Completed
83	Kosgi	Windrow Formation	5640	0	1,200	4440	Completed
84	Makthal	Windrow Formation	11000	0	3,000	8,000	Completed
85	Atmakur	Windrow Formation	1447	0	1447	Completed	Completed
86	Amarchintha	Windrow Formation	2150	0	2,150	Completed	Completed
87	Wanaparthy	Windrow Formation	22338	0	3,000	10,000	9338
88	Pebbair	Windrow Formation	2820	0	2,820	Completed	Completed
89	kothakota	Windrow Formation	7651	0	7,651	Completed	Completed
90	Kalwakurthy	Windrow Formation	8712	0	8,712	Completed	Completed
91	Kollapur	Windrow Formation	11113	0	3,000	8,113	Completed
92	Atchampet	Windrow Formation	8816	0	3,000	5,816	Completed

Sl.No	ULB Name	Status (Completed, No Legacy, In progress, Not started)	Quantity of legacy waste (MT)	Remediated legacy waste till 31st March 2026	Remediated legacy waste till 30 th April 2026	Remediated legacy waste till 31 st May 2026	Remediated legacy waste till 30 th June 2026
1	2	3	4	5	6	7	8
93	Nagarkurnool	Windrow Formation	8592	0	3,500	5,092	Completed
94	Waddepalle	Windrow Formation	8817	0	3,000	5,817	Completed
95	Gadwal	Windrow Formation	7179	0	2,500	4,679	Completed
96	Leeja	Windrow Formation	7686	0	1,800	5,886	Completed
97	Alampur	Windrow Formation	2497	0	2497	Completed	Completed
98	Bodhan	Windrow Formation	43906	34260	9646	Completed	Completed
99	Kamareddy	Windrow Formation	77269	41200	36069	Completed	Completed
100	Peddapalli	Windrow Formation	57156	57156	Completed	Completed	Completed
101	Kagaznagar	Windrow Formation	28952	28952	Completed	Completed	Completed
102	Gajwel	Windrow Formation	21942	21942	Completed	Completed	Completed
103	SangaReddy	Windrow Formation	40000	21536	18464	Completed	Completed
104	Sadasivapet	Windrow Formation	15648	0	3,000	12,648	Completed
105	Naryanakhed	Windrow Formation	9291	0	2,500	6,791	Completed
106	Andole Jogipet	Windrow Formation	1746	0	1746	Completed	Completed
107	Tellapur	Windrow Formation	35000	35000	Completed	Completed	Completed
108	Bollarum	Windrow Formation	16414	0	3,200	7,000	6214
109	Vikarabad	Windrow Formation	42978	42978	Completed	Completed	Completed
110	Tandur	Windrow Formation	42000	40280	1720	Completed	Completed
111	Parigi	Windrow Formation	9984	0	3,300	6684	Completed
112	Kodangal	Windrow Formation	4920	4920	Completed	Completed	Completed
		Windrow Formation Total	908803	510862	NA	NA	NA
113	Shamshabad	No legacy waste	NA	NA	NA	NA	NA

Sl.No	ULB Name	Status (Completed, No Legacy, In progress, Not started)	Quantity of legacy waste (MT)	Remediated legacy waste till 31st March 2026	Remediated legacy waste till 30 th April 2026	Remediated legacy waste till 31 st May 2026	Remediated legacy waste till 30 th June 2026
1	2	3	4	5	6	7	8
114	Shankerpally	No legacy waste	NA	NA	NA	NA	NA
115	Boduppall	No legacy waste	NA	NA	NA	NA	NA
116	Peerzadiguda	No legacy waste	NA	NA	NA	NA	NA
117	Gundlapochampally	No legacy waste	NA	NA	NA	NA	NA
118	Manikonda	No legacy waste	NA	NA	NA	NA	NA
119	Badangpet	No legacy waste	NA	NA	NA	NA	NA
120	Meerpet	No legacy waste	NA	NA	NA	NA	NA
121	Turkayamjal	No legacy waste	NA	NA	NA	NA	NA
122	Narsingi	No legacy waste	NA	NA	NA	NA	NA
123	Bandlaguda Jagir	No legacy waste	NA	NA	NA	NA	NA
124	Amangal	No legacy waste	NA	NA	NA	NA	NA
125	Kothur	No legacy waste	NA	NA	NA	NA	NA
126	Kompally	No legacy waste	NA	NA	NA	NA	NA
127	Medchal	No legacy waste	NA	NA	NA	NA	NA
128	Jawaharnagar	No legacy waste	NA	NA	NA	NA	NA
129	Dhammaiguda	No legacy waste	NA	NA	NA	NA	NA
130	Nakrekal	No legacy waste	NA	NA	NA	NA	NA
		No legacy waste Total	0	NA	NA	NA	NA
131	Miryalguda	Yet to start	33639	0	0	8,400	12,200
132	Nalgonda	Yet to start	64278	0	0	12,200	22,000
133	Haliya	Yet to start	4446	0	0	4446	Completed
134	Nandikonda	Yet to start	4341	0	0	4,341	Completed

Sl.No	ULB Name	Status (Completed, No Legacy, In progress, Not started)	Quantity of legacy waste (MT)	Remediated legacy waste till 31st March 2026	Remediated legacy waste till 30 th April 2026	Remediated legacy waste till 31 st May 2026	Remediated legacy waste till 30 th June 2026
1	2	3	4	5	6	7	8
135	Chandur	Yet to start	4624	0	0	4624	Completed
136	Chityal	Yet to start	3681	0	0	3681	Completed
137	Devarakonda	Yet to start	16727	0	0	4,400	10,000
138	Tirumalgiri	Yet to start	1648	0	0	1,648	Completed
139	Huzurnagar	Yet to start	12344	0	0	3,000	9,344
140	Neredcherla	Yet to start	2626	0	0	2,626	Completed
141	Kodada	Yet to start	28540	0	0	8,000	13,000
		Retendered Total	176894	NA	NA	NA	NA

Qtr wise target of Legacy Waste to be processed		
S. No.	Quarter wise Progress Report	Remediated Legacy Waste (Qty in Lakh MT)
1	Remediated legacy waste till 31st March 2026	8.73
2	Remediated legacy waste till 30 th APRIL 2026	23.09
3	Remediated legacy waste till 31st May 2026	4.82
4	Remediated legacy waste till 30 th June 2026	1.82
	Total	38.46

ANNEXURE-XII
Ground water Quality during Pre Monsoon 2025

ANNEXURE-IV																							
Ground water Quality during Pre Monsoon- 2025																							
SNO	River	Priority	District	Village	Mandal	Lat_GIS	Long_GIS	pH at 25 °C	Sp cond at 25°C µS /cm	TDS Calculated mg/L	Na ⁺	K ⁺	Ca ²⁺	Mg ²⁺	CO ³ as CaCO ₃	HCO ³ as CaCO ₃	Cl ⁻	SO ²	NO ³	F ⁻	TH as CaCO ₃	SAR	
1	Musi	I	HYDERABAD	S.R.Nagar	Ameerpet	17.442	78.444	6.50	1178	754	87	2	64	49	0	300	120	55	38	0.96	360	2.00	
2	Musi	I	HYDERABAD	Himayanagar	Asifnagar	17.398	78.445	6.90	959	614	53	1	96	39	0	310	100	61	1	0.51	400	1.14	
3	Musi	I	HYDERABAD	Kulsanapur	Asifnagar	17.374	78.437	6.50	1687	1080	120	11	160	39	0	410	180	133	50	0.40	560	2.20	
4	Musi	I	HYDERABAD	Chandragutta	Bandlaguda	17.333	78.484	7.20	817	523	77	5	88	10	0	210	70	99	13	1.79	260	2.07	
5	Musi	I	HYDERABAD	Bahadurpura	Bhadurpura	17.351	78.458	7.78	931	596	85	13	56	34	0	260	70	83	44	1.63	280	2.20	
6	Musi	I	HYDERABAD	Darul Shifa	Charminar	17.381	78.485	7.30	1346	861	102	21	104	44	0	370	160	59	23	0.33	440	2.12	
7	Musi	I	HYDERABAD	A.P.Secretariat	Khairathabad	17.409	78.470	7.30	1055	675	102	2	104	15	0	330	90	68	14	1.19	320	2.48	
8	Musi	I	HYDERABAD	Maredpally(s)	Maredpally	17.441	78.509	7.20	935	598	66	2	128	10	0	240	90	114	27	1.59	360	1.51	
9	Musi	I	HYDERABAD	Nampally	Nampally	17.385	78.474	7.59	997	638	88	5	64	44	0	340	90	50	11	0.91	340	2.07	
10	Musi	I	HYDERABAD	Juvinile home	Saidabad	17.361	78.508	7.67	1118	716	118	3	96	15	0	250	140	96	16	1.45	300	2.97	
11	Musi	I	JANGAON	Bachannapet	Bachannapet	17.791	79.042	7.79	899	575	60	1	56	44	0	210	100	57	38	1.16	320	1.47	
12	Musi	I	JANGAON	Padamati Keshapur	Bachannapet	17.838	78.939	7.92	767	491	30	3	80	34	0	270	40	53	28	1.07	340	0.71	
13	Musi	I	JANGAON	Devaruppula	Devaruppula	17.537	79.356	8.34	1911	1223	330	8	24	63	30	540	260	95	1	2.34	320	8.02	
14	Musi	I	JANGAON	Singarajupalli	Devaruppula	17.592	79.274	7.89	1132	724	72	3	72	63	0	360	80	70	60	1.27	440	1.49	
15	Musi	I	JANGAON	Jangaon	Jangaon	17.697	79.147	7.94	3232	2068	300	1	88	180	0	230	820	166	21	1.32	960	4.21	
16	Musi	I	JANGAON	Siddanki	Jangaon	17.768	79.098	8.35	907	580	52	4	64	44	10	240	80	74	11	2.36	340	1.22	
17	Musi	I	JANGAON	Jeedikal	Lingala ghanpur	17.608	79.161	7.75	1908	1221	190	1	56	102	0	400	260	162	25	3.24	560	3.49	
18	Musi	I	JANGAON	Vadicherla	Lingala ghanpur	17.661	79.237	7.89	1443	924	118	19	72	53	0	360	180	51	10	1.05	400	2.57	
19	Musi	I	JANGAON	Lingala ghanpur	Lingala ghanpur	17.659	79.200	8.02	835	534	84	13	48	24	0	230	70	69	13	1.10	220	2.46	
20	Musi	I	JANGAON	Machupahad	Narmetta	17.871	79.222	7.91	1192	763	91	25	40	58	0	340	80	69	48	1.82	340	2.14	
21	Musi	I	JANGAON	Ibrahimpur	Raghunadhapalli	17.759	79.229	7.97	1348	863	146	27	64	44	0	320	130	108	84	1.88	340	3.44	
22	Musi	I	JANGAON	Nidigonda	Raghunadhapalli	17.731	79.231	9.04	1819	1164	196	191	48	29	60	390	180	150	50	0.74	240	5.51	
23	Musi	I	JANGAON	Raghunadhapalli	Raghunadhapalli	17.765	79.264	8.09	1655	1059	168	5	72	73	0	460	170	102	40	2.17	480	3.34	
24	Musi	I	MEDCHAL	Old Alwal	Alwal	17.494	78.508	7.16	1128	722	78	3	136	24	0	310	110	102	43	1.43	440	1.62	
25	Musi	I	MEDCHAL	Balanagar 1	Balanagar	17.470	78.450	8.06	1456	932	173	2	80	39	0	330	120	164	73	0.69	360	3.96	
26	Musi	I	MEDCHAL	Balanagar 2	Balanagar	17.466	78.448	8.09	2542	1627	344	66	120	34	0	580	200	396	7	1.71	440	7.14	
27	Musi	I	MEDCHAL	Fethenagar	Balanagar	17.460	78.440	8.46	434	278	25	4	32	24	20	120	40	32	1	1.53	180	0.81	
28	Musi	I	MEDCHAL	Dulapally	Dundigal	17.550	78.460	7.95	1136	727	84	2	120	24	0	360	190	58	17	1.73	400	1.83	
29	Musi	I	MEDCHAL	Dundigal	Dundigal	17.608	78.416	7.89	1614	1033	116	48	88	63	0	260	220	159	50	0.93	480	2.30	
30	Musi	I	MEDCHAL	Ghatkesar	Ghatkesar	17.447	78.679	7.96	1460	934	126	5	112	58	0	330	240	98	25	2.02	520	2.40	
31	Musi	I	MEDCHAL	Cherlapally	Kapra	17.468	78.611	7.30	1289	825	42	3	128	68	0	360	160	77	36	1.23	600	0.75	
32	Musi	I	MEDCHAL	Balaji Nagar	Kapra	17.547	78.547	7.41	743	476	30	2	104	19	0	240	60	47	38	0.26	340	0.71	
33	Musi	I	MEDCHAL	Yadgarpally	Keesara	17.550	78.630	7.42	1007	644	89	13	120	10	0	270	80	103	72	1.11	340	2.10	
34	Musi	I	MEDCHAL	Keesara	Keesara	17.484	78.575	7.66	866	554	27	3	136	10	0	190	100	71	38	1.20	380	0.61	
35	Musi	I	MEDCHAL	Kukatpally 1	Kukatpally	17.481	78.397	7.40	1021	653	78	1	104	24	0	370	80	50	3	0.37	360	1.79	
36	Musi	I	MEDCHAL	Kukatpally 2	Kukatpally	17.490	78.390	7.44	720	461	14	9	96	29	0	130	60	114	72	1.45	360	0.32	
37	Musi	I	MEDCHAL	Malkajgiri	Malkajgiri	17.449	78.535	8.33	677	433	44	4	40	39	30	130	90	63	3	0.69	260	1.18	
38	Musi	I	MEDCHAL	Gundla pochampalli	Medchal	17.567	78.480	7.15	1114	713	66	5	120	34	0	270	150	75	38	2.14	440	1.37	
39	Musi	I	MEDCHAL	Medchal	Medchal	17.620	78.485	7.74	700	448	38	2	48	44	0	220	60	62	7	2.53	300	0.96	
40	Musi	I	MEDCHAL	Gajularamaram 1	Qutubullapur	17.530	78.420	7.02	1331	852	118	3	136	34	0	460	160	36	2	0.65	480	2.34	
41	Musi	I	MEDCHAL	Gajularamaram 2	Qutubullapur	17.530	78.420	7.54	1244	796	118	3	152	10	0	450	130	41	1	0.64	420	2.50	
42	Musi	I	MEDCHAL	Pothaipally	shahmirpet	17.551	78.540	7.95	874	559	36	3	112	29	0	220	100	92	23	0.49	400	0.78	
43	Musi	I	MEDCHAL	Shahmirpet	shahmirpet	17.583	78.574	8.09	1477	945	118	4	104	63	0	400	180	110	3	1.97	520	2.24	

Ground water Quality during Pre Monsoon- 2025																						
SNO	River	Priority	District	Village	Mandal	Lat_GIS	Long_GIS	pH at 25 °C	Sp cond at 25°C µS/cm	TDS Calculated mg/L	Na ⁺	K ⁺	Ca ²⁺	Mg ²⁺	CO ₃ ²⁻ as CaCO ₃	HCO ₃ ⁻ as CaCO ₃	Cl ⁻	SO ₄ ²⁻	NO ₃ ⁻	F ⁻	T.H. as CaCO ₃	SAR
44	Musi	1	MEDCHAL	Turkapally	shahmirpet	17.667	78.594	7.67	1139	729	84	4	80	49	0	280	100	146	19	1.57	400	1.83
45	Musi	1	MEDCHAL	Uppal	Uppal	17.408	78.584	7.53	1073	687	74	3	88	44	0	260	100	119	34	1.03	400	1.61
46	Musi	1	NALGONDA	Kethepally	Kethepally	17.147	79.512	8.13	1547	990	153	3	48	92	0	380	270	66	1	1.12	500	2.97
47	Musi	1	NALGONDA	Kothagudem	Miryalguda	16.825	79.598	8.16	705	451	7	0.2	24	73	0	220	50	77	2	0.51	360	0.16
48	Musi	1	NALGONDA	Nakrekal	Nakrekal	17.159	79.421	8.28	1621	1037	169	2	32	97	0	390	250	87	10	2.25	480	3.36
49	Musi	1	NALGONDA	Palem	Nakrekal	17.229	79.450	7.97	523	335	66	4	32	10	0	120	50	76	1	0.58	120	2.62
50	Musi	1	NALGONDA	Vallabhapur	Nakrekal	17.239	79.480	8.06	2067	1323	262	4	48	102	0	450	300	179	40	2.48	540	4.91
51	Musi	1	NALGONDA	Baironibanda	Shaligowraram	17.302	79.301	7.66	1279	819	65	5	136	49	0	330	170	90	34	0.73	540	1.22
52	Musi	1	NALGONDA	P.Kondaram	Shaligowraram	17.249	79.423	7.65	1576	1009	120	2	128	49	0	140	270	208	38	0.83	520	2.28
53	Musi	1	NALGONDA	Vallala	Shaligowraram	17.236	79.386	8.12	2068	1324	223	3	120	83	0	430	320	193	40	2.29	640	3.82
54	Musi	1	NALGONDA	Mamidala	Tipparthi	17.065	79.465	8.07	2072	1326	240	3	80	97	0	440	310	191	40	2.26	600	4.26
55	Musi	1	RANGAREDDY	Balapur (Leninnaga	Saroornagar	17.248	78.452	6.86	1322	846	105	1	112	39	0	400	70	131	33	0.72	440	2.18
56	Musi	1	RANGAREDDY	Ahur	Chevella	17.324	78.064	7.57	685	438	15	1	48	49	0	280	20	17	29	0.51	320	0.36
57	Musi	1	RANGAREDDY	Dharmasagar	Chevella	17.336	78.154	7.83	756	484	65	3	56	29	0	280	50	15	43	0.67	260	1.75
58	Musi	1	RANGAREDDY	Batasingaram	Hayathnagar	17.297	78.736	7.63	1063	680	102	2	72	39	0	290	100	114	2	2.51	340	2.41
59	Musi	1	RANGAREDDY	Kuntloor	Hayathnagar	17.339	78.628	6.87	1249	799	93	2	72	58	0	340	110	81	50	0.96	420	1.98
60	Musi	1	RANGAREDDY	Elimenadu	Ibrahimpatnam	17.149	78.599	8.48	657	420	19	2	48	39	20	230	30	18	20	1.09	280	0.50
61	Musi	1	RANGAREDDY	Kongarkalan	Ibrahimpatnam	17.204	78.545	7.86	847	542	33	1	40	63	0	330	30	25	27	1.35	360	0.75
62	Musi	1	RANGAREDDY	Mangalpally	Ibrahimpatnam	17.220	78.598	8.45	1100	704	69	2	64	53	50	230	80	89	47	0.97	380	1.54
63	Musi	1	RANGAREDDY	Kandukur	Kandukur	17.080	78.480	7.74	729	467	51	2	72	53	0	280	50	85	85	1.28	400	1.11
64	Musi	1	RANGAREDDY	Maheswaram	Maheswaram	17.135	78.439	7.20	612	392	20	2	48	39	0	190	50	58	2	0.27	280	0.52
65	Musi	1	RANGAREDDY	Pondiyala	Maheswaram	17.117	78.379	8.29	1385	886	152	2	48	73	0	460	100	92	48	2.25	420	3.23
66	Musi	1	RANGAREDDY	Bodakonda	Manchal	17.062	78.769	7.12	887	568	39	0.2	72	39	0	170	80	110	29	1.90	340	0.92
67	Musi	1	RANGAREDDY	Manchal	Manchal	17.160	78.739	8.48	1051	673	77	4	48	63	70	210	90	106	27	2.55	380	1.72
68	Musi	1	RANGAREDDY	Kethereddipally	Moinabad	17.276	78.223	7.35	1317	843	90	25	112	44	0	320	100	148	97	0.69	460	1.82
69	Musi	1	RANGAREDDY	Moinabad	Moinabad	17.330	78.290	8.04	824	527	70	2	64	24	0	250	60	55	26	0.62	260	1.90
70	Musi	1	RANGAREDDY	Rajender Nagar	Rajender Nagar	17.316	78.405	7.04	3077	1969	111	4	400	78	0	240	620	415	2	1.16	1320	1.33
71	Musi	1	RANGAREDDY	Nadhargull	Saroornagar	17.272	78.541	7.39	1370	877	111	3	64	78	0	360	140	95	80	0.99	480	2.20
72	Musi	1	RANGAREDDY	Gachibowli	Serilingampally	17.430	78.368	7.33	852	545	49	1	96	24	0	160	130	90	4	1.29	340	1.15
73	Musi	1	RANGAREDDY	Antharam	Shabad	17.050	78.777	7.36	1334	854	106	13	136	29	0	330	120	143	67	1.05	460	2.15
74	Musi	1	RANGAREDDY	Shahbad	Shahbad	17.202	78.104	7.24	721	461	78	2	56	15	0	190	70	70	2	0.92	200	2.41
75	Musi	1	RANGAREDDY	Malkaram	Shamshabad	17.256	78.282	7.49	1169	748	96	22	112	24	0	300	100	103	80	0.73	380	2.14
76	Musi	1	RANGAREDDY	Palmokole	Shamshabad	17.204	78.301	7.64	1323	847	139	5	80	44	0	230	180	178	12	0.66	380	3.10
77	Musi	1	RANGAREDDY	Utlapally	Shamshabad	17.250	78.368	7.31	1200	768	41	1	120	63	0	310	120	135	25	0.79	560	0.75
78	Musi	1	RANGAREDDY	Shankarpalli	Shankarpalli	17.453	78.131	7.31	1468	940	65	1	112	83	0	300	180	109	106	0.51	620	1.14
79	Musi	1	RANGAREDDY	Yeravaguda	Shankarpalli	17.409	78.127	8.61	795	509	89	5	64	10	20	120	90	120	2	0.54	200	2.74
80	Musi	1	RANGAREDDY	Tumtoniguda (Ma	Yacharam	16.992	78.701	8.44	1485	950	324	1	16	19	70	630	30	53	7	4.72	120	12.86
81	Musi	1	RANGAREDDY	Yacharam	Yacharam	17.050	78.670	7.99	1019	652	59	3	64	53	0	290	70	95	15	1.98	380	1.32
82	Musi	1	SIDDIPET	Chatlapally	Jagdevpur	17.851	78.858	7.80	546	349	22	1	80	5	0	130	10	76	51	0.71	220	0.64
83	Musi	1	SIDDIPET	Dharmaram	Jagdevpur	17.716	78.814	7.76	1224	783	98	1	152	10	0	280	120	147	35	2.34	420	2.07
84	Musi	1	SIDDIPET	Kondapur	Jagdevpur	17.786	78.849	7.29	969	620	45	2	104	29	0	250	100	42	50	0.88	380	1.01
85	Musi	1	SIDDIPET	T.Narsapur	Jagdevpur	17.857	78.863	7.17	738	472	33	2	72	29	0	210	50	75	14	0.68	300	0.83
86	Musi	1	SIDDIPET	Adivimajid	Mulugu	17.706	78.676	7.22	636	407	55	1	56	15	0	180	70	23	14	1.91	200	1.69
87	Musi	1	SIDDIPET	Zaptisingaipally	Mulugu	17.694	78.614	7.97	729	467	60	3	48	34	0	250	50	54	13	1.72	260	1.62

Ground water Quality during Pre Monsoon- 2025																								
SNO	River	Priority	District	Village	Mandal	Lat_GIS	Long_GIS	pH at 25 °C	Sp cond at 25°C µS /cm	TDS Calculated mg/L	Na ⁺	K ⁺	Ca ²⁺	Mg ²⁺	CO ₃ ²⁻ as CaCO ₃	HCO ₃ ⁻ as CaCO ₃	Cl ⁻	SO ₄ ²⁻	NO ₃ ⁻	F ⁻	T.H. as CaCO ₃	S.I.R		
88	Musi	I	SURYAPET	Bethevole	Chilkur	16.968	79.812	8.24	1540	986	186	1	80	49	0	300	230	169	11	0.75	400	4.05		
89	Musi	I	SURYAPET	Chilkuru	Chilkur	16.953	79.886	7.94	750	480	62	2	40	29	0	180	60	85	3	0.64	220	1.81		
90	Musi	I	SURYAPET	Dondapadu	Mallareddigudem	16.818	80.013	8.16	958	613	75	1	96	15	0	120	110	170	20	0.47	300	1.89		
91	Musi	I	SURYAPET	Gudimalkapur	Mallareddigudem	16.797	79.981	8.10	1012	648	63	1	56	44	0	150	60	46	217	1.25	320	1.54		
92	Musi	I	SURYAPET	Thogarrai	Kodad	16.937	79.932	7.83	728	466	66	5	48	29	0	150	70	128	3	0.60	240	1.86		
93	Musi	I	SURYAPET	Mellacheruvu	Mellacheruvu	16.837	79.905	7.64	1161	743	105	6	88	34	0	210	130	180	17	0.59	360	2.40		
94	Musi	I	SURYAPET	Akupamula	Munagala	17.033	79.873	8.37	731	468	65	6	64	19	20	190	50	91	18	0.65	240	1.84		
95	Musi	I	SURYAPET	Dirsencherla	Nereducharla	16.853	79.674	8.38	879	563	65	3	80	29	30	220	70	113	5	0.41	320	1.59		
96	Musi	I	SURYAPET	Janpahad	Palakeedu	16.739	79.707	8.51	912	584	110	2	32	39	20	80	140	177	0.3	1.20	240	3.08		
97	Musi	I	SURYAPET	Palakeedu	Palakeedu	16.804	79.695	8.33	498	319	54	2	32	15	10	120	50	61	0.1	0.49	140	1.99		
98	Musi	I	SURYAPET	Pillalamary	Suryapet	17.146	79.575	8.16	2831	1812	209	51	184	107	0	390	650	103	19	1.16	900	3.03		
99	Musi	I	SURYAPET	Yerkaram	Suryapet	17.229	79.575	8.20	820	525	67	8	24	44	0	250	60	43	15	1.18	240	1.88		
100	Musi	I	VIKARABAD	Pedda Umintyal	Pudur	17.228	77.975	8.28	330	211	27	0.4	16	19	0	60	50	27	21	0.60	120	1.07		
101	Musi	I	VIKARABAD	Pudur	Pudur	17.264	77.957	7.76	359	230	14	0.2	32	19	0	90	40	3	49	0.17	160	0.48		
102	Musi	I	YADADRI	Kolanpaka	Alair	17.697	79.020	8.03	2793	1788	239	3	120	141	0	400	520	146	131	1.20	880	3.50		
103	Musi	I	YADADRI	Sarajipet	Alair	17.618	79.119	8.24	536	343	36	1	56	15	0	200	30	12	22	1.09	200	1.11		
104	Musi	I	YADADRI	Chada	Atmakur	17.477	79.075	7.65	451	289	14	1	48	19	0	130	20	32	48	0.76	200	0.43		
105	Musi	I	YADADRI	B.Pochampalli	B.Pochampalli	17.336	78.811	7.74	1895	1213	198	5	120	68	0	380	340	159	3	1.59	580	3.57		
106	Musi	I	YADADRI	Bhongiri	Bhongiri	17.485	78.907	8.07	774	495	54	1	88	15	0	200	80	40	47	1.95	280	1.40		
107	Musi	I	YADADRI	Chandupatla	Bhongiri	17.499	78.979	7.58	603	386	16	1	80	19	0	210	30	21	46	0.85	280	0.42		
108	Musi	I	YADADRI	Nandanam	Bhongiri	17.437	78.927	7.98	1354	867	114	1	112	39	0	280	230	65	3	2.56	440	2.37		
109	Musi	I	YADADRI	Bibinagar	Bibinagar	17.460	78.802	7.78	2150	1376	210	1	96	102	0	430	430	67	1	3.84	660	3.55		
110	Musi	I	YADADRI	D.Malkapur	Choutuppal	17.258	78.803	7.81	571	365	78	1	16	24	0	210	30	30	21	2.78	140	2.87		
111	Musi	I	YADADRI	Ch.Laxmapur	M.Turkapally	17.651	78.754	7.81	655	419	78	0.4	56	10	0	230	50	38	7	0.97	180	2.53		
112	Musi	I	YADADRI	Mothukur	Mothukur	17.447	79.263	7.84	1473	943	122	3	72	78	0	300	260	80	16	1.08	500	2.37		
113	Musi	I	YADADRI	Paladugu	Mothukur	17.394	79.193	8.25	980	627	60	1	64	49	0	290	70	83	13	1.17	360	1.38		
114	Musi	I	YADADRI	Podichedu	Mothukur	17.378	79.280	7.85	2781	1780	96	3	352	73	0	160	750	149	18	0.50	1180	1.22		
115	Musi	I	YADADRI	Bondugala	Rajapet	17.768	78.967	8.03	780	499	33	1	88	24	0	270	50	37	7	1.35	320	0.80		
116	Musi	I	YADADRI	Kurraram	Rajapet	17.775	78.930	8.39	786	503	34	1	96	19	30	220	30	79	21	0.68	320	0.82		
117	Musi	I	YADADRI	Raghunadapuram	Rajapet	17.679	78.947	8.80	682	436	38	1	32	44	40	200	40	33	6	1.72	260	1.02		
118	Musi	I	YADADRI	Rajapet	Rajapet	17.729	78.933	8.38	995	637	56	2	112	29	20	170	150	79	36	1.89	400	1.22		
119	Musi	I	YADADRI	Somaram	Rajapet	17.726	78.992	8.34	1180	755	66	2	88	58	30	290	100	80	64	0.65	460	1.34		
120	Musi	I	YADADRI	Ramanapet	Ramannapet	17.283	79.095	7.62	2481	1588	336	5	80	97	0	500	440	165	43	2.98	600	5.96		
121	Musi	I	YADADRI	Yellanki	Ramannapet	17.294	79.031	8.30	460	294	51	3	40	5	20	70	60	53	2	0.37	120	2.02		
122	Musi	I	YADADRI	Yennaram	Ramannapet	17.318	79.203	7.96	1786	1143	280	2	32	73	0	320	360	137	1	2.82	380	6.25		
123	Musi	I	YADADRI	Gandamalla	Thurkapally	17.733	78.854	8.12	1777	1137	94	61	80	107	0	550	140	123	48	1.96	640	1.61		
124	Musi	I	YADADRI	Arror	Valigonda	17.387	79.108	7.55	2277	1457	269	2	144	63	0	350	500	130	6	0.99	620	4.70		
125	Musi	I	YADADRI	T. somaram	Valigonda	17.400	78.952	7.58	2393	1532	278	3	96	97	0	400	490	132	6	2.57	640	4.78		
126	Musi	I	YADADRI	Varkatpally	Valigonda	17.339	78.932	7.72	1773	1135	114	5	64	126	0	370	300	116	9	0.51	680	1.90		
127	Musi	I	YADADRI	Vemulakonda	Valigonda	17.348	79.143	7.64	1289	825	121	1	32	83	0	450	80	94	20	1.54	420	2.57		
128	Musi	I	YADADRI	Mallapuram	Y.Gutta	17.634	78.912	7.84	1295	829	113	1	88	49	0	340	170	68	9	1.76	420	2.40		
129	Musi	I	YADADRI	Motakondur	Yadagirigutta	17.553	79.029	7.05	943	604	41	1	88	39	0	280	100	23	26	1.16	380	0.91		
130	Manjeera (Nakka)	II	KAMAREDDY	Achampet	Nizam sagar	18.210	77.930	7.35	1805	1155	208	2	112	34	0	300	330	56	41	1.83	420	4.41		
131	Manjeera (Nakka)	II	KAMAREDDY	Argonda	Rajampet	18.234	78.272	6.87	686	439	13	1	40	49	0	270	20	25	8	0.23	300	0.33		

Ground water Quality during Pre Monsoon- 2025																						
SNO	River	Priority	District	Village	Mandal	Lat_GIS	Long_GIS	pH at 25 °C	Sp cond at 25°C µS / cm	TDS Calculated mg/L	Na ⁺	K ⁺	Ca ²⁺	Mg ²⁺	CO ²⁺ as CaCO ₃	HCO ³⁻ as CaCO ₃	Cl ⁻	SO ²⁻	NO ³⁻	F ⁻	TH as CaCO ₃	SAR
132	Manjeera (Nakka)	II	KAMAREDDY	Banjara Thanda	Nagireddipet	18.145	78.082	7.68	679	435	55	1	48	29	0	220	50	56	9	1.04	240	1.54
133	Manjeera (Nakka)	II	KAMAREDDY	Bansawada	Bansawada	18.393	77.879	8.39	1410	902	155	2	56	58	10	450	70	131	7	3.64	380	3.45
134	Manjeera (Nakka)	II	KAMAREDDY	Bhavanipet	Lingampet	18.279	78.058	7.15	1119	716	82	3	104	29	0	390	80	31	25	1.26	380	1.83
135	Manjeera (Nakka)	II	KAMAREDDY	Birkur	Birkur	18.470	77.803	6.88	3341	2138	177	2	280	160	0	320	540	566	8	1.28	1360	2.09
136	Manjeera (Nakka)	II	KAMAREDDY	Budimi	Bansawada	18.340	77.890	7.68	1533	981	151	43	64	73	0	430	150	153	33	1.13	460	3.06
137	Manjeera (Nakka)	II	KAMAREDDY	Gandhari	Gandhari	18.396	78.107	7.49	965	618	56	6	64	58	0	310	80	69	36	0.91	400	1.22
138	Manjeera (Nakka)	II	KAMAREDDY	Jukkal	Jukkal	18.364	77.604	7.50	2504	1603	262	10	136	117	0	640	390	155	10	2.23	820	3.97
139	Manjeera (Nakka)	II	KAMAREDDY	Khannapur	Lingampet	18.190	78.160	6.64	1120	717	94	1	80	53	0	380	110	76	11	1.42	420	1.99
140	Manjeera (Nakka)	II	KAMAREDDY	Kondapur	Rajampet	18.184	78.289	7.30	934	598	44	17	80	39	0	310	50	57	38	0.68	360	1.01
141	Manjeera (Nakka)	II	KAMAREDDY	Maddela Cheruvu	Pitlam	18.350	77.850	7.59	1640	1050	223	2	72	73	0	370	200	260	10	1.26	480	4.43
142	Manjeera (Nakka)	II	KAMAREDDY	Malthummeda	Nagireddipet	18.114	78.142	8.10	987	632	70	3	88	34	0	330	30	124	11	1.39	360	1.60
143	Manjeera (Nakka)	II	KAMAREDDY	Mohammadnagar	Nizamsagar	18.293	77.909	7.72	1583	1013	110	1	112	68	0	420	130	150	44	1.34	560	2.02
144	Manjeera (Nakka)	II	KAMAREDDY	Menoor	Maddnur	18.483	77.652	8.39	698	447	29	5	96	19	10	180	30	136	11	0.58	320	0.71
145	Manjeera (Nakka)	II	KAMAREDDY	Mothe	Lingampet	18.310	78.170	7.29	989	633	68	17	64	49	0	360	10	121	25	0.62	360	1.55
146	Manjeera (Nakka)	II	KAMAREDDY	Nasurullabad	Nasurullabad	18.468	77.873	7.99	941	602	72	1	80	29	0	310	60	65	8	1.36	320	1.74
147	Manjeera (Nakka)	II	KAMAREDDY	Pulkal	Birkur	18.399	77.767	8.02	1164	745	91	6	128	19	0	280	140	94	23	0.91	400	1.97
148	Manjeera (Nakka)	II	KAMAREDDY	Ramlaxmanpally	Gandhari	18.320	78.130	6.94	1172	750	64	2	96	58	0	240	140	136	39	0.83	480	1.27
149	Manjeera (Nakka)	II	KAMAREDDY	Sarvapor	Gandhari	18.365	77.985	8.07	1082	692	140	3	32	49	0	390	30	134	7	2.02	280	3.64
150	Manjeera (Nakka)	II	KAMAREDDY	Savargao	Jukkal	18.322	77.650	7.04	760	486	27	1	64	44	0	240	50	42	46	0.53	340	0.64
151	Manjeera (Nakka)	II	KAMAREDDY	Shanthapur	Pedda Kodapgal	18.330	77.730	7.39	734	470	89	1	64	10	0	270	40	56	2	2.05	200	2.73
152	Manjeera (Nakka)	II	KAMAREDDY	Yerrapahad	Tadwai	18.293	78.223	8.17	1064	681	51	5	112	39	0	320	70	69	79	0.58	440	1.06
153	Manjeera (Nakka)	II	MEDAK	Alladurg	Alladurg	17.967	77.938	7.31	835	534	36	2	80	44	0	290	60	53	32	0.86	380	0.79
154	Manjeera (Nakka)	II	MEDAK	Chandiapet	Chegunta	17.934	78.519	8.15	822	526	100	1	40	29	0	280	70	48	7	1.38	220	2.93
155	Manjeera (Nakka)	II	MEDAK	Chegunta	Chegunta	17.978	78.460	7.95	1197	766	110	3	56	49	0	350	130	29	8	1.91	340	2.59
156	Manjeera (Nakka)	II	MEDAK	Mutayapally	Havelighanpur	18.085	78.219	7.08	1099	703	51	1	152	10	0	250	70	157	12	0.42	420	1.08
157	Manjeera (Nakka)	II	MEDAK	Nagaram (Farcedpur)	Havelighanpur	18.071	78.201	8.03	846	541	32	2	128	15	0	230	70	95	16	1.20	380	0.71
158	Manjeera (Nakka)	II	MEDAK	Kowdipally	Kowdipally	17.903	78.205	7.04	1018	652	53	6	80	49	0	390	60	29	8	1.06	400	1.14
159	Manjeera (Nakka)	II	MEDAK	Rangampet	Kulcharam	17.945	78.118	7.74	1326	849	98	3	120	53	0	370	170	77	43	0.99	520	1.88
160	Manjeera (Nakka)	II	MEDAK	Medak	Medak	18.053	78.271	7.63	2006	1284	187	1	152	58	0	310	320	219	31	0.86	620	3.27
161	Manjeera (Nakka)	II	MEDAK	Pilikotal	Medak	18.040	78.272	7.36	1820	1165	119	4	200	39	0	280	250	279	11	0.97	660	2.02
162	Manjeera (Nakka)	II	MEDAK	Narasapur	Narasapur	17.735	78.282	7.37	1102	705	76	2	72	63	0	280	140	88	40	0.78	440	1.57
163	Manjeera (Nakka)	II	MEDAK	Reddypally	Narasapur	17.786	78.263	7.58	1461	935	113	5	88	63	0	360	180	89	12	1.24	480	2.25
164	Manjeera (Nakka)	II	MEDAK	Papannapet	Papannapet	18.042	78.085	7.09	1163	744	40	2	96	63	0	260	70	199	21	0.69	500	0.77
165	Manjeera (Nakka)	II	MEDAK	Gavvalapalli	Shankarampet	18.052	77.917	7.47	1160	742	79	1	80	53	0	290	140	86	10	1.62	420	1.68
166	Manjeera (Nakka)	II	MEDAK	Shankarampet	Shankarampet R	17.971	78.372	6.52	188	120	10	1	24	5	0	50	15	26	4	0.06	80	0.49
167	Manjeera (Nakka)	II	MEDAK	Gudur	Shivampet	17.782	78.367	8.28	1501	961	111	3	80	78	0	240	280	104	21	0.96	520	2.12
168	Manjeera (Nakka)	II	MEDAK	Shivampet	Shivampet	17.786	78.370	7.98	1923	1231	158	10	144	68	0	370	220	185	142	0.67	640	2.72
169	Manjeera (Nakka)	II	MEDAK	Usrikapally	Shivampet	17.821	78.395	7.78	1811	1159	138	3	96	92	0	350	260	147	60	1.01	620	2.41
170	Manjeera (Nakka)	II	MEDAK	Tekmal	Tekmal	17.975	78.030	7.32	1547	990	94	1	112	88	0	410	190	94	89	0.58	640	1.62
171	Manjeera (Nakka)	II	MEDAK	Islampur	Toopran	17.877	78.475	8.06	546	349	40	2	48	19	0	160	50	45	12	0.75	200	1.23
172	Manjeera (Nakka)	II	MEDAK	Toopran	Toopran	17.841	78.478	7.65	993	636	112	2	48	34	0	310	80	56	18	1.98	260	3.03
173	Manjeera (Nakka)	II	MEDAK	Edulapally	Yeldurthy	17.967	78.349	8.26	695	445	77	1	64	15	0	270	30	48	15	2.33	220	2.24
174	Manjeera (Nakka)	II	MEDAK	Kukunoor	Yeldurthy	17.915	78.321	8.79	750	480	36	29	56	39	30	260	40	51	14	0.58	300	0.90
175	Manjeera (Nakka)	II	MEDAK	Ramayapally	Yeldurthy	17.945	78.321	7.78	648	415	28	1	72	24	0	230	20	67	9	0.70	280	0.73

Ground water Quality during Pre Monsoon- 2025																						
SNO	River	Priority	District	Village	Mandal	Lat_GIS	Long_GIS	pH at 25 °C	Sp cond at 25°C µS/cm	TDS Calculated mg/L	Na ⁺	K ⁺	Ca ²⁺	Mg ²⁺	(CO ₃ ²⁻ as CaCO ₃)	HCO ₃ ⁻ as CaCO ₃	Cl ⁻	SO ₄ ²⁻	NO ₃ ⁻	F ⁻	TH as CaCO ₃	SAR
176	Manjeera (Nakka)	II	NIZAMABAD	Bodhan	Bodhan	18.671	77.893	7.7	1152	737	110	1	80	34	0	180	200	88	28	0.64	339.942	2.59395
177	Manjeera (Nakka)	II	NIZAMABAD	Dupally	Renjal	18.733	77.991	8.14	1985	1270	128	1	72	122	0	280	280	189	83	0.75	679.794	2.13449
178	Manjeera (Nakka)	II	NIZAMABAD	Kotagiri	Kotagiri	18.575	77.830	7.74	745	477	63	1	24	34	0	140	70	85	7	0.77	199.942	1.93714
179	Manjeera (Nakka)	II	NIZAMABAD	Rayakur	Rudrur	18.610	77.858	8.27	1485	950	95	3	80	92	0	260	330	36	16	0.98	579.844	1.7153
180	Manjeera (Nakka)	II	NIZAMABAD	Varni	Varni	18.543	77.903	7.48	996	637	88	4	40	49	0	270	110	43	22	0.48	299.918	2.2093
181	Manjeera (Nakka)	II	NIZAMABAD	Yedapalli	Yedapalli	18.678	77.954	7.58	876	561	45	18	136	5	0	290	90	48	3	0.84	359.992	1.03119
182	Manjeera (Nakka)	II	SANGAREDDY	Jogipet	Andole	17.836	78.073	7.86	1482	948	201	3	64	49	0	390	170	107	51	1.65	360	4.61
183	Manjeera (Nakka)	II	SANGAREDDY	Gummadiddla	Gummadiddla	17.685	78.368	8.05	930	595	50	1	56	53	0	210	90	83	49	0.71	360	1.14
184	Manjeera (Nakka)	II	SANGAREDDY	Borapatla	Hathnoora	17.671	78.157	8.20	540	346	37	2	48	15	0	140	40	55	6	1.05	180	1.20
185	Manjeera (Nakka)	II	SANGAREDDY	Nasthipur	Hathnoora	17.705	78.219	8.39	530	339	48	2	48	10	10	140	40	39	17	1.28	160	1.65
186	Manjeera (Nakka)	II	SANGAREDDY	Ootla	Jinnaram	17.631	78.319	8.22	1280	819	110	1	56	68	0	170	240	136	6	1.08	420	2.33
187	Manjeera (Nakka)	II	SANGAREDDY	Bachapally	Kalher	18.139	77.868	7.68	1680	1075	115	1	136	58	0	320	230	136	50	0.93	580	2.08
188	Manjeera (Nakka)	II	SANGAREDDY	Meerkhanpally	Kalher	18.124	77.852	8.17	441	282	34	4	40	15	0	120	60	29	1	0.43	160	1.17
189	Manjeera (Nakka)	II	SANGAREDDY	Byathole	Kandi	17.611	78.189	7.63	1692	1083	256	10	88	15	0	190	280	208	50	1.79	280	6.65
190	Manjeera (Nakka)	II	SANGAREDDY	Hadnoor - s	Nyalkal	17.803	77.626	8.40	284	182	11	1	24	15	10	80	30	1	11	0.22	120	0.44
191	Manjeera (Nakka)	II	SANGAREDDY	Isnapur	Patancheru	17.552	78.201	7.57	32	20	4	0.5	4	2	0	15	5	6	1	0.04	20	0.40
192	Manjeera (Nakka)	II	SANGAREDDY	Patancheruvu	Patancheru	17.526	78.270	7.96	1054	675	56	2	48	68	0	240	150	64	3	0.69	400	1.22
193	Manjeera (Nakka)	II	SANGAREDDY	Kodur	Pulkal	17.719	78.027	8.57	457	292	35	4	40	15	20	130	40	29	2	0.45	160	1.19
194	Manjeera (Nakka)	II	SANGAREDDY	Muddaipet	Pulkal	17.746	77.978	8.27	540	346	21	1	16	49	0	230	20	23	3	0.70	240	0.59
195	Manjeera (Nakka)	II	SANGAREDDY	Pulkal	Pulkal	17.726	77.995	7.92	447	286	5	4	32	34	0	140	40	34	2	0.32	220	0.15
196	Manjeera (Nakka)	II	SANGAREDDY	R.C.Puram	R.C.Puram	17.509	78.300	8.04	1180	755	103	9	56	49	0	220	140	106	51	0.81	340	2.43
197	Manjeera (Nakka)	II	SANGAREDDY	Ranzole-I	Zaheerabad	17.676	77.656	8.53	340	218	21	0.4	24	19	20	130	20	4	2	0.38	140	0.75
198	Manjeera (Nakka)	II	SIDDIPET	Mulugu	Mulugu	17.721	78.633	7.57	1078	690	77	3	104	39	0	440	80	13	22	2.15	420	1.63
199	Manjeera (Nakka)	II	SIDDIPET	Majidpalli	Wargal	17.823	78.587	8.10	1078	690	99	1	80	44	0	380	90	66	15	0.93	380	2.21
200	Manjeera (Nakka)	II	VIKARABAD	Marpalli	Marpalli	17.529	77.771	8.15	532	340	34	2	48	19	0	190	30	22	22	0.34	200	1.05
201	Manjeera (Nakka)	II	VIKARABAD	Mominpet	Mominpet	17.518	77.891	7.76	756	484	26	0.3	56	44	0	260	60	8	27	0.43	320	0.63
202	Manjeera (Nakka)	II	VIKARABAD	Vattinenipally(s)	Nawabpet	17.445	77.983	8.38	803	514	27	0.3	64	49	20	230	70	40	24	0.80	360	0.62
203	Maner	III	BHUPALPALLY	Bhupalpally	Bhupalpally	18.441	79.877	8.36	737	472	90	5	40	24	20	150	90	84	17	0.64	200	2.77
204	Maner	III	BHUPALPALLY	Gudadpally	Bhupalpally	18.389	79.807	8.08	1600	1024	46	6	208	73	0	50	40	750	12	0.12	820	0.70
205	Maner	III	BHUPALPALLY	Chityala	Chityala	18.337	79.672	8.09	972	622	48	3	48	68	0	200	100	86	91	0.87	400	1.04
206	Maner	III	BHUPALPALLY	Jadalpet	Chityala	18.383	79.736	8.50	666	426	36	5	32	49	20	160	50	105	1	0.22	280	0.94
207	Maner	III	BHUPALPALLY	Chelpur	Ghanpur Mulug	18.376	79.835	7.90	1611	1031	45	6	240	53	0	50	40	750	12	0.14	820	0.68
208	Maner	III	BHUPALPALLY	Velthurlapally	Ghanpur Mulug	18.303	79.889	8.10	2248	1439	390	4	40	63	0	530	310	183	14	2.66	360	8.94
209	Maner	III	BHUPALPALLY	Jadaropet	Kataram	18.696	79.884	8.51	1267	811	180	30	40	39	20	150	200	137	96	0.57	260	4.85
210	Maner	III	BHUPALPALLY	Regulugudem	Kataram	18.624	79.869	8.81	910	582	140	5	16	34	30	220	110	67	10	0.82	180	4.54
211	Maner	III	BHUPALPALLY	Shankarampally II	Kataram	18.602	79.898	8.22	3430	2195	630	20	88	83	0	240	810	540	4	0.39	560	11.58
212	Maner	III	BHUPALPALLY	Mallaram	Malhar Rao	18.557	79.786	8.27	2134	1366	390	5	24	53	0	460	310	187	14	2.47	280	10.14
213	Maner	III	BHUPALPALLY	Rangapur	Mogullapalli	18.272	79.689	7.94	2252	1441	390	4	40	78	0	550	300	242	13	2.61	420	8.28
214	Maner	III	BHUPALPALLY	Aknepally	Mogullapalli	18.363	79.610	8.68	552	353	25	3	24	49	20	130	40	31	86	1.36	260	0.67
215	Maner	III	MULUGU	Jakkaram	Mulugu	18.167	79.888	7.85	801	513	20	2	24	73	0	320	40	22	2	0.31	360	0.46
216	Maner	III	MULUGU	Mulugu	Mulugu	18.192	79.943	7.65	1280	819	54	5	96	58	0	160	250	76	23	1.15	480	1.08
217	Maner	III	BHUPALPALLY	Gorikothapally	Regonda	18.180	79.815	8.17	2222	1422	380	4	32	63	0	540	300	180	13	2.61	340	8.96
218	Maner	III	BHUPALPALLY	Regonda	Regonda	18.240	79.778	8.26	1392	891	170	27	32	68	0	250	190	145	80	0.60	360	3.90
219	Maner	III	BHUPALPALLY	Ramakrishnapuram	Tekumatla	18.418	79.625	8.44	972	622	26	4	32	88	30	250	60	32	120	1.07	440	0.54

Ground water Quality during Pre Monsoon- 2025																						
SNO	River	Priority	District	Village	Mandal	Lat_GIS	Long_GIS	pH at 25 °C	Sp cond at 25°C µS / cm	TDS Calculated mg/L	Na ⁺	K ⁺	Ca ²⁺	Mg ²⁺	CO ₃ ²⁻ as CaCO ₃	HCO ₃ ⁻ as CaCO ₃	Cl ⁻	SO ₄ ²⁻	NO ₃ ⁻	F ⁻	TH as CaCO ₃	SDR
220	Maner	III	MULUGU	Laxmidvipet	Vankatapur	18.294	79.956	8.43	4777	3057	815	3	24	136	20	440	1100	322	14	0.95	620	14.23
221	Maner	III	JAGITYAL	Chepial	Kodimal	18.625	78.936	8.32	984	630	26	2	48	24	40	100	30	22	85	1.57	220	0.76
222	Maner	III	JANGAON	Tarigopulla	Narmetta	17.943	79.180	7.63	892	571	27	4	120	19	0	250	80	36	49	0.47	380	0.60
223	Maner	III	JANGAON	Veldanda	Narmetta	17.858	79.125	8.28	1862	1192	247	4	32	78	0	400	240	120	86	1.30	400	5.37
224	Maner	III	KAMAREDDY	Adloor	Kamareddy	18.344	78.344	7.58	569	364	47	2	32	29	0	250	10	20	22	2.07	200	1.45
225	Maner	III	KAMAREDDY	Bhiknoor	Bhiknoor	18.196	78.399	7.09	1298	831	107	8	80	53	0	380	110	96	44	0.99	420	2.27
226	Maner	III	KAMAREDDY	Bibipet	Bibipet	18.205	78.523	7.21	1114	713	24	1	128	44	0	240	140	64	58	0.48	500	0.47
227	Maner	III	KAMAREDDY	Domakonda	Domakonda	18.250	78.436	7.16	1505	963	84	0.5	112	83	0	260	270	115	48	0.84	620	1.46
228	Maner	III	KAMAREDDY	Issannapally	Bhiknoor	18.143	78.477	8.40	569	364	65	1	40	15	20	200	30	28	10	2.08	160	2.23
229	Maner	III	KAMAREDDY	Machareddy	Machareddy	18.329	78.493	7.56	1262	808	62	2	88	68	0	250	210	80	12	0.67	500	1.21
230	Maner	III	KAMAREDDY	Narasannapally	Kamareddy	18.269	78.362	7.24	632	404	27	3	80	15	0	160	90	10	20	2.31	260	0.73
231	Maner	III	KAMAREDDY	P.D.Mallareddy	Bhiknoor	18.173	78.453	6.91	1631	1044	128	3	96	78	0	370	210	120	49	0.79	560	2.35
232	Maner	III	KAMAREDDY	Reddy pet	Machareddy	18.409	78.417	7.79	1159	742	88	3	88	39	0	240	160	78	28	0.90	380	1.96
233	Maner	III	KARIMNAGAR	Chigurumamidi	Chigurumamidi	18.263	79.155	8	1180	755	52	4	160	19	0	160	200	88	67	1.48	480	1.03
234	Maner	III	KARIMNAGAR	Rukmapur	Choppadandi	18.533	79.146	7.83	729	467	36	20	72	19	0	260	20	57	12	0.27	260	0.97
235	Maner	III	KARIMNAGAR	Gangadhara	Gangadhara	18.579	79.009	8.24	692	443	46	1	80	10	0	100	120	46	23	0.67	240	1.29
236	Maner	III	KARIMNAGAR	Mylaram	Ganneruvaram	18.368	79.078	8	1053	674	104	12	80	34	0	230	140	106	48	1.09	340	2.45
237	Maner	III	KARIMNAGAR	Huzurabad	Huzurabad	18.189	79.408	8.08	468	300	35	1	48	10	0	100	50	43	19	1.04	160	1.20
238	Maner	III	KARIMNAGAR	Vavilala	Jammikunta	18.396	79.553	8.18	1173	751	76	6	56	73	0	360	90	86	29	1.35	440	1.58
239	Maner	III	KARIMNAGAR	Karimnagar	Karimnagar	18.436	79.128	8.12	650	416	50	1	56	15	0	110	90	50	21	0.58	200	1.54
240	Maner	III	KARIMNAGAR	Nagnur	Karimnagar	18.500	79.145	8.59	1038	664	68	3	80	29	40	130	130	104	5	0.62	320	1.65
241	Maner	III	KARIMNAGAR	Thadikal	Keshavpatnam	18.309	79.289	8.11	515	330	28	8	64	10	0	100	80	40	14	0.61	200	0.86
242	Maner	III	KARIMNAGAR	Laxmipur	Manakondur	18.447	79.285	8.27	520	333	33	1	72	10	0	120	80	45	13	0.45	220	0.97
243	Maner	III	KARIMNAGAR	Gundi	Ramadugu	18.619	79.087	8.24	623	399	40	4	48	24	0	140	60	43	49	0.64	220	1.17
244	Maner	III	KARIMNAGAR	Saidapur	Saidapur	18.215	79.305	7.78	660	422	49	22	48	24	0	100	130	60	6	0.82	220	1.44
245	Maner	III	KARIMNAGAR	Alugunur	Thimmapur	18.401	79.151	7.97	529	339	35	10	24	34	0	110	90	41	2	0.58	200	1.08
246	Maner	III	KARIMNAGAR	Nedunur	Thimmapur	18.312	79.138	8.01	889	569	78	4	56	29	0	160	120	70	33	1.00	260	2.10
247	Maner	III	KARIMNAGAR	Veenavanka	Veenavanka	18.346	79.421	8.08	2186	1399	240	8	104	73	0	350	400	154	1	1.26	560	4.41
248	Maner	III	PEDDAPALLY	Eligedu	Eligedu	18.552	79.261	8.39	1309	838	201	6	32	39	50	300	140	107	30	0.49	240	5.64
249	Maner	III	PEDDAPALLY	Julapalli	Julapalli	18.621	79.249	8.16	1504	963	281	3	16	29	0	410	150	108	36	0.30	160	9.66
250	Maner	III	PEDDAPALLY	Khamunampally	Mutharam (Man)	18.557	79.700	8.09	1242	795	118	3	24	68	0	230	160	89	51	0.62	340	2.78
251	Maner	III	PEDDAPALLY	Odella	Odella	18.453	79.460	8.14	842	539	78	2	24	49	0	130	100	105	52	0.65	260	2.10
252	Maner	III	PEDDAPALLY	Peddapalli	Peddapalli	18.602	79.390	8.23	1107	708	97	2	40	58	0	160	190	55	76	1.54	340	2.29
253	Maner	III	SIDDIPET	Jangaon	Akkannapet	18.085	79.195	7.99	979	627	41	4	136	24	0	270	70	114	43	0.53	440	0.84
254	Maner	III	SIDDIPET	Dacharam	Bejjanki	18.251	79.057	8.15	1724	1103	354	4	24	24	0	440	200	152	39	2.46	160	12.17
255	Maner	III	SIDDIPET	Guggilla	Bejjanki	18.201	79.061	7.93	1168	748	98	77	48	44	0	380	130	27	10	1.59	300	2.46
256	Maner	III	SIDDIPET	Vodlur Begampet	Bejjanki	18.321	79.043	7.68	1284	822	130	3	104	24	0	280	120	141	50	1.31	360	2.98
257	Maner	III	SIDDIPET	Cherila	Cherila	17.888	78.979	8.30	1850	1184	279	6	48	68	20	420	260	188	1	1.47	400	6.07
258	Maner	III	SIDDIPET	Gurjakunta	Cherila	17.956	78.965	7.92	918	588	55	3	48	63	0	290	90	77	5	0.73	380	1.22
259	Maner	III	SIDDIPET	Nagapuri	Cherila	17.863	78.879	7.67	2475	1584	207	14	256	19	0	340	370	261	54	0.53	720	3.35
260	Maner	III	SIDDIPET	Allipur	Chinnakodur	18.238	78.924	7.64	1270	813	176	3	88	10	0	270	130	139	49	1.34	260	4.75
261	Maner	III	SIDDIPET	Ananthasagar	Chinnakodur	18.185	79.002	8.10	486	311	33	3	32	24	0	140	50	40	1	0.61	180	1.07
262	Maner	III	SIDDIPET	Peddakodur	Chinnakodur	18.149	78.889	7.84	898	575	41	4	128	19	0	300	60	80	21	0.79	400	0.89
263	Maner	III	SIDDIPET	Mubarasapur	Doulthabad	17.956	78.603	7.65	894	572	77	2	72	24	0	290	60	26	51	0.93	280	2.00

Ground water Quality during Pre Monsoon- 2025																						
SNO	River	Priority	District	Village	Mandal	Lat_GIS	Long_GIS	pH at 25 °C	Sp cond at 25°C µS /cm	TDS Calculated mg/L	Na ⁺	K ⁺	Ca ²⁺	Mg ²⁺	CO ₃ ²⁻ as CaCO ₃	HCO ₃ ⁻ as CaCO ₃	Cl ⁻	SO ₄ ²⁻	NO ₃ ⁻	F ⁻	TH as CaCO ₃	SUR
264	Maner	III	SIDDIPET	Chittapur	Dubbak	18.131	78.620	7.40	1256	804	66	2	144	39	0	230	190	130	49	0.87	520	1.26
265	Maner	III	SIDDIPET	Gambheerpur	Dubbak	18.229	78.608	7.52	1189	761	60	2	112	53	0	350	150	47	10	1.08	500	1.16
266	Maner	III	SIDDIPET	Peddacheekode	Dubbak	18.214	78.630	7.84	824	527	31	2	112	15	0	240	70	48	21	0.92	340	0.73
267	Maner	III	SIDDIPET	Pothireddypet	Dubbak	18.132	78.573	7.37	1578	1010	96	2	128	63	0	280	250	118	33	0.65	580	1.74
268	Maner	III	SIDDIPET	Gajwel	Gajwel	17.845	78.685	7.82	825	528	45	2	80	29	0	280	30	52	47	1.79	320	1.09
269	Maner	III	SIDDIPET	Husnabad	Husnabad	18.144	79.210	7.95	1010	646	68	2	56	63	0	320	70	98	26	0.96	400	1.48
270	Maner	III	SIDDIPET	Munigadapa	Jagdevpur	17.813	78.824	7.44	2869	1836	89	4	288	122	0	410	570	145	51	0.51	1220	1.11
271	Maner	III	SIDDIPET	Koheda	Koheda	18.169	79.094	8.08	1442	923	78	176	40	63	0	430	130	104	35	0.67	360	1.79
272	Maner	III	SIDDIPET	Varikolu	Koheda	18.255	79.110	7.99	1659	1062	343	5	24	24	0	550	130	119	49	1.83	160	11.79
273	Maner	III	SIDDIPET	Ainapur	Komuravelli	17.893	78.890	7.77	980	627	32	4	112	34	0	280	50	124	13	1.23	420	0.68
274	Maner	III	SIDDIPET	Gouraipally	Komuravelli	17.952	78.900	7.74	859	550	40	2	112	15	0	210	80	88	12	0.81	340	0.94
275	Maner	III	SIDDIPET	Komuravelli	Komuravelli	18.253	78.582	7.72	881	564	27	6	104	34	0	270	60	91	20	0.56	400	0.60
276	Maner	III	SIDDIPET	Ankireddypally	Kondapak	18.002	78.927	7.55	1116	714	34	3	120	44	0	140	200	109	23	0.11	480	0.67
277	Maner	III	SIDDIPET	Sir singandla	Kondapak	18.005	78.835	7.69	990	634	42	3	136	24	0	240	120	83	40	1.28	440	0.87
278	Maner	III	SIDDIPET	Bekkal	Madoor	17.988	79.104	7.64	802	513	30	8	80	34	0	280	40	56	15	1.25	340	0.70
279	Maner	III	SIDDIPET	Madoor	Madoor	17.931	79.050	7.62	1061	679	78	3	88	34	0	320	60	86	50	0.18	360	1.79
280	Maner	III	SIDDIPET	Salakpur	Madoor	17.891	79.025	7.71	839	537	41	3	80	34	0	250	60	83	12	0.69	340	0.97
281	Maner	III	SIDDIPET	Bhoompalli	Mirdoddi	18.121	78.597	7.79	875	560	64	2	96	15	0	190	100	60	48	0.53	300	1.61
282	Maner	III	SIDDIPET	Kodarajpally	Nanganur	18.039	79.093	8.06	486	311	35	3	40	19	0	160	20	53	17	0.79	180	1.13
283	Maner	III	SIDDIPET	Rampur	Nanganur	18.089	78.993	7.39	1435	918	40	4	176	49	0	240	280	52	48	0.99	640	0.69
284	Maner	III	SIDDIPET	Raipole	Raipole	17.926	78.618	7.82	797	510	21	2	104	24	0	270	40	36	49	1.17	360	0.48
285	Maner	III	SIDDIPET	Ragavapur	Siddipet	18.177	78.777	7.32	1261	807	68	2	136	39	0	220	170	138	49	0.76	500	1.32
286	Maner	III	SIDDIPET	Tornal	Siddipet	18.116	78.751	7.89	799	511	57	2	64	29	0	300	30	45	11	2.33	280	1.49
287	Maner	III	SIDDIPET	Siddipet	Siddipet	18.103	78.838	7.44	729	467	26	1	80	34	0	200	80	59	21	1.62	340	0.61
288	Maner	III	SIRCILLA	Korem	Boinipally	18.532	78.915	8.16	1498	959	129	8	72	78	0	350	210	93	33	1.41	500	2.51
289	Maner	III	SIRCILLA	Kothapet (NC)	Boinipally	18.418	78.961	7.81	877	561	77	2	40	44	0	250	90	63	0.4	1.48	280	2.00
290	Maner	III	SIRCILLA	Chandurthy	Chandurthy	18.572	78.778	8.07	1002	641	80	2	40	63	0	350	90	40	4	0.65	360	1.83
291	Maner	III	SIRCILLA	Kothapally	Gambhiraopet	18.271	78.580	7.93	852	545	61	9	32	53	0	250	90	52	9	0.78	300	1.53
292	Maner	III	SIRCILLA	Narmal	Gambhiraopet	18.284	78.553	7.71	273	175	22	1	16	15	0	90	30	12	3	0.16	100	0.96
293	Maner	III	SIRCILLA	Ananthagiri	Illanthakunta	18.267	78.903	8.14	1669	1068	134	4	88	88	0	460	240	50	3	1.56	580	2.42
294	Maner	III	SIRCILLA	Illanthukunta	Illanthakunta	18.312	78.956	7.71	394	252	33	1	24	24	0	100	70	27	3	0.33	160	1.13
295	Maner	III	SIRCILLA	Kandikatkur	Illanthakunta	18.374	78.964	7.77	1188	760	105	4	64	63	0	330	120	122	7	2.84	420	2.23
296	Maner	III	SIRCILLA	Repaka	Illanthakunta	18.264	78.976	8.09	1313	840	119	5	72	58	0	320	150	57	93	0.41	420	2.52
297	Maner	III	SIRCILLA	Kondapur	Konaraopet	18.512	78.699	8.06	1651	1057	147	8	80	73	0	360	240	103	7	0.65	500	2.86
298	Maner	III	SIRCILLA	Mamidipalli	Konaraopet	18.499	78.758	7.99	1653	1058	152	1	88	78	0	340	210	159	53	1.34	540	2.84
299	Maner	III	SIRCILLA	Nizamabad	Konaraopet	18.470	78.719	8.13	615	394	64	2	24	29	0	190	40	23	60	0.66	180	2.07
300	Maner	III	SIRCILLA	Suddala	Konaraopet	18.468	78.793	8.21	1228	786	96	1	64	68	0	370	160	30	7	1.15	440	1.99
301	Maner	III	SIRCILLA	Avunoor	Mustabad	18.350	78.717	7.81	902	577	84	5	40	49	0	270	100	65	0.4	1.53	300	2.11
302	Maner	III	SIRCILLA	Kondapur	Mustabad	18.343	78.684	7.79	620	397	48	3	32	34	0	170	60	52	18	0.94	220	1.41
303	Maner	III	SIRCILLA	Sircilla	Sircilla	18.356	78.783	8.19	2075	1328	174	5	112	107	0	380	390	116	21	0.66	720	2.82
304	Maner	III	SIRCILLA	Rallapet	Sircilla	18.283	78.821	7.74	980	627	74	1	40	58	0	260	100	86	10	0.55	340	1.75
305	Maner	III	SIRCILLA	Ramchandrapaur	Sircilla	18.406	78.827	8.03	895	573	71	2	56	39	0	240	90	60	30	0.70	300	1.78
306	Maner	III	SIRCILLA	Garjanapalle	Veernapally	18.527	78.611	7.73	434	278	29	1	24	29	0	120	30	53	29	0.58	180	0.94
307	Maner	III	SIRCILLA	Chekkapalli	Vemulawada	18.533	78.860	8.08	813	520	65	5	40	44	0	280	60	43	14	1.27	280	1.69

Ground water Quality during Pre Monsoon- 2025																						
SNO	River	Priority	District	Village	Mandal	Lat_GIS	Long_GIS	pH at 25 °C	Sp cond at 25°C µS/cm	TDS Calculated mg/L	Na ⁺	K ⁺	Ca ²⁺	Mg ²⁺	CO ₃ ²⁻ as CaCO ₃	HCO ₃ ⁻ as CaCO ₃	Cl ⁻	SO ₄ ²⁻	NO ₃ ⁻	F ⁻	TH as CaCO ₃	SAR
308	Maner	III	SIRCILLA	Vemulawada	Vemulawada	18.486	78.864	8.13	1048	671	82	3	40	63	0	220	150	64	48	0.73	360	1.88
309	Maner	III	SIRCILLA	Racherla Boppaspu	Yellareddipet	18.377	78.617	8.04	983	629	66	6	32	68	0	160	120	100	91	0.39	360	1.51
310	Maner	III	SIRCILLA	Rajannapet	Yellareddipet	18.403	78.643	8.06	1031	660	71	1	40	73	0	310	90	83	21	2.10	400	1.54
311	Maner	III	WARANGAL (R)	Atmakur	Atmakur	18.069	79.738	7.94	1080	691	91	7	64	58	0	300	130	79	32	0.28	400	1.98
312	Maner	III	WARANGAL (R)	Damera	Damera	18.055	79.641	8.17	891	570	70	5	56	49	0	220	110	74	45	1.34	340	1.65
313	Maner	III	WARANGAL (R)	Duggondi	Duggondi	18.019	79.808	7.79	642	411	45	4	24	39	0	160	80	32	11	0.42	220	1.32
314	Maner	III	WARANGAL (R)	Geesgonda	Geesgonda	17.963	79.699	7.89	1029	659	115	7	32	44	0	250	140	56	8	1.38	260	3.10
315	Maner	III	WARANGAL (R)	Cherlapally	Parkal	18.233	79.608	8.25	940	602	75	6	56	49	0	200	120	92	44	0.30	340	1.77
316	Maner	III	WARANGAL (R)	Nadikuda	Parkal	18.193	79.642	7.87	223	143	13	1	16	19	0	100	20	15	1	0.97	120	0.52
317	Maner	III	WARANGAL (R)	Parkal	Parkal	18.202	79.637	8.21	1173	751	100	7	64	58	0	230	150	108	66	1.51	400	2.17
318	Maner	III	WARANGAL (U)	Gatla Narsingapur	Bheemadevarapally	18.088	79.327	8.03	1671	1069	148	8	80	73	0	300	220	159	26	1.08	500	2.88
319	Maner	III	WARANGAL (U)	Vangara	Bheemadevarapally	18.134	79.345	8.12	892	571	75	6	48	44	0	220	100	55	52	1.13	300	1.88
320	Maner	III	WARANGAL (U)	Narayanagiri	Dharmasagar	17.991	79.377	8.07	954	611	83	9	56	39	0	210	110	78	42	0.63	300	2.08
321	Maner	III	WARANGAL (U)	Velair	Dharmasagar	18.014	79.338	8.09	1310	838	116	8	72	68	0	220	180	117	127	0.84	460	2.35
322	Maner	III	WARANGAL (U)	Elkathurthy	Elkathurthy	18.094	79.441	8.38	1432	916	121	18	72	73	40	210	200	183	1	6.77	480	2.40
323	Maner	III	WARANGAL (U)	Hanumkonda	Hanumkonda	18.001	79.558	7.96	567	363	31	3	40	34	0	150	60	41	35	1.15	240	0.87
324	Maner	III	WARANGAL (U)	Seethampet	Hasanparthi	18.078	79.515	8.18	1190	762	96	29	64	63	0	300	140	107	43	1.25	420	2.04
325	Maner	III	WARANGAL (U)	Shangaram	Kamalapur	18.184	79.597	8.19	1530	979	136	10	80	63	0	320	200	132	1	0.42	460	2.76
326	Maner	III	WARANGAL (U)	Charbowli	warangal	17.982	79.607	8.20	549	351	69	6	16	24	0	160	70	28	1	1.44	140	2.54
327	Godavari	IV	ADILABAD	Bazarhatnur	Bazarhatnur	19.459	78.351	8.26	225	144	11	1	16	15	0	80	20	15	1	0.05	100	0.48
328	Godavari	IV	ADILABAD	Boath	Boath	19.342	78.317	8.31	567	363	43	1	32	24	20	110	80	25	0.1	1.47	180	1.39
329	Godavari	IV	ADILABAD	Gudihatnoor	Gudihatnoor	19.526	78.512	8.23	524	335	28	2	40	24	0	140	50	25	27	0.25	200	0.86
330	Godavari	IV	ADILABAD	Neradigonda	Neradigonda	19.294	78.412	8.28	1146	733	148	4	56	24	0	90	250	105	8	0.91	240	4.15
331	Godavari	IV	ADILABAD	Utnoor	Utnoor	19.379	78.769	8.36	485	310	38	2	32	19	40	100	50	25	3	1.03	160	1.31
332	Godavari	IV	BHADRADRI	Allapalli	Allapalli	17.830	80.475	7.92	769	492	77	5	32	39	0	210	60	99	8	1.37	240	2.17
333	Godavari	IV	BHADRADRI	Aswapuram	Ashwapuram	17.842	80.809	7.67	1412	904	178	2	40	39	0	220	180	161	2	1.42	260	4.80
334	Godavari	IV	BHADRADRI	Bhadrachalam	Bhadrachalam	17.667	80.901	8.35	1198	767	92	2	40	73	30	260	130	95	37	0.75	400	2.00
335	Godavari	IV	BHADRADRI	M.Banjara	Burgampahad	17.645	80.791	7.68	1763	1128	251	3	16	88	0	480	210	166	14	0.67	400	5.46
336	Godavari	IV	BHADRADRI	Ravikampadu	Chandrugonda	17.399	80.611	8.63	1754	1123	203	6	8	117	90	400	160	117	153	0.78	500	3.95
337	Godavari	IV	BHADRADRI	Cherla	Cherla	18.074	80.831	8.12	253	162	22	1	24	5	0	50	50	5	5.3	0.07	80	1.07
338	Godavari	IV	BHADRADRI	Chunchupalli	Chunchupalli	17.529	80.608	8.95	2302	1473	423	4	16	73	90	440	380	170	22	2.02	340	9.96
339	Godavari	IV	BHADRADRI	Dummugudem	Dummugudem	17.852	80.894	9.09	676	433	92	0.1	16	29	50	260	20	8	14	1.03	160	3.17
340	Godavari	IV	BHADRADRI	Mamakannu	Gundala	17.866	80.413	7.64	578	370	52	20	32	19	0	200	40	34	8	0.69	160	1.78
341	Godavari	IV	BHADRADRI	Papakollu	Julurpadu	17.418	80.483	8.62	645	413	82	4	40	15	30	140	80	59	6	0.58	160	2.83
342	Godavari	IV	BHADRADRI	Karakagudem	Karakagudem	18.035	80.568	7.93	738	472	48	21	48	34	0	260	70	35	2	0.98	260	1.31
343	Godavari	IV	BHADRADRI	Laxmidvipalli	Laxmidvipalli	17.573	80.619	8.08	935	598	80	17	64	19	0	120	120	56	109	0.44	240	2.24
344	Godavari	IV	BHADRADRI	Manuguru	Manuguru	17.955	80.830	7.95	1472	942	228	3	32	49	0	200	210	244	26	0.63	280	5.92
345	Godavari	IV	BHADRADRI	Mulakalapalli (D)	Mulakalapalli	17.504	80.832	8.89	787	504	32	4	72	34	40	170	80	48	31	0.69	320	0.78
346	Godavari	IV	BHADRADRI	Ulavanoor	Palwancha	17.781	80.679	8.21	874	559	82	2	24	53	0	280	80	67	7	0.95	280	2.14
347	Godavari	IV	BHADRADRI	Sujathanagar	Sujathanagar	17.488	80.589	8.72	1105	707	171	12	48	19	100	200	120	83	35	0.64	200	5.25
348	Godavari	IV	BHADRADRI	Bodu	Tekulapalli	17.674	80.444	8.03	933	597	63	44	56	29	0	230	80	80	30	0.72	260	1.69
349	Godavari	IV	BHADRADRI	Sulanagar	Tekulapalli	17.544	80.502	8.32	1674	1071	185	4	16	88	30	260	160	161	135	0.24	400	4.02
350	Godavari	IV	BHUPALPALY	Nandigama	Bhupalpally	18.500	80.057	8.26	561	359	17	5	32	49	0	220	40	39	0.2	0.82	280	0.44
351	Godavari	IV	MULUGU	Eturu Nagaram (S)	Eturu Nagaram	18.337	80.423	7.73	2218	1420	393	3	8	63	0	530	270	200	15	3.27	280	10.21

Ground water Quality during Pre Monsoon- 2025																						
SNO	River	Priority	District	Village	Mandal	Lat_GIS	Long_GIS	pH at 25 °C	Sp cond at 25°C µS/cm	TDS Calculated mg/L	Na ⁺	K ⁺	Ca ²⁺	Mg ²⁺	CO ₃ ²⁻ as CaCO ₃	HCO ₃ ⁻ as CaCO ₃	Cl ⁻	SO ₄ ²⁻	NO ₃ ⁻	F ⁻	T.H.as CaCO ₃	SAR
352	Godavari	IV	MULUGU	Pasra	Govindaraopet	18.207	80.172	8.29	1976	1265	290	6	16	92	0	480	250	200	38	1.95	420	6.15
353	Godavari	IV	BHUPALPALLY	Medipally	Kataram	18.550	79.924	8.73	420	269	35	23	32	15	20	160	20	25	13	0.08	140	1.29
354	Godavari	IV	BHUPALPALLY	Stambampally	Maha Mutharam	18.564	79.993	8.20	1121	717	102	13	32	68	0	100	160	220	50	0.50	360	2.34
355	Godavari	IV	BHUPALPALLY	Yatnaram	Maha Mutharam	18.574	80.152	8.28	1080	691	102	15	24	63	0	100	180	127	77	0.52	320	2.48
356	Godavari	IV	BHUPALPALLY	Ambatipalli	Mahadevpur	18.696	80.062	8.28	994	636	28	97	56	39	0	170	90	101	92	0.18	300	0.70
357	Godavari	IV	BHUPALPALLY	Annaram	Mahadevpur	18.762	79.843	8.05	2256	1444	340	4	40	78	0	490	290	197	14	2.57	420	7.21
358	Godavari	IV	BHUPALPALLY	Kaleswaram	Mahadevpur	18.803	79.905	8.35	2129	1363	370	5	32	73	60	450	300	197	13	2.47	380	8.25
359	Godavari	IV	BHUPALPALLY	Mahadevpur II	Mahadevpur	18.721	79.982	8.57	731	468	50	6	32	49	20	140	100	24	83	0.95	280	1.30
360	Godavari	IV	MULUGU	Kamalapuram	Mangapet	18.266	80.475	7.73	2216	1418	365	3	64	63	0	570	280	202	15	3.28	420	7.75
361	Godavari	IV	MULUGU	Rajupet	Mangapet	18.154	80.626	8.13	2189	1401	355	4	8	63	0	480	250	198	15	3.57	280	9.22
362	Godavari	IV	BHUPALPALLY	Kamanpally	Palimela	18.625	80.246	8.28	375	240	20	20	24	24	0	70	60	27	55	0.07	160	0.69
363	Godavari	IV	BHUPALPALLY	Lenkalagadda	Palimela	18.675	80.130	8.36	1014	649	43	112	48	34	20	150	100	101	91	0.22	260	1.16
364	Godavari	IV	BHUPALPALLY	Sarvaipet	Palimela	18.683	80.238	8.22	372	238	19	20	24	19	0	60	50	26	60	0.06	140	0.70
365	Godavari	IV	MULUGU	Beerelli	Tadvai	18.031	80.346	8.12	403	258	35	3	24	19	0	120	40	41	2	0.39	140	1.30
366	Godavari	IV	MULUGU	Lavala	Tadvai	18.171	80.263	8.24	396	253	36	3	16	19	0	120	30	39	2	0.42	120	1.44
367	Godavari	IV	JAGITYAL	Kandlapalle	Beerpur	19.028	78.961	8.2	1134	726	83	44	40	58	0	290	150	66	2	0.68	340	1.96
368	Godavari	IV	JAGITYAL	Dharmapuri	Dharmapuri	18.947	79.102	8.07	1453	930	141	26	64	58	0	310	210	120	6	0.45	400	3.07
369	Godavari	IV	JAGITYAL	Jaina	Dharmapuri	19.011	79.076	7.94	693	444	59	2	56	19	0	140	90	62	20	0.29	220	1.73
370	Godavari	IV	JAGITYAL	Gollapalli	Gollapalli	18.791	79.052	8.25	400	256	32	2	48	5	0	100	50	34	6	0.33	140	1.18
371	Godavari	IV	JAGITYAL	Ibrahimpattam	Ibrahimpattam	18.899	78.579	8.29	592	379	46	1	72	5	0	100	80	54	36	0.86	200	1.41
372	Godavari	IV	JAGITYAL	Morapally	Jagityal	18.825	78.846	7.97	729	467	50	2	80	15	0	120	90	55	79	0.66	260	1.35
373	Godavari	IV	JAGITYAL	Jagityal	Jagityal	18.790	78.894	8.1	865	554	59	2	72	29	0	190	110	44	45	0.16	300	1.48
374	Godavari	IV	JAGITYAL	Kathalapur	Kathalapur	18.753	78.690	8.33	2527	1617	350	112	16	88	100	410	330	287	2	2.98	400	7.61
375	Godavari	IV	JAGITYAL	Ilapur	Korutla	18.856	78.704	8.13	542	347	42	3	32	24	0	110	80	36	12	1.33	180	1.36
376	Godavari	IV	JAGITYAL	Korutla	Korutla	18.819	78.706	8.22	466	298	35	1	40	15	0	100	60	49	0.3	0.25	160	1.20
377	Godavari	IV	JAGITYAL	Mallapur	Mallapur	18.965	78.706	8.21	439	281	54	4	32	5	0	100	50	47	1	0.77	100	2.35
378	Godavari	IV	JAGITYAL	VV Raopet	Mallapur	18.994	78.770	7.99	698	447	51	2	80	10	0	110	90	69	50	0.51	240	1.43
379	Godavari	IV	JAGITYAL	Nukapalli	Mallial	18.709	78.922	8.32	995	637	64	2	16	78	30	200	130	60	25	1.68	360	1.47
380	Godavari	IV	JAGITYAL	Katlakunta	Medipally	18.844	78.813	7.87	526	337	48	4	40	15	0	120	70	46	1	0.55	160	1.65
381	Godavari	IV	JAGITYAL	Rangapur	Medipally	18.758	78.792	8.18	1027	657	105	16	40	49	0	300	140	44	2	0.43	300	2.64
382	Godavari	IV	JAGITYAL	Atmakur	Metpally	18.752	78.620	7.95	817	523	73	10	48	29	0	170	90	74	38	2.02	240	2.05
383	Godavari	IV	JAGITYAL	Bandalingapur	Metpally	18.831	78.585	8.05	613	392	48	1	32	34	0	150	80	44	17	0.58	220	1.41
384	Godavari	IV	JAGITYAL	Metla Chittapur	Metpally	18.781	78.588	8.43	1050	672	71	3	72	49	100	130	140	87	20	0.74	380	1.58
385	Godavari	IV	JAGITYAL	Pegadapalli	Pegadapalli	18.706	79.064	8.24	839	537	51	2	32	58	0	180	110	54	43	1.21	320	1.24
386	Godavari	IV	JAGITYAL	Bornapally	Raikal	19.027	78.824	8.21	739	473	50	3	16	53	0	160	90	49	37	1.25	260	1.35
387	Godavari	IV	JAGITYAL	Ittikyal	Raikal	18.919	78.761	8.28	768	492	59	4	48	34	0	120	100	44	100	0.97	260	1.59
388	Godavari	IV	JAGITYAL	Raikal	Raikal	18.910	78.803	8.19	667	427	45	3	24	44	0	130	80	88	1	1.86	240	1.26
389	Godavari	IV	JAGITYAL	Vodde lingapur	Raikal	18.959	78.837	8.31	532	340	57	2	24	24	10	100	60	77	10	0.54	160	1.96
390	Godavari	IV	JAGITYAL	Rachapalli	Sarangapur	18.931	78.931	8.25	806	516	53	7	64	39	0	190	110	84	8	0.72	320	1.29
391	Godavari	IV	JAGITYAL	Sarangapur	Sarangapur	18.930	78.958	8.32	687	440	47	3	16	49	50	100	90	55	12	0.14	240	1.32
392	Godavari	IV	JAGITYAL	Chegyam	Velgatur	18.815	79.274	8.2	755	483	75	3	80	10	0	200	100	57	0.2	1.34	240	2.10
393	Godavari	IV	JAGITYAL	Stambampally	Velgatur	18.861	79.161	8.31	963	616	68	5	24	68	50	200	130	54	1	0.47	340	1.60
394	Godavari	IV	JAGITYAL	Velgatur	Velgatur	18.835	79.170	8.38	1294	828	185	16	16	53	100	250	170	77	2	1.95	260	4.99
395	Godavari	IV	KAMAREDDY	Sadasivanagar	Sadasivanagar	18.406	78.264	7.08	544	348	20	2	56	19	0	180	30	25	19	1.64	220	0.59

Ground water Quality during Pre Monsoon- 2025																						
SNO	River	Priority	District	Village	Mandal	Lat_GIS	Long_GIS	pH at 25 °C	Sp cond at 25°C µS/cm	TDS Calculated mg/L	Na ⁺	K ⁺	Ca ²⁺	Mg ²⁺	CO ₃ ²⁻ as CaCO ₃	HCO ₃ ⁻ as CaCO ₃	Cl ⁻	SO ₄ ²⁻	NO ₃ ⁻	F ⁻	TH as CaCO ₃	SH
396	Godavari	IV	MAHABUBABAD	Komatlagudem	Gangaram	17.881	80.231	8.57	309	198	12	1	24	19	20	100	20	11	5	0.42	140	0.44
397	Godavari	IV	MANCHERIAL	Bellampally I	Bellampally	19.072	79.503	7.58	805	515	52	5	48	39	0	120	170	19	22	0.35	280	1.35
398	Godavari	IV	MANCHERIAL	Chennur I	Chennur	18.852	79.780	7.59	791	506	101	3	24	29	0	140	170	8	10	0.94	180	3.27
399	Godavari	IV	MANCHERIAL	Kommara	Chennur	18.773	79.800	8.02	1448	927	204	8	24	44	0	430	150	19	19	1.01	240	5.73
400	Godavari	IV	MANCHERIAL	Myadaripet	Dandepally	19.005	79.145	8.14	811	519	72	5	16	49	0	290	60	6	22	1.04	240	2.02
401	Godavari	IV	MANCHERIAL	Hazipur	Hazipur	18.875	79.323	8.31	881	564	45	7	32	58	20	150	150	19	28	0.58	320	1.09
402	Godavari	IV	MANCHERIAL	Jaipur	Jaipur	18.844	79.580	8.05	4305	2755	852	11	24	39	0	500	810	350	2	0.67	220	24.98
403	Godavari	IV	MANCHERIAL	Kundaram	Jaipur	18.788	79.632	8.23	1025	656	136	3	24	39	0	220	190	24	2	0.64	220	3.99
404	Godavari	IV	MANCHERIAL	Indanpally	Jannaram	19.149	78.942	8.51	1436	919	245	3	24	29	40	550	60	17	15	4.26	180	7.94
405	Godavari	IV	MANCHERIAL	Kondapur	Kasipet	19.039	79.398	8.36	1125	720	174	1	16	34	60	330	90	23	17	1.72	180	5.64
406	Godavari	IV	MANCHERIAL	Luxettipet	Luxettipet	18.878	79.202	8.2	674	431	81	4	32	19	0	180	90	16	12	0.76	160	2.78
407	Godavari	IV	MANCHERIAL	Mandamarri	Mandamarri	18.979	79.478	8.11	2536	1623	418	2	16	88	0	460	430	166	28	0.92	400	9.09
408	Godavari	IV	MANCHERIAL	Ponnaram	Mandamarri	18.940	79.545	8.19	762	488	49	1	40	34	0	190	70	33	20	0.64	240	1.38
409	Godavari	IV	NIRMAL	Dilawarpur	Dilawarpur	19.092	78.222	8.24	567	363	31	3	40	34	0	170	60	36	13	1.11	240	0.87
410	Godavari	IV	NIRMAL	Kadam	Kadam	19.097	78.776	8.35	699	447	51	3	48	39	40	200	70	40	5	1.42	280	1.33
411	Godavari	IV	NIRMAL	Khanapur	Khanapur	19.047	78.662	8.19	2203	1410	212	16	96	92	0	350	280	288	0.3	2.76	620	3.70
412	Godavari	IV	NIRMAL	Kubeer	Kubeer	19.250	77.946	8.22	682	436	47	2	40	39	0	200	70	17	51	0.60	260	1.27
413	Godavari	IV	NIRMAL	Kuntala	Kuntala	19.169	78.100	8.24	929	595	71	4	56	49	0	270	110	22	47	1.31	340	1.67
414	Godavari	IV	NIRMAL	Laxmanchanda	Laxmanchanda	19.017	78.461	8.26	648	415	37	2	40	34	0	160	70	35	27	0.23	240	1.04
415	Godavari	IV	NIRMAL	Abdullapur	Lokeswaram	18.970	78.038	8.07	1251	801	96	8	64	58	0	250	160	55	85	0.52	400	2.09
416	Godavari	IV	NIRMAL	Lokeswaram	Lokeswaram	19.025	78.090	7.93	625	400	26	1	40	39	0	190	60	21	17	0.41	260	0.70
417	Godavari	IV	NIRMAL	Manmad	Lokeswaram	19.058	78.112	8.11	587	376	34	2	32	29	0	140	60	27	22	1.01	200	1.05
418	Godavari	IV	NIRMAL	Mamada	Mamada	19.078	78.523	7.85	776	497	49	2	48	44	0	220	90	30	30	0.53	300	1.23
419	Godavari	IV	NIRMAL	Mudhole	Mudhole	18.977	77.917	8.28	745	477	52	1	48	34	0	180	80	32	49	1.27	260	1.40
420	Godavari	IV	NIRMAL	Narsapur	Narsapur	19.110	78.165	8.33	545	349	36	4	32	29	30	150	50	24	3	0.38	200	1.11
421	Godavari	IV	NIRMAL	Nirmal	Nirmal	19.092	78.344	8.23	822	526	54	12	48	39	0	220	100	37	7	0.19	280	1.40
422	Godavari	IV	NIRMAL	Pembi	Pembi	19.189	78.637	8.32	481	308	24	1	40	29	30	130	50	19	21	0.41	220	0.70
423	Godavari	IV	NIRMAL	Beeravelly	Sarangapur	19.140	78.262	8.21	493	316	27	1	40	29	0	160	50	19	30	1.16	220	0.79
424	Godavari	IV	NIRMAL	Ponkur (Swarna)	Sarangapur	19.247	78.215	8.29	556	356	30	5	40	34	0	160	60	36	28	1.45	240	0.84
425	Godavari	IV	NIRMAL	Bhosi	Tanur	19.109	77.879	8.34	543	348	34	4	40	29	40	140	60	28	3	0.35	220	1.00
426	Godavari	IV	NIZAMABAD	Ailapoor	Nandipet	18.853	78.114	7.64	1261	807	82	51	56	63	0	340	130	105	7	0.76	400	1.78
427	Godavari	IV	NIZAMABAD	Ankushpur	Vailpoor	18.811	78.396	7.62	1235	790	90	3	80	49	0	240	120	106	89	0.59	400	1.96
428	Godavari	IV	NIZAMABAD	Arsapally	Nizamabad	18.685	78.069	7.85	1661	1063	57	2	40	151	0	340	270	98	7	0.69	720	0.92
429	Godavari	IV	NIZAMABAD	Bheemgal	Bheemgal	18.715	78.442	7.71	903	578	30	3	88	34	0	190	100	82	5	0.46	360	0.69
430	Godavari	IV	NIZAMABAD	Choutpalli	Kammarapalli	18.775	78.542	7.59	829	531	20	2	64	78	0	150	220	30	32	0.76	480	0.40
431	Godavari	IV	NIZAMABAD	Gannaram	Indalwai	18.512	78.235	7.75	649	415	26	2	48	53	0	180	110	45	15	0.91	340	0.61
432	Godavari	IV	NIZAMABAD	Jakrampally	Jakrampally	18.707	78.272	7.52	803	514	36	1	88	34	0	210	100	54	36	0.54	360	0.83
433	Godavari	IV	NIZAMABAD	Madanapally	Makloor	18.681	78.178	7.73	689	441	30	1	80	19	0	120	110	55	8	1.11	280	0.78
434	Godavari	IV	NIZAMABAD	Manchippa	Mugpal	18.539	78.114	7.98	362	232	34	6	32	10	0	80	70	18	1	0.16	120	1.35
435	Godavari	IV	NIZAMABAD	Morthad	Morthad	18.826	78.449	7.62	3314	2121	420	14	112	97	0	150	620	540	1	1.53	680	7.00
436	Godavari	IV	NIZAMABAD	Mupkal	Mupkal	18.913	78.362	7.89	988	632	50	2	80	39	0	180	120	72	80	0.71	360	1.15
437	Godavari	IV	NIZAMABAD	Peddavolgotte	Sirikonda	18.604	78.426	7.69	802	513	65	25	80	10	0	80	90	154	46	0.43	240	1.82
438	Godavari	IV	NIZAMABAD	perkit	Armoor	18.808	78.315	7.52	1310	838	108	2	48	58	0	200	150	152	24	0.83	360	2.48
439	Godavari	IV	NIZAMABAD	Ramadugu	Darpally	18.613	78.309	7.78	864	553	38	1	88	34	0	180	130	55	22	1.35	360	0.87

Ground water Quality during Pre Monsoon- 2025																						
SNO	River	Priority	District	Village	Mandal	Lat_GIS	Long_GIS	pH at 25 °C	Sp cond at 25°C µS / cm	TDS Calculated mg/L	Na ⁺	K ⁺	Ca ²⁺	Mg ²⁺	CO ₃ ²⁻ as CaCO ₃	HCO ₃ ⁻ as CaCO ₃	Cl ⁻	SO ₄ ²⁻	NO ₃ ⁻	F ⁻	T.H. as CaCO ₃	SR
440	Godavari	IV	NIZAMABAD	Vailpoor	Vailpoor	18.773	78.386	7.71	587	376	36	1	80	5	0	180	70	15	1	0.72	220	1.06
441	Godavari	IV	NIZAMABAD	Velmal	Nandipet	18.831	78.143	7.82	1488	952	93	1	56	88	0	130	260	184	14	0.48	500	1.81
442	Godavari	IV	NIZAMABAD	Yanampally	Dichpally	18.627	78.249	7.64	560	358	20	1	56	29	0	180	60	30	7	0.63	260	0.54
443	Godavari	IV	PEDDAPALLY	Goliwada	Antergaon	18.836	79.417	8.17	2755	1763	378	14	48	102	0	410	420	325	46	0.44	540	7.07
444	Godavari	IV	PEDDAPALLY	Dharmaram	Dharmaram	18.745	79.187	7.91	875	560	79	1	64	24	0	190	90	78	42	0.48	260	2.13
445	Godavari	IV	PEDDAPALLY	Khilavanparthy	Dharmaram	18.704	79.276	7.84	641	410	39	1	32	39	0	180	50	61	3	2.03	240	1.09
446	Godavari	IV	PEDDAPALLY	Eglaspur	Manthani	18.646	79.691	7.93	574	367	45	1	40	15	0	150	50	34	0.1	0.36	160	1.55
447	Godavari	IV	PEDDAPALLY	Gunjapadugu	Manthani	18.687	79.605	8.11	1316	842	124	3	24	88	0	350	160	101	8	1.60	420	2.63
448	Godavari	IV	PEDDAPALLY	Khansaipet	Manthani	18.666	79.731	7.79	792	507	87	2	32	34	0	200	110	47	2	1.10	220	2.55
449	Godavari	IV	PEDDAPALLY	Venkatapur	Manthani	18.655	79.802	8.13	796	509	79	1	32	34	0	300	20	29	40	0.14	220	2.32
450	Godavari	IV	MULUGU	Project Nagar	Govindaraopet	18.262	80.194	8.27	1086	695	175	22	16	29	0	320	110	82	0.2	1.20	160	6.00
451	Godavari	IV	MULUGU	Mallur	Mangapet	18.219	80.562	7.73	2213	1416	303	3	24	107	0	510	290	203	15	2.35	500	5.88
452	Godavari	IV	MULUGU	Kasimdevpet	Mulugu	18.166	79.998	7.54	1751	1121	186	2	32	102	0	250	290	164	81	0.32	500	3.61
453	Godavari	IV	MULUGU	Gangaram	Tadvai	18.176	80.371	8.33	402	257	37	4	24	15	10	110	30	40	2	0.44	120	1.46
454	Godavari	IV	MULUGU	Medaram	Tadvai	18.314	80.246	8.28	735	470	26	66	40	34	0	220	70	48	11	0.59	240	0.72
455	Godavari	IV	MULUGU	Tadvai	Tadvai	18.237	80.315	8.10	415	266	37	3	24	19	0	120	40	44	2	0.44	140	1.35
456	krishna	V	JOGULAMBA(GAD)	Alampur	Alampur	15.896	78.121	7.70	2035	1302	303	3	80	44	0	60	350	445	25	1.16	380	6.76
457	krishna	V	JOGULAMBA(GAD)	Dharoor	Dharoor	16.224	77.679	8.04	1324	847	223	5	48	24	0	120	200	291	3	0.85	220	6.54
458	krishna	V	JOGULAMBA(GAD)	Kondapur	Dharoor	16.249	77.565	7.86	1844	1180	181	4	144	39	0	190	280	277	50	0.59	520	3.45
459	krishna	V	JOGULAMBA(GAD)	Neelahally	Dharoor	16.265	77.642	8.36	2044	1308	138	2	160	92	10	200	330	337	51	0.80	780	2.15
460	krishna	V	JOGULAMBA(GAD)	Gadwal	Gadwal	16.233	77.802	8.17	2440	1562	389	2	24	88	0	170	470	349	25	1.60	420	8.25
461	krishna	V	JOGULAMBA(GAD)	Gattu	Gattu	16.129	77.576	8.33	1387	888	208	5	72	19	10	140	200	282	4	0.79	260	5.61
462	krishna	V	JOGULAMBA(GAD)	Kuchinerla	Gattu	16.179	77.526	7.22	3634	2326	198	3	288	141	0	310	650	436	53	0.24	1300	2.39
463	krishna	V	JOGULAMBA(GAD)	Ieeza	Ieeza	16.015	77.672	7.84	3953	2530	698	15	32	92	0	670	750	155	50	1.01	460	14.15
464	krishna	V	JOGULAMBA(GAD)	Kodandapur	Itikyall	16.070	77.832	7.99	1446	925	156	7	88	44	0	110	190	313	50	1.17	400	3.39
465	krishna	V	JOGULAMBA(GAD)	Maldakal	Maldakal	16.130	77.688	8.21	1295	829	106	3	112	34	0	220	160	192	6	0.26	420	2.25
466	krishna	V	JOGULAMBA(GAD)	Manopad	Manopad	15.966	77.953	7.46	11080	7091	1294	11	400	374	0	400	1990	1329	504	0.74	2539	11.16
467	krishna	V	JOGULAMBA(GAD)	Santhinagar	Waddepalli	15.940	77.839	8.43	4722	3022	485	18	168	219	30	200	940	602	142	1.00	1320	5.80
468	krishna	V	MAHABUBNAGAR	Addakal	Addakal	16.487	77.954	7.61	960	614	55	1	96	34	0	280	80	95	7	0.50	380	1.23
469	krishna	V	MAHABUBNAGAR	Bhoothpur	Bhoothpur	16.697	78.055	8.06	1760	1126	119	3	104	97	0	360	280	164	12	1.17	660	2.02
470	krishna	V	MAHABUBNAGAR	Elkicherla	Bhoothpur	16.623	78.116	7.68	1476	945	104	6	168	29	0	220	210	206	68	0.48	540	1.94
471	krishna	V	MAHABUBNAGAR	Damagnapur	CC Kunta	16.500	77.755	8.17	2272	1454	331	36	16	83	0	400	230	298	132	1.38	380	7.38
472	krishna	V	MAHABUBNAGAR	Kurumurthy	CC Kunta	16.441	77.817	7.48	1055	675	63	24	120	15	0	190	150	94	37	0.58	360	1.44
473	krishna	V	MAHABUBNAGAR	Thirmalapur	CC Kunta	16.483	77.824	7.91	1410	902	149	5	56	58	0	130	260	187	16	1.02	380	3.32
474	krishna	V	MAHABUBNAGAR	Devarakadra	Devarakadra	16.606	77.833	8.14	1596	1021	269	2	8	49	0	540	70	139	19	1.77	220	7.89
475	krishna	V	MAHABUBNAGAR	Koukuntla	Devarkadara	16.522	77.857	8.04	975	624	101	11	88	10	0	140	130	148	11	0.49	260	2.72
476	krishna	V	MAHABUBNAGAR	Meenuguvanipally	Devarkadara	16.587	77.814	7.94	1623	1039	113	3	152	53	0	200	240	267	30	0.88	600	2.01
477	krishna	V	MAHABUBNAGAR	Hanwada	Hanwada	16.808	77.897	7.72	1830	1171	72	2	112	122	0	280	390	86	6	0.63	780	1.13
478	krishna	V	MAHABUBNAGAR	Jadcherla	Jadcherla	16.774	78.122	7.78	2821	1805	34	2	296	151	0	260	500	267	223	0.82	1360	0.40
479	krishna	V	MAHABUBNAGAR	Dammaipally	Koilkonda	16.760	77.899	8.10	1286	823	110	25	88	24	0	250	140	99	45	1.08	320	2.67
480	krishna	V	MAHABUBNAGAR	Kodur	Mahabubnagar (R)	16.680	77.924	8.26	1826	1169	207	124	72	44	0	370	230	225	31	1.37	360	4.75
481	krishna	V	MAHABUBNAGAR	Yenugonda	Mahabubnagar(U)	16.761	78.021	7.85	2072	1326	159	53	144	49	0	360	190	201	158	0.93	560	2.93
482	krishna	V	MAHABUBNAGAR	Kothapalli	Midil	16.751	78.232	8.17	1404	899	135	1	48	73	0	400	110	121	25	1.63	420	2.86
483	krishna	V	MAHABUBNAGAR	Nawabpet	Nawabpet	16.888	78.024	7.76	2360	1510	357	0.2	56	58	0	340	410	171	48	3.22	380	7.95

Ground water Quality during Pre Monsoon- 2025																						
SNO	River	Priority	District	Village	Mandal	Lat_GIS	Long_GIS	pH at 25 °C	Sp cond at 25°C µS / cm	TDS Calculated mg/L	Na ⁺	K ⁺	Ca ²⁺	Mg ²⁺	CO ₃ ²⁻ as CaCO ₃	HCO ₃ ⁻ as CaCO ₃	Cl ⁻	SO ₄ ²⁻	NO ₃ ⁻	F ⁻	TH as CaCO ₃	SAR
484	krishna	V	NAGARKURNOOL	Domalapenta	Amarabad	16.212	78.878	7.05	873	559	53	4	64	44	0	180	100	86	55	0.29	340	1.25
485	krishna	V	NAGARKURNOOL	Balmur	Balmur	16.331	78.566	7.20	1237	792	56	78	96	44	0	400	110	35	53	0.66	420	1.19
486	krishna	V	NAGARKURNOOL	Bijinepalli	Bijinepalli	16.535	78.196	7.48	1821	1165	90	1	136	88	0	250	330	118	62	0.78	700	1.48
487	krishna	V	NAGARKURNOOL	Kalwakuthy	Kalwakuthy	16.667	78.488	7.71	2471	1581	205	50	80	141	0	410	260	221	340	1.88	780	3.19
488	krishna	V	NAGARKURNOOL	Kodair	Kodair	16.270	78.274	8.53	1488	952	229	3	40	49	30	330	180	156	5	3.91	300	5.75
489	krishna	V	NAGARKURNOOL	Kollapur	Kollapur	16.107	78.306	7.55	2592	1659	259	2	128	97	0	280	540	229	1	1.05	720	4.20
490	krishna	V	NAGARKURNOOL	Ambatipally	Lingal	16.277	78.446	7.78	1980	1267	251	2	120	49	0	170	430	252	5	0.78	500	4.88
491	krishna	V	NAGARKURNOOL	Nagarkurnool	Nagarkurnool	16.492	78.303	7.32	1047	670	45	1	112	34	0	220	100	109	46	1.87	420	0.95
492	krishna	V	NAGARKURNOOL	Telkapally	Telkapally	16.435	78.440	8.38	1455	931	245	19	40	19	20	270	170	184	6	0.51	180	7.94
493	krishna	V	NAGARKURNOOL	Gummakonda	Thimmajipet	16.622	78.190	7.87	1498	959	231	28	40	39	0	370	180	159	5	1.09	260	6.22
494	krishna	V	NAGARKURNOOL	Uppununthala	Uppununthala	16.450	78.591	7.43	1973	1263	87	4	144	112	0	240	340	202	92	0.60	820	1.32
495	krishna	V	NAGARKURNOOL	Veldanda	Veldanda	16.731	78.521	7.56	559	358	23	4	64	19	0	180	40	32	26	1.03	240	0.65
496	krishna	V	NALGONDA	Ulsaipalem	Advidevulapally	16.707	79.500	7.55	1312	840	102	6	96	58	0	290	150	184	27	0.75	480	2.03
497	krishna	V	NALGONDA	Anumula	Anumula	16.799	79.290	8.56	1859	1190	412	2	24	15	50	580	40	162	187	4.77	120	16.35
498	krishna	V	NALGONDA	Chintagudem	Anumula	16.833	79.292	8.08	894	672	109	4	40	34	0	280	60	80	42	1.64	240	3.07
499	krishna	V	NALGONDA	Pulimamidi	Anumula	16.884	79.267	7.97	956	612	99	6	56	39	0	280	80	88	38	1.10	300	2.49
500	krishna	V	NALGONDA	Chandampet	Chandampet	16.578	78.888	7.82	767	491	32	3	88	29	0	220	90	30	37	0.88	340	0.75
501	krishna	V	NALGONDA	Buddoni thanda	Chandampet	16.554	78.962	7.45	498	319	67	5	8	19	0	100	60	60	4	0.44	100	2.90
502	krishna	V	NALGONDA	Kambalapally	Chandampet	16.451	79.114	7.72	764	489	40	24	56	39	0	220	90	49	13	0.76	300	0.99
503	krishna	V	NALGONDA	Thelidevarapally	Chandampet	16.506	78.969	8.02	825	528	81	2	40	39	0	310	40	43	24	2.88	260	2.18
504	krishna	V	NALGONDA	Chandur	Chandur	16.968	79.060	8.13	1330	851	114	3	56	73	0	280	130	61	196	1.78	440	2.36
505	krishna	V	NALGONDA	Urunadla	Chityala	17.183	79.090	8.00	517	331	69	3	16	19	0	110	70	60	1	0.46	120	2.74
506	krishna	V	NALGONDA	Veliminedu	Chityala	17.229	79.020	7.97	880	563	25	8	96	44	0	290	100	26	30	0.46	420	0.52
507	krishna	V	NALGONDA	Kamalapur	Devarakonda	16.726	78.859	7.80	736	471	96	4	32	24	0	180	80	87	2	0.77	180	3.11
508	krishna	V	NALGONDA	Padamtipally	Devarakonda	16.677	78.797	8.57	883	565	26	4	104	39	50	160	70	56	135	1.17	420	0.55
509	krishna	V	NALGONDA	Tatikole	Devarakonda	16.625	78.857	8.29	2220	1421	384	39	48	29	0	520	290	170	30	1.76	240	10.78
510	krishna	V	NALGONDA	Dhindi	Gundlapally	16.552	78.693	7.44	1217	779	46	2	152	44	0	240	160	121	72	1.33	560	0.84
511	krishna	V	NALGONDA	Gurrapode	Gurrapode	16.852	79.091	7.46	1120	717	69	1	112	39	0	270	130	135	2	0.43	440	1.43
512	krishna	V	NALGONDA	Koppole	Gurrapode	16.915	79.147	7.65	504	323	64	4	8	24	0	100	70	63	3	0.45	120	2.53
513	krishna	V	NALGONDA	Palvai	Gurrapode	16.752	79.024	7.72	850	544	82	2	72	24	0	200	80	136	5	0.48	280	2.12
514	krishna	V	NALGONDA	kanagala	kanagala	16.937	79.198	7.99	1195	765	102	3	88	49	0	290	150	128	4	0.86	420	2.17
515	krishna	V	NALGONDA	Cheruvu Annaram	Kattangur	17.199	79.354	8.18	2790	1786	352	3	72	126	0	540	440	265	67	1.42	700	5.79
516	krishna	V	NALGONDA	Kattangur	Kattangur	17.162	79.320	7.86	2260	1446	287	2	80	88	0	470	380	169	6	1.94	560	5.26
517	krishna	V	NALGONDA	Pamangundla	Kattangur	17.181	79.268	8.05	1727	1105	188	3	104	63	0	410	220	126	90	1.46	520	3.59
518	krishna	V	NALGONDA	Marriguda	Marriguda	16.940	78.864	7.98	710	454	40	1	40	49	0	140	90	80	34	1.90	300	1.00
519	krishna	V	NALGONDA	B. Annaram	Miryalguda	16.779	79.558	7.93	1043	668	117	7	64	34	0	160	180	137	8	0.92	300	2.92
520	krishna	V	NALGONDA	Kistapur	Munugode	17.156	79.017	8.37	1776	1137	360	2	24	24	30	520	170	118	26	3.02	160	12.37
521	krishna	V	NALGONDA	Kompalli	Munugode	17.099	78.994	8.02	733	469	95	4	24	29	0	160	100	91	2	0.85	180	3.08
522	krishna	V	NALGONDA	Munugode	Munugode	17.066	79.077	8.50	1789	1145	369	21	16	24	60	610	80	127	38	2.75	140	13.86
523	krishna	V	NALGONDA	Arlagaddagudam	Nakrekal	17.139	79.401	7.90	1525	976	109	3	136	58	0	270	240	193	9	0.76	580	1.97
524	krishna	V	NALGONDA	Mushampally	Nalgonda	16.975	79.325	8.17	648	415	55	1	64	15	0	160	60	83	4	0.61	220	1.63
525	krishna	V	NALGONDA	Narsingbhatla	Nalgonda	17.016	79.148	8.51	1701	1089	348	3	24	29	40	510	160	121	17	3.97	180	11.28
526	krishna	V	NALGONDA	Panagal	Nalgonda	17.077	79.312	7.92	1526	977	109	3	128	53	0	290	260	112	8	0.61	540	2.05
527	krishna	V	NALGONDA	Seetarampuram	Nalgonda	17.110	79.217	9.03	1247	798	45	6	48	92	60	190	180	92	9	2.00	500	0.88

Ground water Quality during Pre Monsoon- 2025																						
SNO	River	Priority	District	Village	Mandal	Lat_GIS	Long_GIS	pH at 25 °C	Sp cond at 25°C µS /cm	TDS Calculated mg/L	Na ⁺	K ⁺	Ca ²⁺	Mg ²⁺	CO ₃ ²⁻ as CaCO ₃	HCO ₃ ⁻ as CaCO ₃	Cl ⁻	SO ₄ ²⁻	NO ₃ ⁻	F ⁻	T.H as CaCO ₃	Hard
528	krishna	V	NALGONDA	S.L.B.C.G.V.guda	Nalgonda	17.060	79.301	7.68	1288	824	103	2	88	63	0	310	150	120	73	0.63	480	2.04
529	krishna	V	NALGONDA	Velugupally	Nalgonda	16.991	79.307	8.15	2258	1445	276	4	88	88	0	330	470	185	6	2.02	580	4.98
530	krishna	V	NALGONDA	Akkenepally	Narketpalli	17.290	79.236	8.11	2256	1444	290	2	80	97	0	460	390	178	45	2.09	600	5.14
531	krishna	V	NALGONDA	Narketpalli	Narketpalli	17.200	79.191	8.31	1053	674	73	7	72	53	10	360	70	42	63	3.58	400	1.58
532	krishna	V	NALGONDA	Nidamanur	Nidamanuru	16.840	79.285	8.40	2099	1343	381	24	16	49	20	400	280	201	104	0.91	240	10.69
533	krishna	V	NALGONDA	Thummadam	Nidamanuru	16.810	79.427	8.11	1025	656	64	4	112	29	0	300	60	144	21	0.74	400	1.40
534	krishna	V	NALGONDA	Angadipet	P.A Pally	16.717	79.084	7.66	1078	690	99	7	80	39	0	270	120	113	35	0.78	360	2.26
535	krishna	V	NALGONDA	Azmapur	P.A Pally	16.601	79.079	7.71	501	321	57	4	32	15	0	90	70	80	2	0.43	140	2.10
536	krishna	V	NALGONDA	Peddavooru	Peddavooru	16.744	79.188	7.92	1811	1159	270	2	88	44	0	390	290	158	10	1.94	400	5.88
537	krishna	V	NALGONDA	Pulicherla	Peddavooru	16.655	79.175	8.68	1564	1001	273	2	16	53	60	180	310	153	11	1.92	260	7.35
538	krishna	V	NALGONDA	Velmaguda	Peddavooru	16.779	79.183	7.96	2345	1501	187	4	56	151	0	320	480	149	25	1.01	760	2.95
539	krishna	V	NALGONDA	Vijayapuri North	Peddavooru	16.580	79.287	8.09	800	512	69	3	16	44	0	220	60	49	21	1.43	220	2.02
540	krishna	V	NALGONDA	Pedda Suraram	Thipparthy	17.096	79.359	7.77	1492	955	109	3	144	53	0	270	240	195	8	0.62	580	1.96
541	krishna	V	NALGONDA	Thipparthy	Thipparthy	17.014	79.418	8.35	2965	1898	389	3	80	136	40	610	520	206	2	1.64	760	6.13
542	krishna	V	NALGONDA	Settipalem	Vemulapally	16.951	79.555	8.12	2124	1359	300	12	48	88	0	510	250	246	44	1.71	480	5.95
543	krishna	V	RANGAREDDY	Amangal	Amangal	16.844	78.543	7.89	2024	1295	155	6	152	88	0	430	330	164	33	0.63	740	2.48
544	krishna	V	RANGAREDDY	Karkalpad	Amangal	16.928	78.529	7.08	360	230	15	5	32	19	0	140	10	21	24	0.74	160	0.52
545	krishna	V	RANGAREDDY	Keshampet	Keshampet	16.944	78.329	8.53	1222	782	80	5	104	49	40	220	160	76	76	0.59	460	1.61
546	krishna	V	RANGAREDDY	Bhairampally	Kondurgu	17.119	78.075	7.51	894	572	68	1	80	19	0	290	30	47	47	1.13	280	1.76
547	krishna	V	RANGAREDDY	Vanampalli	Kondurgu	17.111	77.998	7.89	1052	673	55	147	32	29	0	100	280	9	2	0.10	200	1.69
548	krishna	V	RANGAREDDY	Kothur	Kothur	17.159	78.288	7.34	1671	1069	176	2	144	24	0	240	210	206	106	0.54	460	3.57
549	krishna	V	RANGAREDDY	Teegapur	Kothur	17.164	78.272	7.49	2277	1457	173	6	224	44	0	270	380	258	55	0.75	740	2.76
550	krishna	V	RANGAREDDY	Irvim	Madgula	16.780	78.716	7.82	3507	2244	511	64	88	107	0	540	520	336	328	1.93	660	8.65
551	krishna	V	RANGAREDDY	Kulkulpally	Madgula	16.906	78.726	7.78	3068	1964	220	1	112	194	0	310	440	277	406	1.67	1080	2.91
552	krishna	V	RANGAREDDY	Madgula	Madgula	16.843	78.688	7.50	1494	956	118	2	144	39	0	340	160	138	80	0.64	520	2.25
553	krishna	V	RANGAREDDY	Shadnagar	Shadnagar	17.063	78.185	6.63	1286	823	36	1	128	68	0	330	140	90	65	0.57	600	0.64
554	krishna	V	RANGAREDDY	Talakondapalli	Talakondapalli	16.890	78.413	7.45	1125	720	35	1	72	73	0	320	90	44	70	0.90	480	0.70
555	krishna	V	SURYAPET	Mallareddigudem	Mallareddigudem	16.766	79.984	8.01	1072	686	114	1	48	44	0	230	130	63	80	1.18	300	2.85
556	krishna	V	SURYAPET	Ragunadhapalem	Mattampalle	16.754	79.885	7.77	731	468	50	1	80	19	0	100	110	113	25	0.38	280	1.31
557	krishna	V	SURYAPET	Mattampalli	Mattampalle	16.787	79.854	7.95	1795	1149	182	2	104	58	0	150	330	264	3	1.06	500	3.54
558	krishna	V	VIKARABAD	Bomraspet	Bomraspet	17.164	77.719	8.00	806	516	91	1	40	29	0	270	70	37	5	0.97	220	2.67
559	krishna	V	VIKARABAD	Madnapally	Bomraspet	17.219	77.773	7.97	589	377	36	2	48	24	0	240	10	37	7	0.89	220	1.06
560	krishna	V	VIKARABAD	Doulathabad	Doulathabad	16.998	77.542	7.75	1131	724	103	0.7	80	39	0	180	180	101	44	0.66	360	2.36
561	krishna	V	VIKARABAD	Kodangal	Kodangal	17.099	77.601	7.76	1610	1030	105	2	104	73	0	240	270	118	51	0.90	560	1.93
562	krishna	V	VIKARABAD	Kulkacherla	Kulkacherla	17.017	77.876	8.25	1087	696	60	3	72	53	0	200	140	84	53	1.57	400	1.30
563	krishna	V	VIKARABAD	Rudraram (S)	Kodangal	17.133	77.511	7.81	1148	735	30	0.4	96	68	0	180	150	139	51	0.12	520	0.57
564	krishna	V	WANAPARTHY	Atmakuru	Atmakuru	16.337	77.806	7.28	1535	982	118	4	144	44	0	170	230	280	15	0.56	540	2.21
565	krishna	V	WANAPARTHY	Ghanapur	Ghanapur	16.563	78.046	7.82	1803	1154	198	3	56	83	0	230	210	328	47	1.99	480	3.93
566	krishna	V	WANAPARTHY	Gopalpet	Gopalpet	16.379	78.135	7.91	1287	824	105	2	72	53	0	280	140	104	47	1.32	400	2.29
567	krishna	V	WANAPARTHY	Kannapally	Kothakota	16.388	77.960	7.93	1283	821	104	2	80	53	0	280	160	96	46	1.34	420	2.22
568	krishna	V	WANAPARTHY	Pangal	Pangal	16.247	78.104	7.89	1284	822	103	2	64	63	0	290	150	100	46	1.39	420	2.19
569	krishna	V	WANAPARTHY	Ayyavaripalli	Pebbair	16.116	78.024	7.88	1285	822	104	2	56	68	0	290	150	96	46	1.42	420	2.21
570	krishna	V	WANAPARTHY	Peddamandadi	Peddamandadi	16.431	78.025	7.71	1489	953	58	2	96	97	0	310	200	126	47	0.60	640	1.00
571	krishna	V	NARAYANPET	Dhanwada	Dhanwada	16.640	77.660	7.59	1314	841	79	2	72	78	0	280	170	116	31	0.89	500	1.53
572	krishna	V	NARAYANPET	Krishna	Hindhupur	16.420	77.350	8.25	1866	1194	284	2	32	58	0	460	140	228	42	3.48	320	6.89