

National Mission for Clean Ganga
Format for submission of Monthly Progress Report in the NGT Matter OA No. 673 of 2018 (in compliance to NGT order dated 24.09.2020) For the State of Karnataka

Name of the River	Arkavathi River
Polluted river stretch	Tippagondanahalli reservoir to Kanakapura Town
Priority	I
Status as on	30th June 2023

Overall status of the State:

Particulars		CMC Ramanagara	CMC Kanakapura	Total
I.	Total Population: Urban Population & Rural Population separately	95167	54014	149181
II.	Estimated Sewage Generation (MLD):	10.0	4.4	14.4

III. Details of Sewage Treatment Plant:

Particulars	CMC Ramanagara	CMC Kanakapura	Total
Existing no. of STPs and Treatment Capacity (in MLD):	No. of STPs- 1 Treatment Capacity- 7.5 MLD	No. of STPs- 1 Treatment Capacity-6.29 MLD	No. of STPs- 2 Treatment Capacity- 13.79 MLD
Capacity Utilization of existing STPs:	6.0	3.8	9.8
MLD of sewage being treated through Alternate technology:	4.0(Through Septic tank & Soak Pit)	0.6(Through Septic tank & Soak Pit)	4.6(Through Septic tank & Soak Pit)
Gap in Treatment Capacity in MLD:	4.0	0.6	4.6
No. of Operational STPs:	1	1	2
No. of Complying STPs:	0	0	0
No. of Non-complying STPs:	1*	1*	2

a. Details of each existing STP in the State

Name of the Local Body	Location	Existing STP Capacity	Capacity Being Utilized	Operational Status of STP	Compliance Status of STP
CMC Ramanagara	12°43'24.94"N 77°16'59.69"E	7.5 MLD	6.0 MLD	Operational	Non-complying
CMC Kanakapura	12°32'26.83"N 77°25'4.99"E	6.29 MLD	3.8 MLD	Operational	Non-complying
Total		13.79 MLD	9.8 MLD		

b. Details of under construction STPs in the State

Name of the Local Body	Location	Capacity of the plant in MLD	Physical Progress in %	Status of I&D or House sewer connections	Completion Timeline
CMC Ramanagara	12°43'24.94"N 77°16'59.69"E	Nil	NIL	11 drains carrying sullage effluent is to be connected to wet well before Micro STP. No Work Progress	31.12.2021 DPR has been prepared and submitted to Govt. by the KUWS & DB for the amount of Rs.220.17 Crores for connecting missing links, wet well conditioning and up gradation of STP.
CMC Kanakapura	12°32'26.83"N 77°25'4.99"E	Nil	NIL	05 drains carrying sullage effluent is to be connected to STPs. No Work Progress	31.12.2021 DPR has been prepared and submitted to Govt by the KUWS&DB for the amount of Rs.30.0 Crores for connecting missing links and up gradation of STP by retro fitting using Bio-remediation and Special Aeration system.
Total					

c. Details of proposed STPs in the State

Name of the Local Body	Location	Capacity of the STP proposed in MLD	Status of Project (at DPR Stage/ Under Tendering/ Work to be Awarded)	Likely Date of Completion
CMC Ramanagara	NA	NIL	NIL	NIL
CMC Kanakapura	NA	NIL	NIL	NIL
Total				

IV. Details of Industrial Pollution:

Particulars	CMC Ramanagara	CMC Kanakapura	Arkavathi Polluted River stretch		Total
			Arkavathi River stretch	V Valley catchment area	
No. of industries in the State:	0	0	2 industries (both Red category)	181 industries (Red-30, Orange-52, Green-96, White-03)	183
No. of water polluting industries in the State:	0	0	2 industries (both Red category)	181 industries (Red-30, Orange-52, Green-96, White-03)	183
Quantity of effluent generated from the industries in MLD:	0	0	0.6027 (From 2 industries namely M/s Senapathy Whiteley Limited & Lakshmanan Isola Limited, Acchalu Village, Ramanagar Taluk, both Red categories) in operation. - The sewage of 0.0245 MLD is being disposed to individual septic tank and soak pits. - The trade effluent of about 0.578 MLD is being treated and completely recycled. - Both the industries are complying to consent conditions. - There is no discharge of any type of effluent from these two industries to Arkavathi river. - Barring little sewage from unsewered area of TMC- Bidadi, CMC- Ramanagar and CMC-Kanakapura	Total generation- 8.008MLD (Sewage generation- 3.309MLD, of which 0.1716MLD of sewage is treated in Septic tank & Soak pit, 3.137MLD of sewage is treated in 30 numbers of STPs and 1.079MLD of treated sewage is completely recycled and 2.058MLD is discharged to on land for gardening. Trade effluent- 4.699MLD, About 0.0186 MLD of effluent from 17 industries is being sent to Common ETPs for treatment and disposal of which. About 4.680MLD of trade effluent is treated in 33 numbers of ETPs (including combined ETPs) and 3.321MLD of treated effluent is completely recycled and 1.358MLD is discharged to on land for gardening. There are no common ETPs in the Arkavathi catchment area.	8.6107

			Town. River Arkavathi is polluted mainly because of discharge of untreated effluents and sewage from urban areas upstream of Thippagondana Halli Reservoir of Bangalore Urban District and the untreated effluents and sewage discharged to Vrishabhavathi Valley which originates from Bangalore Urban/BBMP area.		
--	--	--	---	--	--

****River Arkavathi is polluted mainly because of discharge of untreated effluents and sewage from urban areas upstream of Thippagondana Halli Reservoir of Bangalore Urban District and the untreated effluents and sewage discharged to Vrishabhavathi Valley which originates from Bangalore Urban/BBMP area.**

Quantity of Hazardous Sludge generated from the Industries in TPD:	0	0	2.565 MTPA	2680.152 MTPA	2682.717
Number of industrial units having ETPs:	0	0	2	31	33
Number of industrial units connected to CETP:	0	0	0	14	14
Number and total capacity of ETPs (details of existing/ under construction / proposed)	0	0	No-2 & Capacity-	31	33
Compliance status of the ETPs:	0	0	Complied	Complied	0
Number and total capacity of	0	0	0	0	0

CETPs (details of existing/ under construction / proposed)					
--	--	--	--	--	--

d. Status of compliance and operation of the CETPs

Town	No. of industries	Industrial discharge	Status of ETPs	Status of CETPs (existing, under construction & proposed)
CMC Ramanagara	NIL	NIL	NIL	NIL
CMC Kanakapura	NIL	NIL	NIL	NIL
Total				

V. Solid Waste Management:

Particulars	CMC Ramanagara	CMC Kanakapura	Total
• Total number of Urban Local Bodies and their Population	CMC Ramanagara-95167	CMC Kanakapura-54014	2-149181
• Current Municipal Solid Waste Generation	40.0	24.0	64
1. Quantity of MSW generated (TPD)	35.0	20.0	55
2. Quantity of MSW Collected(TPD)	35.0	12.0	47
3. Quantity of MSW segregated & transported (TPD)	15.0	10.0	25
4. Quantity of MSW Processed(TPD)	20.0	7.0	27
5. Quantity of MSW disposed in secured landfill site(TPD)	20.0	7.0	27
6. Gap in Solid Waste Management UTs(TPD)	20	17	37
• Number, installed capacity and utilization of existing MSW processing facilities in TPD (bifurcated by type of processing eg- Waste to Energy (Tonnage and Power Output), Compost Plants (Windrow, Vermi, decentralized pit composting), biomethanation, MRF etc			

Name of the ULB	Composting		Vermi Composting		Bio-Methanation		Refuse Derived Fuel		W2E		Combustible waste supplied to cement plant
	Waste Processed	Product Produced	Waste Processed	Product Produced	Waste Processed	Product Produced	Waste Processed	Product Produced	Waste Processed	Product Produced	
CMC-Ramanagara	10	2	4.0	0.8	1.0	10 KVA	Nil	Nil	Nil	Nil	Nil

CMC-Kanaka pura	10	2	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	
Action plan to bridge gap between Installed Capacity and Current Utilization of processing facilities (if Gap > 20%)						Instructions have been given to ULB's to ensure that the existing MSW processing facility is used to its fullest capacity						
No. and capacity of C&D waste processing plants in TPD (existing, proposed and under construction)						0		0		0		
Total no. of wards, no. of wards having door to door collection service, no. of wards practicing segregation at source						31		31		62		
Details of MSW treatment facilities proposed and under construction (no., capacity, and technology)						3 Vermi composting units under construction		1 under construction(will be completed by 31.03.2021)		4		
No. and area (in acres) of uncontrolled garbage dumpsites and Sanitary Landfills						NIL		NIL		NIL		
No. and area (in acres) of legacy waste within 1km buffer of both side of the rivers						NIL		NIL		NIL		
No. of drains falling into rivers and no. of drains having floating racks/screens installed to prevent solid waste from falling into the rivers						11		5		17		

Status of ULB wise Management of Solid Waste

Name of the ULB	Total MSW generation in TPD	Total MSW being processed in TPD	Existing MSW facilities	Utilization Capacity of the existing MSW facilities	Proposed MSW Facilities & Completion Timeline
CMC Ramanagara	40	15	18.0	18.0	SWM DPR prepared under swaccha Bharath Mission is approved and action is being taken up as per DPR.
CMC Kanakapura	24	10	24	10	Under construction
Total	64	25	42	28	

VI. Bio-medical Waste Management:

Particulars	CMC Ramanagara	CMC Kanakapura	Total
Total Bio-medical generation:	0.2043TPD	0.00684 TPD	0.21114 TPD
No. of Hospitals and Health Care Facilities:	454	152	606
Status of Treatment Facility/ CBMWTF:	complying	complying	-

VII. Hazardous Waste Management:

Particulars	CMC Ramanagara	CMC Kanakapura	Arkavathi polluted river stretch
Total Hazardous Waste generation:	0	0	Land Fillable -1576.89 MTPA Incinerable – 1018.86 MTPA Recyclable – 1298.4 MTPA Utilizable - 138.51 MTPA Total- 4032.66 MTPA
No. of Industries generating Hazardous waste	0	0	92.0
Treatment Capacity of all TSDFs	NA	NA	
Avg. Quantity of Hazardous waste reaching the TSDFs and Treated	NA	NA	
Details of on-going or proposed TSDF	NA	NA	

VIII. Plastic Waste Management:

Particulars	CMC Ramanagara	CMC Kanakapura	Total
Total Plastic Waste generation:	2.0TPD	1.25 TPD	3.25 TPD
Treatment/ Measures adopted for reduction or management of plastic waste:	NA	NA	NA

Particulars	CMC Ramanagara	CMC Kanakapura	Total
IX. Details of Alternate Treatment Technology being adopted by the State/UT			
X. Identification of polluting sources including drains contributing to river pollution and action as per NGT order on insitu treatment:	11Drains identified and monitored periodically	5 Drains identified and monitored periodically	16 Drains identified and monitored periodically
XI. Details of Nodal Officer appointed by Chief Secretary in the State/UT:	-		
XII. Details of meetings carried under the Chairmanship Chief of Secretary in the State/UT:	NA		
XIII. Latest water quality of polluted river, its tributaries, drains with flow details and ground water quality in the catchment of polluted river;	Annexure-1		
XIV. Ground water regulation:	As per the details submitted by Sr. Geologist, District Ground Water Authority, Ramanagara District for the month of August 2020, as per the circular KGA/NOC/2019-20 dated 29-05-2019 with reference to Karnataka Act 2011 U/s 17 (K), so as to fulfill the objectives of the Act, in notified taluks and non notified taluks for NOC for the purpose of industrial, commercial, entertainment, infrastructure, mining and others is made compulsory. This subject was discussed in District Ground Water Authority meeting. In this regard, as per the directions, a notice has been issued to obtain NOC for extracting groundwater from Karnataka Ground Water Authority / District Ground Water Authority. <u>Status of Ground Water Resource Assessment in Annexure-2</u>		
XV. Good irrigation practices being adopted by the State:	The Dept. of Agriculture and Horticulture have submitted action plan for implementation of following measures. - Farmers are made aware to use water optimally. - By adopting Micro irrigation system(Sprinkler And Drip) in agricultural crops .		
XVI. Rain Water Harvesting:	As per the details submitted by Sr. Geologist, District Ground Water Authority, Ramanagara for the month of August 2020, to improve the ground water situation rain water harvesting structure and some of the other artificial recharge structures are recommended to be constructed in their premises while giving the permission to extract ground water from the authority.		
XVII. Demarcation of Floodplain and removal of illegal encroachments:	The tahasildars of the concerned taluk have furnished replies that they are in the process of obtaining the details on encroachment of lands of flood plain and upon receipt of the same they would initiate further needful action		

XVIII. Maintaining minimum e-flow of river:	The Cauvery Neeravari Nigam Ltd., is requested to submit the action plan as per MoEF & CC norms during monsoon seasons and same is not submitted
XIX. Plantation activities along the rivers:	The Forest Department has submitted action plan for plantation of saplings on the banks of polluted river stretch of Arkavathi which specifies the plantation of saplings and creation of eco park etc for that they have ear marked Rs.13.49 crores. This will be completed by them within time frame of March 2024 , their letter reads.
XX. Development of biodiversity park:	
XXI. Reuse of Treated Water:	Treated water is being utilized for onland for Gardening/Irrigation/Recycled for process/Toilet Flushing
XXII. Model River being adopted by the State & Action Proposed for achieving the bathing quality standards:	NA
XXIII. Status of Preparation of Action Plan by the 13 Coastal States:	NA
XXIV. Regulation of Mining Activities in the State/UT:	Nil
XXV. Action against identified polluters, law violators and officers responsible for failure for vigorous monitoring	Nil
XXVI. Overall progress of the month: Please provide overall progress achieved in terms of all the above points compared to previous month.	

Annexure-1

XIII Status of Water Quality Assessment of polluted rivers in Annexure-1

Sl. No.	Details of Water Quality Monitoring locations as per NWMP	Year	DO(mg/l)	BOD(mg/l)	Fecal Coliform (MPN/100 ml)	Total Coliform (MPN/100 ml)
1	Thippagondanahalli reservoir	June-2023	5.2	6.0	94000	1600000
2	Downstream of Kanakapura	June-2023	5.6	6.0	4000	35000

XIV Status of Ground Water Resource Assessment in Annexure-1

Sl.No	Village	Well Type	Sampling Date	Fe	EC	pH	NO3	Cl	F	TH
1	Kailancha Village, Ramanagara Tq & District	Dug Well	11/10/2020	0.03	1230	8.29	14	210	0.55	304
2	Ramanagara Town, Ramanagara District	Bore Well	11/10/2020	0.06	1370	8.14	66	176	1.03	328
3	Harohalli, Village Kanakapura Taluk	Dug Well	--	--	--	--	--	--	--	--
4	Kanakapura Town, Ramanagara District	Bore Well	--	--	--	--	--	--	--	--

Sd/-
Environment Officer
Regional Office-Ramanagara

National Mission for Clean Ganga

Format for submission of Monthly Progress Report in the NGT Matter OA

No. 673 of 2018 (in compliance to NGT order dated 24.09.2020)

For the State of Karnataka

Name of the River : Bhadra River
Polluted river stretch : 10Km
Priority : IV
Status as on : 30.06.2023

Overall status of the State:

I. Total Population: Urban Population & Rural Population separately:

CMC Bhadravathi Population is 151102. (As on 2011 census)

II. Estimated Sewage Generation (MLD): 20 MLD

III. Details of Sewage Treatment Plant:

- Existing no. of STPs and Treatment Capacity (in MLD):

Existing 3 no of STP's of 5.83 MLD, WSP Technology at Jatpat Nagar, Bhadravathi, 7.2 MLD, WSP Technology at Sy.no.77/P,75/P,75/1P,741/P,64/P,58/1,Seegebagi, CN Road, Bhadravathi, Shivamogga Dist & 1 MLD STP is 1 MLD STP located at Ward no 22, Ujjanipura, Bhadravathi are under operation.

Capacity Utilization of existing STPs: 0.05 MLD

- MLD of sewage being treated through Alternate technology: --
- Gap in Treatment Capacity in MLD:17.95
- No. of Operational STPs: 3
- No. of Complying STPs : 1
- No. of Non-complying STPs: 2

Details of each existing STP in the State

No.	Location	Existing STP Capacity	Capacity Being Utilized	Operational Status of STP	Compliance Status of STP
1	City Municipal Council, Bhadravathi Jatpat Nagara, Bhadravathi, Shivamogga Dist	5.83 MLD	1MLD	Not Working	Not Complied
2	City Municipal Council, Bhadravathi Sy.no.77/P,75/P,75/1P,74 1/P,64/P,58/1, Seegebagi, CN Road,Bhadravathi, Shivamogga Dist	7.2MLD	2 MLD	Not Working	Not Complied
3	City Municipal Council, Bhadravathi,Sy.No.13, WardNo.22,Ujjinipura, Bhadravathi, Shivamogga	1MLD	0.05 MLD	Working	Complied

Details of under construction STPs in the State

No.	Location	Capacity of the plant in MLD	Physical Progress in %	Status of I&D or House sewer connections	Completion Timeline
-	-	-	-	-	-

Details of proposed STPs in the State

No.	Location	Capacity of the STP proposed in MLD	Status of Project (at DPR Stage/ Under Tendering/ Work to be Awarded)	Likely Date of Completion
-	-	-	-	-

IV. Details of Industrial Pollution:

- No. of industries in the State:

There are 3 large industries are located in the bank of the Bhadra River.

1. MPM is not working since 6 years.
2. VISL is working intermittently. BF and SMS unit are not working since 6 years.
3. Bhadra Packaids is recycling waste water and comply.

- No. of water polluting industries in the State: 3

- Quantity of effluent generated from the industries in MLD: -

1. The Mysore Paper Mills Ltd, Bhadravathi, Shivamogga Dist. The effluent generation was 29 MLD. MPM is not working since 6 years.

2. Steel Authority Of India Ltd, Visveswarayya Iron and Steel Ltd., Bhadravathi, Shivamogga. The effluent generation was 1520 KLD. Blast Furnance and SMS units are not working. Rerolling Mill and Forging units operating intermittently.

3. Bhadra Packaids Pvt. Ltd, Bommenahalli, Barandur, Badravahti Tq, Shivamogga Dist. The effluent generation is 340 KLD. Recycled back into the process & in washing section after treating in ETP.

.

- Quantity of Hazardous Sludge generated from the Industries in TPD: -
- Number of industrial units having ETPs: 3
- Number of industrial units connected to CETP: Nil
- Number and total capacity of ETPs (details of existing/ under construction / proposed) : 87400 KLD
- Compliance status of the ETPs: Complied
- Number and total capacity of CETPs (details of existing/ under construction / proposed) : --

Not Applicable (Shivamogga Dist is not having any CETP.

Status of compliance and operation of the CETPs

Town	No. of industries	Industrial discharge	Status of ETPs	Status of CETPs (existing, under construction & proposed)
	Nil			

V. Solid Waste Management:

- Total number of Urban Local Bodies and their Population:

1 - City Municipal Council, Bhadravathi. Population is 151102

Current Municipal Solid Waste Generation is about 53.8 TPD.

- Number, installed capacity and utilization of existing MSW processing facilities in TPD (bifurcated by type of processing eg- Waste to Energy (Tonnage and Power Output), Compost Plants (Windrow, Vermi, decentralized pit composting), biometanation, MRF etc :

City Municipal Council, Bhadravathi is having MSW sit processing & disposal at Hiriuru Village, Bhadravathi Tq, Shivamogga Dist.

- Action plan to bridge gap between Installed Capacity and Current Utilization of processing facilities (if Gap > 20%) : --
- No. and capacity of C&D waste processing plants in TPD (existing, proposed and under construction) : NIL
- Total no. of wards, no. of wards having door to door collection service, no. of wards practicing segregation at source : The CMC Bhadravathi is Collecting Solid waste from door to door. The CMC has reported that they have carried out segregation in all 35 wards. The wet waste is composted in the existing solid waste disposal site, the dry recyclable waste are segregated and sent to recyclers.
- Details of MSW treatment facilities proposed and under construction (no., capacity, and technology)-**Nil**

- No. and area (in acres) of uncontrolled garbage dumpsites and Sanitary Landfills.: --
- No. and area (in acres) of legacy waste within 1km buffer of both side of the rivers : --
- No. of drains falling into rivers and no. of drains having floating racks/screens installed to prevent solid waste from falling into the rivers:---

Status of ULB wise Management of Solid Waste

ULB	Total MSW generation in TPD	Total MSW being processed in TPD	Existing MSW facilities	Utilization Capacity of the existing MSW facilities	Proposed MSW Facilities & Completion Timeline
1	53.8 TPD	45 TPD	Composting	45 TPD	Plant & Machineries installation work is under process . Work completed on July-2022

VI. Bio-medical Waste Management:

- Total Bio-medical generation : 290Kg/day
- No. of Hospitals and Health Care Facilities : There are 121 No of Health Care facilities in the Local body located on the Bhadra river stretch including 32 No bedded Health Care facility, 88 No Non bedded Health Care facilities and 01 Veterinary Hospital.
- Status of Treatment Facility/ CBMWTF: The Shivamogga Dist is having one CBMWTF at i.e.M/s.Shushrutha Biomedical Waste Management Society®, Plot.No.31/C Machenahalli,Bhadravathi Tq & Shivamogga Dist.
The unit has obtained Consent and Authorization from the Board for the period up to 30.06.2025.

VII. Hazardous Waste Management:

- No. of Industries generating Hazardous waste : 6
- Treatment Capacity of all TSDFs:

Not Applicable (Shivamogga Dist is not having TSDF Site)

- Avg. Quantity of Hazardous waste reaching the TSDFs and Treated: Not Applicable
- Details of on-going or proposed TSDF: Not Applicable

VIII. Plastic Waste Management:

- Total Plastic Waste generation: 1095 TPA
- Treatment/ Measures adopted for reduction or management of plastic waste:

The City Municipal Council, Bhadravathi has prepared By laws for Plastic Waste Management Rule. Plastic raids on Commercial activities are conducted from time to time from City Municipal Council, Bhadravathi and KSPCB.

IX. Details of Alternate Treatment Technology being adopted by the State/UT --

X. Identification of polluting sources including drains contributing to river pollution and action as per NGT order on insitu treatment:--

XI. Details of Nodal Officer appointed by Chief Secretary in the State/UT:--

XII. Details of meetings carried under the Chairmanship Chief of Secretary in the State/UT:--

XIII. Latest water quality of polluted river, its tributaries, drains with flow details and ground water quality in the catchment of polluted river;

Earlier Samples were collected from the drains and Bore well and Results also Submitted along with Action Plan. This Office has collected drains and Bore well samples during July 2022. This Office is collecting the River Water Samples every month at 4 locations.

XIV. Ground water regulation:

District Ground Water Office has reported that Shivamogga Dist lies under safe zone (There is no over exploited Taluk)

XV. Good irrigation practices being adopted by the State:

Adaption of micro irrigation practices such as drip/sprinkler.

XVI. Rain Water Harvesting:

Shivamogga Urban Development Authority (SUDA) is insisting residential Buildings/Commercial Buildings to adopt Rain Water Harvesting in its approval.

XVII. Demarcation of Floodplain and removal of illegal encroachments:

Flood plain zone encroachment details are sought from the Revenue Department.

XVIII. Maintaining minimum e-flow of river:

Karnataka Water Resources Department is the concerned Department and it is maintaining the flow as per the Norms.

XIX. Plantation activities along the rivers:

The Deputy Commissioner has informed the Forest Department Officers to take suitable action for plantation in flood plain zone.

XX. Development of biodiversity park:

The Deputy Commissioner instructed the Irrigation Department Officials to verify the encroachment if any on the river banks and informed to take suitable action on this issue along with the concerned Department.

XXI. Reuse of Treated Water: --

XXII. Model River being adopted by the State & Action Proposed for achieving the bathing quality standards: --

XXIII. Status of Preparation of Action Plan by the 13 Coastal States: Not Applicable

XXIV. Regulation of Mining Activities in the State/UT:

Mines & Geology Dept is monitoring Sand Mining activity

XXV. Action against identified polluters, law violators and officers responsible for failure for vigorous monitoring:--

XXVI. Overall progress of the month:--

Please provide overall progress achieved in terms of all the above points compared to previous month.

KARNATAKA STATE POLLUTION CONTROL BOARD, CENTRAL ENVIRONMENTAL LABORATORY-2, DAVANGERE.
NWMP RIVER WATER ANALYSIS REPORT FOR THE MONTH OF JUNE-2023

FIELD OBSERVATIONS :

Sl.No.	Sample Nos.	W-152	W-153	W-154	W-155	W-156	W-157	W-158
	Station code	2765	4105	1387	1169	1896	4106	1168
I.	Date & Time of collection	27.06.2023	27.06.2023	27.06.2023	27.06.2023	27.06.2023	27.06.2023	27.06.2023
		2.20PM	1.55PM	1.30PM	12.20PM	12.50PM	3.10PM	11.54AM
II	Weather	Sunny	Sunny	Sunny	Sunny	Sunny	Sunny	Sunny
III	Approximate depth	>100cm	>100cm	>100cm	>100cm	>100cm	>100cm	>100cm
IV	Colour & Intensity	Clear	Clear	Clear	Clear	Clear	Clear	Clear
V	Odour	None	None	None	None	None	None	None
VI	Visible effluent discharge	None	None	None	None	None	None	None
VII	Human activities around the station.	None	None	None	Washing	None	None	None
VIII	Station details.	U/s of MPM, Bhadra River, Karnataka	D/s of MPM, Bhadra River, Karnataka	D/s of Bhadravathi, Bhadra River, Karnataka	Holehonnur Bridge, Bhadra River, Karnataka	Kudli Confluence point, TB River, Karnataka	U/s of Shivamogga, Tunga river, Karnataka	D/s of Shivamogga, Tunga river, Karnataka

CORE PARAMETERS:

Sl.No.	Parameter	Unit	W-152	W-153	W-154	W-155	W-156	W-157	W-158
1	Temperature	° C	26	26	26	27	25	26	26
2	DO	mg/L	8.1	6.7	4.9	7.7	7.1	9.6	0.5
3	pH	pH unit	7.64	7.37	7.17	7.72	7.55	8.12	6.88
4	Conductivity	µS/cm	152	173	250	186	170	187	360
5	BOD	mg/L	1.4	3.3	2.1	1.8	1.0	1.3	8.0
6	Nitrate as N	mg/L	0.63	0.96	1.53	0.79	0.62	0.64	2.82
7	Total Coli form	MPN/100ml	430	540	1200	350	280	280	2400
8	Faecal Coli form	MPN/100ml	46	49	130	34	27	26	260

GENERAL PARAMETERS:

SL NO	PARAMETER	UNIT	W-152	W-153	W-154	W-155	W-156	W-157	W-158
1	Turbidity	NTU	5	3	3	6	6	8	5
2	P-Alkalinity as CaCO ₃	mg/L	Nil	Nil	Nil	Nil	Nil	Nil	Nil
3	Total Alkalinity as CaCO ₃	mg/L	66	70	80	70	64	68	118
4	Chloride	mg/L	34	26	34	42	36	40	56
5	COD	mg/L	19.68	43.30	13.93	17.87	8.00	15.74	43.30
6	TKN	mg/L	1.24	1.50	0.92	0.90	1.82	0.86	0.72
7	Ammonia as N	mg/L	0.62	0.40	0.30	0.46	0.80	0.36	0.32
8	Hardness as CaCO ₃	mg/L	52	58	86	64	76	64	110
9	Calcium as CaCO ₃	mg/L	30	34	38	34	44	30	68
11	Magnesium as CaCO ₃	mg/L	22	24	48	30	32	34	42
11	Calcium as Ca++	mg/L	12	14	15	14	18	12	27
12	Magnesium as Mg++	mg/l	5.35	5.83	11.66	7.29	7.78	8.26	10.21
13	Sulphate	mg/L	7.80	7.60	10.08	6.40	4.80	8.44	24.08
14	Sodium	mg/L	10.03	11.42	15.09	12.20	9.33	13.43	28.56
15	Total Dissolved Solids	mg/L	106	120	164	130	118	130	250
16	Total Fixed Solids	mg/L	100	110	156	126	112	120	230
17	Total Suspended Solids	mg/L	15	13	13	16	16	18	15
18	Phosphate as PO ₄	mg/L	BDL	BDL	BDL	BDL	BDL	BDL	BDL
19	Boron	mg/L	BDL	BDL	BDL	BDL	BDL	BDL	BDL
20	Potassium	mg/L	1.97	2.43	3.55	2.71	1.79	3.22	6.81
21	Fluoride	mg/L	BDL	BDL	BDL	BDL	BDL	BDL	BDL
22	Percent sodium		28.57	28.89	26.59	28.22	20.58	30.00	34.34
23	SAR		0.60	0.65	0.71	0.66	0.47	0.73	1.18
Class/category			B	D	C	B	B	B	E
Water Quality Index			S	US	S	S	S	S	US

Analysed by


 Scientific Assistant

Verified by


 Deputy Scientific Officer



National Mission for Clean Ganga

Format for submission of Monthly Progress Report in the NGT Matter

OA No. 673 of 2018 (in compliance to NGT order dated 24.09.2020)

For the State of Karnataka

Name of the River : BHIMA RIVER
Polluted river stretch : Ghanagapur to Yadgir - 160km
Priority : V
Status as on : June 2023
Overall status of the State:

I. Total Population: Urban Population & Rural Population separately : 36,400

II. Estimated Sewage Generation (MLD): 3.68MLD

III. Details of Sewage Treatment Plant:

- Existing no. of STPs and Treatment Capacity (in MLD): **Nil**
- Capacity Utilization of existing STPs: **Nil**
- MLD of sewage being treated through Alternate technology: **Nil**
- Gap in Treatment Capacity in MLD: **3.68MLD**
- No. of Operational STPs: **Nil**
- No. of Complying STPs: **Nil**
- No. of Non-complying STPs: **Nil**

Details of each existing STP in the State

No.	Location	Existing STP Capacity	Capacity Being Utilized	Operational Status of STP	Compliance Status of STP
-	-	-	-	-	-

Details of under construction STPs in the State

No.	Location	Capacity of the plant in MLD	Physical Progress in %	Status of I&D or House sewer connections	Completion Timeline
1	TMC, Jewargi at Sy. No. 21/A/A(21/4/2)	5.83	-	-	-

Details of proposed STPs in the State

No.	Location	Capacity of the STP proposed in MLD	Status of Project (at DPR Stage/ Under Tendering/ Work to be Awarded)	Likely Date of Completion
1	Jewargi	3.25	-	-

IV. Details of Industrial Pollution:

- No. of industries in the State: **Nil** (There are no industry located in the river stretch)
- No. of water polluting industries in the State: **Nil**
- Quantity of effluent generated from the industries in MLD: **Nil**
- Quantity of Hazardous Sludge generated from the Industries in TPD: **Nil**
- Number of industrial units having ETPs: **Nil**
- Number of industrial units connected to CETP: **Nil**
- Number and total capacity of ETPs (details of existing/ under construction / proposed): **Nil**
- Compliance status of the ETPs: **Nil**
- Number and total capacity of CETPs (details of existing/ under construction / proposed) : **Nil**
- Status of compliance and operation of the CETPs

Town	No. of industries	Industrial discharge	Status of ETPs	Status of CETPs (existing, under construction & proposed)
------	-------------------	----------------------	----------------	---

-	-	-	-	-
---	---	---	---	---

V. **Solid Waste Management:**

- Total number of Urban Local Bodies and their Population : **Town Municipal Council, Jewargi having population of 25,686**
- Current Municipal Solid Waste Generation: **10MT/day, Dry waste – 4MT/day and Wet waste – 6MT/day.**
- Number, installed capacity and utilization of existing MSW processing facilities in TPD (bifurcated by type of processing eg- Waste to Energy (Tonnage and Power Output), Compost Plants (Windrow, Vermi, decentralized pit composting), biomethanation, MRF etc: **Dry waste from the TMC, Jewargi is sent to Cement industry for co-processing in cement kiln and Wet waste is converted into compost by local body in the designated/authorised solid waste processing site.**
- Action plan to bridge gap between Installed Capacity and Current Utilization of processing facilities (if Gap > 20%): **NIL**
- No. and capacity of C&D waste processing plants in TPD (existing, proposed and under construction): **Proposed**
- Total no. of wards, no. of wards having door to door collection service, no. of wards practicing segregation at source : **23**
- Details of MSW treatment facilities proposed and under construction (no., capacity, and technology) : **Dry waste from the TMC, Jewargi is sent to Cement industry for co-processing in cement kiln.**
- No. and area (in acres) of uncontrolled garbage dumpsites and Sanitary Landfills-**NIL**
- No. and area (in acres) of legacy waste within 1km buffer of both side of the rivers-**NIL**

- No. of drains falling into rivers and no. of drains having floating racks/screens installed to prevent solid waste from falling into the rivers : **Drains-5**, no. of drains having floating racks/screens - **Nil**

Status of ULB wise Management of Solid Waste

ULB	Total MSW generation in TPD	Total MSW being processed in TPD	Existing MSW facilities	Utilization Capacity of the existing MSW facilities	Proposed MSW Facilities & Completion Timeline
1	10MT/day	10MT/day	1	10MT/day	-

VI. Bio-medical Waste Management:

- Total Bio-medical generation: **32.5 Kg/day**
- No. of Hospitals and Health Care Facilities: **32 Bedded HCFs and 72 Non Bedded HCFs**
- Status of Treatment Facility/ CBMWTF: **The CBWTFs has provided online continuous monitoring system to incinerator for monitoring of emission. CBWTF has already upgraded their incinerator to meet revised emissions standards as per MOEF Notification 2016.**

VII. Hazardous Waste Management:

- Total Hazardous Waste generation: **Nil**
- No. of Industries generating Hazardous waste: **Nil**
- Treatment Capacity of all TSDFs: **Nil**
- Avg. Quantity of Hazardous waste reaching the TSDFs and Treated: **Nil**
- Details of on-going or proposed TSDF: **Nil**

VIII. Plastic Waste Management:

- Total Plastic Waste generation: **1.1TPD**

Treatment/ Measures adopted for reduction or management of plastic waste: **Segregated Plastic waste from the TMC Jewargi is sent to Cement industry for co-processing in cement kiln. Draft Policy and Plan for plastic waste management has been prepared by the ULBD and accordingly plastic waste shall be collected from un-organized sectors and from house hold/commercial sectors. Plastic raids (Sales & Shops) were conducted from time to time by Local Body.**

- IX. Details of Alternate Treatment Technology being adopted by the State/UT : **Nil**
- X. Identification of polluting sources including drains contributing to river pollution and action as per NGT order on insitu treatment: **Identified**
- XI. Details of Nodal Officer appointed by Chief Secretary in the State/UT: ---
- XII. Details of meetings carried under the Chairmanship Chief of Secretary in the State/UT: ----
- XIII. Latest water quality of polluted river, its tributaries, drains with flow details and ground water quality in the catchment of polluted river.
- XIV. Ground water regulation: ---
- XV. Good irrigation practices being adopted by the State: ---
- XVI. Rain Water Harvesting: ----
- XVII. Demarcation of Floodplain and removal of illegal encroachments: ----
- XVIII. Maintaining minimum e-flow of river: ----
- XIX. Plantation activities along the rivers: ---
- XX. Development of biodiversity park: ---
- XXI. Reuse of Treated Water: ---
- XXII. Model River being adopted by the State & Action Proposed for achieving the bathing quality standards: ---
- XXIII. Status of Preparation of Action Plan by the 13 Coastal States: **NA**
- XXIV. Regulation of Mining Activities in the State/UT: ---

XXV. Action against identified polluters, law violators and officers responsible for failure for vigorous monitoring: **Nil**

XXVI. Overall progress of the month: ---

Please provide overall progress achieved in terms of all the above points compared to previous month.

KARNATAKA STATE POLLUTION CONTROL BOARD
REGIONAL LABORATORY, KALABURAGI.
MINARS PROGRAMME RIVER WATER ANALYSIS REPORT FOR THE MONTH OF JUNE-2023

FIELD OBSERVATIONS :

SL.No.	Sample Nos.	W-84
	Station Code	1183
I.	Date & Time of collection	21/06/2023 11:15 AM
II	Weather	Clear
III	Approximate depth	<50cm
IV	Colour & Intensity	Colourless
V	Odour	Odourless
VI	Visible effluent discharge	None
VII	Human activities around the station.	Bathing & Cloth washing
VIII	Station details.	Bhima at D/s of Bridge Ganagapur

CORE PARAMETERS:

SL.No.			
1	Temperature	°C	31
2	pH	pH unit	7.43
3	Conductivity	µS/cm	1905
4	DO	mg/L	6.0
5	BOD	mg/L	5.0
6	Nitrate as N	mg/L	2.23
7	Ammonia as N	mg/L	0.16
8	Total Coli form	MPN/100ml	2400
9	Faecal Coli form	MPN/100ml	230

GENERAL PARAMETERS:

SL.N O			
1	COD	mg/L	100
2	Turbidity	NTU	3
3	Hardness as CaCO ₃	mg/L	477
4	Calcium as CaCO ₃	mg/L	206
5	Magnesium as CaCO ₃	mg/L	271
6	Chloride	mg/L	288
7	Sodium	mg/L	152
8	Potassium	mg/L	7
9	Sulphate	mg/L	200
10	P-Alkalinity as CaCO ₃	mg/L	Nil
11	Total Alkalinity as CaCO ₃	mg/L	220
12	TKN	mg/L	-
13	Total Dissolved Solids	mg/L	1276
14	Total Fixed Solids	mg/L	-
15	Total Suspended Solids	mg/L	22
16	Phosphate as PO ₄	mg/L	BDL
17	Fluoride	mg/L	0.57
18	Boron	mg/L	-
Category			D
Water Quality Index			US

Note-Water quality Index US :Unsatisfactory , S:Satisfactory

Note: Bacteriological analysis carried out at C.E.L.Bengaluru

Aravind
Assistant Scientific Officer
Karnataka State Pollution Control Board
KALABURAGI.

**KARNATAKA STATE POLLUTION CONTROL BOARD
REGIONAL LABORATORY, KALABURAGI.**

MINARS PROGRAMME RIVER WATER ANALYSIS REPORT FOR THE MONTH OF JUNE-2023

FIELD OBSERVATIONS :

Sl.No.	Sample Nos.	W-85
	Station Code	1184
I.	Date & Time of collection	21/06/2023 1:10 PM
II	Weather	Clear
III	Approximate depth	<50cm
IV	Colour & Intensity	Colourless
V	Odour	Odourless
VI	Visible effluent discharge	None
VII	Human activities around the station.	Cloth washing
VIII	Station details.	Bhima at D/s of Bridge Ferozabad

CORE PARAMETERS:

Sl.No.			
1	Temperature	° C	32
2	pH	pH unit	8.34
3	Conductivity	µS/cm	1295
4	DO	mg/L	7.9
5	BOD	mg/L	2.3
6	Nitrate as N	mg/L	1.75
7	Ammonia as N	mg/L	0.08
8	Total Coli form	MPN/100ml	3500
9	Faecal Coli form	MPN/100ml	400

GENERAL PARAMETERS:

SL.N O			
1	COD	mg/L	43
2	Turbidity	NTU	9.2
3	Hardness as CaCO ₃	mg/L	328
4	Calcium as CaCO ₃	mg/L	154
5	Magnesium as CaCO ₃	mg/L	174
6	Chloride	mg/L	192
7	Sodium	mg/L	140
8	Potassium	mg/L	7
9	Sulphate	mg/L	130
10	P-Alkalinity as CaCO ₃	mg/L	10
11	Total Alkalinity as CaCO ₃	mg/L	260
12	TKN	mg/L	-
13	Total Dissolved Solids	mg/L	880
14	Total Fixed Solids	mg/L	-
15	Total Suspended Solids	mg/L	10
16	Phosphate as PO ₄	mg/L	BDL
17	Fluoride	mg/L	0.92
18	Boron	mg/L	-
Category			C
Water Quality Index			S

Note-Water quality Index US :Unsatisfactory , S:Satisfactory

Note: Bacteriological analysis carried out at C.E.L.Bengaluru

Aravind
Assistant Scientific Officer
Karnataka State Pollution Control Board
KALABURAGI.

KARNATAKA STATE POLLUTION CONTROL BOARD
REGIONAL LABORATORY, KALABURAGI
MINARS PROGRAMME RIVER WATER ANALYSIS REPORT FOR THE MONTH OF JUNE-2023

FIELD OBSERVATIONS :

Sl.No.	Sample Nos.	W-86
	Station Code	1888
I.	Date & Time of collection	21/06/2023 1:50 PM
II	Weather	Clear
III	Approximate depth	<50cm
IV	Colour & Intensity	Colourless
V	Odour	Odourless
VI	Visible effluent discharge	None
VII	Human activities around the station.	No human activity
VIII	Station details.	Bhima at confluence of Jewargi town sewage

CORE PARAMETERS:

Sl.No.			
1	Temperature	° C	32
2	pH	pH unit	8.04
3	Conductivity	µS/cm	1132
4	DO	mg/L	6.31
5	BOD	mg/L	3.0
6	Nitrate as N	mg/L	1.40
7	Ammonia as N	mg/L	0.05
8	Total Coli form	MPN/100ml	350
9	Faecal Coli form	MPN/100ml	46

GENERAL PARAMETERS:

SL.N O			
1	COD	mg/L	28
2	Turbidity	NTU	1.0
3	Hardness as CaCO ₃	mg/L	252
4	Calcium as CaCO ₃	mg/L	125
5	Magnesium as CaCO ₃	mg/L	127
6	Chloride	mg/L	160
7	Sodium	mg/L	130
8	Potassium	mg/L	6
9	Sulphate	mg/L	121
10	P-Alkalinity as CaCO ₃	mg/L	Nil
11	Total Alkalinity as CaCO ₃	mg/L	216
12	TKN	mg/L	-
13	Total Dissolved Solids	mg/L	758
14	Total Fixed Solids	mg/L	-
15	Total Suspended Solids	mg/L	12
16	Phosphate as PO ₄	mg/L	BDL
17	Fluoride	mg/L	0.95
18	Boron	mg/L	-
Category			C
Water Quality Index			S

Note-Water quality Index US :Unsatisfactory , S:Satisfactory

Note: Bacteriological analysis carried out at C.E.L.Bengaluru

K. S. J. S.
Assistant Scientific Officer
Karnataka State Pollution Control Board
KALABURAGI.

National Mission for Clean Cauvery

Format for submission of Monthly Progress Report in the NGT Matter OA No. 673 of 2018 (in compliance to NGT order dated 24.09.2020) For the State of Karnataka

Name of the River	Cauvery
Polluted river stretch	Ranganathittu to Sattegal Bridge
Priority	V
Status as on	June 2023

Overall status of the State:

Particulars		TMC Bannur	TMC Narasipura	GP Mullur	GP Harale (Dasanapura & Harle Village)	CMC Kollegala	GP Sattegal (Yedkuri Village)
I.	Total Population: Urban Population & Rural Population separately	24430	31498	5671	3264	57149	428
II.	Estimated Sewage Generation (MLD):	2.63	3.40	0.24	0.14	6.19	0.018

III. Details of Sewage Treatment Plant:

Particulars	TMC Bannur	TMC Narasipura	GP Mullur	GP Harale (Dasanapura & Harle Village)	CMC Kollegala	GP Sattegal (Yedkuri Village)
Existing no. of STPs and Treatment Capacity (in MLD):	3.31	5.5	Nil	Nil	9	Nil
Capacity Utilization of existing STPs:	2.63	3.40	Nil	Nil	4.5	Nil
MLD of sewage being treated through Alternate technology:	Nil	Nil	Nil	Nil	Nil	Nil
Gap in Treatment Capacity in MLD:	Nil	Nil	0.24	0.14	Nil	0.018
No. of Operational STPs:	1	1	Nil	Nil	1	Nil
No. of Complying STPs:	1	1	Nil	Nil	1	Nil
No. of Non-complying STPs:	Nil	Nil	Nil	Nil	Nil	Nil

- Note:** GP Mullur, GP Harale (Dasanapura & Harle Village) & GP Sattegal (Yedkuri Village) does not have STP and the Sewage effluent from the individual houses are being disposed off in to Septic tank and soak pits.

Details of each existing STP in the State

Name of the Local Body	Location	Existing STP Capacity	Capacity Being Utilized	Operational Status of STP	Compliance Status of STP
TMC, T Narasipura	Sy. No. 65/1, Byrapura &	5.5 MLD	3.8 MLD	Operational	STP is under stabilization & not receiving full

	Algudu Village, T.N.Pura Taluk, Mysuru				quantum of sewage
TMC, Bannur	Sy. No. 174/1, 174/2, Yedahalli Village, Bannur Hobli, Bannur, Mysuru	3.31 MLD	2.36 MLD	Operational	STP consisting of WSP not maintained & operated in scientific manner
CMC, Kollegala	Sy No.930, 934, 946 & 935, Mullur Road, Kollegal Taluk	9.0 MLD	4.5 MLD	4.5 MLD	As per the MRP submitted by CMC Kollegal for the month of December-2021: STP is under Operation the missing UGD links in the networks have been identified and are being laid by the water board. The entire UGD network and other sources of sewage generator have been connected to the STP

Details of under construction STPs in the State

Name of the Local Body	Location	Capacity of the plant in MLD	Physical Progress in %	Status of I&D or House sewer connections	Completion Timeline
TMC, T Narasipura	Sy. No. 65/1, Byrapura & Algudu Village, T.N.Pura Taluk, Mysuru	Nil	Nil	4 drains carrying sullage effluent is to be connected to wet well before Micro STP. No Work is in Progress.	31-03-2021
TMC, Bannur	Sy. No. 174/1, 174/2, Yedahalli Village, Bannur Hobli, Bannur, Mysuru	0.49 MLD	DPR prepared by KUWS&DB, Mysuru for Rs. 58 Crores for laying UGD network for new extension and to upgrade the existing STP to 3.8 MLD with SBT Technology.	50% of the town limit is connected to UGD & the remaining houses are yet to be connected. The sewage effluent from Makanahalli Extension is disposed off in to Septic tank and the same is transported to STP for further treatment & disposal.	31-03-2021
GP, Mulluru	-	-	-	Proposed to provide Common Septic tank and soak pit by diverting the sullage joining to river. No Work is in Progress.	31-03-2021
GP Harale (Dasanapura & Harle Village)	-	-	-	Proposed to provide Common Septic tank and soak pit by diverting the sullage joining to river. No Work is in Progress.	31-03-2021
CMC, Kollegala	Sy No.930, 934, 946 & 935, Mullur Road, Kollegal Taluk	9 MLD	80% is completed. since Out of the planned 7 wet wells serving each of the 7 collection networks zones, the	Laying UGD network is in progress & after completion of the same sewage discharge in to storm water drain is	31-03-2021

			construction of 03 wet wells one each for Uppara mole, shankanapura and Hosanagalli is yet to be taken up by the implementing agency i.e., KUWS&DB. The construction of Shankanapura collection zones wet well is delayed has the land issue of the wet well site as enter into illegal litigation in the Karnataka High Court. As per the MPR for the March 2021 received from CMC, Kollegal: The missing Links in the sewer network are being attended to and the proposed wet wells in separate areas away from the city like Hosaanagalli, Shankanapura ,budithittu and Bendarahalli have been dropped and new technology based decentralized local treatment units have been proposed for the said areas which will take some time for implementation and commissioning. Stipulating the time limit as August- 2021. No Work is in Progress.	avoided. Work is in progress. Presently, 9 MLD STP is under operation & not receiving full quantum of sewage because of the missing links. UGD works is completed but the house to sewer network connection is partially completed. As per the MPR submitted by the CMC Kollegala the connection of entire sewer network and other sources of generation of sewage have been connected to the STP barring the isolated areas of Hosa Anagalli, Shankanapura, Upparamole and Bendarahalli and Booditittu. The earlier proposed wet wells have been dropped at Hosa Anagalli, Shankanapura, Upparamole and Bendarahalli and Booditittu and new technology based decentralized local treatment units in the form of mini STP have been proposed for the said area. Hence CMC kollegala has sought time till Aug 2021 for the establishment and commissioning of the proposed mini STP's. No Work is in Progress.	
Yedkuri Village (GP Saththegala)	-	-	-	Proposed to provide Common Septic tank and soak pit by diverting the sullage joining to river. No Work is in Progress.	31-03-2021

Details of proposed STPs in the State

Name of the Local Body	Location	Capacity of the STP proposed in MLD	Status of Project (at DPR Stage/ Under Tendering/ Work to be Awarded)	Likely Date of Completion
TMC, T Narasipura	Sy. No. 65/1, Byrapura & Algudu Village, T.N.Pura Taluk, Mysuru	Nil	Nil	Nil
TMC, Bannur	Sy. No. 174/1, 174/2, Yedahalli Village, Bannur	Upgradation the existing STP to 3.8 MLD with SBT Technology.	DPR prepared by KUWS&DB, Mysuru for Rs. 58 Crores for laying UGD network for new extension and to upgrade the	March - 2021

	Hobli, Bannur, Mysuru		existing STP to 3.8 MLD with SBT Technology.	
GP, Mulluru	GP, Mulluru	2 drains is identified & monitored. ZP Chamarajanagar has earmarked an amount of Rs. 3.0 Lakhs for providing Common Sewage collection tank & Common septic tank and soak pit. No physical progress in Field is made upto Jan 2022.	Proposed to provide Common Septic tank and soak pit by diverting the sullage joining to river. The Executive Officer, Taluk Panchayath, Kollegala has submitted a letter stating that under Swatch Bharath mission budget is sanctioned for providing septic tank and soak pit and phyto remediation technique for treatment of sullage for the villages located along the banks of Cauvery river. No Work is in Progress. As per the letter submitted by Executive Officer, Taluk Panchayath, Kollegal on 03/01/2021, stating that the Construction of the septic tank and soak pit as per IS 2470 by the end of March 2022 is being prepared and submitted action plan to the Zilla Panchayat Office for approval.	March - 2021
GP Harale (Dasanapura & Harle Village)	GP Harale (Dasanapura & Harle Village)	5 drains is identified & monitored. ZP Chamarajanagar has earmarked an amount of Rs. 3.0 Lakhs for providing Common Sewage collection tank & Common septic tank and soak pit. No physical progress in Field is made upto Jan- 2021.	Proposed to provide Common Septic tank and soak pit by diverting the sullage joining to river. The Executive Officer, Taluk Panchayath, Kollegala has submitted a letter stating that under Swatch Bharath mission budget is sanctioned for providing septic tank and soak pit and phyto remediation technique for treatment of sullage for the villages located along the banks of Cauvery river. No Work is in Progress.	March - 2021
Yedkuri Village (GP Sатhegala)	Yedkuri Village (GP Sатhegala)	Nil	Nil	March - 2021
CMC, Kollegala	CMC, Kollegala	1 drains is identified & monitored. ZP Chamarajanagar has earmarked an amount of Rs. 3.0 Lakhs for providing Common Sewage collection tank & Common septic tank and soak pit. No physical progress in Field is made upto Jan 2021.	Proposed to provide Common Septic tank and soak pit by diverting the sullage joining to river. The Executive Officer, Taluk Panchayath, Kollegala has submitted a letter stating that under Swatch Bharath mission budget is sanctioned for providing septic tank and soak pit and phyto remediation technique for treatment of sullage for the villages located along the banks of Cauvery river. No Work is in Progress.	-

IV. Details of Industrial Pollution:

Particulars	TMC Bannur	TMC Narasipura	GP Mullur	GP Harale (Dasanapura & Harle Village)	CMC Kollegala	GP Sатhegala (Yedkuri Village)
No. of industries in the State:	4	34	Nil	Nil	14	Nil
No. of water polluting industries in the State:	3	22	Nil	Nil	2	Nil

Quantity of effluent generated from the industries in MLD:	0.027	0.027	Nil	Nil	0.0178	Nil
Quantity of Hazardous Sludge generated from the Industries in TPD:	Nil	Nil	Nil	Nil	0	Nil
Number of industrial units having ETPs:	3	22	Nil	Nil	2 (1 no. Sri Sai Automobiles, Kollegal, 1 No. Partially provided grit Chamber as a part of ETP KSRTC Kollegal)	Nil
Number of industrial units connected to CETP:	Nil	Nil	Nil	Nil	Nil	Nil
Number and total capacity of ETPs (details of existing/ under construction / proposed)	No. of ETP-3, Capacity-0.027 Under construction-0, Capacity-0 Proposed-0. Capacity-0	No. of ETP-22, Capacity-0.027 Under construction-0, Capacity-0 Proposed-0. Capacity-0	Nil	Nil	No. of ETP-2, Capacity-0.0178 Under construction-0, Capacity-0 Proposed-1. Capacity-0.018	Nil
Compliance status of the ETPs:	Nil	Nil	Nil	Nil	Complied	Nil
Number and total capacity of CETPs (details of existing/ under construction / proposed)	Nil	Nil	Nil	Nil	Nil	Nil

Status of compliance and operation of the CETPs

Town	No. of industries	Industrial discharge	Status of ETPs	Status of CETPs (existing, under construction & proposed)
TMC, T Narasipura	Nil	Nil	Nil	Nil
TMC, Bannur	Nil	Nil	Nil	Nil
GP, Mulluru	Nil	Nil	Nil	Nil
GP Harale (Dasanapura & Harle Village)	Nil	Nil	Nil	Nil
CMC, Kollegala	Nil	Nil	Nil	Nil
Yedkuri Village (GP Satthegejala)	Nil	Nil	Nil	Nil

V. Solid Waste Management:

Particulars	TMC Bannur	TMC Narasipura	GP Mullur	GP Harale (Dasanapura & Harle Village)	CMC Kollegala	GP Satthegejala (Yedkuri Village)
Total number of Urban Local Bodies and their Population	24430	31498	5671	3264	57149	428

Current Municipal Solid Waste Generation	8.9	10	1.2	0.6	21.0	0.1
Number, installed capacity and utilization of existing MSW processing facilities in TPD (bifurcated by type of processing eg- Waste to Energy (Tonnage and Power Output), Compost Plants (Windrow, Vermi, decentralized pit composting), biomethanation, MRF etc	- Composting Existing – 1.5 Gap – 0.64 TPD - Sanitary landfill Existing–Nil Gap – 2.13 TPD	- Composting Existing – Nil Gap – 4.1 TPD - Sanitary landfill Existing–Nil Gap – 2.4 TPD	Nil	Nil	- Composting Existing – 2.0 Gap – 6.61 TPD - Sanitary landfill Existing–Nil Gap – 5.0 TPD	Nil
Action plan to bridge gap between Installed Capacity and Current Utilization of processing facilities (if Gap > 20%)	DPR for Rs. 1.06 Crores is approved to provide compost plant & sanitary land fill site. The work is under progress. At present the solid waste is dumped in the site without any treatment.	DPR for Rs. 4.13 Crores is approved to provide compost plant & sanitary land fill site & the same is to be undertaken. One zero waste management site has been established. At present the solid waste is dumped in the site without any treatment.	Nil	Nil	DPR is approved for Rs. 2.5 Crores for procurement of machinery & other accessory to initiate composting & sanitary land fill site maintenance.	Nil
No. and capacity of C&D waste processing plants in TPD (existing, proposed and under construction)	Nil	Nil	Nil	Nil	Nil	Nil
Total no. of wards, no. of wards having door to door collection service, no. of wards practicing segregation at source	- Door to door collection 23/23 Wards. - Segregation practice-13 Wards	- Door to door collection 23/23 Wards. - Segregation practice-6 wards	Nil	Nil	- Door to door collection 31/31 Wards. - Segregation practice-28	Nil
Details of MSW treatment facilities proposed and under construction (no., capacity, and technology)	Nil	Nil	Nil	Nil	Nil	Nil
No. and area (in acres) of uncontrolled garbage dumpsites and Sanitary Landfills	Nil	Nil	Nil	Nil	Nil	Nil
No. and area (in acres) of legacy waste within 1km buffer of both side of the rivers	Nil	Nil	Nil	Nil	Nil	Nil
No. of drains falling into rivers and no. of drains having floating racks/screens installed to prevent solid waste from falling into the rivers	Nos. of drains 2 Nos. of drains having floating racks / screen – Nil	Nos. of drains 4 Nos. of drains having floating racks / screen – Nil	Nos. of drains 2 Nos. of drains having floating	Nos. of drains 5 Nos. of drains having floating racks / screen –	Nos. of drains1 Nos. of drains having floating racks / screen – Nil	Nos. of drains 1 Nos. of drains having floating

			racks / screen – Nil	Nil		racks / screen – Nil
--	--	--	-------------------------	-----	--	-------------------------

Status of ULB wise Management of Solid Waste

Name of the ULB	Total MSW generation in TPD	Total MSW being processed in TPD	Existing MSW facilities	Utilization Capacity of the existing MSW facilities	Proposed MSW Facilities & Completion Timeline
TMC, T Narasipura	10	0	Pit Composting	0	SWM DPR prepared under swaccha Bharath Mission is approved and action is being taken up as per DPR . One zero waste management site has been established. Timeline -30-03-2021
TMC, Bannur	8.9	1.5	Pit Composting,	1.5	DPR has been prepared under SBM and it is in the implementation stage. The work is under progress. Timeline -30-03-2021
GP, Mulluru	1.2	0	Nil	0	No action plan
GP Harale (Dasanapura & Harle Village)	0.6	0	Nil	0	No action plan
CMC, Kollegala	21.0	2.0	Composting is carried out	2.0	As per the MPR March 2021 submitted by the CMC Kollegala, Construction of compound wall, processing Shed, windrow platform, internal roads, Sanitary Land Fill(SLF), drain, watch man shed is completed. Electrification, drilling of Borewell, installation of machineries, are under tender process and sought Completion Timeline on April 2021. Presently segregated is being dump separately at land fill site. Wet waste is processed for compost. Bio-medical waste is being handled by private CBMWTF. Land has been indentify for set up of decentralized waste management
Yedkuri Village (GP Satthegala)	0.1	0	Nil	0	No action plan

VI. Bio-medical Waste Management:

Particulars	TMC Bannur	TMC Narasipura	GP Mullur	GP Harale (Dasanapura & Harle Village)	CMC Kollegala	GP Satthegala (Yedkuri Village)
-------------	------------	----------------	-----------	--	---------------	---------------------------------

Total Bio-medical generation in Kgs/day	16 Kg/day	119.5 Kgs/day	Nil	Nil	103.44 kg/day	Nil
No. of Hospitals and Health Care Facilities:	Bedded: 1 Non Bedded: 4	Bedded: 15 Non Bedded:18	Nil	Nil	Bedded: 09 Non Bedded:31	Nil
Status of Treatment Facility/ CBMWTF:	CBMWTF	CBMWTF	Nil	Nil	CBMWTF	Nil

VII. Hazardous Waste Management:

Particulars	TMC Bannur	TMC Narasipura	GP Mullur	GP Harale (Dasanapura & Harle Village)	CMC Kollegala	GP Satthegala (Yedkuri Village)
Total Hazardous Waste generation:	Nil	Nil	Nil	Nil	0.805 TPA	Nil
No. of Industries generating Hazardous waste	Nil	Nil	Nil	Nil	01	Nil
Treatment Capacity of all TSDFs	Nil	Nil	Nil	Nil	Nil	Nil
Avg. Quantity of Hazardous waste reaching the TSDFs and Treated	Nil	Nil	Nil	Nil	Nil	Nil
Details of on-going or proposed TSDF	Nil	Nil	Nil	Nil	Nil	Nil

VIII. Plastic Waste Management:

Particulars	TMC Bannur	TMC Narasipura	GP Mullur	GP Harale (Dasanapura & Harle Village)	CMC Kollegala	GP Satthegala (Yedkuri Village)
Total Plastic Waste generation:	0.2	0.36	Nil	Nil	0.5 TPD	Nil
Treatment/ Measures adopted for reduction or management of plastic waste:	Nil	Nil	Nil	Nil	Nil	Nil

Particulars	TMC Bannur	TMC Narasipura	GP Mullur	GP Harale (Dasanapura & Harle Village)	CMC Kollegala	GP Satthegala (Yedkuri Village) Total
IX. Details of Alternate Treatment Technology being adopted by the State/UT	Nil	Nil	Nil	Nil	Nil	Nil
X. Identification of polluting sources including drains contributing to river	2 Drains identified and monitored periodically	4 Drains identified and	2 drains is identified & monitored. ZP	5 drains is identified & monitored. ZP	1 drain is identified & monitored.	1 drain is identified & monitored. ZP Chamarajanagar has

pollution and action as per NGT order on insitu treatment:		monitored periodically	Chamarajanagar has earmarked an amount of Rs. 3.0 Lakhs for providing Common Sewage collection tank & Common septic tank and soak pit. No physical progress	Chamarajanagar has earmarked an amount of Rs. 1,15,000/- for providing Common Sewage collection tank & Common septic tank and soak pit. No physical progress	CMC Kollegala is providing UGD network for the entire town & after completion of the same the sewage & sullage entering the said drains is diverted to STP for further treatment & disposal. The work is under progress.	earmarked an amount of Rs. 2.0 Lakhs for providing Common Sewage collection tank & Common septic tank and soak pit. No physical progress
XI. Details of Nodal Officer appointed by Chief Secretary in the State/UT:	-					
XII. Details of meetings carried under the Chairmanship Chief of Secretary in the State/UT:	-					
XIII. Latest water quality of polluted river, its tributaries, drains with flow details and ground water quality in the catchment of polluted river;	Status of water quality of polluted rivers in Annexure-1.					
XIV. Ground water regulation:	CMC Kollegala : As per the details submitted by Sr. Geologist, District Ground Water Authority, Chamarajanagar for the month of March 2021, as per the circular KGA/NOC/2019-20 dated 29-05-2019 with reference to Karnataka Act 2011 U/s 17 (K), so as to fulfill the objectives of the Act, in notified taluks and non notified taluks for NOC for the purpose of industrial, commercial, entertainment, infrastructure, mining and others is made compulsory. This subject was discussed in District Ground Water Authority meeting. In this regard, as per the directions, notices has been issued to obtain NOC for extracting groundwater from Karnataka Ground Water Authority / District Ground Water Authority.. <u>Status of Ground Water Resource Assessment in Annexure-2</u>					
XV. Good irrigation practices	The Dept. of Agriculture has submitted action plan for implementation of following measures:					

being adopted by the State:	I. General Government Practice of Irrigation is maintained. II. Farmers are made aware to use water optimally. As per the details submitted by KaveriNeeravariNigama for the month of August 2020, Canal System are partially lined, so as to minimize seepage losses. In view of this a DPR proposed from the irrigation department of Kollegala taluk for the work related to Distributaries (D-56 to D-62) under Kabini Right Bank Canal (KRBC). Total cost of Rs.20 crores for modernization of
XVI. Rain Water Harvesting:	As per the details submitted by Sr. Geologist, District Ground Water Authority, Chamarajanagar for the month of October 2020, to improve the ground water situation rain water harvesting structure and some of the other artificial recharge structures are recommended to be constructed in their premises while giving the permission to extract ground water from the authority.
XVII. Demarcation of Floodplain and removal of illegal encroachments:	--
XVIII. Maintaining minimum e-flow of river:	The Cauvery Neeravari Nigam Ltd., is requested to submit the action plan as per MoEF & CC norms during monsoon seasons and same is not submitted
XIX. Plantation activities along the rivers:	Social Forestry Department, Chamarajanagar district in its letter reads that the proposed plan for plantation of saplings on the bank of Cauvery river for about 14.5 Kms in the ensuing monsoon season. The project is yet to be approved and sanctioned. Hence no progress made.
XX. Development of biodiversity park:	-
XXI. Reuse of Treated Water:	-
XXII. Model River being adopted by the State & Action Proposed for achieving the bathing quality standards:	-
XXIII. Status of Preparation of Action Plan by the 13 Coastal States:	-
XXIV. Regulation of Mining Activities in the State/UT:	-
XXV. Action against identified polluters, law violators and officers responsible for failure for vigorous monitoring	-
XXVI. Overall progress of the month: Please provide overall progress	a) CMC Kollegala – Presently, 9 MLD STP is under operation & not receiving full quantum of sewage because of the missing links. UGD works is completed but the house to sewer network connection is partially completed. As per the MPR submitted by the CMC Kollegala the connection of entire sewer network and other sources of generation of sewage have been connected to the STP barring the isolated areas of Hosa Anagalli, Shankanapura, Upparamole and Bendarahalli and Boodittu. The earlier

achieved in terms of all the above points compared to previous month.

proposed wet wells have been dropped at Hosa Anagalli, Shankanapura, Upparamole and Bendarahalli and Boodittu and new technology based decentralized local treatment units in the form of mini STP have been proposed for the said area. Hence CMC kollegala has sought time till October 2021 for the establishment and commissioning of the proposed mini STP's.

- b) As per the MPR submitted by the CMC Kollegala, Construction of compound wall, processing Shed, windrow platform, internal roads, Sanitary Land Fill(SLF), drain, watch man shed is completed. Electrification, drilling of Borewell, installation of machineries, are under tender process and sought Completion Timeline on April 2021.**No Work is in Progress.**
- c) As per the letter from Executive Officer, Taluk Panchayath, Kollegala dated 3-1-2022, stated within March 2022 the Septic & Soak pit as per IS 2470 will be constructed.
- d) With respect to treatment & disposal of sewage effluent the LB's have taken steps to operate the existing STPs & action plan for up gradation of the existing STPs is being prepared by KUWS&DB & the same is yet to be approved by the Government.
- e) With respect to Solid Waste Management by Municipalities, steps have been taken process the Solid Waste with the existing compost facilities and works followed by tendering for expanding the same along with sanitary land fill sites construction are under progress.
- f) District level meeting on Polluted river stretches was held on 3-3-2021 under the Chairmanship of Minister C.P Yogeshwar. As per the directions of Minister Local Bodies were directed to use the available funds of the CMC to divert the Missing links of sewage to STP
- g) **Short term tender notification has been called by the KUWS&DB through E-procurement portal tender no: KUWSDB/2021-22/WS/WORK_INDENT2943 on 06-04-2021 with respect to rejuvenation of UGD systems, construction/ upgradation of STPs, providing sewer networks and outfall sewer lines, construction of wetwells, providing rising mains and other related works along with operation and maintenance of STPs as per NGT directions**
- h) Work Order issued by Executive Engineer, KUWS &DB, Mysuru to the M/s. CVK Construction Pvt Ltd., Vide letter dated 08.11.2021 to proceed with the contract for providing/ rejuvenation of UGD scheme to Bannur Town as per NGT standards including O&M for 5 years at a tender price of Rs. 43,10,72,922 as approved by Chief Engineer, KUWS& DB, Mysuru .
- i) Flow data given by Chief Engineer CNL Irrigation South Mysore, Cauvery Neeravari Nigama Limited wrt daily Gauge report of Cauvery . As per the report the inflow of the Cauvery river is 7260 cusecs as on 04.12.2021
- j) **Upgradation of existing Bannur STP to 3.8 MLD with SBT Technology work has been taken up.**
- k) **The DPR has been prepared and yet to be approved for connecting the missing links across the T Narasipura town to wet well**

Annexure-1

XIII Status of Water Quality Assessment of polluted rivers in Annexure-1

Sl. No.	Details of Water Quality Monitoring locations as per NWMP	Month	DO(mg/l)	BOD(mg/l)	Fecal Coliform (MPN/100 ml)	Total coliform (MPN/100 ml)
1	D/S of river Cauvery Bannur TMC Water supply intake point near Mysore- Bannur Road bridge, T.Narasipura Taluk, Mysore District	June-23	6.7	2.0	170	1100
2	D/S of river Cauvery near Mullur Village, Kollegala Taluk, Chamarajanagar District	June-23	5.9	3.0	220	12300
3	D/S of Cauvery river near Dasanapura Village, Kollegala Taluk, Chamarajanagar District	June-23	6.7	2.0	170	1200
4	D/S of Cauvery river near Sathegala Bridge, Kollegala Taluk, Chamarajanagar District	June-23	6.6	2.0	130	1200

ANNEXURE-2

XIV Status of Ground Water Resource Assessment in Annexure-2

District	Taluka	Net Annual Ground Water Availability (HAM)	Total Ground Water Draft (HAM)	Gap between availability and Draft (HAM)	Stage of Ground Water Development (%)*	Category
Mysuru	T.Narasipura	10244	4978	5266	49	*Safe (≤ 70)
Ch-nagar	Kollegala	142.23 (MCM)	100.42 (MCM)	41.18 (MCM)	71	*Semi Critical

Note:-The ground water resources assessment is carried out on Taluka wise (Administrative Units) The State Govt. has taken up various Recharge/Water Conservation Schemes like for augmentation of ground water resources.

National Mission for Clean Cauvery

Format for submission of Monthly Progress Report in the NGT Matter OA No. 673 of 2018 (in compliance to NGT order dated 24.09.2020) For the State of Karnataka

Name of the River	Kabini
Polluted river stretch	Nanjangud to Hejjige
Priority	V
Status as on	June 2023

Overall status of the State:

	Particulars	CMC Nanjangud
I.	Total Population: Urban Population & Rural Population separately	50137
II.	Estimated Sewage Generation (MLD):	5.41

III. Details of Sewage Treatment Plant:

Particulars	CMC Nanjangud
Existing no. of STPs and Treatment Capacity (in MLD):	7
Capacity Utilization of existing STPs:	2
MLD of sewage being treated through Alternate technology:	Nil
Gap in Treatment Capacity in MLD:	Nil
No. of Operational STPs:	1
No. of Complying STPs:	1
No. of Non-complying STPs:	Nil

Details of each existing STP in the State

Name of the Local Body	Location	Existing STP Capacity	Capacity Being Utilized	Operational Status of STP	Compliance Status of STP
CMC Nanjangud	Sy. No. 24/1, Golur Village, Nanjangud Taluk	7 MLD	2 MLD	Operational	Complied

Details of under construction STPs in the State

Name of the Local Body	Location	Capacity of the plant in MLD	Physical Progress in %	Status of I&D or House sewer connections	Completion Timeline
CMC Nanjangud	Sy. No. 24/1, Golur Village, Nanjangud Taluk	Nil	Nil	60% house hold connections is completed & remaining works is under progress. DPR for Rs. 36.86 Crores is approved for laying UGD network for new extensions & to upgrade the existing STP to SBT Technology. Work is under progress.	31-03-2021

Details of proposed STPs in the State

Name of the Local Body	Location	Capacity of the STP proposed in MLD	Status of Project (at DPR Stage/ Under Tendering/ Work to be Awarded)	Likely Date of Completion
CMC Nanjangud	Sy. No. 24/1, Golur Village, Nanjangud Taluk	Nil	DPR is approved for Rs.36.86 crores for up gradation of SBT Technology. Work is under progress.	31.03.2021

IV. Details of Industrial Pollution:

Particulars	
No. of industries in the State:	38
No. of water polluting industries in the State:	38
Quantity of effluent generated from the industries in MLD:	9.03
Quantity of Hazardous Sludge generated from the Industries in TPD:	Nil
Number of industrial units having ETPs:	38
Number of industrial units connected to CETP:	Nil
Number and total capacity of ETPs (details of existing/ under construction / proposed)	No. of ETP-38, Capacity-9.43 Under construction-0, Capacity-0 Proposed-0. Capacity-0
Compliance status of the ETPs:	Complied
Number and total capacity of CETPs (details of existing/ under construction / proposed)	Nil

Status of compliance and operation of the CETPs

Town	No. of industries	Industrial Discharge	Status of ETPs	Status of CETPs (existing, under construction & proposed)
CMC Nanjangud	NIL	NIL	NIL	NIL

V. Solid Waste Management:

Particulars	CMC Nanjangud
Total number of Urban Local Bodies and their Population	50137
Current Municipal Solid Waste Generation	26 TPD
Number, installed capacity and utilization of existing MSW processing facilities in TPD (bifurcated by type of processing eg- Waste to Energy (Tonnage and Power Output), Compost Plants (Windrow, Vermi, decentralized pit composting), biomethanation, MRF etc	Compost Plant around 6 TPD.
Action plan to bridge gap between Installed Capacity and Current Utilization of processing facilities (if Gap > 20%)	Composting gap Existing-6 TPD, Gap-4.66 TPD Sanitary landfill site Existing- Nil, Gap-6.24 TPD
No. and capacity of C&D waste processing plants in TPD (existing, proposed and under construction)	Nil
Total no. of wards, no. of wards having door to door collection service, no. of wards practicing segregation at source	31 wards, all are with door to door collection and source segregation is practiced in 24 wards.
Details of MSW treatment facilities proposed and under construction (no., capacity, and technology)	DPR for Rs. 5.16 Crores is approved to provide sanitary land fill site to dispose 6.24 TPD of rejects and around 9.1 TPD of Dry Waste is segregated and sold in the Market. Proposals for providing 10 TPD compost plant is to be prepared & got it approved. The work of construction of sanitary landfill site is in progress.
No. and area (in acres) of uncontrolled garbage dumpsites and Sanitary Landfills	NIL
No. and area (in acres) of legacy waste within 1km buffer of both side of the rivers	NIL
No. of drains falling into rivers and no. of drains having floating racks/screens installed to prevent solid waste from falling into the rivers	5 nos. of drains out of which 2 drains are connected to nearby wet well and 3 drains works are yet to be undertaken.

Status of ULB wise Management of Solid Waste

Name of the ULB	Total MSW generation in TPD	Total MSW being processed in TPD	Existing MSW facilities	Utilization Capacity of the existing MSW facilities	Proposed MSW Facilities & Completion Timeline
CMC Nanjangud	26	6	1	6	31.03.2021.

Bio-medical Waste Management:

Particulars	CMC Nanjangud
Total Bio-medical generation:	0.217 Kg/day
No. of Hospitals and Health Care Facilities:	Bedded: 35 Non Bedded: 50
Status of Treatment Facility/ CBMWTF:	CBMWTF

VI. Hazardous Waste Management:

Particulars	CMC Nanjangud
Total Hazardous Waste generation:	22117 TPA
No. of Industries generating Hazardous waste	10
Treatment Capacity of all TSDFs	Nil
Avg. Quantity of Hazardous waste reaching the TSDFs and Treated	4888 TPA
Details of on-going or proposed TSDF	Nil

VII. Plastic Waste Management:

Particulars	CMC Nanjangud
Total Plastic Waste generation:	4 TPD
Treatment/ Measures adopted for reduction or management of plastic waste:	Nil

Particulars	CMC Nanjangud
VIII. Details of Alternate Treatment Technology being adopted by the State/UT	-
IX. Identification of polluting sources including drains contributing to river pollution and action	06 drains identified and monitored periodically

	as per NGT order on insitu treatment:	
X.	Details of Nodal Officer appointed by Chief Secretary in the State/UT:	-
I.	Details of meetings carried under the Chairmanship Chief of Secretary in the State/UT:	-
II.	Latest water quality of polluted river, its tributaries, drains with flow details and ground water quality in the catchment of polluted river;	Status of water quality of polluted rivers in Annexure-1.
III.	Ground water regulation:	As per the District Ground water Authority data submitted for the year 2020 in their Hand Book CMC Nanjangud comes under safer zone as per ground water resources assessment and there is no over exploitation of ground water in the region.
IV.	Good irrigation practices being adopted by the State:	The Dept. of Agriculture has submitted action plan for implementation of following measures: I. General Government Practice of Irrigation is maintained. II. Farmers are made aware to use water optimally.
V.	Rain Water Harvesting:	Rain water harvesting is made mandatory for new constructions, CMC has taken up awareness programmes to educate the people about river flooding during Monsoon
VI.	Demarcation of Floodplain and removal of illegal encroachments:	Nil
VII.	Maintaining minimum e-flow of river:	Flow data given by Chief Engineer CNNL Irrigation South Mysore, Cauvery Neeravari Nigama Limited wrt daily Gauge report of Kabini. As per the report the inflow of the Kabini river is 1707 cusecs as on 04.12.2021
VIII.	Plantation activities along the rivers:	As of now there are no plantations on the banks of river Kabini in the polluted stretch since the area is confined to CMC limit
IX.	Development of biodiversity park:	As of now, there are no Bio diversity parks in this stretch
X.	Reuse of Treated Water:	--
XI.	Model River being adopted by the State & Action Proposed for achieving the bathing quality standards:	--
XII.	Status of Preparation of Action Plan by the 13 Coastal States:	NA
XIII.	Regulation of Mining Activities in the State/UT:	Nil
XIV.	Action against identified polluters, law violators and officers responsible for failure for vigorous monitoring	Nil

XV. Overall progress of the month:

Please provide overall progress achieved in terms of all the above points compared to previous month.

- a) With respect to treatment & disposal of sewage effluent the LB has taken steps to operate the existing STPs & action plan for up gradation of the existing STPs is being prepared by KUWS&DB & the same is yet to be approved by the Government.
- b) With respect to Solid Waste Management by Municipalities, steps have been taken process the Solid Waste with the existing compost facilities and works followed by tendering for expanding the same along with sanitary land fill sites construction are under progress.
- c) District level meeting on Polluted river stretches was held on 3-3-2021 under the Chairmanship of Minister C.P Yogeshwar. As per the directions of Minister Local Bodies were directed to use the available funds of the CMC to divert the Missing links of sewage to STP
- d) Short term tender notification has been called by the KUWS&DB through E-procurement portal tender no: KUWSDB/2021-22/WS/WORK_INDENT2943 on 06-04-2021 with respect to rejuvenation of UGD systems, construction/ upgradation of STPs, providing sewer networks and outfall sewer lines, construction of wetwells, providing rising mains and other related works along with operation and maintenance of STPs as per NGT directions
- e) As per the proceedings of the meeting conducted on 24.09.2021 under the chairmanship of Hon`ble Subhash Adi Former Judge, High Court of Karnataka and Upa Lokayuktha, Government of Karnataka and Chairperson National Green Tribunal State Level Committee Karnataka Constituted by Hon`ble NGT in OA No 606/2018 , “Missing links sewage effluent discharged into storm water drain shall be diverted to nearby STPs /Wet wells by providing interception and diversion system by adopting low cost treatment facilities”, the same is communicated to ULB’s for further action.
- f) Flow data given by Chief Engineer CNNL Irrigation South Mysore, Cauvery Neeravari Nigama Limited wrt daily Gauge report of Kabini. As per the report the inflow of the Kabini river is 1707 cusecs as on 04.12.2021
- g) DPR approved by the Government for laying UGD network for new extensions & to upgrade the existing STP for Rs. 36.86 Crores.
- h) The tender of Rs. 2731,13,999.00/- has been accepted from M/s Akhil Infra Projects Pvt Ltd, Ballari on 31-12-2021 for the work of “ Providing/Rejuvenation of UGD scheme to Nanjangud city as per NGT standards including O&M for 5 years
- i) STP Up gradation to SBT Technology **Work is under progress.**

Annexure-1

XIII Status of Water Quality Assessment of polluted rivers in Annexure-1

Sl. No.	Particulars of sampling locations as per NWMP	Year	DO(mg/l)	BOD(mg/l)	Fecal Coliform (MPN/100 ml)	Total coliform (MPN/100 ml)
1	D/s of Kabini at Nanjangud Water Supply Intake Point near Debur	June-23	6.7	2.0	210	1200
2	D/S of Kabini from KIADB W/s Intake Point Kallahalli	June-23	6.6	2.0	78.0	940
3	D/s of Kabini near Bathing Ghat, Nanjangud	June-23	5.8	3.5	320	1700

National Mission for Clean Ganga

Format for submission of Monthly Progress Report in the NGT Matter

OA No. 673 of 2018 (in compliance to NGT order dated 24.09.2020)

For the State of Karnataka

Name of the River : KAGINA RIVER
Polluted river stretch : Shahabad to Hongunta -10KM
Priority : IV
Status as on : June 2023
Overall status of the State:

I. Total Population: Urban Population & Rural Population separately : 47,582

II. Estimated Sewage Generation (MLD): 7.06MLD

III. Details of Sewage Treatment Plant:

- Existing no. of STPs and Treatment Capacity (in MLD): **Nil**
- Capacity Utilization of existing STPs: **Nil**
- MLD of sewage being treated through Alternate technology: **Nil**
- Gap in Treatment Capacity in MLD: **7.06MLD**
- No. of Operational STPs: **Nil**
- No. of Complying STPs: **Nil**
- No. of Non-complying STPs: **Nil**

Details of each existing STP in the State

No.	Location	Existing STP Capacity	Capacity Being Utilized	Operational Status of STP	Compliance Status of STP
-	-	-	-	-	-

Details of under construction STPs in the State

No.	Location	Capacity of the plant in MLD	Physical Progress in %	Status of I&D or House sewer connections	Completion Timeline
-	-	-	-	-	-

Details of proposed STPs in the State

No.	Location	Capacity of the STP proposed in MLD	Status of Project (at DPR Stage/ Under Tendering/ Work to be Awarded)	Likely Date of Completion
1	Shahabad	13.5	-	-

IV. Details of Industrial Pollution:

- No. of industries in the State: **Nil** (There are no industry located in the river stretch)
- No. of water polluting industries in the State: **Nil**
- Quantity of effluent generated from the industries in MLD: **Nil**
- Quantity of Hazardous Sludge generated from the Industries in TPD: **Nil**
- Number of industrial units having ETPs: **Nil**
- Number of industrial units connected to CETP: **Nil**
- Number and total capacity of ETPs (details of existing/ under construction / proposed): **Nil**
- Compliance status of the ETPs: **Nil**
- Number and total capacity of CETPs (details of existing/ under construction / proposed) : **Nil**
- Status of compliance and operation of the CETPs

Town	No. of industries	Industrial discharge	Status of ETPs	Status of CETPs (existing, under construction & proposed)
-	-	-	-	-

V. **Solid Waste Management:**

- Total number of Urban Local Bodies and their Population : **City Municipal Council Shahabad having population of 47,582**
- Current Municipal Solid Waste Generation: **17.44MT/day, Dry waste – 11MT/day and Wet waste – 5.44MT/day.**
- Number, installed capacity and utilization of existing MSW processing facilities in TPD (bifurcated by type of processing eg- Waste to Energy (Tonnage and Power Output), Compost Plants (Windrow, Vermi, decentralized pit composting), biomethanation, MRF etc: **Dry waste from the CMC Shahabad is sent to Cement industry for co-processing in cement kiln and Wet waste is converted into composted by local body in the designated/authorised solid waste processing site.**
- Action plan to bridge gap between Installed Capacity and Current Utilization of processing facilities (if Gap > 20%): **Nil**
- No. and capacity of C&D waste processing plants in TPD (existing, proposed and under construction): **Proposed**
- Total no. of wards, no. of wards having door to door collection service, no. of wards practicing segregation at source : **27**
- Details of MSW treatment facilities proposed and under construction (no., capacity, and technology) : **Dry waste from the CMC Shahabad is sent to Cement industry for co-processing in cement kiln.**
- No. and area (in acres) of uncontrolled garbage dumpsites and Sanitary Landfills.: **Nil**
- No. and area (in acres) of legacy waste within 1km buffer of both side of the rivers : **Nil**
- No. of drains falling into rivers and no. of drains having floating racks/screens installed to prevent solid waste from falling into the rivers : **1**

Status of ULB wise Management of Solid Waste

ULB	Total MSW generation in TPD	Total MSW being processed in TPD	Existing MSW facilities	Utilization Capacity of the existing MSW facilities	Proposed MSW Facilities & Completion Timeline
1	17.44MT/day	17.44MT/day	1	17.44MT/day	-

VI. Bio-medical Waste Management:

- Total Bio-medical generation: **12 Kg/day**
- No. of Hospitals and Health Care Facilities: **4 Bedded HCFs and 20 Non Bedded HCFs**
- Status of Treatment Facility/ CBMWTF: **The CBWTFs has provided online continuous monitoring system to incinerator for monitoring of emission. CBWTF has already upgraded their incinerator to meet revised emissions standards as per MOEF Notification 2016.**

VII. Hazardous Waste Management:

- Total Hazardous Waste generation: **Nil**
- No. of Industries generating Hazardous waste: **Nil**
- Treatment Capacity of all TSDFs: **Nil**
- Avg. Quantity of Hazardous waste reaching the TSDFs and Treated: **Nil**
- Details of on-going or proposed TSDF: **Nil**

VIII. Plastic Waste Management:

- Total Plastic Waste generation: **2TPD**

Treatment/ Measures adopted for reduction or management of plastic waste:
Segregated Plastic waste from the CMC Shahabad is sent to Cement industry for

co-processing in cement kiln. Draft Policy and Plan for plastic waste management has been prepared by the ULBD and accordingly plastic waste shall be collected from un-organized sectors and from house hold/commercial sectors. Plastic raids (Sales & Shops) were conducted from time to time by Local Body.

- IX. Details of Alternate Treatment Technology being adopted by the State/UT : **Nil**
- X. Identification of polluting sources including drains contributing to river pollution and action as per NGT order on insitu treatment: **Identified**
- XI. Details of Nodal Officer appointed by Chief Secretary in the State/UT: ---
- XII. Details of meetings carried under the Chairmanship Chief of Secretary in the State/UT: ----
- XIII. Latest water quality of polluted river, its tributaries, drains with flow details and ground water quality in the catchment of polluted river.
- XIV. Ground water regulation: ---
- XV. Good irrigation practices being adopted by the State: ---
- XVI. Rain Water Harvesting: ----
- XVII. Demarcation of Floodplain and removal of illegal encroachments: ----
- XVIII. Maintaining minimum e-flow of river: ----
- XIX. Plantation activities along the rivers: ---
- XX. Development of biodiversity park: ---
- XXI. Reuse of Treated Water: ---
- XXII. Model River being adopted by the State & Action Proposed for achieving the bathing quality standards: ---
- XXIII. Status of Preparation of Action Plan by the 13 Coastal States: **NA**
- XXIV. Regulation of Mining Activities in the State/UT: ---
- XXV. Action against identified polluters, law violators and officers responsible for failure for vigorous monitoring: **Nil**

XXVI. Overall progress of the month: ---

Please provide overall progress achieved in terms of all the above points compared to previous month.

KARNATAKA STATE POLLUTION CONTROL BOARD
REGIONAL LABORATORY, KALABURAGI.
MINARS PROGRAMME RIVER WATER ANALYSIS REPORT FOR THE MONTH OF JUNE-2023

FIELD OBSERVATIONS :

Sl.No.	Sample Nos.	W-87
	Station Code	1895
I.	Date & Time of collection	21/06/2023 2:15 PM
II	Weather	Clear
III	Approximate depth	50 - 100cm
IV	Colour & Intensity	Colourless
V	Odour	Odourless
VI	Visible effluent discharge	None
VII	Human activities around the station.	None
VIII	Station details.	Kagina River at D/s of Shahabad town Sewage confluence point

CORE PARAMETERS:

Sl.No.			
1	Temperature	° C	32
2	pH	pH unit	7.92
3	Conductivity	µS/cm	566
4	DO	mg/L	6.72
5	BOD	mg/L	4.0
6	Nitrate as N	mg/L	1.46
7	Ammonia as N	mg/L	0.08
8	Total Coli form	MPN/100ml	92000
9	Faecal Coli form	MPN/100ml	12000

GENERAL PARAMETERS:

SL.N O			
1	COD	mg/L	20
2	Turbidity	NTU	2.9
3	Hardness as CaCO ₃	mg/L	161
4	Calcium as CaCO ₃	mg/L	73
5	Magnesium as CaCO ₃	mg/L	88
6	Chloride	mg/L	40
7	Sodium	mg/L	71
8	Potassium	mg/L	5
9	Sulphate	mg/L	28
10	P-Alkalinity as CaCO ₃	mg/L	Nil
11	Total Alkalinity as CaCO ₃	mg/L	280
12	TKN	mg/L	-
13	Total Dissolved Solids	mg/L	368
14	Total Fixed Solids	mg/L	-
15	Total Suspended Solids	mg/L	8
16	Phosphate as PO ₄	mg/L	BDL
17	Fluoride	mg/L	0.92
18	Boron	mg/L	-
Category			D
Water Quality Index			US

Note-Water quality Index US :Unsatisfactory , S:Satisfactory

Note: Bacteriological analysis carried out at C.E.L.Bengaluru

K. J. J. J.
Assistant Scientific Officer
Karnataka State Pollution Control Board
KALABURAGI.

KARNATAKA STATE POLLUTION CONTROL BOARD
REGIONAL LABORATORY, KALABURAGI.
MINARS PROGRAMME RIVER WATER ANALYSIS REPORT FOR THE MONTH OF JUNE-2023

FIELD OBSERVATIONS :

Sl.No.	Sample Nos.	W-88
	Station Code	2777
I.	Date & Time of collection	21/06/2023 3:10 PM
II	Weather	Clear
III	Approximate depth	50 - 100cm
IV	Colour & Intensity	Colourless
V	Odour	Odourless
VI	Visible effluent discharge	None
VII	Human activities around the station.	None
VIII	Station details.	Kagina River at D/s of Shahabad Bridge

CORE PARAMETERS:


Sl.No.			
1	Temperature	° C	32
2	pH	pH unit	7.99
3	Conductivity	µS/cm	540
4	DO	mg/L	7.39
5	BOD	mg/L	2.6
6	Nitrate as N	mg/L	1.12
7	Ammonia as N	mg/L	0.07
8	Total Coli form	MPN/100ml	3500
9	Faecal Coli form	MPN/100ml	330

GENERAL PARAMETERS:

SL.N O			
1	COD	mg/L	23
2	Turbidity	NTU	1.8
3	Hardness as CaCO ₃	mg/L	161
4	Calcium as CaCO ₃	mg/L	73
5	Magnesium as CaCO ₃	mg/L	88
6	Chloride	mg/L	40
7	Sodium	mg/L	68
8	Potassium	mg/L	5
9	Sulphate	mg/L	27
10	P-Alkalinity as CaCO ₃	mg/L	Nil
11	Total Alkalinity as CaCO ₃	mg/L	244
12	TKN	mg/L	-
13	Total Dissolved Solids	mg/L	356
14	Total Fixed Solids	mg/L	-
15	Total Suspended Solids	mg/L	10
16	Phosphate as PO ₄	mg/L	BDL
17	Fluoride	mg/L	0.89
18	Boron	mg/L	-
Category			C
Water Quality Index			S

Note-Water quality Index US :Unsatisfactory , S:Satisfactory

Note: Bacteriological analysis carried out at C.E.L. Bengaluru


Assistant Scientific Officer
Karnataka State Pollution Control Board
KALABURAGI.

National Mission for Clean Ganga

Format for submission of Monthly Progress Report in the NGT Matter OA

No. 673 of 2018 (in compliance to NGT order dated 24.09.2020)

For the State of Karnataka

Name of the River : Krishna
Polluted river stretch : Yadurwadi to Tintini bridge (200 km)
Priority : V
Status as on : June -2023

Overall status of the State:

Total Population: Urban Population & Rural Population separately: **394643** (Details Enclosed as Annexure-1)

1. TMC- Devadurga – 28929
2. TMC Lingasugur - 15224
3. Hutti TP - 16525
4. Hutti Notified Area – 13535
5. TMC Chikkodi & TMC Sadalaga -Urban Population- 1,62,136 &
Rural Population-1,58,294

Estimated Sewage Generation (MLD): **37.6 MLD** (Details Enclosed as Annexure-1)

1. TMC- Devadurga – 2.25 MLD
2. TMC Lingasugur – 1.6 MLD
3. Hutti TP -1.6 MLD
4. Hutti Notified Area –1.4 MLD
5. TMC Chikkodi & TMC Sadalaga - Urban-15.56 & Rural-15.19 MLD

I. Details of Sewage Treatment Plant:

- Existing no. of STPs and Treatment Capacity (in MLD):
 1. Hatti Gold Mines - 2 Nos of 1.25 MLD each
 2. TMC Chikkodi - 5.80 MLD

3. TMC Sadalaga – 3.72 MLD

Total -12.02 MLD

- Capacity Utilization of existing STPs:

1. Hatti Gold Mines - 1.4 MLD

2. TMC Chikkodi – 4.592 MLD

3. TMC Sadalaga – 00 MLD (Since, now it is under repair)

Total - 5.992 MLD

- MLD of sewage being treated through Alternate technology:
- Gap in Treatment Capacity in MLD: **31.608 MLD**
- No. of Operational STPs: 3
- No. of Complying STPs: 3
- No. of Non-complying STPs: 1

Details of each existing STP in the State

No.	Location	Existing STP Capacity	Capacity Being Utilized	Operational Status of STP	Compliance Status of STP
1	Hutti Notified Area, Lingasugur	2x1.25 MLD	1.4 MLD	2 nos, Operational	Partially Complied
2	Chikodi	5.80	4.592	Operational	complied
3	Sadalaga	3.72	00	Construction of STP work is completed and now it is under repair	Now it is under repair
4	Total	12.02	5.992	-	-

Details of under construction STPs in the State

No.	Location	Capacity of the plant in MLD	Physical Progress in %	Status of I&D or House sewer connections	Completion Timeline
1	Nil	Nil	Nil	Nil	Nil

Details of proposed STPs in the State

No.	Location	Capacity of the STP proposed in MLD	Status of Project (at DPR Stage/ Under Tendering/ Work to be Awarded)	Likely Date of Completion
1	Town Municipal Council, Lingsugur-Tq, Raichur-Dist.	6.82	Submitted to Govt. by MD, KUWS&DB, Bangalore for administrative approval vide letter no 897/2019-20, dated 04/10/2019, Awaiting approval from Govt.	-
2	Town Municipal Council, Deodurga, RaichurDist	5	Submitted to Govt. by MD, KUWS&DB, Bangalore for administrative approval vide letter no 49/2020-21, dated 08/04/2020, Awaiting approval from Govt.	-
3	Town Municipal Council, Kudachi, RaibagTaluk, Belagavi District	4.30	DPR Prepared by KUWSSB and submitted to DMA	31-07-2021
4	Town Panchayat, ChinchaliRaibagTaluk Belagavi District.	3.88	DPR Prepared by KUWSSB and submitted to DMA	31-07-2021
5	Town PanchayatAinapur, Athani-Taluk, Belagavi District	4.37	DPR Prepared by KUWSSB and submitted to DMA	31-07-2021
6	Town Panchayat Examba ChikkodiTalukBelagavi District.	2.61	DPR Prepared by KUWSSB and submitted to DMA	31-07-2021
7	Town Municipal Council Ugarkurd, AthaniTaluk, Belagavi District	3.2	DPR Prepared by KUWSSB and submitted to DMA	31-07-2021

II. Details of Industrial Pollution:

- No. of industries in the Stretch: 5
- No. of water polluting industries in the State: 5

- Quantity of effluent generated from the industries in MLD: **6.0085 MLD**
- Quantity of Hazardous Sludge generated from the Industries in TPD: **Nil**
- Number of industrial units having ETPs: **5**
- Number of industrial units connected to CETP: **There are no CETP's**
- Number and total capacity of ETPs (details of existing/ under construction / proposed)
Existing : 5 no's and 10.93 MLD.
- Compliance status of the ETPs: **Operational and Complied**
- Number and total capacity of CETPs (details of existing/ under construction / proposed) : **Nil**
- Status of compliance and operation of the CETPs : **Nil**

Town	No. of industries	Industrial discharge	Status of ETPs	Status of CETPs (existing, under construction & proposed)
Lingasugur	M/s Hutti Gold Mines Co., Ltd, Hutti Village, Lingasugur-Tq, Dist-Raichur.	0.46 MLD	2x1.25 MLD capacity Common Treatment Plant (Effluent/Sewage)	Existing
M/s. Shivashakti Sugar Ltd, Soudatti Village, Raibag, Taluk, Belagavi District.	04	4.793	Operational	NA
M/s. Krishna SSK Ni, Sankonatti Village, Athani Taluk, Belagavi District.				

M/s. Ugar Sugar works ltd, Ugarkhurd Village, Athani Taluk, Belagavi District.				
M/s. Hermers Distillery Private limited, Yadravi Vilage, Raibag Taluk, Belagavi District.				

III. Solid Waste Management:

- Total number of Urban Local Bodies and their Population : **255811** (details Enclosed as Annexure- II)
- Current Municipal Solid Waste Generation: **82.68 TPD** (details Enclosed as Annexure- II)
- Number, installed capacity and utilization of existing MSW processing facilities in TPD (bifurcated by type of processing eg- Waste to Energy (Tonnage and Power Output), Compost Plants (Windrow, Vermi, decentralized pit composting), bimethanation, MRF etc: **Enclosed as Annexure- II**
- Action plan to bridge gap between Installed Capacity and Current Utilization of processing facilities (if Gap > 20%): **41.88TPD. - Action plan is yet to be submitted.**
- No. and capacity of C&D waste processing plants in TPD (existing, proposed and under construction): **Nil.**

- Total no. of wards, no. of wards having door to door collection service, no. of wards practicing segregation at source : **153 Wards** (details Enclosed as Annexure- II)
- Details of MSW treatment facilities proposed and under construction (no., capacity, and technology) : **Nil**
- No. and area (in acres) of uncontrolled garbage dumpsites and Sanitary Landfills and no. and area (in acres) of legacy waste within 1km buffer of both side of the rivers:

Sl. No	Local Bodies (7 No's)	Area of uncontrolled garbage dumpsites (Acres)
1	Town Panchayat Examba Chikkodi Taluk, Belagavi District.	--
2	Town Muncipal Council Ugarkurd, Athani Taluk, Belagavi District.	--
3	Town Muncipal Council, Kudachi, Raibag Taluk, Belagavi District	1.0
4	Town Panchayat Chinchali, Raibag Taluk Belagavi District	--
5	Town Panchayat Ainapur, Athani-Taluk, Belagavi District.	--
6	Town Muncipal Council Sadalaga, Chikkodi Taluk, Belagavi District.	0.5
7	Town Muncipal Council Chikkodi, Chikkodi Taluk, Belagavi District.	1.5

- No. of drains falling into rivers and no. of drains having floating racks/screens installed to prevent solid waste from falling into the rivers: **Nil**

Status of ULB wise Management of Solid Waste

ULB	Total MSW generation in TPD	Total MSW being processed in TPD	Existing MSW facilities	Utilization Capacity of the existing MSW facilities	Proposed MSW Facilities & Completion Timeline
TMC- Deodurga, DeodurgaTq, Raichur Dist.	6 T	0	MSW Site Existing	---	Directions were given to all the concerned Local Bodies to take immediate action to
TMC Lingasugur, LingasugurTq, Raichur Dist.	14.4 T	0	MSW Site Existing	---	
Hutti TP, LingasugurTq,	6 T	0	MSW Site Existing	---	

Raichur Dist.					comply with SWM Rules, 2016 from time to time.
Hutti Notified Area, LingasugurTq, Raichur Dist.	8 T	0	MSW site existing. Further, in Hutti Gold Mines, the wet waste is being digested and bio gas is being produced and utilized for canteen.	---	Target date to comply is 31.12.2020.
Town Panchayat Examba ChikkodiTaluk, Belagavi District.	4.5	0	There is no any solid waste management & processing facilities provided by the newly formed ULB's (during 2015)	Not provided	Directions were given to the concerned newly formed (during 2015) Local Bodies to take immediate action to comply with SWM Rules within 30-06-2021
Town Muncipal Council Ugarkurd, Athani Taluk, Belagavi District.	08	0		Not provided	
Town Panchayat Ainapur, Athani-Taluk, Belagavi District.	05	0		Not provided	
Town Panchayat, Chinchali,Raibag Taluk Belagavi District	4.78	0		Not provided	
Town Muncipal Council Sadalaga, Chikkodi Taluk, Belagavi District.	05	02	Soild waste management & processing facilities provided by existing	1. Recyclable waste-0.05MT 2. RDF Material-1.0 MT 3. Low lying area-1.0 MT	31-12-2020

			ULB's	4. Inert-0.45	
Town Municipal Council Chikkodi, Chikkodi Taluk, Belagavi District.	14.5	2.5		a)Engineering pits composting---3.5 MT <u>Dry Waste</u> 1 Recyclable waste-0.15 MT 2 RDF Material-3.81 MT 3 Low lying area-4.40 MT 4 Inert-0.14	
Town Municipal Council, Kudachi, Raibag Taluk, Belagavi District	6.5	1.9		a)Engineering pits composting---1.0 MT <u>Dry Waste</u> 1. Recyclable waste-0.1MT 2. RDF Material-2.0 MT 3. Low lying area-1.0 MT 4. Inert-0.5	
Total	48.28	6.4	-	19.6	-

IV. **Bio-medical Waste Management:**

- Total Bio-medical generation: **360 Kg/day**
- No. of Hospitals and Health Care Facilities: **371 nos**
- Status of Treatment Facility/ CBMWTF:
 - 1. In Raichur zone BMW waste is treated in RIMACT facility.**
 - 2. In Chikkodi zone it is handed over to CBMWTF.**

V. **Hazardous Waste Management:**

- Total Hazardous Waste generation:

A. In Raichur zone :

- 1. Cyanide Tailing- 6,38,540 Tons & stowing sand of 79,152 Tons, (Total 5,59,388 Tons of Cyanide treated ore waste impound in tailing dump).**

2. **Used Oil- 74 liters.**

3. **Discarded Containers-7112 nos. (As per Annual Report From-IV submitted for the year 2019-20).**

B. In Chikkodi zone quantity of 0.041872 TPD is generated.

- No. of Industries generating Hazardous waste: 5
- Treatment Capacity of all TSDFs : **Nil**
- Avg. Quantity of Hazardous waste reaching the TSDFs and Treated : **Nil**
- Details of on-going or proposed TSDF: **Nil**

VI. Plastic Waste Management:

- Total Plastic Waste generation: **0.613 TPD**
- Treatment/ Measures adopted for reduction or management of plastic waste: - **Local bodies have started to hand over plastic waste/ RDF materials to Dalmia Cement (Bharat) Ltd, Yadwad, Cement plant for co-processing in cement kiln. There are no Unregistered Manufacturing or recycling of plastic units.**

VIII. Details of Alternate Treatment Technology being adopted by the State/UT : Local bodies have started to hand over plastic waste/ RDF materials to Dalmia Cement (Bharat) Ltd, Yadwad, Cement plant for co-processing in cement kiln.

VII. Identification of polluting sources including drains contributing to river pollution and action as per NGT order on in situ treatment: Enclosed as Annexure-III

VIII. Details of Nodal Officer appointed by Chief Secretary in the State/UT: ----

IX. Details of meetings carried under the Chairmanship Chief of Secretary in the State/UT: ----

X. Latest water quality of polluted river, its tributaries, drains with flow details and ground water quality in the catchment of polluted river: Enclosed as Annexure-IV

Good irrigation practices being adopted by the State:

1. Crop diversification: Replacement of high water demanding commercial crops with low water requiring crops like Pulses and Oilseeds particularly in Command areas by mandating at Government level.

2. Micro Irrigation: Adoption of Micro irrigation practices for all the crops and making Micro irrigation technology easily accessible at the rural level.
3. Making Ground Water extraction beyond a specific limit punishable under the Act (Not allowing Borewell digging activities in vulnerable or exploited areas).
4. Crop Intensification: Providing incentives to the farmer for taking up Crop intensification in the command areas.
5. Modification in Surface Irrigation Methods: Surface water can be utilised in a minimised way by adopting alternate row irrigation system.
6. Mulching Practices: Any organic or inorganic materials can be used for mulching to reduce evapotranspiration, thereby reducing irrigation intervals and water amount.

IX. **Rain Water Harvesting:** Letter addressed to the Project Director, DUDC & Project Director, ZP, Belagavi for compliance.

X. **Demarcation of Floodplain and removal of illegal encroachments:** The 16 villages situated in the bank of Krishna river will be warned by Revenue department as per the flood memorandum through early warning arrangement.

XI. **Maintaining minimum e-flow of river:** Letter addressed to the Executive Engineer, Major Irrigation Department, Chikkodi for compliance.

XII. **Plantation activities along the rivers:** Letter addressed to the DCF, Gokak, Karnataka Forest Department for compliance.

XIII. **Development of biodiversity park:** Letter addressed to the DCF, Gokak, Karnataka Forest Department for compliance.

XIV. **Reuse of Treated Water:**--The industrial effluent after treatment is used on land for irrigation and partially recycled back into process. All the industries i.e. 03 No's of sugar industries and 02 N Distillery units have installed OCEMS.

Details of treated trade effluent used for irrigation in the agriculture land

Sl.No	Name of the industry	Total agriculture land (Acres)
1	M/s. Shivashakti Sugar ltd, Soudatti Village, RaibagTaluk, Belaga District.	220
2	M/s. Krishna SSK Ni, Sankonatti Village, Athani Taluk, Belagavi District.	156
3	M/s. Ugar Sugar works Ltd, Ugarkhurd Village, AthaniTaluk,Belagavi District.	800

XV. **Model River being adopted by the State & Action Proposed for achieving the bathing quality standards:**--Nil

XVI. **Status of Preparation of Action Plan by the 13 Coastal States:---**NA

XVII. **Regulation of Mining Activities in the State/UT:** There is no mining active located in the Krishna river basin.

XVIII. **Action against identified polluters. Law violators and officers responsible for failure for vigorous monitoring-**Meeting held on 19-11-2020 at Deputy Commissioner Office Belagavi along with Commissioners/Chief Officers of the Local Bodies and direction given to comply with the provisions of the Water Act 1974, Solid waste management Rules, 2016, Plastic waste management Rules, 2016, Bio-medical waste management Rules, 2016 and Construction and Demolition waste (Management) Rules, 2016.

Meeting held on 09-02-2021 under the Chairmanship of Deputy Commissioner at Deputy Commissioner Office Belagavi along with Commissioners/Chief Officers of the Local Bodies and direction given to comply with the provisions of the Water Act 1974, Solid waste management Rules, 2016, Plastic waste management Rules, 2016, Bio-medical waste management Rules, 2016 Construction and Demolition waste (Management) Rules, 2016 and E-waste (Management) Rules, 2016. The other concerned Departments were informed to take action and to furnish details within 5th of every month.

XIX. **Overall progress of the month:**
Please provide overall progress achieved in terms of all the above points compared to previous month---Nil

Annexure-1

Sl.No	Local Body	Population-2011	Quantity of sewage generation in MLD	STP provided not provided
1	TMC-Devadurga	28929	2.25	Not provided
2	TMC Lingasugur	15224	1.6	Not provided
3	Hutti TP	16525	1.6	Not provided
4	Hutti Notified Area	13535	1.4	Being treated in 2x1.25 MLD STP provided at Hatti Gold Mines
5	TMC Chikkodi	Urban Population - 1,62,136	Urban- 15.56 & Rural- 15.19	Provided of capacity 5.80 MLD
6	TMC Sadalaga	& Rural Population -1,58,294		Provided of capacity 3.72MLD
7	Total	382,461	37.6	12.02

Annexure-II

Sl. No	Name of Local Body	Population (census2011)	Total Solid Waste Generation (TPD)	Proposed Achievable target	Present Status
1	TMC- Deodurga, DeodurgaTq, Raichur Dist.	28929	6	Directions were given to all the concerned Local Bodies to take immediate action to comply with SWM Rules, 2016 from time to time. Target date to comply is 31.12.2020.	MSW Site Existing
2	TMC Lingasugur, LingasugurTq, Raichur Dist.	34932	14.4		MSW Site Existing
3	Hutti TP, LingasugurTq, Raichur Dist.	16278	6		MSW Site Existing
4	Hutti Notified Area, LingasugurTq, Raichur Dist.	13536	8		MSW siteexisting. Further, in Hutti Gold Mines, the wet waste is being digested and bio gas is being produced and utilized for canteen.
5	Town Panchayat Examba Chikkodi Taluk, Belagavi District.	15224	4.5	-	0
6	Town Municipal Council Ugarkurd, Athani Taluk, Belagavi District.	23762	08	-	0

7	Town Muncipal Council, Kudachi, Raibag Taluk, Belagavi District	23154	6.5	-	1.9 T, Vermi composting and Engineering pit composting
8	Town Panchayat, Chinchali, Raibag Taluk Belagavi District	18986	4.78	-	00
9	Town Panchayat Ainapur, Athani-Taluk, Belagavi District.	18913	05	-	00
10	Town Muncipal Council Sadalaga, Chikkodi Taluk, Belagavi District.	23790	05	-	02 T, Vermi composting
11	Town Muncipal Council Chikkodi, Chikkodi Taluk, Belagavi District.	38307	14.5	-	2.5 T, Vermi composting and Engineering pit composting
12	Total	255811	82.68		

Details of no of Ward, Door to Door collection and Segregation

Name of the Local Bodies	Total No wards	No of wards Door to Door collection	No of wards practicing segregation
Town Panchayat Examba Chikkodi Taluk, Belagavi District.	17	16	12
Town Muncipal Council Ugarkurd, AthaniTaluk, Belagavi District.	23	23	18
Town Muncipal Council, Kudachi, RaibagTaluk,	23	23	19

Belagavi District			
Town Panchayat, Chinchali, Raibag Taluk Belagavi District	19	19	16
Town Panchayat Ainapur, Athani-Taluk, Belagavi District.	19	19	12
Town Municipal Council Sadalaga, Chikkodi Taluk, Belagavi District.	23	23	19
Town Municipal Council Chikkodi, Chikkodi Taluk, Belagavi District.	23	23	10
Total	147	146	106

Annexure-III
Sources including Nala/Drains joining to River – Krishna and its Water Quality

Sl No	Location	pH	BOD	COD	TSS
1	Sunakal Nala	7.7	2.2	26	20
2	Halabhavi Nala	8.00	2.2	22	8
3	Jaladurga Nala	8.25	2	25	8
4	Gonavatla Nala	8.20	3	24	21
5	Guntagola Nala	8.05	3	28	20
6	Ramroti Nala	8.00	3	25	16
7	Raidurga Nala	8.35	3	33	18

Status of Water Quality of River – Krishna @ Tintani Bridge

Year	DO (mg/L)		BOD(mg/L)		Faecal Coliform (MPN/100ml)		Total Coliform (MPN/100ml)		Class
	Min	Max	Min	Max	Min	Max	Min	Max	
2017-18	6.6	7.6	2	2.5	110	350	920	1600	C
2018-19	7	7.6	2	3	110	1000	500	3200	C
2019-20	6.6	7.6	2	2.5	110	350	920	1600	C
2020-21	7	7.8	2	2.5	94	450	540	2200	C
2021-22	7	7.6	2	3	140	490	920	2800	C
2022-23	6.8	8.15	2	6	170	4600	70	35000	C

Identification of polluting sources including drains contributing to river pollution and action as per NGT order on insitu treatment:

Sl. No	Name of the point were collected the sample	Latitude Longitude	Population	Flow in KL
1	Yadurwadi	16.60568, 74.68154	8613	344.2
2	Kalloli	16.57535, 74.64262	5171	206.84
3	Yadur	16.57114, 74.66414	4261	170.44
4	Ankali	16.547345, 74.682533	11261	450.44
5	BavanSaudatti	16.558274, 74.702167	6232	249.28
6	Diggewadi	16.567793, 74.746118	4617	184.68
7	Chinchalli	16.343296, 74.474674	4483	179.32
8	Malawad	16.344413, 74.473057	3446	137.84
9	Krishna Kittur	16.381595, 74.544653	5217	208.68
10	Shirgur	16.365143, 74.55916	2385	95.4
11	Kudachi	16.63838, 74.84928	23154	926.16
12	Sapatsagar	16.633246, 74.948080	4352	174.08
13	Agarani	16.394606, 74.575065	1018	40.72
14	Hulagabali	16.659864, 74.992670	8359	334.36
15	NadiIngalgaon	16.646961, 74.997551	5070	202.8
16	Darur	16.637928, 75.021071	5681	227.24
17	Halyal	16.641507, 75.022056	5169	206.76
18	Avarkhod	16.630357, 75.030256	3437	137.48
19	Khavatakoppa	16.596084, 75.038497	3484	139.36
20	Shegunshi	16.572303, 75.053860	5793	231.72
21	Satti	16.568606, 75.077527	9984	399.36
22	Nadeshwar	16.545675, 75.092835	5784	231.36
23	Janawad	16.552266, 75.161556	3558	142.32
24	Savadi	16.589390, 75.157020	7977	319.08
25	Shirhatti	16.365374, 75.123295	5726	229.04
26	Zunjarwadi	16.37865, 75.132367	4062	162.48

Note: Insitu treatment proposal is under planning stage.

Status of Water Quality of River – Krishna in year 2020-21

Sl. No	Year	Locations	pH	BOD	Dissolved Solids	Conductivity	COD	Oil and Grease
1	2020-21	Halyal	8.08	2.94	760	1198	36	BDL
2		Avarkhod	8.34	2.71	400	645	32	BDL
3		Darur	8.14	3.08	400	647	40	BDL
4		Sapatsagar	8.26	2.46	360	595	28	BDL
5		NadiIngalgaon	8.36	2.83	400	648	40	BDL
6		Khavatakoppa	8.31	2.46	360	580	32	BDL
7		Shegunshi	8.42	2.34	480	760	28	BDL

Sl.No	Year	Locations	pH	BOD	Dissolved Oxygen	Dissolved Solids	Conductivity	COD	Oil and Grease	Total Coliforms	Fecal Coliforms
1	2020-21	Satti	8.47	1.26	7.8	520	818	16	BDL	920	540
2		Nandeshwar	8.31	0.54	8.3	600	940	12	BDL	920	540
3		Janawad	8.23	4.38	7.4	640	991	52	BDL	1600	920
4		Savadi	8.41	3.42	7.6	680	1068	40	BDL	1600	920
5		Shirahatti	8.31	0.78	8.3	640	998	28	BDL	920	540
6		Zunjarwad	8.25	0.9	7.2	640	1000	28	BDL	920	540

Sl. No	Year	Locations	pH	BOD	DO	DS	Conductivity	COD	O & G	TC	FC
1	2020-21	Avarkhod	8.31	1.8	6.7	640	1010	24	BDL	920	540
2		Agrani	8.24	2.1	5.7	480	768	28	BDL	920	540
3		Kavatakoppa	8.2	20.7	4.8	480	760	36	BDL	1600	920
4		NadiIngalgaon	8.11	2.17	4.3	560	880	36	BDL	1600	920
5		Hulagaballi	8.35	1.5	5.5	480	764	32	BDL	920	540
6		Halyal	7.97	6.15	1.8	680	1068	72	BDL	3200	1840
7		Shegunshi	8.26	1.5	5.8	480	758	24	BDL	1600	920
8		Darur	8.13	1.86	5.7	480	762	28	BDL	1600	920
9		Saptsagar	8.56	1.74	5.9	520	838	12	BDL	1600	920

Sl.No	Year	Locations	pH	BOD	DO	DS	Conductivity	COD	O & G	TC	FC
1	2022-23	Halyal	7.88	3.9	3.1	480	768	36	BDL	1600	920
2		NadiIngalgaon	7.84	2.7	1.9	560	877	28	BDL	1600	920
3		Satti Nala	7.75	7.5	1	560	876	72	BDL	1600	920
4		Kavatakoppa	7.83	5.7	2.1	440	702	64	BDL	1600	920
5		Shegunshi	7.67	6.9	1.2	560	878	100	BDL	1600	920
6		Nandeshwar	7.87	2.7	3.9	280	458	68	BDL	1600	920
7		Janawad	7.7	11.4	2.6	360	590	116	BDL	3200	1840
8		Savadi Nala	7.72	15	1.5	400	638	140	BDL	3200	1840

Sl.No	Year	Locations	pH	BOD	DO	DS	Conductivity	COD	O & G	TC	FC
1	2022-23	Confluence point Zunjarwad Nala & Krishna River	7.79	8.32	3.6	560	894	80	BDL	1600	920
2		Confluence point Sapthasagar & Krishna River	7.8	5.47	4	520	835	60	BDL	1600	920
3		Confluence point Shirahatti Nala & Krishna River	7.84	7.57	4.8	480	764	68	BDL	1600	540

Annexure-IV

Status of Ground Water Quality in the villages located on the polluted stretch of River – Krishna

Sl. No.	Grama panchayath	Village/ habitation	Type of source (bw/ surface well/ filter)	Ph value(013)	Turbidity(001)	Total dissolved solids (TDS) (015)	Total Alkalinity	Nitrate(006)	Fluoride(003)	Chloride(005)	Total alkalinity(018)	Total hardness(016)	Sulphate(007)	Calcium	Magnesium
								As no3	As(f)	(as cl)	Ascaco3	As caco3	(as so4)	As Ca	As Mg
				6.5-8.5	(NTU)	(mg/l)	(mg/l)	(mg/l)	(mg/l)	(mg/l)	(mg/l)	(mg/l)	(mg/l)	(mg/l)	(mg/l)
					(1-5)	500-2000	200-600	45-n.r.	1.0-1.5	250-1000	200-600	200-600	200-400	75-200	30-100
1	Hutti Notified Area	Hutti	bw	8.10	8	610	224	0.96	1.28	114	224	216	160	53	20

Sl.no.	Gramapanchayath	Village/ habitation	Type of source (bw/ surface well/ filter)	Ph value(013)	Turbidity(001)	Total dissolved solids(015)	Electrical conductivity (e.c.)	Nitrate(006)	Fluoride(003)	Chloride(005)	Total alkalinity(018)	Total hardness(016)	Free residual chlorine(017)	Sulphate(007)	Total iron(004)
								As no3	As(f)	(as cl)	Ascaco3	As caco3		(as so4)	(as fe)
								(mg/l)	(mg/l)	(mg/l)	(mg/l)	(mg/l)	(mg/l)	(mg/l)	(mg/l)
				6.5-8.5	(1-5)	500-2000		45-n.r.	1.0-1.5	250-1000	200-600	200-600	0.2-1.0	200-400	1.0-n.r.
1	Kallol	Kallol	Bw	7.32	0.05	490	820	11	0.15	130	212	276	0.00	30	0.16
2	Yadur	Yadur	Bw	7.35	0.05	600	980	14	0.58	130	236	336	0.00	48	0.1
3	Ankali	Ankali	Bw	7.67	0.05	400	670	10	0.23	46	284	296	0.00	40	0.05
4	Bavansavad	Savadatt	Bw	7.89	0.10	510	920	20	0.15	178	132	206	0.00	64	0.10

	atti	i													
5	Diggewadi	Diggewadi	Serface	7.85	0.05	420	840	23	0.06	166	188	238	0.04	112	0.07
6	Chinchali	Chinchali	Bw	7.86	0.05	560	930	28	0.23	202	368	232	0.00	54	0.01
7	Kusnal	Malawad	Bw	7.20	0.05	2130	4060	6	0.62	700	680	880	0.00	410	0.11
8	Krishna kittur	K kittur	Bw	7.16	0.05	1385	2560	15	0.78	448	360	560	0.00	250	0.12
9	Shirgur	Shirgur	Bw	7.42	0.05	1070	1980	42	0.14	338	222	448	0.00	152	0.10
10	Saptasagar	Ssaptasagar	Bw	8.44	0.1	1540	2750	12	0.21	532	400	560	0.00	310	0.14
11	Parthanalli	Agrani	Bw	6.79	1.0	840	1680	19	0.55	320	380	240	0.00	192	0.09
12	Hulagbali	Hulagbali	Bw	8.12	0.05	1240	2210	18	0.45	336	400	520	0.00	266	0.21
13	Nadiingalgon	Nadiingalgon	Bw	8.35	0.1	1680	2900	12	0.44	560	520	640	0.00	320	0.21
14	Darur	Darur	Bw	8.16	0.1	900	1420	11	0.21	224	320	480	0.00	120	0.28
15	Halyal	Halyal	Bw	7.93	0.05	1290	2270	19	0.57	420	280	480	0.00	283	0.08
16	Naganurp.k	Awarkhod	Bw	8.08	0.1	1150	2320	17	0.45	448	520	480	0.00	108	0.16
17	Shankarahatti	Kavatko ppa	River	9.11	1	970	1785	15	0.22	336	440	480	0.00	84	0.2
18	Shegunashi	Shegunashi	Bw	7.8	0.05	1950	3590	24	0.26	616	640	760	0.00	378	0.21
19	Satti	Satti	Bw	7.59	0.10	2370	4500	8	0.37	900	500	1020	0.00	230	0.29

20	Nandeshwar	Nandes hwar	Bw	7.6	0.1	1100	1835	5	0.34	252	240	520	0.00	224	0.21
21	Mahishwadg i	Janawad	Bw	8.29	0.1	1284	2260	14	0.25	474	640	520	0.00	170	0.16
22	Savadi	Savadi	Bw	7.57	0.1	2990	5020	21	0.53	1036	560	1280	0.00	392	0.1
23	Shirahatti	Shirahat ti	Bw	7.26	0.10	2100	3980	22	0.37	672	500	840	0.00	400	0.07
24	Jhunjurwad	Jhunjur wad	Bw	7.61	0.10	1465	2750	18	0.61	532	374	640	0.00	194	0.07

National Mission for Clean Cauvery

Format for submission of Monthly Progress Report in the NGT Matter OA No. 673 of 2018 (in compliance to NGT order dated 24.09.2020) For the State of Karnataka

Name of the River	River Lakshmantheertha
Polluted river stretch	Hunsur to Kattemalavadi
Priority	V
Status as on	June 2023

Overall status of the State:

	Particulars	CMC Hunsur
I.	Total Population: Urban Population & Rural Population separately	50850
II.	Estimated Sewage Generation (MLD):	5.5 MLD

III. Details of Sewage Treatment Plant:

	Particulars	CMC Hunsur
	Existing no. of STPs and Treatment Capacity (in MLD):	3.91 MLD
	Capacity Utilization of existing STPs:	3.91 MLD
	MLD of sewage being treated through Alternate technology:	0
	Gap in Treatment Capacity in MLD:	1.59 MLD
	No. of Operational STPs:	1
	No. of Complying STPs:	0
	No. of Non-complying STPs:	1

Details of each existing STP in the State

Name of the Local Body	Location	Existing STP Capacity	Capacity Being Utilized	Operational Status of STP	Compliance Status of STP
CMC Hunsur	Kalukunike Village, Hunsur Taluk	3.91 MLD	3.91 MLD	Operational	Not Complied

Details of under construction STPs in the State

Name of the Local Body	Location	Capacity of the plant in MLD	Physical Progress in %	Status of I&D or House sewer connections	Completion Timeline
CMC Hunsur	Kalukunike Village, Hunsur Taluk	Nil	Nil	50% house hold connections is completed & remaining works is under progress DPR for Rs. 80.0 Crores is prepared for laying UGD network for new extensions & to upgrade the existing STP to SBR Technology.	31-03-2021

Details of proposed STPs in the State

Name of the Local Body	Location	Capacity of the STP proposed in MLD	Status of Project (at DPR Stage/ Under Tendering/ Work to be Awarded)	Likely Date of Completion
CMC Hunsur	Kalukunike Village, Hunsur Taluk	Up gradation of existing 3.91 MLD STP to 4.09 MLD.	Revised DPR is prepared by KUWS&DB, Mysuru Division for Rs. 26.80 Crores to divert the sewage discharged in to river through storm water drain by providing additional 2 Nos. of wetwell for 2 drains. Upgradation of existing UGD networks. Upgradation of existing STP 3.91 MLD to 8.0 MLD with SBR Technology. DPR is approved and upgradation work is under progress.	March - 2021

IV. Details of Industrial Pollution:

Particulars	CMC Hunsur
No. of industries in the State:	7 Nos.
No. of water polluting industries in the State:	4
Quantity of effluent generated from the industries in MLD:	0.019 MLD
Quantity of Hazardous Sludge generated from the Industries in TPD:	0.007572 TPD
Number of industrial units having ETPs:	4Nos
Number of industrial units connected to CETP:	0
Number and total capacity of ETPs (details of existing/ under construction / proposed)	No. of ETP-4, Capacity-0.019 Under construction-0, Capacity-0 Proposed-0. Capacity-0
Compliance status of the ETPs:	Complied
Number and total capacity of CETPs (details of existing/ under construction / proposed)	0

Status of compliance and operation of the CETPs

Town	No. of industries	Industrial Discharge	Status of ETPs	Status of CETPs (existing, under construction & proposed)
CMC Hunsur	Not Applicable			

V. Solid Waste Management:

Particulars	CMC Hunsur
Total number of Urban Local Bodies and their Population	50850
Current Municipal Solid Waste Generation	23 TPD
Number, installed capacity and utilization of existing MSW processing facilities in TPD (bifurcated by type of processing eg- Waste to Energy (Tonnage and Power Output), Compost Plants (Windrow, Vermi, decentralized pit composting), biomethanation, MRF etc	• Composting Existing – 9.43 Gap – Nil • Sanitary landfill Existing–Nil Gap – 5.52
Action plan to bridge gap between Installed Capacity and Current Utilization of processing facilities (if Gap > 20%)	DPR for Rs. 1.76 Crores is approved to provide compost plant & sanitary land fill site & the same is to be undertaken. At present the solid waste is dumped in the site without any treatment.
No. and capacity of C&D waste processing plants in TPD (existing, proposed and under construction)	0
Total no. of wards, no. of wards having door to door collection service, no. of wards practicing segregation at source	• Door to door collection 31/31 Wards. Segregationpractice-20 Wards
Details of MSW treatment facilities proposed and under construction (no., capacity, and technology)	Nil
No. and area (in acres) of uncontrolled garbage dumpsites and Sanitary Landfills	NIL
No. and area (in acres) of legacy waste within 1km buffer of both side of the rivers	NIL
No. of drains falling into rivers and no. of drains having floating racks/screens installed to prevent solid waste from falling into the rivers	Nos. of drains 2 Nos. of drains having floating racks / screen – Nil

Status of ULB wise Management of Solid Waste

Name of the ULB	Total MSW generation in TPD	Total MSW being processed in TPD	Existing MSW facilities	Utilization Capacity of the existing MSW facilities	Proposed MSW Facilities & Completion Timeline
CMC Hunsur	23	10	1	10	DPR for Rs. 1.76 Crores is approved for processing of entire MSW & currently work is assigned to contractor is going on.

VI. Bio-medical Waste Management:

Particulars	CMC Hunsur
Total Bio-medical generation:	0.1597 Kg/day
No. of Hospitals and Health Care Facilities:	Bedded: 18 Non Bedded: 50
Status of Treatment Facility/ CBMWTF:	CBMWTF

VII. Hazardous Waste Management:

Particulars	CMC Hunsur
Total Hazardous Waste generation:	0.007575 TPA
No. of Industries generating Hazardous waste	3Nos
Treatment Capacity of all TSDFs	NA
Avg. Quantity of Hazardous waste reaching the TSDFs and Treated	NA
Details of on-going or proposed TSDF	NA

VIII. Plastic Waste Management:

Particulars	CMC Hunsur
Total Plastic Waste generation:	0.45 TPD
Treatment/ Measures adopted for reduction or management of plastic waste:	Nil

Particulars	CMC Hunsur
IX. Details of Alternate Treatment Technology being adopted by the State/UT	-
X. Identification of polluting sources including drains contributing to river pollution and action as per NGT order on insitu treatment:	2 drain is identified & monitored & the drain is yet to be connected.
XI. Details of Nodal Officer appointed by Chief Secretary in the State/UT:	--
I. Details of meetings carried under the Chairmanship Chief of Secretary in the	--

State/UT:	
II. Latest water quality of polluted river, its tributaries, drains with flow details and ground water quality in the catchment of polluted river;	Status of water quality of polluted rivers in Annexure-1.
III. Ground water regulation:	As per the District Ground water Authority data submitted for the year 2020 in their Hand Book CMC Hunsur comes under safer zone as per ground water resources assessment and there is no over exploitation of ground water in the region.
IV. Good irrigation practices being adopted by the State:	---
V. Rain Water Harvesting:	Rain water harvesting is made mandatory for new constructions, CMC has taken up awareness programmes to educate the people about river flooding during Monsoon
VI. Demarcation of Floodplain and removal of illegal encroachments:	During the month of September Paper advertisements were issued to the residents located on the banks on the river Lakshmanatheetha about flooding by CMC and early warning arrangement in consultation with revenue department from Cauvery Neeravari Nigam Ltd is carried out
VII. Maintaining minimum e-flow of river:	Flow data of Hydrological observation Sites is available in Central water commission Website and further implementation from irrigation department will be initiated
VIII. Plantation activities along the rivers:	As of now there are no plantations on the banks of river Lakshmantheertha in the polluted stretch since the area is confined to CMC limit
IX. Development of biodiversity park:	As of now, there are no Bio diversity parks in this stretch
X. Reuse of Treated Water:	--
XI. Model River being adopted by the State & Action Proposed for achieving the bathing quality standards:	--
XII. Status of Preparation of Action Plan by the 13 Coastal States:	NA
XIII. Regulation of Mining Activities in the State/UT:	Nil
XIV. Action against identified polluters, law violators and officers responsible for failure for vigorous monitoring	Nil
XV. Overall progress of the month: Please provide overall progress achieved in terms of all the above points compared to previous month.	a) With respect to treatment & disposal of sewage effluent the LB's have taken steps to operate the existing STPs & action plan for up gradation of the existing STPs is being prepared by KUWS&DB & the same is approved by the Government. b) With respect to Solid Waste Management by Municipalities, steps have been taken process the Solid Waste with the existing compost facilities and works followed by tendering for

	expanding the same along with sanitary land fill sites construction are under progress. c) District level meeting on Polluted river stretches was held on 3-3-2021 under the Chairmanship of Minister C.P Yogeshwar. As per the directions of Minister Local Bodies were directed to use the available funds of the CMC to divert the Missing links of sewage to STP d) As per the proceedings of the meeting conducted on 24.09.2021 under the chairmanship of Hon`ble Subhash Adi Former Judge, High Court of Karnataka and Upa Lokayuktha, Government of Karnataka and Chairperson National Green Tribunal State Level Committee Karnataka Constituted by Hon`ble NGT in OA No 606/2018 , “the missing links sewage effluent discharged into storm water drain shall be diverted to nearby STPs /Wet wells by providing interception and diversion system by adopting low cost treatment facilities” the same is communicated to ULB`s for further action. e) DPR approved by the Government to divert the sewage discharge into river through storm water drain by providing additional 2 Nos. of wetwell for 2 drains, Upgradation of existing STP 3.91 MLD to 8 MLD with SBR technology and UGD networks for Rs. 26.8 Crores. f) Short term tender notification has been called by the KUWS&DB through E-procurement portal tender no: KUWSDB/2021-22/WS/WORK_INDENT2943 on 06-04-2021 with respect to rejuvenation of UGD systems, construction/ upgradation of STPs, providing sewer networks and outfall sewer lines, construction of wetwells, providing rising mains and other related works along with operation and maintenance of STPs as per NGT directions. Qualified tender agencies proposal has to be placed for technical evaluation committee for approval. g) The tender of Rs. 20,12,49,000/- has been assigned to M/s Akhil Infra Projects Pvt Ltd, Ballari on 31-12-2021 for the work of “ Providing/Rejuvenation of UGD scheme to Hunsur city as per NGT standards including O&M for 5 years. h) Upgradation of existing STP 3.91 MLD to 8 MLD with SBR technology and UGD networks work is under progress.
--	---

Annexure-1

XIII Status of Water Quality Assessment of polluted rivers in Annexure-1

Sl. No.	Location	Year	DO(mg/l)	BOD(mg/l)	Fecal Coliform (MPN/100 ml)	Totalcoliform (MPN/100 ml)
1	D/S of Lakshmantheertha in New road bridge of Bengaluru-Bhantwala Road at Hunsur town	June-23	No water flow			
2	D/S of Lakshmantheertha at water barrage near Kattemalalavadi Village	June-23	No water flow			

National Mission for Clean Ganga
Format for submission of Monthly Progress Report in the NGT Matter OA No.
673 of 2018 (in compliance to NGT order dated 24.09.2020)
For the State of Karnataka (Netravathi)

Overall status of the State: KARNATAKA (Dakshina Kannada)		
Name of The River		Netravathi
Polluted River Stretch		Netravathi
Priority		Priority - V
Status as on		June-2023
Overall status of the State:		
I	Total Population : Urban Population & Rural Population Separately	55,073 (As per 2011 census) <i>(The Population is considered within the polluted river stretch of length 50KM)</i>
	Urban Population	47,901
	Rural Population	7,172
II	Estimated Sewage Generation (MLD):	5.95 MLD
III Details of Sewage Treatment Plant		
Existing no. of STPs and Treatment Capacity (in MLD)		There are no Existing STPs in jurisdiction of Bantwala and Belthangady TMC. The Bantwala TMC has taken up construction work of providing UGD and the work is under progress
Capacity Utilization of existing STPs		NA
MLD of sewage being treated through Alternate technology		NA
Gap in Treatment Capacity in MLD: No. of Operational STPs:		Since there are no STPS, there is a need to establish STP of adequate capacity to treat the total quantity of sewage (i.e 5.95 MLD) generated from these local bodies.
No. of Complying STPs:		NA
No. of Non-complying STPs:		NA

Details of each existing STP in the State

No.	Location	Existing STP Capacity	Capacity Being Utilized	Operational Status of STP	Compliance Status of STP
Not Applicable					

Details of under construction STPs in the State

No.	Location	Capacity of the plant in MLD	Physical Progress in %	Status of I&D or House sewer connections	Completion Timeline
NIL					

Details of proposed STPs in the State

No.	Location	Capacity of the STP proposed in MLD	Status of Project (at DPR Stage/ Under Tendering/ Work to be Awarded)	Likely Date of Completion
Nil				

IV Details of Industrial Pollution

No. of industries in the State (D.K District)	There are no water generating industries within the purview of local bodies situated on the bank of Netravathi River (on the identified polluted river stretch)
No. of water polluting industries in the State	NA
Quantity of effluent generated from the industries in MLD	NA
Quantity of Hazardous Sludge generated from the Industries in TPD	NA
Number of industrial units having ETPs	NA
Number of industrial units connected to CETP	NA
Number and total capacity of ETPs (details of existing/ under construction / proposed)	NA
Compliance status of the ETPs	NA
Number and total capacity of CETPs (details of existing/ under construction / proposed)	There are no CETP's in the Local bodies situated on the polluted River Stretches.
Status of compliance and operation of the CETPs	NA

Town	No. of industries	Industrial discharge	Status of ETPs	Status of CETPs (existing, under construction & proposed)
Not applicable				

V Solid Waste Management

Total number of Urban Local Bodies and their Population

The total number of Urban Local Bodies on the bank of Netravathi River along with the population are submitted as below;

Sl No	Local Bodies	Population
1	Town Municipal council, Bantwala, Dakshina Kannada District.	40155
2	Uppinangady Grama Panchyath, Puttur Taluk, Dakshina Kannada District	7813

Current Municipal Solid Waste Generation	13.89 MT/day
Number, installed capacity and utilization of existing MSW processing facilities in TPD (bifurcated by type of processing eg- Waste to Energy (Tonnage and Power Output), Compost Plants (Windrow, Vermi, decentralized pit composting),	- The local bodies are practicing the system of door to door collection of segregated municipal solid waste. - The dry recyclable waste such as Paper, wood, Glass etc are being segregated and

Bio-methanation, MRF etc	sent to recyclers.
Action plan to bridge gap between Installed Capacity and Current Utilization of processing facilities (if Gap > 20%)	All local bodies have submitted action plan with time line to bridge gap between Installed Capacity and Current Utilization of processing facilities through District environmental plan as per the NGT Order w.r.t O.A.360 of 2018.
No. and capacity of C&D waste processing plants in TPD (existing, proposed and under construction)	There are no C&D waste processing plants.
Total no. of wards, no. of wards having door to door collection service, no. of wards practicing segregation at source	Total No. of wards-38 Door to Door Collection-35 Segregation at Source-23 (As submitted by ULBs in DEP)
Details of MSW treatment facilities proposed and under construction (no., capacity, and technology)	Nil
No. and area (in acres) of uncontrolled garbage dumpsites and Sanitary Landfills	Nil
No. and area (in acres) of legacy waste within 1km buffer of both side of the rivers	Nil
No. of drains falling into rivers and no. of drains having floating racks/screens installed to prevent solid waste from falling into the rivers	7

Status of ULB wise Management of Solid Waste

ULB	Total MSW generation in TPD	Total MSW being processed in TPD	Existing MSW facilities	Utilization Capacity of the existing MSW facilities	Proposed MSW Facilities & Completion Timeline
Bantwala TMC	14	12.2	- Windrows System is adopted for management of wet waste - Management of Material Receiving Facility for dry waste recycling.	100%	There are no Proposed MSW Facilities in this jurisdiction.

VI Bio-medical Waste Management

Total Bio-medical generation:	180 Kg/day
No. of Hospitals and Health Care Facilities	132
Status of Treatment Facility/ CBMWTF	The Bio medical Waste generated from hospitals and HCEs are being handed over to CBMWTF facility provided by M/s. Ramky Enviro Tech Pvt. Ltd., Mulki, D.K. and M/s. Ayush Enviro tech Pvt. Ltd., Padubidre Udupi further treatment and disposal

VII Hazardous Waste Management	
Total Hazardous Waste Generation	Nil
No of Industries Generating Hazardous Waste	Nil
Treatment Capacity of all TSDFS	There are No TSDF facility proposed in the jurisdiction of RO-Mangalore. The Hazardous waste generated in the District is being sent to TSDF, situated at Bangalore for final treatment & disposal. the other facility like incinerators, Co-processors & Recyclers across the state are also being used for treatment & disposal of Hazardous waste generated from the industries.
Average Quantity of Hazardous Waste reaching the TSDFS and treated	
Details of on-going or proposed TSDF	

VIII Plastic Waste Management		
	Total Plastic Waste generation	382 MT/A
	Treatment/ Measures adopted for reduction or management of plastic waste	- The Single use plastic is totally banned in Karnataka as per GoK Notification No: No. FEE/17EPC2012, Bangalore, dated: 11-03-2016. - There are two waste plastic reprocessing industries in the jurisdiction of RO-Mangalore.
IX	Details of Alternate Treatment Technology being adopted by the State/UT	NA
X	Identification of polluting sources including drains contributing to river pollution and action as per NGT order on insitu treatment	- In the ULB limit most of individual houses are have provided ST & SP for treatment of domestic sewage generated from individual houses. - Revised river rejuvenation action plan submitted on 08.05.2020 with directions to all the stakeholder for complying with the direction issued in the District Level Special Surveillance Task Force(DLSETF) - Proposal for providing Underground drainage system in all areas with terminal STP for 100% treatment of waste water. - Untreated sewage entering in to the rivers should be reduced by laying the drainage network & connecting the domestic sewage in to the terminal sewage treatment plant. - To install STP's for treatment of domestic sewage and scientific disposal facilities for solid waste generated from the villages & town located on the bank of Netravathi River
XI	Details of Nodal Officer appointed by Chief Secretary in the State/UT	NA
XIII	Details of meetings carried under the Chairmanship Chief of Secretary in the State/UT:	NA
XIII	Latest water quality of polluted	

	river, its tributaries, drains with flow details and ground water quality in the catchment of polluted river;	Attached as Annexure
XIV	Ground water regulation	The industry authorities are directed to obtain NOC from State/ District Ground water Authority as applicable.
XV	Good irrigation practices being adopted by the State	NA
XVI	Rain Water Harvesting	During the District Level meeting of DLSESTF a directions were given from District Commissioner to all the Concerned Departments to implement the Comprehensive Rain Water System and submit an action taken report.
XVII	Demarcation of Floodplain and removal of illegal encroachments	Directions have been given to Forest Department and Revenue Department to submit details about flood plain zone and to carry out massive plantation and also to notify the Flood Plain Zone (FPZ).Gazing station at Bantwala through District Environmental Plan (DEP)
XVIII	Maintaining minimum flow of river	During the District Level meeting of DLSESTF a directions was given from District Commissioner to all the Concerned Departments to maintaining minimum flow of river and submit an action taken report.
XIX	Plantation activities along the rivers	During the District Level meeting of DLSESTF a directions was given from District Commissioner to all the Concerned Departments to take up Plantation activities along the rivers and submit an action taken report.
XX	Development of biodiversity park	NA
XXI	Reuse of Treated Water	Treated sewage will be reused once STP put into operation.
XXII	Model River being adopted by the State & Action Proposed for achieving the bathing quality standards	If the State identifies the model river, the Action Proposed for achieving the bathing quality standards the directions will be followed.
XXIII	Status of Preparation of Action Plan by the 13 Coastal States	Submitted. Copy of Coastal plan enclosed. Information furnished in the prescribed format for OA No. 829/2019 vide letter dated: 03.01.2020.
XXIV	Regulation of Mining Activities in the State/UT	Regulated by Department of Mines and Geology.
XXV	Action against identified polluters, law violators and officers responsible for failure for vigorous monitoring	Nil
XXVI	Please provide overall progress achieved in terms of all the above points compared to previous month ➤ Effective implementation of Door to Door collection of solid waste is being done by the ULBs.	

	➤ The household plastic waste is collected and handed over to Authorized plastic waste recyclers. ➤ TMC Bantwala has started processing their wet waste through windrows composting. ➤ This office has issued notices to all the urban local bodies to identify site for establishing C&D waste processing facility and obtain the Authorization under C&D Waste management Rules, 2016. ➤ The Meeting of District Level Special Task Force (STF) was held on 29.12.2021 under the Chairmanship of Deputy Commissioner, D.K (Meeting conducted by Sri Channabasappa, ADC, D.K District) to review the progress with respect to implementation Solid Waste Management Rules 2016.
--	---

REGIONAL OFFICER
KSPCB, MANGALURU



KARNATAKA STATE POLLUTION CONTROL BOARD

No 23& 24 4th cross,near ESI Hospital Industrial Area Baikampady Mangaluru 575011 Ph No: 0824-2408420

An ISO 9001:2015 and ISO 45001:2018 Certified Laboratory.

PCB/RO(MNG)/MINARS-342-346/2023-24/R No : 113

Date: 10/11/2023

ANALYSIS REPORT OF WATER QUALITY

NAME OF THE INDUSTRY/LOCATION :			River water samples (MINARS)				
SAMPLE COLLECTED BY :			DEO, Mangaluru				
DATE OF COLLECTION :			12.06.2023				
DATE OF RECEIPT :			12.06.2023				
SAMPLE NO & PARTICULARS OF SAMPLE COLLECTED:			1. River Nethravathi U/s of Darmasthala water supply intake point (342). 2. River Kumaradhara U/s of Uppinangady town before confluence with Nethravathi river (343). 3. River Nethravathi D/s of Bantwal town Mangalore water Supply Point (Minars)Thumbay (344). 4. River Nethravathi U/s of Uppinangady town before confluence with Kumaradhara river (345). 5. Pond water collected at Pilikula Tank (346).				
S.NO	PARAMETERS	UNITS	Result				
			Sample No.342	Sample No.343	Sample No.344	Sample No.345	Sample No.346
Station Code			1892	1894	3562	3563	3565
Catagory			B	B	B	B	C
1	pH	pH unit	7.7	8	7.8	7.9	7.6
2	Colour	Colurless	Colurless	Colurless	Colurless	Colurless	Colurless
3	Odour	Odourless	Odourless	Odourless	Odourless	Odourless	Odourless
4	Temprature	°c	29	29	28	28	28
5	Turbidity	NTU	3	1.8	3.2	3.5	5.5
6	Dissolved Oxygen	mg/l	7	7.2	7.4	7.5	4.5
7	Total Alkalinity	mg/l	72	96	80	88	72
8	P.Alkalinity	mg/l	BDL	BDL	BDL	BDL	BDL
9	Counductivity	μohms/cm	148	138	140	152	238
10	TDS	mg/l	110	112	118	122	128
11	Total Fixed Solids	mg/l	BDL	BDL	BDL	BDL	BDL
12	Total Suspended Solids	mg/l	12	14	12	16	18
13	Hardness	mg/l	44	26	42	46	36
14	Calcium	mg/l	28	16	26	26	22
15	Magnesium	mg/l	16	10	16	20	14
16	Chloride	mg/l	44	34	28	30	40
17	Sulphate	mg/l	3	4	2	4	4
18	Fluoride	mg/l	0.028	0.04	0.05	0.058	0.044
19	Nitrate	mg/l	1.14	0.94	1.24	1.3	0.88
20	Phosphate	mg/l	BDL	BDL	BDL	BDL	BDL
21	Sodium	mg/l	BDL	BDL	BDL	BDL	BDL
22	Potassium	mg/l	BDL	BDL	BDL	BDL	BDL
23	Boron	mg/l	BDL	BDL	BDL	BDL	BDL
24	COD	mg/l	21	25	25	28	28
25	BOD	mg/l	2	2	2	3	3
26	Ammonical Nitrogen	mg/l	BDL	BDL	BDL	BDL	BDL
27	TKN	mg/l	BDL	BDL	BDL	BDL	BDL
28	Coliform Total	MPN/100ml	170	240	350	430	540
29	Coliform Fecal	MPN/100ml	49	58	33	49	63
30	Fecal Streptococci	MPN/100ml					

Note:1.The above results pertains only to the sample tested.2. The method of analysis is as per the Standard Method for the examination of Water and Waste Water, APHA, AWWA, WPCF, USA and Indian Standard Publication. 3 ND—Not Detected, BDL--- Below detection limit 4. DL*: Desirable Limits
PL **: Permissible Limits (in the absence of alternate Source)

Scientific Assistant
ANALYSED BY

Scientific Assistant
VERIFIED BY

Scientific Officer
LAB HEAD

National Mission for Clean Ganga
Format for submission of Monthly Progress Report in the NGT Matter OA No. 673 of 2018 (in compliance to NGT order dated 24.09.2020) For the State of Karnataka

Name of the River	SHIMSHA
Polluted river stretch	Yediyur to Halagur bridge
Priority	IV
Status as on	June - 2023

Overall status of the State:

	Particulars	TMC Maddur
I.	Total Population: Urban Population & Rural Population separately	28,902
II.	Estimated Sewage Generation (MLD):	3.5

III. Details of Sewage Treatment Plant:

Particulars	TMC Maddur
Existing no. of STPs and Treatment Capacity (in MLD):	3.5 MLD
Capacity Utilization of existing STPs:	3.5 MLD
MLD of sewage being treated through Alternate technology:	-
Gap in Treatment Capacity in MLD:	Nil
No. of Operational STPs:	01
No. of Complying STPs:	01
No. of Non-complying STPs:	-

Details of each existing STP in the State

Name of the Local Body	Location	Existing STP Capacity	Capacity Being Utilized	Operational Status of STP	Compliance Status of STP
TMC Maddur	Hole Anjanaiah swamy Temple Road, Maddur	3.5 MLD	3.5 MLD	Yes	Complied

Details of under construction STPs in the State:

Name of the Local Body	Location	Capacity of the plant in MLD	Physical Progress in %	Status of I & D or House sewer connections	Completion Timeline
TMC Maddur	Hole Anjanaiah swamy Temple Road, Maddur	Up gradation of existing 3.5 MLD STP to 6.0 MLD with Aeration Technology	Revised DPR is prepared by KUWS&DB, Mandya Division for Rs. 50.15 Crores to divert the sewage discharged into river through storm water drain. Connecting household to UGD by 4000 houses & construction of 2 nos. of wet wells. Upgradation of existing 3.5 MLD STP to 6.0 MLD. The DPR is approved & work has been assigned to KUWS&DB by the Government. The tender is invited by KUWSSB for execution of the work.	• KUWS&DB has issued work order vide dtd on 15-04-2020 to contractor and 98 % of work is completed and 100% of work will be completed within 8 months. • Work order for extension of UGD networks in out growth area and extended area GAP analysis has done by KUWS&DB and proposal sent to Government and the same is yet to approval.	14-04-2022

Details of proposed STPs in the State

Name of the Local Body	Location	Capacity of the STP proposed in MLD	Status of Project (at DPR Stage/ Under Tendering/ Work to be Awarded)	Likely Date of Completion
TMC Maddur	Hole Anjanaiah swamy Temple Road, Maddur	Up gradation of existing 3.5 MLD STP to 6.0 MLD.	Revised DPR is prepared by KUWS&DB, Mandya Division for Rs. 50.15 Crores to divert the sewage discharged into river through storm water drain. Connecting household to UGD for 4000 houses & construction of 2 nos. of wet wells and Upgradation of existing 3.5 MLD STP to 6.0 MLD. • UP-gradation of 98 % of STP work is completed and 100% of work will be completed within 8 months.	14-04-2022

			• But other related works like laying network in extension area & household connection etc are 70 % completed & rest of the work will be completed shortly. • Work order for extension of UGD networks in out growth area and extended area GAP analysis has done by KUWS&DB and proposal sent to Government and the same is yet to approval.	
--	--	--	--	--

IV. Details of Industrial Pollution:

Particulars	TMC Maddur
No. of industries in the State:	1
No. of water polluting industries in the State:	1
Quantity of effluent generated from the industries in MLD:	2.9
Quantity of Hazardous Sludge generated from the Industries in TPD:	Nil
Number of industrial units having ETPs:	01
Number of industrial units connected to CETP:	-
Number and total capacity of ETPs (details of existing/ under construction / proposed)	2.9
Compliance status of the ETPs:	Complied
Number and total capacity of CETPs (details of existing/ under construction / proposed)	-

Status of compliance and operation of the CETPs:

Town	No. of industries	Industrial discharge	Status of ETPs	Status of CETPs (existing, under construction & proposed)
TMC Maddur	-	-	-	-

V. **Solid Waste Management:**

Particulars	TMC Maddur
Total number of Urban Local Bodies and their Population	28,902
Current Municipal Solid Waste Generation	10 TPD
Number, installed capacity and utilization of existing MSW processing facilities in TPD (bifurcated by type of processing eg- Waste to Energy (Tonnage and Power Output), Compost Plants (Windrow, Vermi, decentralized pit composting), bio-methanation, MRF etc	• Composting Existing – 0.0 Gap – 4.1 TPD • Sanitary landfill Existing–Nil Gap – 2.4 TPD • The 70 % of the wet waste is being composted at source level through home composting and 30 % is in a decentralized waste processing plant. • Dry waste is collected by the pourakarmikas and sold to scrap dealers.
Action plan to bridge gap between Installed Capacity and Current Utilization of processing facilities (if Gap > 20%)	DPR for Rs. 5.25 Crores is approved to provide compost plant & sanitary land fill site & the same is under progress. At present the solid waste is dumped in the site without any treatment. Civil works are under construction stage, vehicle procurement is completed, machineries are yet to be installed.
No. and capacity of C&D waste processing plants in TPD (existing, proposed and under construction)	Land identification is in progress
Total no. of wards, no. of wards having door to door collection service, no. of wards practicing segregation at source	• Door to door collection 23/23 Wards. • Segregation practice-18 Wards
Details of MSW treatment facilities proposed and under construction (no., capacity, and technology)	DPR for integrated solid waste management is approved for 5.25 Crores, currently civil work is assigned to the contractor and 70 % of the work is completed.
No. and area (in acres) of uncontrolled garbage dumpsites and Sanitary Landfills	3 acres, sanitary landfill is under construction
No. and area (in acres) of legacy waste within 1km buffer of both side of the rivers	-
No. of drains falling into rivers and no. of drains having floating racks/screens installed to prevent solid waste from falling into the rivers	Nos. of drains - 1 Nos. of drains having floating racks / screen – Nil

Status of ULB wise Management of Solid Waste

Name of the ULB	Total MSW generation in TPD	Total MSW being processed in TPD	Existing MSW facilities	Utilization Capacity of the existing MSW facilities	Proposed MSW Facilities & Completion Timeline
TMC Maddur	10	3.0	De centralized pit composting	3.0	DPR for Rs. 5.25 Crores (Civil work- 4 crore & vehicles 1.25 crores) with 12 % GST & work order for processing of entire MSW waste is issued on 23-03-2020 and currently the civil work is assigned to the contractor and about 70% of the work is completed.

a. Bio-medical Waste Management:

Particulars	TMC Maddur
Total Bio-medical generation:	81.7 Kg/day
No. of Hospitals and Health Care Facilities:	Bedded: 03 Non Bedded: 26
Status of Treatment Facility/ CBMWTF:	Disposed to CBMWTF (M/s. Maridi Eco Solutions)

b. Hazardous Waste Management:

Particulars	TMC Maddur
Total Hazardous Waste generation.	-
No. of Industries generating Hazardous waste	-
Treatment Capacity of all TSDFs	-
Avg. Quantity of Hazardous waste reaching the TSDFs and Treated	-
<u>Details of on-going or proposed TSDF</u>	-

c. Plastic Waste Management:

Particulars	TMC Maddur
Total Plastic Waste generation:	3.6 MTPD

Treatment/ Measures adopted for reduction or management of plastic waste:

Awareness programme was carried out to minimize the usage of plastic & regular raid will be carried out.

Particulars	TMC Maddur
VI. Details of Alternate Treatment Technology being adopted by the State/UT	-
VII. Identification of polluting sources including drains contributing to river pollution and action as per NGT order on insitu treatment:	One drain is identified & monitored. The analysis reports of the same is awaited.
VIII. Details of Nodal Officer appointed by Chief Secretary in the State/UT:	-
IX. Details of meetings carried under the Chairmanship Chief of Secretary in the State/UT:	-
X. Latest water quality of polluted river, its tributaries, drains with flow details and ground water quality in the catchment of polluted river;	Status of water quality of polluted rivers in Annexure-1.
XI. Ground water regulation:	The ground water resources assessment is carried out on Taluka wise (Administrative Units) The State Govt. has taken up various Recharge/Water Conservation Schemes like for augmentation of ground water resources. In respect of semi critical area action plan will be executed with the District Administration to restore the Ground Water Table.
XII. Good irrigation practices being adopted by the State:	The Dept. of Agriculture has submitted action plan for implementation of following measures. • General Government Practice of Irrigation is maintained in the Maddur Tq. • Farmers are made aware to use water optimally.
XIII. Rain Water Harvesting:	The Department of Revenue and Irrigation have prepared District Disaster Management Plan for the Flood Plains of river Shimsha which is also covered under polluted river stretch. In order to overcome Flood Plains people of nearby villages are warned through early warning arrangement in consultation with revenue department. Further measures required for Flood Plain Management in the polluted river stretch will be implemented.
XIV. Demarcation of Flood plain and removal of illegal encroachments:	
XV. Maintaining minimum e-flow of river:	The Cauvery Neeravari Nigam Ltd., is requested to submit the action plan as per MoEF & CC norms during monsoon seasons and same is not yet submitted

XVI. Plantation activities along the rivers:	The Forest Department is requested submit the action for plantation of saplings on the banks of polluted river stretch of Shimsha and the same is not yet submitted
XVII. Development of biodiversity park:	As of now, there is one Bird Sanctuary in Kokkare bellur in Shimsha river stretch of Maddur Taluk. The Forest Department is requested to submit action plan for the proposed bio diversity parks and the same is not yet submitted. The status of the existing and proposed bio diversity parks and its implementations will be executed in coordination with the Forest Department.
XVIII. Reuse of Treated Water:	Treated water is used on land for irrigation.
XIX. Model River being adopted by the State & Action Proposed for achieving the bathing quality standards:	-
XX. Status of Preparation of Action Plan by the 13 Coastal States:	-
XXI. Regulation of Mining Activities in the State/UT:	-
XXII. Action against identified polluters, law violators and officers responsible for failure for vigorous monitoring	-
XXIII. Overall progress of the month: Please provide overall progress achieved in terms of all the above points compared to previous month.	a) With respect to treatment & disposal of sewage effluent the LB have taken steps to operate the existing STPs & action plan for up gradation of the existing STPs is being prepared by KUWS&DB. KUWS&DB has issued work order vide dtd on 15-04-2020 to contractor. • UP-gradation of 98 % of STP work is completed and 100% of work will be completed within 8 months. But other related works like laying network in extension area & household connection etc are 70 % completed & rest of the work will be completed shortly. Work order for extension of UGD networks in out growth area and extended area GAP analysis has done by KUWS&DB and proposal sent to Government and the same is yet to approval. a) With respect to Solid Waste Management by Municipalities, under 15th finance (2021-22) grant Tender is invited for the procurement of GPS tracking System for waste collection vehicles, 4 new auto tippers, one number of lorry tipper, front loader back hoe are procured and installation of CC TV cameras in public areas is completed. Around 7500 pairs of dust bins have distributed to all house holds in town for source segregation. Supply order has been issued for procuring weigh bridge,

trammel screener, segregation carts.

Annexure-1

XIII. Latest water quality of polluted river stretch for the month of June-2023

Sl. No.	Details of Water Quality Monitoring locations as per NWMP	Year	DO (mg/l)	BOD (mg/l)	Fecal Coliform (MPN/100 ml)	Total coliform (MPN/100 ml)
1	D/S of river Shimsha near Bangalore-Mysore Road Bridge Maddur, Maddur Tq, Mandya District	June-2023	5.9	4.0	270	1700
2	D/s of river shimsha near Halgur Road Bridge, Malavalli Tq, Mandya District	June-2023	5.3	4.5	260	1500

National Mission for Clean Ganga

Format for submission of Monthly Progress Report in the NGT Matter OA

No. 673 of 2018 (in compliance to NGT order dated 24.09.2020)

For the State of Karnataka

Name of the River : Tunga River
Polluted river stretch : 10Km
Priority : V
Status as on : 30.06.2023

Overall status of the State:

I. Total Population: Urban Population & Rural Population separately:

Shivamogga City Corporation Population is 322650 (As on 2011 census)

II. Estimated Sewage Generation (MLD): 47.79MLD

III. Details of Sewage Treatment Plant:

- Existing no. of STPs and Treatment Capacity (in MLD):

Existing 2 no of capacity STP of 35.58 MLD STP at Thyvarechatnhalli, & 5.13MLD at Purle Village, Shivamogga Tq & Dist is under operation.

- Capacity Utilization of existing STPs:13.52MLD
- MLD of sewage being treated through Alternate technology: --
- Gap in Treatment Capacity in MLD:34.27
- No. of Operational STPs: 2
- No. of Complying STPs:2
- No. of Non-complying STPs: Nil

Details of each existing STP in the State

No.	Location	Existing STP Capacity	Capacity Being Utilized	Operational Status of STP	Compliance Status of STP
1	Sy.no.27/1,28P,32,33, 34,35 & 36, Thyvarechatnhalli,	35.58 MLD	14MLD	Working	Complied

	Shivamogga Tq & Dist				
2	City Corporation, Shivamogga, Sy.No.33/ P1, Purle village, Shivamogga Tq & Dist	5.13MLD	0.52 MLD	Working	Complied

Details of under construction STPs in the State

No.	Location	Capacity of the plant in MLD	Physical Progress in %	Status of I&D or House sewer connections	Completion Timeline
1	Ghandi Park, Shivamogga City, Shivamogga	0.05MLD	100%	-	Work Completed. But not commissioned

Details of proposed STPs in the State

No.	Location	Capacity of the STP proposed in MLD	Status of Project (at DPR Stage/ Under Tendering/ Work to be Awarded)	Likely Date of Completion
-	-	-	-	-

IV. Details of Industrial Pollution:

- No. of industries in the State:

There are no large industries located on the bank of the Tunga River.

- No. of water polluting industries in the State: -
- Quantity of effluent generated from the industries in MLD: -
- Quantity of Hazardous Sludge generated from the Industries in TPD: -
- Number of industrial units having ETPs: -
- Number of industrial units connected to CETP: Nil
- Number and total capacity of ETPs (details of existing/ under construction / proposed)
: -
- Compliance status of the ETPs: -

- Number and total capacity of CETPs (details of existing/ under construction / proposed) :Not Applicable (Shivamogga Dist. is not having any CETP).
- Status of compliance and operation of the CETPs

Town	No. of industries	Industrial discharge	Status of ETPs	Status of CETPs (existing, under construction & proposed)
	Nil			

V. **Solid Waste Management:**

- Total number of Urban Local Bodies and their Population:
1 - City Corporation, Shivamogga. Population is 322650
- Current Municipal Solid Waste Generation is about **150 TPD**.
- Number, installed capacity and utilization of existing MSW processing facilities in TPD (bifurcated by type of processing eg- Waste to Energy (Tonnage and Power Output), Compost Plants (Windrow, Vermi, decentralized pit composting), biomethanation, MRF etc : City Corporation, Shivamogga is having MSW site at Sy No.198, 202 to 206, 208 to 210, Anupinakatte Village, Shivamogga. Installed capacity is 75TPD (Considering 8 hr Shift) and they operate the unit in two shifts (6.00AM to 10.00PM) to process the MSW.
- Action plan to bridge gap between Installed Capacity and Current Utilization of processing facilities (if Gap > 20%) : --
- No. and capacity of C&D waste processing plants in TPD (existing, proposed and under construction) : NIL
- Total no. of wards, no. of wards having door to door collection service, no. of wards practicing segregation at source : There are 35 wards in Shivamogga Corporation. All 35 wards are covered under Door to Door Collection. All 35 Wards are doing source segregation.

- Details of MSW treatment facilities proposed and under construction (no., capacity, and technology)-**Nil**
- No. and area (in acres) of uncontrolled garbage dumpsites and Sanitary Landfills.: --
- No. and area (in acres) of legacy waste within 1km buffer of both side of the rivers : --
- No. of drains falling into rivers and no. of drains having floating racks/screens installed to prevent solid waste from falling into the rivers:

Smart City Shivamogga has taken up 7 works (Drains) to divert during summer season.(I & D Work).

Further KUWS&DB, Shivamogga has taken up I and D (Interception & Diversion) Works and it is under tender stage.

Status of ULB wise Management of Solid Waste

ULB	Total MSW generation in TPD	Total MSW being processed in TPD	Existing MSW facilities	Utilization Capacity of the existing MSW facilities	Proposed MSW Facilities & Completion Timeline
1	169 TPD	150 TPD (2 Shifts)	75TPD(Considering 8 hr Shift) and they operate the unit in two shifts to process the MSW	75TPD(Considering 8 hr Shift) and they operate the unit in two shifts to process the MSW	Nil

VI. Bio-medical Waste Management:

- Total Bio-medical generation : 1174 Kg/day
- No. of Hospitals and Health Care Facilities: Total No of Hospitals and Health Care Facilities is 431 including 90 No bedded HCF,336 No non bedded HCF and 5 Veterinary Hospital.
- Status of Treatment Facility/ CBMWTF : The Shivamogga Dist is having one CBMWTF i.e.M/s.Shushrutha Biomedical Waste Management Society®, Plot.No.31/C, Machenahalli Indl Area, Bhadravathi Tq,Shivamogga Dist. The unit has obtained Consent and Authorization from the Board for the period up to 30.06.2025.

VII. Hazardous Waste Management:

- No. of Industries generating Hazardous waste : 38
- Treatment Capacity of all TSDFs:
Not Applicable (Shivamogga Dist. is not having TSDF)
- Avg. Quantity of Hazardous waste reaching the TSDFs and Treated: Not Applicable
- Details of on-going or proposed TSDF: Not Applicable

VIII. Plastic Waste Management:

- Total Plastic Waste generation: 4318 TPA
- Treatment/ Measures adopted for reduction or management of plastic waste:

The City Corporation, Shivamogga has prepared By laws for Plastic Waste Management Rule. Plastic raids on Commercial activities are conducted from time to time from City Corporation Shivamogga and KSPCB.

IX. Details of Alternate Treatment Technology being adopted by the State/UT --

X. Identification of polluting sources including drains contributing to river pollution and action as per NGT order on insitu treatment:--

XI. Details of Nodal Officer appointed by Chief Secretary in the State/UT:--

XII. Details of meetings carried under the Chairmanship Chief of Secretary in the State/UT:--

XIII. Latest water quality of polluted river, its tributaries, drains with flow details and ground water quality in the catchment of polluted river;

Earlier Samples were collected from the drains and Bore well and Results also Submitted along with Action Plan. This Office has all collected drains and Bore well samples during July 2022. This Office is collecting the River Water Samples every month at 2 Locations.

XIV. Ground water regulation:

District Ground Water Office has reported that Shivamogga Dist lies under safe zone (There are no over exploited Taluk)

XV. Good irrigation practices being adopted by the State:

Adoption of micro irrigation practices such as drip/sprinkler.

XVI. Rain Water Harvesting:

Shivamogga Urban Development Authority (SUDA) is insisting residential Buildings/Commercial Buildings to adopt Rain Water Harvesting in its approval.

XVII. Demarcation of Floodplain and removal of illegal encroachments:

Flood plain zone encroachment details are sought from the Revenue Department.

XVIII. Maintaining minimum e-flow of river:

Karnataka Water Resources Department is the concerned Department and it is maintaining the flow as per the Norms.

XIX. Plantation activities along the rivers:

The Deputy Commissioner has informed the Forest Department Officers to take suitable action for plantation in flood plain zone.

XX. Development of biodiversity park:

The Deputy Commissioner instructed the Irrigation Department Officials to verify the encroachment if any on the river banks and informed to take suitable action on this issue along with the concerned Department.

XXI. Reuse of Treated Water: --

XXII. Model River being adopted by the State & Action Proposed for achieving the bathing quality standards: --

XXIII. Status of Preparation of Action Plan by the 13 Coastal States: Not Applicable

XXIV. Regulation of Mining Activities in the State/UT:

Mines & Geology Dept is monitoring Sand Mining activity

XXV. Action against identified polluters, law violators and officers responsible for failure for vigorous monitoring:---

XXVI. Overall progress of the month:---

KARNATAKA STATE POLLUTION CONTROL BOARD, CENTRAL ENVIRONMENTAL LABORATORY-2, DAVANGERE.
NWMP RIVER WATER ANALYSIS REPORT FOR THE MONTH OF JUNE-2023

FIELD OBSERVATIONS :

Sl.No.	Sample Nos.		W-152	W-153	W-154	W-155	W-156	W-157	W-158
	Station code		2765	4105	1387	1169	1896	4106	1168
I.	Date & Time of collection		27.06.2023	27.06.2023	27.06.2023	27.06.2023	27.06.2023	27.06.2023	27.06.2023
			2.20PM	1.55PM	1.30PM	12.20PM	12.50PM	3.10PM	11.54AM
II	Weather		Sunny	Sunny	Sunny	Sunny	Sunny	Sunny	Sunny
III	Approximate depth		>100cm	>100cm	>100cm	>100cm	>100cm	>100cm	>100cm
IV	Colour & Intensity		Clear	Clear	Clear	Clear	Clear	Clear	Clear
V	Odour		None	None	None	None	None	None	None
VI	Visible effluent discharge		None	None	None	None	None	None	None
VII	Human activities around the station.		None	None	None	Washing	None	None	None
VIII	Station details.		U/s of MPM, Bhadra River, Karnataka	D/s of MPM, Bhadra River, Karnataka	D/s of Bhadravathi, Bhadra River, Karnataka	Holehonnur Bridge, Bhadra River, Karnataka	Kudli Confluence point, TB River, Karnataka	U/s of Shivamogga, Tunga river, Karnataka	D/s of Shivamogga, Tunga river, Karnataka

CORE PARAMETERS:

Sl.No.	Parameter	Unit							
1	Temperature	° C	26	26	26	27	25	26	26
2	DO	mg/L	8.1	6.7	4.9	7.7	7.1	9.6	0.5
3	pH	pH unit	7.64	7.37	7.17	7.72	7.55	8.12	6.88
4	Conductivity	µS/cm	152	173	250	186	170	187	360
5	BOD	mg/L	1.4	3.3	2.1	1.8	1.0	1.3	8.0
6	Nitrate as N	mg/L	0.63	0.96	1.53	0.79	0.62	0.64	2.82
7	Total Coli form	MPN/100ml	430	540	1200	350	280	280	2400
8	Faecal Coli form	MPN/100ml	46	49	130	34	27	26	260

GENERAL PARAMETERS:

SL NO	PARAMETER	UNIT							
1	Turbidity	NTU	5	3	3	6	6	8	5
2	P-Alkalinity as CaCO ₃	mg/L	Nil	Nil	Nil	Nil	Nil	Nil	Nil
3	Total Alkalinity as CaCO ₃	mg/L	66	70	80	70	64	68	118
4	Chloride	mg/L	34	26	34	42	36	40	56
5	COD	mg/L	19.68	43.30	13.93	17.87	8.00	15.74	43.30
6	TKN	mg/L	1.24	1.50	0.92	0.90	1.82	0.86	0.72
7	Ammonia as N	mg/L	0.62	0.40	0.30	0.46	0.80	0.36	0.32
8	Hardness as CaCO ₃	mg/L	52	58	86	64	76	64	110
9	Calcium as CaCO ₃	mg/L	30	34	38	34	44	30	68
11	Magnesium as CaCO ₃	mg/L	22	24	48	30	32	34	42
11	Calcium as Ca++	mg/L	12	14	15	14	18	12	27
12	Magnesium as Mg++	mg/l	5.35	5.83	11.66	7.29	7.78	8.26	10.21
13	Sulphate	mg/L	7.80	7.60	10.08	6.40	4.80	8.44	24.08
14	Sodium	mg/L	10.03	11.42	15.09	12.20	9.33	13.43	28.56
15	Total Dissolved Solids	mg/L	106	120	164	130	118	130	250
16	Total Fixed Solids	mg/L	100	110	156	126	112	120	230
17	Total Suspended Solids	mg/L	15	13	13	16	16	18	15
18	Phosphate as PO ₄	mg/L	BDL	BDL	BDL	BDL	BDL	BDL	BDL
19	Boron	mg/L	BDL	BDL	BDL	BDL	BDL	BDL	BDL
20	Potassium	mg/L	1.97	2.43	3.55	2.71	1.79	3.22	6.81
21	Fluoride	mg/L	BDL	BDL	BDL	BDL	BDL	BDL	BDL
22	Percent sodium		28.57	28.89	26.59	28.22	20.58	30.00	34.34
23	SAR		0.60	0.65	0.71	0.66	0.47	0.73	1.18
Class/category			B	D	C	B	B	B	E
Water Quality Index			S	US	S	S	S	S	US

Analysed by


Scientific Assistant

Verified by


Deputy Scientific Officer

National Mission for Clean Ganga

Format for submission of Monthly Progress Report in the NGT Matter OA No.

673 of 2018 (in compliance to NGT order dated 24.09.2020)

For the State of Karnataka

Pertaining to KSPCB Regional Office, Davangere.

Name of the River : Tungabhadra
Polluted river stretch : Honnali to Haralahalli Bridge
Priority : IV
Status as on : 30.06.2023

Overall status of the State:

I. Total Population: Urban Population & Rural Population separately (as per 2011 census data)

1) Davangere(CC): 4,34,971 2) Harihara(CMC): 77,447.

3) Honnali(TMC): 17,928.

II. Estimated Sewage Generation (MLD): 54.64MLD (44 + 8.84 + 1.8 from 3 Local bodies);
viz. Davangere, Harihara, Honnali respectively.

III. Details of Sewage Treatment Plant:

- Existing no. of STPs and Treatment Capacity (in MLD):

Davangere: 4 No's of STPs of capacities 14.8 MLD, 20 MLD, 20 MLD & 5

MLD. Harihara : 18 MLD.

Honnalli : 3.3 MLD.

- Capacity Utilization of existing STPs: **54.64MLD.**
- MLD of sewage being treated through Alternate technology: **Nil**
- Gap in Treatment Capacity in MLD: **Nil**
- No. of Operational STPs: **6 No's**
(Out of 6 STPs only 2 STP has valid CFO)
- No. of Complying STPs: **0 No's**
- No. of Non-complying STPs: **6 No's**

Details of each existing STP in the State

No.	Location	Existing STP Capacity (MLD)	Capacity Being Utilized (MLD)	Operational Status of STP	Compliance Status of STP
1	Davangere CC (Kundawada Village)	14.8	9	Operating	Not complied
2	Davangere (shivanagara)	20	16	Operating	Not complied
3	Davangere (shivanagara)	20	16	Operating	Not complied
4	Davangere (Avaragere)	5	3	Operating	Not complied
5	Harihara CMC	18	8.84	Operating	Not Complied
6	Honnalli	3.3	1.8	Operating	Not complied,

Details of under construction STPs in the State

No.	Location	Capacity of the plant in MLD	Physical Progress in %	Status of I&D or House sewer connections	Completion Timeline
1	Honnali	3.3 MLD	90 %	Authenticated data Not provided	

Details of proposed STPs in the State

No.	Location	Capacity of the STP proposed in MLD	Status of Project (at DPR Stage/ Under Tendering/ Work to be Awarded)	Likely Date of Completion
-	-	-	-	-

IV. Details of Industrial Pollution: (RO, Davangere Revenue District)

- No. of industries in the State: 335 (R+O+G pertaining to Davangere Revenue Dist).
- No. of water polluting industries in the State:2. (2 major industries located on River bank, viz; M/s. Harihara Poly fibers and M/s. Grasiline Division of Grasim Industries. These two industries are located in Revenue limits of Haveri District.)
- Quantity of effluent generated from the industries in MLD: Consented effluent generation is 49.840 MLD and average quantity effluent generated is 32.5 MLD.(this

information is pertaining to M/s. HariharaPoly fibers and M/s. Grasiline Division of Grasim Industries. These two industries are located in Revenue limits of Haveri District)

- Quantity of Hazardous Sludge generated from the Industries in TPD:**0.0 TPD.**
- Number of industrial units having ETPs:**2. (This information is pertaining to M/s. Harihara Poly fibers and M/s. Grasiline Division of Grasim Industries. These two industries are located in Revenue limits of Haveri District)**
- Number of industrial units connected to CETP:**0**
- Number and total capacity of ETPs (details of existing/ under construction / proposed)
- **2 ETPs of capacities – 20 MLD(GRD) + 40 MLD (HPF). (This information is pertaining to M/s. Harihara Poly fibers and M/s. Grasiline Division of Grasim Industries. These two industries are located in Revenue limits of Haveri District)**
- Compliance status of the ETPs: **Complied with effluent standards.**
- Number and total capacity of CETPs (details of existing/ under construction / proposed) - **NIL**
- Status of compliance and operation of the CETPs - **Nil**

Town	No. of industries	Industrial discharge	Status of ETPs	Status of CETPs (existing, under construction & proposed)
Kumarapattnum , RanebennurTq, Haveri Dist.	2 (M/s. HariharaPolifib ers and M/s. Grasiline Division of Grasim Industries.)	32.5MLD	Operating and Complied with the Consent conditions	NIL

V. Solid Waste Management:

- Total number of Urban Local Bodies and their Population: **3 No's (pertaining to River stretch)**

DavangereCC – **4,34,971**

HariharCMC –**77,447**

HonnalliTMC –**17,928**

- Current Municipal Solid Waste Generation –

Davangere CC –170TPD

Harihar CMC -35 TPD

Honnalli TMC- 7TPD

- Number, installed capacity and utilization of existing MSW processing facilities in TPD (bifurcated by type of processing eg- Waste to Energy (Tonnage and Power Output), Compost Plants (Windrow, Vermi, decentralized pit composting), biomethanation, MRF etc..

Sl.No	ULB	Installed capacity	Type of processing
1	CC Davangere	200 TPD	windrow platform, composting and vermi composting facilities
2	CMC Harihara	35 TPD	composting and vermi composting facilities and Biogas
3	TMCHonnalli	8 TPD	Composting.

- Action plan to bridge gap between installed Capacity and Current Utilization of processing facilities (if Gap > 20%): **Nil**
- No. and capacity of C&D waste processing plants in TPD (existing, proposed and under construction)–**Nil**
- Total no. of wards, no. of wards having door to door collection service, no. of wards practicing segregation at source -

ULBs	No of wards	No of wards having door to door collection service	no. of wards practicing segregation at source
Davangere CC	45	32	32
Harihar CMC	31	20	20
Honnalli TMC	18	14	14

- Details of MSW treatment facilities proposed and under construction (no., capacity, and technology) – **Nil**.
- Number and area (in acres) of uncontrolled garbage dumpsites and Sanitary Landfills.
- **Not reported**
- Number and area (in acres) of legacy waste within 1km buffer of both side of the rivers -- **Nil**
- Number of drains falling into rivers and no. of drains having floating racks/screens installed to prevent solid waste from falling into the rivers

Sl.No	Number of drains falling into rivers	Number of drains having floating racks/screens
1	9	0

Status of ULB wise Management of Solid Waste

ULB	Total MSW generation in TPD	Total MSW being processed in TPD	Existing MSW facilities	Utilization Capacity of the existing MSW facilities	Proposed MSW Facilities & Completion Timeline
Davangere CC	170 TPD	170 TPD	Leachate Treatment Plant , windrow platform, composting and vermi composting facilities	170 TPD	-
Harihar CMC	35 TPD	35 TPD	Provided Biogas facility, composting and vermi composting	35 TPD	-
Honnalli TMC	7 TPD	7 TPD	Composting	7 TPD	-

VI. Bio-medical Waste Management:

- Total Bio-medical wastegeneration:**1.38 TPD (In Davangere district)**
- Number of Hospitals and Health Care Facilities:**27 (Bedded Hospitals > 30 beds)**
- Status of Treatment Facility/ CBMWTF: The Biomedical wastes generated from the Davangere District is being collected by **M/s. Sushanth Environmental Technologies., Amaravathi Village, HariharaTq, Davangere.**

VII. Hazardous Waste Management:

- Total Hazardous Waste generation: **(2 major industries located on River bank, viz; M/s. Harihara Poly fibers and M/s. Grasiline Division of Grasim Industries)**
ETP sludge – Nil
Cotton waste & Used oil filters– **2.0 MT/A.**
Used oil – **8.9 KL/Annum.**
- Number of Industries generating Hazardous waste: **2.**
- Treatment Capacity of all TSDFs: **Nil (There is no TSDF in Davangere limits)**
- Avg. Quantity of Hazardous waste reaching the TSDFs and Treated: **Nil**
- Details of on-going or proposed TSDF: **NIL**

VIII. Plastic Waste Management:

There are no plastic waste generating industries in the said Polluted River stretch.

- Total Plastic Waste generation: Nil
- Treatment/ Measures adopted for reduction or management of plastic waste: Nil

IX. Details of Alternate Treatment Technology being adopted by the State/UT –
Nil

X. Identification of polluting sources including drains contributing to river pollution and action as per NGT order on in situ treatment: **following are the points where drains contributing towards river;**

Sl. No	Location	Type of sewage
1	Hukkadagathri village (Left bank), HariharaTq, Davangere	Village sewage
2	Hole Haralahalli village (Left bank), HariharaTq, Davangere	Village sewage
3	Harihara Town (Right bank)	City sewage
4	Chikkabidari Village & Sarathihalla (Right bank), HariharaTq, Davangere.	Village sewage
5	Didagur village (Left bank), HonnaliTq, Davangere	Village sewage
6	Nadiharalahalli Village (Left bank), RanebennurTq, Haveri Dist.	Village sewage
7	Hirebidari village (Left bank), HariharaTq, Davangere	Village sewage
8	Aravi village (Left bank), Harapanahalli tq, Vijayanagar Dist.	Village sewage
9	Kuravathi village (right bank), Huvinahadagali tq, Vijayanagar Dist.	Village sewage

XI. Details of Nodal Officer appointed by Chief Secretary in the State/UT: --

XII. Details of meetings carried under the Chairmanship Chief of Secretary in the State/UT:
District level special Environment surveillance Task force committee meeting in respect of River Rejuvenation held on 30.11.2022. (Davangere District)

- XIII.** Latest water quality of polluted river, its tributaries, drains with flow details and ground water quality in the catchment of polluted river; **June Month analysis report enclosed as Annexure1.**
- XIV. Ground water regulation: --
- XV. Good irrigation practices being adopted by the State: --
- XVI. Rain Water Harvesting: --
- XVII. Demarcation of Floodplain and removal of illegal encroachments: --
- XVIII. Maintaining minimum e-flow of river: --
- XIX.** Plantation activities along the rivers: **Letter addressed to DCF, Forest Department, Davangere to carryout plantation along the Tungabhadra River bank stretch dated 27.04.2022 and they have agreed to take up the work w.r.t Plantation on river banks vide letter dated: 11.05.2022.**
- XX. Development of biodiversity park: --
- XXI.** Reuse of Treated Water: **District level special Environment surveillance Task force committee chairman has directed M/s. Grasim industries (HPF & GRD) authorities to utilize the treated effluent maximum for various purpose in unit premises and agricultural purpose during the meeting held on 30.11.2022.I/A have informed that, they have established full-fledged ETP comprising of primary treatment, secondary treatment based on Extended Aeration Activated Sludge Process and Tertiary treatment for effluent colour removal. The color of the effluent was purely due to lignin in the colloidal suspension form, which is nontoxic to the eco system. However, lignin in small quantity in the effluent imparts a brownish tinge to the effluent thereby creating aesthetic impact on river water.**
- XXII. Model River being adopted by the State & Action Proposed for achieving the bathing quality standards: --
- XXIII. Status of Preparation of Action Plan by the 13 Coastal States: --
- XXIV. Regulation of Mining Activities in the State/UT: --
- XXV. Action against identified polluters, law violators and officers responsible for failure for vigorous monitoring ---
- XXVI. Overall progress of the month:

Please provide overall progress achieved in terms of all the above points compared to previous month.- **During District level special Environment surveillance Task**

force committee held on 30.11.2022, the chairman of committee has informed to M/s. Grasim industries (HPF & GRD) authorities to utilize the treated effluent maximum for various purpose in unit premises and agricultural purpose and the unit authorities informed that they were planning to adopt latest technologies., they have established full-fledged ETP comprising of primary treatment, secondary treatment based on Extended Aeration Activated Sludge Process and Tertiary treatment for effluent colour removal.

Proceeding of the River rejuvenation meeting has already submitted in the MPR of March 2023.

This office has received a letter from Tahasildar Office, Harihara for Joint inspection along with the Superintendent of Police, Karnataka Lokayuktha, Davangere with respect to the complaint received from Sri. Krishnappa, Ashoka Nagar, Davangere regarding the wastewater or sewage joining the Thungabhadra River from residential colonies. The sewage discharging points and STP were inspected and Notices has been issued to CMC Harihara authorities with respect to the non-compliances and discharge of untreated sewage into Tungabhadra River and Letter also furnished to B.O for calling CMC harihara authorities for personal hearing at Head office.

All 6 STPs in RO Davangere jurisdiction were inspected in the month of April 2023 and recommended B.O to call all ULB authorities for personal Hearing and Further direction yet to be received from the Board Office.

The Analysis reports of the 4 STP samples (CC Davangere, 5 MLD STP, Avaragere + CC Davangere, 20 MLD STP, Shivanagar (Phase 2) + CC Davangere, 14.8 MLD STP, Kundawada + CMC Harihara, 8 MLD STP) collected were attached as Annexure 2. The sample analysis results show that they are not confirming to the Board standards.

Sd/-
Environmental Officer
KSPCB, Davangere

KARNATAKA STATE POLLUTION CONTROL BOARD, CENTRAL ENVIRONMENTAL LABORATORY - 2, DAVANGERE.
NWMP RIVER WATER ANALYSIS REPORT FOR THE MONTH OF JUNE-2023

FIELD OBSERVATIONS :

Sl No	Sample Nos.	W-103	W-104	W-105	W-106	W-107	W-108	W-109	W-110	W-111
I.	Station Code	38	2766	2767	2770	2768	2769	1029	4494	4495
II.	Date & Time of collection	08.06.2023	08.06.2023	08.06.2023	08.06.2023	08.06.2023	08.06.2023	08.06.2023	08.06.2023	08.06.2023
III.	Weather	11.30AM	9.00AM	9.20AM	9.40AM	10.20AM	11.30AM	2.30PM	2.50PM	3.45PM
IV.	Approximate depth	Clear	Clear	Clear	Clear	Clear	Clear	Clear	Clear	Clear
V.	Colour & Intensity	>1.5feet	>1.5feet	>1.5feet	>1.5feet	>1.5feet	>1.5feet	>1.5feet	>1.5feet	>1.5feet
VI.	Odour	Clear	Clear	Clear	Clear	light brown	light brown	Clear	Clear	Clear
VII.	Visible effluent discharge	None	None	None	None	None	None	None	None	None
VIII.	Human activities around the station	City sewage	village sewage	None	City sewage	HPF & Grassline Effluent	None	None	None	None
IX.	Station details	cloth washing	cloth washing	cloth washing	cloth washing	None	None	cloth washing	cloth washing	cloth washing
X.		Honnah Bridge, TB river, Honnali, Karnataka	New Bridge, NH-4, TB river, Karnataka	Up Stream of M/s.HPF Ltd., (Old bridge), TB river, Karnataka	Old water intake point, Harihar, TB river, Karnataka	Down Stream of M/s HPF Ltd., TB river, Karnataka	Jackwell point near Nadhiharahalli, TB river, Karnataka	Haralahalli Bridge, TB river, Karnataka	Mylara, TB river, Karnataka	Aravi, TB river, Karnataka

CORE PARAMETERS:

Sl No.	Parameter	Unit	W-103	W-104	W-105	W-106	W-107	W-108	W-109	W-110	W-111
1	Temperature	°C	30	28	28	28	30	30	30	30	30
2	DO	mg/L	7.1	7.0	7.1	6.8	6.6	6.7	7.2	7.3	7.0
3	pH	pH unit	8.40	8.50	8.46	8.03	7.60	8.13	8.45	8.47	8.37
4	Conductivity	µS/cm	340	370	360	530	1900	1400	550	560	570
5	HOD	mg/L	2.1	2	1.5	3.8	6.2	4.6	2.9	3	1.14
6	Nitrate as N	mg/L	0.5	0.4	0.2	0.8	0.5	0.6	0.6	0.6	0.5
7	Total Coli form	MPN/100ml	920	840	940	43000	430	630	580	1110	540
8	Faecal Coli form	MPN/100ml	120	92	93	4700	34	61	40	140	46

GENERAL PARAMETERS:

SL.NO	PARAMETER	UNIT	W-103	W-104	W-105	W-106	W-107	W-108	W-109	W-110	W-111
1	Turbidity	NTU	5	5	5	4	7	6	4	4	4
2	P-Alkalinity as CaCO ₃	mg/L	20	16	12	Nil	Nil	Nil	12	15	12
3	Total Alkalinity as CaCO ₃	mg/L	140	130	134	184	260	180	160	152	166
4	Chloride	mg/L	42	48	46	64	220	186	70	72	74
5	COD	mg/L	15	14	14	50.35	87	53.95	38	43	11
6	TKN	mg/L	0.56	0.60	0.68	4.48	2.2	0.56	0.46	1.16	1.2
7	Ammonia as N	mg/L	0.28	0.32	0.34	2.26	1.2	0.26	0.24	0.86	0.62
8	Hardness as CaCO ₃	mg/L	120	120	120	150	244	168	140	130	142
9	Calcium as CaCO ₃	mg/L	68	68	70	86	160	109	74	74	82
10	Magnesium as CaCO ₃	mg/L	52	52	50	64	84	59	66	56	60
11	Calcium as Ca++	mg/L	27.20	27.20	28.00	34.40	64.00	43.80	29.60	29.60	32.80
12	Magnesium as Mg++	mg/l	12.64	12.64	12.15	15.55	20.80	14.34	16.04	13.61	14.58
13	Sulphate	mg/L	21.2	24	26.4	48.8	410	280	60	52	65
14	Sodium	mg/L	28.85	33.84	33.05	34.15	326	245	54	61.46	61.98
15	Total Dissolved Solids	mg/L	238	250	354	370	1240	980	380	368	378
16	Total Fixed Solids	mg/L	228	238	314	360	1100	910	360	354	366
17	Total Suspended Solids	mg/L	14	12	18	12	20	10	16	12	12
18	Phosphate as PO ₄	mg/L	0.044	0.040	0.042	0.281	0.300	BDL	BDL	BDL	BDL
19	Boron	mg/L	BDL	BDL	BDL	BDL	BDL	BDL	BDL	BDL	BDL
20	Potassium	mg/L	2.70	3.15	3.06	3.02	7.00	5.80	4.10	3.80	4.24
21	Fluoride	mg/L	BDL	BDL	BDL	BDL	BDL	BDL	BDL	BDL	BDL
22	Percentage sodium		33.69	37.23	36.70	32.55	73.69	75.22	44.70	49.76	47.75
23	SAR		1.15	1.34	1.31	1.21	9.07	8.22	1.98	2.34	2.26
Class/category			C	C	C	D	D	D	C	C	C
Water Quality Index			S	S	S	US	US	US	S	S	S

Analysed by

[Signature]
Scientific Assistant

Verified by

[Signature]
Deputy Scientific Officer